

Civil Engineering and Development Department

New Territories East Development Office

Suite 1213 Chinachem Golden Plaza

77 Mody Road

Tsim Sha Tsui East

Kowloon

Your reference:

Our reference:

HKCEDD10/50/105509

Date:

21 January 2019

Attention: Mr Leung Siu Kau, Kelvin

**BY POST** 

Dear Sirs

Agreement No.: NTE 08/2016

Independent Environmental Checker for Development of Anderson Road Quarry Site -

Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring and Audit Report (December 2018)

We refer to the emails of 15 and 21 January 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (December 2018) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (December 2018).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LHHN/CWA/lhmh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk)
CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk)
AECOM – Mr Alex Wong (email: yc.wong@aecom.com)
AECOM – Mr Dennis Leung (email: sre1tpf@yahoo.com.hk)
AUES – Mr T W Tam (email: twtam@fordbusiness.com)

**ANewR Consulting Limited** 

Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648

Email: info@anewr.com Web: www.anewr.com





Monthly Environmental Monitoring & Audit Report (December 2018)

JOB NO.: TCS00864/16

CEDD SERVICE CONTRACT NO. NTE/07/2016
ENVIRONMENTAL TEAM FOR DEVELOPMENT OF
ANDERSON ROAD QUARRY SITE – SITE FORMATION
AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (DECEMBER 2018)

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date Reference No. Prepared By Certified By

21 January 2019 TCS00864/16/600/R0235v2

Nicola Hon Tam Tak Wing (Environmental Consultant) (Environmental Team Leader)

Version	Date	Remarks
1	15 January 2019	First Submission
2	21 January 2019	Amended against IEC's comment



Civil Engineering and Development Department

New Territories East Development Office

Suite 1213 Chinachem Golden Plaza

77 Mody Road

Tsim Sha Tsui East

Kowloon

Your reference:

Our reference:

HKCEDD10/50/105509

Date:

21 January 2019

Attention: Mr Leung Siu Kau, Kelvin

BY POST

Dear Sirs

Agreement No.: NTE 08/2016

Independent Environmental Checker for Development of Anderson Road Quarry Site -

Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring and Audit Report (December 2018)

We refer to the emails of 15 and 21 January 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (December 2018) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (December 2018).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LHHN/CWA/lhmh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk)

CEDD - Mr Matthew Lai (email: matthewsylai@cedd.gov.hk)

AECOM – Mr Alex Wong (email: yc.wong@aecom.com)

AECOM – Mr Dennis Leung (email: sre1tpf@yahoo.com.hk)

AUES – Mr T W Tam (email: twtam@fordbusiness.com)

**ANewR Consulting Limited** 

Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648

Email: info@anewr.com Web: www.anewr.com



Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring & Audit Report (December 2018)



### **EXECUTIVE SUMMARY**

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 21<sup>st</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 December 2018 (hereinafter 'the Reporting Period').

### ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Aim Ovolity	1-hour TSP	5	90	
Air Quality	24-hour TSP	4	20	
	L <sub>eq(30min)</sub> Daytime	5	20	
Construction Noise	$\begin{array}{ c c c c c }\hline L_{eq(30min)} & Daytime & for & Contract\\ NE/2017/03 & & & \end{array}$	3	12	

### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedance of air quality was recorded in the Reporting Period. All noise measurement results were below the limit level and two noise complaints (which triggered Action Level) were received for Contract 1 in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Envisorm ontol	Manitanina	A 04: 0	Limit Level	Event & Action			
Environmental Aspect	Monitoring Parameters	Level		NOE Issued	Investigation	Corrective Actions	
Aim Ovolity	1-hour TSP	0	0	0	NA	NA	
Air Quality	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L <sub>eq(30min)</sub> Daytime	2	0	0	One of the complaint was concluded as not project related and another complaint is under investigated by ET	NA	

**Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works** 



Monthly Environmental Monitoring & Audit Report (December 2018)

### **ENVIRONMENTAL COMPLAINT**

ES07 In the Reporting Period, two (2) environmental complaints were received for Contract NE/2016/01 with respect to the noise issues. The RE has resolved the concerns with the complainant in due course. Investigation for the complaint was undertaken by ET, one of the complaint was concluded as not project related and another complaint is under investigated by ET

### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

### REPORTING CHANGE

ES09 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. Impact noise monitoring was performed at these three additional noise monitoring locations since December 2018.

### SITE INSPECTION

- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 1* was carried out by the RE, ET and Contractor on 6, 11, 18 and 24 December 2018 in which IEC joined the site inspection with SSEMC on 6 December 2018. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 2* was carried out by the RE, ET and Contractor on 5, 12, 19 and 28 December 2018in which IEC joined the site inspection with SSEMC on 19 December 2018. No non-compliance was noted during the site inspection.
- ES12 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 3* was carried out by the RE, ET and Contractor on 6, 13, 20 and 27 December 2018 in which IEC joined the site inspection with SSEMC on 6 December 2018. No non-compliance was noted during the site inspection.

### **FUTURE KEY ISSUES**

- ES13 In coming dry season, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission as far as practicable. Furthermore, since construction site is highly visible to the resident at nearby estates, noise mitigation measures such as using of quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 Preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES15 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- ES16 Mosquito control measures should be continued to prevent mosquito breeding on site.

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 



Monthly Environmental Monitoring & Audit Report (December 2018)

# **Table of Contents**

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
	3.1 GENERAL	6
	3.2 MONITORING PARAMETERS	6
	3.3 MONITORING LOCATIONS	6
	3.4 MONITORING FREQUENCY AND PERIOD	9
	3.5 MONITORING EQUIPMENT	9
	3.6 MONITORING METHODOLOGY	10
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	12
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	13
4.	AIR QUALITY MONITORING	14
	4.1 GENERAL	14
	4.2 RESULTS OF AIR QUALITY MONITORING	14
5.	CONSTRUCTION NOISE MONITORING	16
	5.1 GENERAL	16
	5.2 Noise Monitoring Results in Reporting Month	16
6.	WASTE MANAGEMENT	17
	6.1 GENERAL WASTE MANAGEMENT	17
	6.2 RECORDS OF WASTE QUANTITIES	17
7.	SITE INSPECTION	18
	7.1 REQUIREMENTS	18
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	18
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	20
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	22
	9.1 GENERAL REQUIREMENTS	22
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MON	
	9.3 KEY ISSUES FOR THE COMING MONTH	23
10.	CONCLUSIONS AND RECOMMENDATIONS	24
	10.1 CONCLUSIONS	24
	10.2 RECOMMENDATIONS	24



Monthly Environmental Monitoring & Audit Report (December 2018)

# **LIST OF TABLES**

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT $2$
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	ADDITIONAL IMPACT MONITORING STATIONS – CONSTRUCTION NOISE
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-8	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES
Table 7-1	SITE OBSERVATIONS OF CONTRACT 1
TABLE 7-2	SITE OBSERVATIONS OF CONTRACT 2
Table 7-3	SITE OBSERVATIONS OF CONTRACT 3
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

# **LIST OF APPENDICES**

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX E	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	IMPACT MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULT
APPENDIX I	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
APPENDIX M	COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT

**Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works** 

Monthly Environmental Monitoring & Audit Report (December 2018)



### 1. INTRODUCTION

### 1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on 17th January 2017 to 30th January 2017, 16th February 2017 to 2nd March 2017 and 26th March 2017 to 8th April 2017. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.5 This is the **21**<sup>st</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1** to **31** December **2018**.

### 1.2 REPORT STRUCTURE

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

**Section 1** Introduction

**Section 2** Project Organization and Construction Progress

Section 3 Summary of Impact Monitoring Requirements

**Section 4** Air Quality Monitoring

**Section 5** Construction Noise Monitoring

Section 6 Water Quality Monitoring


Section 7 Waste Management

**Section 8** Site Inspections

Section 9 Environmental Complaints and Non-Compliance

Section 10 Implementation Status of Mitigation Measures

**Section 11** Conclusions and Recommendations





### 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

### 2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

### Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
  - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
  - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
  - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
  - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

### Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
  - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
    - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
    - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
    - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
  - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
  - (iii) Associated landscape works;
  - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
  - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

### Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
  - (i) Site formation and road works in the following sections:-
    - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
    - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
    - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
  - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (December 2018)

- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

### 2.2 PROJECT ORGANIZATION

2.2.1 The project organization for Contracts 1 and 2 is shown in *Appendix B*.

### 2.3 CONSTRUCTION PROGRESS

2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in *Appendix C* while the construction program for Contract 3 has not yet provided by the Contractor in this Reporting Period. As provided by the Contractors, the major construction activities conducted in the Reporting Period are summarized in below.

### Contract 1 (NE/2016/01)

- i. Implementation of Temporary Traffic Arrangement at On Sau Road;
- ii. Excavation of pad footing for North Tower of Pedestrian Connectivity System B (PSCB);
- iii. Construction of drainage pipe 750mm dia. near North Tower of PCSB
- iv. Temporary sheeting piling works and excavation works for drainage pipeline from the existing manhole no. X4 to new manhole no. X3A;
- v. Construction Road L1 from North Tower of PCSB to West Portal area;
- vi. Site formation works and load test for pre-bored H pile at South Tower of Pedestrian Connectivity System B;
- vii. Site formation works for Subway near North Tower of PSCB;
- viii. Backfilling works of trenches and blinding concrete for the construction of pile caps and strap beam at Public Transport Terminus;
- ix. Road Improvement Works at Po Lam Road;
- x. Sewage and greywater works at Road L5 and drainage works at Road L1 between Road L5 and Box Culvert BC02;
- xi. Construction of Box Culvert BC1 and BC2;
- xii. Slope trimming works at Slope 15b;
- xiii. Tunneling works at West Portal;
- xiv. Site formation at East Portal,
- xv. Excavation works for Water Pumping Station area;
- xvi. Backfilling works for Retaining Wall RWA14;
- xvii. Excavation works for Water Reservoir;
- xviii. Backfilling and compaction works for areas of Portion B8 and W Asphalt Plant;
- xix. Construction of Underground Stormwater Retention Tank (USRT)
- xx. Construction works of Road L4, Pedestrian Connectivity System A, Noise Barrier, Retaining Walls RWA12 and RWA18;
- xxi. Rock Slope Survey and Slope Stabilization at Portion B1 and B5;
- xxii. Mitigation Works for Natural Terrain Catchment B5

### Contract 2 (NE/2016/05)

- 1. Portion 1: Driving of sheet pile for excavation for pile cap for E1-PC6.
- 2. Continue excavation and shoring for pile cap E1-RS1.
- 3. Portion 2: Rock breaking for E3-ST1.
- 4. Portion 4: Installation of crashed barrier. Site clearance for handover to Contract 3 Contractor.
- 5. Portion 5: Fixing of starter bar reinforcement for concrete footing BB1-NB-F5. Drivin g sheet pile for BB1-NB-F4. .
- 6. Portion 6: Rock breaking for RW12. Fixing formwork and reinforcement for RW12
- 7. Portion 7: Handover on September 2018
- 8. Portion 8: Handover on August 2018



Monthly Environmental Monitoring & Audit Report (December 2018)

9. Portion 9: Construction of maintenance access for flexible barrier

# Contract 3 (NE/2017/03)

- 1. Condition survey
- 2. UU detection
- 3. Install monitoring and instrumentation
- 4. Excavate trial pit
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in *Tables 2-1*, *2-2 and 2-3*.

Table 2-1 Status of Environmental Licenses and Permits of the Contract 1

		License/Permit Status			
Item	Description	Permit no./ account	Valid I	Period	C404
		no./ Ref. no.	From	То	Status
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0662-18	6 Oct 18	5 Dec 18	valid
6	Construction Noise Permit	GW-RE0809-18	5 Dec 18	4 Feb 19	valid

Table 2-2 Status of Environmental Licenses and Permits of the Contract 2

		License/Permit Status			
Item	Description	Permit no./ account	Valid 1	Period	Status
		no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust)	EPD ref. no. 312173	NA	NA	valid
	Regulation				
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
	License	WT00028686-2017	02 Aug 17	31 Aug 22	Valid
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	Waste Disposal Regulation – Billing	Account no.7027548	12 Apr 17	End of project	Valid

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 




Monthly Environmental Monitoring & Audit Report (December 2018)

	Description	License/Permit Status				
Item		Permit no./ account	Valid Period		C4 - 4	
		no./ Ref. no.	From	To	Status	
	Account for Disposal of					
	Construction Waste					

Table 2-3 Status of Environmental Licenses and Permits of the Contract 3

		License/Permit Status			
Item	Description	Permit no./ account no./	Valid	Period	C4-4
	_	Ref. no.	From	То	Status
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29 M	ay 2018.		
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN: 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge License	Application is under processi EPD ref. 436239	ng		
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7031075	20 July 2018	End of project	Valid





# 3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

### 3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
  - Air quality; and
  - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

<b>Environmental Issue</b>	Parameters
Air Quality	1-hour TSP by Real-Time Portable Dust Meter; and
All Quality	• 24-hour TSP by High Volume Air Sampler
	• Leq(30min) in normal working days (Monday to Saturday)
Noise	07:00-19:00 except public holiday
Noise	Supplementary information for data auditing, statistical results
	such as $L_{10}$ and $L_{90}$ shall also be obtained for reference.

### 3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

**Table 3-2 Impact Monitoring Stations – Air Quality** 


ID	ASR ID	Location in the	Identified Location during Site	Status
ш	in EIA	EM&A Manual	Visit	
AMS-1	ACYC-01	Chi Yum Ching	Ground of Chi Yum Ching facing the	Active
		She	project site	
AMS-2	DARB-13	Block 8, Site B	Ground of Fung Tai House of On Tai	Active
(#)			Estate	
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 Note 1	Ground of Planned Clinic and Community Centre facing Anderson Road	Not yet commenced
AMS-4	DARC-26	Planned School, Site C2 Note 2	Ground of Planned School facing Anderson Road	Not yet commenced
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site	Active
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site	Active
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 <sup>nd</sup> floor of Village House Anderson Road No. 1 facing the project site	Active

Note 1: The ASR is under construction and not yet in operation.

Note 2: The ASR is not yet constructed.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works





- 3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.
- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
  - (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
  - (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
    - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
    - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
  - (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
    - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
    - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
    - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

### **Construction Noise**

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in *Table 3-3* and illustrated in *Appendix D*.



**Table 3-3** Impact Monitoring Stations – Construction Noise

ID	NSR ID in EIA	Location	Status
NMS-1	Site C2 -	Ground of planned school at DAR facing the	Not yet
	School 05 Note 1	project site	commenced
NMS-2	Site E –	Ground area between the planned school and	Not yet
	School Note 1	Him Tat House facing the project site	commenced
NMS-3	Site C2 –	Ground of Ancillary Facilities Building facing	Not yet
	R102 Note 1	the project site	commenced
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of	Active
		Oi Tat House of On Tat Estate facing the	
		project site	
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the	Active
		exterior of Oi Tat House facing the project site	
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m	Active
		from the exterior of Hau Tat House facing the	
		project site.	
NMS-6~	Yung Tai	Rooftop of Yung Tai House where 1m from the	Active
	House of On	exterior of the building facing the project site)	
77.66.5	Tai Estate		
NMS-7~	Chi Tai House	Rooftop of Chi Tai House where 1m from the	Active
	of On Tai	exterior of the building facing the project site	
NIMC OA	Estate No. 3-4 Ma	1m from the autorior of the building feeds and	A ati
NMS-8^	1,0, 6 . 1,10	Im from the exterior of the building façade and	Active
	Yau Tong Village	facing the construction site	
N - 4 - 1 . Tl.		turneti an and and and in an anatian	

Note 1: The NSR is under construction and not yet in operation. Remark:


- (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018
- (^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

### Addition Construction Noise Monitoring Location

3.3.5 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

**Table 3-4** Additional Impact Monitoring Stations – Construction Noise

ID	Location	Description		
CN1	Holm Glad	Ground floor of Holm Glad College, where 1m from the		
College exterior of the building facing E8				
CN2	Leung Shek Chee	Ground floor of Leung Shek Chee College, where 1m from		
CNZ	College	the exterior of the building facing E8		
CN3	Oi Tat House of	Ground floor of Oi Tat House of On Tat Estate, where 1m		
CNS	On Tat Estate	from the exterior of the building facing System A		





#### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved EM&A Manual and presented as follows.

### Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP 3 times every six days during course of works throughout the construction
  - 24-hour TSP Once every 6 days during course of works throughout the construction period

### **Noise Monitoring**

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - one set of Leq<sub>(30min)</sub> measurements between 07:00 and 19:00 hours on normal weekdays

#### 3.5 MONITORING EQUIPMENT

### Air Quality Monitoring

- The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume 3.5.1 sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

**Air Quality Monitoring Equipment** Table 3-5

	<u> </u>	
	Equipment	Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

# Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms-1.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

Table 3-6 **Construction Noise Monitoring Equipment** 

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring & Audit Report (December 2018)



### 3.6 MONITORING METHODOLOGY

### 1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

### 24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
  - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
  - No two samplers should be placed less than 2 meters apart;
  - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
  - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
  - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
  - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
  - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
  - After sampling, the filter paper will be collected and transfer from the filter holder of the

# Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (December 2018)

HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.


- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

### Noise Monitoring

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

# Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air





pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

# 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Table 3-7 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Lev	vel (μg/m³)	Limit Level (μg/m³)		
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
AMS-1	313	154	500	260	
AMS-2	319	165	500	260	
AMS-3	319	165	500	260	
AMS-4	315	165	500	260	
AMS-5	299	166	500	260	
AMS-6	303	168	500	260	
AMS-7	307	156	500	260	

Table 3-8 Action and Limit Levels for Construction Noise

Manitanina I agatian	Action Level	Limit Level in dB(A)		
<b>Monitoring Location</b>	Time Period: 0700-1900 hours on normal weekdays			
NMS-1		<b>75</b> dB(A) Note 1 /		
NMS-2		<b>70</b> $dB(A)^{Note 2} / 65 dB(A)^{Note 2}$		
NMS-3	]	<b>75</b> dB(A)		
NMS-4*		<b>75</b> dB(A)		
NMS-4a#		<b>75</b> dB(A)		
NMS-5#	When one or more documented	<b>75</b> dB(A)		
NMS-6~	complaints are received	<b>75</b> dB(A)		
NMS-7~		<b>75</b> dB(A)		
NMS-8^		<b>75</b> dB(A)		
CN1+		<b>70</b> $dB(A)^{\text{Note 2}} / 65 dB(A)^{\text{Note 2}}$		
CN2+		<b>70</b> $dB(A)^{Note 2} / 65 dB(A)^{Note 2}$		
CN3+		<b>75</b> dB(A)		


- Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.
- Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.
- Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
  - (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.
  - (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
  - (^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.
  - (+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.

**Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works** 



Monthly Environmental Monitoring & Audit Report (December 2018)

- 3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.
- 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL
- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.





# 4. AIR QUALITY MONITORING

### 4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-2, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 was pending approval from Housing Authority, only 1-hour TSP monitoring was conducted at AMS-2. No monitoring was conducted at AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in Appendix G and the monitoring results are summarized in the following sub-sections.

# 4.2 RESULTS OF AIR QUALITY MONITORING

4.2.1 In the Reporting Period, a total of **90** events of 1-hour TSP monitoring and **20** events of 24-hours TSP were carried out and the monitoring results are summarized in **Tables 4-1 to 4-5**. The detailed 24-hour TSP monitoring data are presented in **Appendix H** and the relevant graphical plots are shown in **Appendix I**.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

	24-hour		1-hour TSP (µg/m³)			
Date	TSP (µg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
6-Dec-18	14	1-Dec-18	9:03	57	57	60
12-Dec-18	26	7-Dec-18	9:14	38	36	37
18-Dec-18	39	13-Dec-18	9:49	47	45	48
22-Dec-18	35	19-Dec-18	9:17	53	57	58
28-Dec-18	39	24-Dec-18	9:07	62	63	61
		29-Dec-18 9:06		45	48	49
Average	31	Averaş	ge		51	
(Range)	(14 - 39)	(Range	e)		(36-63)	

Table 4-2 Summary of 1-hour TSP Monitoring Results (AMS-2)

	1-hour TSP (μg/m³)						
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading			
1-Dec-18	9:25	50	46	49			
7-Dec-18	13:41	34	37	36			
13-Dec-18	9:13	46	48	47			
19-Dec-18	9:42	50	53	56			
24-Dec-18	12:57	55	60	62			
29-Dec-18	13:55	38	40	46			
Average	e (Range)		47 (34- 62)				

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour	1-hour TSP (μg/m³)					
Date	TSP (µg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
6-Dec-18	37	1-Dec-18	13:34	51	50	56	
12-Dec-18	32	7-Dec-18	13:58	33	35	38	
18-Dec-18	39	13-Dec-18	9:13	44	46	42	
22-Dec-18	32	19-Dec-18	12:57	55	60	62	
28-Dec-18	54	24-Dec-18	13:31	58	64	63	
		29-Dec-18	9:30	43	40	42	



Monthly Environmental Monitoring & Audit Report (December 2018)

Average	39	Average	49
(Range)	(32 - 54)	(Range)	(33- 64)


Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

	24-hour	1-hour TSP (μg/m³)				
Date	TSP (μg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
6-Dec-18	26	1-Dec-18	13:12	55	56	54
12-Dec-18	38	7-Dec-18	14:17	37	35	32
18-Dec-18	56	13-Dec-18	13:16	51	49	46
22-Dec-18	41	19-Dec-18	9:00	52	51	50
28-Dec-18	57	24-Dec-18	13:16	59	62	62
		29-Dec-18	12:56	38	41	44
Average	44	Averag	ge		49	
(Range)	(26 - 57)	(Range	e)		(32 - 62)	

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)

	24-hour	1-hour TSP (μg/m³)				
Date	TSP (μg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
6-Dec-18	43	1-Dec-18	9:43	53	53	55
12-Dec-18	67	7-Dec-18	9:54	36	39	38
18-Dec-18	71	13-Dec-18	9:11	44	43	47
22-Dec-18	91	19-Dec-18	13:22	46	44	45
28-Dec-18	75	24-Dec-18	9:40	59	61	61
		29-Dec-18	13:22	42	44	46
Average (Range)	69 (43 – 91)	Average 48 (36 – 61)				

- 4.2.2 As shown in *Tables 4-1 to 4-5*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.





### 5. CONSTRUCTION NOISE MONITORING

### 5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in Appendix G and the monitoring results are summarized in the following sub-sections.

### 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **20** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-1 Summary of Construction Noise Monitoring Results for Contract 1

	Cons	truction Noi	ise Level (L <sub>eq30m</sub>	in), dB(A)	
Date	NMS4a	NMS5	NMS6	NMS7	NMS8
7-Dec-18	62	55	56	60	52
13-Dec-18	66	58	65	66	61
19-Dec-18	71	64	68	66	55
24-Dec-18	64	65	60	61	57
Limit Level	75 dB(A)				

5.2.2 For the additional noise monitoring under Contract 3, a total of 12 events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-2 Summary of Construction Noise Monitoring Results for Contract 3

	Construction Noise Level (Leq30min), dB(A)				
Date	CN1 @	CN2	CN3		
7-Dec-18	61	59	74		
13-Dec-18	60	61	54		
19-Dec-18	58	59	69		
24-Dec-18	61	60	59		
Limit Level	70 dB(A) <sup>Note 1</sup> / 65 dB(A) <sup>Note 1</sup>	70 dB(A) <sup>Note 1</sup> / 65 dB(A) <sup>Note 1</sup>	75 dB(A)		

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Remark: @ There was examination period during 3 Dec to 14 Dec 2018 at CN1.

- 5.2.3 As shown in *Tables 5-1 and 5-2*, the noise level measured at all the monitoring locations did not exceed the Limit Level in the Reporting Period.
- 5.2.4 However, two (2) noise complaints (which triggered Action Level) were received under the Project and complaint details could be referred to Section 8.





### 6. WASTE MANAGEMENT

### 6.1 GENERAL WASTE MANAGEMENT

Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

# 6.2 RECORDS OF WASTE QUANTITIES


- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste:
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials

	Cont	ract 1	Conti	ract 2	Cont	ract 3
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m³)	58.570	-	1.026	-	0.117	-
Hard Road and Large Broken Concrete	4.398	-	0	-	0	-
Reused in this Contract (Inert) ('000m³)	38.538	-	0.049	-	0	-
Reused in other Projects (Inert) ('000m³)	5.436	-	0	-	0	-
Disposal as Public Fill (Inert) ('000m³)	10.198	TKO 137	0.977	TKO 137	0.116	TKO 137

Table 6-2 Summary of Quantities of C&D Wastes

	Cont	ract 1	Contract 2		Contr	act 3
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0.005	-	0	-	0.004	License collector
Recycled Paper / Cardboard Packing ('000kg)	0.385	License collector	0	-	0.064	License collector
Recycled Plastic ('000kg)	1.202	License collector	0	-	0.002	License collector
Chemical Wastes ('000kg)	0	1	0	-	0	-
General Refuses ('000m <sup>3</sup> )	0.044	SENT	0	-	0	-





### 7. SITE INSPECTION

### 7.1 REQUIREMENTS

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

### Contract 1

7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 6, 11, 18 and 24 December 2018 in which IEC joined the site inspection with SSEMC on 6 December 2018. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Table 7-1 Site Observations of Contract 1

Date	Findings / Deficiencies	Follow-Up Status
6 December 2018	Drip tray should be provided for the air compressor to avoid chemical leakage on ground and land contamination. (USRT)	Drip tray had been provided for the air compressor.
11 December 2018	• NRMM label should be displayed properly for NRMM using on-site. (PTT)	NRMM Label was displayed properly.
	Dust mitigation measures should be provided for breaking works to reduce dust impact. (Road L1)	Water spraying was provided for breaking works to reduce dust impact.
	• General refuse cumulated on-site should be cleaned more frequency. (Portion A1)	General refuse cumulated on-site was cleaned.
18 December 2018	Oil and water mixture cumulated inside the drip tray should be cleaned and dispose as chemical waste.  (Behind Site Office)	Oil and water mixture cumulated inside the drip tray was cleared.
	Water spraying should be provided for the access road to reduce dust impact. (Access Road to USRT & East Portion)	Water spraying was provided for the access road to reduce dust impact.
24 December 2018	Dust mitigation measures should be provided for breaking works to reduce dust impact. (East Portion)	Water spraying had been provided for breaking works to reduce dust impact.
	NEL should be displayed properly for air compressor using on-site. (Road L1)	NEL had been displayed properly for air compressor using on-site.

# Contract 2

7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 5, 12, 19 and 28 December 2018 in which IEC joined the site inspection with SSEMC on 19 December 2018. No non-compliance was noted. The findings / deficiencies of *Contract* 2 that observed during the weekly site inspection are listed in *Table 7-2*.






Table 7-2 Site Observations of Contract 2


Date	Findings / Deficiencies	Follow-Up Status
5 December 2018	<ul> <li>Mud trail of surface-runoff was observed at site boundary of portion 2. The Contractor should clean the mud trail and avoid surface-runoff out of site boundary.</li> <li>The Contractor was reminded to dispose</li> </ul>	<ul><li>Mud trail was cleaned.</li><li>Not required for</li></ul>
	general refuse on the slope of portion 1.	reminder.
12 December 2018	Excavator without NRMM label was observed on slope of portion 1. The Contractor should provide NRMM label for excavator used within site area.	NRMM label was provided for excavator within site area
	The Contractor was reminded to clear general refuse on the slope within site area.	Not required for reminder.
	The Contractor was reminded to avoid construction work near tree protection zone.	Not required for reminder.
19 December 2018	Oil leakage was observed on the ground at work area of portion 5. The Contractor was advised to clean the oil stain and dispose as chemical waste and oil drum should place inside proper drip tray.	Oil leakage was cleaned and oil drum was removed from site area
	The Contractor was reminded to spray water regularly on exposed work area.	Not required for reminder.
	• The Contractor was reminded to clean scattered effused at portion 6.	• Not required for reminder.
	• The Contractor was reminded to provide movable noise barrier at portion 6 if any noisy construction activities carry out.	Not required for reminder.
28 December 2018	• Improper noise barrier was observed on the slope of portion 2. The Contractor should maintain the noise barrier properly to ease the noise nuisance.	Proper noise barrier was maintained
	The Contractor was reminded to avoid dust emission from rock coving.	Not required for reminder.

### Contract 3

7.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 6, 13, 20 and 27 December 2018 in which IEC joined the site inspection with SSEMC on 6 December 2018. No non-compliance was noted. The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 7-3* 

Table 7-3 Site Observations of Contract 3

Date	Findings / Deficiencies	Follow-Up Status
6 December	The Contractor was reminded to provide water	• Not required
2018	spraying at E11 regularly and in accordance to the	for reminder.
	frequency recommended in the EM&A Manual.	
13 December	No adverse environmental issue was observed.	• NA
2018		
20 December	• It was reminded that proper dust mitigation	• Not required
2018	measures should be provided for stockpile storage	for reminder.
	on-site overnight. (System A)	
27 December	• The Contractor was reminded to dispose C&D	• Not required
2018	waste regularly. (System A)	for reminder.





### 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

### 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, two (2) environmental complaints were received for Contract NE/2016/05 regarding the noise issue. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.

### Complaint received for Contract 1(last Reporting Period)

EPD has referred a complaint case to CEDD on 14 November 2018, which the complainant complained about strong light and construction noise were found at project site at 1:00 am, 14 November 2018 and affected the resident nearby. In response to complainant's concern, the Contractor immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. Moreover, it was advised that the acoustic door was opened to deliver a sick worker outside the tunnel during the course of work, the sound generated by machine moving inside the tunnel was heard by the resident nearby. CWSTVJV conducted tool-box talk to the frontline staff for compliance of CNP requirement for works during Restricted Hours. It was considered that complaint for noise generated by machine moving was an isolated case. The IR has been reviewed by IEC without further comment.

### Complaint received for Contract 1 (last Reporting Period)

1823 has referred a case to CEDD on 14 November 2018, which the complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust. Investigation report for the complaint is under review by IEC.

### Complaint received for Contract 1

1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday morning and was affecting the resident at Hau Tat House, On Tat Estate. According to the information provided by 1823, the concerned area was the site access road of the project site. According to the site information provided by the Contractor, construction of Underpass was the only construction work carried out on Sunday with valid CNP. As noise mitigation measures, acoustic door was closed and no PME would be operated and mobilized outside the tunnel area to comply with the CNP requirement. There were no construction activities undertaken on the site access road as concerned by the complainant. In our investigation, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions. The IR has been reviewed by IEC without further comment.

### Complaint received for Contract 1

1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. Investigation report for the complaint is underway by ET.

- 8.1.2 The complaint log and Investigation Report for the above complaints are shown in *Appendix M*.
- 8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1*, 8-2 and 8-3.

Table 8-1 Statistical Summary of Environmental Complaints

Domontino Dominal	Contract	Enviro	nmental Compl	aint Statistics
Reporting Period	no.	Frequency	Cumulative	<b>Complaint Nature</b>



Monthly Environmental Monitoring & Audit Report (December 2018)

Donauting Davied	Contract	Environmental Complaint Statistics			
Reporting Period	no.	Frequency	Cumulative	Complaint Nature	
1 April 2017 – 3 November 2018	1	0	31	Dust, Noise and light nuisance	
	2	0	3	Noise	
	3	0	1	Waste Management	
1 – 31 December 2018	1	2	33	Dust, Noise and light nuisance	
	2	0	3	Noise	
	3	0	1	Waste Management	

 Table 8-2
 Statistical Summary of Environmental Summons

Donouting Donied	Contract	<b>Environmental Summons Statistics</b>			
Reporting Period	no.	Frequency	Cumulative	<b>Summons Nature</b>	
1 April 2017 – 3 November 2018	1	0	0	NA	
	2	0	0	NA	
	3	0	0	NA	
	1	0	0	NA	
1 – 31 December 2018	2	0	0	NA	
	3	0	0	NA	

Table 8-3 Statistical Summary of Environmental Prosecution

Donouting David	Contract	<b>Environmental Prosecution Statistics</b>			
Reporting Period	no.	Frequency	Cumulative	<b>Prosecution Nature</b>	
1 April 2017 – 3 November 2018	1	0	0	NA	
	2	0	0	NA	
	3	0	0	NA	
1 – 31 December 2018	1	0	0	NA	
	2	0	0	NA	
	3	0	0	NA	



Monthly Environmental Monitoring & Audit Report (December 2018)

### 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

**Table 9-1 Environmental Mitigation Measures** 

Issues	Environmental Mitigation Measures
Water Quality	<ul> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>
Noise	<ul> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the "Trip-ticket System"</li> <li>Predict required quantity of</li> <li>concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	The site was generally kept tidy and clean.

### 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities for Contract 1 in the coming month are listed below:
  - 1. Implementation of Temporary Traffic Arrangement at On Sau Road;
  - 2. Excavation of pad footing for North Tower of Pedestrian Connectivity System B (PSCB);
  - 3. Construction of drainage pipe 750mm dia. near PCSB
  - 4. Temporary sheeting piling works and excavation works for drainage pipeline from the existing manhole no. X4 to new manhole no. X3A;
  - 5. Construction Road L1 from North Tower of PCSB to West Portal area;
  - 6. Site formation works and load test for pre-bored H pile at South Tower of Pedestrian Connectivity System B;
  - 7. Site formation works for Subway near North Tower of PSCB;
  - 8. Backfilling works of trenches, blinding concrete for the construction of pile caps and strap beam at Public Transport Terminus;
  - 9. Road Improvement Works at Po Lam Road
  - 10. Sewerage and greywater works at Road L5 and drainage works at Road L1 between Road L5 and Box Culvert BC2;
  - 11. Construction of Box Culvert BC1 and BC2;
  - 12. Slope trimming works of Slope 15b;
  - 13. Tunneling works at West Portal;

# Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (December 2018)

- 14. Site formation at East Portal;
- 15. Excavation works for Water Pumping Station area;
- 16. Backfilling works for Retaining Wall RWA14;
- 17. Excavation works for Water Reservoir;
- 18. Backfilling and compact works for areas of Portion B8 and KW Asphalt Plant;
- 19. Construction of Underground Stormwater Retention Tank (USRT)
- 20. Construction works of road L4, Pedestrian Connectivity System A, Noise Barrier, Retaining Walls RWA12 and RWA18;
- 21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5;
- 22. Mitigation Works for Natural Terrain Catchment B5

### 9.2.2 Construction activities for Contract 2 in the coming month are listed below:

- 1. Portion 1: Excavation and shoring works for E1-RS1 and E1 PC2. Excavation and shoring for pile cap E1-PC6. Haul road construction
- 2. Portion 2: Continue rock slope excavation for E3-ST1. Excavation and shoring works for E2-PC1. Existing lighting removal.
- 3. Portion 4: Opening of slip road and rectification of defects.
- 4. Portion 5: Excavation for BB1-NB-F4. Footing construction of the covered walkway footing F4.
- 5. Portion 6: Formwork erection and concreting of RW12.
- 6. Portion 8: Handover on August 2018
- 7. Portion 9: Handover to client

### 9.2.3 Construction activities for Contract 3 in the coming month are listed below:

- 1. Trees falling work and trees protection works;
- 2. Setup Temporary Traffic Arrangement (TTA) on the road;
- 3. Erect hoarding and construct haul road;
- 4. Excavate trial pit;
- 5. Install monitoring;
- 6. Utilities mapping on RIW3
- 7. Road works on KS27, RIW2 Slope C
- 8. Excavation works on System A

# 9.3 KEY ISSUES FOR THE COMING MONTH

# 9.3.1 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring & Audit Report (December 2018)



### 10. CONCLUSIONS AND RECOMMENDATIONS

### 10.1 CONCLUSIONS

- 10.1.1 This is **21**<sup>st</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **31 December 2018**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, all noise measurement results were below the limit level. However, two noise complaints (which triggered Action Level) were received for Contract 1 of the Project. Investigation for the complaint was undertaken by ET, one of the complaint was concluded as not project related and another complaint is under investigated by ET.
- 10.1.4 In the Reporting Period, two (2) environmental complaints were received for Contract NE/2016/01 with respect to the noise issues. The RE has resolved the concerns with the complainant in due course. Investigation for the complaint was undertaken by ET, one of the complaint was concluded as not project related and another complaint is under investigated by ET.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

### 10.2 RECOMMENDATIONS


- 10.2.1 In coming dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to resident. The Contractor should fully implement the construction dust mitigation measures as far as practicable.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement the noise mitigation measures to reduce construction noise nuisance. Furthermore, noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.3 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.





# Appendix A


Layout plan of the Project











**AECOM** 

**DEVELOPMENT OF** 

ANDERSON ROAD QUARRY SITE - INVESTIGATION, **DESIGN AND CONSTRUCTION** 

CONTRACT TITLE
DEVELOPMENT OF ANDERSON ROAD
QUARRY SITE - ROAD IMPROVEMENT
WORKS AND PEDESTRIAN CONNECTIVITY
FACILITIES WORKS PHASE 2A

CHK. 複核

**DIMENSION UNIT** 尺寸單位

CONTRACT NO. 合約編號

NE/2017/03

SHEET 8 OF 8

**METRES** 

Monthly Environmental Monitoring & Audit Report (December 2018)




Appendix B

**Organization Chart** 




#### **Project Organization Structure for**



### CEDD Contract No. NTE/07/2016

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 





### Contact Details of Key Personnel for Contract 1 - NE/2016/01

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	TBA	TBA	TBA
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.


CSVJV (Main Contractor) - Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) -ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting

### CEDD Contract No. NTE/07/2016

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works





### Contact Details of Key Personnel for Contract 2 - NE/2016/05

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Vincent Yuen	5599 1466	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Yung, Shui Heng	6012 4284	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Lee Kwan Ho, Byron	6671 0383	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.


KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) -ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting

### CEDD Contract No. NTE/07/2016

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works





### Contact Details of Key Personnel for Contract 3 -NE/2017/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Brad Chan	5506 0068	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CW – CMGC - JV	Construction Manager	William Leung	9464 1392	3965 9900
CW – CMGC - JV	Site Agent	Chris Lam	9801 9974	3965 9900
CW – CMGC - JV	Environmental Officer	Tiffany Tang	5117 9020	3965 9900
CW – CMGC - JV	Environmental Supervisor	Belle Mak	6094 1580	3965 9900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:


CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW - CMGC - JV (Main Contractor) - Chun Wo- CMGC - Joint Venture

ANEWR (IEC) -ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting





## **Appendix C**

## **Construction Programme**

- (a) Contract 1 (NE/2016/01)
- (b) Contract 2 (NE/2016/05)
- (c) Contract 3 (NTE/07/2016)



# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 1 of 23 Cut-Off Data Date: 15-Dec-18

ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) **Project Key Dates** Key Dates for Completion of Sections of the Works • 28-Jan-19 18:00\* AKC1210 KD20 - Completion of Section XIIIB of the Works - Establishment Works at Shui Chuen O and 20-Dec-18 28-Jan-19 -39 ARQ - 7 days Calenda Kau To (Portion E2) 18:00 18:00\* Subject to Excision AKE1010 Section XIB - Salt Water Supply Mains, Salt Water Pumping Station and Break Tank in B5 and 0 21-Nov-18 0 15-Dec-18 -24 ARQ - 7 days Calendar 10\* 08:00\* 08:00 0 15-Dec-18 08:00\* AKP1270 Date for Possession of the Portion E1 0 25-Dec-16 -720 ARQ - 7 days Calendar 08:00 Alternative Design (AD) APD1040 Preparation and Submission of Detailed Design Drawings to ICE Certification 30 07-Jul-17 10-Aug-17 475 16-May-17 15-Dec-18 96.67% ARQ - 6 days Excl 08:00 18:00 08:00 A 18:00 Holidays Calendar 10-Aug-17 15-Dec-18 ARQ - 6 days Excl 15-Dec-18 18:00 APD 1050 12 ICE Certification to Detailed Design Drawings of PTT 0% 18:00 18:00 Holidays Calenda APD2040 30 29-May-17 04-Jul-17 554 06-Feb-17 15-Dec-18 Preparation and Submission of Detailed Design Drawings to ICE Certification 96.67% 805 ARQ - 6 days Exc 08:00 18:00 08:00 A 18:00 Holidays Calenda APD2050 ICE Certification to Detailed Design Drawings of Nosie Barriers 04-Jul-17 15-Dec-18 805 ARQ - 6 days Excl 15-Dec-18 18:00 18:00 18:00 Holidays Calendar Shop Drawings APD7030 Preparation and Submission of Shop Drawings of Structural Steel Works of Noise Barrier at Road 90 06-Mar-19 25-Jun-19 90 06-Mar-19 25-Jun-19 743 ARQ - 6 days Excl 08:00 18:00 08:00\* 18:00 Holidays Calenda Major Material APM1115 Materials Submission and Approval for Semi-enclosure Noise Barrier Panels at Road L4 60 02-Feb-19 02-Apr-19 60 02-Feb-19 02-Apr-19 0% 912 ARQ - 7 days Calendar 08:00 18:00 08:00\* 18:00 **Excavation Permit (XF** Portion E1 (Water Mains as referred to Dwg. No.60328348/SF&I/5722) APF1190 Submit Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446) 0 21-Nov-18 0 15-Dec-18 32 ARQ - 7 days Calendar 00 08:00 180 21-Nov-18 19-May-19 180 15-Dec-18 12-Jun-19 APF1200 HyD Review Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446) 0% 32 ARQ - 7 days Calendar 18:00 08:00 Temporary Traffic Arrangement and Control Portion C1c APT4020 Approval of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c 12-Apr-18 15-Dec-18 -240 ARQ - 7 days Calendar 15-Dec-18 08:00 18:00 08:00 APG1110 Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System B 21 01-Jun-17 24-Jun-17 480 10-May-17 15-Dec-18 95.24% 925 ARQ - 6 days Excl 08:00 18:00 08:00 A 18:00 Holidays Calendar APG1120 21 22-Mar-17 Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System A 19-Apr-17 516 22-Mar-17 15-Dec-18 95.24% -297 ARQ - 6 days Excl in Portion B5 08:00 08:00 A 18:00 Holidays Calenda APG1130 Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System A 21 24-Aug-17 16-Sep-17 367 21-Sep-17 15-Dec-18 95.24% -185 ARQ - 6 days Excl in Portion C1a 08:00 08:00 A 18:00 Holidays Calendar Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone




## Ė

## 俊和-上隧-浩隆聯營

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 2 of 23





# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 3 of 23 Cut-Off Data Date: 15-Dec-18

A3391 Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda A3392 14 21-Dec-18 09-Jan-19 0% 907 ARQ - 6 days Excl Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station A1250 Submission and Approval for Design of FSS at Fresh Water Pumping Station 14 18-Feb-19 05-Mar-19 863 ARQ - 6 days Excl 0% Holidays Calenda A1260 Submission and Approval for Design of FSS at Salt Water Pumping Station 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda Fresh and Salt Water Service Reservoir A1870 Submission and Approval for Design of MVAC at Salt Water Reservoir 14 17-Dec-18 04-Jan-19 0% ARQ - 6 days Excl Holidays Calenda A1890 Submission and Approval for Material of MVAC at Salt Water Reservoir 14 22-Jan-19 09-Feb-19 0% 883 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda 14 17-Dec-18 04-Jan-19 08:00\* 18:00 A1990 Submission and Approval for Design of Power Supply System at Recorder House and Penthouse 0% 911 ARQ - 6 days Excl at Salt Water Reservoir Holidays Calenda A2000 14 17-Dec-18 ARQ - 6 days Excl Submission and Approval for Design of Electical System at Recorder House and Penthouse at 04-Jan-19 0% 08:00\* Holidays Calendar A2010 ARQ - 6 days Excl 14 17-Dec-18 911 Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthouse 04-Jan-19 0% at Salt Water Reservoir 08:00\* 18:00 Holidays Calenda A2020 Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt 911 ARQ - 6 days Excl 14 17-Dec-18 04-Jan-19 08:00\* 18:00 Holidays Calendar A2030 911 ARQ - 6 days Excl Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt 14 17-Dec-18 04-Jan-19 0% 08:00\* 18:00 Holidays Calenda A2040 Submission and Approval for Design of 24V DC Battery at Salt Water Reservoir 14 18-Dec-18 05-Jan-19 0% 910 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda A2070 Submission and Approval for Design of SCADA Networks System at Fresh Water Reservoir 126 20-Jul-18 17-Dec-18 924 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calenda A2080 Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 0% Holidays Calendar A3393 14 15-Dec-18 03-Jan-19 ARQ - 6 days Excl Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station 912 0% Holidays Calenda A3394 Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda Shum Wan Salt Water Station A2090 Submission and Approval for Material of High Head Horizontal Pumpset at SWS Salt Water 14 08-Feb-19 23-Feb-19 871 ARQ - 6 days Excl 0% 08:00\* Holidays Calenda A2100 14 17-Dec-18 04-Jan-19 ARQ - 6 days Excl Submission and Approval for Design of Mechanical Works (Pumping) at SWS Salt Water 0% 911 Pumping Station Holidays Calenda A3320 Material Submisison of Pipeworks at SWS Salt Water Pumping Station 14 08-Feb-19 23-Feb-19 0% 871 ARQ - 6 days Excl 08:00\* Holidays Calendar A3330 14 08-Feb-19 23-Feb-19 871 ARQ - 6 days Exc Material Submisison of Valves and Motorized Valves at SWS Salt Water Pumping Station 0% 08:00\* Holidays Calenda A2110 Submission and Approval for Design of Modification of Existing Switchboard at SWS Salt Water 14 21-Jan-19 08-Feb-19 0% 884 ARQ - 6 days Excl Pumping Station 08:00\* 18:00 Holidays Calendar A2170 Submission and Approval for Design of Power Supply System at PTT 14 18-Feb-19 05-Mar-19 863 ARQ - 6 days Excl 08:00\* Holidays Calenda Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) ♦ Baseline Milestone 17-Dec-18 Milestone



# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 4 of 23 Cut-Off Data Date: 15-Dec-18


A3397 Submission and Approval for Drawing (Civil Requirement) of PTT 14 21-Dec-18 09-Jan-19 907 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calendar A2230 Submission and Approval for Design of MVAC at Underpass 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 0% Holidays Calenda A2240 Submission and Approval for Material of MVAC at Underpass 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda 14 15-Dec-18 03-Jan-19 08:00\* 18:00 A2380 Submission and Approval for Design of FSS at Underpass 0% 912 ARQ - 6 days Excl Holidays Calenda A2390 Submission and Approval for Material of FS Pump Control Panel at Underpass 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl Holidays Calenda A2400 Submission and Approval for Material of FS Pump and Motor at Underpass 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda A2410 912 ARQ - 6 days Excl Submission and Approval for Material of FS Fire Hydrant and Hose Reel at Underpass 14 15-Dec-18 03-Jan-19 Submission and Approval for Material of FS Pipes and Fittings at Underpass A2420 14 15-Dec-18 08:00\* ARQ - 6 days Excl 03-Jan-19 0% 912 18:00 Holidays Calenda A2430 Submission and Approval for Material of FS Battery and Charger at Underpass 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calendar A2260 14 15-Dec-18 03-Jan-19 ARQ - 6 days Excl Submission and Approval for Design of Power Supply System at Underpass 0% 912 08:00\* Holidays Calendar A2270 912 ARQ - 6 days Excl Submission and Approval for Design of Electrical Works at Underpass 14 15-Dec-18 03-Jan-19 18:00 Holidays Calenda A2280 Submission and Approval for Design of Earthing and Lightning Protection System at Underpass 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl 08:00\* Holidays Calendar A2340 Submission and Approval for Material of ATS Panel at Underpass ARQ - 6 days Excl 14 15-Dec-18 03-Jan-19 0% 912 08:00\* 18:00 Holidays Calenda A2350 Submission and Approval for Material of LV Switchboard at Underpass 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 18:00 Holidays Calenda A2360 Submission and Approval for Material of Lighting System at Underpass ARQ - 6 days Excl 0% 912 14 15-Dec-18 03-Jan-19 Holidays Calendar A2370 Submission and Approval for Material of Luminaire at Underpass 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda A2250 Submission and Approval for Design of Road Lighting System at Underpass 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda Artificial Flood Attenuation Lake A3399 14 22-Jan-19 09-Feb-19 Submission and Approval for Drawing (Civil Requirement) of Artificial Flood Attenuation Lake 883 ARQ - 6 days Excl 0% 08:00\* Holidays Calendar Underground Stormwater Retention Tank 115 04-Aug-18 19-Dec-18 08:00 A 18:00 A2460 ARQ - 6 days Exc Submission and Approval for Design of MVAC at USRT-R0 71.43% 922 Holidays Calenda A2470 Submission and Approval for Material of MVAC at USRT-R0 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 08:00\* Holidays Calendar A2600 Submission and Approval for Design of FSS at USRT-R0 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 18:00 Holidays Calendar 14 15-Dec-18 03-Jan-19 08:00\* 18:00 A2610 Submission and Approval for Material of FSS at USRT-R0 0% ARQ - 6 days Excl 912 Holidays Calendar Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone



## 俊和-上隧-浩隆聯營

### CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 5 of 23





# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 6 of 23 Cut-Off Data Date: 15-Dec-18

CHUN WO - STEC - VASTEAM JOINT VENTURE Common for All Areas A2970 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl Submission and Approval for Material of MVAC Thermal Insulation at Common Areas 0% A2980 Submission and Approval for Material of MVAC LMCP at Common Areas 113 10-Aug-18 22-Dec-18 08:00 A 18:00 50% 919 ARQ - 6 days Excl Holidays Calenda A3070 Submission and Approval for Material of Manual Fire Alarm System at Common Areas 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 18:00 Holidays Calenda A3080 Submission and Approval for Material of Manual Fire Alarm Control at Common Areas 14 15-Dec-18 03-Jan-19 0% 912 ARQ - 6 days Excl Holidays Calendar 14 15-Dec-18 03-Jan-19 08:00\* 18:00 A3090 Submission and Approval for Material of Battery and Charger at Common Areas 0% 912 ARQ - 6 days Excl Holidays Calenda A3120 Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Fresh Water and 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 08:00\* Cleaning Water Supply System 18:00 Holidays Calenda A3130 912 ARQ - 6 days Excl Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Flushing Water 14 15-Dec-18 03-Jan-19 A3140 14 15-Dec-18 03-Jan-19 08:00\* 18:00 ARQ - 6 days Excl Submission and Approval for Material of Pipes, Valves and Fittings for Drainage System 0% 912 Holidays Calenda A3150 Submission and Approval for Material of LMCP for Drainage Pump System 14 15-Dec-18 03-Jan-19 912 ARQ - 6 days Excl 0% 08:00\* 18:00 Holidays Calendar A3060R1 Submission and Approval for Material of Switches, Power Socket Outlets and Ass. Lighting and 123 23-Jul-18 15-Dec-18 ARQ - 6 days Excl 92.86% 925 Power at Common Areas (R1) 08:00 A 18:00 Holidays Calendar A3210 922 Submission and Approval for Material of CCTV at Common Areas 113 07-Aug-18 19-Dec-18 71.43% ARQ - 6 days Excl 08:00 A 18:00 Holidays Calendar A3220 Submission and Approval for Material of Intercom System at Common Areas 113 07-Aug-18 19-Dec-18 71.43% 922 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calendar A3230 113 07-Aug-18 19-Dec-18 ARQ - 6 days Excl Submission and Approval for Material of Telephone System at Common Areas 71.43% 922 08:00 A 18:00 Holidays Calenda A3240 Submission and Approval for Material of Security System at Common Areas 113 07-Aug-18 19-Dec-18 71.43% 922 ARQ - 6 days Excl 18:00 A3250 114 07-Aug-18 20-Dec-18 Submission and Approval for Material of Radio System at Common Areas 921 ARQ - 6 days Excl 64.29% 08:00 A 18:00 Holidays Calendar A3260 Submission and Approval for Material of ELV Cable at Common Areas 113 07-Aug-18 19-Dec-18 71.43% 922 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calenda A3270 Submission and Approval for Material of UPS at Fresh and Salt Water Pumping Station 113 07-Aug-18 19-Dec-18 71.43% 922 ARQ - 6 days Excl Holidays Calendar A3160 112 08-Aug-18 19-Dec-18 922 ARQ - 6 days Excl Submission and Approval for Material of Station Control and Instrumentation Panel at Commor 71.43% A3180R1 Submission and Approval for Process Instruments at Common Areas (R1) 130 16-Jul-18 17-Dec-18 85.71% 924 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calendar A3190 Submission and Approval for Upgrading Works to Existing SCADA at SWS SW P/S, CKL SW 111 08-Aug-18 18-Dec-18 78.57% 923 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calendar A3340 Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets 110 08-Aug-18 17-Dec-18 85.71% 924 ARQ - 6 days Excl 08:00 A A3350 110 08-Aug-18 17-Dec-18 08:00 A 18:00 924 Material Submission of Chemical Anchora Bolts 85.71% ARQ - 6 days Exc Holidays Calenda AI1050A003 Demolish and Remove KW Batching Plant in Portion B15 233 08-Mar-18 17-Dec-18 95% 925 ARQ - 6 days Excl 13:30 Holidavs Calenda Undemass Tunnel West Portal Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone



## 俊和-上隧-浩隆聯營

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 7 of 23 Cut-Off Data Date: 15-Dec-18

March   Marc		Chun Wo - STEC - Vasteam Joint Venture																
Company   Comp	y ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % If Complete	Remaining Float	Calendar	18 25	Decer 02 09		30 06	January 2019 13	20 27	February	y 2019 17 24	March 2019 03 10
March   Flat   March   Standard	ACU1050A017	B1 - Soil Nail Drilling and Grouting at West Portal (D1 to D12)	0				100%				00	10 20		10	20   21	100		
1	ACU1050A018	B1 - Soil Nail Drilling and Grouting at West Portal (D13 to D27)	0		13 27-Nov-18	10-Dec-18	100%		CEDD - 7 days Incl.									
	ACU1050A019	B1 - Soil Nail Drilling and Grouting at West Portal (C1 to C15)	0		14 11-Dec-18	24-Dec-18	28.57%	1075	CEDD - 7 days Incl.									
March   Marc	ACU1050A020	B1 - Soil Nail Drilling and Grouting at West Portal (C16 to C29)	0		14 25-Dec-18	07-Jan-19	0%	1075	CEDD - 7 days Incl.			_	-					
March   Marc	ACU1050A021	B1 - Soil Nail Drilling and Grouting at West Portal (B1 to B15)	0		14 08-Jan-19	21-Jan-19	0%	1075	CEDD - 7 days Incl.				_					
Process of the proc	ACU1050A022	B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)	0		14 22-Jan-19	04-Feb-19	0%	1075	CEDD - 7 days Incl.									
1	ACU1050A023	B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)	0		14 05-Feb-19	18-Feb-19	0%	1075	CEDD - 7 days Incl.								_	
Manual   M	ACU1060A002	B1 - Formation from +176mPD to Tunnel Bottom Bench	0		167 02-Aug-18	15-Jan-19	57.33%	1109	CEDD - 7 days Incl.									
Part     Part   Part   Part     Part     Part     Part     Part     Part     Part     Part   Pa	ACU1090	B1 - Construct Permanent West Portal Structure	60 10-Sep-18	3 21-Nov-18			0%	-342 AF										
ACCUSATION   Comment   C	Fast Portal		08:00	18:00	08:00*	18:00			•									
Section Control   Contro			-															
### CASIONAND OF THE PRINCIPLE CONTROL PRINCIPLE	ACU2050A006a02 [	D1 - Soil Nail Drilling and Grouting at East Portal (H1 to H11) at Slope A1	0				100%											
## ACCUSTOMENT OF TABLE A PRINCIPLE PRINCIPLE (PRINCIPLE) 0   1	ACU2050A014 [	D1 - Stage 2 - Forming Temporary Haul Road +185mPD to +181mPD	0				100%	AF	RQ - 7 days Calendar									
ACCURAGE OF Congress Transport Production Provided in Third PD (feel from)   0   0   10   10   10   10   10   10	ACU2050A017	D1 - Stage 3 - Froming Temporary Haul Road +181mPD to +176mPD (East Portal)	0				44.44%	900 AF	RQ - 7 days Calendar									
Color   Text	ACU2050A019	D1 - Stage 4 - Froming Temporary Haul Road +176mPD to +171mPD (East Portal)	0				0%	900 AF	RQ - 7 days Calendar									
Treat Contention   Treat Conte	ACU2050A020	D1 - Stage 4 - Protective Fencing at +176mPD (East Portal)	0				0%	900 AF	RQ - 7 days Calendar									
Cristos to Cristos for Device   Cristos for Topo Head	Underpass Tunnel				00.00	10.00												
Colorado	Tunnel Construction																	
ACUSTINATE C - CHARGE IS CHARGE - Sectorate and Main Institution 0   1   18-60-18   18-60-18   1905   ARC - 7 days Calendar   ACUSTINATE C - CHARGE IS CHARGE - Lattice Great retailation on Sectorate 0   1   17-60-18   17-60-18   1905   ARC - 7 days Calendar   ACUSTINATE C - CHARGE IS CHARGE - Lattice Great retailation	ACU3010A517	C - (CH2445 to CH2446) - Top Head Excavation	0				100%	AF	RQ - 7 days Calendar									
ACU39104516 C   C 12445 to C12443   Co12443	ACU3010A518	C - (CH2445 to CH2446) - Shotcrete and Mesh Installation	0		1 16-Nov-18	16-Nov-18	100%	AF	RQ - 7 days Calendar									
ACU3910AS20 C - (CH2449 C DCH249) - Stotrons and Meth Intellation	ACU3010A519	C - (CH2445 to CH2446) - Lattice Girder Installation and Shotcrete	0		1 17-Nov-18	17-Nov-18	100%	AF	RQ - 7 days Calendar									
ACU3010A521 C - (CH2440) - Strotrete and Meteh Installation 0 1 1 0ANo-14 8 1 2ANo-16 1 100% ARQ - 7 days Calendar 4 ACU3010A522 C - (CH2446) - To Head Excavation 0 1 2 ANo-16 1 100% ARQ - 7 days Calendar 4 ACU3010A523 C - (CH2447 C CH2448) - To Head Excavation 0 2 2 ANo-16 1 100% ARQ - 7 days Calendar 4 ACU3010A524 C - (CH2447 C CH2448) - Strotrets and Meteh Installation 0 1 1 2ANo-18 2 ANo-16 1 100% ARQ - 7 days Calendar 4 ACU3010A525 C - (CH2447 C CH2448) - To CH2448) - Strotrets and Meteh Installation 0 1 1 2ANo-18 2 ANo-16 1 100% ARQ - 7 days Calendar 4 ACU3010A526 C - (CH2448 C CH2448) - To	ACU3010A520	C - (CH2446 to CH2447) - Top Head Excavation	0		2 18-Nov-18	19-Nov-18	100%	AF	RQ - 7 days Calendar	_								
ACU3010AS22 C - (CH2449 to CH24447) - Lattice Grider Installation and Shotcrete 0 0 1 2 2 Nov. 18 100 N	ACU3010A521	C - (CH2446 to CH2447) - Shotcrete and Mesh Installation	0		1 20-Nov-18	20-Nov-18	100%	AF	RQ - 7 days Calendar	•								
ACU3010A523 C - (CH2447 to CH2449) - Top Head Excavation 0 2 2 22Aov-18 100% 800 A 18:00 A 18:	ACU3010A522	C - (CH2446 to CH2447) - Lattice Girder Installation and Shotcrete	0		1 21-Nov-18	21-Nov-18	100%	AF	RQ - 7 days Calendar									
ACU3010A524 C - (CH2447 to CH2449) - Shotcrete and Mesh Installation 0 0 1 22-Nov-18 0 100% ARQ - 7 days Calendar 0 100% ARQ - 7 day	ACU3010A523	C - (CH2447 to CH2448) - Top Head Excavation	0		2 22-Nov-18	23-Nov-18	100%	AF	RQ - 7 days Calendar	_								
ACU3010A525 C - (CH2448) - Lattice Girder Installation and Shotcrete 0 0 1 25-Nov-18 100% ARQ - 7 days Calendar 08:00 A 18:00	ACU3010A524	C - (CH2447 to CH2448) - Shotcrete and Mesh Installation	0		1 24-Nov-18	24-Nov-18	100%	AF	RQ - 7 days Calendar									
ACU3010A526 C - (CH2448 to CH2449) - Top Head Excavation 0 2 2 8-Nov-18 08:00 A 18:00	ACU3010A525	C - (CH2447 to CH2448) - Lattice Girder Installation and Shotcrete	0		1 25-Nov-18	25-Nov-18	100%	AF	RQ - 7 days Calendar	ı								
ACU3010A527 C - (CH2448 to CH2449) - Lattice Girder Installation	ACU3010A526	C - (CH2448 to CH2449) - Top Head Excavation	0		2 26-Nov-18	27-Nov-18	100%	AF	RQ - 7 days Calendar	-								
ACU3010A528 C - (CH2448 to CH2449) - Lattice Girder Installation and Shotcrete  0	ACU3010A527	C - (CH2448 to CH2449) - Shotcrete and Mesh Installation	0		1 28-Nov-18	28-Nov-18	100%	AF	RQ - 7 days Calendar	1								
ACU3010A530 C - (CH2449 to CH2450) - Top Head Excavation 0 2 30-Nov-18 01-Dec-18 100% ARQ - 7 days Calendar ACU3010A531 C - (CH2449 to CH2450) - Shotcrete and Mesh Installation 0 1 1 02-Dec-18 02-Dec-18 100% ARQ - 7 days Calendar ACU3010A532 C - (CH2449 to CH2450) - Lattice Girder Installation and Shotcrete 0 1 1 03-Dec-18 03-Dec-18 100% ARQ - 7 days Calendar 08:00 A 18:00 A 18:0	ACU3010A528	C - (CH2448 to CH2449) - Lattice Girder Installation and Shotcrete	0		1 29-Nov-18	29-Nov-18	100%	AF	RQ - 7 days Calendar									
ACU3010A531 C - (CH2449 to CH2450) - Shotcrete and Mesh Installation 0 1 02-Dec-18 08:00 A 18:00 A 18:00 A 103-Dec-18 08:00 A 18:00 A	ACU3010A530	C - (CH2449 to CH2450) - Top Head Excavation	0		2 30-Nov-18	01-Dec-18	100%	AF	RQ - 7 days Calendar	•								
ACU3010A532 C - (CH2449 to CH2450) - Lattice Girder Installation and Shotcrete 0 1 03-Dec-18 08:00 A 18:00 A 100% ARQ - 7 days Calendar  Primary Baseline Forecast Work  3 Month Rolling Programme  Date Revision Checked	ACU3010A531	C - (CH2449 to CH2450) - Shotcrete and Mesh Installation	0		1 02-Dec-18	02-Dec-18	100%	AF	RQ - 7 days Calendar	1								
Primary Baseline Forecast Work  3 Month Rolling Programme  Date Revision Checked	1	C. (CLI2440 to CLI2450). Lattice Circles lastellation and Chatents	0		1 03-Dec-18	03-Dec-18	100%	AF	RQ - 7 days Calendar									
Actual Work  Actual Work		C - (CH2449 to CH2450) - Lattice Girder installation and Shotchete							-						1		;	
Actual Work		C - (CH2449 to CH2430) - Lattice Girder Histaliation and Shotchele																
ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018)	ACU3010A532 (					0.15	=					Date		F	Revision		Checked	Approve
A Populing Milestone	ACU3010A532 (	Baseline Forecast Work						_	_	nme		Date		F	Revision		Checked	Approve
◆ Milestone 17-Dec-18	ACU3010A532 O	Baseline Forecast Work  Work			Works Programm			_	_	nme		Date		F	Revision		Checked	Approve



#### 俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 8 of 23 Cut-Off Data Date: 15-Dec-18

CHUN WO - STEC - VASTEAM JOINT VENTURE												
y ID Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start Finish	Activity % Re Complete	emaining Float	Calendar !0	18 25 02		ember 2018 16 23	January 2 30 06 13		February 2019	March 2019 4 03 10
CH2450 to CH2460 (Support Type C1: 10m) 1m/ cycle for Top Head			,			02						- 00 - 10
ACU3010B010 C1 - (CH2450 to CH2451) - Top Head Excavation	0	1 04-Dec-18 04-Dec-18			MTRC - 1 - 6 day w/							
ACU3010B020 C1 - (CH2450 to CH2451) - Shotcrete and Mesh Installation	0	08:00 A 18:00 A 1 05-Dec-18 05-Dec-18			holiday MTRC - 1 - 6 day w/							
ACU3010B030 C1 - (CH2450 to CH2451) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 A 18:00 A 2 06-Dec-18 07-Dec-18			holiday MTRC - 1 - 6 day w/							
	0	08:00 A 18:00 A			holiday		_					
ACU3010B040 C1 - (CH2451) - Drill & installation 12m GFRP at every 3m overlapping	0	2 08-Dec-18 09-Dec-18 08:00 A 18:00 A			ARQ - 7 days Calendar		_					
ACU3010B050 C1 - (CH2451 to CH2452) - Top Head Excavation	0	1 10-Dec-18 10-Dec-18 08:00 A 18:00 A		A	ARQ - 7 days Calendar		•					
ACU3010B060 C1 - (CH2451 to CH2452) - Shotcrete and Mesh Installation	0	1 11-Dec-18 11-Dec-18 08:00 A 18:00 A		A	ARQ - 7 days Calendar		ı					
ACU3010B070 C1 - (CH2451 to CH2452) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 12-Dec-18 13-Dec-18 08:00 A 18:00 A	3 100%	P	ARQ - 7 days Calendar							
ACU3010B080 C1 - (CH2452 to CH2453) - Top Head Excavation	0	1 14-Dec-18 14-Dec-18	3 100%	P	ARQ - 7 days Calendar		ı					
ACU3010B090 C1 - (CH2452 to CH2453) - Shotcrete and Mesh Installation	0	08:00 A 18:00 A 1 15-Dec-18 15-Dec-18		1048 A	ARQ - 7 days Calendar			a				
ACU3010B100 C1 - (CH2452 to CH2453) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 18:00 2 16-Dec-18 17-Dec-18	B 0%	1048 A	ARQ - 7 days Calendar			_				
	0	08:00 18:00										
ACU3010B110 C1 - (CH2453 to CH2454) - Top Head Excavation	0	1 18-Dec-18 18-Dec-18 08:00 18:00			ARQ - 7 days Calendar							
ACU3010B120 C1 - (CH2453 to CH2454) - Shotcrete and Mesh Installation	0	1 19-Dec-18 19-Dec-18 08:00 18:00	3 0%	1048 A	ARQ - 7 days Calendar			"				
ACU3010B130 C1 - (CH2453 to CH2454) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 20-Dec-18 21-Dec-18 08:00 18:00	3 0%	1048 A	ARQ - 7 days Calendar							
ACU3010B140 C1 - (CH2454 to CH2455) - Top Head Excavation	0	1 22-Dec-18 22-Dec-18 08:00 18:00	3 0%	1048 A	ARQ - 7 days Calendar			0				
ACU3010B150 C1 - (CH2454 to CH2455) - Shotcrete and Mesh Installation	0	1 23-Dec-18 23-Dec-18	3 0%	1048 A	ARQ - 7 days Calendar			0				
ACU3010B160 C1 - (CH2454 to CH2455) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 18:00 2 24-Dec-18 25-Dec-18	B 0%	1048 A	ARQ - 7 days Calendar			•				
ACU3010B170 C1 - (CH2455) - Drilling and Installation of 12m GFRP at every 3m Overlapping	0	08:00 18:00 2 26-Dec-18 27-Dec-18	B 0%	1048 A	ARQ - 7 days Calendar			_				
ACU3010B180 C1 - (CH2455 to CH2456) - Top Head Excavation	0	08:00 18:00 1 28-Dec-18 28-Dec-18	B 0%	1048 4	ARQ - 7 days Calendar			0				
	0	08:00 18:00										
ACU3010B190 C1 - (CH2455 to CH2456) - Shotcrete and Mesh Installation	, and the second	1 29-Dec-18 29-Dec-18 08:00 18:00			ARQ - 7 days Calendar			_				
ACU3010B200 C1 - (CH2455 to CH2456) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 30-Dec-18 31-Dec-18 08:00 18:00	8 0%	1048 A	ARQ - 7 days Calendar			•				
ACU3010B210 C1 - (CH2456 to CH2457) - Top Head Excavation	0	1 01-Jan-19 01-Jan-19 08:00 18:00	9 0%	1048 A	ARQ - 7 days Calendar				0			
ACU3010B220 C1 - (CH2456 to CH2457) - Shotcrete and Mesh Installation	0	1 02-Jan-19 02-Jan-19 08:00 18:00	9 0%	1048 A	ARQ - 7 days Calendar				0			
ACU3010B230 C1 - (CH2456 to CH2457) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 03-Jan-19 04-Jan-19 08:00 18:00	9 0%	1048 A	ARQ - 7 days Calendar				•			
ACU3010B240 C1 - (CH2456.5) - Drilling and Installation of 12m spile tubes at every 4.5m Overlapping	0	2 05-Jan-19 06-Jan-19	9 0%	1048 A	ARQ - 7 days Calendar				_			
ACU3010B250 C1 - (CH2457 to CH2458) - Top Head Excavation	0	08:00 18:00 1 05-Jan-19 05-Jan-19	9 0%	1048 A	ARQ - 7 days Calendar				0			
ACU3010B260 C1 - (CH2457 to CH2458) - Shotcrete and Mesh Installation	0	08:00 18:00 1 06-Jan-19 06-Jan-19	9 0%	1048 A	ARQ - 7 days Calendar							
ACU3010B270 C1 - (CH2457 to CH2458) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 18:00 2 07-Jan-19 08-Jan-19			ARQ - 7 days Calendar				<b>-</b>			
		08:00 18:00			•				_			
ACU3010B280 C1 - (CH2458 to CH2459) - Top Head Excavation	0	1 09-Jan-19 09-Jan-19 08:00 18:00			ARQ - 7 days Calendar				_			
ACU3010B290 C1 - (CH2458 to CH2459) - Shotcrete and Mesh Installation	0	1 10-Jan-19 10-Jan-19 08:00 18:00	0%	1048 A	ARQ - 7 days Calendar				Ü			
ACU3010B300 C1 - (CH2458 to CH2459) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 11-Jan-19 12-Jan-19 08:00 18:00	0%	1048 A	ARQ - 7 days Calendar				•			
ACU3010B310 C1 - (CH2459 to CH2460) - Top Head Excavation	0	1 13-Jan-19 13-Jan-19 08:00 18:00	9 0%	1048 A	ARQ - 7 days Calendar				0			
ACU3010B320 C1 - (CH2459 to CH2460) - Shotcrete and Mesh Installation	0	1 14-Jan-19 14-Jan-19	9 0%	1048 A	ARQ - 7 days Calendar				0			
ACU3010B330 C1 - (CH2459 to CH2460) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 18:00 2 15-Jan-19 16-Jan-19	9 0%	1048 A	ARQ - 7 days Calendar				_			
		08:00 18:00				<u> </u>				<u> </u>		
Primary Baseline Forecast Work								Date		Revision	Checke	ed Approve
Actual Work					g Progran	nme						
♦ Baseline Milestone		ARQ - Works Programme Rev. 17-Dec-18	1 - 3MRP (15	Dec 20	U18)							
♦ Milestone		17-060-10							<u> </u>			



#### 俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME


Page 9 of 23 Cut-Off Data Date: 15-Dec-18

CH2460 to CH2499 (Support Type C: 39m) 1m/ cycle for Top Head ACU3010C010 C - (CH2460 to CH2461) - Top Head Excavation 1 17-Jan-19 17-Jan-19 1048 ARQ - 7 days Calendar 08:00 18:00 ACU3010C020 C - (CH2460 to CH2461) - Shotcrete and Mesh Installation 1048 ARQ - 7 days Calenda 18-Jan-19 18-Jan-19 08:00 ACU3010C030 | C - (CH2460 to CH2461) - Lattice Girder Installation, Shotcrete & Invert Beam 2 19-Jan-19 20-Jan-19 1048 ARQ - 7 days Calendar 08:00 18:00 ACU3010C040 C - (CH2461 to CH2462) - Top Head Excavation 1 21-Jan-19 21-Jan-19 1048 ARQ - 7 days Calenda 08:00 ACU3010C050 C - (CH2461 to CH2462) - Shotcrete and Mesh Installation 1 22-Jan-19 22-Jan-19 1048 ARQ - 7 days Calendar 08:00 ACU3010C060 C - (CH2461 to CH2462) - Lattice Girder Installation, Shotcrete & Invert Beam 1048 ARQ - 7 days Calendar 2 23-Jan-19 24-Jan-19 08:00 ACU3010C070 C - (CH2462 to CH2463) - Top Head Excavation 1 25-Jan-19 25-Jan-19 1048 ARQ - 7 days Calendar 08:00 18:00 ACU3010C080 C - (CH2462 to CH2463) - Shotcrete and Mesh Installation 1 26-Jan-19 26-Jan-19 0% 1048 ARQ - 7 days Calendar ACU3010C090 C - (CH2462 to CH2463) - Lattice Girder Installation, Shotcrete & Invert Beam 2 27-Jan-19 28-Jan-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C100 C - (CH2463 to CH2464) - Top Head Excavation 1 29-Jan-19 29-Jan-19 1048 ARQ - 7 days Calendar ACU3010C110 C - (CH2463 to CH2464) - Shotcrete and Mesh Installation 1 30-Jan-19 30-Jan-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C120 C - (CH2463 to CH2464) - Lattice Girder Installation, Shotcrete & Invert Beam 2 31-Jan-19 01-Feb-19 1048 ARQ - 7 days Calendar 08:00 18:00 ACU3010C130 C - (CH2464 to CH2465) - Top Head Excavation 1 02-Feb-19 02-Feb-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C140 C - (CH2464 to CH2465) - Shotcrete and Mesh Installation 1048 ARQ - 7 days Calendar 1 03-Feb-19 03-Feb-19 08:00 18:00 1048 ARQ - 7 days Calenda ACU3010C150 C - (CH2464 to CH2465) - Lattice Girder Installation, Shotcrete & Invert Beam 2 04-Feb-19 05-Feb-19 08:00 18:00 ACU3010C160 C - (CH2465 to CH2466) - Top Head Excavation 1 06-Feb-19 1048 ARQ - 7 days Calendar 08:00 ACU3010C170 C - (CH2465 to CH2466) - Shotcrete and Mesh Installation 1 07-Feb-19 07-Feb-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C180 C - (CH2465 to CH2466) - Lattice Girder Installation, Shotcrete & Invert Beam 2 08-Feb-19 09-Feb-19 1048 ARQ - 7 days Calendar 08:00 18:00 ACU3010C190 C - (CH2466 to CH2467) - Top Head Excavation 1048 ARQ - 7 days Calendar 10-Feb-19 10-Feb-19 08:00 ACU3010C200 C - (CH2466 to CH2467) - Shotcrete and Mesh Installation 1 11-Feb-19 11-Feb-19 1048 ARQ - 7 days Calendar 08:00 18:00 ACU3010C210 C - (CH2466 to CH2467) - Lattice Girder Installation, Shotcrete & Invert Beam 2 12-Feb-19 1048 ARQ - 7 days Calendar 13-Feb-19 0% ACU3010C220 C - (CH2467 to CH2468) - Top Head Excavation 1 14-Feb-19 14-Feb-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C230 C - (CH2467 to CH2468) - Shotcrete and Mesh Installation 1 15-Feb-19 1048 ARQ - 7 days Calendar 15-Feb-19 ACU3010C240 | C - (CH2467 to CH2468) - Lattice Girder Installation, Shotcrete & Invert Beam 2 16-Feb-19 17-Feb-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C250 C - (CH2468 to CH2469) - Top Head Excavation 18-Feb-19 18-Feb-19 1048 ARQ - 7 days Calendar ACU3010C260 C - (CH2468 to CH2469) - Shotcrete and Mesh Installation 19-Feb-19 19-Feb-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C270 C - (CH2468 to CH2469) - Lattice Girder Installation, Shotcrete & Invert Beam 2 20-Feb-19 21-Feb-19 1048 ARQ - 7 days Calendar 08:00 ACU3010C280 C - (CH2469 to CH2470) - Top Head Excavation 1 22-Feb-19 22-Feb-19 1048 ARQ - 7 days Calenda 08:00 ACU3010C290 C - (CH2469 to CH2470) - Shotcrete and Mesh Installation 1 23-Feb-19 1048 ARQ - 7 days Calendar 08:00 ACU3010C300 C - (CH2469 to CH2470) - Lattice Girder Installation, Shotcrete & Invert Beam 2 24-Feb-19 25-Feb-19 1048 ARQ - 7 days Calenda 08:00 18:00 ACU3010C310 C - (CH2470 to CH2471) - Top Head Excavation 1 26-Feb-19 26-Feb-19 1048 ARQ - 7 days Calendar 08:00 ACU3010C320 C - (CH2470 to CH2471) - Shotcrete and Mesh Installation 1048 ARQ - 7 days Calendar 1 27-Feb-19 27-Feb-19 08:00 ACU3010C330 C - (CH2470 to CH2471) - Lattice Girder Installation, Shotcrete & Invert Beam 2 28-Feb-19 01-Mar-19 1048 ARQ - 7 days Calendar Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) ♦ Baseline Milestone 17-Dec-18 Milestone



### CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 10 of 23





# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 11 of 23 Cut-Off Data Date: 15-Dec-18


CHUN WO - STEC - VASTEAM JOINT VENTURE ACW1050 B5 - Further Cut Slope (Rock Breaking) and Erect Platform at Pumping Station (+194mPD) 180 29-Aug-17 10-Apr-18 429 14-Aug-17 22-Jan-19 83.33% -276 ARQ - 6 days Excl 08:00 18:00 08:00 A 18:00 Holidays Calenda ACW1090 B5 - Back Fill for RWA13 66.67% -276 ARQ - 6 days Excl 90 26-Oct-17 12-Feb-18 96 13-Sep-18 09-Jan-19 08:00 A 18:00 ACW1110 B5 - Cut Down Existing Anderson Road to RWA14 Footing Level (from +194mPD to +192mPD) 30 19-Apr-18 25-May-18 312 04-Jan-18 22-Jan-19 0% -81 ARQ - 6 days Excl 08.00 08:00 A 18:00 Holidays Calenda ACW1150 C2/D2 - Back Fill for RWA14 90 06-Jul-18 22-Oct-18 102 09-Oct-18 12-Feb-19 50% -81 ARQ - 6 days Excl Holidays Calendar 08:00 08:00 A 18:00 ACW1151 C2/D2 - Divert Temperary Access Road (Stage 1) adjacent to RWA14 7 15-Nov-18 23-Nov-18 100% MTRC - 1 - 6 day w. 14:00 A 14:00 A ACW1160 C2/D2 - Divert Temperary Access Road to adjacent to RWA14 6 22-Oct-18 27-Oct-18 6 12-Feb-19 18-Feb-19 0% -81 ARQ - 6 days Excl 08:00 18:00 Holidays Calendar Fresh Water Pumping Station (Portion B5) ACW2010 B5 - Construction of Base Slab of Fresh Water Pumping station 120 29-Oct-18 23-Mar-19 120 19-Feb-19 16-Jul-19 -81 ARQ - 6 days Excl 08:00 Holidays Calenda Salt Water Pumping Station (Portion B5) - Subject to Excision 90 19-Feb-19 10-Jun-19 ACW3010 B5 - Construction of Base Slab of Salt Water Pumping station 90 21-Nov-18 12-Mar-19 -21 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda Salt Water Break Tank (Portion B5) - Subject to Excision ACW4010 B5 - Construction of Base Slab of Salt Water Break Tank 60 21-Nov-18 01-Feb-19 60 19-Feb-19 04-May-19 ARQ - 6 days Excl 99 08:00 18:00 08:00 18:00 Holidays Calendar Public Transportation Terminus (Portion B5) ACP1040A004 B5 - Proceed GI Works (2nos) according to Engineer Instruction 23 05-Nov-18 01-Dec-18 ARQ - 6 days Excl 00:00 A 00:00 A Holidays Calendar ACP1045A002 B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.B/2-8 (Stage 1) ARQ - 6 days Excl 28 30-Oct-18 01-Dec-18 100% 00:00 A 00:00 A Holidays Calendar ACP1046A002 B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.C/2-8 (Stage 2) 26 01-Nov-18 01-Dec-18 100% ARQ - 6 days Excl 00:00 A 00:00 A Holidays Calenda ARQ - 6 days Excl ACP1046A003 B5 - Backfill Pile Caps (PC1) and Tie Beams at GL.B/2-8 & GL.C/2-8 (Stage 1 & 2) 20 05-Dec-18 29-Dec-18 16.67% 12 00:00 A 18:00 Holidays Calenda ACP1047A001 B5 - Install ELS at GL.B-E/1-2 and E/1-9 (Stage 3) 124 25-Jun-18 21-Nov-18 100% ARQ - 6 days Excl. 00:00 A Holidays Calenda ACP1047A002 ARQ - 6 days Excl B5 - Excavation for Construciton of Pile Caps (PC2/PC3) and Tie Beams at GL.B-E/1-2 and 100% 15 22-Nov-18 10-Dec-18 00:00 A Holidays Calendar ACP1047A003 B5 - Construct Pile Caps (PC2/PC3) and Tie Beams at GL.B-E/1-2 and E/1-9 (Stage 3) 32 12-Dec-18 21-Jan-19 12.5% 12 ARQ - 6 days Excl 00:00 A 18:00 Holidays Calenda ACP1049A001 B5 - Excavation for Construction of Pile Caps (PC1) and Tie Beams at GL.C/2-8 (Stage 4) 14 17-Dec-18 ARQ - 6 days Excl 04-Jan-19 26 0% Holidays Calenda ACP1049A002 B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.C/2-8 (Stage 4) 24 22-Jan-19 21-Feb-19 0% 12 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACP1049A003 B5 - Backfill Pile Caps (PC1) and Tie Beams at GL.B-E/1-2 and E/1-9 & GL.C/2-8 (Stage 3 & 4) 12 ARQ - 6 days Excl 14 22-Feb-19 09-Mar-19 0% 12 ARQ - 6 days Excl ACP1049A004 B5 - Excavation for Construction of Pile Caps (PC2a) and Tie Beams (TB3b) at GL.B-D/9 (Stage 10 11-Mar-19 21-Mar-19 0% 08:00 18:00 Holidays Calenda Single Cell Box Culvert BC1 incl. Transition Section CH141.820 to CH168.019 ACL10050A018 B2 - Back Fill of Box Culvert BC1 Transition Bay 13/14 (CHA141.820 to CHA168.019) 70 05-Oct-18 28-Dec-18 58.33% -200 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calenda ACL10050A019 B2 - Divert Open Drainage Channel to crossover BC1 Bay 14 (CHA156.019 to CHA168.019) 6 27-Dec-18 03-Jan-19 0% -200 ARO - 6 days Exc 08:00 18:00 Holidays Calenda ACL10050A151 Excavation of Box Culvert BC1 Bay 12 (CHA144 to CHA132) 5 28-Dec-18 0% -274 ARQ - 6 days Excl 03-Jan-19 08:00 Holidays Calendar Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 12 (CHA144 to CHA132) ACL10050A152 4 25-Jan-19 29-Jan-19 0% -274 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda ACL10050A153 Blinding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA132) -213 ARQ - 6 days Excl 1 30-Jan-19 08:00 18:00 Holidays Calendar Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to ARQ - 6 days Excl ACL10050A154 0% -227 9 20-Feb-19 01-Mar-19 08:00 18:00 Holidays Calenda ACL10050A155 Concrete Pouring for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132) 1 02-Mar-19 02-Mar-19 -227 ARQ - 6 days Excl 08:00 Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone



## 俊和-上隧-浩隆聯營

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 12 of 23






## 俊和-上隧-浩隆聯營

### CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME


Page 13 of 23





### CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 14 of 23





Baseline Milestone

Milestone

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 15 of 23 Cut-Off Data Date: 15-Dec-18

ACL401383 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (1st Stage) 1 31-Dec-18 31-Dec-18 0% -400 ARQ - 6 days Excl Holidays Calenda ACL401390 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #5 (1st Stage) 2 02-Jan-19 03-Jan-19 0% -404 ARQ - 6 days Excl 08:00 Holidays Calenda ACL401391 ARQ - 6 days Exc C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #5 (1st Stage) 0% -404 3 04-Jan-19 07-Jan-19 Holidays Calenda ACL401392 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #5 (1st Stage) 1 08-Jan-19 08-Jan-19 0% -404 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401399 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage) 2 15-Dec-18 17-Dec-18 ARQ - 6 days Excl 0% -404 08:00 Holidays Calenda 3 18-Dec-18 ACL401400 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage) 20-Dec-18 0% -404 ARQ - 6 days Exc 08:00 Holidays Calenda ACL401401 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage) 0% -404 ARQ - 6 days Excl 1 21-Dec-18 21-Dec-18 Holidays Calendar ACL401408 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage) 2 28-Dec-18 29-Dec-18 0% -404 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401409 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage) 3 31-Dec-18 03-Jan-19 0% -404 ARQ - 6 days Excl Holidays Calenda ACL401410 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage) 04-Jan-19 04-Jan-19 0% -402 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401417 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage) 2 05-Jan-19 07-Jan-19 ARQ - 6 days Excl ACL401418 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage) 3 08-Jan-19 10-Jan-19 0% 56 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401419 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage) ARQ - 6 days Excl 11-Jan-19 11-Jan-19 Holidays Calendar 08:00\* 18:00 ACI 401426 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #9 (1st Stage) 5 16-Nov-18 22-Nov-18 100% ARQ - 6 days Excl 00:00 A 00:00 A Holidays Calenda ACL401427 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #9 (1st Stage) ARQ - 6 days Excl 4 26-Nov-18 100% 00:00 A 00:00 A Holidays Calendar ACL401428 ARQ - 6 days Excl C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #9 (1st Stage) 0 03-Dec-18 03-Dec-18 100% 00:00 A 00:00 A Holidays Calenda ACL401444 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #11 (1st Stage) 14 01-Nov-18 100% ARQ - 6 days Excl 00:00 A 00.00 A Holidays Calendar ARQ - 6 days Excl. ACL401445 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #11 (1st Stage) 3 18-Nov-18 22-Nov-18 100% 00:00 A 00:00 A Holidays Calenda ACL401446 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #11 (1st Stage) 0 27-Nov-18 27-Nov-18 100% ARQ - 6 days Excl 00:00 A 00.00 A Holidays Calenda ACL401462 ARQ - 6 days Excl C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage) 40 2 15-Dec-18 17-Dec-18 0% 08:00 Holidays Calendar ACL401463 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage) 3 18-Dec-18 20-Dec-18 0% 40 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401464 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage) 40 ARQ - 6 days Excl 1 21-Dec-18 21-Dec-18 0% Holidays Calenda ACI 401492 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage) 2 07-Mar-19 08-Mar-19 0% ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401493 47 ARQ - 6 days Excl C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 09-Mar-19 11-Mar-19 0% 47 ACL401494 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage) 1 12-Mar-19 12-Mar-19 0% ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401501 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage) 2 12-Mar-19 13-Mar-19 ARQ - 6 days Excl 0% 2 14-Mar-19 ARQ - 6 days Exc ACL401502 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 15-Mar-19 0% Bay #17 (2nd Stage) 08:00 Holidays Calenda ACL401510 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage) 2 05-Mar-19 06-Mar-19 0% ARQ - 6 days Excl -6 08:00 ACL401511 47 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 07-Mar-19 08-Mar-19 0% ARQ - 6 days Exc 18:00 08:00 Holidays Calenda ACL401512 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage) 1 09-Mar-19 47 ARQ - 6 days Excl 08:00 Holidays Calendar C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage) ACI 401519 2 09-Mar-19 11-Mar-19 0% ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401520 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 12-Mar-19 47 ARQ - 6 days Excl 13-Mar-19 Bay #19 (2nd Stage) 08:00 18:00 Holidays Calendar ACL401521 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage) 47 ARQ - 6 days Excl 0% 1 14-Mar-19 14-Mar-19 08:00 Holidays Calenda ACL401528 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage) 2 26-Feb-19 27-Feb-19 ARQ - 6 days Excl 08:00 Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018)

17-Dec-18



Forecast Work

Primary Baseline

♦ Baseline Milestone

Actual Work

Milestone

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 16 of 23 Cut-Off Data Date: 15-Dec-18

ACL401529 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 2 28-Feb-19 01-Mar-19 0% 47 ARQ - 6 days Excl Holidays Calenda Bay #20 (2nd Stage) 08:00 ACL401530 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage) 1 02-Mar-19 02-Mar-19 0% 47 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401537 ARQ - 6 days Exc C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage) 2 02-Mar-19 04-Mar-19 0% -6 ACL401538 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 05-Mar-19 06-Mar-19 0% 47 ARQ - 6 days Excl Bay #21 (2nd Stage) 08:00 18:00 Holidays Calenda ACL401539 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage) 1 07-Mar-19 07-Mar-19 47 ARQ - 6 days Excl 0% Holidays Calenda 08:00 2 21-Feb-19 ACL401546 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage) 22-Feb-19 0% -6 ARQ - 6 days Exc 08:00 Holidays Calenda ACL401547 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -0% ARQ - 6 days Excl 2 23-Feb-19 25-Feb-19 -6 Holidays Calenda ACL401548 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage) 1 26-Feb-19 26-Feb-19 0% 49 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401552 C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #23 (1st Stage) 2 22-Dec-18 24-Dec-18 0% 40 ARQ - 6 days Excl Holidays Calenda ACL401553 C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #23 (1st Stage) 3 27-Dec-18 29-Dec-18 0% 40 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401554 C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #23 (1st Stage) 1 31-Dec-18 31-Dec-18 ARQ - 6 days Excl ACL401555 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage) 2 28-Feb-19 01-Mar-19 0% -6 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401556 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 2 02-Mar-19 04-Mar-19 ARQ - 6 days Excl Bay #23 (2nd Stage) 18:00 08:00 ACI 401557 ARQ - 6 days Excl C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage) 1 05-Mar-19 47 05-Mar-19 0% 08:00 18:00 Holidays Calenda ACL401564 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage) 2 28-Jan-19 29-Jan-19 ARQ - 6 days Excl 08:00 18:00 Holidays Calendar ACL401565 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 30-Jan-19 31<sub>3</sub>Jan-19 -40 ARQ - 6 days Exc Bay #24 (2nd Stage) 08:00 18:00 Holidays Calenda ACL401566 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage) 1 01-Feb-19 -40 ARQ - 6 days Excl 08:00 Holidays Calenda ACL401567 ARQ - 6 days Excl C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage) 2 02-Feb-19 04-Feb-19 0% -40 08:00 18:00 Holidays Calenda ACL401568 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage) 1 08-Feb-19 08-Feb-19 -40 ARQ - 6 days Exc 08:00 18:00 ACL401569 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage) ARQ - 6 days Excl -40 1 09-Feb-19 09-Feb-19 0% 08:00 Holidays Calendar ACL401573 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage) 2 01-Feb-19 02-Feb-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401574 ARQ - 6 days Excl C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 2 04-Feb-19 08-Feb-19 -42 0% Holidays Calenda ACL401575 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage) 1 09-Feb-19 09-Feb-19 0% -42 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401576 -42 ARQ - 6 days Excl C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage) 2 11-Feb-19 12-Feb-19 0% ACL401577 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage) 13-Feb-19 13-Feb-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401578 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage) 14-Feb-19 14-Feb-19 ARQ - 6 days Excl 0% -42 Holidays Calenda ACL401582 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage) 2 26-Jan-19 28-Jan-19 0% -42 ARQ - 6 days Exc 08:00 Holidays Calenda ACL401583 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -0% -42 ARQ - 6 days Excl 2 29-Jan-19 30-Jan-19 ACL401584 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage) 1 31-Jan-19 31-Jan-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401585 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage) 2 01-Feb-19 -40 ARQ - 6 days Excl 08:00 Holidays Calenda ACI 401586 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage) 1 04-Feb-19 04-Feb-19 0% -40 ARQ - 6 days Excl 08:00 Holidays Calenda 18:00 ACL401587 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage) 1 08-Feb-19 -40 ARQ - 6 days Excl 08-Feb-19 08:00 18:00 Holidays Calendar C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #27 (2nd Stage) ACL401591 ARQ - 6 days Excl 2 02-Feb-19 04-Feb-19 0% -42 08:00 Holidays Calenda ACL401592 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 2 08-Feb-19 09-Feb-19 -42 ARQ - 6 days Excl Bay #27 (2nd Stage) 08:00

**3 Month Rolling Programme** 

ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018)

17-Dec-18

Date

Revision

Checked

Approved



Primary Baseline

Baseline Milestone

Actual Work

Milestone

Forecast Work

# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 17 of 23 Cut-Off Data Date: 15-Dec-18

ACL401593 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #27 (2nd Stage) 11-Feb-19 11-Feb-19 0% -42 ARQ - 6 days Excl Holidays Calenda 08:00 ACL401594 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage) 2 12-Feb-19 13-Feb-19 0% -42 ARQ - 6 days Excl 08:00 Holidays Calenda ACL401595 ARQ - 6 days Exc C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage) 1 14-Feb-19 14-Feb-19 0% -42 ACL401596 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage) 15-Feb-19 15-Feb-19 0% -42 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401600 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage) ARQ - 6 days Excl 2 29-Jan-19 30-Jan-19 0% -40 Holidays Calenda 08:00 ACL401601 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 31-Jan-19 01-Feb-19 0% -40 ARQ - 6 days Exc Bay #28 (2nd Stage) 08:00 18:00 Holidays Calenda ACL401602 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage) 0% -40 ARQ - 6 days Excl 1 02-Feb-19 02-Feb-19 08:00 Holidays Calenda ACL401603 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) 2 04-Feb-19 08-Feb-19 0% -40 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401604 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) 1 09-Feb-19 09-Feb-19 0% -40 ARQ - 6 days Excl Holidays Calenda ACL401605 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) 1 11-Feb-19 11-Feb-19 0% -40 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401609 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage) 2 09-Feb-19 11-Feb-19 -42 ARQ - 6 days Excl ACL401610 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 2 12-Feb-19 13-Feb-19 0% -42 ARQ - 6 days Exc Bay #29 (2nd Stage) 08:00 18:00 Holidays Calenda ACL401611 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage) 14-Feb-19 -42 ARQ - 6 days Excl 08:00 18:00 ARQ - 6 days Excl ACI 401612 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 2 15-Feb-19 -42 16-Feb-19 0% 08:00 18:00 Holidays Calenda ACL401613 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) -42 ARQ - 6 days Excl Holidays Calendar 08:00 18:00 ACL401614 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 1 19-Feb-19 19-Feb-19 -42 ARQ - 6 days Exc 08:00 18:00 Holidavs Calenda C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) ACL401618 2 04-Feb-19 -42 ARQ - 6 days Excl 08:00 Holidays Calenda ACL401619 ARQ - 6 days Excl C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 09-Feb-19 11-Feb-19 0% -42 Bay #30 (2nd Stage) 08:00 18:00 Holidays Calenda C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) ACL401620 12-Feb-19 -42 ARQ - 6 days Exc 12-Feb-19 08:00 18:00 ACL401621 ARQ - 6 days Excl C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage) -42 2 13-Feb-19 14-Feb-19 0% 08:00 Holidays Calendar ACL401622 C1a - Installation of Formworkst for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage) 15-Feb-19 15-Feb-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401623 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage) ARQ - 6 days Excl 16-Feb-19 16-Feb-19 -42 0% Holidays Calenda ACL401627 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage) 2 11-Feb-19 12-Feb-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401628 -42 ARQ - 6 days Excl C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -2 13-Feb-19 14-Feb-19 0% ACL401629 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage) 15-Feb-19 15-Feb-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401630 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage) 2 16-Feb-19 18-Feb-19 ARQ - 6 days Excl 0% -42 Holidays Calenda ACL401631 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage 19-Feb-19 19-Feb-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401632 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage) 1 20-Feb-19 20-Feb-19 0% -42 ARQ - 6 days Excl 08:00 ACL401636 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage) 2 08-Feb-19 09-Feh-19 0% -42 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL401637 -42 ARQ - 6 days Excl C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier 2 11-Feb-19 Bay #32 (2nd Stage) 08:00 Holidays Calenda C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage) ACI 401638 13-Feb-19 13-Feb-19 0% -42 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL401639 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage) 2 14-Feb-19 -42 ARQ - 6 days Excl 15-Feb-19 08:00 18:00 ACL401640 C1a - Installation of Steel Formworks for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage) ARQ - 6 days Excl 16-Feb-19 16-Feb-19 0% -42 08:00 Holidays Calenda ACL401641 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage) 1 18-Feb-19 18-Feb-19 -42 ARQ - 6 days Excl 08:00

**3 Month Rolling Programme** 

ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018)

17-Dec-18

Date

Revision

Checked

Approved



# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 18 of 23 Cut-Off Data Date: 15-Dec-18

ACL40050A002 C1a - Construction of New CP17-1 (IL +165mPD) 10 15-Dec-18 28-Dec-18 ARQ - 6 days Excl 08:00\* 18:00 Holidays Calenda ACL40060 17 20-Jan-18 08-Feb-18 68 ARQ - 6 days Exc C1a - Construction of new 2x1950mm Dia Drainage Pipe (IL +165.6mPD) 10 29-Dec-18 10-Jan-19 0% 08:00 ACL40070 C1a - Construction of new Manhole Q2 (IL +165.8mPD) 15 08-Feb-18 28-Feb-18 15 29-Dec-18 16-Jan-19 0% 68 ARQ - 6 days Excl 08.00 08:00 18:00 Holidays Calenda ACL40020A003 C1a - Construct RWA12 - Bay #20 & #18 Base Slab and Wall upward +165mPD as 1st Portion 40 06-Nov-18 21-Dec-18 50% -210 ARQ - 6 days Excl 00:00 A 18:00 Holidays Calenda ACL40020A004 C1a - Back Fill RWA12 - Bay #20 upward +163mPD 08-Jan-19 0% -210 ARQ - 6 days Excl 6 02-Jan-19 08:00 Holidays Calendar ACL40020A005 C1a - Construct RWA12 - Bay #19 to 17 6 22-Dec-18 31-Dec-18 0% -210 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACL40020A006 C1a - Construct RWA12 - Bay #20 Wall upward +175mPD as 2nd Portion 14 09-Jan-19 24-Jan-19 0% -210 ARQ - 6 days Excl Holidays Calenda C1a - Back Fill RWA12 - Bay #19 to 17 ACL40020A007 6 25-Jan-19 31-Jan-19 0% -210 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda C1a - Construction of RWA12 - Bay #22 Wall upward +175mPD as 2nd Portion ACL40040A002 14 11-Jan-19 26-Jan-19 69 ARQ - 6 days Excl ACL40115A001 C1a - Back Fill SYS-A South Tower after Demolishing Existing Soil Nails to Form Platform 6 15-Dec-18 21-Dec-18 0% -410 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACL40120A001 C1a - Construct RWA12 - Bay #21 Base Slab and Wall upward +165mPD as 1st Portion ARQ - 6 days Excl 14 22-Dec-18 10-Jan-19 08:00 18:00 Holidays Calenda C1a - Back Fill RWA12 - Bay #21 and 22 upward +163mPD (15 layers @ 4 layers/day) ARQ - 6 days Excl ACI 40120A002 6 11-Jan-19 17-Jan-19 0% -410 08:00 Holidays Calenda 18:00 ACL40955 C1a - Excavate RWA12 - Bay #1 to 8 -410 ARQ - 6 days Excl 60 18-Jan-19 01-Apr-19 0% 08:00 18:00 08:00 18:00 Holidays Calendar ACL40180 C1a - Construction of Base Slab of RWA18 - Bay #1 12 16-Dec-17 02-Jan-18 41 15-Oct-18 03-Dec-18 ARQ - 6 days Excl 00:00 A 00:00 A Holidays Calendar 12 03-Mar-18 16-Mar-18 ACL40190 C1a - Construction of Wall of RWA18 - Bay #1 ARQ - 6 days Excl 12 16-Jan-19 29-Jan-19 0% -253 08:00 08:00 18:00 Holidays Calenda ACL40200 C1a - Construction of Base Slab of RWA18 - Bay #2 12 02-Dec-17 15-Dec-17 12 15-Dec-18 31-Dec-18 0% -265 ARQ - 6 days Excl 08:00\* Holidays Calenda ACL40210 C1a - Construction of Wall of RWA18 - Bay #2 ARQ - 6 days Excl 12 14-Feb-18 02-Mar-18 12 02-Jan-19 0% -265 15-Jan-19 08:00 08:00 Holidays Calendar ACL40220 C1a - Construction of Base Slab of RWA18 - Bay #3 12 18-Nov-17 01-Dec-17 43 15-Oct-18 05-Dec-18 100% ARQ - 6 days Excl 08:00 00.00 A 00.00 A Holidays Calenda ACL40230 C1a - Construction of Wall of RWA18 - Bay #3 12 31-Jan-18 13-Feb-18 -265 ARQ - 6 days Excl 12 16-Jan-19 29-Jan-19 0% 08:00 Holidays Calenda ACL40240 C1a - Construction of Base Slab of RWA18 - Bay #4 12 02-Dec-17 15-Dec-17 12 15-Dec-18 31-Dec-18 0% -265 ARQ - 6 days Excl 08:00 18:00 08:00\* 18:00 Holidays Calenda ACL40250 C1a - Construction of Wall of RWA18 - Bay #4 12 24-Feb-18 09-Mar-18 -265 ARQ - 6 days Excl 12 02-Jan-19 15-Jan-19 0% ACL40260 C1a - Construction of Base Slab of RWA18 - Bay #5 12 18-Nov-17 01-Dec-17 36 25-Oct-18 06-Dec-18 100% ARQ - 6 days Exc 08:00 18:00 00.00 A 00·00 A Holidays Calenda ACL40270 C1a - Construction of Wall of RWA18 - Bay #5 12 07-Feb-18 23-Feb-18 ARQ - 6 days Excl 16-Jan-19 29-Jan-19 0% -265 08:00 Holidays Calenda C1a - Back Filling Retaining Wall RWA18 (5 bays) ACL40275 45 10-Mar-18 07-May-18 45 30-Jan-19 26-Mar-19 0% -265 ARQ - 6 days Excl 08:00 18:00 08:00 18:00 Holidays Calenda WSD Access Road (Portion B5) 46 19-Dec-17 13-Feb-18 08:00 18:00 ARQ - 6 days Excl ACL60010 B5 - Site Clearance and Tree Felling 46 10-Jan-19 07-Mar-19 0% -276 08:00 18:00 Holidays Calenda ACL60020 B5 - Drainage, Sewerage, Water mains and Underground Utilities laying (approx 600m) along 120 14-Feb-18 16-Jul-18 120 08-Mar-19 02-Aug-19 -276 ARQ - 6 days Excl 08:00 08:00 Holidays Calendar Portion A Site Formation 27 21-Jun-18 23-Jul-18 08:00 18:00 ACA10075 A1 - Site Clearance in Portion A1 (R2-8) 27 15-Dec-18 18-Jan-19 ARQ - 6 days Excl -119 08:00\* Holidays Calendar ACA10080 A1 - Site Clearance in Portion A1 (OU, G/I C-1 and RS-1) 45 02-Oct-18 23-Nov-18 45 15-Dec-18 12-Feb-19 ARQ - 6 days Excl 08:00\* Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone



# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 19 of 23 Cut-Off Data Date: 15-Dec-18

A1 - Site Clearance in Portion A1 (G-3 and G-4) ACA10090 18 24-Jul-18 13-Aug-18 18 19-Jan-19 12-Feb-19 0% -119 ARQ - 6 days Excl Holidays Calenda 08:00 ACA10100 A1 - Site Clearance in Portion A1 (E-2) 24 08-Nov-18 05-Dec-18 24 15-Dec-18 15-Jan-19 0% ARQ - 6 days Exc 08:00 18:00 08:00\* 18:00 Holidays Calendar Portion A3 Site Formation ACA30040A002 A3 - Excavation and Construction of 750UC adjacent to West Portal 139 19-Jun-18 03-Dec-18 100% ARQ - 6 days Excl Holidays Calenda ACA30050 A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3 35 22-Jan-19 06-Mar-19 28 04-Dec-18 08-Jan-19 14.29% 162 ARQ - 6 days Exc 18:00 00:00 A 18:00 Holidays Calenda Site Formation ACB100037A001 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C978 6 15-Dec-18 21-Dec-18 0% 866 ARQ - 6 days Excl 08:00\* Holidays Calenda 54 22-Dec-18 01-Mar-19 ACB100037A002 B1 - Installation of Wire Mesh for Slope 11NE-D/C978 0% 866 ARQ - 6 days Exc 08:00 18:00 Holidays Calenda ACB10010 B1 - 9 Months Establishment Works for Landscape Softworks 270 24-Jan-17 20-Oct-17 466 15-Sep-17 24-Dec-18 96.3% 226 ARQ - 7 days Calenda (Dwg.No.60328348/SF&I/1051&1052) 08:00 ACR10090A004 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope A16 and 11NE-D/C998 in 388 27-Sep-17 19-Jan-19 87.39% ARQ - 6 days Exc Portion A4 18:00 A 18:00 Holidays Calenda ACB10100 B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C947 (2000 sqm) 12 28-Jan-19 13-Feb-19 12 15-Dec-18 31-Dec-18 08:00 08:00\* 18:00 ACB10110 B1 - Frection of Scaffold for Slope 11NF-D/C947 (2000 sgm) - 150sgm/d 11 14-Feb-19 26-Feb-19 11 02-Jan-19 86 ARQ - 6 days Excl 14-Jan-19 0% 08:00 18:00 08:00 18:00 Holidays Calenda ACB10120 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d 20 27-Feb-19 21-Mar-19 20 15-Jan-19 09-Feb-19 ARQ - 6 days Excl Holidays Calendar 08:00 08:00 18:00 ACB10130 ARQ - 6 days Exc B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) 6 22-Mar-19 28-Mar-19 6 11-Feb-19 16-Feb-19 0% 86 18:00 08:00 08:00 Holidavs Calenda ACB10140 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) 6 29-Mar-19 04-Apr-19 6 18-Feb-19 23-Feb-19 0% ARQ - 6 days Excl 08:00 08:00 Holidays Calenda ACB10150 48 11-May-19 08-Jul-19 ARQ - 6 days Excl B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) 48 25-Feb-19 25-Apr-19 0% 08:00 18:00 08:00 18:00 Holidays Calenda ACB10160 B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm) 7 27-Jun-18 40 ARQ - 6 days Exc 05-Jul-18 7 30-Jan-19 09-Feb-19 0% 08:00\* 18:00 ACB10170 ARQ - 6 days Excl B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sgm) 40 12 06-Jul-18 19-Jul-18 12 11-Feb-19 23-Feb-19 0% 08:00 08:00 Holidays Calendar ACB10180 B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm) - 150sqm/d 11 20-Jul-18 01-Aug-18 11 25-Feb-19 08-Mar-19 0% 40 ARQ - 6 days Exc 08:00 08:00 18:00 Holidays Calenda ACB10190 20 02-Aug-18 24-Aug-18 20 09-Mar-19 ARQ - 6 days Excl B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) - 80sqm/d 40 01-Apr-19 0% 08:00 Holidays Calenda ACR10230 B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C981 (500 sqm) 7 14-May-18 21-May-18 7 15-Dec-18 22-Dec-18 0% 40 ARQ - 6 days Exc 08:00 18:00 08:00\* 18:00 Holidays Calenda ACB10240 40 ARQ - 6 days Excl B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C 981 (500 sgm) 12 23-May-18 05-Jun-18 12 24-Dec-18 09-Jan-19 0% ACB10250 B1 - Erection of Scaffold for Slope 11NE-D/C981 (500 sgm) - 150sgm/d 4 06-Jun-18 09-Jun-18 4 10-Jan-19 14-Jan-19 0% 40 ARQ - 6 days Exc 08:00 18:00 08:00 18:00 Holidays Calenda ACB10260 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) - 80sqm/d 7 11-Jun-18 19-Jun-18 ARQ - 6 days Excl 15-Jan-19 22-Jan-19 0% 40 08:00 Holidays Calenda ACB10270 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm) 6 20-Jun-18 26-Jun-18 6 23-Jan-19 29-Jan-19 0% 99 ARQ - 6 days Exc (Provisional Work) 08:00 08:00 18:00 Holidays Calenda ACB10280 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm) 6 27-Jun-18 08-Feb-19 0% 99 ARQ - 6 days Excl 6 30-Jan-19 08:00 08:00 (Provisional Work) 18:00 ACR10290 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) 48 19-Jul-18 12-Sep-18 48 09-Feb-19 06-Apr-19 0% 99 ARO - 6 days Exc 08:00 08:00 18:00 Holidays Calenda ACB103210 13 02-Nov-18 100% ARQ - 6 days Excl B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) - 80sqm/d 17-Nov-18 (Provisional Work) - Stage 1 08:00 A 00:00 A Holidays Calendar ACR103220 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) - 80sqm/d 12 19-Nov-18 02-Dec-18 100% ARQ - 6 days Excl (Provisional Work) - Stage 2 00:00 A 00:00 A Holidays Calenda ACB103230 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) - 80sqm/d 6 03-Dec-18 100% ARQ - 6 days Excl 10-Dec-18 00:00 A 00:00 A Holidays Calendar ACB10330 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C988 (2600 sqm) 6 07-May-18 12-May-18 100% ARQ - 6 days Excl 1 09-Dec-18 11-Dec-18 00:00 A 08:00 00:00 A Holidays Calenda 19-May-18 ACB10340 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C988 (2600 sqm) 6 14-May-18 6 07-Dec-18 14-Dec-18 ARQ - 6 days Excl (Provisional Work) 08:00 13:00 A Date Revision Checked Approved Forecast Work Primary Baseline **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone



Baseline Milestone

Milestone

17-Dec-18

### CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION. DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 20 of 23 Cut-Off Data Date: 15-Dec-18

ACB10350 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm 48 21-May-18 18-Jul-18 48 15-Dec-18 15-Feb-19 141 ARQ - 6 days Excl Holidays Calenda 08:00 ACB103920 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d 14 02-Nov-18 18-Nov-18 100% ARQ - 6 days Excl (Provisional Work) - Stage 2 00:00 A 00:00 A Holidays Calenda ACB103930 ARQ - 6 days Excl B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d 11 19-Nov-18 01-Dec-18 100% Holidays Calenda ACB103940 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d 5 27-Nov-18 03-Dec-18 100% ARQ - 6 days Excl (Provisional Work) - Stage 4 00.00 A 00.00 A Holidays Calenda ACB103950 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sgm) - 80sgm/d 12 27-Nov-18 11-Dec-18 ARQ - 6 days Excl 100% Holidays Calendar (Provisional Work) - Stage 5 13:00 A 12:00 A ACB103960 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d 12 27-Nov-18 10-Dec-18 100% ARQ - 6 days Excl (Provisional Work) - Stage 6 08:00 A 18:00 A Holidays Calenda ACB10400 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1004 (2700 sqm) 6 06-Feb-18 12-Feb-18 6 07-Dec-18 100% ARQ - 6 days Excl 14-Dec-18 08:00 13:00 A 12:00 A Holidays Calenda ACR10410 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C1004 (2700 sqm) 6 13-Feb-18 22-Feb-18 6 15-Dec-18 21-Dec-18 0% 135 ARQ - 6 days Exc 08:00 08:00 18:00 Holidays Calenda ACB10420 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) 48 01-Mar-18 30-Apr-18 48 22-Dec-18 22-Feb-19 0% 135 ARQ - 6 days Excl 08:00 08:00 Holidays Calenda ACB10430 B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm) 7 01-Sep-18 08-Sep-18 15-Dec-18 22-Dec-18 0% 22 ARQ - 6 days Exc 08:00 08:00\* 18:00 Holidays Calenda ACB10440 B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm) 12 10-Sep-18 22-Sep-18 12 24-Dec-18 09-Jan-19 22 ARQ - 6 days Excl 08:00 ACR10450 B1 - Erection of Scaffold for Slope 11NE-D/C976 (800 sam) - 150sam/d 6 24-Sep-18 02-Oct-18 6 10-Jan-19 16-Jan-19 0% 22 ARQ - 6 days Exc 08:00 18:00 08:00 18:00 Holidays Calenda ACB10460 10 03-Oct-18 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C976 (800 sqm) - 80sqm/d 13-Oct-18 10 17-Jan-19 28-Jan-19 22 ARQ - 6 days Exc 08:00 18:00 ACB10470 22-Oct-18 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) 6 15-Oct-18 22 ARQ - 6 days Excl 6 29<sub>5</sub>lan-19 04-Feb-19 0% 08:00 08:00 18:00 Holidays Calenda ACB10480 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) 6 23-Oct-18 29-Oct-18 6 08-Feb-19 22 ARQ - 6 days Excl (Provisional Work) 08:00 08:00 18:00 ACB10500 B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sgm) 7 10-Dec-18 17-Dec-18 7 15-Dec-18 22-Dec-18 0% 96 ARQ - 6 days Exc 08:00\* 08:00 18:00 Holidavs Calenda ACB10510 B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C977 (400 sqm) 12 27-Dec-18 12 03-Jan-19 16-Jan-19 0% 96 ARQ - 6 days Excl 08:00 08:00 18:00 Holidays Calenda ACB10520 B1 - Erection of Scaffold for Slope 11NE-D/C977 (400 sgm) - 150sgm/d 3 11-Jan-19 14-Jan-19 ARQ - 6 days Excl 3 17-Jan-19 19-Jan-19 0% 08:00 08:00 18:00 Holidays Calenda ACB10530 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C977 (400 sqm) - 80sqm/d 5 15-Jan-19 ARQ - 6 days Exc 5 21-Jan-19 0% 96 08:00 08:00 18:00 ACB10540 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C977 (400 sqm) 0% 96 ARQ - 6 days Exc 6 21-Jan-19 26-Jan-19 6 26-Jan-19 01-Feb-19 08:00 08:00 Holidays Calendar ACB10550 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C977 (400 sqm) 6 28-Jan-19 02-Feb-19 6 02-Feb-19 12-Feb-19 96 ARQ - 6 days Exc (Provisional Work) 08:00 08:00 18:00 Holidays Calenda ACB10570 7 23-Oct-18 30-Oct-18 ARQ - 6 days Excl B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C986 (800 sgm) 7 01-Dec-18 10-Dec-18 100% Holidays Calenda ACR10580 B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C986 (800 sqm) 12 31-Oct-18 13-Nov-18 16 11-Dec-18 31-Dec-18 0% 101 ARQ - 6 days Exc 08:00 18:00 00:00 A 18:00 Holidays Calenda ACB10590 B1 - Erection of Scaffold for Slope 11NE-D/C986 (800 sqm) - 150sqm/d 6 14-Nov-18 20-Nov-18 101 ARQ - 6 days Excl 6 02-Jan-19 08-Jan-19 0% 08:00 ACR10600 B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) - 80sqm/d 10 21-Nov-18 01-Dec-18 10 09-Jan-19 19-Jan-19 0% 101 ARQ - 6 days Exc (Provisional Work) 08:00 18:00 08:00 18:00 Holidays Calenda ACB10610 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C986 (800 sqm) 6 03-Dec-18 08-Dec-18 ARQ - 6 days Excl 6 21-Jan-19 26-Jan-19 0% 101 08:00 18:00 Holidays Calenda ACB10620 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C986 (800 sqm) 6 10-Dec-18 15-Dec-18 6 28-Jan-19 02-Feb-19 0% 101 ARQ - 6 days Exc (Provisional Work) 08:00 08:00 18:00 Holidays Calenda ACB10630 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) 48 10-Jan-19 09-Mar-19 48 04-Feb-19 0% 101 ARQ - 6 days Excl 03-Apr-19 08:00 08:00 ACR10680A001 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3 371 19-Aug-17 19-Nov-18 100% ARO - 6 days Excl 08:00 A 00:00 A Holidays Calenda ACB10690A001 100% B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in Portion A3 317 08-Nov-17 03-Dec-18 ARQ - 6 days Excl 08:00 A 00:00 A Holidays Calenda ACB10730 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) 6 27-Oct-17 03-Nov-17 6 15-Dec-18 21-Dec-18 0% 129 ARQ - 6 days Excl 08:00 08:00 18:00 (Provisional Work) Holidays Calenda B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) ACB10740 6 04-Nov-17 10-Nov-17 6 22-Dec-18 31-Dec-18 ARQ - 6 days Excl 129 08:00 08:00 Holidays Calendar 18:00 ACB10750 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600 sgm) 48 30-Dec-17 28-Feb-18 ARQ - 6 days Excl 48 02-Jan-19 01-Mar-19 0% 129 08:00 08:00 18:00 Holidays Calenda ACB10790 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) 6 20-Sep-17 26-Sep-17 308 04-Dec-17 18-Dec-18 60% ARQ - 6 days Excl 137 (Provisional Work) 08:00 A Date Revision Checked Approved Forecast Work Primary Baseline **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018)



# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 21 of 23 Cut-Off Data Date: 15-Dec-18

CHUN WO - STEC - VASTEAM JOINT VENTURE ACB10800 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) 6 27-Sep-17 04-Oct-17 310 06-Dec-17 21-Dec-18 40% 137 ARQ - 6 days Excl Holidays Calenda ACB10810 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) 48 02-Nov-17 29-Dec-17 254 16-Apr-18 20-Feb-19 5% 137 ARQ - 6 days Exc (Provisional Work) 08:00 18:00 08:00 A 14:24 Holidays Calendar Portion B5 Portion B5 North & East Side adjacent to Portion B2 and Pumping Station and Reservoirs ACB50060 B5 - 9 Months Establishment Works for Landscape Softworks 270 24-Jan-17 20-Dec-17 381 15-Sep-17 28-Dec-18 96.3% 619 ARQ - 6 days Excl (Dwg.No.60328348/SF&I/1051&1052) 08:00 A 18:00 Holidays Calenda ACB50140 B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm) 12 01-Apr-19 15-Apr-19 12 15-Dec-18 31-Dec-18 0% 168 ARQ - 6 days Excl 08:00\* Holidays Calenda ACB50150 B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d 2 16-Apr-19 17-Apr-19 2 02-Jan-19 03-Jan-19 0% 168 ARQ - 6 days Excl 08:00 08:00 18:00 Holidays Calenda ACB50160 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d 3 18-Apr-19 24-Apr-19 3 04-Jan-19 07-Jan-19 0% 168 ARQ - 6 days Excl 08:00 Holidays Calenda ACB50170 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) 6 25-Apr-19 02-May-19 6 08-Jan-19 14-Jan-19 0% 168 ARQ - 6 days Exc (Provisional Work) 08:00 18:00 08:00 18:00 Holidays Calenda ACB50180 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) 6 03-May-19 09-May-19 6 15-Jan-19 21-Jan-19 168 ARQ - 6 days Excl 08:00 08:00 ACB50190 B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work) 48 10-May-19 06-Jul-19 48 22-Jan-19 21-Mar-19 0% 168 ARQ - 6 days Exc 08:00 08:00 18:00 Holidays Calenda ACB50200 B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm) 12 25-Apr-19 09-May-19 12 08-Jan-19 21-Jan-19 0% 173 ARQ - 6 days Exc 08:00 18:00 ACR50210 B5 - Frection of Scaffold for Slope 11NF-D/C982 (1600 sqm) - 150sqm/d 11 10-May-19 22-May-19 11 22-Jan-19 173 ARQ - 6 days Excl 02-Feb-19 0% 08:00 08:00 18:00 Holidays Calenda ACB50220 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C982 (1600 sqm) - 80sqm/d 20 23-May-19 15-Jun-19 20 04-Feb-19 ARQ - 6 days Excl 08:00 08:00 18:00 Holidays Calendar ACB50230 173 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C982 (1600 sgm) 6 17-Jun-19 22-Jun-19 6 02-Mar-19 08-Mar-19 0% ARQ - 6 days Exc 08:00 08:00 18:00 Holidays Calenda ACB50240 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C982 (1600 sqm) 6 24-Jun-19 6 09-Mar-19 15-Mar-19 0% 173 ARQ - 6 days Excl (Provisional Work) 08:00 08:00 18:00 Holidays Calendar ACB50260 B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C983 (800 sqm) 12 17-Jun-19 29-Jun-19 12 02-Mar-19 ARQ - 6 days Excl 15-Mar-19 0% 193 08:00 08:00 18:00 Holidays Calenda ACB50380A001 B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-B/C902 76 01-Sep-18 100% ARQ - 6 days Exc 03-Dec-18 08:00 A 00.00 A Holidays Calenda ACB50470A001 16.67% ARQ - 6 days Excl B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-D/C989 901 34 05-Dec-18 16-Jan-19 08:00 A 18:00 Holidays Calendar ACB50590 B5 - Erection of Scaffold for Slope 11NE-B/C1013 (700 sqm) - 150sqm/d 10 05-Feb-20 15-Feb-20 10 15-Dec-18 28-Dec-18 493 ARQ - 6 days Exc 08:00 08:00 18:00 Holidays Calenda ACB50600 18 17-Feb-20 07-Mar-20 ARQ - 6 days Excl B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-B/C1013 (700 sqm) - 80sqm/d 18 29-Dec-18 493 19-Jan-19 0% Holidays Calenda ACR50610 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) 6 09-Mar-20 14-Mar-20 6 21-Jan-19 26-Jan-19 0% 493 ARQ - 6 days Exc (Provisional Work) 08:00 18:00 08:00 18:00 Holidays Calenda ACB50620 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) 6 16-Mar-20 21-Mar-20 493 ARQ - 6 days Excl 6 28-Jan-19 02-Feb-19 08:00 Site Formation ACB80020 B8 - Backfilling for Site Formation in Portion B8 (37 out of 48 layers completed) 60 09-Oct-17 18-Dec-17 387 01-Sep-17 19-Dec-18 93.33% -214 ARQ - 6 days Excl 08:00 08:00 A 18:00 Holidays Calenda ACB80030 B8 - Construct New U-Channel 300U (approx 80m) and Catchpit TC6c 30 14-Nov-17 18-Dec-17 34 05-Dec-18 16.67% -235 ARQ - 6 days Excl 16-Jan-19 08:00 00:00 A 18:00 Holidays Calenda ACR80040 B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d 26 19-Dec-17 20-Jan-18 115 29-Aug-18 16-Jan-19 60% -235 ARO - 6 days Exc 08:00 A 18:00 Holidays Calenda ACB80050 B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a -235 ARQ - 6 days Excl 30 22-Jan-18 28-Feb-18 30 04-Jan-19 12-Feb-19 0% 08:00 14:24 14:24 Holidays Calenda 36 01-Mar-18 16-Apr-18 ACB80060 B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c 36 04-Jan-19 19-Feb-19 0% -235 ARQ - 6 days Excl 14:24 08:00 14:24 Holidays Calenda ACB80070 B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6 40 17-Apr-18 04-Jun-18 -235 ARQ - 6 days Excl 40 16-Jan-19 07-Mar-19 08:00 14:24 14:24 Holidays Calendar ACB80080 B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b ARQ - 6 days Excl 40 05-Jun-18 23-Jul-18 40 18-Feb-19 06-Apr-19 0% -235 14:24 14:24 08:00 Holidays Calenda ACB80090 B8 - Erect Boundary Chainlink Fence (appox 600m) and Gates in Portion B8 90 11-May-18 27-Aug-18 90 15-Dec-18 06-Apr-19 -235 ARQ - 6 days Excl 08:00 Date Revision Checked Approved Primary Baseline Forecast Work **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) Baseline Milestone 17-Dec-18 Milestone



# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Page 22 of 23 Cut-Off Data Date: 15-Dec-18

CHUN WO - STEC - VASTEAM JOINT VENTURE Portion B10 Site Formation ACB100030 B10 - Construct New U-Channel (450U,525U and 675U; approx 90m) and Catchpits (3nos) 40 22-Dec-17 09-Feb-18 40 04-Jan-19 23-Feb-19 -124 ARQ - 6 days Excl Site Formation ACC10009A004 C1b - Excavate for 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new 61 13-Oct-18 24-Dec-18 65.22% -80 ARQ - 6 days Excl 08:00 A 18:00 Holidays Calenda ACC10009A4 C1b - 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new manhole X3A 30 27-Dec-18 31-Jan-19 0% -80 ARQ - 6 days Excl 08:00 Holidays Calendar ACC100110 C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1 12 01-Feb-19 18-Feb-19 0% -80 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACC100120 C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 2 12 19-Feb-19 04-Mar-19 0% -80 ARQ - 6 days Excl Holidays Calenda ACC100130 C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 3 12 05-Mar-19 18-Mar-19 0% -80 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACC100210 ARQ - 6 days Excl C1b - Construct Manholes (5nos) and associated Sewerage Pipes 1 12 01-Feb-19 18-Feb-19 -75 18:00 ACC100220 ARQ - 6 days Excl C1b - Construct Manholes (5nos) and associated Sewerage Pipes 2 12 19-Feb-19 04-Mar-19 0% -75 08:00 18:00 Holidays Calenda ACC100230 C1b - Construct Manholes (5nos) and associated Sewerage Pipes 3 12 05-Mar-19 18-Mar-19 ARQ - 6 days Excl 0% -75 08:00 18:00 Holidays Calendar ortion C1c ACC20010 C1c - Site Clearance in Portion C1c (Tentatively dependent on XP approval) 30 14-Apr-18 19-May-18 30 15-Dec-18 22-Jan-19 ARQ - 6 days Excl 0% -199 08:00 18:00 08:00\* 18:00 Holidays Calenda ACC20020 C1c - Excavation of Supports of 400 dia. Exposed Pipeline and Cocnreting for Supports in 30 21-May-18 30 23-Jan-19 01-Mar-19 ARQ - 6 days Excl 08:00 08:00 18:00 Holidays Calendar 20-Aug-18 ARQ - 6 days Excl ACC20021 C1c - Install 400 dia. MS Exposed Pipe on Existing Soil Slope Surface and Cast Thrust Blocks 60 09-Jun-18 60 14-Feb-19 29-Apr-19 0% -199 alongside Pipeline 08:00 08:00 18:00 Holidays Calenda Road Improvement at Po Lam Road ACD10100 D1 - Phase 1A - Installation of new Towngas Pipeline 24 24-Feb-18 23-Mar-18 17 08-Nov-18 28-Nov-18 ARQ - 6 days Excl 100% 00:00 A Holidays Calenda ACD10100A001 D1 - Phase 1A - Relocation of Fire Hydrant (By WSD) 32 01-Nov-18 08-Dec-18 100% ARQ - 6 days Exc 00:00 A 00:00 A Holidays Calenda ACD10110A001 D1 - Phase 1A - Relocate/ Remove Street Fumiture 178 ARQ - 6 days Excl 17 11-Dec-18 02-Jan-19 0% ACD10110A002 D1 - Phase 1A - Construct Pad Footing and Install Traffic Sign ADS03 23 06-Dec-18 04<sub>3</sub>Jan-19 37.5% 178 ARQ - 6 days Exc 00:00 A 18:00 Holidays Calenda ACD10110A003 D1 - Phase 1A - Dismantle and Construct U-channel 01-Feb-19 ARQ - 6 days Excl 24 05-Jan-19 0% 178 18:00 Holidays Calenda ARQ - 6 days Excl ACD10110A004 D1 - Phase 1A - Backfilling 24 02-Feb-19 05-Mar-19 0% 178 08:00 18:00 Holidays Calenda ACD10120A001 D1 - Phase 1A - Re-align Kerb and Reinstate Footpath 24 06-Mar-19 02-Apr-19 0% 178 ARQ - 6 days Excl 08:00 18:00 Holidays Calendar ACD10130A001 D1 - Phase 1B - Trial Pit Excavation 12 15-Dec-18 31-Dec-18 ARQ - 6 days Excl 0% 08:00\* Holidays Calendar ACD10140A001 D1 - Phase 1B - Excavation to expose existing UU 12 02-Jan-19 15-Jan-19 0% 16 ARQ - 6 days Excl 08:00 18:00 Holidays Calenda ACD10150A001 D1 - Phase 1B - Confirm Proposed Location of Drawpits (Earth/E&M/ATC) and Light Signal Head 16-Jan-19 01-Mar-19 16 ARQ - 6 days Excl 08:00 18:00 Holidays Calendar ARQ - 6 days Excl ACD10160A001 D1 - Phase 1B - Construct Proposed Drawpits 66 02-Mar-19 23-May-19 0% 16 08:00\* 18:Ó0 Holidays Calendar Date Revision Checked Approved Forecast Work Primary Baseline **3 Month Rolling Programme** Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Dec 2018) ♦ Baseline Milestone 17-Dec-18 Milestone




#### 俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE


# CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME


Page 23 of 23 Cut-Off Data Date: 15-Dec-18


activity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish Du	uration Start	Finish	Activity % Re Complete	maining Float	Calendar	2018 25	02	Decemb 09	er 2018 16	23 30	06	January 2019 13	20	27 0	Fe 03 <u> </u>	bruary 2019 10	17 24	4 <u>0</u> 3	March 2019 3 10
ACD10180A001	D1 - Phase 2 - Excavation for Footing Construction	0			36 06-Nov-18 00:00 A	17-Dec-18 18:00	66.67%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10190A001	D1 - Phase 2 - Construct Pad Footing	0			6 18-Dec-18 08:00	24-Dec-18 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10200A001	D1 - Phase 2 - Installation of Road Sign Post	0			6 27-Dec-18 08:00	03-Jan-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10210A001	D1 - Phase 2 - Backfilling	0			12 04-Jan-19 08:00	17-Jan-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar					•									
Phase 3 Road Imp	ovement Works																						
ACD10230A001	D1 - Phase 3 - Excavation	0			6 18-Jan-19 08:00	24-Jan-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10240A001	D1 - Phase 3 -Installation of Road Sign Post	0			6 25-Jan-19 08:00	31-Jan-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10250A001	D1 - Phase 3 - Reinstate Temporary Lighting	0			6 01-Feb-19 08:00	11-Feb-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10250A002	D1 - Phase 3 - Backfilling	0			12 12-Feb-19 08:00	25-Feb-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar										1				
Phase 4 Road Imp	ovement Works																						
ACD10220A001	D1 - Phase 4 - Excavation	0			12 26-Feb-19 08:00	11-Mar-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
ACD10260A001	D1 - Phase 4 - Remove Road Lighting Cable Ducts	0	)		6 12-Mar-19 08:00	18-Mar-19 18:00	0%	-142	ARQ - 6 days Excl. Holidays Calendar														
Shui Chuen O & Kau	To (Portion E2) - Subject to Excision																						
ACO10290	Establishment Works for Slope 7SE-C/CR309 (Shui Chuen O)	365	20-Aug-17 08:00	19-Aug-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10291	Establishment Works for Slope 7SE-C/C673 (Shui Chuen O)	365	20-Aug-17 08:00	19-Aug-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10300	Establishment Works for Slope 7SE-C/C240 (Shui Chuen O)	365	20-Aug-17 08:00	19-Aug-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10310	Establishment Works for Slope 7SE-A/C604 (Kau To)	365	13-Oct-17 08:00	12-Oct-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10311	Establishment Works for Slope 7SE-A/C605 (Kau To)	365	13-Oct-17 08:00	12-Oct-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10315	Establishment Works for Slope 7NE-C/C464 (Kau To)	365	07-Nov-17 08:00	06-Nov-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10330	Establishment Works for Slope 7NE-C/C207 (Kau To)	365	07-Nov-17 08:00	06-Nov-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10340	Establishment Works for Slope 7NE-C/C482 (Kau To)	365	07-Nov-17 08:00	06-Nov-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10341	Establishment Works for Slope 7NE-C/C471 (Kau To)	365	20-Dec-17 08:00	19-Dec-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10350	Establishment Works for Slope 7NE-C/FR264 (Kau To)	365	23-Nov-17 08:00	22-Nov-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10360	Establishment Works for Slope 7NE-C/CR78 (Kau To)	365	23-Nov-17 08:00	22-Nov-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10361	Establishment Works for Slope 7NE-C/C217 (Kau To)	365	16-Dec-17 08:00	15-Dec-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar														
ACO10370	Establishment Works for Slope 7SE-C/F238 (Shui Chuen O)	365	5 27-Oct-17 08:00	26-Oct-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar									3					
ACO10371	Establishment Works for Slope 7NE-C/C672 (Shui Chuen O)	365	5 27-Oct-17 08:00	26-Oct-18 18:00	45 15-Dec-18 08:00*	28-Jan-19 18:00	0%	-39	ARQ - 7 days Calendar									3					


























































and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (December 2018)





# Appendix D


**Monitoring Locations for Impact Monitoring** 



















# Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location : Chi Yum Ching SheDate of Calibration:26-Nov-18Location ID :AMS1Next Calibration Date:26-Jan-19Model:TISCH High Volume Air Sampler TE-5170Technician: Mr. Fai So

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1018.9 19.0 Corrected Pressure (mm Hg)
Temperature (K)

764.175 292

**CALIBRATION ORIFICE** 

Make-> TISCH
Model-> TE-5025A
Serial # -> 1612

Qstd Slope -> Qstd Intercept -> 2.02017 -0.03691

**CALIBRATION** 

Plate	H20 (L)	H2O (R)	H20	Ostd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	
18	6.5	6.5	13	1.826	54	54.70	Slope = 34.2664
13	5.3	5.3	10.6	1.651	49	49.64	Intercept = $-7.7232$
10	3.8	3.8	7.6	1.401	39	39.51	Corr. coeff. = 0.9992
7	2.4	2.4	4.8	1.117	30	30.39	
5	1.2	1.1	2.3	0.779	19	19.25	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location :Oi Tat HouseDate of Calibration: 26-Nov-18Location ID :AMS 5Next Calibration Date: 26-Jan-19

Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So

#### CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1018.9 19.0

Corrected Pressure (mm Hg)
Temperature (K)

764.175 292

#### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> TE-5025A
Serial # -> 1612

Qstd Slope -> Qstd Intercept ->

2.02017 -0.03691

#### **CALIBRATION**

L								
	Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
	No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
	18	6.2	6.3	12.5	1.791	56	56.73	Slope = $34.4170$
	13	4.8	4.7	9.5	1.564	47	47.61	Intercept = $-5.4625$
	10	3.6	3.5	7.1	1.354	41	41.53	Corr. coeff. = 0.9990
	7	2.4	2.4	4.8	1.117	32	32.42	
	5	1.2	1.2	2.4	0.795	22	22.29	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location:Hau Tat HouseDate of Calibration: 26-Nov-18Location ID:AMS 6Next Calibration Date: 26-Jan-19

Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So

#### **CONDITIONS**

Sea Level Pressure (hPa)
Temperature (°C)

1018.9 19.0

Corrected Pressure (mm Hg)
Temperature (K)

764.175

#### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> TE-5025A
Serial # -> 1612

Qstd Slope -> Qstd Intercept ->

2.02017 -0.03691

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.2	6.2	12.4	1.784	55	55.71	Slope = 31.7141
13	4.7	4.6	9.3	1.547	48	48.62	Intercept = -0.9661
10	3.6	3.5	7.1	1.354	41	41.53	Corr. coeff. = 0.9989
7	2.2	2	4.2	1.046	31	31.40	
5	1.1	1.0	2.1	0.745	23	23.30	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature



Location: Ma Yau Tong Village Date of Calibration: 26-Nov-18 Next Calibration Date: 26-Jan-19 Location ID: AMS 7 Technician: Mr. Fai So

Model: TISCH High Volume Air Sampler TE-5170

#### **CONDITIONS**

Sea Level Pressure (hPa) Temperature (°C)

1018.9
19.0

Corrected Pressure (mm Hg) Temperature (K)

#### **CALIBRATION ORIFICE**

Make->	TISCH
Model->	TE-5025A
Serial # ->	1612

Qstd Slope -> Qstd Intercept -> 2.02017 -0.03691

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.2	6.1	12.3	1.777	45	45.58	Slope = 27.4270
13	5.4	4.9	10.3	1.628	40	40.52	Intercept = $-3.4455$
10	3.7	3.7	7.4	1.382	34	34.44	Corr. coeff. = 0.9978
7	2.0	2.2	4.2	1.046	26	26.34	
5	1.2	1.1	2.3	0.779	17	17.22	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





# RECALIBRATION DUE DATE:

February 13, 2019

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: February 13, 2018

Rootsmeter S/N: 438320

°K

Operator: Jim Tisch

**Ta:** 293 **Pa:** 763.3

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3970	3.2	2.00
2	3	4	1	1.0000	6.3	4.00
3	5	6	1	0.8900	7.9	5.00
4	7	8	1	0.8440	8.7	5.50
5	9	10	1	0.7010	12.6	8.00

	Data Tabulation									
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	$\sqrt{\Delta H \Big( Ta/Pa \Big)}$					
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)					
1.0172	0.7281	1.4293	0.9958	0.7128	0.8762					
1.0130	1.0130	2.0213	0.9917	0.9917	1.2392					
1.0109	1.1358	2.2599	0.9896	1.1120	1.3854					
1.0098	1.1964	2.3702	0.9886	1.1713	1.4530					
1.0046	1.4331	2.8586	0.9835	1.4030	1.7524					
	m=	2.02017		m=	1.26500					
QSTD	b=	-0.03691	QA	b=	-0.02263					
	r=	0.99988		r=	0.99988					

	Calculations								
$Vstd = \Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta) $ $Va = \Delta Vol((Pa-\Delta P)/Pa)$									
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime						
For subsequent flow rate calculations:									
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$						

Standard Conditions								
Tstd:	298.15 °K							
Pstd:	760 mm Hg							
	Key							
ΔH: calibrator manometer reading (in H2O)								
ΔP: rootsmeter manometer reading (mm Hg)								
Ta: actual absolute temperature (°K)								
Pa: actual ba	arometric pressure (mm Hg)							
b: intercept								
m: slope								

#### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.cor

TOLL FREE: (877)263-761(

FAX: (513)467-900

# ALS Technichem (HK) Pty Ltd

# ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



#### SUB-CONTRACTING REPORT

CONTACT

: MR BEN TAM

CONSULTING

WORK ORDER

HK1815078

CLIENT

ACTION UNITED ENVIRONMENT SERVICES AND

SUB-BATCH

**ADDRESS** 

RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,

DATE RECEIVED

: 5-JAN-2018

KWAI CHUNG, N.T. HONG KONG

DATE OF ISSUE

: 5-FEB-2018

**PROJECT** 

NO. OF SAMPLES

: 1

CLIENT ORDER

#### General Comments

Sample(s) were received in ambient condition.

Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

WORK ORDER

: HK1815078

SUB-BATCH

CLIENT PROJECT

1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815078-001	S/N: 366409	AIR	05-Jan-2018	S/N: 366409

### **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Type:

Laser Dust monitor

Manufacturer:

Sibata LD-3B

Serial No.

366409

Equipment Ref:

EQ109

Job Order

HK1815078

#### Standard Equipment:

Standard Equipment:

Higher Volume Sampler

Location & Location ID:

AUES office (calibration room)

Equipment Ref:

HVS 018

Last Calibration Date:

1 December 2017

#### **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	474	3.7
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	577	4.8
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2097	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)

520 (CPM) 521 (CPM)

Linear Regression of Y or X

Slope (K-factor):

0.0022

Correlation Coefficient

0.9967

Date of Issue

9 January 2018

#### Remarks:

- 1. Strong Correlation (R>0.8)
- Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.04 0.035 0.03 0.025 0.02 0.015 0.0022x + 0.0013 $R^2 = 0.9938$ 0.01 0.005 0 15 20

Operator: \_\_\_\_Martin Li

Signature:

Date:

9 January 2018

Ben Tam

\_\_ Signature:

9 January 2018

Location:

Gold King Industrial Building, Kwai Chung

3505

Date of Calibration: 1-Dec-17

Location ID:

Calibration Room

Next Calibration Date: 1-Mar-18

#### CONDITIONS

Sea Level Pressure (hPa)

Temperature (°C)

1018.8 Cor

Corrected Pressure (mm Hg)
Temperature (K)

764.1 294

#### **CALIBRATION ORIFICE**

Make-> TISCH Model-> 5025A

Calibration Date-> 28-Feb-17

Qstd Slope -> Qstd Intercept ->

Expiry Date->

2.11965 -0.02696 28-Feb-18

#### CALIBRATION

L								
1	Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
	No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
	18	6.3	6.3	12.6	1.703	54	54.49	Slope = $31.2239$
	13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
	10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
	8	2.4	2.4	4.8	1.056	32	32.29	
	5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



# ALS Technichem (HK) Pty Ltd

# ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



#### SUB-CONTRACTING REPORT

CONTACT

: MR BEN TAM

CONSULTING

WORK ORDER

HK1815073

CLIENT

ACTION UNITED ENVIRONMENT SERVICES AND

SUB-BATCH

**ADDRESS** 

RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,

5-JAN-2018

KWAI CHUNG, N.T. HONG KONG

DATE RECEIVED DATE OF ISSUE

5-FEB-2018

PROJECT

NO. OF SAMPLES CLIENT ORDER

: 1

#### General Comments

Sample(s) were received in ambient condition.

Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

WORK ORDER

: HK1815073

SUB-BATCH

PROJECT

CLIENT

1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815073-001	S/N: 2X6145	AIR	05-Jan-2018	S/N: 2X6145

## **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Type:

Laser Dust monitor

Manufacturer:

Sibata LD-3B

Serial No.

2X6145

Equipment Ref:

EQ105

Job Order

HK1815073

#### Standard Equipment:

Standard Equipment:

Higher Volume Sampler

Location & Location ID:

AUES office (calibration room)

Equipment Ref:

HVS 018

Last Calibration Date:

1 December 2017

#### **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)	
2hr07min	10:27 ~ 12:34	27 ~ 12:34 19.3		0.011	511	4.0	
2hr01min 12:38 ~ 14:39 19.3 1015.3		0.012	598	4.9			
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2111	16.5	

Sensitivity Adjustment Scale Setting (Before Calibration)

583 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration)

583 (CPM)

#### Linear Regression of Y or X

Slope (K-factor):

0.0022

Correlation Coefficient

0.9981

Date of Issue

9 January 2018

#### Remarks:

- 1. Strong Correlation (R>0.8)
- Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.04 0.035 0.03 0.025 0.02 y = 0.0022x + 0.0010.015  $R^2 = 0.9962$ 0.01 0.005 0 15 20

Operator: \_\_\_\_Martin Li

Signature:

Date:

9 January 2018

Ben Tam

Signature:

Date: 9 January 2018

Location:

Gold King Industrial Building, Kwai Chung

Location ID:

Calibration Room

Date of Calibration: 1-Dec-17

Next Calibration Date: 1-Mar-18

#### CONDITIONS

Sea Level Pressure (hPa)

Temperature (°C)

1018.8 21.2

Corrected Pressure (mm Hg)

Temperature (K)

764.1 294

#### **CALIBRATION ORIFICE**

Make-> TISCH Model-> 5025A

Calibration Date-> 28-Feb-17

Qstd Slope -> Qstd Intercept ->

Expiry Date->

-0.02696 28-Feb-18

2.11965

#### CALIBRATION

	Plate	e H20 (L)H2O (R)		H20	Qstd	I	IC	LINEAR
ı	No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
ı	18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
	13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
	10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
	8	2.4	2.4	4.8	1.056	32	32.29	
	5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Ostd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



# ALS Technichem (HK) Pty Ltd

# ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



#### SUB-CONTRACTING REPORT

CONTACT

MR BEN TAM

CONSULTING

WORK ORDER

HK1815077

CLIENT

ACTION UNITED ENVIRONMENT SERVICES AND

ADDRESS

: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, SUB-BATCH

DATE RECEIVED

: 5-JAN-2018

KWAI CHUNG, N.T. HONG KONG

DATE OF ISSUE

: 5-FEB-2018

PROJECT

NO. OF SAMPLES

: 1

CLIENT ORDER

#### General Comments

Sample(s) were received in ambient condition.

Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER

: HK1815077

SUB-BATCH

CLIENT PROJECT 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815077-001	S/N: 3Y6503	AIR	05-Jan-2018	S/N: 3Y6503

### **Equipment Verification Report (TSP)**

### **Equipment Calibrated:**

Type:

Laser Dust monitor

Manufacturer:

Sibata LD-3B

Serial No.

3Y6503

Equipment Ref:

EQ112

Job Order

HK1815077

### **Standard Equipment:**

Standard Equipment:

Higher Volume Sampler

Location & Location ID:

AUES office (calibration room)

Equipment Ref:

HVS 018

Last Calibration Date:

1 December 2017

### **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time Mean Temp °C		Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	(lotal	
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	521	4.1	
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	674	5.6	
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2077	16.3	

Sensitivity Adjustment Scale Setting (Before Calibration)
Sensitivity Adjustment Scale Setting (After Calibration)

661 (CPM) 661 (CPM)

Linear Regression of Y or X

Slope (K-factor):

0.0022

Correlation Coefficient

0.9976


Date of Issue

9 January 2018

### Remarks:

- 1. Strong Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment



Operator: Martin Li Signature: Date: 9 January 2018

QC Reviewer : \_\_\_\_\_ Ben Tam \_\_\_\_ Signature : \_\_\_\_\_ Date : \_\_\_\_ 9 January 2018

### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location:

Gold King Industrial Building, Kwai Chung

Location ID:

Calibration Room

Date of Calibration: 1-Dec-17

Next Calibration Date: 1-Mar-18

### CONDITIONS

Sea Level Pressure (hPa)

Temperature (°C)

1018.8

Corrected Pressure (mm Hg)

Temperature (K)

764.1 294

### **CALIBRATION ORIFICE**

Make-> TISCH Model-> 5025A

Calibration Date-> 28-Feb-17

Qstd Slope -> Qstd Intercept ->

Expiry Date->

2.11965 -0.02696 28-Feb-18

#### CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature

Pav = daily average pressure



### ALS Technichem (HK) Pty Ltd

### ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



### SUB-CONTRACTING REPORT

CONTACT

**ADDRESS** 

MR BEN TAM

CONSULTING

WORK ORDER

HK1815072

CLIENT

ACTION UNITED ENVIRONMENT SERVICES AND

RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,

SUB-BATCH

KWAI CHUNG, N.T. HONG KONG

DATE RECEIVED DATE OF ISSUE

: 5-JAN-2018 : 5-FEB-2018

PROJECT

NO. OF SAMPLES

; 1

CLIENT ORDER

### General Comments

Sample(s) were received in ambient condition.

Sample(s) analysed and reported on an as received basis.

### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER

: HK1815072

SUB-BATCH

1

CLIENT PROJECT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

. ....



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.	
HK1815072-001	S/N: 366410	AIR	05-Jan-2018	S/N: 366410	

### **Equipment Verification Report (TSP)**

### **Equipment Calibrated:**

Type:

Laser Dust monitor

Manufacturer:

Sibata LD-3B

Serial No.

366410

Equipment Ref:

EQ110

Job Order

HK1815072

### **Standard Equipment:**

Standard Equipment:

Higher Volume Sampler

Location & Location ID:

AUES office (calibration room)

Equipment Ref:

HVS 018

Last Calibration Date:

1 December 2017

### **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C  Mean Pressure (hPa)		Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)	
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	498	3.9	
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	571	4.7	
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2095	16.4	

Sensitivity Adjustment Scale Setting (Before Calibration)
Sensitivity Adjustment Scale Setting (After Calibration)

670 (CPM) 669 (CPM)

### Linear Regression of Y or X

Slope (K-factor):

0.0022

Correlation Coefficient

0.9977

Date of Issue

9 January 2018

### Remarks:

- 1. Strong Correlation (R>0.8)
- Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.04 0.035 0.03 0.025 0.02 0.015 y = 0.0022x + 0.0012 $K^2 = 0.9955$ 0.01 0.005 0 5 10 15 20 0

9 January 2018

Operator: Martin Li Signature: Date: 9 January 2018

QC Reviewer : Ben Tam Signature :

### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 1-Dec-17
Location ID: Calibration Room Next Calibration Date: 1-Mar-18

CONDITIONS

Sea Level Pressure (hPa)

Temperature (°C)

1018.8 Corrected Pressure (mm Hg)
21.2 Temperature (K)

764.1 294

**CALIBRATION ORIFICE** 

Make-> TISCH Model-> 5025A

Calibration Date-> 28-Feb-17

Qstd Slope -> Qstd Intercept ->

Expiry Date->

2.11965 -0.02696 28-Feb-18

CALIBRATION

Į.								
١	Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
ı	No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
	18	6.3	6.3	12.6	1.703	54	54.49	Slope = $31.2239$
١	13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
ı	10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
	8	2.4	2.4	4.8	1.056	32	32.29	
	5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Ostd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

### For subsequent calculation of sampler flow:

1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

C183260

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Date of Receipt / 收件日期: 12 June 2018

Description / 儀器名稱

Sound Calibrator (EQ083)

Manufacturer / 製造商

Rion NC-74

Model No. / 型號 Serial No. / 編號

34246492

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

18 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

H T Wong

Technical Officer

Certified By

核證

Engineer

Date of Issue 簽發日期

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



### **Sun Creation Engineering Limited**

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

C183260

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A Description
Universal Counter
Multifunction Acoustic Calibrator
Measuring Amplifier

Certificate No. C173864 PA160023 C181288

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

5.2 Frequency Accuracy

1 requestey recuracy			
UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory
c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong
輝創工程有限公司 — 校正及檢測實驗所
c/o 香港新界屯門興安里一號四樓
Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C183085

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Date of Receipt / 收件日期: 28 May 2018

Description / 儀器名稱

Integrating Sound Level Meter (EQ006)

Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號

2238

Serial No. / 編號

2285762

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

10 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

K C Lee Engineer

Certified By 核證

H C Chan

Date of Issue 簽發日期

11 June 2018

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C183085

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator

C180024

Multifunction Acoustic Calibrator

PA160023

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

#### 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range Parameter Frequency Time				Level	Freq.	Reading
(dB) Weighting Weighting		(dB)	(kHz)	(dB)		
52 - 132 L <sub>AFP</sub> A F				94.00	1	94.1

### 6.1.1.2 After Self-calibration

	UUT Setting					UUT	IEC 60651
Range Parameter Frequency Time				Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132						94.0	± 0.7

#### 6.1.2 Linearity

	UU	Γ Setting	Applied	d Value	UUT	
Range	Parameter	Frequency Time		Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	$L_{AFP}$	A	F	94.00	1	94.0 (Ref.)
			104.00		104.0	
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所



### **Sun Creation Engineering Limited**

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.: C183085

證書編號

#### 6.2 Time Weighting

6.2.1 Continuous Signal

	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132	$L_{AFP}$	A	F	94.00	1	94.0	Ref.
	$L_{ASP}$		S			94.0	± 0.1
	$L_{AIP}$		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
32 - 112	$L_{AFP}$	A	F	106.0	Continuous	106.0	Ref.
	$L_{AFMax}$				200 ms	104.9	$-1.0 \pm 1.0$
	$L_{ASP}$		S		Continuous	106.0	Ref.
	$L_{ASMax}$				500 ms	102.0	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level Freq.		Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	$L_{AFP}$	A	F	94.00	31.5 Hz	55.0	$-39.4 \pm 1.5$
					63 Hz	67.9	$-26.2 \pm 1.5$
				-	125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration

校正證書

Certificate No.:

C183085

證書編號

6.3.2 C-Weighting

	UUT	Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	•	(dB)	(dB)
52 - 132	$L_{CFP}$	С	F	94.00	31.5 Hz	91.4	$-3.0 \pm 1.5$
					63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	90.9	-3.0 (+1.5; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

		Setting			Aj		UUT	IEC 60804		
Range	Parameter	Frequency	Integrating	Frequency Burst Burst Equivalent						Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
32 - 112	$L_{Aeq}$	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						$1/10^{2}$		90	89.5	± 0.5
			60 sec.			$1/10^{3}$		80	79.2	± 1.0
			5 min.			1/104		70	69.3	± 1.0

Remarks: - UUT Microphone Model No.: 4188 & S/N: 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz :  $\pm 0.35 \text{ dB}$ 

250 Hz - 500 Hz :  $\pm$  0.30 dB 1 kHz  $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz  $: \pm 0.35 \text{ dB}$ 8 kHz  $: \pm 0.45 \text{ dB}$ 

12.5 kHz  $: \pm 0.70 \text{ dB}$ 

104 dB : 1 kHz 114 dB : 1 kHz  $: \pm 0.10 \text{ dB (Ref. 94 dB)}$  $: \pm 0.10 \text{ dB (Ref. 94 dB)}$  $: \pm 0.2 \text{ dB (Ref. 110 dB)}$ Burst equivalent level continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 一 校正及檢測實驗所

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

Date of Receipt / 收件日期: 13 June 2018

C183441

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Integrating Sound Level Meter (EQ008)

Description / 儀器名稱 Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號

2238

Serial No. / 編號

2285690

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :  $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

23 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

Certified By 核證

Date of Issue 簽發日期

29 June 2018

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration

校正證書

Certificate No.: C183441

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

**Equipment ID** 

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator

C180024

Multifunction Acoustic Calibrator

PA160023

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

### 6.1.1.1 Before Self-calibration

	UUT S	Setting		Applied	Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.2

#### 6.1.1.2 After Self-calibration

	UUT	Setting		Applied	d Value	UUT	IEC 60651
Range	Time	Level	Freq.	Reading	Type 1 Spec.		
(dB)	(dB) Weighting Weighting				(kHz)	(dB)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

2111000110)						
	UU	Γ Setting		Applie	d Value	UUT
Range	ange Parameter Frequency Time				Freq.	Reading
(dB)		Weighting Weighting		(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

# Certificate of Calibration

校正證書

Certificate No.: C183441

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	0										
	UUT	Setting		Applie	d Value	UUT	IEC 60651				
Range					Freq.	Reading	Type 1 Spec.				
(dB)	dB) Weighting Weighting				(kHz)	(dB)	(dB)				
50 - 130	130 L <sub>AFP</sub> A F		F	94.00	1	94.1	Ref.				
	L <sub>ASP</sub>		S			94.2	± 0.1				
	$L_{AIP}$		I			94.1	± 0.1				

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	$L_{AFP}$	A	F	106.0	Continuous	106.0	Ref.
	$L_{AFMax}$				200 ms	105.0	$-1.0 \pm 1.0$
	$L_{ASP}$		S	Continuous		106.0	Ref.
	$L_{ASMax}$				500 ms	102.0	$-4.1 \pm 1.0$

### 6.3 Frequency Weighting

6.3.1 A-Weighting

T WV B W B		Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	31.5 Hz	54.8	$-39.4 \pm 1.5$
					63 Hz	68.0	$-26.2 \pm 1.5$
					125 Hz	77.9	$-16.1 \pm 1.0$
					250 Hz	85.4	$-8.6 \pm 1.0$
					500 Hz	90.8	$-3.2 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓



### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration

校正證書

Certificate No.: C183441

證書編號

6.3.2 C-Weighting

		Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	-	(dB)	(dB)
50 - 130	$L_{CFP}$	С	F	94.00	31.5 Hz	91.2	$-3.0 \pm 1.5$
					63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.9	$-0.2 \pm 1.0$
					250 Hz	94.1	$0.0 \pm 1.0$
					500 Hz	94.1	$0.0 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	93.9	$-0.2 \pm 1.0$
					4 kHz	93.3	$-0.8 \pm 1.0$
					8 kHz	91.1	-3.0 (+1.5; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0; -6.0)

6.4 Time Averaging

		Setting			Aı		UUT	IEC 60804		
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	$L_{Aeq}$	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						$1/10^{2}$		90	89.7	± 0.5
			60 sec.			1/10 <sup>3</sup>		80	79.7	± 1.0
			5 min.			1/104		70	69.7	± 1.0

rks: - UUT Microphone Model No.: 4188 & S/N: 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz :  $\pm$  0.35 dB

12.5 kHz :  $\pm$  0.70 dB

104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

Burst equivalent level : ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



### **Hong Kong Accreditation Service** 香港認可處

### Certificate of Accreditation

認可證書

This is to certify that 特此證明

### ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

### **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025: 2005 - General requirements for the competence 此實驗所符合ISO / IEC 17025: 2005 - 《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

### **Environmental Testing**

環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025: 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025: 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator

執行幹事 陳成城 Issue Date: 5 May 2009

簽發日期:二零零九年五月五日

註冊號碼:

Registration Number : HOKLAS 066

Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日



## Appendix F

**Event and Action Plan** 

## Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring & Audit Report (November 2018)



### **Event / Action Plan for construction dust**

		Action		
Event	ET	IEC	ER	Contractor
Action Level exceedance for one sample	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Inform IEC, ER and Contractor;     Repeat measurement to confirm finding; and     Increase monitoring frequency to daily.	Check monitoring data submitted by ET;     Check Contractor's working method; and     Review and advise the ET and ER on the effectiveness of the proposed remedial measures.	1. Notify Contractor.	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Rectify any unacceptable practice and implement remedial measures; and     Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, ER and Contractor;</li> <li>Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for one sample	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Inform ER, Contractor, IEC and EPD;     Repeat measurement to confirm finding;     Increase monitoring frequency to daily; and     Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss with ET, ER and Contractor on possible remedial measures;     Advise the ER and ET on the effectiveness of the proposed remedial measures; and     Supervise implementation of remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor; and     Supervise and ensure remedial measures properly implemented.	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Take immediate action to avoid further exceedance;     Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;     Implement the agreed proposals; and    Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss amongst ER, ET, and Contractor on the potential remedial actions;     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and     Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise and ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 



Monthly Environmental Monitoring & Audit Report (November 2018)

### **Event and Action Plan for Construction Noise**

E4	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	<ol> <li>Notify IEC, ER and Contractor;</li> <li>Carry out investigation;</li> </ol>	1. Review the analysed results submitted by the ET;	1. Confirm receipt of notification of failure in writing;	Submit noise     mitigation proposals     to IEC and ER; and
	<ul> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures; and</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ul>	Review the proposed remedial measures by the Contractor and advise the ER accordingly; and     Supervise the implementation of remedial measures.	Notify Contractor;     Require Contractor to propose remedial measures for the analysed noise problem; and     Ensure remedial measures are properly implemented.	Implement noise mitigation proposals.
Limit Level Exceedance	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;  2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and  3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



## Appendix G

**Impact Monitoring Schedule** 



### **Impact Monitoring Schedule for the Reporting Period**

	_	Noise Monitoring	Air Quality	Monitoring
	Date	(0700 – 1900)	1-hour TSP	24-hour TSP
Sat	1-Dec-18		✓	
Sun	2-Dec-18			
Mon	3-Dec-18			
Tue	4-Dec-18			
Wed	5-Dec-18			
Thu	6-Dec-18			✓
Fri	7-Dec-18	✓	✓	
Sat	8-Dec-18			
Sun	9-Dec-18			
Mon	10-Dec-18			
Tue	11-Dec-18			
Wed	12-Dec-18			✓
Thu	13-Dec-18	✓	✓	
Fri	14-Dec-18			
Sat	15-Dec-18			
Sun	16-Dec-18			
Mon	17-Dec-18			
Tue	18-Dec-18			✓
Wed	19-Dec-18	✓	✓	
Thu	20-Dec-18			
Fri	21-Dec-18			
Sat	22-Dec-18			✓
Sun	23-Dec-18			
Mon	24-Dec-18	✓	✓	
Tue	25-Dec-18			
Wed	26-Dec-18			
Thu	27-Dec-18			
Fri	28-Dec-18			✓
Sat	29-Dec-18		✓	
Sun	30-Dec-18			
Mon	31-Dec-18			

✓	Monitoring Day
	Sunday or Public Holiday



### **Impact Monitoring Schedule for next Reporting Period**

		N. N.	Air Quality	Monitoring
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP
Tue	1- Jan-19			
Wed	2-Jan-19			✓
Thu	3-Jan-19	✓	✓	
Fri	4-Jan-19			
Sat	5-Jan-19			
Sun	6-Jan-19			
Mon	7-Jan-19			
Tue	8-Jan-19			✓
Wed	9-Jan-19	✓	✓	
Thu	10-Jan-19			
Fri	11-Jan-19			
Sat	12-Jan-19			
Sun	13-Jan-19			
Mon	14-Jan-19			✓
Tue	15-Jan-19	✓	✓	
Wed	16-Jan-19			
Thu	17-Jan-19			
Fri	18-Jan-19			
Sat	19-Jan-19			✓
Sun	20-Jan-19			
Mon	21-Jan-19	✓	✓	
Tue	22-Jan-19			
Wed	23-Jan-19			
Thu	24-Jan-19			
Fri	25-Jan-19			✓
Sat	26-Jan-19		✓	
Sun	27-Jan-19			
Mon	28-Jan-19			
Tue	29-Jan-19			
Wed	30-Jan-19			
Thu	31-Jan-19			✓

✓	Monitoring Day
	Sunday or Public Holiday



## Appendix H

**Database of Monitoring Result** 

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (December 2018)



### 24-HOUR TSP MONITORONG RESULT DATABASE

24-hour TSI	P Monitoring	Data for A	MS-1							BULL DILLIDI					
DATE	SAMPLE	ELA	APSED TIM			RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP
	· -	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-Dec-18	23041	14973.52		1413.6	38	39	38.5	18.9	1020.4	1.36	1929	2.6684	2.6947	0.0263	14
12-Dec-18	23357	14997.08	15021.08	1440.0	30	30	30	18.5	1020	1.11	1603	2.7184	2.7608	0.0424	26
18-Dec-18	23380	15021.08	15045.07	1439.4	32	32	32	16.1	1022.2	1.18	1695	2.7088	2.7742	0.0654	39
22-Dec-18	23459	15045.07	15069.07	1440.0	32	32	32	22.2	1017	1.17	1678	2.6739	2.733	0.0591	35
28-Dec-18	23467	15069.07	15093.07	1440.0	32	32	32	18.1	1021.6	1.17	1691	2.6587	2.7251	0.0664	39
24-hour TSI	P Monitoring	Data for A	AMS-5												
DATE	SAMPLE NUMBER		APSED TIM			RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX		(℃)	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-Dec-18	23160	6850.05	6874.05	1440.00	29	31	30.0	18.9	1020.4	1.04	1501	2.6595	2.7148	0.0553	37
12-Dec-18	23390	6874.05	6898.09	1442.40	20	20	20.0	18.5	1020	0.75	1079	2.6828	2.7171	0.0343	32
18-Dec-18	23328	6898.09	6922.14	1443.00	30	31	30.5	16.1	1022.2	1.06	1533	2.6686	2.7277	0.0591	39
22-Dec-18	23475	6922.14	6946.22	1444.80		30	30.0	22.2	1017	1.04	1497	2.6727	2.7210	0.0483	32
28-Dec-18	23490	6946.22	6970.30	1444.80	30	31	30.5	18.1	1021.6	1.06	1530	2.6584	2.7408	0.0824	54
24-hour TSI	P Monitoring	Data for A	AMS-6												
DATE	SAMPLE NUMBER		PSED TIM	1E	СНАБ	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX		(℃)	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-Dec-18	23304	12072.83	12096.93	1446.00	36	36	36.0	18.9	1020.4	1.18	1708	2.6841	2.7293	0.0452	26
12-Dec-18	23389		12120.98		36	36	36.0	18.5	1020	1.18	1706	2.6933	2.7583	0.0650	38
18-Dec-18	23329	12120.98	12145.02	1442.40	36	38	37.0	16.1	1022.2	1.22	1760	2.6554	2.7539	0.0985	56
22-Dec-18	23474	12145.02			36	36	36.0	22.2	1017	1.17	1694	2.6847	2.7547	0.0700	41
28-Dec-18	23489	12169.09	12193.16	1444.20	36	36	36.0	18.1	1021.6	1.18	1709	2.6680	2.7652	0.0972	57
24-hour TSI	P Monitoring	Data for A	MS-7												
DATE	SAMPLE NUMBER	ELA	PSED TIM	ИE	СНАБ	RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX		$(^{\circ}\mathbb{C})$	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-Dec-18	23302	7436.73	7460.75	1441.20	43	44	43.5	18.9	1020.4	1.73	2499	2.6569	2.7642	0.1073	43
12-Dec-18	23379	7460.75	7484.55	1428.00	38	40	39.0	18.5	1020	1.57	2239	2.6930	2.8420	0.1490	67
18-Dec-18	23473	7484.55	7508.16	1416.60	38	39	38.5	16.1	1022.2	1.56	2206	2.6565	2.8121	0.1556	71
22-Dec-18	23488	7508.16	7532.23	1444.20	38	40	39.0	22.2	1017	1.56	2248	2.6584	2.8634	0.2050	91
28-Dec-18	23497	7532.23	7556.20	1438.20	39	39	39.0	18.1	1021.6	1.57	2258	2.6746	2.8437	0.1691	75



### NOISE MONITORONG RESULT DATABASE

Noise Measu	uremen	t Resul	lts (dB)	of NMS	54a																
	Stout	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (51	nin)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	$dB(\bar{A})$	dB(A)	dB(A)	$dB(\bar{A})$	dB(A)	dB(A)	$dB(\bar{A})$	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	$dB(\bar{A})$	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
7-Dec-18	11:15	62.9	64.5	54	65.6	64.5	56.5	62.3	64	53	61.6	63.5	52	58.3	60.5	50	57.7	58.5	50.5	62	75
13-Dec-18	9:13	63.6	65	60.5	66.8	67	61	63.7	65	61.5	69.4	68	60	65.2	67	59.5	66.3	66.5	59	66	75
19-Dec-18	10:40	72.9	76.5	67.5	71.7	74	66	70.8	72.5	68	70	72	66.5	70.4	72.5	66.5	71.7	73.5	68.5	71	75
24-Dec-18	10:49	62.5	65.5	58	64.9	68	58	64.3	66.5	56.5	64.5	67.5	58	63.5	66.5	57.5	63.1	66	57.5	64	75

Noise Meas	uremei	nt Resul	lts (dB)	of NMS	S5																
	Data Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	I aa 20min	Limit
Date		Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
7-Dec-18	10:34	58.9	59.5	50.5	53.2	55	49.5	53.6	75	49	52.2	55.5	48.5	51.9	53.5	49	52.7	55.5	49	55	75
13-Dec-18	11:29	57.4	61	50.5	54.8	57	50.5	58.7	75	49.5	58.4	63	50	57.3	61.5	49	57.7	60.5	50	58	75
19-Dec-18	11:24	64.5	66.5	60	63.6	66	59.5	63.4	75	56.5	63.7	67	53	62	65.5	50.5	64.9	68	54	64	75
24-Dec-18	11:30	64	66	58.5	63.6	66.5	58.5	64	75	59	63	65.5	59	64.2	67	57.5	68.1	69	60	65	75

Noise Meas	uremei	nt Resu	lts (dB)	of NMS	<b>S</b> 6																
	Stant	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5n	nin)	I aa 20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
7-Dec-18	9:53	54.3	56	51.5	57.7	56	52	54.9	55.5	51	54.9	56	53	56	57	52.5	55.2	56.5	53	56	75
13-Dec-18	10:47	62.6	66.5	52	62.9	66	54	65.9	69.5	55	66.1	71	56.5	66.2	69.5	56.5	62.2	65.5	56	65	75
19-Dec-18	9:56	66.3	67.5	60.5	72.6	74	61	70.3	72	60	60.8	61.5	59	62.8	61	59	60.3	60.5	58.5	68	75
24-Dec-18	10:06	60	62.5	56.5	62.5	61.5	56.5	60.8	63.5	58	59.9	61.5	57	59.1	60.5	56	56.3	57.5	54.5	60	75

Noise Meas	uremei	nt Resul	lts (dB)	of NMS	<b>S</b> 7																
	Stant	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	I aa 20min	Limit
Date	Start	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
11me d		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
7-Dec-18	9:11	63.6	64	50.5	58.5	61	50.5	57.1	75	49	55.6	58.5	50	53.4	54.5	49	62	65.5	51	60	75
13-Dec-18	10:03	63.9	67.5	54	65.2	68	56.5	69.2	75	66.5	65.3	66.5	61	64.6	67.5	57.5	66.4	70	54.5	66	75
19-Dec-18	9:11	62.2	64.5	57.5	66	69	59.5	66.5	75	63.5	66.7	69	63	66.2	68.5	63	66.4	68.5	63	66	75
24-Dec-18	9:22	61.6	65.5	52.5	60.3	64	50.5	59.5	75	50.5	59.5	62.5	53.5	61.7	65	54	60.3	63.5	53.5	61	75

## Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (December 2018)




Noise Meast	uremer	t Resul	lts (dB)	of NMS	<b>58</b>																
	Start -	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	I aa 20min	Limit
Date	Time		L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
7-Dec-18	12:59	51.9	54.5	47	51.6	53.5	48	51.1	75	48	51.9	54	48	53.5	55.5	48	53.2	56	49	52	75
13-Dec-18	13:02	62.4	63	51	59.5	62.5	49.5	55.1	75	50	63.5	64	49	58.1	58.5	48	60.4	63	49	61	75
19-Dec-18	13:31	56.7	58.5	53	53.8	55	52.5	53.6	75	51.5	54.4	56	51.5	54.5	55	52	54.2	55	53	55	75
24-Dec-18	12:58	54.5	55.5	51.5	60	56	52	54.4	75	51.5	54.7	56.5	51.5	55.8	57.5	52	57	58.5	52.5	57	75

Noise Meas	Noise Measurement Results (dB) of CN1																				
Date	G4 4	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th	Leq (51	nin)	I a = 20i	Limit
	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level												
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)												
7-Dec-18	13:46	61.7	64.0	56.8	59.9	61.5	57.4	61.6	61.8	52.3	59.3	61.7	53.9	61.5	64.2	56.2	60.2	63.0	54.6	61	65
13-Dec-18	13:53	60.6	64.0	50.9	57.2	60.3	47.7	63.4	64.3	50.1	61.2	65.4	47.2	54.4	57.9	47.5	53.2	57.2	47.9	60	65
19-Dec-18	14:52	58.3	60.3	53.0	58.6	59.5	52.2	58.6	59.4	51.6	56.4	58.5	51.7	57.6	59.1	51.9	58.8	60.0	52.6	58	70
24-Dec-18	15:28	58.9	60.5	56.5	61.7	64.5	56.5	60.6	63.5	55.5	60.4	63.0	55.5	60.2	62.5	55.0	60.8	63.5	55.5	61	70

Noise Meast	Noise Measurement Results (dB) of CN2																				
	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th	Leq (51	min)	I ag 20min	Limit
		Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level												
		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)												
7-Dec-18	13:11	60.5	62.9	55.6	58.7	61.1	54.0	57.6	59.7	54.5	57.1	59.2	54.1	60.5	62.7	56.7	59.7	62.1	55.3	59	70
13-Dec-18	13:07	60.4	64.2	55.5	59.1	59.5	57.0	64.6	63.2	56.9	58.6	60.0	56.7	58.1	59.1	56.2	58.7	60.3	56.6	61	70
19-Dec-18	14:11	58.4	61.3	53.8	59.7	62.0	54.0	58.8	61.7	53.1	58.4	60.8	53.8	59.4	61.9	53.2	58.7	60.2	53.5	59	70
24-Dec-18	14:40	59.3	61.0	56.0	58.4	60.5	54.0	61.9	64.0	57.0	59.8	63.0	56.0	57.6	59.5	54.0	60.3	62.5	55.5	60	70

Noise Measu	Noise Measurement Results (dB) of CN3																				
	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th	Leq (51	min)	I ag 20min	Limit
		Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level												
		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)												
7-Dec-18	10:32	78.4	80.9	73.2	76.5	80.1	70.9	71.5	75	63.5	65.2	67.7	59.9	64.8	67.2	60.6	65.5	68.0	60.1	74	75
13-Dec-18	9:49	55.2	58.1	52.0	55.1	58.3	51.2	53.5	75	51.0	54.8	57.4	50.7	54.3	55.9	49.5	53.5	57.0	47.5	54	75
19-Dec-18	10:04	70.2	73.3	65.4	68.4	70.7	64.5	68.4	75	64.1	69.8	72.8	65.8	69.2	73.8	64.1	68.3	72.7	64.8	69	75
24-Dec-18	13:52	59.1	60.0	56.0	58.7	59.5	56.5	58.7	75	56.0	57.7	59.0	56.0	59.0	60.0	56.5	61.0	61.0	56.5	59	75






## Appendix I

**Graphical Plots for Monitoring Result** 




### Air Quality - 1-hour TSP



Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works





Monthly Environmental Monitoring & Audit Report (December 2018)





### Air Quality – 24-hour TSP






Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works





Monthly Environmental Monitoring & Audit Report (December 2018)





### **Noise**






Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works




Monthly Environmental Monitoring & Audit Report (December 2018)



Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works




Monthly Environmental Monitoring & Audit Report (December 2018)



Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (December 2018)





Monthly Environmental Monitoring & Audit Report (December 2018)

## Appendix J

**Meteorological Data** 


Environmental Team for Development of Anderson Road Quarry Site – Site Formation and **Associated Infrastructure Works** 



Monthly Environmental Monitoring & Audit Report (December 2018)

			Total	Kwun Tong Station	Kai Ta	k Station	King's Park Station
Date	•	Weather	Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Dec-18	Sat	Light winds, strengthening gradually from the east tomorrow.	0	22.2	7.7	Е	76.5
2-Dec-18	Sun	Mainly cloudy with light rain and mist tonight.	0	22.4	9.2	E/SE	78.5
3-Dec-18	Mon	Sunny periods. Light rain and mist tonight.  Moderate easterly winds.	0	23.7	9.3	E/SE	76
4-Dec-18	Tue	Light winds, strengthening gradually from the east tomorrow.	0	25.5	7.7	SE	73.2
5-Dec-18	Wed	Cloudy with one or two light rain patches.  Moderate to fresh easterly winds,	Trace	23	16.4	Е	78.7
6-Dec-18	Thu	Mainly cloudy with light rain and mist tonight.	0.1	22.7	13.7	E/SE	81
7-Dec-18	Fri	Sunny periods. Light rain and mist tonight.  Moderate easterly winds.	1	19.3	11	Е	88.7
8-Dec-18	Sat	Light winds, strengthening gradually from the east tomorrow.	0	16.9	7.1	NW	86.5
9-Dec-18	Sun	Cloudy with one or two light rain patches.  Moderate to fresh easterly winds,	Trace	16.7	6.5	N	70.5
10-Dec-18	Mon	Cool in the morning and at night. Moderate to fresh northerly winds	0.2	16.8	7.5	W/NW	68.7
11-Dec-18	Tue	Bright periods. occasionally strong offshore later.	Trace	18.2	11	W/NW	64.5
12-Dec-18	Wed	Warm with sunny periods in the next couple of days.	0	14.5	13	W/NW	61.7
13-Dec-18	Thu	Bright periods. occasionally strong offshore later.	0	15.8	9	N/NW	61.7
14-Dec-18	Fri	Moderate to fresh east to northeasterly winds	0	19	7.9	NE	68.7
15-Dec-18	Sat	Cloudy and cool with one or two light rain patches.	0	19	6.1	NW	67
16-Dec-18	Sun	Cool in the morning and at night. Moderate to fresh northerly winds	Trace	19.9	16.3	W/NW	66
17-Dec-18	Mon	Fine and dry. Moderate north to northeasterly winds.	0	18.2	9.7	W/NW	45.5
18-Dec-18	Tue	Sunny periods. Moderate easterly winds.	0	17.5	11.5	Е	50
19-Dec-18	Wed	Sunny periods. Moderate easterly winds.	0	19.5	16.5	E/SE	72.5
20-Dec-18	Thu	Warm with sunny periods in the next couple of days.	0	21.8	11.2	E/SE	80.7
21-Dec-18	Fri	Bright periods. occasionally strong offshore later.	0	22.8	10.8	E/SE	81.7
22-Dec-18	Sat	Moderate to fresh east to northeasterly winds	0	22.6	11.7	E/SE	68
23-Dec-18	Sun	Cloudy and cool with one or two light rain patches.	10.5	19.6	6.5	N/NE	85.7
24-Dec-18	Mon	Cool in the morning and at night. Moderate to fresh northerly winds	0.1	17.2	7.8	N/NE	83.5
25-Dec-18	Tue	Fine and dry. Moderate north to northeasterly winds.	0	19.2	9.1	N	87.5
26-Dec-18	Wed	Sunny periods. Moderate easterly winds.	0	21.4	14.6	SE	80
27-Dec-18	Thu	Sunny periods. Moderate easterly winds.	Trace	20.1	8.4	E/NE	76
28-Dec-18	Fri	Warm with sunny periods in the next couple of days.	Trace	17.1	12	E/NE	68.2
29-Dec-18	Sat	occasionally strong offshore later.	Trace	13.1	10.0	N	71.1
30-Dec-18	Sun	Moderate to fresh east to northeasterly winds	Trace	13.3	11.3	W/NW	61
31-Dec-18	Mon	Cloudy and cool with one or two light rain patches.	0	13.7	11.5	NW	61

Remark: (#) Under Maintenance;





### Appendix K

**Waste Flow Table** 

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

### Monthly Summary Waste Flow Table for 2018 (year)

		Actual Quan	tities of Inert C&I	O Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (	Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	30.706	19.998	10.550	0.000	0.158	1.191	132.060	0.000	0.000	0.000	0.013
Feb	23.014	12.020	10.887	0.000	0.107	1.569	0.000	0.000	0.000	0.000	0.008
Mar	18.783	10.024	8.660	0.000	0.099	0.736	471.850	0.326	0.000	0.000	0.011
Apr	26.557	15.018	11.460	0.007	0.072	0.627	183.610	0.000	0.000	0.000	0.009
May	16.277	9.356	6.921	0.000	0.000	0.449	142.570	0.304	0.000	0.000	0.012
Jun	18.780	12.146	6.611	0.000	0.023	0.040	21.450	0.000	0.000	0.000	0.015
Sub-total	134.117	78.562	55.089	0.007	0.459	4.612	951.540	0.630	0.000	0.000	0.069
Jul	7.051	6.851	0.200	0.000	0.000	0.296	0.000	0.378	0.000	0.000	0.021
Aug	11.422	2.567	7.151	1.234	0.469	0.064	0.000	0.000	0.000	0.000	0.015
Sep	11.077	2.486	6.309	2.282	0.000	0.000	4.907	0.000	0.000	0.000	0.023
Oct	19.075	1.896	12.086	5.093	0.000	0.215	130.333	0.000	1.353	0.000	0.015
Nov	64.439	5.464	52.255	6.720	0.000	0.134	0.000	0.384	1.202	0.000	0.060
Dec	58.570	4.398	38.538	5.436	10.198	0.194	0.005	0.385	1.202	0.000	0.044
Total	305.751	102.224	171.629	20.772	11.126	5.515	1086.785	1.777	3.757	0.000	0.247

Notes:

- (1) The performance targets are given in PS Clause 1.119 (14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.
- (7) The cut-off date of this summary is 20<sup>th</sup> of each month.

Αı	pper	ıdix	(ii)

Name of Department:	CEDD	Contract No.:	NE/2016/05

#### Monthly Summary Waste Flow Table for 2018 (year) [PS Clause 1.129]

		Actual Quanti	ties of Inert C&	D Materials G	enerated Mont		Δct	ual Quantities o	Actual Quantities of Inert C&D Materials Generated Monthly  Actual Quantities of C&D Wastes Generated Monthly								
Month	Total Quantity Generated		Reused in the Contract		Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse						
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )						
Jan	0.046	0.00	0.001	0.00	0.045	0.00	0.00	0.00	0.00	0.00	0.0006						
Feb	0.089	0.00	0.001	0.00	0.088	0.00	0.00	0.00	0.00	0.00	0.0028						
Mar	0.130	0.00	0.001	0.00	0.129	0.00	0.00	0.00	0.00	0.00	0.0004						
Apr	1.296	0.00	0.001	0.00	1.295	0.00	0.00	0.00	0.00	0.00	0.071						
May	0.455	0.00	0.024	0.00	0.431	0.00	0.00	0.00	0.00	0.00	0.040						
June	0.323	0.00	0.033	0.00	0.290	0.00	0.00	0.00	0.00	0.00	0.023						
Sub-total	2.472	0.00	0.061	0.00	2.278	0.00	0.00	0.00	0.00	0.00	0.1378						
July	1.361	0.00	0.052	0.00	1.309	0.00	0.00	0.00	0.00	0.00	0.009						
Aug	2.003	0.00	0.089	0.00	1.914	0.00	0.00	0.00	0.00	0.00	0.002						
Sept	0.471	0.00	0.025	0.00	0.446	0.00	0.00	0.00	0.00	0.00	0.086						
Oct	1.132	0.00	0.081	0.00	1.084	0.00	0.00	0.00	0.00	0.00	0.048						
Nov	1.996	0.00	0.065	0.00	1.931	0.00	0.00	0.00	0.00	0.00	0.011						
Dec	1.026	0.00	0.049	0.00	0.977	0.00	0.00	0.00	0.00	0.00	0.00						
Total																	

Notes:

- (1)
- The performance targets are given in PS Clause 6.14

  The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. (2)
- (3)
- Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.


  The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>.

### **Contract No.: NE/2017/03**

Development of Anderson Road Quarry Site – Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

## Monthly Summary Waste Flow Table for 2018(year)

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly			Actual Quantities of	C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan											
Feb											
Mar											
Apr											
May	-						-				
Jun	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.005	0.006	0.004	0.000	0.000
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.003	0.081	0.003	0.000	0.000
Nov	0.003	0.000	0.000	0.000	0.003	0.000	0.004	0.088	0.003	0.000	0.000
Dec	0.117	0.000	0.000	0.000	0.116	0.001	0.004	0.064	0.002	0.000	0.000
Total	0.120	0.000	0.000	0.000	0.119	0.001	0.015	0.238	0.012	0.000	0.000





### Appendix L

### **Implementation Schedule for Environmental Mitigation Measures**



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	atus
		measure		Contract 1	Contract 2	Contract 3	
	ct (Contraction Phase)						
\$4.7.2 to \$4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V
S4.7.6	Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:  Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty materials should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period. The port ion of any road leading only to construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@	@



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	tus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
\$4.7.7	<ul> <li>after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> <li>Implement regular dust monitoring under EM&amp;A programme during the</li> </ul>	Control construction	Selected	All	V	N/A	N/A
54.7.7	Construction phase.	airborne noise	Representati ve dust monitoring station	construction sites where practicable	V	N/A	IV/A
Noise Impa	act (Contraction Phase)						
S5.6.9	<ul> <li>Implement the following good site management practices:</li> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V	V
S5.6.11 to	Use of "Quiet" Plant and Working Methods.	Reduce the noise	Contractor	All	V	N/A	N/A



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	itus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
S5.6.13		levels of plant items		construction sites where practicable			
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	@	N/A
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representati ve Noise monitoring stations	V	N/A	N/A
Water Qua	lity Impact (Contraction Phase)						
S6.6.3	Construction Runoff In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below:  • At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.  • Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or	Control construction runoff	Contractor	All construction sites	@	V	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	itus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
	minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.  • The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.  • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion.  • Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.  • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.  • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenche	Concert to Address	incasures.		Contract 1	Contract 2	Contract 3
	Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to						



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	tus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
S6.6.6	<ul> <li>be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events.</li> <li>All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains.</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.</li> <li>Sewage from Workforce</li> </ul>	Handling of site	Contractor	All	V	V	V
and 6.6.7	• Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.	sewage	Contractor	construction sites	•	,	•



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	tus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure						
S6.6.8 and 6.6.9	Accidental Spillage To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	@	@	V
S6.6.11- S6.6.14	Groundwater from Contaminated Area  The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.  If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.  If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA



EM&A Ref.	Recommended Mitigation Measures	Objectives of Recomment Measures &	nded Main	Who to implement the	Location of the measure		mplementation Sta	ı
	ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.	Concern to A	ddress	measures?		Contract 1	Contract 2	Contract 3
Waste Mar	nagement (Contraction Phase)							
\$8.5.2	<ul> <li>Good Site Practice         The following good site practices are recommended throughout the construction ion activities:         <ul> <li>nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>provision of sufficient waste disposal points and regular collect ion for disposal;</li> <li>appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul> </li> </ul>	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No.</i> 19/2005 for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V
\$8.5.3	<ul> <li>Waste Reduction Measures</li> <li>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:         <ul> <li>segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal;</li> <li>proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;</li> <li>plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>sort out demolition debris and excavated materials from demolition works to</li> </ul> </li> </ul>	Reduce generation	waste	Contractor	All construction sites where practicable	V	V	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status				
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3		
	recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.								
\$8.5.5	Storage of Waste	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V		
\$8.5.6	Collection and Transportation of Waste The following recommendation should be implemented to minimize the impacts:     remove waste in timely manner;     employ the trucks with cover or enclosed containers for waste     transportation;     obtain relevant waste disposal permits from the appropriate authorities; and     disposal of waste should be done at licensed waste disposal facilities.	Minimize waste impacts from storage	Contractor	All construction sites	V	V	V		
S8.5.8	Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials:  • maintain temporary stockpiles and reuse excavated fill material for backfilling;  • carry out on-site sorting;  • make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;  • implement a recording system for the amount of waste generated, recycled and disposed of for checking;  The recommended C&D materials handling should include:  • On-site sorting of C&D materials  • Reuse of C&D materials  • Reuse of Standard Formwork and Planning of Construction Materials purchasing  • Provision of wheel wash facilities	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	@	V		
S8.5.15	Contaminated Soil As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize	Remediate contaminated soil	Contractor	All construction sites where applicable	V	V	N/A		



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	I	mplementation Sta	itus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
	the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.						
\$8.5.17	Chemical Waste  If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	V
\$8.5.18	<ul> <li>General Waste</li> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	@	@	V
S8.5.19	<ul> <li>Sewage</li> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V
	ontraction Phase)						
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturis t / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A
.10.7.10	Construction phase in situ mitigation measures to minimize impacts on	Minimize impacts on	Contractor	All	V	N/A	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Iı	mplementation Sta	tus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
	<ul> <li>hydrological condition and water quality of hillside watercourses include:</li> <li>Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses;</li> <li>Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;</li> <li>To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site;</li> <li>Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses;</li> <li>Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses;</li> <li>Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses;</li> <li>Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes;</li> <li>Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site;</li> <li>Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be minimised via the following in descending order: reuse, recycling and treatment;</li> <li>Proper locations for discharge out lets of wastewater treatment facilities well away fr</li></ul>	Hydrological condition and water quality of hillside watercourses.		construction sites			
S.10.7.11	Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:	Minimize impacts on Hydrological	Contractor	All construction	N/A	N/A	N/A
	Potential emergency situations;	condition and water		sites			
	Chemicals or hazardous materials used on-site (and their location);	quality of hillside					

# Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (December 2018)



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	<ul> <li>Emergency response team;</li> <li>Emergency response procedures;</li> <li>List of emergency telephone hot lines;</li> <li>Locations and types of emergency response equipment, and</li> <li>Training plan and testing for effectiveness.</li> </ul>	watercourses.						
Landscape	and visual (Contraction Phase)							
S11.14.23 , Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	@	V	
S11.14.23 , Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with <b>LAO GN No. 7/2007</b> , <i>ETWB TCW No. 29/2004</i> and <i>10/2013</i> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V	
S11.14.23 , Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V	
S11.14.23 , Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A	
S11.14.23 , Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V	

Legend: V = implemented; x = not implemented; x = partially implemented; x = pending to be implemented; x = not implemented; x = pending to be implemente



Monthly Environmental Monitoring & Audit Report (December 2018)

## Appendix M

**Complaint Log Investigation Report for Complaint** 

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and **Associated Infrastructure Works** 



Monthly Environmental Monitoring & Audit Report (December 2018)

#### Appendix M1 **Cumulative Complaint and Summons/ prosecution**

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
<b>March 2018</b>	0	0
April 2018	1	0
May 2018	1	0
<b>June 2018</b>	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
Overall Total	37	0

# Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (December 2018)



Appendix M2 Complaint Log

	penaix N	14	Comp	nami Log							
Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA			no comment by IEC on 11 Oct 2017	TCS00864/16/3 00/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	and JV in the presence of the complainant in her flat at 10 am on	no comment by IEC on 9 Aug 2017	TCS00864/16/3 00/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/3 00/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD		day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation,	no comment	TCS00864/16/3 00/F0093
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise		N08/RE/0	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	by IEC on 3 Nov 2017	TCS00864/16/3 00/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00022 479-17)	Construction noise		no comment by IEC on 3 Nov 2017	TCS00864/16/3 00/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust			Poor control on dust emission at Anderson Road Construction Site		no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0097



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00024 557-17)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.		no comment by IEC on 18 Oct 2017	TCS00864/16/3 00/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/ RE/00031 074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/16/3 00/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00029 489-17)	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017,		TCS00864/16/3 00/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref. N08/RE/0 0032407- 17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥,令 他達貴樓的住所受到大塵影響,要 求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0100



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤 又再於早上 07:45 開始傳出機器不 停 揼 石 的 噪 音 ( 幾 乎 每 日 在 08:00-19:00 進行工程),已持續一 年,他全家人受到滋擾。	Programme. CWS1VJV has implemented noise mitigation	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	1. 智泰樓面向安達臣地盤方向,有 照射燈深夜時分仍然常開,影響居 民正常睡眠質素,照成一定的精神 壓力。 2. 隔音布未固定,大風吹過發出極 大的聲浪	lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and	no comment by IEC on 24 Nov 2017	TCS00864/16/3 00/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人 投訴由早上八時半至下午六時聽到 揼鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	by IEC on 13	TCS00864/16/3 00/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/ RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	hay IH(' on I/I	TCS00864/16/3 00/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD		Day time construction noise of breakers (8AM to 5PM)	IEWIX A requirement Since the Works were carried out within the	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	complained suspected construction	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞了十多天,一直無灑水,四周非常大塵。 投訴人住於安達邨,投訴安達臣道石礦場有大地盤,地盤大車工作時間不停出入揚起沙塵,吹到安達邨,影響空氣環境,要求部門到場視察。	rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/16/3 00/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	by IEC on 8	TCS00864/16/3 00/F0129



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.									
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House.	result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.  CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it	by IEC on 8	TCS00864/16/3 00/F0130									
				Resident of				mitigation measures because our site is very close to the residents nearby.	is considered that the works under the project did not breach the Noise Control Ordinance.  The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The											
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	"智泰對出,白天噪音過大,可否加 裝隔音板?高層受影響"	measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	by IEC on 22	TCS00864/16/30 0/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	disturbing noise was heard after 6:00	18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/30 0/F0140									
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民,投訴人是返夜 班,一年半以來長期受對出地盤日 間揼石仔噪音滋擾,由於單位與地 盤太近,堅持環保署跟進及回覆如 何處理及減低噪音,他亦要求知道 何日完工.	to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be	no comment by IEC on 19 Mar 2018	TCS00864/16/30 0/F0143									



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	by IEC on 7	TCS00864/16/3 00/F0160b
27	25-Apr-18	7-May-18	Junction of Hiu Kwong Street and Hiu Ming Street	SCHOOL HOL	Construction Noise	EPD	NA	This case is considered as an enquiry	and no investigation is required under the EM&A Programme.	NA	NA
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01)在人夜 19:00 後仍見 到有長臂喉工程車在運作,及持續 產生大噪音及閃燈,非常擾民。	retracting process is not a general construction work using	no comment by IEC on 30 July 2018	TCS00864/16/3 00/F0174b
29	25-Jun-18	19-Jul-18	Connectively	Kwun Tong DC member Ms. So Lai-chun	Waste Management	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	maintain the site cleanliness. Since the construction work has not	by IEC on 24	TCS00864/16/3 00/F0189b
30	22-Aug-18	29-Aug-18		Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	投訴人指馬游塘區堆填區往將軍澳方向行車人口因配合項目需要而進行移除山坡工程,但其鑽地鑿石的噪音嚴重影響藍田康雅苑*居民,要求有關部門跟進。 *註:投訴人於 2018 年 8 月 27 日更正指受影響屋苑應為藍田康華苑。	appropriate, such as maintain good site practice including	no comment by IEC on 7	TCS00864/16/3 00/F0196a



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
31	26-Feb-18	31-Jul-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤,2月26日晚,晚上7時後,還在落石屎,相 片拍攝時間大概晚上9時半,一直 至晚上十一時五十分還有工程車在 地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/3 00/F0197a
32	6-Sep-18	7-Sep-18	Tsui Yeung House	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	complained that the contractor has conducted the noisy works such as	8	no comment by IEC on 22 Oct 2018	TCS00864/16/3 00/F0201
33	24-Oct-18	25-Oct-18	Е3		Construction	Whatsap p Message	NA		November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.	no comment by IEC on 23 Nov 2018	TCS00864/16/3 00/F0209a
34	12-Nov-18	13-Nov-18	Anderson Road Quarry Site	Resident of ChingTat House(referre dby Mr. Hui Yau Wai)	Construction Noise	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	to reduce the noise level effectively and the work progress will be	no comment by IEC on 12 Dec 2018	TCS00864/16/3 00/F0222a
35	14-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Light and Noise	EPD	NA	凌晨 1 時,地盤仍有大光燈正射民 居和機器移動聲音,影響附近居民 睡眠及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/16/3 00/F0223a



		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
36	13-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Noise and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust.	The IR is under review by IEC.		
37	9-Dec-18	12-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-492790 7305	1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.	CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 10 Jan 2019	TCS00864/16/3 00/F0230a
38	19-Dec-18	27-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise		2-494807 4127	1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested follow up actions from related department as soon as possible.	Underway by ET.		