



Civil Engineering and Development Department  
New Territories East Development Office  
Suite 1213 Chinachem Golden Plaza  
77 Mody Road  
Tsim Sha Tsui East  
Kowloon

Your reference:

Our reference: HKCEDD10/50/105392

Date: 26 November 2018

Attention: Mr Stephen T S Li

**BY POST**

Dear Sirs

Agreement No.: NTE 08/2016

Independent Environmental Checker for Development of Anderson Road Quarry Site  
– Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring and Audit Report (October 2018)

We refer to the emails of 12, 20 and 22 November 2018 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (October 2018) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (October 2018).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully

ANewR CONSULTING LIMITED

Adi Lee  
Independent Environmental Checker

LYMA/LHHN/CWA/lhnh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk)  
CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk)  
AECOM – Mr Alex Wong (email: yc.wong@aecom.com)  
AECOM – Mr Dennis Leung (email: sre1tpf@yahoo.com.hk)  
AUES – Mr T W Tam (email: twtam@fordbusiness.com)

**ANewR Consulting Limited**

Unit 517, 5/F, Tower A, Regent Centre  
63 Wo Yi Hop Road, Kwai Chung, Hong Kong  
Tel: (852) 2618 2831 Fax: (852) 3007 8648  
Email: info@anewr.com  
Web: www.anewr.com



ISO 9001 : 2015  
Certificate No.: CC 3988

**JOB No.: TCS00864/16**



**CEDD SERVICE CONTRACT NO. NTE/07/2016**

**ENVIRONMENTAL TEAM FOR DEVELOPMENT OF  
ANDERSON ROAD QUARRY SITE – SITE FORMATION  
AND ASSOCIATED INFRASTRUCTURE WORKS**

**MONTHLY ENVIRONMENTAL MONITORING AND AUDIT  
REPORT (OCTOBER 2018)**

**PREPARED FOR**

**CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT  
(CEDD)**

<b>Date</b>	<b>Reference No.</b>	<b>Prepared By</b>	<b>Certified By</b>
20 November 2018	TCS00864/16/600/R0214v2	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

<b>Version</b>	<b>Date</b>	<b>Remarks</b>
1	12 November 2018	First Submission
2	19 November 2018	Amended according to the IEC's comment on 16 November 2018





Civil Engineering and Development Department  
New Territories East Development Office  
Suite 1213 Chinachem Golden Plaza  
77 Mody Road  
Tsim Sha Tsui East  
Kowloon

Your reference:

Our reference: HKCEDD10/50/105392

Date: 26 November 2018

Attention: Mr Stephen T S Li

**BY POST**

Dear Sirs

Agreement No.: NTE 08/2016  
Independent Environmental Checker for Development of Anderson Road Quarry Site  
– Site Formation and Associated Infrastructure Works  
Monthly Environmental Monitoring and Audit Report (October 2018)

We refer to the emails of 12, 20 and 22 November 2018 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (October 2018) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (October 2018).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully  
ANewR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LHHN/CWA/lhnh

cc CEDD – Mr Eric Li (email: [chikli@cedd.gov.hk](mailto:chikli@cedd.gov.hk))  
CEDD – Mr Matthew Lai (email: [matthewsylai@cedd.gov.hk](mailto:matthewsylai@cedd.gov.hk))  
AECOM – Mr Alex Wong (email: [yc.wong@aecom.com](mailto:yc.wong@aecom.com))  
AECOM – Mr Dennis Leung (email: [sre1tpf@yahoo.com.hk](mailto:sre1tpf@yahoo.com.hk))  
AUES – Mr T W Tam (email: [twtam@fordbusiness.com](mailto:twtam@fordbusiness.com))

**EXECUTIVE SUMMARY**

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the **19<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 31 October 2018** (hereinafter ‘the Reporting Period’).

**ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

- ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Active Monitoring Locations	Total Occasions
Air Quality	1-hour TSP	4	60
	24-hour TSP	4	20
Construction Noise	L <sub>eq(30min)</sub> Daytime	5	20

**BREACH OF ACTION AND LIMIT (A/L) LEVELS**

- ES06 No exceedance of air quality was recorded in the Reporting Period. All noise measurement results were below the limit level (75dB(a)) and one noise complaint (which triggered Action Level) was received for Contract 2 in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	NA	NA
	24-hour TSP	0	0	0	NA	NA
Construction Noise	L <sub>eq(30min)</sub> Daytime	1	0	0	In progress	NA

**ENVIRONMENTAL COMPLAINT**

- ES07 In the Reporting Period, a complaint raised by KTDC Member Ms. Ann So was received by CEDD on 24 October 2018 regarding the noise generated by the breaking work at E3. She added that the breaker mounted on the excavator was not wrapped by acoustic materials. Investigation for the complaint is underway by ET and investigation result will be reported in next Reporting Month.

**NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS**

- ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

**REPORTING CHANGE**

- ES09 No reporting change was made in the Reporting Period.

**SITE INSPECTION**

- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 1** was carried out by the RE, ET and Contractor on **3, 11, 16, 23** and **30 October 2018** in which IEC joined the site inspection with SSEMC on **11 October 2018**. No non-compliance was noted during the site inspection.

- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 2** was carried out by the RE, ET and Contractor on **3, 9, 18** and **24 October 2018** in which IEC joined the site inspection with SSEMC on **24 October 2018**. No non-compliance was noted during the site inspection.

- ES12 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 3** was carried out by the RE, ET and Contractor on **4, 11, 16** and **25 October 2018** in which IEC joined the site inspection with SSEMC on **11 October 2018**. No non-compliance was noted during the site inspection.

**FUTURE KEY ISSUES**

- ES13 In coming dry season, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission as far as practicable. Furthermore, since construction site is highly visible to the resident at nearby estates, noise mitigation measures such as using of quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 Preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES15 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- ES16 Mosquito control measures should be continued to prevent mosquito breeding on site.

**Table of Contents**

<b>1. INTRODUCTION</b>	<b>1</b>
1.1 PROJECT BACKGROUND	1
1.2 REPORT STRUCTURE	1
<b>2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>	<b>2</b>
2.1 CONSTRUCTION CONTRACT PACKAGING	2
2.2 PROJECT ORGANIZATION	3
2.3 CONSTRUCTION PROGRESS	3
<b>3. SUMMARY OF IMPACT MONITORING REQUIREMENTS</b>	<b>6</b>
3.1 GENERAL	6
3.2 MONITORING PARAMETERS	6
3.3 MONITORING LOCATIONS	6
3.4 MONITORING FREQUENCY AND PERIOD	8
3.5 MONITORING EQUIPMENT	8
3.6 MONITORING METHODOLOGY	9
3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	11
3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	12
<b>4. AIR QUALITY MONITORING</b>	<b>13</b>
4.1 GENERAL	13
4.2 RESULTS OF AIR QUALITY MONITORING	13
<b>5. CONSTRUCTION NOISE MONITORING</b>	<b>15</b>
5.1 GENERAL	15
5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	15
<b>6. WASTE MANAGEMENT</b>	<b>16</b>
6.1 GENERAL WASTE MANAGEMENT	16
6.2 RECORDS OF WASTE QUANTITIES	16
<b>7. SITE INSPECTION</b>	<b>17</b>
7.1 REQUIREMENTS	17
7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	17
<b>8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>	<b>20</b>
8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	20
<b>9. IMPLEMENTATION STATUS OF MITIGATION MEASURES</b>	<b>22</b>
9.1 GENERAL REQUIREMENTS	22
9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	22
9.3 KEY ISSUES FOR THE COMING MONTH	23
<b>10. CONCLUSIONS AND RECOMMENDATIONS</b>	<b>24</b>
10.1 CONCLUSIONS	24
10.2 RECOMMENDATIONS	24

**LIST OF TABLES**

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-5	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-6	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-7	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-1	SITE OBSERVATIONS OF CONTRACT 1
TABLE 7-2	SITE OBSERVATIONS OF CONTRACT 2
TABLE 7-3	SITE OBSERVATIONS OF CONTRACT 3
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

**LIST OF APPENDICES**

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX E	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	IMPACT MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULT
APPENDIX I	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
APPENDIX M	COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT



**1. INTRODUCTION****1.1 PROJECT BACKGROUND**

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on **17<sup>th</sup> January 2017 to 30<sup>th</sup> January 2017, 16<sup>th</sup> February 2017 to 2<sup>nd</sup> March 2017 and 26<sup>th</sup> March 2017 to 8<sup>th</sup> April 2017**. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on **9 May 2017** for endorsement.
- 1.1.5 This is the **19<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 31 October 2018**.

**1.2 REPORT STRUCTURE**

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

<b>Section 1</b>	<i>Introduction</i>
<b>Section 2</b>	<i>Project Organization and Construction Progress</i>
<b>Section 3</b>	<i>Summary of Impact Monitoring Requirements</i>
<b>Section 4</b>	<i>Air Quality Monitoring</i>
<b>Section 5</b>	<i>Construction Noise Monitoring</i>
<b>Section 6</b>	<i>Water Quality Monitoring</i>
<b>Section 7</b>	<i>Waste Management</i>
<b>Section 8</b>	<i>Site Inspections</i>
<b>Section 9</b>	<i>Environmental Complaints and Non-Compliance</i>
<b>Section 10</b>	<i>Implementation Status of Mitigation Measures</i>
<b>Section 11</b>	<i>Conclusions and Recommendations</i>



**2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS****2.1 CONSTRUCTION CONTRACT PACKAGING**

- 2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in [Appendix A](#).

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:

- Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
- Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end and a public transport terminus at the northern end at the ARQ site;
- Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
- Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:

- (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, lift towers with associated staircase and lifts:-
  - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
  - (b) Linking the proposed “Footbridge Link at Sau Ming Road” with Hiu Ming Street (E2, C1 and E3)
  - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
- (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
- (iii) Associated landscape works;
- (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
- (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:

- (i) Site formation and road works in the following sections:-
  - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
  - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
  - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
- (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-

- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
  - (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
  - (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

## 2.2 PROJECT ORGANIZATION

- 2.2.1 The project organization for Contracts 1 and 2 is shown in [Appendix B](#).

## 2.3 CONSTRUCTION PROGRESS

- 2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in [Appendix C](#) while the construction program for Contract 3 has not yet provided by the Contractor in this Reporting Period. As provided by the Contractors, the major construction activities conducted in the Reporting Period are summarized in below.

### Contract 1 (NE/2016/01)

- i. Implementation of Temporary Traffic Arrangement at On Sau Road;
- ii. Excavation of pad footing for North Tower of Pedestrian Connectivity System B (PSCB);
- iii. Construction of drainage pipe 750mm dia. near PCSB
- iv. Temporary sheet piling works and excavation works for drainage pipeline from the existing manhole no. X4 to new manhole no. X3A;
- v. Construction Road L1 from PCSB to West Portal area;
- vi. Site formation works and load test for pre-bored H pile at South Tower of Pedestrian Connectivity System B;
- vii. Site formation works for Subway near North Tower of PSCB;
- viii. Temporary sheet piling works of trench excavation, backfilling works of trenches, blinding concrete for the construction of pile caps at Public Transport Terminus;
- ix. Road Improvement Works at Po Lam Road
- x. Drainage construction at Road L5, Road L1 between Road L5 and Box Culvert BC2;
- xi. Construction of Box Culvert BC1 and BC2;
- xii. Trimming site formation at Portion A3;
- xiii. Tunneling works at West Portal;
- xiv. Site formation at East Portal,
- xv. Excavation works for Water Pumping Station area;
- xvi. Backfilling works for Retaining Wall RWA13;
- xvii. Excavation works for Retaining Wall RWA14;
- xviii. Excavation works for Water Reservoir;
- xix. Backfilling and compact works for areas of Portion B8 and W Asphalt Plant;
- xx. Construction of Underground Stormwater Retention Tank (USRT)
- xxi. Construction works of road L4, Pedestrian Connectivity System A, Noise Barrier, Retaining Walls RWA12 and RWA18;
- xxii. Rock Slope Survey and Slope Stabilization at Portion B1 and B5;
- xxiii. Mitigation Works for Natural Terrain Catchment B5; and
- xxiv. Stabilization works at Slope A16.

### Contract 2 (NE/2016/05)

- 1. Portion 1: Driving of sheet pile for excavation for pile cap for E1-PC6. Continue excavation and shoring for pile cap E1-RS1.
- 2. Portion 2: Rock breaking for E3-ST1.
- 3. Portion 4: Installation of crashed barrier. Site clearance for handover to Contract 3 Contractor.
- 4. Portion 5: Fixing of starter bar reinforcement for concrete footing BB1-NB-F5. Driving sheet pile for BB1-NB-F4.
- 5. Portion 6: Rock breaking for RW12. Fixing formwork and reinforcement for RW12.

6. Portion 7: handover in September 2018.
7. Portion 8: handover in August 2018.
8. Portion 9: Construction of maintenance access for flexible barrier

Contract 3 (NE/2017/03)

1. Tree falling work and trees protection works
2. Condition survey
3. UU detection
4. Install monitoring and instrumentation
5. Preparation works of boulder treatment works at RIW1
6. Excavate trial pit

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in **Tables 2-1, 2-2 and 2-3**.

**Table 2-1 Status of Environmental Licenses and Permits of the Contract 1**

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0543-18	16 Aug 18	15 Oct 18	valid
6	Construction Noise Permit	GW-RE0662-18	6 Oct 18	5 Dec 18	valid

**Table 2-2 Status of Environmental Licenses and Permits of the Contract 2**

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge License	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
		WT00028686-2017	02 Aug 17	31 Aug 22	Valid

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 17	End of project	Valid
5	Construction Noise Permit	GW-RE0601-18	9 Sep 2018	25 Nov 2018	Valid

Table 2-3 Status of Environmental Licenses and Permits of the Contract 3

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29 May 2018.			
2	Chemical Waste Producer Registration	<b><u>For Area R1W3 (E11)</u></b> Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		<b><u>For Area System A</u></b> Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		<b><u>For Area System B</u></b> Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		<b><u>For Area E8</u></b> Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge License	Application is under processing EPD ref. 436239			
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7031075	20 July 2018	End of project	Valid

**3. SUMMARY OF IMPACT MONITORING REQUIREMENTS****3.1 GENERAL**

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

**3.2 MONITORING PARAMETERS**

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality; and
- Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

**Table 3-1 Summary of EM&A Requirements**

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> <li>• 1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>• 24-hour TSP by High Volume Air Sampler</li> </ul>
Noise	<ul style="list-style-type: none"> <li>• Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday</li> <li>• Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.</li> </ul>

**3.3 MONITORING LOCATIONS**

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

**Table 3-2 Impact Monitoring Stations – Air Quality**

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site
AMS-2	DARB-13	Block 8, Site B <sup>Note 1</sup>	Ground of Block 8, Site B facing On Sau Road
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 <sup>Note 1</sup>	Ground of Planned Clinic and Community Centre facing Anderson Road
AMS-4	DARC-26	Planned School, Site C2 <sup>Note 2</sup>	Ground of Planned School facing Anderson Road
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 <sup>nd</sup> floor of Village House Anderson Road No. 1 facing the project site

*Note 1: The ASR is under construction and not yet in operation.*

*Note 2: The ASR is not yet constructed.*

3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed

by EPD before the baseline monitoring.

3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:

- (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
- (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
  - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
  - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
- (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
  - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
  - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
  - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

### **Construction Noise**

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter “NMS-4”) to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in **Table 2-3** and illustrated in **Appendix D**.

**Table 3-3 Impact Monitoring Stations – Construction Noise**

ID	NSR ID in EIA	Location
NMS-1	Site C2 – School 05 Note 1	Ground of planned school at DAR facing the project site
NMS-2	Site E – School <sup>Note 1</sup>	Ground area between the planned school and Him Tat House facing the project site
NMS-3	Site C2 – R102 <sup>Note 1</sup>	Ground of Ancillary Facilities Building facing the project site



ID	NSR ID in EIA	Location
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site.
NMS-6~	Yung Tai House of On Tai Estate	Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)
NMS-7~	Chi Tai House of On Tai Estate	Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site
NMS-8^	No. 3-4 Ma Yau Tong Village	1m from the exterior of the building façade and facing the construction site

Note 1: The NSR is under construction and not yet in operation.

Remark:

- (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- (^ ) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

### 3.4 MONITORING FREQUENCY AND PERIOD

- 3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

#### Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works throughout the construction period
- 24-hour TSP Once every 6 days during course of works throughout the construction period

#### Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
- one set of  $Leq_{(30min)}$  measurements between 07:00 and 19:00 hours on normal weekdays

### 3.5 MONITORING EQUIPMENT

#### Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in **Table 3-4**.

**Table 3-4 Air Quality Monitoring Equipment**

Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms<sup>-1</sup>.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in **Table 3-5**.

**Table 3-5 Construction Noise Monitoring Equipment**

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

**3.6 MONITORING METHODOLOGY**1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
  - A 8”x10” stainless steel filter holder;
  - A blower motor assembly;
  - A continuous flow/pressure recorder;
  - A motor speed-voltage control/elapsed time indicator;
  - A 7-day mechanical timer, and
  - A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the

HVS between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-

- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.

3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m<sup>3</sup>/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in [Appendix E](#).

#### Noise Monitoring

3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.

3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the

microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.

- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in [Appendix E](#).

#### ***Meteorological Information***

- 3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

### **3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS**

- 3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in **Tables 3-6 and 3-7**.

**Table 3-6 Action and Limit Levels for Air Quality Monitoring**

Monitoring Station	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-2	319	165	500	260
AMS-3	319	165	500	260
AMS-4	315	165	500	260
AMS-5	299	166	500	260
AMS-6	303	168	500	260
AMS-7	307	156	500	260

**Table 3-7 Action and Limit Levels for Construction Noise**

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NMS-1	When one or more documented complaints are received	75 dB(A) <sup>Note 1</sup> /
NMS-2		70 dB(A) <sup>Note 2</sup> / 65 dB(A) <sup>Note 2</sup>
NMS-3		75 dB(A)
NMS-4*		75 dB(A)
NMS-4a#		75 dB(A)

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NMS-5#		75 dB(A)
NMS-6~		75 dB(A)
NMS-7~		75 dB(A)
NMS-8^		75 dB(A)

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

- 3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix F](#).

### 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

**4. AIR QUALITY MONITORING****4.1 GENERAL**

4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-5, AMS-6 and AMS-7. No monitoring was conducted at AMS-2, AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.

4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

**4.2 RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of **60** events of 1-hour TSP and **20** events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-4*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

**Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Oct-18	48	5-Oct-18	13:10	52	60	61
10-Oct-18	45	11-Oct-18	13:58	71	68	77
16-Oct-18	52	16-Oct-18	14:06	58	57	63
22-Oct-18	57	22-Oct-18	13:53	66	68	70
26-Oct-18	67	27-Oct-18	9:37	72	67	69
Average (Range)	<b>54</b> <b>(45 – 67)</b>	Average (Range)		<b>65</b> <b>(52- 77)</b>		

**Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Oct-18	63	5-Oct-18	9:19	68	67	64
10-Oct-18	41	11-Oct-18	9:30	63	66	62
16-Oct-18	33	16-Oct-18	9:15	50	53	48
22-Oct-18	33	22-Oct-18	9:03	61	57	55
26-Oct-18	44	27-Oct-18	9:30	52	50	46
Average (Range)	<b>43</b> <b>(33 – 63)</b>	Average (Range)		<b>57</b> <b>(46– 68)</b>		

**Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Oct-18	44	5-Oct-18	13:05	68	67	66
10-Oct-18	36	11-Oct-18	10:05	63	64	62
16-Oct-18	34	16-Oct-18	10:30	48	50	49
22-Oct-18	35	22-Oct-18	9:19	60	63	62
26-Oct-18	55	27-Oct-18	13:05	47	48	45
Average (Range)	<b>41</b> <b>(34 – 55)</b>	Average (Range)		<b>57</b> <b>(45 – 68)</b>		



**Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Oct-18	68	5-Oct-18	9:22	55	61	60
10-Oct-18	43	11-Oct-18	12:50	56	59	55
16-Oct-18	30	16-Oct-18	13:05	42	43	41
22-Oct-18	45	22-Oct-18	12:52	67	64	66
26-Oct-18	37	27-Oct-18	13:31	68	68	67
Average (Range)	<b>44</b> <b>(30 – 68)</b>	Average (Range)		<b>58</b> <b>(41 – 68)</b>		

- 4.2.2 As shown in *Tables 4-1 to 4-4*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.

**5. CONSTRUCTION NOISE MONITORING****5.1 GENERAL**

5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.

5.1.2 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

**5.2 NOISE MONITORING RESULTS IN REPORTING MONTH**

5.2.1 In the Reporting Period, a total of **20** events noise measurements were carried out at the designated locations. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

**Table 5-1 Summary of Construction Noise Monitoring Results**

Construction Noise Level ( $L_{eq30min}$ ), dB(A)					
Date	NMS4a	NMS5	NMS6	NMS7	NMS8
5-Oct-18	63	65	64	60	55
11-Oct-18	66	67	59	57	56
16-Oct-18	68	60	57	64	54
22-Oct-18	60	57	66	71	56
<b>Limit Level</b>	<b>75 dB(A)</b>				

5.2.2 As shown in *Tables 5-1*, the noise level measured at the additional monitoring locations did not exceed the Limit Level.

5.2.3 In the Reporting Period, one noise complaint (which triggered Action Level) was received under the Project and complaint details could be referred to Section 8.

**6. WASTE MANAGEMENT****6.1 GENERAL WASTE MANAGEMENT**

- 6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

**6.2 RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

**Table 6-1 Summary of Quantities of Inert C&D Materials**

Type of Waste	Contract 1		Contract 2		Contract 3	
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m <sup>3</sup> )	19.075	-	1.132	-	0	-
Hard Road and Large Broken Concrete	1.896	-	0	-	0	-
Reused in this Contract (Inert) ('000m <sup>3</sup> )	12.086	-	0.081	-	0	-
Reused in other Projects (Inert) ('000m <sup>3</sup> )	5.093	-	0	-	0	-
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	0	TKO 137	1.084	TKO 137	0	-

**Table 6-2 Summary of Quantities of C&D Wastes**

Type of Waste	Contract 1		Contract 2		Contract 3	
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	130.333	License collector	0	-	0.003	License collector
Recycled Paper / Cardboard Packing ('000kg)	0	License collector	0	-	0.081	License collector
Recycled Plastic ('000kg)	1.353	-	0	-	0.003	License collector
Chemical Wastes ('000kg)	0	-	0	-	0	-
General Refuses ('000m <sup>3</sup> )	0.015	SENT	0.048	SENT	0	-

**7. SITE INSPECTION****7.1 REQUIREMENTS**

- 7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

**7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH****Contract 1**

- 7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3, 11, 16, 23 and 30 October 2018** in which IEC joined the site inspection with SSEM on **11 October 2018**. No non-compliance was noted. The findings / deficiencies of **Contract 1** that observed during the weekly site inspection are listed in **Table 7-1**.

**Table 7-1 Site Observations of Contract 1**

Date	Findings / Deficiencies	Follow-Up Status
3 October 2018	<ul style="list-style-type: none"> <li>Chemical cumulated inside the drip tray and leakage on the concrete surface should be cleaned to prevent contamination. (USRT)</li> <li>Water spraying frequency for the haul road should be increased to reduce dust impact. (General)</li> <li>NRMM label should be displayed properly for NRMM using on-site. (Po Lam Road)</li> </ul>	<ul style="list-style-type: none"> <li>Chemical cumulated inside the drip tray and oil stain on the concrete surface was cleared.</li> <li>Water spraying was provided for the haul road to reduce dust impact.</li> <li>Not required for reminder.</li> </ul>
11 October 2018	<ul style="list-style-type: none"> <li>Silt and mud cumulated inside the outlet should be cleared. (Q3)</li> <li>Dust mitigation measures should be provided for breaking and drilling works to reduce dust impact. (System B)</li> <li>Empty cement bags should be wetted before disposal. (West Portion)</li> </ul>	<ul style="list-style-type: none"> <li>Silt and mud cumulated inside the outlet was cleared.</li> <li>Water spraying was provided for breaking and drilling works to reduce dust impact.</li> <li>Not required for reminder.</li> </ul>
16 October 2018	<ul style="list-style-type: none"> <li>Turbidity water overflow from the basin was observed. Earth bund should be provided to prevent un-treated site generated water discharge directly. (Q3)</li> </ul>	<ul style="list-style-type: none"> <li>No turbidity water discharged from site was observed</li> </ul>
23 October 2018	<ul style="list-style-type: none"> <li>Oil and water mixture cumulated inside the drip tray should be cleared. Also, chemical leakage on the concrete surface should be cleared. (Behind Site Office &amp; USRT)</li> <li>Water spraying should be provided for breaking works. (RWA 14)</li> <li>Water spraying should be provided for haul road to reduce dust impact. (General)</li> <li>Drip tray should be provided for chemical containers storage on-site. (RWA 13)</li> <li>Silt and mud cumulated inside the</li> </ul>	<ul style="list-style-type: none"> <li>Oil and water mixture cumulated inside the drip tray and leakage on the concrete surface was cleared.</li> <li>Water spraying was provided for breaking works to reduce dust impact.</li> <li>Water spraying was provided for haul road to reduce dust impact.</li> <li>Chemical containers without drip tray were</li> </ul>

	temporary drainage should be cleaned. (General)	removed. • Not required for reminder.
30 October 2018	<ul style="list-style-type: none"> <li>Dust mitigation measures should be provided for breaking or excavating works to reduce dust impact. (West Portion)</li> <li>During the dry season, water spraying frequency for the haul road should be increased to reduce dust impact. (General)</li> </ul>	• To be followed up.

**Contract 2**

- 7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3, 9, 18 and 24 October 2018** in which IEC joined the site inspection with SSMC on **24 October 2018**. No non-compliance was noted. The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 7-2**.

**Table 7-2 Site Observations of Contract 2**

Date	Findings / Deficiencies	Follow-Up Status
3 October 2018	• Air compressor without drip tray was observed on the ground of portion 2. The Contractor was advised to provide drip tray for air compressor to prevent oil leakage.	• Drip tray was provided underneath air compressor. Last observation closed.
9 October 2018	• Accumulation of dead wood was observed on the slope of portion 1. The Contractor should clean it as soon as possible.	• Accumulation of dead wood was disposed regularly. Last observation closed.
18 October 2018	<ul style="list-style-type: none"> <li>Accumulation of wastes was observed on the ground of portion 1. The Contractor was advised to dispose it regularly.</li> <li>The Contractor was reminded to review the waste water treatment system at portion 5</li> </ul>	<ul style="list-style-type: none"> <li>To be followed up.</li> <li>Not required for reminder.</li> </ul>
24 October 2018	<ul style="list-style-type: none"> <li>The Contractor was reminded to enhance house-keeping at work area of portion 1.</li> <li>The Contractor was reminded to avoid dust materials at site entrance at portion 1.</li> </ul>	<ul style="list-style-type: none"> <li>Not required for reminder.</li> <li>Not required for reminder.</li> </ul>

**Contract 3**

- 7.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **4, 11, 16 and 25 October 2018** in which IEC joined the site inspection with SSMC on **11 October 2018**. No non-compliance was noted. The findings / deficiencies of **Contract 3** that observed during the weekly site inspection are listed in **Table 7-3**

**Table 7-3 Site Observations of Contract 3**

Date	Findings / Deficiencies	Follow-Up Status
4 October 2018	• The Contractor was reminded to keep the drainage channel at E8 out of debris to avoid accumulation of stagnant water..	• Not required for reminder.

11 October 2018	<ul style="list-style-type: none"><li>• No environmental issue was observed.</li></ul>	<ul style="list-style-type: none"><li>• NA</li></ul>
16 October 2018	<ul style="list-style-type: none"><li>• The Contractor was reminded to remove any accumulated stagnant water at System A after rainy days.</li><li>• The Contractor was reminded to clear away the general refuse at E11 regularly.</li></ul>	<ul style="list-style-type: none"><li>• Not required for reminder.</li><li>• Not required for reminder.</li></ul>
25 October 2018	<ul style="list-style-type: none"><li>• Stagnant water trapped at tarpaulin sheet was observed at System A. The Contractor should remove the stagnant water to avoid mosquito breeding.</li><li>• The Contractor was reminded to keep the drainage channel clean at E11</li></ul>	<ul style="list-style-type: none"><li>• Stagnant water trapped at tarpaulin sheet was cleared.</li><li>• Not required for reminder.</li></ul>



**8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE****8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION**

- 8.1.1 In the Reporting Period, one (1) environmental complaint was received for Contract NE/2016/05 regarding the noise nuisance issue. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.

*Complaint received for Contract 1 (last Reporting Period)*

- 8.1.2 A complaint was received by EPD regarding the noise generated by construction work of concreting and construction vehicle driven from the Anderson Road Quarry Site (NE/2016/01) after 19:00 on 28 February 2018, which causing nuisance to the resident nearby. According to the site diary prepared by the Contractor and countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, the Contractor was reminded that in case of any work activities need to be carried out during restricted hours. Moreover, the Contractor should strictly follow the requirements specified in the valid CNP. The IR has been reviewed by IEC without further comment.

*Complaint received for Contract 2 (last Reporting Period)*

- 8.1.3 A verbal complaint from KTDC Member Mr. CHENG Keung-fung was received by CEDD on 7 September 2018 regarding the noisy works conducted by the contractor, such as rock excavation, beyond the normal hours. In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by the Contractor, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. The IR has been reviewed by IEC without further comment.

*Complaint received for Contract 2*

- 8.1.4 A complaint raised by KTDC Member Ms. Ann So was received by CEDD on 24 October 2018 regarding the noise generated by the breaking work at E3. She added that the breaker mounted on the excavator was not wrapped by acoustic materials. Investigation for the complaint is underway by ET and investigation result will be reported in next Reporting Month.
- 8.1.5 The complaint log and Investigation Report for the above complaints are shown in [Appendix M](#).
- 8.1.6 The statistical summary table of environmental complaint, summons and prosecution is presented in **Tables 8-1, 8-2 and 8-3**.

**Table 8-1 Statistical Summary of Environmental Complaints**

Reporting Period	Contract no.	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 April 2017 – 30 September 2018	1	0	28	Dust, Noise and light nuisance
	2	0	2	Noise
	3	0	1	Waste Management
1 – 31 October 2018	1	0	28	NA
	2	1	3	Noise
	3	0	1	Waste Management

**Table 8-2 Statistical Summary of Environmental Summons**

Reporting Period	Contract no.	Environmental Summons Statistics		
		Frequency	Cumulative	Summons Nature
1 April 2017 – 30 September 2018	1	0	0	NA
	2	0	0	NA
	3	0	0	NA
1 – 31 October 2018	1	0	0	NA
	2	0	0	NA
	3	0	0	NA

**Table 8-3 Statistical Summary of Environmental Prosecution**

Reporting Period	Contract no.	Environmental Prosecution Statistics		
		Frequency	Cumulative	Prosecution Nature
1 April 2017 – 30 September 2018	1	0	0	NA
	2	0	0	NA
	3	0	0	NA
1 – 31 October 2018	1	0	0	NA
	2	0	0	NA
	3	0	0	NA

**9. IMPLEMENTATION STATUS OF MITIGATION MEASURES****9.1 GENERAL REQUIREMENTS**

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix L](#).
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in **Table 9-1**.

**Table 9-1 Environmental Mitigation Measures**

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>
Air Quality	<ul style="list-style-type: none"> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>
Noise	<ul style="list-style-type: none"> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul style="list-style-type: none"> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the “Trip-ticket System”</li> <li>Predict required quantity of concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	<ul style="list-style-type: none"> <li>The site was generally kept tidy and clean.</li> </ul>

**9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH**

- 9.2.1 Construction activities for Contract 1 in the coming month are listed below:
- Implementation of Temporary Traffic Arrangement at On Sau Road;
  - Excavation of pad footing for North Tower of Pedestrian Connectivity System B (PSCB);
  - Construction of drainage pipe 750mm dia. near North Tower of PCSB
  - Temporary sheeting piling works and excavation works for drainage pipeline from the existing manhole no. X4 to new manhole no. X3A;
  - Construction Road L1 from North Tower of PCSB to West Portal area;
  - Site formation works and load test for pre-bored H pile at South Tower of Pedestrian Connectivity System B;
  - Site formation works for Subway near North Tower of PSCB;
  - Backfilling works of trenches and blinding concrete for the construction of pile caps and strap beam at Public Transport Terminus;
  - Road Improvement Works at Po Lam Road;
  - Sewage and greywater works at Road L5 and drainage works at Road L1 between Road L5 and Box Culvert BC02;
  - Construction of Box Culvert BC1 and BC2;

- Slope trimming works at Slope 15b;
- Tunneling works at West Portal;
- Site formation at East Portal,
- Excavation works for Water Pumping Station area;
- Backfilling works for Retaining Wall RWA14;
- Excavation works for Water Reservoir;
- Backfilling and compaction works for areas of Portion B8 and W Asphalt Plant;
- Construction of Underground Stormwater Retention Tank (USRT)
- Construction works of Road L4, Pedestrian Connectivity System A, Noise Barrier, Retaining Walls RWA12 and RWA18;
- Rock Slope Survey and Slope Stabilization at Portion B1 and B5;
- Mitigation Works for Natural Terrain Catchment B5

9.2.2 Construction activities for Contract 2 in the coming month are listed below:

1. Portion 1: Excavation and shoring works for E1-RS1 and E1-PC2 Excavation and shoring for pile cap E1-PC6. Haul road construction
2. Portion 2: Continue rock slope excavation for E3-S1. Excavation and shoring works for E2-PC1. Existing lighting removal.
3. Portion 4: Opening of slip road and rectification of defects.
4. Portion 5: Excavation for BB1-NB-F4. Footing construction of the covered walkway footing F4.
5. Portion 6: Formwork erection and concreting of RW12.
6. Portion 8: handover in August 2018.
7. Portion 9: handover to client.

9.2.3 Construction activities for Contract 3 in the coming month are listed below:

1. Temporary Traffic Arrangement (TTA)
2. Erect hoarding and construct haul road
3. Excavate trial pit
4. Install monitoring

### **9.3 KEY ISSUES FOR THE COMING MONTH**

9.3.1 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

## **10. CONCLUSIONS AND RECOMMENDATIONS**

### **10.1 CONCLUSIONS**

- 10.1.1 This is 19<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 October 2018.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, all noise measurement results were below the limit level. However, one noise complaint (which triggered Action Level) was received for Contract 2 under the Project. Investigation for the complaint is underway by ET and investigation result will be reported in next Reporting Month.
- 10.1.4 In the Reporting Period, a complaint raised by KTDC Member Ms. Ann So was received by CEDD on 24 October 2018 regarding the noise generated by the breaking work at E3. She added that the breaker mounted on the excavator was not wrapped by acoustic materials. Investigation for the complaint is underway by ET and investigation result will be reported in next Reporting Month.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

### **10.2 RECOMMENDATIONS**

- 10.2.1 In coming dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to resident. The Contractor should fully implement the construction dust mitigation measures as far as practicable.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement the noise mitigation measures to reduce construction noise nuisance. Furthermore, noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.3 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.

## **Appendix A**

### **Layout plan of the Project**







- 圖例  
LEGEND :
- 地盤平整及基礎建設工程  
SITE FORMATION AND INFRASTRUCTURE WORKS
  - 道路改善工程  
ROAD IMPROVEMENT WORKS
  - 行人連繫設施  
PEDESTRIAN CONNECTIVITY FACILITIES

圖則名稱 drawing title 安達臣道石礦場發展工程位置圖 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE PROJECT LOCATION PLAN	繪圖 drawn H K TSANG	簽署 initial 日期 date 23.3.16	項目編號 item no.	辦事處 office 新界東拓展處 NEW TERRITORIES EAST DEVELOPMENT OFFICE  土木工程拓展署 CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
	核對 checked L M CHAN	簽署 initial 日期 date 23.3.16	比例 scale 1:10 000 @ A3	
	核准 approved T S LI	簽署 initial 日期 date 23.3.16	圖則編號 drawing no. CDEARQZ0003	






**LEGEND**

- POLICE STATION
- DIVISIONAL FIRE STATION
- SECONDARY SCHOOL
- PRIMARY SCHOOL
- PUBLIC TRANSPORT TERMINUS
- PLANNING BOUNDARY
- UNDERPASS
- PROPOSED PEDESTRIAN TRAIL
- PEDESTRIAN PRECINCT
- DRAINAGE RESERVE
- MAXIMUM BUILDING HEIGHT (in m above PD)
- MAXIMUM BUILDING HEIGHT (in storeys)
- PROPOSED LEVEL (in m above PD)
- PROPOSED SLOPE
- REFUSE COLLECTION POINT
- FOOTBRIDGE
- COMMERCIAL
- SPECIAL RESIDENTIAL
- RESIDENTIAL ZONE-2
- GOVERNMENT
- GOVERNMENT INSTITUTION OR COMMUNITY
- EDUCATION
- REGIONAL OPEN SPACE
- DISTRICT OPEN SPACE
- AMENITY
- OTHER SPECIFIED USES
- GREEN BELT
- ROADS, JUNCTIONS, ETC.
- AREA WITH POTENTIAL FOR ROCK CAVERN DEVELOPMENT

C	THIRD ISSUE	GL	03/14
B	SECOND ISSUE	GL	01/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date
Consultant <b>ARUP</b>			
Contract No. and Title <b>Agreement No. CE 18/2012(CE)</b> <b>Development of Anderson Road Quarry - Investigation</b>			
Drawing title <b>Recommended Outline Development Plan</b>			
Drawing no. <b>227724/E/0003</b>		Rev. <b>C</b>	
Drawn <b>GL</b>	Date <b>03/14</b>	Checked <b>TC</b>	Approved <b>ST</b>
Scale <b>AS SHOWN</b>	Status <b>PRELIMINARY</b>		
<b>COPYRIGHT RESERVED</b>			
<b>土木工程拓展署</b> <b>Civil Engineering and Development Department</b>			





圖示 A

VIEW A



圖示 B

VIEW B

圖則名稱 Drawing Title

行人連繫設施(巴士轉乘站、E11及E12) - 平面圖及構思圖  
Pedestrian Connectivity Facilities (Bus-to-Bus Interchange, E11 and E12)  
- Layout Plan and Artist's Impression

項目編號 Item No.

765CL

比例 Scale

圖則編號 Drawing No.

附件五 Appendix 5


辦事處 Office

新界東拓展處  
NEW TERRITORIES EAST  
DEVELOPMENT OFFICE





土木工程拓展署  
CIVIL ENGINEERING  
AND DEVELOPMENT  
DEPARTMENT









NOTES:

1. FOR NOTES AND LEGEND REFER TO DRAWING NO. 60328348/R&P/1001.
2. THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60328348/R&P/1001 TO 1008.

AECOM

PROJECT

DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION

CONTRACT TITLE  
DEVELOPMENT OF ANDERSON ROAD  
QUARRY SITE - ROAD IMPROVEMENT  
WORKS AND PEDESTRIAN CONNECTIVITY  
FACILITIES WORKS PHASE 2A

CLIENT

土木工務發展署  
Civil Engineering and  
Development Department

CONSULTANT

AECOM Asia Company Ltd.  
www.aecom.com

SUB-CONSULTANTS

分判工程顧問公司

ISSUE/REVISION

I/R	DATE	DESCRIPTION	CHK.
A	NOV. 17	TENDER ADDENDUM NO. 1	AWYC
-	OCT. 17	TENDER DRAWING	AWYC

STATUS

備註

SCALE

比例

A1 1 : 500


DIMENSION UNIT

尺寸單位

METRES

KEY PLAN

索引圖



PROJECT NO.

項目編號

60328348

CONTRACT NO.

合約編號

NE/2017/03

SHEET TITLE

圖紙名稱

GENERAL LAYOUT

SHEET NUMBER

圖紙編號


60328348/R&P/1008A

## **Appendix B**

### **Organization Chart**



Project Organization Structure for



**Contact Details of Key Personnel for Contract 1 – NE/2016/01**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	TBA	TBA	TBA
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CSVJV (Main Contractor) – Chun Wo-STECC-Vastream Joint Venture**ANWR (IEC) – ANWR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 2 – NE/2016/05**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Terry Yu	6146 6760	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Lee Kwan Ho, Byron	6671 0383	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**KOCCL (Main Contractor) –Kwan On Construction Company Limited**ANWR (IEC) –ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 3 –NE/2017/03**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CW – CMGC - JV	Operation Manager	Cheung Siu Yin	TBA	3965 9900
CW – CMGC - JV	Site Agent	Chris Lam	9801 9974	3965 9900
CW – CMGC - JV	Environmental Officer	Tiffany Tang	51170 9020	3965 9900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture**ANWR (IEC) –ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

## **Appendix C**

### **Construction Programme**

- (a) Contract 1 (NE/2016/01)**
- (b) Contract 2 (NE/2016/05)**
- (c) Contract 3 (NTE/07/2016)**

<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 1 of 17				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug	Sep	Oct	Nov	Dec
ARQ - Works Programme Rev.1 - 3MRP (15 Sept 2018)													
Project Key Dates													
Subject to Excision													
AKE1010	Section XIB - Salt Water Supply Mains, Salt Water Pumping Station and Break Tank in B5 and D2	0	0	21-Nov-18		21-Nov-18*		0%				21-Nov-18*	Section XIB - Salt Water Supply Mains, Salt
Possession Periods													
AKP1270	Date for Possession of the Portion E1	0	0	16-Aug-18		16-Sep-18*		0%		Date for Possession of the Portion E1,			
Preliminary													
Design													
Alternative Design (AD)													
PTT (Changing from Bored Piles to Socket H Piles and Pile Cap/Tie Beam Thickness)													
APD1040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30	401	02-Nov-17	06-Dec-17	16-May-17 A	17-Sep-18	98%					
APD1050	ICE Certification to Detailed Design Drawings of PTT	0	0		16-Aug-18		17-Sep-18	0%					
Noise Barriers (Re-design of Footings) at Road L4													
APD2040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30	480	02-Nov-17	06-Dec-17	06-Feb-17 A	17-Sep-18	98%					
APD2050	ICE Certification to Detailed Design Drawings of Noise Barriers	0	0		16-Aug-18		17-Sep-18	0%					
Excavation Permit (XP)													
Portion C1c													
APF1170	HyD Review Application of XP for Waterworks in Portion C1c	180	295	16-Jan-18	14-Jul-18	04-Dec-17 A	24-Sep-18	95%					
APF1180	HyD Approval of Application of XP for Waterworks in Portion C1c	0	0		24-Aug-18		24-Sep-18	0%					
Portion E1 (Water Mains as referred to Dwg. No.60328348/SF&I/5722)													
APF1190	Submit Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	0	0	21-Nov-18		21-Nov-18		0%				21-Nov-18	Submit Application of XP for Waterworks in P
APF1200	HyD Review Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	180	180	21-Nov-18	19-May-19	21-Nov-18	19-May-19	0%					
Temporary Traffic Arrangement and Control													
On Sau Road (Junction between Road L4 and On Sau Road)													
APT2030	Commencement of Implementation of TTA at Junction between Road L4 and On Sau Road (Road Improvement Works) - Tentative	0	0	16-Aug-18		17-Sep-18		0%					
Portion C1c													
APT4010	Submission and Review of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c	75	325	03-Apr-18	16-Jun-18	04-Dec-17 A	24-Oct-18	60%					
APT4020	Approval of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c	0	0		05-Oct-18		24-Oct-18	0%					
APT4030	Commencement of Implementation of TTA for Portion C1c	0	0	05-Oct-18		25-Oct-18		0%					
Ground Investigation													
APG1110	Submission and Approval of Ground Investigation Report for Pedestrian Connectivity System B in Portion C1b	21	405	21-Aug-17	13-Sep-17	10-May-17 A	17-Sep-18	98%					
APG1120	Submission and Approval of Ground Investigation Report for Pedestrian Connectivity System A in Portion B5	21	441	21-Aug-17	13-Sep-17	22-Mar-17 A	17-Sep-18	98%					
APG1130	Submission and Approval of Ground Investigation Report for Pedestrian Connectivity System A in Portion C1a	21	292	18-Sep-17	13-Oct-17	21-Sep-17 A	17-Sep-18	98%					
APG1140	Submission and Approval of Ground Investigation Report for PTT	21	417	21-Aug-17	13-Sep-17	24-Apr-17 A	17-Sep-18	98%					
ARQ - MEP Submission													
General Submission													
A1030	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R0	14	14	08-Sep-18	24-Sep-18	17-Sep-18*	04-Oct-18	0%					
A1031	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R1	14	14	21-Nov-18	06-Dec-18	21-Nov-18*	06-Dec-18	0%					
A1100	Submission and Approval for Design/MS of Ventilation System (Temp) at Underpass-R1	34	274	16-Oct-17	24-Nov-17	16-Oct-17 A	17-Sep-18	98%					
Fresh and Salt Water Pumping Station													
Mechanical													
A1330	Submission and Approval for Material of High Head Pump Set at Salt Water Pumping Station	14	14	08-Dec-18	24-Dec-18	08-Dec-18*	24-Dec-18	0%					
Civil Requirement													
									</				



<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 2 of 17				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Qtr 4, 2018 NovDec		
A3391	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	14	14	23-Nov-18	08-Dec-18	23-Nov-18*	08-Dec-18	0%						Submission
Fresh and Salt Water Service Reservoir														
Instrumentation														
A2070	Submission and Approval for Design of SCADA Networks System at Fresh Water Reservoir	14	52	17-Aug-18	01-Sep-18	20-Jul-18 A	18-Sep-18	85.71%						
A2080	Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir	14	14	17-Aug-18	01-Sep-18	17-Sep-18*	04-Oct-18	0%						
Civil Requirement														
A3393	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	14	14	23-Nov-18	08-Dec-18	23-Nov-18*	08-Dec-18	0%						Submission
A3394	Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station	14	14	23-Nov-18	08-Dec-18	23-Nov-18*	08-Dec-18	0%						Submission
Underpass														
MVAC														
A2230	Submission and Approval for Design of MVAC at Underpass	14	14	31-Aug-18	15-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2240	Submission and Approval for Material of MVAC at Underpass	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
Fire Services														
A2380	Submission and Approval for Design of FSS at Underpass	14	14	17-Aug-18	01-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2390	Submission and Approval for Material of FS Pump Control Panel at Underpass	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2400	Submission and Approval for Material of FS Pump and Motor at Underpass	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2410	Submission and Approval for Material of FS Fire Hydrant and Hose Reel at Underpass	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2420	Submission and Approval for Material of FS Pipes and Fittings at Underpass	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2430	Submission and Approval for Material of FS Battery and Charger at Underpass	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
Electrical														
A2260	Submission and Approval for Design of Power Supply System at Underpass	14	14	17-Aug-18	01-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2270	Submission and Approval for Design of Electrical Works at Underpass	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%						
A2280	Submission and Approval for Design of Earthing and Lightning Protection System at Underpass	14	14	18-Oct-18	02-Nov-18	18-Oct-18*	02-Nov-18	0%						
A2340	Submission and Approval for Material of ATS Panel at Underpass	14	14	08-Sep-18	24-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2350	Submission and Approval for Material of LV Switchboard at Underpass	14	14	08-Sep-18	24-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2360	Submission and Approval for Material of Lighting System at Underpass	14	14	08-Sep-18	24-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2370	Submission and Approval for Material of Luminaire at Underpass	14	14	08-Sep-18	24-Sep-18	17-Sep-18*	04-Oct-18	0%						
Road Lighting														
A2250	Submission and Approval for Design of Road Lighting System at Underpass	14	14	17-Aug-18	01-Sep-18	17-Sep-18*	04-Oct-18	0%						
Underground Stormwater Retention Tank														
MVAC														
A2460	Submission and Approval for Design of MVAC at USRT-R0	14	41	04-Aug-18	20-Aug-18	04-Aug-18 A	20-Sep-18	71.43%						
A2470	Submission and Approval for Material of MVAC at USRT-R0	14	14	07-Sep-18	22-Sep-18	17-Sep-18*	04-Oct-18	0%						
Fire Services														
A2600	Submission and Approval for Design of FSS at USRT-R0	14	14	08-Sep-18	24-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2610	Submission and Approval for Material of FSS at USRT-R0	14	14	22-Aug-18	06-Sep-18	17-Sep-18*	04-Oct-18	0%						
Electrical														
A2490	Submission and Approval for Design of Electrical Works at USRT-R0	14	14	10-Sep-18	26-Sep-18	17-Sep-18*	04-Oct-18	0%						
A2505	Submission and Approval for Design of Capacitor and Capacitor Panel at USRT-R0	14	14	01-Aug-18	16-Aug-18	01-Aug-18 A	16-Aug-18 A	100%						
A2510	Submission and Approval for Design of Motor Control Centre at USRT-R0	14	38	13-Aug-18	28-Aug-18	13-Aug-18 A	27-Sep-18	40%						
A2550	Submission and Approval for Design of Small Power and ELV at USRT-R0	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%						
A2560	Submission and Approval for Material of Motor Control Centre at USRT-R0	14	41	03-Aug-18	18-Aug-18	03-Aug-18 A	19-Sep-18	78.57%						
A2590	Submission and Approval for Material of Photovoltaic System at USRT-R0	14	41	03-Aug-18	18-Aug-18	03-Aug-18 A	19-Sep-18	78.57%						
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017					
									Date	Revision		Checked	Approved	
									15-Sept-18	3MRP (Cut Off on 15 Sept 18)				

<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 3 of 17			
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Nov	Dec
A2595	Submission and Approval for Material of Capacitor and Capacitor Panel at USRT-R0	14	41	08-Aug-18	23-Aug-18	08-Aug-18 A	24-Sep-18	50%	<div></div>	<div></div>	Submission and Approval for Material of Capacitor and Capacitor Panel at USRT-R0		
Pedestrian Connectivity System A													
MVAC													
A2640	Submission and Approval for Material of MVACat SYS-A-R0	14	35	10-Aug-18	25-Aug-18	10-Aug-18 A	19-Sep-18	80%	<div></div>	<div></div>	Submission and Approval for Material of MVACat SYS-A-R0		
Fire Services													
A2680	Submission and Approval for Design of FSS at SYS-A-R0	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of FSS at SYS-A-R0		
Building Services - Plumbing and Drainage													
A3401	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-A-R0	14	17	18-Oct-18	02-Nov-18	06-Sep-18 A	27-Sep-18	40%		<div></div>	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-A-R0		
A3402	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-A-R0	14	14	22-Oct-18	06-Nov-18	22-Oct-18*	06-Nov-18	0%			<div></div>	Submission and Approval for Material of Lift Sump Pit (Submersible) at S	
Electrical													
A2650	Submission and Approval for Design of Power Supply System at SYS-A-R0	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of Power Supply System at SYS-A-R0		
A2660	Submission and Approval for Design of Electrical Works at SYS-A-R0	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of Electrical Works at SYS-A-R0		
A2670	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A-R0	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A-R0		
Civil Requirement													
A3403	Submission and Approval for Drawing (Civil Requirement) of SYS-A	14	14	21-Sep-18	09-Oct-18	21-Sep-18*	09-Oct-18	0%		<div></div>	Submission and Approval for Drawing (Civil Requirement) of SYS-A		
Pedestrian Connectivity System B													
MVAC													
A2910	Submission and Approval for Design of MVAC at SYS-B	14	56	21-Jul-18	06-Aug-18	21-Jul-18 A	24-Sep-18	50%	<div></div>	<div></div>	Submission and Approval for Design of MVAC at SYS-B		
A2920	Submission and Approval for Material of MVACat SYS-B	14	58	16-Jul-18	31-Jul-18	16-Jul-18 A	20-Sep-18	75%	<div></div>	<div></div>	Submission and Approval for Material of MVACat SYS-B		
Fire Services													
A2960	Submission and Approval for Design of FSS at SYS-B	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of FSS at SYS-B		
Building Services - Plumbing and Drainage													
A3404	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B		
A3405	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-B	14	14	21-Sep-18	09-Oct-18	21-Sep-18*	09-Oct-18	0%		<div></div>	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-B		
Electrical													
A2930	Submission and Approval for Design of Power Supply System at SYS-B	14	14	20-Aug-18	04-Sep-18	17-Sep-18*	04-Oct-18	0%	<div></div>	<div></div>	Submission and Approval for Design of Power Supply System at SYS-B		
A2940	Submission and Approval for Design of Electrical Works at SYS-B	14	14	17-Sep-18	04-Oct-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Design of Electrical Works at SYS-B		
Civil Requirement													
A3406	Submission and Approval for Drawing (Civil Requirement) of SYS-B	14	14	21-Sep-18	09-Oct-18	21-Sep-18*	09-Oct-18	0%		<div></div>	Submission and Approval for Drawing (Civil Requirement) of SYS-B		
Common for All Areas													
MVAC													
A2970	Submission and Approval for Material of MVACThermal Insulation at Common Areas	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of MVACThermal Insulation at Common Areas		
A2980	Submission and Approval for Material of MVACLMCP at Common Areas	14	41	10-Aug-18	25-Aug-18	10-Aug-18 A	27-Sep-18	35.71%	<div></div>	<div></div>	Submission and Approval for Material of MVACLMCP at Common Areas		
Fire Services													
A3070	Submission and Approval for Material of Manual Fire Alarm System at Common Areas	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of Manual Fire Alarm System at Common Areas		
A3080	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas		
A3090	Submission and Approval for Material of Battery and Charger at Common Areas	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of Battery and Charger at Common Areas		
Plumbing and Drainage Services													
A3120	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Fresh Water and Cleaning Water Supply System	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Fresh Water and Cleaning Water Supply System		
A3130	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Flushing Water Supply System	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Flushing Water Supply System		
A3140	Submission and Approval for Material of Pipes,Valves and Fittings for Drainage System	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of Pipes,Valves and Fittings for Drainage System		
A3150	Submission and Approval for Material of LMCP for Drainage Pump System	14	14	06-Sep-18	21-Sep-18	17-Sep-18*	04-Oct-18	0%		<div></div>	Submission and Approval for Material of LMCP for Drainage Pump System		
Electrical													

<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			<div><div></div>Planned Bar (WP)</div> <div><div></div>Actual Bar</div> <div><div></div>Forecast Bar</div> <div><div></div>Planned Milestone (WP)</div> <div><div></div>Milestone</div>	<div>3-MONTH ROLLING PROGRAMME</div> <div>(In comparison with WP Rev.1 dated 25 Aug 2017)</div>	<div>ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</div> <table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sept-18</td><td>3MRP (Cut Off on 15 Sept 18)</td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr></table>	Date	Revision	Checked	Approved	15-Sept-18	3MRP (Cut Off on 15 Sept 18)										
Date	Revision	Checked	Approved																		
15-Sept-18	3MRP (Cut Off on 15 Sept 18)																				

<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo – STEC – VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 4 of 17				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	1, 2018 Aug	Sep	Oct	Nov	Dec	
A3060R1	Submission and Approval for Material of Switches,Power Socket Outlets and Ass. Lighting and Power at Common Areas (R1)	14	49	23-Jul-18	07-Aug-18	23-Jul-18 A	18-Sep-18	90%	<div></div>	<div></div>	Submission and Approval for Material of Switches,Power Socket Outlets and Ass. Lighting and Power at Common Areas (R1)			
A3210	Submission and Approval for Material of CCTV at Common Areas	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of CCTV at Common Areas			
A3220	Submission and Approval for Material of Intercom System at Common Areas	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of Intercom System at Common Areas			
A3230	Submission and Approval for Material of Telephone System at Common Areas	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of Telephone System at Common Areas			
A3240	Submission and Approval for Material of Security System at Common Areas	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of Security System at Common Areas			
A3250	Submission and Approval for Material of Radio System at Common Areas	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of Radio System at Common Areas			
A3260	Submission and Approval for Material of ELV Cable at Common Areas	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of ELV Cable at Common Areas			
A3270	Submission and Approval for Material of UPS at Fresh and Salt Water Pumping Station	14	41	07-Aug-18	22-Aug-18	07-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of UPS at Fresh and Salt Water Pumping Station			
Instrumentation														
A3160	Submission and Approval for Material of Station Control and Instrumentation Panel at Common Areas	14	40	08-Aug-18	23-Aug-18	08-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Material of Station Control and Instrumentation Panel at Common Areas			
A3180R1	Submission and Approval for Process Instruments at Common Areas (R1)	14	58	16-Jul-18	31-Jul-18	16-Jul-18 A	20-Sep-18	75%	<div></div>	<div></div>	Submission and Approval for Process Instruments at Common Areas (R1)			
A3190	Submission and Approval for Upgrading Works to Existing SCADA at SW SSW P/S, CKLSW P/S and CSW Office at Common Areas	14	40	08-Aug-18	23-Aug-18	08-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Submission and Approval for Upgrading Works to Existing SCADA at SW SSW P/S, CKLSW P/S and CSW Office at Common Areas			
Mechanical Requirement														
A3340	Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets	14	38	08-Aug-18	23-Aug-18	08-Aug-18 A	20-Sep-18	75%	<div></div>	<div></div>	Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets			
A3350	Material Submission of Chemical Anchora Bolts	14	40	08-Aug-18	23-Aug-18	08-Aug-18 A	22-Sep-18	60%	<div></div>	<div></div>	Material Submission of Chemical Anchora Bolts			
Interface with Other Contractors														
AI1050A003	Demolish and Remove KW Batching Plant in Portion B15	30	159	21-Aug-17	23-Sep-17	08-Mar-18 A	18-Sep-18	95%	<div></div>	<div></div>	Demolish and Remove KW Batching Plant in Portion B15			
Construction and Installation														
Underpass Tunnel														
West Portal														
ACU1050A015	B1 - Soil Nail Drilling and Grouting at West Portal (E1 to E12)	14	45	03-Aug-18	16-Aug-18	03-Aug-18 A	16-Sep-18	92.86%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (E1 to E12)			
ACU1050A016	B1 - Soil Nail Drilling and Grouting at West Portal (E13 to E24)	14	14	17-Aug-18	30-Aug-18	17-Sep-18	30-Sep-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (E13 to E24)			
ACU1050A017	B1 - Soil Nail Drilling and Grouting at West Portal (D1 to D12)	14	14	31-Aug-18	13-Sep-18	01-Oct-18	14-Oct-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (D1 to D12)			
ACU1050A018	B1 - Soil Nail Drilling and Grouting at West Portal (D13 to D27)	14	14	14-Sep-18	27-Sep-18	15-Oct-18	28-Oct-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (D13 to D27)			
ACU1050A019	B1 - Soil Nail Drilling and Grouting at West Portal (C1 to C15)	14	14	28-Sep-18	11-Oct-18	29-Oct-18	11-Nov-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (C1 to C15)			
ACU1050A020	B1 - Soil Nail Drilling and Grouting at West Portal (C16 to C29)	14	14	12-Oct-18	25-Oct-18	12-Nov-18	25-Nov-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (C16 to C29)			
ACU1050A021	B1 - Soil Nail Drilling and Grouting at West Portal (B1 to B15)	14	14	26-Oct-18	08-Nov-18	26-Nov-18	09-Dec-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (B1 to B15)			
ACU1050A022	B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)	14	14	09-Nov-18	22-Nov-18	10-Dec-18	23-Dec-18	0%	<div></div>	<div></div>	B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)			
ACU1060A002	B1 - Formation from +176mPD to Tunnel Bottom Bench	75	107	02-Aug-18	15-Oct-18	02-Aug-18 A	16-Nov-18	17.33%	<div></div>	<div></div>	B1 - Formation from +176mPD to Tunnel Bottom Bench			
ACU1090	B1 - Construct Permanent West Portal Structure	60	60	19-Dec-18	16-Feb-19	13-Nov-18*	11-Jan-19	0%	<div></div>	<div></div>	B1 - Construct Permanent West Portal Structure			
East Portal														
ACU2040A012a03	D1 - Trial Soil Nail Installation incl. Pull Out Test at Slope A1 East Portal (TN3)	12	223	20-Nov-17	01-Dec-17	14-Apr-18 A	22-Nov-18	50%	<div></div>	<div></div>	D1 - Trial Soil Nail Installation incl. Pull Out Test at Slope A1 East Portal (TN3)			
ACU2040A012a3	D1 - Works suspended due to Unsolved Issue of Tree Felling at East Portal Area (Tentative Period)	62	62	16-Aug-18	16-Oct-18	16-Sep-18	16-Nov-18	0%	<div></div>	<div></div>	D1 - Works suspended due to Unsolved Issue of Tree Felling at East Portal Area (Tentative Period)			
ACU2050A002	D1 - Demolition of Existing No-fine Concrete from +185 to +190mPD	1	1	18-Oct-18	18-Oct-18	17-Nov-18*	17-Nov-18	0%	<div></div>	<div></div>	D1 - Demolition of Existing No-fine Concrete from +185 to +190mPD			
ACU2050A006a02	D1 - Soil Nail Drilling and Grouting at East Portal (H1 to H11) at Slope A1	12	12	18-Oct-18	31-Oct-18	17-Nov-18	30-Nov-18	0%	<div></div>	<div></div>	D1 - Soil Nail Drilling and Grouting at East Portal (H1 to H11) at Slope A1			
ACU2050A014	D1 - Stage 2 - Forming Temporary Haul Road +185mPD to +181mPD	6	6	17-Oct-18	22-Oct-18	17-Nov-18*	22-Nov-18	0%	<div></div>	<div></div>	D1 - Stage 2 - Forming Temporary Haul Road +185mPD to +181mPD			
ACU2050A017	D1 - Stage 3 - Forming Temporary Haul Road +183mPD to +176mPD (RWA1c)	24	24	17-Oct-18	09-Nov-18	17-Nov-18*	10-Dec-18	0%	<div></div>	<div></div>	D1 - Stage 3 - Forming Temporary Haul Road +183mPD to +176mPD (RWA1c)			
ACU2050A019	D1 - Stage 4 - Forming Temporary Haul Road +183mPD to +176mPD (RWA1c)	14	14	10-Nov-18	23-Nov-18	11-Dec-18	24-Dec-18	0%	<div></div>	<div></div>	D1 - Stage 4 - Forming Temporary Haul Road +183mPD to +176mPD (RWA1c)			
Underpass Tunnel														
Tunnel Construction														
Tunnel Construction from West Portal														
CH2430 to CH2435 (Support Type B: 5m) 1m/ cycle for Pilot														
ACU3010A284	B - (CH2430) - Drilling and Installation of 6m Long Spiles at every 3m Overlapping	1	5	19-Jun-18	19-Jun-18	25-Aug-18 A	29-Aug-18 A	100%	<div></div>	<div></div>				

TEC

隧道股份

俊和 - 上隧 - 浩隆聯營

CHUN Wo – STEC – VASTEAM JOINT VENTURE

Planned Bar (WP)

Actual Bar

Forecast Bar

Planned Milestone (WP)

◆◆ Milestone

3-MONTH ROLLING PROGRAMME  
(In comparison with WP Rev.1 dated 25 Aug 2017)


ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017

Date	Revision	Checked	Approved
15-Sept-18	3MRP (Cut Off on 15 Sept 18)		

<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>				CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME										Page 5 of 17																					
Activity ID		Activity Name		BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	1, 2018 Aug		Sep		Oct		Qtr 4, 2018 Nov		Dec																
ACU8010A285		B - (CH2430 to CH2431) - Pilot Excavation		1	2	20-Jun-18	20-Jun-18	30-Aug-18 A	31-Aug-18 A	100%																									
ACU8010A286		B - (CH2430 to CH2431) - Shotcrete and Mesh Installation		2	2	16-Jul-18	17-Jul-18	01-Sep-18 A	02-Sep-18 A	100%																									
ACU8010A287		B - (CH2430 to CH2431) - Lattice Girder Installation and Shotcrete		1	1	18-Jul-18	18-Jul-18	03-Sep-18 A	03-Sep-18 A	100%																									
ACU8010A288		B - (CH2430 to CH2431) - Shotcrete and Mesh Installation		1	1	19-Jul-18	19-Jul-18	04-Sep-18 A	04-Sep-18 A	100%																									
ACU8010A289		B - (CH2431 to CH2432) - Pilot Excavation		1	1	20-Jul-18	20-Jul-18	05-Sep-18 A	05-Sep-18 A	100%																									
ACU8010A290		B - (CH2431 to CH2432) - Shotcrete and Mesh Installation		2	1	21-Jul-18	22-Jul-18	06-Sep-18 A	06-Sep-18 A	100%																									
ACU8010A291		B - (CH2431 to CH2432) - Lattice Girder Installation and Shotcrete		1	1	23-Jul-18	23-Jul-18	07-Sep-18 A	07-Sep-18 A	100%																									
ACU8010A292		B - (CH2431 to CH2432) - Shotcrete and Mesh Installation		1	1	24-Jul-18	24-Jul-18	08-Sep-18 A	08-Sep-18 A	100%																									
ACU8010A293		B - (CH2432 to CH2433) - Pilot Excavation		1	1	25-Jul-18	25-Jul-18	09-Sep-18 A	09-Sep-18 A	100%																									
ACU8010A294		B - (CH2432 to CH2433) - Shotcrete and Mesh Installation		1	1	26-Jul-18	26-Jul-18	10-Sep-18 A	10-Sep-18 A	100%																									
ACU8010A295		B - (CH2432 to CH2433) - Lattice Girder Installation and Shotcrete		1	1	27-Jul-18	27-Jul-18	11-Sep-18 A	11-Sep-18 A	100%																									
ACU8010A296		B - (CH2432 to CH2433) - Shotcrete and Mesh Installation		1	1	28-Jul-18	28-Jul-18	12-Sep-18 A	12-Sep-18 A	100%																									
ACU8010A297		B - (CH2433) - Drilling and Installation of 6m Spiles at every 3m Overlapping		3	3	29-Jul-18	31-Jul-18	13-Sep-18 A	15-Sep-18 A	100%																									
ACU8010A298		B - (CH2433 to CH2434) - Pilot Excavation		1	1	01-Aug-18	01-Aug-18	16-Sep-18	16-Sep-18	0%																									
ACU8010A299		B - (CH2433 to CH2434) - Shotcrete and Mesh Installation		1	1	02-Aug-18	02-Aug-18	17-Sep-18	17-Sep-18	0%																									
ACU8010A300		B - (CH2433 to CH2434) - Lattice Girder Installation and Shotcrete		1	1	16-Jul-18	16-Jul-18	18-Sep-18	18-Sep-18	0%																									
ACU8010A301		B - (CH2433 to CH2434) - Shotcrete and Mesh Installation		1	1	05-Jul-18	05-Jul-18	19-Sep-18	19-Sep-18	0%																									
ACU8010A302		B - (CH2434 to CH2435) - Pilot Excavation		1	1	18-Jul-18	18-Jul-18	20-Sep-18	20-Sep-18	0%																									
ACU8010A303		B - (CH2434 to CH2435) - Shotcrete and Mesh Installation		2	2	19-Jul-18	20-Jul-18	21-Sep-18	22-Sep-18	0%																									
ACU8010A304		B - (CH2434 to CH2435) - Lattice Girder Installation and Shotcrete		1	1	21-Jul-18	21-Jul-18	23-Sep-18	23-Sep-18	0%																									
ACU8010A305		B - (CH2434 to CH2435) - Shotcrete and Mesh Installation		1	1	22-Jul-18	22-Jul-18	24-Sep-18	24-Sep-18	0%																									
CH2435 to CH2499 (Support Type C: 64m) 1m/ cycle for Pilot																																			
ACU8010A306		C - (CH2435 to CH2436) - Pilot Excavation		1	1	18-Jul-18	18-Jul-18	25-Sep-18*	25-Sep-18	0%																									
ACU8010A307		C - (CH2435 to CH2436) - Shotcrete and Mesh Installation		1	1	19-Jul-18	19-Jul-18	26-Sep-18	26-Sep-18	0%																									
ACU8010A308		C - (CH2435 to CH2436) - Lattice Girder Installation and Shotcrete		1	1	20-Jul-18	20-Jul-18	27-Sep-18	27-Sep-18	0%																									
ACU8010A309		C - (CH2436) - Drilling and Installation of 12m GFRP at every 3m Overlapping		2	2	21-Jul-18	22-Jul-18	28-Sep-18	29-Sep-18	0%																									
ACU8010A310		C - (CH2436 to CH2437) - Pilot Excavation		1	1	23-Jul-18	23-Jul-18	30-Sep-18	30-Sep-18	0%																									
ACU8010A311		C - (CH2436 to CH2437) - Shotcrete and Mesh Installation		1	1	24-Jul-18	24-Jul-18	01-Oct-18	01-Oct-18	0%																									
ACU8010A312		C - (CH2436 to CH2437) - Lattice Girder Installation and Shotcrete		1	1	25-Jul-18	25-Jul-18	02-Oct-18	02-Oct-18	0%																									
ACU8010A313		C - (CH2437 to CH2438) - Pilot Excavation		1	1	26-Jul-18	26-Jul-18	03-Oct-18	03-Oct-18	0%																									
ACU8010A314		C - (CH2437.5) - Drilling and Installation of 12m Spiles at every 4.5m Overlapping		2	2	27-Jul-18	28-Jul-18	04-Oct-18	05-Oct-18	0%																									
ACU8010A316		C - (CH2437 to CH2438) - Shotcrete and Mesh Installation		1	1	29-Jul-18	29-Jul-18	06-Oct-18	06-Oct-18	0%																									
ACU8010A317		C - (CH2437 to CH2438) - Lattice Girder Installation and Shotcrete		1	1	30-Jul-18	30-Jul-18	07-Oct-18	07-Oct-18	0%																									
ACU8010A321		C - (CH2438 to CH2439) - Pilot Excavation		1	1	31-Jul-18	31-Jul-18	08-Oct-18	08-Oct-18	0%																									
ACU8010A322		C - (CH2438 to CH2439) - Shotcrete and Mesh Installation		1	1	01-Aug-18	01-Aug-18	09-Oct-18	09-Oct-18	0%																									
ACU8010A323		C - (CH2438 to CH2439) - Lattice Girder Installation and Shotcrete		1	1	02-Aug-18	02-Aug-18	10-Oct-18	10-Oct-18	0%																									
ACU8010A325		C - (CH2439) - Drilling and Installation of 12m GFRP at every 3m Overlapping		2	2	03-Aug-18	04-Aug-18	11-Oct-18	12-Oct-18	0%																									
ACU8010A326		C - (CH2448 to CH2449) - Pilot Excavation		1	1	05-Aug-18	05-Aug-18	13-Oct-18	13-Oct-18	0%																									
ACU8010A327		C - (CH2448 to CH2449) - Shotcrete and Mesh Installation		1	1	06-Aug-18	06-Aug-18	14-Oct-18	14-Oct-18	0%																									
ACU8010A328		C - (CH2448 to CH2449) - Lattice Girder Installation and Shotcrete		1	1	07-Aug-18	07-Aug-18	15-Oct-18	15-Oct-18	0%																									
ACU8010A330		C - (CH2449 to CH2450) - Pilot Excavation		1	1	08-Aug-18	08-Aug-18	16-Oct-18	16-Oct-18	0%																									
ACU8010A331		C - (CH2449 to CH2450) - Shotcrete and Mesh Installation		1	1	09-Aug-18	09-Aug-18	17-Oct-18	17-Oct-18	0%																									
ACU8010A332		C - (CH2449 to CH2450) - Lattice Girder Installation and Shotcrete		1	1	10-Aug-18	10-Aug-18	18-Oct-18	18-Oct-18	0%																									
<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>																					<div><div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>Planned Milestone (WP)</div></div><div><div>◆</div><div>◆</div><div>Milestone</div></div></div>					3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)					ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				
Date		Revision					Checked		Approved																										
15-Sept-18		3MRP (Cut Off on 15 Sept 18)																																	




<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 6 of 17			
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Nov	Dec
ACU8010A3321	C - (CH2451) - Drill & installation 12m GFRP at every 3m overlapping	0	2			19-Oct-18	20-Oct-18	0%			C - (CH2451) - Drill & installation 12m GFRP at every 3m overlapping		
ACU8010A334	C - (CH2451) - Drilling and Installation of 12m Spiles at every 4.5m Overlapping	2	2	12-Aug-18	13-Aug-18	21-Oct-18	22-Oct-18	0%			C - (CH2451) - Drilling and Installation of 12m Spiles at every 4.5m Overlapping		
ACU8010A3341	C - (CH2451 to CH2452) - Pilot Excavation	0	2			21-Oct-18	22-Oct-18	0%			C - (CH2451 to CH2452) - Pilot Excavation		
ACU8010A335	C - (CH2451 to CH2452) - Shotcrete and Mesh Installation	1	2	14-Aug-18	14-Aug-18	23-Oct-18	24-Oct-18	0%			C - (CH2451 to CH2452) - Shotcrete and Mesh Installation		
ACU8010A336	C - (CH2451 to CH2452) - Lattice Girder Installation and Shotcrete	1	1	15-Aug-18	15-Aug-18	25-Oct-18	25-Oct-18	0%			C - (CH2451 to CH2452) - Lattice Girder Installation and Shotcrete		
ACU8010A348	C - (CH2452 to CH2453) - Pilot Excavation	1	1	18-Aug-18	18-Aug-18	26-Oct-18	26-Oct-18	0%			C - (CH2452 to CH2453) - Pilot Excavation		
ACU8010A358	C - (CH2452 to CH2453) - Shotcrete and Mesh Installation	1	1	19-Aug-18	19-Aug-18	27-Oct-18	27-Oct-18	0%			C - (CH2452 to CH2453) - Shotcrete and Mesh Installation		
ACU8010A368	C - (CH2452 to CH2453) - Lattice Girder Installation and Shotcrete	1	1	20-Aug-18	20-Aug-18	28-Oct-18	28-Oct-18	0%			C - (CH2452 to CH2453) - Lattice Girder Installation and Shotcrete		
ACU8010A388	C - (CH2453 to CH2454) - Pilot Excavation	1	1	21-Aug-18	21-Aug-18	29-Oct-18	29-Oct-18	0%			C - (CH2453 to CH2454) - Pilot Excavation		
ACU8010A398	C - (CH2453 to CH2454) - Shotcrete and Mesh Installation	1	1	22-Aug-18	22-Aug-18	30-Oct-18	30-Oct-18	0%			C - (CH2453 to CH2454) - Shotcrete and Mesh Installation		
ACU8010A408	C - (CH2453 to CH2454) - Lattice Girder Installation and Shotcrete	1	1	23-Aug-18	23-Aug-18	31-Oct-18	31-Oct-18	0%			C - (CH2453 to CH2454) - Lattice Girder Installation and Shotcrete		
ACU8010A4081	C - (CH2454) - Drilling and Installation of 12m GFRP at every 3m Overlapping	0	2			01-Nov-18	02-Nov-18	0%			C - (CH2454) - Drilling and Installation of 12m GFRP at every 3m Overlapping		
ACU8010A428	C - (CH2454 to CH2455) - Pilot Excavation	1	1	24-Aug-18	24-Aug-18	03-Nov-18	03-Nov-18	0%			C - (CH2454 to CH2455) - Pilot Excavation		
ACU8010A438	C - (CH2454 to CH2455) - Shotcrete and Mesh Installation	1	1	25-Aug-18	25-Aug-18	04-Nov-18	04-Nov-18	0%			C - (CH2454 to CH2455) - Shotcrete and Mesh Installation		
ACU8010A448	C - (CH2454 to CH2455) - Lattice Girder Installation and Shotcrete	1	1	26-Aug-18	26-Aug-18	05-Nov-18	05-Nov-18	0%			C - (CH2454 to CH2455) - Lattice Girder Installation and Shotcrete		
ACU8010A4481	C - (CH2456) - Drilling and Installation of 12m Spiles at every 4.5m Overlapping	0	2			06-Nov-18	07-Nov-18	0%			C - (CH2456) - Drilling and Installation of 12m Spiles at every 4.5m Overlapping		
ACU8010A478	C - (CH2455 to CH2456) - Pilot Excavation	1	1	29-Aug-18	29-Aug-18	08-Nov-18	08-Nov-18	0%			C - (CH2455 to CH2456) - Pilot Excavation		
ACU8010A488	C - (CH2455 to CH2456) - Shotcrete and Mesh Installation	1	1	30-Aug-18	30-Aug-18	09-Nov-18	09-Nov-18	0%			C - (CH2455 to CH2456) - Shotcrete and Mesh Installation		
ACU8010A498	C - (CH2455 to CH2456) - Lattice Girder Installation and Shotcrete	1	1	31-Aug-18	31-Aug-18	10-Nov-18	10-Nov-18	0%			C - (CH2455 to CH2456) - Lattice Girder Installation and Shotcrete		
ACU8010A518	C - (CH2456 to CH2457) - Pilot Excavation	1	1	01-Sep-18	01-Sep-18	11-Nov-18	11-Nov-18	0%			C - (CH2456 to CH2457) - Pilot Excavation		
ACU8010A528	C - (CH2456 to CH2457) - Shotcrete and Mesh Installation	1	1	04-Sep-18	04-Sep-18	12-Nov-18	12-Nov-18	0%			C - (CH2456 to CH2457) - Shotcrete and Mesh Installation		
ACU8010A538	C - (CH2456 to CH2457) - Lattice Girder Installation and Shotcrete	1	1	05-Sep-18	05-Sep-18	13-Nov-18	13-Nov-18	0%			C - (CH2456 to CH2457) - Lattice Girder Installation and Shotcrete		
ACU8010A5381	C - (CH2457) - Drilling and Installation of 12m GFRP at every 3m Overlapping	0	2			14-Nov-18	15-Nov-18	0%			C - (CH2457) - Drilling and Installation of 12m GFRP at every 3m Overlapping		
ACU8010A558	C - (CH2457 to CH2458) - Pilot Excavation	2	2	06-Sep-18	07-Sep-18	14-Nov-18	15-Nov-18	0%			C - (CH2457 to CH2458) - Pilot Excavation		
ACU8010A568	C - (CH2457 to CH2458) - Shotcrete and Mesh Installation	1	1	08-Sep-18	08-Sep-18	16-Nov-18	16-Nov-18	0%			C - (CH2457 to CH2458) - Shotcrete and Mesh Installation		
ACU8010A578	C - (CH2457 to CH2458) - Lattice Girder Installation and Shotcrete	1	1	11-Sep-18	11-Sep-18	17-Nov-18	17-Nov-18	0%			C - (CH2457 to CH2458) - Lattice Girder Installation		
ACU8010A580	C - Excavation of Benching for CH2394 to CH2520	180	182	02-Jun-18	28-Nov-18	02-Jun-18 A	30-Nov-18	58%			C - Excavation of Benching		
Tunnel Lining													
ACU3140A001	Shop Drawings for Kicker and Travel Working Platform and Lining Shutter	46	80	16-Jul-18	30-Aug-18	16-Jul-18 A	04-Oct-18	60%			Shop Drawings for Kicker and Travel Working Platform and Lining Shutter		
ACU3140A002	Review and Approval of Shop Drawings	14	14	03-Sep-18	17-Sep-18	04-Oct-18	18-Oct-18	0%			Review and Approval of Shop Drawings		
ACU3140A003	Fabrication of Kicker in China PRC	16	16	17-Sep-18	03-Oct-18	18-Oct-18	03-Nov-18	0%			Fabrication of Kicker in China PRC		
ACU3140A3	Fabrication of Working Platform in China PRC	15	15	03-Oct-18	18-Oct-18	03-Nov-18	18-Nov-18	0%			Fabrication of Working Platform in China PRC		
Pedestrian Connectivity System A													
Lift Tower (North) and Subway within Portion B5													
ACS1020	B5 - Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants)	132	132	12-Oct-18	22-Mar-19	14-Nov-18	27-Apr-19	0%					
Lift Tower (South) and Subway within Portion C1a													
ACS1090	C1a - Construction of Pre-Bored H-Piles (48nos) of Lift Tower (3 days/pile/plant, assume 2 rigs)	72	72	12-Oct-18	08-Jan-19	14-Nov-18	12-Feb-19	0%					
Pedestrian Connectivity System B													
Lift Tower (North) and Subway within Portion A1													
ACS2010A001	A1 - Excavation for Pedestrian Connectivity System B (North) for Pad Footing Construction	45	150	21-Aug-17	13-Oct-17	11-Apr-18 A	09-Oct-18	60%			A1 - Excavation for Pedestrian Connectivity System B (North) for Pad Footing Construction		
ACS2030	A1 - Construction of Footings and Wall Structure upwards Level (+176mPD)	120	120	06-Sep-18	30-Jan-19	10-Oct-18	06-Mar-19	0%					
Lift Tower (South) and Subway within Portion C1b													
ACS2120B001	C1b - Excavate for Construction of Pile Caps	45	72	02-Aug-18	22-Sep-18	02-Aug-18 A	27-Oct-18	26.67%			C1b - Excavate for Construction of Pile Caps		
<div><div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>Planned Milestone (WP)</div></div><div><div></div><div></div><div></div><div></div></div><div><div></div><div></div></div></div>									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				
<div>3-MONTH ROLLING PROGRAMME</div> <div>(In comparison with WP Rev.1 dated 25 Aug 2017)</div>									Date	Revision	Checked	Approved	
									15-Sept-18	3MRP (Cut Off on 15 Sept 18)			

 <p>俊和 - 上隴 - 浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE</p>	<p>Planned Bar (WP) ◆ ◆ Milestone</p> <p>Actual Bar</p> <p>Forecast Bar</p> <p>◆ Planned Milestone (WP)</p>	<p><b>3-MONTH ROLLING PROGRAMME</b> <b>(In comparison with WP Rev.1 dated 25 Aug 2017)</b></p>	<table> <tr> <th colspan="4">ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</th></tr> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> <tr> <td>15-Sept-18</td><td>3MRP (Cut Off on 15 Sept 18)</td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> </table>	ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				Date	Revision	Checked	Approved	15-Sept-18	3MRP (Cut Off on 15 Sept 18)														
ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017																											
Date	Revision	Checked	Approved																								
15-Sept-18	3MRP (Cut Off on 15 Sept 18)																										



<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 8 of 17				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 4, 2018					
									Aug	Sep	Oct	Nov	Dec	
AQL10050A153	Blinding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA132)	1	1	10-Sep-18	10-Sep-18	13-Oct-18	13-Oct-18	0%			Blinding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA132)			
AQL10050A154	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	9	9	29-Sep-18	10-Oct-18	02-Nov-18	12-Nov-18	0%				Formwork,Rebar Fixing and Water Stop for Base Slab of Box		
AQL10050A155	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	1	1	11-Oct-18	11-Oct-18	13-Nov-18	13-Nov-18	0%				Concrete Pouring for Base Slab of Box Culvert BC1 Bay 12		
AQL10050A156	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	11	11	12-Oct-18	25-Oct-18	14-Nov-18	26-Nov-18	0%				Formwork and Rebar Fixing for W		
AQL10050A157	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	1	1	27-Oct-18	27-Oct-18	28-Nov-18	28-Nov-18	0%				Concrete Pouring for Wall and		
AQL10050A158	Excavation of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	5	5	05-Sep-18	10-Sep-18	09-Oct-18	13-Oct-18	0%			Excavation of Box Culvert BC1 Bay 11 (CHA132 to CHA120)			
AQL10050A159	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 11 (CHA132 to CHA120)	4	4	11-Sep-18	14-Sep-18	15-Oct-18*	19-Oct-18	0%			Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 11 (CHA132 to CHA120)			
AQL10050A160	Blinding Layer for Box Culvert BC1 Bay 11 (CHA132 to CHA120)	1	1	15-Sep-18	15-Sep-18	20-Oct-18	20-Oct-18	0%			Blinding Layer for Box Culvert BC1 Bay 11 (CHA132 to CHA120)			
AQL10050A161	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	9	9	17-Sep-18	27-Sep-18	22-Oct-18	31-Oct-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 11 (CH			
AQL10050A162	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	1	1	28-Sep-18	28-Sep-18	01-Nov-18	01-Nov-18	0%			Concrete Pouring for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)			
AQL10050A163	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	11	11	12-Oct-18	25-Oct-18	14-Nov-18	26-Nov-18	0%			Formwork and Rebar Fixing for W			
AQL10050A164	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	1	1	26-Oct-18	26-Oct-18	27-Nov-18	27-Nov-18	0%			Concrete Pouring for Wall and T			
AQL10050A165	Excavation of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	5	5	11-Sep-18	15-Sep-18	15-Oct-18	20-Oct-18	0%			Excavation of Box Culvert BC1 Bay 10 (CHA120 to CHA108)			
AQL10050A166	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 10 (CHA120 to CHA108)	4	4	17-Sep-18	20-Sep-18	22-Oct-18*	25-Oct-18	0%			Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 10 (CHA120 to CHA108)			
AQL10050A167	Blinding Layer for Box Culvert BC1 Bay 10 (CHA120 to CHA108)	1	1	21-Sep-18	21-Sep-18	26-Oct-18	26-Oct-18	0%			Blinding Layer for Box Culvert BC1 Bay 10 (CHA120 to CHA108)			
AQL10050A168	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	9	9	29-Sep-18	10-Oct-18	02-Nov-18	12-Nov-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box			
AQL10050A169	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	1	1	11-Oct-18	11-Oct-18	13-Nov-18	13-Nov-18	0%			Concrete Pouring for Base Slab of Box Culvert BC1 Bay 10			
AQL10050A170	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	11	11	27-Oct-18	08-Nov-18	28-Nov-18	10-Dec-18	0%			Formw			
AQL10050A171	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	1	1	09-Nov-18	09-Nov-18	11-Dec-18	11-Dec-18	0%			Conc			
AQL10050A172	Excavation of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	5	5	17-Sep-18	21-Sep-18	22-Oct-18	26-Oct-18	0%			Excavation of Box Culvert BC1 Bay 9 (CHA108 to CHA96)			
AQL10050A173	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 9 (CHA108 to CHA96)	4	4	22-Sep-18	27-Sep-18	27-Oct-18*	31-Oct-18	0%			Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 9 (CHA108 to CHA96)			
AQL10050A174	Blinding Layer for Box Culvert BC1 Bay 9 (CHA108 to CHA96)	1	1	28-Sep-18	28-Sep-18	01-Nov-18	01-Nov-18	0%			Blinding Layer for Box Culvert BC1 Bay 9 (CHA108 to CHA96)			
AQL10050A175	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	9	9	12-Oct-18	23-Oct-18	14-Nov-18	23-Nov-18	0%			Formwork,Rebar Fixing and Water Stop			
AQL10050A176	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	1	1	24-Oct-18	24-Oct-18	24-Nov-18	24-Nov-18	0%			Concrete Pouring for Base Slab of Bo			
AQL10050A177	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	11	11	25-Oct-18	06-Nov-18	26-Nov-18	07-Dec-18	0%			Formwork an			
AQL10050A178	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	1	1	07-Nov-18	07-Nov-18	08-Dec-18	08-Dec-18	0%			Concrete P			
AQL10050A179	Excavation of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	5	5	22-Sep-18	28-Sep-18	27-Oct-18	01-Nov-18	0%			Excavation of Box Culvert BC1 Bay 8 (CHA96 to CHA84)			
AQL10050A180	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	4	4	29-Sep-18	04-Oct-18	02-Nov-18*	06-Nov-18	0%			Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96			
AQL10050A181	Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	1	1	05-Oct-18	05-Oct-18	07-Nov-18	07-Nov-18	0%			Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84)			
AQL10050A182	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	9	9	06-Oct-18	16-Oct-18	08-Nov-18	17-Nov-18	0%			Formwork,Rebar Fixing and Water Stop for Base Sl			
AQL10050A183	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	1	1	25-Oct-18	25-Oct-18	26-Nov-18	26-Nov-18	0%			Concrete Pouring for Base Slab of			
AQL10050A184	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	11	11	26-Oct-18	07-Nov-18	27-Nov-18	08-Dec-18	0%			Formwork.			
AQL10050A185	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	1	1	08-Nov-18	08-Nov-18	10-Dec-18	10-Dec-18	0%			Concre			
AQL10050A186	Excavation of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	5	5	06-Oct-18	11-Oct-18	08-Nov-18	13-Nov-18	0%			Excavation of Box Culvert BC1 Bay 7 (CHA84 to CHA72)			
AQL10050A187	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	4	4	12-Oct-18	16-Oct-18	14-Nov-18*	17-Nov-18	0%			Laying Geotextile Filter and Rockfilling for Box Culve			
AQL10050A188	Blinding Layer for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	1	1	18-Oct-18	18-Oct-18	19-Nov-18	19-Nov-18	0%			Blinding Layer for Box Culvert BC1 Bay 7 (CHA8			
AQL10050A189	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	9	9	19-Oct-18	29-Oct-18	20-Nov-18	29-Nov-18	0%			Formwork,Rebar Fixing and			
AQL10050A190	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	1	1	30-Oct-18	30-Oct-18	30-Nov-18	30-Nov-18	0%			Concrete Pouring for Base			
AQL10050A191	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	11	11	31-Oct-18	12-Nov-18	01-Dec-18	13-Dec-18	0%			p			
AQL10050A192	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	1	1	13-Nov-18	13-Nov-18	14-Dec-18	14-Dec-18	0%						
AQL10050A193	Excavation of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	5	5	12-Oct-18	18-Oct-18	14-Nov-18	19-Nov-18	0%			Excavation of Box Culvert BC1 Bay 6 (CHA72 to			
AQL10050A194	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 6 (CHA72 to CHA60)	4	4	19-Oct-18	23-Oct-18	20-Nov-18*	23-Nov-18	0%			Laying Geotextile Filter and Rockfilling fo			
AQL10050A195	Blinding Layer for Box Culvert BC1 Bay 6 (CHA72 to CHA60)	1	1	24-Oct-18	24-Oct-18	24-Nov-18	24-Nov-18	0%			Blinding Layer for Box Culvert BC1 Ba			
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017					
									Date	Revision		Checked	Approved	
									15-Sept-18	3MRP (Cut Off on 15 Sept 18)				


<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 9 of 17								
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Qtr 4, 2018						
												Nov	Dec					
AQL10050A196	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	9	9	31-Oct-18	09-Nov-18	01-Dec-18	11-Dec-18	0%						Formwork and Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)				
AQL10050A197	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	1	1	10-Nov-18	10-Nov-18	12-Dec-18	12-Dec-18	0%						Concrete Pouring for Base Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)				
AQL10050A198	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	11	11	12-Nov-18	23-Nov-18	13-Dec-18	27-Dec-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)				
AQL10050A200	Excavation of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	5	5	19-Oct-18	24-Oct-18	20-Nov-18	24-Nov-18	0%						Excavation of Box Culvert BC1 Bay 5 (CHA60 to CHA48)				
AQL10050A201	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 5 (CHA60 to CHA48)	4	4	25-Oct-18	29-Oct-18	26-Nov-18*	29-Nov-18	0%						Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 5 (CHA60 to CHA48)				
AQL10050A202	Blinding Layer for Box Culvert BC1 Bay 5 (CHA60 to CHA48)	1	1	30-Oct-18	30-Oct-18	30-Nov-18	30-Nov-18	0%						Blinding Layer for Box Culvert BC1 Bay 5 (CHA60 to CHA48)				
AQL10050A203	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	9	9	31-Oct-18	09-Nov-18	01-Dec-18	11-Dec-18	0%						Formwork and Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)				
AQL10050A204	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	1	1	10-Nov-18	10-Nov-18	12-Dec-18	12-Dec-18	0%						Concrete Pouring for Base Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)				
AQL10050A205	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	11	11	12-Nov-18	23-Nov-18	13-Dec-18	27-Dec-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)				
AQL10050A207	Excavation of Box Culvert BC1 Bay 4 (CHA48 to CHA36)	5	5	25-Oct-18	30-Oct-18	26-Nov-18	30-Nov-18	0%						Excavation of Box Culvert BC1 Bay 4 (CHA48 to CHA36)				
AQL10050A208	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 4 (CHA48 to CHA36)	4	4	31-Oct-18	03-Nov-18	01-Dec-18*	05-Dec-18	0%						Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 4 (CHA48 to CHA36)				
AQL10050A209	Blinding Layer for Box Culvert BC1 Bay 4 (CHA48 to CHA36)	1	1	05-Nov-18	05-Nov-18	06-Dec-18	06-Dec-18	0%						Blinding Layer for Box Culvert BC1 Bay 4 (CHA48 to CHA36)				
AQL10050A210	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 4 (CHA48 to CHA36)	9	9	06-Nov-18	15-Nov-18	07-Dec-18	17-Dec-18	0%						Formwork and Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 4 (CHA48 to CHA36)				
AQL10050A214	Excavation of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	5	5	31-Oct-18	05-Nov-18	01-Dec-18	06-Dec-18	0%						Excavation of Box Culvert BC1 Bay 3 (CHA36 to CHA24)				
AQL10050A215	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 3 (CHA36 to CHA24)	4	4	06-Nov-18	09-Nov-18	07-Dec-18*	11-Dec-18	0%						Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 3 (CHA36 to CHA24)				
AQL10050A216	Blinding Layer for Box Culvert BC1 Bay 3 (CHA36 to CHA24)	1	1	10-Nov-18	10-Nov-18	12-Dec-18	12-Dec-18	0%						Blinding Layer for Box Culvert BC1 Bay 3 (CHA36 to CHA24)				
AQL10050A217	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	9	9	12-Nov-18	21-Nov-18	13-Dec-18	22-Dec-18	0%						Formwork and Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 3 (CHA36 to CHA24)				
AQL10050A221	Excavation of Box Culvert BC1 Bay 2 (CHA24 to CHA12)	5	5	06-Nov-18	10-Nov-18	07-Dec-18	12-Dec-18	0%						Excavation of Box Culvert BC1 Bay 2 (CHA24 to CHA12)				
AQL10050A222	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 2 (CHA24 to CHA12)	4	4	12-Nov-18	15-Nov-18	13-Dec-18*	17-Dec-18	0%						Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 2 (CHA24 to CHA12)				
AQL10050A228	Excavation of Box Culvert BC1 Bay 1 (CHA12 to CHA0)	5	5	12-Nov-18	16-Nov-18	13-Dec-18	18-Dec-18	0%						Excavation of Box Culvert BC1 Bay 1 (CHA12 to CHA0)				
Twin Cell Box Culvert BC2																		
AQL10050A035	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 1 (CHB0 to CHB12)	11	11	24-Oct-18	05-Nov-18	15-Nov-18	27-Nov-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 1 (CHB0 to CHB12)				
AQL10050A036	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 1 (CHB0 to CHB12)	1	1	06-Nov-18	06-Nov-18	28-Nov-18	28-Nov-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 1 (CHB0 to CHB12)				
AQL10050A042	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 2 (CHB12 to CHB24)	11	11	09-Oct-18	22-Oct-18	01-Nov-18	13-Nov-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 2 (CHB12 to CHB24)				
AQL10050A043	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 2 (CHB12 to CHB24)	1	1	23-Oct-18	23-Oct-18	14-Nov-18	14-Nov-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 2 (CHB12 to CHB24)				
AQL10050A049	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	11	11	22-Sep-18	06-Oct-18	18-Oct-18	30-Oct-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)				
AQL10050A050	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	1	1	08-Oct-18	08-Oct-18	31-Oct-18	31-Oct-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)				
AQL10050A056	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	11	11	09-Oct-18	22-Oct-18	01-Nov-18	13-Nov-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)				
AQL10050A057	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	1	1	23-Oct-18	23-Oct-18	14-Nov-18	14-Nov-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)				
AQL10050A061	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	9	9	11-Sep-18	20-Sep-18	05-Oct-18	15-Oct-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
AQL10050A062	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 5 (CHB48 to CHB58)	1	1	21-Sep-18	21-Sep-18	16-Oct-18	16-Oct-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 5 (CHB48 to CHB58)				
AQL10050A063	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	11	11	22-Sep-18	06-Oct-18	18-Oct-18	30-Oct-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
AQL10050A064	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	1	1	08-Oct-18	08-Oct-18	31-Oct-18	31-Oct-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
AQL10050A068	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	9	9	30-Aug-18	08-Sep-18	21-Sep-18	03-Oct-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
AQL10050A069	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 6 (CHB58 to CHB72)	1	1	10-Sep-18	10-Sep-18	04-Oct-18	04-Oct-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 6 (CHB58 to CHB72)				
AQL10050A070	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	11	11	13-Sep-18	26-Sep-18	08-Oct-18	20-Oct-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
AQL10050A071	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	1	1	27-Sep-18	27-Sep-18	22-Oct-18	22-Oct-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
AQL10050A075	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	9	25	18-Aug-18	28-Aug-18	22-Aug-18 A	19-Sep-18	77.78%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)				
AQL10050A076	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 7 (CHB72 to CHB84)	1	1	29-Aug-18	29-Aug-18	20-Sep-18	20-Sep-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 7 (CHB72 to CHB84)				
AQL10050A077	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	11	11	30-Aug-18	11-Sep-18	21-Sep-18	05-Oct-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)				
AQL10050A078	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	1	1	12-Sep-18	12-Sep-18	06-Oct-18	06-Oct-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)				
AQL10050A091	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)	11	13	18-Aug-18	30-Aug-18	11-Sep-18 A	26-Sep-18	45.45%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)				
AQL10050A092	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)	1	1	31-Aug-18	31-Aug-18	27-Sep-18	27-Sep-18	0%						Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)				
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017									
									Date	Revision		Checked	Approved					
									15-Sept-18	3MRP (Cut Off on 15 Sept 18)								
<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div><div></div><div>Planned Bar (WP)</div></div><div><div></div><div>Actual Bar</div></div><div><div></div><div>Forecast Bar</div></div><div><div></div><div>Planned Milestone (WP)</div></div><div><div></div><div>Milestone</div></div></div>			3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)						

 <p>俊和 - 上隴 - 浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE</p>	<p>Planned Bar (WP) ◆ ◆ Milestone</p> <p>Actual Bar</p> <p>Forecast Bar</p> <p>◆ Planned Milestone (WP)</p>	<p><b>3-MONTH ROLLING PROGRAMME</b> <b>(In comparison with WP Rev.1 dated 25 Aug 2017)</b></p>	<table> <tr> <th colspan="4">ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</th></tr> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> <tr> <td>15-Sept-18</td><td>3MRP (Cut Off on 15 Sept 18)</td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> </table>	ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				Date	Revision	Checked	Approved	15-Sept-18	3MRP (Cut Off on 15 Sept 18)														
ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017																											
Date	Revision	Checked	Approved																								
15-Sept-18	3MRP (Cut Off on 15 Sept 18)																										



<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 11 of 17				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Qtr 4, 2018 NovDec		
Road L1 and L5 (Portion A1)														
Road L1 (Portion A1)														
ACL10100A001	A1 - Excavation and Rock Breaking along Road L1 from Pedestrian Connectivity System B to West Portal	120	325	16-Nov-17	16-Apr-18	04-Sep-17 A	09-Oct-18	85%			A1 - Excavation and Rock Breaking along Road L1 from Pedestrian Connectivity System B to West Portal			
ACL10100A002	A1 - Excavation and Rock Breaking along Road L1 from Junction Road L1/L3 to Pedestrian Connectivity System B	60	89	19-Dec-18	05-Mar-19	22-Aug-18 A	06-Dec-18	65%						
ACL10110	A1 - Install Road Drainage, Water Mains, Ducts and Utilities along Road L1 from System B to West Portal	80	73	13-Sep-18	18-Dec-18	16-Aug-18 A	12-Nov-18	65%						
ACL10115	A1 - Backfilling Road L1 from System B to West Portal for Temporary Haul Road	30	30	19-Dec-18	25-Jan-19	13-Nov-18	17-Dec-18	0%						
ACL10121A002	A1 - Excavation for Drainage Pipes Laying from S214 to S215 at Road L1	13	13	24-Aug-18	07-Sep-18	26-Sep-18	11-Oct-18	0%			A1 - Excavation for Drainage Pipes Laying from S214 to S215 at Road L1			
ACL10121A003a	A1 - Construct for Manholes S213 at Road L1	14	101	04-Jul-18	19-Jul-18	28-May-18 A	24-Sep-18	50%			A1 - Construct for Manholes S213 at Road L1			
ACL10121A003a	A1 - Construct for Manholes S212 at Road L1	14	14	08-Sep-18	24-Sep-18	12-Oct-18	29-Oct-18	0%			A1 - Construct for Manholes S212 at Road L1			
ACL10121A004a	A1 - Construct for Manholes S214 and S215 at Road L1	14	14	26-Sep-18	12-Oct-18	30-Oct-18	14-Nov-18	0%			A1 - Construct for Manholes S214 and S215 at Road L1			
ACL10121A005	A1 - Drainage Pipes Laying from S212 to S213 at Road L1	14	14	26-Sep-18	12-Oct-18	30-Oct-18	14-Nov-18	0%			A1 - Drainage Pipes Laying from S212 to S213 at Road L1			
ACL10121A007	A1 - Drainage Pipes Laying from S214 to S215 at Road L1	14	14	13-Oct-18	30-Oct-18	15-Nov-18	30-Nov-18	0%			A1 - Drainage Pipes Laying from S214 to S215 at Road L1			
ACL10121A008	A1 - Backfilling for Drainage Pipes Laying from S212 to 214 at Road L1	14	14	13-Oct-18	30-Oct-18	15-Nov-18	30-Nov-18	0%			A1 - Backfilling for Drainage Pipes Laying from S212 to 214 at Road L1			
ACL10121A009	A1 - Backfilling for Drainage Pipes Laying from S214 to 215 at Road L1	14	14	31-Oct-18	15-Nov-18	01-Dec-18	17-Dec-18	0%			A1 - Backfilling for Drainage Pipes Laying from S214 to 215 at Road L1			
ACL10121A010	A1 - Excavation for Drainage Pipes Laying between Manhole S215 to TM20b at Road L1	14	99	04-Jun-18	20-Jun-18	04-Jun-18 A	02-Oct-18	20%			A1 - Excavation for Drainage Pipes Laying between Manhole S215 to TM20b at Road L1			
Road L5 (Portion A1)														
ACL10120A10	A1 - Excavation for 1050mm Dia Drainage Pipes Laying from SC9 to S214a	14	14	20-Aug-18	05-Sep-18	17-Sep-18*	04-Oct-18	0%			A1 - Excavation for 1050mm Dia Drainage Pipes Laying from SC9 to S214a			
ACL10120A11	A1 - Blinding Layer for 1050mm Dia Drainage Pipes Laying from SC9 to S214a	14	14	05-Sep-18	21-Sep-18	05-Oct-18	22-Oct-18	0%			A1 - Blinding Layer for 1050mm Dia Drainage Pipes Laying from SC9 to S214a			
ACL10120A12	A1 - 1050mm Dia Drainage Pipes Laying from SC9 to S214a	14	14	21-Sep-18	10-Oct-18	23-Oct-18	07-Nov-18	0%			A1 - 1050mm Dia Drainage Pipes Laying from SC9 to S214a			
ACL10120A13	A1 - Backfilling 1050mm Dia Drainage Pipes Laying from SC9 to S214a	14	14	10-Oct-18	27-Oct-18	08-Nov-18	23-Nov-18	0%			A1 - Backfilling 1050mm Dia Drainage Pipes Laying from SC9 to S214a			
Road L1 (Portion B2)														
ACL10039A003	Rock Slope Trimming at Slope A15b at +202mPD CH102.778 to CH141.925	30	124	16-May-18	21-Jun-18	05-May-18 A	02-Oct-18	60%			Rock Slope Trimming at Slope A15b at +202mPD CH102.778 to CH141.925			
ACL10039A004	Rock Slope Trimming at Slope A15b at +202mPD CH82 to CH47	38	38	16-Aug-18	29-Sep-18	17-Sep-18*	02-Nov-18	0%			Rock Slope Trimming at Slope A15b at +202mPD CH82 to CH47			
At-grade Internal Road L2 (Portion B2/B11/B12)														
ACL20030	B2/B11/B12 - Rock Breaking in Portion B11	300	300	01-Nov-18	04-Nov-19	01-Nov-18*	04-Nov-19	0%						
At-grade Internal Road L4 (Portion C1a)														
ACL41240	C1a - Road Improvement at Junction between Road L4 and On Sau Road	90	90	02-Oct-18	18-Jan-19	18-Oct-18*	02-Feb-19	0%						
ACL41250	C1a - Erect Scaffold for RockSlope Inspection along Road L4	30	30	02-Oct-18	06-Nov-18	02-Oct-18*	06-Nov-18	0%			C1a - Erect Scaffold for RockSlope Inspection along Road L4			
ACL41270	C1a - Submit Details of RockSlope Inspection to AECOM for Road L4	30	30	06-Dec-18	12-Jan-19	06-Dec-18	12-Jan-19	0%						
Noise Barrier														
ACL401354	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)	2	2	04-Oct-18	05-Oct-18	26-Nov-18	27-Nov-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)	
ACL401355	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)	3	3	06-Oct-18	09-Oct-18	28-Nov-18	30-Nov-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)	
ACL401356	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)	1	1	10-Oct-18	10-Oct-18	01-Dec-18	01-Dec-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)	
ACL401363	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #2 (1st Stage)	2	2	11-Oct-18	12-Oct-18	03-Dec-18	04-Dec-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #2 (1st Stage)	
ACL401364	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #2 (1st Stage)	3	3	13-Oct-18	16-Oct-18	05-Dec-18	07-Dec-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #2 (1st Stage)	
ACL401365	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #2 (1st Stage)	1	1	18-Oct-18	18-Oct-18	08-Dec-18	08-Dec-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #2 (1st Stage)	
ACL401372	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #3 (1st Stage)	2	2	29-Sep-18	02-Oct-18	22-Nov-18	23-Nov-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #3 (1st Stage)	
ACL401373	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #3 (1st Stage)	3	3	03-Oct-18	05-Oct-18	24-Nov-18	27-Nov-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #3 (1st Stage)	
ACL401374	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #3 (1st Stage)	1	1	06-Oct-18	06-Oct-18	28-Nov-18	28-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #3 (1st Stage)	
ACL401381	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st Stage)	2	2	14-Sep-18	15-Sep-18	08-Nov-18	09-Nov-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st Stage)	
ACL401382	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #4 (1st Stage)	3	3	17-Sep-18	19-Sep-18	10-Nov-18	13-Nov-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #4 (1st Stage)	
ACL401383	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (1st Stage)	1	1	20-Sep-18	20-Sep-18	14-Nov-18	14-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (1st Stage)	
ACL401390	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #5 (1st Stage)	2	2	21-Sep-18	22-Sep-18	15-Nov-18	16-Nov-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #5 (1st Stage)	

<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			<div>CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE</div> <div>3-MONTH ROLLING PROGRAMME</div>							<div>Page 12 of 17</div>																								
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Qtr 4, 2018																						
												Nov	Dec																					
ACL401391	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #5 (1st Stage)	3	3	24-Sep-18	27-Sep-18	17-Nov-18	20-Nov-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #5 (1st Stage)																					
ACL401392	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #5 (1st Stage)	1	1	28-Sep-18	28-Sep-18	21-Nov-18	21-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #5 (1st Stage)																					
ACL401399	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)	2	2	11-Sep-18	12-Sep-18	05-Nov-18	06-Nov-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)																					
ACL401400	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	3	3	13-Sep-18	15-Sep-18	07-Nov-18	09-Nov-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)																					
ACL401401	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)	1	1	17-Sep-18	17-Sep-18	10-Nov-18	10-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)																					
ACL401408	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage)	2	2	18-Sep-18	19-Sep-18	12-Nov-18	13-Nov-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage)																					
ACL401409	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)	3	3	20-Sep-18	22-Sep-18	14-Nov-18	16-Nov-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)																					
ACL401410	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)	1	1	24-Sep-18	24-Sep-18	17-Nov-18	17-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)																					
ACL401417	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)	2	2	28-Aug-18	29-Aug-18	17-Sep-18	18-Sep-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)																					
ACL401418	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)	3	3	30-Aug-18	01-Sep-18	19-Sep-18	21-Sep-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)																					
ACL401419	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)	1	1	03-Sep-18	03-Sep-18	01-Nov-18*	01-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)																					
ACL401426	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #9 (1st Stage)	2	2	04-Sep-18	05-Sep-18	24-Sep-18	26-Sep-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #9 (1st Stage)																					
ACL401427	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #9 (1st Stage)	3	3	06-Sep-18	08-Sep-18	27-Sep-18	29-Sep-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #9 (1st Stage)																					
ACL401428	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #9 (1st Stage)	1	1	10-Sep-18	10-Sep-18	03-Nov-18	03-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #9 (1st Stage)																					
ACL401435	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #10 (1st Stage)	2	2	24-Aug-18	25-Aug-18	01-Sep-18 A	03-Sep-18 A	100%																										
ACL401436	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #10 (1st Stage)	3	3	27-Aug-18	29-Aug-18	05-Sep-18 A	07-Sep-18 A	100%																										
ACL401437	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #10 (1st Stage)	1	1	30-Aug-18	30-Aug-18	24-Sep-18	24-Sep-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #10 (1st Stage)																					
ACL401444	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #11 (1st Stage)	2	2	31-Aug-18	01-Sep-18	20-Sep-18	21-Sep-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #11 (1st Stage)																					
ACL401445	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #11 (1st Stage)	3	3	03-Sep-18	05-Sep-18	22-Sep-18	26-Sep-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #11 (1st Stage)																					
ACL401446	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #11 (1st Stage)	1	1	06-Sep-18	06-Sep-18	02-Nov-18	02-Nov-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #11 (1st Stage)																					
ACL401454	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #12 (1st Stage)	3	3	16-Aug-18	18-Aug-18	16-Aug-18 A	18-Aug-18 A	100%																										
ACL401455	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #12 (1st Stage)	1	1	20-Aug-18	20-Aug-18	17-Sep-18	17-Sep-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #12 (1st Stage)																					
ACL401462	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage)	2	2	16-Aug-18	17-Aug-18	17-Sep-18	18-Sep-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage)																					
ACL401463	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage)	3	3	18-Aug-18	21-Aug-18	19-Sep-18	21-Sep-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage)																					
ACL401464	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage)	1	1	23-Aug-18	23-Aug-18	22-Sep-18	22-Sep-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage)																					
ACL401480	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #15 (1st Stage)	2	2	16-Aug-18	17-Aug-18	20-Aug-18 A	21-Aug-18 A	100%																										
ACL401481	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #15 (1st Stage)	3	3	18-Aug-18	21-Aug-18	22-Aug-18 A	24-Aug-18 A	100%																										
ACL401482	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #15 (1st Stage)	1	1	22-Aug-18	22-Aug-18	31-Aug-18 A	31-Aug-18 A	100%																										
ACL401498	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #17 (1st Stage)	2	2	18-Aug-18	20-Aug-18	25-Aug-18 A	27-Aug-18 A	100%																										
ACL401499	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #17 (1st Stage)	3	3	21-Aug-18	23-Aug-18	28-Aug-18 A	30-Aug-18 A	100%																										
ACL401500	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #17 (1st Stage)	1	1	24-Aug-18	24-Aug-18	04-Sep-18 A	04-Sep-18 A	100%																										
ACL401552	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #23 (1st Stage)	2	2	25-Aug-18	27-Aug-18	17-Sep-18*	18-Sep-18	0%					C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #23 (1st Stage)																					
ACL401553	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #23 (1st Stage)	3	3	28-Aug-18	30-Aug-18	19-Sep-18	21-Sep-18	0%					C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #23 (1st Stage)																					
ACL401554	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #23 (1st Stage)	1	1	31-Aug-18	31-Aug-18	22-Sep-18	22-Sep-18	0%					C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #23 (1st Stage)																					
ACL401564	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	2	2	20-Oct-18	22-Oct-18	11-Dec-18	12-Dec-18	0%					C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)																					
ACL401565	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	2	2	23-Oct-18	24-Oct-18	13-Dec-18	14-Dec-18	0%					C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)																					
ACL401582	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	2	2	19-Oct-18	20-Oct-18	10-Dec-18	11-Dec-18	0%					C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)																					
ACL401583	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	2	2	22-Oct-18	23-Oct-18	12-Dec-18	13-Dec-18	0%					C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)																					
ACL401584	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	1	1	24-Oct-18	24-Oct-18	14-Dec-18	14-Dec-18	0%					C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)																					
ACL401600	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	2	2	22-Oct-18	23-Oct-18	12-Dec-18	13-Dec-18	0%					C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)																					
ACL401601	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	2	2	24-Oct-18	25-Oct-18	14-Dec-18	15-Dec-18	0%					C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)																					
Twin 1950 Dia. Downpipe and Cascade																																		
ACL40020A001B2	C1a - Construct Temporary Haul Road at Road L4 Connecting at Retaining Wall RWA12	60	125	02-Mar-18	17-May-18	08-May-18 A	05-Oct-18	75%					C1a - Construct Temporary Haul Road at Road L4 Connecting at Retaining Wall RWA12																					
<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>Planned Milestone (WP)</div></div><div><div></div><div></div></div></div>			<div>3-MONTH ROLLING PROGRAMME</div> <div>(In comparison with WP Rev.1 dated 25 Aug 2017)</div>			<div>ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</div> <table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sept-18</td><td>3MRP (Cut Off on 15 Sept 18)</td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr></table>				Date	Revision	Checked	Approved	15-Sept-18	3MRP (Cut Off on 15 Sept 18)										
Date	Revision	Checked	Approved																															
15-Sept-18	3MRP (Cut Off on 15 Sept 18)																																	



俊和 - 上隧 - 浩隆聯營  
CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Bar (WP) ◆ ◆ Milestone

Actual Bar

Forecast Bar

◆ ◆ Planned Milestone (WP)

## 3-MONTH ROLLING PROGRAMME

(In comparison with WP Rev.1 dated 25 Aug 2017)

ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017


Date	Revision	Checked	Approved
15-Sept-18	3MRP (Cut Off on 15 Sept 18)		



<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 14 of 17				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Qtr 4, 2018 NovDec		
Portion B1														
Site Formation														
ACB100036A001	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in Portion A2	400	503	16-May-18	17-Sep-19	26-Aug-17 A	10-May-19	52.75%						
ACB100037A001	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C978	6	6	16-Aug-18	22-Aug-18	17-Sep-18*	22-Sep-18	0%						
ACB100037A002	B1 - Installation of Wire Mesh for Slope 11NE-D/C978	54	54	23-Aug-18	27-Oct-18	24-Sep-18	28-Nov-18	0%						
ACB10010	B1 - 9 Months Establishment Works for Landscape Softworks (Dwg.No.60328348/SF&I/1051&1052)	270	614	11-Nov-18	07-Aug-19	15-Sep-17 A	22-May-19	8%						
ACB10020	B1 - 17 Months Establishment Works for Landscape Softworks (Dwg.No.60328348/SF&I/1051&1052)	510	835	16-Oct-17	09-Mar-19	15-Sep-17 A	29-Dec-19	8%						
ACB10030	B1 - 30 Months Establishment Works for Landscape Softworks (Dwg.No.60328348/SF&I/1051&1052)	900	1051	20-Aug-17	05-Feb-20	19-Feb-17 A	05-Jan-20	47%						
ACB10090A004	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope A16 and 11NE-D/C998 in Portion A4	222	324	21-Apr-18	17-Jan-19	27-Sep-17 A	02-Nov-18	82.88%						
ACB10100	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C947 (2000 sqm)	12	12	11-Sep-18	24-Sep-18	17-Sep-18*	02-Oct-18	0%						
ACB10110	B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d	11	11	26-Sep-18	09-Oct-18	03-Oct-18	15-Oct-18	0%						
ACB10120	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)	20	20	10-Oct-18	02-Nov-18	16-Oct-18	08-Nov-18	0%						
ACB10130	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)	6	6	03-Nov-18	09-Nov-18	09-Nov-18	15-Nov-18	0%						
ACB10140	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)	6	6	10-Nov-18	16-Nov-18	16-Nov-18	22-Nov-18	0%						
ACB10150	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)	48	48	17-Nov-18	15-Jan-19	23-Nov-18	21-Jan-19	0%						
ACB10230	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C981 (500 sqm)	7	7	18-Oct-18	25-Oct-18	19-Nov-18*	26-Nov-18	0%						
ACB10240	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C 981 (500 sqm)	12	12	26-Oct-18	08-Nov-18	27-Nov-18	10-Dec-18	0%						
ACB10250	B1 - Erection of Scaffold for Slope 11NE-D/C981 (500 sqm) - 150sqm/d	4	4	09-Nov-18	13-Nov-18	11-Dec-18	14-Dec-18	0%						
ACB10310	B1 - Erection of Scaffold for Slope 11NE-D/C988 (2600 sqm) - 150sqm/d	18	18	16-Aug-18	05-Sep-18	17-Sep-18*	09-Oct-18	0%						
ACB103210	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) - 80sqm/d (Provisional Work) - Stage 1	12	12	06-Sep-18	19-Sep-18	10-Oct-18	24-Oct-18	0%						
ACB103220	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) - 80sqm/d (Provisional Work) - Stage 2	12	12	20-Sep-18	05-Oct-18	25-Oct-18	07-Nov-18	0%						
ACB103230	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) - 80sqm/d (Provisional Work) - Stage 3	9	9	06-Oct-18	16-Oct-18	08-Nov-18	17-Nov-18	0%						
ACB10330	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C988 (2600 sqm) (Provisional Work)	6	6	18-Oct-18	24-Oct-18	19-Nov-18	24-Nov-18	0%						
ACB10340	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C988 (2600 sqm) (Provisional Work)	6	6	25-Oct-18	31-Oct-18	26-Nov-18	01-Dec-18	0%						
ACB103910	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d (Provisional Work) - Stage 1	12	66	27-Sep-18	11-Oct-18	02-Jul-18 A	17-Sep-18	91.67%						
ACB103920	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d (Provisional Work) - Stage 2	12	12	17-Aug-18	30-Aug-18	18-Sep-18	03-Oct-18	0%						
ACB103930	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d (Provisional Work) - Stage 3	12	12	31-Aug-18	13-Sep-18	04-Oct-18	18-Oct-18	0%						
ACB103940	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d (Provisional Work) - Stage 4	12	12	14-Sep-18	28-Sep-18	19-Oct-18	01-Nov-18	0%						
ACB103950	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d (Provisional Work) - Stage 5	12	12	29-Sep-18	13-Oct-18	02-Nov-18	15-Nov-18	0%						
ACB103960	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) - 80sqm/d (Provisional Work) - Stage 6	12	12	15-Oct-18	29-Oct-18	16-Nov-18	29-Nov-18	0%						
ACB10400	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1004 (2700 sqm) (Provisional Work)	6	6	30-Oct-18	05-Nov-18	30-Nov-18	06-Dec-18	0%						
ACB10410	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C1004 (2700 sqm) (Provisional Work)	6	6	06-Nov-18	12-Nov-18	07-Dec-18	13-Dec-18	0%						
ACB10420	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) (Provisional Work)	48	48	13-Nov-18	10-Jan-19	14-Dec-18	14-Feb-19	0%						
ACB10430	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm)	7	7	03-Sep-18	10-Sep-18	17-Sep-18*	24-Sep-18	0%						
ACB10440	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm)	12	12	11-Sep-18	24-Sep-18	26-Sep-18	10-Oct-18	0%						
ACB10450	B1 - Erection of Scaffold for Slope 11NE-D/C976 (800 sqm) - 150sqm/d	6	6	26-Sep-18	03-Oct-18	11-Oct-18	18-Oct-18	0%						
ACB10460	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C976 (800 sqm) - 80sqm/d (Provisional Work)	10	10	04-Oct-18	15-Oct-18	19-Oct-18	30-Oct-18	0%						
ACB10470	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)	6	6	16-Oct-18	23-Oct-18	31-Oct-18	06-Nov-18	0%						
ACB10480	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)	6	6	24-Oct-18	30-Oct-18	07-Nov-18	13-Nov-18	0%						
ACB10500	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sqm)	7	7	03-Sep-18	10-Sep-18	17-Sep-18*	24-Sep-18	0%						
ACB10510	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C977 (400 sqm)	12	12	18-Sep-18	03-Oct-18	04-Oct-18	18-Oct-18	0%						
ACB10520	B1 - Erection of Scaffold for Slope 11NE-D/C977 (400 sqm) - 150sqm/d	3	3	04-Oct-18	06-Oct-18	19-Oct-18	22-Oct-18	0%						
ACB10530	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C977 (400 sqm) - 80sqm/d (Provisional Work)	5	5	08-Oct-18	12-Oct-18	23-Oct-18	27-Oct-18	0%						



<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 15 of 17										
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Aug 2018	Sep	Oct	Qtr 4, 2018 NovDec								
ACB10540	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C977 (400 sqm) (Provisional Work)	6	6	13-Oct-18	20-Oct-18	29-Oct-18	03-Nov-18	0%					B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C977 (400 sqm) (Provisional Work)							
ACB10550	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C977 (400 sqm) (Provisional Work)	6	6	22-Oct-18	27-Oct-18	05-Nov-18	10-Nov-18	0%					B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C977 (400 sqm) (Provisional Work)							
ACB10570	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C986 (800 sqm)	7	7	20-Oct-18	27-Oct-18	03-Nov-18	10-Nov-18	0%					B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C986 (800 sqm)							
ACB10580	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C986 (800 sqm)	12	12	29-Oct-18	10-Nov-18	12-Nov-18	24-Nov-18	0%					B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C986 (800 sqm)							
ACB10590	B1 - Erection of Scaffold for Slope 11NE-D/C986 (800 sqm) - 150sqm/d	6	6	12-Nov-18	17-Nov-18	26-Nov-18	01-Dec-18	0%					B1 - Erection of Scaffold for Slope 11NE-D/C986 (800 sqm) - 150sqm/d							
ACB10600	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) - 80sqm/d (Provisional Work)	10	10	19-Nov-18	29-Nov-18	03-Dec-18	13-Dec-18	0%					B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) - 80sqm/d (Provisional Work)							
ACB10610	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C986 (800 sqm) (Provisional Work)	6	6	30-Nov-18	06-Dec-18	14-Dec-18	20-Dec-18	0%					B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C986 (800 sqm) (Provisional Work)							
ACB10650A001	B1 - Erection of Scaffold for Slope 11NE-D/C998 in Portion A3	7	304	18-Sep-17	25-Sep-17	10-Jul-17 A	18-Sep-18	80%					B1 - Erection of Scaffold for Slope 11NE-D/C998 in Portion A3							
ACB10660A001	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C998 in Portion A3	13	336	04-Sep-17	18-Sep-17	07-Aug-17 A	22-Sep-18	70%					B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C998 in Portion A3							
ACB10670A001	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3	6	330	21-Aug-17	26-Aug-17	18-Aug-17 A	27-Sep-18	40%					B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3							
ACB10680A001	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3	6	333	22-Aug-17	29-Aug-17	19-Aug-17 A	03-Oct-18	40%					B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3							
ACB10690A001	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in Portion A3	48	310	08-Dec-17	06-Feb-18	08-Nov-17 A	23-Nov-18	10%					B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in Portion A3							
ACB10730	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6	6	16-Aug-18	22-Aug-18	17-Sep-18	22-Sep-18	0%					B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)							
ACB10740	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6	6	23-Aug-18	29-Aug-18	24-Sep-18	02-Oct-18	0%					B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)							
ACB10750	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600 sqm)	48	48	30-Aug-18	27-Oct-18	03-Oct-18	28-Nov-18	0%					B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600 sqm)							
ACB10780	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) - 80sqm/d (Provisional Work)	5	293	16-Apr-18	20-Apr-18	09-Oct-17 A	04-Oct-18	0%					B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) - 80sqm/d (Provisional Work)							
ACB10790	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	6	248	21-Apr-18	27-Apr-18	04-Dec-17 A	08-Oct-18	60%					B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)							
ACB10800	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	6	250	28-Apr-18	05-May-18	06-Dec-17 A	11-Oct-18	40%					B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)							
ACB10810	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	48	194	10-May-18	07-Jul-18	16-Apr-18 A	05-Dec-18	5%					B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)							
Portion B5																				
Portion B5 North & East Side adjacent to Portion B2 and Pumping Station and Reservoirs																				
Site Formation																				
ACB50060	B5 - 9 Months Establishment Works for Landscape Softworks (Dwg.No.60328348/SF&I/1051&1052)	270	554	16-Oct-17	12-Sep-18	15-Sep-17 A	31-Jul-19	5%												
ACB50140	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)	12	12	16-Oct-18	30-Oct-18	16-Oct-18*	30-Oct-18	0%					B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)							
ACB50150	B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d	2	2	31-Oct-18	01-Nov-18	31-Oct-18	01-Nov-18	0%					B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d							
ACB50160	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)	3	3	02-Nov-18	05-Nov-18	02-Nov-18	05-Nov-18	0%					B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)							
ACB50170	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	6	6	06-Nov-18	12-Nov-18	06-Nov-18	12-Nov-18	0%					B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)							
ACB50180	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	6	6	13-Nov-18	19-Nov-18	13-Nov-18	19-Nov-18	0%					B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)							
ACB50190	B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	48	48	20-Nov-18	17-Jan-19	20-Nov-18	17-Jan-19	0%					B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)							
ACB50200	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)	12	12	06-Nov-18	19-Nov-18	06-Nov-18	19-Nov-18	0%					B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)							
ACB50210	B5 - Erection of Scaffold for Slope 11NE-D/C982 (1600 sqm) - 150sqm/d	11	11	20-Nov-18	01-Dec-18	20-Nov-18	01-Dec-18	0%					B5 - Erection of Scaffold for Slope 11NE-D/C982 (1600 sqm) - 150sqm/d							
ACB50220	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C982 (1600 sqm) - 80sqm/d (Provisional Work)	20	20	03-Dec-18	27-Dec-18	03-Dec-18	27-Dec-18	0%					B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C982 (1600 sqm) - 80sqm/d (Provisional Work)							
ACB50380A001	B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-B/C902	30	30	16-Aug-18	19-Sep-18	17-Sep-18	24-Oct-18	0%					B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-B/C902							
ACB50470A001	B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-D/C989	30	30	20-Sep-18	27-Oct-18	25-Oct-18	28-Nov-18	0%					B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-D/C989							
Portion B8																				
Site Formation																				
ACB80020	B8 - Backfilling for Site Formation in Portion B8 (36 out of 48 layers completed)	60	331	18-Sep-17	29-Nov-17	01-Sep-17 A	13-Oct-18	64%					B8 - Backfilling for Site Formation in Portion B8 (36 out of 48 layers completed)							
ACB80030	B8 - Construct New U-Channel 300U (approx 80m) and Catchpit TC6c	30	30	10-Sep-18	18-Oct-18	13-Oct-18	19-Nov-18	0%					B8 - Construct New U-Channel 300U (approx 80m) and Catchpit TC6c							
ACB80040	B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d	26	68	14-Sep-18	18-Oct-18	29-Aug-18 A	19-Nov-18	60%					B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d							
ACB80050	B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a	30	30	14-Sep-18	23-Oct-18	17-Sep-18	24-Oct-18	0%					B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a							
ACB80060	B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c	36	36	14-Sep-18	30-Oct-18	17-Sep-18	31-Oct-18	0%					B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c							
ACB80070	B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6	40	40	27-Sep-18	15-Nov-18	29-Sep-18	16-Nov-18	0%					B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6							
ACB80080	B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b	40	40	29-Oct-18	14-Dec-18	31-Oct-18	15-Dec-18	0%					B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b							
<div><div><div><div></div><div>TEC</div><div>隧道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>Planned Milestone (WP)</div><div>Milestone</div></div>				3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)				ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
									Date	Revision		Checked	Approved							
									15-Sept-18	3MRP (Cut Off on 15 Sept 18)										



俊和 - 上隴 - 浩隆聯營  
CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Bar (WP) ◆ ◆ Milestone

Actual Bar

Forecast Bar


◆ Planned Milestone (WP)

## 3-MONTH ROLLING PROGRAMME


(In comparison with WP Rev.1 dated 25 Aug 2017)

ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017

Date	Revision	Checked	Approved
15-Sept-18	3MRP (Cut Off on 15 Sept 18)		








Task Name		Duration	Remaining Duration	Start	Finish	2018												2019												2020																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
ITEM ID						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
117	A.1.1.7.30	Docking construction connecting to existing footpath	20 days	20 days	Tue 4/2/20	Sun 23/2/20																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</



[illegible]






Revised programme for Section A E3 to E2 Dec 17

ID	Task Name	Duration	Remaining Duration	Start	Finish
A.2.1.1.48	Rock slope survey	20 days	20 days	Sat 8/12/18	Thu 27/12/18
A.2.1.1.49	Rock slope stabilization works to be instructed	30 days	30 days	Sat 26/1/19	Sat 26/1/19
A.2.1.1.50	Construction of E3 Superstructure E3-ST1 from 43.6mPD to 59.7mPD	70 days	70 days	Wed 28/11/18	Tue 5/2/19
A.2.1.1.51	Construction of E3 Superstructure E3-ST1 from 59.7mPD to 71.2mPD	80 days	80 days	Wed 6/2/19	Fri 26/4/19
A.2.1.1.52	Installation of bridge bearing	7 days	7 days	Sat 20/4/19	Fri 26/4/19
A.2.1.1.53	Installation of lift (3mrs)	90 days	90 days	Sat 27/4/19	Thu 25/7/19
A.2.1.1.54	Design of glazing and tower	28 days	28 days	Sat 12/1/19	Fri 8/2/19
A.2.1.1.55	Approval of design for glazing and tower	28 days	28 days	Sat 9/2/19	Fri 8/3/19
A.2.1.1.56	Procurement to delivery of glazing and tower	60 days	60 days	Sat 9/3/19	Tue 7/5/19
A.2.1.1.57	Installation of glazing and tower	90 days	90 days	Fri 26/7/19	Wed 23/10/19
A.2.1.1.58	Application of telecommunications lines	100 days	100 days	Fri 29/3/19	Sat 6/7/19
A.2.1.1.59	Installation of E&M for the lift towers	90 days	90 days	Tue 24/9/19	Sun 22/12/19
A.2.1.1.60	Positioning, construction, installation and connection of pillar box	90 days	90 days	Mon 23/12/19	Sat 21/3/20
A.2.1.1.61	Application and connection of power supply	90 days	90 days	Mon 10/6/19	Sat 7/9/19
A.2.1.1.62	Testing and commissioning of lifts and submission of form IES to EMSD	75 days	75 days	Sun 22/3/20	Thu 4/6/20
A.2.1.1.63	Decoration and Finishings works for E3-ST1	90 days	90 days	Sun 8/9/19	Fri 6/12/19
A.2.1.1.64	Application of XP for Drainage works at Hiu Ming Street	90 days	90 days	Wed 25/9/19	Mon 23/12/19
A.2.1.1.65	Approval of TTA for construction of Drainage works at Hiu Ming Street	60 days	60 days	Wed 25/9/19	Sat 23/11/19
A.2.1.1.66	Road Works Advice	14 days	14 days	Sun 24/11/19	Sat 7/12/19
A.2.1.1.67	Implementation of TTA	1 day	1 day	Sun 8/12/19	Sun 8/12/19
A.2.1.1.68	Drainage works at Hiu Ming Street	75 days	75 days	Tue 24/12/19	Sat 7/3/20
A.2.1.1.69	General tidy up	2 days	2 days	Fri 5/6/20	Sat 6/6/20
A.2.1.2	Pile Cap E3-PC3 and E3 Abutment	392 days	379.8 days	Thu 9/11/17	Wed 5/12/18
A.2.1.2.1	Set up tubular platform for removal of soil nails at Slope E3b	7 days	7 days	Fri 16/2/18	Thu 22/2/18
A.2.1.2.2	Removal of soil nails (19mrs) at slope E3b	10 days	10 days	Fri 23/2/18	Sun 4/3/18
A.2.1.2.3	Removal of tubular platform	3 days	3 days	Mon 5/3/18	Wed 7/3/18
A.2.1.2.4	Mobilisation of plants for predrilling for pile cap E3-PC3	2 days	2 days	Fri 3/3/18	Thu 1/3/18
A.2.1.2.5	Setting up of plants for predrill for pile cap E3-PC3	0 days	0 days	Thu 9/11/17	Fri 10/11/17
A.2.1.2.6	Predrill for pile cap E3-PC3	6 days	6 days	Fri 10/11/17	Wed 15/11/17
A.2.1.2.7	Mobilisation of plants for drilling for installation of pre-bored socket H piles (9 mrs) for pile cap E3-PC3	4 days	4 days	Thu 16/11/17	Sun 19/11/17
A.2.1.2.8	Drilling and installation of pre-bored socket H piles (9 mrs) for pile cap E3-PC3	45 days	45 days	Fri 2/12/18	Sun 18/3/18
A.2.1.2.9	Testing of piles	45 days	45 days	Thu 24/5/18	Sat 7/7/18
A.2.1.2.10	Proof Drilling	9 days	9 days	Sun 8/7/18	Mon 16/7/18
A.2.1.2.11	Excavation with temporary shoring for pile cap E3-PC3	21 days	21 days	Tue 17/7/18	Mon 6/8/18
A.2.1.2.12	Construction of Pile caps E3-PC3	45 days	45 days	Thu 23/8/18	Sat 6/10/18
A.2.1.2.13	Construction of E3 Abutment	60 days	60 days	Sun 7/10/18	Wed 5/12/18
A.2.1.3	Substructure of Covered Walkway	122 days	122 days	Wed 14/2/18	Fri 15/6/18
A.2.1.3.1	Excavation of footing of covered walkway footing	52 days	52 days	Wed 14/2/18	Fri 6/4/18
A.2.1.3.2	Construction of footing of covered walkway footing	60 days	60 days	Sat 7/4/18	Tue 5/6/18
A.2.1.3.3	Backfill the footing of the covered walkway	10 days	10 days	Wed 6/6/18	Fri 15/6/18
A.2.1.4	Pile Cap E3-PC2 and column	266 days	266 days	Thu 16/11/17	Wed 8/8/18
A.2.1.4.1	Mobilisation of plants for predrilling for pile cap E3-PC2	7 days	7 days	Thu 16/11/17	Wed 22/11/17
A.2.1.4.2	Setting up of plants for predrill for pile cap E3-PC2	7 days	7 days	Thu 23/11/17	Wed 29/11/17
A.2.1.4.3	Predrill for pile cap E3-PC2	9 days	9 days	Thu 30/11/17	Fri 8/12/17
A.2.1.4.4	Demobilisation of predrill rig	1 day	1 day	Sat 9/12/17	Sat 9/12/17
A.2.1.4.5	Site clearance for soil nails for zone 1	5 days	5 days	Thu 16/11/17	Mon 20/11/17
A.2.1.4.6	Erection of tubular scaffold platform for soil nails for zone 1	10 days	10 days	Tue 21/11/17	Thu 30/11/17
A.2.1.4.7	Setting out of soil nails	2 days	2 days	Fri 1/12/17	Sat 2/12/17
A.2.1.4.8	Construction of soil nails (20mrs)	21 days	21 days	Sun 3/12/17	Sat 23/12/17
A.2.1.4.9	Construction of soil nails heads (29mrs)	14 days	14 days	Sun 24/12/17	Sat 6/1/18
A.2.1.4.10	Removal of tubular scaffold platform	7 days	7 days	Sun 7/1/18	Sat 13/1/18
A.2.1.4.11	Site clearance for soil nails for zone 2	5 days	5 days	Sun 14/1/18	Thu 18/1/18
A.2.1.4.12	Erection of tubular scaffold platform for soil nails for zone 2	7 days	7 days	Fri 19/1/18	Thu 25/1/18

Summary Milestone Extent







Revised programme for Section A E3 to E2 Dec 17

ID	Task Name	Duration	Remaining Duration	Start	Finish	2018	2019	2020
A.3.1.11.20	Electrical installation and lighting works for bridge from E2-LT1 to E2-P3	42 days	42 days	Mon 4/5/20	Sun 14/6/20	Jan	Feb	Mar
A.3.1.11.21	Tubular handrail and planter on bridge from E2-LT1 to E2-P3	20 days	20 days	Tue 26/5/20	Sun 14/6/20	Apr	May	Jun
A.3.1.11.22	Trenching works for connection of existing water connection point	25 days	25 days	Sat 2/5/20	Tue 26/5/20	Jul	Aug	Sep
A.3.1.11.23	Water meter box and water point construction	5 days	5 days	Wed 27/5/20	Sun 31/5/20	Oct	Nov	Dec
A.3.1.11.24	Planting works on bridge	2 days	2 days	Mon 15/6/20	Tue 16/6/20	Jan	Feb	Mar
A.3.1.11.25	General tidy up for Portion 3	1 day	1 day	Wed 17/6/20	Wed 17/6/20	Apr	May	Jun
A.3.1.11.26	Overall landscape works	150 days	150 days	Mon 2/9/19	Wed 29/1/20	Jul	Aug	Sep
A.3.1.11.27	Completion of works	0 days	0 days	Mon 30/3/20	Mon 30/3/20	Oct	Nov	Dec







Revised programme for Section B\_Dec 17

ID	Task Name	Duration	Remaining Duration	Start	Finish	Predecessors
B.4.1	<b>SECTION B - CONSTRUCTION OF SLIP ROAD</b>	406 days	127.14 days	Fri 31/3/17	Thu 10/5/18	
B.4.1.1	<b>PRE CONSTRUCTION WORKS</b>	292 days	29.97 days	Fri 31/3/17	Tue 16/4/18	
B.4.1.1.1	Access Date of Portion 4	1 day	0 days	Fri 31/3/17	Fri 31/3/17	
B.4.1.1.2	Application of Excavation Permit	180 days	18 days	Sat 1/4/17	Wed 27/9/17	
B.4.1.1.3	Application of TTA and approval	88 days	0 days	Sat 1/4/17	Tue 27/6/17	
B.4.1.1.4	Road works advice	14 days	0 days	Wed 26/7/17	Tue 8/8/17	
B.4.1.1.5	Implementation of TTA for ingress and egress	1 day	0 days	Wed 9/8/17	Wed 9/8/17	
B.4.1.1.6	Proposal of landscape specialist	1 day	0 days	Fri 31/3/17	Fri 31/3/17 3FS-1 day	
B.4.1.1.7	Approval to proposal of landscape specialist	26 days	0 days	Sat 1/4/17	Wed 26/4/17	
B.4.1.1.10	Trees Transplant	10 days	0 days	Wed 26/4/17	Fri 5/5/17	
B.4.1.1.11	Landscaping Works (PMI 9)	63 days	0 days	Fri 14/7/17	Thu 14/9/17 10,6FF,7	
B.4.1.1.11a	Submission of material for drainage works	13 days	0 days	Fri 31/3/17	Wed 12/4/17	
B.4.1.1.12	Approval of submission for drainage works	30 days	0 days	Thu 13/4/17	Fri 12/5/17 13	
B.4.1.1.13	Procurement and delivery of drainage pipes and material	115 days	0 days	Sat 27/5/17	Mon 18/9/17 14	
B.4.1.1.14	Material Test for Drainage Pipe (PMI 21)	21 days	0 days	Sat 4/11/17	Fri 24/11/17	
B.4.1.1.17	Submission of method statement for Drainage works	28 days	0 days	Thu 21/9/17	Wed 18/10/17	
B.4.1.1.18	Approval of method statement for drainage works	28 days	0 days	Thu 19/10/17	Wed 15/11/17 17	
B.4.1.2	<b>First Stage Works</b>	206 days	124.1 days	Mon 17/7/17	Wed 7/2/18	
B.4.1.2.1	Utilities Detection	1 day	0 days	Mon 17/7/17	Mon 17/7/17	
B.4.1.2.2	Survey of existing drainage	2 days	0 days	Tue 7/11/17	Wed 8/11/17	
B.4.1.2.3	Initial site survey	31 days	1.55 days	Sun 17/9/17	Sun 12/11/17 21,20	
B.4.1.2.4	Drainage works at first stage	45 days	9 days	Sat 7/10/17	Thu 21/12/17 11,15,22,18	
B.4.1.2.4a	Revised Drainage Works (PMI 26)	14 days	13.95 days	Thu 9/11/17	Thu 4/1/18 23	
B.4.1.2.5	Draw pits construction	15 days	15 days	Thu 7/12/17	Thu 21/12/17 23FS-15 days	
B.4.1.2.6	Laying street lighting cables	2 days	2 days	Fri 22/12/17	Sat 23/12/17 23,25	
B.4.1.2.6a	Revised Setting Out and Vertical Road Profile (PMI 25)	1 day	0 days	Thu 9/11/17	Thu 9/11/17	
B.4.1.2.7	Road works	46 days	43.7 days	Sun 24/12/17	Wed 7/2/18 27	
B.4.1.2.8	Construct Temporary road before implementation of road closure	27 days	25.65 days	Fri 12/1/18	Wed 7/2/18 28FS-27 days	
B.4.1.3	<b>Second Stage Works</b>	238 days	202.41 days	Fri 15/9/17	Thu 10/5/18	
B.4.1.3.1	Application of TTA to divert traffic of existing slip road	60 days	30 days	Fri 15/9/17	Mon 13/11/17	
B.4.1.3.2	Road Works advice	14 days	14 days	Tue 14/11/17	Mon 27/11/17 31	
B.4.1.3.3	Implementation of TTA to divert traffic to Temp slip road	1 day	1 day	Thu 8/2/18	Thu 8/2/18 32,29	
B.4.1.3.4	Utilities detection and Suirvey of existing drainage	2 days	2 days	Thu 8/2/18	Fri 9/2/18 32,33FS-1 day	
B.4.1.3.5	Initial site survey	2 days	0 days	Sun 17/9/17	Wed 10/1/18 34	
B.4.1.3.6	Drainage works at entrance of existing slip road (D101+ others)	45 days	45 days	Thu 11/1/18	Sat 24/2/18 35,4	
B.4.1.3.7	Draw pits construction	15 days	15 days	Sat 10/2/18	Sat 24/2/18 36FS-15 days	
B.4.1.3.8	Laying street lighting cables	9 days	9 days	Sun 25/2/18	Mon 5/3/18 37	
B.4.1.3.9	Road works	40 days	40 days	Tue 6/3/18	Sat 14/4/18 38	
B.4.1.3.10	Remaining clash barriers and road markings	10 days	10 days	Sun 15/4/18	Tue 24/4/18 39	
B.4.1.3.11	Reinstate works area	15 days	15 days	Wed 25/4/18	Wed 9/5/18 40	
B.4.1.3.12	General tidy up	1 day	1 day	Thu 10/5/18	Thu 10/5/18 41	
B.4.1.3.13	Completion of works	0 days	0 days	Sat 31/3/18	Sat 31/3/18 42	








Revised programme for Section D\_Doc 17


ITEM ID	Task Name	Duration	Remaining Duration	Start	Finish
1	Section D	1005 days	851.52 days	Fri 31/3/17	Sat 8/2/20
2	Construction E12 Footbridge and Lift Tower	1008.5 days	756.87 days	Fri 31/3/17	Fri 31/3/17
3	Access Date for Portion 6	1 day	0 days	Fri 31/3/17	Fri 31/3/17
4	Initial Site Survey	145 days	7.25 days	Thu 6/7/17	Mon 27/11/17
5	Tree survey	141 days	0 days	Fri 5/5/17	Fri 22/9/17
6	Submission of material for water mains	60 days	0 days	Fri 16/2/18	Fri 16/2/18
7	Approval to submission of water mains	28 days	0 days	Sat 17/2/18	Fri 16/3/18
8	Procurement to delivery of water mains material	45 days	0 days	Wed 18/4/18	Fri 1/6/18
9	Proposal of E&M Specialist	28 days	0 days	Mon 8/10/18	Sun 4/11/18
10	Approval of E&M Specialist	28 days	0 days	Mon 5/11/18	Sun 2/12/18
11	Material submission of cable tray	28 days	0 days	Tue 1/1/19	Mon 28/1/19
12	Approval of material submission of cable tray	28 days	0 days	Tue 4/12/18	Mon 31/12/18
13	Material submission of cables, conduit, fittings	28 days	0 days	Tue 1/1/19	Mon 28/1/19
14	Approval of material submission of cables conduit, fittings	28 days	0 days	Tue 4/12/18	Mon 31/12/18
15	Material submission of proposed lightings	28 days	0 days	Tue 1/1/19	Mon 28/1/19
16	Approval of proposed lighting	28 days	0 days	Thu 1/11/18	Wed 28/11/18
17	Material submission of pillar box c/w accessories	28 days	0 days	Thu 29/11/18	Wed 26/12/18
18	Approval of material submission of pillar box c/w accessories	28 days	0 days	Tue 4/12/18	Mon 31/12/18
19	Material submission of MCB distribution board	28 days	0 days	Tue 1/1/19	Mon 28/1/19
20	Approval of material submission of MCB distribution board	28 days	0 days	Tue 4/12/18	Mon 31/12/18
21	Material submission of communication cables	28 days	0 days	Tue 1/1/19	Mon 28/1/19
22	Approval of submission of communication cables	28 days	0 days	Tue 4/12/18	Mon 31/12/18
23	Submission of Lift Structural E&M (SEM), layout and installation drawings	60 days	0 days	Tue 22/5/18	Fri 20/7/18
24	Approval of Lift's SEM, layout and installation drawings	40 days	0 days	Sat 21/7/18	Wed 29/8/18
25	Material submission of proposed lifts	71 days	0 days	Sat 16/12/17	Tue 31/7/18
26	Approval of submission of proposed lift	41 days	0 days	Wed 17/8/18	Mon 10/9/18
27	Procurement to delivery of lift	120 days	0 days	Mon 1/10/18	Mon 28/1/19
28	Excavation Permit	180 days	0 days	Sat 1/4/17	Wed 27/9/17
29	Application of TTA for loading and unloading area	109 days	0 days	Tue 1/4/17	Tue 18/7/17
30	Road Works advice	14 days	0 days	Tue 25/7/17	Mon 7/8/17
31	Implementation of TTA	1 day	0 days	Tue 8/8/17	Tue 8/8/17
32	Erection of hoarding	10 days	0 days	Sun 30/7/17	Tue 8/8/17
33	Site Clearance and Tree felling	34 days	0 days	Mon 30/7/17	Fri 24/11/17
34	Construct temporary drainage systems	16 days	0 days	Sat 25/11/17	Sun 10/12/17
35	Utilities Detection	1 day	0 days	Fri 4/8/17	Fri 4/8/17
36	CTV inspection on uncharted Leachate pipes (PMI 27)	2 days	0 days	Mon 4/12/17	Tue 5/12/17
37	Revised RWE12 level (PMI 34)	7 days	0 days	Sat 9/12/17	Fri 15/12/17
38	Predrill for Excavation of rocks from retaining wall CH97.5 to CH45	45 days	0 days	Mon 15/1/18	Thu 1/3/18
39	Predrill for Excavation of rocks from retaining wall CH45 to CH0	45 days	0 days	Tue 19/9/17	Tue 16/1/18
40	Excavation of rock from retaining wall chainage CH97.5 to CH45	55 days	0 days	Thu 1/3/18	Wed 25/4/18
41	Excavation of rock from retaining wall chainage CH45 to CH0	55 days	0 days	Wed 25/4/18	Tue 19/6/18
42	Construction of Retaining walls chainage CH97.5 to CH45	30 days	0 days	Tue 19/6/18	Thu 19/7/18
43	Construction of Retaining walls chainage CH45 to CH0	30 days	0 days	Thu 19/7/18	Sat 18/8/18
44	XP application for works in TROT carriageway	232 days	0 days	Sat 1/4/17	Sat 18/11/17
45	Application of TTA for diversion of water mains	90 days	0 days	Sat 17/2/18	Thu 17/5/18
46	Road works advice	14 days	0 days	Fri 18/5/18	Thu 31/5/18
47	Implementation of TTA for water mains diversion	1 day	0 days	Fri 1/6/18	Fri 1/6/18
48	Diversion of water mains	90 days	0 days	Mon 15/10/18	Mon 15/10/18
49	Rock slope treatment	75 days	0 days	Sat 18/8/18	Thu 1/11/18
50	Construction of substructure of lift tower	45 days	0 days	Mon 15/10/18	Thu 29/11/18
51	Construction E12-P1, E12, P2	30 days	0 days	Tue 29/11/18	Sat 9/3/19
52	Construction of lift tower superstructures	70 days	0 days	Sat 29/12/18	Sat 9/3/19
53	Application of Power Supply	180 days	0 days	Thu 2/8/18	Mon 28/1/19
54	Positioning/Construction/Installation of Pillar Box	180 days	0 days	Thu 2/8/18	Mon 28/1/19
55	Trenching works for laying cables and communication cables	60 days	0 days	Tue 29/1/19	Fri 29/3/19
56	Lift car installations	87 days	0 days	Sat 9/3/19	Tue 4/6/19
57	Connection of cables and communication cables to lift car	7 days	0 days	Tue 28/5/19	Tue 4/6/19
58	Submission of material for glazing and lower	41 days	0 days	Sat 29/12/18	Thu 7/2/19
59	Comment of submission for glazing and lower	14 days	0 days	Fri 8/2/19	Thu 21/2/19

Page 1
















Revised programme for Section F1\_Dec 17

ITEM ID	Task Name	Duration	Remaining Duration	Start	Finish	
1	<b>F1.9.1 SECTION F1 - FLEXIBLE BARRIER</b>	<b>595 days</b>	<b>388.28 days</b>	<b>Fri 31/3/17</b>	<b>Thu 15/11/18</b>	
2	<b>F1.9.1.1 CONSTRUCTION OF Flexible barriers near Tiu King Leng</b>	<b>595 days</b>	<b>388.28 days</b>	<b>Fri 31/3/17</b>	<b>Thu 15/11/18</b>	
3	F1.9.1.1.1 Access Date for Portion 9	1 day	0 days	Fri 31/3/17	Fri 31/3/17	
4	F1.9.1.1.2 Initial Site Survey	60 days	33 days	Wed 11/10/17	Sat 9/12/17	
5	F1.9.1.1.3 Initial Tree Survey	13 days	7.15 days	Tue 24/10/17	Sun 5/11/17	
6	F1.9.1.1.4 Material and design submission for flexible barrier systems	78 days	0 days	Sat 1/4/17	Sat 17/6/17	
7	F1.9.1.1.5 Approval to material and design submission for flexible barrier system	216 days	32.4 days	Sun 18/6/17	Fri 19/1/18	
8	F1.9.1.1.6 Procurement of flexible barriers	121 days	121 days	Sat 20/1/18	Sun 20/5/18	
9	F1.9.1.1.7 Submission of method statement for Flexible barrier construction	28 days	28 days	Wed 15/11/17	Tue 12/12/17	
10	F1.9.1.1.8 Approval of method statement for flexible barrier construction	28 days	28 days	Wed 13/12/17	Tue 9/1/18	
11	F1.9.1.1.9 Submission of construction impact assessment	10 days	0 days	Mon 7/8/17	Wed 16/8/17	
12	F1.9.1.1.10 Monitoring of vibration and ground water level	264 days	205.4 days	Fri 3/11/17	Tue 24/7/18	
13	F1.9.1.1.11 Construction of piezometers (2nr) (PMI 4)	10 days	0 days	Fri 15/9/17	Sun 24/9/17	
14	F1.9.1.1.12 Ground Investigation works	30 days	30 days	Mon 25/9/17	Tue 24/10/17	
15	F1.9.1.1.13 Construction of Baffles	91 days	72.8 days	Mon 16/10/17	Wed 18/4/18	
16	F1.9.1.1.14 General site clearance for Flexible barriers	7 days	7 days	Mon 21/5/18	Sun 27/5/18	
17	F1.9.1.1.15 Erection of tubular platform for flexible barrier construction	50 days	50 days	Mon 28/5/18	Mon 16/7/18	
18	F1.9.1.1.16 Erection of flexible barriers	100 days	100 days	Tue 17/7/18	Wed 24/10/18	
19	F1.9.1.1.17 Removal of platform	20 days	20 days	Thu 25/10/18	Tue 13/11/18	
20	F1.9.1.1.18 General tidy up	2 days	2 days	Wed 14/11/18	Thu 15/11/18	
21	F1.9.1.1.19 Completion of works	0 days	0 days	Tue 24/7/18	Tue 24/7/18	



Critical	Split	Finish-only	Manual Summary	Inactive Task
Critical Split	Task Progress	Duration-only	Project Summary	Inactive Milestone
Critical Progress	Manual Task	Baseline	External Tasks	Inactive Summary
Task	Start-only	Baseline Split	Summary	Deadline

Activity ID	Activity Name	Duration	Start	Finish	2018					2019
					Oct		Nov		Dec	Jan
					10		11		12	13
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201810)-0		1153	17-Sep-18 A	27-Nov-21						
Road Improvement Works Location 1 (RIW1)		170	22-Oct-18	21-May-19						
Construction Works		170	22-Oct-18	21-May-19						
Preliminary Works		107	22-Oct-18	01-Mar-19						
CON10030	Trees survey at portion A	42	22-Oct-18	08-Dec-18						
CON11060	Pre-condition survey (RIW1)	30	22-Oct-18	24-Nov-18						
CON10040	Trees protection for trees transplant at portion A	89	12-Nov-18	01-Mar-19						
CON10010	Install monitoring & instrumentation at portion A	33	08-Dec-18	18-Jan-19						
CON10110	Trees protection / trees felling works at portion A	60	10-Dec-18	23-Feb-19						
Works in Subway KS27		120	18-Dec-18	21-May-19						
CON11130	Predrill works (RIW1)	120	18-Dec-18	21-May-19						
Portion AIII Boulder Treatment Works		101	22-Oct-18	22-Feb-19						
CON10020	Boulder Treatment Works (Portion AIII)	101	22-Oct-18	22-Feb-19						
Road Improvement Works Location 2 (RIW2)		90	22-Oct-18	09-Feb-19						
Construction Works in Slope C3 (Portion B)		90	22-Oct-18	09-Feb-19						
Preliminary Works		90	22-Oct-18	09-Feb-19						
Site Set-up Works		90	22-Oct-18	09-Feb-19						
CON20010	Trees survey at portion B	24	22-Oct-18	17-Nov-18						
CON20040	Trees protection / trees felling works at portion B	48	19-Nov-18	16-Jan-19						
CON20080	Install monitoring & instrumentation at portion B	48	04-Dec-18	31-Jan-19						
CON20060	Erect hoarding at portion B	48	10-Dec-18	09-Feb-19						
Construction Noise Semi-Enclosure SE2 (Portion C)		90	22-Oct-18	09-Feb-19						
Preliminary Works		90	22-Oct-18	09-Feb-19						
Site Set-up Works		90	22-Oct-18	09-Feb-19						
CON20020	Trees survey at portion C	24	22-Oct-18	17-Nov-18						
CON21020	Pre-condition survey (RIW2, portion C)	30	22-Oct-18	24-Nov-18						
CON20050	Trees protection / trees felling works at portion C	48	19-Nov-18	16-Jan-19						
CON20090	Install monitoring & instrumentation at portion C	48	04-Dec-18	31-Jan-19						
CON20070	Erect hoarding at portion C	48	10-Dec-18	09-Feb-19						
Construction Works		53	22-Oct-18	21-Dec-18						
Road Works		53	22-Oct-18	21-Dec-18						
CON20030	Notification of district welcome sign board relocation	35	22-Oct-18	30-Nov-18						
CON20100	Relocation of district welcome sign board	18	01-Dec-18	21-Dec-18						
Road Improvement Works Location 3 (RIW3)		120	10-Oct-18 A	16-Mar-19						
Construction Works		120	10-Oct-18 A	16-Mar-19						
Works in Slope D1		120	10-Oct-18 A	16-Mar-19						
Preparation Works		120	10-Oct-18 A	16-Mar-19						
CON30860	Pre-condition survey (RIW3)	30	10-Oct-18 A	14-Nov-18						
CON30010	Trees felling	120	22-Oct-18	16-Mar-19						
Road Works (Slope D1)		72	25-Oct-18	19-Jan-19						
CON30890	Utilities mapping at Section 3	72	25-Oct-18	19-Jan-19						
Works in Slope D2		60	22-Oct-18	02-Jan-19						
Construction of Retaining Wall RWD2		60	22-Oct-18	02-Jan-19						
CON30020	Trees felling	60	22-Oct-18	02-Jan-19						
Works in Slope D3		77	04-Dec-18	09-Mar-19						
Slope Works (Slope D3)		77	04-Dec-18	09-Mar-19						
CON30030	Install safety fencing, from haul road & hoarding	77	04-Dec-18	09-Mar-19						
Noise Barrier Works		54	04-Dec-18	11-Feb-19						
Site Set-up Works		12	04-Dec-18	17-Dec-18						
CON30040	Traffic diversion	12	04-Dec-18	17-Dec-18						
Noise Barrier Works along Lin Tak Road toward Lam Tin		42	18-Dec-18	11-Feb-19						
CON30050	Install sheet pile (L=1300m, 7.5m/d, 4 teams)	42	18-Dec-18	11-Feb-19						
Pedestrian Connectivity Facility (PC-E8)		113	22-Oct-18	11-Feb-19						
Construction Works		113	22-Oct-18	11-Feb-19						
Preparation Works		89	22-Oct-18	08-Feb-19						
CON41170	Pre-condition survey (PC-E8)	30	22-Oct-18	24-Nov-18						
Trees Works		52	22-Oct-18	20-Dec-18						
CON40060	Trees survey to Portion G	6	22-Oct-18	27-Oct-18						
CON40080	Trees felling works & trees protection works	52	22-Oct-18	20-Dec-18						

<div></div> Summary	<div></div> Critical Remainin...
<div></div> Actual Work	<div></div> Milestone
<div></div> Remaining Work	



Activity ID	Activity Name	Duration	Start	Finish	2018					2019
					Oct		Nov	Dec		Jan
					10		11	12		13
Hoarding Works & Site Set-up		89	22-Oct-18	08-Feb-19						
CON40020	Announcement to public works to be commenced	52	22-Oct-18	20-Dec-18						
CON40090	Erect temporary staircase along E8-ABT & diversion	48	08-Dec-18	08-Feb-19						
CON40070	Erect hoarding (along Hiu Ming Street)	12	08-Dec-18	21-Dec-18						
Earth Works		98	06-Nov-18	11-Feb-19						
CON40040	Install monitoring & instrumentation	18	06-Nov-18	26-Nov-18						
CON40050	Intital reading for monitoring & instrumentation point	38	06-Nov-18	19-Dec-18						
CON40140	Construct soldier pile wall to E8-ABT	52	06-Dec-18	11-Feb-19						
CON40110	Prepare & submit Intital reading for monitoring & instrumentation point	7	20-Dec-18	26-Dec-18						
Pedestrian Connectivity Facility (PC-E11)		921	22-Oct-18	27-Nov-21						
Construction Works		921	22-Oct-18	27-Nov-21						
Preliminary Works		921	22-Oct-18	27-Nov-21						
CON40650	Trees survey	16	22-Oct-18	08-Nov-18						
CON41180	Pre-condition survey (PC-E11)	24	22-Oct-18	17-Nov-18						
CON40720	Prepare & submit trees survey report	6	09-Nov-18	15-Nov-18						
CON40731	Trees preservation duration works period at portion E	893	23-Nov-18	27-Nov-21						
CON40660	Install ground settlement marker at Portion E	24	04-Dec-18	03-Jan-19						
CON40670	Install tiltmeter marker at Portion E	6	04-Dec-18	10-Dec-18						
CON40680	Install building settlement marker at Portion E	6	04-Dec-18	10-Dec-18						
CON40690	Initial reading taking	6	04-Dec-18	10-Dec-18						
CON40700	Prepare & submit initial reading for monitoring & instrumentation	7	11-Dec-18	18-Dec-18						
Sub-structure Works		96	03-Dec-18	30-Mar-19						
CON40760	Construct U/G utilities	96	03-Dec-18	30-Mar-19						
Pedestrian Connectivity Facility System A (SYA)		94	17-Sep-18 A	23-Jan-19						
Construction Works		94	17-Sep-18 A	23-Jan-19						
Preliminary Works		68	17-Sep-18 A	15-Dec-18						
CON50010	UU detection	8	17-Sep-18 A	29-Sep-18 A						
CON50160	Pre-condition survey (SYA)	30	24-Sep-18 A	10-Nov-18						
CON50020	Excavation for trial pit	42	08-Oct-18 A	01-Nov-18						
CON50030	Erect hoarding	52	16-Oct-18 A	15-Dec-18						
Sub-structure Works		30	17-Dec-18	23-Jan-19						
CON500410	Install sheet pile at SYA-F1 (62m L, 2m/d, 1 team)	30	17-Dec-18	23-Jan-19						
Pedestrian Connectivity Facility System B (SYB)		71	22-Oct-18	15-Jan-19						
Construction Works		71	22-Oct-18	15-Jan-19						
Preliminary Works		71	22-Oct-18	15-Jan-19						
CON50170	Pre-condition survey (SYB)	35	22-Oct-18	30-Nov-18						
CON50180	UU detection	36	01-Dec-18	15-Jan-19						

Summary

Critical Remainin...

Actual Work

◆

◆Milestone

Remaining Work



## **Appendix D**

### **Monitoring Locations for Impact Monitoring**

Legend

- Study Area
- 500m Assessment Area
- Dust Monitoring Locations

Rev	Description	By	Date
A	FIRST ISSUE	GL	10/13
B	SECOND ISSUE	GL	02/14

ARUP


Contract No. and Title  
 Agreement No. CE 18/2012(CE)  
 Development of  
 Anderson Road Quarry -  
 Investigation

Drawing title  
 Locations of Construction  
 Dust Monitoring  
 (Sheet 1 of 3)

Drawing no.	227724/E/1045	Rev.	B
Drawn	CC	Checked	Approved
Scale	1:5000 (A3)	Status	PRELIMINARY


COMPONENT RESERVED

土木工 程 拓 展 署  
 Civil Engineering and  
 Development Department





DO NOT SCALE DRAWINGS. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED.  
© THE ABC & COMPANY'S FROM 1990 TO 2010



**Legend**

- Study Area
- 500m Assessment Area
- Dust Monitoring Locations

B	SECOND ISSUE	DL	07/14		
A	FIRST ISSUE	DL	10/13		
Rev	Description	By	Date		
Constant					
ARUP					

Contract No. and Title  
**Agreement No. CE 18/2012(CE)**  
**Development of  
Anderson Road Quarry -  
Investigation**

Drawing Title  
**Locations of Construction  
Dust Monitoring  
(Sheet 2 of 3)**

Drawing no.	227724/E/1046	Rev.	B
Drawn	CC	Checked	CC
Scale	1:5000 (A3)	Status	PRELIMINARY
COPYRIGHT RESERVED			

**土木工務發展署**  
**Civil Engineering and  
Development Department**



FOR SCALE DRAWING, CHECK DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED.  
© 2014 ARUP ENGINEERING AND DEVELOPMENT LIMITED.



- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations

B	SECOND ISSUE	07/14
A	FIRST ISSUE	10/13
Rev	Description	By Date
Constant		

## ARUP

Contract No. and Title  
**Agreement No. CE 18/2012(CE)**  
**Development of**  
**Anderson Road Quarry -**  
**Investigation**

Drawing title  
**Locations of Construction**  
**Dust Monitoring**  
**(Sheet 3 of 3)**

Drawing no.	227724/E/1047	Rev.	B
Drawn	13/7/14	Checked	ST
Scale	1:5000 (as)	Status	PRELIMINARY

COPYRIGHT RESERVED

土木工程師  
Civil Engineering and  
Development Department



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED.  
© THE ARUP & PARTNERS HONG KONG LIMITED

NMS-7 (Chi Tai House of On Tai Estate)

Building layout is assumed for assessment purpose

NMS-6 (Yung Tai House of On Tai Estate)

Building layout is assumed for assessment purpose

NMS-3 (Site C2 - R102)

NMS-1 (Site C2 + School 05)

NMS-5 (Hau Tat House of On Tat Estate)

NMS-4 / NMS-4a (On Tat House of On Tat Estate)

Building layout is assumed for assessment purpose

NMS-2 (Site E - School)  
(Site E - School)

Legend

- Study Area
- Construction Noise Monitoring Location
- Construction and Operational Road Traffic Noise Monitoring Location
- Review Noise monitoring Location

C	THIRD ISSUE	GL	05/14
B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date

Consultant  
**ARUP**


Contract No. and Title  
Agreement No. CE 18/2012(CE)  
Development of  
Anderson Road Quarry -  
Investigation

Drawing title  
Locations of Noise  
Monitoring

Drawing no.	227724/E/2400	Rev.	C
Drawn	Date	Checked	Approved
GL	05/14	TC	ST
Scale	1:5000	Status	PRELIMINARY

COPYRIGHT RESERVED  
 土木工程拓展署  
Civil Engineering and  
Development Department





- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations
  - Noise Monitoring Location

B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date

Consultant

Contract No. and Title

Agreement No. CE 18/2012(CE)  
Development of  
Anderson Road Quarry -  
Investigation

Drawing title  
Locations of Construction Dust  
and Noise Monitoring

COPYRIGHT RESERVED



## **Appendix E**

### **Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory**

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Chi Yum Ching She				Date of Calibration: 24-Sep-18			
Location ID : AMS1				Next Calibration Date: 24-Nov-18			
Model: TISCH High Volume Air Sampler TE-5170				Technician: Mr. Ip Ka Hing			
<b>CONDITIONS</b>							
Sea Level Pressure (hPa)		<div style="border: 1px solid black; padding: 2px;">1011.1</div>		Corrected Pressure (mm Hg)		<div style="border: 1px solid black; padding: 2px;">758.325</div>	
Temperature (°C)		<div style="border: 1px solid black; padding: 2px;">27.0</div>		Temperature (K)		<div style="border: 1px solid black; padding: 2px;">300</div>	
<b>CALIBRATION ORIFICE</b>							
Make->		<div style="border: 1px solid black; padding: 2px;">TISCH</div>		Qstd Slope ->		<div style="border: 1px solid black; padding: 2px;">2.02017</div>	
Model->		<div style="border: 1px solid black; padding: 2px;">TE-5025A</div>		Qstd Intercept ->		<div style="border: 1px solid black; padding: 2px;">-0.03691</div>	
Serial # ->		<div style="border: 1px solid black; padding: 2px;">1612</div>					
<b>CALIBRATION</b>							
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.5	6.5	13	1.795	55	54.76	Slope = 33.3655 Intercept = -5.5465 Corr. coeff. = 0.9977
13	5.3	5.1	10.4	1.608	49	48.78	
10	3.9	3.9	7.8	1.395	40	39.82	
7	2.4	2.3	4.7	1.087	30	29.87	
5	1.2	1.1	2.3	0.766	21	20.91	
<b>Calculations :</b> $Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$ $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$  Qstd = standard flow rate IC = corrected chart responses I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration ( deg K ) Pstd = actual pressure during calibration ( mm Hg )  <b>For subsequent calculation of sampler flow:</b> $1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$  m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure							

Standard Flow Rate (m3/min)	Actual chart response (IC)
0.766	20.91
1.087	29.87
1.395	39.82
1.608	48.78
1.795	54.76

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Oi Tat House	Date of Calibration: 24-Sep-18
Location ID : AMS 5	Next Calibration Date: 24-Nov-18
Model: TISCH High Volume Air Sampler TE-5170	Technician: Mr. Ip Ka Hing

### CONDITIONS

Sea Level Pressure (hPa) <span style="border: 1px solid black; padding: 2px;">1011.1</span>	Corrected Pressure (mm Hg) <span style="border: 1px solid black; padding: 2px;">758.325</span>
Temperature (°C) <span style="border: 1px solid black; padding: 2px;">27.0</span>	Temperature (K) <span style="border: 1px solid black; padding: 2px;">300</span>

### CALIBRATION ORIFICE

Make-> <span style="border: 1px solid black; padding: 2px;">TISCH</span>	Qstd Slope -> <span style="border: 1px solid black; padding: 2px;">2.02017</span>
Model-> <span style="border: 1px solid black; padding: 2px;">TE-5025A</span>	Qstd Intercept -> <span style="border: 1px solid black; padding: 2px;">-0.03691</span>
Serial # -> <span style="border: 1px solid black; padding: 2px;">1612</span>	

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.1	6.5	12.6	1.768	55	54.76	Slope = 33.8828 Intercept = -4.4919 Corr. coeff. = 0.9986
13	4.8	4.6	9.4	1.529	48	47.79	
10	3.7	3.5	7.2	1.341	42	41.81	
7	2.5	2.5	5	1.120	33	32.85	
5	1.2	1.2	2.4	0.782	22	21.90	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

**FLOW RATE CHART**





## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :     Hau Tat House	Date of Calibration:   24-Sep-18
Location ID :     AMS 6	Next Calibration Date:   24-Nov-18
Model: TISCH High Volume Air Sampler TE-5170	Technician: Mr. Ip Ka Hing

### CONDITIONS

Sea Level Pressure (hPa)	1011.1	Corrected Pressure (mm Hg)	758.325
Temperature (°C)	27.0	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	TE-5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6	12.3	1.747	54	53.76	Slope = 30.1302 Intercept = 1.2189 Corr. coeff. = 0.9977
13	4.7	4.5	9.2	1.513	48	47.79	
10	3.7	3.5	7.2	1.341	41	40.82	
7	2.2	2.1	4.3	1.040	32	31.86	
5	1.1	1.2	2.3	0.766	25	24.89	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ma Yau Tong Village

Date of Calibration: 24-Sep-18

Location ID : AMS 7

Next Calibration Date: 24-Nov-18

Model: TISCH High Volume Air Sampler TE-5170

Technician: Mr. Ip Ka Hing

### CONDITIONS

Sea Level Pressure (hPa)

1011.1

Temperature (°C)

27.0

Corrected Pressure (mm Hg)

758.325

Temperature (K)

300

### CALIBRATION ORIFICE

Make-> TISCH

Model-> TE-5025A

Serial # -> 1612

Qstd Slope ->

2.02017

Qstd Intercept ->

-0.03691

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.1	12.4	1.754	46	45.80	Slope = 26.6787 Intercept = -1.5908 Corr. coeff. = 0.9986
13	5.4	4.9	10.3	1.600	41	40.82	
10	3.7	3.7	7.4	1.359	34	33.85	
7	2.2	2.2	4.4	1.052	27	26.88	
5	1.2	1.1	2.3	0.766	19	18.92	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



# Certificate of Calibration

## Calibration Certification Information

Cal. Date: February 13, 2018

Rootsmeter S/N: 438320

Ta: 293

°K

Operator: Jim Tisch

Pa: 763.3

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3970	3.2	2.00
2	3	4	1	1.0000	6.3	4.00
3	5	6	1	0.8900	7.9	5.00
4	7	8	1	0.8440	8.7	5.50
5	9	10	1	0.7010	12.6	8.00

## Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)
1.0172	0.7281	1.4293	0.9958	0.7128	0.8762
1.0130	1.0130	2.0213	0.9917	0.9917	1.2392
1.0109	1.1358	2.2599	0.9896	1.1120	1.3854
1.0098	1.1964	2.3702	0.9886	1.1713	1.4530
1.0046	1.4331	2.8586	0.9835	1.4030	1.7524
<b>QSTD</b>	m=	<b>2.02017</b>	<b>QA</b>	m=	<b>1.26500</b>
	b=	<b>-0.03691</b>		b=	<b>-0.02263</b>
	r=	<b>0.99988</b>		r=	<b>0.99988</b>

## Calculations

$$Vstd = \Delta Vol / ((Pa - \Delta P) / Pstd) (Tstd / Ta)$$

$$Va = \Delta Vol / ((Pa - \Delta P) / Pa)$$

$$Qstd = Vstd / \Delta Time$$

$$Qa = Va / \Delta Time$$

For subsequent flow rate calculations:

$$Qstd = 1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$$

$$Qa = 1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$$

## Standard Conditions

Tstd: 298.15 °K

Pstd: 760 mm Hg

## Key

ΔH: calibrator manometer reading (in H2O)

ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

b: intercept

m: slope

## RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30





### SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815078
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd  
Part of the ALS Laboratory Group

11/F., Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)

WORK ORDER : HK1815078  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815078-001	S/N: 366409	AIR	05-Jan-2018	S/N: 366409

## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
Manufacturer: Sibata LD-3B  
Serial No. 366409  
Equipment Ref: EQ109  
Job Order HK1815078

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
Location & Location ID: AUES office (calibration room)  
Equipment Ref: HVS 018  
Last Calibration Date: 1 December 2017

### Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	474	3.7
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	577	4.8
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2097	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) 520 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 521 (CPM)

### Linear Regression of Y or X


Slope (K-factor): 0.0022

Correlation Coefficient 0.9967

Date of Issue 9 January 2018

### Remarks:

1. **Strong** Correlation ( $R > 0.8$ )
  2. Factor 0.0022 should be apply for TSP monitoring
- \*If  $R < 0.5$ , repair or re-verification is required for the equipment



Operator: Martin Li Signature:  Date: 9 January 2018

QC Reviewer: Ben Tam Signature:  Date: 9 January 2018



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 1-Dec-17
Location ID :	Calibration Room	Next Calibration Date: 1-Mar-18

### CONDITIONS

Sea Level Pressure (hPa)	1018.8	Corrected Pressure (mm Hg)	764.1
Temperature (°C)	21.2	Temperature (K)	294

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta)) - b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)] - b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





### SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815073
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd  
Part of the ALS Laboratory Group

11/F, Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815073  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815073-001	S/N: 2X6145	AIR	05-Jan-2018	S/N: 2X6145



## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
Manufacturer: Sibata LD-3B  
Serial No. 2X6145  
Equipment Ref: EQ105  
Job Order HK1815073

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
Location & Location ID: AUES office (calibration room)  
Equipment Ref: HVS 018  
Last Calibration Date: 1 December 2017

### Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	511	4.0
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	598	4.9
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2111	16.5

Sensitivity Adjustment Scale Setting (Before Calibration) 583 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 583 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022


Correlation Coefficient 0.9981

Date of Issue 9 January 2018

### Remarks:

1. **Strong** Correlation ( $R > 0.8$ )
2. Factor 0.0022 should be apply for TSP monitoring

\*If  $R < 0.5$ , repair or re-verification is required for the equipment



Operator: Martin Li Signature:  Date: 9 January 2018

QC Reviewer: Ben Tam Signature:  Date: 9 January 2018

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 1-Dec-17
Location ID :	Calibration Room	Next Calibration Date: 1-Mar-18

### CONDITIONS

Sea Level Pressure (hPa)	1018.8	Corrected Pressure (mm Hg)	764.1
Temperature (°C)	21.2	Temperature (K)	294

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





### SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815077
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd  
Part of the ALS Laboratory Group

11/F., Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax: +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)



WORK ORDER : HK1815077  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815077-001	S/N: 3Y6503	AIR	05-Jan-2018	S/N: 3Y6503

## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
Manufacturer: Sibata LD-3B  
Serial No. 3Y6503  
Equipment Ref: EQ112  
Job Order HK1815077

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
Location & Location ID: AUES office (calibration room)  
Equipment Ref: HVS 018  
Last Calibration Date: 1 December 2017

### Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	521	4.1
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	674	5.6
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2077	16.3

Sensitivity Adjustment Scale Setting (Before Calibration) 661 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 661 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022


Correlation Coefficient 0.9976

Date of Issue 9 January 2018

### Remarks:

1. **Strong** Correlation ( $R > 0.8$ )
2. Factor 0.0022 should be apply for TSP monitoring

\*If  $R < 0.5$ , repair or re-verification is required for the equipment



Operator : Martin Li Signature :  Date : 9 January 2018

QC Reviewer : Ben Tam Signature :  Date : 9 January 2018

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung  
Location ID : Calibration Room

Date of Calibration: 1-Dec-17  
Next Calibration Date: 1-Mar-18

### CONDITIONS

Sea Level Pressure (hPa) 1018.8  
Temperature (°C) 21.2

Corrected Pressure (mm Hg) 764.1  
Temperature (K) 294

### CALIBRATION ORIFICE

Make-> TISCH  
Model-> 5025A  
Calibration Date-> 28-Feb-17

Qstd Slope -> 2.11965  
Qstd Intercept -> -0.02696  
Expiry Date-> 28-Feb-18

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

**FLOW RATE CHART**







### SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815072
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd  
Part of the ALS Laboratory Group

11/F., Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax: +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815072  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815072-001	S/N: 366410	AIR	05-Jan-2018	S/N: 366410

## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
Manufacturer: Sibata LD-3B  
Serial No. 366410  
Equipment Ref: EQ110  
Job Order HK1815072

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
Location & Location ID: AUES office (calibration room)  
Equipment Ref: HVS 018  
Last Calibration Date: 1 December 2017

### Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	498	3.9
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	571	4.7
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2095	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) 670 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 669 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022


Correlation Coefficient 0.9977

Date of Issue 9 January 2018

### Remarks:

1. **Strong** Correlation ( $R > 0.8$ )
2. Factor 0.0022 should be apply for TSP monitoring

\*If  $R < 0.5$ , repair or re-verification is required for the equipment



Operator : Martin Li Signature :  Date : 9 January 2018

QC Reviewer : Ben Tam Signature :  Date : 9 January 2018



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung  
 Location ID : Calibration Room

Date of Calibration: 1-Dec-17  
 Next Calibration Date: 1-Mar-18

### CONDITIONS

Sea Level Pressure (hPa) 1018.8  
 Temperature (°C) 21.2

Corrected Pressure (mm Hg) 764.1  
 Temperature (K) 294

### CALIBRATION ORIFICE

Make-> TISCH  
 Model-> 5025A  
 Calibration Date-> 28-Feb-17

Qstd Slope -> 2.11965  
 Qstd Intercept -> -0.02696  
 Expiry Date-> 28-Feb-18

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

#### Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



# Certificate of Calibration

## 校正證書

Certificate No. : C183260

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC18-0867)

Date of Receipt / 收件日期 : 12 June 2018

Description / 儀器名稱 : Sound Calibrator (EQ083)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-74

Serial No. / 編號 : 34246492

Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 June 2018

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

:

  
H T Wong  
Technical Officer

Certified By

核證

:

  
K C Lee  
Engineer

Date of Issue

簽發日期

:

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C183260

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C173864
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C181288

4. Test procedure : MA100N.

5. Results :

### 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	$\pm 0.3$	$\pm 0.2$

### 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.001	1 kHz $\pm 1$ %	$\pm 1$

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



# Certificate of Calibration

## 校正證書

Certificate No. : C183085  
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC18-0867)

Date of Receipt / 收件日期 : 28 May 2018

Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 2238  
Serial No. / 編號 : 2285762  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$   
Line Voltage / 電壓 : ---

Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 10 June 2018

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By  
測試

  
K C Lee  
Engineer

Certified By  
核證

  
H C Chan  
Engineer

Date of Issue  
簽發日期

11 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

# Certificate of Calibration

## 校正證書

Certificate No. : C183085  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)
52 - 132	L <sub>AFP</sub>	A	F	94.00	1	94.1

- 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading	IEC 60651 Type 1 Spec.
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)	(dB)
52 - 132	L <sub>AFP</sub>	A	F	94.00	1	94.0	± 0.7

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)
52 - 132	L <sub>AFP</sub>	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

# Certificate of Calibration

## 校正證書

Certificate No. : C183085  
證書編號

### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
52 - 132	L <sub>AFP</sub>	A	F	94.00	1	94.0	Ref.
	L <sub>ASP</sub>		S			94.0	± 0.1
	L <sub>AIP</sub>		I			94.1	± 0.1

#### 6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
32 - 112	L <sub>AFP</sub>	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	104.9	-1.0 ± 1.0
	L <sub>ASP</sub>	S	Continuous		106.0	Ref.	
	L <sub>ASMax</sub>		500 ms		102.0	-4.1 ± 1.0	

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
52 - 132	L <sub>AFP</sub>	A	F	94.00	31.5 Hz	55.0	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



# Certificate of Calibration

## 校正證書

Certificate No. : C183085

證書編號

### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
52 - 132	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

### 6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
32 - 112	L <sub>Aeq</sub>	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
								90	89.5	± 0.5
			60 sec.					80	79.2	± 1.0
			5 min.					70	69.3	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	31.5 Hz - 125 Hz	± 0.35 dB
	250 Hz - 500 Hz	± 0.30 dB
	1 kHz	± 0.20 dB
	2 kHz - 4 kHz	± 0.35 dB
	8 kHz	± 0.45 dB
	12.5 kHz	± 0.70 dB
104 dB	1 kHz	± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	± 0.10 dB (Ref. 94 dB)
Burst equivalent level		± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC18-0867)

Date of Receipt / 收件日期 : 13 June 2018

Description / 儀器名稱 : Integrating Sound Level Meter (EQ008)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 2238  
Serial No. / 編號 : 2285690  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2018

### TEST RESULTS / 測試結果


The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By

測試

  
K C Lee  
Engineer

Certified By

核證

  
H C Chan  
Engineer

Date of Issue

簽發日期

29 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

- Test procedure : MA101N.

- Results :

### 6.1 Sound Pressure Level

#### 6.1.1 Reference Sound Pressure Level

##### 6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.2

##### 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading	IEC 60651 Type 1 Spec.
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	± 0.7

##### 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	Ref.
	L <sub>ASP</sub>		S			94.2	± 0.1
	L <sub>AIP</sub>		I			94.1	± 0.1

#### 6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L <sub>AFP</sub>	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.0	-1.0 ± 1.0
	L <sub>ASP</sub>	S	Continuous		106.0	Ref.	
	L <sub>ASMax</sub>		500 ms		102.0	-4.1 ± 1.0	

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L <sub>AFP</sub>	A	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	+1.2 ± 1.0
					4 kHz	95.1	+1.0 ± 1.0
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 3 of 4

# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>CFF</sub>	C	F	94.00	31.5 Hz	91.2	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

### 6.4 Time Averaging

UUT Setting				Applied Value					UUT	IEC 60804
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L <sub>Aeq</sub>	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
			60 sec.			1/10 <sup>2</sup>		90	89.7	± 0.5
			5 min.			1/10 <sup>3</sup>		80	79.7	± 1.0
						1/10 <sup>4</sup>		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
250 Hz - 500 Hz	: ± 0.30 dB
1 kHz	: ± 0.20 dB
2 kHz - 4 kHz	: ± 0.35 dB
8 kHz	: ± 0.45 dB
12.5 kHz	: ± 0.70 dB
104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 4 of 4





Hong Kong Accreditation Service  
香港認可處

**Certificate of Accreditation**  
**認可證書**

*This is to certify that*  
特此證明

**ALS TECHNICHEM (HK) PTY LIMITED**

**11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong**  
香港新界葵涌永業街1-3號忠信針織中心11樓

*has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a*  
為香港認可處執行機關根據認可諮詢委員會建議而接受的

**HOKLAS Accredited Laboratory**  
「香港實驗所認可計劃」認可實驗所

*This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence*  
此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求，  
*of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as*  
獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定  
*listed in the HOKLAS Directory of Accredited Laboratories within the test category of*  
測試或校正工作

**Environmental Testing**  
**環境測試**

*This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005.*  
本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。


*This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory*  
這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作  
*quality management system (see joint IAF-ILAC-ISO Communiqué).*  
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

*The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive*  
香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator  
執行幹事 陳成城  
Issue Date : 5 May 2009  
簽發日期：二零零九年五月五日

Registration Number : **HOKLAS 066**  
註冊號碼：

Date of First Registration : 15 September 1995  
首次註冊日期：一九九五年九月十五日





## **Appendix F**

### **Event and Action Plan**

## Event / Action Plan for construction dust

Event	Action			
	ET	IEC	ER	Contractor
Action Level exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC, ER and Contractor;</li> <li>3. Repeat measurement to confirm finding; and</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Rectify any unacceptable practice and implement remedial measures; and</li> <li>3. Amend working methods agreed with ER if appropriate.</li> </ol>
Action Level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC, ER and Contractor;</li> <li>3. Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor; and</li> <li>3. Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals; and</li> <li>4. Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform ER, Contractor, IEC and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily; and</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>4. Advise the ER and ET on the effectiveness of the proposed remedial measures; and</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor; and</li> <li>3. Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>4. Implement the agreed proposals; and</li> <li>5. Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>5. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise and ensure remedial measures properly implemented; and</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Resubmit proposals if problem still not under control; and</li> <li>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	<ol style="list-style-type: none"> <li>1. Notify IEC, ER and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures; and</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem; and</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER; and</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level Exceedance	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented; and</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control; and</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



## **Appendix G**

### **Impact Monitoring Schedule**

**Impact Monitoring Schedule for the Reporting Period**

Date		NOISE MONITORING (0700 – 1900)	AIR QUALITY MONITORING	
			1-HOUR TSP	24-HOUR TSP
Mon	1-Oct-18			
Tue	2-Oct-18			
Wed	3-Oct-18			
Thu	4-Oct-18			✓
Fri	5-Oct-18	✓	✓	
Sat	6-Oct-18			
Sun	7-Oct-18			
Mon	8-Oct-18			
Tue	9-Oct-18			
Wed	10-Oct-18			✓
Thu	11-Oct-18	✓	✓	
Fri	12-Oct-18			
Sat	13-Oct-18			
Sun	14-Oct-18			
Mon	15-Oct-18			
Tue	16-Oct-18	✓	✓	✓
Wed	17-Oct-18			
Thu	18-Oct-18			
Fri	19-Oct-18			
Sat	20-Oct-18			
Sun	21-Oct-18			
Mon	22-Oct-18	✓	✓	✓
Tue	23-Oct-18			
Wed	24-Oct-18			
Thu	25-Oct-18			
Fri	26-Oct-18			✓
Sat	27-Oct-18		✓	
Sun	28-Oct-18			
Mon	29-Oct-18			
Tue	30-Oct-18			
Wed	31-Oct-18			

✓	Monitoring Day
	Sunday or Public Holiday

**Impact Monitoring Schedule for next Reporting Period**

Date		NOISE MONITORING (0700 – 1900)	AIR QUALITY MONITORING	
			1-HOUR TSP	24-HOUR TSP
Thu	1-Nov-18			✓
Fri	2-Nov-18	✓	✓	
Sat	3-Nov-18			
Sun	4-Nov-18			
Mon	5-Nov-18			
Tue	6-Nov-18			
Wed	7-Nov-18			✓
Thu	8-Nov-18	✓	✓	
Fri	9-Nov-18			
Sat	10-Nov-18			
Sun	11-Nov-18			
Mon	12-Nov-18			
Tue	13-Nov-18			✓
Wed	14-Nov-18	✓	✓	
Thu	15-Nov-18			
Fri	16-Nov-18			
Sat	17-Nov-18			
Sun	18-Nov-18			
Mon	19-Nov-18			✓
Tue	20-Nov-18	✓	✓	
Wed	21-Nov-18			
Thu	22-Nov-18			
Fri	23-Nov-18			
Sat	24-Nov-18			✓
Sun	25-Nov-18			
Mon	26-Nov-18	✓	✓	
Tue	27-Nov-18			
Wed	28-Nov-18			
Thu	29-Nov-18			
Fri	30-Nov-18			✓

✓	Monitoring Day
	Sunday or Public Holiday



## **Appendix H**

### **Database of Monitoring Result**

## 24-hour TSP Database

## 24-hour TSP Monitoring Data for AMS-1

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
4-Oct-18	23073	20233.03	20257.53	1470.0	37	41	39	26.9	1014.5	1.33	1958	2.6721	2.7668	0.0947	48
10-Oct-18	23020	20257.53	20281.93	1464.0	38	38	38	26.2	1013.5	1.30	1908	2.6678	2.7542	0.0864	45
16-Oct-18	23155	20281.93	20306.53	1476.0	38	38	38	25.7	1014	1.30	1925	2.6427	2.7434	0.1007	52
22-Oct-18	23275	20306.53	20330.77	1454.4	38	39	38.5	25	1015.9	1.32	1922	2.6657	2.7759	0.1102	57
26-Oct-18	23266	14830.75	14854.75	1440	38	38	38	24.3	1015.4	1.31	1883	2.6742	2.801	0.1268	67

## 24-hour TSP Monitoring Data for AMS-5

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
4-Oct-18	23074	6585.45	6609.45	1439.76	28	28	28.0	26.9	1013.8	0.96	1377	2.6960	2.7834	0.0874	63
10-Oct-18	23152	6609.45	6633.55	1446.00	28	28	28.0	24.8	1014.7	0.96	1388	2.6814	2.7377	0.0563	41
16-Oct-18	23272	6633.55	6658.06	1470.60	28	28	28.0	25.7	1014	0.96	1409	2.6677	2.7140	0.0463	33
22-Oct-18	23274	6658.06	6682.06	1440.00	30	30	30.0	28.5	1000.1	1.01	1450	2.6815	2.7299	0.0484	33
26-Oct-18	23262	6682.06	6705.73	1420.20	28	28	28.0	24.3	1015.4	0.96	1364	2.6898	2.7505	0.0607	44

## 24-hour TSP Monitoring Data for AMS-6

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
4-Oct-18	23153	11808.62	11832.69	1444.20	31	32	31.5	26.7	1012.5	1.00	1447	2.6820	2.7456	0.0636	44
10-Oct-18	23198	11832.69	11856.19	1410.00	32	32	32.0	26.2	1013.5	1.02	1438	2.6475	2.6994	0.0519	36
16-Oct-18	23157	11856.19	11880.25	1443.60	32	32	32.0	25.7	1014	1.02	1473	2.6407	2.6907	0.0500	34
22-Oct-18	23273	11880.25	11904.32	1444.20	31	32	31.5	28.5	1000.1	0.99	1433	2.6734	2.7240	0.0506	35
26-Oct-18	23261	11904.32	11928.42	1446.00	20	20	20.0	24.3	1015.4	0.62	903	2.6792	2.7286	0.0494	55

## 24-hour TSP Monitoring Data for AMS-7

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
4-Oct-18	23163	7174.65	7198.18	1411.80	38	41	39.5	26.9	1014.5	1.54	2169	2.6492	2.7957	0.1465	68
10-Oct-18	23019	7198.18	7222.08	1434.00	38	38	38.0	26.2	1013.5	1.48	2124	2.6718	2.7640	0.0922	43
16-Oct-18	23156	7222.08	7245.95	1432.20	42	42	42.0	25.7	1014	1.63	2338	2.6485	2.7180	0.0695	30
22-Oct-18	23276	7245.95	7269.67	1423.20	38	38	38.0	28.5	1000.1	1.47	2087	2.6775	2.7709	0.0934	45
26-Oct-18	23263	7269.67	7293.67	1440.00	39	40	39.5	26.3	1016.5	1.54	2217	2.6782	2.7595	0.0813	37

## Noise Database

Noise Measurement Results (dB) of NMS4a																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
5-Oct-18	9:29	63	65.7	56.8	63.9	61.8	54.2	58.3	58.7	52.3	63.4	65.9	54.7	62.8	65.5	54.4	62.6	65.2	56.2	63
11-Oct-18	9:15	67.4	70.2	62.9	65.3	68.3	61.7	65.4	68.8	60.4	64.3	67.1	59.9	66.2	68.3	63.1	66.6	69	62.1	66
16-Oct-18	9:14	66.8	68.2	64	69.4	71.8	66.5	67.8	69.9	65	68.7	70.6	65.8	68.1	70.1	65.2	69	70.9	66	68
22-Oct-18	10:44	60.4	63	55.5	59.8	62.5	56	59.4	61.5	56	60.5	64	55.5	62.7	66	56	58.8	62.5	51	60

Noise Measurement Results (dB) of NMS5																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
5-Oct-18	10:31	65	67.3	59.6	66.5	68.8	62.2	66.3	68.6	61.9	65.3	68.6	55	61.1	64.1	53.1	61.4	65.2	52.6	65
11-Oct-18	10:03	67.8	70.4	63.2	65.7	67.9	58.3	68.7	70.6	63.1	65	67.4	61.9	65.7	67.6	62.8	66.7	68.2	64.7	67
16-Oct-18	10:18	59.6	60.7	57.3	58.1	59.3	56.4	59.3	60.5	57.6	60.2	61.6	58.3	60.8	62.8	58.3	59.5	60.7	57.6	60
22-Oct-18	11:27	56.2	55	54	54.9	55	54.5	59.5	57.5	54.5	57.1	58	56	57.4	58.5	56	57.4	58.5	56	57

Noise Measurement Results (dB) of NMS6																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
5-Oct-18	13:54	55.4	57.3	52.5	56.6	59.2	53.8	63.8	66.5	52.6	66	66.6	65.4	65.8	66.4	65.3	64.5	66	60.6	64
11-Oct-18	13:08	58.7	62.3	54.8	56.7	58.8	51.5	58	59.4	54.6	57.4	59.3	54.3	61.9	63.4	51.8	56.5	58.4	52.9	59
16-Oct-18	15:39	57.8	58.4	541	56.4	57.6	54.2	55.7	57	54.1	57.3	58.5	55.5	57	58.5	54.6	56.5	58.1	54.1	57
22-Oct-18	10:01	66.6	67	66	64.2	67	59.5	64.4	66.5	60.5	65.8	68	62	66.3	69	61.5	67.9	70.5	62.5	66


Noise Measurement Results (dB) of NMS7																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
5-Oct-18	14:41	58.3	61.6	51.5	58.2	62.1	52.2	62.6	65.4	56.3	61	64.1	53.6	60.6	63.7	53.9	60.3	63.3	53.4	60
11-Oct-18	13:56	57.3	58.8	55.6	56	57.6	53.9	57.4	58.6	55.6	56.6	57.9	55.2	55.7	57.6	53.3	56.3	57.8	53.8	57
16-Oct-18	16:24	62	65.3	56.4	63.9	65.3	62	63.7	67.6	57.5	63.9	68.1	56.2	65	67.3	60	63.2	66.2	56.2	64
22-Oct-18	9:17	70.2	73	63.5	70.4	73.5	63	72.4	74.5	69	71.4	74	66.5	70.9	73.5	63.5	70.5	73	66	71




Noise Measurement Results (dB) of NMS8																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
5-Oct-18	15:35	54.6	58.8	50.6	56.2	59.2	53.1	54.8	58.1	50.6	55.6	59.6	49.5	53.4	58.5	49.2	54.1	57.5	48.7	55
11-Oct-18	15:27	57.1	58.7	52.6	55.6	56.8	53.5	56.9	59.2	52.4	54.6	55.3	52.9	55.1	56.4	52.9	56.6	58	55.3	56
16-Oct-18	13:33	53.6	54.3	50.5	54.9	55.7	53.7	52.9	53.9	51.2	52.4	53.2	51.6	53.3	54.2	52	54.1	54.9	53.4	54
22-Oct-18	13:24	53.7	54.5	50	54.7	55.5	53	54.3	55	52.5	54.5	56.5	52.5	58.1	60.5	53	56.9	59.5	49	56


## **Appendix I**


### **Graphical Plots for Monitoring Result**

**Air Quality – 1-hour TSP**







**Air Quality – 24-hour TSP**






## Noise









## **Appendix J**

### **Meteorological Data**

Date		Weather	Total Rainfall (mm)	Kwun Tong Station	Kai Tak Station		King's Park Station
				Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Oct-18	Mon	Mainly fine and dry. Moderate east to northeasterly winds.	2.9	25.9	8	E/SE	60.5
2-Oct-18	Tue	Fine. Very dry in the afternoon. Moderate east to northeasterly winds.	0	26.8	11.3	E/SE	57.7
3-Oct-18	Wed	Fine and very dry. Light to moderate northerly winds.	0	26.6	12.1	SE	60.5
4-Oct-18	Thu	Fine. Very dry in the afternoon. Light to moderate northerly winds.	0	26.7	8.4	N/NW	55
5-Oct-18	Fri	Sunny and very dry. Moderate northerly winds, occasionally fresh.	0	26.6	12.6	W/NW	36.7
6-Oct-18	Sat	Sunny and very dry. Moderate northerly winds, occasionally fresh.	0	26.5	#	#	#
7-Oct-18	Sun	Sunny and very dry. Moderate northerly winds, occasionally fresh.	0	26.9	11.5	E/SE	62.5
8-Oct-18	Mon	Sunny periods during the day. Moderate easterly winds.	2	26.7	11.1	E/SE	71.5
9-Oct-18	Tue	Mainly cloudy with a few showers. Sunny intervals	0.6	26.5	8.7	E/SE	77.5
10-Oct-18	Wed	Cloudy and slightly cooler. Moderate north to northeasterly winds	42.8	26.4	7.5	E/SE	80.5
11-Oct-18	Thu	Moderate north to northeasterly winds, fresh offshore.	0	23.5	8.1	N/NW	69.5
12-Oct-18	Fri	Mainly cloudy. Sunny intervals in the afternoon.	0.3	23.6	8.3	E/SE	72
13-Oct-18	Sat	Moderate to fresh east to northeasterly winds	0.4	24	#	#	#
14-Oct-18	Sun	Moderate easterly winds, becoming northeasterlies tomorrow.	0.6	24.8	14.4	E	76.5
15-Oct-18	Mon	Cloudy with a few showers.	31.4	25.3	11.3	E/SE	80
16-Oct-18	Tue	Cloudy and slightly cooler with a few rain patches.	8.9	24.3	6.5	E/SE	89.5
17-Oct-18	Wed	Cloudy with a few rain patches. It will be slightly cooler.	1.5	23.2	6.6	E/NE	82.5
18-Oct-18	Thu	Fresh east to northeasterly winds, occasionally strong offshore later.	12.6	22	9.2	E/SE	86.7
19-Oct-18	Fri	Sunny intervals in the afternoon. Mainly cloudy tonight.	0.2	23.9	16.2	E/SE	76.5
20-Oct-18	Sat	Cloudy with one or two light rain patches.	Trace	23.7	#	#	#
21-Oct-18	Sun	Light to moderate easterly winds.	Trace	24.4	14.2	E	71.7
22-Oct-18	Mon	Mainly cloudy. Moderate northeasterly winds.	Trace	25.3	8.7	SE	76
23-Oct-18	Tue	Mainly cloudy with bright periods. Moderate east to northeasterly winds.	0.1	24.9	8	E/SE	76.5
24-Oct-18	Wed	Sunny intervals in the afternoon. Mainly cloudy tonight.	Trace	24.6	11.2	E/SE	77
25-Oct-18	Thu	Cloudy with one or two light rain patches.	0	25.1	13.9	E/SE	75.5
26-Oct-18	Fri	Light to moderate easterly winds.	0	26.4	8.2	W/SW	76.7
27-Oct-18	Sat	Mainly cloudy. Moderate northeasterly winds.	0	25.1	8.3	E/SE	55.7
28-Oct-18	Sun	Mainly cloudy with bright periods. Moderate east to northeasterly winds.	0	24.5	6.7	SE	51.5
29-Oct-18	Mon	It will be fine. Very dry in the afternoon.	0	25.5	8.2	N/NE	34.5
30-Oct-18	Tue	Mainly cloudy tonight. Moderate to fresh northerly winds	0	25.7	11.3	E/NE	26.2
31-Oct-18	Wed	Very dry with sunny periods in the afternoon.	0	25.3	13	N/NE	31.7

Remark: (#) Under Maintenance;

## **Appendix K**

### **Waste Flow Table**

**Contract No.: NE/2016/01**

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

**Monthly Summary Waste Flow Table for 2018 (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	30.706	19.998	10.550	0.000	0.158	1.191	132.060	0.000	0.000	0.000	0.013
Feb	23.014	12.020	10.887	0.000	0.107	1.569	0.000	0.000	0.000	0.000	0.008
Mar	18.783	10.024	8.660	0.000	0.099	0.736	471.850	0.326	0.000	0.000	0.011
Apr	26.557	15.018	11.460	0.007	0.072	0.627	183.610	0.000	0.000	0.000	0.009
May	16.277	9.356	6.921	0.000	0.000	0.449	142.570	0.304	0.000	0.000	0.012
Jun	18.780	12.146	6.611	0.000	0.023	0.040	21.450	0.000	0.000	0.000	0.015
Sub-total	134.117	78.562	55.089	0.007	0.459	4.612	951.540	0.630	0.000	0.000	0.069
Jul	7.051	6.851	0.200	0.000	0.000	0.296	0.000	0.378	0.000	0.000	0.021
Aug	11.422	2.567	7.151	1.234	0.469	0.064	0.000	0.000	0.000	0.000	0.015
Sep	11.077	2.486	6.309	2.282	0.000	0.000	4.907	0.000	0.000	0.000	0.023
Oct	19.075	1.896	12.086	5.093	0.000	0.215	130.333	0.000	1.353	0.000	0.015
Nov											
Dec											
Total	182.742	92.362	80.836	8.616	0.928	5.187	1086.780	1.008	1.353	0.000	0.143

Notes:

- (1) The performance targets are given in PS Clause 1.119 (14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.
- (7) The cut-off date of this summary is 20<sup>th</sup> of each month.



Name of Department: CEDDContract No. : NE/2016/05**Monthly Summary Waste Flow Table for 2018 (year)****[PS Clause 1.129]**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
Jan	0.046	0.00	0.001	0.00	0.045	0.00	0.00	0.00	0.00	0.00	0.0006
Feb	0.089	0.00	0.001	0.00	0.088	0.00	0.00	0.00	0.00	0.00	0.0028
Mar	0.130	0.00	0.001	0.00	0.129	0.00	0.00	0.00	0.00	0.00	0.0004
Apr	1.296	0.00	0.001	0.00	1.295	0.00	0.00	0.00	0.00	0.00	0.071
May	0.455	0.00	0.024	0.00	0.431	0.00	0.00	0.00	0.00	0.00	0.040
June	0.323	0.00	0.033	0.00	0.290	0.00	0.00	0.00	0.00	0.00	0.023
Sub-total	2.472	0.00	0.061	0.00	2.278	0.00	0.00	0.00	0.00	0.00	0.1378
July	1.361	0.00	0.052	0.00	1.309	0.00	0.00	0.00	0.00	0.00	0.009
Aug	2.003	0.00	0.089	0.00	1.914	0.00	0.00	0.00	0.00	0.00	0.002
Sept	0.471	0.00	0.025	0.00	0.446	0.00	0.00	0.00	0.00	0.00	0.086
Oct	1.132	0.00	0.081	0.00	1.084	0.00	0.00	0.00	0.00	0.00	0.048
Nov											
Dec											
Total											

- Notes:
- (1) The performance targets are given in PS Clause 6.14
  - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
  - (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>.

**Contract No.: NE/2017/03**

Development of Anderson Road Quarry Site – Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

**Monthly Summary Waste Flow Table for 2018(year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	--	--	--	--	--	--	--	--	--	--	--
Feb	--	--	--	--	--	--	--	--	--	--	--
Mar	--	--	--	--	--	--	--	--	--	--	--
Apr	--	--	--	--	--	--	--	--	--	--	--
May	--	--	--	--	--	--	--	--	--	--	--
Jun	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0
Sep	0	0	0	0	0	0	0.005	0.006	0.004	0	0
Oct	0	0	0	0	0	0	0.003	0.081	0.003	0	0
Nov											
Dec											
Total	0	0	0	0	0	0	0.005	0.006	0.004	0	0

## Contract No.: NE/2017/03

Development of Anderson Road Quarry Site – Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
7.000	0	0	0	7.000	0	100.000	2.000	0.300	1.000	3.500

- Notes:
- (1) The performance targets are given in PS Clause 6.14.
  - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling
  - (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
  - (5) Use the conversion factor for chemical waste (0.88kg/L)

## **Appendix L**

### **Implementation Schedule for Environmental Mitigation Measures**



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
Dust Impact (Contraction Phase)							
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V
S4.7.6	Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: <ul style="list-style-type: none"><li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li><li>Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;</li><li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li><li>The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li><li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li><li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period.</li><li>The port ion of any road leading only to construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li><li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li><li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately</li></ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	<p>after the activities so as to maintain the entire surface wet ;</p> <ul style="list-style-type: none"> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>						
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representative dust monitoring station	All construction sites where practicable	V	N/A	N/A
<b>Noise Impact (Contraction Phase)</b>							
S5.6.9	<p>Implement the following good site management practices:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion equipment should be properly fitted and maintained during the construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V	V
S5.6.11 to	Use of “ Quiet ” Plant and Working Methods.	Reduce the noise	Contractor	All	V	N/A	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
S5.6.13		levels of plant items		construction sites where practicable			
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	@	@	N/A
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A
S5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representative Noise monitoring stations	V	N/A	N/A
<b>Water Quality Impact (Contraction Phase)</b>							
S6.6.3	<u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or</li> </ul>	Control construction runoff	Contractor	All construction sites	@	@	@

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	<p>minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m<sup>3</sup> capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.</p> <ul style="list-style-type: none"> <li>• The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.</li> <li>• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion.</li> <li>• Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>• Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>• All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction ion materials, soil, silt or debris into any drainage system.</li> <li>• Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>• Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to</li> </ul>						



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	<p>be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events.</p> <ul style="list-style-type: none"> <li>All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains.</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.</li> </ul>						
S6.6.6 and 6.6.7	<p><u>Sewage from Workforce</u></p> <ul style="list-style-type: none"> <li>Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.</li> </ul>	Handling of site sewage	Contractor	All construction sites	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	<ul style="list-style-type: none"> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure</li> </ul>						
S6.6.8 and 6.6.9	<p><u>Accidental Spillage</u></p> <p>To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.</p>	Prevention of accidental spillage	Contractor	All construction sites	@	@	V
S6.6.11-S6.6.14	<p><u>Groundwater from Contaminated Area</u></p> <p>The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.</p> <p>If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</p> <p>If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select</p>	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.						
<b>Waste Management (Construction Phase)</b>							
S8.5.2	<u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: <ul style="list-style-type: none"> <li>• nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>• training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>• provision of sufficient waste disposal points and regular collect ion for disposal;</li> <li>• appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>• regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul>	Minimize waste generation during construction	Contractor	All construction sites	V	V	V
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize waste generation during construction	Contractor	All construction sites	V	V	V
S8.5.3	<u>Waste Reduction Measures</u> Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: <ul style="list-style-type: none"> <li>• segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal;</li> <li>• proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;</li> <li>• plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>• sort out demolition debris and excavated materials from demolition works to</li> </ul>	Reduce waste generation	Contractor	All construction sites where practicable	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); <ul style="list-style-type: none"> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>						
S8.5.5	<u>Storage of Waste</u> The following recommendation should be implemented to minimize the impacts: <ul style="list-style-type: none"> <li>waste such as soil should be handled and stored well to ensure secure containment;</li> <li>stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>different locations should be designated to stockpile each material to enhance reuse;</li> </ul>	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V
S8.5.6	<u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts: <ul style="list-style-type: none"> <li>remove waste in timely manner;</li> <li>employ the trucks with cover or enclosed containers for waste transportation;</li> <li>obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>disposal of waste should be done at licensed waste disposal facilities.</li> </ul>	Minimize waste impacts from storage	Contractor	All construction sites	V	V	V
S8.5.8	<u>Excavated and C&amp;D Material</u> Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: <ul style="list-style-type: none"> <li>maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>carry out on-site sorting;</li> <li>make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> </ul> The recommended C&D materials handling should include: <ul style="list-style-type: none"> <li>On-site sorting of C&amp;D materials</li> <li>Reuse of C&amp;D materials</li> <li>Use of Standard Formwork and Planning of Construction Materials purchasing</li> <li>Provision of wheel wash facilities</li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	@	V
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize	Remediate contaminated soil	Contractor	All construction sites where applicable	V	V	N/A



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.						
S8.5.17	<u>Chemical Waste</u> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	V
S8.5.18	<u>General Waste</u> <ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	V	V
S8.5.19	<u>Sewage</u> <ul style="list-style-type: none"> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V
<b>Ecology (Contraction Phase)</b>							
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A
10.7.10	Construction phase in situ mitigation measures to minimize impacts on	Minimize impacts on	Contractor	All	V	N/A	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	<p>hydrological condition and water quality of hillside watercourses include:</p> <ul style="list-style-type: none"> <li>• Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses;</li> <li>• Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site;</li> <li>• Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses;</li> <li>• Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses;</li> <li>• Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses;</li> <li>• Exposed soil will be covered as quickly as possible following formation works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes;</li> <li>• Where appropriate, earth-bundling will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site;</li> <li>• Construction effluent, site run-off and sewage will be properly collected and/or treated. Wastewater from any construction site will be minimised via the following in descending order: reuse, recycling and treatment;</li> <li>• Proper locations for discharge into wastewater treatment facilities well away from sensitive receivers will be identified and used;</li> <li>• Silt traps will be installed at points where drainage from the site enters local watercourses;</li> <li>• Appropriate sanitary facilities for on-site workers will be provided;</li> <li>• The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and</li> <li>• Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works will be considered.</li> </ul>	Hydrological condition and water quality of hillside watercourses.		construction sites			
S.10.7.11	<p>Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:</p> <ul style="list-style-type: none"> <li>• Potential emergency situations;</li> <li>• Chemicals or hazardous materials used on-site (and their location);</li> </ul>	Minimize impacts on Hydrological condition and water quality of hillside	Contractor	All construction sites	N/A	N/A	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status		
					Contract 1	Contract 2	Contract 3
	<ul style="list-style-type: none"> <li>Emergency response team;</li> <li>Emergency response procedures;</li> <li>List of emergency telephone hot lines;</li> <li>Locations and types of emergency response equipment , and</li> <li>Training plan and testing for effectiveness.</li> </ul>	watercourses.					
<b>Landscape and visual (Contraction Phase)</b>							
S11.14.23 , Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	@	V
S11.14.23 , Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with <b>LAO GN No. 7/2007, ETWB TCW No. 29/2004 and 10/2013</b> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V
S11.14.23 , Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V
S11.14.23 , Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A
S11.14.23 , Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V

Legend: V = implemented; x = not implemented; @ = partially implemented; \* = pending to be implemented; N/A = not applicable

**Appendix M**

**Complaint Log**  
**And**  
**Investigation Report for Complaint**



**Appendix M1****Cumulative Complaint and Summons/ prosecution**

<b>Reporting Month</b>	<b>Number of Complaints in Reporting Month</b>	<b>Number of Summons/ Prosecution in Reporting Month</b>
<b>March 2017</b>	<b>1</b>	<b>0</b>
<b>April 2017</b>	<b>0</b>	<b>0</b>
<b>May 2017</b>	<b>0</b>	<b>0</b>
<b>June 2017</b>	<b>2</b>	<b>0</b>
<b>July 2017</b>	<b>3</b>	<b>0</b>
<b>August 2017</b>	<b>3</b>	<b>0</b>
<b>September 2017</b>	<b>4</b>	<b>0</b>
<b>October 2017</b>	<b>2</b>	<b>0</b>
<b>November 2017</b>	<b>3</b>	<b>0</b>
<b>December 2017</b>	<b>3</b>	<b>0</b>
<b>January 2018</b>	<b>1</b>	<b>0</b>
<b>February 2018</b>	<b>4</b>	<b>0</b>
<b>March 2018</b>	<b>0</b>	<b>0</b>
<b>April 2018</b>	<b>1</b>	<b>0</b>
<b>May 2018</b>	<b>1</b>	<b>0</b>
<b>June 2018</b>	<b>1</b>	<b>0</b>
<b>July 2018</b>	<b>0</b>	<b>0</b>
<b>August 2018</b>	<b>1</b>	<b>0</b>
<b>September 2018</b>	<b>1</b>	<b>0</b>
<b>October 2018</b>	<b>1</b>	<b>0</b>
<b>Overall Total</b>	<b>32</b>	<b>0</b>

## Appendix M2 Complaint Log

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/300/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 9 Aug 2017	TCS00864/16/300/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/300/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00019 373-17)	day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/300/F0093
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD	EPD (ref. N08/RE/00019428-17)	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM			TCS00864/16/300/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/300/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD	EPD (ref.N08/RE/00023 986-17)	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864/16/300/F0097

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00024557-17)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 15 Nov 2017	TCS00864/16/300/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.	no comment by IEC on 18 Oct 2017	TCS00864/16/300/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/RE/00031074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.			TCS00864/16/300/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00029489-17)	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/300/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref. N08/RE/00032407-17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future			TCS00864/16/300/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥，令他達貴樓的住所受到大塵影響，要求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/300/F0100

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤又再於早上 07:45 開始傳出機器不停採石的噪音(幾乎每日在 08:00-19:00 進行工程),已持續一年,他全家人受到滋擾。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/300/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	1. 智泰樓面向安達臣地盤方向,有照射燈深夜時分仍然常開,影響居民正常睡眠質素,照成一定的精神壓力。 2. 隔音布未固定,大風吹過發出極大的聲浪	To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/300/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人投訴由早上八時半至下午六時聽到採鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	no comment by IEC on 13 Dec 2017	TCS00864/16/300/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/300/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD	EPD (ref. N08/RE/00029489-17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/300/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	Resident of Sau Yee House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to 7am).	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/300/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞了十多天,一直無灑水,四周非常大塵。投訴人住於安達邨,投訴安達臣道石礦場有大地盤,地盤大車工作時間不停出入揚起沙塵,吹到安達邨,影響空氣環境,要求部門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/16/300/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018. It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Feb 2018	TCS00864/16/300/F0129



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	She is irritated by the construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very close to the residents nearby.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/16/300/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出，白天噪音過大，可否加裝隔音板?高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	no comment by IEC on 22 Feb 2018	TCS00864/16/300/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/300/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民，投訴人是返夜班，一年半以來長期受對出地盤日間探石仔噪音滋擾，由於單位與地盤太近，堅持環保署跟進及回覆如何處理及減低噪音，他亦要求知道何日完工。	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864/16/300/F0143

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864/16/300/F0160b
27	25-Apr-18	7-May-18	Junction of Hiu Kwong Street and Hiu Ming Street	A school but name of school not disclosed	Construction Noise	EPD	NA	This case is considered as an enquiry and no investigation is required under the EM&A Programme.		NA	NA
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01)在入夜 19:00 後仍見到有長臂喉工程車在運作，及持續產生大噪音及閃燈，非常擾民。	As advised by CWSTVJV and confirmed by RE/AECOM, there were no construction activities carried out after 19:00 and concreting was completed before 19:00. It is concluded that the retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.	no comment by IEC on 30 July 2018	TCS00864/16/300/F0174b
29	25-Jun-18	19-Jul-18	Pedestrian Connectively E8 under Contract 3	Kwun Tong DC member Ms. So Lai-chun	Waste Management	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.	no comment by IEC on 24 Sep 2018	TCS00864/16/300/F0189b
30	22-Aug-18	29-Aug-18	Hong Wah Court	Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	投訴人指馬游塘區堆填區往將軍澳方向行車入口因配合項目需要而進行移除山坡工程，但其鑽地鑿石的噪音嚴重影響藍田康雅苑*居民，要求有關部門跟進。 *註：投訴人於 2018 年 8 月 27 日更正指受影響屋苑應為藍田康華苑。	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 7 Sep 2018	TCS00864/16/300/F0196a

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
31	26-Feb-18	31-Jul-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤，2月26日晚，晚上7時後，還在落石屎，相片拍攝時間大概晚上9時半，一直至晚上十一時五十分還有工程車在地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/300/F0197a
32	6-Sep-18	7-Sep-18	Tsui Yeung House	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	Mr. CHENG Keung-fung complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/16/300/F0201
33	24-Oct-18	25-Oct-18	E3	Kwun Tong DC member Ms. So Lai-chun	Construction Noise	Whatsapp Message	NA	KTDC member, Ms. Ann So, complaining the noise of the breaker at E3	The IR is under review by IEC.		

**To** **Mr. Dennis Leung**

**Fax No** **By e-mail**

**Company** **AECOM**

cc

**From** **Nicola Hon**

**Date**                    **3 October 2018**

**Our Ref**    TCS00864/16/300/**F0197**

No of Pages 20 (Incl. cover sheet)

**RE CEDD Service Contract No. NTE/07/2016  
Environmental Team for Development of Anderson Road Quarry Site –  
Site Formation and Associated Infrastructure Works  
Investigation Report for Noise Complaint from resident of Shing Tat House of On  
Tat Estate**

*If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.*

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at **Tel: 2959-6059 or Fax: 2959-6079**.

Yours Faithfully,  
For and on Behalf of  
**Action-United Environmental Services & Consulting**

And

Nicola Hon  
Environmental Consultant

Encl.

EPD  
EPD  
CEDD/BCP  
ANewR (IEC)  
CWSTVJV

Mr. Leo Luk  
Mr. Paul Wong  
Mr. Stephen Li (Ch Eng/NTE2)  
Mr. Adi Lee  
Mr. TY Leung

Fax: 2591 0558  
Fax: 2756 8588  
Fax: 2739 0076  
By e-mail  
By e-mail



**CEDD Service Contract No. NTE/07/2016**  
**Environmental Team for Development of Anderson Road Quarry Site –**  
**Site Formation and Associated Infrastructure Works**

**Investigation Report on Environmental Complaint / Enquires**

<b>Complaint Log No.</b>	NTE/07/2016 – 31
<b>Received Date by ET</b>	31 July 2018 (forwarded by EPD on 31 July 2018)
<b>Related Contracts</b>	Contract 1 (NE/2016/01)
<b>Complaint Details</b>	安達邨誠達樓後面地盤，2月26日晚，晚上7時後，還在落石屎，相片拍攝時間大概晚上9時半，一直至晚上十一時五十分還有工程車在地盤行駛。影響居民休息。
<b>Complaint Location</b>	Construction Site behind of Shing Tat House of On Tat Estate
<b>Date of Complaint</b>	28 February 2018
<b>Environmental Aspect</b>	Noise
<b>Complainant</b>	Resident of Shing Tat House of On Tat Estate
<b>Complaint Route</b>	Received by EPD
<b>Investigation Result</b>	<ol style="list-style-type: none"> <li>1. A complaint was received by EPD regarding the noise generated by construction work of concreting and construction vehicle driven from the Anderson Road Quarry Site (NE/2016/01) after 19:00 on 28 February 2018, which causing nuisance to the resident nearby. The site layout and complaint location area shown in Figure 1. The photo provided by the complainant is shown in <b>Photo 1</b>.</li> <li>2. According to the site diary provided by the Contractor of Contract NE/2016/01 (CWSTVJV) which countersigned by AECOM, concreting to base slab at Underground Stormwater Retention Tank (USRT) in Portion 1A was carried out between 08:00 to 18:00. Besides, rock splitting and mucking out rock material from tunnel at work area of Underpass was carried out 18:00 to 23:00 with valid CNP. (<b>refer to Annex A</b>) There was no concreting work carried out after 18:00. As advised by the Contractor, the lighting was for the security purpose of some site areas. From our site operators, the pump hoses were not retracted after 18:00 since washed the pump pipes for water draining purposes while the plants ceased operation.</li> <li>3. Apart from the topographical screening effect to On Tat Estate from USRT, noise barriers were in place and properly maintained for mitigation of noise generated from site plants to the residents of On Tat Estate. (<b>Photo 2</b>) Moreover, QPME of Generator was used for the USRT works area. (<b>Photo 3</b>)</li> <li>4. Joint site inspection among the RE, CWSTVJV and ET was carried out in February 2018 and the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. (<b>Photos 4</b>) Moreover, quiet plants (e.g. QPME) are used to reduce the cumulative noise impact from the construction activities of the whole site.</li> <li>5. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident.</li> </ol>

**CEDD Service Contract No. NTE/07/2016**  
**Environmental Team for Development of Anderson Road Quarry Site –**  
**Site Formation and Associated Infrastructure Works**

**Investigation Report on Environmental Complaint / Enquires**

	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.
--	--

**Prepared By :** Nicola Hon

**Designation :** Environmental Consultant

**Signature :** 

**Date :** 3 October 2018

## Photo Record




Photo 1

The photo provided by the complainant.



Photo 2

Underground Stormwater Retention Tank (USRT) area which opposite to Shing Tat House. Apart from the topographical screening effect to On Tat Estate from USRT, noise barriers were in place and maintained for mitigation of noise generated from site plants to the residents of On Tat Estate.



**Photo 3**


QPME of Generator was used for the USRT works area.



**Photo 4**

Excavation and breaking works were carried out at USRT and there was direct line of sight between the construction site and the upper floor of Shing Tat House. As noise mitigation measures, erection of acoustic mat as temporary noise barrier was installed along the boundary of Portion A toward On Tat Estate.





**Figure 1    The Layout of NE/2016/01 and the Complaint Location**

FORM 3  
NOISE CONTROL ORDINANCE  
(Chapter 400)  
SECTION 8(9)

[reg.5(a)]

**CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED  
MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT  
CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR  
THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK**

CONSTRUCTION NOISE PERMIT NO. GW-RE1017-17

To : Chun Wo – STEC – Vastream Joint Venture (Chun Wo Construction and Engineering Company Limited, Shanghai Tunnel Engineering Co. Ltd. and Vastream Construction Limited as partners)

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

*CONDITIONS*

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed :

Full address : Construction site of Anderson Road Quarry, Anderson Road, Sai Kung, N.T. (CEDD Contract No. NE/2016/01).

Lot No.: ---

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

2. \* PART/~~WHOLE~~ of the site falls \* WITHIN/~~OUTSIDE~~ a designated area.

3. Powered Mechanical Equipment

- a. Items of powered mechanical equipment which may be used inside the site boundary :

Identification code of item of powered mechanical equipment (if applicable)	Description of item of powered mechanical equipment	No. of units
	Refer to attached sheet.	

- b. Validity of the construction noise permit for the use of the powered mechanical equipment:

Date and time of commencement : 23 December 2017 at 1900 hours  
Days and hours : 0000-2400 hours on general holiday (including Sunday), 0000-0700 hours and 1900-2400 hours on any day not being a general holiday [but note condition 3.d.1 below for the operating hours within which the use of the above listed powered mechanical equipment is allowed].

This part of the permit expires on : 19 June 2018 at 0700 hours

- c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

- d. Other conditions imposed on the use of the powered mechanical equipment :

1. Groups A to C of the powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:

General holiday (including Sunday)	0700 – 2300 hours
Any day not being a general holiday	1900 – 2300 hours

2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time.

3. The electric submersible water pumps (1) (CNP 283) shall be operated underground at the locations as marked on the attached plan.

4. Prescribed Construction Work

- a. Type of prescribed construction work which may be carried out inside the site boundary :

Identification code of type of prescribed construction work	Description of type of prescribed construction work
	Nil

- b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

Date and time of commencement: 23 December 2017 at 1900 hours

Days and hours: 0000-2400 hours on general holiday (including Sunday), 0000-0700 hours and 1900-2400 hours on any day not being a general holiday.

This part of the permit expires on : 19 June 2018 at 0700 hours

- c. ~~Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.~~
- d. Other conditions imposed on the carrying out of the prescribed construction work:

---



---



---



---



---

5. This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

Dated this 22<sup>nd</sup> day of December 20 17



Signed : (L W CHIU)  
for Authority

\* Delete as necessary

表格 3  
噪音管制條例  
(第400章)  
第8(9)條

[第5(a)條]

建築噪音許可證  
為進行建築工程(撞擊式打樁除外)  
而使用機動設備及／或進行訂明建築工程

建築噪音許可證編號： GW-RE1017-17

致：俊和 - 上隧 - 浩隆聯營(俊和建築工程有限公司、上海隧道工程股份有限公司及浩隆建築有限公司為合伙人)

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行撞擊式打樁工程以外的建築工程及／或進行訂明建築工程，但須受以下條件規限。若不按照該等條件進行建築工程，許可證可遭撤銷，而且會受到檢控。

條 件

1. 可使用機動設備及／或進行訂明建築工程的建築地盤：

詳細地址：新界西貢安達臣道安達臣道石礦場的建築地盤(土木工程拓展署合約編號NE/2016/01)。地段編號：---

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上，而該圖則是本建築噪音許可證的一部分。

2. 該地盤部分／全部\*位於指定範圍之內／外\*。

3. 機動設備

- a. 在地盤範圍內可使用的各項機動設備：

各項機動設備的識別代碼 (如適用的話)	各項機動設備的說明	數目
	參見附頁。	

- b. 可使用機動設備的建築噪音許可證有效期：

生效日期及時間：二零一七年十二月二十三日 下午七時

日期及時間：公眾假日(包括星期日)的凌晨零時至晚上十二時，公眾假日以外的任何一日凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1有關可以使用上列機動設備的時間】。

此部分許可證屆滿日期及時間：二零一八年六月十九日 上午七時  
日期 時間

- c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀，供監督隨時查看；該等照片須經監督認可。  
d. 規限使用機動設備的其他條件：

1. 祇可於以下時間內使用列在條件3.a內A至C組的機動設備：

公眾假日(包括星期日)	上午七時至晚上十一時
公眾假日以外的任何一日	下午七時至晚上十一時

2. 在任何時間內，祇可使用列在條件3.a內的其中一組機動設備。

3. 電動潛水泵(一)(CNP 283)必須在附圖上標示在地面下的位置操作。



#### 4. 訂明建築工程

- a. 在地盤範圍內可進行的訂明建築工程：

訂明建築工程的識別代碼	訂明建築工程的類別的說明
	無

- b. 可進行訂明建築工程的建築噪音許可證有效期：

生效日期及時間：二零一七年十二月二十三日下午七時

日期及時間：公眾假日(包括星期日)的凌晨零時至晚上十二時，公眾假日以外的任何一日凌晨零時至上午七時及下午七時至晚上十二時。

此部分許可證屆滿日期及時間：二零一八年六月十九日上午七時

日期 時間

- c. 本許可證可夾附經監督認可的地盤圖則，以顯示本許可證准予進行訂明建築工程的地點。該地盤圖則須存放於建築地盤供監督隨時查看。

- d. 規限進行訂明建築工程的其他條件：

5. 本建築噪音許可證或其副本必須展示於建築地盤的所有車輛入口處，給予公眾人士參閱。

日期：20 17 年 12 月 22 日

簽署：



監督


(趙立榮代行)

\* 刪去不適用者

## Sheet Attached to Construction Noise Permit

No. GW-RE1017-17**3.a. Items of powered mechanical equipment which may be used inside the site boundary :**

<i>Identification code of item of powered mechanical equipment (if applicable)</i>	<i>Description of item of powered mechanical equipment</i>	<i>No. of units</i>
<b><u>Group A</u></b> ---	Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level $\leq$ 94dB(A)	One
CNP 283	Water pump, submersible (electric) (1)	Eleven
CNP 283	Water pump, submersible (electric) (2)	Twenty-five
---	Wastewater treatment plant	One
<b>The following powered mechanical equipment shall only be operated in working area A:</b>		
CNP 241	Ventilation fan	One
<b>The following powered mechanical equipment shall only be operated in working area A and working area B:</b>		
CNP 081	Excavator, tracked (1)	One
CNP 283	Water pump, submersible (electric) (2)	Two
<b><u>Group B</u></b> ---	Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level $\leq$ 94dB(A)	One
CNP 283	Water pump, submersible (electric) (1)	Eleven
CNP 283	Water pump, submersible (electric) (2)	Twenty-five
---	Wastewater treatment plant	One
<b>The following powered mechanical equipment shall only be operated in working area A:</b>		
CNP 241	Ventilation fan	One
<b>The following powered mechanical equipment shall only be operated in working area A and working area B:</b>		
---	Grout pump	One
---	Grout mixer	One
---	Cherry picker	One
CNP 283	Water pump, submersible (electric) (2)	Two

Signed :   
(L W CHIU)  
for Authority

建築噪音許可證  
編號 GW-RE1017-17 的附頁

3.a. 在地盤範圍內可使用的各項機動設備：

各項機動設備的識辨代碼 (如適用的話)	各項機動設備的說明	數目
<b>A 組</b> ---  CNP 283 CNP 283 --- 祇可於工作範圍 A 內使用下列的機動設備： CNP 241         抽氣扇 祇可於工作範圍 A 及工作範圍 B 內使用下列的機動設備： CNP 081         挖土機，履帶式(一) CNP 283         潛水泵 (電動)(二)	發電機，備有優質機動設備標籤顯示聲功率級 $\leq 94$ 分貝(A) 潛水泵 (電動)(一) 潛水泵 (電動)(二) 污水處理器 抽氣扇 挖土機，履帶式(一) 潛水泵 (電動)(二)	壹 拾壹 貳拾伍 壹 壹 壹 貳
<b>B 組</b> ---  CNP 283 CNP 283 --- 祇可於工作範圍 A 內使用下列的機動設備： CNP 241         抽氣扇 祇可於工作範圍 A 及工作範圍 B 內使用下列的機動設備： ---             灌漿泵 ---             灌漿攪拌機 ---             升降台 CNP 283         潛水泵 (電動)(二)	發電機，備有優質機動設備標籤顯示聲功率級 $\leq 94$ 分貝(A) 潛水泵 (電動)(一) 潛水泵 (電動)(二) 污水處理器 抽氣扇 灌漿泵 灌漿攪拌機 升降台 潛水泵 (電動)(二)	壹 拾壹 貳拾伍 壹 壹 壹 壹 貳

簽署：\_\_\_\_\_

監督

(趙立榮代行)

## Sheet Attached to Construction Noise Permit

No. GW-RE1017-17**3.a. Items of powered mechanical equipment which may be used inside the site boundary :**

<i>Identification code of item of powered mechanical equipment (if applicable)</i>		<i>Description of item of powered mechanical equipment</i>	<i>No. of units</i>
<b><u>Group C</u></b>	---	Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level $\leq$ 94dB(A)	One
	CNP 283	Water pump, submersible (electric) (1)	Eleven
	CNP 283	Water pump, submersible (electric) (2)	Twenty-five
	---	Wastewater treatment plant	One
<b>The following powered mechanical equipment shall only be operated in working area A:</b>			
	CNP 241	Ventilation fan	One
<b>The following powered mechanical equipment shall only be operated in working area A and working area B:</b>			
	CNP 081	Excavator, tracked (2)	One
	CNP 283	Water pump, submersible (electric) (2)	Two
<b><u>Group D</u></b>	CNP 283	Water pump, submersible (electric) (1)	Eleven
	CNP 283	Water pump, submersible (electric) (2)	Two

Signed : \_\_\_\_\_

(L W CHIU)  
for Authority



建築噪音許可證  
編號 GW-RE1017-17 的附頁

3.a. 在地盤範圍內可使用的各項機動設備：

各項機動設備的識別代碼 (如適用的話)		各項機動設備的說明	數目
<b>C 組</b>	---	發電機，備有優質機動設備標籤顯示聲功率級 $\leq 94$ 分貝(A)	壹
	CNP 283	潛水泵 (電動)(一)	拾壹
	CNP 283	潛水泵 (電動)(二)	貳拾伍
	---	污水處理器	壹
	祇可於工作範圍 A 內使用下列的機動設備：		
	CNP 241	抽氣扇	壹
	祇可於工作範圍 A 及工作範圍 B 內使用下列的機動設備：		
	CNP 081	挖土機，履帶式(二)	壹
	CNP 283	潛水泵 (電動)(二)	貳
<b>D 組</b>	CNP 283	潛水泵 (電動)(一)	拾壹
	CNP 283	潛水泵 (電動)(二)	貳

簽署：\_\_\_\_\_



監督

(趙立榮代行)

Photograph(s) attached to Construction Noise Permit No. GW-RE1017-17  
建築噪音許可證編號：GW-RE1017-17 的照片



CNP 283      Water pump, submersible (electric) (1)  
潛水泵 (電動) (一)




CNP 283      Water pump, submersible (electric) (2)  
潛水泵 (電動) (二)





Photograph(s) attached to Construction Noise Permit No. GW-RE1017-17  
建築噪音許可證編號：GW-RE1017-17 的照片



CNP 081      Excavator, tracked (1)  
挖土機，履帶式 (一)



CNP 081      Excavator, tracked (2)  
挖土機，履帶式 (二)





Photograph(s) attached to Construction Noise Permit No. GW-RE1017-17  
建築噪音許可證編號：GW-RE1017-17 的照片



Generator, with Quality Powered Mechanical Equipment Label showing a  
Sound Power Level  $\leq 94$  dB(A)

發電機，備有優質機動設備標籤顯示聲功率級 $\leq 94$ 分貝(A)



Wastewater treatment plant

污水處理器






Photograph(s) attached to Construction Noise Permit No. GW-RE1017-17  
建築噪音許可證編號：GW-RE1017-17 的照片




Cherry picker  
升降台




CNP 241 Ventilation fan  
抽氣扇



Photograph(s) attached to Construction Noise Permit No. GW-RE1017-17  
建築噪音許可證編號：GW-RE1017-17 的照片




Grout mixer  
灌漿攪拌機



Grout pump  
灌漿泵







環境保護署

噪音管制監督

圖例 Legend

Environmental Protection Department Noise Control Authority



建築地盤 Construction Site

建築噪音許可證編號 GW-RE1017-17 的附圖

比例 Scale 1:10,000

Plan attached to Construction Noise Permit No. GW-RE1017-17

0 55 110 220 330 米 Meters

To **Mr. Dennis Leung**

Fax No

By e-mail

Company **AECOM**

cc

From **Nicola Hon**

Date

**28 September 2018**

Our Ref **TCS00864/16/300/F0201**

No of Pages

6

(Incl. cover sheet)

**RE CEDD Service Contract No. NTE/07/2016  
Environmental Team for Development of Anderson Road Quarry Site –  
Site Formation and Associated Infrastructure Works  
Investigation Report for Noise Complaint from resident of Tsui Yeung House**

*If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.*

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at **Tel: 2959-6059 or Fax: 2959-6079**.

Yours Faithfully,

For and on Behalf of

**Action-United Environmental Services & Consulting**



Nicola Hon  
Environmental Consultant

Encl.

EPD

Mr. Leo Luk

Fax: 2591 0558

EPD

Mr. Paul Wong

Fax: 2756 8588

CEDD/BCP

Mr. Stephen Li (Ch Eng/NTE2)

Fax: 2739 0076

ANewR (IEC)

Mr. Adi Lee

By e-mail

CWSTVJV

Mr. TY Leung

By e-mail



**CEDD Service Contract No. NTE/07/2016**  
**Environmental Team for Development of Anderson Road Quarry Site –**  
**Site Formation and Associated Infrastructure Works**

**Investigation Report on Environmental Complaint / Enquires**

<b>Complaint Log No.</b>	NTE/07/2016 – 32
<b>Received Date by ET</b>	7 September 2018
<b>Related Contracts</b>	Contract 2 (NE/2016/05)
<b>Complaint Details</b>	Mr. CHENG Keung-fung complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.
<b>Complaint Location</b>	Tsui Yeung House
<b>Date of Complaint</b>	7 September 2018
<b>Environmental Aspect</b>	Noise
<b>Complainant</b>	KTDC Member Mr. CHENG Keung-fung.
<b>Complaint Route</b>	Verbal complaint
<b>Investigation Result</b>	<ol style="list-style-type: none"> <li>1. A Verbal complaint from KTDC Member Mr. CHENG Keung-fung was received by CEDD on 7 September 2018 regarding the noisy works conducted by the contractor, such as rock excavation, beyond the normal hours. The complainant requested the relevant department to investigate the contractual and statutory requirement on working hours for noisy works and actual situation on site. The site layout and complaint location are shown in <i>Figure 1</i>.</li> <li>2. As advised by Contractor of Contract 2 - NE/2016/05 (Kwan On), slope breaking work at Portion 2 (work area at slope of Hiu Ming Street between Tsui Yeung House and Hiu Wah Building) near Tsui Yeung House was only carried out from 8:00 to 18:00. Noise barriers were in place and maintained for mitigation of noise generated from site plants to the residents of Tsui Yeung House. <i>(Photo 1)</i> To reduce the sound intensity of rock breaking works nearby the residents of Tsui Yeung House, only one excavator mounted breaker was deployed for the breaking works as good site practice.</li> <li>3. Joint site inspection among the RE, Kwan On and ET was carried out on 12 September 2018 and the status of implemented mitigation measures provided by Kwan On was inspected. It was observed that noise mitigation measures including temporary noise barrier with completed acoustic mat and breaker wrapped by acoustic materials have been implemented on site. <i>(Photos 2 to 3)</i></li> <li>4. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2.</li> <li>5. Regular noise measurement was carried out by Kwan On at the ground floor of The Church Of Christ In China Mong Man Wai College which is about 50m away from Portion 2 and the</li> </ol>

**CEDD Service Contract No. NTE/07/2016**  
**Environmental Team for Development of Anderson Road Quarry Site –**  
**Site Formation and Associated Infrastructure Works**

**Investigation Report on Environmental Complaint / Enquires**

	<p>measurement result revealed no breaches of EM&amp;A requirement (&lt; 75dBA). (<i>Photos 4 &amp; 5</i>) Nevertheless, to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.</p> <p>6. Nevertheless, in view of the subject site of the project is close to the residential area, Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&amp;A Programme.</p>
--	---

**Prepared By :** Nicola Hon

**Designation :** Environmental Consultant

**Signature :**



**Date :** 28 September 2018

## Photo Record



Photo 1

Noise barriers were in place and maintained for mitigation of noise generated from site plants to the residents of Tsui Yeung House.



Photo 2

Temporary noise barrier with completed acoustic mat.



Photo 3

Only one excavator mounted breaker was deployed for the breaking works as good site practice and the breaker was wrapped with acoustic materials to alleviate the noise level generated from the breaking work.



Photo 4

Regular noise measurement was carried out by Kwan On at the ground floor of The Church Of Christ In China Mong Man Wai College which is about 50m away from Portion 2.



Photo 5

The measurement result revealed no breaches of EM&A requirement ( $< 75\text{dBA}$ ).






Figure 1 The Layout of Portion 2 of NE/2016/05 and the Complaint Location