

Civil Engineering and Development Department	Your reference:	
New Territories East Development Office		
Suite 1213 Chinachem Golden Plaza	Our reference:	HKCEDD10/50/105558
77 Mody Road		
Tsim Sha Tsui East	Date:	20 February 2019
Kowloon		na durante en la construction de la constru

Attention: Mr Leung Siu Kau, Kelvin

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (January 2019)

We refer to the emails of 15 and 19 February 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (January 2019) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (January 2019).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Angie Chan on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

elles p.p.

Adi Lee Independent Environmental Checker

LYMA/LHHN/CWA/lhmh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk) CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk) AECOM – Mr Tommy Li – w/ encl. (email: c1-srec2@arqaecom.com) AECOM – Mr Vincent Y H Yuen – w/ encl. (email: c2-srec3@arqaecom.com) AECOM – Mr Brad C W Chan – w/ encl. (email: c3-srec4@arqaecom.com) AUES – Mr T W Tam (email: twtam@fordbusiness.com)

ANewR Consulting Limited Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com





JOB NO.: TCS00864/16

CEDD SERVICE CONTRACT NO. NTE/07/2016 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (JANUARY 2019)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	Reference No.	Prepared By	Certified By
15 February 2019	TCS00864/16/600/R0245v1	Anh	Am

Nicola Hon (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	15 February 2019	First Submission



Civil Engineering and Development Department New Territories East Development Office Suite 1213 Chinachem Golden Plaza 77 Mody Road Tsim Sha Tsui East Kowloon

Your reference:

Our reference: HKCEDD10/50/105558 Date:

20 February 2019

Attention: Mr Leung Siu Kau, Kelvin

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site -Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (January 2019)

We refer to the emails of 15 and 19 February 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (January 2019) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (January 2019).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Angie Chan on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Olles p.p.

Adi Lee Independent Environmental Checker

LYMA/LHHN/CWA/lhmh

CEDD – Mr Eric Li (email: chikli@cedd.gov.hk) CC CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk) AECOM – Mr Tommy Li – w/ encl. (email: c1-srec2@arqaecom.com) AECOM – Mr Vincent Y H Yuen – w/ encl. (email: c2-srec3@argaecom.com) AECOM - Mr Brad C W Chan - w/ encl. (email: c3-srec4@arqaecom.com AUES – Mr T W Tam (email: twtam@fordbusiness.com)

ANewR Consulting Limited Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com





EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 22nd monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 January 2019 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Air Quality	1-hour TSP	5	75	
Air Quality	24-hour TSP	4	24	
	L _{eq(30min)} Daytime	5	20	
Construction Noise	L _{eq(30min)} Daytime for Contract NE/2017/03	3	12	

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedance of air quality was recorded in the Reporting Period. All noise measurement results were below the limit level and one noise complaint (which triggered Action Level) was received for Contract 1 in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Manitaring	Action	Limit Level	Event & Action			
Aspect	Monitoring Parameters	Level		NOE Issued	Investigation	Corrective Actions	
Air Quality	1-hour TSP	0	0	0	NA	NA	
	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L _{eq(30min)} Daytime	1	0	0	One of the complaint was concluded as not project related and another complaint is under investigated by ET	NA	

ENVIRONMENTAL COMPLAINT

ES07 In the Reporting Period, two (2) environmental complaints were received with respect to the noise and wastewater concerns arising from Contract NE/2016/01. Investigation for the complaint by site investigation was undertaken by ET and the Contractor has enhanced the mitigation measures and taken follow up action for the complaint. The Investigation Report is underway by ET.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

ES09 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. Impact noise monitoring was performed at these three additional noise monitoring locations since December 2018.

SITE INSPECTION

- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 1* was carried out by the RE, ET and Contractor on **3**, **11**, **15**, **22** and **29** January 2019 in which IEC joined the site inspection with SSEMC on **11** January 2019. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 2* was carried out by the RE, ET and Contractor on 2, 9, 16, 23 and 30 January 2019 in which IEC joined the site inspection with SSEMC on 19 January 2019. No non-compliance was noted during the site inspection.
- ES12 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 3* was carried out by the RE, ET and Contractor on 3, 10, 17, 24 and 31 January 2019 in which IEC joined the site inspection with SSEMC on 10 January 2019. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES13 In coming dry season, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission as far as practicable. Furthermore, since construction site is highly visible to the resident at nearby estates, noise mitigation measures such as using of quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 Preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES15 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- ES16 Mosquito control measures should be continued to prevent mosquito breeding on site.



Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	2 2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
	3.1 GENERAL	6
	3.2 MONITORING PARAMETERS	6
	3.3 MONITORING LOCATIONS	6
	3.4 MONITORING FREQUENCY AND PERIOD	9
	3.5 MONITORING EQUIPMENT	9
	3.6 MONITORING METHODOLOGY	10
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	12
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	13
4.	AIR QUALITY MONITORING	14
	4.1 GENERAL	14
	4.2 RESULTS OF AIR QUALITY MONITORING	14
5.	CONSTRUCTION NOISE MONITORING	16
	5.1 GENERAL	16
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	16
6.	WASTE MANAGEMENT	17
	6.1 GENERAL WASTE MANAGEMENT	17
	6.2 RECORDS OF WASTE QUANTITIES	17
7.	SITE INSPECTION	18
	7.1 REQUIREMENTS	18
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	18
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	21
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	21
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	23
	9.1 GENERAL REQUIREMENTS	23
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	23
	9.3 KEY ISSUES FOR THE COMING MONTH	24
10.	CONCLUSIONS AND RECOMMENDATIONS	25
	10.1 CONCLUSIONS	25
	10.2 RECOMMENDATIONS	25



LIST OF TABLES

- TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
- TABLE 2-2
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
- TABLE 2-3
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2
 IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
 IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
 ADDITIONAL IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-5
 AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-6
 CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-7
 ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-8
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 4-1SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
- TABLE 4-2SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)
- TABLE 4-3SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
- TABLE 4-4SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
- TABLE 4-4
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
- TABLE 5-1
 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1
 SITE OBSERVATIONS OF CONTRACT 1
- TABLE 7-2SITE OBSERVATIONS OF CONTRACT 2
- TABLE 7-3SITE OBSERVATIONS OF CONTRACT 3
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B ORGANIZATION CHART
- APPENDIX C THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX E CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND
- HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G IMPACT MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
- APPENDIX M COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT



1. INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on 17th January 2017 to 30th January 2017, 16th February 2017 to 2nd March 2017 and 26th March 2017 to 8th April 2017. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.5 This is the 22nd monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 January 2019.

1.2 REPORT STRUCTURE

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Environmental Complaints and Non-Compliance
Section 10	Implementation Status of Mitigation Measures
Section 11	Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
 - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
 - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
 - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
 - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
 - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
 - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
 - (iii) Associated landscape works;
 - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
 - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
 - (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
 - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-



- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization for Contracts 1 and 2 is shown in *Appendix B*.

2.3 CONSTRUCTION PROGRESS

2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in *Appendix C* while the construction program for Contract 3 has not yet provided by the Contractor in this Reporting Period. As provided by the Contractors, the major construction activities conducted in the Reporting Period are summarized in below.

Contract 1 (NE/2016/01)

- i. Mitigation Works for Natural Terrain Catchment B5 Implementation of Temporary Traffic Arrangement at On Sau Road;
- ii. Excavation of pad footing for North Tower of Pedestrian Connectivity System B (PSCB);
- iii. Construction of drainage pipe 750mm dia. near PCSB
- iv. Temporary sheeting piling works and excavation works for drainage pipeline from the existing manhole no. X4 to new manhole no. X3A;
- v. Construction Road L1 from North Tower of PCSB to West Portal area;
- vi. Site formation works and load test for pre-bored H pile at South Tower of Pedestrian Connectivity System B;
- vii. Site formation works for Subway near North Tower of PSCB;
- viii. Backfilling works of trenches, blinding concrete for the construction of pile caps and strap beam at Public Transport Terminus;
 - ix. Road Improvement Works at Po Lam Road
- x. Sewerage and greywater works at Road L5 and drainage works at Road L1 between Road L5 and Box Culvert BC2;
- xi. Construction of Box Culvert BC1 and BC2;
- xii. Slope trimming works of Slope 15b;
- xiii. Tunneling works at West Portal;
- xiv. Site formation at East Portal;
- xv. Excavation works for Water Pumping Station area;
- xvi. Backfilling works for Retaining Wall RWA14;
- xvii. Excavation works for Water Reservoir;
- xviii. Backfilling and compact works for areas of Portion B8 and KW Asphalt Plant;
- xix. Construction of Underground Stormwater Retention Tank (USRT)
- xx. Construction works of road L4, Pedestrian Connectivity System A, Noise Barrier, Retaining Walls RWA12 and RWA18;
- xxi. Rock Slope Survey and Slope Stabilization at Portion B1 and B5;
- xxii. Mitigation Works for Natural Terrain Catchment B5

Contract 2 (NE/2016/05)

- 1. Portion 1: Excavation and shoring works for E1 PC2 & E1 –PC6; Continue e xcavation and shoring for pile cap E1-RS1.
- 2. Portion 2: Rock breaking for E3-ST1.
- 3. Portion 4 : Rectification of defects
- Portion 5: Footing construction of the covered walkway footing BBI-NB-F3; excavation and shoring works of Southern High Mast and Footing construction for Northern High Mast
- 5. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork,



reinforcement and place concrete for RW12

6. Portion 9: Construction of maintenance access for flexible barrier

Contract 3 (NE/2017/03)

- 1. Trees felling at Portion B (excluding 22nos. Aquilaria Sinensis at Portion B) and partial Portion C;
- 2. Excavate trial pit;
- 3. Setup Temporary Traffic Arrangement (TTA) on the road;
- 4. Utilities mapping on RIW3
- 5. Remove works of central median along Clear Water Bay Road of Traffic Sign diversion;
- 6. ELS works for footing construction at PC-System A;
- 7. Excavate works for footing construction at BBI Public Toilet

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in *Tables 2-1, 2-2 and 2-3*.

		License/Permit Status			
Item	Description	Permit no./ account	Valid F	Period	Status
		no./ Ref. no.	From	То	Status
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid
4	WasteDisposalRegulation– BillingAccount for Disposal ofConstruction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0809-18	5 Dec 18	4 Feb 19	valid

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 1

Table 2-2	Status of Environmental Licenses and Permits of the Contract 2
-----------	--

		License/Permit Status			
Item	Description	Permit no./ account	Valid 1	Period	Status
		no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
	License	WT00028686-2017	02 Aug 17	31 Aug 22	Valid



Monthly Environmental Monitoring & Audit Report (January 2019)

		License/Permit Status				
Item	Description	Permit no./ account	Valid	Period	Status	
		no./ Ref. no.	From	То	Status	
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid	
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 17	End of project	Valid	

Table 2-3	Status of Environmental Licenses and Permits of the Contract 3

		License/Permit Status			
Item	Description	Permit no./ account no./	Valid	Period	Status
		Ref. no.	From	То	Status
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29 M	ay 2018.		
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	WaterPollutionControlOrdinance	For Area R1W3 E11 WT00032742-2018	18-Jan-19	31-Jan-24	Valid
	– Discharge License	For Area System A WT00033223-2019	31-Jan-19	31-Jan-24	Valid
		For Area System B	Pending ap	proval from l	EPD
		For Area E8	Pending ap	proval from l	EPD
4	WasteDisposalRegulation – BillingAccountforDisposalofConstruction Waste	Account no.7031075	20 July 2018	End of project	Valid



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality; and
 - Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	Summary	of EM&A	Requirements

Environmental Issue	Parameters	
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 	
Air Quality	24-hour TSP by High Volume Air Sampler	
Noise	 Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday 	
Noise	• Supplementary information for data auditing, statistical results such as L ₁₀ and L ₉₀ shall also be obtained for reference.	

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2	Impact Monitoring Stations – Air Quality
$1 \text{ abic } 5^{-2}$	Impact Momenting Stations – An Quanty

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status
AMS-1	ACYC-01	Chi Yum Ching She	Chi Yum Ching Ground of Chi Yum Ching facing the	
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of On Tai Estate	Active
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 Note 1	Ground of Planned Clinic and Community Centre facing Anderson Road	Not yet commenced
AMS-4	DARC-26	Planned School, Site C2 Note 2	Ground of Planned School facing Anderson Road	Not yet commenced
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site	Active
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site	Active
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 nd floor of Village House Anderson Road No. 1 facing the project site	Active

Note 1: The ASR is under construction and not yet in operation.

Note 2: The ASR is not yet constructed.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.



- 3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.
- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
 - (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
 - (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
 - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
 - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
 - (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
 - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
 - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
 - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

Construction Noise

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in *Table 3-3* and illustrated in *Appendix D*.



ID	NSR ID in EIA	Location	Status
NMS-1	Site C2 –	Ground of planned school at DAR facing the	Not yet
	School 05 Note 1	project site	commenced
NMS-2	Site E –	Ground area between the planned school and	Not yet
	School Note 1	Him Tat House facing the project site	commenced
NMS-3	Site C2 –	Ground of Ancillary Facilities Building facing	Not yet
	R102 Note 1	the project site	commenced
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of	Active
		Oi Tat House of On Tat Estate facing the	
		project site	
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the	Active
		exterior of Oi Tat House facing the project site	
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m	Active
		from the exterior of Hau Tat House facing the	
		project site.	
NMS-6~	Yung Tai	Rooftop of Yung Tai House where 1m from the	Active
	House of On	exterior of the building facing the project site)	
	Tai Estate		
NMS-7~	Chi Tai House	Rooftop of Chi Tai House where 1m from the	Active
	of On Tai	exterior of the building facing the project site	
NIME 94	Estate	1 m from the enterior of the building for a low i	A _ + i = = =
NMS-8^	No. 3-4 Ma	1m from the exterior of the building façade and	Active
	Yau Tong Village	facing the construction site	
	village		

 Table 3-3
 Impact Monitoring Stations – Construction Noise

Note 1: The NSR is under construction and not yet in operation. Remark:

- (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) *Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.*
- ([^]) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

Addition Construction Noise Monitoring Location

3.3.5 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

 Table 3-4
 Additional Impact Monitoring Stations – Construction Noise

ID	Location	Description
CN1	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A



3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works throughout the construction period
 - 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of Leq_(30min) measurements between 07:00 and 19:00 hours on normal weekdays

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Table 3-5Air Quality Monitoring Equipment

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

 Table 3-6
 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908



3.6 MONITORING METHODOLOGY

<u>1-hour TSP</u>

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
 - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
 - No two samplers should be placed less than 2 meters apart;
 - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
 - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
 - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
 - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
 - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
 - After sampling, the filter paper will be collected and transfer from the filter holder of the



HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.

- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

<u>Noise Monitoring</u>

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). $Leq_{(30 min)}$ in six consecutive $Leq_{(5 min)}$ measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air



pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Manitaning Station	Action Level (µg /m ³)		Limit Level (µg/m ³)	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-2	319	165	500	260
AMS-3	319	165	500	260
AMS-4	315	165	500	260
AMS-5	299	166	500	260
AMS-6	303	168	500	260
AMS-7	307	156	500	260

Table 3-7Action and Limit Levels for Air Quality Monitoring

Table 3-8 Action and Limit Levels for Construction Noise	Table 3-8	Action and Limit Levels for Construction Noise
--	-----------	--

Manitaring Lagation	Action Level	Limit Level in dB(A)		
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays			
NMS-1		75 dB(A) ^{Note 1} /		
NMS-2		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
NMS-3		75 dB(A)		
NMS-4*		75 dB(A)		
NMS-4a#		75 dB(A)		
NMS-5#	When one or more documented	75 dB(A)		
NMS-6~	complaints are received	75 dB(A)		
NMS-7~		75 dB(A)		
NMS-8^		75 dB(A)		
CN1+		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
CN2+		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
CN3+		75 dB(A)		

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.



3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4. AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-2, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 was pending approval from Housing Authority, only 1-hour TSP monitoring was conducted at AMS-2. No monitoring was conducted at AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 **RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of **75** events of 1-hour TSP monitoring and **24** events of 24-hours TSP were carried out and the monitoring results are summarized in *Tables 4-1 to 4-5*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	24-hour		. 1	l-hour TSP (µ	g/m ³)	
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
3-Jan-19	27	3-Jan-19	9:10	42	45	45
8-Jan-19	20	9-Jan-19	10:45	49	46	45
14-Jan-19	33	15-Jan-19	9:30	45	51	48
19-Jan-19	77	21-Jan-19	9:02	69	68	66
25-Jan-19	64	26-Jan-19	10:04	68	69	70
31-Jan-19	41					
Average	44	Average		55		
(Range)	(20 - 77)	(Rang	e)		(42-70)	

 Table 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

Table 4-2Summary of 1-hour TSP Monitoring Results (AMS-2)

1-hour TSP (μg/m ³)							
Date	Start Time	1 st reading	2 nd reading	3 rd reading			
3-Jan-19	13:31	46	42	47			
9-Jan-19	9:40	41	43	42			
15-Jan-19	10:35	52	54	53			
21-Jan-19	13:02	73	74	71			
26-Jan-19	12:45	57	64	62			
Average	e (Range)	55 (41- 74)					

Table 4-3Summary of 24-hour and 1-hour TSP Monitoring Results (A
--

	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
3-Jan-19	36	3-Jan-19	9:33	48	45	48	
8-Jan-19	48	9-Jan-19	9:27	73	74	73	
14-Jan-19	35	15-Jan-19	10:56	67	68	65	
19-Jan-19	58	21-Jan-19	9:32	70	73	71	
25-Jan-19	94	26-Jan-19	9:21	57	61	63	
31-Jan-19	67						
Average	56	Averag	ge		64		



Monthly Environmental Monitoring & Audit Report (January 2019)

(Range) (35 - 94)(Range) (45 - 74)

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

	24-hour	1-hour TSP (µg/m ³)						
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading		
3-Jan-19	26	3-Jan-19	9:24	47	46	48		
8-Jan-19	41	9-Jan-19	9:42	70	71	74		
14-Jan-19	40	15-Jan-19	13:01	57	55	54		
19-Jan-19	24	21-Jan-19	9:44	72	75	71		
25-Jan-19	109	26-Jan-19	9:40	61	56	53		
31-Jan-19	67							
Average	51	Averag	ge	61				
(Range)	(24 - 109)	(Rang	e)		(46 - 75)			

Table 4-5	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
-----------	--

	24-hour	1-hour TSP (µg/m ³)					
Date TSP (µg/m ³)	TSP	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
3-Jan-19	52	3-Jan-19	12:57	45	51	46	
8-Jan-19	35	9-Jan-19	13:17	80	88	78	
14-Jan-19	72	15-Jan-19	14:32	76	78	77	
19-Jan-19	87	21-Jan-19	13:30	71	70	73	
25-Jan-19	75	26-Jan-19	9:21	67	66	70	
31-Jan-19	23						
Average (Range)	57 (23 - 87)	Average (Range)		69 (45 - 88)			

4.2.2 As shown in Tables 4-1 to 4-5, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.

4.2.3 The meteorological data during the impact monitoring days are summarized in Appendix J.



5. CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **20** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-1Summary of Construction Noise Monitoring Results for Contract 1

	Construction Noise Level (L _{eq30min}), dB(A)						
Date	NMS4a	NMS5	NMS6	NMS7	NMS8		
3-Jan-19	60	59	67	66	62		
9-Jan-19	70	64	63	66	59		
15-Jan-19	73	63	61	71	70		
21-Jan-19	62	65	68	65	64		
Limit Level		75 dB(A)					

5.2.2 For the additional noise monitoring under Contract 3, a total of **12** events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-2Summary of Construction Noise Monitoring Results for Contract 3

Construction Noise Level (L _{eq30min}), dB(A)							
Date	CN1 @	CN2	CN3				
3-Jan-19	63	61	65				
9-Jan-19	61	62	63				
15-Jan-19	58	65	62				
21-Jan-19	64	65	69				
Limit Level	70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}	70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}	75 dB(A)				

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Remark: @ There was examination period during 11 to 20 Jan 2019 at CN1.

- 5.2.3 As shown in *Tables 5-1 and 5-2*, the noise level measured at all the monitoring locations did not exceed the Limit Level in the Reporting Period.
- 5.2.4 However, one (1) noise complaint (which triggered Action Level) was received under the Project and complaint details could be referred to Section 8.



6. WASTE MANAGEMENT

6.1 **GENERAL WASTE MANAGEMENT**

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material; •
 - Chemical Waste: •
 - General Refuse; and •

- Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in Tables 6-1 and 6-2 and the Monthly Summary Waste Flow Table is shown in Appendix K. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1	Summary of Quantities of Inert C&D Materials

	Contr	ract 1	Contract 2		Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m ³)	27.051	-	0.108	-	0.514	-
Hard Road and Large Broken Concrete	8.485	-	0	-	0	-
Reused in this Contract (Inert) ('000m ³)	4.795	-	0.063	-	0	-
Reused in other Projects (Inert) ('000m ³)	3.042	-	0	-	0	-
Disposal as Public Fill (Inert) ('000m ³)	10.729	ТКО 137	0.045	ТКО 137	0.514	TKO 137

Table 6-2 **Summary of Quantities of C&D Wastes**

	Contract 1		Contract 2		Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-	0	-
Recycled Paper / Cardboard Packing ('000kg)	0.354	License collector	0	-	0	-
Recycled Plastic ('000kg)	0	License collector	0	-	0	-
Chemical Wastes ('000kg)	0	-	0	-	0	-
General Refuses ('000m ³)	0.111	SENT	0.0008	SENT	0.005	SENT



7. SITE INSPECTION

7.1 **REQUIREMENTS**

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 3, 11, 15, 22 and 29 January 2019 in which IEC joined the site inspection with SSEMC on 11 January 2019. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
3 January 2019	• Dust emitted from drilling works was observed. Effective dust mitigation measures should be provided to reduce dust impact. (RWA 13)	• Cover had been provided for the drilling head to reduce dust impact
11 January 2019	• General refuse scattered inside the temporary drainage should be cleared to maintain the drainage system is in good condition. (PTT)	General refuse scattered inside the temporary drainage were cleared.
15 January 2019	 Water and oil mixture cumulated inside the blocked manhole was observed. Mixture should be cleaned and disposed as chemical waste. (Road L4) Drip tray should be provided for chemical storage on-site. (Road L4) 	 Water and oil mixture cumulated inside the blocked manhole was cleaned. Drip tray had been provided for chemical
22 January 2019	 Water spraying should be provided for haul road to reduce dust impact. (Haul road to surface reservoir) It was reminded that NRMM label should be displayed properly for NRMM using on-site. (Idle generator at PTT) 	 storage on-site. Proper mitigation measure was implemented along haul road for dust suppression. Reminder only.
29 January 2019	 The Contractor was reminded to clear the slit at the public channel near site boundary near Po Lam Road. The Contractor was reminded to dispose accumulation of construction waste regularly at work area near Po Lam Road. 	Reminder only.Reminder only.

Table 7-1Site Observations of Contract 1

<u>Contract 2</u>

7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 2, 9, 16, 23 and 30 January 2019 in which IEC joined the site inspection with SSEMC on 19 January 2019. No non-compliance was noted. The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 7-2*.



Table 7-2	Site Observations of Contract 2	
Date	Findings / Deficiencies	Follow-Up Status
2 January 2019	• Dried leaf was observed at the u-channel of slope at Portion 1. The Contractor should clean the dried leaf regularly.	Dried leaf was cleaned regularly.
	• The Contractor was reminded to clear stagnant water at sedimentation tank at portion 1.	Not required for reminder.
	• The Contractor was reminded to spray water at haul road at portion 5.	• Not required for reminder.
9 January 2019	 NRMM label was not attached at generator at potion 1. The Contractor should provide NRMM label for generator within site area. The Contractor was reminded to maintain the 	 NRMM label was provided for generator within site area. Not required for
	acoustic mat at breaker at portion 2.	reminder.
16 January 2019	• Construction material stored near the retained tree at Portion 1 was observed. The Contractor should remove the construction material and provided tree protection zone to avoid any damage done to the retained tree.	• Tree protection zone was provided for retained tree.
	• Drip tray should be provided for the chemical containers at Portion 1.	• Chemical containers were enveloped with tarpaulin sheets.
23 January 2019	 Oil stains was observed on the ground at portion 6. The Contractor was advised to clean oil stains and disposed as chemical wastes. The Contractor was reminded to spray water on unpaved haul road regularly to avoid dust emission within site area. 	 Oil Stains was removed and disposed as chemical waste. Reminder only.
30 January 2019	• Rock breaking without water spraying at portion 2 was observed. The Contractor should spray water during rock breaking activity.	Water spraying was provided during rock breaking.
	• The Contractor was reminded to cover exposed slope with tarpaulin sheet to avoid dust emission before Luna New Year at portion 1.	Reminder only.

Contract 3

7.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 3, 10, 17, 24 and 31 January 2019 in which IEC joined the site inspection with SSEMC on 10 January 2019. No non-compliance was noted. The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 7-3*

Table 7-3Site Observations of Contract 3

Date	Findings / Deficiencies	Follow-Up Status
3 January 2019	• No adverse environmental issue was observed.	• NA
11 January	• The Contractor was reminded to spray water regularly at unpaved haul road within site area.	• NA



|--|

Date	Findings / Deficiencies	Follow-Up Status
2019	• The Contractor was reminded to review the noise barrier at work area of system A if carry out rock breaking activity near Oi Tak House.	•
17 January 2019	• The Contractor was reminded to dispose C&D waste regularly.	• Reminder only.
24 January 2019	• The Contractor was reminded to spray water on unpaved haul road at work area of F1.	• Reminder only.
	• The Contractor was reminded to cover open cement bags properly at work area of F1	• Reminder only.
31 January 2019	No adverse environmental issue was observed.	• NA



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

8.1.1 In the Reporting Period, two (2) environmental complaints were received with respect to the noise and wastewater concerns arising from Contract NE/2016/01. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.

Complaint received for Contract 1 (last Reporting Period)

1823 has referred a case to CEDD on 14 November 2018, which the complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust. In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.

Complaint received for Contract 1 (last Reporting Period)

1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. Investigation Report has been completed by ET without comment from IEC.

Complaint received for Contract 1

DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System. Site inspection by ET was carried out on 29 January 2019 for investigation and the IR is underway by ET.

Complaint received for Contract 1

A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible. CWSTVJV advised that there were 3 breakers in operation at East Portal and they will reduce to 2 breakers for the reduction of noise intensity. The IR is underway by ET.

- 8.1.2 The complaint log and Investigation Report for the above complaints are shown in *Appendix M*.
- 8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

Donouting David	Contract	Environmental Complaint Statistics			
Reporting Period	no.	Frequency	Cumulative	Complaint Nature	
1 Apr 2017 –31 Dec 2018	1	0	33	Dust, Noise and light nuisance	
21 Mar 2017 –31 Dec 2018	2	0	3	Noise	

Table 8-1Statistical Summary of Environmental Complaints

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (January 2019)

Departing Deviad	Contract	Enviro	nmental Comp	aint Statistics
Reporting Period	no.	Frequency	Cumulative	Complaint Nature
31 May 2018 – 31 Dec 2018	3	0	1	Waste Management
	1	2	35	Dust and Noise
1 – 31 Jan 2019	2	0	3	NA
	3	0	1	NA

Table 8-2 Statistical Summary of Environmental Summon

Denerting Denied	Contract	Environmental Summons Statistics		
Reporting Period	no.	Frequency	Cumulative	Summons Nature
1 Apr 2017 –31 Dec 2018	1	0	0	NA
21 Mar 2017 – 31 Dec 2018	2	0	0	NA
31 May 2018 – 31 Dec 2018	3	0	0	NA
	1	0	0	NA
1 – 31 Jan 2019	2	0	0	NA
	3	0	0	NA

Table 8-3	Statistical Summary	y of Environmental Prosecution
-----------	----------------------------	--------------------------------

Departing Davied	Contract	Environmental Prosecution Statistics		
Reporting Period	no.	Frequency	Cumulative	Prosecution Nature
1 Apr 2017 –31 Dec 2018	1	0	0	NA
21 Mar 2017 – 31 Dec 2018	2	0	0	NA
31 May 2018 – 31 Dec 2018	3	0	0	NA
	1	0	0	NA
1 – 31 Jan 2019	2	0	0	NA
	3	0	0	NA



9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Water Quality	 Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities for Contract 1 in the coming month are listed below:

- 1. Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
- 2. Excavation of footing at South and North Towers of Pedestrian Connectivity System B (PSCB);
- 3. Excavation works for Subway of PCSB;
- 4. Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
- 5. Excavation work of Road L1 between PCSB and West Portal Area
- 6. Excavation and backfilling for Stormwater drainage works at Road L1 from Road L3 to North Tower of PCSB
- 7. Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
- 8. Backfilling works from Bay 8 to Bay 10 of BC2;
- 9. Construction of walls and top slabs of Bay 5, Bay 6 and Bay 7 of BC02;
- 10. Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;



- 11. Road Improvement Works at Po Lam Road
- 12. Water mains works at Road L5;
- 13. Tunneling works at West Portal
- 14. Site formation works at slope A1 of East Portal and slope A3 West Portal
- 15. Excavation works for Retaining Wall RWA 13 and RWA14;
- 16. Backfilling works for Retaining Wall RWA 13 and RWA 14;
- 17. Mass concrete works, sub soil drain works and base slab construction at Salt and Fresh Water Reservoir;
- 18. Excavation works for retaining walls of Artificial Flood Attenuation Lake;
- 19. Backfilling works, compaction works and construction of U channels for the area of Portal B8 and KW Asphalt Plant;
- 20. Construction of walls and columns and backfilling works for Underground Stromwater Retention Tank (USRT), and backfill at Zone A and external Vent Duct area;
- 21. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
- 22. Rock Slope Survey and Slope Stabilization at Portion B1 and B5
- 9.2.2 Construction activities for Contract 2 in the coming month are listed below:
 - 1. Portion 1: Excavation and shoring works for E1 PC3 & E1 –PC5; piling works for Pile Cap E1 PC3 and construction of Pier E1-P1
 - 2. Portion 2: Continue rock slope excavation for E3-ST1 and E3-F1; existing lighting removal and installation of rock dowel
 - 3. Portion 3: Relocation of existing pedestrian crossing
 - 4. Portion 4: Rectification of defects
 - 5. Portion 5: Excavation and Shoring works for covered walkway footing BBI-NB-F2,F1a,F1b; footing Construction for Northern and Southern High Mast; Rrelocation of High Masts and drainage Works
 - 6. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork, reinforcement and place concrete for RWE12
- 9.2.3 Construction activities for Contract 3 in the coming month are listed below:
 - 1. Setup Temporary Traffic Arrangement (TTA) on the road;
 - 2. Erect hoarding and construct haul road;
 - 3. Socketed H-pile works at PC-E11
 - 4. ELS works for footing construction at PC-System A;
 - 5. Excavate works for footing construction at BBI Public Toilet

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 22nd monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 January 2019.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, all noise measurement results were below the limit level. However, one noise complaint (which triggered Action Level) was received for Contract 1 of the Project. Investigation for the complaint is under underway by ET.
- 10.1.4 In the Reporting Period, two (2) environmental complaints were received with respect to the noise and wastewater concerns arising from the Contract NE/2016/01. Investigation for the complaint by site investigation was undertaken by ET and the Contractor has enhanced the mitigation measures and taken follow up action for the complaint. The Investigation Report is underway by ET.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 In coming dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to resident. The Contractor should fully implement the construction dust mitigation measures as far as practicable.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement the noise mitigation measures to reduce construction noise nuisance. Furthermore, noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.3 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.




Appendix A


Layout plan of the Project



S:\Drawing\CDEARQ\UNctrol_copy\CDEARQZ0003\CDEARQZ0003.dgr

A3 297MM X 420M








圖則編號 Drawing No.

附件二 Appendix 2

CIVIL ENGINEERING AND DEVELOPMENT

DEPARTMENT

Pedestrian Connectivity Facilities (E1, E2 and E3) - Layout Plan and Artist's Impression





PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A CLIENT _{業主}




全林工程拓展署 Civil Engineering and Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS ^{階段}


SCALE 比例

A1 1 : 500

DIMENSION UNIT _{尺寸單位}

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

60328348

NE/2017/03

SHEET TITLE 圖紙名稱

GENERAL LAYOUT

SHEET NUMBER 圖紙編號

60328348/R&P/1008A

CONTRACT NO. ^{合約編}號

SHEET 8 OF 8




Appendix B

Organization Chart


Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\R0245v2.docx



Project Organization Structure for



Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\R0245v2.docx



Contact Details of Key Personnel for Contract 1 – NE/2016/01

AUES

Legend:

CEDD (*Employer*) – *Civil Engineering and Development Department*

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) - ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Contact Details of Key Personnel for Contract 2 – NE/2016/05

AUES

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) - Kwan On Construction Company Limited

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Contact Details of Key Personnel for Contract 3 - NE/2017/03

AUES

Legend:

CEDD (*Employer*) – *Civil Engineering and Development Department*

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Construction Programme

- (a) Contract 1 (NE/2016/01)
- (b) Contract 2 (NE/2016/05)
- (c) Contract 3 (NTE/07/2016)



	绞 和 - 上 隧 - 活 隆 聨 営 CHUN WO - STEC - VASTEAM JOINT VENTURE				3 - M	ONTH F	ROLLING PRO	GRAMME				
ivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % I Complete	Remaining Calend Float	ar 2018 16 23	30 06	January 2019 13 20 2	27 03	February 2019
RQ - Works Pro	ogramme Rev.1 - 3MRP (15 Jan 2019)											
Project Key Dates	;											
Key Dates for Con	mpletion of Sections of the Works											
AKC1210	KD20 - Completion of Section XIIIB of the Works - Establishment Works at Shui Chuen O and Kau To (Portion E2)	0	20-Dec-18 18:00	0	20-Dec-18 00:00 A	100%	ARQ - 7 days Calend	ar 🔖 20-Dec-18 00:00	A			
Possession Period	ds											
AKP1270	Date for Possession of the Portion E1	0 25-Dec-10 08:00	3	0 15-Jan-19 08:00*		0%	-751 ARQ - 7 days Calend	ar		•		
Preliminary												
Design												
Alternative Design	jn (AD)											
PTT (Changing f	from Bored Piles to Socket H Piles and Pile Cap/Tie Beam Thickness)											
APD1040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30 07-Jul-17 08:00	10-Aug-17 18:00	498 16-May-17 08:00 A	15-Jan-19 18:00	96.67%	3 ARQ - 6 days Ex Holidays Calend					
APD1050	ICE Certification to Detailed Design Drawings of PTT	0	10-Aug-17 18:00	0	15-Jan-19 18:00	0%	3 ARQ - 6 days Ex Holidays Calend	cl. Iar		♦ 15-Jan-19 18:00		
Noise Barriers (F	Re-design of Footings) at Road L4											
APD2040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30 29-May-1 08:00	7 04-Jul-17 18:00	577 06-Feb-17 08:00 A	15-Jan-19 18:00	96.67%	782 ARQ - 6 days Ex Holidays Calenc		, , ,			
APD2050	ICE Certification to Detailed Design Drawings of Nosie Barriers	0	04-Jul-17 18:00	0	15-Jan-19 18:00	0%	782 ARQ - 6 days Ex Holidays Calend	cl. Iar		♦ 15-Jan-19 18:00		
Shop Drawings												
APD7030	Preparation and Submission of Shop Drawings of Structural Steel Works of Noise Barrier at Ro. L4	ad 90 06-Mar-19 08:00	9 25-Jun-19 18:00	90 06-Mar-19 08:00*	25-Jun-19 18:00	0%	743 ARQ - 6 days Ex Holidays Calenc	cl. Iar				
APD7040	Review and Approval of Shop Drawings of Structural Steel Works of Noise Barrier at Road L4	90 11-Apr-19 08:00	31-Jul-19 18:00	90 11-Apr-19 08:00	31-Jul-19 18:00	0%	743 ARQ - 6 days Ex Holidays Calend					
Major Material / Pl	lants Deliveries											
Major Material												
Civil / Structural	Material											
APM1115	Materials Submission and Approval for Semi-enclosure Noise Barrier Panels at Road L4	60 02-Feb-19 08:00	02-Apr-19 18:00	60 02-Feb-19 08:00*	02-Apr-19 18:00	0%	912 ARQ - 7 days Calend	ar				
APM1120	Procurement, Fabrication and Delivery of Semi-enclosure Noise Barrier Panels at Road L4	120 03-Apr-19 08:00	31-Jul-19 18:00	120 03-Apr-19 08:00	31-Jul-19 18:00	0%	912 ARQ - 7 days Calend	ar				
Excavation Permit	t (XP)											
Portion E1 (Wate	er Mains as referred to Dwg. No.60328348/SF&I/5722)											
APF1190	Submit Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	0 21-Nov-18 08:00	3	0 15-Jan-19 08:00		0%	1 ARQ - 7 days Calend	ar		•		
APF1200	HyD Review Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	180 21-Nov-18 08:00	3 19-May-19 18:00	180 15-Jan-19 08:00	13-Jul-19 18:00	0%	1 ARQ - 7 days Calend	ar				
Ground Investigati	ion											
APG1120	Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System , in Portion B5	A 21 22-Mar-17 08:00	7 19-Apr-17 18:00	539 22-Mar-17 08:00 A	15-Jan-19 18:00	95.24%	-320 ARQ - 6 days Ex Holidays Calend		1 1 1 1			
APG1130	Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System , in Portion C1a	A 21 24-Aug-1 08:00	7 16-Sep-17 18:00	390 21-Sep-17 08:00 A	15-Jan-19 18:00	95.24%	-208 ARQ - 6 days Ex Holidays Calend		• • •			
ARQ - MEP Subm	nission											
General Submiss	sion											
A1030	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R0	0		14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889 ARQ - 6 days Ex Holidays Calenc	cl. Iar			3	
A1031	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R1	0		14 15-Jan-19 08:00*		0%	889 ARQ - 6 days Ex Holidays Calend	cl.			3	
Prim	nary Baseline Forecast Work				0 M.		alling Dragra			Date		Revi

	Primary Baseline Forecast Work	2 Month Dolling Drogroups	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
♦	Baseline Milestone	21-Jan-19		
•	♦ Milestone		[]	
			l i i i i i i i i i i i i i i i i i i i	

			Pa	age 1		22 E-Off	Dat	a [Date	e: 1	5-Ja	an-′	19
9				March	2019					A	pril 201	9	
17	24	03	3	10	17		24		31		07		14
		5											
	-							-					
	_							-					
Revisi	On						heck	ed			Appro		
1764191	011					0	ICON	u			, hhi		<u>'</u>



		CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION	Page 2 of 22 Cut-Off Data Date: 15-Jan-19
	俊和 – 上隧 – 浩隆 聯營 Chun Wo – STEC – VASTEAN JOINT VENTURE	3 - MONTH ROLLING PROGRAMME	
Activity ID	Activity Name		February 2019 March 2019 April 2019 03 10 17 24 03 10 17 24 31 07 14
A1100	Submission and Approval for Design/MS of Ventilation System (Temp) at Underpass-R1	0 371 16-Oct-17 15-Jan-19 97.06% 902 ARQ - 6 days Excl. 08:00 A 18:00 Holidays Calendar	
Fresh and Salt V	Nater Pumping Station		
Electrical			
A1380	Submission and Approval for Design of Electrical System at CLP Transformer Rm at Fresh Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 849 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1390	Submission and Approval for Design of Power Supply System at Fresh Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1400	Submission and Approval for Design of 380V Switchboard at Fresh Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1410	Submission and Approval for Design of 24V DC Battery at Fresh Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1420	Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 0 8:00* 18:00 Holdays Calendar	
A1430	Submission and Approval for Design of Auto Charger and Panel at Fresh Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl.	
A1440	Submission and Approval for Design of Pump Set Control Panel at Fresh Water Pumping Station	0 08:00* 18:00 Holidays Calendar 0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl.	
A1450	Submission and Approval for Design of Small Power and ELV at Fresh Water Pumping Station	0 08:00* 18:00 Holidays Calendar 0 14 18-Mar-19 02-Apr-19 0% 839 ARQ - 6 days Excl.	
A1460	Submission and Approval for Design of Cable Containment at Fresh Water Pumping Station	0 08:00* 18:00 Holidays Calendar 0 14 18-Mar-19 02-Apr-19 0% 839 ARQ - 6 days Excl.	
A1470	Submission and Approval for Design of Earthing and Lightning Protection at Fresh Water	0 08:00* 18:00 Holidays Calendar 0 14 18-Mar-19 02-Apr-19 0% 839 ARQ - 6 days Excl.	
A1480	Pumping Station Submission and Approval for Design of Compessor Control Panel at Fresh Water Pumping	08:00* 18:00 Holidays Calendar 0 14 18-Mar-19 02-Apr-19 0% 839 ARQ - 6 days Excl.	
A1500	Station Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Station	08:00* 18:00 Holidays Calendar 0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl.	
A1510	Submission and Approval for Design of Power Supply System at Salt Water Pumping Station	08:00* 18:00 Holidays Calendar 0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl.	
A1520	Submission and Approval for Design of Pump Set Control Panel at Salt Water Pumping Station	08:00* 18:00 Holidays Calendar 0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl.	
A1530	Submission and Approval for Design of Small Power and ELV at Salt Water Pumping Station	O 14 16 ko to OR 18:00 OR 18:00 Holdays Calendar 0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl.	
A1530	Submission and Approval for Design of Cable Containment at Salt Water Pumping Station	0 14 161/01/01/01/01/01/01/01/01/01/01/01/01/01	
		08:00* 18:00 Holidays Calendar	
A1550	Submission and Approval for Design of Earthing and Lightning Protection at Salt Water Pumping Station	0 14 18-Mar-19 02-Apr-19 0% 839 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1560	Submission and Approval for Design of Surge Protection System at Salt Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1570	Submission and Approval for Design of Compessor Control Panel at Salt Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1580	Submission and Approval for Design of 380V Switchboard at Salt Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1590	Submission and Approval for Design of 24V DC Battery at Salt Water Pumping Station	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1600	Submission and Approval for Design of Support for Panels and Switchboard	0 14 18-Feb-19 05-Mar-19 0% 863 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1610	Submission and Approval for Material of Electrical System at CLP Transformer Rm at Fresh Water Pumping Station	0 14 08-Apr-19 26-Apr-19 0% 822 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1620	Submission and Approval for Material of 380V Switchboard at Fresh Water Pumping Station	0 14 08-Apr-19 26-Apr-19 0% 822 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1680	Submission and Approval for Material of 380V Switchboard at Salt Water Pumping Station	0 14 08-Apr-19 26-Apr-19 0% 822 ARQ 6 days Excl. 08:00* 18:00 Holidays Calendar	
MVAC			
A1010	Submission and Approval for Design of MVAC at Fresh Water Pumping Station	0 14 08-Feb-19 23-Feb-19 0% 871 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
A1220	Submission and Approval for Design of MVAC at Salt Water Pumping Station	0 14 08-Mar-19 23-Mar-19 0% 847 ARQ - 6 days Excl. 0 8:00* 18:00 Holidays Calendar	
A1230	Submission and Approval for Material of MVAC at Fresh Water Pumping Station	0 14 08-Feb-19 23-Feb-19 0% 871 ARQ - 6 days Excl. Holidays Calendar 08:00 18:00 Holidays Calendar	
A1240	Submission and Approval for Material of MVAC at Salt Water Pumping Station	0 14 08-Mar-19 23-Mar-19 0% 847 ARQ - 6 days Excl.	
Mechanical		08:00 18:00 Holidays Calendar	
			i
Prin	nary Baseline Forecast Work	3 Month Rolling Programme	Revision Checked Approved
	ual Work	ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)	
 Bas Mile 	seline Milestone	21-Jan-19	



CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	Chun Wo – STEC – Vasteam Joint Venture				<u></u>					2040		1		_
vity ID	Activity Name	BL1 Duration	BL1 Start BL1 Finish	Duration	Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	30 06	January 2019 13 20	27	03
A1280	Submission and Approval for Design of Mechnical Works (Pumping) at Salt Water Pumping Station	C		14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar					
A1290	Submission and Approval for Design of Mechnical Works (Pumping) at Salt Water Break Tank	C		14	15-Jan-19 08:00	30-Jan-19	0%	889	ARQ - 6 days Excl. Holidays Calendar					
A1320R1	Submission and Approval for Material of High Head Pump Set at Fresh Water Pumping Station (R1)	C)	14			0%	822	ARQ - 6 days Excl. Holidays Calendar					
A1330	Submission and Approval for Material of High Head Pump Set at Salt Water Pumping Station	C		14		30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar					
A1350	Submission and Approval for Material of Lifting Appliance at Fresh Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A1360R1	Submission and Approval for Material of Pipes and Fittings at FW & SW Pumping Station and Service Reservoir (R1)	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A1370	Submission and Approval for Material of Gate Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A1371	Submission and Approval for Material of Motorized Gate Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A1372	Submission and Approval for Material of Motorized Butterfly Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3280	Submission and Approval for Material of Roller Shutter at Salt Water Pumping Station	C		14	08-Mar-19 08:00*	23-Mar-19 18:00	0%	847	ARQ - 6 days Excl. Holidays Calendar					
A3290	Submission and Approval for Material of Lifting Appliance at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3496	Submission and Approval for Material of Gate Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3506	Submission and Approval for Material of Motorized Gate Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3516	Submission and Approval for Material of Motorized Butterfly Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3526	Submission and Approval for Material of Reflux Valves at SW Pumping Station and Sham Wan Shan SW Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3536	Submission and Approval for Material of Pressure Relief Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3546	Submission and Approval for Material of Ball Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3556	Submission and Approval for Material of 3-way Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3566	Submission and Approval for Material of Anti-vacuum Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3576	Submission and Approval for Material of Globe Valves at Salt Water Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3586	Submission and Approval for Material of Pressure Relief Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3596	Submission and Approval for Material of Ball Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3606	Submission and Approval for Material of 3-way Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3616	Submission and Approval for Material of Anti-vacuum Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3626	Submission and Approval for Material of Globe Valves at FW Pumping Station and FW & SW Water Reservoirs	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
A3636	Submission and Approval for Shop Drawings of Puddle Pipes at FW Pumping Station	C		14	08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar					
Civil Requireme	nt													
A3391	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	C		14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar					
A3392	Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station	C		14			0%	889	ARQ - 6 days Excl. Holidays Calendar					
Instrumentation														
A1730	Submission and Approval for Design of Control Philosophy at Fresh Water Pumping Station	C		14	18-Mar-19 08:00*	02-Apr-19 18:00	0%	839	ARQ - 6 days Excl. Holidays Calendar					
A1740	Submission and Approval for Design of SCADA System at Fresh Water Pumping Station	C		14		02-Apr-19 18:00	0%	839	ARQ - 6 days Excl. Holidays Calendar					
A1750	Submission and Approval for Design of Station Control & Instrument Panel at Fresh Water Pumping Station	C		14		02-Apr-19 18:00	0%	839	ARQ - 6 days Excl. Holidays Calendar					
A1760	Submission and Approval for Design of Pump Motor Starter Panel at Fresh Water Pumping	C		14	18-Mar-19	02-Apr-19	0%	839	ARQ - 6 days Excl.					
	Station				08:00*	18:00			Holidays Calendar					

		Page 3 of Cu	22 t-Off Data	a Date	e: 15-Jan-1	9
7 24	03	March 2019 10 1	7 24	31	April 2019 07 1	4
			l			
				-		
				-		
				. ,	_	
Revision			Checke	d	Approved	

bruary 2019 10 17



		CONTRACT NO. NE/20 INVE	STIGA	TION, E	DESIG	ENT OF AN GN AND CO ING PROG	NSTRUCT		ARRY SITE			Page 4	of 22 Cut-Off Data D	ate: 15-Jan-19
tivity ID	Activity Name	BL1 BL1 Start BL1 Finish Duration Start Duration	Finish	Activity % R Complete	lemaining Float	Calendar	2018 16 23	Jar 30 06	13 20 27	Februa 03 10	ry 2019 17 24	March 03 10	2019 17 24	April 2019 31 07 14
A1790	Submission and Approval for Design of Control Philosophy at Salt Water Pumping Station	0 14 18-Mar-19 08:00*	02-Apr-19 18:00	0%	839	ARQ - 6 days Excl. Holidays Calendar								
A1800	Submission and Approval for Design of SCADA System at Salt Water Pumping Station	0 14 18-Mar-19 08:00*		0%	839	ARQ - 6 days Excl. Holidays Calendar								I
A1810	Submission and Approval for Design of Station Control & Instrument Panel at Salt Water	0 14 18-Mar-19	02-Apr-19	0%	839	ARQ - 6 days Excl.								I
A1820	Pumping Station Submission and Approval for Design of Pump Motor Starter Panel at Salt Water Pumping Station	08:00* 0 14 18-Mar-19	18:00 02-Apr-19	0%	839	Holidays Calendar ARQ - 6 days Excl.								I
A1830	Submission and Approval for Design of Upgrading Works to Existing SCADA at CSW Office, Salt	0 08:00* 0 14 18-Mar-19	18:00 02-Apr-19	0%	839	Holidays Calendar ARQ - 6 days Excl.								l
	Pumping Sta,NTE,Shatin WTW	08:00*	18:00			Holidays Calendar								
Fire Services														
A1250	Submission and Approval for Design of FSS at Fresh Water Pumping Station	0 14 18-Feb-19 08:00*	05-Mar-19 18:00	0%	863	ARQ - 6 days Excl. Holidays Calendar								
A1260	Submission and Approval for Design of FSS at Salt Water Pumping Station	0 14 18-Feb-19 08:00	05-Mar-19 18:00	0%	863	ARQ - 6 days Excl. Holidays Calendar								
Fresh and Salt	Water Service Reservoir													
MVAC														
A1870	Submission and Approval for Design of MVAC at Salt Water Reservoir	0 14 15-Jan-19		0%	889	ARQ - 6 days Excl.								
A1890	Submission and Approval for Material of MVAC at Salt Water Reservoir	08:00* 0 14 22-Jan-19		0%	883	Holidays Calendar ARQ - 6 days Excl.								
Electrical		08:00*	18:00			Holidays Calendar								
A1990	Submission and Approval for Design of Power Supply System at Recorder House and Penthouse	0 14 15-Jan-19	20 10- 10	00/	889	ARQ - 6 days Excl.								
	at Salt Water Reservoir	08:00*	18:00			Holidays Calendar								
A2000	Submission and Approval for Design of Electical System at Recorder House and Penthouse at Salt Water Reservoir	0 14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar								
A2010	Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthouse at Salt Water Reservoir	0 14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar								
A2020	Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt Water Reservoir	0 14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar								
A2030	Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt	0 14 15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.								
A2040	Water Break Tank Submission and Approval for Design of 24V DC Battery at Salt Water Reservoir	08:00* 0 14 15-Jan-19		0%	889	Holidays Calendar ARQ - 6 days Excl.								
Instrumentatio	וער איז	08:00*	18:00			Holidays Calendar								
A2070	Submission and Approval for Design of SCADA Networks System at Fresh Water Reservoir	0 149 20-Jul-18	16-Jan-19	85.71%	901	ARQ - 6 days Excl.								
		08:00 A	18:00			Holidays Calendar								
A2080	Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir	0 14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar								
Civil Requirem														
A3393	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	0 14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar								
A3394	Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station	0 14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar								
Shum Wan Salt	t Water Station		10.00			Holiday3 Galerida								
Mechanical														
A2090	Submission and Approval for Material of High Head Horizontal Pumpset at SWS Salt Water	0 14 08-Feb-19	23-Feb-19	0%	871	ARQ - 6 days Excl.								
A2100	Pumping Station Submission and Approval for Design of Mechanical Works (Pumping) at SWS Salt Water	0 14 15-Jan-19	18:00		889	Holidays Calendar ARQ - 6 days Excl.								
	Pumping Station	08:00*	18:00			Holidays Calendar								
A3320	Material Submisison of Pipeworks at SWS Salt Water Pumping Station	0 14 08-Feb-19 08:00*	18:00		871	ARQ - 6 days Excl. Holidays Calendar				_				
A3330	Material Submisison of Valves and Motorized Valves at SWS Salt Water Pumping Station	0 14 08-Feb-19 08:00*	23-Feb-19 18:00	0%	871	ARQ - 6 days Excl. Holidays Calendar								
Electrical					-									
A2110	Submission and Approval for Design of Modification of Existing Switchboard at SWS Salt Water	0 14 21-Jan-19 08:00*	08-Feb-19 18:00	0%	884	ARQ - 6 days Excl. Holidays Calendar								
Instrumentatio	Pumping Station		10.00			nonuays calendar								
									1					
Prir	mary Baseline Forecast Work		2 Ma	nth D	Jline	a Drogram	amo		Date		Revision		Checked	Approved
	tual Work	ARQ - Works Program				g Program	mile							
	seline Milestone	21-Jan-19				,								
 Mile 	estone													

Date	Revi



俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	Chun Wo – STEC – Vasteam Joint Venture										
	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % Re Complete	emaining Float	Calendar	2018 16 23	Ja 30 06	January 2019 13 20 27
2120	Submission and Approval for Design of Modification of Existing Control System at SWS Salt Water Pumping Station	0		14 18-Mar-19 08:00*	02-Apr-19 18:00	0%	839	ARQ - 6 days Excl. Holidays Calendar			
130	Submission and Approval for Design of Upgrading Works to Existing SCADA at SWS P/S, Cha Kwo Ling SW P/S, CSW Office	0		14 18-Mar-19 08:00*	02-Apr-19 18:00	0%	839	ARQ - 6 days Excl. Holidays Calendar			
2140	Submission and Approval for Material of Modification of Existing Control System at SWS Salt Water Pumping Station	0		14 08-Apr-19 08:00*	26-Apr-19 18:00	0%	822	ARQ - 6 days Excl. Holidays Calendar			
Т								,			
lectrical											
A2170	Submission and Approval for Design of Power Supply System at PTT	0		14 18-Feb-19 08:00*	05-Mar-19 18:00	0%	863	ARQ - 6 days Excl. Holidays Calendar			
Civil Requireme	ent			00.00	10.00			Holiday's Galenda			
A3397	Submission and Approval for Drawing (Civil Requirement) of PTT	0		14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar			
Inderpass				00.00	10.00			Holidays Calenda			
MVAC											
A2230	Submission and Approval for Design of MVAC at Underpass	0			30-Jan-19	0%	889	ARQ - 6 days Excl.			
A2240	Submission and Approval for Material of MVAC at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
Fire Services				08:00*	18:00			Holidays Calendar			
A2380	Submission and Approval for Design of FSS at Underpass	0		14 15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.			
A2390	Submission and Approval for Material of FS Pump Control Panel at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
A2400	Submission and Approval for Material of FS Pump and Motor at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
A2410	Submission and Approval for Material of FS Fire Hydrant and Hose Reel at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
A2420	Submission and Approval for Material of FS Pipes and Fittings at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
A2430	Submission and Approval for Material of FS Battery and Charger at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
Electrical				08:00*	18:00			Holidays Calendar			
A2260	Submission and Approval for Design of Power Supply System at Underpass	0		14 15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.			
A2270	Submission and Approval for Design of Electrical Works at Underpass	0		08:00* 14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
A2280	Submission and Approval for Design of Earthing and Lightning Protection System at Underpas			14 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.			
A2340	Submission and Approval for Material of ATS Panel at Underpass	0		14 15-Jan-19	18:00	0%	889	Holidays Calendar			
A2340	Submission and Approval for Material of LV Switchboard at Underpass	0		14 15-Jan-19 08:00*	18:00	0%	889	ARQ - 0 days Exc. Holidays Calendar ARQ - 6 days Excl.			
		0		08:00*	18:00			Holidays Calendar			
A2360	Submission and Approval for Material of Lighting System at Underpass			14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar			
A2370	Submission and Approval for Material of Luminaire at Underpass	0		14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar			
Road Lighting							_				
A2250	Submission and Approval for Design of Road Lighting System at Underpass	0		14 15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar			
Artificial Flood A											
Civil Requireme											_
A3399	Submission and Approval for Drawing (Civil Requirement) of Artificial Flood Attenuation Lake	0		14 22-Jan-19 08:00*	09-Feb-19 18:00	0%	883	ARQ - 6 days Excl. Holidays Calendar			
Underground Sto	ormwater Retention Tank										
MVAC											
Prim	nary Baseline Forecast Work				3 Mo	nth Ro	llind	g Prograr	nme		Date

Actual Work

Baseline Milestone \diamond

٠ Milestone

3 Month Rolling Programme ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)

21-Jan-19

Date	Revi

ebruary 2019 10 17

	Page 5 of Cu		Date: 15-Jan-19
)19 17 24	March 2019 03 10 1	7 24	April 2019 31 07 14
17 27		27	
Revision		Checked	Approved
			11



俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	Chun Wo – STEC – Vasteam Joint Venture								0010			
ctivity ID	Activity Name	BL1 BL1 Star Duration	rt BL1 Finish Duration	Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	30 06	January 2019 13 20 2	27 0
A2460	Submission and Approval for Design of MVAC at USRT-R0	0	138	04-Aug-18 08:00 A	18-Jan-19 18:00	71.43%	899	ARQ - 6 days Excl. Holidays Calendar				
A2470	Submission and Approval for Material of MVAC at USRT-R0	0	14	15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.				=
Fire Services				08:00*	18:00			Holidays Calendar				
A2600	Submission and Approval for Design of FSS at USRT-R0	0	14	15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.				
				08:00*	18:00			Holidays Calendar				
A2610	Submission and Approval for Material of FSS at USRT-R0	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
Electrical						<u> </u>						
A2490	Submission and Approval for Design of Electrical Works at USRT-R0	0	14	15-Jan-19		0%	889	ARQ - 6 days Excl.				_
A2510	Submission and Approval for Design of Motor Control Centre at USRT-R0	0	132	08:00* 13-Aug-18		64.29%	898	Holidays Calendar ARQ - 6 days Excl.				
A2550	Submission and Approval for Design of Small Power and ELV at USRT-R0	0	14	08:00 A 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.				
				08:00*	18:00			Holidays Calendar				
A2560	Submission and Approval for Material of Motor Control Centre at USRT-R0	0	136	03-Aug-18 08:00 A	15-Jan-19 18:00	92.86%	902	ARQ - 6 days Excl. Holidays Calendar			U	
A2590	Submission and Approval for Material of Photovoltaic System at USRT-R0	0	136	03-Aug-18 08:00 A	15-Jan-19 18:00	92.86%	902	ARQ - 6 days Excl. Holidays Calendar			 0	
A2595	Submission and Approval for Material of Capacitor and Capacitor Panel at USRT-R0	0	136	08-Aug-18		64.29%	898	ARQ - 6 days Excl. Holidays Calendar				
Pedestrian Connec	ctivity System A			08:00 A	18:00			Holidays Calendar				
MVAC												
_						·						
A2640	Submission and Approval for Material of MVAC at SYS-A-R0	0	132	10-Aug-18 08:00 A	17-Jan-19 18:00	78.57%	900	ARQ - 6 days Excl. Holidays Calendar				
Fire Services												
A2680	Submission and Approval for Design of FSS at SYS-A-R0	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
Building Services	- Plumbing and Drainage			08.00	18.00			Holidays Calenda				
A3401	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-A-R0	0	111	06-Sep-18	19-Jan-19	64.29%	898	ARQ - 6 days Excl.				
				08:00 A	18:00			Holidays Calendar				_
A3402	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-A-R0	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
Electrical												
A2650	Submission and Approval for Design of Power Supply System at SYS-A-R0	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				_
A2660	Submission and Approval for Design of Electrical Works at SYS-A-R0	0	14	15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.				-
A2670	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A-R0) 0	14	08:00* 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.				-
				08:00*	18:00			Holidays Calendar				
Civil Requirement												_
A3403	Submission and Approval for Drawing (Civil Requirement) of SYS-A	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
Pedestrian Connec	ctivity System B											
MVAC												
A2910	Submission and Approval for Design of MVAC at SYS-B	0	151	21-Jul-18	19-Jan-19	64.29%	898	ARQ - 6 days Excl.				
				08:00 A	18:00			Holidays Calendar				
A2920	Submission and Approval for Material of MVAC at SYS-B	0	154	16-Jul-18 08:00 A	17-Jan-19 18:00	78.57%	900	ARQ - 6 days Excl. Holidays Calendar				
Fire Services												
A2960	Submission and Approval for Design of FSS at SYS-B	0	14		30-Jan-19	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
Building Services	- Plumbing and Drainage			08:00*	18:00			Holidays Calendar				
							_					_
A3404	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B	0	14)	15-lan 10	30-Jan-19	0%	889	ARQ - 6 days Excl.				

Primary Baseline
Forecast Work

Actual Work

Actual Work

Baseline Milestone
Milestone

Milestone

Date

</tab

	P	age 6	of 2 Cut-	2 Off	Data	Dat	e: 1	5-Ja	n-19
24	03	March 10	n 2019 17		24	31	Ap	oril 2019 07	14
0.101					oolic -		,	00000	und .
evision				Ch	ecked		A	Appro	vea

February 2019



俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

ity ID Activ	vity Name	BL1 BL1 Start BL1 Fini Duration	ish Duration	Start	Finish	Activity % F Complete	Remaining Float	Calendar	2018 16 23	30 06	January 2019 13 20	Februar 27 03 10
A3405 Sub	mission and Approval for Material of Lift Sump Pit (Submersible) at SYS-B	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				
Electrical				00.00	10.00			nonday o odionida				
A2930 Sub	mission and Approval for Design of Power Supply System at SYS-B	0	14	15-Jan-19		0%	889	ARQ - 6 days Excl.				_
A2940 Sub	mission and Approval for Design of Electrical Works at SYS-B	0	14	08:00* 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.				_
				08:00*	18:00	078	003	Holidays Calendar				
Civil Requirement												
A3406 Sub	mission and Approval for Drawing (Civil Requirement) of SYS-B	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
Common for All Areas								·				
MVAC												
A2970 Sub	mission and Approval for Material of MVAC Thermal Insulation at Common Areas	0	14	15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.				-
				08:00*	18:00			Holidays Calendar				
A2980 Sub	mission and Approval for Material of MVAC LMCP at Common Areas	0	136	10-Aug-18 08:00 A	22-Jan-19 18:00	50%	896	ARQ - 6 days Excl. Holidays Calendar				
Fire Services												
A3070 Sub	mission and Approval for Material of Manual Fire Alarm System at Common Areas	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
A3080 Sub	mission and Approval for Material of Manual Fire Alarm Control at Common Areas	0	14	15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.				-
A3090 Sub	mission and Approval for Material of Battery and Charger at Common Areas	0	14	08:00* 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.				-
				08:00*	18:00			Holidays Calendar				
Plumbing and Drainage S	Pervices											
	mission and Approval for Material of Tanks, Pipes, Valves and Fittings for Fresh Water and aning Water Supply System	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				
A3130 Sub	mission and Approval for Material of Tanks,Pipes,Valves and Fittings for Flushing Water ply System	0	14	15-Jan-19 08:00*	30-Jan-19 18:00	0%	889	ARQ - 6 days Excl. Holidays Calendar				-
	mission and Approval for Material of Pipes, Valves and Fittings for Drainage System	0	14	15-Jan-19	30-Jan-19	0%	889	ARQ - 6 days Excl.			L	—
A3150 Sub	mission and Approval for Material of LMCP for Drainage Pump System	0	14	08:00* 15-Jan-19	18:00 30-Jan-19	0%	889	Holidays Calendar ARQ - 6 days Excl.				_
Electrical				08:00*	18:00			Holidays Calendar				
_			1			1						
	mission and Approval for Material of Switches, Power Socket Outlets and Ass. Lighting and ver at Common Areas (R1)	0	146	23-Jul-18 08:00 A	15-Jan-19 18:00	92.86%	902	ARQ - 6 days Excl. Holidays Calendar				
A3210 Sub	mission and Approval for Material of CCTV at Common Areas	0	136	07-Aug-18 08:00 A	18-Jan-19 18:00	71.43%	899	ARQ - 6 days Excl. Holidays Calendar				
A3220 Sub	mission and Approval for Material of Intercom System at Common Areas	0	136	07-Aug-18	18-Jan-19	71.43%	899	ARQ - 6 days Excl.				
A3230 Sub	mission and Approval for Material of Telephone System at Common Areas	0	136	08:00 A 07-Aug-18		71.43%	899	Holidays Calendar ARQ - 6 days Excl.				
	mission and Approval for Material of Security System at Common Areas	0		08:00 A 07-Aug-18	18:00	71.43%	899	Holidays Calendar ARQ - 6 days Excl.				
				08:00 A	18:00			Holidays Calendar				
A3250 Sub	mission and Approval for Material of Radio System at Common Areas	0	137	07-Aug-18 08:00 A	19-Jan-19 18:00	64.29%	898	ARQ - 6 days Excl. Holidays Calendar				
A3260 Sub	mission and Approval for Material of ELV Cable at Common Areas	0	136	07-Aug-18 08:00 A	18-Jan-19 18:00	71.43%	899	ARQ - 6 days Excl. Holidays Calendar				
A3270 Sub	mission and Approval for Material of UPS at Fresh and Salt Water Pumping Station	0	136	07-Aug-18	18-Jan-19	71.43%	899	ARQ - 6 days Excl.				
Instrumentation				08:00 A	18:00			Holidays Calendar				
A3160 Sub	mission and Approval for Material of Station Control and Instrumentation Panel at Common	0	135	08-410-18	18-Jan-19	71.43%	899	ARQ - 6 days Excl.				
Area	as			08:00 A	18:00			Holidays Calendar				
A3180R1 Sub	mission and Approval for Process Instruments at Common Areas (R1)	0	153	16-Jul-18 08:00 A	16-Jan-19 18:00	85.71%	901	ARQ - 6 days Excl. Holidays Calendar				
	mission and Approval for Upgrading Works to Existing SCADA at SWS SW P/S, CKL SW and CSW Office at Common Areas	0	134	08-Aug-18 08:00 A	17-Jan-19 18:00	78.57%	900	ARQ - 6 days Excl. Holidays Calendar				
Mechnical Requirement				00.00 A	10.00							
A3340 Mate	terial Submission of Bolts, Nuts, Washers, Thread Rods and Baskets	0	133	08-Aua-18	16-Jan-19	85.71%	901	ARQ - 6 days Excl.				
				08:00 A	18:00			Holidays Calendar				

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	♦ Baseline Milestone	21-Jan-19		
•	♦ Milestone			

	Page 7 of Cu	22 It-Off Data I	Date: 15-Jan-19
24	March 2019 03 10 1	7 24	April 2019 31 07 14
24	03 10	1 24	51 0/ 14
			1 • ·
evision		Checked	Approved
		1	



	Chun Wo – STEC – VASTEAM JOINT VENTURE					3 - N		RULLING PRO		ı		
ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish Du	ration Sta	rt Finish	Activity % Complete	Remaining Cale Float	ndar 2018 16 23	30 06	January 2019 13 20	Februar 27 03 10
A3350	Material Submission of Chemical Anchora Bolts	C)		133 08-Au 08:0	g-18 16-Jan-1) A 18:00	9 85.71%	901 ARQ - 6 days Holidays Cale	Excl.			
rface with Other	Contractors											
1050A003	Demolish and Remove KW Batching Plant in Portion B15	C)		256 08-Ma	r-18 16-Jan-1) A 13:30	9 95%	902 ARQ - 6 days Holidays Cale			—	
nstruction and In	Installation				00.0	JA 13.30						
Inderpass Tunnel												
West Portal												
ACU1050A019	B1 - Soil Nail Drilling and Grouting at West Portal (C1 to C15)	C)		45 11-De	c-18 24-Jan-1	9 28.57%	1044 CEDD - 7 days	Incl.			
ACU1050A020	B1 - Soil Nail Drilling and Grouting at West Portal (C16 to C29))		00:0 14 25-Ja) A 18:00 n-19 07-Feb-1	9 0%	Holidays - 1044 CEDD - 7 days				
ACU1050A021	B1 - Soil Nail Drilling and Grouting at West Portal (B1 to B15)				08:			Holidays - 1044 CEDD - 7 days	9hrs			
					08:	00 18:00		Holidays -	9hrs			
ACU1050A022	B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)	0			08:			1044 CEDD - 7 days Holidays -	9hrs			
ACU1050A023	B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)	C			14 08-Ma 08:	r-19 21-Mar-1 00 18:00	9 0%	1044 CEDD - 7 days Holidays -				
ACU1060A002	B1 - Formation from +176mPD to Tunnel Bottom Bench	C			198 02-Au 08:0	g-18 15-Feb-1 A 18:00	9 57.33%	1078 CEDD - 7 days Holidays -				
ACU1090	B1 - Construct Permanent West Portal Structure	60	0 10-Sep-18 08:00	21-Nov-18 18:00		b-19 20-Apr-1	9 0%	-373 ARQ - 7 days Cale				
East Portal			00.00		00.0	- 10.00						
ACU2050A017	D1 - Stage 3 - Froming Temporary Haul Road +181mPD to +176mPD (East Portal)	C				v-18 13-Jan-1		ARQ - 7 days Cale	ıdar		•	
ACU2050A019	D1 - Stage 4 - Froming Temporary Haul Road +176mPD to +171mPD (East Portal)	0)			n-19 11-Mar-1		900 ARQ - 7 days Cale	ndar			
ACU2050A020	D1 - Stage 4 - Protective Fencing at +176mPD (East Portal)	0)		00:0 3 12-Ma) A 18:00 r-19 14-Mar-1	9 0%	900 ARQ - 7 days Cale	ıdar			
ACU2050A021	D1 - Stage 4 - Temporary Soil Nailing Works (65nos.) at Slope A2 (East Portal)	0)		08:			900 ARQ - 7 days Cale				
ACU2050A022	D1 - Stage 5 - Excavation from +170mPD to +168.5mPD (At East Portal Entrance)				08:			900 ARQ - 7 days Cale				
					4 14-A		9 0%	900 ARQ - 7 days Cale	Juar			
Underpass Tunnel												
Tunnel Constructio												
Tunnel Constru	uction from West Portal											
CH2450 to CH2	2460 (Support Type C1: 10m) 1m/ cycle for Top Head											
ACU3010B090	C1 - (CH2452 to CH2453) - Shotcrete and Mesh Installation	C				c-18 16-Dec-		ARQ - 7 days Cale	ıdar			
ACU3010B100	C1 - (CH2452 to CH2453) - Lattice Girder Installation, Shotcrete & Invert Beam	C)	_		c-18 17-Dec-	8 100%	ARQ - 7 days Cale	ıdar			
ACU3010B110	C1 - (CH2453 to CH2454) - Top Head Excavation	C)			c-18 18-Dec-	8 100%	ARQ - 7 days Cale	ndar			
	C1 - (CH2453 to CH2454) - Shotcrete and Mesh Installation	0)		08:0 1 19-De) A 18:00 A c-18 19-Dec-'		ARQ - 7 days Cale	ndar			
					08:0			ARQ - 7 days Cale				
	C1 - (CH2453 to CH2454) - Lattice Girder Installation, Shotcrete & Invert Beam				08:0	0 A 18:00 A		,	-			
	C1 - (CH2454 to CH2455) - Top Head Excavation	0			08:0			ARQ - 7 days Cale				
ACU3010B150	0 C1 - (CH2454 to CH2455) - Shotcrete and Mesh Installation	C			1 23-De 08:0	c-18 23-Dec- A 18:00 A		ARQ - 7 days Cale	ndar			
101100400400	C1 - (CH2454 to CH2455) - Lattice Girder Installation, Shotcrete & Invert Beam	C)		2 24-De	c-18 25-Dec- A 18:00 A		ARQ - 7 days Cale	ndar			
ACU3010B160			1			c-18 27-Dec-	8 100%	ARQ - 7 days Cale	ndar			
	C1 - (CH2455) - Drilling and Installation of 12m GFRP at every 3m Overlapping	C	'		00.0							
ACU3010B170	0 C1 - (CH2455) - Drilling and Installation of 12m GFRP at every 3m Overlapping 0 C1 - (CH2455 to CH2456) - Top Head Excavation	C				c-18 28-Dec-	8 100%	ARQ - 7 days Cale	ıdar 🛛	I		
ACU3010B170 ACU3010B180					1 28-De 08:0	c-18 28-Dec-	8 100%	ARQ - 7 days Cale				

	💳 Primary Baseline 🛛 🗖 Forecast Work	2 Month Dolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
>	Baseline Milestone	21-Jan-19		
•	◆ Milestone			

	Page 8 of 22 Cut-Off Data Date: 15-Jan-19 March 2019 April 2019												
7 24	Marci 03 10	h 2019 17	7	24	31	Apr	il 2019 07	14					
								ı 					
Revision			Ch	ecked		A	oprov	red					



俊和-上隧-浩隆聨營 CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

A	. ID	CHUN WO - STEC - VASIEAM JOINT VENTURE	DI 1 DI 1 Char		Dunstian	Chart	Finish	A + 11 - 14 - 0/	Demeising	Calandar	2018		la	nuany 2010		Echruory 2010
Activity	y ID	Activity Name	BL1 BL1 Star Duration	t BL1 Finish	Duration	Start	Finish	Activity % Complete	Remaining Float	Calendar	16 23	30	06 Jai	nuary 2019 13 20	27 03	February 2019 10 17
	ACU3010B200	C1 - (CH2455 to CH2456) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	30-Dec-18 08:00 A	31-Dec-18 18:00 A	100%		ARQ - 7 days Calendar						
	ACU3010B210	C1 - (CH2456 to CH2457) - Top Head Excavation	0		1	01-Jan-19 08:00 A	01-Jan-19 18:00 A	100%		ARQ - 7 days Calendar						
	ACU3010B220	C1 - (CH2456 to CH2457) - Shotcrete and Mesh Installation	0		1	02-Jan-19 08:00 A	02-Jan-19 18:00 A	100%		ARQ - 7 days Calendar		•				
	ACU3010B230	C1 - (CH2456 to CH2457) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	03-Jan-19 08:00 A	04-Jan-19 18:00 A	100%		ARQ - 7 days Calendar						
	ACU3010B240	C1 - (CH2456.5) - Drilling and Installation of 12m spile tubes at every 4.5m Overlapping	0		2	05-Jan-19 08:00 A	06-Jan-19 18:00 A	100%		ARQ - 7 days Calendar						
	ACU3010B250	C1 - (CH2457 to CH2458) - Top Head Excavation	0		1	07-Jan-19 08:00 A	07-Jan-19 18:00 A	100%		ARQ - 7 days Calendar		I				
	ACU3010B260	C1 - (CH2457 to CH2458) - Shotcrete and Mesh Installation	0		1	08-Jan-19 08:00 A	08-Jan-19 18:00 A	100%		ARQ - 7 days Calendar			•			
	ACU3010B270	C1 - (CH2457 to CH2458) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	09-Jan-19 08:00 A	10-Jan-19 18:00 A	100%		ARQ - 7 days Calendar						
	ACU3010B280	C1 - (CH2458 to CH2459) - Top Head Excavation	0		1	11-Jan-19 08:00 A	11-Jan-19 18:00 A	100%		ARQ - 7 days Calendar			•			
	ACU3010B290	C1 - (CH2458 to CH2459) - Shotcrete and Mesh Installation	0		1	12-Jan-19 08:00 A	12-Jan-19 18:00 A	100%		ARQ - 7 days Calendar			•			
	ACU3010B300	C1 - (CH2458 to CH2459) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	13-Jan-19 08:00 A	14-Jan-19 18:00 A	100%		ARQ - 7 days Calendar						
	ACU3010B310	C1 - (CH2459 to CH2460) - Top Head Excavation	0		1	15-Jan-19 08:00	15-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar				0		
	ACU3010B320	C1 - (CH2459 to CH2460) - Shotcrete and Mesh Installation	0		1	16-Jan-19 08:00	16-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar				0		
	ACU3010B330	C1 - (CH2459 to CH2460) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	17-Jan-19 08:00	18-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar						
	CH2460 to CH249	99 (Support Type C: 39m) 1m/ cycle for Top Head		!												
	ACU3010C010	C - (CH2460 to CH2461) - Top Head Excavation	0		1	19-Jan-19 08:00	19-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar		- - - - - - - - - - - - - - - - - - -		0		
	ACU3010C020	C - (CH2460 to CH2461) - Shotcrete and Mesh Installation	0		1	20-Jan-19 08:00	20-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar				0		
	ACU3010C030	C - (CH2460 to CH2461) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	21-Jan-19 08:00	22-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar						
	ACU3010C040	C - (CH2461 to CH2462) - Top Head Excavation	0		1	23-Jan-19 08:00	23-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar				0		
	ACU3010C050	C - (CH2461 to CH2462) - Shotcrete and Mesh Installation	0		1	24-Jan-19 08:00	24-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar				0		
	ACU3010C060	C - (CH2461 to CH2462) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	25-Jan-19 08:00	26-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar						
	ACU3010C070	C - (CH2462 to CH2463) - Top Head Excavation	0		1	27-Jan-19 08:00	27-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar				0		
	ACU3010C080	C - (CH2462 to CH2463) - Shotcrete and Mesh Installation	0		1	28-Jan-19 08:00	28-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar					0	
	ACU3010C090	C - (CH2462 to CH2463) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	29-Jan-19 08:00	30-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar						
	ACU3010C100	C - (CH2463 to CH2464) - Top Head Excavation	0		1	31-Jan-19 08:00	31-Jan-19 18:00	0%	1046	ARQ - 7 days Calendar					0	
	ACU3010C110	C - (CH2463 to CH2464) - Shotcrete and Mesh Installation	0		1	01-Feb-19 08:00	01-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar					0	
	ACU3010C120	C - (CH2463 to CH2464) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	02-Feb-19 08:00	03-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar						
	ACU3010C130	C - (CH2464 to CH2465) - Top Head Excavation	0		1	04-Feb-19 08:00	04-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar					0	
	ACU3010C140	C - (CH2464 to CH2465) - Shotcrete and Mesh Installation	0		1	05-Feb-19 08:00	05-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar					0	
	ACU3010C150	C - (CH2464 to CH2465) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	06-Feb-19 08:00	07-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar						
	ACU3010C160	C - (CH2465 to CH2466) - Top Head Excavation	0		1	08-Feb-19 08:00	08-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar						0
	ACU3010C170	C - (CH2465 to CH2466) - Shotcrete and Mesh Installation	0		1	09-Feb-19 08:00	09-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar						0
	ACU3010C180	C - (CH2465 to CH2466) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2	10-Feb-19 08:00	11-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar						
	ACU3010C190	C - (CH2466 to CH2467) - Top Head Excavation	0		1	12-Feb-19 08:00	12-Feb-19 18:00	0%	1046	ARQ - 7 days Calendar						0

		Page 9	of 22 Cut-Of	f Data I	Date	e: 15-J	lan-19
24	03	March 2 10	2019 17	24	31	April 20 07	
24	03	10	17	24	51	07	14
evision			(Checked		Арр	roved
					\dashv		




俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

	Chun Wo – STEC – VASTEAM JOINT VENTURE											
tivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % Complete	Remaining Calenda Float	r 2018 16 23	30 06	January 2019 13 20	27 03	February 2019
ACU3010C200	C - (CH2466 to CH2467) - Shotcrete and Mesh Installation	0		1 13-Feb-19 08:00	13-Feb-19 18:00	0%	1046 ARQ - 7 days Calenda					
ACU3010C210	C - (CH2466 to CH2467) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2 14-Feb-19 08:00	15-Feb-19 18:00	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C220	C - (CH2467 to CH2468) - Top Head Excavation	0		1 16-Feb-19 08:00		0%	1046 ARQ - 7 days Calenda	r				0
ACU3010C230	C - (CH2467 to CH2468) - Shotcrete and Mesh Installation	0		1 17-Feb-19 08:00	17-Feb-19 18:00	0%	1046 ARQ - 7 days Calenda	r				D
ACU3010C240	C - (CH2467 to CH2468) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2 18-Feb-19	19-Feb-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C250	C - (CH2468 to CH2469) - Top Head Excavation	0		08:00 1 20-Feb-19		0%	1046 ARQ - 7 days Calenda	r				0
ACU3010C260	C - (CH2468 to CH2469) - Shotcrete and Mesh Installation	0		08:00 1 21-Feb-19	18:00 21-Feb-19 18:00	0%	1046 ARQ - 7 days Calenda	r				0
ACU3010C270	C - (CH2468 to CH2469) - Lattice Girder Installation, Shotcrete & Invert Beam	0		08:00 2 22-Feb-19	23-Feb-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C280	C - (CH2469 to CH2470) - Top Head Excavation	0		08:00 1 24-Feb-19		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C290	C - (CH2469 to CH2470) - Shotcrete and Mesh Installation	0			18:00 25-Feb-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C300	C - (CH2469 to CH2470) - Lattice Girder Installation, Shotcrete & Invert Beam	0		08:00 2 26-Feb-19		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C310	C - (CH2470 to CH2471) - Top Head Excavation	0			18:00 28-Feb-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C320	C - (CH2470 to CH2471) - Shotcrete and Mesh Installation	0		08:00 1 01-Mar-19	18:00 01-Mar-19 18:00	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C330	C - (CH2470 to CH2471) - Lattice Girder Installation, Shotcrete & Invert Beam	0		08:00 2 02-Mar-19	03-Mar-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C340	C - (CH2471 to CH2472) - Top Head Excavation	0			18:00 04-Mar-19 18:00	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C350	C - (CH2471 to CH2472) - Shotcrete and Mesh Installation	0		08:00 1 05-Mar-19	05-Mar-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C360	C - (CH2471 to CH2472) - Lattice Girder Installation, Shotcrete & Invert Beam	0		08:00 2 06-Mar-19		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C370	C - (CH2472 to CH2473) - Top Head Excavation	0		08:00 1 08-Mar-19	18:00 08-Mar-19 18:00	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C380	C - (CH2472 to CH2473) - Shotcrete and Mesh Installation	0		08:00 1 09-Mar-19 08:00		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C390	C - (CH2472 to CH2473) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2 10-Mar-19 08:00		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C400	C - (CH2473 to CH2474) - Top Head Excavation	0		1 12-Mar-19 08:00		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C410	C - (CH2473 to CH2474) - Shotcrete and Mesh Installation	0		1 13-Mar-19 08:00		0%	1046 ARQ - 7 days Calenda	r				
ACU3010C420	C - (CH2473 to CH2474) - Lattice Girder Installation, Shotcrete & Invert Beam	0		2 14-Mar-19	15-Mar-19	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C430	C - (CH2474 to CH2475) - Top Head Excavation	0		08:00 1 16-Mar-19 08:00	18:00 16-Mar-19 18:00	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C440	C - (CH2474 to CH2465) - Shotcrete and Mesh Installation	0		1 17-Mar-19	17-Mar-19 18:00	0%	1046 ARQ - 7 days Calenda	r				
ACU3010C450	C - (CH2474 to CH2475) - Lattice Girder Installation, Shotcrete & Invert Beam	0		08:00 2 18-Mar-19 08:00		0%	1046 ARQ - 7 days Calenda	r				
Tunnel Lining				00.00	18.00							
ACU3140A001	Shop Drawings for Kicker and Travel Working Platform and Lining Shutter	0		176 16-Jul-18		100%	ARQ - 7 days Calenda	r				
ACU3140A002	Review and Approval of Shop Drawings	0		08:00 A 18 09-Jan-19		14.29%	-320 ARQ - 7 days Calenda	r	_			
ACU3140A003	Fabrication of Kicker in China PRC	0		08:00 A 16 27-Jan-19		0%	-320 ARQ - 7 days Calenda	r r				
ACU3140A3	Fabrication of Working Platform in China PRC	0		08:00 15 12-Feb-19		0%	-320 ARQ - 7 days Calenda	- r				
Pedestrian Connectiv	i Vity System A			08:00	18:00							
Lift Tower (North) an	nd Subway within Portion B5											
ACS1020	B5 - Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants)	132 21-Nov-17		132 18-Feb-19		0%	-345 ARQ - 6 days Excl					
		08:00	18:00	08:00	18:00		Holidays Calenda					
Primar	ry Baseline Forecast Work				0.14		olling Progra			Dat	te	Re
1 11/101			1		< i\/i \	nth R	nuina Proars	mmø				

	Primary Baseline Forecast Work	2 Month Balling Bragramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	Baseline Milestone	21-Jan-19		
•	♦ Milestone		I	
			1	






CHUN WO - STEC - VASTEAM JOINT VENTURE

ity ID		Duration	det Pinisn	Buration	Start	Finish	Activity % Complete	Remaining Float	Calendar	16 23	30 06		
()													
ACS1090	C1a - Construction of Pre-Bored H-Piles (48nos) of Lift Tower (3 days/pile/plant,assume 2 rigs)	144 18-Sep-17 08:00	14-Mar-18 18:00	72	2 18-Feb-19 08:00	17-May-19 18:00	0%	-233	ARQ - 6 days Excl. Holidays Calendar				
edestrian Connect	Minkeywike Referen Cits Cita - Construction (hre-Base) H-Mes (Rom) (Dit Tower (Conspondent Basema 2 (np)) Mill (HS-p-17) Miller-He T2 SPec-16 TAMp-10 Of - 2.33 Alloc - dage End Cita - Construction of Ine-Base (H-Mes (Conspondent IPRe Construction of												
Lift Tower (South)	and Subway within Portion C1b												
ACS2120B001	C1b - Excavate for Construction of Pile Caps	0		36			100%					-	
ACS2130	C1b - Construction of Pile Caps and Wall Structure upwards Level (+176mPD)			31	1 14-Jan-19	21-Feb-19	0%	-109	ARQ - 6 days Excl.				
ACS2140	C1b - Construction of Sub-Structure of Lift Tower and Subway (+176 to +183.2mPD)	90 17-Apr-18	03-Aug-18	90	22-Feb-19	13-Jun-19	0%	-109	ARQ - 6 days Excl.				
Artificial Flood Atten	nuation Lake/ Underground Water Tretment Plant (Portion B4)	08:00	18:00		08:00	18:00			Holidays Calendar				
ACF1010	B4 - Construct Channels along Slope Toe incl. Manholes. Catchoits and Associated Drainage	90 14-Jun-18	29-Sep-18	95	5 01-Dec-18	28-Mar-19	33.33%	-124	ARQ - 6 days Excl.				
	Pipes Connecting to Lake	08:00	18:00		00:00 A	18:00			Holidays Calendar				
ACF1020				61			0%	-124					
Vater Pumping Sta	tions (Portion B5)												
ACW1050	B5 - Further Cut Slope (Rock Breaking) and Erect Platform at Pumping Station (+194mPD)			442			88.89%	-289					
ACW1090	B5 - Back Fill for RWA13			110			66.67%	-290	ARQ - 6 days Excl.				
ACW1110	B5 - Cut Down Existing Anderson Road to RWA14 Footing Level (from +194mPD to +192mPD)	30 19-Apr-18	25-May-18	319	04-Jan-18	30-Jan-19	53.33%	-84	ARQ - 6 days Excl.				=
ACW1150	C2/D2 - Back Fill for RWA14	90 06-Jul-18	22-Oct-18	105	5 09-Oct-18		72.22%	-84	ARQ - 6 days Excl.				
ACW1160	C2/D2 - Divert Temperary Access Road to adjacent to RWA14			6			0%	-84	-				
ACW2010	B5 - Construction of Base Slab of Fresh Water Pumping station			120			0%	-84					
Salt Water Pumpin	ng Station (Portion B5) - Subject to Excision												
ACW3010	B5 - Construction of Base Slab of Salt Water Pumping station			90			0%	-24					
Salt Water Break T	Tank (Portion B5) - Subject to Excision								,				
ACW4010	B5 - Construction of Base Slab of Salt Water Break Tank			60			0%	96					
Public Transportatic	on Terminus (Portion B5)	08:00	18:00		08:00	18:00			Holidays Calendar				
ACP1046A003	R5 - Rackfill Pile Cans (PC1) and Tie Reams at GL R/2-8 & GL C/2-8 (Stane 1 & 2)	0		43	3 05-Dec-18	26-Jan-19	16 67%	3	ARO - 6 days Excl				
					00:00 A	18:00			Holidays Calendar				_
ACP1047A003					00:00 A	18:00			Holidays Calendar				—
ACP1049A001	B5 - Excavation for Construction of Pile Caps (PC1) and Tie Beams at GL.C/2-8 (Stage 4)	0		16			71.43%	13	ARQ - 6 days Excl. Holidays Calendar				
ACP1049A002	B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.C/2-8 (Stage 4)	0		24			0%	3	ARQ - 6 days Excl. Holidays Calendar				
ACP1049A003	B5 - Backfill Pile Caps (PC1) and Tie Beams at GL.B-E/1-2 and E/1-9 & GL.C/2-8 (Stage 3 & 4)	0		14			0%	3					
ACP1049A004		0		10	21-Mar-19	01-Apr-19	0%	3	ARQ - 6 days Excl.				
ACP1049A005	,	0		14			0%	3	ARQ - 6 days Excl.				
ACP1080A001	B5 - Excavation for Construction of Ecoting of Noise Barrier Walls at GL C-D/9 (Stage 6)	0		ç			0%	8					
nternal Road Const					08:00	18:00	0,0	3	Holidays Calendar				
Single Cell Box Cu	JIvert BC1 ind. Transition Section CH141.820 to CH168.019												
ACL10050A018	B2 - Back Fill of Box Culvert BC1 Transition Bay 13/14 (CHA141.820 to CHA168.019)	0		68	8 05-Oct-18 08:00 A	25-Dec-18 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar				
		11		1			ı				1	1	
Prima	ary Baseline Forecast Work					3 MA	nth D	ollin	a Prograr	nmo		Date	

	Primary Baseline Forecast Work	2 Month Bolling Drogramma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	♦ Baseline Milestone	21-Jan-19		
•	♦ Milestone			






俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

	Chun Wo – STEC – VASTEAM JOINT VENTURE														
Activity ID	Activity Name	BL Duratio	1 BL1 Start BL1 Finish	Duration S	Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	J 30 06	anuary 2019 13 21	0 27	03	February 2019 10 17
ACL10050A019	B2 - Divert Open Drainage Channel to crossover BC1 Bay 14 (CHA156.019 to CHA168.0	19)	0		-Dec-18 8:00 A	31-Dec-18 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar	10 20		10 21	0 21		10 17
ACL10050A151	Excavation of Box Culvert BC1 Bay 1 to 12		0	63 10-	-Dec-18	27-Feb-19	0%	-308	ARQ - 6 days Excl.					1 1 1	
ACL10050A152	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 12 (CHA144 to CHA132)		0	4 09-	8:00 A -Mar-19	18:00 13-Mar-19	0%	-308	Holidays Calendar ARQ - 6 days Excl.						
ACL10050A153	Blinding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA132)		0	1 14-)8:00* -Mar-19 08:00	18:00 14-Mar-19 18:00	0%	-247	Holidays Calendar ARQ - 6 days Excl. Holidays Calendar						
ACL10050A154	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 12 (CHA1- CHA132)	14 to	0	9 01-	-Apr-19 08:00		0%	-261	ARQ - 6 days Excl. Holidays Calendar						
ACL10050A155	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)		0	1 12-	-Apr-19 08:00	12-Apr-19 18:00	0%	-261	ARQ - 6 days Excl. Holidays Calendar					- - - - - - - - -	
ACL10050A156	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132))	0		-Apr-19 08:00	29-Apr-19 18:00	0%	-211	ARQ - 6 days Excl. Holidays Calendar						
ACL10050A159	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 11 (CHA132 to CHA120)		0		-Mar-19 08:00*	18-Mar-19 18:00	0%	-308	ARQ - 6 days Excl. Holidays Calendar						
ACL10050A160	Blinding Layer for Box Culvert BC1 Bay 11 (CHA132 to CHA120)		0		-Mar-19 08:00	19-Mar-19 18:00	0%	-308	ARQ - 6 days Excl. Holidays Calendar						
ACL10050A161	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 11 (CHA1: CHA120)		0		-Mar-19 08:00	29-Mar-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A162	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)		0	C	-Mar-19 08:00	30-Mar-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A163	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 tr CHA120)		0	0	-Apr-19 08:00	29-Apr-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A166	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 10 (CHA120 to CHA108)		0	0	-Mar-19)8:00*	22-Mar-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A167	Blinding Layer for Box Culvert BC1 Bay 10 (CHA120 to CHA108)		0	C	-Mar-19 08:00	23-Mar-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A168	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvett BC1 Bay 10 (CHA1: CHA108)		0	0	-Apr-19 08:00	11-Apr-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A169	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)		0	C	-Apr-19 08:00	12-Apr-19 18:00	0%	-308	ARQ - 6 days Excl. Holidays Calendar					1 1 1 1 1	
ACL10050A173	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 9 (CHA108 to CHA96)		0	0	-Feb-19)8:00* -Mar-19	04-Mar-19 18:00 05-Mar-19	0%		ARQ - 6 days Excl. Holidays Calendar ARQ - 6 days Excl.					1 1 1 1 1 1	
ACL10050A174	Blinding Layer for Box Culvert BC1 Bay 9 (CHA108 to CHA96)		0	C	-101ar-19 08:00 -Apr-19	18:00	0%		Holidays Calendar ARQ - 6 days Excl.						
ACL10050A175	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 9 (CHA10: CHA96) Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96 to CHA84)		0	0	-Api-19 08:00 -Mar-19	26-Apr-19 18:00 08-Mar-19	0%		ARQ - 6 days Excl. Holidays Calendar ARQ - 6 days Excl.						
ACL10050A180	Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84)		0	0	-Mar-19 -Mar-19	18:00 09-Mar-19	0%		Holidays Calendar ARQ - 6 days Excl.					 	
ACL10050A181	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 8 (CHA96		0	C	-Mar-19 -Mar-19	18:00 20-Mar-19	0%		Holidays Calendar ARQ - 6 days Excl.						
Twin Cell Box Culve	CHA84)	10	0		08:00	18:00	078	-213	Holidays Calendar						
ACL10050A063	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to C	HB58)	0		-Dec-18 0:00 A	25-Jan-19 18:00	9.09%	-283	ARQ - 6 days Excl. Holidays Calendar					 	
ACL10050A064	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)		0		-Jan-19 08:00	26-Jan-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar				0		
ACL10050A070	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to C	HB72)	0		-Jan-19 08:00	12-Feb-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					- 	
ACL10050A071	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)		0		-Feb-19 08:00	13-Feb-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar						D
ACL10050A077	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to C	HB84)	0		-Nov-18 0:00 A	22-Jan-19 18:00	36.36%	-280	ARQ - 6 days Excl. Holidays Calendar						
ACL10050A078	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)		0		-Jan-19 08:00	23-Jan-19 18:00	0%	-280	ARQ - 6 days Excl. Holidays Calendar]		
ACL10050A114	Excavation of Box Culvert BC2 Bay 13 (CHB144 to CHB156)		0		-Feb-19)8:00*	19-Feb-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar						
ACL10050A115	Laying Geotextile Filter and Rockfilling for BC2 Bay 13 (CHB144 to CHB156)		0	0	-Feb-19)8:00*	18:00	0%		ARQ - 6 days Excl. Holidays Calendar					 	
ACL10050A116	Blinding Layer for Box Culvert BC2 Bay 13 (CHB144 to CHB156)		0	C	-Feb-19 08:00	18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A117	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 13 (CHB1- CHB156)		0	0	08:00	07-Mar-19 18:00	0%		ARQ - 6 days Excl. Holidays Calendar						
ACL10050A118	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 13 (CHB144 to CHB156)		0		-Mar-19 08:00	08-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					- - - - - - - -	

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	♦ Baseline Milestone	21-Jan-19		
•	♦ Milestone		'	
			1	






俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO – STEC – VASTEAM JOINT VENTURE												1
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	Ja 30 06	nuary 2019 13 20 27	7 03	February 2019 10 17
ACL10050A119	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0		11 02-Apr-19 08:00	15-Apr-19 18:00	0%	796	ARQ - 6 days Excl. Holidays Calendar	10 20				
ACL10050A121	Excavation of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0		5 20-Feb-19 08:00	25-Feb-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A122	Laying Geotextile Filter and Rockfilling for BC2 Bay 14 (CHB156 to CHB168)	0		4 26-Feb-19 08:00*	01-Mar-19 18:00	0%	-268	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A123	Blinding Layer for Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0		1 02-Mar-19 08:00	02-Mar-19 18:00	0%	-268	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A124	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0		9 21-Mar-19 08:00	30-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A125	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 14 (CHB156 to CHB168)	0		1 01-Apr-19 08:00	01-Apr-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A128	Excavation of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0		5 26-Feb-19 08:00	02-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A129	Laying Geotextile Filter and Rockfilling for BC2 Bay 15 (CHB168 to CHB180)	0		4 04-Mar-19 08:00*	07-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A130	Blinding Layer for Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0		1 08-Mar-19 08:00	08-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A131	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0		9 09-Mar-19 08:00	19-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A132	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 15 (CHB168 to CHB180)	0		1 20-Mar-19 08:00	20-Mar-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A135	Excavation of Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0		5 02-Apr-19 08:00	08-Apr-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A136	Laying Geotextile Filter and Rockfilling for BC2 Bay 16 (CHB180 to CHB192)	0		4 09-Apr-19 08:00*	12-Apr-19 18:00	0%	-268	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A137	Blinding Layer for Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0		1 13-Apr-19 08:00	13-Apr-19 18:00	0%	-268	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A142	Excavation of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0		5 09-Apr-19 08:00	13-Apr-19 18:00	0%	-283	ARQ - 6 days Excl. Holidays Calendar					
ACL10050A150	A1 - Backfilling to Bottom Level of Retaining Wall RWA9 (BC2 Bay #1 to 6)	0		24 14-Feb-19 08:00*	13-Mar-19 18:00	0%	-232	ARQ - 6 days Excl. Holidays Calendar					
At-grade Internal Ro	oad L1												
Road L1 and L5 (P	Portion A 1)												
Road L1 (Portio	on A1)												
ACL10100A001	A1 - Excavation and Rock Breaking along Road L1 from Pedestrian Connectivity System B to West Portal	0		384 04-Sep-17 08:00 A	18-Dec-18 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar	•				
ACL10100A002		0		108 22-Aug-18 08:00 A		100%		ARQ - 6 days Excl. Holidays Calendar					
ACL10110	A1 - Install Road Drainage, Water Mains, Ducts and Utilities along Road L1 from System B to West Portal	80 04-Apr-18 08:00	11-Jul-18 18:00	152 16-Aug-18 08:00 A		65%	-300	ARQ - 6 days Excl. Holidays Calendar					
ACL10115	A1 - Backfilling Road L1 from System B to West Portal for Temporary Haul Road	30 12-Jul-18 08:00	15-Aug-18 18:00	30 20-Feb-19 08:00		0%	-115	ARQ - 6 days Excl. Holidays Calendar					
ACL10121A008	A1 - Backfilling for Drainage Pipes Laying from S212 to 214 at Road L1	0		48 06-Nov-18 00:00 A		100%		ARQ - 6 days Excl. Holidays Calendar					
ACL10121A009	A1 - Backfilling for Drainage Pipes Laying from S214 to 215 at Road L1	0		50 19-Nov-18 00:00 A		71.43%	899	ARQ - 6 days Excl. Holidays Calendar					
ACL10121A010	A1 - Excavation for Drainage Pipes Laying between Manhole S215 to TM20b at Road L1	0		188 04-Jun-18 08:00 A	17-Jan-19 18:00	78.57%	830	ARQ - 6 days Excl. Holidays Calendar					
ACL10121A020	A1 - Drain pipe laying S215 to TM20b at Road L1	0		14 18-Jan-19 09:00	02-Feb-19 18:00	0%	830	MTRC - 1 - 6 day w/ holiday					
ACL10121A030	A1 - Construct Manhole TM20b At road L1	0		9 04-Feb-19 09:00	16-Feb-19 18:00	0%	877	MTRC - 1 - 6 day w/ holiday					
ACL10121A040	A1 - Excavate sewer pipe from B 120 to B115 Junction L3/L1 to L5/L1	0		14 04-Feb-19 09:00		0%	830	MTRC - 1 - 6 day w/ holiday					
ACL10121A050	A1 - Constuct sewer pipe 375 dia from B120 to B115 junction L3/L1 to L5/L1	0		14 23-Feb-19 09:00		0%	830	MTRC - 1 - 6 day w/ holiday					
ACL10121A060	A1 - Watermain from junction L3/L1 to L5 /L1	0		28 12-Mar-19 09:00		0%	830	MTRC - 1 - 6 day w/ holiday					
ACL10130A040	A1 - Backfill trench R192 to S313	0		29 15-Dec-18 09:00 A		40%	873	,		-			
ACL10130A050	A1 - Excavatet sewer pipe 450 dia from B122 to B120 junction L5/L1 to PC system B	0		14 12-Mar-19 09:00		0%	834	MTRC - 1 - 6 day w/ holiday					
ACL10130A060	A1 - Construct sewer pipe 450 dia from B122 to B120 junction L5/L1 to PC system B	0		10 28-Mar-19 09:00		0%	834	MTRC - 1 - 6 day w/ holiday					
		1		1		1		,		1		1	

	Primary Baseline Forecast Work	2 Month Dolling Drogrommo	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	Baseline Milestone	21-Jan-19		
•	♦ Milestone			L





俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME


		CHUN WO - STEC - VASTEAM JOINT VENTURE												
Acti	vity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	Ja 30 06	nuary 2019 13 20	27 03	February 2019 10 17
	Road L5 (Portion	h A1)												
	ACL10120A13	A1 - Backfilling 1050mm Dia Drainage Pipes Laying from SC9 to S214a	0		28 23-Nov-18 08:00 A	27-Dec-18 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar					
	ACL10120A33	A1 - Construct sewer pipe from B120a to B120, to P22 & P17A1	0				100%		MTRC - 1 - 6 day w/ holiday					
	ACL10120A43	A1 - Backfill sewer pipe from B120a to B120, to P22 & P17A1	0		21 26-Dec-18 09:00 A	21-Jan-19 18:00	50%	897	MTRC - 1 - 6 day w/ holiday					
	ACL10120A63	A1 - Construct grey water pipe from G120a to P22a	0		14 08-Dec-18 09:00 A	26-Dec-18 18:00 A	100%		MTRC - 1 - 6 day w/ holiday					
	ACL10120A73	A1 - Backfill grey water pipe from G120a to P22a	0		09:00 A	18:00	40%	897	MTRC - 1 - 6 day w/ holiday					
	ACL10120A83	A1 - Lay watermain at road L5	0		37 10-Dec-18 09:00 A	24-Jan-19 18:00	62.5%	894	MTRC - 1 - 6 day w/ holiday					
	Road L1 (Portion B2	2)												
	ACL10039A003	Rock Slope Trimming at SLope A15b at +202mPD CH102.778 to CH141.925	0		215 05-May-18 08:00 A	21-Jan-19 18:00	80%	-133	ARQ - 6 days Excl. Holidays Calendar					
	ACL10039A004	Rock Slope Trimming at SLope A15b at +202mPD CH32 to CH47	0		103 02-Oct-18 08:00 A	02-Feb-19 18:00	55.26%	886	ARQ - 6 days Excl. Holidays Calendar					
	At-grade Internal Roa	ad L4 (Portion C1a)												
	ACL41150	C1a - Excavate and Construct Road Drainage System along Road L4 CH0 to CH50	80 08-May-18 08:00	11-Aug-18 18:00	80 10-Apr-19 08:00*	18-Jul-19 18:00	0%	-276	ARQ - 6 days Excl. Holidays Calendar					
	ACL41152	C1a - Excavate and Construct Road Drainage System along Road L4 CH100 to CH150	70 08-May-18 08:00	31-Jul-18 18:00	70 10-Apr-19 08:00*	06-Jul-19 18:00	0%	-266	ARQ - 6 days Excl. Holidays Calendar					
	ACL41240	C1a - Road Improvement at Junction between Road L4 and On Sau Road	90 03-Jan-18 08:00	25-Apr-18 18:00	90 15-Jan-19 08:00*	08-May-19 18:00	0%	35	ARQ - 6 days Excl. Holidays Calendar					
	ACL41250	C1a - Erect Scaffold for RockSlope Inspection along Road L4	180 13-Oct-17 08:00	25-May-18 18:00	71 01-Nov-18 00:00 A	25-Jan-19 18:00	66.67%	57	ARQ - 6 days Excl. Holidays Calendar					
	ACL41260	C1a - RockSlope Inspection along Road L4	200 13-Jan-18 08:00	15-Sep-18 18:00	30 31-Jan-19 08:00	09-Mar-19 18:00	0%	57	ARQ - 6 days Excl. Holidays Calendar					
	ACL41270	C1a - Submit Details of RockSlope Inspection to AECOM for Road L4	120 20-Jul-18 08:00	10-Dec-18 18:00	08:00	21-Feb-19 18:00	0%	51	ARQ - 6 days Excl. Holidays Calendar					
	ACL41280	C1a - Contractor's Consultant Review and Design for Road L4	08:00	28-Dec-18 18:00	30 31-Jan-19 08:00	09-Mar-19 18:00	0%	51	ARQ - 6 days Excl. Holidays Calendar					
	ACL41290	C1a - Remedial Works of Rock Slope for Road L4	200 10-Sep-18 08:00	16-May-19 18:00	30 11-Mar-19 08:00	15-Apr-19 18:00	0%	51	ARQ - 6 days Excl. Holidays Calendar					
	Noise Barrier													
	ACL401354	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		2 12-Feb-19 08:00	13-Feb-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
	ACL401355	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		3 14-Feb-19 08:00	16-Feb-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
	ACL401356	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		1 18-Feb-19 08:00	18-Feb-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
	ACL401363	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0		08:00	20-Feb-19 18:00	0%	-65	Holidays Calendar					
	ACL401364	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0		08:00	18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
	ACL401365	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0		08:00	18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				_	, 2
	ACL401372	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0		08:00	18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar				•	'
	ACL401373	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0		08:00	18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					_
	ACL401374	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0		08:00	18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar					•
	ACL401381	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0		2 22-Jan-19 08:00	18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar					
	ACL401382	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0		08:00	18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar					
	ACL401383	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0		1 28-Jan-19 08:00	28-Jan-19 18:00	0%	-423	ARQ - 6 days Excl. Holidays Calendar					
	ACL401390	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0		08:00	18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar					
	ACL401391	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0		3 31-Jan-19 08:00	02-Feb-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar					

	F	Page 14 of Cu		Data	Dat	e: 15	-Jan-	19
17 24	03	March 2019	7	24	31	Apri	il 2019 07	14
0								
Revision			Cł	necked		Ap	oprove	b



	夜和一上隧一合降饼营 CHUN WO - STEC - VASTEAN JOINT VENTURE					3 - MC	ONTH	ROLLI	NG PROG	RAMME					
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration	Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	Ja 30 06	inuary 2019 13 20	27	03	February 10
ACL401392	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0			1-Feb-19 08:00	04-Feb-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar						
ACL401399	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0			5-Jan-19 08:00	16-Jan-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar						
ACL401400	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0		3 17	7-Jan-19 08:00	19-Jan-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar						
ACL401401	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0		1 21	1-Jan-19 08:00	21-Jan-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar			D			
ACL401408	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0		2 25	5-Jan-19 08:00	26-Jan-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar						
ACL401409	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0		3 28	00.00 B-Jan-19 08:00	30-Jan-19 18:00	0%	-427	ARQ - 6 days Excl. Holidays Calendar						
ACL401410	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0		1 31	00.00 1-Jan-19 08:00	31-Jan-19 18:00	0%	-425	ARQ - 6 days Excl. Holidays Calendar				0		
ACL401417	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0		2 01-	08:00 I-Feb-19 08:00		0%	33	ARQ - 6 days Excl. Holidays Calendar				E		
ACL401418	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0		3 04-	1-Feb-19	09-Feb-19	0%	33	ARQ - 6 days Excl.						3
ACL401419	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0		1 11-	08:00 I-Feb-19	18:00 11-Feb-19	0%	33	Holidays Calendar ARQ - 6 days Excl.						0
ACL401462	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0		24 01-	08:00* I-Dec-18	18:00 31-Dec-18	100%		Holidays Calendar ARQ - 6 days Excl.						
ACL401463	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0		22 12-	08:00 A 2-Dec-18	18:00 A 09-Jan-19	100%		Holidays Calendar ARQ - 6 days Excl.						
ACL401464	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0		1 11	08:00 A 1-Jan-19	18:00 A 11-Jan-19	100%		Holidays Calendar ARQ - 6 days Excl.		1				
ACL401492	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0		2 03	08:00 A 3-Apr-19	18:00 A 04-Apr-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401493	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier	- 0		2 06	08:00 6-Apr-19		0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401494	Bay #16 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0		1 09	08:00 9-Apr-19	18:00 09-Apr-19	0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401501	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0		2 09	08:00 9-Apr-19	18:00 10-Apr-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401502	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier	- 0		2 11	08:00 1-Apr-19	18:00 12-Apr-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401503	Bay #17 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0		1 13	08:00 3-Apr-19	18:00 13-Apr-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401510	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0		2 01	08:00 1-Apr-19	18:00 02-Apr-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401511	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier	- 0		2 03		18:00 04-Apr-19	0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401512	Bay #18 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0		1 06		18:00 06-Apr-19	0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401519	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage)	0		2 06		18:00 08-Apr-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401520	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier	- 0		2 09	08:00 9-Apr-19		0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401521	Bay #19 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage)	0		1 11	08:00 1-Apr-19		0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401528	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0		2 25-		18:00 26-Mar-19	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401529	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier	- 0		2 27-			0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401530	Bay #20 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0			08:00 9-Mar-19	18:00 29-Mar-19	0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401537	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage)	0		2 29-	08:00)-Mar-19		0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401538	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier	- 0			08:00 1-Apr-19	18:00 02-Apr-19	0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401539	Bay #21 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage)	0		(08:00 3-Apr-19	18:00 03-Apr-19	0%	24	Holidays Calendar ARQ - 6 days Excl.						
ACL401546	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0		(08:00	18:00	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401547	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier			(08:00 2-Mar-19	18:00	0%	-29	Holidays Calendar ARQ - 6 days Excl.						
ACL401547	Bay #22 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0		(08:00 5-Mar-19	18:00	0%	26	Holidays Calendar ARQ - 6 days Excl.						
AUL401040	o ra - controleting i cuning for occontini i i i man or more ballier - bay #22 (210 Stage)	U			08:00	25-War-19 18:00	U 70	20	Holidays Calendar						

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	Baseline Milestone	21-Jan-19		
•	♦ Milestone			·





俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

		CHUN WO – STEC – VASTEAM JOINT VENTURE										
Act	ivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	Ja 30 06	inuary 2019 13 20 27	February 2019 03 10 17
	ACL401552	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #23 (1st Stage)	0	9 19-Dec-18 08:00 A	31-Dec-18 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar				
	ACL401553	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #23 (1st Stage)	0	9 29-Dec-18 08:00 A	09-Jan-19 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar				
	ACL401554	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #23 (1st Stage)	0	1 12-Jan-19 08:00 A	12-Jan-19 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar		•		
	ACL401555	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage)	0	2 27-M ar-19 08:00	28-Mar-19 18:00	0%	-29	ARQ - 6 days Excl. Holidays Calendar				
	ACL401556	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ban Bay #23 (2nd Stage)	rier - 0	2 29-M ar-19 08:00	30-Mar-19 18:00	0%	24	ARQ - 6 days Excl. Holidays Calendar				
	ACL401557	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage)	0	1 01-Apr-19 08:00	01-Apr-19 18:00	0%	24	ARQ - 6 days Excl. Holidays Calendar				
	ACL401564	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	2 27-Feb-19 08:00	28-Feb-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401565	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ban Bay #24 (2nd Stage)	rier - 0	2 01-Mar-19 08:00	02-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401566	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	1 04-Mar-19 08:00	04-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401567	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0	2 05-M ar-19 08:00	06-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401568	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)) 0	1 07-Mar-19 08:00	07-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401569	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0	1 08-M ar-19 08:00	08-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401573	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage)	0	2 04-Mar-19 08:00	05-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401574	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ban Bay #25 (2nd Stage)	rier - 0	2 06-Mar-19 08:00	07-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401575	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage)	0	1 08-Mar-19 08:00	08-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401576	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0	2 09-Mar-19 08:00	11-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401577	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)) 0	1 12-Mar-19 08:00	12-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401578	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0	1 13-Mar-19 08:00	13-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401582	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0	2 26-Feb-19 08:00	27-Feb-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401583	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ban Bay #26 (2nd Stage)	rier - 0	2 28-Feb-19 08:00	01-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401584	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0	1 02-Mar-19 08:00	02-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401585	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0	2 04-Mar-19 08:00	05-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401586	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)) 0	1 06-Mar-19 08:00	06-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401587	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0	1 07-Mar-19 08:00	07-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401591	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #27 (2nd Stage)	0	2 05-Mar-19 08:00	06-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401592	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ban Bay #27 (2nd Stage)	rier - 0	2 07-Mar-19 08:00	08-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401593	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #27 (2nd Stage)	0	1 09-Mar-19 08:00	09-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401594	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0	2 11-Mar-19 08:00	12-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401595	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)) 0	1 13-Mar-19 08:00	13-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401596	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0	1 14-Mar-19 08:00	14-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar				
	ACL401600	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0	2 28-Feb-19 08:00	01-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401601	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ban Bay #28 (2nd Stage)	rier - O	2 02-Mar-19 08:00	04-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401602	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0	1 05-Mar-19 08:00	05-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
	ACL401603	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0	2 06-Mar-19 08:00	07-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar				
antil					7						-	

Primary Baseline
Forecast Work

Actual Work

Seline Milestone

Milestone

Milestone

Date

Date

Date

Date

Reprime Rev.1 - 3MRP (15 Jan 2019)

21-Jan-19

Page 16 of Cu	22 t-Off Data	Dat	e: 15-Ja	ın-19
March 2019 24 03 10 1	7 24	31	April 2019 07) 14
	-	31	07	14
evision	Checked		Appro	ved



CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO – STEC – VASTEAM JOINT VENTURE				-	-	-						
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	Ja 30 06	anuary 2019 13 20	27 03	February 2019 10 17
ACL401604	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0		1 08-Mar-19 08:00	08-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar					
ACL401605	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0		1 09-Mar-19 08:00	09-Mar-19 18:00	0%	-63	ARQ - 6 days Excl. Holidays Calendar					
ACL401609	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0		2 08-Mar-19 08:00		0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401610	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0		2 11-Mar-19 08:00	12-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401611	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0		1 13-Mar-19 08:00	13-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401612	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0		2 14-Mar-19 08:00	15-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401613	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0		1 16-Mar-19 08:00	16-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401614	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0		1 18-Mar-19 08:00	18-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401618	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0		2 06-Mar-19 08:00	07-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401619	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0		2 08-Mar-19 08:00	09-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401620	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0		1 11-Mar-19 08:00	11-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401621	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0		2 12-Mar-19 08:00	13-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401622	C1a - Installation of Formworkst for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0		1 14-Mar-19 08:00	14-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401623	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0		1 15-Mar-19 08:00	15-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401627	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0		2 09-Mar-19 08:00	11-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401628	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0		2 12-Mar-19 08:00	13-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401629	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0		1 14-Mar-19 08:00	14-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401630	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0		2 15-Mar-19 08:00	16-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401631	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0		1 18-Mar-19 08:00	18-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401632	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0		1 19-Mar-19 08:00	19-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401636	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0		2 07-Mar-19 08:00	08-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401637	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0		2 09-Mar-19 08:00	11-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401638	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0		1 12-Mar-19 08:00	12-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401639	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0		2 13-Mar-19 08:00	14-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401640	C1a - Installation of Steel Formworks for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0		1 15-Mar-19 08:00	15-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
ACL401641	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0		1 16-Mar-19 08:00	16-Mar-19 18:00	0%	-65	ARQ - 6 days Excl. Holidays Calendar					
Twin 1950 Dia. Do	wnpipe and Cascade												
ACL40050A002	C1a - Construction of New CP17-1 (IL +165mPD)	0		10 15-Jan-19 08:00*	25-Jan-19 18:00	0%	45	ARQ - 6 days Excl. Holidays Calendar					
ACL40060	C1a - Construction of new 2x1950mm Dia Drainage Pipe (IL +165.6mPD)	17 20-Jan-18 08:00	08-Feb-18 18:00	10 26-Jan-19 08:00		0%	45	ARQ - 6 days Excl. Holidays Calendar					3
ACL40070	C1a - Construction of new Manhole Q2 (IL +165.8mPD)	15 08-Feb-18 08:00		15 26-Jan-19 08:00		0%	45	ARQ - 6 days Excl. Holidays Calendar					
Retaining Wall RW	VA12												
ACL40020A003	C1a - Construct RWA12 - Bay #20 & #18 Base Slab and Wall upward +165mPD as 1st Portion	0		63 06-Nov-18 00:00 A	21-Jan-19 18:00	50%	-233	ARQ - 6 days Excl. Holidays Calendar			-		
ACL40020A004	C1a - Back Fill RWA12 - Bay #20 upward +163mPD	0		6 29-Jan-19 08:00		0%	-233	ARQ - 6 days Excl. Holidays Calendar					
ACL40020A005	C1a - Construct RWA12 - Bay #19 to 17	0			28-Jan-19 18:00	0%	-233	ARQ - 6 days Excl. Holidays Calendar			-	-	
				00.00						i			

Primary Baseline Forecast Work 2 Month Polling Programma	Date	R
Actual Work 3 Month Rolling Programme		
ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
♦ ♦ Baseline Milestone 21-Jan-19		
♦ ♦ Milestone		

Data Date: 1	15-Jan-19
24 31 A	pril 2019 07 14
ecked ,	Approved
16	iecked



	CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION	Page 18 of 22 Cut-Off Data Date: 15-Jan-19
CHUN WO - STEC - VASTEAM JOINT VENTURE	3 - MONTH ROLLING PROGRAMME	
vity ID Activity Name	Duration Complete Float 16 23 30 06 13 20 27 03	March 2019 April 2019 April 2019 10 17 24 03 10 17 24 31 07 14
ACL40020A006 C1a - Construct RWA12 - Bay #20 Wall upward +175mPD as 2nd Portion	0 14 08-Feb-19 23-Feb-19 0% -233 ARQ - 6 days Excl. 08:00 18:00 18:00 Holidays Calendar	
ACL40020A007 C1a - Back Fill RWA12 - Bay #19 to 17	0 6 25-Feb-19 02-Mar-19 0% -233 ARQ - 6 days Excl. 08:00 18:00 Holidays Calendar	
ACL40040A002 C1a - Construction of RWA12 - Bay #22 Wall upward +175mPD as 2nd Portion	0 14 11-Feb-19 26-Feb-19 0% 46 ARQ - 6 days Excl. 08:00 18:00 Holidays Calendar	
ACL40115A001 C1a - Back Fill SYS-A South Tower after Demolishing Existing Soil Nails to Form Pla	tform 0 6 15-Jan-19 21-Jan-19 0%433 ARQ - 6 days Excl. 08:00 18:00 Holidays Calendar	
ACL40120A001 C1a - Construct RWA12 - Bay #21 Base Slab and Wall upward +165mPD as 1st Po		
ACL40120A002 C1a - Back Fill RWA12 - Bay #21 and 22 upward +163mPD (15 layers @ 4 layers/d	y) 0 6 11-Feb-19 16-Feb-19 0% -433 ARQ - 6 days Excl.	
ACL40955 C1a - Excavate RWA12 - Bay #1 to 8	78 26-Jul-17 26-Oct-17 60 18-Feb-19 03-May-19 0% -433 ARQ - 6 days Excl.	
Retaining Wall RWA18	08:00 18:00 08:00 18:00 18:00 Holidays Calendar	
ACL40190 C1a - Construction of Wall of RWA18 - Bay #1	12 03-Mar-18 16-Mar-18 28 07-Dec-18 11-Jan-19 100% ARQ - 6 days Excl.	
ACL40200 C1a - Construction of Base Slab of RWA18 - Bay #2	08:00 18:00 08:00 A 18:00 A Holidays Calendar 12 02-Dec-17 15-Dec-17 12 15Jan-19 0% -276 ARQ - 6 days Excl.	
ACL40210 C1a - Construction of Wall of RWA18 - Bay #2	08:00 18:00 08:00* 18:00 Holidays Calendar 12 14-Feb-18 02-Mar-18 12 29Jan-19 14-Feb-19 0% -276 ARQ - 6 days Excl.	
ACL40230 C1a - Construction of Wall of RWA18 - Bay #3	08:00 18:00 08:00 18:00 Holidays Calendar	
	08:00 18:00 08:00 A 18:00 A Holidays Calendar	
ACL40240 C1a - Construction of Base Slab of RWA18 - Bay #4	12 02-Dec-17 15-Dec-17 12 15-Jan-19 0% -276 ARQ - 6 days Excl. 08:00 18:00 08:00* 18:00 0% -276 ARQ - 6 days Excl.	
ACL40250 C1a - Construction of Wall of RWA18 - Bay #4	12 24-Feb-18 09-Mar-18 12 29-Jan-19 14-Feb-19 0% -276 ARQ - 6 days Excl. 08:00 18:00 08:00 10:00 10:00 </td <td></td>	
ACL40270 C1a - Construction of Wall of RWA18 - Bay #5	12 07-Feb-18 23-Feb-18 24 14-Dec-18 14-Jan-19 100% ARQ - 6 days Excl. 08:00 18:00 08:00 A 18:00 A 18:00 A Holidays Calendar	
ACL40275 C1a - Back Filling Retaining Wall RWA18 (5 bays)	45 10-Mar-18 07-May-18 45 15-Feb-19 09-Apr-19 0% -276 ARQ - 6 days Excl. 08:00 18:00 08:00 18:00 18:00 Holidays Calendar	
WSD Access Road (Portion B5)		
ACL60010 B5 - Site Clearance and Tree Felling	46 19-Dec-17 13-Feb-18 46 26-Jan-19 23-Mar-19 0% -290 ARQ - 6 days Excl. 08:00 18:00 08:00 18:00 Holidays Calendar Holidays Calendar	
ACL60020 B5 - Drainage,Sewerage,Water mains and Underground Utilities laying (approx 600r WSD Access Road		
Portion A1		
Site Formation		
ACA10075 A1 - Site Clearance in Portion A1 (R2-8)	27 21-Jun-18 23-Jul-18 27 15-Jan-19 18-Feb-19 0% -142 ARQ - 6 days Excl.	
ACA10080 A1 - Site Clearance in Portion A1 (OU, G/I C-1 and RS-1)	08:00 18:00 08:00* 18:00 Holidays Calendar 45 02-Oct-18 23-Nov-18 45 15-Jan-19 11-Mar-19 0% 57 ARQ - 6 days Excl.	
ACA10090 A1 - Site Clearance in Portion A1 (G-3 and G-4)	08:00 18:00 08:00* 18:00 Holidays Calendar 18 24-Jul-18 13-Aug-18 18 19-Feb-19 11-Mar-19 0% -142 ARQ - 6 days Excl.	
ACA10100 A1 - Site Clearance in Portion A1 (E-2)	08:00 18:00 08:00 18:00 18:00 Holidays Calendar 24 08:Nov-18 05-Dec-18 24 15-Jan-19 14-Feb-19 0% -12 ARQ - 6 days Excl.	
	08:00 18:00 08:00* 18:00 08:00* 18:00 08:00* 18:00	
Portion A3		
Site Formation		
ACA30050 A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3	35 22Jan-19 06-Mar-19 41 04-Dec-18 23-Jan-19 61.9% 149 ARQ - 6 days Excl. 08:00 18:00 00:00 A 18:00 18:00 Holidays Calendar	
Portion B1		
Site Formation		
ACB100037A001 B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C978	0 6 15-Jan-19 21-Jan-19 0% 843 ARQ - 6 days Excl. 08:00* 18:00 Holidays Calendar	
ACB100037A002 B1 - Installation of Wire Mesh for Slope 11NE-D/C978	0 54 22-Jan-19 28-Mar-19 0% 843 ARQ - 6 days Excl.	
ACB10010 B1 - 9 Months Establishment Works for Landscape Softworks	270 24-Jan-17 20-Oct-17 497 15-Sep-17 24-Jan-19 96.3% 195 ARQ - 7 days Calendar	
(Dwg.No.60328348/SF&I/1051&1052) ACB10090A004 B1- Rock Slope Stabilization Measures (Instructed by RE) for Slope A16 and 11NE-		
Portion A4	18:00 A 18:00 Holidays Calendar	
Primary Baseline Forecast Work	3 Month Polling Programme Date	Revision Checked Approved
Actual Work	ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)	
Baseline Milestone	21-Jan-19	
Milestone		



CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	CHUN WO – STEC – VASTEAM JOINT VENTURE													1
Activity ID	Activity Name	BL1 Duratior	BL1 Start	BL1 Finish	Duration Start	Finish	Activity % Complete	Remaining Float	Calendar	2018 16 23	Ja 30 06	anuary 2019 13 20 2		February 2019 10 17
ACB10100	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C947 (2000 sqm)	12	28-Jan-19 08:00	13-Feb-19 18:00	12 15-Jan-19 08:00*	28-Jan-19 18:00	0%	63	ARQ - 6 days Excl. Holidays Calendar					
ACB10110	B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d	11	14-Feb-19 08:00	26-Feb-19 18:00	11 29-Jan-19 08:00	13-Feb-19 18:00	0%	63	ARQ - 6 days Excl. Holidays Calendar					
ACB10120	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/c (Provisional Work)	20	27-Feb-19 08:00	21-Mar-19 18:00	20 14-Feb-19 08:00	08-Mar-19 18:00	0%	63	ARQ - 6 days Excl. Holidays Calendar					
ACB10130	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqn (Provisional Work)	i) 6	22-Mar-19 08:00	28-Mar-19 18:00	6 09-Mar-19 08:00	15-Mar-19 18:00	0%	63	ARQ - 6 days Excl. Holidays Calendar					
ACB10140	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sq (Provisional Work)	m) 6	29-Mar-19 08:00	04-Apr-19 18:00	6 16-Mar-19 08:00	22-Mar-19 18:00	0%	63	ARQ - 6 days Excl. Holidays Calendar					
ACB10150	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sc	m) 48	11-May-19 08:00	08-Jul-19 18:00	48 23-Mar-19 08:00	23-May-19 18:00	0%	63	ARQ - 6 days Excl. Holidays Calendar					
ACB10160	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm)	7	27-Jun-18 08:00	05-Jul-18 18:00	7 01-Mar-19 08:00*	08-Mar-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10170	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)	12	06-Jul-18 08:00	19-Jul-18 18:00	12 09-Mar-19 08:00	22-Mar-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10180	B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm) - 150sqm/d	11	20-Jul-18 08:00	01-Aug-18 18:00	11 23-Mar-19 08:00	04-Apr-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10190	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) - 80sqm/c (Provisional Work)	20	02-Aug-18 08:00	24-Aug-18 18:00	20 06-Apr-19 08:00	03-May-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10230	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C981 (500 sqm)	7	14-May-18 08:00	21-May-18 18:00	7 15-Jan-19 08:00*	22-Jan-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10240	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C 981 (500 sqm)	12	23-May-18 08:00	05-Jun-18 18:00	12 23-Jan-19 08:00	08-Feb-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10250	B1 - Erection of Scaffold for Slope 11NE-D/C981 (500 sqm) - 150sqm/d	4	06-Jun-18 08:00	09-Jun-18 18:00	4 09-Feb-19 08:00	13-Feb-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10260	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) - 80sqm/d (Provisional Work)	7	11-Jun-18 08:00	19-Jun-18 18:00	7 14-Feb-19 08:00	21-Feb-19 18:00	0%	17	ARQ - 6 days Excl. Holidays Calendar					
ACB10270	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm) (Provisional Work)	6	20-Jun-18 08:00	26-Jun-18 18:00	6 22-Feb-19 08:00	28-Feb-19 18:00	0%	76	ARQ - 6 days Excl. Holidays Calendar					
ACB10280	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqn (Provisional Work)	i) 6	27-Jun-18 08:00	04-Jul-18 18:00	6 01-Mar-19 08:00	07-Mar-19 18:00	0%	76	ARQ - 6 days Excl. Holidays Calendar					
ACB10290	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C981 (500 sqn (Provisional Work)	1) 48	19-Jul-18 08:00	12-Sep-18 18:00	48 08-Mar-19 08:00	08-May-19 18:00	0%	76	ARQ - 6 days Excl. Holidays Calendar					
ACB10350	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C988 (2600 sc (Provisional Work)	m) 48	21-May-18 08:00	18-Jul-18 18:00	51 18-Dec-18 08:00 A	21-Feb-19 18:00	37.5%	136	ARQ - 6 days Excl. Holidays Calendar					
ACB10410	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C1004 (2700 (Provisional Work)	sqm) 6	13-Feb-18 08:00	22-Feb-18 18:00	8 15-Dec-18 08:00 A	24-Dec-18 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar					
ACB10420	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1004 (2700 s (Provisional Work)	qm) 48	01-Mar-18 08:00	30-Apr-18 18:00	55 27-Dec-18 08:00 A	05-Mar-19 18:00	16.67%	126	ARQ - 6 days Excl. Holidays Calendar					
ACB10430	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm)	7	01-Sep-18 08:00	08-Sep-18 18:00	7 15-Jan-19 08:00*	22-Jan-19 18:00	0%	-1	ARQ - 6 days Excl. Holidays Calendar					
ACB10440	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm)	12	10-Sep-18 08:00	22-Sep-18 18:00	12 23-Jan-19 08:00	08-Feb-19 18:00	0%	-1	ARQ - 6 days Excl. Holidays Calendar					
ACB10450	B1 - Erection of Scaffold for Slope 11NE-D/C976 (800 sqm) - 150sqm/d	6	24-Sep-18 08:00	02-Oct-18 18:00	6 09-Feb-19 08:00	15-Feb-19 18:00	0%	-1	ARQ - 6 days Excl. Holidays Calendar					
ACB10460	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C976 (800 sqm) - 80sqm/d (Provisional Work)	10	03-Oct-18 08:00	13-Oct-18 18:00	10 16-Feb-19 08:00	27-Feb-19 18:00	0%	-1	ARQ - 6 days Excl. Holidays Calendar					
ACB10470	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)	6	15-Oct-18 08:00	22-Oct-18 18:00	6 28-Feb-19 08:00	06-Mar-19 18:00	0%	-1	ARQ - 6 days Excl. Holidays Calendar					
ACB10480	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqn (Provisional Work)	i) 6	23-Oct-18 08:00	29-Oct-18 18:00	6 07-Mar-19 08:00	13-Mar-19 18:00	0%	-1	ARQ - 6 days Excl. Holidays Calendar					
ACB10500	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sqm)	1	10-Dec-18 08:00	17-Dec-18 18:00	7 15-Jan-19 08:00*	22-Jan-19 18:00	0%	73	ARQ - 6 days Excl. Holidays Calendar					
ACB10510	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C977 (400 sqm)	12	27-Dec-18 08:00	10-Jan-19 18:00	12 30-Jan-19 08:00	15-Feb-19 18:00	0%	73	ARQ - 6 days Excl. Holidays Calendar			1		
ACB10520	B1 - Erection of Scaffold for Slope 11NE-D/C977 (400 sqm) - 150sqm/d	3	11-Jan-19 08:00	14-Jan-19 18:00	3 16-Feb-19 08:00	19-Feb-19 18:00	0%	73	ARQ - 6 days Excl. Holidays Calendar		_	-		
ACB10530	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C977 (400 sqm) - 80sqm/d (Provisional Work)	ŧ	15-Jan-19 08:00	19-Jan-19 18:00	5 20-Feb-19 08:00	25-Feb-19 18:00	0%	73	ARQ - 6 days Excl. Holidays Calendar					
ACB10540	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C977 (400 sqm) (Provisional Work)	e	21-Jan-19 08:00	26-Jan-19 18:00	6 26-Feb-19 08:00	04-Mar-19 18:00	0%	73	ARQ - 6 days Excl. Holidays Calendar			—		
ACB10550	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C977 (400 sq (Provisional Work)	m) 6	28-Jan-19 08:00	02-Feb-19 18:00	6 05-Mar-19 08:00	11-Mar-19 18:00	0%	73	ARQ - 6 days Excl. Holidays Calendar			-	-	
ACB10580	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C986 (800 sqm)	12	31-Oct-18 08:00	13-Nov-18 18:00	26 11-Dec-18 00:00 A	12-Jan-19 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar					
ACB10590	B1 - Erection of Scaffold for Slope 11NE-D/C986 (800 sqm) - 150sqm/d	6	14-Nov-18 08:00	20-Nov-18 18:00	6 15-Jan-19 08:00	21-Jan-19 18:00	0%	90	ARQ - 6 days Excl. Holidays Calendar					
						,								

Primary Baseline
 Forecast Work

Actual Work


Baseline Milestone

♦ ♦ Milestone

3 Month Rolling Programme ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)

21-Jan-19

Date	Rev





俊和-上隧-浩隆聯營

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME


	CHUN WO – STEC – VASTEAM JOINT VENTURE					U - MIC			ING PROG					
	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration	Start	Finish	Activity % Complete	Remaining Float	Calendar	2018	30 06	January 2019 13 20) 27	03
B10600	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) - 80sqm/d (Provisional Work)	10 21-Nov-18 08:00	01-Dec-18 18:00	10	22-Jan-19 08:00	01-Feb-19 18:00	0%	90	ARQ - 6 days Excl. Holidays Calendar	-10 - 23				00
B10610	(Provisional Work) B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C986 (800 sqm) (Provisional Work)	6 03-Dec-18 08:00		6	08:00 02-Feb-19 08:00		0%	90	ARQ - 6 days Excl. Holidays Calendar					_
CB10620	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C986 (800 sqm) (Provisional Work)	6 10-Dec-18 08:00	15-Dec-18 18:00	6	13-Feb-19 08:00	19-Feb-19 18:00	0%	90	ARQ - 6 days Excl. Holidays Calendar					
CB10630	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) (Provisional Work)	48 10-Jan-19 08:00	09-Mar-19 18:00	48	20-Feb-19 08:00	17-Apr-19 18:00	0%	90	ARQ - 6 days Excl. Holidays Calendar		_			—
CB10730	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6 27-Oct-17 08:00	03-Nov-17 18:00	6	15-Jan-19 08:00	21-Jan-19 18:00	0%	106	ARQ - 6 days Excl. Holidays Calendar					
CB10740	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6 04-Nov-17 08:00	10-Nov-17 18:00	6	22-Jan-19 08:00	28-Jan-19 18:00	0%	106	ARQ - 6 days Excl. Holidays Calendar					
CB10750	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600 sqm)	48 30-Dec-17 08:00	28-Feb-18 18:00	48	29-Jan-19 08:00	28-Mar-19 18:00	0%	106	ARQ - 6 days Excl. Holidays Calendar					
CB10790	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	6 20-Sep-17 08:00	26-Sep-17 18:00	309	04-Dec-17 08:00 A	19-Dec-18 11:36 A	100%		ARQ - 6 days Excl. Holidays Calendar					
CB10800	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	6 27-Sep-17 08:00	04-Oct-17 18:00	316	06-Dec-17 08:00 A	31-Dec-18 14:24 A	100%		ARQ - 6 days Excl. Holidays Calendar					
CB10810	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	48 02-Nov-17 08:00	29-Dec-17 18:00	271	16-Apr-18 08:00 A	12-Mar-19 14:24	5%	120	ARQ - 6 days Excl. Holidays Calendar					_
	ast Side adjacent to Portion B2 and Pumping Station and Reservoirs													
ite Formation	B5 - 9 Months Establishment Works for Landscape Softworks	270 24 Jan 17	20 Dec 17	404	15-Sep-17	25 Jan 10	96.3%	FOR	APO 6 days Evel					
	(Dwg.No.60328348/SF&I/1051&1052)	270 24-Jan-17 08:00	20-Dec-17 18:00		08:00 A	18:00		596	ARQ - 6 days Excl. Holidays Calendar					
ACB50140	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)	12 01-Apr-19 08:00	18:00		15-Jan-19 08:00*	18:00	0%	145	ARQ - 6 days Excl. Holidays Calendar					
ACB50150	B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d	2 16-Apr-19 08:00	18:00		29-Jan-19 08:00	18:00	0%	145	ARQ - 6 days Excl. Holidays Calendar				-	
ACB50160	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)	3 18-Apr-19 08:00	18:00		31-Jan-19 08:00	18:00	0%	145	ARQ - 6 days Excl. Holidays Calendar					
ACB50170	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	6 25-Apr-19 08:00	18:00		04-Feb-19 08:00	18:00	0%	145	ARQ - 6 days Excl. Holidays Calendar					
CB50180	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	6 03-May-19 08:00	18:00		14-Feb-19 08:00	18:00	0%	145	ARQ - 6 days Excl. Holidays Calendar					
ACB50190	B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	48 10-May-19 08:00	18:00		21-Feb-19 08:00	18:00	0%	145	ARQ - 6 days Excl. Holidays Calendar					
ACB50200	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)	12 25-Apr-19 08:00	09-May-19 18:00	12	04-Feb-19 08:00	20-Feb-19 18:00	0%	150	ARQ - 6 days Excl. Holidays Calendar					
ACB50210	B5 - Erection of Scaffold for Slope 11NE-D/C982 (1600 sqm) - 150sqm/d	11 10-May-19 08:00	22-May-19 18:00	11	21-Feb-19 08:00	05-Mar-19 18:00	0%	150	ARQ - 6 days Excl. Holidays Calendar					
ACB50220	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C982 (1600 sqm) - 80sqm/d (Provisional Work)	20 23-May-19 08:00	15-Jun-19 18:00	20	06-Mar-19 08:00	28-Mar-19 18:00	0%	150	ARQ - 6 days Excl. Holidays Calendar					
ACB50230	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C982 (1600 sqm) (Provisional Work)	6 17-Jun-19 08:00	22-Jun-19 18:00		29-Mar-19 08:00	18:00	0%	150	ARQ - 6 days Excl. Holidays Calendar					
ACB50240	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C982 (1600 sqm) (Provisional Work)	6 24-Jun-19 08:00	29-Jun-19 18:00	6	06-Apr-19 08:00	12-Apr-19 18:00	0%	150	ARQ - 6 days Excl. Holidays Calendar					
ACB50260	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C983 (800 sqm)	12 17-Jun-19 08:00	29-Jun-19 18:00		29-Mar-19 08:00	18:00	0%	170	ARQ - 6 days Excl. Holidays Calendar					
CB50270	B5 - Erection of Scaffold for Slope 11NE-D/C983 (800 sqm) - 150sqm/d	6 02-Jul-19 08:00	08-Jul-19 18:00	6	13-Apr-19 08:00	23-Apr-19 18:00	0%	170	ARQ - 6 days Excl. Holidays Calendar					
CB50470A001	B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-D/C989	0		42	05-Dec-18 08:00 A	25-Jan-19 18:00	66.67%	893	ARQ - 6 days Excl. Holidays Calendar					
ACB50590	B5 - Erection of Scaffold for Slope 11NE-B/C1013 (700 sqm) - 150sqm/d	10 05-Feb-20 08:00	15-Feb-20 18:00	10	15-Jan-19 08:00	25-Jan-19 18:00	0%	470	ARQ - 6 days Excl. Holidays Calendar					
CB50600	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-B/C1013 (700 sqm) - 80sqm/d (Provisional Work)	18 17-Feb-20 08:00	07-Mar-20 18:00	18	26-Jan-19 08:00	19-Feb-19 18:00	0%	470	ARQ - 6 days Excl. Holidays Calendar					
CB50610	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	6 09-Mar-20 08:00	14-Mar-20 18:00	6	20-Feb-19 08:00	26-Feb-19 18:00	0%	470	ARQ - 6 days Excl. Holidays Calendar					
ACB50620	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	6 16-Mar-20 08:00	21-Mar-20 18:00	6	27-Feb-19 08:00	05-Mar-19 18:00	0%	470	ARQ - 6 days Excl. Holidays Calendar					
on B8														
e Formation														
											,			_
— Primar	y Baseline Forecast Work					3 Moi	nth R	ollin	g Prograi	nme		D	ate	

Baseline Milestone \diamond

٠ Milestone

ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019) 21-Jan-19

Date	Rev






CHUN WO - STEC - VASTEAM JOINT VENTURE

vity ID	Activity Name	BL1 BL1 Start	BL1 Finish	Duration	Start	Finish	Activity %	Remaining	Calendar	2018		January 2019			Feb
·		Duration					Complete	Float		16 23	30 0	16 13	20 27	03	
ACB80020	B8 - Backfilling for Site Formation in Portion B8 (37 out of 48 layers completed)	60 09-Oct-17 08:00	18-Dec-17 18:00	403	01-Sep-17 08:00 A	10-Jan-19 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar			•			_
ACB80030	B8 - Construct New U-Channel 300U (approx 80m) and Catchpit TC6c	30 14-Nov-17 08:00	18-Dec-17 18:00	31	05-Dec-18 00:00 A	12-Jan-19 18:00 A	100%		ARQ - 6 days Excl. Holidays Calendar						
ACB80040	B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d	26 19-Dec-17 08:00	20-Jan-18 18:00	123	29-Aug-18 08:00 A		60%	-232	ARQ - 6 days Excl. Holidays Calendar						
ACB80050	B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a	30 22-Jan-18	28-Feb-18	31	01-Jan-19	09-Feb-19	33.33%	-232	ARQ - 6 days Excl.					1	
ACB80060	B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c	08:00 36 01-Mar-18	18:00 16-Apr-18	34	08:00 A 04-Jan-19		30.56%	-232	Holidays Calendar ARQ - 6 days Excl.						
ACB80070	B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6	08:00 40 17-Apr-18	18:00 04-Jun-18	40	08:00 A 15-Jan-19	18:00 05-Mar-19	0%	-233	Holidays Calendar ARQ - 6 days Excl.						
ACB80080	B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b	40 05-Jun-18	18:00 23-Jul-18		08:00 16-Feb-19	18:00	0%	-233	Holidays Calendar ARQ - 6 days Excl.						
		08:00	18:00		08:00	18:00			Holidays Calendar						
ACB80090	B8 - Erect Boundary Chainlink Fence (appox 600m) and Gates in Portion B8	90 11-May-18 08:00	27-Aug-18 18:00	86	01-Jan-19 08:00 A	16-Apr-19 18:00	16.67%	-243	ARQ - 6 days Excl. Holidays Calendar						
Portion B10															
Site Formation															
ACB100030	B10 - Construct New U-Channel (450U,525U and 675U; approx 90m) and Catchpits (3nos)	40 22-Dec-17 08:00	09-Feb-18 18:00	40	15-Jan-19 08:00*	05-Mar-19 18:00	0%	-132	ARQ - 6 days Excl. Holidays Calendar						
Portion C1b		00.00	10.00	<u> </u>	50.00	10.00			nondayo Odienudi						
Site Formation															
ACC10009A004	C1b - Excavate for 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new	0		84		23-Jan-19	65.22%	-103	ARQ - 6 days Excl.				_		
ACC10009A4	manhole X3A C1b - 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new manhole X3A	0		30	08:00 A 24-Jan-19	18:00	0%	-103	Holidays Calendar ARQ - 6 days Excl.						
		0			08:00	18:00			Holidays Calendar						
ACC100110	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1				04-Mar-19 08:00	18:00	0%	-103	ARQ - 6 days Excl. Holidays Calendar						
ACC100120	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 2	0		12	18-Mar-19 08:00	30-Mar-19 18:00	0%	-103	ARQ - 6 days Excl. Holidays Calendar						
ACC100130	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 3	0		12	01-Apr-19 08:00	15-Apr-19 18:00	0%	-103	ARQ - 6 days Excl. Holidays Calendar						
ACC100210	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 1	0		12	04-Mar-19 08:00	16-Mar-19 18:00	0%	-98	ARQ - 6 days Excl. Holidays Calendar						
ACC100220	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 2	0		12			0%	-98	ARQ - 6 days Excl. Holidays Calendar						
ACC100230	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 3	0		12	01-Apr-19	15-Apr-19	0%	-98	ARQ - 6 days Excl.						
Portion C1c					08:00	18:00			Holidays Calendar						
Site Formation															
ACC20010	C1c - Site Clearance in Portion C1c (Tentatively dependent on XP approval)	30 14-Apr-18	19-May-18	30	15-lan-19	21-Feb-19	0%	-222	ARQ - 6 davs Excl.						
		08:00	18:00		08:00*	18:00			Holidays Calendar						
ACC20020	C1c - Excavation of Supports of 400 dia. Exposed Pipeline and Cocnreting for Supports in Portion C1c	30 21-May-18 08:00	18:00		08:00	28-Mar-19 18:00	0%	-222	ARQ - 6 days Excl. Holidays Calendar						
ACC20021	C1c - Install 400 dia. MS Exposed Pipe on Existing Soil Slope Surface and Cast Thrust Blocks alongside Pipeline	60 09-Jun-18 08:00	20-Aug-18 18:00	60	13-Mar-19 08:00	27-May-19 18:00	0%	-222	ARQ - 6 days Excl. Holidays Calendar						
Portion D1															
Road Improvement	t at Po Lam Road														
Phase 1 Road Imp	provement Works (Location A)														
ACD10110A001	D1 - Phase 1A - Relocate/ Remove Street Fumiture	0		24		10-Jan-19	100%		ARQ - 6 days Excl.			-			
ACD10110A002	D1 - Phase 1A - Construct Pad Footing and Install Traffic Sign ADS03	0		39	00:00 A 06-Dec-18	18:00 A 23-Jan-19	66.67%	162	Holidays Calendar ARQ - 6 days Excl.						
		0			00:00 A 24-Jan-19	18:00	0%	162	Holidays Calendar ARQ - 6 days Excl.						
ACD101104003				24	08:00	18:00	0.0	102	Holidays Calendar						
ACD10110A003				.	05 5 1 1-	00.11						- I			
ACD10110A003 ACD10110A004 ACD10120A001	-	0			08:00	23-Mar-19 18:00 25-Apr-19	0%	162 162	ARQ - 6 days Excl. Holidays Calendar ARQ - 6 days Excl.						


	Primary Baseline Forecast Work	2 Month Bolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
\diamond	♦ Baseline Milestone	21-Jan-19		
•	♦ Milestone		I	
			1	






		CON	ITRACT		STIGA	TION, E	DESI		DERSON ROAD QU NSTRUCTION RAMME	JARRY SITE			Page 22 o C		ate: 15-Jan-19
ctivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	Activity % R Complete	emaining Float	Calendar 2	2018 16 23 30 06	January 2019 13 20 2	Febr 27 03 1	ruary 2019 10 17 24	March 201	9	April 2019 31 07 14
Phase 1 Road Imp	provement Works (Location B)														
ACD10130A001	D1 - Phase 1B - Trial Pit Excavation	0		12 15-Jan-19 08:00*	28-Jan-19 18:00	0%	-7	ARQ - 6 days Excl. Holidays Calendar							
ACD10140A001	D1 - Phase 1B - Excavation to expose existing UU	0		12 29-Jan-19 08:00		0%	-7	ARQ - 6 days Excl. Holidays Calendar							
ACD10150A001	D1 - Phase 1B - Confirm Proposed Location of Drawpits (Earth/E&M/ATC) and Light Signal Hea	ad 0		36 15-Feb-19 08:00		0%	-7								
ACD10160A001	D1 - Phase 1B - Construct Proposed Drawpits	0		66 29-Mar-19 08:00*		0%	-7								
Phase 2 Road Imp	rovement Works			00.00	10.00			Holidays Calenda							
ACD10180A001	D1 - Phase 2 - Excavation for Footing Construction	0	Í	59 06-Nov-18 00:00 A		66.67%	-165								
ACD10190A001	D1 - Phase 2 - Construct Pad Footing	0		6 17-Jan-19		0%	-165								
ACD10200A001	D1 - Phase 2 - Installation of Road Sign Post	0		08:00 6 24-Jan-19		0%	-165				3				
ACD10210A001	D1 - Phase 2 - Backfilling	0		08:00 12 31-Jan-19		0%	-165								
Phase 3 Road Imp	provement Works			08:00	18:00			Holidays Calendar							
ACD10230A001	D1 - Phase 3 - Excavation	0		6 18-Feb-19		0%	-165								
ACD10240A001	D1 - Phase 3 -Installation of Road Sign Post	0		08:00 6 25-Feb-19		0%	-165								
ACD10250A001	D1 - Phase 3 - Reinstate Temporary Lighting	0		08:00 6 04-Mar-19	18:00 09-Mar-19	0%	-165	Holidays Calendar ARQ - 6 days Excl.							
ACD10250A002	D1 - Phase 3 - Backfilling	0		08:00 12 11-Mar-19	18:00 23-Mar-19	0%	-165	Holidays Calendar ARQ - 6 days Excl.							
Phase 4 Road Imp	provement Works			08:00	18:00			Holidays Calendar							
	D1 - Phase 4 - Excavation	0		12 25-Mar-19	08-Apr-19	0%	-165	ARQ - 6 days Excl.							
ACD10260A001	D1 - Phase 4 - Remove Road Lighting Cable Ducts	0		08:00 6 09-Apr-19	18:00 15-Apr-19	0%	-165	Holidays Calendar ARQ - 6 days Excl.							
	J To (Portion E2) - Subject to Excision			08:00	18:00			Holidays Calendar							
ACO10290	Establishment Works for Slope 7SE-C/CR309 (Shui Chuen O)	365 20-Aug-17	19-Aug-18	45 15-Jan-19	28-Feb-19	0%	1065	ARQ - 7 days Calendar							
ACO10291	Establishment Works for Slope 7SE-C/C673 (Shui Chuen O)	08:00 365 20-Aug-17	18:00	08:00* 45 15-Jan-19	18:00			ARQ - 7 days Calendar							
ACO10300	Establishment Works for Slope 7SE-C/C240 (Shui Chuen O)	08:00 365 20-Aug-17	18:00	08:00* 45 15-Jan-19	18:00			ARQ - 7 days Calendar							
ACO10310	Establishment Works for Slope 75E-A/C604 (Kau To)	08:00 365 13-Oct-17	18:00	45 15-Jan-19	18:00			ARQ - 7 days Calendar							
ACO10310	Establishment Works for Slope 7SE-A/C605 (Kau To)	365 13-Oct-17	18:00	45 15-Jan-19	18:00			ARQ - 7 days Calendar							
		08:00	18:00	08:00*	18:00										
ACO10315	Establishment Works for Slope 7NE-C/C464 (Kau To)	365 07-Nov-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar							
ACO10330	Establishment Works for Slope 7NE-C/C207 (Kau To)	365 07-Nov-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar							
ACO10340	Establishment Works for Slope 7NE-C/C482 (Kau To)	365 07-Nov-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar							
ACO10341	Establishment Works for Slope 7NE-C/C471 (Kau To)	365 20-Dec-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar	-						
ACO10350	Establishment Works for Slope 7NE-C/FR264 (Kau To)	365 23-Nov-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar							
ACO10360	Establishment Works for Slope 7NE-C/CR78 (Kau To)	365 23-Nov-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar							
ACO10361	Establishment Works for Slope 7NE-C/C217 (Kau To)	365 16-Dec-17 08:00	18:00	45 15-Jan-19 08:00*	18:00			ARQ - 7 days Calendar							
ACO10370	Establishment Works for Slope 7SE-C/F238 (Shui Chuen O)	365 27-Oct-17 08:00	26-Oct-18 18:00	45 15-Jan-19 08:00*	28-Feb-19 18:00	0%		ARQ - 7 days Calendar							
ACO10371	Establishment Works for Slope 7NE-C/C672 (Shui Chuen O)	365 27-Oct-17 08:00	26-Oct-18 18:00	45 15-Jan-19 08:00*	28-Feb-19 18:00	0%	1065	ARQ - 7 days Calendar					U:		
Prima	ry Baseline Forecast Work				3 M.					Date		Revision		Checked	Approved
Actua	l Work		ARQ - V	Norks Program				g Progran	line						
	ine Milestone		21-Jan-	-				/							
 Milest 	one														

	Primary Baseline Forecast Work	3 Month Polling Programmo	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Jan 2019)		
•	♦ Baseline Milestone	21-Jan-19		
•	♦ Milestone			








					Edb 1	Mar Are May Jun Jul Awe	de Oci Nov DX Pin Hol Mir A	24 and 100 100 360 360 mer 100 401 10	Feb Mir Jar Mir Jar Mir Jar 14 Aus Sen Dr. Nov Dv. Im Feb Mir Arr Mir Jun Jun Aug Sen UX. Nov Dv. Jun Feb Mir Arr Min Jun Ju Aug Sey UM Nov Dv. Jun Feb Mir Arr Min Jun Jul Aug Sey UM Nov Dv. Jun Feb Mir Arr Mir Aug Sey UM Nov Dv. Jun Feb Mir Arr Mir Aug Sey UM Nov Dv. Jun Feb Mir Arr Mir Aug Sey UM Nov Dv. Jun Feb Mir Arr Mir Mir Arr Mir Arr Mir Arr Mir Arr Mir Arr Mir Mir Arr Mir Arr Mir Arr Mir Arr Mir Arr Mir Arr Mir Mir Arr Mir Arr Mir Arr Mir Arr Mir Arr Mir Mir Arr Mir Mir Arr Mir Arr Mi
117 A 1 1 7 30 Decking construction	Dorking construction connecting to existing footnath	20 dave	20 dave	Tup 4/2/20	Sun 23/2/20	There wer wer there and the	the same and the same same same the		80
	in comecting to existing to charm	clan n7	clan na	07/7/L 301	and to leave unc				
A.1.1.8 Drainage works construction	ction	145 days	145 days S	Sun 20/10/19	Thu 12/3/20				
A.1.1.8.1 Application of XP for c	Application of XP for carriageway of Hiu Ming Street	90 days	90 days S	Sun 20/10/19	Fri 17/1/20				
A.1.1.8.2 TTA application for dra	TTA application for drainage works at carriageway of Hiu	60 days	60 days S	Sun 20/10/19	Wed 18/12/19				
Ming Street					and the second second				100
A.1.1.8.3 Road works advice		14 days	14 days	Fri 10/1/20	Thu 23/1/20				
A.1.1.8.4 Implementation of TTA	A	1 day	1 day	Fri 24/1/20	Fri 24/1/20				
A.1.1.8.5 Procurement to delive	Procurement to delivery of material of drainage	30 days	30 days T	Thu 19/12/19	Fri 17/1/20				
A.1.1.8.6 Construction of drainage	age	48 days	48 days	Sat 25/1/20	Thu 12/3/20				
A.1.1.9 E & M Works		605 days		Thu 12/7/18	Sat 7/3/20				
-	for E&M works	28 davs		Sat 9/3/19	Fri 5/4/19				80
	for F&M works	28 dave	28 dave	Sat 6/4/19	Fri 3/5/19				80
	for Long works	ston or	cland of	Cat A /c /10	Eri 21/6/10				038
	r cable tray	sysues of	20 4475	6T/C/h 180	GT/C/TC UL				03
	Approval of material submission of cable tray	skep 97	Skep 97	6T/9/T 185	LI 20/07 11				02
A.1.1.9.5 Material submission o A.1.1.9.6 Approval of material s	Material submission of cables,conduits, fittings Approval of material submission of cables, conduits, fittings	28 days 28 days	28 days 28 days	Sat 4/5/19 Sat 1/6/19	Fri 31/5/19 Fri 28/6/19				80
									200
	if lightings	28 days		Mon 12/8/19	Sun 8/9/19				
	Approval of material submission of lightings	28 days	28 days	Mon 9/9/19	Sun 6/10/19			200]
	Material submission of pillar box c/w accessories	28 days	28 days	Thu 12/7/18					
A.1.1.9.10 Approval of material s	Approval of material submission of pillar box c/w	28 days	28 days	Thu 9/8/18	Wed 5/9/18				
		1 00			and a for a start of the			-03	
	Material submission of MCB distribution board	syeb 82	28 days	81///71 nui	81/8/8 Daw			- Louis - Loui	
	ibution board	Z8 days	28 days	81/8/6 nui	RT/6/S Daw				
	Material submission of communication cables	28 days	28 days	Sun 23/6/19	Sat 20/7/19			-	- UC
	cation cables	28 days	28 days	Sun 21/7/19	Sat 1//8/19			2	- Vec
	Positioning//Construction/Installation of Pillar Box	180 days	180 days W	Wed 10/10/18	Sun 7/4/19				and a second sec
A.1.1.9.16 Application of Power Supply	Supply	skep 06	90 days	Mon 8/4/19	Sat 6/7/19				
A.1.1.9.17 Trenching works and i	Trenching works and laying of ducting and power cables	40 days	40 days	Sun 7/7/19	Thu 15/8/19				80
									*
A.1.1.9.18 Trenching works and I	Trenching works and laying of telecommunication cables	40 days	40 days	Sun 18/8/19	Thu 26/9/19				
A.1.1.9.19 Trenching works and l	Trenching works and laying of lighting/communication	40 days	40 days	Mon 7/10/19	Fri 15/11/19				20


A.1.1.9.20 Connection of Telecommunication cables	nmunication cables	10 days	10 days	Sat 16/11/19	Mon 25/11/19				010
A.1.1.9.21 Lighting/Communication connections	ion connections	14 days	14 days 7	Tue 26/11/19	Mon 9/12/19				200
		21 days		Tue 10/12/19	Mon 30/12/19				100 m
	T&C of Escalator and Submission of Form LE5 to EMSD	45 days		Thu 23/1/20	Sat 7/3/20				
	path/stair	10 davs		Tue 10/12/19	Thu 19/12/19				·800
	ean up the Site	7 davs		Fri 20/12/19	Thu 26/12/19				50 P
	and and the same	131 dave	131 dave	Sun 8/9/19	Thu 16/1/20				
	Submission of nonneal of Landscapa spacialist	28 dave	28 dave	Sun 8/9/19	Sat 5/10/19				80
		1 day	uch 1	Sun 6/10/19	Sun 6/10/19				201
	Amoval of econocal of Landscane snarialist	28 dave		Mon 7/10/19	Sun 3/11/19				20
	Construction of bard and coft Tanderson works	aven 16		64 20/12/10	Thu 9/1/20				80
	SAID SUR LABORADE WOLKS	c down	c dave	00/1/01 13	Tue 14/1/20				950 a
	8	SYBD C		07/T/OT 114	07/T/bT ani				10%
D		sken z		or/t/ct naw	or /r /or nut				30
KO	ic Signs	skep 707	Tot days	6T/6/h DAA	07/7/7T DAA				202
	r road pavers	sken oz		61/6/07 190	GT /NT /C7 114				010
	Approval of material submission of road pavers	28 days		6T /0T /07 1EC	61/11/77 114				200
	ery of road pavers	30 days		5at 23/11/19	Sun 22/12/19				1003
A.1.1.11.4 Ordering to delivery o	Ordering to delivery of concrete kerbs from CSD	60 days	60 days	Wed 4/9/19	Sat 2/11/19				
A.1.1.11.5 Construction of kerbs		21 days	21 days	Sun 3/11/19	Sat 23/11/19				
A.1.1.11.6 Construction of footpath	ath	30 days		Sun 24/11/19	Mon 23/12/19				
A.1.1.11.7 Construction of paved area	area	30 days	30 days 7	Tue 24/12/19	Wed 22/1/20				
	Directional Signs	21 days		Thu 23/1/20	Wed 12/2/20				20
×4	2	211 dave		Thu 25/7/19	Thu 20/2/20				
	ftiles	14 days		Thu 25/7/19	Wed 7/8/19				20 ²
	submission of tiles	14 davs	14 davs	Thu 8/8/19	Wed 21/8/19				800
	total of tilos	and and	1 A days	Thu 22/8/10	Wed a/a/1a				50
	teriar Druces	th dave	clan LT	Thu 5/9/19	01/6/81 Pav				920
	erv of tiles	30 davs	30 days	Thu 19/9/19	Fri 18/10/19				028
		-	-1						
Critical	Task		Maral Tesh	1	Duratice-cely	Bachice Milestene O	Semnity		Inscrive Millestone
Critical Split	572k	www.sarcely	1		Bueline	Milestere 🔷	Manual Summary	Evternal Milestons 4	Sammer
Childel Progress	Tak hoges	Faish-coly					the first framework and	Total and the second se	Destine 4
			- inve		Baseline Split	Summy Pogres	Arturnse inder	IDAGYC 139W	

		- 0 - 0	14 days 14 days 14 days 14 days 30 days 30 days 152 days 21 days	14 days 14 days 14 days	Sun 8/9/19 Sun 22/9/19 Sun 6/10/19 Sun 20/10/19	5at 21/9/19 5at 5/10/19 5at 19/10/19 5at 2/11/19 Mon 2/12/19	1481 A881 Jan Jan A88 A89		nor jaou tar tar tar Mr. Mr. Jan tar Mr. Ma. Jaou 100	0%	1.1.1.1
ALLILID Material sequences of pairs 14 etcp 34		8	14 days 14 days 14 days 14 days 30 days 30 days 152 days 21 days	14 days 14 days 14 days	Sun 8/9/19 Sun 22/9/19 Sun 6/10/19 Sun 20/10/19	Sat 5/10/19 Sat 5/10/19 Sat 2/11/19 Sat 2/11/19 Mon 2/12/19			1		
A.1.1.1.12Comment of metal submission of paintsA.1.1.12Comment of metal submission of paintsA.1.1.12Comment of metal submission of paintsA.1.1.12A.1.1.12Comment of metal submission of paintsA.1.1.12		8	14 days 14 days 14 days 30 days 80 days 80 days 152 days	14 days 14 days	Sun 22/9/19 Sun 6/10/19 Sun 20/10/19	Sat 5/10/19 Sat 19/10/19 Sat 2/11/19 Mon 2/12/19					
2 dat submission of paints 14 days 54 data sis	ALL128 ALL129 ALL121 ALL121 ALL121 ALL121 ALL133 ALL133 ALL133 ALL133 ALL135 AL	ð	14 days 14 days 30 days 30 days 80 days 152 days	14 days	Sun 6/10/19 Sun 20/10/19	Sat 19/10/19 Sat 2/11/19 Mon 2/12/19				821	
ALTLIED Approval of material submission of paths. ALTLIE Approval of material submission of paths. ALTLIE Atterial submission of paths. Atterial submission of paths. <th< td=""><td></td><td>8</td><td>14 days 30 days 30 days 80 days 152 days</td><td></td><td>Sun 20/10/19</td><td>Sat 2/11/19 Mon 2/12/19</td><td></td><td></td><td></td><td>103</td><td>_</td></th<>		8	14 days 30 days 30 days 80 days 152 days		Sun 20/10/19	Sat 2/11/19 Mon 2/12/19				103	_
ALLILID Procriment to oblemy of plats. Sol object		ð	30 days 30 days 80 days 152 days		and the families	Mon 2/12/19				50 m	_
ALLILLI Contraction of Tactib/Generatif Man. Solution		8	30 days 80 days 152 days 21 days		Sun 3/11/19	and from the second				50	
ALILI21Tetter SprayFungs finsitiant platSolidySolidyTetter SprayFungs finsitiant platALLL131Construction of Share Programmal Park,12, days12, days<		8	80 days 152 days 21 days		Sat 19/10/19	Sun 17/11/19				8	
ALILL3Construction of an Wan Ping Memorial ParkS2 dayWed 27/07ALIL13Stope Improvement verk(11):ref2)(74223)24 day24 day24 day24 dayALIL133Material submission of Paullion28 day28 day85 dayWed 27/07)ALIL135Material submission of Paullion28 day28 day85 dayWed 27/07)ALIL135Proproval to material submission of Paullion28 day28 day85 dayWed 27/07)ALIL135Approval to material submission of Paullion28 day28 dayWed 27/07)ALIL136Approval to material submission of Paullion28 day28 dayWed 27/07)ALIL137Approval to material submission of Paullion28 day28 dayWed 27/07)ALIL136Approval to material submission of Paullion28 day28 dayWed 27/07)ALIL131Construction of Paulion28 day28 dayS4 dayALIL131Construction of Paulion28 day28 dayWed 27/07)ALIL132Construction of Paulion <td></td> <td>8</td> <td>152 days</td> <td></td> <td>Tue 3/12/19</td> <td>Thu 20/2/20</td> <td></td> <td></td> <td></td> <td>30</td> <td>_</td>		8	152 days		Tue 3/12/19	Thu 20/2/20				30	_
ALLILI Support Network of Applicant Support Network of Ap		1	21 days		Wed 7/10/19	Sun 1/2/20					
ALLILIZ Material submission of Polition 26 days week payments week pay					01/C1/UL out	01/C1/UE 00/V				0.28	
A.1.1.1.3. Approval of material admitision of Parillion 28 days Wei 30/1002 A.1.1.1.3. Approval of material admitision of Parillion 28 days 28 days Wei 30/1002 A.1.1.1.3. Approval of Beneth 28 days 28 days Wei 30/1002 A.1.1.1.3. Approval of Beneth 28 days 28 days Wei 30/1002 A.1.1.1.3. Approval of Henein of Beneth 28 days 28 days Wei 30/1002 A.1.1.1.3. Approval of Henein of Beneth 28 days 28 days Wei 30/1002 A.1.1.1.3. Approval of Henein of Beneth 28 days Wei 30/1002 Met 31 20/1012 A.1.1.1.3. Deproval of Henein of Beneth 28 days 28 days Wei 30/1012 A.1.1.1.3. Deproval of Henein Of Beneth/Peneth Bilt 24 days <			28 dave		Mod 2/10/19	Tine 29/10/19				0%	
ALLILIAProcrement on monomination65 days65 days65 days65 days65 days65 days65 days65 days65 days87 days71/1/1/1ALLILIAReconnent to delivery of Partition28 days28 days28 days88 days88 days87 days71/1/1ALLILIAReconnent to delivery of Partition28 days28 days88			28 dave			Tue 26/11/10				02	_
ALLILIA Production function Sample			20 Udys	cóph oz	GT INT INC DAAN	GT /TT /07 ANI				020	
All 11.3.3.7 Agreened is summission of Bench 26 asps 26 asps 86 asp 86 asp 86 asp 86 app			cApp C+	cáph ch	GT/TT/17 DAA					202	
A.11.13.6 Approval for material adminision of Bench, 28 days Xed 32/00/19 A.11.13.8 Material submission of Pole Light 28 days 28 days Xed 22/00/19 A.11.13.10 Approval of material adminsion of Pole Light 28 days Xed 32/00/19 A.11.13.11 Approval of material adminsion of Pole Light 28 days Xed 32/00/19 A.11.13.12 Approval of material adminsion of Pole Light 28 days Xed 32/00/19 A.11.13.11 Construction of Paviloxy of Pole Light 28 days Xed 37/11/20 A.11.13.12 Construction of Paviloxy of Pole Light 28 days Xed 37/11/20 A.11.13.12 Construction of Pavilox of Pole Light 28 days Xed 37/11/20 A.11.13.12 Construction of Pavilox 1 25 days Sat 12/72/20 A.11.14.2 Altural General Inspection and Hy up of Portion 1 25 days Sat 12/72/20 A.11.14.2 Altural Ferminal Filter 0 days Sat 27/3/20 A.11.14.3 Completion of tworks 0 days Sat 21/3/20 A.11.14.3 Completion of works 0 days Sat 21/3/20 A.11.14.2 Altural Ferminal Filter 0 days Sat 21/3/20 A.11.14.3 Completion of works 0 days Sat 21/3/20 A.11.14.3 Completion of works <t< td=""><td></td><td></td><td>Z8 days</td><td>28 days</td><td>Wed 2/10/19</td><td>1ue 29/10/19</td><td></td><td></td><td></td><td>200</td><td></td></t<>			Z8 days	28 days	Wed 2/10/19	1ue 29/10/19				200	
A11137 Procument to define the table of the table 30 days 38 days 31/2/02 A1.11312 Procurement to delivery of Pole light 23 days 28 days 38 days 31/2/20 A.1.11312 Procurement to delivery of Pole light 23 days 36 days 36 days 38 days 31/2/20 A.1.1.1.4.1 General inspection and fidy up of Portion 1 1 5 days 30 days <td></td> <td></td> <td>28 days</td> <td>28 days \</td> <td>Wed 30/10/19</td> <td>Tue 26/11/19</td> <td></td> <td></td> <td></td> <td></td> <td></td>			28 days	28 days \	Wed 30/10/19	Tue 26/11/19					
A.1.1.3.8 Material submission of feel light 28 days 28 days 28 days 84 days/10/19 A.1.1.3.10 Procrement of inversion of feel light 28 days 58 days 84 days/10/19 A.1.1.3.11 Construction of material submission of feel light 58 days 58 11/1/20 A.1.1.3.11 Construction of Pavilion/Bench/Pole light with ducting 21 days 51 days 58 13/1/20 A.1.1.1.41 General Inspection and Tidy up of Portion 1 25 days 56 days 58 days 56 days 58 days 51 days </td <td></td> <td></td> <td>30 days</td> <td>30 days \</td> <td>Wed 27/11/19</td> <td>Thu 26/12/19</td> <td></td> <td></td> <td></td> <td>]</td> <td></td>			30 days	30 days \	Wed 27/11/19	Thu 26/12/19]	
All 11312 Approval of material submission of Pole Light 28 days 8 stays Wed 37(1)/29 All 11311 Construction of Favors 1 days 1 days 8 sta1/1/20 All 11311 Construction of Favors 30 days 3 days 8 sta1/1/20 All 11311 Construction of Favors 30 days 3 days 8 sta1/1/20 All 11311 Construction of Favors 30 days 3 days 8 sta1/1/20 All 11311 Construction of Favors 30 days 5 days 8 sta1/1/20 All 11311 General Inspection and Tdy up of Portion 1 5 days 5 days 8 sta1/1/20 All 11341 General Inspection and Tdy up of Portion 1 5 days 5 days 8 sta1/1/20 All 11342 General Inspection and Tdy up of Portion 1 5 days 0 days 8 sta1/1/20 All 11342 Completion of works 0 days 0 days 0 days 0 days			28 days		Wed 2/10/19	Tue 29/10/19				8	
A.1.1.3.10 Prourement to delivery of Pole light. with ducting 45 days 56 days 56 days 51 days			28 davs	28 days V	Wed 30/10/19	Tue 26/11/19				202	
A.1.1.111 Construction of Pavers 21 days 54 till 54 till 54 till 54 till 54 till 54 till 51 till 21 days 54 till 51 till 51 till 54 till 51 till <			45 davs	45 days V	Wed 27/11/19	Fri 10/1/20				60	
2 Construction of Pavers 30 days 30 days Sat 1/2/20 General Inspection and Tidy up of Portion 1 25 days S days Sat 1/3/20 General Inspection and Tidy up of Portion 1 25 days S days Sat 1/3/20 Allowabile Terminal Float 10 days 0 days S days Sat 1/3/20 Allowabile Terminal Float 0 days 0 days Non 16/3/20 Completion of works 0 days 0 days Non 30/3/20	A.1.1.13.1		21 days	21 days	Sat 11/1/20	Fri 31/1/20				20	
2 Construction of Protes 30 days 58 1/3/20 3 General insprection and fidy up of Portion 1 5 days 78 1/3/20 3 General insprection and fidy up of Portion 1 5 days 78 1/3/20 3 General insprection and fidy up of Portion 1 5 days 78 1/3/20 3 General insprection and fidy up of Portion 1 5 days 78 1/3/20 4 Movabale Terminal Float 10 days 10 days 71/3/20 Completion of works 0 days 0 days 0 days Mon 30/3/20						200 UC				+	_
General Inspection and Tidy up of Portion.1 25 days F16/3/20 General Inspection and tidy up of Portion.1 5 days 5 days Non2/3/20 Allowabili Terminal Float 10 days 5 days Non 20/3/20 Completion of works 0 days 0 days Non 20/3/20	A.1.1.13.1		30 days	30 days	Sat 1/2/20	Sun 1/3/20					
General Inspection and tidy up of Portion 1 5 days 5 days Non 16/3/20 Allowabile Terminal Float 10 days Non 16/3/20 Completion of works 0 days 0 days Non 10/3/20	A.1.1.14	General Inspection and Tidy up of Portion 1	25 days	25 days	Fri 6/3/20	Mon 30/3/20					-
Allovabale Terminal Float 10 days Sit 21/3/20 Completion of works 0 days Mon 30/3/20	A.1.1.14.1		5 days		Mon 16/3/20	Fri 20/3/20					9.0
Completion of works 0 days Mon 30/3/20	A.1.1.14.2		10 days		Sat 21/3/20	Mon 30/3/20					20
	A.1.1.14.3		0 days		Mon 30/3/20	Mon 30/3/20					\$ 30V
Created for the first the			Man	A Tay		Matticecely	Bactine Milesteer O		Inclus Milotone		
ana ana taka ana taka ana taka ana ana ana ana ana ana ana ana ana		and Split				2		from the second	Inactive Summery		
Tool the second se		Critical Progress Task Progress	Faid	Finish-only 3		Baseline Split	Surmary Progress	Project Scremary 7 1 Incruise Task	Desdine 4		
Reader Provide Andreader Provide Andre			1203					-			1














rical latalation and lighting works for bridge from E2-LT1 to 42 days Mon 4/5/20 Sun 14/6/20 Sun 14/6/		Exercical Inscription and lighting work for bridge from 12.111 to 27.5 3.6.1 Adv/320 5.6.1 Adv/320			Duration Rem	VALUE AND A	Mon 4/5/20	Sun 14/6/20	Mar Agr May Jun Jul Aug Sep	A second second second with the March Second S	of Ort I New I Decit Jan 1 Feb 1 Mar Apr May Jul Apr Sep O	[1] A. L. M. M. M. M. M. M. Mark, Math. Rev. Phys. 1, 11 (1996) 104 (1997).
12-13 12-13 20 days 20 days 20 days 20 days 20 days 20 days 146/5/20 Sun 14/6/20 Tubuluar handrail and planete on bridge from E2-111 to E2-93 20 days 25 days Sat 2/5/20 Sun 24/6/20 Trenching works for connection of existing water connection point 25 days Sat 25/5/20 Sun 31/5/20 Water meter point construction 5 days 5 days Wed 27/5/20 Sun 31/5/20 Planting works not works on and water point construction 5 days Wed 27/6/20 Sun 31/5/20 Remaint work so and water point construction 5 days Wed 27/1/6/20 Wed 27/1/6/20 Remaint works not so to solve the control 1 day Wed 29/1/20 Wed 29/1/20 Overall landscape works 150 days 100 3/3/20 Mon 30/3/20 Mon 30/3/20			A.3.1.11.20		42 days	Alion 42 days		Sun 14/6/20		OUT [New] DW DW FUD Mit MW DHP JMB JMP TOPE SH		
Water meter box and water point construction 5 days S days S days Mon 315/5/20 S un 31/5/20 Planting works on bridge 2 days Mon 15/6/20 T ue 46/6/20 General tidy up for Portion 3 1 day Wed 17/6/20 Wed 17/6/20 Overall landscape works 150 days Mon 2/9/19 Wed 22/1/20 Option 1 150 days 150 days Mon 2/9/120 Option 10 150 days 150 days Mon 2/9/120			A.3.1.11.21 A.3.1.11.22		20 days 25 days	20 days 25 days	Tue 26/5/20 Sat 2/5/20	Tue 26/5/20				
$\frac{1}{1000} \frac{1}{1000} \frac{1}{1000$			A.3.1.11.23 A.3.1.11.24		5 days 2 days			Sun 31/5/20 Tue 16/6/20				
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		A311126 A311126 A311127	mo	1 udy 150 days 0 days			Wed 29/1/20 Mon 30/3/20				30/3
	Tak hoges Tak hoges Tak hoges Tak hoges Tak hoge	Tak hopes Feiheaby 1 Backie Spla Samtry hopes how hojek Samtry Friende I kockie Tak Dedite Dedite Phae 5		- Tak	Marad Marad		Baseli			[[Inactive Summay	r
Tak Tak Marad Tak Durakotok Baselier Baselier Messeer Sustanty Tar Enternal Taks Internal Taksee Sustanty Tar Enternal Taksee Internal Masseer Marad Samany Tar Enternal Masseer Marad Samany Tar Enternal Masseer Baselier Later Samany Tar Enternal Masseer Sustanty Later Samany Tar Enternal Masseer Part Later Marad Samany Tar Enternal Masseer Part Later Marad Samany Tar Enternal Masseer Part Later Samany Tar Enternal Masseer Part Later Marad Samany Tar Enternal Masseer Part Later Sama				Task Phogress			Bash				Destine	














Institute Summary	Evternul Afalestone 🗇	Nared Summay P	Milexce ♦	Buschne Buschne Sphi	Tritiscoly 2	Split Taik Progress
FEACTIVE ANIASSIONS	Extend Taks	Sermary	Bueline Milesono 🛇	Duration-only	Marad Tax	Atol .




	2002 1420 1420 1	Duration		Mar	Apr May Jun	I Jul Aug Sep Oxt	Nov Dec Jan	Feb Mar	Apr
F.8.1 F.8.1.1	SECTION F - ENTRUSTED SLOPES (SITE A & SITE B) CONSTRUCTION OF SOIL NAILS IN SITE B	370 days 139.57 days 370 days 97.85 days	ys Fri 31/3/17 ys Fri 31/3/17	Wed 4/4/18 Wed 4/4/18			1		1 62%
F.8.1.1.1	Access Date of Portion 8				1 100%		-4 CG		
F.8.1.1.2	Initial site survey for site A and site B Submission of method statement of soil nailing works	60 days 33 days 36 days 0 days	ys Sat 23/9/1/ vs Fri 31/3/17	Fri 5/5/17	100%		arct.		_
F.8.1.1.4	Approval of method statement of soil nailing works			Fri 2/6/17	*				
F.8.1.1.5	Material submission of soil nailing system			Wed 10/5/17	100%	2			
F.8.1.1.D	Approval of material for Soll nalifing system Provintement to delivery of coll nalle evetem	17 days 0 days	VI/S/TIUTI SV	Thu 22/6/17		-100%			
F.8.1.1.8	Submission of Construction Impact Assessment			Wed 16/8/17		100%			
F.8.1.1.9	Monitoring of ground movement-and ground water	H		Sun-31/12/27					
F.8.1.1.10	General site clrearance			Fri 12/5/17	100%	8			
F.8.1.1.11	Tree Survey for slope features 11NE-D/C709, C714, C711			Mon 19/6/17	1	100%			
F.8.1.1.12	Erection of tubular Scaffold for slope 11NE-D/C709, C714			Thu 15/6/17	1 MM				
F.8.1.1.15	Setting out of soil nails		Z	/T/S/TS Dav	X ANT	1000			
F. 8. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	CONSUMCTION OF SOIL RAIL (1200115)	5 dave 0 dave	VI /0/T nui /0/12	Thu 10/8/17		× 100%			
F.8.1.1.15		75	3	Tue 20/2/18				60%	
F.8.1.1.15a				Mon 5/3/18				%0	
F.8.1.1.16				Thu 15/3/18]		200	
F.8.1.1.17	Removal of tubular scaffold and tidy up			Tue 20/3/18		R		\$0%	_
F.8.1.1.18	Erection of tubular scaffold for slope feature 11NE-D/C711	15 days 15 days	ys Wed 21/3/18	Wed 4/4/18		1			80
				the lot at lar			(be that		7
F.8.1.1.19	Setting out of soil nails	3 days 0 days	VS Mon 6/11/17	Wed 8/11/1/			100%		
1011101	Construction of coil nails (ozina)	00		Eri 26/1/18			1	60%	
F 8 1 1 22	Removal of tubular scaffold and tidy up			Fri 2/2/18			0	× 0%	
F.8.1.1.23	laving of non-biodegradable control mat			Sat 24/2/18			Î	20%	
F.8.1.1.24	hydroseeding of slope		S	Tue 6/3/18			a	100%	
F.8.1.1.25	General tidy up site			Fri 9/3/18			8	20%	
F.8.1.2	CONSTRUCTION OF SOIL NAILS IN SITE A	162.1		Fri 9/3/18				45%	
F.8.1.2.1	Submission of Construction Impact Assessment	89 days 79 days	ys Sat 20/5/17	Wed 16/8/17		11%==			
5.8.1.2.2	Submission of method statement of demolition of terrace		ys Fri 15/9/17	Thu-28/9/17		1			_
F.8.4.2.3	Approval to method statement of demolitien of terrase-	28-davs 28-davs	54/6/6719	Thu-26/10/17]			
F.8.1.2.4	Tree Survey			Thu 29/6/17		100%			_
F.8.1.2.5	Monitoring of ground movement and ground water	88		Wed 21/2/18				20%	
F.8.1.2.6	Demolition of existing terrace structure			Sat 24/6/17	*	••• 100%			
F.8.1.2.7	Erection of Tubular Platform	14 days 0 days	ys Fri 29/9/17	Sat 18/11/17			100%		
F.8.1.2.8	Stripping of 500mm thick top soil	18 days 0 days	ys Mon 26/6/17	Thu 13/7/17		- I00%	1		
F.8.1.2.8a	Verification Inspection Pits (PMI 14)		-	Fri 29/9/17		100%			
F.8.1.2.9	Setting out of soil nails			Sat 30/9/17		-100%	9		
F.8.1.2.10	Pull Out Test (4 nrs)			Fri 13/10/17		*****	100		_
F.8.1.2.11				Tue 7/11/17			100%		_
F.8.1.2.12		34		Wed 17/1/18				And A	_
F.8.1.2.12a				Sat 20/1/18			2+1	0.76	
F.8.1.2.13	Removal of tubular scaffold and tidy up			Sat 2//1/18				in the second	
F.8.1.2.14	Laying of biodegradable control mat			Sat 10/2/18					
CT.2.1.6.1			As were 24/1/10	01/7/01 1PC				The	
F.8.1.2.16a	Hydroseeding of stope	21 dave 21 dave	-	Tine 6/3/18				0%0	
F.8.1.2.17				Fri 9/3/18				250	
F.8.1.2.18	Completion of Works		ys Sat 24/2/18	Sat 24/2/18				2412	
	Coliced Test	Armon Task		Daration-only	Baroline Millostore	Sommary	External Tasks	Inactive Milestone	
	Solit Solit	Slart-ordy		Baseline a	Miceton	amaxy remain	External Milestene		
	age Tarl Provoce			Baceline Suite	Summery Propriet			Doubling D.	
							LAUYC LOSA		



Dad Improvement Works Location Onstruction Works Preliminary Works CON10010 Install monitor CON10110 Trees fell, Trees Slope Works and Retaining Walls Workfront 1 (RWC2 CH9 61to CH466)-1 CON10050 Erect hoardin Workfront 2 (RWC2 CH9 to CH158) CON10000 Erect hoardin CON10010 Form haul ro Workfront 3 (RWC2 CH158 to CH361) CON10070 Erect hoardin CON10080 Form haul ro Works in Subway KS27 CON10190 Road widenin Donstruction Works in Slope C3 (P Preliminary Works Location CON20042 PMI #23 Tran CON20042 PMI #23 Tran CON20042 PMI #23 Tran CON20170 Erect working CON20170 Erect working CON20170 Erect working CON20170 Erect working CON20180 Moblization & Onstruction Noise Semi-Enclosur P Preliminary Works CON20051 CON20051 Trees preser	bring & instrumentation at portion A ees protection for trees transplant at portion A RWC2 Works ng ng ng nad ng nad wad (KS27) ng works (Slip Road 2) on 2 (RIW2)	33 60 60 24 60 24 60 24 60 60 60 40 50 50 50 50 50 50 50 50 50 50 50 50 50	15-Feb-19 15-Feb-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 222-Feb-19 01-Apr-19 01-Apr-19 15-Feb-19 21-Jan-19	25-Mar-19 30-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19 21-Jun-19
ponstruction Works reliminary Works CON10010 Install monito CON10110 Trees fell, Tre Iope Works and Retaiing Wall f Vorkfront 1 (RWC2 CH361to CH465)-1 CON10050 Erect hoardii Vorkfront 2 (RWC2 CH3 to CH465)-1 CON10090 Erect hoardii CON10070 Erect hoardii CON10070 Erect hoardii CON10070 Erect hoardii CON10070 Erect hoardii CON10130 Form haul ro Vorkfront 3 (RWC2 CH158 to CH361) CON10070 CON10130 Form haul ro Vorks in Subway KS27 CON10130 CON10130 Form haul ro CON10190 Road wideni ad Improvement Works in SUpe C3 (F reliminary Works CON20042 CON20042 PMI #23 Trai CON20042 PMI #23 Trai CON20170 Erect working CON20170 Erect	bring & instrumentation at portion A ees protection for trees transplant at portion A RWC2 Works ng ng ng nad ng nad ad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B oring & instrumentation at portion B	60 60 24 60 24 60 60 60 60 102 48	15-Feb-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 222-Feb-19 01-Apr-19	30-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
Preliminary WorksCON10010Install monitoCON10110Trees fell, TreeSlope Works and Retaining Wall FWorkfront 1 (RWC2 CH3 6110 CH46)-1CON10050Erect hoardiiWorkfront 2 (RWC2 CH9 to CH158)CON10090Erect hoardiiCON100100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardiiCON10080Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardiiCON10130Form haul roWorks in Subway KS27CON10130Form haul roCON10190Road wideniiDoad Improvement Works in Slope C3 (FPreliminary WorksCON20042PMI #23 TratCON20042PMI #23 TratCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Install monitoCON20170Install monitoCON20051Trees preserCON20000Install monitoCON20100Site clearandCON201010Construct forCON201020District WelceCON201020District WelceCON201030Make good MCON201130Remove exis	ees protection for trees transplant at portion A RWC2 Works ng ng ng nad ng nad ad a	60 60 24 60 24 60 60 60 60 102 48	15-Feb-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 222-Feb-19 01-Apr-19	30-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
CON10010Install monitorCON10110Trees fell, TreesSlope Works and Retai-ing Wall fereWorkfront 1 (RWC2 CH361to CH466)-1CON10050Erect hoardinWorkfront 2 (RWC2 CH9 to CH465)-1CON10090Erect hoardinCON10000Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10080Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10130Form haul roCON10190Road wideninCON10190Road wideninCON10190Road wideninCON20042PMI #23 TranCON20042PMI #23 TranCON20042PMI #23 TranCON20042PMI #23 TranCON20080Install monitorSlope Works at Portion BEarth WorksCON20180Moblization &CON20180Moblization &CON20180Install monitorCON20051Trees presenCON20051Trees presenCON20051Site clearandCON20100Site clearandCON201010Construct forCON201020District WelcaCON201020District WelcaCON201030Make good NCON201130Remove exis	ees protection for trees transplant at portion A RWC2 Works ng ng ng nad ng nad ad a	60 60 24 60 24 60 60 60 60 102 48	15-Feb-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 222-Feb-19 01-Apr-19	30-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
CON10110Trees fell, TreesSlope Works and Retai-ing Wall FWorkfront 1 (RWC2 CH3 61to CH466)-1CON10050Erect hoardinWorkfront 2 (RWC2 CH-9 to CH158)CON10090Erect hoardinCON10100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10080Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10070Form haul roCON10130Form haul roCON10190Road wideninCON10190Road wideninCON20042PMI #23 TranCON20042PMI #23 TranCON20042PMI #23 TranCON20042PMI #23 TranCON20080Install monitoSlope Works at PortionBEarth WorksCON20170CON20180Moblization &CON20180Moblization &CON20051Trees presenCON20051Trees presenCON20051Site clearandCON20100Construct forCON201010Construct forCON201010Construct forCON201010Construct forCON201130Make good NCON201130Remove exis	ees protection for trees transplant at portion A RWC2 Works ng ng ng nad ng nad ad a	60 60 24 60 24 60 60 60 60 102 48	15-Feb-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 222-Feb-19 01-Apr-19	30-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
Slope Works and Retaining Wall F Workfront 1 (RWC2 CH361to CH466)-1 CON10050 Erect hoardii Workfront 2 (RWC2 CH9 to CH158) CON10090 Erect hoardii CON10100 Form haul ro Workfront 3 (RWC2 CH158 to CH361) CON10070 CON10070 Erect hoardii CON10070 Erect hoardii CON10070 Erect hoardii CON10130 Form haul ro Works in Subway KS27 CON10130 CON10190 Road wideni CON10190 Road wideni CON10190 Road wideni CON20042 PMI #23 Trai CON20170 Erect working CON20180 Moblization & CON20051 Trees preset C	RWC2 Works ng ng ng ng nad ng	60 24 60 24 60 60 60 60 102 48	26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19	11-Jun-19 26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
Workfront 1 (RWC2 CH361to CH466)-1CON10050Erect hoardiiWorkfront 2 (RWC2 CH3 to CH158)CON10090Erect hoardiiCON10100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardiiCON10080Form haul roWorks in Subway KS27CON10130Form haul roCON10190Road wideniiCON10190Road wideniiCON10190Road wideniiCON10190Road wideniiCON20042PMI #23 TratCON20042PMI #23 TratCON20042PMI #23 TratCON20043Install monitoSlope Works at PortionBEarth WorksCON20170CON20170Erect workingCON20170Erect workingCON20180Moblization &CON20051Trees presetCON20051Trees presetCON20090Install monitoCON20100Site clearanceCON201010Construction &CON201020District WelceCON201030Make good N	ng ng nad ng nad ng nad ng nad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B orting & instrumentation at portion B	24 60 24 60 60 60 60 102 48	26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
Workfront 2 (RWC2 CH-9 to CH158)CON10090Erect hoardinCON10100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070CON10070Erect hoardinCON10080Form haul roWorks in Subway KS27CON10130CON10130Form haul roCON10190Road wideninOad Improvement Works in Slope C3 (FPreliminary WorksSite Set-up WorksCON20042PMI #23 TranCON20042PMI #23 TranCON20080Install monitoSlope Works at Portion BEarth WorksCON20170Erect workingCON20180Moblization &CON20180Moblization &CON20051Trees presentCON20051Trees presentCON20050Site clearandCON20100Site clearandCON201010Construct forCON201020District WelcaCON201030Make good NCON201130Remove exist	ng pad ng pad pad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B pring & instrumentation at portion B	24 60 24 60 60 60 60 102 48	26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
Workfront 2 (RWC2 CH-9 to CH1 58)CON10090Erect hoardiiCON10100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardiiCON10080Form haul roWorks in Subway KS27CON10130Form haul roCON10190Road wideniCON10190Road wideniCON10190Road wideniCON10190Road wideniCON10190Road wideniCON20042PMI #23 TraiCON20042PMI #23 TraiCON20042PMI #23 TraiCON20080Install monitoSlope Works at Portion BEarth WorksCON20170CON20170Erect workingCON20180Moblization &CON20180Install monitoCON20051Trees preserCON20051Trees preserCON20050Install monitoCON20100Site clearandCON201010Construction WorksCON201020District WelceCON201030Make good WCON201130Remove exis	ng pad ng pad pad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B pring & instrumentation at portion B	24 60 24 60 60 60 60 102 48	26-Mar-19 26-Mar-19 26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	26-Apr-19 11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19
CON10100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10080Form haul roWorks in Subway KS27CON10130Form haul roCON10130Form haul roCON10190Road wideninDad Improvement Works in Slope C3 (PConstruction Works in Slope C3 (PConstruction Works at PortionSite Set-up WorksCON20042PMI #23 TranCON20080Install monitoSlope Works at PortionCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Install monitoSite Set-up WorksInstall monitoCON20170Install monitoCON20170Install monitoCON20170Install monitoCON20170Install monitoCON20170Install monitoCON20170Install monitoCON20170Install monitoCON20101Install monitoCON20051Trees presentCON20100Site clearanceCON20100Site clearanceCON201010Construction forCON201020District WelceCON201030Make good NCON201130Remove exist	aad ng ng aad aad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B oring & instrumentation at portion B	60 24 60 60 60 102 48	26-Mar-19 26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19 21-Jun-19
CON10100Form haul roWorkfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10080Form haul roWorks in Subway KS27CON10130Form haul roCON10130Form haul roCON10190Road widenincoad Improvement Works in Supe C3 (PCON20042PMI #23 TranCON20042PMI #23 TranCON20042PMI #23 TranCON20042PMI #23 TranCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20170Erect workingCON20180Moblization ACON20170Irees presenCON20051Trees presenCON20051Trees presenCON20050Install monitoCON200100Site clearanceCON20100Site clearanceCON201010Construct forCON201020District WeichCON201030Make good NCON201130Remove exis	aad ng ng aad aad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B oring & instrumentation at portion B	60 24 60 60 60 102 48	26-Mar-19 26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	11-Jun-19 26-Apr-19 11-Jun-19 08-May-19 17-Jun-19 21-Jun-19
Workfront 3 (RWC2 CH158 to CH361)CON10070Erect hoardinCON10080Form haul roWorks in Subway KS27CON10130CON10130Form haul roCON10190Road widenicoad Improvement Works in Supe C3 (FPreliminary WorksSite Set-up WorksCON20042PMI #23 TranCON20080Install monitoSlope Works at PortionEarth WorksCON20170Erect workingCON20180Moblization &CON20180Moblization &CON20051Trees presenCON20051Trees presenCON20100Site clearandCON201010Construction WorksCON201010Site clearandCON201010Site clearandCON201010Site clearandCON201020District WorkCON201030Make good NCON201130Remove exis	ng pad pad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B pring & instrumentation at portion B	24 60 60 60 102 48	26-Mar-19 26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	26-Apr-19 11-Jun-19 08-May-19 17-Jun-19 21-Jun-19
CON10070Erect hoardinCON10080Form haul roWorks in Subway KS27CON10130Form haul roCON10190Road widenioad Improvement Works in Slope C3 (FPreliminary WorksSite Set-up WorksCON20042PMI #23 TranCON20080Install monitorSlope Works at Portion BEarth WorksCON20170Erect workingCON20180Moblization &CON20180Install monitorSite Set-up WorksCON20170CON20170Erect workingCON20170Erect workingCON20180Moblization &CON20180Install monitorCON20051Trees presentCON20051Trees presentCON20051Site clearandCON20100Site clearandCON201010Construct forCON201020District WerkCON201030Make good WCON201130Remove exist	aad aad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B oring & instrumentation at portion B	60 60 60 102 48	26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	11-Jun-19 08-May-19 17-Jun-19 21-Jun-19
CON10080Form haul roWorks in Subway KS27Form haul roCON10130Form haul roCON10190Road wideniicoad Improvement Works in Slope C3 (FPreliminary WorksSite Set-up WorksCON20042PMI #23 TratCON20080Install monitorSlope Works at PortionBEarth WorksCON20170CON20170Erect workingCON20180Moblization &CON20180Moblization &CON20180Install monitorCON20051Trees presentCON20051Trees presentCON20090Install monitorCON201010Construction WorksCON201010Site clearandCON201020District WelcaCON201030Make good NCON201130Remove exist	aad aad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B pring & instrumentation at portion B	60 60 60 102 48	26-Mar-19 22-Feb-19 01-Apr-19 15-Feb-19	11-Jun-19 08-May-19 17-Jun-19 21-Jun-19
Works in Subway KS27CON10130Form haul roCON10190Road widenicoad Improvement Works in Slope C3 (FConstruction Works in Slope C3 (FPreliminary WorksSite Set-up WorksCON20042PMI #23 TratCON20042PMI #23 TratCON20080Install monitoSlope Works at PortionBEarth WorksCON20170CON20170Erect workingCON20170Erect workingCON20180Moblization &CON20180Moblization &CON20051Trees presetCON20051Trees presetCON20051Site clearandCON20050Install monitoCON20051Construction WorksCON20051Site clearandCON20100Site clearandCON201010Construct forCON201020District WelcaCON201030Make good NCON201130Remove exist	aad (KS27) ng works (Slip Road 2) on 2 (RIW2) Portion B) nsplant Aquilaria Sinensis at portion B oring & instrumentation at portion B	60 60 102 48	22-Feb-19 01-Apr-19 15-Feb-19	08-May-19 17-Jun-19 21-Jun-19
CON10130Form haul roCON10190Road widenicoad Improvement Works In Stope C3 (Fconstruction Works in Stope C3 (FPreliminary WorksSite Set-up WorksCON20042PMI #23 TranCON20080Install monitorSlope Works at Portion BEarth WorksCON20170Erect workingCON20180Moblization 8CON20180Moblization 8CON20180Install monitorSite Set-up WorksErect workingCON20180Install monitorCON20051Trees presentCON20051Trees presentCON20051Site clearandCON20100Site clearandCON201010Construct forCON201020District WelcaCON201030Make good NCON201130Remove exist	ng works (Slip Road 2) on 2 (RIW2) Portion B) Insplant Aquilaria Sinensis at portion B Dring & instrumentation at portion B	60 102 48	01-Apr-19 15-Feb-19	17-Jun-19 21-Jun-19
CON10190 Road wideni oad Improvement Works Location construction Works in Stope C3 (F Preliminary Works CON20042 PMI #23 Transformed CON20042 PMI #23 Transformed CON20080 Install monitor Stope Works at Portion B Earth Works CON20170 Erect working CON20170 Erect working CON20180 Moblization & construction Noise Semi-Enclosure Preliminary Works Site Set-up Works CON20051 Trees preser CON20051 Trees preser CON20051 Trees preser CON20051 Site clearand CON20090 Site clearand CON20100 Construct for CON201010 Construct for CON201020 District Werks CON201030 Make good W CON201130 Remove exist	ng works (Slip Road 2) on 2 (RIW2) Portion B) Insplant Aquilaria Sinensis at portion B Dring & instrumentation at portion B	60 102 48	01-Apr-19 15-Feb-19	17-Jun-19 21-Jun-19
oad Improvement Works Locatio Construction Works in Slope C3 (F Site Set-up Works Site Set-up Works CON20042 PMI #23 Trait CON20080 Install monitor Site Set-up Works CON20080 Install monitor Site Set-up Works at Portion B Earth Works CON20170 CON20170 Erect working CON20170 Erect working CON20180 Mobilization & CON20180 Mobilization & Preliminary Works CON20051 Site Set-up Works CON20051 CON20051 Trees present CON20050 Install monitor Construction Works CON20100 Site clearance CON20100 Site clearance CON201010 Construct for CON201020 District Welce CON201030 Make good M CON201130 Remove exist	portion B) Insplant Aquilaria Sinensis at portion B Dring & instrumentation at portion B g platform for soil nail works	102 48	15-Feb-19	21-Jun-19
Construction Works in Slope C3 (F Preliminary Works Site Set-up Works CON20042 PMI #23 Trai CON20080 Install monito Site Set-up Works at Portion B Earth Works Earth Works CON20170 Erect working CON20180 Moblization & CON20180 Moblization & Construction Noise Semi-Enclosur Preliminary Works CON20051 CON20051 Trees preser CON20050 Install monito Construction Works Road Works CON20100 CON20100 Site clearand CON201010 Construct for CON201020 District Welca CON201030 Make good W CON201130 Remove exist	Portion B) Insplant Aquilaria Sinensis at portion B Dring & instrumentation at portion B g platform for soil nail works	48		
Preliminary Works Site Set-up Works CON20042 PMI #23 Trai CON20080 Install monitor Slope Works at Portion B Earth Works CON20170 Erect working CON20170 Erect working CON20170 Erect working CON20170 Erect working CON20180 Moblization & CON20180 Moblization & Preliminary Works Erect works CON20051 Trees present CON20090 Install monitor Construction Works Erect works CON20100 Site clearand CON20100 Construct for CON201010 Construct for CON201020 District Welca CON201030 Make good N CON201130 Remove exist	nsplant Aquilaria Sinensis at portion B oring & instrumentation at portion B g platform for soil nail works	48		
Site Setup Works CON20042 PMI #23 Trai CON20080 Install monito Slope Works at Portion B Earth Works CON20170 Erect working CON20170 Mobization & CON20180 Mobization & CON20180 Mobization & CON20180 Mobization & CON20180 Mobization & CON200180 Install monito CONstruction Noise Semi-Enclosur Preliminary Works Site Set-up Works Install monito CON20051 Trees preser CON20090 Install monito CON20100 Site clearand CON20100 Construct for CON201010 Construct for CON201020 District Web CON201030 Make good N CON201130 Remove exis	oring & instrumentation at portion B g platform for soil nail works	48		
CON20080Install monitorSlope Works at PortionBEarth WorksErect workingCON20170Erect workingCON20180Moblization &construction Noise Semi-EnclosurPreliminary WorksCON20051Trees preserCON20051Install monitorCON20090Install monitorCON20090Site clearantCON20100Construction WorksCON201010Construct forCON201020District WelczCON201030Make good WCON201130Remove exist	oring & instrumentation at portion B g platform for soil nail works	48		
CON20080Install monitorSlope Works at PortionBEarth WorksErect workingCON20170Erect workingCON20180Moblization &construction Noise Semi-EnclosurPreliminary WorksCON20051Trees preserCON20051Trees preserCON20090Install monitorCON20090Site clearantCON20100Construction WorksCON201010Construct forCON201020District WelczCON201030Make good WCON201130Remove exist	oring & instrumentation at portion B g platform for soil nail works	48		
Slope Works at PortionBEarth WorksErect workingCON20170Erect workingCON20180Moblization &Construction Noise Semi-EnclosurPreliminary WorksSite Set-up WorksCON20051Trees preserCON20050Install monitorConstruction WorksCON20090Install monitorConstruction WorksCON20100Site clearandCON20100District WelceCON201020District WelceCON201030Make good NCON201130Remove exist	g platform for soil nail works			
Earth Works CON20170 Erect working CON20180 Moblization & CON20180 Moblization Noise Semi-Enclosur Preliminary Works Site Set-up Works CON20051 Trees preser CON20090 Install monitor CON20100 CON20100 Site clearand CON201010 Construct for CON201020 District Webb CON201030 Make good w CON201130 Remove exist		90		
CON20180Moblization &Construction Noise Semi-EnclosurPreliminary WorksSite Set-up WorksCON20051Trees preserCON20090Install monitorConstruction WorksRoad WorksCON20100Site clearandCON201010Construct forCON201020District WelcoCON201030Make good NCON201130Remove exist		90		
CON20180Moblization &Construction Noise Semi-EnclosurPreliminary WorksSite Set-up WorksCON20051Trees preserCON20090Install monitorConstruction WorksRoad WorksCON20100Site clearandCON201010Construct forCON201020District WelcaCON201030Make good NCON201130Remove exist			26-Mar-19	17-Jul-19
Construction Noise Semi-Enclosur Preliminary Works Site Set-up Works CON20051 Trees preser CON20090 Install monitor Construction Works Install monitor Construction Works Install monitor Construction Works Install monitor CON20100 Site clearance CON201010 Construct for CON201020 District Webb CON201030 Make good Marke CON201130 Remove exist		18	10-Apr-19	04-May-19
Preliminary Works Site Set-up Works CON20051 Trees preser CON20090 Install monitor Construction Works Install monitor Road Works CON20100 CON201010 Construct for CON201020 District Webc CON201030 Make good with CON201130 Remove exist	•			- , -
Site Set-up Works CON20051 Trees preser CON20090 Install monitor Construction Works Road Works CON20100 Site clearance CON201010 Construct for CON201020 District Webs CON201030 Make good w CON201130 Remove exist				
CON20090 Install monitor Construction Works Road Works CON20100 Site clearance CON201010 Construct for CON201020 District Webc CON201030 Make good w CON201130 Remove exist				
Construction WorksRoad WorksCON20100Site clearandCON201010Construct forCON201020District WebCON201030Make good wCON201130Remove exist	rvation duration works period at portion C	987	16-Mar-19	18-Jul-22
Construction WorksRoad WorksCON20100Site clearandCON201010Construct forCON201020District WebCON201030Make good wCON201130Remove exist	pring & instrumentation at portion C	44	16-Mar-19	11-May-19
Road WorksCON20100Site clearandCON201010Construct forCON201020District WelczCON201030Make good wCON201130Remove exist				,
CON201010Construct for Construct for District WebsCON201020District WebsCON201030Make good wCON201130Remove exist				
CON201010Construct for Construct for District WebCON201020District WebCON201030Make good wCON201130Remove exist	e for new location of District Welcome Signboard	12	15-Feb-19	28-Feb-19
CON201020District WebCON201030Make good vCON201130Remove exist	oting of District Welcome Signboard at new location	10	01-Mar-19	12-Mar-19
CON201030 Make good v CON201130 Remove exist	ome Signboard relocation	12	13-Mar-19	26-Mar-19
CON201130 Remove exis	works for District Welcome Signboard relocation	8	27-Mar-19	04-Apr-19
CON201140 Install tempo	sting central median - stage 1	10	15-Feb-19	26-Feb-19
	rary lighting - stage 1	9	27-Feb-19	08-Mar-19
CON201150 Remove exis	sting central median - stage 2	10	09-Mar-19	20-Mar-19
	rary lighting - stage 2	6	21-Mar-19	27-Mar-19
· · ·	sting central median - stage 3	7	28-Mar-19	04-Apr-19
	aul road near junction at clear water bay road	12	14-Mar-19	27-Mar-19
	ion for phase 1	0		04-Apr-19
Noise Semi-Enclosure Sub-structure Works				· ·
Phase 1				
CON20140 Site formation	n works (140m, 1m/d, 2 teams)	77	06-Apr-19	12-Jul-19
oad Improvement Works Locatio				



ID	Activity Name		Duration	Start	Finish			Feb	20
Construction Works								14	
Works in Slope D1									
Preparation Works									
CON30010	Trees felling (Slope D1)		90	15-Feb-19	06-Jun-19				
CON30012	Install monitoring & instrumentation	n (Slope D1)	60	08-Mar-19	23-May-19				
Slope Works (Slope D1)									
CON30070	Soil nail works		72	22-Mar-19	21-Jun-19				
Construction of Retaining V	Wall RWD1								
Foundation Works (RWD1)								
CON30190	•	works at RWD1 (144nos, 6d/no, 4 teams)	216	06-Apr-19	27-Dec-19				
CON30200	Pre-drill & construct bored pile (C	H94~CH130, 5nos, 24d/no, team 1)	120	06-Apr-19	31-Aug-19				
Works in Slope D2									
Construction of Retaining V									
CON30020	Trees felling (slope D2)		60	15-Feb-19	30-Apr-19				
CON30022	Install monitoring & instrumentation	n (Slope D2)	60	26-Mar-19	11-Jun-19				
Works in Slope D3									
Slope Works (Slope D3)	Modification works to anti-the st	tion near along D2	40	15 Eak 40	07 Mar 10				-
CON300140 CON30028	Modification works to existing june Trees felling (Slope D3, CH250 to		18 60	15-Feb-19 29-Mar-19	07-Mar-19 14-Jun-19				
CON30028 CON30029	Install monitoring & instrumentation		60	29-Mar-19 13-Apr-19	28-Jun-19				
CON30030		ad & hoarding (CH250 to CH130)	18	08-Mar-19	28-Mar-19	-			
Pedestrian Connectiv			10	00-1112-13	20-10121-13				
Construction Works									
Preparation Works									
Trees Works									
 CON40080	Trees felling works & trees proted	ion works	52	15-Feb-19	17-Apr-19				
CON400810	Trees preservation duration work		487	18-Apr-19	07-Dec-20	-			
CON400820	Preparation works for trees trans	plant & trees transplant at portion G	84	15-Feb-19	30-May-19				;
Hoarding Works & Site Set	t-up				1				
CON40070	Erect hoarding (along Hiu Ming S	treet)	10	23-Jan-19	02-Feb-19		—		
CON400720	Erect hoarding (at football pitch)		12	07-Mar-19	20-Mar-19				
CON40150	Formation works for works area a	t upper portion	30	18-Apr-19	28-May-19				
Earth Works									
CON40040	Install monitoring & instrumentation	n (PC-E8)	24	15-Feb-19	14-Mar-19				
CON40140	Construct soldier pile wall to E8-A		52	15-Mar-19	21-May-19				
CON40160	Soil nailing & slope cut at slope E		90	18-Apr-19	08-Aug-19				
CON40170	ELS to E8-F4 (approx 1783m3, ()25m3/d)	72	18-Apr-19	18-Jul-19				
	vity Facility (PC-E11)								
Construction Works									
Bus-Bus Interchang		ergiation (PPI Tailet)	00	20 Jan 40	00 May 40				
CON41270	Application for power supply & er		90	29-Jan-19	23-May-19				
	vity Facility System A (SYA)								
Construction Works									
Preliminary Works CON50034	Revise hoarding boundary & ere	t revised boundary boarding	48	21-Jan-19	20-Mar-19				
Sub-structure Works	3 ,		JU	21 Jan-19	20 1001-10				
CON500420		F1 (+144 to +130.5mPD, 2321m3, 40m3/d + 4wk rock head, 1 tea	84	24-Jan-19	10-May-19				
	vity Facility System B (SYB)		<u> </u>						
Construction Works									
Preliminary Works									
									:
Actual Work	♦ ♦ Milestone	<u>NE/2017/03 Deve</u>							
Remaining Work	K	Development of Anderson Road C	Quarry Sit				trian Connectivit	Facilities Works	Phase 2
	ng Work			0.14	nth Rolling Pro				




ivity ID	Activity Name	Duration	Start	Finish			2019
·	,					Feb	
						14	
CON50180	UU detection	36	21-Jan-19	06-Mar-19	 	1	
CON50188	Install monitoring & instrumentation (PC-SYB)	42	01-Feb-19	25-Mar-19			
CON50190	Excavation for trip pit	24	13-Feb-19	12-Mar-19			
CON50200	Erect hoarding at portion K lower area (near slope side)	24	01-Mar-19	28-Mar-19			
CON50220	Form haul road	24	29-Mar-19	30-Apr-19			
CON51110	Erect hoarding at portion L lower area (near existing footbridge side)	24	21-Mar-19	18-Apr-19			
Foundation Work	ks						
CON50260	Moblisation of socketted H pile works to SYB-PC3	18	04-Apr-19	29-Apr-19			

Actual	Work

Critical Remaining Work

Remaining Work

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A 3-Month Rolling Programme




Page 3 of 3





Appendix D


Monitoring Locations for Impact Monitoring













inted by : 6/3/ ename : \\HK

2012









Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location : Location I	Chi Yum (D:	Ching She AMS1			Ν	Date of C Next Calibra	Calibration: 26-Nov-18 ation Date: 26-Jan-19
		Volume Air	Sampler 7	ГЕ-5170			Fechnician: Mr. Fai So
					CONDITIO	NS	
			el Pressure mperature		1018.9 19.0		Corrected Pressure (mm Hg) 764.175 Temperature (K) 292
				CALI	BRATION	ORIFICE	
				Make-> Model-> Serial # ->	TE-5025A]	Qstd Slope -> 2.02017 Qstd Intercept -> -0.03691
					CALIBRAT	ION	
Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No. 18 13	(in) 6.5 5.3	(in) 6.5 5.3	(in) 13 10.6	(m3/min) 1.826 1.651	(chart) 54 49	corrected 54.70 49.64	$\frac{\text{REGRESSION}}{\text{Slope} = 34.2664}$ $\text{Intercept} = -7.7232$
10 7	3.8 2.4	3.8 2.4	7.6 4.8	1.401 1.117	39 30	39.51 30.39	Corr. coeff. = 0.9992
5	1.2	1.1	2.3	0.779	19	19.25	
IC = I[Sqr			std/Ta))-b]		60.00	FLOW RATE CHART
IC = corre I = actual m = calibr	cted chart r chart respo ator Qstd s ator Qstd in	respones nse lope				50.00	
		ure during c e during cal				40.00 Actual chart response (IC) 90.02 OC	
	-	v)(Pav/760)	-	ow:		Actual C	
I = chart r	ler intercep [.] esponse					10.00 —	
	y average t y average p	emperature pressure				0.00	00 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)






Location :	. Ma Ya	au Tong '	Village				Date of C	Calibration: 26-Nov-18	
Location I	ID :	AMS 7				N	ext Calibra	ation Date: 26-Jan-19	
Model:TIS	S <u>CH Hig</u>	h <u>Volum</u>	le <u>Air Sa</u>	mpler TE-5	51 <u>70</u>		T	Fechnician: Mr. Fai So	
					COND	DITI	ONS		
						_			_
	Se	ea Level I	Pressure	(hPa)	1018	3.9		Corrected Pressure (mm Hg) 764.1	75
			perature		19				292
				(- /		<u> </u>		<u>F</u>	
				C/	ALIBRAT	101			
				Make->	TISCH			Qstd Slope -> 2.02017	
				Model->		iА		Qstd Intercept -> -0.03691	
				Serial # ->		11			<u> </u>
					1012				
					CALIB	RA			
						—			
Plate		H2O (R)		Qstd	Ι		IC	LINEAR	
No.	(in)	(in)	(in)	(m3/min)	(chart))	corrected	REGRESSION	
18	6.2	6.1	12.3	1.777	45		45.58	Slope = 27.4270	
13	5.4	4.9	10.3	1.628	40		40.52	Intercept = -3.4455	
10	3.7	3.7	7.4	1.382	34		34.44	Corr. coeff. = 0.9978	
7	2.0	2.2	4.2	1.046	26		26.34		
5	1.2	1.1	2.3	0.779	17		17.22		
Calculatio	ons :				ſ				
Qstd = 1/r	m[Sqrt(H	20(Pa/Ps	std)(Tstd	/Ta))-b]				FLOW RATE CHART	
IC = I[Sqn						5	50.00		
	``							• • • • •	
Qstd = sta	ndard flo	w rate							
IC = correction			es			4	40.00		
I = actual		-	05						
m = calibr						(jc)		×	
b = calibra	-	-	\t) es	20.00		
	-	-		bration (de	~ 1/)	pod			
	-		-			t res			
Psta = act	ual press	ure aurin	ig candia	ation (mm	Hg)	har	20.00		
Far auba				and an flamm		alg	-0.00		
	-			npler flow:		Actı			
1/m((I)[S	Sqrt(298/	Tav)(Pav	///60)] - t))					
						1	10.00		
m = samp	-								
b = samp	ler interc	ept							
I = chart r	esponse						0.00	0.500 1.000 1.500 2.000	<u>, </u>
Tav = dail	ly averag	e temper	ature				0.000	Standard Flow Rate (m3/min)	0
Pav = dail	ly averag	e pressur	re					· · · · · · · · · · · · · · · · · · ·	

	Chi Yum (Ching She					Calibration: 26-Jan-19
Location I		AMS1]	Next Calibra	
Model:TIS	SCH High V	Volume Air	Sampler'	TE-5170	_		Cechnician: Mr. Fai So
					CONDITIO	NS	
			el Pressure mperature		1018.9 19.0		Corrected Pressure (mm Hg) 764.175 Temperature (K) 292
				CAL	IBRATION	ORIFICE	
				Make-> Model-> Serial # ->	TE-5025A		Qstd Slope -> 2.02017 Qstd Intercept -> -0.03691
					CALIBRAT	ION	
Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No. 18	(in) 6.6	(in) 6.6	(in) 13.2	(m3/min) 1.840	(chart) 55	corrected 55.71	REGRESSION Slope = 33.8356
13	5.3	5.3	10.6	1.640	49	49.64	Intercept = -6.7937
10	3.7	3.7	7.4	1.382	38	38.49	Corr. coeff. = 0.9983
7	2.4	2.4	4.8	1.117	31	31.40	
5	1.1	1.1	2.2	0.762	19	19.25	
IC = I[Sqr $Qstd = sta$ $IC = corrector I = actual$ $m = calibra$ $Ta = actua$ $Pstd = actua$	n[Sqrt(H20 t(Pa/Pstd)(' ndard flow cted chart r chart respo ator Qstd s ator Qstd in il temperatu ual pressure	rate respones nse lope tercept ure during c e during cal	calibration libration ((deg K) mm Hg)		60.00 50.00 90.05 90.05 90.05 90.05	FLOW RATE CHART
1/m((I)[S	Sqrt(298/Ta	v)(Pav/760		ow:		90.02 Actua	
I = chart r	ler intercep esponse	t emperature				0.00	
	y average r		,			0.00	00 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location :	Oi	Tat Hou	ıse				Date of C	alibration:	26-Jan-19			
Location I		AMS 5							26-Mar-19			
Model:TIS	SCH High	n Volum	e Air Sa	mpler TE-5	170			echnician:	Mr. Fai So			
						COND	ITIONS					
	Se	a Level I Temp	Pressure perature			1018.9 19.0	7		eted Pressure Temperature			.175 292
				C	AL!	IBRATI	ON ORIFICE	-				
				Make-> Model-> Serial # ->	TE-	5025A		-	std Slope -> Intercept ->		2.0201	
						CALIB	RATION					
Plate	H20 (L)			Qstd		I	IC			EAR		
No. 18	(in) 6.2	(in) 6.2	(in) 12.4	(m3/min) 1.784	(0	chart) 55	corrected 55.71		REGRE Slope =		197	
13	4.8	0.2 4.7	9.5	1.764		47	47.61		Intercept =			
10	3.6	3.5	7.1	1.354		41	41.53	C	Corr. coeff. =			
7	2.35	2.35	4.7	1.105		33	33.43					
5	1.2	1.2	2.4	0.795		21	21.27					
Calculatio	nne i							FLOV	V RATE CHA	RT		
Qstd = $1/r$		20(Pa/Ps	td)(Tstd	/Ta))-bl		60.	00					ר
QSta = II IC = I[Sqr				14)) 0]							/	
10 1001		/(10000 11				50.	00				/	-
Qstd = sta	ndard flo	w rate									×	
IC = corrections		-	es		ĺ	<u> </u>	00			•		
I = actual	-	_			ĺ	Actual chart response (IC)						
m = calibr	-	-			ĺ	spor			•			
b = calibration Calibratio Calibration Calibration Calibration Calibration Calibration C				bration (deg	- K	9 30.	00					-
	-		-	ation (mm I	- 1	al ch						
1 sta – act	uai piesso	are dum	.g canon		.1 <u>5</u>)	20.	00		•			
For subse	equent ca	alculatio	n of sar	mpler flow:	ĺ							
1/m((I)[S	Sqrt(298/7	Гav)(Pav	r/760)]-b)		10	00					
						10.	.00					
m = samp					ĺ							
b = samp		ept			ĺ	0.	00	0.500	1.000	1.500) 2	.000
I = chart r Tav = dail	-	e temner	ature				0.000		d Flow Rate (m		Ζ.	000
Pav = dail		-			l]
	<i>j</i>	, bieros er	•									



÷	M. V.		7,11			Det	60	
Location :		_	Village					Calibration: 26-Jan-19
Location I		AMS 7 th Volum	o Air Sa	mpler TE-5		Nexi		ation Date: 26-Mar-19 'echnician: Mr. Fai So
	JUITIng	II v Uluin				TIONS	1	
					•••			
	Se	ea Level I	Pressure	(hPa)	1018.9	9		Corrected Pressure (mm Hg) 764.175
			perature	. ,	19.0			Temperature (K) 292
								- · · · <u></u>
				C/	ALIBRATIC		FICE	
				I	·	-		
				Make->		_		Qstd Slope -> 2.02017
					TE-5025A	1		Qstd Intercept -> -0.03691
				Serial # ->	1612			
					CALIBR	RATION	I	
			1100		T T		~	
Plate)H2O (R)		Qstd	I (-1t)	IC		LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corre		REGRESSION
18 13	6.2 5.2	6.1 5.1	12.3 10.3	1.777 1.628	46 41	46. 41.		Slope = 26.1208 $Intercept = -0.7053$
13	3.2 3.7	3.1 3.7	10.5 7.4	1.028	41 34	41. 34.		Corr. coeff. = 0.9976
10 7	2.0	2.2	4.2	1.046	26	26.		Con. cocn. – 0.7770
5	1.2	1.1	2.3	0.779	20 20	20. 20.		
	1.1	1.1	2.2	0.117		20.	20	
Calculatio	ons :				1			
Qstd = 1/r	m[Sqrt(H	i20(Pa/Ps	std)(Tstd	/Ta))-b]				FLOW RATE CHART
IC = I[Squ	rt(Pa/Pstc	l)(Tstd/T	a)]			50.00		
Qstd = sta						10.00		
IC = corrections		-	es			40.00		
I = actual						∩		
m = calibi	-	-				9 30.00		
b = calibra	-	-		1	17.	Actual chart response ()		
	_		_	bration (de	gK)	Les		
Psta = act	ual press	ure aurin	ig canora	ation (mm	Hg)	120.00		
For subs	equent c	alculatio	n of sar	npler flow:		nal		
1/m((I)[S	-			-		Act		
	Jyrn(270)	100/100	/////]-0	<i>'</i>)		10.00		
m = samp	ler slope							
b = samp	-							
I = chart r		opt				0.00		
Tav = dail	-	ge temper	ature			0.0	000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)
Pav = dail								Standard How Kate (IIS/IIII)
		-						



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion		
Cal. Date:	February 13, 2018 Rootsr			meter S/N:	438320	Ta:	Ta: 293	
Operator:	Jim Tisch					Pa:	763.3	mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612			
			Mal Plant	A) (= 1	ATI	AD	A11	
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1	2	(113)	1.3970	3.2	2.00	
	2	3	4	- 1	1.0000	6.3	4.00	
	3	5	6	1	0.8900	7.9	5.00	
	4	7	8	1	0.8440	8.7	5.50	
	5	9	10	1	0.7010	12.6	8.00	
				Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$			Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0172	0.7281	1.4293		0.9958	0.7128	0.8762	
	1.0130	1.0130	2.0213		0.9917	0.9917	1.2392	
	1.0109	1.1358	2.2599		0.9896	1.1120	1.3854	
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530	
	1.0046	1.4331	2.85		0.9835	1.4030 m=	1.7524 1.26500	4
	QSTD) m=	= -0.03691		QA	b=	-0.02263	1
	QSID	r=			QA	r=	0.99988	
				Calculatio	ns			1
	Vstd=	Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)				ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Qstd= Vstd/∆Time			Qa= Va/ΔTime]
		For subsequent flow ra				ns:		-
	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$				Qa= $1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$			
Standard Conditions								
Tstd: 298.15 °K					RECALIBRATION			
Pstd: 760 mm Hg				LIS FPA rec	ommends a	nnual recalibrati	on per 1998	
Key ΔH: calibrator manometer reading (in H2O)					US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,			
ΔP : rootsmeter manometer reading (m H2O)					Appendix B to Part 50, Reference Method for the			
Ta: actual absolute temperature (°K)					Determination of Suspended Particulate Matter in			
Pa: actual barometric pressure (mm Hg)					1		ere, 9.2.17, page	
b: intercept	t							
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



	SUB-CONTRACTING REPORT				
CONTACT	: MR BEN TAM	WORK ORDER	HK1825893		
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING				
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 12-APR-2018 : 19-APR-2018		
PROJECT	3	NO. OF SAMPLES CLIENT ORDER	: 1		

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Position

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group 11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH CLIENT PROJECT	: HK1825893 1 ACTION UNITED ENV 	/IRONMENT SERVICES	AND CONSULTING		ALS
ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.	
ID	-	Туре			
HK1825893-001	S/N: 456662	Equipments	17-Apr-2018	S/N: 456662	

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456662
Equipment Ref:	EQ118
Job Order	HK1825893

Standard Equipment:

Higher Volume Sampler
AUES office (calibration room)
HVS 018
27 February 2018

Equipment Verification Results:

Calibration	Date:
-------------	-------

12 & 13 March 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	9:50 ~ 11:57	19.6	1019.0	0.073	4108	32.4
2hr14min	12:05 ~ 14:19	19.6	1019.0	0.075	4532	33.7
2hr17min	9:50 ~ 12:07	20.9	1016.7	0.075	5016	36.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) <u>591 (CPM)</u> 591 (CPM)

Linear Regression of Y or X

Slope (K-factor): ____ Correlation Coefficient (R) ____ Date of Issue

0.0022 0.9967 15 March 2018


Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location ID : Calibration Room	Next Calibration Date: 27-May-18					
CONDITIONS	CONDITIONS					
Sea Level Pressure (hPa)1017.3Temperature (°C)19.1	Corrected Pressure (mm Hg)762.975Temperature (K)292					
CALIBRATION ORIFICE						
Make-> TISCH Model-> 5025A Calibration Date-> 28-Feb-17	Qstd Slope ->2.11965Qstd Intercept ->-0.02696Expiry Date->28-Feb-18					
CALIBRATION						
Plate H20 (L)H2O (R) H20 Qstd I IC No. (in) (in) (m3/min) (chart) corrected	LINEAR REGRESSION					
18 6.2 6.2 12.4 1.694 52 52.63 13 5.1 5.1 10.2 1.538 46 46.55 10 3.9 3.9 7.8 1.346 40 40.48 8 2.6 2.6 5.2 1.101 30 30.36 5 1.7 1.7 3.4 0.893 20 20.24	Slope = 39.8525 Intercept = -14.3322 Corr. coeff. = 0.9974					
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	FLOW RATE CHART					

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT					
CONTACT	: MR BEN TAM	WORK ORDER	HK1825892		
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING				
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 12-APR-2018 : 19-APR-2018		
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	: 1 :		

General Comments

• Sample(s) were received in ambient condition.

- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories Position
Richard Fung General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group 11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH CLIENT PROJECT	: HK1825892 [:] 1 [:] ACTION UNITED ENV :	/IRONMENT SERVICES	AND CONSULTING		ALS
ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.	
ID		Туре			

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456660
Equipment Ref:	EQ117
Job Order	HK1825892

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	27 February 2018


Equipment Verification Results:

Calibration Date:

12 & 13 March 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	9:50 ~ 11:57	19.6	1019.0	0.073	4016	31.7
2hr14min	12:05 ~ 14:19	19.6	1019.0	0.075	4544	33.8
2hr17min	9:50 ~ 12:07	20.9	1016.7	0.075	4912	35.7

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X

Slope (K-factor): Correlation Coefficient (R) Date of Issue

0 0000


Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, K Location ID : Calibration Room	Cwai Ch	lung	Date of Calibration: 27-Feb-18 Next Calibration Date: 27-May-18
	CONE	ITIONS	
Sea Level Pressure (hPa) Temperature (°C)	1017.3 19.1		Corrected Pressure (mm Hg) 762.975 Temperature (K) 292
CAL	IBRAT	ON ORIFIC	E
	SCH 25A Feb-17		Qstd Slope ->2.11965Qstd Intercept ->-0.02696Expiry Date->28-Feb-18
	CALIB	RATION	
	I hart)	IC corrected	LINEAR REGRESSION
13 5.1 5.1 10.2 1.538 4 10 3.9 3.9 7.8 1.346 4 8 2.6 2.6 5.2 1.101 5	52 46 40 30 20	52.63 46.55 40.48 30.36 20.24	Slope = 39.8525 Intercept = -14.3322 Corr. coeff. = 0.9974
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	00 Actual chart response (IC) 07 00 07 01	.00 .00 .00 .00 .00 .00 .00 .00 .00 .00	FLOW RATE CHART

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT					
CONTACT	: MR BEN TAM WORK ORDER	HK1825891			
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING				
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, SUB-BATCH KWAI CHUNG, N.T. HONG KONG DATE OF ISSUE				
PROJECT	: NO. OF SAMPLE				

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

	Signatories		Position	
Æ	Richard Fung	W	General Manager	
14		1		

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group 11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH CLIENT PROJECT	: HK1825891 [:] 1 [:] ACTION UNITED ENV [:]	IRONMENT SERVICES	AND CONSULTING		ALS
ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.	
ID		Туре			
HK1825891-001	S/N: 456659	Equipments	12-Apr-2018	S/N: 456659	

Equipment Verification Report (TSP)

Equipment Calibrated:

Type:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456659
Equipment Ref:	EQ116
Job Order	HK1825891

Standard Equipment:

Higher Volume Sampler
AUES office (calibration room)
HVS 018
27 February 2018

Equipment Verification Results:


Calibration Date:

12 & 13 March 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	9:50 ~ 11:57	19.6	1019.0	0.073	4313	34.1
2hr14min	12:05 ~ 14:19	19.6	1019.0	0.075	4413	32.8
2hr17min	9:50 ~ 12:07	20.9	1016.7	0.075	4906	35.7

8

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X

0.0022	
0.9977	
15 March 201	


Remarks:

1. Strong Correlation (R>0.8)

Factor 0.0022 should be apply for TSP monitoring 2.

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope	Location : Location I	Location : Gold King Industrial Building, K Location ID : Calibration Room						ung	Date of Calibration: 27-Feb-18 Next Calibration Date: 27-May-18
$\begin{tabular}{ c c c c c c c c c c c c c c c c c c c$		CONDITIONS							
$\begin{array}{c c c c c c c c c c c c c c c c c c c $									
Model> 5025A 28-Feb-17 Qstd Intercept -> Expiry Date-> -0.02696 28-Feb-18 CALIBRATION CALIBRATION Calibration Date-> 28 -Feb-17 CALIBRATION Calculations: State of the colspan="4">Calculation S: Calculations : Calculations : Calculation for and colspan="4">Calculation (resequence of the colspa		CALIBRATION ORIFICE							
Plate H20 (L)H2O (R) H20 (m3/min) I IC LINEAR No. (in) (in) (m3/min) (chart) corrected REGRESSION 18 6.2 6.2 12.4 1.694 52 52.63 Slope = 39.8525 13 5.1 5.1 10.2 1.538 46 46.55 Intercept = -14.3322 10 3.9 3.9 7.8 1.346 40 40.48 Corr. coeff. = 0.9974 8 2.6 2.6 5.2 1.101 30 30.36 20 20.24 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] 60.00 50.00	Model-> 50						25A		Qstd Intercept -> -0.02696
No. (in) (in) (m3/min) (chart) corrected REGRESSION 18 6.2 6.2 12.4 1.694 52 52.63 Slope = 39.8525 13 5.1 5.1 10.2 1.538 46 46.55 Intercept = -14.3322 10 3.9 3.9 7.8 1.346 40 40.48 Corr. coeff. = 0.9974 8 2.6 2.6 5.2 1.101 30 30.36 5 1.7 1.7 3.4 0.893 20 20.24 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart response m = calibrator Qstd slope b = calibrator Qstd slope Kor subsequent calculation of sampler flow: I/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope in = sampler slope						8	CALIBR	RATION	
18 6.2 6.2 12.4 1.694 52 52.63 Slope = 39.8525 13 5.1 5.1 10.2 1.538 46 46.55 Intercept = -14.3322 10 3.9 3.9 7.8 1.346 40 40.48 Corr. coeff. = 0.9974 8 2.6 2.6 5.2 1.101 30 30.36 Slope = 39.8525 5 1.7 1.7 3.4 0.893 20 20.24 Corr. coeff. = 0.9974 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] FLOW RATE CHART IC = corrected chart respones 60.00 50.00 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>633</td><td></td></t<>								633	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$					4	16 10 30	46.55 40.48 30.36	Intercept = -14.3322
b = sampler intercept I = chart response Tav = daily average temperature	51.71.73.40.8932Calculations :Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]Qstd = standard flow rateIC = corrected chart responesI = actual chart responsem = calibrator Qstd slopeb = calibrator Qstd interceptTa = actual temperature during calibration (deg K)Pstd = actual pressure during calibration (mm Hg)For subsequent calculation of sampler flow:1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)m = sampler slopeb = sampler intercept						.05 Actual chart response (IC) .02 .02 .02		

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



	SUB-CONTRACTING REPORT								
CONTACT	: MR BEN TAM WORK ORDER	HK1825890							
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING								
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, SUB-BATCH KWAI CHUNG, N.T. HONG KONG DATE RECEIVED DATE OF ISSUE	: 1 : 12-APR-2018 : 19-APR-2018							
PROJECT	: NO. OF SAMPLES CLIENT ORDER	: 1 :							

General Comments

• Sample(s) were received in ambient condition.

- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Position

Signatories

Richard Fung

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

712

General Manager

pp

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group 11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH CLIENT PROJECT	: HK1825890 1 ACTION UNITED ENV :	/IRONMENT SERVICES	AND CONSULTING		ALS
ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.	
ID HK1825890-001	S/N: 456658	Type Equipments	12-Apr-2018	S/N: 456658	

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor			
Manufacturer:	Sibata LD-3B			
Serial No.	456658			
Equipment Ref:	EQ115			
Job Order	HK1825890			

Standard Equipment:

Higher Volume Sampler
AUES office (calibration room)
HVS 018
27 February 2018


Equipment Verification Results:

Calibration Date:

12 & 13 March 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	9:50 ~ 11:57	19.6	1019.0	0.073	4333	34.2
2hr14min	12:05 ~ 14:19	19.6	1019.0	0.075	4469	33.3
2hr17min	9:50 ~ 12:07	20.9	1016.7	0.075	4912	35.7

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 705 (CPM) 705 (CPM)



Linear Regression of Y or X

Slope (K-factor): Correlation Coefficient (R)

0.0022 0.9983 15 March 2018

Remarks:

Date of Issue

1. Strong Correlation (R>0.8)


2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, K Location ID : Calibration Room						ung	Date of Calibration: 27-Feb-18 Next Calibration Date: 27-May-18		
					COND	ITIONS			
	Sea Level Temp	Pressure perature	1004 04791 7000479	1	1017.3 19.1		Corrected Pressure (mm Hg) 762.975 Temperature (K) 292		
	CALIBRATION ORIFICE								
Make-> TI Model-> 50 Calibration Date-> 28-F							Qstd Slope ->2.11965Qstd Intercept ->-0.02696Expiry Date->28-Feb-18		
	CALIBRATION								
Plate H20 (L)H2O (R) H20 Qstd H20 No. (in) (in) (in) (m3/min) (ch)						IC corrected	LINEAR REGRESSION		
18 6.2 6.2 12.4 1.694 5 13 5.1 5.1 10.2 1.538 4 10 3.9 3.9 7.8 1.346 4 8 2.6 2.6 5.2 1.101 3					2 6 0 0	52.63 46.55 40.48 30.36 20.24	Slope = 39.8525 Intercept = -14.3322 Corr. coeff. = 0.9974		
					Actual chart response (IC) 07 00 07 07	.00 .00 .00 .00 .00 .00 .00 .00 0.000	FLOW RATE CHART		
100 D 10 D 100 D	verage tempera verage pressur								



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183260 證書編號

Description / 儀器名稱	:	Sound Calibrator (EQ083)
Manufacturer / 製造商	:	Rion
Model No. / 型號	:	NC-74
Serial No. / 編號	:	34246492
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K C Lee Engineer

Certified By : 核證

Date of Issue 簽發日期

:

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 2



Certificate No. : C183260 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A <u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C173864 PA160023 C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183085 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC18-0867)	Date of Receipt / 收件日期:28 May 2018
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ006)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285762	
Supplied By / 委託者 :	Action-United Environmental Services and	Consulting
	Unit A, 20/F., Gold King Industrial Building	-
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 10 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	K C Lee Engineer		
Certified By 核證	: <u>Chan Han Chan</u> H C Chan Engineer	Date of Issue : 簽發日期	11 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate No. : C183085 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	L _{AFP}	А	F	94.00	1	94.1

6.1.1.2 After Self-calibration

UUT Setting					Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132	L _{AFP}	А	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU	Γ Setting	Applied	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	L_{AFP}	А	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

- c/o 香港新界屯門興安里一號四樓
- Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183085 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

		Applied Value		UUT	- IEC 60651		
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132	L _{AFP}	А	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		Ι			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting					Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Level Burst		Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
32 - 112	L _{AFP}	А	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	104.9	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	L_{AFP}	А	F	94.00	31.5 Hz	55.0	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Certificate No. : C183085 證書編號

6.3.2 C-Weighting

	UUT Setting				ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	L _{CFP}	С	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4 Time Averaging

	morrioraging									
UUT Setting				Applied Value					UUT	IEC 60804
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
32 - 112	L _{Aeq}	А	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						$1/10^{2}$		90	89.5	± 0.5
			60 sec.			$1/10^{3}$		80	79.2	± 1.0
			5 min.			1/104		70	69.3	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz 250 Hz - 500 Hz 1 kHz 2 kHz - 4 kHz 8 kHz 12.5 kHz 104 dB : 1 kHz 114 dB : 1 kHz Burst equivalent level	: $\pm 0.30 \text{ dB}$: $\pm 0.20 \text{ dB}$: $\pm 0.35 \text{ dB}$: $\pm 0.45 \text{ dB}$: $\pm 0.70 \text{ dB}$: $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.2 \text{ dB}$ (Ref. 110 dB
		continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183441 證書編號

ITEM TESTED / 送檢項	目	(Job No. / 序引編號:IC18-0867)	Date of Receipt / 收件日期: 13 June 2018
Description / 儀器名稱	:	Integrating Sound Level Meter (EQ008)	
Manufacturer / 製造商	:	Brüel & Kjær	
Model No. / 型號	:	2238	
Serial No. / 編號	:	2285690	
Supplied By / 委託者	:	Action-United Environmental Services and C	Consulting
		Unit A, 20/F., Gold King Industrial Building,	,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	: K C Lee Engineer			
Certified By 核證	: <u>Ocn Un C</u> H C Chan Engineer	Date of Issue 簽發日期	:	29 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate No. : C183441 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment IDDescriptionCL28040 MHz Arbitrary Waveform GeneratorCL281Multifunction Acoustic Calibrator	<u>Certificate No.</u> C180024 PA160023
---	---

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting		Applied	Value	UUT
Range Parameter Frequency Time Level Freq.		Reading				
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.2

6.1.1.2 After Self-calibration

	UUT	Setting		Applied	d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UUT	Г Setting		Applied	d Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No.: C183441 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT	Setting		Applie	d Value	UUT	- IEC 60651
Range	Parameter			Type 1 Spec.			
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L_{AFP}	А	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.2	± 0.1
	L _{AIP}		Ι			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
	Weighting	(dB)	Duration	(dB)	(dB)		
30 - 110	L _{AFP}	А	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

		Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter			Reading	Type 1 Spec.		
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L _{AFP}	А	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183441 證書編號

6.3.2 C-Weighting

C-weighting							
	UUT	Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency Time Level Free		Freq.	Reading	Type 1 Spec.	
$(d\bar{B})$		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L _{CFP}	С	F	94.00	31.5 Hz	91.2	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

TIME AV	Juging									
	UUT	Setting			A	oplied Value	9		UUT	IEC 60804
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L _{Aeq}	А	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						$1/10^{2}$		90	89.7	± 0.5
			60 sec.			$1/10^{3}$		80	79.7	± 1.0
			5 min.			1/10 ⁴		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

Burst equivalent level $: \pm 0.2 \text{ dB}$ (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552



Appendix F

Event and Action Plan

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\R0245v2.docx

Event / Action Plan f	for construction dust
-----------------------	-----------------------

Encert		Action					
Event	ET	IEC	ER	Contractor			
Action Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source, investigate the causes of exceedance and propose remedial measures; Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed with ER if appropriate. 			
Action Level exceedance for two or more consecutive samples	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Advise the ER and Contractor on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 			
Limit Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor, IEC and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 			
Limit Level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. 			



Event and Action Plan for Construction Noise

E	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; 	1. Review the analysed results submitted by the ET;	1. Confirm receipt of notification of failure in writing;	1. Submit noise mitigation proposals to IEC and ER; and
	 Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; and Ensure remedial measures are properly implemented. 	2. Implement noise mitigation proposals.
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix G

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period

			Air Quality	Monitoring
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP
Tue	1- Jan-19			
Wed	2-Jan-19			\checkmark
Thu	3-Jan-19	✓	\checkmark	
Fri	4-Jan-19			
Sat	5-Jan-19			
Sun	6-Jan-19			
Mon	7-Jan-19			
Tue	8-Jan-19			✓
Wed	9-Jan-19	✓	\checkmark	
Thu	10-Jan-19			
Fri	11-Jan-19			
Sat	12-Jan-19			
Sun	13-Jan-19			
Mon	14-Jan-19			\checkmark
Tue	15-Jan-19	✓	✓	
Wed	16-Jan-19			
Thu	17-Jan-19			
Fri	18-Jan-19			
Sat	19-Jan-19			✓
Sun	20-Jan-19			
Mon	21-Jan-19	✓	✓	
Tue	22-Jan-19			
Wed	23-Jan-19			
Thu	24-Jan-19			
Fri	25-Jan-19			\checkmark
Sat	26-Jan-19		✓	
Sun	27-Jan-19			
Mon	28-Jan-19			
Tue	29-Jan-19			
Wed	30-Jan-19			
Thu	31-Jan-19			\checkmark

\checkmark	Monitoring Day
	Sunday or Public Holiday

Impact Monitoring Schedule for next Reporting Period

			Air Quality	Monitoring
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP
Fri	1-Feb-19	✓	✓	
Sat	2-Feb-19			
Sun	3-Feb-19			
Mon	4-Feb-19	✓	✓	✓
Tue	5-Feb-19			
Wed	6-Feb-19			
Thu	7-Feb-19			
Fri	8-Feb-19			√
Sat	9-Feb-19		✓	
Sun	10-Feb-19			
Mon	11-Feb-19			
Tue	12-Feb-19			
Wed	13-Feb-19			
Thu	14-Feb-19			\checkmark
Fri	15-Feb-19	✓	√	
Sat	16-Feb-19			
Sun	17-Feb-19			
Mon	18-Feb-19			
Tue	19-Feb-19			
Wed	20-Feb-19			\checkmark
Thu	21-Feb-19	\checkmark	✓	
Fri	22-Feb-19			
Sat	23-Feb-19			
Sun	24-Feb-19			
Mon	25-Feb-19			
Tue	26-Feb-19			✓
Wed	27-Feb-19	✓	✓	
Thu	28-Feb-19			

✓	Monitoring Day
	Sunday or Public Holiday

Appendix H

Database of Monitoring Result



24-HOUR TSP MONITORONG RESULT DATABASE

DATE NUMBER ELAFSED TIME CHART READING TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) COLL 3-Jan-19 23498 15093.07 15117.07 1440.0 37 38 37.5 17.1 1020.3 1.34 1927 2.6587 2.7114 0.0 8-Jan-19 23545 15117.07 15141.07 1440.0 37 38 37.5 18.5 1018.8 1.33 1922 2.6584 2.7103 0.0 14-Jan-19 23604 15165.07 1440.0 32 32 32 18.7 1021.2 1.110 1577 2.6569 2.7783 0.1 25-Jan-19 23671 15189 1523 1440.0 32 32 36 16.2 1020.2 1.28 1850 2.6643 2.7722 0.1 24-hour TSP Monitoring Data for AMS-5 E E E E APSED TIME CHART READING AVG TEMP PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT ($\begin{array}{c c c c c c c c c c c c c c c c c c c $
NUMBER INITIAL FINAL (min) MIN MAX AVG (°C) (hPa) (m³/min) (std m³) INITIAL FINAL (0.0) 3-Jan-19 23498 15093.07 15117.07 1440.0 37 38 37.5 17.1 1020.3 1.34 1927 2.6587 2.7114 0.0 8-Jan-19 23487 15141.07 1541.07 1440.0 40 40 46 16.8 1020.5 1.41 2035 2.6703 2.71183 0.0 19-Jan-19 23604 15165.07 15189 1435.8 29 30 29.5 18.8 1019.6 1.10 1577 2.66643 2.7722 0.1 31-Jan-19 23641 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6598 2.7363 0.0 24-hour TSP Monitoring Data for AMS-5 ELAPSED TIME CHART READING AVG AVG M°	$\begin{array}{c ccccc} (\mu g/m^3) & (\mu g/m^3) \\ \hline 527 & 27 \\ \hline 400 & 20 \\ \hline 529 & 33 \\ \hline 214 & 77 \\ \hline 779 & 64 \\ \hline 765 & 41 \\ \hline \hline 750 & (\mu g/m^3) \\ \hline 544 & 36 \\ \hline 555 & 35 \\ \hline 800 & 58 \\ \hline 468 & 94 \\ \hline \end{array}$
8-Jan-19 23545 15117.07 15141.07 1440.0 40 40 40 16.8 1020.5 1.41 2035 2.6703 2.7103 0.0 14-Jan-19 23487 15141.07 15165.07 1440.0 37 38 37.5 18.5 1018.8 1.33 1922 2.6554 2.7183 0.0 19-Jan-19 23604 15165.07 15189 1435.8 29 30 29.5 18.8 1019.6 1.10 1577 2.6569 2.7783 0.1 25-Jan-19 23671 15189 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6643 2.7722 0.1 31-Jan-19 23644 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6548 2.7763 0.1 24-bour TSP Monitoring Data for AMS-5 ELAPSED TIME CHART READING AVG TEMP STANDARD PRESS STANDARD FLOW RATE VOLUME FILTER WEIGHT (g) DUS T COLL 3-Jan-19 23499 <td< td=""><td>$\begin{array}{c ccccc} 400 & 20 \\ 529 & 33 \\ 214 & 77 \\ 779 & 64 \\ 765 & 41 \\ \hline \\$</td></td<>	$\begin{array}{c ccccc} 400 & 20 \\ 529 & 33 \\ 214 & 77 \\ 779 & 64 \\ 765 & 41 \\ \hline \\ $
14-Jan-19 23487 15141.07 15165.07 1440.0 37 38 37.5 18.5 1018.8 1.33 1922 2.6554 2.7183 0.0 19-Jan-19 23604 15165.07 15189 1435.8 29 30 29.5 18.8 1019.6 1.10 1577 2.6569 2.7783 0.1 25-Jan-19 23671 15189 15213 1440.0 32 32 32 18.7 1021.2 1.17 1689 2.6643 2.7722 0.1 31-Jan-19 23644 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6598 2.7363 0.0 24-hour TSP Monitoring Data for AMS-5 ELAPSED TIME CHART READING AVG TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) DUST Y COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23546	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$
19-Jan-19 23604 15165.07 15189 1435.8 29 30 29.5 18.8 1019.6 1.10 1577 2.6569 2.7783 0.1 25-Jan-19 23671 15189 15213 1440.0 32 32 32 18.7 1021.2 1.17 1689 2.6643 2.7722 0.1 31-Jan-19 23644 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6643 2.7722 0.1 31-Jan-19 23644 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6598 2.7363 0.0 24-hour TSP Monitoring Data for AMS-5 ELAPSED TIME CHART READING AVG TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) DUST COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23546 6994.19 7017.90 1422.60 </td <td>$\begin{array}{c ccccccccccccccccccccccccccccccccccc$</td>	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$
25-Jan-19 23671 15189 15213 1440.0 32 32 32 18.7 1021.2 1.17 1689 2.6643 2.7722 0.1 31-Jan-19 23644 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6643 2.7722 0.1 OUNDER ELAPSED TIME CHART READING AVG TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) DUST Y COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6643 2.7128 0.0 8-Jan-19 23546 6994.19 7017.90 1422.60 26 27 26.5 16.8 1020.5 0.94 1340 2.6667 2.7222 0.0 14-Jan-19 23552 7017.90 7041.93 1441.80 32 32 32.0 16.2 1018.8 <td< td=""><td>079 64 765 41 /EIGHT 24-hr CCTED TSP (μg/m³) (μg/m³) 544 36 547 48 555 35 300 58 468 94</td></td<>	079 64 765 41 /EIGHT 24-hr CCTED TSP (μg/m ³) (μg/m ³) 544 36 547 48 555 35 300 58 468 94
31-Jan-19 23644 15213 15237 1440.0 36 36 36 16.2 1020.2 1.28 1850 2.6598 2.7363 0.0 24-hour TSP Monitoring Data for AMS-5 ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST Y COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23552 7017.90 1422.60 26 27 26.5 16.8 1020.5 0.94 1340 2.6784 2.7128 0.0 19-Jan-19 23552 7017.90 7041.93 1441.80 32 32 31.0 16.2 1018.8 1.11 1593 2	765 41 /EIGHT 24-hr CTED TSP (μg/m³) 544 544 36 547 48 555 35 300 58 468 94
24-hour TSP Monitoring Data for AMS-5 DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23546 6994.19 7017.90 1422.60 26 27 26.5 16.8 1020.5 0.94 1340 2.6584 2.7128 0.0 14-Jan-19 23552 7017.90 7041.93 1441.80 32 32 32.0 16.2 1018.8 1.11 1593 2.6667 2.7222 0.0 19-Jan-19 23655 7041.93 7066.08 1449.00 26 28 27.0 18.8 1019.6 0.95 1382 2.6656 2.7456 0.0 25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 <t< td=""><td>$\begin{array}{c c} \hline \\ \hline$</td></t<>	$\begin{array}{c c} \hline \\ \hline $
DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP AVG AR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23546 6994.19 7017.90 1422.60 26 27 26.5 16.8 1020.5 0.94 1340 2.6742 2.7389 0.0 14-Jan-19 23552 7017.90 7041.93 1441.80 32 32 32.0 16.2 1018.8 1.11 1593 2.6667 2.7222 0.0 19-Jan-19 23665 7041.93 7066.08 1449.00 26 28 27.0 18.8 1019.6 0.95 1382 2.6656 2.7456 0.0 25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 31.0 16.1 1021.2 1.08	CTED TSP (μg/m³) 544 36 547 48 555 35 800 58 468 94
DATE SAMPLE NUMBER ELAPSED TIME CHART READING TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) COLL 3-Jan-19 23499 6970.30 6994.19 1433.40 30 30 30.0 17.1 1020.3 1.05 1498 2.6584 2.7128 0.0 8-Jan-19 23546 6994.19 7017.90 1422.60 26 27 26.5 16.8 1020.5 0.94 1340 2.6742 2.7389 0.0 14-Jan-19 23552 7017.90 7041.93 1441.80 32 32 32.0 16.2 1018.8 1.11 1593 2.6667 2.7222 0.0 19-Jan-19 23665 7041.93 7066.08 1449.00 26 28 27.0 18.8 1019.6 0.95 1382 2.6666 2.7456 0.0 25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 31.0 16.1 1021.2 1.08 1560 2.	CTED TSP (μg/m³) 544 36 547 48 555 35 800 58 468 94
INITIAL FINAL (min) MIN MAX AVG (C) (mPa) (m/min) (std m) INITIAL FINAL (max) (max) <th< td=""><td>544 36 547 48 555 35 300 58 468 94</td></th<>	544 36 547 48 555 35 300 58 468 94
8-Jan-19 23546 6994.19 7017.90 1422.60 26 27 26.5 16.8 1020.5 0.94 1340 2.6742 2.7389 0.0 14-Jan-19 23552 7017.90 7041.93 1441.80 32 32 32.0 16.2 1018.8 1.11 1593 2.6667 2.7222 0.0 19-Jan-19 23665 7041.93 7066.08 1449.00 26 28 27.0 18.8 1019.6 0.95 1382 2.6656 2.7456 0.0 25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 31.0 16.1 1021.2 1.08 1560 2.6614 2.8082 0.1 31-Jan-19 23672 7090.22 7114.35 1447.80 28 30 29.0 18.9 1018.9 1.01 1466 2.6662 2.7645 0.0 24-hour TSP Monitoring Data for AMS-6 ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST Y COLL	544 36 547 48 555 35 300 58 468 94
14-Jan-19 23552 7017.90 7041.93 1441.80 32 32 32.0 16.2 1018.8 1.11 1593 2.6667 2.7222 0.0 19-Jan-19 23665 7041.93 7066.08 1449.00 26 28 27.0 18.8 1019.6 0.95 1382 2.6667 2.7456 0.0 25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 31.0 16.1 1021.2 1.08 1560 2.6614 2.8082 0.1 31-Jan-19 23672 7090.22 7114.35 1447.80 28 30 29.0 18.9 1018.9 1.01 1466 2.6662 2.7645 0.0 24-hour TSP Monitoring Data for AMS-6 Image: Standard Sta	555 35 300 58 468 94
19-Jan-19 23665 7041.93 7066.08 1449.00 26 28 27.0 18.8 1019.6 0.95 1382 2.6656 2.7456 0.0 25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 31.0 16.1 1021.2 1.08 1560 2.6614 2.8082 0.1 31-Jan-19 23672 7090.22 7114.35 1447.80 28 30 29.0 18.9 1018.9 1.01 1466 2.6662 2.7645 0.0 24-hour TSP Monitoring Data for AMS-6 DATE SAMPLE ELAPSED TIME CHART READING AVG TEMP PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST VOLUME	300 58 468 94
25-Jan-19 23678 7066.08 7090.22 1448.40 30 32 31.0 16.1 1021.2 1.08 1560 2.6614 2.8082 0.1 31-Jan-19 23672 7090.22 7114.35 1447.80 28 30 29.0 18.9 1018.9 1.01 1466 2.6662 2.7645 0.0 24-hour TSP Monitoring Data for AMS-6 UMMEE DATE SAMPLE ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST V COLL	468 94
31-Jan-19 23672 7090.22 7114.35 1447.80 28 30 29.0 18.9 1018.9 1.01 1466 2.6662 2.7645 0.0 24-hour TSP Monitoring Data for AMS-6 DATE SAMPLE ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST COLL	
24-hour TSP Monitoring Data for AMS-6 DATE SAMPLE ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST V COLL	182 67
DATE SAMPLE ELAPSED TIME CHART READING AVG TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) COLL	/03 0/
DATE SAMPLE ELAPSED TIME CHART READING TEMP PRESS FLOW RATE VOLUME FILTER WEIGHT (g) COLL	
	/EIGHT 24-hr ECTED TSP
NUMBER INITIAL FINAL (min) MIN MAX AVG (°C) (hPa) (m³/min) (std m³) INITIAL FINAL (ma)	$(\mu g/m^3)$
	462 26
8-Jan-19 23547 12217.07 12241.07 1440.00 34 34 34.0 16.8 1020.5 1.12 1615 2.6813 2.7468 0.0	555 41
14-Jan-19 23666 12241.07 12264.88 1428.60 33 34 33.5 18.5 1018.8 1.10 1573 2.6589 2.7215 0.0	526 40
19-Jan-19 23553 12264.88 12288.78 1434.00 36 36 36.0 18.8 1019.6 1.18 1694 2.6615 2.7022 0.0	407 24
25-Jan-19 23683 12288.78 12312.85 1444.20 28 30 29.0 16.1 1021.2 0.96 1390 2.6624 2.8136 0.1	512 109
31-Jan-19 23605 12312.85 12336.70 1431.00 36 38 37.0 18.9 1018.9 1.23 1760 2.6505 2.7687 0.1	182 67
24-hour TSP Monitoring Data for AMS-7	
DATE SAMPLE ELAPSED TIME CHART READING TEMP DEESS FLOW DATE VOLUME FILTER WEIGHT (g) COLL	/EIGHT 24-hr ECTED TSP
	$(\mu g/m^3)$
3-Jan-19 23502 7556.20 7580.18 1438.80 38 39 38.5 17.1 1020.3 1.55 2235 2.6534 2.7685 0.1	51 52
8-Jan-19 23548 7580.18 7604.16 1438.80 38 38 38.0 16.8 1020.5 1.54 2209 2.6754 2.7519 0.0	765 35
14-Jan-19 23554 7604.16 7628.18 1441.20 40 40 40.0 18.5 1018.8 1.60 2312 2.6591 2.8266 0.1	575 72
19-Jan-19 23679 7628.18 7652.20 1441.20 38 39 38.5 18.8 1019.6 1.55 2232 2.6741 2.8684 0.1	943 87
25-Jan-19 23685 7652.20 7676.20 1440.00 36 36 36.0 18.7 1021.2 1.46 2099 2.6562 2.8131 0.1	569 75
31-Jan-19 23645 7676.20 7700.09 1433.40 36 38 37.0 16.2 1020.2 1.47 2107 2.6588 2.7075 0.0	13

F



NOISE MONITORONG RESULT DATABASE

Noise Measure	e Measurement Results (dB) of NMS4a																				
	Start	1st Leq (5min) 2nd Leq (5m					min)	3rd	Leq (51	min)	4th Leq (5min)			5th Leq (5min)			6th	Leq (51	nin)	Lag20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
3-Jan-19	10:53	61.1	64.5	50	60.7	64	50.5	61.2	63	58	59.6	62	56.5	59	62	51	56.9	60.5	48	60	75
9-Jan-19	9:15	66.4	68	60.5	69.3	73	63.5	71.4	75	63	73.8	76.5	62	66.8	70.5	58.5	62.2	63.5	57.5	70	75
15-Jan-19	10:58	65.9	70	62	71.3	72	70	72.2	74	70	75.2	76.5	72	73.8	75	72	73.3	74.5	71.5	73	75
21-Jan-19	11:30	64.5	66	59.5	61.6	63	59	60.3	61	58	61.3	62	58	64.2	67	59	61.3	63	59	62	75

Noise Meas	se Measurement Results (dB) of NMS5																				
	Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	min)	4th	Leq (51	min)	5th	Leq (5r	nin)	6th	Leq (51	nin)	Lag20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq30min, dB(A)	Level															
	Time	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)															
3-Jan-19	11:32	59.5	63	52	58.2	61	52.5	57.3	61	52	58.1	61.5	52	57.2	61	50.5	60.7	62.5	52	59	75
9-Jan-19	10:31	65.9	69.5	59	62.7	65	59.5	65.2	67.5	58	66.3	68	56	60.9	62.5	56	60.6	62.5	56	64	75
15-Jan-19	13:03	65.2	67.5	60.5	65.2	67	60.5	65.5	67.5	59.5	61.6	64.5	58	59.7	61	57.5	58.9	60	57.5	63	75
21-Jan-19	14:43	64.1	65.5	62.5	65.3	66.5	63	64.4	65.5	62.5	64.3	66	62	64.8	66.5	62.5	65	66.5	62.5	65	75

Noise Meas	uremei	nt Resu	lts (dB)	of NMS	56																
	Start.	1st	Leq (5n	nin)	2nd	Leq (5)	nin)	3rd	Leq (51	min)	4th	Leq (51	nin)	5th Leq (5min)			6th	Leq (5r	nin)	T a a 20i	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
3-Jan-19	10:09	67.5	69	62	66.3	68.5	61	69.6	69	61	67.8	70	62	64.3	66	60.5	64.5	67	60	67	75
9-Jan-19	11:21	63.5	62.5	59	63.9	67	59	62.9	66	57	64.2	67.5	57	60.3	62.5	56	59.8	62.5	56	63	75
15-Jan-19	10:17	60.9	62.5	58.6	61.6	63.8	59.1	61	63.1	58.3	60	61.8	57.5	59.8	61.8	57.5	60.8	62.8	58.1	61	75
21-Jan-19	10:42	68.6	72	62.5	66.7	69	62	67.2	70	63	67	69.5	63	68.6	71.5	63.5	67.4	70	63.5	68	75

Noise Meas	ise Measurement Results (dB) of NMS7																				
	Start	art 1st Leq (5min)		2nd	Leq (51	nin)	3rd	3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			Leq (51	nin)	Log20min	Limit	
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
3-Jan-19	9:25	66.2	68	60	64.7	67.5	59.5	63.8	66	58.5	63.8	65.5	60	66.3	68.5	61.5	67.2	69.5	61.5	66	75
9-Jan-19	13:03	64.2	67	56.5	63.5	67	56	67.1	69.5	56.5	67	71	56	67	69	56	65.1	69	56.5	66	75
15-Jan-19	9:41	70.8	73	67	71.6	73.5	67.5	70.4	72.5	66.5	70.6	72.5	67.5	71.3	73.5	68	70.3	72	67	71	75
21-Jan-19	10:02	63.1	66	55	66	69.5	55.5	66.6	70.5	56	65.1	67	56.5	61.2	63	53.5	62.9	66	54	65	75

Noise Measu	Noise Measurement Results (dB) of NMS8																				
Date	Start Time	1st	Leq (5n	nin)	2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Las 20min	Limit
		Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
3-Jan-19	12:57	62.4	63.5	53.5	63.3	66.5	55.5	62.3	64.5	53	62.9	65.5	52	60.1	62	50	63.2	66	50	62	75
9-Jan-19	14:07	60.7	62	57.5	58.8	59.5	57	60.2	61.5	57	57.4	58.5	55.5	59.8	59	55	57.7	58	55	59	75
15-Jan-19	14:22	68.9	72.5	58.9	68.4	71.1	56.4	68.8	72.1	60.8	69.1	73	59	72.8	76.9	58.1	70.3	74.4	60.8	70	75
21-Jan-19	9:21	62.6	64.5	59	63.7	66.5	57	65.8	68.5	60	64.2	67.5	57	64.6	67.5	55.5	63.5	67	56	64	75

Noise Meas	Noise Measurement Results (dB) of CN1																				
	G ()	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Log 20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq30min, dB(A)	Level															
	1 mie	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)															
3-Jan-19	15:36	63.6	66.5	59.5	64.4	66.5	60.5	62.6	64.5	59.0	61.8	63.0	58.5	63.2	66.0	59.0	60.6	62.0	58.0	63	70
9-Jan-19	11:00	60.2	62.1	56.3	59.2	61.2	56.1	62.8	64	61.5	63.9	65.8	59.4	60.2	62.7	56	58.9	60.2	57	61	70
15-Jan-19	16:07	60.5	64.0	52.5	54.2	56.0	51.5	61.6	63.5	52.0	57.4	58.5	50.5	53.6	56.0	50.5	56.7	59.0	51.0	58	70
21-Jan-19	16:21	61.9	63.5	59.0	64.8	68.0	59.0	64.1	67.5	59.0	63.2	65.5	58.5	66.7	69.5	59.0	62.7	66.0	58.5	64	70


Noise Measu	Noise Measurement Results (dB) of CN2																				
	64	1st	Leq (5n	nin)	2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Lag20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
3-Jan-19	14:49	58.4	61.5	50.5	59.1	61.0	53.5	60.4	63.0	53.5	61.2	64.5	52.0	58.1	59.5	47.5	63.5	67.5	51.0	61	70
9-Jan-19	10:17	62.9	65.6	60.8	60.2	61.2	58.8	62.7	63.8	60.4	59.7	61.3	57.2	62.5	64.8	58.9	62	63.1	60.5	62	65
15-Jan-19	15:19	64.1	68.4	58.3	59.9	61.6	57.7	62.9	64	56.6	59.9	61.2	56.4	68.2	69.5	57.9	67.2	70.5	57.8	65	65
21-Jan-19	15:34	64.3	67.5	62	60.5	63	59	62.6	65.5	59.5	65.7	68	62.2	66.2	68	62.5	65.4	66.5	62	65	65

Noise Meas	Noise Measurement Results (dB) of CN3																				
	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min,	Limit
Date		Leq, dB(A)	L10, dB(A)	L90, dB(A)	dB(A)	Level dB(A)															
3-Jan-19	13:58	63.6	66.5	51.0	63.6	67.5	51.5	63.0	63.5	48.5	58.8	61.0	48.5	67.7	69.0	61.5	65.8	68.0	61.5	65	75
9-Jan-19	9:52	58.9	60.5	54.5	66.3	64.5	54.5	62.1	64	55	58.3	60	51	66.4	68.5	55	55.7	57	53.5	63	75
15-Jan-19	13:14	65.7	69	61.2	59.2	61.4	54.7	59.4	61.9	55.8	59	60.9	56	59.5	61.9	56.3	62	64.1	55.9	62	75
21-Jan-19	13:04	72.3	76	63.5	68.6	72	60.5	67.8	70.5	63	67.4	70	62.5	69.1	72.5	63.5	67.8	70	63	69	75

Appendix I

Graphical Plots for Monitoring Result


Air Quality – 1-hour TSP




CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works




Monthly Environmental Monitoring & Audit Report (January 2019)




5




Air Quality – 24-hour TSP





Noise




Graphic Plot for Construction Noise Monitoring Result at NMS6 L_{eq30} , dB(A)85 Leq30min ٥ — — – Limit Level 80 75 70 0 \diamond ٥ ٥ 65 0 0 \diamond 0 60 0 0 \diamond \diamond \diamond ٥ 0 0 \diamond 55 Date 50 23-Oct-18 6-Dec-18 8-Jan-19 30-Jan-19 3-Nov-18 12-Oct-18 25-Nov-18 17-Dec-18 28-Dec-18 19-Jan-19 1-Oct-18 14-Nov-18 Graphic Plot for Construction Noise Monitoring Result at NMS7 L_{eq30} , dB(A)85 Leq30min — — – Limit Level ٥ 80 75 ٥ \diamond 70 0 \diamond \diamond 0 0 65 0 \diamond \diamond ٥ 60 0 0 \diamond ٥ 0 ٥ 55 Date 50 8-Jan-19 6-Dec-18 12-Oct-18 23-Oct-18 3-Nov-18 28-Dec-18 30-Jan-19 25-Nov-18 19-Jan-19 1-Oct-18 17-Dec-18 14-Nov-18

Graphic Plot for Construction Noise Monitoring Result at NMS8 L_{eq30}, dB(A) 85 Leq30min — — – Limit Level 0 80 75 70 ٥ 0 65 0 0 ٥ 0 \diamond 60 \diamond \diamond 0 0 0 55 \diamond 0 Date \diamond 50 6-Dec-18 23-Oct-18 8-Jan-19 30-Jan-19 3-Nov-18 12-Oct-18 28-Dec-18 19-Jan-19 1-Oct-18 14-Nov-18 25-Nov-18 17-Dec-18 Graphic Plot for Construction Noise Monitoring Result at CN1 L_{eq30} , dB(A)85 Leq30min – – Limit Level •••••• Limit Level during exam period ٥ 80 75 70 65 8 ٥ 0 \diamond 60 0 0 \diamond 55 Date 50 3-Jan-19 9-Jan-19 6-Jan-19 31-Dec-18 12-Jan-19 21-Jan-19 27-Jan-19 24-Jan-19 30-Jan-19 7-Dec-18 22-Dec-18 25-Dec-18 28-Dec-18 10-Dec-18 13-Dec-18 16-Dec-18 19-Dec-18 15-Jan-19 l 8-Jan-19

CEDD Contract No. NTE/07/2016

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring & Audit Report (January 2019)



Appendix J

Meteorological Data

			Total	Kwun Tong Station	Kai Ta	k Station	King's Park Station
Date	9	Weather	Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Jan-19	Tue	Mainly cloudy. Visibility relatively low in some areas.	Trace	14.2	8.6	W/SW	60
2-Jan-19	Wed	Sunny periods in the afternoon.	Trace	14.9	10.7	W/NW	60.5
3-Jan-19	Thu	Moderate to fresh east to northeasterly winds.	0.1	15.3	9.4	W/NW	79.7
4-Jan-19	Fri	Mainly cloudy. Moderate to fresh east to northeasterly winds.	0.1	18.8	14.2	E/SE	79.5
5-Jan-19	Sat	Moderate easterly winds, fresh offshore.	0	21.6	7.2	SW	83.7
6-Jan-19	Sun	Mainly cloudy. Sunny intervals and relatively low visibility in some areas	Trace	18	9.1	E/SE	78.2
7-Jan-19	Mon	Sunny intervals. Moderate easterly winds, fresh offshore.	0	17.9	19.5	E/SE	79
8-Jan-19	Tue	Mainly cloudy. Moderate to fresh easterly winds,	0.2	18.2	7.9	SE	80.5
9-Jan-19	Wed	Mainly cloudy. Moderate easterly winds.	0	17	13.2	E/SE	83.7
10-Jan-19	Thu	Mainly cloudy. Moderate to fresh easterly winds.	0	18.5	12.2	E/SE	77.5
11-Jan-19	Fri	Mist patches at first. Sunny intervals in the afternoon.	0	21.1	9.9	SE	78.7
12-Jan-19	Sat	One or two light rain patches in the morning and at night.	Trace	22.2	10.5	S/SW	79.5
13-Jan-19	Sun	Visibility rather low in some areas at first.	Trace	17.4	14.3	E/SE	91
14-Jan-19	Mon	Mainly cloudy with a few light rain patches.	Trace	18.1	13.7	E/SE	86.2
15-Jan-19	Tue	Becoming cool tonight. Moderate northerly winds.	4	19.6	7.6	E/SE	85
16-Jan-19	Wed	Mainly cloudy. One or two light rain patches later.	0	17.1	8.1	N/NW	65
17-Jan-19	Thu	Mainly cloudy with a few light rain patches.	0	17.2	9.1	NW	62.5
18-Jan-19	Fri	There will be sunny periods. Moderate to fresh easterly winds.	0	16	10.8	E/SE	72.2
19-Jan-19	Sat	Fine and dry. Rather cool tomorrow morning.	0.2	19	11.5	E/SE	69
20-Jan-19	Sun	Mainly cloudy with a few light rain patches.	0.1	20.7	12.3	E/SE	65
21-Jan-19	Mon	Moderate north to northeasterly winds. Mainly fine and dry	4.7	17.3	10	N/NW	60.7
22-Jan-19	Tue	Fine and dry. Rather cool tomorrow morning.	0	15.9	8.3	W/NW	47.5
23-Jan-19	Wed	Fine and dry. Moderate easterly winds	0	15.8	8.7	SE	51
24-Jan-19	Thu	Fine and dry. Moderate easterly winds, occasionally fresh offshore.	0	16.6	4.5	E/SE	61.2
25-Jan-19	Fri	Fine and dry. Light winds,	0	19.6	13.5	SE	63.2
26-Jan-19	Sat	Cloudy periods overnight. Mainly fine tomorrow.	0	18.8	12.5	Е	64
27-Jan-19	Sun	Fine and dry. Moderate easterly winds	4.7	16.6	14	Е	64.2
28-Jan-19	Mon	Sunny intervals in the afternoon. Moderate easterly winds.	0	17.3	16	E/SE	62.2
29-Jan-19	Tue	Moderate easterly winds, occasionally fresh offshore at first.	0	17.8	15.2	E/SE	67.2
30-Jan-19	Wed	Mainly cloudy with sunny intervals.	0	19.6	11.6	E/SE	68.7
31-Jan-19	Thu	Warm with sunny periods. Visibility relatively low. Light winds.	0	22.6	8	S/SW	73.7

Appendix K

Waste Flow Table

Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

		Actual Quan	tities of Inert C&	D Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes	Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	27.051	8.485	4.795	3.042	10.729	0.000	0.000	0.354	0.000	0.000	0.111
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	27.051	8.485	4.795	3.042	10.729	0.000	0.000	0.354	0.000	0.000	0.111
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	27.051	8.485	4.795	3.042	10.729	0.000	0.000	0.354	0.000	0.000	0.111

Monthly Summary Waste Flow Table for <u>2019</u> (year)

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L).

(6) Assume a dump truck delivers 7.5 m^3 material in 1 trip.

(7) The cut-off date of this summary is 20^{th} of each month.

Appendix (ii)

Name of Department: <u>CEDD</u>

Contract No. : NE/2016/05

Monthly Summary Waste Flow Table for 2018 (year)

[PS Clause 1.129]

		Actual Quanti	ties of Inert C&	&D Materials G		hly	Act	ual Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	$(in '000 m^3)$	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan	0.108	0.00	0.063	0.00	0.045	0.00	0.00	0.00	0.00	0.00	0.0008
Feb											
Mar											
Apr											
May											
June											
Sub-total											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total											

Notes: (1) The performance targets are given in PS Clause 6.14

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m^3 .

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock and Reused in the Reused in other Disposed as **Total Quantity** Paper/ cardboard Plastics Others, e.g. Month Large Broken Imported Fill Metals Chemical Waste (see Note 3) Public Fill Generated Contract Projects packaging general refuse Concrete (in '000m³) (in '000m³) (in '000m³) (in '000m³) (in '000m³) (in '000m³) (in '000 kg) (in '000kg) (in '000kg) (in '000kg) (in '000m³) 0.514 0.000 0.000 0.000 0.514 0.000 0.000 0.000 0.000 0.005 0.000 Jan Feb 0.000 0.000 Mar 0.000 Apr 0.000 May 0.000 Jun 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.005 Sub-total 0.514 0.000 0.514 0.000 Jul 0.000 Aug 0.000 Sep 0.000 Oct 0.000 Nov 0.000 Dec 0.000 0.000 0.000 0.000 0.000 0.514 0.000 0.000 0.514 0.000 0.005 Total

Monthly Summary Waste Flow Table for <u>2019(year)</u>

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
Total Quantity GeneratedHard Rock and Large Broken ConcreteReused in the ContractReused in other ProjectsDisposed as Public FillImported FillMetalsPaper/ cardboard packagingPlastics (see Note 3)Chemical WasteOthers, e.g. general refuse												
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)		
7.000	7.000 0 0 7.000 0 100.000 2.000 0.300 1.000 3.500											

Notes: (1) The performance targets are given in PS Clause 6.14.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L)

Appendix L

Implementation Schedule for Environmental Mitigation Measures



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the measures?	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	ct (Contraction Phase)		T	I			ſ	
\$4.7.2 to \$4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V	
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	
S4.7.6	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical continuously; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@	@	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure		mplementation Sta	1
		Concern to Address	measures?		Contract 1	Contract 2	Contract 3
	 after the activities so as to maintain the entire surface wet ; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site 						
\$4.7.7	where the exposed earth lies. Implement regular dust monitoring under EM&A programme during the	Control construction	Selected	All	V	N/A	N/A
2	Construction phase.	airborne noise	Representati ve dust monitoring station	construction sites where practicable			
Noise Impa	act (Contraction Phase)						
S5.6.9	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V	V
S5.6.11 to	Use of "Quiet" Plant and Working Methods.	Reduce the noise	Contractor	All	V	N/A	N/A



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
\$5.6.13		levels of plant items		construction sites where practicable				
\$5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	@	N/A	
\$5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A	
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representati ve Noise monitoring stations	V	N/A	N/A	
Water Qua	ality Impact (Contraction Phase)							
S6.6.3	 <u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or 	Control construction runoff	Contractor	All construction sites	@	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure		mplementation Sta	I
		Concern to Address	measures?		Contract 1	Contract 2	Contract 3
	minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m^3 capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and						
	suited to applications where the influent is pumped.						
	• The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.						
	• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion.						
	• Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.						
	• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.						
	• Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.						
	• All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction ion materials, soil, silt or debris into any drainage system.						
	• Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.						
	• Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to						



EM&A Ref.	Recommended Mitigation Measures	Measures & Main	Who to implement the measures?	Location of the measure	Implementation Status Contract 1 Contract 2 Contract 3			
	 be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events. All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent flushing during heavy rain. Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater 							
S6.6.6 and 6.6.7	 into the rivers. Sewage from Workforce Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated. 	Handling of site sewage	Contractor	All construction sites	V	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Iı Contract 1	mplementation Sta	ntus Contract 3
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure				Contract 1		
S6.6.8 and 6.6.9	Accidental Spillage To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	@	@	V
\$6.6.11- \$6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA
	(e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select						



EM&A Ref.	Recommended Mitigation Measures	Objectives Recommen Measures & Concern to A	nded Main	Who to implement the	Location of the measure		mplementation Sta	
	ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.		adress	measures?		Contract 1	Contract 2	Contract 3
	agement (Contraction Phase)							
\$8.5.2	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collect ion for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V
\$8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V
\$8.5.3	 <u>Waste Reduction Measures</u> Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction ion materials; plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to 	Reduce generation	waste	Contractor	All construction sites where practicable	V	V	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	 recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 							
S8.5.5	 <u>Storage of Waste</u> The following recommendation should be implemented to minimize the impacts: waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	
\$8.5.6	Collection and Transportation of WasteThe following recommendation should be implemented to minimize the impacts:• remove waste in timely manner;• employ the trucks with cover or enclosed containers for waste• transportation;• obtain relevant waste disposal permits from the appropriate authorities; and• disposal of waste should be done at licensed waste disposal facilities.	Minimize waste impacts from storage	Contractor	All construction sites	V	V	V	
\$8.5.8	 Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; The recommended C&D materials handling should include: On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing Provision of wheel wash facilities 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	@	V	
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize	Remediate contaminated soil	Contractor	All construction sites where applicable	V	V	N/A	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status				
	the potential environmental implications arising from the handling of contaminated	Concern to Address	measures?		Contract 1	Contract 2	Contract 3		
	materials refer to Land Contamination Section.								
S8.5.17	 <u>Chemical Waste</u> If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	V		
\$8.5.18	 <u>General Waste</u> <u>General refuse</u> should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	@	@	V		
S8.5.19	 <u>Sewage</u> The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V		
Ecology (C	ontraction Phase)		•				·		
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturis t / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A		
.10.7.10	Construction phase in situ mitigation measures to minimize impacts on	Minimize impacts on	Contractor	All	V	N/A	V		



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure		Implementation Status Contract 1 Contract 2 Contract 3			
	hydrological condition and water quality of hillside watercourses include:	Hydrological		construction	Contract 1		Contract 5		
	 Temporary sewerage and drainage will be designed and installed to collect 	condition and water		sites					
	wastewater and prevent it from entering nearby watercourses;	quality of hillside		51005					
	• Proper locations well away from nearby watercourses will be used for	watercourses.							
	temporary storage of materials (i.e. equipment, fill materials, chemicals and								
	fuel) and temporary stockpile of construction debris and spoil, and these will								
	be identified before commencement of works;								
	• To prevent muddy water entering nearby watercourses, work sites close to								
	nearby watercourses will be isolated, using such items as sandbags or silt								
	curtains with lead edge at bot tom and properly supported props. Other								
	protective measures will also be taken to ensure that no pollution or siltation								
	occurs to the water gathering grounds of the works site;								
	• Stockpiling of construction materials, if necessary, will be properly covered								
	and located away from nearby watercourses;								
	• Erection of temporary geotextile silt fences will be carried out around								
	earth-moving works to trap any sediments and prevent them from entering								
	watercourses;								
	 Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses; 								
	 Exposed soil will be covered as quickly as possible following format ion 								
	works, followed, where appropriate, by covering with biodegradable								
	geotextile blanket for erosion control purposes;								
	• Where appropriate, earth-bunding will be carried out of areas where soils								
	have been disturbed or where vegetation has been cleared, to ensure that								
	surface runoff will not move soils off-site;								
	• Construction ion effluent, site run-off and sewage will be probably collected								
	and/or treated. Wastewater from any construction ion site will be minimised								
	via the following in descending order: reuse, recycling and treatment;								
	• Proper locations for discharge out lets of wastewater treatment facilities well								
	away from sensitive receivers will be identified and used;								
	• Silt traps will be installed at points where drainage from the site enters local								
	watercourses;								
	 Appropriate sanitary facilities for on-site workers will be provided; 								
	• The site boundary will be clearly marked and any works beyond the								
	boundary strictly prohibited, and								
	• Regular water monitoring and site audit will be carried out at suitable points.								
	If the monitoring and audit results show that pollution occurs, adequate								
G 10 5 11	measures including temporary cessation of works will be considered.		a .	4.11					
S.10.7.11	Implement an emergency contingency plan during the construction phase and the	Minimize impacts on	Contractor	All	N/A	N/A	N/A		
	plan will include, but not be limited to, the following:	Hydrological		construction					
	Potential emergency situations; Chaminals as based on site (and their leastion);	condition and water		sites					
	Chemicals or hazardous materials used on-site (and their location);	quality of hillside							



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	 Emergency response team; Emergency response procedures; List of emergency telephone hot lines; Locations and types of emergency response equipment , and Training plan and testing for effectiveness. 	watercourses.						
	and visual (Contraction Phase)	I · · · · · · · · · · · · · · ·	I	· · · ·			l	
S11.14.23 , Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	@	V	
S11.14.23 , Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with LAO GN No. 7/2007 , <i>ETWB TCW No. 29/2004</i> and <i>10/2013</i> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V	
S11.14.23 , Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V	
S11.14.23 , Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A	
S11.14.23 , Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V	

Legend: V = implemented; x = not implemented; @ = partially implemented; * = pending to be implemented; N/A = not applicable

Appendix M

Complaint Log And Investigation Report for Complaint

Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	1	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
Overall Total	39	0

Aj	Appendix M2 Complaint Log												
Log ref.	g Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.		
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/3 00/F0087		
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 9 Aug 2017	TCS00864/16/3 00/F0060		
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/3 00/F0081		
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD		day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation,	no comment			
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD	N08/RE/0	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	by IEC on 3 Nov 2017	TCS00864/16/3 00/F0093		
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/3 00/F0094		
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD		Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0097		

AUES

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00024 557-17)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at hot 无管性 end 五章	no comment by IEC on 18 Oct 2017	TCS00864/16/3 00/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/ RE/00031 074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/16/3 00/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	RE/00029	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.		t	TCS00864/16/3 00/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	N08/RE/0	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	eliminate the inconvenience caused to the nearby resident,		TCS00864/16/3 00/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥,令 他達貴樓的住所受到大塵影響,要 求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0100

	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤 又再於早上 07:45 開始傳出機器不 停 泵 石 的 噪 音 (幾 乎 每 日 在 08:00-19:00 進行工程),已持續一 年,他全家人受到滋援。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	 智泰樓面向安達臣地盤方向,有 照射燈深夜時分仍然常開,影響居 民正常睡眠質素,照成一定的精神 壓力。 隔音布未固定,大風吹過發出極 大的聲浪 	the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/3 00/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人 投訴由早上八時半至下午六時聽到 揼鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	by IEC on 13	TCS00864/16/3 00/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD		Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/3 00/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD		Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	complained suspected construction	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞 了十多天,一直無灑水,四周非常 大塵。 投訴人住於安達邨,投訴 安達臣道石礦場有大地盤,地盤大 車工作時間不停出入揚起沙塵,吹 到安達邨,影響空氣環境,要求部 門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	by IEC on 25	TCS00864/16/3 00/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及 震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0129

A	U	ES

	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on 8	TCS00864/16/3 00/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出,白天噪音過大,可否加 裝隔音板?高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	by IEC on 22	TCS00864/16/30 0/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	disturbing noise was heard after 6:00	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/30 0/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民,投訴人是返夜 班,一年半以來長期受對出地盤日 間揼石仔噪音滋擾,由於單位與地 盤太近,堅持環保署跟進及回覆如 何處理及減低噪音,他亦要求知道 何日完工.	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised	no comment by IEC on 19 Mar 2018	TCS00864/16/30 0/F0143



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	severe recently and asked about the completion date of the works close to Him Tat House. The resident	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864/16/3 00/F0160b
27	25-Apr-18		Junction of Hiu Kwong Street and Hiu Ming Street	school not	Construction Noise	EPD	NA	This case is considered as an enquiry	and no investigation is required under the EM&A Programme.	NA	NA
28	18-May-18		Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA		As advised by CWSTVJV and confirmed by RE/AECOM, there were no construction activities carried out after 19:00 and concreting was completed before 19:00. It is concluded that the retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.	no comment by IEC on 30 July 2018	TCS00864/16/3 00/F0174b
29	25-Jun-18	19-Jul-18	Pedestrian Connectively E8 under Contract 3	Kwun Tong DC member Ms. So Lai-chun	Waste Management	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.	no comment by IEC on 24	TCS00864/16/3 00/F0189b
30	22-Aug-18	29-Aug-18	Hong Wah Court	Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	投訴人指馬游塘區堆填區往將軍澳 方向行車入口因配合項目需要而進 行移除山坡工程,但其鑽地鑿石的 噪音嚴重影響藍田康雅苑*居民,要 求有關部門跟進。 *註:投訴人於 2018 年 8 月 27 日更 正指受影響屋苑應為藍田康華苑。	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 7	TCS00864/16/3 00/F0196a

AUES

	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
31	26-Feb-18	31-Jul-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤,2月26日 晚,晚上7時後,還在落石屎,相 片拍攝時間大概晚上9時半,一直 至晚上十一時五十分還有工程車在 地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/3 00/F0197a
32	6-Sep-18	7-Sep-18	Tsui Yeung House	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	complained that the contractor has conducted the noisy works such as	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/16/3 00/F0201
33	24-Oct-18	25-Oct-18	E3		Construction	Whatsap p Message	NA		As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.	no comment by IEC on 23 Nov 2018	TCS00864/16/3 00/F0209a
34	12-Nov-18		Road	Resident of ChingTat House(referre dby Mr. Hui Yau Wai)	Construction Noise	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	closely updated to nearby stakeholders to enhance	no comment by IEC on 12 Dec 2018	TCS00864/16/3 00/F0222a
35	14-Nov-18		Anderson Road Quarry Site	Undisclosed	Light and Noise	EPD	NA	凌晨1時,地盤仍有大光燈正射民 居和機器移動聲音,影響附近居民 睡眠及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/16/3 00/F0223a



	g Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
36	13-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Noise and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the	In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.	no comment by IEC on 18 Feb 2019	TCS00864/16/3 00/F0224
37	9-Dec-18	12-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823		1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.	In our investigation based on the information provided by CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night	no comment by IEC on 10 Jan 2019	TCS00864/16/3 00/F0230a
38	19-Dec-18	27-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-494807 4127	27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested	Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 31 Jan 2019	TCS00864/16/3 00/F0237a
39	24-Jan-19	29-Jan-19	Anderson Road Quarry Site	Undisclosed	wastewater	Referred from DSD	NA	DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System.	Underway by ET.		
40	30-Jan-19	30-Jan-19	Anderson Road Quarry Site	Undisclosed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	Underway by ET.		



Fax Cover Sheet

То	Mr. Simon Leung	Fax No	By e-mail
Company	AECOM		
сс			
From	Nicola Hon	Date	29 January 2019
Our Ref	TCS00864/16/300/ F0237a	No of Pages	5 (Incl. cover sheet)
RE	CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Investigation Report for Noise Complaint from resident of Ming Tai House of On Tai Estate		

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

EPD EPD CEDD/BCP ANewR (IEC) CWSTVJV Ms. Hsu Ping Ping, Alice Mr. Paul Wong Mr. Kelvin Leung (Ch Eng/E2) Mr. Adi Lee Mr. TY Leung Fax: 2591 0558 Fax: 2756 8588 Fax: 2739 0076 By e-mail By e-mail

CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Complaint Log No.	NTE/07/2016 - 38	
Received Date by ET	28 December 2018	
Related Contracts	Contract 1 (NE/2016/01)	
Complaint Details	1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested follow up actions from related department as soon as possible.	
Complaint Location	Anderson Road Quarry Site near round-about at On Sau Road	
Date of Complaint	19 December 2018	
Environmental Aspect	Noise	
Complainant	Ming Tai House of On Tai Estate	
Complaint Route	Received by 1823	
Investigation Result	 1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The site layout and complaint location are shown in <i>Figure 1</i>. According to the site information provided by the Contractor of Contract NE/2016/01 (CWSTVJV), excavation for foundation of the proposed Pumping Station was conducted opposite to On Tai Estate. As noise mitigation measures, temporary noise barrier by 	
	erection of acoustic mat was in place and maintained to minimize the noise impact to the resident nearby. Breaker head was wrapped with sound absorbing material	
	3. Joint site inspection among the RE, CWSTVJV and ET was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that excavation and breaking works were carried out for the proposed Pumping Station. (<i>Photo 1</i>) Noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. (<i>Photos 2 to 3</i>)	
	4. After the site inspection, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area. During the recent site inspection on 15 January 2019, it was observed that noise barrier was extended and fully enclosed the works area. (<i>Photos 4 to 5</i>)	
	5. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained at On Tai Estate in December 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to	

Investigation Report on Environmental Complaint / Enquires

CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Investigation Report on Environmental Complaint / Enquires

	the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.
6.	Nevertheless, in view of the subject site of the project is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.

Prepared By :	Nicola Hon
Designation :	Environmental Consultant
Signature :	Auh
Date :	29 January 2019

Photo Record



Photo 1

During site inspection on 3 January 2019, excavation and breaking works were carried out for the proposed Pumping Station opposite to the location of complainant - On Tai Estate



Photo 3

During site inspection on 3 January 2019, it was observed that noise mitigation measures such as breaker head wrapped by acoustic materials were implemented on site.



Photo 2

During site inspection on 3 January 2019, it was observed that noise mitigation measures including temporary noise barrier and acoustic mat were implemented on site.





During the recent site inspection on 15 January 2019, it was observed that noise barrier was extended and fully enclosed the works area.



Photo 5

During the recent site inspection on 15 January 2019, it was observed that noise barrier was extended and fully enclosed the works area.




Figure 1 The Layout of NE/2016/01 and the Complaint Location



Fax Cover Sheet

Mr. Simon Leung	Fax No	By e-mail
AECOM		
Nicola Hon	Date	31 December 2018
TCS00864/16/300/ F0224	No of Pages	5 (Incl. cover sheet)
CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Investigation Report for Noise and Dust Complaint at East Portal		
	AECOM Nicola Hon ΓCS00864/16/300/F0224 CEDD Service Contract No. NTE/07/20 Environmental Team for Development of Site Formation and Associated Infrastru Investigation Report for Noise and Dust	AECOM Nicola Hon Date FCS00864/16/300/F0224 No of Pages CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Ro Site Formation and Associated Infrastructure Works

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

EPD EPD CEDD/BCP ANewR (IEC) CWSTVJV

- Mr. Leo Luk Mr. Paul Wong Mr. Stephen Li (Ch Eng/NTE2) Mr. Adi Lee Mr. TY Leung
- Fax: 2591 0558 Fax: 2756 8588 Fax: 2739 0076 By e-mail By e-mail

CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Complaint Log No.	NTE/07/2016 – 36	
Received Date by ET	23 November 2018	
Related Contracts	Contract 1 (NE/2016/01)	
Complaint Details	投訴人於2018年11月13日致電1823投訴,指寶琳路近馬游塘村附近 屬土木工程拓展署的斜坡興建護土牆工程開工時間過早並有噪音 及沙塵問題,對居民造成影響。 投訴人於2018年11月23日再致電1823投訴,指本項目工地開工時間 過早問題未有改善,未到9時已開工並造成滋擾,引致投訴人無法 入睡。	
Complaint Location	East Portal opposite to Ma Yau Tong Village	
Date of Complaint	13 November 2018 and 23 November 2018	
Environmental Aspect	Noise and dust	
Complainant	Ms. Mak	
Complaint Route	Received from 1823	
Investigation Result	 A public complaint was received from 1823 on 14 November 2018 and the complainant requested to postpone the starting time of construction work at project site and also to resolve the problem of construction noise and dust at East Portal near Ma Yau Tong Village. On 23 November 2018, the complainant added that the starting time of construction work at project site did not improve. The site layout and complaint location are shown in <i>Figure 1</i>. As advised Contractor of Contract 1 - NE/2016/01 (CWSTVJV), construction of retaining wall was conducted at East Portal which opposite to Ma Yau Tong Village, the noise and dust mitigation measures were implemented as follows. 	
	(a) Breaker head were wrapped with acoustic material(b) Acoustic barriers were erected along the works area	
	(b) Acoustic barriers were elected along the works area(c) Site hoarding were erected along the works area	
	 (d) Mechanical covers were properly covered for the loaded dump truck (e) Expose slope were paved to minimize dust generation 3. Joint site inspections among the RE, CWSTVJV and ET were carried out on 20 and 27 November 2018 for the complaint 	
	investigation. It was observed that acoustic barrier and site hoarding were in place along the works area. (<i>Photos 1 and 2</i>) No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations.	
	4. According to the impact air and noise monitoring result obtained at Ma Yau Tong Village in November 2018, there were no breaches	

Investigation Report on Environmental Complaint / Enquires

CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Investigation Report on Environmental Complaint / Enquires

	of EM&A requirement which revealed that the construction dust and noise received at representative ASR and NSR were within acceptable level. Moreover, the construction works at East Portal was carried out during non-restricted hours and there should be no breaches Noise Control Ordinance.
5.	The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply.
6.	In our investigation, CWSTVJV had properly provided the dust and noise mitigation measures to minimize the dust and noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction dust and noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.

Prepared By :	Nicola Hon	
Designation :	Environmental Consultant	
Signature :	Anh	
Date :	31 December 2018	

Photo Record



Photo 1

Joint site inspection among the RE, Contractor and ET was carried out on 20 and 27 November 2018 for the complaint investigation. It was observed that acoustic barrier and site hoarding were in place along the works area of East Portal.



Photo 2

Joint site inspection among the RE, Contractor and ET was carried out on 20 and 27 November 2018 for the complaint investigation. It was observed that acoustic barrier and site hoarding were in place along the works area of East Portal.




Figure 1 The Layout of NE/2016/01 and the Complaint Location