

JOB NO.: TCS01271/22

CEDD SERVICE CONTRACT NO. EDO 8/2022 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (SEPTEMBER 2023)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	Reference No.	Prepared By	Certified By
25 October 2023	TCS00864/16/600/R0667v1	Anh	Am

Nicola Hon (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks	
1	25 October 2023	First submission	



EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months. The above Contract No. NTE/07/2016 was completed in late September 2022 and current EM&A works would be covered by new Contract No. EDO 8/2022 from 22 September 2020 for the Contract Period of 12 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual. In addition, variation order for extend service scope to E5, E6, E7 and C10 under Contract ED/2019/02 (Contract 5) was issued by AECOM. The commencement date of Contract ED/2020/02 (Contract 4) was issued by AECOM. The commencement date of Contract 4 was on 27 September 2021.
- ES04 This is the 78th monthly EM&A report presenting the monitoring results and inspection findings for the period from 1 to 30 September 2023 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Environmental Monitoring		Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Ain Quality	1-hour TSP	7	105	
Air Quality	24-hour TSP	4	21	
Construction Noise	L _{eq(30min)} Daytime for Contract NE/2016/01	8	32	
Construction Noise	$L_{eq(30min)}$ Daytime for Contract NE/2017/03	1	4	

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded and no noise complaint (which triggered Action Level) was received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Manifanina	Action	I imit	Event & Action		
Aspect	Parameters	Level	Limit Level	NOE Issued	Investigation	Action Corrective Actions



Monthly Environmental Monitoring & Audit Report (September 2023)

Environmentel	Monitoring	Action	I imit	Event & Action			
Environmental Aspect	Monitoring Parameters	level level		NOE Issued	Investigation	Corrective Actions	
A in Quality	1-hour TSP	0	0	0	NA	NA	
Air Quality	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L _{eq(30min)} Daytime	0	0	0	NA	NA	

ENVIRONMENTAL COMPLAINT

ES07 In the reporting period, no environmental complaint was received in the Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

ES09 There is no reporting change in the Reporting Period.

SITE INSPECTION

- ES10 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 1* were carried out by the RE, ET and Contractor on 7, 12 and 19 September 2023. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 2* were carried out by the RE, ET and Contractor on 6, 13 and 20 September 2023. No non-compliance was noted during the site inspection.
- ES12 In this Reporting Period, joint site inspections to evaluate the site environmental performance for Contract 3 were carried out by the RE, ET and Contractor on 15, 22 and 29 September 2023 in which IEC joined the site inspection with SSEMC on 15 September 2023. No non-compliance was noted during the site inspection.
- ES13 In this Reporting Period, joint site inspections to evaluate the site environmental performance for Contract 4 were carried out by the RE, ET and Contractor on 6, 14, 20 and 27 September 2023 in which IEC joined the site inspection with SSEMC on 14 September 2023. No non-compliance was noted during the site inspection.
- ES14 In this Reporting Period, joint site inspections to evaluate the site environmental performance for Contract 5 were carried out by the RE, ET and Contractor on 7, 14, 21 and 25 September 2023 in which IEC joined the site inspection on 25 September 2023. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES15 During wet season, the Contractor are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- **ES16** Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.



- ES17 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- ES18 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.



Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1 CONSTRUCTION CONTRACT PACKAGING	3
	2.2 PROJECT ORGANIZATION	4
	2.3 CONSTRUCTION PROGRESS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	9
	3.1 GENERAL	9
	3.2 MONITORING PARAMETERS	9
	3.3 MONITORING LOCATIONS	9
	3.4 MONITORING FREQUENCY AND PERIOD	11
	3.5 MONITORING EQUIPMENT	12
	3.6 MONITORING METHODOLOGY	12
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	14
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	15
4.	AIR QUALITY MONITORING	16
	4.1 GENERAL	16
	4.2 RESULTS OF AIR QUALITY MONITORING	16
5.	CONSTRUCTION NOISE MONITORING	19
	5.1 GENERAL	19
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	19
6.	WASTE MANAGEMENT	21
	6.1 GENERAL WASTE MANAGEMENT	21
	6.2 RECORDS OF WASTE QUANTITIES	21
7.	SITE INSPECTION	23
	7.1 REQUIREMENTS	23
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	23
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	26
0.	8.1 Environmental Complaint, Summons and Prosecution	26
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	27
	9.1 GENERAL REQUIREMENTS	27
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	27
	9.3 KEY ISSUES FOR THE COMING MONTH	29
	3.5 KET ISSUES FOR THE COMING MONTH	2)
10.		
10.	CONCLUSIONS AND RECOMMENDATIONS 10.1 CONCLUSIONS	30 30



LIST OF TABLES

TABLE 2-1

TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
TABLE 2-4	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 4
TABLE 2-5	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 5
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	ADDITIONAL IMPACT MONITORING STATIONS – CONSTRUCTION NOISE
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-8	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE

STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1

- TABLE 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)
- TABLE 4-2
 Summary of 1-hour TSP Monitoring Results (AMS-2)
- TABLE 4-3Summary of 1-hour TSP Monitoring Results (AMS-3)
- TABLE 4-4Summary of 1-hour TSP Monitoring Results (AMS-4)
- TABLE 4-5Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)
- TABLE 4-6Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)
- TABLE 4-7Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
- TABLE 5-1
 Summary of Construction Noise Monitoring Results
- TABLE 5-2
 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1SITE OBSERVATIONS OF CONTRACT 1
- TABLE 7-2SITE OBSERVATIONS OF CONTRACT 2
- TABLE 7-3SITE OBSERVATIONS OF CONTRACT 3
- TABLE 7-4SITE OBSERVATIONS OF CONTRACT 4
- TABLE 7-5SITE OBSERVATIONS OF CONTRACT 5
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	PROJECT ORGANIZATION STRUCTURE
APPENDIX C	THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS FOR IMPACT MONITORING
Appendix E	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	IMPACT MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULT
Appendix I	GRAPHICAL PLOTS FOR MONITORING RESULT



APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
APPENDIX M	COMPLAINT LOG
APPENDIX N	IMPLEMENTATION STATUS FOR WATER QUALITY MITIGATION MEASURES



1. INTRODUCTION

PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The above Contract No. NTE/07/2016 was completed in late September 2022 and current EM&A works would be covered by new Contract No. EDO 8/2022 from 22 September 2020 for the Contract Period of 12 months.
- 1.1.2 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and Environmental Impact Assessment (EIA) Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.3 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.4 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual. In addition, variation order for extend service scope to E5, E6, E7 and C10 under Contract 5 was on 30 March 2021. Moreover, variation order for extend service under Contract ED/2020/02 (Contract 4) was issued by AECOM. The commencement date of Contract 4 was on 27 September 2021.
- 1.1.5 According to the Approved EM&A Manual, air quality and noise monitoring are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Baseline monitoring including air quality and noise conducted between *January* and *April 2019* at all designated monitoring locations were before construction work commencement. Furthermore, the Baseline Monitoring Report which verified by the Independent Environmental Checker (hereinafter referred as "the IEC") has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.6 This is the 78th monthly EM&A report presenting the monitoring results and inspection findings for the period from 1 to 30 September 2023 (hereinafter referred as "Reporting Period").

REPORT STRUCTURE

- 1.2.1 The monthly EM&A Report is structured into the following sections:-
 - Section 1IntroductionSection 2Project Organization and Construction ProgressSection 3Summary of Impact Monitoring Requirements



Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Waste Management
Section 7	Site Inspections
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project was divided by 5 works contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and tentative completion date in June 2023. The major scope of work of Contract 1 is listed below:
 - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
 - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
 - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
 - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was in March 2017 and tentative completion date in January 2023. The major Scope of Work of the Contract 2 is listed below:
 - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
 - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
 - (iii) Associated landscape works;

Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 was in May 2018 and the tentative completion date in September 2023. The major Scope of Work of the Contract 3 is listed below:
 - (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
 - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-
 - (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
 - (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and



- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

Contract 4 (Contract No. ED/2020/02)

- 2.1.5 The commencement date of Contract 4 is in July 2021 and tentative completion date in December 2023. The major Scope of Work of the Contract 4 is listed below:
 - Hard landscaping and other ancillary works (e.g. paver footpath, planter walls, benches, lighting etc.)
 - Soft landscaping works; landscape deck, emergency vehicular access, access road:
 - Park lighting system;
 - Electrical and mechanical engineering works for underground water treatment facilities and pumping system for Artificial Flood Attenuation Lake; and
 - Potential slope enhancement requested by GEO.

Contract 5 (Contract No. ED/2019/02)

- 2.1.6 The commencement date of Contract 5 in March 2021 and tentative completion data in April 2024. The major Scope of Work of the Contract 5 is listed below:
 - Construction pedestrian connectivity facility with covered elevated walkway, covered at grade walkway and escalators linking Sau Mau Ping Road with the existing covered elevated walkway to Po Tat Estate (E5);
 - Construction a pedestrian connectivity facility with covered elevated walkway, covered at grade walkway and escalators linking Sau Mau Ping South Estate with the existing covered walkway to Sau Mau Ping Road (E6);
 - Construction a pedestrian connectivity facility with covered elevated walkway, elevated walkway, lift tower with associated staircase and lifts linking Hiu Kwong Street with podium of Sau Ming House, Sau Mau Ping Estate, provision of at grade staircase (E7)'
 - Construction a pedestrian connectivity facility with covered elevated walkway, lift tower with associated staircase and lifts linking podium of Po Tat Estate to Sau Mau Ping Road (E10); and
 - Ancillary works including electrical and mechanical, slope stabilization, drainage, utilities and landscaping works.

2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization and contact details for Contracts 1, 2, 3, 4 and 5 are shown in *Appendix* **B**.

2.3 CONSTRUCTION PROGRESS

2.3.1 The 3-month rolling construction programme for Contracts 1, 2, 3, 4 and 5 are shown in *Appendix C*. The major construction activities conducted in the Reporting Period are summarized in below.

Contract 1 (NE/2016/01)

Underpass Tunnel

- Cut and fill slope and construction at Slope A5
- Drilling dowel bar hole for downpipe support at Slope A3

PC System A

Internal ABWF works in progress

Ventilation Building



External and internal ABWF works

Artificial Flood Attenuation Lake

The floating bridge installation

Construction of Internal Road L1

DSD sewerage manhole handover inspection

Construction of Internal Road L2

- Construction of footpath and cycle track
- Planter of Road L2 near R2-2, R2-3, R2-5, R2-7 and roadside planter
- DSD storm drainage manhole handover inspection
- Sewerage and drainage pipe lining works for defected pipe

Site Formation Work at Portion B14

- UC and footpath construction at Slope A17
- Hydroseeding of Slope A17

Existing Anderson Road

Reinstatement of chain-link fence

Contract 2 (NE/2016/05)

- Temporary Traffic Arrangement (TTA)
- Concrete backfilling between E3-LT1 and slope
- All areas cleaning

Contract 3 (NE/2017/03)

Pedestrian Connectivity Facilities Systems B (PC-SYB)

- RC works at SyB-LT1 & ST1 is in-progress.
- RC works to escalator pit P3 to P4 (Escalator No. E3 &E4)
- Welding works for footbridge steel frame erection.
- Preparation works for watermain diversion near PC1 is in-progress.

Contract 4 (ED/2020/02)

- Excavation work for Drainage Works at Portion 2a, 6, 8, 9 & 12
- Drainage works at Portion 2a, 6, 8, 9 & 12
- Construction of Foundation at Portion 1a, 1b
- Construction of Sewage at Portion 1b
- Construction of Retaining Wall (Portion 6, 8, 12)
- Construction of Planter at Portion 8,12
- Slope works at Portion 10, Portion 17
- Preparation works for Construction of bridge at Portion 13b
- Modification works at REA10 at Portion 13b
- Construction of precast beam for elevated walkway
- Road works at G2-Site at Portion 13b
- Hydroseeding at Portion 3, 4, 5
- Fill Rock Slope at Portion 16

Contract 5 (ED/2019/02)

Portion 1

- Installation of Escalators (E1-E2)
- Installation of Escalators (E3-E4)

Portion 2

Installation of Escalators (E1-E2)



Installation of Escalators (E3-E4)

Portion 3

• Excavation of Pile Cap

Portion 4

- Concreting of E10 (5th Pour)
- Concreting of E10 (6th Pour)
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1, 2, 3, 4 and 5 are presented in *Tables 2-1, 2-2, 2-3, 2-4 and 2-5*.

		Li	cense/Permi	t Status	
Item	Description	Permit no./	Valid	Period	
Item	Description	account no./ Ref.	From	То	Status
		no.			
1	Form NA – Notification	EPD ref. no.	NA	NA	Valid
	pursuant to Air pollution	411762			
	Control (Construction				
	Dust) Regulation				
	Form NB – Notification	EPD ref. no.	NA	NA	Valid
	pursuant to Air pollution	412730			
	Control (Construction				
	Dust) Regulation				
2	Chemical Waste	Registration no.	15 Feb 17	End of	Valid
	Producer Registration	WPN		project	
		5213-292-C4115-0			
		1			
3	Water Pollution Control	WT00041620-2022	30 May	31 May	Valid
	Ordinance – Discharge		22	27	
	License				
4	Waste Disposal	Account no.	20 Jan 17	End of	Valid
	Regulation – Billing	7026925		project	
	Account for Disposal of				
	Construction Waste				

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 1

Table 2-2	Status of Environmental Licenses and Permits of the Contract 2
-----------	--

		License/Permit Status			
Item	Description	Permit no./ account	Valid	Period	Status
Item		no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	Valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	7 Jul 17	End of Project	Valid
3	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 17	End of project	Valid

Table 2-3 Status of Environmental Licenses and Permits of the Contract 3



Monthly Environmental Monitoring & Audit Report (September 2023)

		Licen	nse/Permit Sta	tus	
Item	Description	Permit no./ account	Valid Period		Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 434186	31-May-18	NA	Valid
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	WaterPollutionControlOrdinance	For Area R1W3 (E11) WT00032742-2018	18-Jan-19	31-Jan-24	Valid
	– Discharge License	For Area System A WT00033223-2019	31-Jan-19	31-Jan-24	Valid
		For Area System B WT00033229-2019	24-Jun-19	30-Jun-24	Valid
		For Area E8 WT00033224-2019	21-Mar-19	31-Mar-24	Valid
4	WasteDisposalRegulation-Billing Account forDisposalofConstruction Waste	Account no.7031075	20-Jun-18	End of project	Valid
5	Construction Noise Permit	For Area E8 GW-RE0545-23	12-Jun-23	11-Sep-23	Valid

Table 2-4	Status of Environmental Licenses and Permits of the Contract 4
-----------	--

		Licen	se/Permit Sta	tus	
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 470496	19 August 2021	NA	Valid
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7041336	6 September 2021	NA	Valid
3	Chemical Waste Producer	Registration no. WPN 5213-296-C1206-12	14 September	End of project	Valid



Monthly Environmental Monitoring & Audit Report (September 2023)

		Licen	License/Permit Status		
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	То	
	Registration		2021		
4	WaterPollutionControlOrdinance-DischargeLicense	WT00043000-2003	30 January 2023	31 January 2028	Valid

Table 2-5 Status of Environmental Licenses and Permits of the Contract 5

		License/Permit Status			
Item	Description	Permit no./ account	Valid Period		Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 466255	NA	NA	Valid
2	Chemical Waste Producer Registration	Registration no. WPN 5298-293-W3611-01	12 May 21	End of project	Valid
3	Water Pollution Control Ordinance	WT00039694-2021	16 Nov 21	30 Nov 26	Valid
	– Discharge License	WT00040919-2022	5 May 22	31 May 27	Valid
		WT00041457-2022	30 June 22	30 June 27	Valid
		WT00040670-2022	28 Mar 22	31 Mar 27	Valid
4	WasteDisposalRegulation-Billing Account forDisposalofConstruction Waste	Account no. 7040359	3 May 21	NA	Valid



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality; and
 - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1Summary of EM&A Requirements

Environmental Issue	Parameters
Ain Opelity	 1-hour TSP by Real-Time Portable Dust Meter; and
Air Quality	• 24-hour TSP by High Volume Air Sampler
	• Leq(30min) in normal working days (Monday to Saturday)
Noise	07:00-19:00 except public holiday
INOISE	• Supplementary information for data auditing, statistical results
	such as L ₁₀ and L ₉₀ shall also be obtained for reference.

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). During site visit at the subject site before the baseline monitoring, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring. The impact air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

ID	ASR ID	Location in the	Identified Location during	Status
ID	in EIA	EM&A Manual	Site Visit	
AMS-1	ACYC-01	Chi Yum Ching	Ground of Chi Yum Ching	Replaced by
		She	facing the project site	AMS-1a
AMS-1a (*)	ACYC-01	Tan Shan	Ground of Tan Shan Village	Active
		Village No. 5 - 6	No. 5 - 6 facing the project site	
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of	Active
			On Tai Estate	
AMS-3 (:)	DARC-16	Planned Clinic	Ground of Planned Clinic and	Active
		and Community	Community Centre facing	
		Centre, Site C2	Anderson Road (Ancillary	
			Facilities Building)	
AMS-4 (:)	DARC-26	Planned School,	Ground of Active	Active
		Site C2 Note 1	Ground of Active	
AMS-5	DARE-06	Block 5, DAR	Main roof of Oi Tat House of	Active
		Site E	On Tat Estate facing the	

Table 3-2Impact Monitoring Stations – Air Quality

CEDD Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (September 2023)

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status
			project site	
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site	Active
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 nd floor of Village House Anderson Road No. 1 facing the project site	Active

Note 1: The ASR is under construction.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.

(*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.

(:) AMS-3 was effective on 3 December 2019 and AMS-4 was effective on 4 January 2023

Construction Noise

3.3.2 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in Table 3-3 and illustrated in *Appendix D*.

	-	~	
ID	NSR ID in EIA	Location	Status
NMS-1(:)	Site C2 – School 05 ^{Note 1}	Ground of Maryknoll Secondary School	Active
NMS-2(:)	Site E – School	Rooftop of S.K.H. St. John's Tsang Shiu Tim Primary School, where 1m from the exterior of the building facing the project site	Active
NMS-3(:)	Site C2 – R102–	Ground of Ancillary Facilities Building facing the project site	Active
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site	Suspended
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site	Active
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site.	Active
NMS-6~	Yung Tai House of On Tai Estate	Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)	Active
NMS-7~	Chi Tai House of On Tai Estate	Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site	Active

Table 3-3 **Impact Monitoring Stations – Construction Noise**



Monthly Environmental Monitoring & Audit Report (September 2023)

ID	NSR ID in EIA	Location	Status
NMS-8^		1m from the exterior of the building façade and facing the construction site	Active

Note 1: Construction of the NSR is not yet commenced.

- (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (:) NMS-2 was effective on 15 November 2019, NMS-3 was effective on 3 December 2019 and NMS-1 was effective on 4 January 2023.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- () Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- () Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

Addition Construction Noise Monitoring Location

A Work Instruction was issued from AECOM to AUES in November 2018 for installing three 3.3.3 additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in Table 3-4 below and illustrated in Appendix D.

ID	Location	Description
CN1*	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2*	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A

Table 3-4 Additional Impact Monitoring Stations – Construction Noise

Note 1: Construction of the NSR is not yet commenced.

(*) Additional noise monitoring location was terminated by RE as the construction work at E8 was completed in September 2022. The last monitoring for CN1&CN2 was on 15 September 2022.

3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring in the approved EM&A Manual and presented as follows. 3.4.1

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works throughout the construction period
 - 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

- Noise monitoring will be to conduct at the all available designated monitoring stations. The 3.4.3 monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of Leq_(30min) measurements between 07:00 and 19:00 hours on normal weekdays



3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5	Air Quality Monitoring Equipment
-----------	----------------------------------

Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms-1.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	NL-31, NL-52
Calibrator	NC-73, NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

3.6 MONITORING METHODOLOGY

1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP



- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
 - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
 - No two samplers should be placed less than 2 meters apart;
 - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
 - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
 - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
 - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
 - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
 - After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

Noise Monitoring

3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters



in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30 min) in six consecutive Leq_(5 min) measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted d on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Monitoring Station	Action Lev	vel ($\mu g / m^3$)	Limit Level (µg/m ³)		
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
AMS-1	313	154	500	260	
AMS-1a(*)	313	154	500	260	
AMS-2	319	165	500	260	
AMS-3	319	165	500	260	

Table 3-7Action and Limit Levels for Air Quality Monitoring

CEDD Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and Associated Infrastructure Works



Monitoring Station	Action Lev	vel ($\mu g / m^3$)	Limit Level (µg/m ³)		
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
AMS-4	315	165	500	260	
AMS-5	299	166	500	260	
AMS-6	303	168	500	260	
AMS-7	307	156	500	260	

Monthly Environmental Monitoring & Audit Report (September 2023)

(*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.

Table 3-8	Action and Limit Levels for Construction Noise

Manitaning Lagation	Action Level	Limit Level in dB(A)		
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays			
NMS-1		$70 \text{ dB(A)}^{\text{Note 1}} / 65 \text{ dB(A)}^{\text{Note 1}}$		
NMS-2(@) NMS-3(:)		75 dB(A)		
NMS-4*		75 dB(A)		
NMS-4a#		75 dB(A)		
NMS-5#	When one or more documented	75 dB(A)		
NMS-6~	complaints are received	75 dB(A)		
NMS-7~		75 dB(A)		
NMS-8^		75 dB(A)		
CN1+		$70 \text{ dB(A)}^{\text{Note 1}} / 65 \text{ dB(A)}^{\text{Note 1}}$		
CN2+		$70 \text{ dB(A)}^{\text{Note 1}} / 65 \text{ dB(A)}^{\text{Note 1}}$		
CN3+		75 dB(A)		

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

If works are to be carried out during restricted hours, the conditions stipulated in the Note: construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(@) NMS-2 was effective on 15 November 2019.

(:) NMS-3 was effective on 3 December 2019

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

 (\sim) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.

3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- All monitoring data will be handled by the ET's in-house data recording and management system. 3.8.1 The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4 AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1a, AMS-2, AMS-3, AMS-4, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2, AMS-3 and AMS-4 were pending approval from relevant departments, only 1-hour TSP monitoring was conducted at AMS-2, AMS-3 and AMS-4. Liaise with the Maryknool Secondary School of AMS-4 for installation of monitoring equipment at rooftop is in progress.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 **RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of *105* events of 1-hour TSP monitoring and *21* events of 24-hours TSP were carried out and the monitoring results are summarized in *Tables 4-1 to 4-5*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	24-hour		1-hour TSP (µg/m³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Sep-23	18	6-Sep-23	9:00	63	68	65	
8-Sep-23	28	12-Sep-23	9:00	60	57	64	
14-Sep-23	10	18-Sep-23	9:10	63	61	66	
20-Sep-23	13	23-Sep-23	13:35	59	60	57	
26-Sep-23	19	28-Sep-23	14:05	58	54	55	
29-Sep-23	14						
Average (Range)	17 (10 - 28)	Avera (Rang	•		61 (54 - 68)		

 Table 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1a)

Table 4-2Summary of 1-hour TSP Monitoring Results (AMS-2)

1-hour TSP (μg/m³)					
Date	Start Time	1 st reading	2 nd reading	3 rd reading	
6-Sep-23	13:00	58	60	57	
12-Sep-23	9:30	59	63	65	
18-Sep-23	13:00	65	69	63	
23-Sep-23	9:00	58	55	56	
28-Sep-23	9:15	60	55	62	
Average	e (Range)		60 (55 - 69)		

Table 4-3Summary of 1-hour TSP Monitoring Results (AMS-3)

1-hour TSP (μg/m³)					
Date	Start Time	1 st reading	2 nd reading	3 rd reading	
6-Sep-23	13:12	55	58	59	
12-Sep-23	13:00	61	58	63	
18-Sep-23	13:14	60	67	62	
23-Sep-23	9:12	55	58	60	
28-Sep-23	9:00	61	64	63	
Average	e (Range)		60 (55 - 67)		

Table 4-4

1-hour TSP ($\mu g/m^3$)

Summary of 1-hour TSP Monitoring Results (AMS-4)

CEDD Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (September 2023)

Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Sep-23	13:00	57	64	68
12-Sep-23	9:13	65	69	70
18-Sep-23	13:00	73	76	77
23-Sep-23	13:00	57	63	65
28-Sep-23	13:10	63	66	61
Average	e (Range)		66 (57 – 77)	

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour	1-hour TSP (μg/m³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-23	46	6-Sep-23	9:30	50	55	58
8-Sep-23	56	12-Sep-23	13:02	60	64	63
14-Sep-23	10	18-Sep-23	9:00	65	68	66
20-Sep-23	26	23-Sep-23	9:10	49	52	48
26-Sep-23	40	28-Sep-23	9:00	56	59	54
29-Sep-23	29					
Average	34	Average 58				
(Range)	(10 – 56)	(Range) (48 – 68)				

Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

	24-hour	1-hour TSP (μg/m ³)					
Date	TSP (µg/m³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Sep-23	16	6-Sep-23	9:45	47	53	50	
8-Sep-23	24	12-Sep-23	9:00	50	49	55	
14-Sep-23	21	18-Sep-23	9:45	60	64	66	
20-Sep-23	_*	23-Sep-23	9:00	47	50	49	
26-Sep-23	_*	28-Sep-23	9:43	52	55	57	
29-Sep-23	_*						
Average	20	Average		54			
(Range)	(16 – 24)	(Rang	e)	(47 – 66)			

*Due to power failure, 24-hour TSP monitoring at AMS6 was suspended on 20, 26 and 29 September 2023.

Table 4-7	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
-----------	--

	24-hour	1-hour TSP (µg/m³)					
Date	TSP (μg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Sep-23	27	6-Sep-23	14:00	60	64	65	
8-Sep-23	28	12-Sep-23	14:00	56	60	58	
14-Sep-23	15	18-Sep-23	9:43	70	69	75	
20-Sep-23	27	23-Sep-23	13:00	60	64	59	
26-Sep-23	36	28-Sep-23	13:00	69	67	70	
29-Sep-23	30						
Average (Range)	27 (15 - 36)	Average (Range)			64 (56 – 75)		



- 4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was performed at designated monitoring locations NMS1, NMS2 and NMS3 and the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018. Additional noise monitoring location was terminated by RE as the construction work at E8 was completed in September 2022. The last monitoring for CN1 & CN2 was on 15 September 2022.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of 40 events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

		v			0			
Construction Noise Level (L _{eq30min}), dB(A)								
Date	NMS1	NMS2	NMS3	NMS4a	NMS5	NMS6	NMS7	NMS8
6-Sep-23	70	63	60	62	65	61	60	58
12-Sep-23	70	56	61	59	61	62	62	57
18-Sep-23	71	59	62	67	59	64	60	56
28-Sep-23	72	63	61	64	55	58	57	59
Limit Level	70 dB(dB(A	A) / 65 .) ^{Note 1}	75 dB(A)					

 Table 5-1
 Summary of Construction Noise Monitoring Results for Contract 1

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period

- 5.2.2 As shown in above table, the noise measurement result at NMS1 on 18 and 28 September 2023 was 71 and 72 dB(A), which exceeded the Limit Level. The baseline noise level measured at NMS1 was 69.0 dB(A), and baseline noise correction should be applied to the impact monitoring result, where exceedance occurred. With reference to the baseline, the corrected construction noise level at NMS1 on 18 and 28 September 2023 is 66.7 and 69 dB(A), which fall within the Limit Level.
- 5.2.3 For the additional noise monitoring under Contract 3, a total of 4 events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-2Summary of Construction Noise Monitoring Results for Contract 3

Co	Construction Noise Level (L _{eq30min}), dB(A)			
Date	CN3			
6-Sep-23	64			
12-Sep-23	62			
18-Sep-23	60			
28-Sep-23	62			
Limit Level	75 dB(A)			



- *Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.*
- 5.2.4 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. No noise complaint (which triggered Action level exceedance) was received under the Project.



6 WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Type of	Cont	ract 1	Cont	tract 2	Cont	ract 3	Cont	ract 4	Cont	ract 5
Waste	Quantity	Disposal Location								
Total generated Inert C&D Materials ('000m ³) (#)	0.024	-	0	-	0.780	-	0.051	-	0.244	-
Hard Rock and Large Broken Concrete ('000m ³)	0	-	0	-	0	-	0	-	0.242	-
Reused in this Contract (Inert) ('000m ³)	0	-	0	-	0.165	-	0	-	0.002	-
Reused in other Projects (Inert) ('000m ³)	0	*	0	-	0	-	0	-	0	-
Disposal as Public Fill (Inert) ('000m ³)	0.024	-	0	TKO 137	0.615	TKO 137	0.051	TKO 137	0.242	TKO 137

Table 6-1Summary of Quantities of Inert C&D Materials

Remark (#): The total generated inert C&D materials will not take account for the hard rock and large broken concrete.

(*) Approved alternative disposal ground.



True of	Cont	ract 1	Cont	tract 2	Contract 3		Contract 4		Contract 5	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-	0	Licensed collector	0	-	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-	0	-	0	Licensed collector	0	-	0	-
Recycled Plastic ('000kg)	0	-	0	-	0	Licensed collector	0	-	0	-
Chemical Wastes ('000kg)	0	-	0	-	0	-	0	-	0	-
General Refuses ('000m ³)	0.043	SENT	0.03	SENT	0.017	SENT	0.113	-	0.059	SENT

Table 6-2Summary of Quantities of C&D Wastes



7 SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

7.2.1 In the Reporting Period, joint site inspections for Contract 1 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 7, 12 and 19 September 2023. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
7 September 2023	• No environmental issue was observed during site inspection.	• NA
12 September 2023	 The Contractor should remove cumulate mud and stagnant water in u-channel to prevent blockage. (East portal) The Contractor was reminded to provide mitigation measures to avoid muddy water and soil runout of site. The Contractor was reminded to provide water treatment tank to prevent muddy water leak into drainage without treat. 	 U-channel was properly maintained. Reminder only. Reminder only.
19	• The Contractor was reminded to avoid	Reminder only.
September 2023	 surface run-off out of site area. The Contractor was reminded to cover open stockpiles at L2 Road. 	• Reminder only.

Contract 2

7.2.2 In the Reporting Period, joint site inspections for Contract 2 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 6, 13 and 20 September 2023. No non-compliance was noted. The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 7-2*.

Table 7-2Site Observations of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
6 September 2023	• No environmental issue was observed during site inspection.	• NA
13 September 2023	• No environmental issue was observed during site inspection.	• NA
20 September 2023	• No environmental issue was observed during site inspection.	• NA

<u>Contract 3</u>

7.2.3 In the Reporting Period, joint site inspections for Contract 3 to evaluate site environmental



performance were carried out by the RE, ET and the Contractor on 15, 22 and 29 September 2023 in which IEC joined the site inspection with SSEMC on 15 September 2023. No non-compliance was noted. The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 7-3*.

Date	Findings / Deficiencies	Follow-Up Status
15 September 2023	• The Contractor was reminded to remove stagnant water regularly after rainstorm.	• Reminder only.
22 September 2023	• No environmental issue was observed during site inspection.	• NA
29 September 2023	• The Contractor was reminded to remove stagnant water regularly to prevent runout of site.	• Reminder only.

Table 7-3Site Observations of Contract 3

Contract 4

7.2.4 In the Reporting Period, joint site inspections for Contract 4 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 6, 14, 20 and 27 September 2023 in which IEC joined the site inspection with SSEMC on 14 September 2023. No non-compliance was noted. The findings / deficiencies of *Contract 4* that observed during the weekly site inspection are listed in *Table 7-4*.

Table 7-4Site Observations of Contract 4

Table /-4	Site Observations of Contract 4						
Date	Findings / Deficiencies	Follow-Up Status					
6 September 2023	• The Contractor was reminded to spray water regularly to reduce dust impact.	• Reminder only.					
14 September 2023	• The Contractor was reminded to clear stagnant water regularly after rainy.	• Reminder only.					
20 September 2023	• The Contractor should provide NRMM label for the excavator. (Portion 16)	• The Contractor was display the NRMM label for the excavator.					
	 The Contractor should cover or remove the open cement bags. (Portion 12) The Contractor should cover the sandy stockpile regularly. The Contractor was reminded to enhance good house-keeping. 	 The cement bag was covered. Sandy stockpile was covered. Reminder only. 					
	• The Contractor was reminded to spray water regularly to reduce dust impact.	• Reminder only.					
27 September 2023	The Contractor was reminded to enhance good house-keeping.The Contractor was reminded to spray water regularly to reduce dust impact.	 Reminder only. Reminder only.					

Contract 5

7.2.5 In the Reporting Period, joint site inspections for Contract 5 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 7, 14, 21 and 25 September 2023 in which IEC joined the site inspection on 25 September 2023. No non-compliance was noted. The findings / deficiencies of *Contract 5* that observed during the weekly site inspection are listed in *Table 7-5*



NA

٠

Table 7-5	Site Observations of Contract 5			
Date	Findings / Deficiencies	Follow-Up Status		
7 September 2023	• The Contractor was reminded to maintain good housekeeping on site.	• Reminder only.		
14 September 2023	• The Contractor should display NRMM label clearly.	The Contractor was display NRMM label properly.		
	• The Contractor was reminded to remove stagnant water regularly to prevent runout of site.	• Reminder only.		
21 September 2023	• No environmental issue was observed during site inspection.	• NA		

No environmental issue was observed

during site inspection.

Table 7-5Site Observations of Contract 5

25 September

2023

٠



8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

- 8.1.1 In the Reporting Period, no environmental complaint was received. Besides, no summons and prosecution under the EM&A Programme was lodged for the project.
- 8.1.2 The complaint log is shown in *Appendix M*.
- 8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

v k				
Donouting Douiod	Contract	Environmental Complaint Statistics		
Reporting Period	no.	Frequency	Cumulative	Complaint Nature
1 Apr 2017 – 31 Aug 2023	1	0	65	NA
21 Mar 2017 – 31 Aug 2023	2	0	10	NA
31 May 2018 – 31 Aug 2023	3	0	8	NA
27 Sep 2021 – 31 Aug 2023	4	0	6	NA
30 Mar 2021 – 31 Aug 2023	5	0	0	NA
U	1	0	65	NA
	2	0	10	NA
1 –30 September 2023	3	0	8	NA
_	4	0	6	NA
	5	0	0	NA

 Table 8-1
 Statistical Summary of Environmental Complaints

Table 8-2	Statistical Summary of Environmental Summons
-----------	--

Depending Devied	Contract	Environmental Summons Statistics		
Reporting Period	no.	Frequency	Cumulative	Summons Nature
1 Apr 2017 – 31 Aug 2023	1	0	0	NA
21 Mar 2017 – 31 Aug 2023	2	0	0	NA
31 May 2018 – 31 Aug 2023	3	0	0	NA
27 Sep 2021 – 31 Aug 2023	4	0	0	NA
30 Mar 2021 – 31 Aug 2023	5	0	0	NA
	1	0	0	NA
	2	0	0	NA
1 –30 September 2023	3	0	0	NA
	4	0	0	NA
	5	0	0	NA

 Table 8-3
 Statistical Summary of Environmental Prosecution

Departing Devied	Contract	Environmental Prosecution Statistics		
Reporting Period	no.	Frequency	Cumulative	Prosecution Nature
1 Apr 2017 – 31 Aug 2023	1	0	0	NA
21 Mar 2017 – 31 Aug 2023	2	0	0	NA
31 May 2018 – 31 Aug 2023	3	0	0	NA
27 Sep 2021 – 31 Aug 2023	4	0	0	NA
30 Mar 2021 – 31 Aug 2023	5	0	0	NA
1 –30 September 2023	1	0	0	NA
	2	0	0	NA
	3	0	0	NA
	4	0	0	NA
	5	0	0	NA



9 IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

Table 7-1	Environmental witugation weasures
Issues	Environmental Mitigation Measures
Water Quality	 Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

Contract 1 (NE/2016/01)

Underpass Tunnel

- Cut and fill slope and construction at Slope A5
- Drilling dowel bar hole for downpipe support at Slope A3

PC System A

- Internal ABWF works in progress
- Glass canopy installtion

Artificial Flood Attenuation Lake

- The floating bridge installation
- Rock Channel Works

Construction of Internal Road L2

VO lead-in drainage works

Site Formation Work at Portion B14



- UC and footpath construction at Slope A17
- Hydroseeding of Slope A17

Cavern at Portion B5

- Rock dowel construction
- Drilling of Portal
- Planter wall construction
- UC construction

Contract 2 (NE/2016/05)

- Temporary Traffic Arrangement (TTA)
- Concrete backfilling between E3-LT1 and slope
- All areas cleaning

Contract 3 (NE/2017/03)

Pedestrian Connectivity Facility System B (PC-SYB)

- RC works at SyB-LT1 & ST1 IS IN-PROGRESS.
- Rc WORKS TO ESCALATOR PIT p3 TO p4 (Escalator No. E3 &E4)
- Welding works for footbridge steel frame erection.
- Preparation works for watermain diversion near PC1 is in-progress.

Contract 4 (ED/2020/02)

- Excavation work for Drainage Works at Portion 2a, 6, 8, 9 & 12
- Drainage works at Portion 2a, 6, 8, 9 & 12
- Construction of Foundation at Portion 1a, 1b
- Construction of Retaining Wall and staircase at Portion 6, 8, 12
- Construction of Planter at Portion 8, 12
- Slope works at Portion 10, Portion 17
- Preparation works for Construction of bridge at Portion 13b
- Modification works at RWA10 and RWA9at Portion 13b
- Construction of precast beam for elevated walkway
- Road works at G2-Site at Portion 13b
- Fill Rock Slope at Portion 16

Contract 5 (ED/2019/02)

Portion 1

- Escalator Lifting & Installation
- Concreting from P2 to P1 (300mm Slab)
- Concreting from P3 to P2 (Wall)

Portion 2

- Escalator Lifting and Installation for E6
- Entry of lifting plant-200T Crawler Crane
- Dismantling of falsework
- Escalator Lifting and Installation for E6

Portion 3

- Rock Breaking & ELS at E7-PC1 (4th Layer)
- Blinding Layer for half of E7-PC1
- Point-Load Test for Proof-Drill Holes

Portion 4

- Fly Jib Installation of 90T Crawler Crane
- Rebar Fixing & Formwork Erection for E10-Lift Tower 6th Pour (+106.1mPD to +109.4mPD)



• Concreting for E10-Lift Tower 5th Pour (+102.8mPD to +106.1mPD)

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 9.3.2 During wet season, the Contractors should pay special attention on water quality mitigation measures and fully implement according to the ISEMM of the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The implementation of water quality mitigation measures conducted by the Contractor is shown in *Appendix N*.



10 CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is **78th** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to **30 September 2023**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring and noise monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, no exceedance was recorded and no Notification of Exceedance was issued. Moreover, no noise complaints (which triggered Action Level) were received for the Project.
- 10.1.4 In the Reporting Period, no environmental complaint was received.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2, 3, 4 and 5 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 Recommendations

- 10.2.1 During wet season, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- 10.2.3 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- 10.2.4 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.




Appendix A

Layout plan of the Project


 $Z: \label{eq:loss} \end{tabular} Solution \end{tabular} Submission \end{tabular} Monthly \end{tabular} EM\&A \end{tabular} Report \end{tabular} Solution \end{t$

Contract Packages





Layout plan of Contract 1 (N/2016/01)




Printed by



Layout plan of Contract 2 (NE/2016/05)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx





PROJECT _{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




上木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK 複核

SCALE 比例

A1 1 : 500


			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
			I

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

STATUS 階段

			M
-	OCT. 16	TENDER DRAWING	AC
/ R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
	ATUO		

KEY PLAN A1 1 : 60000 索引圖



PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

60328348

DIMENSION UNIT ^{尺寸單位}

METRES


NE/2016/05

SHEET TITLE 圖紙名稱

E2-C1-E3 - PORTION OF SITE

SHEET NUMBER 岡紙編號

60328348/PC1/2016





PROJECT _{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
-	OCT. 16	TENDER DRAWING	AC
			M

	00T 40		- Al
	OCT. 16		
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
	ATUO		I

			- K
-	OCT. 16	TENDER DRAWING	ĂC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
	ATUO		

			M
1	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
<u>от</u>	ATUQ		

SCALE _{比例}

A1 1 : 500

NGAU TAU KOK

KWUN TONG

KEY PLAN A1 1 : 60000 索引圖

STATUS 階段

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核



DIMENSION UNIT 尺寸單位

METRES

60328348


PROJECT NO. 項目編號

NE/2016/05 SHEET TITLE 圖紙名稱

E12 AND BBI - PORTION OF SITE

SHEET NUMBER 圖紙編號

60328348/PC1/3016





PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主



上木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂

			M
-	OCT. 16	TENDER DRAWING	AC
I/R	DATE	DESCRIPTION	СНК

		•	
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
-	OCT. 16	TENDER DRAWING	AC
			M

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

DIMENSION UNIT 尺寸單位

METRES

LAMTIN

CONTRACT NO. ^{合約編號}

NE/2016/05

STATUS 階段

SCALE 比例

A1 1 : 500

NGAU CHT WAN

KOWLOON BAY

PROJECT NO. ^{項目編}號

SHEET TITLE 圖紙名稱

60328348

KEY PLAN A1 1 : 60000 家引圖


1

KWUN TONG

GREEN ROUTE - PORTION OF SITE

SHEET NUMBER 圖紙編號

60328348/PC1/5007





SE	ITING UUT	PUINIS
OINTS	EASTING	NORTHING
001	843917.587	818906.541
002	843929.342	818905.094
003	843939.483	818901.709
004	843956.219	818898.942
005	843965.528	818896.168
006	843969.261	818895.667
007	843979.545	818905.452
008	843984.131	818907.650
009	843985.175	818907.685
010	843985.110	818897.974
011	843981.962	818891.121
012	843972.510	818885.990
013	843966.562	818885.703
014	843938.026	818893.479
015	843914.8936	818899.2916
015		
	843917.5873	818906.5418
017	844004.9983	818934.8475
018	844000.3294	818947.0185
019	843992.9288	818955.3047
020	843983.1315	818980.9995
021	844015.8829	818990.0481
022	844051.2430	819004.7564
023	844055.1790	818964.5518
024	844050.7010	818959.3870
025	844048.1970	818967.9590
026	844027.1930	818961.0890
027	844028.4560	818957.440
028	844007.2170	818950.1120
029	844009.2850	818940.8450
030	844008.6995	818936.6258
031	844024.2060	818941.7840
032	844034.8059	818938.4355
033	844034.4315	818936.6727
034	844026.3820	818938.3480
035	844021.0980	818936.6740
036	844016.7340	818931.2790
037	843986.6120	818923.3580
038	843990.360	818926.797
039	843997.172	818929.287
040	844007.154	818941.102
041	844003.647	818950.980
042	844024.555	818959.707
043	844023.162	818964.725
044	844049.278	818971.887
045	844049.396	818964.017
046	843980.693	818913.535
047	844009.179	
048	844010.709	818922.804
049	843982.791	818918.044



PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT _{業主}




た木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂




STATUS 階段

SCALE 比例



DIMENSION UNIT ^{尺寸單位} METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

60328348

NE/2016/05

SHEET TITLE 圖紙名稱

INFRASTRUCTURAL WORKS AT PO LAM ROAD SOUTH TIU KENG LENG – PORTION OF SITE


SHEET NUMBER 圖紙編號


60328348/PC1/9501A



Layout plan of Contract 3 (NE/2017/03) (Non-Designated Area)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx







PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A CLIENT _{業主}




全林工程拓展署 Civil Engineering and Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS ^{階段}


SCALE 比例

A1 1 : 500

DIMENSION UNIT _{尺寸單位}

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編號}

SHEET 8 OF 8

60328348

SHEET TITLE 圖紙名稱

SHEET NUMBER 圖紙編號

60328348/R&P/1008A


CONTRACT NO. ^{合約編}號

NE/2017/03

GENERAL LAYOUT



Layout plan of Contract 4 (ED/2020/02)



γC



PROJECT

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INFRASTRUCTURE, GREENING AND LANDSCAPE WORKS

CLIENT



 CEDD

 土木工程拓展署

 CEDD


 Civil Engineering and Development Department

CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION



SCALE 比例	DIMENSION UNIT 尺寸單位
A1 1 : 6000	METRES
KEY PLAN ^{委山國}	


PROJECT NO. ^{項目編號} CONTRACT NO. _{合約編號} ED/2020/02 60328348 **SHEET TITLE** 圖紙名稱 KEY PLAN


SHEET NUMBER 圖紙編號


60328348/LS/1000




Layout plan of Contract 5 (ED/2019/02)












Appendix B

Project Organization Structure



Project Organization Structure





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Li, Ling Tommy	9389 8792	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	Percy Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	Ken Chu	2638 7181	2744 6937
CSVJV	Environmental Supervisor	Michelle Woo	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 1 – NE/2016/01

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Bill Hon	5599 1466	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
KOCCL	Project Director	Edward Ma	9482 9358	2558 6900
KOCCL	Site Agent	Mr. Albert PK Ng	9150 1523	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Ken Tam	9555 9958	2558 6900
KOCCL	Environmental Supervisor	Kenny Chan	5542 4335	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 2 – NE/2016/05

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) –ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Brad Chan	5506 0068	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CW – CMGC - JV	Construction Manager	Lau Kwai Ming	9845 4251	3965 9900
CW – CMGC - JV	Site Agent	Leung, Tak Yu	9026 3897	3965 9900
CW – CMGC - JV	Environmental Officer	King Lam	9570 6187	3965 9900
CW – CMGC - JV	Environmental Supervisor	Anna Tsang	9333 8499	3965 9900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 3 - NE/2017/03

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Li, Ling Tommy	9389 8792	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CIWEC	Project Director	Kevin, Chan Ka Shing	6159 9750	2508 0987
CIWEC	Site Agent	Raymond Leung	9778 1007	2508 0987
CIWEC	Environmental Officer	Leung King On	9034 2130	2508 0987
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 4 - ED/2020/02

Legend:

- CEDD (Employer) Civil Engineering and Development Department
- AECOM (Engineer) AECOM Asia Co. Ltd.
- CIWEC (Main Contractor) China International Water & Electric Corporation
- ANEWR (IEC) -ANewR Consulting Limited
- AUES (ET) Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	9824 7016	2473 3221
AECOM	Senior Resident Engineer	Bill Hon	5599 1486	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
WL-UJV	Construction Manager	РН Но	9464 1392	2983 6640
WL-UJV	Site Agent	Lee Chi Wai	9255 7014	2983 6640
WL-UJV	Environmental Officer	Guo Liming	5723 9883	2983 6640
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 5 - ED/2019/02

Legend:

- CEDD (Employer) Civil Engineering and Development Department
- AECOM (Engineer) AECOM Asia Co. Ltd.
- WL-UJV (Main Contractor) Wing Lee Univic Joint Venture
- ANEWR (IEC) -ANewR Consulting Limited
- AUES (ET) Action-United Environmental Services & Consulting



Appendix C

Construction Programme

- (b) Contract 1 (NE/2016/01)
- (c) Contract 2 (NE/2016/05)
- (d) Contract 3 (NE/2017/03)
- (e) Contract 4 (ED/2020/02)
- (f) Contract 5 (ED/2019/02)



Contract 1 (NE/2016/01)

		CONT	RACT N	O.NE/20	16/01 SITE	ANDI	ERSON F	ND INFRASTRUC ROAD QUARRY SI LLING PROGRAM	TE	(S FOR E	DEVELOPMENT OF
tivity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	At Completion Duration	Start	Finish	, 2023 Aug	Sep		Oct
Anderson Rd	Sub-programme (Sptember 2023 _0) _ccn _230926 (Rhythr		Chart								000
Fresh Water Pur	nping Station										
Stage 5 - ABWF	F, Finishing & E&M										
FWP-1330	E&M T&C works (Pumping Station)	71	06-Jun-23	29-Aug-23	98	06-Jun-23 A	29-Sep-23				E&M T&C works (Pumping Station)
Salt Water Rese	rvoir										
ABWF, Finishir	ng & E&M										
SWR-1420	Reservior E&M works	961	29-May-20	21-Aug-23	995	29-May-20 A	29-Sep-23				Reservior E&M works
Fresh Water Res	servo ir										
ABWF, Finishir	ng & E&M										
FWR-2000	Freshwater Reservior E&M works	849	12-Oct-20	21-Aug-23	883	12-Oct-20 A	29-Sep-23				Freshwater Reservior E&M works
RWS Access Ro	ad & External Works										
FWP-1450	Green Roof & Paving Area	273	19-Sep-22	19-Aug-23	53	31-Jul-23 A	29-Sep-23				Green Roof & Paving Area
FWP-1460	Buttress wall at +250mPD platform	175	31-Jan-23	31-Aug-23	211	31-Jan-23 A	14-Oct-23				Buttress wall at +25
FWP-1490	U-channel and grating work	0			29	16-Oct-23	18-Nov-23	_			
	nection System A & B				20	10 00(20	10110120				
PC system B	Output D. Lawrence 9 wastilation for installation	53	20 hm 02	24 Aug 02	80	30-Jun-23 A	04 O-t 00				
PCB-1146	System B - Louver & ventilation fan installation		30-Jun-23	31-Aug-23			04-Oct-23				System B - Louver & ventilation fan in
PCB-1148	System B - Lift repairing	49	01-Sep-23	31-Oct-23	49	05-Oct-23	01-Dec-23	_			
PCB-1150	System B - Lift T&C	11	01-Nov-23	13-Nov-23	11	02-Dec-23	14-Dec-23				
PCB-1160	System B - Submission of form 5 & EMSD instaction	11	01-Nov-23	13-Nov-23	11	02-Dec-23	14-Dec-23				
PC system A											
PCA-1070	B5 - ABWF Works	494	20-Dec-21	21-Aug-23	521	20-Dec-21 A	21-Sep-23			B5 - ABWF Wo	iks
PCA-1080	B5 - Testing & Commissioning	34	22-Aug-23	29-Sep-23	34	22-Sep-23	03-Nov-23				
PCA-1160	C1a - Back Fill Lift Tower (South) upwards Formation Level	582	18-Oct-21	29-Sep-23	609	18-Oct-21 A	03-Nov-23				
PCA-1180	C1a - ABWF Works	485	03-Jan-22	21-Aug-23	512	03-Jan-22 A	21-Sep-23			C1a - ABWF W	lorks
PCA-1190	C1a - Testing & Commissioning	90	22-Sep-23	11-Jan-24	90	27-Oct-23	15-Feb-24				
Underpass Tunr	nel second										
VE Panels, Roa	id Works, E&M										
TUN-3592	Tunnel - grouting injection behind VE panels	25	16-Aug-23	13-Sep-23	25	16-Sep-23	17-Oct-23				Tunnel - grou
TUN-3594	Tunnel - T&C & Statutory inspection (2nd inspection)	40	14-Sep-23	02-Nov-23	40	18-Oct-23	04-Dec-23	_			
	L1 east (between Junction L3 & L5)										

Actual Bar				Anderson Re	d Sub-progra		uning	Programme	15-Sep-23	C1-MPU202305
Plann	ned Bar (WP) 🔷 🔶 Planned Milestone (WP)				2 1	nonth D	alling	Brogramma	Date	Re
HIK10650	Constrction of Tubular Railing [Ch1281-1411(130m)]	20	22-Aug-23	13-Sep-23	54	29-Jul-23 A	29-Sep-23			Constrction of Tubular Railing [Ch1281-1411(13
HIK10630	Constrction of Tubular Railing [Ch373-646(273m)]	45	29-Jun-23	21-Aug-23	79	29-Jun-23 A	29-Sep-23		c	Constrction of Tubular Railing [Ch373-646(273r
Remaining works	of Hiking Trail									
HIK10230	(VO[TBA]) Planting work at hiking trail (Stage 2)	27	19-Aug-23	19-Sep-23	27	20-Sep-23	24-Oct-23			

15-Sep-23	
13-3ep-23	

10

926

25

10-Jul-23

01-Sep-23 29-Sep-23

169 25-Jan-23 18-Aug-23

13-Jun-20

20-Jul-23

26-Jul-23

94

1005

25

196

10-Jul-23 A

16-Sep-23* 17-Oct-23

25-Jan-23 A 19-Sep-23

13-Jun-20 A

30-Oct-23

30-Oct-23

RL1b-1050

RL1b-1060

Works for USRT

USRT10050

Road L1 east 2 - footpath near Slope A3

HIK10210 Construction of for Hiking Trail with Guard Railing and Feature Finish

Road L1 east 2 - Landscape funiture

T&C & Statutory inspection

Hiking Trail Connecting to Wison Trail (Portion B5)

Construction works at Hiking Trail

Forecast Bar

ORK	S FOR D	DEVELOPMENT OF				
				Do	ao 1 of 2	
				C tr 4, 2023	ge 1 of 2	
ер		Oct		Nov		Dec
		E&M T&C works (Pumping Station)				
		Reservior E&M works				
		Freshwater Reservior E&M works				
		Green Roof & Paving Area				
		Buttress wall at	+250mPD plat	form		
					U-channel and gratin	g work
		System B - Louver & ventilation far	n installation			System B - Lift repairinç
	B5 - ABWF Wo	łks				
				B5 - Testing & Commissio		
	C1a - ABWF W	hrke		C1a - Back Fill Lift Tower	(South) upwards Formati	on Level
		Tunnel - g	routing injectio	n behind VE panels		
						Tunnel - T&C & St
				Road L1 east 2 - footpath near S	Slope A3	
				Road L1 east 2 - Landscape fun		
		T&C & Sta	atutory inspect	on		
-						
c	onstruction of for	Hiking Trail with Guard Railing and Feature F		Planting work at hiking trail (Stage	a 2)	
			(, , , , , , , , , , , , , , , , , , ,		/	
		Constrction of Tubular Railing [Ch373-646(27	73m)]			
		Constrction of Tubular Railing [Ch1281-1411	(130m)]			
	Date	· 	Revision	·	Checked	Approved
	15-Sep-23	C1-MPU202305				

		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF									
		ANDERSON ROAD QUARRY SITE									
		3-MONTH ROLLING PROGRAMME									
Activity ID	Activity Name	BL Project	BL Project	BL Project	At Completion	Start	Finish	, 2023			

Activity ID	Activity Name	BL Project	BL Project	BL Project	At Completion	Start	Finish	, 2023		
		Duration	Start	Finish	Duration			Aug	Sep	Oct
HIK10670	Constrction of Tubular Railing [Ch0-370(370m)]	22	14-Sep-23	11-Oct-23	41	14-Aug-23 A	29-Sep-23			Constrction of Tubular Rai
Works in PTT										
Works in PTT										
PPT-1010	Tactile installation	28	19-Jul-23	19-Aug-23	55	19-Jul-23 A	20-Sep-23		Tactile installatio	n
Slope work			1							
Slope work at	Slope A1									
SLP-1012	Maintenance access	25	29-Sep-23	31-Oct-23	16	14-Aug-23 A	31-Aug-23 A		=	
Slope work at	Slope A3									
SLP-1182	Surface drain	125	02-May-23	27-Sep-23	152	02-May-23 A	01-Nov-23			
Slope work at	Slope B2									
SLP-1260	Hydroseeding	25	16-Aug-23	13-Sep-23	29	07-Oct-23*	10-Nov-23		_	
Slope work at	Slope A5]							
SLP-1270	Footpath works	25	16-Aug-23	13-Sep-23	24	03-Oct-23*	31-Oct-23		_	
Slope work at	Slope A 14									
SLP-1280	C4 handover	0	15-Aug-23		0	15-Aug-23 A		\$		
SLP-1290	Slope works	34	16-Aug-23	23-Sep-23	34	16-Sep-23	28-Oct-23			

Planned Bar (WP) 💠	Planned Milestone (WP)	2 month Delling Drogramme	Date		F
Actual Bar	 Milestone 	3-month Rolling Programme	15-Sep-23	C1-MPU202305	
		Anderson Rd Sub-programme			
Forecast Bar		15-Sep-23	l		
		•			

-						
			_	• • •		
		04-4 2022		ge 2 of 2		
		Qtr 4, 2023	Nov			Dec
Railin	ng [Ch0-3	70(370m)]				
		Surface drain				
			Hydroseedir	ng		
			5	0		
		Footpath works				
	Slop	e works				
Revie	sion			Checked	1	Approved
						11



Contract 2 (NE/2016/05)

识号	Task Name	工期	开始时间	完成时间	Man	前置任务	2	023												
					power		23年6月		23年7月		023年8月		2023年			3年10月		2023年		2023年12
1	Portion 2	179 days	2023年6月19日	2023年12月14日			11 18 25	2 9	16 23	5 30 6	5 13 2	20 27	3 10	17 24	1 8	15 22	2 29	5 12	19 26	3 10 1
2	E2-LT1 Lift Tower & C1 covered walkway	158 days	2023年7月10日	2023年12月14日	3			-			<u> </u>							_		
3	Watermain laying outside Hiu Wah Building/Fu Wah Court (PMI no. 281)	158 days	2023年7月10日	2023年12月14日	1			-										-		
4	WSD submission	98 days	2023年7月10日	2023年10月15日	3		-													
5	Watermain laying works	60 days	2023年10月16日	2023年12月14日	3	4														
6	E3-LT1 Lift Tower	134 days	2023年6月20日	2023年10月31日	3	STATISTICS STATISTICS														
7	Backfill concrete between E3-LT1 & slope	128 days	2023年6月26日	2023年10月31日	3		-													
8	Installation drainage layer	5 days	2023年6月26日	2023年6月30日	3															
9	Pending for TTA & RA	92 days	2023年7月1日	2023年9月30日	3	8														
10	Installation drainage layer & Concreting between E3-LT1 & slope	19 days	2023年10月3日	2023年10月21日	3	9FS+2 days														
11	Surface drainage on top of concrete	10 days	2023年10月22日	2023年10月31日	3	10	-													
12	Road drainage at Hiu Ming Street carriageway	120 days	2023年6月20日	2023年10月17日	1		-													
13	Excavation & rock breaking for Road drainage	5 days	2023年6月20日	2023年6月24日	1															
14	Pending for TTA & RA	98 days	2023年6月25日	2023年9月30日	1	13														
15	Road drainage works	15 days	2023年10月3日	2023年10月17日	3	14FS+2 days														
16	Pedestrian footpath reinstatement	3 days	2023年10月18日	2023年10月20日		15														
17	Roofing works	72 days	2023年7月21日	2023年9月30日																
18	Waterproof	44 days	2023年7月21日	2023年9月2日																
19	Precast concrete roof tile	7 days	2023年9月3日	2023年9月9日		18	-													
20	Finishing works for Upstanding walls	21 days	2023年9月10日	2023年9月30日		19	-													
21	Fall Arrest System	7 days	2023年9月24日	2023年9月30日		20FF]					
22	Lightning works	7 days	2023年9月24日	2023年9月30日		2155	-													
23	E2-FB1 Footbridge (Part 1-3)	134 days	2023年6月19日	2023年10月30日		2135														
24	WSD submission	104 days	2023年6月19日	2023年9月30日	Second second	- fair and the same							-							
25	Irrigation main for footbridge planters	30 days	2023年10月1日	2023年10月30日	1	24									-					
26	E3-FB1 Footbridge	134 days	2023年6月19日	2023年10月30日																
27	WSD submission	104 days	2023年6月19日	2023年9月30日	a second and a second as	2455														
28	Irrigation main for footbridge planters	30 days	2023年0月19日 2023年10月1日	2023年9月30日 2023年10月30日	·	2555	-													
29	Portion 3	107 days	2023年10月1日 2023年8月16日	2023年10月30日		2555								7					_	
30	E2-FB1 Footbridge (Part 3-5)	107 days	2023年8月16日	2023年11月30日		- Arrent and a second														
31	Reinstate Pedestrian crossing & Refuge Island	107 days	2023年8月16日	2023年11月30日																,
32	TTA & XP submission	60 days	2023年8月16日 2023年8月16日	2023年11月30日 2023年10月14日			_											_		
					1		_							1		1				
33	Reinstate Pedestrian crossing & Refuge Island	47 days	2023年10月15日	2023年11月30日		32														
	Task		Droio	ct Summary		山谷子古田石口				- 155 (117 - 24 -	45			- D						
				-		非活动里程码	ф ф			摘要总	iχ =			Progre						
Revision	September 2022		Exterr			非活动摘要	<u></u>			加摘要				Deadli	ne	Ŷ	£			
	Milestone	•	Exterr	nal Milestone 🗇		手动任务		al and the	□ 仅升	F始时间	E									



Contract 3 (NE/2017/03)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx

	Activity Name	Duration	Start	Finish	Sep	
E2017/03 - ARQ PHASE 2A -	Monthly Programme Update (202309)-0 _231003	1696	21-Jun-21 A	15-Oct-25	69	70
oad Improvement Works Lo		506	21-Jun-21 A	23-Sep-24		
Construction Works		506	21-Jun-21 A	23-Sep-24		
CON12110	Drainage & utilities works (RWC2 type 4, 6, 7, 8)	60	21-Jun-21 A	28-Jun-24		
CON12130	Road works (RWC2 type 4, 6, 7, 8)	60	26-Jul-21 A	03-Aug-24		
CON12134	Install stone facing for wall (RWC2 type 4, 6, 7, 8)	72	02-Aug-21 A	23-Sep-24		
CON10231E	(CE358) Watermain diversion due to unforeseen ground condition (by WSD 8	30	17-Aug-22 A	03-Oct-23		
CON10271	Further ELS to RWC2 type 5 due to unforeseen ground utilities	54	31-Aug-22 A	27-Sep-23		
CON10752	Install sheet pile & ELS to RW pile cap (RWC2 type 3, stage 1), 1 team	90	15-May-23 A	27-Sep-23		
CON10432	Construct RW footing (RWC2 type 4 [bay 45 to bay 38])	42	01-Jun-23 A	21-Nov-23		
CON11328C1	PM Review & comment; JV reviese & re-submit; PM review & acceptance on (36	01-Jun-23 A	28-Oct-23		
CON10751	(CE267) Great depth varying encountered on RH level for socket H for on RW	172	06-Jun-23 A	30-Dec-23		
CON10272	Cut slope works (RWC2 Bay 48 to Bay 47)	30	12-Jun-23 A	23-Nov-23		
CON10434	Construct RW wall (RWC2 type 4 [bay 45 to bay 38])	42	08-Jul-23 A	15-Dec-23		
CON10240	Existing sewage drainage pipe diversion (lower stream)	28	01-Aug-23 A	16-Oct-23		
CON10754	Construct RW pile cap / footing (RWC2 type 3, stage 1), 1 team	72	08-Sep-23A	09-Dec-23		
CON115282B	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) at CT6	20	14-Sep-23A	09-Oct-23		
CON12470A	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) on KS27 w	18	18-Sep-23A	12-Oct-23		
CON12330E	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) at KS27 ea	17	18-Sep-23A	12-Oct-23	1 🗖	
CON10274	Cut slope works (RWC2 type 4 Bay 45 to Bay 38)	60	18-Sep-23A	06-Jan-24		
CON12330D	(PMI512) Additional E&M civil provision works & additional drainage works (CP	36	18-Sep-23A	21-Nov-23		
CON11570	Utilities works (FE1-PC3b ~ FE1-PC7b)	12	21-Sep-23	06-Oct-23		
CON11650	Construct NB RC pile cap (FE1-PC1b, 32m, 1m/d, 1 team)	24	21-Sep-23	20-Oct-23		
CON115743	Construct NB RC footing (FE1-F6b to FE1-F7b, 30m, 1.0m/d, 1 team)	30	21-Sep-23	28-Oct-23		
CON10651	Construct RW wall (RWC2 type 1a [Bay 2])	60	28-Sep-23	09-Dec-23		
CON11530	Construct piling foundation on CT6 Type 1 (18nos, 2d/no, 1 team) + 2d for 1st	38	10-Oct-23	23-Nov-23		
CON12510	Install steel frame, canopy, glass panels, louver & PMMA at lift tower (KS27 eas	12	13-Oct-23	27-Oct-23	_	
CON12530	ABWF works (KS27 east side)	37	13-Oct-23	25-Nov-23		
CON12490	At grade works (KS27 east side)	60	13-Oct-23	22-Dec-23	_	
CON12550	E&M works (KS27 east side)	37	13-Oct-23	25-Nov-23	_	
CON12478	Construct at grade works (KS27 west side)	36	13-Oct-23	24-Nov-23	_	
CON12480	Install steel frame, canopy, glass panels, louver & PMMA at lift tower (KS27 we	20	13-Oct-23	06-Nov-23	_	
CON12482	ABWF works (KS27 west side)	72	13-Oct-23	09-Jan-24	_	
CON12484	E&M works (KS27 west side)	72	13-Oct-23	09-Jan-24	_	
CON124781	Construct underground drainage (KS27 west side)	36	13-Oct-23	24-Nov-23	-	
CON10240A	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) on RIW1 R	20	17-Oct-23	09-Nov-23	-	
CON11670	Construct NB RC wall (FE1-PC1b, 32m 0.75m/d, 1 team)	30	21-Oct-23	25-Nov-23	-	
CON12552	Modify working platform for lift installation (KS27 east side)	6	28-Oct-23	03-Nov-23	_	
CON12502	Construct underground drainage (KS27 east side)	48	28-Oct-23	22-Dec-23	_	
CON11328D	Subletting works - socketed H-pile at CT5	36	30-Oct-23	09-Dec-23	-	
CON115763	Construct NB RC wall (FE1-F5b to FE1-F7b, 30m, 0.85m/d, 1 team)	36	30-Oct-23	09-Dec-23	-	
CON12554	Install lift (KS27 east side)	36	04-Nov-23	15-Dec-23	-	
CON12556	Install pillar box (KS27 east side)	36	04-Nov-23	15-Dec-23	-	
CON12486	Modify working platform for lift installation (KS27 west side)	12	07-Nov-23	20-Nov-23		
oad Improvement Works Lo		421	30-Aug-22 A	19-Jan-24		
Construction Works in Slope		171	02-Aug-23 A	19-Jan-24		
CON21130	T&C and Statutory Inspection _Portion B & Slope C3	30	02-Aug-23 A	09-Oct-23		
CON21114	Construct drainage works & utilities at new U-turn bay	42	23-Aug-23 A	12-Oct-23		
CON21113	Construct watermains at new U-turn bay	42	23-Aug-23 A	12-Oct-23		
CON20210	Fabrication of NB steel post - central median near junction at on sau road left tu	70	31-Aug-23 A	08-Nov-23	_	
CON21116	Road works at new U-turn bay	18	13-Oct-23	03-Nov-23	-	
CON21118	Traffic diversion from OSR to Sai Keung	3	04-Nov-23	07-Nov-23	-	
CON21150	Construct hard landscape works at Portion B (Part 1)	60	08-Nov-23	19-Jan-24	-	
CON21170	Construct hard landscape works at Portion B (Part 2)	60	08-Nov-23	19-Jan-24	-	
CON21190	Construct hard landscape works at Portion B (Part 3)	60	08-Nov-23	19-Jan-24	-	
CON20230	Steel post near on sau road left turn to kowloon side delivery	17	09-Nov-23	25-Nov-23	-	
CON20290	Fabrication of NB acoustic panels - along slope side	70	09-Nov-23	17-Jan-24		
Construction Noise Semi-Enc		325	30-Aug-22 A	08-Jan-24		
0.01/0.000	(NCE208) Construct piling fdn SE2 Bay13 to Bay21 (95nos, 2d/no. 1 team + s	200	30-Aug-22 A	06-Oct-23		
CON21968	Excavate & install lateral support (SE2 Bay4 to Bay12; L=110m)	125	25-Nov-22 A	11-Oct-23		
CON21968 CON21690 CON21970	ELS works & UU hanging (Bay13 to Bay21)	24	06-Feb-23 A	06-Oct-23		




ity ID	Activity Name	Duration	Start	Finish	Sep	2023 Oct
					69	70
CON21780	Construct NB RC L-shaped wall (CT4 Bay1 to Bay3; L=30m)	42	08-Jun-23 A	30-Nov-23		
CON21710	Construct NB pile cap (SE2 Bay4 to Bay12; L=110m)	60	28-Aug-23 A	08-Jan-24		
CON21968C	(NCE211) (NCE264) Inclement weather 21/5/2023 to 20/6/2023 at SE2 (Bay1	16	19-Sep-23A	24-Oct-23		
CON219701	(NCE272) (NCE275) Inclement weather 21/8/2023 to 20/0/2023 at SE2 (Bay4	20	25-Oct-23	16-Nov-23		
CON22010	Install pipe pile wall (SE2 Bay13 to Bay21; 65nos 2nos/d + setup, 1 team)	36	17-Nov-23	30-Dec-23		
Road Improvement Wor	ks Location 3 (RIW3)	1373	19-Jul-21 A	15-Oct-25		
Construction Works		1373	19-Jul-21 A	15-Oct-25		
CON31130	Cut slope works (CH115 to CH200) (L=85m, 13007m3, 10m3/d)	1300	19-Jul-21 A	15-Oct-25		
CON30170	Slope works & fill no-fine concrete at slope D1 (Level 1/4, 400m3)	72	19-Aug-21 A	28-Oct-23		
CON31212	Rock slope mapping (Stage 2)	180	03-Oct-22 A	20-Oct-23		
CON31170	Soil nail works & further construct RWD3 (11NE-D/F246, stage 2)	150	21-Oct-22 A	10-Oct-23		
CON31710	Construct footing, pier & pier head F1-4	144	20-Dec-22 A	01-Mar-24		
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	20-Jan-23 A	01-Mar-24	_	
CON30412D	Install UU support (Bay 14b to Bay 16)	6	13-Feb-23 A	30-Oct-23		
CON30394	Backfill RWD1 (bay7 to bay10)	48	21-Apr-23 A	27-Sep-23		
CON32810	Road works (RWD2 remaining)	42	05-Jun-23 A	06-Oct-23		
CON31290	Reinstatment works & fill no-fine concrete works	90	09-Jun-23 A	12-Dec-23		-
CON30430	Construct pile cap (Bay 14b)	12	30-Jun-23 A	06-Nov-23		
	Plate load test (Bay 15 to Bay 16)	12				
CON30430A			15-Jul-23 A	07-Nov-23		
CON324386	Install pipe pile wall (NB SE1 Bay6 to Bay1 & VB1)	18	18-Aug-23 A	07-Oct-23		
CON30674	Construct fresh watermain connection A & B	60	26-Aug-23 A	07-Nov-23	-	
CON31550	Construct soil nails (55nos 10m depth, 3.5d/no, 3 teams) (Slope D4)	60	30-Aug-23 A	10-Nov-23	_	
CON30510A	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) at RWD1 &	20	20-Sep-23A	21-Oct-23		
CON30688	Lay twin DN600 gasmains Bay 7 to Bay 1 (by Towngas)	72	28-Sep-23	23-Dec-23		
CON31550A	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) on RIW3 SI	20	06-Oct-23	30-Oct-23		
CON324386A	(NCE272) (NCE276) Inclement weather (21/8/2023 to 20/8/2023) at SE1 Bay	20	09-Oct-23	01-Nov-23		
CON31190	Erect working platform for soil nail works (Slope D3, stage 2)	42	11-Oct-23	29-Nov-23		
CON30530	Drainage & utilities works (bay 1 to bay 7)	30	24-Oct-23	27-Nov-23		
CON30190	Excavation, find-out rock-head & ELS works (Level 1/4)	102	30-Oct-23	02-Mar-24		
CON31570	Utilities works & drainage works (Slope D4)	60	31-Oct-23	11-Jan-24	_	
CON324387	ELS works at (NB SE1 Bay6 to Bay1 & VB1)	18	02-Nov-23	22-Nov-23	-	
CON30430B	Construct RC stem wall (Bay 14a to Bay 14b)	18	08-Nov-23	28-Nov-23		
CON30676	Trial pit / inspection pit excavation for slat watermain D lower connection	12	08-Nov-23	21-Nov-23		
Pedestrian Connectivity	Facility System B (SYB)	192	17-Jul-23 A	23-Mar-24		
Construction Works		192	17-Jul-23 A	23-Mar-24		
CON51184	Subletting works for ABWF works at System B	48	17-Jul-23 A	27-Sep-23		
CON52530	Construct escalator pit P3 to P4 (E3 & E4)	48	09-Aug-23 A	05-Oct-23		
CON523301	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) on SYB-FB	20	20-Sep-23A	13-Oct-23		
CON51810	Construct underground drainage pipe	108	21-Sep-23	31-Jan-24	- 1,	
CON52510	Construct and erground drainage pipe	108	21-Sep-23	23-Mar-24	- ;	
	5 5 11		· ·		- ;	
CON52172	Construct superstructure SYB-LT1 (remaining works, support of escalator)	36	21-Sep-23	04-Nov-23	- '	
CON51186	Submission works for ABWF works at System B	30	28-Sep-23	04-Nov-23	-	
CON51170	Install glass & window @SYB-LT1	42	06-Oct-23	24-Nov-23	-	
CON52530A	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) on SYB-Es	20	06-Oct-23	30-Oct-23	-	
CON52270	Erect footbridge steel frame PC7 to PC6 (P7 to P6)	12	14-Oct-23	28-Oct-23	4	
CON52470	Construct deck slab, planter wall and roofing PC6 to PC4 (P6 to P5)	30	14-Oct-23	18-Nov-23		
CON52490	Construct deck slab, planter wall and roofing PC4 to PC3 (P5 to LT1)	30	14-Oct-23	18-Nov-23		
CON52250	Erect footbridge steel frame PC8 to PC7 (P8 to P7)	12	30-Oct-23	11-Nov-23		
CON52410	Construct deck slab, planter wall and roofing PC7 to PC6 (P7 to P6)	30	30-Oct-23	02-Dec-23		
CON52550	Construct escalator pit P4 to P7 (E5 & E6)	48	31-Oct-23	27-Dec-23		
CON52590	Install steel roof (steel frame) P4 to P7	18	31-Oct-23	20-Nov-23		
CON53410	Install steel works at LT1 / ST1	72	06-Nov-23	31-Jan-24	1	
CON53430	Install hand railing at ST1	72	06-Nov-23	31-Jan-24	1	
CON52290	Erect footbridge steel frame PC2 to PC1 (P2 to P1)	24	07-Nov-23	04-Dec-23	-	
			07-Nov-23	04-Dec-23	-	
CON52310	Frect tootbridge steel trame PC1 to existing tootbridge (P1)					
CON52310 CON52230	Erect footbridge steel frame PC1 to existing footbridge (P1) Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8)	24 12	13-Nov-23	25-Nov-23	-	

Actual Work Remaining Work NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A

 Milestone ٠


3-Month Rolling Programme





Contract 4 (ED/2020/02)

ID	Task Name	Duration	Start	Finish		1	October 202	-					November		1	
1	Contract Period	1585 day	s Fri 30/7/21	Sun 30/11/25	1/10	8/1) 15/1	0	22/10	29	/10	5/11	12/11	19/11	26	11
2	Contract Starting Date [Contract Award Date 21 Jul 2021]	-	s Fri 30/7/21	Fri 30/7/21	_											
3	Contract Duration	1248 day	rs Fri 30/7/21	Sat 28/12/24												
4	Original Completion Date	0 day	s Sat 28/12/24	Sat 28/12/24												
5	Potential EOT due to CEs and Inclement weather	337 day	s Sun 29/12/24	Sun 30/11/25												
6	Anticipated Completion of the Whole of the Works	0 day	s Sun 30/11/25	Sun 30/11/25												
7	Section of Works and Relevant Portions of Work	1585 day	s Fri 30/7/21	Sun 30/11/25	_											_
8	Section of Works 1 - Portions 1a, 2a & 2b	1189 day	s Mon 30/8/21	Sat 30/11/24	-											
9	Original Completion Date	0 day	s Wed 13/12/23	Wed 13/12/23												
10	Portion 1a	937 day	s Fri 29/4/22	Wed 20/11/24												
11	Access date	0 day	rs Fri 29/4/22	Fri 29/4/22												
12	Construction Duration	594 day	s Fri 29/4/22	Wed 13/12/23												
13	Potential EOT due to Inclement weather and CEs	343 day	s Thu 14/12/23	Wed 20/11/24												
14	Anticipated Completion Date	0 day	s Wed 20/11/24	Wed 20/11/24												
15	Portion 2a	1189 day	s Mon 30/8/21	Sat 30/11/24												
16	Access date	0 day	s Mon 30/8/21	Mon 30/8/21												
17	Construction Duration	836 day	s Mon 30/8/21	Wed 13/12/23												
18	Potential EOT due to Inclement weather and CEs	353 day	s Thu 14/12/23	Sat 30/11/24												
19	Anticipated Completion Date	0 day	s Sat 30/11/24	Sat 30/11/24												
20	Portion 2b	1022 day	s Tue 14/12/21	Mon 30/9/24												
21	Access date	0 day	s Tue 14/12/21	Tue 14/12/21												
22	Construction Duration	730 day	s Tue 14/12/21	Wed 13/12/23												
23	Potential EOT due to Inclement weather and CEs		s Thu 14/12/23	Mon 30/9/24												
24	Anticipated Completion Date		s Mon 30/9/24	Mon 30/9/24												
25	Section of Works 1A - Establishment Works for all Landscape Softworks in Section 1 of the Works	365 day	s Sun 1/12/24	Sun 30/11/25												
26	Original Completion Date	0 day	s Thu 12/12/24	Thu 12/12/24												
27	Commencement of Establishment Work	0 day	s Sun 1/12/24	Sun 1/12/24												
28	Establishment Work Duration	365 day	s Sun 1/12/24	Sun 30/11/25												
29	Anticipated Completion Date	0 day	s Sun 30/11/25	Sun 30/11/25												
30	Section of Works 2 - Portion 8		s Fri 30/7/21	Mon 15/4/24												
31	Original Completion Date		s Sat 29/7/23	Sat 29/7/23												
32	Access date		s Fri 30/7/21	Fri 30/7/21												
33	Construction Duration		s Fri 30/7/21	Sat 29/7/23												
34	Potential EOT due to Inclement weather and CEs		s Sun 30/7/23	Mon 15/4/24												
35 36	Anticipated Completion Date Section of Works 2A - Establishment Works for all Landscape Softworks	-	s Mon 15/4/24 s Fri 30/7/21	Mon 15/4/24 Tue 15/4/25	_											
07	in Section 2 of the Works	0.4-	- E - 20/7/04	E: 00/7/04												
37	Original Completion Date		s Fri 30/7/21	Fri 30/7/21												
38	Commencement of Establishment Work Establishment Work Duration		s Tue 16/4/24	Tue 16/4/24												
39			s Tue 16/4/24	Tue 15/4/25	_											
40	Anticipated Completion Date	-	s Tue 15/4/25	Tue 15/4/25	_											
41	Section of Works 3 - Portions 1b, 3, 4, 5		s Fri 30/7/21 s Tue 30/5/23	Thu 31/8/23 Tue 30/5/23	_											
42 43	Original Completion Date Portion 1b		s Tue 30/5/23 s Tue 29/11/22		_											
43 44	Access date	•	s Tue 29/11/22 rs Tue 29/11/22	Thu 31/8/23 Tue 29/11/22	_											
44 45	Construction Duration		s Tue 29/11/22 rs Tue 29/11/22	Tue 30/5/23												
45 46	Potential EOT due to Inclement weather and CEs		s Wed 31/5/23	Thu 31/8/23	_											
46 47	Anticipated Completion Date		s Wed 31/5/23 s Thu 31/8/23	Thu 31/8/23												
47	Portion 3		s Wed 29/9/21	Thu 31/8/23												
40 49	Access date		s Wed 29/9/21	Wed 29/9/21	_											
49 50	Construction Duration		s Wed 29/9/21	Tue 30/5/23	_											
50	Potential EOT due to Inclement weather and CEs		s Wed 23/5/21	Thu 31/8/23												
51		55 Udy	0 1100 0 110120	110 0 1/0/20												




ina l	nternational Water & Electric Corp.		Dev	elopment of	Anderso	n Road (Quarry Si	ite - Infr	o. ED/2020 astructure e: August 2	, Greer	ning and	d Landso	cape V	Vorks						
D	Task Name	Duration Start	Finish	4/40			ober 2023		00/40		40	E 14 4		ovemb		1	00/44	0/40		nber 202
52	Anticipated Completion Date	0 days Thu 31/8/23	Thu 31/8/23	1/10		8/10	15/10)	22/10	29	/10	5/11		12/1	19/11		26/11	3/12	10/12	17
53	Portion 4	763 days Fri 30/7/21	Thu 31/8/23																	
54	Access date	0 days Fri 30/7/21	Fri 30/7/21																	
55	Construction Duration	670 days Fri 30/7/21	Tue 30/5/23																	
56	Potential EOT due to Inclement weather and CEs	93 days Wed 31/5/23	Thu 31/8/23																	
57	Anticipated Completion Date	0 days Thu 31/8/23	Thu 31/8/23																	
58	Portion 5	551 days Sun 27/2/22	Thu 31/8/23																	
59	Access date	0 days Sun 27/2/22	Sun 27/2/22																	
50	Construction Duration	458 days Sun 27/2/22	Tue 30/5/23																	
51	Potential EOT due to Inclement weather and CEs	93 days Wed 31/5/23	Thu 31/8/23																	
52	Anticipated Completion Date	0 days Thu 31/8/23	Thu 31/8/23																	
53	Section of Works 3A - Establishment Works for all Landscape Softworks in Section 3 of the Works	365 days Fri 1/9/23	Fri 30/8/24																	
54	Original Completion Date	0 days Tue 28/5/24	Tue 28/5/24																	
65	Commencement of Establishment Work	0 days Fri 1/9/23	Fri 1/9/23																	
6	Establishment Work Duration	365 days Fri 1/9/23	Fri 30/8/24																	
67	Anticipated Completion Date	0 days Fri 30/8/24	Fri 30/8/24																	
58	Section of Works 4 - Portions 6, 12	1037 days Fri 30/7/21	Fri 31/5/24														-			
59	Original Completion Date	0 days Tue 13/6/23	Tue 13/6/23																	
70	Portion 6	854 days Sat 29/1/22	Fri 31/5/24																	
71	Access date	0 days Sat 29/1/22	Sat 29/1/22																	
72	Construction Duration	501 days Sat 29/1/22	Tue 13/6/23																	
73	Potential EOT due to Inclement weather and CEs	353 days Wed 14/6/23	Fri 31/5/24																	
74	Anticipated Completion Date	0 days Fri 31/5/24	Fri 31/5/24																	
75	Portion 12	1037 days Fri 30/7/21	Fri 31/5/24																	
76	Access date	0 days Fri 30/7/21	Fri 30/7/21																	
77	Construction Duration	684 days Fri 30/7/21	Tue 13/6/23																	
78	Potential EOT due to Inclement weather and CEs	353 days Wed 14/6/23	Fri 31/5/24																	
79	Anticipated Completion Date	0 days Fri 31/5/24	Fri 31/5/24																	
30	Section of Works 4A - Establishment Works for all Landscape Softworks in Section 4 of the Works Original Completion Date	365 days Sat 1/6/24	Sat 31/5/25																	
31	Commencement of Establishment Work	0 days Wed 12/6/24	Wed 12/6/24 Sat 1/6/24																	
32	Establishment Work Duration	0 days Sat 1/6/24 365 days Sat 1/6/24	Sat 1/0/24 Sat 31/5/25																	
33 34	Anticipated Completion Date	0 days Sat 31/5/25	Sat 31/5/25																	
35	Section of Works 5A - Portions 9, 10	976 days Fri 30/7/21	Sun 31/3/24																	
36	Original Completion Date	0 days Wed 28/6/23	Wed 28/6/23																	
37	Porion 9	915 days Wed 29/9/21	Sun 31/3/24																	
38	Access date	0 days Wed 29/9/21	Wed 29/9/21																	
39	Construction Duration	638 days Wed 29/9/21	Wed 28/6/23																	
90	Potential EOT due to Inclement weather and CEs	277 days Thu 29/6/23	Sun 31/3/24																	
91	Anticipated Completion Date	0 days Sun 31/3/24	Sun 31/3/24																	
92	Portion 10	976 days Fri 30/7/21	Sun 31/3/24																	
93	Access date for Portion	0 days Fri 30/7/21	Fri 30/7/21																	
94	Construction Duration for Portion	699 days Fri 30/7/21	Wed 28/6/23																	
95	Potential EOT due to Inclement weather and CEs	277 days Thu 29/6/23	Sun 31/3/24																	
96	Anticipated Completion Date	0 days Sun 31/3/24	Sun 31/3/24																	
97	Section of Works 5AI - Establishment Works for all Landscape Softworks in Section 5A of the Works	365 days Mon 1/4/24	Mon 31/3/25																	
98	Original Completion Date	0 days Wed 26/6/24	Wed 26/6/24																	
99	Commencement of Establishment Work	0 days Mon 1/4/24	Mon 1/4/24																	
00	Establishment Work Duration	365 days Mon 1/4/24	Mon 31/3/25																	
01	Anticipated Completion Date	0 days Mon 31/3/25	Mon 31/3/25												 					
02	Section of Works 5B - Portion 11	764 days Sun 27/2/22	Sun 31/3/24																	
	Task Critical Task	Milestone 🔷		ummary		Progress														

			Update	ed on	4 Aug 2023
3/12	December	2023 17/12	24/12	.	21/12
3/12	10/12	17/12	24/12		31/12

hina Ir	nternational Water & Electric Corp.			Dev	elopment of	Anderson Roa	ad Quarr	ry Site - Ir	lo. ED/2020 Ifrastructure ne: August 2	, Greeni	ng and La	andscap	e Works	6								
ID -	Task Name	Duration	Start	Finish			October 2							nber 202					1	1	Decem	
103	Original Completion Date	0 day	/s Tue 27/6/23	Tue 27/6/23	1/10	8/10	15	5/10	22/10	29/1	0	5/11	12	2/11	19/	11	26/	11	3/12		10/12	1
103	Access date		/s Sun 27/2/22	Sun 27/2/22																		
105	Construction Duration		/s Sun 27/2/22	Wed 28/6/23																		
106	Potential EOT due to Inclement weather and CEs		/s Thu 29/6/23	Sun 31/3/24	_																	
107	Anticipated Completion Date		/s Sun 31/3/24	Sun 31/3/24	-																	
108	Section of Works 6 - Portion 7		s Tue 29/11/22	Mon 26/2/24	_																	
109	Original Completion Date	-	/s Tue 28/11/23														_	28/1	1			
110	Access date	0 day	s Tue 29/11/22	Tue 29/11/22																		
111	Construction Duration	365 day	/s Tue 29/11/22	Tue 28/11/23														28/11	1			
112	Deferred possession (CE 067)	90 day	/s Wed 29/11/23	Mon 26/2/24												29	9/11 🛓					
113	Anticipated Completion Date	0 day	/s Mon 26/2/24	Mon 26/2/24																		
114	Section of Works 6A - Establishment Works for all Landscape Softworks	365 day	s Tue 27/2/24	Tue 25/2/25																		
115	in Section 6 of the Works	0 day	m Wed 27/11/24	Wed 27/11/24																		
115	Original Completion Date		vs Wed 27/11/24																			
116	Commencement of Establishment Work		/s Tue 27/2/24	Tue 27/2/24																		
117	Establishment Work Duration		rs Tue 27/2/24	Tue 25/2/25 Tue 25/2/25																		
118	Anticipated Completion Date Section of Works 7A - Portions 13a, 14 (DELETED)		/s Tue 25/2/25 /s Fri 30/7/21	Non 29/5/23																		
119	Access date for Portion 13a			Sat 29/1/22																		
120	Construction Duration for Portion 13a		/s Sat 29/1/22	Mon 29/5/23																		
121			rs Sat 29/1/22 rs Mon 29/5/23	Mon 29/5/23 Mon 29/5/23																		
122	Completion of Works in Portion 13a		·																			
123	Access date for Portion 14		/s Fri 30/7/21	Fri 30/7/21																		
24	Construction Duration for Portion 14		/s Fri 30/7/21	Mon 29/5/23																		
125	Completion of Works in Portion 14 Section of Works 7AI - Establishment Works for all Landscape Softworks		/s Mon 29/5/23	Mon 29/5/23																		
126	in Section 7A of the Works (DELETED)	305 UAJ	rs Mon 29/5/23	Tue 28/5/24																		
127	Commencement of Establishment Work for Section 7A	0 day	/s Mon 29/5/23	Mon 29/5/23																		
128	Establishment Work Duration for Section 7A	365 day	/s Tue 30/5/23	Tue 28/5/24																		
129	Completion of Works in Section 7A	0 day	/s Tue 28/5/24	Tue 28/5/24																		
130	Section of Works 7B - Portions 13b, 15	878 day	s Sat 26/2/22	Mon 22/7/24																		
131	Original Completion Date	0 day	/s Fri 29/12/23	Fri 29/12/23																		
132	Portion 13b	878 day	s Sat 26/2/22	Mon 22/7/24																		
133	Access date	0 day	/s Sat 26/2/22	Sat 26/2/22																		
134	Construction Duration	671 day	/s Sun 27/2/22	Fri 29/12/23																		
135	Potential EOT due to Inclement weather and CEs	206 day	/s Sat 30/12/23	Mon 22/7/24																		
136	Anticipated Completion Date	0 day	/s Mon 22/7/24	Mon 22/7/24																		
137	Portion 15		s Sun 27/2/22	Mon 22/7/24																		
138	Access date	-	/s Sun 27/2/22	Sun 27/2/22																		
139	Construction Duration	-	rs Sun 27/2/22	Fri 29/12/23																		
140	Potential EOT due to Inclement weather and CEs	-	vs Sat 30/12/23	Mon 22/7/24																		
141	Anticipated Completion Date		/s Mon 22/7/24	Mon 22/7/24																		
142	Section of Works 7BI - Establishment Works for all Landscape Softworks in Section 7B of the Works	365 day	s Tue 23/7/24	Tue 22/7/25																		
143	Original Completion Date	0 day	/s Fri 27/12/24	Fri 27/12/24																		
144	Commencement of Establishment Work	0 day	/s Tue 23/7/24	Tue 23/7/24																		
145	Establishment Work Duration	365 day	rs Tue 23/7/24	Tue 22/7/25																		
146	Anticipated Completion Date	0 day	/s Tue 22/7/25	Tue 22/7/25																		
47	Section of Works 8 - Portion 16	655 day	rs Thu 16/6/22	Sun 31/3/24																		
48	Original Completion Date	0 day	/s Wed 28/6/23	Wed 28/6/23																		
149	Access date	0 day	/s Thu 16/6/22	Thu 16/6/22																		
50	Construction Duration	378 day	rs Thu 16/6/22	Wed 28/6/23																		
151	Potential EOT due to Inclement weather and CEs	277 day	rs Thu 29/6/23	Sun 31/3/24																		
52	Anticipated Completion Date	-	/s Sun 31/3/24	Sun 31/3/24																		
			1	1																		
	Task Critical Task		filestone 🔷	Su	mmary 🔻	Prog	gress															

	Update	ed (on 4	4 Aug 2023
December 2023				
3/12 10/12 17/12	24/12			31/12
	ł		29/1	2
			29	/12
	30/12			
	30/12		29	/12

						F	Revised Progra	amme: Auq	ust 202	23							
ID	Task Name	Duration	Start	Finish		C	October 2023						November 2				
153	Section of Works 8A - Establishment Works for all Landscape Softworks	365 day	s Mon 1/4/24	Mon 31/3/25	1/10	8/10	15/10	22/10)	29/10	5/1	1	12/11	19/1	1	26/11	
E A	in Section 8 of the Works Original Completion Date	0 day	s Thu 27/6/24	Thu 27/6/24	_												
54																	
55	Commencement of Establishment Work Establishment Work Duration		s Mon 1/4/24	Mon 1/4/24	_												
56 57	Anticipated Completion Date		s Mon 1/4/24 s Mon 31/3/25	Mon 31/3/25 Mon 31/3/25													
58	Section of Works 9 - Portion 17		s Sun 27/2/22	Wed 22/5/24													
50 59	Original Completion Date		s Fri 29/12/23	Fri 29/12/23													
60	Access date		s Sun 27/2/22	Sun 27/2/22													
61	Construction Duration		s Sun 27/2/22	Fri 29/12/23	_												
62	Potential EOT due to Inclement weather and CEs		s Sat 30/12/23	Wed 22/5/24	_												
63	Anticipated Completion Date		s Wed 22/5/24	Wed 22/5/24 Wed 22/5/24													
64	Section of Works 9A - Establishment Works for all Landscape Softworks		s Wed 22/5/24	Thu 22/5/25													
04	in Section 9 of the Works	505 uay	5 1160 22/3/24	1110 22/3/23													
65	Original Completion Date	0 day	s Sat 28/12/24	Sat 28/12/24													
66	Commencement of Establishment Work	0 day	s Wed 22/5/24	Wed 22/5/24													
67	Establishment Work Duration	365 day	s Thu 23/5/24	Thu 22/5/25													
68	Anticipated Completion Date	0 day	s Wed 22/5/24	Wed 22/5/24													
69	Section of Works 10 - All Tree Protection and Preservation Works	1220 day	s Fri 30/7/21	Sat 30/11/24													_
70	Original Completion Date	0 day	s Fri 29/12/23	Fri 29/12/23													
71	Commencement of All Tree Protection and Preservation Work	0 day	s Fri 30/7/21	Fri 30/7/21													
72	All Tree Protection and Preservation Work	883 day	s Fri 30/7/21	Fri 29/12/23													
73	Potential EOT due to Inclement weather and CE	337 day	s Sat 30/12/23	Sat 30/11/24													
74	Completion of All Tree Protection and Preservation Work	0 day	s Sat 30/11/24	Sat 30/11/24													
75	Preliminaries	1585 day	s Fri 30/7/21	Sun 30/11/25													_
76	Establishment of Commercial/Organization	370 day	s Fri 30/7/21	Wed 3/8/22													
77	Inform Contractor of the name and delegated authorities of the PMD (ER)	7 day	s Fri 30/7/21	Thu 5/8/21													
78	Confirmation and arrangement of the method of payment	7 day	s Fri 30/7/21	Thu 5/8/21													
79	Issue forms to CIC& PCFB	14 day	s Fri 30/7/21	Thu 12/8/21													
80	Submission of MPF form to MPFSA	7 day	s Fri 30/7/21	Thu 5/8/21													
81	Notification to Labour Department/Marine Department of the commencement date and other details of the contract		s Fri 30/7/21	Thu 5/8/21													
82	Submission of Summary Details of Contract to the Departmental Safety and Environmental	21 day	s Fri 30/7/21	Thu 19/8/21													
83	Nominate a Labour Officer	7 day	s Fri 30/7/21	Thu 5/8/21													
84	Set up Site Liaison Group (SLG)	7 day	s Fri 30/7/21	Thu 5/8/21													
85	Professional video production company and a competent video director	7 day	s Fri 30/7/21	Thu 5/8/21													
86	Surveyor, Key People		s Fri 30/7/21	Thu 5/8/21													
87	Traffic Consultant, Traffic Engineer	7 day	s Fri 30/7/21	Thu 5/8/21													
88	Particulars of Independent service provider for Digital Works Supervision Syst	7 day	s Fri 30/7/21	Thu 5/8/21													
89	Contractor's Management Team	14 day	s Fri 30/7/21	Thu 12/8/21													
90	BIM team	14 day	s Fri 30/7/21	Thu 12/8/21													
91	Competent member of the sites supervisory staff to oversee and supervise tree works related to arboricultural operations and preservation of trees within	21 day	s Fri 30/7/21	Thu 19/8/21													
92	Content of Contract Webpage (Monthly update afterwards)	21 day	s Fri 30/7/21	Thu 19/8/21													
93	Particulars of the assigned person (competent member with arboriculture	21 day	s Fri 30/7/21	Thu 19/8/21													
94	knowledge of the site supervisory for tree preservation) Details of Geotechnical monitoring team	21 day	s Fri 30/7/21	Thu 19/8/21													
94 95	Design of the CRE Site Office certified by an accepted ICE		s Fri 30/7/21	Sat 28/8/21													
95 96	Design Architect		s Fri 30/7/21	Sat 28/8/21													
97	Specially required staff		s Fri 30/7/21	Sat 28/8/21													
97 98	Public Relation Officer		s Fri 30/7/21	Sat 28/8/21													
	Site Safety Committee (SSC) Meeting (monthly afterwards)		s Fri 30/7/21	Sat 28/8/21 Sat 28/8/21													
99	Meeting of the SSMC (monthly afterwards)		s Fri 30/7/21	Sat 28/8/21													
200				Mon 27/9/21	_												
201	Professional Indemnity Insurance in respect of Contractor's Design	ou day	s Fri 30/7/21														



						Reviseu i i	oyianni	ne: August	2023						
ID	Task Name	Duration	Start	Finish	4/40	October 20		20/40	00	40	E /44	November 202		00/4	
02	Proposed gasket material for waterworks	60 day	s Fri 30/7/21	Mon 27/9/21	1/10	8/10 15/	10	22/10	29/	10	5/11	12/11	19/11	26/1	+
203	7 days advance notice of the date on which workers begin to wear Site uniform; Provide uniforms within 5 days after the design is accepted by PM	60 day	s Fri 30/7/21	Mon 27/9/21											
04	2 Engineering Graduates & 3 Technician apprentices	90 day	s Fri 30/7/21	Wed 27/10/21											
205	Commissioning of DWSS	90 day	s Fri 30/7/21	Wed 27/10/21											
206	Agree on the content and presentation of the dashboard of DWSS	90 day	s Fri 30/7/21	Wed 27/10/21											
207	Monthly collaboration and information exchange of BIM	90 day	s Fri 30/7/21	Wed 27/10/21											
208	Combined Services Drawing (CSD) and CBWD generated from BIM model	90 day	s Fri 30/7/21	Wed 27/10/21											
209	Video script for Project Video Film	180 day	s Fri 30/7/21	Tue 25/1/22											
210	Employment of Construction Industry Council's Graduates (min. 4 graduates)	180 day	s Fri 30/7/21	Tue 25/1/22											
211	Nomination of Treatment process specialist, Design Engineer, and	34 day	s Fri 1/7/22	Wed 3/8/22											
040	Independent Checking Engineer (ICE) Plan & Proposals	60 day	s Fri 30/7/21	Mon 27/9/21											
212	Preparation and submission of Noise Mitigation Plan (3 hard copies, 2		s Fri 30/7/21	Sat 28/8/21											
213	electronic copies)	50 uay	5111 50/1/21	3dl 20/0/21											
214	Preparation and submission of Waste Management Plan (WMP)	30 day	s Fri 30/7/21	Sat 28/8/21											
215	Preparation and submission of Draft Construction Health and Safety Plan (3	7 day	s Fri 30/7/21	Thu 5/8/21											
216	copies) Preparation and submission of Quality Policy statement and quality plan	7 da	s Fri 30/7/21	Thu 5/8/21	_										
216 217	Preparation and submission of Quality Policy statement and quality plan Preparation and submission of Draft Environmental Management Plan		s Fri 30/7/21	Mon 2/8/21	_										
217	(EMP) 3 copies Tender requirements for suppliers of Plant and Materials, Equipment and		s Fri 30/7/21	Thu 12/8/21											
210	Insurance Proposal	11 day	011100/1/21												
219	Preparation of Proposal for arrangement for placement of storage compartments/ drinking water facilities/ toilet/ hand-wash facilities/ showering/ rubbishbin/ working shelter on Site	14 day	s Fri 30/7/21	Thu 12/8/21											
220	Preparation Proposal for security system	14 day	s Fri 30/7/21	Thu 12/8/21											
221	Preparation and submission of DWSS proposal		s Fri 30/7/21	Thu 19/8/21											
222	Preparation and submission of Subcontractor Management Plan (SMP)		s Fri 30/7/21	Thu 19/8/21											
223	Preparation and submission of Construction Health and Safety Plan (6 copies)		s Fri 30/7/21	Sat 28/8/21											
224	Weather protection scheme	-	s Fri 30/7/21	Sat 28/8/21											
225	Proposal of COBie information requirements		s Fri 30/7/21	Sat 28/8/21											
226	Preparation and submission of Final Environmental Management Plan	30 day	s Fri 30/7/21	Sat 28/8/21											
227	(EMP) 3 copies Preparation of Proposed Plans for submission of each Release of	30 day	s Fri 30/7/21	Sat 28/8/21											
228	construction and Project Video Films Preparation and submission of Site Traffic Safety Management Plan (STSMP), (monthly update)	60 day	s Fri 30/7/21	Mon 27/9/21											
229	Preparation and submission of Site Management Plan for TTS	60 day	s Fri 30/7/21	Mon 27/9/21											
230	Preparation and submission of BIM Execution Plan accordance with the PSA 1.14D	60 day	s Fri 30/7/21	Mon 27/9/21											
231	Public Relation (PR) Company, PR plan	60 day	s Fri 30/7/21	Mon 27/9/21											
232	Preparation and submission of Temporary drainage management plan	7 day	s Fri 30/7/21	Thu 5/8/21											
233	Procurements of Major Materials	359 day	s Thu 16/3/23	Fri 8/3/24											+
234	Procurement & material submission of bearing for elevated walkway	45 day	s Thu 16/3/23	Sat 29/4/23											
235	Design, manufacturing and FAT of bearing for elevated walkway	115 day	s Sun 30/4/23	Tue 22/8/23											
236	Deliveries and site inspection of bearing for elevated walkway etc.	15 day	s Wed 23/8/23	Wed 6/9/23											
237	Procurement & material submission of movement joinst for elevated walkway	45 day	s Thu 16/3/23	Sat 29/4/23											
238	Design, manufacturing and FAT of movement joinst for elevated walkway	115 day	s Sun 30/4/23	Tue 22/8/23											
239	Deliveries and site inspection of movement joinst for elevated walkway etc.	15 day	s Wed 23/8/23	Wed 6/9/23											
240	Procurement of Raise Planter Type A&B	90 day	s Mon 11/9/23	Sat 9/12/23											
241	Manufacturing, FAT & delivery of Raise Planter Type A&B	90 day	s Sun 10/12/23	Fri 8/3/24											
242	Procurement of Balustrade Wall BW1-2	90 day	s Mon 11/9/23	Sat 9/12/23											
243	Manufacturing, FAT & delivery of Balustrade Wall BW1-2	90 day	s Sun 10/12/23	Fri 8/3/24											
244	Procurement of Children Play Areas & water play area Park Facilities		s Mon 11/9/23	Sat 9/12/23											-
245	Design, Manufacturing, FAT & delivery of Children Play Areas & water play area Park Facilities	-	s Sun 10/12/23	Fri 8/3/24											
246	Procurement of Adult fitness Area Park Facilities		s Mon 11/9/23	Sat 9/12/23											-
247	Design Manufacturing, FAT & delivery of Adult fitness Area Park Facilities	90 day	s Sun 10/12/23	Fri 8/3/24											

			Updated o	n 4 Aug 2023
	Decemb	er 2023		
3/12	10/12	17/12	24/12	31/12
	9/12			
10/12	9/12			
10/12	*			
	9/12			
10/12	*			

	Task Name	Duration	Start	Finish		1		per 2023			-	.		ber 2023					I	Decemb	
248	Procurement of Elderly fitness Area Park Facilities	90 days I	Non 11/9/23	Sat 9/12/23	1/10		8/10	15/10	22/1	10	29/10	5/11	12	/11	19/11	26/1	1	3/12	9/1	10/12 2	17/12
249	Design, Manufacturing, FAT & delivery of Elderly fitness Area Park Facilities	90 days \$	Sun 10/12/23	Fri 8/3/24	_													10/1			
250	Programme	1537 days I	ri 30/7/21	Mon 13/10/25	-						_						<u> </u>				
251	Preparation & Submission of First Works Program	6 days F	ri 30/7/21	Wed 4/8/21																	
252	Preparation & Submission of Three Months Rolling Program	14 days i	ri 30/7/21	Thu 12/8/21	_																
253	Program Review and Acceptance of First Program	14 days	Thu 5/8/21	Wed 18/8/21																	
254	Preparation and Submission of Detailed Works Program	60 days	Thu 19/8/21	Sun 17/10/21																	
255	Program Review and Acceptance of Works Program	14 days I	Mon 18/10/21	Sun 31/10/21																	
256	Implementation of Programme Management and Monthly Reporting	1443 days I	Mon 1/11/21	Mon 13/10/25	5%																
257	Permit and Licences	60 days l	ri 30/7/21	Mon 27/9/21																	
258	Detailed construction sequences with associated traffic diversion schemes and obtain endorsement in principle from the relevant authorities and the		Fri 30/7/21	Sat 28/8/21																	
259	Risk Assessment for slope works		ri 30/7/21	Thu 5/8/21																	
260	Welfare facilities for workers in accordance with requirements in PS Clause 1.		ri 30/7/21	Thu 5/8/21	_																
261	UU detection equipment brand/model		ri 30/7/21	Thu 5/8/21	_																
262	Certified calibration certificates		Fri 30/7/21	Thu 5/8/21	_																
263 264	Contract Computer Facilities, Electronic Document Management System, Site Record Information System, Digital Works Supervision System and other Name of the designated bank and all related arrangement details for		Fri 30/7/21	Wed 4/8/21 Wed 4/8/21																	
204	payment of wages to all the Site Workers	0 days i	11 30/1/21	Weu 4/0/21																	
265	Site Cleanliness and Tidiness	7 days I	ri 30/7/21	Thu 5/8/21																	
266	3 sets of coloured record photos in SR size (recording existing building/ street furniture)	7 days I	ri 30/7/21	Thu 5/8/21																	
267	Contract Cars	7 days I	ri 30/7/21	Thu 5/8/21																	
268	Design of uniform for site workers	7 days I	ri 30/7/21	Thu 5/8/21																	
269	Survey Equipment for Initial survey		ri 30/7/21	Thu 5/8/21																	
270	Inclinometer access tubes - suppliers, material specification and samples of the tubes and couplings		Fri 30/7/21	Thu 12/8/21																	
271	Payment of Wages System for Site Workers		ri 30/7/21	Thu 12/8/21																	
272	Tree survey record		ri 30/7/21	Thu 12/8/21																	
273	Supply of Survey Equipment for PM use		Fri 30/7/21	Sat 28/8/21																	
274	Complete setting up and begin to operate the Security System Initial Survey		Fri 30/7/21 Fri 30/7/21	Mon 27/9/21 Mon 27/9/21																	
275 276	Assessment for the risk resulting from working in hot weather		ri 30/7/21	Mon 27/9/21																	
270	Contractor's Design	577 days l		Sun 28/1/24	_																
278	Architectural & Structural	183 days l		Fri 30/12/22	_																
279	Prepare & Submission	31 days I		Sun 31/7/22	_																
280	Internal Review & Submission		Non 1/8/22	Mon 15/8/22																	
281	PM Review & AIP	-	Tue 16/8/22	Wed 31/8/22	_																
282	Re-submission		Thu 1/9/22	Fri 30/9/22	_																
283	Design Checker Review & Endorsement		Sat 1/10/22	Fri 7/10/22																	
284	DDA Submission (circulation to Government Authorities)	-	Sat 8/10/22	Sat 15/10/22																	
285	Time risk allowance for DDA processing	7 days \$	Sun 16/10/22	Sat 22/10/22	_																
286	Vetting Process and Approval by Government Authorities and PM	69 days	Sun 23/10/22	Fri 30/12/22																	
287	Park lighting, irrigation system, smart system etc.	341 days I	Mon 14/11/22	Fri 20/10/23					20/10												
288	Covered walkway	150 days I	ri 1/9/23	Sun 28/1/24	_																
289	Prepare	90 days f	ri 1/9/23	Wed 29/11/23													29/11				
290	Internal review, ICE, CSD and submission	30 days	Thu 30/11/23	Fri 29/12/23												30/11					
291	AIP	30 days	Sat 30/12/23	Sun 28/1/24																	
292	Contractor's Design [Enhancement on Architectural Design & Associated Works]		ri 14/1/22	Tue 26/3/24																	
293	Engagement of Design Architectural Firm (CE 005)	-	ri 14/1/22	Fri 14/1/22	_																
294	Enhancement on Architectual Design & Associated Works at Portions 1a, 2a and 2b (Quarry Lake) (CE 070)		Fue 4/4/23	Tue 4/4/23																	
295	AIP and approvals	275 days I		Sat 1/4/23	_																
296	Schematic Landscape Master Plan (LMP), Design AIP, GBP approval	153 days l	n 1/7/22	Wed 30/11/22																	

							Updated on 4	4 Aug 2023
23	19/11		26/11		3/12	December 2023 10/12 17/12	24/12	31/12
					10/12			
				0/4 4				
		3	0/11	29/11			29	/12
							30/12	


ina Int	ternational Water & Electric Corp.		Dev	elopment of	f Ander	son Road Quarr	ry Site -	No. ED/202 Infrastructur ime: Augus	re, Gree	ening an	d Landsca	pe Works				
D Ta	ask Name	Duration Start	Finish	1/10		October 2 8/10 1		22/10		9/10	5/11	November 12/11	2023	26/1	1 3/12	December 2023 10/12 17/12
97	Production of AIP Drawings	92 days Sat 31/12/22	Sat 1/4/23	1/10		0/10 1	5/10	22/10	2	9/10	J/11	12/11	19/11	20/1	1 3/12	10/12 17/1
98	DSD's AIP approval	0 days Sat 1/4/23	Sat 1/4/23													
99	Detailed Design Submission Schedule	149 days Tue 4/7/23	Thu 30/11/23													
00	Statutory submission	92 days Wed 30/8/23	Thu 30/11/23													
01	FSD submission for GBP	0 days Thu 30/11/23		_											30/11	
02	WW0542 documment	0 days Wed 30/8/23 46 days Wed 30/8/23	Wed 30/8/23	_												
03 04	Underground rain water drainage	0 days Sun 15/10/23		-		↓ 15/ ¹	10									
04	Underground watermain	0 days 801 13/10/23	Wed 30/8/23	_		V 13/	10									
06	Undergroud sewerage	0 days Sat 30/9/23	Sat 30/9/23	30/9												
07	Irrigation	0 days Wed 30/8/23	Wed 30/8/23													
08	Landscape and Miscellaneous	101 days Mon 21/8/23	Thu 30/11/23	_												
09	Landscape	56 days Mon 21/8/23	Sun 15/10/23			15	5/10									
10	Smart weir system	0 days Mon 30/10/23	Mon 30/10/23						§ 3	0/10						
11	Flood warning system	0 days Thu 30/11/23													30/11	
12	Building	92 days Tue 4/7/23	Tue 3/10/23													
13	A1: Lavatories	59 days Tue 4/7/23	Thu 31/8/23													
14	Architecture	32 days Mon 31/7/23	Thu 31/8/23	_												
15	Structure E& M	0 days Tue 4/7/23	Tue 4/7/23	_												
16	E& M A2: Management Office Building	8 days Mon 14/8/23 38 days Tue 15/8/23	Mon 21/8/23 Thu 21/9/23	_												
17 18	Az: wanagement Office Building Architecture	17 days Tue 15/8/23	Thu 31/8/23	_												
19	Structure	0 days Mon 21/8/23	Mon 21/8/23	_												
20	E& M	8 days Thu 14/9/23	Thu 21/9/23	_												
21	B1: Multi-Purpose Building	45 days Tue 15/8/23	Thu 28/9/23	_												
22	Architecture	17 days Tue 15/8/23	Thu 31/8/23	_												
23	Structure	0 days Tue 15/8/23	Tue 15/8/23													
24	E& M	8 days Thu 21/9/23	Thu 28/9/23	/9												
25	B2: TX Room/Lavatories	50 days Tue 15/8/23	Tue 3/10/23													
26	Architecture	29 days Tue 15/8/23	Tue 12/9/23													
27	Structure	0 days Wed 30/8/23	Wed 30/8/23													
28	E& M	8 days Tue 26/9/23	Tue 3/10/23	3/*	10											
29	C1: Storeroom/Lavatories	32 days Mon 31/7/23		_												
30	Architecture Structure	32 days Mon 31/7/23 0 days Tue 15/8/23	Tue 15/8/23	_												
31 32	E& M	8 days Mon 14/8/23		_												
33	C2: Water Treatment Plant Room		Fri 22/9/23	_												
34	Architecture	17 days Tue 15/8/23	Thu 31/8/23	_												
35	Structure	0 days Tue 15/8/23	Tue 15/8/23	_												
36	E& M	9 days Thu 14/9/23	Fri 22/9/23													
37	Schedule of Accommodation (SoA) Submission	141 days Sun 2/4/23	Mon 21/8/23													
38	Stage 1	56 days Sun 2/4/23	Sat 27/5/23													
39	Agree SoA with DSD	14 days Sun 2/4/23	Sat 15/4/23													
40	Workshop		Sun 23/4/23													
41	GPA submission and approval	,	Sat 27/5/23													
12	Stage 2	63 days Mon 19/6/23		_												
43	Submission	0 days Mon 19/6/23		_												
44 45	approval DSD's VCAB submission	0 days Mon 21/8/23 183 days Fri 7/4/23	Mon 21/8/23 Fri 6/10/23	_												
	Stage 1 - AIP	28 days Fri 7/4/23	Thu 4/5/23	_												
46 47	Submission and presentation	8 days Fri 7/4/23	Fri 14/4/23	_												
47	Approval	20 days Sat 15/4/23	Thu 4/5/23	_												
	de la companya de la															
	Task Critical	Task Milestone 🔷	Su	mmary 🔻		Progress										
				•												

						Updated o	on 4 Aug 2023
9/11	26/1	1	3/12	Deceml 10/12	ber 2023	24/12	31/12
2/11	20/1		0,12	10/12		2012	
	٠	30/11					
	•	30/11					
	Ť						

hina l	nternational Water & Electric Corp.			Dev	elopment o	f Ande	erson Road	CEDD Contrac d Quarry Site evised Progra	- Infrastr	ucture, G	reening a	and Lai	ndscape	e Work	S									
ID	Task Name	Duration	Start	Finish	1/10		Oc 8/10	tober 2023 15/10	22/	/10	29/10		5/11		mber 20 2/11		/11	26/1	11		3/12	 ecembe 0/12	r 2023 17/12	2
349	Stage 2 - Detailed design	67 days	s Tue 1/8/23	Fri 6/10/23	1/10		0/10	10/10			23/10		0/11		2/11	15	/ 1 1	20/1	+	`	5/12	5/12	17/12	-
350	Submission and presentation	0 days	s Tue 1/8/23	Tue 1/8/23																				
351	VCAB meeting	0 days	s Thu 7/9/23	Thu 7/9/23																				
352	Approval	30 days	s Thu 7/9/23	Fri 6/10/23		6/1 <mark>همه</mark>	10																	
353	Sub-letting (Cost Trimming Scheme)	211 days	s Wed 1/3/23	Wed 27/9/23																				
354	Drawings for cost estimation	30 days	s Wed 1/3/23	Thu 30/3/23																				
355	Tender approval	11 days	s Fri 31/3/23	Mon 10/4/23																				
356	Tender addendum		s Mon 17/4/23	Mon 24/4/23																				
357	Sub-letting Period		s Tue 4/4/23	Fri 28/4/23	_																			
358	Tender Assessment & approval		s Sat 29/4/23	Wed 10/5/23	_																			
359	PMI preparation		s Thu 11/5/23	Fri 7/7/23	_																			
360	Recost trimming by DSD	-	s Sat 8/7/23	Fri 28/7/23	_																			
361	Resubmission of detailed design		s Tue 8/8/23	Wed 6/9/23	_																			
362	Retendering	,	s Thu 7/9/23	Wed 27/9/23	_																			
363	Material submission		s Thu 28/9/23	Tue 26/3/24	_																			
364	Method Statements & Temporary Works Prepartion & submission of generic method statement for site formation work		s Fri 30/7/21 s Tue 1/11/22	Fri 29/9/23 Fri 30/12/22																				
365 366	Preparation & submission of generic method statement for earth slope works		s Tue 1/11/22	Fri 30/12/22																				
367	Preparation & submission of generic method statement for retaining wall		s Wed 1/6/22	Sat 30/7/22	_																			
307	construction	oo uay.	5 WGU 1/0/22	Sal 30/1/22																				
368	Preparation & submission of generic method statement for G.I works	60 days	s Fri 30/7/21	Mon 27/9/21																				
369	Preparation & Submission of generic method statement for drainage works	60 days	s Fri 30/7/21	Mon 27/9/21																				
370	Preparation and submission of generic method statement of road works	60 days	s Tue 1/11/22	Fri 30/12/22																				
371	Preparation & submission of generic method statement of elevated walkway construciton	60 days	s Thu 1/6/23	Sun 30/7/23																				
372	Temporary Work for cut/fill slope works	60 days	s Tue 1/11/22	Fri 30/12/22	_																			
373	Temporary Work for retaining wall construction		s Wed 1/6/22	Sat 30/7/22	_																			
374	Temporary Work for elevated walkway construction		s Tue 1/8/23	Fri 29/9/23	29/9																			
375	Temporary Work for road and drainage works	60 days	s Fri 30/7/21	Mon 27/9/21																				
376	BIM Deliverable	1585 days	Fri 30/7/21	Sun 30/11/25																				
377	Submission of COBie Information Requirements for Asset Management	30 days	s Fri 30/7/21	Sat 28/8/21																				
378	Submission of BIM Execution Plan in accordance with the PS Appendix 1.14D	60 days	s Fri 30/7/21	Mon 27/9/21																				
379	Submission of Combined Services Drawings	90 days	s Fri 30/7/21	Wed 27/10/21																				
380	Submission of proposal for BIM training plan	90 days	s Fri 30/7/21	Wed 27/10/21																				
381	Nomination of staff or subcontractor to attend BIM skill training courses under	120 days	s Fri 30/7/21	Fri 26/11/21																				
382	the pre approved list of the CITF managed by the CIC Collaboration and Model Sharing	60 dave	s Thu 28/10/21	Sun 26/12/21	_																			
383	Monthly Coordination meeting& Submission of monthly BIM progress reports			Sun 30/11/25																		 		
	& Submission of 4D Simulation																							
384	Submission of COBie data deliverables		s Thu 2/10/25	Fri 31/10/25	_																			
385	Submission of a Fully Coordinated BIM Model with field verified in LOD 500	-		Tue 18/11/25																				
386	Submission of O&M Manuals, Product Catalogues and Operating Data	-		Tue 18/11/25	_																			
387	Submission of As-built drawings			Tue 18/11/25	_																			
388	Submission of Asset Data	,		Tue 18/11/25																				
389	Work Area	-	Fri 30/7/21	Sun 30/11/25	_														-					
390	CRE Site Office Design & ICE Endorsement		s Fri 30/7/21	Sat 28/8/21	_																			
391	CRE Site office Design Review and Acceptance		s Sun 29/8/21	Mon 27/9/21 Sun 26/12/21																				
392	CRE Site office Construction Works		s Tue 28/9/21																					
393 394	Completion of CRE Site office Construction Works CRE Site office Mobilization & Maintenance	-	s Mon 24/1/22 s Mon 24/1/22	Mon 24/1/22 Sun 30/11/25	0%																			
394 395	Access for Works Area		s Fri 30/7/21	Fri 30/7/21	0.70																			
395 396	Maintenance Duration for Works Area		s Sat 31/7/21	Wed 26/11/25	_																			
000	Vacate / Handover Works Area	-		Sun 30/11/25																		 		
307				Sun 26/12/21	_																			
397 398	Setting up Contractor's Project office	90 020																						
397 398	Setting up Contractor's Project office	90 days	5 100 20/3/21																					

			Updated or	n 4 Aug 2023
	Decemb	er 2023		
3/12	10/12	17/12	24/12	31/12

ID	Task Name	Duration Star	rt Finish		1/10		er 2023 15/10	nme: August	29/	/10	5/11	November 202 12/11	23 19/11	26/11	1
399	Contractor Site office Maintenance	1407 days Mon 2	24/1/22 Sun 30/11/2	5 🔐		0/10	10/10	22/10	201		0/11	12/11	10/11	20/1	
400	Construction Works	1585 days Fri 30)/7/21 Sun 30/11/	5 -											
401	Section of Works 1 - Portions 1a, 2a, 2b	1220 days Fri 30	0/7/21 Sat 30/11/2	L -											+
402	Engagement of Design Architectural Firm (CE 005)	0 days Fri 14	/1/22 Fri 14/1/22												
403	Enhancement on Architectual Design & Associated Works at Portions 1a, 2a and 2b (Quarry Lake) (CE 070)	0 days Fri 30	/7/21 Fri 30/7/21												
404	Portion 1a	937 days Fri 29	/4/22 Wed 20/11	24 -											
405	Provision of site access [273 days after starting date as per Contract]	0 days Fri 29	/4/22 Fri 29/4/22												
406	Preparation& submission of MS, Temp works, associated plans & docs	210 days Wed 1	1/2/23 Tue 29/8/23												
407	Engineer's AIP of MS, Temp works, plans & associated docs	210 days Wed 1	1/3/23 Tue 26/9/23												
408	Mobilization & Site Clearance	14 days Fri 14	/4/23 Thu 27/4/23												
409	Time Risk Allowance	14 days Fri 28	/4/23 Thu 11/5/23		-										
410	Urban Forest	610 days Wed	22/3/23 Wed 20/11	24 -											-
411	North Portion (Sloping)	610 days Wed 2	22/3/23 Wed 20/11	24 -											
412	Drainage pipe and manhole	78 days Tue 3	/10/23 Tue 19/12/2	3 10											
413	Watermain	78 days Sat 7/	/10/23 Sat 23/12/2	}	7/10										
414	Site formation	91 days Sun 2	24/12/23 Sat 23/3/24												
415	Soil replacement & bioswale system	150 days Sun 2	24/3/24 Tue 20/8/24												
416	Landscape wall and seat	150 days Sun 2	24/3/24 Tue 20/8/24												
417	U channel, edge and pavement	150 days Sun 2	24/3/24 Tue 20/8/24												
418	Tree transplanting from nursery	92 days Wed 2	21/8/24 Wed 20/11/	24											
419	Soft landscaping works	92 days Wed 2	21/8/24 Wed 20/11/	24											
420	Boardwalk	145 days Thu 1	/2/24 Mon 24/6/2	L											
421	Structure	100 days Thu 1	/2/24 Fri 10/5/24												
422	Finishes	45 days Sat 11	1/5/24 Mon 24/6/2												
423	Application for electricity power supply	224 days Wed 2	22/3/23 Tue 31/10/2	3						31/10					
424	Lighting design	210 days Wed 2	22/3/23 Tue 17/10/2	3			17/10								
425	Underground cable ducts	90 days Sun 2	24/3/24 Fri 21/6/24												
426	Application for water supply	138 days Mon 2	26/6/23 Fri 10/11/23									10/11			
427	Underground water supply for irrigation	90 days Sun 2													
428	Lighting system	92 days Thu 1	/8/24 Thu 31/10/2	4											
429	Irrigation system	92 days Thu 1													
430	South Portion	150 days Mon	1/4/24 Wed 28/8/2	1											
431	Shelter	100 days Mon 1													
432	Construction of wetland	150 days Mon 1		•											
433	Boardwalk	90 days Mon 1													
434	Structure	60 days Mon 1													
435	Finishes	30 days Fri 31													
436	U channel, edge and pavement	122 days Mon 1													
437	Portion 2a	1189 days Mon 3													
438	Provision of site access [31 days after starting date as per Contract]	8 days Mon 3													
439	Mobilization & Site Clearance	14 days Tue 7													
440	Preparation & submission of MS, Temp.works, associated plans & docs	210 days Wed 1													
441	Engineer's AIP of MS, Temp works, plans & associated docs	210 days Wed 1													
442	Time Risk Allowance	24 days Tue 2													
443	Lake side	590 days Wed 2		4											
444	Pool edge, paving and finishing	150 days Thu 1													
445	Application for electricity power supply	210 days Wed 2		3			17/10								
446	Lighting design	150 days Wed 2													-
447	Underground cable ducts	60 days Thu 1								04/40					
448	Application for water supply	128 days Mon 2								31/10					
449	Underground water supply for irrigation	60 days Thu 1													
450	Drainage pipes	60 days Thu 1	/2/24 Sun 31/3/24												



hina In	ternational Water & Electric Corp.		Deve	elopment of A	Anderson Ro	ad Quar	ry Site - I	No. ED/20 nfrastructu me: Augus	ure, Gre	ening an	d Landsca	ape Wo	rks					
ID T	ask Name	Duration Start	Finish		. (October	2023						ember 2					 Dec
451	Emergency vehicular access	136 days Mon 1/4/24	Wed 14/8/24	1/10	8/10	1	5/10	22/10	2	29/10	5/11		12/11	19	/11	26/11	3/12	10/1
452	Bioswale near slope	92 days Mon 16/10/23	Mon 15/1/24		16	6/10												
453	Lighting system	61 days Thu 1/8/24	Mon 30/9/24															
454	Irrigation system	61 days Thu 1/8/24	Mon 30/9/24															
455	Soft landscaping works	92 days Thu 1/8/24	Thu 31/10/24															
456	Buildings	481 days Tue 8/8/23	Sat 30/11/24															
457	Detailed designing	214 days Tue 8/8/23	Fri 8/3/24															
458	A1: Lavatories	328 days Sat 7/10/23	Thu 29/8/24		-													
459	Structural works	150 days Sat 7/10/23	Mon 4/3/24	7/10														
460	Finishing and E&M works/Fire services	150 days Tue 5/3/24	Thu 1/8/24															
461	T& C	28 days Fri 2/8/24	Thu 29/8/24															
462	A2: Management Office Building	328 days Sat 7/10/23	Thu 29/8/24															
463	Structural works	150 days Sat 7/10/23	Mon 4/3/24	7/10														
464	Finishing and E&M works/Fire services	150 days Tue 5/3/24	Thu 1/8/24															
465	T& C	28 days Fri 2/8/24	Thu 29/8/24															
466	B1: Multi-Purpose Building	328 days Sat 7/10/23	Thu 29/8/24	'														
467	Structural works	150 days Sat 7/10/23	Mon 4/3/24	7/10														
468	Finishing and E&M works/Fire services	150 days Tue 5/3/24	Thu 1/8/24															
469	T& C	28 days Fri 2/8/24	Thu 29/8/24															
470	B2: TX Room/Lavatories	421 days Sat 7/10/23	Sat 30/11/24															
471	Structural works	150 days Sat 7/10/23	Mon 4/3/24	7/10														
472	Finishing and E&M works/Fire services	143 days Tue 5/3/24	Thu 25/7/24															
473	Hand-over of Transformer Room	10 days Fri 26/7/24	Sun 4/8/24															
474	CLP installation and energisation T& C	90 days Mon 5/8/24 28 days Sun 3/11/24	Sat 2/11/24 Sat 30/11/24															
475 476	C1: Storeroom/Lavatories	328 days Sat 7/10/23	Thu 29/8/24	_														
477	Structural works	150 days Sat 7/10/23	Mon 4/3/24	7/10	-													
478	Finishing and E&M works/Fire services	150 days Sat 7/10/25	Thu 1/8/24	//10														
479	T& C	28 days Fri 2/8/24	Thu 29/8/24															
480	C2: Water Treatment Plant Room	421 days Sat 7/10/23	Sat 30/11/24	_														
481	Modification to existing structure	92 days Sat 7/10/23	Sat 6/1/24	7/10														
482	Structural works	150 days Sun 7/1/24	Tue 4/6/24															
483	Finishing work, E&M installation & Fire service and T & C	151 days Wed 5/6/24	Sat 2/11/24															
484	Final T&C with permanent supply	28 days Sun 3/11/24	Sat 30/11/24															
485	Water play installation at A2	90 days Mon 3/6/24	Sat 31/8/24															
486	External works	590 days Wed 22/3/23	Thu 31/10/24	_														
487	Application for electricity power supply	224 days Wed 22/3/23	Tue 31/10/23	_						31/10								
488	Lighting design	210 days Wed 22/3/23	Tue 17/10/23				17/10			_							 	
489	Underground cable ducts	121 days Mon 1/4/24	Tue 30/7/24															
490	Application for water supply	138 days Mon 26/6/23	Fri 10/11/23									10/1	1					
491	Underground water supply for irrigation	121 days Mon 1/4/24	Tue 30/7/24															
492	Lighting system	61 days Thu 1/8/24	Mon 30/9/24															
493	Irrigation system	61 days Thu 1/8/24	Mon 30/9/24															
494	Drainage pipes	121 days Mon 1/4/24	Tue 30/7/24															
495	Road, pavement and other features	92 days Wed 31/7/24	Wed 30/10/24															
496	Soft landscaping	92 days Thu 1/8/24	Thu 31/10/24															
497	PMI-Additional drainage pipe for Quarry Park	121 days Fri 1/12/23	Sat 30/3/24													1/12		
498	Preparation of O&M Manual	150 days Thu 1/2/24	Sat 29/6/24															
499	As-built drg/model	184 days Wed 22/5/24	Thu 21/11/24															
500	Portion 2b	1022 days Tue 14/12/21	Mon 30/9/24															
501	Provision of site access [137 days after starting date as per Contract]	7 days Tue 14/12/21	Mon 20/12/21															
502	Mobilization & Site Clearance	16 days Tue 21/12/21	Wed 5/1/22															
	Task Critical Task	Milestone 🔷	Sun	nmary	Prog	gress 🚥												

			Updated on \cdot	4 Aug 2023
		D 1 0000		
	2/40	December 2023	04/40	24/40
/11 26/11	3/12	10/12 17/12	24/12	31/12
				-
				7/1
1/12				

hina Ir	iternational Water & Electric Corp.		Dev	/elopm	ent of A	nderson Road	Quarry	Site - Ir	No. ED/202 nfrastructu me: Augus	ire, Gre	ening an	d Lands	scape	Works							
ID T	Fask Name	Duration Start	Finish				tober 202			1					ber 202		I		1		ecember 20
503	Preparation & submission of MS, Temp works, associated plans & docs	240 days Wed 5/1/22	Thu 1/9/22		1/10	8/10	15/1	10	22/10		29/10	5/1	1	12/	11	19/11	2	26/11	3/12	10/	12
503	Engineer's AIP of MS, Temp., works, plans & associated docs	240 days Wed 2/2/22	Thu 29/9/22	_																	
505	Time Risk Allowance	15 days Fri 30/9/22	Fri 14/10/22	_																	
506	Water leakage test within the lake by others	42 days Thu 20/10/22	Wed 30/11/22	_																	
507	Completion of rectification works for leakage test within lake by others	0 days Tue 3/10/23	Tue 3/10/23	-	3/10																
508	Artificial Lake Island	669 days Mon 1/8/22	Thu 30/5/24		3/10																
509	Gabion wall	80 days Mon 1/8/22	Wed 19/10/22	-																	
510	Reconstruction of Gabion wall	60 days Tue 3/10/23	Fri 1/12/23	10															1/12		
511	Placement of boulder (Stage 1)	151 days Thu 1/12/22	Sun 30/4/23																_		
512	Relaying of boulder	60 days Tue 3/10/23	Fri 1/12/23	10															1/12		
513	Soil replacement (Stage 2)	60 days Tue 3/10/23	Fri 1/12/23	10															1/12		
514	Soft landscaping	30 days Wed 1/5/24	Thu 30/5/24																		
515	Artificial lake	731 days Sat 1/10/22	Mon 30/9/24																		
516	Granite stone facing	547 days Sat 1/10/22	Sat 30/3/24								_										
517	Mock up	15 days Sat 1/10/22	Sat 15/10/22																		
518	Late delivery of granite stone due to COVID 19	0 days Mon 5/12/22	Mon 5/12/22																		
519	Installation (Phase 1)	162 days Mon 5/12/22	Mon 15/5/23	$- \square$																	
520	resumption of installation (Phase 2)	180 days Tue 3/10/23	Sat 30/3/24	10																	
521	Construction of viewing steps	121 days Tue 3/10/23	Wed 31/1/24	10																	
522	Finishing for viewing decks A & B and viewing steps	106 days Fri 16/2/24	Fri 31/5/24																		
523	Protective pavement behind floating bridge	92 days Fri 1/3/24	Fri 31/5/24																		
524	CNC walls	92 days Fri 1/3/24	Fri 31/5/24																		
525	Soil replacement/Eco bag for Riparian Zones A, B & C	122 days Fri 1/3/24	Sun 30/6/24																		
526	Planting works for Riparian zone A, B & C	92 days Mon 1/7/24	Mon 30/9/24																		
527	Boulder placement (400 nos.)	90 days Tue 3/10/23	Sun 31/12/23	10																	
528	Sloping Lawn	92 days Mon 1/7/24	Mon 30/9/24																		
529	Nursery for Plantings	447 days Tue 11/4/23	Sun 30/6/24																		
530	Shelters and planter seats	106 days Fri 1/12/23	Fri 15/3/24														1	/12 🍙			
531	Stoplog, smart weir and overflow chamber	90 days Mon 1/1/24	Sat 30/3/24																		
532	Section of Works 1A - Establishment Works for all Landscape Softworks in Section 1 of the Works	365 days Sun 1/12/24	Sun 30/11/25																		
533	Commencement of Establishment Work for Section 1	0 days Sun 1/12/24	Sun 1/12/24																		
534	Establishment Work Duration for Section 1	365 days Sun 1/12/24	Sun 30/11/25																		
535	Completion of Works in Section 1	0 days Sun 30/11/25																			
536	Section of Works 2 - Portion 8	991 days Fri 30/7/21	Mon 15/4/24																		
537	Portion 8	991 days Fri 30/7/21	Mon 15/4/24	_																	
538	Provision of site access [on starting date as per Contract]	7 days Fri 30/7/21	Thu 5/8/21																		
539	Mobilization& Site Clearance	14 days Fri 6/8/21	Thu 19/8/21																		
540	Preparation & submission of MS, Temp works, associated plans & docs	52 days Fri 20/8/21	Sun 10/10/21																		
541	Engineer's AIP of MS, Temp works, plans& associated docs	22 days Mon 11/10/21	Mon 1/11/21																		
542	Drainage pipe and manhole	350 days Tue 2/11/21	Mon 17/10/22	_																	
543	Excavation	350 days Tue 2/11/21	Mon 17/10/22	_																	
544	Pipe laying and manhole construction including backfilling	295 days Tue 7/12/21	Tue 27/9/22																		
545	Excavation for planter	20 days Wed 28/9/22	Mon 17/10/22	_																	
546	Awaiting for revision of design by PM	219 days Tue 18/10/22	Wed 24/5/23	_																	
547	Time Risk Allowance	14 days Tue 18/10/22	Mon 31/10/22					47/40													
548	Application for electricity power supply	338 days Mon 14/11/22		- 20	<i>/</i> 0			17/10													
549 550	Lighting design Application for water supply	321 days Mon 14/11/22 121 days Mon 3/7/23	Sat 30/9/23 Tue 31/10/23	30	13						31/10										
550 551	Wing A	303 days Sun 18/6/23	Mon 15/4/24								31/10										
552	Stage 1	208 days Fri 1/9/23	Tue 26/3/24																		
552 553	Planter wall, soil replacement and seat	50 days Fri 1/9/23	Fri 20/10/23	_				2	0/10												
555 554	Underground cable ducts	35 days Wed 18/10/23					18/10	∠								21/	11				
		00 days Wed 10/10/20	100 2 1/ 1/20													<u> </u>					
554																					

								Updated	on 4	Aug 2023
					Decem	her 0	000	 		
	00/44	I .	2/40	1	Decen		023	04/40	1	24/40
1	26/11	1	3/12		10/12		17/12	24/12		31/12
		1/1	2							
		• • •	-							
		1/1	2							
		1/1	2							
										31/12
	1/12									
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
	1/12							1	/1	
1/11	1/12							1	/1	
1/11	1/12							1		
1/11	1/12							1		
1/11	1/12							1		
1/11	1/12							1		
1/11	1/12							1		

Book Human Shange (1988) Human Biolog 10/10 B/10 10/10 B/10 10/10 20/10 10/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 10/11 20/11 20/11 10/11 20/11 20/11 10/11 20/11	ID 1	Fask Name	Duration Start	Finish		October		00///0				Novemb				
55 Ludo grant data range by implot 10 10 Note 1000000000000000000000000000000000000	555	Lighting system	25 days Fri 16/2/24	Mon 11/3/24	1/10	8/10	15/10	22/10	2	9/10 :	o/11	12/1	1	19/11	26/	1
57 inglicity spain 45.99(10) 10.99(10)		Underground water supply for irrigation	50 days Wed 1/11/23	Wed 20/12/23			Ц		1/11							
Disp Stap / Part / (1) Part / (1) <thpart <br="">(1) Part / (1) Part /</thpart>		Irrigation system	25 days Sat 2/3/24	Tue 26/3/24												
Matrix (care)service) Matrix (care)servica) Matrix (care)servica)		U channel, edge and pavement	50 days Wed 6/12/23	Wed 24/1/24												6
Protecter of of agenative statut Stituty No.5017 Barray wate data Markay Mart 100 Markay Mart 100 Barray wate data Markay Mart 100 Markay Mart 100 Barray wate data Markay Mart 100 Markay Mart 100 Barray wate data Markay Mart 100 Markay Mart 100 Barray wate data Markay Mart 100 Markay Mart 100 Barray wate data Markay Markay Mart 100 Markay Mar		Stage 2	272 days Sun 18/6/23	Fri 15/3/24												_
22 Udetground uses bash Narge Sur 1/10 1929/1 3 Light registem Narge Sur 1/10 1929/1 66 Udetground uses register sur 1 25 days Sur 1/10 1929/1 67 Udetground uses register sur 1 25 days Sur 1/10 1920/1 68 Udetground uses register sur 1 25 days Sur 1/10 1920/1 68 Udetground uses register sur 1 25 days Sur 1/10 18 100/1 68 Sur register sur 1 65 days Sur 1/10 18 100/1 70 Handground uses register sur 1 66 days Sur 1/10 18 100/1 71 Handground uses register sur 1 66 days Sur 1/10 18 100/1 72 Uder ground uses register sur 1 66 days Sur 1/10 18 100/1 73 Ober ground uses register sur 1 26 days Sur 1/10 18 10/0 74 Handground uses register sur 1 26 days Sur 1/10 18 10/0 74 Sar register sur 1 26 days Sur 1/10 18 10/0 75 Sar register sur 1 10 days Nort 1/10 18 10/0 76 Sar register sur 1	60	Awaiting completion of C1 lake remedial works	197 days Sun 18/6/23	Sun 31/12/23												
Bi Lights youth Higher Hard No.2004 Gi Ugenes youth State youth	61	Planter wall, soil replacement and seat	25 days Mon 1/1/24	Thu 25/1/24												
64 Undergrand start starty in major 92 ang 50,2710 Wet 1020 65 Unders starts starty in major 94 ang 50,2707 Wet 1020 66 Unders starts starts 94 ang 50,2707 Wet 1020 67 Institution of start tables 94 ang 50,2707 Wet 1020 68 Start decisity start 94 ang 50,2707 Wet 1020 70 Undergrand start starts 94 ang 51,2707 Wet 1020 71 Undergrand start starts 94 ang 51,2707 Wet 1020 72 Undergrand start starts 94 ang 51,2707 Wet 1020 73 Undergrand start starts 94 ang 51,2707 Wet 1020 74 Undergrand start starts 94 ang 51,2707 Wet 1020 75 Undergrand start starts 94 ang 51,2707 Wet 1020 Start 1002 75 Undergrand start starts 95 ang 51,2707 Net 1020 Net 1020 76 Undergrand start starts 96 ang 51,2024 Net 1042 77 Start starts 96 ang 51,2024 Net 1042 78 Balacestry star	562	Underground cable ducts	20 days Sun 21/1/24	Fri 9/2/24												
Bit Impsongeton Haspike region	63	Lighting system	14 days Fri 16/2/24	Thu 29/2/24												
end U Jaman dag a poronal 92 App Jam 2002 end U Jaman dag a poronal 92 App Jam 2002 Parter and Long Long Jam 2002 Parter and Long Jam 2002 Parter	64	Underground water supply for irrigation	25 days Sun 21/1/24	Wed 14/2/24												
97 Mukhkior junk koline 28 days Tun 19024 Mun 19044 68 98 Unickspip with 46 days kol24 Mun 19044 69 98 Wag C 105 days with 105 days With 1900 is 70 Particle and indicatoring with 1900 is Mun 19044 Mun 19044 71 Undergramma data days for miglion 00 days Tun 29044 Mun 19044 72 Undergramma data days for miglion 00 days Tun 29044 Mun 19044 73 Undergramma data days for miglion 00 days Tun 29044 Mun 19044 74 Wag Days with 00 days fue for 19044 Mun 19944 75 Undergramma data setty for miglion 00 days fue for 1994 Mun 19944 76 Wag Days with 00 days fue for 1994 Mun 19944 77 Ski regramma data days miglion 00 days fue for 1994 Mun 19944 78 Wag Days Min 00 days fue for 1994 Mun 19944 79 Ski regramma data days Min 1996 Ski regramma data days Min 1996 Mun 19944 70 Mun 19945 Mun 19945 Mun 19944 Mun 19944 70 Ski regramma data days Min 19964 Mun 19944 Mun	65	Irrigation system	14 days Sat 2/3/24	Fri 15/3/24												
88 Bell inclusipies units 94 dampis facto204 Nor 19024 90 Werg C 155 dampis Vert 1120 Nor 19024 70 Decimient of component and cold 65 dampis Vert 1120 Nor 19024 71 Underground water stage for ingenon 65 dampis Vert 1120 Nor 19024 72 Lighting preter 95 dampis Vert 1024 Nor 19024 73 Underground water stage stage for ingenon 65 dampis Vert 1024 And 1024 75 Underground water stage stage for ingenon 65 dampis Vert 1024 Nor 19024 76 Soft ingenoment 65 dampis Vert 1024 Nor 19024 77 Soft ingenoment 66 dampis Vert 1024 Nor 19024 78 Nor gamment 66 dampis Vert 1024 Nor 19024 79 Soft ingenoment 66 dampis Vert 1024 Nor 19024 81 Underground water stage for ingenon 66 dampis Nor 19024 Nor 19024 82 Underground water stage for ingenon 66 dampis Nor 19024 Nor 19024 83 Underground water stage for ingenon 66 dampis Nor 19024 Nor 19024 84 Margo foreingenon 66 dampis Nor 19024	666	U channel, edge and pavement	25 days Mon 5/2/24	Thu 29/2/24												
699 Wing C 101 Segwine 1 2023 601 Sel024 70 Person well seguinere daral 60 Segwine 1 2023 601 Sel024 71 Ludosguna dask danish engenere daral 60 Segwine 1 2024 61 Sel024 72 Ludosguna dask danish engenere daral 60 Segwine 2024 61 Sel024 737 Udasguna dask danish 60 Segwine 2024 61 Sel024 741 Magina malen 60 Segwine 2024 66 Sel024 742 Udasen dage angemenet 60 Segwine 10924 66 Sel024 743 Magina malen 60 Segwine 10924 66 Sel024 744 Magina malen 60 Segwine 19924 66 Sel024 745 Sel selexate selexate selexate 60 Segwine 19924 66 Sel024 746 Selexate selexate selexate 60 Segwine 19924 66 Sel024 747 Magina malen 60 Segwine 19924 66 Sel024 748 Magina malen 60 Segwine 19924 66 Sel024 749 Magina malen 60 Segwine 19924 66 Sel024 741 Magina malen	67	Installation of park facilities	28 days Tue 19/3/24	Mon 15/4/24												
770 Parties wind, wind generation wind generation wind, wind generatio	68	Soft landscaping works	45 days Sat 2/3/24	Mon 15/4/24												
71 Urdergrond able doad 4 (dep) 1/2 / 2 / 1 / 1 / 1 / 1 / 2 / 2 / 2 / 2	69	Wing C	125 days Wed 13/12/23	Mon 15/4/24												
1 Upting system 30 days for 1024 N1 1024 N1 1024 3 Underground under supply for rigitation 60 days fr. 10214 N1 0124 1 Underground under supply for rigitation 60 days fr. 10224 Non 11424 1 Underground under supply for rigitation 60 days fr. 10224 Non 11424 1 Sch lentenzym gends. 40 days fr. 10224 Non 11424 1 Sch lentenzym gends. 40 days fr. 10220 Non 11424 1 Sch lentenzym gends. 40 days fr. 10220 Non 11424 1 Sch lentenzym gends. 60 days fr. 10220 Non 11424 1 Underground under supply for rigitation 60 days fr. 10220 Non 11424 2 Underground under supply for rigitation 60 days fr. 10220 Non 11424 3 Underground under supply for rigitation 60 days fr. 10220 Non 11424 4 Integround under supply for rigitation 60 days fr. 10220 Non 11424 6 Underground under supply for rigitation 60 days fr. 10220 Non 11424 6 Sch rigitatin system 80 days	70	Planter wall, soil replacement and seat	60 days Wed 13/12/23	Sat 10/2/24												<u> </u>
73 Undergrand starturgely for inguine 64 degs 19/24 Fri 10/24 1 Undergrand starturgely for inguine 64 degs 19/24 Fri 10/24 75 Utstaren, degrand framment 66 degs Fri 10/24 Mon 19/24 76 Utstaren, degrand framment 66 degs Fri 10/24 Mon 19/24 77 Sub tackazajna unda 63 degs 22/243 Mon 19/24 78 Wing B 232 degs Fri 10/24 Mon 19/24 79 Sub tackazajna unda 64 degs Fri 10/24 Mon 19/24 70 Sub tackazajna unda 64 degs Fri 10/24 Mon 19/24 71 Sub tackazajna unda 64 degs Fri 10/24 Mon 19/24 72 Utdergrams demande 64 degs Fri 10/24 Mon 19/24 73 Utdergrams demande 64 degs Fri 10/24 Mon 19/24 74 Utdergrams demande 64 degs Fri 10/24 Mon 19/24 75 Utdergrams demande 76 degs Fri 10/24 Mon 19/24 76 Utdergrams demande 76 degs Fri 10/24 Mon 19/24 76 Utdergrams demande 76 degs Fri 10/24 <td></td> <td>Underground cable ducts</td> <td>45 days Tue 2/1/24</td> <td>Thu 15/2/24</td> <td></td>		Underground cable ducts	45 days Tue 2/1/24	Thu 15/2/24												
74 Wigkin system 30 days \$82024 8-8-13/24 75 Uthers days in discussion 60 days fit 10024 Mon 154/24 77 Selt backazping suchs 32 days Tur 16328 Mon 154/24 78 Wing B 327 days Tur 16328 Mon 154/24 79 Selt backazping suchs 36 days fit 10024 Mon 154/24 79 Selt backazping suchs 60 days fit 10024 Mon 154/24 78 Uthergo such and such an			•													
10 Underwichtigen diegenerent 60 diegen Fried/24 Mon 154/44 16 Instaltation digas facilities 78 diegen Kantelingen Statut Mon 154/44 17 Schlandsahring under Statut 60 diegen Kantelingen Statut Mon 154/44 17 Schlandsahring under Statut 160 diegen Kantelingen Statut 31/10 31/10 18 Undergrand under statut 160 diegen Kantelingen Statut 31/10 31/10 1 18 Undergrand under statut 160 diegen Kantelingen Statut 160 diegen Kantelingen Statut 31/10 1 1 18 Undergrand under statut 160 diegen Kantelingen Statut 31/10 1	73	Underground water supply for irrigation	60 days Tue 2/1/24	Fri 1/3/24												
76 Mataliand dyard soluties 28 dey Tu 19024, Mot 19424 77 Soft andoogning sorks 46 dey Sat 2024, Mot 19424 78 Wing B 327 deys Tu 25242, Mot 19424, Mot 19424 79 Solt grip cametit 60 deys Fit 1923, Mot 19424, Mot 19424 78 Underground solt code 00 deys Fit 1923, Mot 19424, Mot 19424 78 Underground solt code 00 deys Fit 1923, Mot 19424, Mot 19424 78 Underground solt code, fit ings methin 00 deys Fit 1923, Mot 19424 78 Underground solt code, fit ings methin 00 deys Fit 1923, Mot 19424 78 Underground solt code, for imgiston 00 deys Fit 1923, Mot 19424 78 Soft andoogning works 00 deys Fit 1923, Mot 19424 78 Soft andoogning works 00 deys Fit 1923, Mot 19424 79 Soft andoogning works 00 deys Fit 1923, Mot 19424 79 Soft andoogning works 00 deys Fit 1923, Mot 19424 79 Soft andoogning works 00 deys Fit 1923, Mot 19424 70 Underground water acoph for imgiston 60 deys Fit 1923, Mot 19424 70 Underground water acoph for imgiston 60 deys Fit 1923, Mot 19424 70 Underground water ac	74	Irrigation system		Sun 31/3/24												
77 Shift indicargong was 44 ting sight 2/32 4 Mon 194/4 78 Ming Sum 2014 Mon 194/4 Mon 194/4 79 Sol replacement 60 days Fri 10/23 Mon 301/02 Sol 10/2 Sol 10/2 80 Sances. end it sheller 60 days Fri 10/23 Mon 191/02 Sol 10/2	75	U channel, edge and pavement	60 days Fri 16/2/24	Mon 15/4/24												
Ning B Still registement Obi days Tru 28/23 Non 58/24 79 Sali registement Obi days Tru 28/23 Non 58/24 Sali registement <	76	Installation of park facilities	28 days Tue 19/3/24	Mon 15/4/24												
1 Soft reglacement 90 days Fr 1923 Mon 301023 800 Staticase, seat & sheller 160 days Th 2523 The 311023 3110 801 Undergrund dale ducts 60 days Fr 15224 Mon 15/023 18/40 1////////////////////////////////////	77	Soft landscaping works	45 days Sat 2/3/24	Mon 15/4/24												
80 Shrickse, see & sheller 140 days Till 25502 The 11/1023 11/1033 11/1033	78	Wing B	327 days Thu 25/5/23	Mon 15/4/24			-									
81 Udegrand able duds 60 days Wei 19/023 Set 10/224 82 Lighting system 60 days Wei 19/023 Man 15/424 83 Undegrand weit supply for ingation 60 days Wei 19/023 Nan 15/424 84 Ingation system 00 days Kei 20/24 Nan 15/424 85 Udenmal. dag and pawement 80 days Fin 19/224 Man 15/424 86 Ming D 55 days Fin 19/224 Man 15/424 87 Soft tandscamp works 60 days Fin 19/224 Man 15/424 88 Wing D 55 days Fin 19/224 Man 15/424 90 Saft tandscamp works 60 days Fin 19/223 Man 30/1023 91 Undergrand able subply for ingation 60 days Fin 19/224 Man 15/424 92 Lighting system 60 days Fin 19/223 Tis 21/123 Tis 21/123 92 Lighting system 60 days Fin 19/224 Man 15/424 Man 15/424 93 Undergrand able subply for ingation 60 days Fin 10/223 Tis 21/123 31/10 94 Mingtion system 60 days Fin 10/224 Man 15/424	79	Soil replacement	60 days Fri 1/9/23	Mon 30/10/23												
82 Lighting system 60 days Fr 18/224 Mon 18/424 33 Underground weiter aupply for ingistion 60 days Keit 2/23 Si 3/12/2 44 Ingistion system 30 days Si 2/2/24 Si 3/12/2 55 U channel, edge and pavement 68 days Fr 1/12/23 Tue 2/12/24 66 Installation of park facilities 22 days Tue 3/10/24 Mon 15/4/24 67 Schi replacement 60 days Fr 1/19/22 Mon 15/4/24 68 Wring D 595 days Tue 3/10/23 Mon 15/4/24 69 Schi replacement 60 days Fr 1/19/22 Mon 15/4/24 60 days Fr 10/12/2 Mon 15/4/24 Mon 15/4/24 61 Underground valei supply for ingistion 60 days Fr 10/22/2 Mon 15/4/24 62 Lighting system 60 days Fr 10/22/2 Mon 15/4/24 Mon 15/4/24 63 Underground valei supply for ingistion 60 days Fr 10/22/2 Mon 15/4/24 Mon 15/4/24 64 Ingistion system 60 days Fr 10/22/2 Mon 15/4/24 Mon 15/4/24 65 U channel, edge and pavement 60 day	80	Staircase, seat & shelter	160 days Thu 25/5/23	Tue 31/10/23						31/10						
83 Underground water supply for ringation 60 days Wei 11/123 54 30/123 94 Infigation system 30 days Sat 2324 Su 31/324 65 Underground water supply for ringation 86 days Fin 1/232 Inte 27/224 66 Installation of park facilities 26 days Tue 319/24 Mon 154/24 67 Soft landacaping works 66 days Fin 162/24 Mon 154/24 88 Wing D 56 days Tue 319/27 Mon 154/24 90 Soft landacaping works 66 days Fin 162/24 Mon 154/24 91 Underground cable duds 66 days Wei 181/023 Mon 154/24 92 Lighting system 66 days Wei 181/023 Sta 10/12 31/10 92 Lighting system 66 days Wei 181/023 Sta 10/12 31/10 11/11 94 Underground cable duds 66 days Wei 181/023 Sta 30/124 31/10 11/11 94 Underground system 30 days Sa 23/24 Sta 30/122 18/10 11/11 11/11 94 Infigation system 30 days Sa 23/24 Sta 30/122 18/10 <td>81</td> <td>Underground cable ducts</td> <td>60 days Wed 18/10/23</td> <td></td> <td></td> <td>18/10</td> <td>*</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	81	Underground cable ducts	60 days Wed 18/10/23			18/10	*									
84 Inigation system 30 days Sat 2024 Sun 31/324 85 U channel, dega and pavement 88 days Fri 11/22 Tue 37/224 86 Installation of park from fold 86 days Fri 11/22 Tue 37/224 86 Minal foldines 86 days Fri 11/22 Mon 154/24 87 Soft landscaping works 66 days Fri 16/22 Mon 154/24 88 Wing D 595 days Tue 308/22 Mon 31/02 90 Soft landscaping works 66 days Fri 16/22 Mon 154/24 91 Underground cable duds 66 days Fri 16/22 Mon 154/24 92 Lyding system 66 days Fri 16/22 Mon 154/24 93 Underground cable duds 66 days Fri 16/22 Mon 154/24 94 Infigation system 30 days Sat 20/24 Sat 301/22 95 Underground water supply for ingaton 66 days Fri 16/224 Mon 154/24 96 Soft landscaping works 66 days Fri 16/224 Mon 154/24 97 Retaining Wall 95 stays Tru 30/822 Tue 37/824 96 Soft landscaping works	82		60 days Fri 16/2/24	Mon 15/4/24												
65 U channel, edge and pavement 89 days Fri 1/1223 Tue 27/2/4 66 Installation of park ficalities 28 days Fri 19/2/4 Mon 15/4/24 67 Soft indicacaping works 60 days Fri 19/2/2 Mon 15/4/24 68 Wing D 595 days Tue 30/02/2 Mon 15/4/24 69 Soft indicacament 60 days Fri 19/2/2 Mon 15/4/24 69 Soft indicacament 60 days Fri 19/2/2 Mon 15/4/24 61 Underground able ducts 60 days Fri 19/2/2 Mon 15/4/24 62 Lighting system 60 days Fri 19/2/2 Mon 15/4/24 63 U channel, edge and pavement 60 days Fri 19/2/2 Mon 15/4/24 64 Indiveground valets supply for ingistion 60 days Fri 19/2/2 Mon 15/4/24 67 U channel, edge and pavement 80 days Fri 19/2/2 Mon 15/4/24 68 Soft Indicacaping works 60 days Fri 19/2/2 Mon 15/4/24 69 Soft Indicacaping works 60 days Fri 19/2/2 Mon 15/4/24 61 Soft Indicacaping works 60 days Fri 19/2/2 Mon 15/4/24	83	Underground water supply for irrigation	60 days Wed 1/11/23	Sat 30/12/23					1/11	*						
R6 Installation of park facilities 28 days Tue 19/3/24 Mon 15/4/24 87 Soft landscaping works 60 days pr 16/2/24 Mon 15/4/24 88 Wing D 595 days Tue 30/8/22 Mon 15/4/24 99 Soit replacement 60 days pr 10/2/23 Mon 30/10/2 30/10 90 staircase & shelter 160 days Thu 25/5/23 Tue 31/10/23 31/10 91 Underground vable ductis 60 days Fi 16/2/24 Mon 15/4/24 93 Underground vable ductis 60 days Fi 16/2/24 Mon 15/4/24 93 Underground vable subply for irrigaton 60 days Fi 11/12/23 Noi 15/4/24 93 Underground vable subply for irrigaton 60 days Fi 11/12/23 Noi 15/4/24 94 Irrigaton system 30 days Fi 16/2/24 Soi 13/3/24 95 Underground vable subply for irrigaton 60 days Fi 11/12/23 Tue 17/2/24 96 Soft landscaping works 60 days Fi 11/12/2 Noi 15/4/24 97 Returning Wall 60 days Fi 10/12/2 Tue 91/0/22 98 Issuarce of sits sketh for retaining wall (Leter M5/4/		Irrigation system														
A Soft landscaping works 60 days Fri 16/224 Mon 15/4/24 88 Wing 0 595 days Tue 308/22 Mon 15/4/24 90 Soil replacement 60 days Fri 19/23 Mon 30/10/23 90 discrises & sheller 60 days Fri 19/23 Mon 30/10/23 91 Underground cable ducts 60 days Fri 16/2/24 Mon 15/4/24 92 Lighting system 60 days Fri 16/2/24 Mon 15/4/24 93 Underground valer supply for imgaton 60 days Fri 16/2/24 Mon 15/4/24 94 Imgaton system 60 days Fri 16/2/24 Mon 15/4/24 95 U channel, edge and pavement 88 days Fri 11/23 Tue 27/2/24 96 Soft landscaping works 60 days Fri 16/2/24 Mon 15/4/24 97 Relaining Wall 595 days Tue 30/8/22 Tue 30/8/24 98 Issuance of site sketch for retaining vall (Letter M45/42/0400708) 0 days Tue 30/8/22 Tue 30/8/24 98 Issuance of site sketch for retaining vall (Letter M45/42/0400708) 0 days Tue 30/8/22 Tue 30/8/22 99 Stage 1 (RWA 21, CH5 to CH51.5) 161 days Mon 10															1/1:	2
88 Wing D 595 days Tue 30/8/22 Mon 15/4/24 Ano 30/10/23 89 Soli replacement 60 days Fr 1/8/23 Mon 30/10/23 30/10 31/10 90 staincase & sheller 160 days Tr 1/8/23 Kine 31/10/23 31/10 31/10 91 Underground cable ducts 60 days Fri 16/224 Mon 15/4/24 M		·														
89 Soil replacement 60 days Fri 1923 Mon 301023 30/10 90 staircase & sheller 160 days Tru 25/623 Tue 311023 31/10 31/10 91 Underground cable ducts 60 days Fri 1923 Sai 16/1223 Sai 30/123 Sai																
90 staicase & sheller 160 days Thu 25/5/23 Tue 31/10/23 31/10 91 Underground cable ducls 60 days Wei 18/10/23 Sat 16/12/23 92 Lighting system 60 days Wei 18/10/23 Sat 16/12/23 93 Underground water supply for irrigation 60 days Wei 11/12/3 Sat 30/12/23 94 Underground water supply for irrigation 30 days Sat 2/3/24 Sun 13/12/24 95 U channel, edge and pavement 89 days Fri 1/12/23 Tue 27/2/24 96 Soft landscaping works 60 days Tue 30/8/22 Mon 15/4/24 97 Retaining Wall 595 days Tue 30/8/22 Mon 15/4/24 98 Issuance of site sketch for retaining wall (Letter M45/420/400708) 0 days Tue 30/8/22 Son 19/3/23 99 Stage (RWA 21, CH15 to CH51.5) 16/16 days Mon 10/10/22 Tue 3/1/122 Fri 30/12/22 01 Blinding layer 60 days Fri 25/11/22 Mon 9/1/123 Son 19/12/3 03 Wall stem 60 days Fri 25/11/22 Mon 9/1/123 Son 19/12/3 03 Wall stem 60 days Fri 25/11/22 Mon 9/1/123		-	•		_				-							
91 Underground cable ducts 60 days Wet 18/10/23 Sat 16/12/23 92 Lighting system 60 days Fri 16/22/4 Mon 15/4/24 93 Underground water supply for irrigation 60 days Wet 11/12/3 Sat 30/12/23 94 Irrigation system 30 days Sat 23/24 Sun 31/32/4 95 U channel, edge and pavement 80 days Fri 11/22/3 Tue 27/2/24 96 Sott landscaping works 60 days Fri 16/2/24 Mon 15/4/24 97 Retainning Wall 595 stays Tue 30/8/22 Tue 30/8/22 98 Issuance of site sketch for retaining wall (Letter M45/4/20/400708) 0 days Tue 30/8/22 Tue 30/8/22 99 Stage 1 (RWA 21, CH15 to CH51.5) 161 days Mon 10/10/22 Tue 30/8/22 90 Exavation 60 days Fri 11/11/2 Sun 19/3/23 90 Exavation 60 days Fri 11/11/2 Sun 19/3/23 91 Blinding layer 60 days Fri 11/11/2 Non 91/1/23 92 Base slab 60 days Fri 11/11/12 Non 91/1/23 93 Wall term 60 days Fri 11/11/12 Mon 23/1/23 94 Backfilling 55 days Tue 21/1/23 Sun 19/3/23																
Initial System Initian System Initial System Initial			•							31/10						
93 Underground water supply for irrigation 60 days Wed 11/123 Sat 30/12/23 94 Irrigation system 30 days Sat 2/3/24 Sun 31/3/24 95 U channel, edge and pavement 89 days Fit 11/223 Tue 27/2/24 96 Soft landscaping works 60 days Fit 16/2/24 Mon 15/4/24 97 Retainning Wall 955 days Tue 30/8/22 Mon 15/4/24 98 Issuance of site sketch for retaining wall (Letter M45/4/20/400708) 0 days Tue 30/8/22 Tue 30/8/22 90 Stage 1 (RWA 21, CH15 to CH51.5) 1161 days Mon 10/10/22 Tue 30/8/22 Tue 30/8/22 91 Blinding layer 60 days Fit 30/12/22 Fit 30/12/22 92 Base slab 60 days Fit 11/11/22 Sun 19/3/23 93 Wall stem 60 days Fit 30/12/22 Fit 30/12/22 94 Blinding layer 60 days Fit 30/12/22 Mon 31/12 93 Wall stem 60 days Fit 31/11/12 Mon 91/123 94 Backfilling 55 days Tue 2/11/23 Sun 19/3/23 95 Stag						18/10			-							
94 Irrigation system 30 days Sat 2/3/24 Sun 31/3/24 95 U channel, edge and pavement 89 days Fri 1/12/3 Tue 2/7/2/4 96 Sott landscaping works 60 days Fri 1/6/2/4 Mon 15/4/24 97 Retainning Wall 595 days Tue 30/8/22 Tue 30/8/22 98 Issuance of site sketch for retaining wall (Letter M45/420/400708) 0 days Tue 30/8/22 99 Stage 1 (RWA 21, CH15 to CH51.5) 161 days Mon 10/10/22 901 Excavation 60 days Fri 30/12/22 902 Base slab 60 days Fri 30/12/22 903 Blinding layer 60 days Fri 30/12/22 904 Blinding layer 60 days Fri 30/12/22 905 Wall stem 60 days Fri 30/12/22 903 Wall stem 60 days Fri 30/12/22 904 Backfilling 55 days Tue 2/1/23 904 Backfilling 55 days Tue 2/1/23 905 Stage 2 (Remaining portion) 352 days																
10 10 11 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1/119</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>									1/119							
No. Soft landscaping works G0 days Fi 16/2/4 Mon 15/4/24 97 Retaining Wall 595 days Tue 30/8/22 Mon 15/4/24 98 Issuance of site sketch for retaining wall (Letter M45/420/400708) 0 days Tue 30/8/22 Tue 30/8/22 99 Stage 1 (RWA 21, CH15 to CH51.5) 161 days Mon 10/10/22 Sun 19/3/23 00 Excavation 60 days Tue 1/11/22 Fii 30/12/22 01 Blinding layer 60 days Fii 11/11/22 Fii 30/12/22 02 Base slab 60 days Fii 25/11/22 Mon 23/1/23 03 Wall stem 60 days Fii 25/11/22 Mon 23/1/23 04 Backfilling 55 days Tue 24/1/23 Sun 19/3/23 05 Stage 2 (Remaining portion) 352 days Tue 5/3/24			· · · · · · · · · · · · · · · · · · ·													
97 Retaining Wall 595 day Tue 30/8/22 Mon 15/4/24 98 Issuance of site sketch for retaining wall (Letter M45/420/400708) 0 days Tue 30/8/22 Tue 30/8/22 99 Stage 1 (RWA 21, CH15 to CH51.5) 0161 days Non 10/10/22 Sun 19/3/23 00 Excavation 60 days Tue 11/10/22 Fin 30/12/22 01 Blinding layer 60 days Fin 30/12/22 02 Base slab 60 days Fin 30/12/22 03 Wall stem 60 days Fin 25/11/22 04 Backfilling 55 days Tue 24/123 05 Stage 2 (Remaining portion) 352 day Mon 20/3/23															1/12	
98 Issuance of site sketch for retaining wall (Letter M45/420/400708) 0 days Tue 30/8/22 Tue 30/8/22 99 Stage 1 (RWA 21, CH15 to CH51.5) 161 days Non 10/10/22 Stu 19/3/23 00 Excavation 60 days Non 10/10/22 Thu 8/12/22 01 Blinding layer 60 days Tu 11/12 Fri 30/12/22 02 Base slab 60 days Fri 25/11/22 Mon 9/1/23 03 Wall stem 60 days Fri 25/11/22 Mon 23/1/23 04 Backfilling 55 days Tue 24/1/23 Sun 19/3/23 05 Stage 2 (Remaining portion) 352 days Mon 20/3/23 Tue 5/3/24																
99 Stage 1 (RWA 21, CH15 to CH51.5) 1161 day Mon 10/10/22 Sun 19/3/23 00 Excavation 60 days Thu 8/12/22 01 Blinding layer 60 days Tue 1/11/22 Fri 30/12/22 02 Base slab 60 days Fri 11/11/22 Fri 30/12/22 03 Wall stem 60 days Fri 25/11/22 Mon 9/1/23 04 Backfilling 55 days Fri 25/11/22 Mon 23/123 05 Stage 2 (Remaining portion) 332 days Mon 20/123 Tue 5/3/24			-		_											
No Excavation 60 days Mon 10/10/22 Thu 8/12/22 01 Blinding layer 60 days Tue 1/11/22 Fri 30/12/22 02 Base slab 60 days Fri 11/11/22 Mon 9/1/23 03 Wall stem 60 days Fri 25/11/22 Mon 23/1/23 04 Backfilling 55 days Tue 24/1/23 Sun 19/3/23 05 Stage 2 (Remaining portion) 332 days Mon 20/3/23 Tue 5/3/24			-													
01 Blinding layer 60 day Tue 1/11/22 Fri 30/12/22 02 Base slab 60 days Fri 11/11/22 Mon 9/1/23 03 Wall stem 60 days Fri 25/11/22 Mon 23/1/23 04 Backfilling 55 day Tue 24/1/23 Sun 19/3/23 05 Stage 2 (Remaining portion) 352 day Mon 20/3/23 Tue 5/3/24			-													
D2 Base slab 60 days Fri 11/1/22 Mon 9/1/23 D3 Wall stem 60 days Fri 25/11/22 Mon 23/1/23 D4 Backfilling 55 days Tue 24/1/23 Sun 19/3/23 D5 Stage 2 (Remaining portion) 352 days Mon 20/3/23 Tue 5/3/24																
Mail stem 60 days Fri 25/11/22 Mon 23/1/23 04 Backfilling 55 days Tue 24/1/23 Sun 19/3/23 05 Stage 2 (Remaining portion) 352 days Mon 20/3/23 Tue 5/3/24																
D4 Backfilling 55 days Tue 24/1/23 Sun 19/3/23 D5 Stage 2 (Remaining portion) 352 days Mon 20/3/23 Tue 5/3/24																
Open Stage 2 (Remaining portion) 352 days Mon 20/3/23 Tue 5/3/24																
	04	-	· · · · · · · · · · · · · · · · · · ·													
Ub Revision of wail details by PM Tou days Mon 20/3/23 Wed To/d/23		Stage 2 (Remaining portion)	-													
)5	De later of the state Did								1						




ID	Task Name	Duration	Start	Finish	4/40	0// 0	October 2023		20/40	00/40	.		November 2		4 .	~ ~ ~
607	Tendering	21 day	s Thu 17/8/23	Wed 6/9/23	1/10	8/10	15/10		22/10	29/10	;	5/11	12/11	19/1	1 2	6/1
608	Excavation	90 day	s Thu 7/9/23	Tue 5/12/23												
609	Blinding layer	90 day	s Fri 29/9/23	Wed 27/12/23												
610	Base slab	90 day	s Mon 9/10/23	Sat 6/1/24	_	9/10 >										
611	Wall stem	90 day	s Mon 23/10/23	Sat 20/1/24	_		2	3/10								
612	Backfilling	45 day	s Sun 21/1/24	Tue 5/3/24	-											
613	RC staicase at retaining wall	21 day	s Wed 6/3/24	Tue 26/3/24	-											
614	Handrailing	30 day	s Sun 17/3/24	Mon 15/4/24	-											
615	Section of Works 2A - Establishment Works for all Landscape Softworks	365 day	s Tue 16/4/24	Tue 15/4/25	-											
010	in Section 2 of the Works	0.4	T . 40/4/04	T . 40/4/04	_											
616	Commencement of Establishment Work for Section 2		s Tue 16/4/24	Tue 16/4/24	_											
617	Establishment Work Duration for Section 2		s Tue 16/4/24	Tue 15/4/25	_											
618	Completion of Works in Section 2	-	s Tue 15/4/25	Tue 15/4/25	_											
619	Section of Works 3 - Portions 1b, 3, 4, 5 Portion 1b		s Fri 30/7/21	Thu 31/8/23	_											
620	Portion 1b Provision of site access [487 days after starting date as per Contract]		s Tue 29/11/22 s Tue 29/11/22	Thu 31/8/23 Mon 5/12/22	_											
621	Mobilization & Site Clearance		s Tue 29/11/22 s Tue 6/12/22	Mon 19/12/22	_											
622 623	Time Risk Allowance		s Tue 6/12/22 s Tue 20/12/22	Mon 19/12/22 Mon 26/12/22	_											
623 624	PMI 066		s The 20/12/22 s Thu 13/7/23	Thu 31/8/23	_											
624 625	Sewerage pipes and manholes	,	s Thu 13/7/23 s Thu 13/7/23	Thu 31/8/23	_											
625 626	Greywater pipes and manholes		s Thu 13/7/23 s Thu 13/7/23	Thu 31/8/23	_											
620 627	Laying of 75mm thick milled asphalt chips		s Fri 25/8/23	Thu 31/8/23	_											
628	Lighting	,	s Wed 22/3/23	Thu 31/8/23	_											
629	Application for electricity power supply	-	s Wed 22/3/23	Mon 12/6/23	_											
630	Lighting design		s Wed 22/3/23	Tue 8/8/23	_											
631	Installation including ducting, draw pit and lighting		s Wed 9/8/23	Thu 31/8/23	-											
632	Portion 3		s Wed 29/9/21	Thu 31/8/23	-											
633	Access date	-	s Wed 29/9/21	Wed 29/9/21	-											
634	Deferred possession (CE 004 & 006)		s Wed 29/9/21	Sun 28/11/21	-											
635	Provision of site access	7 day	s Mon 29/11/21	Sun 5/12/21	-											
636	Mobilization& Site Clearance	14 day	s Mon 6/12/21	Sun 19/12/21	_											
637	Preparation& submission of MS, Temp works, associated plans & docs	52 day	s Mon 20/12/21	Wed 9/2/22	-											
638	Engineer AIP of MS, Temp works, plans& associated docs	21 day	s Thu 10/2/22	Wed 2/3/22	-											
639	Installation of chain link fencing	92 day	s Thu 1/6/23	Thu 31/8/23	-											
640	Soft landscaping works - hydroseeding	30 day	s Wed 2/8/23	Thu 31/8/23	-											
641	GI works (PMI 006)	7 day	s Mon 3/10/22	Sun 9/10/22	-											
642	Additional drainage works (PMI 075)	30 day	s Wed 2/8/23	Thu 31/8/23												
643	Portion 4	763 day	s Fri 30/7/21	Thu 31/8/23												
644	Provision of site access [on starting date as per Contract]	7 day	s Fri 30/7/21	Thu 5/8/21												
645	Soft landscaping works - hydroseeding	30 day	s Wed 2/8/23	Thu 31/8/23												
646	GI works (PMI 006)	10 day	s Mon 10/10/22	Wed 19/10/22												
647	Portion 5	551 day	s Sun 27/2/22	Thu 31/8/23												
648	Provision of site access [212 days after starting date as per Contract]	7 day	s Sun 27/2/22	Sat 5/3/22												
649	Soft landscaping works - hydroseeding	30 day	s Wed 2/8/23	Thu 31/8/23												
650	Installation of chain link fencing		s Tue 1/8/23	Thu 31/8/23												
651	Section of Works 3A - Establishment Works for all Landscape Softworks in Section 3 of the Works	365 day	s Fri 1/9/23	Fri 30/8/24												
652	Commencement of Establishment Work for Section 3	0 day	s Fri 1/9/23	Fri 1/9/23	-											
653	Establishment Work Duration for Section 3	,	s Fri 1/9/23	Fri 30/8/24												
654	Completion of Works in Section 3		s Fri 30/8/24	Fri 30/8/24	-											
655	Section of Works 4 - Portions 6, 12		s Fri 30/7/21	Fri 31/5/24	_											
656	Portion 6	-	s Sat 29/1/22	Fri 31/5/24	_											
657	Provision of site access [183 days after starting date as per Contract]	-	s Sat 29/1/22	Sat 29/1/22												
		-	1	1		5 C				1						

			Updated or	n 4 Aug 2023
Dec	ember 2023			
3/12 10/1	2 17/	12	24/12	31/12
5/40				
5/12			07/4	.
			27/1:	2


hina Int	ternational Water & Electric Corp.			Dev	elopment of	Ande	rson Road	d Qua	0 Contra arry Site d Progra	- Infra		e, Gree	ening ar	nd Lar	ndscape	Works	5								
ID T	ask Name	Duration	Start	Finish					r 2023					1		Noven									mber 202
658	Deferred possession	81 days	Sat 29/1/22	Tue 19/4/22	1/10		8/10		15/10		22/10	2	9/10		5/11	12	/11	1	9/11	26/1	1	3/12		10/12	1
659	Mobilization& Site Clearance		Wed 20/4/22	Tue 3/5/22	_																				
660	Issuance of site sketch for retaining wall (Letter C10/500/400739)		Wed 14/9/22	Wed 14/9/22	_																				
661	Drainage works under PMQP 004		Fri 14/10/22	Fri 14/10/22	_																				
662	Time Risk Allowance		Fri 14/10/22	Thu 27/10/22	_																				
663	Drainage pipe and manhole below the base slab of retaining wall		Mon 19/12/22		_																				
664	Excavation	-	Mon 19/12/22		-																				
665	Pipe laying and manhole	170 days	Wed 1/3/23	Thu 17/8/23																					
666	CCTV inspection, testing and commissioning	3 days	Wed 16/8/23	Fri 18/8/23																					
667	Backfilling	112 days	Mon 1/5/23	Mon 21/8/23																					
668	Retaining wall RWA20	189 days	Tue 2/5/23	Mon 6/11/23	_									_											
669	Excavation	112 days	Tue 2/5/23	Mon 21/8/23																					
670	Blinding layer	110 days	Tue 9/5/23	Sat 26/8/23																					
671	Base slab	118 days	Tue 16/5/23	Sun 10/9/23																					
672	Wall stem	85 days	Mon 3/7/23	Mon 25/9/23																					
673	Backfilling	85 days	Mon 14/8/23	Mon 6/11/23										h	6/11										
674	Drainage pipe and manhole above the base slab of retaining wall	27 days	Tue 7/11/23	Sun 3/12/23										-							-	-			
675	Pipe laying and manhole	14 days	Tue 7/11/23	Mon 20/11/23									7	/11 🟅	,				20/11						
676	CCTV inspection, testing and commissioning	3 days	Tue 21/11/23	Thu 23/11/23													21		23						
677	Backfilling	10 days	Fri 24/11/23	Sun 3/12/23														24	/11 揓			3/12			
678	Retaining wall RWA19	120 days	Mon 4/12/23	Mon 1/4/24																		-			
679	Excavation		Mon 4/12/23	Wed 17/1/24																	4/12				
680	Blinding layer		Sat 9/12/23	Mon 22/1/24																		9/1	2		
681	Base slab		Thu 14/12/23	Sat 27/1/24																			<u>1</u>	4/12	
682	Wall stem		Sat 23/12/23	Tue 20/2/24																					- 2
683	Backfilling		Thu 25/1/24	Mon 1/4/24																					
684	Railing		Tue 2/4/24	Fri 31/5/24																					
685	Additional Sewage System (PMI 086)		Tue 2/4/24	Thu 16/5/24	_																				
686	U channel & catchpit, edging and pavement		Mon 18/3/24	Fri 31/5/24	_																				
687	Soft landscaping works		Wed 17/4/24	Fri 31/5/24 Tue 23/4/24																					
688	Irrigation system Contractor's design	-	Tue 16/5/23 Tue 16/5/23	Wed 2/8/23	-																				
689 690	Application for water supply		Thu 3/8/23	Tue 31/10/23									31/10												
690 691	Installation	,	Thu 25/1/24	Tue 23/4/24	_								31/10												
692	Lighting system	,	Fri 30/9/22	Fri 31/5/24																					
693	Contractor's design	-	Fri 30/9/22	Sun 13/11/22	_																				
694	Application for electricity power supply	,	Mon 14/11/22		_								31/10												
695	Lighting design	-	Mon 14/11/22		_								• • • • •												
696	Installation including ducting and draw pit		Thu 25/1/24	Sun 24/3/24	_																				
697	Installation of lighting		Mon 25/3/24	Wed 1/5/24	-																				
698	Energization	-	Thu 2/5/24	Thu 16/5/24	_																				
699	Testing and Commissioning of lighting		Fri 17/5/24	Fri 31/5/24																					
700	Portion 12	-	Fri 30/7/21	Fri 31/5/24	_																				
701	Provision of site access [on starting date as per Contract]	7 days	Fri 30/7/21	Thu 5/8/21																					
702	Mobilization& Site Clearance	14 days	Fri 6/8/21	Thu 19/8/21																					
703	Preparation& submission of MS, Temp works, associated plans & docs	52 days	Fri 20/8/21	Sun 10/10/21																					
704	Engineer's AIP of MS, Temp works, plans& associated docs	22 days	Mon 11/10/21	Mon 1/11/21																					
705	Additional GI at Portion 12 (PMI 005)	15 days	Wed 1/6/22	Wed 15/6/22																					
706	Drainage pipe and manhole	379 days	Tue 2/11/21	Tue 15/11/22																					
707	Excavation	364 days	Tue 2/11/21	Mon 31/10/22																					
708	Pipe laying and manhole consstruction including backfilling	245 days	Wed 16/3/22	Tue 15/11/22																					
709	Draft wall construction	105 days	Wed 16/11/22	Tue 28/2/23																					
		1				1							1												
	Task Critical Task	Mail	estone 🔷	0	mmary		Progre																		

					Updated	on 4 Aug 202	23
3/12	Dec	ember 2 2	023 17/12	1	24/12	31/12	1
5/12	10/1	2	17/12		24/12	31/12	
12							
							-
9/12							
0,12	14/12						
	L		23/12				


			Dev		Anderson Road Quarry Site - Infr Revised Programme					
ID	Task Name	Duration Start	Finish	1/10	October 2023 8/10 15/10	22/10 2	9/10 5/11	November 2023 12/11 19/11	1 26/11	1
710	Awaiting for revision of design by PM	97 days Wed 1/3/23	Mon 5/6/23	1/10	8/10 13/10	22/10 2	9/10 5/11	12/11 19/1	20/11	
711	Draft wall (resumption), staircase and soil replacement	209 days Tue 6/6/23	Sun 31/12/23							
712	Shelter, seat, feature wall and railing	260 days Fri 1/9/23	Fri 17/5/24							
713	U channel & catchpit, edging and pavement	214 days Tue 31/10/23	Fri 31/5/24			31/10				
714	Soft landscaping	60 days Tue 2/4/24	Fri 31/5/24							
715	Additional temporary toilet for LCSD	150 days Wed 1/11/23	Fri 29/3/24			1/11				
716	Irrigation system	344 days Tue 16/5/23	Tue 23/4/24							+
717	Contractor's design	79 days Tue 16/5/23	Wed 2/8/23							
718	Application for water supply	90 days Thu 3/8/23	Tue 31/10/23				31/10			
719	Installation	90 days Thu 25/1/24	Tue 23/4/24							
720	Lighting system	610 days Fri 30/9/22	Fri 31/5/24							-
721	Contractor's design	45 days Fri 30/9/22	Sun 13/11/22							
722	Application for electricity power supply	352 days Mon 14/11/22	Tue 31/10/23				31/10			
723	Lighting design	300 days Mon 14/11/22	Sat 9/9/23							
724	Installation including ducting and draw pit	60 days Thu 25/1/24	Sun 24/3/24							
725	Installation of lighting	38 days Mon 25/3/24	Wed 1/5/24							
726	Energization	15 days Thu 2/5/24	Thu 16/5/24							
727	Testing and Commissioning of lighting	15 days Fri 17/5/24	Fri 31/5/24							
728	Watermain	104 days Wed 1/11/23	Mon 12/2/24							-
729	Excavation	30 days Wed 1/11/23	Thu 30/11/23			1/11				30/11
730	Pipe laying	30 days Fri 1/12/23	Sat 30/12/23						1/12	
731	Water connection	30 days Sun 31/12/23	Mon 29/1/24							
732	Testing and commissioning	14 days Tue 30/1/24	Mon 12/2/24							
733	Section of Works 4A - Establishment Works for all Landscape Softworks in Section 4 of the Works	365 days Sat 1/6/24	Sat 31/5/25							
734	Commencement of Establishment Work for Section 4	0 days Sat 1/6/24	Sat 1/6/24							
735	Establishment Work Duration for Section 4	365 days Sat 1/6/24	Sat 31/5/25							
736	Completion of Works in Section 4	0 days Sat 31/5/25	Sat 31/5/25							
737	Section of Works 5A - Portions 9, 10	976 days Fri 30/7/21	Sun 31/3/24							
738	Portion 9 [Sitting Out Area C & R2-1 Footpath]	915 days Wed 29/9/21	Sun 31/3/24							-
739	Provision of site access [61 days after starting date as per Contract]	8 days Wed 29/9/21	Wed 6/10/21							
740	Mobilization& Site Clearance	15 days Thu 7/10/21	Thu 21/10/21							
741	Preparation& submission of MS, Temp works, associated plans & docs	75 days Tue 1/2/22	Sat 16/4/22							
742	Engineer AIP of MS, Temp works, plans& associated docs	60 days Sun 17/4/22	Wed 15/6/22							
743	Construction of U channel and catchpit	256 days Thu 16/6/22	Sun 26/2/23							
744	Time Risk Allowance	15 days Mon 27/2/23	Mon 13/3/23							
745	Modification of existing surface drain at slope toe (PMI 032)	0 days Fri 19/8/22	Fri 19/8/22							
746	Modification of existing surface drain at slope toe (PMI 050)	0 days Wed 28/9/22	Wed 28/9/22							
747	Handover site to other Contractor	232 days Tue 14/3/23	Tue 31/10/23				31/10			
748	Resumption of modification of existing drain at slope toe	45 days Wed 1/11/23	Fri 15/12/23			1/11	*			<u></u>
749	Backfilling and compaction of road materials	20 days Sat 16/12/23	Thu 4/1/24							
750	Installation of E1 kerbs	21 days Fri 5/1/24	Thu 25/1/24							
751	Construction of porous pavement footpath	44 days Fri 26/1/24	Sat 9/3/24							
752	Installation of street furniture, traffic signs, bollards and road markings	22 days Sun 10/3/24	Sun 31/3/24							
753	Landscaping works	56 days Mon 5/2/24	Sun 31/3/24							
754	Irrigation system	241 days Fri 19/5/23	Sun 14/1/24							+
755	Contractor's design	76 days Fri 19/5/23	Wed 2/8/23							
756	Application for water supply	60 days Thu 3/8/23	Sun 1/10/23	1/10						
757	Approval	30 days Mon 2/10/23	Tue 31/10/23)			31/10			+
758	Installation	30 days Sat 16/12/23	Sun 14/1/24							
759	Lighting system	549 days Fri 30/9/22	Sun 31/3/24							+
760	Contractor's design	45 days Fri 30/9/22	Sun 13/11/22							
761	Application for electricity power supply	352 days Mon 14/11/22	Tue 31/10/23				31/10			
		Milestone 🔷		ummary	Progress					



							Revised Prog	gramme:	August	2023							
ID	Task Name	Duration	Start	Finish	1/10	8/10	October 2023 15/10		22/10	2	9/10	5/11	Novemb 12/1		19/11	26	/1 1
762	Lighting design	300 day	s Mon 14/11/22	Sat 9/9/23	1/10	0/10	15/10		22/10	;	9/10	J/11	12/1		19/11	20	
763	Installation including ducting and draw pit	45 day	s Sat 16/12/23	Mon 29/1/24													
764	Installation of lighting	45 day	s Tue 30/1/24	Thu 14/3/24													
765	Energization	7 day	s Fri 15/3/24	Thu 21/3/24													
766	Testing and Commissioning of lighting	10 day	s Fri 22/3/24	Sun 31/3/24													
767	Portion 10	976 day	s Fri 30/7/21	Sun 31/3/24													
768	Provision of site access [on starting date as per Contract]	7 day	s Fri 30/7/21	Thu 5/8/21													
769	Slope inspection & assessment work		s Fri 6/8/21	Fri 24/9/21													
770	Mobilization, access arrangements, logistic plan & Site Clearance		s Sat 25/9/21	Mon 15/11/21													
771	Preparation & submission of MS, Temp works, associated plans & docs		s Tue 16/11/21	Wed 22/12/21													
772	Time Risk Allowance	-	s Thu 23/12/21	Fri 7/1/22													
773	Engineer's AIP of MS, Temp.works, plans & associated docs		s Sat 8/1/22	Fri 28/1/22													
774	Demolition and removal of disused water pipe and sprinkler system		s Sat 29/1/22	Thu 7/7/22													
775	Reinstatement of joint sealant at drainage channel		s Fri 16/9/22	Sun 31/3/24													
776	Installation of display sign for slope registration	,	s Thu 1/2/24	Sun 31/3/24													
777	Slope Works at Feature No. 11NE-D/C998 (409m)		s Wed 21/2/24	Sun 31/3/24													
778	Construction of concrete maintenance staircase with hand railings		s Wed 21/2/24	Sun 31/3/24													
779	Slope Works at Feature No. 11NE-D/FR657 (63m)		s Mon 18/12/23	Wed 31/1/24													
780	Filling of void with cement soil		s Tue 9/1/24	Tue 16/1/24													
781	Construction of concrete berm		s Mon 18/12/23	Tue 16/1/24													
782	Installation of hand railings		s Tue 2/1/24	Tue 16/1/24													
783	Repainting of handrailing		s Thu 25/1/24 s Wed 17/1/24	Wed 31/1/24 Thu 15/2/24													
784 785	Slope Works at Feature No. 11NE-D/C1003 (265m) Construction of concrete berm		s Wed 17/1/24	Thu 15/2/24													
786	Installation of hand railings		s Thu 8/2/24	Thu 15/2/24 Thu 15/2/24													
787	Slope Works at Feature No. 11NE-D/C1006 (60m)		s Fri 16/2/24	Wed 27/3/24													
788	Construction of concrete berm (~30m)		s Fri 16/2/24	Thu 7/3/24													
789	Installation of hand railings (~30m)		s Fri 1/3/24	Thu 7/3/24													
790	Repainting of handrailing		s Wed 20/3/24	Wed 27/3/24													
791	Slope Works at Feature No. 11NE-D/C987 (90m)		s Fri 8/7/22	Tue 23/5/23													
792	Construction of concrete berm		s Wed 3/5/23	Tue 23/5/23													
793	Installation of hand railings		s Wed 17/5/23	Tue 23/5/23													
794	Installation of non-biodegradable erosion control mat with hydroseeding		s Fri 8/7/22	Tue 23/5/23													
795	Repainting of handrailing		s Wed 17/5/23	Tue 23/5/23													
796	Slope Works at Feature No. 11NE-D/C980 (55m)	106 day	<mark>s</mark> Mon 18/9/23	Mon 1/1/24													
797	Construction of concrete berm		s Sat 18/11/23	Sun 17/12/23									18/	11			
798	Installation of hand railings	17 day	s Fri 1/12/23	Sun 17/12/23													2
799	Installation of non-biodegradable erosion control mat with hydroseeding	91 day	s Mon 18/9/23	Sun 17/12/23													
800	Repainting of handrailing	7 day	s Tue 26/12/23	Mon 1/1/24													
801	Slope Works at Feature No. 11NE-D/C174 (70m)	7 day	<mark>s</mark> Wed 17/1/24	Tue 23/1/24													
802	Reinstatement of sprayed concrete	7 day	s Wed 17/1/24	Tue 23/1/24													
803	Slope Works at Feature No. 11NE-D/C688 (167m)	37 day	<mark>s</mark> Wed 24/1/24	Thu 29/2/24													
804	Construction of tree rings x9	7 day	s Fri 23/2/24	Thu 29/2/24													
805	Reinstatement of sprayed concrete	37 day	s Wed 24/1/24	Thu 29/2/24													
806	Slope Works at Feature No. 11NE-D/C1026 (60m)	124 day	<mark>s</mark> Wed 17/5/23	Sun 17/9/23													
807	Filling of void with cement soil	16 day	s Sat 2/9/23	Sun 17/9/23													
808	Installation of non-biodegradable erosion control mat with hydroseeding	117 day	s Wed 24/5/23	Sun 17/9/23													
809	Repainting of handrailing	124 day	s Wed 17/5/23	Sun 17/9/23													
810	Slope Works at Feature No. 11NE-D/C979 (45m)		<mark>s</mark> Sun 24/9/23	Tue 30/1/24													
811	Construction of concrete berm		s Wed 17/1/24	Tue 30/1/24													
812	Installation of hand railings		s Wed 24/1/24	Tue 30/1/24													
313	Repainting of handrailing	7 day	s Sun 24/9/23	Sat 30/9/23	<mark>∢30/9</mark>												
	Task Critical Task		lilestone 🔷	, ,	Summary	Pro	gress										




ID	Task Name	Duration Start	Finish	4/40	October 2023	00/40		0/4.0	E IA A	November 2		00/	
314	Slope Works at Feature No. 11NE-D/C947 (420m)	101 days Wed 13/9/23	Fri 22/12/23	1/10	8/10 15/10	22/10	2	9/10	5/11	12/11	19/11	26/1	11
15	Filling of void with cement soil	7 days Wed 13/9/23	Tue 19/9/23										
16	Removal of damaged wire mesh and construction of new wire mesh	94 days Wed 20/9/23	Fri 22/12/23										
17	Installation of hand railings	14 days Sat 9/12/23	Fri 22/12/23										
18	Reinstatement of concrete berm	7 days Sat 16/12/23	Fri 22/12/23										
19	Repainting of handrailing	7 days Sat 16/12/23	Fri 22/12/23										
20	Slope Works at Feature No. 11NE-D/C977 (300m)	50 days Sat 23/12/23	Sat 10/2/24										
21	Construction of 450 mm U-channel (~175m)	29 days Sat 13/1/24	Sat 10/2/24										
22	Construction of wire mesh	50 days Sat 23/12/23	Sat 10/2/24										
23	Construction of handrailing	7 days Sun 4/2/24	Sat 10/2/24										
24	Repainting of handrailing	7 days Sun 4/2/24	Sat 10/2/24										
25	Slope Works at Feature No. 11NE-D/C986 (190m)	152 days Wed 1/11/23	Sun 31/3/24										+-
26	Filling of void with cement soil	7 days Wed 1/11/23	Tue 7/11/23				1/11		7/1	1			
27	Construction of concrete berm	20 days Wed 8/11/23	Mon 27/11/23						8/11 📩			27	/11
28	Installation of hand railings	6 days Wed 22/11/23	Mon 27/11/23								22/11	27	/11
29	Construction of wire mesh	50 days Sun 11/2/24	Sun 31/3/24										
30	Slope Works at Feature No. 11NE-D/C871 (260m)	320 days Fri 8/7/22	Tue 23/5/23										
31	Construction of lockable gate	7 days Wed 17/5/23	Tue 23/5/23										
32	Removal of existing damaged hand railings	14 days Wed 10/5/23	Tue 23/5/23										
33	Installation of hand railings	320 days Fri 8/7/22	Tue 23/5/23										
34	Installation of non-biodegradable erosion control mat with hydroseeding	24 days Sun 30/4/23	Tue 23/5/23										
35	Reinstatement of concrete berm	7 days Wed 17/5/23	Tue 23/5/23										
36	Repainting of handrailing	7 days Wed 17/5/23	Tue 23/5/23										
37	Slope Works at Feature No. 11NE-D/C976 (185m)	119 days Wed 24/5/23	Tue 19/9/23										
38	Construction of concrete berm	25 days Sat 26/8/23	Tue 19/9/23										
39	Installation of hand railings	7 days Wed 13/9/23	Tue 19/9/23										
40	Repainting of existing steel maintenance staircase	7 days Wed 13/9/23	Tue 19/9/23										
41	Construction of wire mesh	119 days Wed 24/5/23	Tue 19/9/23										
42	Removal of existing handrailing and steel landing plates and re-construct	7 days Wed 13/9/23	Tue 19/9/23										
43	Slope Works at Feature No. 11NE-D/C978 (350m)	25 days Tue 28/11/23	Fri 22/12/23										+
44	Construction of concrete berm	25 days Tue 28/11/23	Fri 22/12/23								2	8/11 🎽	
45	Installation of hand railings	16 days Thu 7/12/23	Fri 22/12/23										
46	Repainting of existing steel maintenance staircase	7 days Sat 16/12/23	Fri 22/12/23										
47	Slope Works at Feature No. 11NE-D/C988 (370m)	25 days Sat 23/12/23	Tue 16/1/24										
48	Construction of concrete berm	25 days Sat 23/12/23	Tue 16/1/24										
49	Installation of hand railings	15 days Tue 2/1/24	Tue 16/1/24										
50	Slope Works at Feature No. 11NE-D/C1004 (375m)	7 days Wed 31/1/24	Tue 6/2/24										
51	Repainting of handrailing	7 days Wed 31/1/24	Tue 6/2/24										
52	Section of Works 5AI - Establishment Works for all Landscape Softworks in Section 5A of the Works	365 days Mon 1/4/24	Mon 31/3/25										
53	Commencement of Establishment Work for Section 5A	0 days Mon 1/4/24	Mon 1/4/24										
54	Establishment Work Duration for Section 5A	365 days Mon 1/4/24	Mon 31/3/25										
55	Completion of Works in Section 5A	0 days Mon 31/3/25	Mon 31/3/25										
56	Section of Works 5B - Portion 11	764 days Sun 27/2/22	Sun 31/3/24	_									_
57	Portion 11	764 days Sun 27/2/22	Sun 31/3/24										_
58	Provision of site access [212 days after starting date as per Contract]	0 days Sun 27/2/22	Sun 27/2/22										
59	Portion 9 delay (Handover site to other Contractor)	232 days Tue 14/3/23	Tue 31/10/23					31/10					
60	Provision of site access and stockpile area for works at Portion 9	152 days Wed 1/11/23	Sun 31/3/24				1/11	+					
61	Road marking & miscellaneous work	30 days Sat 2/3/24	Sun 31/3/24										
62	Section of Works 6 - Portion 7	455 days Tue 29/11/22	Mon 26/2/24	_									_
63	Portion 7	455 days Tue 29/11/22	Mon 26/2/24	_									_
64	Access date [487 days after starting date as per Contract]	0 days Tue 29/11/22	Tue 29/11/22										
65	Deferred possession (PMI 58)	90 days Tue 29/11/22	Sun 26/2/23										



	T. I. M.	D	011	Et al a		Revised Program	nnie. 7 lagast 20	123				,	
ID	Task Name	Duration	Start	Finish	1/10	October 2023 8/10 15/10	22/10	29/10 5/	/11	lovember 2023 12/11 19	9/11	26/11	
866	Provision of site access	7 days	s Mon 27/2/23	Sun 5/3/23									
867	Mobilization& Site Clearance	60 days	s Mon 6/3/23	Thu 4/5/23									
868	Time Risk Allowance		s Fri 5/5/23	Fri 19/5/23									
869	Excavation/backfilling and compaction of material	30 days	s Wed 27/9/23	Thu 26/10/23			26/1	10					
870	Construction of U-channels with cover and catchpits		s Fri 27/10/23	Thu 28/12/23			27/10						
871	Road Paving work and asscociates street furniture	-	s Fri 29/12/23	Sat 27/1/24									
372	Soft landscaping works	,	s Sun 28/1/24	Mon 26/2/24									
373	Irrigation system	-	s Fri 19/5/23	Thu 26/10/23									
374	Contractor's design		s Fri 19/5/23	Sun 2/7/23									
875	Application for water supply		s Mon 3/7/23	Thu 31/8/23									
876	Approval		s Fri 1/9/23	Sat 30/9/23	30/9								
877	Installation		s Wed 27/9/23	Thu 26/10/23			26/	10					
378	Section of Works 6A - Establishment Works for all Landscape Softworks in Section 6 of the Works	365 days	s Tue 27/2/24	Tue 25/2/25									
379	Commencement of Establishment Work for Section 6	0 days	s Tue 27/2/24	Tue 27/2/24									
380	Establishment Work Duration for Section 6		s Tue 27/2/24	Tue 25/2/25									
381	Completion of Works in Section 6	,	s Tue 25/2/25	Tue 25/2/25									
382	Section of Works 7A - Portions 13a, 14 (DELETED)	•	s Fri 30/7/21	Sun 20/11/22									
383	Portion 13a		s Fri 30/7/21	Sun 20/11/22									
384	Provision of site access [183 days after starting date as per Contract]	-	s Fri 30/7/21	Sat 7/8/21									
385	Mobilization& Site Clearance		s Fri 30/7/21	Thu 12/8/21									
886	(G.I Works) Geotechnical Instrumentation Installation		s Fri 30/7/21	Sat 9/10/21									
87	Time Risk Allowance		s Fri 30/7/21	Thu 19/8/21									
888	Bulk excavation of cut slope {Access path& Site G-2}		s Sat 10/9/22	Sun 20/11/22									
389	Cutting & filling of slopes to formation level {Access path & Site G-2}		s Fri 30/7/21	Mon 15/11/21									
390	Construction of drainage system with cover and catchpits {Access path & Site G-2}	84 days	s Fri 30/7/21	Thu 21/10/21									
391	CCTV, testing & commissioning of drainage works	32 days	s Fri 30/7/21	Mon 30/8/21									
392	Construction of footpath, pavements, road furniture& road marking etc.	73 days	s Fri 30/7/21	Sun 10/10/21									
393	Portion 14	186 days	s Fri 30/7/21	Mon 31/1/22									
94	Provision of site access [on starting date as per Contract]	7 days	s Fri 30/7/21	Thu 5/8/21									
395	Mobilization& Site Clearance	14 days	s Fri 30/7/21	Thu 12/8/21									
396	Preparation& submission of MS, Temp works, associated plans & docs	52 days	s Fri 30/7/21	Sun 19/9/21									
897	Engineer's AIP of MS, Temp works, plans & associated docs	22 days	s Fri 30/7/21	Fri 20/8/21									
398	Time Risk Allowance		s Fri 30/7/21	Thu 2/9/21									
399	Cutting& filling of slopes to formation level {Site G-2}	108 days	s Fri 30/7/21	Sun 14/11/21									
900	Excavation and Construction of Waterlines for fresh water & flushing water	74 days	s Fri 30/7/21	Mon 11/10/21									
901	Application for (WW0046: Part IV & V)	30 days	s Fri 30/7/21	Sat 28/8/21									
902	Testing and Commissioning of Waterlines for fresh water and flushing wate	36 days	s Fri 30/7/21	Fri 3/9/21									
903	Construction of pavement footpath	-	s Fri 30/7/21	Mon 15/11/21									
904	Construction of miscellaneous work		s Fri 30/7/21	Thu 2/9/21									
905	PMI 001 : Additional GI at Portion 14	-	s Fri 15/10/21	Mon 31/1/22									
906	Section of Works 7AI - Establishment Works for all Landscape Softworks in Section 7A of the Works (DELETED)	365 days	s Fri 30/7/21	Fri 29/7/22									
907	Commencement of Establishment Work for Section 7A	0 days	s Fri 30/7/21	Fri 30/7/21									
808	Establishment Work Duration for Section 7A	365 days	s Fri 30/7/21	Fri 29/7/22									
909	Completion of Works in Section 7A	0 days	s Fri 29/7/22	Fri 29/7/22									
10	Section of Works 7B - Portions 13b, 15	878 days	s Sat 26/2/22	Mon 22/7/24	_								
911	Portion 13b & 15	878 days	s Sat 26/2/22	Mon 22/7/24	_								
12	Provision of site access [212 days after starting date as per Contract]	7 days	s Sun 27/2/22	Sat 5/3/22									
913	Deferred possession	52 days	s Sat 26/2/22	Mon 18/4/22									
914	Mobilization& Site Clearance	21 days	s Tue 19/4/22	Mon 9/5/22									
915	Time Risk Allowance	15 days	s Tue 10/5/22	Tue 24/5/22									
916	Portion 13b	790 days	s Wed 25/5/22	Mon 22/7/24	_								_
	Task Critical Task		-										_




ID	Task Name	Duration Start	Finish		Revised Prog October 2023	}	-				Novem	ber 2023			
047	Elevated walkway	748 days Wed 25/5/22	Mon 10/6/24	1/10	8/10 15/10		22/10	29/	10	5/11	12/	/11	19/11	26/1	1
917 918	Modification of existing retaining wall RWA10 (PMI 033)	60 days Wed 25/5/22	Sat 23/7/22	_											
919	Modification of existing retaining wall RWA9 & 10	400 days Sun 24/7/22	Sun 27/8/23												
920	Wall RWA10	400 days Sun 24/7/22	Sun 27/8/23												
920 921	Excavation	100 days Sun 24/7/22	Mon 31/10/22												
922	Cutting away existing coping by wire sawing machine	75 days Tue 1/11/22	Sat 14/1/23												
923	Hacking away existing wall stem by hydraulic breaker (existing vertical bar to be retained for further connection)	45 days Sun 15/1/23	Tue 28/2/23												
924	Construction of new RC wall stem	38 days Mon 17/7/23	Wed 23/8/23												
925	Backfilling	4 days Thu 24/8/23	Sun 27/8/23												
926	Wall RWA9	165 days Thu 16/3/23	Sun 27/8/23												
927	Excavation	15 days Thu 16/3/23	Thu 30/3/23												
928	Hacking away existing wall stem by hydraulic breaker (existing vertical bar to be retained for further connection)	60 days Fri 31/3/23	Mon 29/5/23												
929	Construction of new RC wall stem	75 days Sat 10/6/23	Wed 23/8/23												
930	Backfilling	4 days Thu 24/8/23	Sun 27/8/23												
931	Bearing	187 days Thu 16/3/23	Mon 18/9/23												
932	Material submission for appproval	30 days Thu 16/3/23	Fri 14/4/23												
933	Fabrication	106 days Sat 15/4/23	Sat 29/7/23												
934	Testing	29 days Sun 30/7/23	Sun 27/8/23												
935	Installation	7 days Mon 28/8/23	Sun 3/9/23												
936	Grouting to bearing bases and curing	15 days Mon 4/9/23	Mon 18/9/23												
937	Precast beams	200 days Wed 7/6/23	Sat 23/12/23												
938	Submission for appproval	78 days Wed 7/6/23	Wed 23/8/23												
939	Fabrication	56 days Thu 24/8/23	Wed 18/10/23) ¹	18/10									
940	Post-tensioning and grouting	57 days Mon 18/9/23	Mon 13/11/23								1	3/11			
941	Capping ends	39 days Wed 18/10/23	Sat 25/11/23		18/10									25/11	
942	Installation	13 days Sun 26/11/23	Fri 8/12/23										26/1		
943	Grouting to bearing tops and curing	15 days Sat 9/12/23	Sat 23/12/23												
944	Fabrication of permanent formwork	76 days Mon 28/8/23	Sat 11/11/23	_						40/	11/11				
945	Installation of permanent formwork	31 days Sun 12/11/23	Tue 12/12/23							12/	11				
946	Casting of in-situ tie beams	26 days Sun 24/12/23	Thu 18/1/24												
947	Casting of in-situ topping slab	16 days Fri 19/1/24	Sat 3/2/24												
948	Finishing and landscaping works	128 days Sun 4/2/24	Mon 10/6/24												
949	Covered Walkway under PMQP 004	295 days Fri 1/9/23 120 days Fri 1/9/23	Fri 21/6/24 Fri 29/12/23												
950 951	Contractor Design Submission	90 days Fri 1/9/23	Wed 29/11/23												29/11
951 952	Approval	30 days Thu 30/11/23	Fri 29/12/23	_										30/11	29/11
952 953	Construction	175 days Sat 30/12/23	Fri 21/6/24											30/11	
953 954	Footing	45 days Sat 30/12/23	Mon 12/2/24												
954 955	Superstructure	130 days Tue 13/2/24	Fri 21/6/24												
956	Lighting system	60 days Sat 30/12/23	Tue 27/2/24												
957	Additional works under PMQP 004	638 days Mon 24/10/22	Mon 22/7/24												
958	Issuance of PMQP 004	0 days Mon 24/10/22	Mon 24/10/22												
959 959	Hoarding and gate around Site G2	153 days Wed 1/3/23	Mon 21/7/23												
960	Greywater drainage pipes and manholes at Portion 12	60 days Mon 4/12/23	Thu 1/2/24												4/12 🔤
961	Revised slope works including U-channel & catchpit	638 days Mon 24/10/22													
962	Late handover of site by others	195 days Mon 24/10/22													
963	Installation of monitoring instruments	523 days Mon 24/10/22	Fri 29/3/24	_											
964	Slope B3	204 days Mon 1/1/24	Mon 22/7/24	_											
965	Works area handed over by others	0 days Mon 1/1/24	Mon 1/1/24												
966	Excavatoin of slope B3	30 days Mon 1/1/24	Tue 30/1/24												
967	Construction of slope B3	174 days Wed 31/1/24	Mon 22/7/24	_											
- • 1															



					Revised Program	me: August 2023			
ID	Task Name	Duration Start	Finish		October 2023			November 2023	
968	Slope B4	204 days Mon 1/1/24	Mon 22/7/24	1/10	8/10 15/10	22/10 2	9/10 5/11	1 12/11 19/11 26	/11
969	Excavatoin of slope B4	30 days Mon 1/1/24	Tue 30/1/24	_					
970	Construction of slope B4	174 days Wed 31/1/24	Mon 22/7/24	_					
971	Revised access road including roundabout, drainage,	214 days Wed 1/3/23	Sat 30/9/23	_					
972	sewerage and water mains Drainage, sewerage and water mains	184 days Wed 1/3/23	Thu 31/8/23						
972	UU installation in footpath	30 days Fri 1/9/23	Sat 30/9/23	30/9					
974	Access road	61 days Thu 1/6/23	Mon 31/7/23	00/0					
975	Watermains connection, sewerage pipes and manholes	589 days Mon 12/12/22							
	connection	-							
976	Existing footpath	373 days Mon 12/12/22							
977	Implementation of TTA	1 day Mon 12/12/22		_					
978	UU Detection	7 days Tue 13/12/22		_					
979	Trial pit	45 days Tue 20/12/22		_				40/44	
980	UU lowering, relocation of hydrant and lamp post	120 days Sun 16/7/23	Sun 12/11/23					12/11	
981	Construction Reinstatement	30 days Mon 13/11/23						13/11 📩	
982 983	Portion 15	7 days Wed 13/12/23 295 days Mon 2/10/23	Mon 22/7/24	_					
983 984	Existing uphill lane	176 days Mon 2/10/23	Mon 22/7/24 Mon 25/3/24	_					
985	Implementation of TTA	1 day Mon 2/10/23	Mon 2/10/23) 📑 2/10					
	UU Detection	4 days Tue 3/10/23	Fri 6/10/23	10					
986 987	Trial pit	7 days Sat 7/10/23	Fri 13/10/23	7/1					
988	Construction	150 days Sat 14/10/23	Mon 11/3/24		14/10				
989	Reinstatement	14 days Tue 12/3/24	Mon 25/3/24		14/10				
990	Existing downhill lane	119 days Tue 26/3/24	Mon 22/7/24						
991	Implementation of TTA	1 day Tue 26/3/24	Tue 26/3/24						
992	UU Detection	4 days Wed 27/3/24	Sat 30/3/24	_					
993	Trial pit	7 days Sun 31/3/24	Sat 6/4/24	_					
994	Construction	93 days Sun 7/4/24	Mon 8/7/24	_					
995	Reinstatement	14 days Tue 9/7/24	Mon 22/7/24						
996	Irrigation system	316 days Fri 19/5/23	Fri 29/3/24	_					
997	Contractor's design	76 days Fri 19/5/23	Wed 2/8/23						
998	Application for water supply	90 days Thu 3/8/23	Tue 31/10/23				31/10		
999	Installation	150 days Wed 1/11/23	Fri 29/3/24			1/11	•		
1000	Lighting system	577 days Fri 30/9/22	Sun 28/4/24						
1001	Contractor's design	45 days Fri 30/9/22	Sun 13/11/22						
1002	Application for electricity power supply	362 days Mon 14/11/22	Fri 10/11/23					10/11	
1003	Lighting design	300 days Mon 14/11/22	Sat 9/9/23						
1004	Installation including ducting and draw pit	90 days Wed 1/11/23	Mon 29/1/24			1/11	*		
1005	Installation of lighting	60 days Tue 30/1/24	Fri 29/3/24						
1006	Energization	15 days Sat 30/3/24	Sat 13/4/24						
1007	Testing and Commissioning	15 days Sun 14/4/24	Sun 28/4/24						
1008	Soil placement, woodland greening work and soft landscape works	120 days Mon 25/3/24	Mon 22/7/24						
1009	Section of Works 7BI - Establishment Works for all Landscape Softworks in Section 7B of the Works	365 days Tue 23/7/24	Tue 22/7/25						
1010	Commencement of Establishment Work for Section 7B	0 days Tue 23/7/24	Tue 23/7/24	_					
1011	Establishment Work Duration for Section 7B	365 days Tue 23/7/24	Tue 22/7/25						
1012	Completion of Works in Section 7B	0 days Tue 22/7/25	Tue 22/7/25						
1013	Section of Works 8 - Portion 16	655 days Thu 16/6/22	Sun 31/3/24						
1014	Portion 16	655 days Thu 16/6/22	Sun 31/3/24						
1015	Site access date [321 days after starting date as per Contract]	0 days Thu 16/6/22	Thu 16/6/22						
1016	Time Risk Allowance	24 days Thu 16/6/22	Sat 9/7/22						
1017	Late handover of site by others	350 days Thu 16/6/22	Wed 31/5/23						
1018	Mobilization& Site Clearance	4 days Thu 1/6/23	Sun 4/6/23						
	Task Critical Task	Milestone 🔷		ummary	Progress				




ID	Task Name	Duration Start	Finish		Revised P October 20	-	-				November 202	23		
1019	Removal of existing rock slope	45 days Mon 5/6/23	Wed 19/7/23	1/10	8/10 15/	/10	22/10	29	/10	5/11	12/11	19/11	26/11	
1019	Construction of fill slope A7	166 days Thu 20/7/23	Mon 1/1/24	_										
1020	Construction of fill slope A8	120 days Mon 4/9/23	Mon 1/1/24	_										
1021	Construction of slope surface drainage system	45 days Tue 2/1/24	Thu 15/2/24											
1022	Soft landscaping work	45 days Fri 16/2/24	Sun 31/3/24											
1024	Additional stormwater drainage pipe (PMN 092)	90 days Sat 18/11/23	Thu 15/2/24								18/11			
1025	Section of Works 8A - Establishment Works for all Landscape Softworks in Section 8 of the Works	365 days Mon 1/4/24	Mon 31/3/25											
1026	Commencement of Establishment Work for Section 8	0 days Mon 1/4/24	Mon 1/4/24											
1027	Establishment Work Duration for Section 8	365 days Mon 1/4/24	Mon 31/3/25											
1028	Completion of Works in Section 8	0 days Mon 31/3/25	Mon 31/3/25											
1029	Section of Works 9 - Portion 17	816 days Sun 27/2/22	Wed 22/5/24											
1030	Portion 17	816 days Sun 27/2/22	Wed 22/5/24	_										
1031	Provision of site access [212 days after starting date as per Contract]	0 days Sun 27/2/22	Sun 27/2/22											
1032	Deferred possession	30 days Sun 27/2/22	Mon 28/3/22											
1033	Slope inspection & assessment work & Tree Survey	23 days Tue 29/3/22	Wed 20/4/22											
1034	Mobilization, access & Site Clearance	15 days Thu 21/4/22	Thu 5/5/22											
1035	Time Risk Allowance	14 days Fri 6/5/22	Thu 19/5/22											
1036	Demolition and removal of disused water pipe and sprinkler system	50 days Fri 20/5/22	Fri 8/7/22											
1037	Reinstatement of joint sealant at drainage channel	615 days Fri 16/9/22	Wed 22/5/24											
1038	Installation of display sign for slope registration	60 days Sun 24/3/24	Wed 22/5/24											
1039	Slope Works at Feature No. 11NE-D/C872 (250m)	274 days Sat 9/7/22	Sat 8/4/23											
1040	Filling of void with concrete	8 days Sat 1/4/23	Sat 8/4/23											
1041	Installation of hand railings	274 days Sat 9/7/22	Sat 8/4/23											
1042	Installation of non-biodegradable erosion control mat with hydroseeding	44 days Fri 24/2/23	Sat 8/4/23											
1043	Reinstatement of concrete berm	7 days Sun 2/4/23	Sat 8/4/23											
1044	Repainting of handrailing	7 days Sat 1/4/23	Sat 8/4/23											
1045	Slope Works at Feature No. 11NE-D/C948 (310m)	66 days Thu 13/7/23	Sat 16/9/23											
1046	Construction of concrete berm	14 days Thu 13/7/23	Wed 26/7/23											
1047	Repainting of existing steel maintenance staircase	8 days Sat 9/9/23	Sat 16/9/23											
1048	Construction of wire mesh	52 days Thu 27/7/23	Sat 16/9/23											
1049	Slope Works at Feature No. 11NE-D/C981 (390m)	84 days Sun 17/9/23	Sat 9/12/23	_										
1050	Construction of concrete berm	16 days Sun 17/9/23	Mon 2/10/23	2/10										
1051	Installation of hand railings	16 days Tue 3/10/23	Wed 18/10/23	10 📩		18/10								
1052	Construction of wire mesh	52 days Thu 19/10/23	Sat 9/12/23		19/10									
1053	Slope Works at Feature No. 11NE-D/C949 (603m)	96 days Sun 10/12/23	Thu 14/3/24											
1054	Filling of voids with concrete	15 days Sun 10/12/23	Sun 24/12/23											
1055	Construction of concrete berm	25 days Mon 25/12/23	Thu 18/1/24											
1056	Installation of hand railings	15 days Thu 4/1/24	Thu 18/1/24											
1057	Construction of wire mesh	56 days Fri 19/1/24	Thu 14/3/24											
1058	Slope Works at Feature No. 11NE-B/C899 (280m)	95 days Sun 9/4/23	Wed 12/7/23											
1059	Filling of voids with concrete	16 days Tue 27/6/23	Wed 12/7/23											
1060	Construction of concrete berm	17 days Mon 26/6/23	Wed 12/7/23											
1061	Installation of hand railings	24 days Mon 19/6/23	Wed 12/7/23											
1062	Installation of non-biodegradable erosion control mat with hydroseeding	95 days Sun 9/4/23	Wed 12/7/23											
1063	Repainting of handrailing	7 days Thu 6/7/23	Wed 12/7/23											
1064	Slope Works at Feature No. 11NE-D/C983 (215m)	14 days Thu 9/5/24	Wed 22/5/24											
1065	Construction of concrete berm	7 days Thu 9/5/24	Wed 15/5/24											
1066	Installation of hand railings	7 days Thu 16/5/24	Wed 22/5/24											
1067	Slope Works at Feature No. 11NE-B/C1013 (340m)	55 days Fri 15/3/24	Wed 8/5/24											
1068	Construction of concrete maintenance staircase with hand railings*	34 days Fri 5/4/24	Wed 8/5/24											
1069	Construction of wire mesh	40 days Fri 15/3/24	Tue 23/4/24											
1070	Construction of concrete berm	17 days Fri 5/4/24	Sun 21/4/24											



China I	International Water & Electric Corp.			Deve	elopment of And	derson Road	Quarry Site	t No. ED/2020 - Infrastructure mme: August	e, Greening	g and Land	scape Works			
ID	Task Name	Duration	Start	Finish	1/10	Oc 8/10	tober 2023 15/10	22/10	29/10	5/1	November		1 26/11	1 3
1071	Installation of hand railings	17 day	ys Mon 22/4/24	Wed 8/5/24	1/10	0/10	13/10	22/10	23/10	5/	11 12/11	10/1	20/11	
1072	Slope Works at Feature No. 11NE-B/C900 (335m)	312 day	<mark>/s</mark> Sat 9/7/22	Tue 16/5/23										
1073	Installation of non-biodegradable erosion control mat with hydroseeding	78 day	ys Sun 12/2/23	Sun 30/4/23										
1074	Installation of hand railings	240 day	ys Sat 9/7/22	Sun 5/3/23										
1075	Reinstatement of concrete berm	9 day	ys Mon 1/5/23	Tue 9/5/23										
1076	Repainting of handrailing	7 day	ys Wed 10/5/23	Tue 16/5/23										
1077	Slope Works at Feature No. 11NE-B/C901 (290m)	121 day	<mark>/s</mark> Wed 17/5/23	Thu 14/9/23										
1078	Filling of void with concrete	16 day	ys Wed 17/5/23	Thu 1/6/23										
1079	Installation of non-biodegradable erosion control mat with hydroseeding	46 day	ys Fri 2/6/23	Mon 17/7/23										
1080	Construction of lockable gate	7 day	ys Tue 18/7/23	Mon 24/7/23										
1081	Installation of hand railings	36 day	ys Tue 25/7/23	Tue 29/8/23										
1082	Reinstatement of concrete berm	9 day	ys Wed 30/8/23	Thu 7/9/23										
1083	Repainting of handrailing	7 day	ys Fri 8/9/23	Thu 14/9/23										
1084	Slope Works at Feature No. 11NE-B/C902 (360m)	251 day	<mark>/s</mark> Fri 15/9/23	Wed 22/5/24										
1085	Filling of void with cement soil	28 day	ys Fri 15/9/23	Thu 12/10/23		<u> </u>	2/10							
1086	Filling of void with concrete	18 day	ys Fri 13/10/23	Mon 30/10/23		13/10 🎽			30/1	0				
1087	Construction of concrete berm	18 day	ys Tue 31/10/23	Fri 17/11/23				31	/10			17/11		
1088	Installation of hand railings	18 day	ys Sat 18/11/23	Tue 5/12/23							18/11			
1089	Repainting of existing steel maintenance staircase	17 day	ys Wed 6/12/23	Fri 22/12/23										6/12
1090	Slope Works at Feature No. 11NE-B/C903 (105m)	35 day	/s Sat 23/12/23	Fri 26/1/24										
1091	Installation of non-biodegradable erosion control mat with hydroseed	35 day	ys Sat 23/12/23	Fri 26/1/24										
1092	Slope Works at Feature No. 11NE-B/C224 (40m)	9 day	/s Sat 27/1/24	Sun 4/2/24										
1093	Reinstatement of sprayed concrete	9 day	ys Sat 27/1/24	Sun 4/2/24										
1094	Slope Works at Feature No. 11NE-B/C225 (60m)	108 day	<mark>/s</mark> Mon 5/2/24	Wed 22/5/24										
1095	Demolition and removal of existing damaged U-channel	22 day	ys Mon 5/2/24	Mon 26/2/24										
1096	Construction of 225 mm U channel (60m)	63 day	ys Tue 27/2/24	Mon 29/4/24										
1097	Reinstatement of sprayed concrete	9 day	ys Tue 30/4/24	Wed 8/5/24										
1098	Reinstatement of damaged granite stone planter wall and granoite stone facing	14 day	ys Thu 9/5/24	Wed 22/5/24										
1099	Section of Works 9A - Establishment Works for all Landscape Softworks in Section 9 of the Works	365 day	/s Wed 22/5/24	Thu 22/5/25										
1100	Commencement of Establishment Work for Section 9	0 day	ys Wed 22/5/24	Wed 22/5/24										
1101	Establishment Work Duration for Section 9	365 day	ys Thu 23/5/24	Thu 22/5/25										
1102	Completion of Works in Section 9	0 day	ys Thu 22/5/25	Thu 22/5/25										
1103	Section of Works 10 - All Tree Protection and Preservation Works	1220 day	/s Fri 30/7/21	Sat 30/11/24										
1104	Commencement of All Tree Protection and Preservation Work	0 day	ys Fri 30/7/21	Fri 30/7/21										
1105	All Tree Protection and Preservation Work	1220 day	ys Fri 30/7/21	Sat 30/11/24										
1106	Completion of All Tree Protection and Preservation Work	0 day	ys Sat 30/11/24	Sat 30/11/24										

	Task		Critical Task Milestone	Summary	y 🚽	Progress		
* Provisional subject to cor	firmation	by PM					Page 22 /22	





Contract 5 (NE/2019/02)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx

Major Activities in Coming 3 Months

Activity	MSep 2.	3		Oct 23	:			Nov 2.	3				Dec 23	
	Date 18 - 23	25 - 30	3-7	9-14	16-21	24 - 28	30 - 4	6 - 11	13 - 18	20 - 25	27 - 2	4-9	11 - 16	18 - 23
.0 Portion 1														
1.1 Construct the base slab of escalator trough from E5-PC2 to E5-PC1														
1.2 Construct the walls of escalaor trough from E5-PC2 to PC1		1	1											
1.3 Curing of concrete trough from E5-PC2 to PC1				-										
1.3 Lifting of 2 nus escalatous into the twough (PC2 to PC1)														
1.4 Installation of escalators (PC2 to PC1)								1	ſ					
1.5 Exection of steel moofing (PC2 to PC1)														1
1.6 Lifting of 2 nzs escalators into the trough (PC3 to PC2)														
1.7 Installation of escalators (PC3 to PC2)														
1.8 Exection of steel moofing (PC3 to PC2)									8					
1.9 Lighting & E&M installation														1
1.10 Construction of Sump Pit						1								
1.11 Backfill the existing slope								Ì						
1.12 Construction of piller box									1					
1.13 Construction of cable duct & drawpits (Alarm & CCTV)														
2.0 Portion 2														
2.1 Lifting of 4 nrs. escalators into the trough (PC3 to PC1)														
2.2 Installation of escalators		-		1										
2.3 Exection of steel moofing						-		1						
2.4 Lighting & E&M Installation														
2.5 Lay ducting for power supply, CCTV signal to pillar box			1	1		1		-						
2.6 Construction of sump pit		-	-	-										
2.7 Construction of pillar box														
2.8 Lay power supply cables to Pillar Box														
2.9 Construction of movement joint														

Major Activities in Coming 3 Months

Activity	N	Sep 2.	3		Oct 22	3			Nov 2	23				Dec 23	3
	Date	18 - 23	25 - 30	3-7	9-14	16-21	24 - 28	30 - 4	6-11	13 - 18	20 - 25	27 - 2	4-9	11 - 16	18 - 23
3.0 Portion 3			-		_	_					-		_		
3.1 Excavation of pile cap at E7-PC1				•											
3.2 Construction of File Cap E7-PC1				-	-	4									
3.3 Construct 1st pour of E7 Lift Tower up to +69.5mPD															
3.4 Construct 2nd pour of E7 Lift Tower up to +71.95mPD								-	1	4					
3.5 Construct 3rd pour of E7 Lift Tower up to +75.95mPD															
3.6 Construct 4th pour of E7 Lift Tower up to +78.50mPD													-	1	
3.7 Construct 5th pour of E7 Lift Tower up to +81.80mPD															
8.8 Backfill of footing E7-F2					1	1	-								
9.9 Construction of Pier at E7-P1 (2nd & 3nd pours)								 	1	† T					
).10 Erect scaffolding system for Pier Head at E7-P1													+		
3.11 Construction of 4th pour & Pier Head at E7-P1														-	
1.0 Portion 4															
4.1 Construction of 6th Pour of Lift Tower				-											
4.2 Construction of 7th Pour of Lift Tower					1	1									
3.3 Construction of 8th Pour of Lift Tower			_				_	T	-						
4.4 Construction of 9th Pour of Lift Tower										1	1				
1.5 Construction of 10th Pour of Lift Tower														-	
6 Construction of 11th Pour of Lift Tower															
.7 Excavation of footing E10-F2					1		+								
.8 Construction of footing E10-F2									1						
.9 Construction the 1st pour of pier E10-P1					-							1			-




Appendix D

Monitoring Locations for Impact Monitoring





Monitoring Locations for Contract 1 (NE/2016/01)


















Monitoring Locations for Contract 3 (NE/2017/03)



inted by : 6/3/ ename : \\HK

2012





Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017 for performing specific laboratory activities as listed in the scope of accreditation within the test category of 獲香港認可處根據ISO/IEC 17025:2017認可 進行載於認可範圍內下述測試類別中的指定實驗所活動

Environmental Testing

環境測試

 This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and
the implementation of a management system relevant to laboratory operation
(see joint IAF-ILAC-ISO Communiqué).

 此項 ISO/IEC 17025:2017 的認可資格證明此實驗所具備指定範疇內所須的技術能力並
實施一套與實驗所運作相關的管理體系
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of HKAS is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

SHUM Wai-leung, Executive Administrator 執行幹事 沈偉良 Issue Date : 28 February 2020 簽發日期 : 二零二零年二月二十八日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

L001934



RECALIBRATION DUE DATE:

December 15, 2023

nmental Certificate of Calibration

		Calibration	Certificatio	on Informat	ion			
December	15, 2022	Roots	meter S/N:	438320	Ta:	Ta: 295		
Jim Tisch					Pa:	748.0	mm Hg	
Calibration Model #: TE-5025A Calib			orator S/N:	4064			1	
	Vol. Init	Vol. Final	AVol	ATime	ΛΡ	ΛH	1	Ň
Run								
1	1	2	1	1.4430	3.2	Construction and participant of the second sector by the Second Second Second	1	
2	3	4	1	1.0210	6.4	4.00	1	
3	5	6	1	0.9170	7.9	5.00	1	
4	7	8	1	0.8730	8.8	5.50]	
5	9	10	1	0.7210	12.8	8.00]	
-		[Data Tabula	tion		ţ.]	
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right)}$	<u>)(Tstd</u>)	-	Qa	$\sqrt{\Delta H(Ta/Pa)}$		
(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)		
0.9900	0.6861	1.4101		0.9957	0.6900		1	
0.9858	0.9655	1.9943		0.9914	0.9711	1.2560]	
0.9838	1.0728	2.2296		0.9894	1.0790		-	
		2.3385				And a second	-	
0.9772				0.9829	1.3632		-	
OCTO			All sources in the second s		m=		-	
QSID				QA			1	
	1-	0.995			-1	0.99998] 1	
Vetel	A)/-1/(D- AD)	(D-+-1)/T-+-1/T		water and the second	A1/-1//D- A		-	
Concession of the Owner of the	Statement of the Association of	/Pstd)(Istd/Ia	a)					
Usta=	vstu/Anme		. 0		and the second sec		-	
	//	For subsequ	ient flow ra	te calculation	ns:	· · ·	-	
Qstd=	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$				1/m ((√∆H	l(Ta/Pa))-b)		
					RECA	LIBRATION		
				LIS EDA roco	nmends a	nnual recalibrati	on nor 10	202
						+		
						ended Particulat		
Ta: actual absolute temperature (°K) Pa: actual barometric pressure (mm Hg)				Secondaria		chucu i ulticula	- marcel	111
arometric p	ressure (mm	Hg)		th	e Atmosph	ere, 9.2.17, page	30	
	Jim Tisch Vodel #: Run 1 2 3 4 5 Vstd (m3) 0.9900 0.9858 0.9838 0.9838 0.9826 0.9772 QSTD QStd= Qstd= Qstd= 5 760 Free manometerer (manometer) 1000 (ma	Vodel #: TE-5025A Run Vol. Init (m3) 1 1 2 3 3 5 4 7 5 9 Vstd Qstd (m3) (x-axis) 0.9900 0.6861 0.9858 0.9655 0.9838 1.0728 0.9826 1.1255 0.9826 1.1255 0.9826 1.1255 0.9870 0.6861 0.9858 0.9655 0.9838 1.0728 0.9826 1.1255 0.9772 1.3554 M= b= M= b= Qstd= ΔVol((Pa-ΔP) Qstd= 1/m (($\sqrt{\Delta H} (\sqrt{\Delta H}$	December 15, 2022 Roots Jim Tisch Model #: TE-5025A Calif Run (m3) (m3) 1 1 1 2 2 3 4 3 5 6 4 7 8 5 9 100 Vstd Qstd $\sqrt{\Delta H} \left(\frac{Pa}{Pstd} \right)$ (m3) (x-axis) (y-axis) (y-axis) 0.9858 0.9655 1.99 0.9838 1.0728 2.222 0.9826 1.1255 2.333 0.9772 1.3554 2.822 0.9826 1.1255 2.333 0.9772 1.3554 2.822 m= 2.109 b= -0.03 r= 0.999 Vstd= $\Delta Vol((Pa - \Delta P)/Pstd)(Tstd/Tailor)$ Vstd= $\Delta Vol((Pa - \Delta P)/Pstd)(Tstd/Tailor)$ Ter subseque Vstd= $1/m \left((\sqrt{\Delta H} \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right) \right)$ Standard Conditions 298.15 °K 760 mm Hg Key Dr manometer reading (in H2O) ter manometer reading (im Hg)	December 15, 2022 Jim Tisch Model #: TE-5025A Calibrator S/N: Model #: TE-5025A Calibrator S/N: Calibrator S/N: Calibrator S/N: Calibrator S/N: Calibrator S/N: Model #: TE-5025A Calibrator S/N: Calibrator S/N: Model #: TE-5025A Calibrator S/N: Mode	Rootsmeter S/N: 438320 Jim Tisch Wodel #: TE-5025A Calibrator S/N: 4064 Run Vol. Init (m3) Vol. Final (m3) Δ Vol. (m3) Δ Time (min) 1 1 2 1 1.4430 2 3 4 1 1.0210 3 5 6 1 0.9170 4 7 8 1 0.8730 5 9 10 1 0.7210 Data Tabulation Vstd Qstd $\sqrt{\Delta H(\frac{Pa}{Pstd})(Tstd})} Va 0.9900 0.6861 1.4101 0.9957 0.9858 0.9655 1.9943 0.9914 0.9826 1.1255 2.3385 0.9829 m= 2.10977 DA Pa Calculations O.99998 Calculations Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta) Va= 0.9172 1.3554 2.8203 0.9829 m= 0.99998 Calculations Va= $	December 15, 2022 Rootsmeter S/N: 438320 Ta: Jim Tisch Pa: Model #: TE-5025A Calibrator S/N: 4064 Run (m3) (m3) (m3) (m1) (m1) 1 1 2 1 1.4430 3.2 2 3 4 1 1.0210 6.4 3 5 6 1 0.9170 7.9 4 7 8 1 0.8730 8.8 5 9 10 1 0.7210 12.8 Data Tabulation Vstd Qstd $\sqrt{\Delta H (\frac{Pa}{Pstd}) (\frac{Tstd}{Ta})}$ Qa (x-axis) (m3) (x-axis) (y-axis) Va (x-axis) 0.9900 0.6861 1.4101 0.9957 0.6900 0.9858 0.9655 1.9943 0.9914 0.9711 0.9838 1.0728 2.8203 0.9829 1.3632 0.9772 1.3554 2.8203 0.9829	December 15, 2022 Rootsmeter S/N: 438320 Ta: 295 Jim Tisch Pa: 748.0 Wodel #: TE-5025A Calibrator S/N: 4064 Run (m3) (m3) (m3) (mm Hg) (in H2O) 1 1 2 1 1.4430 3.2 2.00 2 3 4 1.0210 6.4 4.00 3 5 6 1 0.9170 7.9 5.00 4 7 8 1 0.7210 12.8 8.00 Data Tabulation Vstd Qstd √ΔH(Pa)(Tstd) Qa √ΔH((Pa)(vais) Va (x-axis) (y-axis) Va 0.9300 0.6861 1.4101 0.9957 0.6900 0.8881 0.9858 0.9655 1.3943 0.9914 0.9711 1.2560 0.9838 1.0728 2.2296 0.9894 1.0790 1.4042 0.9826 1.1325 2.3385 0.9822 1.3632 1.7762 <	Jim Tisch Pa: 748.0 mm Hg Model #: TE-5025A Calibrator S/N: 4064 ΔP ΔH ΔH Run Vol. Init Vol. Final ΔVol. ΔTime ΔP ΔH 1 1 2 1 1.4430 3.2 2.00 2 3 4 1 1.0210 6.4 4.00 3 5 6 1 0.9170 7.9 5.00 4 7 8 1 0.8730 8.8 5.50 5 9 10 1 0.7210 12.8 8.00 Vstd Qstd $\sqrt{\Delta H(Pa)(Ta)}(Ta)$ Va (x-axis) (y-axis) 0.9900 0.68661 1.4101 0.9957 0.6900 0.8881 0.9828 0.9655 1.9943 0.9914 0.9711 1.256 0.9828 1.025 2.3385 0.9882 1.320 1.4728 0.9772 1.3554 2.8203 0.9829 1.3632 1.7762 m= 0.99998 Ma Ma Ma <t< td=""></t<>

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

		Village No.	5 - 6				Calibration: 28-Jun-23		
Location I		AMS1a	~]		ration Date: 28-Aug-23		
Model:TIS	SCH High V	/olume Air	Sampler T	E-5170			Technician: Mr. Fai So		
CONDITIONS									
			el Pressure mperature	. ,	1024 17.8		Corrected Pressure (mm Hg) 768 Temperature (K) 291		
				CAL	BRATION C	ORIFICE			
Make-> <u>TISCH</u> Model-> <u>TE-5025A</u> Serial # -> <u>4064</u>						Qstd Slope -> 2.10977 Qstd Intercept -> -0.03782			
					CALIBRATI	ON			
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION		
18	6.2	6.2	12.4	1.716	51	51.90	Slope = 37.5457		
13	5.3	5.3	10.6	1.588	43	43.76	Intercept = -14.3886		
10	4.1	4.1	8.2	1.399	36	36.63	Corr. coeff. = 0.9926		
7	2.4	2.4	4.8	1.075	27	27.48			
5	1.6	1.6	3.2	0.881	18	18.32			
Calculatio Qstd = 1/n		(Pa/Pstd)(Ts	std/Ta))-b]	l					
IC = I[Sqr	t(Pa/Pstd)(1	[std/Ta)]				^{60.00} T	FLOW RATE CHART		
IC = corre I = actual	ndard flow cted chart r chart respon	respones nse				50.00 -			
	ator Qstd sl					일 40.00			
	tor Qstd in	tercept ire during ca	libration	(dog K)		onse			
		e during cali				8 30.00			
1 510 - 001	aur pressure	during cun	oration (1	, initi 11g		chart	*		
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)						(C) 40.00			
m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature						10.00 -			
Pav = dail	y average p	ressure				0.0	000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		

	Location : Oi Tat House Date of Calibration: 28-Jun-23								
Location I		AMS 5		1		1		ation Date: 28-Aug-23	
Model: TIS	SCH High	n Volum	e Aır Sa	mpler TE-5	170	0010		Fechnician: Mr. Fai So	
CONDITIONS									
	Sea Level Pressure (hPa) Temperature (°C)							Corrected Pressure (mm Hg) Temperature (K)	768 291
CALIBRATION ORIFICE									
	Make-> <u>TI</u> Model-> <u>TE</u> Serial # -> 40						-5025A Qstd Intercept -> -0.03		
						CALIBI	RATION		
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC	LINEAR	
No.	(in)	(in)	(in)	(m3/min)	(c	hart)	corrected	REGRESSION	
18	6.2	6.2	12.4	1.716		55	55.97	Slope = 45.7681	
13	5.3	5.3	10.6	1.588		47	47.83	Intercept = -23.7075	
10	4.1	4.1	8.2	1.399		39	39.69	Corr. coeff. = 0.9980	
7	2.5	2.5	5	1.096		27 27.48			
5	1.6	1.6	3.2	0.881	Г	16	16.28		
Calculatio	ons :					00.4		FLOW RATE CHART	
Qstd = 1/r	n[Sart(H)	20(Pa/Ps	td)(Tstd	/Ta))-b]		60.0			
IC = I[Sqr	·			· · ·					
						50.0	00		
Qstd = sta									
IC = corre		-	es			<u>9</u> 40.0	00		
I = actual	-) əsı			
m = calibrb = calibra	-	-	+			() 40.0			
	-	-		oration (deg	, K	- 30.0	00		
	-		-	ation (mm		Actual chart 500			
1000 000	press.					20.0	00		
For subse	equent ca	alculatio	n of san	npler flow:				▲ IIII	
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)									
m = sample									
b = sample		ept				0.0	0.000	0.500 1.000 1.500	2.000
I = chart root Taylor = doil	-	o tomerce	oturo				0.000	Standard Flow Rate (m3/min)	2.000
Tav = dail Pav = dail					L				
1 av – uall	y average	- pressur	C						

-												
Location	: Ha	u Tat Ho	ouse			Date of Calibration: 28-Jun-23						
Location 2	ID :	AMS 6				N	lext Calibra	ation Date:	28-Au	g-23		
Model:TI	SCH Hig	h Volum	e Air Sa	mpler TE-52	170		Τ	echnician:	Mr. Fai	So		
					CC	ONDIT	IONS					
				_								
	Se	a Level I	Pressure	(hPa)		1024		Correc	cted Pres	ssure (mn	n Hg)	768
		Temp	perature	(°C)		17.8			Tempera	ature (K)		291
				C	ALIBR	RATIO	N ORIFICE					
				F							_	1
				Make->'					2std Slop			2.10977
				Model->		25A		Qstd	l Interce	pt ->		-0.03782
				Serial # ->	4064							
					СА	LIBRA	ATION					
Plate	H20 (L)	H2O (R)	H20	Qstd	I	[IC			LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(cha		corrected			GRESSIC	N	
18	6.5	6.5	13	1.757	54		54.95	Slope = 44.1524				
13	5.3	5.3	10.6	1.588	44		46.00			ept = -22		
10	3.5	3.5	7	1.294	34		34.60	-				
7	2.3	2.3	4.6	1.052	25		25.44					
5	1.5	1.5	3	0.853	13		13.23					
Calculatio	ons :							FI OW		CHART		
Qstd = 1/1	n[Sqrt(H	20(Pa/Ps	std)(Tstd	/Ta))-b]		60.0	0					
IC = I[Squ	rt(Pa/Pstc	l)(Tstd/T	'a)]									•
Qstd = sta	indard flo	ow rate				50.0	0					
IC = corrections	ected char	rt respon	es									
I = actual	chart res	ponse			Í	2 40.0	0				Д	
m = calibr	rator Qsta	d slope				lse						
b = calibr	ator Qstd	intercep	t			spor				1		
Ta = actua	al temper	ature dui	ring cali	bration (deg	g K	9 30.0	0			_/		
Pstd = act	ual press	ure durin	ng calibr	ation (mm I	Hg)	40.00 30.00 20.00 20.00						
						20.0	0			/		
For subse	equent ca	alculatio	n of sam	pler flow:	<	X 20.00						
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)												
						10.0	o					
m = samp	ler slope											
b = sampler intercept												
I = chart r						0.0	0 4	0.500	1.00	0	1.500	2.000
Tav = dai		-								o te (m3/min)		2.000
Pav = dai	ly averag	e pressur	e									

Location ID : AMS 7 Location ID : AMS 7 Location ID : AMS 7 Location ID : AMS 7 Location ID : AMS 7 Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So CONDITIONS Sea Level Pressure (hPa) Temperature (°C) IO24 Temperature (°C) CALIBRATION ORIFICE Make>TISCH Model Model>TISCH Model>TIS	Location :	u Tong V	Villago			Г	ote of C	alibration	28-Jun-23				
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $				village									
CONDITIONSSea Level Pressure (hPa)1024 17.8Corrected Pressure (nm Hg)768 291CALIBRATION ORIFICEMake-> TISCH Model-> TE-5025A Serial # > 4064Qstd Slope -> 2.10977 2.037822.10977 0.03782PlateH20 (L)H2O (RH20 (m) (n) (n) (n) (n) (n)H20 (m) (n)QstdI T CALIBRATIONCALIBRATIONPlateH20 (L)H2O (RH20 (m) (n) (n)QstdI T (n)C CorrectedLINEAR REGRESSIONPlateH20 (L)H2O (RH20 (m)QstdI (m3/min)C CharthC CorrectedLINEAR REGRESSION186.46.41.281.747.83Intercept = -24.4497103.93.97.81.3653636.63Corr. coeff. =103.93.97.81.3653636.63Corr. coeff. =0.995672.75.41.1392.82.8.49I103.93.60.9331818.32ICalculations : Qstd = standard flow rate IC = corrected chart response m = calibrator Qstd slope b = calibrator Qstd slope				o Air So	mplor TE 5	170	INCA			-			
Sea Level Pressure (hPa)1024 17.8Corrected Pressure (mm Hg)768 291CALIBRATION ORIFICEMake-> TIE-S025A Scrial # -> 4064Qstd Slope -> Qstd Intercept ->2.10977 -0.03782Out of the second seco				t All Sa						vii. 1°ai 50			
Temperature (°C) 17.8 Temperature (°C) 291 CALIBRATION ORIFICE Make-> TISCH Model-> Qstd Slope -> Qstd Intercept -> 2.10977 -0.03782 CALIBRATION ORIFICE CALIBRATION Plate H20 (L) H20 (R) H20 (R) H20 (R) Make-> Temperature Qstd Intercept -> 2.10977 -0.03782 CALIBRATION Plate H20 (L) H20 (R) H20 (R) Qstd 1 IC LINEAR REGRESSION Restal # -> Corrected REGRESSION Immediate Structure Imm						00	NDIIIC						
Temperature (°C) 17.8 Temperature (°C) 291 CALIBRATION ORIFICE Make-> TISCH Model-> Qstd Slope -> Qstd Intercept -> 2.10977 -0.03782 CALIBRATION ORIFICE CALIBRATION Plate H20 (L) H20 (R) H20 (R) H20 (R) Make-> Temperature Qstd Intercept -> 2.10977 -0.03782 CALIBRATION Plate H20 (L) H20 (R) H20 (R) Qstd 1 IC LINEAR REGRESSION Restal # -> Corrected REGRESSION Immediate Structure Imm		Se	a Level I	Dreccure	(hD_{2})	1	024		Correct	ad Praceura (r	mm Ha)	768	
CALIBRATION ORIFICEMake-> TE-5025AQstd Slope -> Qstd Intercept ->2.10977 0.03782CALIBRATIONPlate No.(in)(in)(in)CALIBRATION <tr< td=""><td></td><td>50</td><td></td><td></td><td>, ,</td><td></td><td></td><td></td><td></td><td></td><td><u> </u></td><td></td></tr<>		50			, ,						<u> </u>		
$\begin{tabular}{ c c c c c c c c c c c c c c c c c c c$			TCIII	Clature	(\mathbf{C})						291		
$\begin{array}{c c c c c c c c c c c c c c c c c c c $					(ALIBR	ATION	ORIFICE					
$\begin{array}{c c c c c c c c c c c c c c c c c c c $					Make->	TISCH			Qs	td Slope ->		2.10977	
CALIBRATIONPlateH20 (L)H2O (R)H20QstdIICLINEARNo.(in)(in)(m3/min)(chart)correctedREGRESSION186.46.41.2.81.7445656.99Slope = 45.6755135.55.5111.6184747.83Intercept = -24.4497103.93.97.81.3653636.63Corr. coeff. = 0.995672.72.75.41.1392828.4951.81.83.60.9331818.32Calculations :Qstd = standard flow rate IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]Qstd = standard flow rate IC = corrected chart response m = calibrator Qstd slope b = sampler slope b = sampler slope b = sampler slope b = sampler intercept I = chart response Ta v = daily average temperaturefor 0.000.5001.0001.5002.000Standard Flow Rate (m3/min)					Model->	TE-502	25A		-	-			
PlateH20 (L)H2O (R)H20QstdIICLINEAR REGRESSION186.46.412.81.7445656.99Slope = 45.6755135.55.5111.6184747.83Intercept = -24.4497103.93.97.81.3653636.63Corr. coeff. = 0.995672.72.75.41.1392828.4951.81.83.60.9331818.32Calculations :Qstd = l/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = corrected chart responseIactual temperature during calibration (deg K)Pstd = actual temperature during calibration (deg K)Pstd = actual pressure during calibration (mm Hg)For subsequent calculation of sampler flow:I/m((I)[Sqrt(298/Tav)(Pav/760)]-b)m = sampler slopeb = sampler interceptl = chart responseTa + actual responsem = sampler slopeb = sampler interceptl = chart responseTa + actual y average temperatureTa + actual y average temperatureVAll y average temperature					Serial # ->	4064							
No. (in) (in) (m) (m)<						CAI	LIBRAT	ION					
No. (in) (in) (m) (m)<	Dlota	H20 (L)	日2〇 (P)	<u>Н</u> 20	Ostd	T		IC			D		
18 6.4 6.4 12.8 1.744 56 56.99 Slope = 45.6755 13 5.5 5.5 11 1.618 47 47.83 Intercept = -24.4497 10 3.9 3.9 7.8 1.365 36 36.63 Corr. coeff. = 0.9956 7 2.7 2.7 5.4 1.139 28 28.49 Corr. coeff. = 0.9956 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] 60.00 FLOW RATE CHART Qstd = standard flow rate IC = corrected chart response 60.00 FLOW RATE CHART IC = actual chart response 60.00 50.00 50.00 50.00 a ctual pressure during calibration (deg K) Pstd = actual temperature during calibration (deg K) Pstd = actual temperature during calibration (deg K) Pstd = actual temperature during calibration (mm Hg) For subsequent calculation of sampler flow: 10.00 0.00 0.500 1.00 1.500 2.000 m = sampler slope b = sampler intercept 1.000 0.00 0.500 1.000 1.500 2.000 0.00 0.500 1.500					-		t) cc						
13 5.5 5.5 11 1.618 47 47.83 Intercept = -24.4497 10 3.9 3.9 7.8 1.365 36 36.63 Corr. coeff. = 0.9956 7 2.7 2.7 5.4 1.139 28 28.49 Corr. coeff. = 0.9956 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] 18 18.32 18 18.32 Qstd = standard flow rate IC = corrected chart respones FLOW RATE CHART 60.00 60.00 60.00 60.00 IC = corrected chart respones I = actual chart respones I = actual temperature during calibration (deg K) Yes 90.00 <td></td> <td>1</td> <td></td>		1											
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$										-	_		
72.72.75.41.1392828.4951.81.83.60.9331818.32Calculations :Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]Qstd = standard flow rateIC = corrected chart responseI = actual chart responsem = calibrator Qstd slopeb = calibrator Qstd interceptTa = actual temperature during calibration (deg K)Pstd = actual pressure during calibration (mm Hg)For subsequent calculation of sampler flow:I/m((1)[Sqrt(298/Tav)(Pav/760)]-b)m = sampler slopeb = sampler interceptI = chart responseTa = actual y average temperatureTa = actual responseTa = actual temperature during calibration (mm Hg)For subsequent calculation of sampler flow:I/m((1)[Sqrt(298/Tav)(Pav/760)]-b)m = sampler slopeb = sampler interceptI = chart responseTa = actual y average temperature									*				
51.81.83.60.9331818.32Calculations :Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]Qstd = standard flow rateIC = corrected chart responseI = actual chart responsem = calibrator Qstd slopeb = sampler slope													
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta)]) IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature													
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart respones m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature		110	110	210	01755	10		10.52					
IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	Calculatio	ons :											
IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	Qstd = 1/r	n[Sqrt(H	20(Pa/Ps	td)(Tstd	/Ta))-b]				FLOV	V RATE CHAF	ат		
IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	IC = I[Sqr	t(Pa/Pstd)(Tstd/T	a)]			60.00 FLOW RATE OTAKT						
IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature												,	
I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	Qstd = sta	ndard flo	w rate				50.0	o ——					
m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	IC = corrections	cted char	t respon	es							/		
b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Tav = daily average temperature	I = actual	chart resp	ponse										
m = sampler slope $b = sampler intercept$ $I = chart response$ $Tav = daily average temperature$ 10.00 10.00 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0	m = calibr	ator Qstc	l slope				<u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u> <u></u>	0					
m = sampler slope $b = sampler intercept$ $I = chart response$ $Tav = daily average temperature$ 10.00 10.00 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0		-	-				onse				~		
m = sampler slope $b = sampler intercept$ $I = chart response$ $Tav = daily average temperature$ 10.00 10.00 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0	Ta = actua	l tempera	ature dur	ing calib	oration (deg	gK)	8 30.0	o ——					
m = sampler slope $b = sampler intercept$ $I = chart response$ $Tav = daily average temperature$ 10.00 10.00 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0	Pstd = act	ual pressi	ure durin	g calibra	ation (mm]	Hg)	Jart			7			
m = sampler slope $b = sampler intercept$ $I = chart response$ $Tav = daily average temperature$ 10.00 10.00 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0								0					
m = sampler slope $b = sampler intercept$ $I = chart response$ $Tav = daily average temperature$ 10.00 10.00 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 2.000 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 1.000 1.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0.000 0.500 0.000 0.500 0.000 0.500 0.000 0							Actu	0		•			
m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)												
b = sampler intercept I = chart response Tav = daily average temperature 0.00 0.000 0.500 1.000 1.000 1.500 2.000 Standard Flow Rate (m3/min)	m – camp	ler slone					10.0	0					
I = chart response 0.00 0.00 1.000 1.500 2.000 Tav = daily average temperature Standard Flow Rate (m3/min)	_	-	ent										
Tav = daily average temperature0.0000.5001.0001.5002.000Standard Flow Rate (m3/min)			cpt				0.0	0					
		-	e temner	ature				0.000				2.000	
			_						Standar	a Flow Rate (m3	/min)		
	a, au	, a crug	- Problat	-									

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER HK2311530
CLIENT	: ACTION-UNITED ENVIRONMENTAL	
	SERVICES & CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T.	DATE RECEIVED : 23-MAR-2023
		DATE OF ISSUE : 30-MAR-2023
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER :

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Juny.		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311530

11/2311330

¹ 1 2 ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING 2 ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311530-001	S/N: 3Y6502	AIR	23-Mar-2023	S/N: 3Y6502

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6502
Equipment Ref:	EQ113

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023

Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4537	37.6
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2117	17.5
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2306	17.6
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4408	72.7
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3761	61.5


(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 655 (CPM)

Linear Regression of Y or X

Slope (K-factor): Correlation Coefficient (R)

2.0108 (µg/m³)/CPM 0.9939 20 March 2023



Remarks:

Date of Issue

1. **Strong** Correlation (R>0.8)

2. Factor 2.0108 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature : _		Date :	20 March 2023

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977
Make-> TISCH Model-> 5025A	
Model-> 5025A	
	Expiry Date-> 15-Dec-23
CALIBRATION	
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART

Location : Location I	Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)							Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23
						COND	ITIONS	
	Sea Level Pressure (hPa) Temperature (°C)							Corrected Pressure (mm Hg) 764.1 Temperature (K) 291
					CALI	BRATI	ON ORIFIC	CE
Make-> TIS Model-> 502 Calibration Date-> 15-De					502	25A		Qstd Slope -> 2.10977 Qstd Intercept -> -0.03782 Expiry Date-> 15-Dec-23
					C	CALIB	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		[art)	IC corrected	LINEAR REGRESSION
18 13 10 8 5	6 4.9 3.9 2.4 1.5	6 4.9 3.9 2.4 1.5	12.0 9.8 7.8 4.8 3.0	1.683 1.523 1.361 1.071 0.851	5 4 4 3	Inarty Confected 55 55.79 48 48.69 44 44.63 36 36.52 28 28.40		Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flo cted cha chart res ator Qstd tor Qstd l temper ual press quent ca qrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ting cali g calibr n of san t/760)]-t	bration (de ation (mm apler flow:		00 905 905 905 905 901 901 901	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE:

December 15, 2023

nmental Certificate of Calibration

- 1 -			Calibration					017	*approximation
Cal. Date:				meter S/N:	neter S/N: 438320 Ta: 1			°K	
Operator:	Jim Tisch					748.0	mm Hg	1	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	4064			1	
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΡ ΔΗ		
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4430	3.2	2.00		
	2	3	4	1	1.0210	6.4	4.00	1	
	3	5	6		0.9170	7.9	5.00		
	4	7	8			8.8	5.50	1	
	5	9	10	1	0.7210	12.8	8.00]	
	-			Data Tabula	tion)'	1	
				V Total V				1	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$			Qa	√∆H(Ta/Pa)		
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)		
	0.9900	0.6861	1.4101		0.9957	0.6900	0.8881	.]	
	0.9858	0.9655	1.9943		0.9914	0.9711	1.2560	-	
	0.9838	1.0728	2.22		0.9894	1.0790	1.4042	-	
	0.9826	1.1255	2.33		0.9882	1.1320	1.4728	-	
	0.9772	1.3554	2.82		0.9829	1.3632	1.7762	-	
	OCTD	m= b=	-0.03	All source into party or construction of the second		m= b=	1.32110	-	
	QSTD	r=	0.999		QA	r=	0.99998	-	
			ana da kana da	Calculatio	ns			ī	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T						
	Qstd=	Vstd/∆Time			the second se	Va/∆Time		1	
			For subsequ	ent flow ra	te calculatio	ns:]	
	Qstd=	1/m ((√∆H(Pa <u>Tstd</u> Pstd Ta	-))-b))-b) $Qa= 1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$				
	Standard	Conditions						_	
Tstd						RECA	LIBRATION		
Pstd		mm Hg			LIS EDA rocc	ommende o	nnual recalibrati	on por 1	202
		(ey ter reading (i	n H2O)				Regulations Part	-	
		eter reading (i					, Reference Met		
		perature (°K)					ended Particulat		
		ressure (mm				-	ere, 9.2.17, page		111
b: intercept	t				u u	слатоэри		50	
m: slope									

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER HK2311531
CLIENT	ACTION-UNITED ENVIRONMENTAL	
	SERVICES & CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T.	DATE RECEIVED : 23-MAR-2023
		DATE OF ISSUE : 30-MAR-2023
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Juny.		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311531

: 1 : ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311531-001	S/N: 456658	AIR	23-Mar-2023	S/N: 456658

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456658
Equipment Ref:	EQ115

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023

Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4485	37.2
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2128	17.6
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2267	17.3
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4263	70.3
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3667	59.9

(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 702 (CPM)




Slope (K-factor): Correlation Coefficient (R)

Date of Issue

0.9944 20 March 2023

2.0937 (µg/m³)/CPM



Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 2.0937 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature : _		Date :	20 March 2023

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977
Make-> TISCH Model-> 5025A	
Model-> 5025A	
	Expiry Date-> 15-Dec-23
CALIBRATION	
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART

Location : Location I	Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)							Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23
						COND	ITIONS	
	Sea Level Pressure (hPa) Temperature (°C)							Corrected Pressure (mm Hg) 764.1 Temperature (K) 291
					CALI	BRATI	ON ORIFIC	CE
Make-> TIS Model-> 502 Calibration Date-> 15-De					502	25A		Qstd Slope ->2.10977Qstd Intercept ->-0.03782Expiry Date->15-Dec-23
					C	CALIB	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		[art)	IC corrected	LINEAR REGRESSION
18 13 10 8 5	6 4.9 3.9 2.4 1.5	6 4.9 3.9 2.4 1.5	12.0 9.8 7.8 4.8 3.0	1.683 1.523 1.361 1.071 0.851	5 4 4 3	Inarty Confected 55 55.79 48 48.69 44 44.63 36 36.52 28 28.40		Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flc cted cha chart res ator Qstd tor Qstd l temper ual press quent ca cqrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ting cali g calibr n of san t/760)]-t	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE:

December 15, 2023

nmental Certificate of Calibration

- 1 -			Calibration					017	
Cal. Date:	December	15, 2022	Roots	meter S/N:	438320	Ta:	295	°K	
Operator:	Jim Tisch					Pa:	748.0	mm Hg	1
Calibration	Model #:	TE-5025A	Calil	prator S/N:	4064				1
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1	×
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4430	3.2	2.00		
	2	3	4	1	1.0210	6.4	4.00	1	
	3	5	6	1	0.9170	7.9	5.00		
	4	7	8	1	0.8730	8.8	5.50	1	
	5	9	10	1	0.7210	12.8	8.00]	
				Data Tabula	tion)'	1	
				V Total V				1	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)		
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)		
	0.9900	0.6861	1.41	01	0.9957	0.6900	0.8881	.]	
	0.9858	0.9655	1.99		0.9914	0.9711	1.2560	-	
	0.9838	1.0728	2.22		0.9894	1.0790	1.4042	-	
	0.9826	1.1255	2.33		0.9882	1.1320	1.4728	-	
	0.9772	1.3554	2.82		0.9829	1.3632	1.7762		
	OCTD	m= b=	-0.03	All source into party or construction of the same second	0.4	m= b=	1.32110	-	
	QSTD	r=	0.999		QA	r=	0.99998	-	
			ana da kana da	Calculatio	ns			ī	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T						
	Qstd=	Vstd/∆Time			the second se	Va/∆Time		1	
			For subsequ	ent flow ra	te calculatio	ns:]	
	Qstd=	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)$			$Qa = 1/m \left(\left(\sqrt{\Delta H \left(Ta/Pa \right)} \right) - b \right)$				
	Standard	Conditions						_	
Tstd						RECA	LIBRATION		
Pstd		mm Hg			LIS EDA rocc	ommende o	nnual recalibrati	on por 1	202
		(ey ter reading (i	n H2O)				Regulations Part	-	
		eter reading (i					-		
		perature (°K)			Appendix B to Part 50, Reference Method for the				
		ressure (mm			Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30				
b: intercept	t				u u	слатоэри		50	
m: slope									

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

: MR BEN TAM	WORK ORDER HK2311532
ACTION-UNITED ENVIRONMENTAL	
SERVICES & CONSULTING	
: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
TAI LIN PAI ROAD. KWAI CHUNG. N.T.	DATE RECEIVED : 23-MAR-2023
	DATE OF ISSUE : 30-MAR-2023
:	NO. OF SAMPLES : 1
	CLIENT ORDER
	 ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T.

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kirland Jong .		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311532

: 1 : ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311532-001	S/N: 456659	AIR	23-Mar-2023	S/N: 456659

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456659
Equipment Ref:	EQ116

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023


Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4624	38.3
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2204	18.2
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2457	18.8
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4357	71.9
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3881	63.4

(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 726 (CPM)

Linear Regression of Y or X

Slope (K-factor):2.0325 (µg/m³)/CPMCorrelation Coefficient (R)0.9917Date of Issue20 March 2023



Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 2.0325 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature :	-	_ Date :	20 March 2023

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977
Make-> TISCH Model-> 5025A	
Model-> 5025A	
	Expiry Date-> 15-Dec-23
CALIBRATION	
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART

Location : Location I	Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)					Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23		
						COND	ITIONS	
	Se	a Level I Temp	Pressure erature	. ,	1	018.8 18.2		Corrected Pressure (mm Hg) 764.1 Temperature (K) 291
					CALI	BRATI	ON ORIFIC	CE
						CH 25A ec-22		Qstd Slope ->2.10977Qstd Intercept ->-0.03782Expiry Date->15-Dec-23
					C	CALIB	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		[art)	IC corrected	LINEAR REGRESSION
18 13 10 8 5	6 4.9 3.9 2.4 1.5	6 4.9 3.9 2.4 1.5	12.0 9.8 7.8 4.8 3.0	1.683 1.523 1.361 1.071 0.851	5 4 4 3	5 8	55.79 48.69 44.63 36.52 28.40	Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flc cted cha chart res ator Qstd tor Qstd l temper ual press quent ca cqrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ting cali g calibr n of san t/760)]-t	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE:

December 15, 2023

nmental Certificate of Calibration

- 1 -			Calibration					017	
Cal. Date:	December	15, 2022	Roots	meter S/N:	438320	Ta:	295	°K	
Operator:	Jim Tisch					Pa:	748.0	mm Hg	1
Calibration	Model #:	TE-5025A	Calil	prator S/N:	4064				1
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1	×
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4430	3.2	2.00		
	2	3	4	1	1.0210	6.4	4.00	1	
	3	5	6	1	0.9170	7.9	5.00		
	4	7	8	1	0.8730	8.8	5.50	1	
	5	9	10	1	0.7210	12.8	8.00]	
				Data Tabula	tion)'	1	
				V Total V				1	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)		
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)		
	0.9900	0.6861	1.41	01	0.9957	0.6900	0.8881	.]	
	0.9858	0.9655	1.99		0.9914	0.9711	1.2560	-	
	0.9838	1.0728	2.22		0.9894	1.0790	1.4042	-	
	0.9826	1.1255	2.33		0.9882	1.1320	1.4728	-	
	0.9772	1.3554	2.82		0.9829	1.3632	1.7762		
	OCTD	m= b=	-0.03	All source into party or construction of the second	0.4	m= b=	1.32110	-	
	QSTD	r=	0.999		QA	r=	0.99998	-	
			ana da kana da	Calculatio	ns			ī	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T						
	Qstd=	Vstd/∆Time			the second se	Va/∆Time		1	
			For subsequ	ent flow ra	te calculatio	ns:]	
	Qstd=	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)$			$Qa = 1/m \left(\left(\sqrt{\Delta H \left(Ta/Pa \right)} \right) - b \right)$				
	Standard	Conditions						_	
Tstd						RECA	LIBRATION		
Pstd		mm Hg			LIS EDA rocc	ommende o	nnual recalibrati	on por 1	202
		(ey ter reading (i	n H2O)				Regulations Part	-	
		eter reading (i					-		
		perature (°K)			Appendix B to Part 50, Reference Method for the				
		ressure (mm			Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30				
b: intercept	t				u u	слатоэри		50	
m: slope									

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER HK2311533
CLIENT	ACTION-UNITED ENVIRONMENTAL	
	SERVICES & CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T.	DATE RECEIVED : 23-MAR-2023
	······································	DATE OF ISSUE : 30-MAR-2023
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Juny.		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311533

¹ ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311533-001	S/N: 456660	AIR	23-Mar-2023	S/N: 456660

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456660
Equipment Ref:	EQ117

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023


Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4511	37.4
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2003	16.5
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2351	18.0
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4277	70.6
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3792	62.0

(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 615 (CPM)

Linear Regression of Y or X

Slope (K-factor):2.0404 (µg/m³)/CPMCorrelation Coefficient (R)0.9925Date of Issue20 March 2023



Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 2.0404 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature :	K	Date :	20 March 2023

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782		
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977		
Make-> TISCH Model-> 5025A			
Model-> 5025A			
	Expiry Date-> 15-Dec-23		
CALIBRATION			
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION		
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968		
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART		

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)						nung	Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23	
						COND	ITIONS	
Sea Level Pressure (hPa) Temperature (°C)						1018.8 18.2		Corrected Pressure (mm Hg) 764.1 Temperature (K) 291
					CALI	BRATI	ON ORIFIC	CE
Make-> TIS Model-> 502 Calibration Date-> 15-De						25A		Qstd Slope -> 2.10977 Qstd Intercept -> -0.03782 Expiry Date-> 15-Dec-23
					C	CALIB	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		[art)	IC corrected	LINEAR REGRESSION
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$					5 4 4 3	art confected 55 55.79 48 48.69 44 44.63 36 36.52 28 28.40		Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flo cted cha chart res ator Qstd tor Qstd l temper ual press quent ca qrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ting cali g calibr n of san t/760)]-t	bration (de ation (mm apler flow:		00 905 905 905 905 901 901 901	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE:

December 15, 2023

nmental Certificate of Calibration

- 1 -			Calibration					°K	
Cal. Date:	December			neter S/N: 438320 T		Ta:	Ta: 295		
Operator:	Jim Tisch					Pa:	748.0	mm Hg	1
Calibration	Model #:	TE-5025A	Calil	prator S/N:	4064				1
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1	×
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4430	3.2	2.00		
	2	3	4	1	1.0210	6.4	4.00	1	
	3	5	6	1	0.9170	7.9	5.00		
	4	7	8	1	0.8730	8.8	5.50	1	
	5	9	10	1	0.7210	12.8	8.00]	
	-			Data Tabula	tion)'	1	
				V Total V				1	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)		
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)		
	0.9900	0.6861	1.41	01	0.9957	0.6900	0.8881	.]	
	0.9858	0.9655	1.99		0.9914	0.9711	1.2560	-	
	0.9838	1.0728	2.22		0.9894	1.0790	1.4042	-	
	0.9826	1.1255	2.33		0.9882	1.1320	1.4728	-	
	0.9772	1.3554	2.82		0.9829	1.3632	1.7762	-	
	OCTD	m= b=	-0.03	All source into party or construction of the second	0.4	m= b=	1.32110	-	
	QSTD	r=	0.999		QA	r=	0.99998	-	
			ana da kana da	Calculatio	ns			ī	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T		procession of the second se	ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time			Qa= Va/ATime				
			For subsequ	ent flow ra	te calculatio	ns:]	
	Qstd=	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)$)-b) $Qa = 1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$				
	Standard	Conditions						_	
Tstd						RECA	LIBRATION		
Pstd		mm Hg			LIS EDA rocc	ommende o	nnual recalibrati	on por 1	202
		(ey ter reading (i	n H2O)				Regulations Part	-	
		eter reading (i					, Reference Met		
		perature (°K)					ended Particulat		
		ressure (mm				-	ere, 9.2.17, page		111
b: intercept	t				u u	слатоэри		50	
m: slope									

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

ITEM TESTED / 送檢 Description / 儀器名稱 Manufacturer / 製造商 Model No. / 型號		(Job No. / 序引編號:IC23-0436) Sound Level Meter (EQ018) Rion NL-52	Date of Receipt / 收件日期: 28 February 2023
Serial No. / 編號 Supplied By / 委託者	:	00809405 Action-United Environmental Services ar Unit A, 20/F., Gold King Industrial Build 35-41 Tai Lin Pai Road, Kwai Chung, N.	ling

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Line Voltage / 電壓 :

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 21 March 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA


Tested By 測試	:	K C Lee Engineer	
Certified By	:	H C Chan	Date of Is
核證		Engineer	簽發日其

ssue

21 March 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

:



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C230306
CL281	Multifunction Acoustic Calibrator	AV210017

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

		Applied Value		UUT	IEC 61672		
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	93.9	+ 1 1

6.1.2 Linearity

UUT Setting				Applied Value		UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	А	Fast	94.00	1	93.9 (Ref.)
				104.00		104.0
EC (1(72 C)	1 7 1 1			114.00		113.9

IEC 61672 Class 1 Limit : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L_A	А	Fast	94.00	1	93.9	Ref.
			Slow			93.9	± 0.3

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior



輝創工程有限公司 Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT	. IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	63 Hz	67.1	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	94.9	$+1.0\pm1.6$
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					16 kHz	86.0	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _C	С	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.7	-0.2 ± 1.5
					250 Hz	93.9	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.1	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					16 kHz	84.0	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 16463

- Mfr's Limit : IEC 61672 Class 1

			·
- Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	: ± 0.35 dB
		250 Hz - 500 Hz	: ± 0.30 dB
		1 kHz	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
		8 kHz	$\pm 0.45 \text{ dB}$
		16 kHz	$\pm 0.70 \text{ dB}$
	104 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

ITEM TESTED / 送檢項	(Job No. / 序引編號: IC23-0436) Date of Receipt / 收件日期: 28 February 2023					
Description / 儀器名稱 :	Sound Level Meter (EQ067)					
Manufacturer / 製造商 :	Rion					
Model No. / 型號 :	NL-31					
Serial No. / 編號 :	00410221					
Supplied By / 委託者 :	Action-United Environmental Services and Consulting					
	Unit A, 20/F., Gold King Industrial Building,					
35-41 Tai Lin Pai Road, Kwai Chung, N.T.						
TEST CONDITIONS / 測試條件						

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Line Voltage / 電壓 :

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 21 March 2023 :

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:	K C Lee Engineer			
Certified By 核證	:	Chun Un Chan H C Chan Engineer	Date of Issue 簽發日期	:	21 March 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



e).

Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID CL280 CL281

Description 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

Certificate No. C230360 AV210017

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L _A	Α	Fast	94.00	1	93.6	± 1.1

6.1.2 Linearity

	UI	JT Setting		Applied	Value	UUT
Range	Mode	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 120	L _A	А	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Limit : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L _A	А	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



23

輝創工程有限公司 Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

A-weighting	A-weighting								
UUT Setting			Applied Value		UUT	IEC 61672 Class 1			
Range	Mode	Frequency	Time	Level	Freq.	Reading	Limit		
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5		
					125 Hz	77.4	-16.1 ± 1.5		
					250 Hz	84.9	-8.6 ± 1.4		
					500 Hz	90.3	-3.2 ± 1.4		
					1 kHz	93.6	Ref.		
					2 kHz	94.8	$+1.2 \pm 1.6$		
	5				4 kHz	94.7	$+1.0 \pm 1.6$		
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)		
					16 kHz	87.2	-6.6 (+3.5 ; -17.0)		

6.3.2 C-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1	
Rar	ge	Mode	Frequency	Time	Level	Freq.	Reading	Limit
(dl	0		Weighting	Weighting	(dB)		(dB)	(dB)
30 -		L _C	C	Fast	94.00	63 Hz	92.6	-0.8 ± 1.5
		C				125 Hz	93.3	-0.2 ± 1.5
						250 Hz	93.5	0.0 ± 1.4
						500 Hz	93.6	0.0 ± 1.4
8						1 kHz	93.6	Ref.
						2 kHz	93.5	-0.2 ± 1.6
						4 kHz	92.9	-0.8 ± 1.6
						8 kHz	90.7	-3.0 (+2.1 ; -3.1)
						16 kHz	85.3	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本質驗所書面批准。



Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 322551

- Mfr's Limit : IEC 61672 Class 1	
104 dB	$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$
114 UD	$: 1 \text{ kHz}$ $: \pm 0.10 \text{ dB} (\text{Ref. 94 dB})$

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C224779 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC22-1539)	Date of Receipt / 收件日期: 4 August 2022			
Description / 儀器名稱 :	Sound Level Calibrator (EQ085)				
Manufacturer / 製造商 :	Rion				
Model No. / 型號 :	NC-73	· · · · · · · · · · · · · · · · · · ·			
Serial No. / 編號 :	10655561				
Supplied By / 委託者 :	Action-United Environmental Services and	Consulting			
	Unit A, 20/F., Gold King Industrial Buildir	ng,			
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.				

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 20 August 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification & user's specified acceptance criteria. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:	H T Wong Assistant Engineer			
Certified By 核證	:	K C Lee Engineer	Date of Issue 簽發日期	:	23 August 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C224779 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

5.2 Frequency Accuracy

riegaene j rieearae j			
UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.953	$1 \text{ kHz} \pm 6 \%$	± 1

Remarks: - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C226778 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號: IC22-2282) Date of Receipt / 收件日期: 8 November 2022
Description / 儀器名稱 :	Sound Calibrator (EQ086)
Manufacturer / 製造商 :	Rion
Model No. / 型號 :	NC-74
Serial No. / 編號 :	34657230
Supplied By / 委託者 :	Action-United Environmental Services and Consulting
	Unit A, 20/F., Gold King Industrial Building,
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 19 November 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies


:

- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

K C Lee Engineer



Certified By 核證

Date of Issue 簽發日期

:

21 November 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing.Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C226778 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- 4. Test procedure : MA100N.
- 5. Results :

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.1	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.002	$1 \text{ kHz} \pm 1 \%$	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C226780 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號: IC22-2282) Date of Receipt / 收件日期: 8 November 2022
Description / 儀器名稱 :	Sound Calibrator (EQ087)
Manufacturer / 製造商 :	Rion
Model No. / 型號 :	NC-74
Serial No. / 編號 :	34657231
Supplied By / 委託者 :	Action-United Environmental Services and Consulting
	Unit A, 20/F., Gold King Industrial Building,
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.
	,

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Line Voltage / 電壓 :

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 19 November 2022 •

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong Assistant Engineer

K

Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

21 November 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C226780 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.1	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	$1 \text{ kHz} \pm 1 \%$	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Appendix F

Event and Action Plan

Event / Action Plan for construction dust

E4		Action		
Event	ET	IEC	ER	Contractor
Action Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source, investigate the causes of exceedance and propose remedial measures; Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Advise the ER and Contractor on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor, IEC and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Construction Noise

Event	Action				
	ЕТ	IEC	ER	Contractor	
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; and Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals. 	
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. 	



Appendix G

Impact Monitoring Schedule



Impact Monitoring Schedule for the Reporting Period

Date		NOISE MONITORING	AIR QUALITY	MONITORING
		(0700 – 1900)	1-HOUR TSP	24-HOUR TSP
Fri	1-Sep-23			
Sat	2-Sep-23			✓
Sun	3-Sep-23			
Mon	4-Sep-23			
Tue	5-Sep-23			
Wed	6-Sep-23	✓	√	
Thu	7-Sep-23			
Fri	8-Sep-23			✓
Sat	9-Sep-23			
Sun	10-Sep-23			
Mon	11-Sep-23			
Tue	12-Sep-23	✓	√	
Wed	13-Sep-23			
Thu	14-Sep-23			√
Fri	15-Sep-23			
Sat	16-Sep-23			
Sun	17-Sep-23			
Mon	18-Sep-23	✓	√	
Tue	19-Sep-23			
Wed	20-Sep-23			✓
Thu	21-Sep-23			
Fri	22-Sep-23			
Sat	23-Sep-23		✓	
Sun	24-Sep-23			
Mon	25-Sep-23			√
Tue	26-Sep-23			•
Wed	27-Sep-23		· · · · · ·	
Thu	28-Sep-23	✓	✓	
Fri	29-Sep-23			✓
Sat	30-Sep-23			

√	Monitoring Day
	Sunday or Public Holiday



Impact Monitoring Schedule for next Reporting Period

		NOISE MONITORING	AIR QUALITY	MONITORING
	Date	(0700 – 1900)	1-HOUR TSP	24-HOUR TSP
Sun	1-Oct-23			
Mon	2-Oct-23			
Tue	3-Oct-23			
Wed	4-Oct-23	✓	\checkmark	
Thu	5-Oct-23			√
Fri	6-Oct-23			
Sat	7-Oct-23			
Sun	8-Oct-23			
Mon	9-Oct-23			
Tue	10-Oct-23	✓	\checkmark	
Wed	11-Oct-23			✓
Thu	12-Oct-23			
Fri	13-Oct-23			
Sat	14-Oct-23			
Sun	15-Oct-23			
Mon	16-Oct-23	✓	√	
Tue	17-Oct-23			✓
Wed	18-Oct-23			
Thu	19-Oct-23			
Fri	20-Oct-23		✓	
Sat	21-Oct-23			√
Sun	22-Oct-23			
Mon	23-Oct-23			
Tue	24-Oct-23			
Wed	25-Oct-23		,	
Thu	26-Oct-23	✓	√	
Fri	27-Oct-23			✓
Sat	28-Oct-23			
Sun	29-Oct-23			
Mon	30-Oct-23			
Tue	31-Oct-23			

✓	Monitoring Day
	Sunday or Public Holiday



Appendix H

Database of Monitoring Result



24-HOUR TSP MONITORING RESULT DATABASE

						24-110	JUK I		OKING KE	SULI DATABA	5E				
24-hour TS	P Monitorin	ig Data fo	r AMS1a												r
	SAMPLE	EI /	APSED TIN	4F		CHAR		AVG	AVG AIR	STANDARD	AIR	FILTER V		DUST WEIGHT	24-hr
DATE	NUMBER					EADIN		TEMP	PRESS	FLOW RATE	VOLUME	(g		COLLECTED	TSP ₃
		INITIAL		(min)		MAX		(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Sep-23		26689.87		1440	41	41	41	26.2	1000.1	1.48	2135	2.768	2.8068	0.0388	18
8-Sep-23		26713.87		1440	41	41	41	25.7	1007.9	1.49	2142	2.7448	2.8043	0.0595	28
14-Sep-23	29752	26737.87	26761.87	1440	41	41	41	26.9	1007.7	1.49	2139	2.7692	2.7897	0.0205	10
20-Sep-23	29469	26761.87	26785.87	1440	41	41	41	29.7	1007.7	1.48	2132	2.714	2.7417	0.0277	13
26-Sep-23	29735	26468.96	26492.96	1440	41	41	41	30	1010.7	1.48	2133	2.7765	2.8171	0.0406	19
29-Sep-23	29773	26492.96	26516.96	1440	41	41	41	29.8	1012.0	1.48	2135	2.7522	2.7827	0.0305	14
24-hour TS	P Monitorin	ıg Data fo	r AMS-5							·					
	SAMPLE	EI 4	APSED TIN	ΛF		CHAR		AVG	AVG AIR	STANDARD	AIR	FILTER V		DUST WEIGHT	24-hr
DATE	NUMBER					EADIN		TEMP	PRESS	FLOW RATE	VOLUME	(g		COLLECTED	TSP
		INITIAL	FINAL	(min)		MAX		(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Sep-23			14385.58		39	39	39.0	26.2	1000.1	1.37	1972	2.7699	2.8597	0.0898	46
8-Sep-23			14409.58		39	39	39.0	25.7	1007.9	1.37	1978	2.7479	2.8580	0.1101	56
14-Sep-23			14541.02		39	39	39.0	26.9	1007.7	1.37	1975	2.7888	2.8093	0.0205	10
20-Sep-23			14565.03		39	39	39.0	29.7	1007.7	1.37	1970	2.7489	2.8002	0.0513	26
26-Sep-23			14589.03		39	39	39.0	30	1010.7	1.37	1971	2.7655	2.8438	0.0783	40
29-Sep-23				1440.00	39	39	39.0	29.8	1012.0	1.37	1972	2.7502	2.8074	0.0572	29
24-hour TS	P Monitorin	ıg Data fo	r AMS-6												
	SAMPLE	EI /	APSED TIN	/F		CHAR		AVG	AVG AIR	STANDARD	AIR	FILTER V		DUST WEIGHT	24-hr
DATE	NUMPED					EADIN		TEMP	PRESS	FLOW RATE	VOLUME	(g		COLLECTED	TSP ₂
		INITIAL	FINAL	(min)			AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	(µg/m ³)
2-Sep-23			19588.69		40	41	40.5	26.2	1000.1	1.43	2056	2.7738	2.8060	0.0322	16
8-Sep-23			19651.18		40	41	40.5	25.7	1007.9	1.43	2062	2.7552	2.8048	0.0496	24
14-Sep-23			19675.18	1440.00	40	41	40.5	26.9	1007.7	1.43	2060	2.7223	2.7656	0.0433	21
24-hour TSP	P Monitoring	g Data for .	AMS-7												
	SAMPLE	EL.4	APSED TIM	1E	СНАБ	RT REA	DING	AVG	AVG AIR	STANDARD	AIR	FILTER WI	EIGHT (ø)	DUST WEIGHT	24-hr
DATE	NUMBER							TEMP	PRESS	FLOW RATE	VOLUME			COLLECTED	TSP
		INITIAL	FINAL	(min)			AVG	(°C)	(hPa)	(m^{3}/min)	(std m^3)	INITIAL 2.77(2	FINAL	(g)	$(\mu g/m^3)$
2-Sep-23			14418.72		40	40	40.0	26.2	1000.1	1.41	2024	2.7762	2.8310	0.0548	27
8-Sep-23		14418.72			40	40	40.0	25.7	1007.9	1.41	2031	2.7560	2.8132	0.0572	28
14-Sep-23		14391.67			40	40	40.0	26.9	1007.7	1.41	2028	2.7867	2.8180	0.0313	15
20-Sep-23		14415.67			40	40	40.0	29.7	1007.7	1.41	2026	2.7172	2.7724	0.0552	27
26-Sep-23			14460.82		40	40	40.0	30	1010.7	1.41	2027	2.7739	2.8476	0.0737	36
29-Sep-23	29772	14459.32	14483.32	1440.00	40	40	40.0	29.8	1012.0	1.41	2027	2.7719	2.8320	0.0601	30



NOISE MONITORING RESULT DATABASE FOR CONTRACT 1

Noise Meas	uremen	nt Resu	lts (dB)	of NMS1																	
	Start	1s	t Leq (5	min)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (51	nin)	5th	Leq (51	min)	6th	Leq (5)	nin)	Leq30	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	min,	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)
6-Sep-23	13:00	67.5	71.8	62.4	70.3	74.6	64.5	72.0	74.9	63.0	70.1	73.6	63.9	68.5	72.3	62.7	71.4	74.0	64.3	70	70
12-Sep-23	9:15	70.6	75.3	55.7	69.5	73.7	57.9	71.7	75.4	60.0	70.4	74.4	70.3	69.5	73.8	60.4	70.4	74.6	62.4	70	70
18-Sep-23	13:00	69.8	74.4	61.1	72.1	76.6	64.8	69.7	74.6	59.5	70.1	75.5	60.0	72.2	76.8	59.9	70.9	75.4	63.3	71	70
28-Sep-23	13:10	72.4	76.0	64.9	73.4	77.0	63.9	69.1	72.3	61.1	72.5	76.3	65.0	69.7	72.6	65.7	72.2	75.6	65.9	72	70

Noise Meas	uremer	nt Resu	lts (dB)	of NMS2																	
	Start	1s	t Leq (5	min)	2nd	Leq (5	min)	3rd	Leq (51	nin)	4th	Leq (51	nin)	5th	Leq (5)	min)	6th	Leq (5)	min)	Leq30	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	min,	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)
6-Sep-23	10:45	64.7	67.2	56.3	63.5	67.0	55.8	62.2	65.9	55.1	61.0	64.5	54.7	62.8	65.2	55.0	60.3	63.0	54.1	63	70
12-Sep-23	10:02	57.2	58.9	54.2	55.0	56.4	53.4	55.8	57.3	54.0	56.1	57.5	54.2	56.4	57.9	54.7	56.3	57.6	54.6	56	70
18-Sep-23	10:30	56.3	58.3	52.7	61.7	63.1	53.5	60.2	62.6	55.5	57.4	59.6	54.2	58.1	60.7	55.2	60.0	63.6	54.8	59	70
28-Sep-23	10:30	59.7	61.4	58.0	61.7	64.7	58.3	63.6	64.6	61.9	63.2	64.4	61.7	63.4	64.5	62.1	63.5	64.9	61.4	63	70

Noise Meas	uremer	nt Resul	lts (dB)	of NMS	S 3																
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5)	min)	4th	Leq (5	min)	5th	Leq (51	nin)	6th	Leq (51	nin)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
6-Sep-23	13:15	58.1	62.1	56.5	59.3	62.9	57.3	59.9	62.5	58.2	61.2	63.5	59.1	60.9	63.2	58.7	62.1	64.6	59.8	60	75
12-Sep-23	13:00	60.8	62.9	57.5	62.6	64.0	57.9	61.0	63.5	58.2	60.1	62.5	57.3	61.7	63.4	58.0	62.0	64.8	58.5	61	75
18-Sep-23	13:15	60.6	63.5	58.0	62.3	64.0	58.0	60.9	65.0	59.0	61.5	64.5	59.0	61.5	63.5	58.5	62.3	64.0	60.0	62	75
28-Sep-23	10:35	61.5	63.2	59.5	59.8	61.7	57.1	60.2	61.4	58.2	60.1	62.4	57.0	61.7	63.2	59.7	60.5	62.5	58.2	61	75

Noise Mea	sureme	ent Resi	ults (dB) of NM	[S4a																
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (5)	min)	5th	Leq (51	nin)	6th	Leq (5	min)	Leq30m	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	in,	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)
6-Sep-23	9:30	61.4	64.3	54.9	62.8	66.5	55.0	63.0	67.1	55.6	60.3	63.7	54.0	63.3	68.0	55.2	62.9	67.1	54.8	62	75
12-Sep-23	13:55	59.2	60.4	57.9	58.2	59.0	57.4	58.1	58.6	57.2	60.3	62.1	57.6	60.5	61.6	58.4	59.9	61.5	55.0	59	75
18-Sep-23	9:00	65.8	68.0	61.8	66.9	68.6	64.2	66.5	68.1	63.6	67.3	69.4	64.1	67.5	69.3	65.3	66.1	67.7	64.1	67	75
28-Sep-23	9:00	67.3	67.7	61.2	64.1	66.0	61.0	61.1	62.3	59.4	62.8	63.9	59.7	62.6	64.5	59.1	64.9	68.4	58.2	64	75

Noise Measurement Results (dB) of NMS5

	Start	1st	Leq (51	nin)	2nd	Leq (51	min)	3rd	Leq (51	nin)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	Lag20min	Limit
Date	Start Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90,	Leq30min, dB(A)	Level dB(A)												
6-Sep-23	11:28	65.0	69.1	59.9	66.2	69.8	60.2	66.9	70.3	61.0	65.5	69.0	60.3	63.4	67.8	58.7	64.0	66.2	59.5	65	75
12-Sep-23	10;39	61.7	62.0	59.3	61.3	62.8	59.7	60.9	62.0	59.6	61.5	62.6	60.3	61.4	62.3	60.2	61.3	62.5	59.8	61	75
18-Sep-23	9:50	59.6	60.7	57.0	60.1	62.1	56.9	59.5	60.7	57.2	58.3	59.4	55.9	58.5	60.4	56.1	59.1	60.9	57.5	59	75
28-Sep-23	9:50	56.0	55.2	49.4	52.9	54.2	49.3	51.4	53.7	48.7	56.1	58.9	50.7	56.5	59.2	49.0	53.2	55.6	49.4	55	75

Noise Meas	uremen	nt Resu	lts (dB)	of NM	S6																
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (5)	min)	Lag20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
6-Sep-23	13:58	61.3	63.9	57.9	61.7	64.5	58.2	60.8	63.2	57.7	60.1	62.9	57.6	58.7	60.7	57.0	60.0	62.7	57.1	61	75
12-Sep-23	10:30	62.0	65.4	54.7	60.3	63.0	55.6	61.7	64.1	56.5	62.6	64.9	54.0	63.8	65.3	56.9	61.9	64.0	54.6	62	75
18-Sep-23	13:58	63.5	66.5	61.0	63.8	66.5	62.0	64.2	67.0	61.5	62.3	65.5	59.5	64.2	67.0	62.0	66.5	67.0	61.5	64	75
28-Sep-23	9:55	61.5	63.6	57.2	58.8	60.2	57.4	56.3	58.4	52.5	56.4	58.8	52.3	56.9	58.8	54.1	53.7	54.8	52.1	58	75

Noise Measu	uremen	nt Resul	lts (dB)	of NMS	S 7																
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (5)	min)	5th	Leq (5	min)	6th	Leq (5	min)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	1 mie	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
6-Sep-23	14:49	60.7	62.9	56.1	58.2	62.7	58.1	58.8	63.8	57.9	61.1	64.3	58.0	60.4	62.5	56.2	59.2	63.1	57.3	60	75
12-Sep-23	9:45	62.5	64.8	55.2	61.9	63.5	54.7	60.0	63.1	53.6	61.7	64.0	54.9	60.4	63.6	55.4	62.7	64.9	54.5	62	75
18-Sep-23	14:40	60.3	62.5	55.5	60.7	62.5	56.0	59.6	62.0	55.5	60.8	63.0	56.0	59.7	62.0	55.5	61.3	64.0	57.0	60	75
28-Sep-23	9:15	57.7	61.7	52.2	60.0	58.2	52.8	53.4	54.3	51.6	53.1	54.1	51.5	53.8	54.5	51.8	58.3	62.3	51.8	57	75

Noise Measu	uremen	t Resul	ts (dB)	of NMS	58																
	Start	1st	Leq (51	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (5)	min)	5th	Leq (5)	min)	6th	Leq (5r	nin)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
6-Sep-23	14:15	58.5	62.2	51.0	57.9	61.8	50.4	56.3	59.6	50.2	57.4	62.0	51.3	56.8	61.3	50.5	58.0	62.1	51.6	58	75
12-Sep-23	14:15	56.4	60.7	50.2	55.7	59.2	50.5	57.0	61.3	52.6	58.2	62.4	53.0	56.4	61.0	51.7	57.8	62.5	52.3	57	75
18-Sep-23	9:51	56.3	58.5	50.0	57.6	59.5	51.5	57.5	60.0	50.5	55.3	58.0	47.0	55.0	58.0	46.5	56.1	58.5	50.0	56	75
28-Sep-23	13:10	57.6	61.6	49.7	54.2	59.7	49.2	60.7	63.3	50.1	57.7	61.9	50.0	60.3	60.7	48.8	58.5	61.0	52.3	59	75



NOISE MONITORING RESULT DATABASE FOR CONTRACT 3

Noise Measurement Results (dB) of CN3

Date	Start Time	1st Leq (5min)		2nd Leq (5min)		3rd Leq (5min)		4th Leq (5min)		5th Leq (5min)		6th Leq (5min)		Leq30min,	Limit						
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90,	$d\mathbf{B}(\mathbf{A})$	Level dB(A)
6-Sep-23	10:05	64.6	68.0	57.3	65.8	69.2	58.0	64.1	67.9	57.6	63.5	66.2	58.4	64.0	66.9	57.7	63.4	66.0	57.1	64	75
12-Sep-23	13:13	61.7	63.8	58.1	61.8	63.8	59.2	61.4	63.9	58.1	61.7	64.3	58.1	61.6	64.5	56.6	61.3	64.6	56.9	62	75
18-Sep-23	11:20	59.4	61.7	56.7	58.3	61.0	55.7	60.3	63.4	56.7	62.0	64.2	59.5	59.3	62.1	56.0	60.1	63.4	55.6	60	75
28-Sep-23	11:20	62.2	64.6	59.3	62.8	64.9	60.2	63.0	65.4	59.6	62.0	64.3	59.0	62.4	64.5	57.8	62.3	65.2	58.3	62	75





Appendix I


Graphical Plots for Monitoring Result




Air Quality – 1-hour TSP












Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx

















Air Quality – 24-hour TSP

















Noise
































Appendix J

Meteorological Data



			Total	Kwun Tong Station	Kai Tal	King's Park Station	
Date		Weather	Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Sep-23	Fri	Mainly cloudy with a few showers and isolated thunderstorms.	98.9	26	30	NW	82.5
2-Sep-23	Sat	Sunny intervals tomorrow.	80.4	25.5	27	E/SE	92.7
3-Sep-23	Sun	There will be swells.	0.1	29.4	11.2	SE	68.5
4-Sep-23	Mon	Mainly cloudy with a few showers and isolated thunderstorms.	Trace	30.8	7.5	W/SW	70.5
5-Sep-23	Tue	Moderate west to northwesterly winds	0.4	29	8	W/NW	70
6-Sep-23	Wed	Sunny intervals tomorrow.	0	30.1	10.2	W/NW	71.7
7-Sep-23	Thu	Mainly cloudy with occasional showers and a few thunderstorms.	215.7	27.6	8.7	S/SE	87.5
8-Sep-23	Fri	Mainly fine. Very hot and dry	425	24.9	14.2	SE	93.7
9-Sep-23	Sat	Cloudy periods tonight.	9.8	25.6	11.7	SE	93.7
10-Sep-23	Sun	Moderate to fresh northerly winds,	67.4	25.3	12.5	SE	92.7
11-Sep-23	Mon	Moderate southwesterly winds.	20.5	25.9	11	E/SE	92.2
12-Sep-23	Tue	Cloudy periods tonight.	0.9	27.5	13.7	SE	83.7
13-Sep-23	Wed	Sunny intervals tomorrow.	2.5	27.8	10	SE	85.7
14-Sep-23	Thu	Cloudy periods tonight.	103.5	26.1	9.2	E/SE	92.2
15-Sep-23	Fri	Sunny intervals tomorrow.	28.5	26.8	8.2	S/SE	83.5
16-Sep-23	Sat	Sunny intervals tomorrow.	4.3	27.1	10	E/SE	85
17-Sep-23	Sun	Moderate to fresh northerly winds,	0	28.1	10	S/SE	76.7
18-Sep-23	Mon	Sunny intervals tomorrow.	0	29.4	10	S/SE	78.7
19-Sep-23	Tue	Moderate southwesterly winds.	0	29.7	8.7	S/SE	76
20-Sep-23	Wed	Cloudy periods tonight.	0	29.5	6.7	S/SE	75
21-Sep-23	Thu	Sunny intervals tomorrow.	0	30.2	6	W/NW	76.7
22-Sep-23	Fri	Cloudy periods tonight.	Trace	30.5	10	S/SE	74.5
23-Sep-23	Sat	Mainly fine. Very hot and dry	0	29.4	12.7	E/SE	73
24-Sep-23	Sun	Sunny intervals tomorrow.	0	29.4	17.5	E/SE	73.7
	Mon	Mainly cloudy with a few showers	1.5	29.1	16.2	E/SE	76.7
26-Sep-23	Tue	Cloudy periods tonight.	0	29.3	16	E/SE	73.2
27-Sep-23	Wed	Mainly fine. Very hot and dry	Trace	29.9	13.2	E/SE	69.7
28-Sep-23	Thu	Very hot and dry with sunny periods	0	29.9	15	E/SE	68
29-Sep-23	Fri	showers later. Moderate to fresh northerly winds	7.7	28.6	10.7	E/SE	77.5
30-Sep-23	Sat	There will be swells.	0	29.9	10.7	S/SE	71.2



Appendix K

Waste Flow Table

 $Z: \label{eq:loss} 2016 \label{eq:loss} CEDD \lab$

		Actual Quan	tities of Inert C&I	D Materials Genera	Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 8)	Disposed as Public Fill	Imported Fill	Metals (see Note 9)	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	8.993	0.000	0.000	8.124	0.869	0.000	0.000	0.000	0.000	0.000	0.047
Feb	2.831	0.000	0.000	1.618	1.213	0.000	0.003	0.000	0.005	0.000	0.071
Mar	2.627	0.000	0.000	2.154	0.473	0.000	0.002	0.000	0.005	0.000	0.062
Apr	0.195	0.000	0.000	0.000	0.195	0.000	0.000	0.000	0.000	0.000	0.078
May	0.398	0.000	0.000	0.000	0.398	0.000	0.000	0.000	0.000	0.000	0.072
Jun	1.321	0.000	0.000	0.468	0.853	0.000	0.000	0.000	0.000	0.000	0.068
Sub-total	16.366	0.000	0.000	12.364	4.002	0.000	0.006	0.000	0.010	0.000	0.399
Jul	1.733	0.000	0.000	1.502	0.231	0.000	0.000	0.000	0.000	0.000	0.093
Aug	1.012	0.000	0.000	0.000	1.012	0.000	0.003	0.000	0.004	0.000	0.081
Sep	0.024	0.000	0.000	0.000	0.024	0.000	0.000	0.000	0.000	0.000	0.043
Oct	0.000							Ť			
Nov	0.000										
Dec	0.000										
Total	19.135	0.000	0.000	13.866	5.269	0.000	0.008	0.000	0.014	0.000	0.615

Monthly Summary Waste Flow Table for 2023 (year)

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88kg/L).

(6) Assume a dump truck delivers 7.5 m^3 material in 1 trip.

(7) The cut-off date of this summary is 20^{th} of each month.

(8) The Inert C&D materials of reused in other Projects including glass materials.

(9) The C&D waste generation of metal including rechargable battery recycling.

Remarks: refer to Rock and AHM Record (Z:\04 SUPPORT WORK FOLDERS\F. ENVIRONMENTAL\4 - Implementation and Operation\4.4 - Documentation and its Control\11 - WFT, ULSD & Timber\Waste Flow Table\2017-07)

Name of Department : <u>CEDD</u>

Contract No. : <u>NE/2016/05</u>

Monthly Summary Waste Flow Table for 2023 (year)

[PS Clause 1.129]

		Actual Quanti	ties of Inert C&	&D Materials G	enerated Mont	hly	Act	ual Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	$(in '000 m^3)$	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan	0.01	0	0	0	0.01	0	0	0	0	0	0.15
Feb	0.01	0	0	0	0.01	0	0	0	0	0	0.08
Mar	0.01	0	0	0	0.01	0	0	0	0	0	0.16
Apr	0.01	0	0	0	0.01	0	0	0	0	0	0.07
May	0.01	0	0	0	0.01	0	0	0	0	0	0.14
June	0.01	0	0	0	0.01	0	0	0	0	0	0.22
Sub-total	0.06	0	0	0	0.06	0	0	0	0	0	0.82
July	0	0	0	0	0	0	0	0	0	0	0.08
Aug	0	0	0	0	0	0	0	0	0	0	0.02
Sept	0	0	0	0	0	0	0	0	0	0	0.03
Oct											
Nov											
Dec											
Total											

Notes: (1) The performance targets are given in PS Clause 6.14

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding $50,000 \text{ m}^3$.

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

		Actual Quan	tities of Inert C&	D Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 6)	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	1.318	0.000	0.105	0.707	0.506	0.000	0.006	0.120	0.232	0.000	0.026
Feb	1.518	0.000	0.390	0.712	0.415	0.000	0.000	0.000	0.000	0.000	0.040
Mar	2.316	0.000	1.035	0.372	0.908	0.081	0.000	0.000	0.000	0.000	0.033
Apr	2.473	0.000	0.518	0.000	1.956	0.221	0.000	0.000	0.000	0.000	0.027
May	3.818	0.000	1.260	0.326	2.232	0.210	0.000	0.000	0.000	0.000	0.041
Jun	1.969	0.000	0.938	0.000	1.032	0.000	0.000	0.000	0.000	0.000	0.041
Sub-total	13.412	0.000	4.245	2.118	7.049	0.512	0.006	0.120	0.232	0.000	0.208
Jul	2.175	0.000	0.405	0.000	1.770	0.092	0.000	0.000	0.000	0.000	0.094
Aug	1.851	0.000	0.510	0.087	1.254	1.464	0.0004	0.000	0.007	0.000	0.060
Sep	0.780	0.000	0.165	0.000	0.615	0.000	0.0000	0.000	0.000	0.000	0.017
Oct											
Nov											
Dec											
Total	18.218	0.000	5.325	2.206	10.687	2.068	0.006	0.120	0.239	0.000	0.379

Monthly Summary Waste Flow Table for <u>2023</u> (year)

Notes:

(1) The performance targets are given in PS Clause 1.129 (4).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L).

(6) Assume a dump truck delivers 7.5 m^3 material in 1 trip.

Contract No.: ED/2020/02

APPENDIX 2

	Actual (Quantities of	Inert C&D	Materials G	enerated M	onthly	Actual Q	uantities of	C&D Waste	s Generated	l Monthly
Month	Total Quantity of Materials Generated	Hard Rock, Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)**	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)*
Jan	1.106	0.000	0.000	0.000	1.106	0.000	0.000	0.000	0.000	0.000	0.015
Feb	0.630	0.000	0.000	0.000	0.630	0.000	0.000	0.000	0.000	0.000	0.014
Mar	0.256	0.000	0.000	0.000	0.256	0.000	0.000	0.000	0.000	0.000	0.028
Apr	0.130	0.000	0.000	0.000	0.130	0.000	0.000	0.000	0.000	0.000	0.014
May	0.602	0.000	0.000	0.000	0.602	0.000	0.000	0.000	0.000	0.000	0.018
June	4.538	0.000	0.000	0.000	4.538	2.432	0.000	0.000	0.000	0.000	0.131
July	5.650	0.000	0.000	0.000	5.650	7.737	0.000	0.000	0.000	0.000	0.032
Aug	0.211	0.000	0.000	0.000	0.211	0.493	0.000	0.000	0.000	0.000	0.660
Sep	0.051	0.000	0.000	0.000	0.051	0.000	0.000	0.000	0.000	0.000	0.113
Oct	0.200#				0.200#						
Nov											
Dec											
Total	13.174	0.000	0.000	0.000	13.174	10.662	0.000	0.000	0.000	0.000	1.025

Monthly Summary Waste Flow Table for 2023

Notes: * Conversion factor for general refuse, 1 tonne = $2m^3$

** Conversion factor for general fill, 2 tonne = $1m^3$

Estimation for next month

Wing Lee – Univic Joint Venture	Rev. No.	30
ED/2019/02 - Environmental Management Plan	Lana Data	20 8 2022
Appendices - Appendix 13	Issue Date	30-Sep-2023

Name of Department : <u>CEDD</u>

Contract No. : _____ED/2019/02

Monthly Summary Waste Flow Table for 2023 (year)

;	<u>Monthly Summary Waste Flow Table for 2025</u> (year)										
			ties of Inert Ca	&D Materials G	enerated Mon	thly	Annu	al Quantities of	C&D Material	ls Generated N	Ionthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan	0.063	0.063	0	0	0.063	0	0	0	0	0	0.016
Feb	0.010	0.008	0.002	0	0.008	0	0	0	0	0	0.067
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0.003	0.003	0	0	0.003	0	0	0	0	0	0.026
May	0.267	0.265	0.002	0	0.265	0	0	0	0	0	0.013
June	0.361	0.358	0.003	0	0.358	0	0	0	0	0	0.062
Sub-total	0.704	0.697	0.007	0	0.697	0	0	0	0	0	0.184
July	0.236	0.234	0.002	0	0.234	0	0	0	0	0	0.023
Aug	0.332	0.330	0.002	0	0.330	0	0	0	0	0	0.051
Sept	0.244	0.242	0.002	0	0.242	0	0	0	0	0	0.059
Oct											
Nov											
Dec											
Total	1.516	1.503	0.013	0	1.503	0	0	0	0	0	0.317

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



Appendix L

Implementation Schedule for Environmental Mitigation Measures



EM&A	December ded Midia d'un Massare	Objectives of the Recommended	Who to implement the	Location of the		Imple	ementation S	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Address	measures?	measure	Contract	Contract 2	Contract 3	Contract 4	Contract 5
	Dust Impact (Contraction I								
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m^2 to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	V
S4.7.6	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty materials should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@	@	@	@



		Objectives of the	Who to			Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	implement the measures?	Location of the measure	Contract	Contract			Contract
					1	2	3	4	5
	works, hoarding of not less than 2.4m high should be provided as far as practicable along the site								
	boundary with provision for public crossing. Good								
	site practice shall also be adopted by the Contractor								
	to ensure the conditions of the hoardings are								
	properly maintained throughout the construction ion								
	period.								
	• The port ion of any road leading only to								
	construction ion site that is within 30m of a vehicle								
	entrance or exit should be kept clear of dusty								
	materials;								
	• Surfaces where any pneumatic or power-driven								
	drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed								
	with water or a dust suppression chemical								
	continuously;								
	• Any area that involves demolition activities should								
	be sprayed with water or a dust suppression								
	chemical immediately prior to, during and								
	immediately after the activities so as to maintain the								
	entire surface wet;								
	• Where a scaffolding is erected around the perimeter								
	of a building under construction, effective dust								
	screens, sheeting or netting should be provided to								
	enclose the scaffolding from the ground floor level of the building, or a canopy should be provided								
	from the first floor level up to the highest level of								
	the scaffolding;								
	• Any skip hoist for material transport should be								
	totally enclosed by impervious sheeting;								
	• Every stock of more than 20 bags of cement or dry								
	pulverised fuel ash (PFA) should be covered								
	entirely by impervious sheeting or placed in an area								
	sheltered on the top and the 3 sides;								
	• Cement or dry PFA delivered in bulk should be								
	stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material								
	filling line and no overfilling is allowed; and								
	• Exposed earth should be properly treated by								
	compact ion, turfing, hydroseeding, vegetation								
	planting or sealing with latex, vinyl, bitumen,								

EM&A		Objectives of the Recommended	Who to	Location of the		Imple	ementation	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Address	implement the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.								
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representative dust monitoring station	All construction sites where practicable	V	N/A	V	N/A	N/A
	Noise Impact (Contraction	Phase)							
S5.6.9	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction ion airborne noise	Contractor	All construction sites where practicable	@	V	V	@	@
S5.6.11 to S5.6.13	Use of "Quiet " Plant and Working Methods.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	V	N/A	N/A	N/A	N/A
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	V	V
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V	N/A	V	N/A
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially	Contractor	All construction	V	V	N/A	N/A	N/A

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx

		Objectives of the				Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Contract	Contract	Contract	Contract	Contract
		within the same work site to reduce the construction airborne noise		ion sites where practicable	1	2	3	4	5
\$5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	N/A	N/A
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representative Noise monitoring stations	V	N/A	V	N/A	N/A
В	Water Quality Impact (Cor	traction Phase)							
\$6.6.3	 <u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped. 	Control construction runoff	Contractor	All construction sites	@	[®]	@	@	V



		Objectives of the	Who to			Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	implement the measures?	Location of the measure	Contract	Contract 2	Contract 3	Contract	Contract 5
	 The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to 								



			Objectives of the	Who to	Logotion of the		Imple	ementation S	Status	
EM&A Ref.		Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	implement the measures?	Location of the measure	Contract 1	Contract 2	Contract 3	Contract	Contract 5
		prevent the washing away of construction ion materials, soil, silt or debris into any drainage system.								
	•	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed								
	•	into foul sewers. Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94 . Particular attention should be paid to the control of silty								
	•	surface runoff during storm events. All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to								
	•	b prevent ventere tracking of soft and sitty water to public roads and rains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy								
	•	rain. Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.								



		Objectives of the				Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	 All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers. 								
S6.6.6 and 6.6.7	 Sewage from Workforce Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause 	Handling of site sewage	Contractor	All construction sites	V	V	V	V	V



		Objectives of the	Who to			Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	implement the measures?	Location of the measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	water quality impact after undertaking all required measure								
S6.6.8 and 6.6.9	Accidental Spillage To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	@	V	V	V	V
\$6.6.11- \$6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be	Minimize contaminated groundwater impacts	Contractor	All construction sites	N/A	N/A	N/A	N/A	N/A



EM&A		Objectives of the Recommended	Who to	Location of the		Imple	ementation S	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Address	implement the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	discharged into the foul sewers.								
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the								
	petrol interceptor. Waste Management (Contr								
S8.5.2	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collect ion for disposal; appropriate measures to minimize windblown litter 	Minimize wast generation durin construction		All construction sites	V	@	V	@	V
	 and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 								

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx

EM&A		Objectives of the Recommended	Who to	Location of the		Imple	ementation S	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Address	implement the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	(WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	generation during construction		sites					
S8.5.3	 Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction ion materials; plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	V	V	V	V	V
S8.5.5	 <u>Storage of Waste</u> The following recommendation should be implemented to minimize the impacts: waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	V	V
S8.5.6	<u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts:	Minimize waste impacts from storage	Contractor	All construction sites	V	a)	V	a)	@



EM&A		Objectives of the Recommended	Who to	Location of the	measure Contract 1	Imple	ementation S	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Address	implement the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	 remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 								
\$8.5.8	 <u>Excavated and C&D Material</u> Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; The recommended C&D materials handling should include: On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing Provision of wheel wash facilities 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V	V	V
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	Remediate contaminated soil	Contractor	All construction sites where applicable	V	V	N/A	N/A	N/A
S8.5.17	Chemical Waste	Control the chemical	Contractor	All construction	V	V	V	V	V

EM&A		Objectives of the Recommended	Who to	Location of the		Imple	ementation S	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Addressimplement the measures?		measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	• If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	waste and ensure proper storage, handling and disposal.		sites					
\$8.5.18	 <u>General Waste</u> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	@	V	V	V	@
S8.5.19	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V	V	V
	Ecology (Contraction Phase				1	1	1	1	
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A	N/A	N/A

		Objectives of the	Who to			Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	implement the measures?	Location of the measure	Contract	Contract 2	Contract 3	Contract	Contract 5
.10.7.10	 Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include: Temporary severage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses; Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works; To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site; Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses; Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses; Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses; Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes; Where appropriate, earth-bunding will be carried out on works soles have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site; Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be 	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	N/A	V	V	N/A



		Objectives of the	Wha ta		Implementation Status					
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main	Who to implement the measures?	Location of the measure	Contract	Contract	Contract	Contract	Contract	
		Concern to Address			1	2	3	4	5	
	 minimised via the following in descending order: reuse, recycling and treatment; Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used; Silt traps will be installed at points where drainage from the site enters local watercourses; Appropriate sanitary facilities for on-site workers will be provided; The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works 									
	will be considered.									
S.10.7.11	 Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following: Potential emergency situations; Chemicals or hazardous materials used on-site (and their location); Emergency response team; Emergency response procedures; List of emergency telephone hot lines; Locations and types of emergency response equipment, and Training plan and testing for effectiveness. 	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	N/A	N/A	N/A	N/A	N/A	
	Landscape and visual (Con				-		-	-		
S11.14.23, Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	V	@	V	@	
S11.14.23, Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with LAO GN No. 7/2007, ETWB TCW No. 29/2004 and 10/2013. Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	N/A	V	V	

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2023\September 2023\R0667v1.docx

EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement the	Location of the		Imple				
Ref.		Measures & Main Concern to Address	measures?	measure	measure Contract Contract Contract Contract Contract					
S11.14.23, Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	@	V	N/A	
S11.14.23, Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A	N/A	N/A	
S11.14.23, Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V	V	N/A	

Legend: V = implemented; x = not implemented; @= partially implemented; * = pending to be implemented; N/A = not applicable



Appendix M

Complaint Log



Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	2	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
	3	0
February 2019 March 2019	1	0
	0	0
April 2019		
May 2019	0	0
June 2019	1	0
July 2019	1	0
August 2019	1	0
September 2019	0	0
October 2019	<u> </u>	0
November 2019	4	0
December 2019	0	0
January 2020	0	0
February 2020	0	0
March 2020	4	0
April 2020	<u>l</u>	0
May 2020	1	0 0
June 2020	<u> </u>	0
July 2020		0
August 2020	0	
September 2020	0	0
October 2020	0	0
November 2020	1	0
December 2020	2	0
January 2021	1	0
February 2021	0	0
March 2021	2	0



1	0
0	0
1	0
1	0
0	0
2	0
0	0
0	0
0	0
0	0
0	0
1	0
1	0
3	0
2	0
0	0
2	0
1	0
1	0
0	0
0	0
0	0
0	0
0	0
0	0
1	0
0	0
1	0
0	0
0	0
83	0
	0 1 0 2 0 0 0 0 0 0 0 0 0 0 0 0 1 1 1 1 1 1 0 0 0 0 0 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0



Appendix M2 Complaint Log

Log ref.	Complai	Date of Receive d by ET	Complaint Location	Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	l og rof	Date of Complaint
1	23-Mar- 17	8-Jun-17	On Tat Estate	Reside nt of On Tat Estate		SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	
2	28-Jul-1 7	28-Jul-1 7	38/F of Yin Tat House (賢達樓), On Tat Estate	Reside nt of On Tat Estate		SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達 樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET (AUES) and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.		TCS00864/ 16/300/F00 60
3	29-Aug- 17		Shing Tat House 24/F			SPRO hotline	NA	Mr. Hsu Yau Wai (Tel no.9519 5663) reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our	Noise monitoring was carried out by ET (AUES) and representatives of AECOM and JV in the presence of the		TCS00864/ 16/300/F00 81



L0g ref	Date of Complai nt	Receive		Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								site.			
4	21-Jun-1 7	$20 \Lambda_{11\alpha}$	Tat Yan House, Po Tat Estate		Constructio n noise	EPD		day time construciton noise of breakers (8am to 6pm)	Since these two complaints were forwarded by CEDD to ET on 31 August 2017 which way after the complaint dates. Investigation would be conducted based on the site information by the Contractor of Contract 1 - NE/2016/01		TCS00864/ 16/300/F00 93
5	22-Jun-1 7	29-Aug- 17	Tat Yan House, Po Tat Estate	Reside nt of Po Tat Estate	Dust & Constructio n noise	EPD	EPD (ref. N08/RE/ 0001942	to 6PM). Requested to delay the operating hour of breakers to 10AM or	(CWSTVJV) as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/ 16/300/F00 93
6	15-Jul-1 7	$\gamma \mathbf{U}_{-} \Delta \mathbf{u}_{-}$	Tat Y1 House Po		Constructio n noise	EPD	EPD (ref.N08/ RE/0002 2479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To		TCS00864/ 16/300/F00 94



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.		
7	28-Jul-1 7			unkno wn	Dust	EPD	EPD (ref.N08/ RE/0002 3986-17)	Poor control on dust emission at Anderson	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.		TCS00864/ 16/300/F00 97
8	2-Aug-1 7	$\mathcal{I}_{\mathbf{U}_{-}} \Lambda_{\mathbf{U}_{-}} \sigma_{-}$	Chun Tat House, On Tat Estate	Reside nt of On Tat Estate	Constructio n noise	EPD	(rel.N08)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on 15 Nov	TCS00864/ 16/300/F00 98



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
9	19-Sep-1 7	19-Sep-1 7	Sau Mau Ping Estate Sau Nga House	Reside nt of Sau Mau Ping Estate	Constructio n noise	SPRO hotline	NA	38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅 樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.	no comment by IEC on 18 Oct 2017	
10	21-Sep-1 7		Ping Estate Sau Nga House and Sau Yee	Reside nt of Sau Mau Ping Estate	Constructio n noise	EPD	RE/0003	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅 樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/ 16/300/F00 88



Log ref.	Date of Complai nt	Dogoivo		Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
11	27-Sep-1 7	1 3-() ct-1	House, On		Constructio n noise	EPD	(101.1008) RE/0002	requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September		TCS00864/ 16/300/F01 06
12	3-Oct-17	1 3-() ct-1	Chun Tat House, On Tat Estata	Reside nt of On Tat Estate	Constructio n noise	EPD		requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would	caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	30 Nov	TCS00864/ 16/300/F01 06
13	25-Oct-1 7	$26_0 c_1$	Tat Kwai House, Po Tat Estate	Reside nt of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥 車落泥,令他達貴樓的住 所受到大塵影響,要求跟 進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/ 16/300/F01 00



Log ref.	Compiai	Receive	Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
14	6-Nov-1 7	7-Nov-1 7	Chun Tat House, On Tat Estate	Reside nt of On Tat Estate	Noise	EPD		安達邨俊達樓居民投訴 石礦場地盤又再於早上 07:45開始傳出機器不停 揼石的噪音(幾乎每日在 08:00-19:00進行工程), 已持續一年,他全家人受 到滋擾。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	comment	TCS00864/ 16/300/F01 09
15	13-Nov- 17	14-Nov- 17	House, On	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	盘万问,有照射燈涂夜時 分仍然常開,影響居民正 常睡眠質素,照成一定的 精神壓力。 2. 隔音布未固定,大風 吹過發出極大的聲浪	BBBB		



LOG	Date of Complai nt		Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
16	1-Nov-1 7	14-Nov- 17	Shing Tat House, On Tot Estate	Reside nt of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高 層的投訴人投訴由早上 八時半至下午六時聽到 揼鐵噪音。	barrier at the site boundary near Shing	by IEC on 13 Dec	TCS00864/ 16/300/F01 10
17	25-Aug- 17	26-Oct-1 7	Sau Yee House, Sau Mau Ping Estate		Constructio n Noise	EPD	(ref. N08/	Night time construction noise of hammering (around 12AM)	As advised by CWSTVJV, there was a CNP (GW-RE0763-17) in force for the subject site for operation of generator and electric submersible water pump for the wastewater treatment plant and it is considered that abovementioned PMEs should not generate significant noise. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.		TCS00864/ 16/300/F01 14

CEDD Service Contract No. EDO 8/2022
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	l og rof	Date of Complaint
18	12-Sep-1 7	26-Oct-1	House, On Tot Estate		Constructio n Noise	EPD	EPD (ref. N08/RE/ 0002948 9-17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.		TCS00864/ 16/300/F01 17
19	15-Dec-1 7	21-Dec-1 7	Sau Yee House		Constructio n Noise	EPD	NA	House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	by IEC on 10 Jan	TCS00864/ 16/300/F01 18
20	20-Dec-1 7		On Tat Estate	Reside nt of On Tat Estate	Dust	EPD	NA	vehicles generated dust problem and arouse air pollution to On Tat Estate. 投訴安達臣道 信和地盤水車已經壞了 十多天,一直無灑水, 四周非常大塵。投訴人 住於安達邨,投訴安達臣 道石礦場有大地盤,地盤	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/1 6/300/F0121



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								到場視察。			
21	28-Dec-1 7			Reside nt of Sau Mau Ping Estate	Constructio n Noise	CE's office	NA	程拓展署管轄的石礦場 不時於非允許時段(即晚 上七時後至翌日早上)發 出疑似打地基的轟轟聲 巨響,最近一次就是今早 (28/12)凌晨五時多再次 聽到石礦場傳來聲響,將 Thomas 先生吵醒,懷疑 有人刻意在無人監管下 施工,更表示曾向環保署 及土木工程署作出投 訴,但環保署表示巡查後	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise result was below the Limit Level under the EM&A Programme. Moroever, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.	no comment by IEC on 8 Feb 2018	TCS00864/1 6/300/F0129



Log ref.	Date of Complai nt			Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								十二時,或凌晨時份發出 巨響,對附近居民已造成 很大的滋擾,要求相關部 門儘快作出跟進及回覆。			
22	15-Jan-1 8	15-Jan-1 8	Chun Tat House	Reside nt of Chun Tat House of On Tat Estate, 40/F	Constructio n Noise	SPRO mobile	NA	construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/1 6/300/F0130
23	1-Feb-18	2-Feb-18	Chi Tai House of On	Reside nt of On Tai Estate (referre d by Mr. Lam Wai)	Constructio n Noise	SPRO hotline	NA	"智泰對出,白天噪音過 大,可否加裝隔音板 ? 高 層受影響"	the Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January	no comment by IEC on 22 Feb 2018	TCS00864/1 6/300/F0137



Log ref.	Date of Complai nt	Complaint Location	Compl ainant	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
							2018, there were no breaches of EM&A requirement.		
24	1-Feb-18	Shing Tat House of On Tat Estate	Reside nt of Shing Tat House (referre d by Mr. Hsu Yau Wai)	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/1 6/300/F0140



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
25	28-Feb-1 8		Shing Tat House of On Tat Estate	Reside nt of Shing Tat House	Constructio n Noise	EPD	NA	掠石仔噪音滋擾,田於單 位與地盤太近,堅持環保 署跟進及回覆如何處理	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.		TCS00864/ 16/300/F01 43
26	11-Apr-1 8	1 Ame	Him Tat House of On Tat Estate	L 1100		SPRO mobile		reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise	noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As	by IEC on	TCS00864/ 16/300/F01 60b



Log ref.	Compiai	Receive		Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	l og raf	Date of Complaint
									practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.		
27	25-Apr-1 8	7-May-1 8	Street	name	Constructio n Noise	EPD	NA	This case is considered a Programme.	s an enquiry and no investigation is req	uired under	the EM&A
28	18-May- 18	24-May-			Constructio n Noise	EPD	NA	投訴人指安達臣道石礦 場地盤(NE/2016/01)在 入夜 19:00 後仍見到有 長臂喉工程車在運作, 及持續產生大噪音及閃 燈,非常擾民。	construction work using Powered Mechanical Equipment and complaint	no comment by IEC on 30 July 2018	TCS00864/ 16/300/F01 74b



Log ref.	Date of Complai nt	Docoivo	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	l na rot	Date of Complaint
29	25-Jun-1 8	19-Jul-1 8	Pedestrian	Kwun Tong DC membe r Ms. So Lai-ch un	Waste Managemen t	CEDD	NA	accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.	no comment by IEC on 24 Sep 2018	TCS00864/ 16/300/F01 89b
30	22-Aug- 18			Reside nt of Hong Wah Court	Constructio n Noise	1823 Hotline	NA	山坡上程,但具鐔地鑿石 的噪音嚴重影響藍田康 雅茹*居民,要求有關部	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the	no comment by IEC on 7 Sep 2018	TCS00864/ 16/300/F01 96a



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ret	Date of Complaint
31	28-Aug- 18	31-Jul-1	Anderson Road Quarry Site		Constructio n Noise	EPD		盘,2月26日晚,晚上7 時後,還在落石屎,相片 拍攝時間大概晚上9時 半,一直至晚上十一時五	valid to the Project. Nevertheless,	no comment by IEC on 10 Oct 2018	TCS00864/ 16/300/F01 97a
32	6-Sep-18	/-Nen-LX	Tsui Yeung House	Reside nt of Tsui Yeung House	Constructio n Noise	Verbal	NA	Mr. CHENG Keung-fung complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.	mitigation manguras will implemented	no comment by IEC on 22 Oct 2018	TCS00864/ 16/300/F02 01



Log ref.	Date of Complai nt	Docoivo	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	l og rot	Date of Complaint
33	24-Oct-1 8	25-Oct-1 8	E3		Constructio n Noise	Whatsap p Message	NA		completed to the road level in the middle	by IEC on 23 Nov	TCS00864/ 16/300/F02 09a
34	12-Nov- 18	13-NOV- 18	Anderson	Reside nt of ChingT at House(referre dby Mr. Hui Yau Wai)	Constructio	SPRO Hotline	NA	received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the	The SPRO contacted Mr. Hiu and explained to him about the purpose and benefits of the tunnel to the residents nearby and the expected date of completion of the tunnel will be earlier than 2020. Moreover, the noise mitigation measures had implemented to reduce the noise level effectively and the work progress will be closely updated to nearby stakeholders to enhance communication. Mr. Hiu satisfied with the reply from SPRO and he agreed that the proposed noise monitoring in Ching Tat House was not needed. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.		TCS00864/ 16/300/F02 22a



Log ref.	Compiai	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
35	14-Nov- 18	14-Nov-	Anderson Road Quarry Site		Light and Noise	EPD		凌晨1時,地盤仍有大光 燈正射民居和機器移動 聲音,影響附近居民睡眠 及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/ 16/300/F02 23a
36	13-Nov- 18	14-Nov-	Anderson Road Quarry Site		Noise and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust.	In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.	no comment by IEC on 18 Feb 2019	TCS00864/ 16/300/F02 24



Log ref.	Date of Complai nt		Complaint Location	Compl ainant	-	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
37	9-Dec-18	12-Dec-1 8	Anderson Road Quarry Site		Constructio n noise	1823	2-49279 07305	the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up	In our investigation based on the information provided by CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	10 Jan 2019	TCS00864/ 16/300/F02 30a
38	19-Dec-1 8	27-Dec-1 8	Anderson Road Quarry Site		Constructio n noise	1823	2 10100		mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that	no comment by IEC on 31 Jan 2019	TCS00864/ 16/300/F02 37a

CEDD Service Contract No. EDO 8/2022
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
39	24-Jan-1 9	29-Jan-1	Road	Undisc losed	wastewater	Referred from DSD	NA	DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System.	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.	no comment by IEC on 29 Mar 2019	TCS00864/ 16/300/F02 48a
40	30-Jan-1 9	30-Jan-1	Road	Undisc losed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 15 Mar 2019	TCS00864/ 16/300/F02 49a
41	15-Feb-1 9	25-Feb-1 o	ROad	Undisc losed	noise	1823	2-49480 74127	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained	In response to the complainant,	no comment by IEC on 29 Mar 2019	TCS00864/ 16/300/F02 51a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant	-	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details			
42	21-Feb-1 9	25-Feb-1	Anderson Road Quarry Site	Undisc losed	noise	EPD	NA	Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound	resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works	no comment by IEC on 28 Mar 2019	TCS00864/ 16/300/F02 50



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
43	21-Feb-1 9	26-Feb-1	Road	Undisc losed		received by DEVB and referred to CEDD	NA	A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area	Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	by IEC on	TCS00864/ 16/300/F02 52a
44	1-Mar-1 9	26-Feb-1 9		Undisc losed	noise	CEDD	NA	A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Follow up action is requested.	project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our	by IEC on	TCS00864/ 16/300/F02 64

CEDD Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									breach the Noise Control Ordinance.		
45	16-Jun-1 9	18-Jun-1	Dood	Undisc losed	noise	EPD	NA	EPD referred a case to CEDD on 17 June 2019 regarding the construction noise heard at On Tat Estate on Sunday.	day. Since the work did not involve the use of Powered Mechanical Equipment	by IEC on	TCS00864/ 16/300/F03 01a
46	12-Jul-1 9	15-Jul-1		Undisc losed	dust	EPD	NA	complaint was received by EPD regarding the dust impact to the residents at Po Tat Estate and On Tat Estate due to the dust emission at	implementation of dust mitigation measures was considered effective based on the site observation. Moreover,	no comment by IEC on 12 August 2019	



Log ref.	Compiai	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									addition to the dust mitigation measures implemented provided by the Contractor. Nevertheless, the ET will closely monitor the environmental performance and dust mitigation measures in subsequent site inspection. The IR is under reviewed by IEC.		
47	6-Aug-1 9	14-Aug- 19	Work Area Portion 2 E3 (Slope of Hiu Ming Street opposite of Tsui Yeung House)	(北)邨 物業服 務辦事	Noise	1823	NA	the noise generated from construction work at the lift tower site (Slope E3) at Hui Ming Street from the residents of Tsui Yeung House. The complainant expressed that the construction works has been undertaken for 2 years and generated	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. It is concluded that the complaint was valid to the contract. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the	no comment by IEC on 16 Sep 2019	TCS00864/ 16/300/F03 10a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
48	15-Oct-1 9	18-Oct-1 9	Work Area Portion 6 (Tseung Kwan O Tunnel Bus-Bus Interchange Pedestrian Connectivit y Facilities E12)	Mr. Ng	Noise	1823	NA	A public complaint was received by 1823 on 15 October 2019 relating to the noise generated from construction work at Tseung Kwan O Tunnel Bus to Bus Interchange Pedestrian Connectivity Facilities E12. The complainant expressed that the construction noise was generated from breaking work at 8:20 am without noise mitigation measure, which causing nuisance to the nearby residents.	mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as	no comment by IEC on 13 Nov 2019	TCS00864/ 16/300/F03 26a
49	5-Nov-1 9	11-Nov- 19	Work Area Portion 2&3 (lift tower construction work at Hiu Kwong Street)	NA	Noise	EPD	NA	A public complaint was received by EPD relating to the noise generated from breaking work of lift tower construction work at Hiu Kwong Street (Portion 2&3).	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 32a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
50	7-Nov-1 9		Work Area Portion 6	Mr. Cheng	Noise	EPD	NA	寶達邨居民鄭先生,表 示將軍澳隧道出口工程, 日 間 噪 音 嚴 重, 8:30-17:00,幾部幾同時 開動,而且無防音欄,之 前是有,現要求環保署 向對方反映改善	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 33a
51	10-Nov- 19	12-Nov- 19	Underpass	Undisc losed	Noise	EPD	NA	据隧道工程,每天噪音不斷,由 8 至 6,由於欠缺 遮擋,聲音直向 4 至 22 號村屋,將來通車,相信 噪音不只 8-6,現懇請環 保署為本村居民正式評 估,並向政府提出村民困 擾,考慮盡快設置隔音 屏。	with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 30 Dec 2019	TCS00864/ 16/300/F03 37



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								隧道的工程地盤每日 8am-6pm 發出噪音,欠 缺遮擋,聲音影響馬游塘 村 4-22 號村屋。希望政 府部門 1.調查地盤有否違規 2.實施減音措施以減低 對附近居民的滋擾			
52	11-Nov- 19	20-Nov- 19	on Tai Estate Ancillary Facilities	nt of Yung Tai House	Noise	1823	ref. 2-59763 03183	元成,並投訴具經常發出 噪音滋擾,要求部門跟 進。 On 22 November 2019, the project hotline received a call from the same complainant reported on the noise nuisance near On Sau Road and On Yan Street. He suggested to speed up	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. However, in response to the complaint, the Contractor was advised to enhance the performance of the temporary noise barriers such as increase the coverage of the noise barrier. Since the works were conducted within normal working hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	no comment	TCS00864/ 16/300/F03 38a

CEDD Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	l na rot	Date of Complaint
								intermittence is suggested in order to speed up the works and to avoid waste of manpower.			
53	5-Mar-2 0	6-Mar-2 0	Road	Reside nt of On Tat Estate	Noise	EPD	NA	低音,希望能加裝隔音設 備,工程不知何時將嘈音 減至最低。1. A public complaint was received by EPD on 5 March 2020 regarding the construction noise generated from the tunnel work of the subject site	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic mat at boundary of System A. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 1 Apr	TCS00864/ 16/300/F03 57a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
54	4-Mar-2 0	17-Mar- 20	Near Hiu Ming Street Playground (E8)	Undisc losed	Noise	1823	ref. 3-62832 37171	PM 持續不斷發出強烈 的嘈音, 投訴人表示地 盤是在曉明街藍球場旁 邊的位置(投訴人未能告 知確實街號),因此要求 部門盡快回覆及告知有 關情況。 A public complaint was received by 1823 on 4 March 2020 regarding the construction noise. The complainant mentioned that there were		_0_0	TCS00864/ 16/300/F03 59a
55	23-Mar- 20	23-Mar-	Near Lin Tak Road (E11)	l mdico		Project hotline	NA	藍田居民梁先生反映在 將軍澳道往連德道天橋 的大彎位,其中有一個車 輛出入口每日早上八時 左右不時有泥水從地盤 流出路面,估計泥水是清 洗工程車輛所致,令梁先		no comment by IEC on 15 Apr 2020	TCS00864/ 16/300/F03 60a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								施改姜問題? A public			
56	17-Mar- 20	19-Mar-	Anderson Road	Reside nt of Yan Tat House	Noise	Project hotline	NA	許有為區議員接獲安達 邨仁達樓 2613 室居民反 映,安達臣道石礦場發展 用地工程噪音持續兩 年,要求工程團隊下周派 員到有關單位視察,並採 取可行的噪音緩解措 施。許有為區議員要求陪 同視察。 A public complaint was received by hotline on 17 March 2020 regarding the construction noise generated from the Anderson Road Quarry Site. The complainant mentioned that the	In our investigation, CW-CMGCJV has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. However, to eliminate the inconvenience caused to the nearby residents, CW-CMGCJV was advised to further adopt good practices on mitigating construction noise to reduce the noise impact to the nearby residents. 5. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CW-CMGCJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 11 May 2020	TCS00864/ 16/300/F03 61a



Log ref.	Compiai	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								generated from the Anderson Road Quarry Site had been continued for two years.			
57	1-Apr-20	20-Apr-2 0	Work Area Portion 2	Undisc losed	Noise	1823	NA	程噪音/盘傻丁 网中 多, 另外投訴人得知完工時 間要到 2021 年,投訴人 不明白為何工程頭尾要 3 年多時間.要求地政總 署直接以電郵回覆工程 長的原因及有沒有措施 解決地盤發出的噪音。 A public complaint was received by 1823 on 1 April 2020 and subsequently transmitted to Environmental Team (ET) on 20 April 2020,	to the contract. However, as the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.		TCS00864/ 16/300/F03 66a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								and implementation of noise mitigation measures to alleviate the noise impact arising from the construction work. 陳先生住於翠楊樓 17			
58	11-May- 20	-	Work Area Portion 2	Undisc losed	Noise	Project hotline	NA	A public complaint was received by Project Hotline on 11 May 2020 regarding the noise generated from rock breaking work from a construction site opposite to Tsui Yeung House, which affecting his mother's health. The complainant enquired about the completion date	In our investigation, Kwan On has enhanced the noise mitigation measures to reduce the noise impact to the nearby resident. Based on the noise measurement result, the construction noise was reduced to acceptable level after the additional noise mitigation measures in place. Nevertheless, Kwan On was reminded to continually implement the noise mitigation measures as far as practicable in the remaining work. The performance of noise mitigation measures will keep in view by ET in subsequent site inspection	no comment by IEC on 28 May 2020	TCS00864/ 16/300/F03 70a

CEDD Service Contract No. EDO 8/2022
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Date of Complai nt		Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
59	18-Jun-2 0	23-Jun-2 0	Anderson Road Quarry Site, System B	Undisc losed	Noise	EPD	NA	percussive piling, before 7pm under the CNP and hoped that the Contractor	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	no comment by IEC on 17 July 2020	TCS00864/ 16/300/F03 91a
59#	23-Jul-2 0	24-Jul-2 0	Intorett Sito	Undisc losed	Noise	EPD	NA	PME at Anderson Road	In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of	no comment by IEC on 25 August 2020	TCS00864/ 16/300/F04 01



Log ref.	Date of Complai nt		Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								(restricted hours). He/ she requested relevant department to follow up.	legislative requirement. Nevertheless, as the construction site is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme		
60	14-Nov- 20		Near Hiu Ming Street Playground (E8)		Noise	1823	NA		In our investigation, there was no noise impact was observed and anticipated in Hiu Ming Street based on the site activities and our inspection record. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement	no comment by IEC on 4 January 2021	TCS00864/ 16/300/F04 24
61	4-Dec-20	7-Dec-20	Opposite to On Tai Estate – lower portion of Road L4	Undisc losed	Dust	EPD	NA	A public complaint was received by EPD on 4 December 2020 regarding the dust impact. The complainant mentioned that the construction site	In our investigation, CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. In view of the potential traffic dust impact and implementation of dust mitigation measures, it is considered that the complaint was not valid to the Project	no comment by IEC on 4 January 2021	TCS00864/ 16/300/F04 34
62	3-Dec-20		Ma Yau Tong	Undisc losed	Noise and dust	1823 & EPD	3-65741 41017	A public complaint was received by 1823 and	In our investigation, CWSTVJV had provided the dust and noise mitigation	no comment	TCS00864/ 16/300/F04



Log ref.	Compiai	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
			Village (East Portal)					the project. There were acoustic mats erected on the slope of East Portal, however, the complainant enquired about effectiveness of the noise	measures to minimize the dust and noise impact to the resident nearby. To response the concern from the complainant, as enhancement noise measure, the Contractor extended the noise barrier to encircle noisy activity. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement	by IEC on 4 January 2021	35
63	7-Jan-21	7-Jan-21	System B	Reside nt of Yan Tat House	Noise	Project hotline	NA	Yau-wai and received by project hotline on 7 January 2021 regarding the construction noise. The complainant mentioned that the construction site next to SKH St. John's Tsang Shiu Tim Primary School generated noise problem and she requested	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public.6. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.		TCS00864/ 16/300/F04 41



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
64	18-Mar- 21	18-Mar- 21	`	Undisc losed	Noise	1823 & EPD	NA	generated from construction works at Anderson Road Quarry Site between On Tat Estate and On Tai Estate. The complainant expressed that construction works of the site started from 6:45am	In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours and there should not be any non-compliance of Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	no comment by IEC on 1 April 2021	TCS00864/ 16/300/F04 54
65	1-Apr-21	1-Apr-21	Constructio n site near SKH St. John's Tsang Shiu Tim Primary School (System B under Contract 3)	Undisc losed	Noise	EPD	NA	by EPD and referred to CEDD on 1 April 2021 regarding the construction noise. The complainant mentioned that piling work was conducted at construction site near SKH St. John's Tsang Shiu Tim Primary School in recent week which generated noise problem. Moreover, there were no	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Moreover, the Contractor has adopted noise mitigation measures to minimise noise impact to the public. Since the construction site is close to the residential area, the Contractor was reminded to implement the mitigation	no comment by IEC on 19 July 2021	TCS00864/ 16/300/F04 58a



Log ref.	Date of Complai nt		Complaint Location	Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									measures as far as practicable as recommended in the EM&A Programme		
66	28-Mar- 21	30-Mar-	Road Quarry Site (between On Tat Estate and	Reside nt of Tai Fung House of On Tai Estate	Noise	EPD		March 2021 regarding the construction noise generated from construction works at Anderson Road Quarry Site until 9pm on Monday to Saturday. Moreover, the complaint concerned about the construction noise heard on 28 March	In our investigation, CWSTVJV had followed that CNP for work during restricted hour and there should not be any non-compliance of Noise Control Ordinance. Nevertheless, some site areas had been handed over to other contract and construction noise generated from others is not controlled by the project. As a reminder, CWSTVJV should implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 22 April 2021	TCS00864/ 16/300/F04 59
67	11-Jun-2 1	11-Jun-2 1	Anderson Road Quarry Site	Reside nt of Chi Tat House, On Tai Estate	Noise	EPD	EPD Ref.: 13208-2 1	A public complaint was received by EPD on 11 June 2021 and complained about noise nuisance from multiple construction sites on Anderson Road Quarry Site. The complainant stated that there were noise nuisances from different construction	6. In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic barrier at boundary of concern works area. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 19 July 2021	TCS00864/ 16/300/F04 78a

CEDD Service Contract No. EDO 8/2022
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								Saturday without adequate noise mitigation measures. On 17 June 2021, the complainant added that the noise was generated from rock breaking works in front of Chi Tai House (not from the housing sites near the Tai Sheung Tok slope) and no mitigation measure was implemented for the rock breaking works.			
68	20&21/J une/21		Anderson Road Quarry Site	DSD	Water Quality	EPD	EPD Ref.: 13208-2 1	EPD received complaints from DSD on 20 and 21 July 2021 concerning about discharge of muddy water as found on Po Lam Road and at the drainage facility near Tin Hau temple.	In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising from the construction site. In view of the site condition and inclement weather condition on the complaint days, it is considered that the complaints raised by DSD were unlikely due to the C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.	no comment by IEC on 6 August 2021	TCS00864/ 16/300/F04 85b
69	14&16/S ep/21	15-Sep-	Anderson Road Quarry Site	DSD	Water Quality	EPD	NA	EPD received complaints	In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising		

CEDD Service Contract No. EDO 8/2022
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Compiai		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								discharge of muddy water as found at the catchpit SCH4003250 near Po Lam Road and catchpit SSH4001400 near Po Tat Tin Hau Temple.	from the construction site. However, there were incidents of seepage of silty water at Q2 and Q3 and rectified actions were undertaken immediately. Having investigated, the incidents were considered very short term and would not generate large amount of muddy water. In view of the inclement weather condition and there were other major sources, it is considered that the complaints raised by DSD were not fully contributed byC1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.	6 October 2021	
70	23/Sep/2 1	29-Sep-2 1	Anderson Road Quarry Site	CEDD & EPD	Noise	CEDD &EPD	NA	referred by 1823 to both CEDD and EPD on 23 September 2021. The complainant stated that the construction works at Anderson Road Quarry Site started before 7am, which generated	Our investigation revealed that there was no construction works under the Project undertaken during the concerned period by the complainant, and there were other concurrent contracts on Anderson Road Quarry Site and the contribution noise may be related to others. Therefore, it is considered that the noise complaint was unlikely to be related to the works under the Project. Nevertheless,	No comment by IEC on 15 November 2021	



71 30/Mar/2 12/Apr/2 2 Road Quarry Site DSD Water Quality DSD NA the public drainage system at catchpit SSH4001400 near Tin Hau Temple and the site discharge points at Po Lam Road on 28 March 2022 the investigation findings, it is considered that the complaint was likely works under the Project. by IEC on 19 April 2022 72 14/Apr/2 25/Apr/2 Anderson Road Quarry Site DSD Water Quality DSD NA DSD NA In our investigation findings, it is considered that the complaint was likely works under the Project. by IEC on 19 April 2022 72 14/Apr/2 25/Apr/2 Anderson Road Quarry Site DSD Water Quality DSD NA DSD NA In our investigation, the Contractor had implemented the water quality mitigation muddy water at public drainage system. The case was then referred to CEDD and EPD to investigate the source of the muddy water In our investigation findings, it is considered that the complaint was likely caused by the interfacing contractors and not due to the works under the Project.	Log ref.	Date of Complai nt			Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$									EPD have contacted the complainant and clarify that the concerned about construction dust and daytime construction	properly maintain the noise mitigation measures as far as practicable considering the construction site is		
7214/Apr/225/Apr/2Anderson Road Quarry SiteDSDWater QualityDSDNADSDDSD carried out site inspection at site discharge point at Po Lam muddy water at public drainage system. The case was then referred to DEDD and EPD to investigate the source of the muddy waterIn our investigation, the Contractor had implemented the water quality mitigation measures to minimise the impact arising from the construction site. Based on the investigation findings, it is considered that the complaint was likely 2022No comment to investigate the source of the muddy waterNo measures to minimise the impact arising from the construction site. Based on the investigation findings, it is considered that the complaint was likely 2022No comment to and observed discharge of muddy water	71	30/Mar/2 2	12/Apr/2	Road	DSD		DSD	NA	from DSD on 28 March 2022 concerning about siltation and discharge of muddy water observed at the public drainage system at catchpit SSH4001400 near Tin Hau Temple and the site discharge points at Po Lam Road on 28 March	implemented the water quality mitigation measures to minimise the impact arising from the construction site. Based on the investigation findings, it is considered that the complaint was likely caused by the interfacing contractors under rainy days and not due to the	No comment by IEC on 19 April	TCS00864/ 16/300/F05 40
73 11/May/ 25/May/ Anderson DSD Water DSD NA EPD received complaint Based on the above findings and No The second s	72	14/Apr/2 2	$\frac{1}{\sqrt{\sqrt{\sqrt{nr}}}}$	Road	DSD		DSD	NA	DSD carried out site inspection at site discharge point at Po Lam Road on 12 April 2022 and observed discharge of muddy water at public drainage system. The case was then referred to CEDD and EPD to investigate the source of the muddy water discharge.	implemented the water quality mitigation measures to minimise the impact arising from the construction site. Based on the investigation findings, it is considered that the complaint was likely caused by the interfacing contractors and	comment by IEC on 16 May	TCS00864/ 16/300/F05 41

CEDD Service Contract No. EDO 8/2022
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (September 2023)



Log ref.	Complai	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
	2022	2022	Road Quarry Site		Quality			from DSD on 11 May 2022 concerning about muddy water observed entering Tsui Ping River, with similar situation observed at Tin Hau Temple and Po Lam Road.	successive heavy rainstorm on 11 to 13 May 2022, it is considered the muddy water found in the concerned catchpit SSH4001400 near Tin Hau Temple and Po Lam Road on 11 to 13 May 2022 were likely caused by impact of rainstorm and partially contributed by the interfacing contractors at Sites R2-9 & R2-10.	comment by IEC on 13 June 2022	16/300/F55 9
74	17/May/ 2022		Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	about muddy water	Heavy rain led to large amount of storm runoff from roads and landscape into the	No comment by IEC on 13 June 2022	TCS00864/ 16/300/F56 2a
75	27/May/ 2022	9/Jun/20 22	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	EPD received complaint from DSD on 27 May 2022 concerning about muddy water observed entering Tsui Ping River, with similar situation observed at Tin Hau Temple and Po Lam Road.	runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. Besides, there were several construction sites at upstream of Tsui Ping River. It is considered that	No comment by IEC on 13 June 2022	TCS00864/ 16/300/F56 3
76	6, 7, 8/J un/2022	11n/(11)/(1)	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	On 6 June 2022, DSD informed that dirty water with bad odour was		EPD on 21	TCS00864/ 16/300/F56 5



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ret	Date of Complaint
								Ping River this morning at the upstream near junction of Kai Lim Road and Tsui Ping Road. The situation has persisted			
77	14/Jun/2 022	022	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	DSD concerning muddy water discharge found at Tin Hau Temple and Po Lam Road on 14 June pm.	drainage system. Besides, there were	Sent to EPD on 29 June 2022	TCS00864/ 16/300/F56 6
78	8/Aug/20 22	8/Aug/20 22	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	muddy water was observed entering Tsui Ping River in the morning of 8 August 2022, with similar situation at Tin	As a matter of fact, heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. No muddy water discharge was evident in the morning or afternoon of 8 August 2022.	comment by IEC on 19 September	TCS00864/ 16/300/F58 0



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									It is therefore considered that the muddy water discharge observed by DSD in the morning of 8 August 2022 was unlikely to have been caused by the ARQ contracts of C1 or C4.		
79	12/Aug/2 022	(1, 2, 2)	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	DSD advised EPD that muddy water was observed entering Tsui Ping River in the morning of 12 August 2022, with similar situation at Tin Hau Temple and Po Lam Road (山渠).	As a matter of fact, heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. No muddy water discharge was evident in the morning of 12 August 2022. It is therefore considered that the muddy water discharge observed by DSD in the morning of 12 August 2022 was unlikely to have been caused by the ARQ contracts of C1 or C4.	No comment by IEC on 19 September 2022	TCS00864/ 16/300/F58 1
80	29&30/ Sep/2022	2022 & 3 Oct	Anderson Road Quarry (ARQ) Site	DSD	Water Quality	DSD	NA	DSD's complaint was made to EPD who requested CEDD in the same respective mornings to handle and investigate in accordance with the procedure in EM&A Manual.	muddy water discharge from ARQ Site was evident in the morning of 29 and 30	Sent to EPD on 18 October 2022	TCS00864/ 16/300/F59 3



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ret	Date of Complaint
									During wet season, the Contractor was strongly reminded to implement adequate water quality mitigation measures to minimise the impact arising from the construction site. The Contractor should closely monitor the discharge quality from the Site to avoid non-compliance. The ET will pay special attention on water quality mitigation measures implementation on site through regular site inspection, and give advice on remedial action when necessary. Incidentally, it is noted that Site R2-9 has kept discharging muddy water to downstream manhole D310. Record photos of the manhole dated 6, 7 and 8 October 2022 are enclosed for reference.		
81	18/Oct/ 2022	20/Oct/ 2022	Anderson Road Quarry (ARQ) Site	DSD	Dust Quality	Referred by 1823 to EPD	NA	referred by 1823 to EPD on 18 October 2022, regarding the dust problem generated from the construction site in Anderson Road near On Tai Estate due to typhoon signal no. 3. EPD contacted the complainant who was a resident of Shing Tai House, On Tai	In our investigation, both the Contractors had implemented dust mitigation measures to reduce to potential impact to the public. However, in particular during dry season, Contract 4 was reminded to enhance the dust suppressive measures as far as practicable. As there were no air monitoring results exceeding the limit level, it is considered that the dust mitigation measures implemented were effective in suppressing the fugitive dust. Nevertheless, as the construction site is close to the residential area, both the	Sent to EPD on 3 November 2022	TCS00864/ 16/300/F59 6



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								the construction dust			
82	17/May/ 2023	19/May/ 2023	Anderson Road Quarry (ARQ) Site	DSD	Water Quality	DSD	NA	EPD received complaint from DSD concerning muddy water was observed entering Tsui Ping River from the upstream in the afternoon of 17 th May 2023, with similar situation at Po Lam Road (山渠)。 The case was then referred from EPD to CEDD for follow-up. Environmental Team (ET) initiated the handing procedure in accordance with the Environmental Monitoring & Audit Manual to investigate whether it is related to the Project of Development of Anderson Road Quarry (ARQ) Site.	As a matter of fact, the heavy rains led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. There was no evident muddy water discharge from ARQ Site in the afternoon of 17 th May 2023. Therefore, it is considered unlikely that the muddy water discharge observed by DSD in the afternoon of 17 May 2023 was caused by the ARQ contracts of Contract 1 or Contract 4. During the wet season, the Contractor was strongly reminded to implement adequate water quality mitigation measures to minimise the impact arising from the construction site. The Contractor should closely monitor the quality if the discharge from the Site to avoid non-compliance. The ET will pay special attention to the implementation of water quality mitigation measures on site through regular site inspections, and	Sent to EPD on 29 May 2023	



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
83	4 July 2 023	4 July 2 023	2 Anderson 2 Road Quarry (ARQ) Site		Water Quality		NA	from DSD concerning muddy water was observed entering Tsui Ping River from the upstream in the morning of 4 July 2023 with	provide advice on remedial action when necessary. The case was then referred from EPD to CEDD for follow-up. Environmental Team (ET) initiated the handling procedure in accordance with the Environmental Monitoring & Audit Manual to investigate whether it is related to the Project of Development of Anderson Road Quarry (ARQ) Site. As a matter of fact, the heavy rains led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. There was no evident muddy water discharge from ARQ Site in the morning of 4 July 2023. Therefore, it is considered unlikely that the muddy water discharge observed by DSD	2) to eam = in ntal gate of arry d to eads age ater was rom 023. EPD on 18 Son 18 July 2023	TCS00864/ 16/300/F65 3
								or 4 July 2023, with similar situation at Po Lam Road (山渠).	in the morning of 4 July 2023 was caused by the ARQ contracts of Contract 1 or Contract 4. During the wet season, the Contractor was strongly reminded to implement adequate water quality mitigation measures to minimise the impact arising from the construction site. The Contractor should closely monitor the quality of the discharge from the Site to avoid non-compliance. The ET will pay special attention to the implementation of water quality mitigation measures on site through regular site inspections, and provide advice on		



Log ref.	Date of Complai nt	Receive	Complaint	Compl ainant	-	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									remedial action when necessary.		



Appendix N

Implementation Status for Water Quality Mitigation Measures

Water Quality Mitigation Measure



cu.m per hour + WETSEP