

安順聯合環境服務及顧問 Action-United Environmental Services & Consulting

Our Ref: TCS00864/16/300/L0187

**Environmental Protection Department Environmental Assessment Division Metro Assessment Group** Kowloon Section (2) 27<sup>th</sup> floor, Southorn Centre, 130 Hennessy Road, Wan Chai, Hong Kong.

Attn: Mr. Luk Hon Yin, Leo

3 1 JUL 2018



24 July 2018 By Courier

Dear Sir,

#### Re: Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and Associated Infrastructure Works Submission of Monthly Environmental Monitoring and Audit (EM&A) Report for **June 2018**

Pursuant to EM&A Manual Section 13.3.1, we submit herewith two (2) hard copies and one (1) electronic copy of the captioned report for you endorsement. Kindly note the report has been certified by the ET Leader and verified by IEC and the verification letter is enclosed in the report.

Should you have any queries or require further information, please feel free to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours sincerely, For and on Behalf of Action-United Environmental Services & Consulting

Nicola Hon **Environmental Consultant** Encl.

CC

Attn: Mr Stephen Li (Ch Eng/NTE2) CEDD Attn. Mr. Paul Wong (EPO (Regional E)41) EPD AECOM Attn: Mr Dennis Leung (CRE)

w/3 hardcopies + 1 softcopy w/1 hardcopy w/ 2 hardcopies + 1 softcopy

Tel







**JOB NO.: TCS00864/16** 

## **CEDD SERVICE CONTRACT NO. NTE/07/2016 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS**

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (JUNE 2018)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	<b>Reference No.</b>	<b>Prepared By</b>	Certified By
19 July 2018	TCS00864/16/600/R0185v2	Anh	The

Nicola Hon (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	11 July 2018	First Submission
2	19 July 2018	Amended according to the IEC's comments on 16 July 2018



Civil Engineering and Development Department	Your reference:	
New Territories East Development Office		
Suite 1213 Chinachem Golden Plaza	Our reference:	HKCEDD10/50/105119
77 Mody Road		
Tsim Sha Tsui East	Date:	23 July 2018
Kowloon		

Attention: Mr Stephen T S Li

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (June 2018)

We refer to the emails of 11, 19 and 23 July 2018 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (June 2018) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (June 2018).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LHHN/WCKJ/lhmh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk) CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk) AECOM – Mr Alex Wong (email: yc.wong@aecom.com) AECOM – Mr Dennis Leung (email: sre1tpf@yahoo.com.hk) AUES – Mr T W Tam (email: twtam@fordbusiness.com)





# **EXECUTIVE SUMMARY**

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the **15<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 June 2018** (hereinafter 'the Reporting Period').

## **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Fnvironmental	Environmental Monitoring	Reporting Period	
Aspect	Parameters / Inspection	Number of Active	Total
Азресс	Tarameters / Inspection	<b>Monitoring Locations</b>	Occasions
Ain Quality	1-hour TSP	4	60
Air Quanty	24-hour TSP	4	20
Construction Noise	L <sub>eq(30min)</sub> Daytime	5	20

## BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedance of air quality was recorded in the Reporting Period. All noise measurement results were below the limit level (75dB(a)), however, one noise complaint (which triggered Action Level) was received on 18 May 2018 for Contract 1. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmentel	Manitaring	Action	T ::4	Event & Action			
Aspect	Parameters	Level	Level NOE Issued		Investigation	Corrective Actions	
Air Quality	1-hour TSP	0	0	0	NA	NA	
All Quality	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	0	0	NA	NA	

## **ENVIRONMENTAL COMPLAINT**

ES07 In the Reporting Period, no environmental complaint was received.



#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

#### **REPORTING CHANGE**

ES09 No reporting changes were made in the Reporting Period.

#### SITE INSPECTION

- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 1* was carried out by the RE, ET and Contractor on 7, 12, 19 and 26 June 2018 in which IEC joined the site inspection with SSEMC on 7 June 2018. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 2* was carried out by the RE, ET and Contractor on 6, 15, 20 and 27 June 2018 in which IEC joined the site inspection with SSEMC on 20 June 2018. No non-compliance was noted during the site inspection.

#### **FUTURE KEY ISSUES**

- ES12 During wet season, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES13 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality and noise mitigation measures to reduce construction dust emission and construction noise nuisance. Furthermore, noise mitigation measures such as using of quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- ES15 Mosquito control measures should be continued to prevent mosquito breeding on site.



# **Table of Contents**

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REOUIREMENTS	6
	3.1 GENERAL	6
	3.2 MONITORING PARAMETERS	6
	3.3 MONITORING LOCATIONS	6
	3.4 MONITORING FREQUENCY AND PERIOD	8
	3.5 MONITORING EQUIPMENT	8
	3.6 MONITORING METHODOLOGY	9
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	11
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	12
4.	AIR QUALITY MONITORING	13
	4.1 GENERAL	13
	4.2 RESULTS OF AIR QUALITY MONITORING	13
5.	CONSTRUCTION NOISE MONITORING	15
	5.1 GENERAL	15
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	15
6.	WASTE MANAGEMENT	16
	6.1 GENERAL WASTE MANAGEMENT	16
	6.2 RECORDS OF WASTE QUANTITIES	16
7.	SITE INSPECTION	17
	7.1 REQUIREMENTS	17
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	17
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	20
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	20
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	21
	9.1 GENERAL REQUIREMENTS	21
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	21
	9.3 KEY ISSUES FOR THE COMING MONTH	23
10.	CONCLUSIONS AND RECOMMENDATIONS	24
	10.1 CONCLUSIONS	24
	10.2 RECOMMENDATIONS	24



# LIST OF TABLES

- TABLE 2-1
   Status of Environmental Licenses and Permits of the Contract 1
- TABLE 2-2
   STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2
   IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
   IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
   AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-5
   CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-6
   ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-7
   ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 4-1SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
- TABLE 4-2SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
- TABLE 4-3SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
- TABLE 4-4SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
- TABLE 5-1
   SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1SITE OBSERVATIONS OF CONTRACT 1
- TABLE 7-2SITE OBSERVATIONS OF CONTRACT 2
- TABLE 8-1
   STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
   STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
   STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
   ENVIRONMENTAL MITIGATION MEASURES

# LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B ORGANIZATION CHART
- APPENDIX C THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX E CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G IMPACT MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
- APPENDIX M COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT



1

## 1. INTRODUCTION

## 1.1 **PROJECT BACKGROUND**

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on 17<sup>th</sup> January 2017 to 30<sup>th</sup> January 2017, 16<sup>th</sup> February 2017 to 2<sup>nd</sup> March 2017 and 26<sup>th</sup> March 2017 to 8<sup>th</sup> April 2017. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.5 This is the 15<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 30 June 2018.

## **1.2 REPORT STRUCTURE**

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Environmental Complaints and Non-Compliance
Section 10	Implementation Status of Mitigation Measures
Section 11	Conclusions and Recommendations



# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

#### Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
  - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
  - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
  - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
  - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

#### Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
  - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
    - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
    - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
    - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
  - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
  - (iii) Associated landscape works;
  - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
  - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

#### Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
  - (i) Site formation and road works in the following sections:-
    - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
    - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
    - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
  - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-



- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

## 2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization for Contracts 1 and 2 is shown in *Appendix B*.

## 2.3 CONSTRUCTION PROGRESS

2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in *AppendixC*. As provided by the Contractors of Contracts 1 and 2, the major construction activities conducted in the Reporting Period are summarized in below.

## Contract 1 (NE/2016/01)

- i) Site Cleaning
- ii) Land Contamination Ground Investigation
- iii) Site Formation in Portion A3
- iv) Site Formation in Portion B8, B10 and KW Asphalt Plant
- v) KWP Crushing Plant in Portion B15:
  - Commenced demolishment of KW batching plant
- vi) West Portal Area:
  - Continued excavation works at West Portal
- vii) East Portal Area:
  - excavation for site formation at Slope A1
  - Soil nailing works at Slope A1
- viii) Underpass:
  - Tunnel face excavation from West Portal
- ix) Internal Road L4, RWA18, RWA12 and Pedestrian Connectivity System A:
  - Concreting for Noise Barrier
  - Construction of Retaining Wall RWA18
  - excavation for construction of the temporary haul road at Retaining Wall RWA12
- x) Underground Stormwater Retention Tank (USRT):
  - Excavation and rebar fixing for a wall structure
  - Concreting for base slabs
- xi) Water Pumping Station and Retaining Wall RWA13 and RWA14:
  - excavation of slope A13 and the area of water pumping stations
  - excavation for retaining wall RWA14
  - construction of base slabs for retaining wall RWA13 and RWA14
- xii) Pedestrian Connectivity System B:
  - Excavation at Pedestrian Connectivity System B
  - Excavation for construction of pad footings at North lift tower
  - Piling works at South lift tower and drilling works in-progress.
- xiii) Internal Road L1:
  - excavation for the internal road L1 adjacent to the Pedestrian Connectivity System B
  - assembly of formworks of a manhole S213
  - excavation between the manholes for road drainage pipes laying and drainage pipes laying
  - rock slope trimming
- xiv) Box Culvert BC2 and Internal Road L3:
  - Excavation of the box culvert BC2 and formation works for construction of blinding layer for bay #1 to 4
  - Construction of blinding layer for bay #6 to 7
  - Assembly of formworks and rebar fixing for construction of wall structure and top



#### slab

- xv) Internal Road L5:
  - further excavation and laying drainage pipes from a manhole S214c to S214b
  - Concreted a benching part of a manhole S214b

#### Contract 2 (NE/2016/05)

- 1. Portion 1: Commence piling works at E1-PC6, Commence proof drill at E1-RS1 and pile load test set-up at E1-PC1; Completed tree pruning works. Commence ELS at E1 -PC1
- 2. Portion 2: Continue piling works at E2-PC1; Completed temporary rock fall fence/nois e barrier and commence rock slope excavation.
- 3. Portion 4 : Commence Stage 2 road construction
- 4. Portion 5: Commence ELS for covered walkway.
- 5. Portion 6: Completed hoarding erection and inspection pits; commence construction of EPD road realignment; continue rock dowel installation.
- 6. Portion 7 : Completed Hiking trail work in Site A, Continue slope improvement work s in Site B;
- 7. Portion 8 & 9: Completed soil nail foundation for baffle and continue slope improv ement works in Site A and Site B

Contract 3 (NE/2017/03)

- 1. Construction activities of Contract 3 has not yet commenced.
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in *Tables 2-1 and 2-2*.

		License/Permit Status			
Item	Description	Permit no./ account	Valid I	Period	Status
		no./ Ref. no.	From	То	Status
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0215-18 GW-RE0356-18	29 Mar 18 17 May 18	25 Sep 18 16 Aug 18	valid valid

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 1



Table 2-2	Status of Environme	ntal Licenses and Permits of the Contract 2
		Liconso/Parmit Status

		License/Permit Status				
Item	Description	Permit no./ account	Valid	Period	Status	
		no./ Ref. no.	From	То	Status	
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid	
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid	
3	Water Pollution Control Ordinance – Discharge	WT00028685-2017	02 Aug 17	31 Aug 22	Valid	
	License	WT00028686-2017	02 Aug 17	31 Aug 22	Valid	
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid	
4	WasteDisposalRegulation–BillingAccount for Disposal ofConstruction Waste	Account no.7027548	12 Apr 17	End of project	Valid	
5	Construction Noise Permit	GW-RE0319-18	19 May 2018	26 Aug 2018	Valid	

2.3.3 For the Contract 3, the relevant permits, licenses, and/or notifications on environmental protection are under application.



## 3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

## 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

## **3.2 MONITORING PARAMETERS**

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
  - Air quality; and
  - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	Summarv	of EM&A	Requirements
	C CALLER ALLOS Y	OI MAILENIA	require chieres

Environmental Issue	Parameters
Air Quality	1-hour TSP by Real-Time Portable Dust Meter; and
	<ul> <li>24-hour TSP by High Volume Air Sampler</li> </ul>
Noise	<ul> <li>Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday</li> </ul>
	• Supplementary information for data auditing, statistical results such as $L_{10}$ and $L_{90}$ shall also be obtained for reference.

#### 3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2Impact Monitoring Stations – Air Quality

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site
AMS-2	DARB-13	Block 8, Site B <sup>Note 1</sup>	Ground of Block 8, Site B facing On Sau Road
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 <sup>Note 1</sup>	Ground of Planned Clinic and Community Centre facing Anderson Road
AMS-4	DARC-26	Planned School, Site C2	Ground of Planned School facing Anderson Road
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 <sup>nd</sup> floor of Village House Anderson Road No. 1 facing the project site

Note 1: The ASR is under construction and not yet in operation. Note 2: The ASR is not yet constructed.

3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed



by EPD before the baseline monitoring.

- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
  - (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
  - (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
    - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
    - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
  - (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
    - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
    - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
    - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

## **Construction Noise**

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in *Table 2-3* and illustrated in *Appendix D*.

 Table 3-3
 Impact Monitoring Stations – Construction Noise

ID	NSR ID in EIA	Location
NMS-1	Site C2 – School 05	Ground of planned school at DAR facing the project
	Note 1	site
NMS-2	Site E – School <sup>Note 1</sup>	Ground area between the planned school and Him Tat
		House facing the project site
NMS-3	Site C2 – R102 <sup>Note 1</sup>	Ground of Ancillary Facilities Building facing the
		project site



Monthly Environmental Monitoring & Audit Report (June 2018)

ID	NSR ID in EIA	Location
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat
		House of On Tat Estate facing the project site
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of
		Oi Tat House facing the project site
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the
		exterior of Hau Tat House facing the project site.
NMS-6~	Yung Tai House of On	Rooftop of Yung Tai House where 1m from the exterior
	Tai Estate	of the building facing the project site)
NMS-7~	Chi Tai House of On	Rooftop of Chi Tai House where 1m from the exterior
	Tai Estate	of the building facing the project site
NMS-8 <sup>^</sup>	No. 3-4 Ma Yau Tong	1m from the exterior of the building façade and facing
	Village	the construction site

Note 1: The NSR is under construction and not yet in operation. Remark:

- (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

#### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved EM&A Manual and presented as follows.

## Air Quality Monitoring

- Frequency of impact air quality monitoring is as follows: 3.4.2
  - 1-hour TSP 3 times every six days during course of works throughout the construction period
  - 24-hour TSP Once every 6 days during course of works throughout the construction period

## <u>Noise Monitoring</u>

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - one set of Leq<sub>(30min)</sub> measurements between 07:00 and 19:00 hours on normal weekdays

#### 3.5 MONITORING EQUIPMENT

# Air <u>Quality Monitoring</u>

- The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume 3.5.1 sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-4*.



## Table 3-4Air Quality Monitoring Equipment

	Equipment	Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

#### Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms<sup>-1</sup>.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-5*.

#### Table 3-5 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-73
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

## **3.6** MONITORING METHODOLOGY

#### 1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

#### 24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the



HVS between  $0.6m^3/min$  and  $1.7m^3/min$  will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-

- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m<sup>3</sup>/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

## Noise Monitoring

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the



microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.

- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

## Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

## 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-6 and 3-7*.

Monitoring Station	Action Lev	vel ( $\mu g / m^3$ )	Limit Level (µg/m <sup>3</sup> )		
Monitoring Station	1-hour TSP 24-hour TSP		1-hour TSP	24-hour TSP	
AMS-1	313	154	500	260	
AMS-2	319	165	500	260	
AMS-3	319	165	500	260	
AMS-4	315	165	500	260	
AMS-5	299	166	500	260	
AMS-6	303	168	500	260	
AMS-7	307	156	500	260	

Table 3-6Action and Limit Levels for Air Quality Monitoring

Table 3-7	Action and	Limit	Levels f	for (	Construction	Noise
Table 3-7	Action and	Limit	Leveis	tor C	onstruction	NOIS

Monitoring Logation	Action Level	Limit Level in dB(A)			
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays				
NMS-1		<b>75</b> dB(A) <sup>Note 1</sup> /			
NMS-2	When one or more decumented	<b>70</b> dB(A) <sup>Note 2</sup> / <b>65</b> dB(A) <sup>Note 2</sup>			
NMS-3	when one of more documented	<b>75</b> dB(A)			
NMS-4*	complaints are received	<b>75</b> dB(A)			
NMS-4a#		<b>75</b> dB(A)			



Monthly Environmental Monitoring & Audit Report (June 2018)

Manitaring Lagation	Action Level	Limit Level in dB(A)			
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays				
NMS-5#		<b>75</b> dB(A)			
NMS-6~		<b>75</b> dB(A)			
NMS-7~		<b>75</b> dB(A)			
NMS-8^		<b>75</b> dB(A)			

- Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.
- Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.
- Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

## 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



## 4. AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-5, AMS-6 and AMS-7. No monitoring was conducted at AMS-2, AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

#### 4.2 **RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of *60* events of 1-hour TSP and *20* events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-4*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	24-hour	1-hour TSP (µg/m <sup>3</sup> )				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Jun-18	25	5-Jun-18	10:02	68	66	68
9-Jun-18	22	11-Jun-18	9:17	69	65	70
15-Jun-18	28	16-Jun-18	13:35	74	71	70
21-Jun-18	29	22-Jun-18	13:10	74	73	73
27-Jun-18	16	28-Jun-18	13:04	75	72	72
Average	24	Average			71	
(Range)	(16 - 29)	(Rang	e)		(65 - 75)	

Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

Table 4-2Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour	1-hour TSP (µg/m <sup>3</sup> )				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Jun-18	26	5-Jun-18	9:30	67	70	72
9-Jun-18	16	11-Jun-18	9:46	70	72	69
15-Jun-18	15	16-Jun-18	9:44	72	73	74
21-Jun-18	13	22-Jun-18	9:45	63	66	67
27-Jun-18	71	28-Jun-18	10:15	74	70	72
Average	28	Averag	ge		70	
(Range)	(13 – 71)	(Rang	e)		(63 - 74)	

Table 4-3         Summary of 24-hour and 1-hour TSP Monitoring Results (	AMS-6	)
--	-------	---

	24-hour	1-hour TSP (µg/m <sup>3</sup> )				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Jun-18	21	5-Jun-18	13:20	65	63	65
9-Jun-18	16	11-Jun-18	8:54	73	74	69
15-Jun-18	25	16-Jun-18	9:27	70	75	72
21-Jun-18	22	22-Jun-18	12:05	60	59	60
27-Jun-18	92	28-Jun-18	12:30	70	70	72
Average (Range)	35 (16 - 92)	Averag (Rang	ge e)		68 (59 - 75)	



	24-hour		1-hour TSP (µg/m <sup>3</sup> )				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
4-Jun-18	22	5-Jun-18	13:49	63	64	66	
9-Jun-18	16	11-Jun-18	13:29	72	73	77	
15-Jun-18	19	16-Jun-18	12:45	73	73	71	
21-Jun-18	29	22-Jun-18	9:18	70	73	71	
27-Jun-18	18	28-Jun-18	9:17	73	77	70	
Average (Range)	21 (16 - 29)	Averaş (Rang	ge e)		71 (63 - 77)		

 Table 4-4
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)

- 4.2.2 As shown in *Tables 4-1 to 4-4*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



## 5. CONSTRUCTION NOISE MONITORING

#### 5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.
- 5.1.2 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

#### 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **20** events noise measurements were carried out at the designated locations. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Construction Noise Level (L <sub>eq30min</sub> ), dB(A)						
Date	NMS4a	NMS5	NMS6	NMS7	NMS8	
5-Jun-18	67	75	69	65	56	
11-Jun-18	70	67	62	67	61	
22-Jun-18	66	74	72	71	58	
28-Jun-18	66	62	54	61	58	
Limit Level		75 dB(A)				

 Table 5-1
 Summary of Construction Noise Monitoring Results

- 5.2.2 As shown in *Tables 5-1*, the noise level measured at the additional monitoring locations did not exceed the Limit Level.
- 5.2.3 In the Reporting Period, no noise complaint (which triggered Action Level) was received under the Project.



## 6. WASTE MANAGEMENT

#### 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

## 6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

#### Table 6-1Summary of Quantities of Inert C&D Materials

	Cont	ract 1	Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m <sup>3</sup> )	11.122	-	0.323	-
Hard Road and Large Broken Concrete	4.488	-	0	-
Reused in this Contract (Inert) ('000m <sup>3</sup> )	6.611	-	0.033	-
Reused in other Projects (Inert) ('000m <sup>3</sup> )	0	-	0	-
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	0.023	TKO 137	0.290	TKO 137

#### Table 6-2Summary of Quantities of C&D Wastes

	Cont	ract 1	Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	21.450	License collector	0	-
Recycled Paper / Cardboard Packing ('000kg)	0.000	License collector	0	-
Recycled Plastic ('000kg)	0.000	-	0	-
Chemical Wastes ('000kg)	0.000	-	0	-
General Refuses ('000m <sup>3</sup> )	0.015	SENT	0.023	SENT

6.2.3 Since the construction activities Contract 3 have not yet commenced, there were no C&D waste and disposal recorded and presented in this Reporting Period.



## 6. WASTE MANAGEMENT

#### 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

## 6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

#### Table 6-1Summary of Quantities of Inert C&D Materials

	Cont	ract 1	Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m <sup>3</sup> )	11.122	-	0.346	-
Hard Road and Large Broken Concrete	4.488	-	0	-
Reused in this Contract (Inert) ('000m <sup>3</sup> )	6.611	-	0.033	-
Reused in other Projects (Inert) ('000m <sup>3</sup> )	0	-	0	-
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	0.023	TKO 137	0.290	TKO 137

#### Table 6-2 Summary of Quantities of C&D Wastes

	Cont	ract 1	Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	21.450	License collector	0	-
Recycled Paper / Cardboard Packing ('000kg)	0.000	License collector	0	-
Recycled Plastic ('000kg)	0.000	-	0	-
Chemical Wastes ('000kg)	0.000	-	0	-
General Refuses ('000m <sup>3</sup> )	0.015	SENT	0.023	SENT

6.2.3 Since the construction activities Contract 3 have not yet commenced, there were no C&D waste and disposal recorded and presented in this Reporting Period.



## 7. SITE INSPECTION

#### 7.1 **REQUIREMENTS**

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

## 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 7, 12, 19 and 26 June 2018 in which IEC joined the site inspection with SSEMC on 7 June 2018. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
7 June 2018	• Turbid water discharged from site was observed. All water discharges from site should be properly treated by de-silting facilities and complied with discharge license requirement. Also, earth bund should be provided to prevent untreated water overflow into public drainage. (O3)	<ul> <li>No turbid water discharging from site was observed and repair of the WetSep was completed.</li> </ul>
	• It was reminded that proper dust mitigation should be provided for stockpile storage on-site and exposed surface to reduce dust impact. (General)	• Not required for reminder.
12 June 2018	• Malfunction of WetSep and turbid water leakage from the pit and discharge into public drainage was observed. De-silting facilities should be fixed ASAP and modified to make sure all water discharge from site should be complied with license requirement. (Q3)	• No turbid water discharging from site was observed and repair of the WetSep was completed.
19 June 2018	<ul> <li>General refuse cumulated inside the existing u-channel should be cleaned. (Road L4)</li> <li>It was reminded that stagnant water cumulated on-site after rainstorm should be cleaned to prevent mosquito breeding. (General)</li> </ul>	<ul> <li>General refuse cumulated inside the existing u-channel was cleared.</li> <li>Not required for reminder.</li> </ul>
26 June 2018	• Water spraying should be provided for breaking and drilling activities to reduce dust impact. (West Portion)	• To be followed.
	• Soil and mud cumulated inside the existing u-channel should be cleared. (Portion C1b)	• To be followed.
	• Proper de-silting should be provided to treat the site run-off prior discharge. (System A)	• To be followed.

Table 7-1	Site Observations	of Contract 1

## Contract 2

7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 6, 15, 20 and 27 June 2018 in which IEC joined the site inspection with SSEMC on 20 June 2018. No non-compliance was noted. The findings / deficiencies of *Contract 2* that observed during the weekly site



inspection are listed in *Table 7-2*.

Date	Findings / Deficiencies	Follow-Up Status
23 May 2018 (last Reporting Period)	• Oil stain from the crane and the excavator at Portion 1 were observed. The Contractor should clean the oil stain properly and carry out maintenance work for the vehicles.	• Mitigation measure was provided for crane and excavator.
	• Stagnant water at drip tray under generator at Portion 6 was observed. The Contractor should remove the stagnant water to prevent mosquito breeding.	• Stagnant water at drip tray was removed.
	• Drip tray should be provided for the air compressor at Portion 6 to avoid land contamination.	• Drip tray was provided to the air compressor at portion 6.
30 May 2018 (last Reporting	• Accumulation of fell tree was observed at portion 1. The Contractor was advised to dispose it regularly.	• Accumulation of felled trees was disposed.
Period)	• Dry mud trail was observed from site hoarding at portion 2. The Contractor was advised to provide mitigation measure along site hoarding to avoid surface runoff out of site.	• Proper mitigation measure was provided for site hoarding to avoid surface runoff out of site.
6 June 2018	• The Contractor was reminded to preform house-keeping at Portion 2 next to the site office and Portion 7.	• Not required for reminder.
15 June 2018	<ul> <li>The Contractor should fill the pit on the concrete blocks at Portion 2 with sand to avoid accumulation of stagnant water.</li> <li>The Contractor was reminded to ensure no surface runoff flowing from site area at Portion 1 near Hiu Kwong Street during rainy days.</li> </ul>	<ul> <li>Pit on the concrete blocks were filled with sand</li> <li>Not required for reminder.</li> </ul>
20 June 2018	• Site run-off leaking to public area was observed. All site run-off should be diverted to proper de-silting facilities. (Portion 2 Site office)	• To be followed.
	<ul> <li>Electricity cable hanging on the existing tree should be removed. (Portion 2 Site office)</li> <li>NEL should be displayed properly at handheld</li> </ul>	<ul><li>To be followed.</li><li>To be followed.</li></ul>
	<ul> <li>breaker. (Portion 2 Hiu Kwong Street)</li> <li>Drip tray should be provided for chemical storage on-site. (Portion 2 Hiu Kwong Street)</li> </ul>	• To be followed.
	• It was reminded that stagnant water cumulated on-site after rainstorm should be cleared to prevent mosquito breeding. (General)	• Not required for reminder.
	<ul> <li>It was reminded that housekeeping should be improved. C&amp;D waste or general refuse should be cleaned regularly to maintain site area cleanliness and tidiness. (General)</li> </ul>	• Not required for reminder.
27 June 2018	<ul> <li>Chemical containers were observed on the ground at Portion2. The Contractor should place chemical containers inside drip tray.</li> <li>The Contractor was reminded to clean stagnant</li> </ul>	To be followed.

#### Table 7-2Site Observations of Contract 2



water within site area after raining to prevent • To be followed. mosquito breeding

## Contract 3

7.2.3 Since construction activities of Contract 3 have not yet commenced, no site inspection was performed in the Reporting Period.



## 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 8.1 Environmental Complaint, Summons and Prosecution

8.1.1 In the Reporting Period, no environmental complaint was received and no summons and prosecution under the EM&A Programme was lodged for the project.

## Complaint received in May 2018 (outstanding from last Reporting Period)

- 8.1.2 A complaint was received by EPD regarding the noise generated by construction vehicle (concrete pump truck) and flashlight from the Anderson Road Quarry Site (NE/2016/01) after 19:00 on 18 May 2018, which was causing nuisance to the resident nearby. The investigation report is under reviewed by IEC and the investigation findings will be reported next reporting month.
- 8.1.3 The complaint log and Investigation Report for the above complaints are shown in *Appendix M*.
- 8.1.4 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

Table 8-1Statistical Summary of Environmental Complaints

Dononting Doniod	Contract	<b>Environmental Complaint Statistics</b>				
Reporting Feriod	no. Frequency		Cumulative	<b>Complaint Nature</b>		
1 April 2017 21 May 2018	1	1	27	Dust, Noise and light nuisance		
1 April 2017 – 31 May 2018	2	0	0	NA		
	3	0	0	NA		
	1	0	27	NA		
1 – 30 June 2018	2	0	0	NA		
	3	0	0	NA		

#### Table 8-2Statistical Summary of Environmental Summons

Depenting Devied	Contract	Enviro	<b>Environmental Summons Statistics</b>				
Reporting Period	no.	Frequency	Cumulative	Summons Nature			
	1	0	0	NA			
1 April 2017 –31 May 2018	2	0	0	NA			
	3	0	0	NA			
	1	0	0	NA			
1 – 30 June 2018	2	0	0	NA			
	3	0	0	NA			

#### Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Contract	Environmental Prosecution Statistics		
	no.	Frequency	Cumulative	<b>Prosecution Nature</b>
1 April 2017 –31 May 2018	1	0	0	NA
	2	0	0	NA
	3	0	0	NA
1 – 30 June 2018	1	0	0	NA
	2	0	0	NA
	3	0	0	NA



## 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Water Quality	<ul> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>
Noise	<ul> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the "Trip-ticket System"</li> <li>Predict required quantity of</li> <li>concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for</li> </ul>
General	<ul><li>subsequent disposal</li><li>The site was generally kept tidy and clean.</li></ul>

 Table 9-1
 Environmental Mitigation Measures

## 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities for Contract 1 in the coming month are listed below:

- i. Implementation of TTA at the junction between On Sau Road and Road L4 for road improvement works
- ii. <u>Pedestrian Connectivity System B:</u>
  - Continue H-piling works at the South Lift Tower
  - Continue excavation for pad footing at the North lift tower
- iii. Internal Road L1:
  - Excavation of the internal road L1 adjacent to Pedestrian Connectivity System B heading to West Portal area
  - Excavation for road drainage pipes laying and manholes and construction of blinding layers
- Slope trimming
- iv. Box Culvert BC1 at Internal Road L1:
- Construction of the box culvert BC1
- v. <u>Box Culvert BC2 at Internal Road L3:</u>
  - Construction of blinding layers
- Construction of base slab



- vi. <u>Internal Road L5:</u>
- construction of the manhole S214b
- vii. <u>West Portal, East Portal and Underpass Tunnel:</u>
- Slope cut and soil nailing works
- Excavation for heading of tunnel face from West Portal
- viii. Water Pumping Station including Retaining Wall RWA13 and RWA14:
  - Correction works for defects of retaining wall
  - Excavation at Water Pumping Station area
  - backfilling at retaining wall
  - construction of base slabs and stem walls of retaining wall
- ix. <u>Portion A3:</u>
  - Trimming for site formation
  - Construction of U-channel
- x. <u>Portion B8 and KW Asphalt Plant:</u>
- Backfilling and compacting
- xi. <u>Portion B15:</u>
- Demolishment of the KWP Batching Plant
- xii. <u>Underground Stormwater Retention Tank (USRT):</u>
  - Rock slope trimming works
  - Dewater and construction of base slabs
  - Construction of wall structures and columns
- xiii. Internal Road L4, Pedestrian Connectivity System A, Noise Barrier, RWA12 and RWA18:
  - construction of the temporary haul road at retaining wall RWA12
    - excavation and removal of existing soil nails at the Pedestrian Connectivity System A South lift tower
    - Further excavate and commence construction of blinding layers for retaining wall
    - construction of base slabs for retaining wall
    - construction of noise barriers' base slabs
- xiv. <u>PTT:</u>
  - construction of pile caps GL.GL.B/2-8
- xv. Rock Slope Survey and Slope Stabilization at Portion B1:
  - Commence installation of wire meshes at slope feature 11NE-D/C1003
  - Commence rock stabilization works for slope feature 11NE-D/C999 upon receiving instructions from the Engineer
  - construction of a buttress at slope feature 11NE-D/C988
  - Awaiting approval of method statement for bamboo scaffolding to be used at slope feature 11NE-D/C988, 11NE-D/C998 and 11NE-D/C1004
- xvi. <u>Establishment Works of the Planting Medium on the Existing Slope Berms in Portion B1</u> and B5:
  - establishment works at existing berms on slopes for landscape softworks
- xvii. <u>Mitigation Works for Natural Terrain Catchment B5:</u>
  - Reinstate Anderson Road at an area of 450 dia. Drainage connecting to an existing catch pit
  - construction of a maintenance staircase
  - construction of a gabion block
  - construction of CP3 catch pit and associated 450UC
- xviii. <u>Road Improvement Works at Po Lam Road:</u>
  - Backfill and continue construction of the permanent footpath
    - Install additional T2 water barricades according to HKPF and TD
- 9.2.2 Construction activities for Contract 2 in the coming month are listed below:
  - 1. Portion 1: Continue piling work at E1-PC6; Continue pile loading test at E1-PC1 continue ELS at E1-PC1 and E1 –RS1. Commence to erect temporary working platform at E1-PC6
  - 2. Portion 2: Continue piling works at E2-PC1 and E2-PC1; Continue rock slope excavation.
  - 3. Portion 4: Continue Stage 2 road construction with associated works



- 4. Portion 5: Continue to erect ELS and commence footing construction of the covered walkway.
- 5. Portion 6: Continue rock dowel installation work; Continue construction of EPD road realignment
- 6. Portion 7: Continue slope improvement work in Site B;
- 7. Portion 8 & 9: Commence baffle superstructure works; commence flexible barrier foundation. Complete slope improvement works in Site A and Site B
- 9.2.3 Since construction work of the Contract 3 is under planning, no construction activity of the coming month is presented.

# 9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
  - Implementation of dust suppression measures at all times;
  - Potential wastewater quality impact due to surface runoff;
  - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
  - Disposal of empty engine oil containers within site area;
  - Ensure dust suppression measures are implemented properly;
  - Sediment catch-pits and silt removal facilities should be regularly maintained;
  - Management of chemical wastes;
  - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
  - Follow-up of improvement on general waste management issues; and
  - Implementation of construction noise preventative control measures



## 10. CONCLUSIONS AND RECOMMENDATIONS

#### **10.1 CONCLUSIONS**

- 10.1.1 This is **15<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **30 June 2018**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, all noise measurement results were below the limit level. However, no noise complaint (which triggered Action Level) was received under the Project.
- 10.1.4 In the Reporting Period, no environmental complaint was received. The investigation result for the complaint received in last Reporting period was still in progress and the investigation findings will be reported next reporting month.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1 and 2 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

#### **10.2 RECOMMENDATIONS**

- 10.2.1 During wet season, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality and noise mitigation measures to reduce construction dust emission and construction noise nuisance. Furthermore, noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.3 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.



Appendix A

Layout plan of the Project

 $Z: \label{eq:loss} 2016 \ CEDD \ end{tabular} A \ Report \ Submission \ Monthly \ EM \& A \ Report \ 2018 \ Box \ 2018 \ 2018 \ Box \ 2018$ 



3/51/2014 //HKGW1S22/acoustic/env/project/227724-50/13 Drawing Deliverables/07 ElA/02 Revised draft/Ch 1 - 3/227724\_E\_0003\_C.dgi

rinted by : 3/31/201 Printed by : 3/31/201



S:\Drawing\CDEARQ\UNctrol\_copy\CDEARQZ0003\CDEARQZ0003.dgr

A3 297MM X 420M






Appendix B

# **Organization Chart**

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2018\June 2018\R0185v2.docx



#### Project Organization Structure for





#### Contact Details of Key Personnel for Contract 1 – NE/2016/01

AUES

Legend:

*CEDD* (*Employer*) – *Civil Engineering and Development Department* 

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Ben Tam

#### Contact Details of Key Personnel for Contract 2 – NE/2016/05

AUES

2959 6079

2959 6059

Legend:

AUES

*CEDD* (*Employer*) – *Civil Engineering and Development Department* 

**Environmental Consultant** 

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) - ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

**Construction Programme** 

(a) Contract 1 (NE/2016/01)

(b) Contract 2 (NE/2016/05)



## CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

	Activity Name	Duration	Duration	Start	Finish	Start	FIIIISII	% comp	Vay	J	un	Jul
ARQ - Works I	Programme Rev.1 - 3MRP (15 Jun 2018)											
Project Key Date	S											
Key Dates for C	ompletion of Sections of the Works											
AKC1180	KD16A - Substantial Completion of Section XIC of the Works - Mitigation Works for	0	0		18-Jun-18		18-Jun-18 A	100%			🕏 18-Jun-18 A	
Possession Per	iods											
AKP1270	Date for Possession of the Portion E1	0	0	25-Dec-16		16-Jun-18*		0%		16-Jun-18*	Date for Possession of the Portic	n E1.
Preliminary											×	,
Design												
Alternative Desi												
Alternative Desig												
PTT (Changing	from Bored Piles to Socket H Piles and Pile Cap/Tie Beam Thickness)											
APD1040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30	324	07-Jul-17	10-Aug-17	16-May-17 A	16-Jun-18	98%			Preparation and Submission of D	etailed Design Drawings to ICE Cer
APD1050	ICE Certification to Detailed Design Drawings of PTT	0	0		10-Aug-17		16-Jun-18	0%			ICE Certification to Detailed Desi	gn Drawings of PTT, 16-Jun-18
Noise Barriers (	Re-design of Footings) at Road L4											
APD2040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30	403	29-May-17	04-Jul-17	06-Feb-17 A	16-Jun-18	98%			Preparation and Submission of D	etailed Design Drawings to ICE Cer
APD2050	ICE Certification to Detailed Design Drawings of Nosie Barriers	0	0		04-Jul-17		16-Jun-18	0%			ICE Certification to Detailed Desi	gn Drawings of Nosie Barriers, 16-J
Excavation Perr	nit (XP)											
On Sau Road (J	unction between Road L4 and On Sau Road)											
APF1020	HyD Review Application of XP for Road Improvement at Junction between Road L4 and	180	404	26-May-17	21-Nov-17	26-May-17 A	03-Jul-18	90%			· · · · · · · · · · · · · · · · · · ·	HyD Review Application of XP for Ro
APF1030	HyD Approval of Application of XP for Road Improvement at Junction between Road L4	0	0		21-Nov-17		03-Jul-18	0%			8	HyD Approval of Application of XP for
Portion C1c	and On Sau Road in Portion C1a										·	
APF1170	HyD Review Application of XP for Waterworks in Portion C1c	180	212	01-Aug-17	27-Jan-18	04-Dec-17 A	03-Jul-18	90%				HvD Review Application of XP for Wa
APE 1180	HvD Approval of Application of XP for Waterworks in Portion C1c	0	0		27-Jan-18		03-Jul-18	0%			•	
Tomporary Traff	in Arrangement and Control										♦ '	
Un Sau Road (Ji	unction between Road L4 and Un Sau Road)	-	-									
AP12030	Commencement of Implementation of TTA at Junction between Road L4 and On Sau Road (Road Improvement Works) - Tentative	0	0	22-Nov-17		04-Jul-18		0%			04-Jul-18 🕇	Commencement of Implementation
Portion C1c												
APT4010	Submission and Review of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c	75	271	28-Jan-18	12-Apr-18	04-Dec-17 A	31-Aug-18	21.33%				
APT4020	Approval of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c	0	0		12-Apr-18		31-Aug-18	0%				
APT4030	Commencement of Implementation of TTA for Portion C1c	0	0	13-Apr-18		01-Sep-18		0%				
Land Contamina	tion - Ground Investigation											
Portion B7/B12/B	315 (BH-01 to BH-11)											
APL1030A007	Drilling Work and Monitoring Well Instrumentation for Ground Investigation iof BH10	0	10			01-Jun-18 A	12-Jun-18 A	100%				
APL1030A009	Drilling Work and Monitoring Well Instrumentation for Ground Investigation iof BH03	0	2			30-May-18 A	31-May-18 A	100%	•			
APL1030A010	Drilling Work and Monitoring Well Instrumentation for Ground Investigation iof BH02	0	4			25-May-18 A	29-May-18 A	100%				
APL1030A011	Drilling Work and Monitoring Well Instrumentation for Ground Investigation iof BH01	0	3			21-May-18 A	24-May-18 A	100%				
Ground Investig	ation											
APG1110	Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity	21	328	01-Jun-17	24-Jun-17	10-Mav-17 A	16-Jun-18	98%			Subprisison and Approval of Gru	ound Investigation Report for Pedes
APG1120	System B in Portion C1b Submission and Approval of Ground Investigation Report for Pedestrian Connectivity	21	364	22-Mar-17	19-Apr-17	22-Mar-17 A	16-Jun-18	98%			Subamisison and Approval of Gr	ound Investigation Report for Podes
APC 1120	System A in Portion B5	21	015	24 Aug 47	16 Can 17	22 Mar 17 A	10 Jun 10	00%			Subhinisison and Approval of Gh	bund investigation Report for Pedes
APG 1130	Submission and Approval of Ground investigation Report for Pedesthan Connectivity System A in Portion C1a	21	215	24-Aug-17	10-3ep-17	21-3ep-17 A	10-Juli-18	90 %			Subnmisison and Approval of Gr	bund Investigation Report for Pedes
APG1140	Submisison and Approval of Ground Investigation Report for PTT	21	340	05-Aug-17	29-Aug-17	24-Apr-17 A	16-Jun-18	98%			<ul> <li>Subnmisison and Approval of Gr</li> </ul>	ound Investigation Report for PTT
ARQ - MEP Subi	nission											
General Submis	sion											
A1030	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R0	0	14			08-Sep-18*	24-Sep-18	0%				
							I				· ·	450 5
			Planned Bar	· (WP)	♦ ♦ !	Ailestone						ARQ - Prog
			Actual Bar					3-	MONTH ROI	LING PROC	GRAMME	15-Jun-18 3MRP R
	展展成初 1会 千日 」 L R发 → L R& R丝 222		Forecast Ba	r				(In	comparison with	WP Rev.1 dated	l 25 Aug 2017)	
	「スイロー」」「たて「「「「生 引井 「宮」 Chun Wo - STEC - VASTEAM JOINT VENTURE		Planned Mile	estone (WP)				Ň	-		J /	

		Page 1	of 22	15 Jun 2018
		Qtr 3, 2018		15 Juli 2010
		Aug		Sep
lifico	tion			
unca	luon			
tifica	ition			
un-1	8			
ad Ir	nproveme	ent at Junction between Road L4 and C	n Sau Road in Port	ion C1a
Roa	ad Improv	ementatJunction between RoadL4ar	nd On Sau Road in I	Portion C1a, 03-Jul-18
terv	vorks in P	ortion C1c		
Wa	terworks	in Portion C1c, 03-Jul-18		
of T	TA at June	tion between Road L4 and On Sau Ro	ad (Road Improver	nent Works) - Tentative,
				Submission and Review
			*	Approval of Temporary T
			01-Sep-18	Commencement of Impl
rian	Connecti	vity System B in Portion C1b		
rian	Connecti	vity System A in Portion B5		
rian	Connecti	vity System A in Portion C1a		
_				
rar	mme L	ogics based on WP Rev.1	dated 25 Aug	2017
	1/0	Revision	Checked	Approved
ev.	1 (Cut	Off on 15 Jun 18)		
				·



#### 俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

Activity ID	Activity Name	BL Project	At Completion	BL Project	BL Project	Start	Finish	% Comp	2, 2018 Max		lun	lot
A1100	Submission and Approval for Design/MS of Ventilation System (Temp) at Underpass -R1	0	197	Start	FILISI	16-Oct-17 A	16-Jun-18	8 98%	way		Submission and Approve	al for Design/MS of Ventilation System (Temp
A1100R0	Submission and Approval for Ventilation Calculation for Pilot Tunnel and Heading	0	26			01-Jun-18 A	03-Jul-18	3 10%				Submission and Approval for Ventilat
A1120R3	Submission and Approval for PE Pipes-R3	0	126			25-Jan-18 A	03-Jul-18	3 50%				Submission and Approval for PE Pipe
A1152R0	Submission and Approval for Nomination of ICE (3rd - Appendix 1.11)-R0	0	3			16-May-18 A	18-May-18	A 100%				
A1180R2	Submission and Approval for Gate Valve and Sluice Valve-R2	0	14			16-Jun-18*	04-Jul-18	3 0%				Submission and Approval for Gate
A1200R2	Submission and Approval for E-Co Ductile Iron Pipe and Fittings-R2	0	14			16-Jun-18*	04-Jul-18	3 0%	_			Submission and Approval for E-Co
A1210R1	Submission and Approval for Mild Steel Pipes and Fittings-R1	0	49			03-Apr-18 A	01-Jun-18	A 100%		<b></b>		
A1210R2	Submission and Approval for Mild Steel Pipes and Fittings-R2	0	20			09-May-18 A	01-Jun-18	A 100%		<b>—</b>		
A1210R3	Submission and Approval for Mild Steel Pipes and Fittings-R3	0	14			16-Jun-18*	04-Jul-18	3 0%	-			Submission and Approval for Mild S
Fresh and Salt	Water Pumping Station											
A3416	Submission and Approval for Water Mains LCS Butylene Sheeting (R0)	0	23			06-Jun-18 A	04-Jul-18	3 0%				Submission and Approval for Wate
A3426	Submission and Approval for Water Mains Anti-corrosion Tape for Water Supply Piping	0	23			06-Jun-18 A	04-Jul-18	3 0%	_			Submission and Approval for Wate
A3436	Submission and Approval for FAT Plan of MS Pipe and Fittings (R0)	0	24			05-Jun-18 A	04-Jul-18	3 0%				Submission and Approval for FAT I
A3446	Submission and Approval for FAT Plan of PE Pipe and Fittings (R0)	0	24			05-Jun-18 A	04-Jul-18	3 0%				Submission and Approval for FAT
A3456	Submission and Approval for FAT Plan of DI Pipe and Fittings (R0)	0	24			05-Jun-18 A	04-Jul-18	3 0%				Submission and Approval for FAT F
A3466	Submission and Approval for Material of Electrofusion Control Unit (R0)	0	21			08-Jun-18 A	04-Jul-18	3 0%				Submission and Approval for Mater
A3476	Submission and Approval for Material of Bolts, Nuts and Washers (R0)	0	14			22-Jun-18*	09-Jul-18	3 0%				Submission and Approval
A3486	Submission and Approval for Alternative HOKLAS Laboratory of Water Sampling and	0	21			08-Jun-18 A	04-Jul-18	3 0%				Submission and Approval for Alterr
Fresh and Salt	Assorted T&C (R0) Water Service Reservoir											
Instrumentati	on											
A2070	Submission and Approval for Design of SCADA Networks System at Fresh Water	0	14			17-Aug-18*	01-Sep-18	8 0%				
A2080	Reservoir Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir	r O	14			17-Aug-18*	01-Sep-18	8 0%				
Underpass												
MVAC												
A2230	Submission and Approval for Design of MVAC at Underpass	0	14			31-Aug-18*	15-Sep-18	8 0%				
A2240	Submission and Approval for Material of MVAC at Linderpass	0	14			10-Sep-18*	26-Sep-1	8 0%	-			
Fire Services		J J					20 000 11					
A2380	Submission and Approval for Design of ESS at Underpass	0	14			17-Aug-18*	01-Sep-18	8 0%				
A2390	Submission and Approval for Material of ES Pump Control Panel at Lindernass	0	14			10-Sep-18*	26-Sep-1	8 0%	-			
A2400	Submission and Approval for Material of ES Pump and Motor at Linderpass	0	14			10-Sep-18*	26-Sep-1	8 0%				
Δ2410	Submission and Approval for Material of FS Fire Hydrant and Hose Reel at Lindernass	0	14			10-Sep-18*	26-Sep-1	8 0%				
A2420	Submission and Approval for Material of ES Dines and Eithings at Undergase	0	14			10-Sep-18*	26-Sep-11	8 0%	-			
A2420	Submission and Approval for Material of ES Battery and Charger at Linderpass	0	14			10-Sep-18*	26-Sep-11	8 0%	-			
Road Lighting		0	14			10-060-10	20-360-10	0 078				
	Submission and Approval for Design of Read Lighting System at Lindersons	0	14			17 Aug 19*	01 Sep 11	8 0%				
A2250	Submission and Approvantor Design of Koao Eighting System at Onderpass	0	14			17-Aug-18	01-Sep-16	8 0%				
	Orbering in and Argunation Proving of Duran Organic Organization at the descent	0				47 Aug 401	01.0-0.1	0.001				
A2260	Submission and Approval for Design of Power Supply System at Underpass	0	14			17-Aug-18"	01-Sep-18	8 0%				Su
A2290	Submission and Approval for Design of Lighting Control Panel at Underpass	0	14			06-Jul-18"	21-Jul-18	3 0%				
A2300	Submission and Approval for Design of Busbar Chamber at Underpass	0	14			06-Jul-18^	21-Jul-18	3 0%				50
A2310	Submission and Approval for Design of AI S Panel at Underpass	0	14			06-Jul-18*	21-Jul-18	3 0%				3u
A2320	Submission and Approval for Design of LV Switchboard at Underpass	0	14			06-Jul-18*	21-Jul-18	3 0%				3u
A2330	Submission and Approval for Material of Busbar Chamber at Underpass	0	14			27-Jul-18*	11-Aug-18	8 0%				
A2340	Submission and Approval for Material of ATS Panel at Underpass	0	14			08-Sep-18*	24-Sep-18	8 0%				
			Diarcost D	(),(,D)	<b>A A</b> •	Allanta	<u> </u>					ARO - Proc
			Actual Bar	(VVP)		villestone						Date
	隆道股份		Forecast Rar					3-	MONTH RO	LLING PROC	GRAMME	15-Jun-18 3MRP R
	俊和-上隧-浩隆聯營	$\diamond$	Planned Miles	stone (WP)				(Ir	i comparison witl	h WP Rev.1 dated	d 25 Aug 2017)	
	CHUN WO - STEC - VASTEAM JOINT VENTURE			()								l

		Pa	age 2	of 22	
			8		15 Jun 2018
		Qtr 3, 2018	3		Sep
) at l	Under pas	s-R1	zoovotiv	on for Lindornago T	uppolling
s-R3	3		zcavali	intor onderpass i	unnenng
	-				
Valv	e and Slu	ice Valve-R2			
Duc	tile Iron P	ipe and Fittings-R2			
teel	Pipes an	l Fittings-R3			
r Ma	ins LCS E	Butylene Sheeting (R0)			
r Ma	ins Anti-c	brrosion Tape for Water Suppl	y Piping V	Vorks (R0)	
nan i Nan i	of PE Pip	e and Fittings (R0)			
lan	of DI Pipe	and Fittings (R0)			
ial o	f Electrofi	ision Control Unit (R0)			
for I	Material o	Bolts, Nuts and Washers (R0	))		
ative	HOKLA	S Laboratory of Water Samplin	g and As	sorted T&C (R 0)	
					Submission and Approv
					Submission and Approv
				-	
				L	
					Submission and Approv
					Submission and Approv
					Submission and Approv
omis	sion and a	Approval for Design of Lighting	Control	Panel at Underpas	8
omis	sion and	Approval for Design of Busbar	Chambe	r at Underpass	
omis	sion and	Approval for Design of ATS Pa	nel at Un	derpass	
omis	sion and	Approval for Design of LV Swite	hboard	at Underpass	
		Submiss	sion and <i>i</i>	Approval for Materi	al of Busbar Chamber at U
rar	nme l	ogics based on WP F	Rev 1	dated 25 Aug	2017
a		Revision		Checked	Approved
ev.	1 (Cut	Off on 15 Jun 18)			
				L	1



CHUN WO - STEC - VASTEAM JOINT VENTURE

Activity ID	Activity Name	BL Project	At Completion	BL Project	BL Project	Start	Finish	% Comp	., 2018			
42250	Submission and Approval for Material of LV Suitable and at Linderpore	Duration	Duration	Start	Finish	09 Sop 19*	24 Sop 18	0%	lay		Jun	Jul
A2350	Output and Approval for Material of Linking Output at Underpass	0	14			00-3ep-16	24-3ep-18	076				
A2360	Submission and Approval for Material of Lighting System at Underpass	0	14			08-Sep-18*	24-Sep-18	0%				
A2370	Submission and Approval for Material of Luminaire at Underpass	0	14			08-Sep-18*	24-Sep-18	0%				
Underground	Stormwater Retention Tank											
MVAC												
A2460	Submission and Approval for Design of MVAC at USRT	0	14	1		22-Jun-18*	09-Jul-18	0%				Submission and Appro
A2470	Submission and Approval for Material of MVAC at USRT	0	14			23-Jul-18*	07-Aug-18	0%				
Fire Services												
A2600	Submission and Approval for Design of FSS at USRT	0	14			19-Jun-18*	05-Jul-18	0%				Submission and Approval for I
A2610	Submission and Approval for Material of FSS at USRT	0	14			22-Aug-18*	06-Sep-18	0%				
Mechanical												
A2620R1	Submission and Approval for Material of Flap Valves. Stoploos, and Roller Shutter at USRT	0	14			23-Jul-18*	07-Aug-18	0%				
43360	(R1) Submission and Approval for Material of SS Cages and Guide Pails at USPT	0	14			16- lun-18*	04-10-18	0%				Submission and Approval for Ma
Flastrical		0	14			10-5411-10	04-50-10	078				
Electrical												
A2480	Submission and Approval for Design of Power Supply System at USRT	0	14			30-Jul-18*	14-Aug-18	0%				
A2490	Submission and Approval for Design of Electrical Works at USRT	0	14			31-Jul-18*	15-Aug-18	0%				
A2500R2	Submission and Approval for Design of Earthing and Lightning Protection System at USRT-R2	0	14			30-Jul-18*	14-Aug-18	0%				
A2505	Submission and Approval for Design of Capacitor and Capacitor Panel at USRT	0	14			19-Jun-18*	05-Jul-18	0%				Submission and Approval for E
A2510	Submission and Approval for Design of Motor Control Centre at USRT	0	14			30-Jul-18*	14-Aug-18	0%				
A2540	Submission and Approval for Design of Photovoltaic System at USRT	0	14			22-Jun-18*	09-Jul-18	0%				Submission and Approv
A2550	Submission and Approval for Design of Small Power and ELV at USRT	0	14			16-Jun-18*	04-Jul-18	0%				Submission and Approval for De
A2560	Submission and Approval for Material of Motor Control Centre at USRT	0	14			21-Jul-18*	06-Aug-18	0%				
A2590	Submission and Approval for Material of Photovoltaic System at USRT	0	14			21-Jun-18*	07-Jul-18	0%				Submission and Approval
A2595	Submission and Approval for Material of Canacitor and Canacitor Panel at LISPT	0	14			21- Jun-18*	07-10-18	0%				Submission and Approval
A2333		0	14			21-5011-10	07-50-10	078				
			·	ì	ŕ	1	1				Submichion	
A3400	Submission and Approval for Drawing (Civil Requirement) of USR I	U	17			05-Jun-18 A	25-Jun-18	50%				
Pedestrian Co	nnectivity System A											
MVAC												
A2630	Submission and Approval for Design of MVAC at SYS-A	0	14			06-Jul-18*	21-Jul-18	0%				
A2640	Submission and Approval for Material of MVAC at SYS-A	0	14			09-Jul-18*	24-Jul-18	0%				
Fire Services				1								
A2680	Submission and Approval for Design of FSS at SYS-A	0	14			17-Jul-18*	01-Aug-18	0%				
Electrical												
A2650	Submission and Approval for Design of Power Supply System at SYS-A	0	14			17-Jul-18*	01-Aug-18	0%				
A2660	Submission and Approval for Design of Electrical Works at SYS-A	0	14			17-Jul-18*	01-Aua-18	0%				
A2670	Submission and Approval for Design of Farthing and Linktoing Drotection System at SVS A	0	14			17- Jul-19*	01-Δυσ-19	0%				
A2010	Costinistical and Approvantor Design of Landing and Lightuning Frone-tion System at 515-A	U	14			TT-JUP TO	UT-Aug-16	0%				
Passenger Li												
A2690	Submission and Approval for Design of Lift Service System at SYS-A and SYS-B	0	14			20-Jun-18*	06-Jul-18	0%				Submission and Approval for
A2700R1	Submission and Approval for Contractor's Design Shop Drawings at SYS-A and SYS-B-R1	0	14			20-Jun-18*	06-Jul-18	0%				Submission and Approval for
A2710	Submission and Approval for Material/ Sample of Lift System at SYS-A and SYS-B	0	14			20-Jun-18*	06-Jul-18	0%				Submission and Approval fo
Pedestrian Co	nnectivity System B											
MVAC												
A2910	Submission and Approval for Design of MVAC at SYS-B	0	14			19-Jun-18*	05-Jul-18	0%				Submission and Approval for I
			Planned Bar	(WP)	• • !	Vilestone						ARQ - Pr
			Actual Bar		• •			-				Date
	隧道股份		Forecast Bar					3-	MONTH RO	LLING PRO	GRAMME	15-Jun-18 3MRP
	俊和-上隧-浩隆聯營	$\diamond$	Planned Mile	stone (WP)				(Ir	comparison wit	h WP Rev.1 dat	ed 25 Aug 2017)	
	CHUN WO - STEC - VASTEAM JOINT VENTURE	· · · ·										

	Page 3	of 22	
	8		15 Jun 2018
	Qtr 3, 2018 Aug		Sep
for I	Design of MVAC at USRT		
	Submission and Approv	al for Material of MV	AC at USRT
sian	of FSS at USRT		
g.i			Submission a
	Submission and Approv	al for Material of Fla	p Valves,Stoplogs and Rol
ial o	f SS Cages and Guide Rails at USRT		
	Submissio	n and Approval for E	Design of Power Supply Sy:
	Submissio	n and Approval for E	Design of Earthing and Ligh
sign	of Capacitor and Capacitor Panel at USRT		
	Submissio	n and Approval for D	Design of Motor Control Ce
for I	Design of Photovoltaic System at USRT		
n of	Small Power and ELV at USRT		
Mat	Submission and Approval	for Material of Moto	r Control Centre at USRT
Mate	erial of Cabacitor and Capacitor Panel at USRT		
mer	t) of USRT		
bmis	sion and Approval for Design of MVAC at SYS-A		
] 5	Jomission and Approval for Material of MVAC at	SYSA	
	Submission and Approval for Desig	n of FSS at SYS-A	
	Submission and Approval for Desig	n of Power Supply	System at SYS-A
	Submission and Approval for Desig	n of Electrical Work	s at SYS-A
	Submission and Approval for Desig	n of Earthing and L	ghtning Protection System
ocia	n of Lift Service System at SVS-A and SVS-B		
ontra	actor's Design Shop Drawings at SYS-A and SY	S-B-R1	
ater	al/ Sample of Lift System at SYS-A and SYS-B		
sign	of MVAC at SYS-B		
Irai	mme Logics based on WP Rev 1	dated 25 Aug	2017
,. ui	Revision	Checked	Approved
ev.	1 (Cut Off on 15 Jun 18)		



CHUN WO - STEC - VASTEAM JOINT VENTURE

ctivity ID	Activity Name	BL Project	At Completion	BL Project	BL Project	Start	Finish	% Comp	2, 2018			
A2920	Submission and Approval for Material of MVAC at SYS-B	Duration 0	Duration 14	Start	Finish	09-Jul-18*	24-Jul-18	0%	May		Jun	Jul
Fire Services												
42060	Submission and Approval for Design of ESS at SVC P	0	14			17 Jul 19*	01 Aug 18	0%				
A2300	Durinission and Approvanion Design on risk at 515-D	0	14			17-50-10	01-Aug-10	078				
Building Serv	ces - Plumbing and Drainage						÷					
A3404	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B	0	14			10-Sep-18*	26-Sep-18	0%				
Electrical												
A2930	Submission and Approval for Design of Power Supply System at SYS-B	0	14			06-Jul-18*	21-Jul-18	0%				Su
A2940	Submission and Approval for Design of Electrical Works at SYS-B	0	14			13-Aug-18*	28-Aug-18	0%				
A2950	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-B	0	14			25-Jun-18*	11-Jul-18	0%				Submission and Appr
Common for A	II Areas											
MVAC												
A2970	Submission and Approval for Material of MVAC Thermal Insulation at Common Areas	0	14	i		06-Sep-18*	21-Sep-18	0%				
A2980	Submission and Approval for Material of MVAC LMCP at Common Areas	0	14			10-Jul-18*	25-Jul-18	0%				
Fire Operations		0	14				20 001 10	0,0				
File Servicés					/							
A3070	Submission and Approval for Material of Manual Fire Alarm System at Common Areas	0	14			06-Sep-18*	21-Sep-18	0%				
A3080	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas	0	14			06-Sep-18*	21-Sep-18	0%				
A3090	Submission and Approval for Material of Battery and Charger at Common Areas	0	14			06-Sep-18*	21-Sep-18	0%				
Plumbing and	Drainage Services											
A3120	Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Fresh Water	0	14			06-Sep-18*	21-Sep-18	0%				
A3130	and Creaning Water Supply System Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Flushing	0	14			06-Sep-18*	21-Sep-18	0%				
A3140	Water Supply System Submission and Approval for Material of Pipes Valves and Fittings for Drainage System	0	14			06-Sep-18*	21-Sep-18	0%				
A2150	Submission and Approval for Material of LMCD for Drainage Dump Sustem	0	14			06 Sop 18*	21 Sop 19	0%				
A3130		0	14			00-3ep-18	21-3ep-18	078				
Electrical												
A3000R1	Submission and Approval for Material of LV Power Cables and Associated Cabling Facilities at Common Areas (R1)	0	14			29-Jun-18*	16-Jul-18	0%				Submission
A3010	Submission and Approval for Material of Cables Containments at Common Areas	0	14			20-Jul-18*	04-Aug-18	0%				
A3020	Submission and Approval for Material of Earthing and Lightning Protection System at Common Areas	0	14			27-Jun-18*	13-Jul-18	0%				Submission and A
A3030R1	Submission and Approval for Material of Sub-main Power Distribution System at Common	0	14			23-Jul-18*	07-Aug-18	0%				
A3040	Submission and Approval for Material of Lighting System at Common Areas	0	14			09-Jul-18*	24-Jul-18	0%				
A3050	Submission and Approval for Material of Lighting Control Panel at Common Areas	0	14			09-Jul-18*	24-Jul-18	0%				
A3051R1	Submission and Approval for Method Statement for measuring of Soil Resistivity (R1)	0	14			23-Jul-18*	07-Aug-18	0%				c
A2000D4	Submission and Approvalian Natarial of Suitabas Paular Society (11)	0				20 001 10	07 Aug 10	0%				-
ASUBURI	and Power at Common Areas (R1)	0	14			23-JUI-16	07-Aug-18	0%				-
A3210	Submission and Approval for Material of CCTV at Common Areas	0	14			07-Aug-18*	22-Aug-18	0%				
A3220	Submission and Approval for Material of Intercom System at Common Areas	0	14			07-Aug-18*	22-Aug-18	0%				
A3230	Submission and Approval for Material of Telephone System at Common Areas	0	14			07-Aug-18*	22-Aug-18	0%				
A3240	Submission and Approval for Material of Security System at Common Areas	0	14			07-Aug-18*	22-Aug-18	0%				
A3250	Submission and Approval for Material of Redio System at Common Areas	0	14			07-Aug-18*	22-Aug-18	0%				
A3260	Submission and Approval for Material of ELV Cable at Common Areas	0	14			07-Aug-18*	22-Aug-18	0%				
A3270	Submission and Approval for Material of UPS at Fresh and Salt Water Pumping Station	0	14			- 07-Aua-18*	22-Aug-18	0%				
Instrumentet		-										
		-	1									
A3160	Submission and Approval for Material of Station Control and Instrumentation Panel at Common Areas	0	14			08-Aug-18*	23-Aug-18	0%				
A3180R0	Submission and Approval for Process Instruments at Common Areas (R0)	0	74			12-Feb-18 A	17-May-18 A	100%				
A3180R1	Submission and Approval for Process Instruments at Common Areas (R1)	0	14			09-Jul-18*	24-Jul-18	0%				
A3190	Submission and Approval for Upgrading Works to Existing SCADA at SWS SW P/S, CKL SW P/S and CSW Office at Common Areas	0	14			08-Aug-18*	23-Aug-18	0%				
							I			i	· · · · · · · · · · · · · · · · · · ·	
			Planned Bar	(WP)	• • N	lilestone						ARQ - Pro
			Actual Bar	-				2				Date
	隧道股份		Forecast Bar					<b>3</b>		LLING PKU	GRAMINE	15-Jun-18 3MRP F
	俊和-上隧-浩隆聯營	♦ ♦	Planned Mile	stone (WP)				( <b>I</b> ı	comparison wit	h WP Rev.1 date	d 25 Aug 2017)	
	CHUN WO - STEC - VASTEAM JOINT VENTURE			. ,								l

F					
			Dago	1 of 22	
			r age 4	• 01 22	15 Jun 2018
		Qtr 3	, 2018 Aug		Son
Si	ubmission	and Approv	al for Material of MVAC a	ISYS-B	Sep
		Submiss	ion and Approval for Desi	gn of FSS at SYS-B	
·					
Submis	sion and	Approval for	Design of Power Supply:	System at SYS-B	
				Sub	mission and Approval for D
oproval	for Desig	h of Earthing	and Lightning Protection	System at SYS-B	
	Submissi	on and Appro	oval for Material of MVAC	LMCP at Common	Areas
on and	Approval	for Material o	of LV PowerCables and A	ssociated Cabling F	acilities at Common Areas
		Sul	omission and Approval for	Material of Cables	Containments at Common /
d Annro	wal for M	terial of Far	thing and Lightning Protec	tion System at Com	mon Areas
				val far Matarial of C	h main Dawar Distribution
			J Submission and Appro	varior material of St	b-main Power Distribution
SI SI	ubmissior	and Approv	al for Material of Lighting	System at Common	Areas
S	ubmissior	and Approv	al for Material of Lighting	Control Panel at Cor	nmon Areas
			Submission and Appro	val for Method State	ment for measuring of Soil
			Submission and Appro	val for Material of Sv	vitches,Power Socket Outle
		ĺ		Submission ar	d Approval for Material of C
		[		Submission ar	d Approval for Material of Ir
		I		Submission ar	d Approval for Material of T
		ſ		Submission ar	d Approval for Material of S
				Submission ar	d Approval for Material of R
		l			
		l		Submission ar	d Approval for Material of E
		[		Submission ar	d Approval for Material of U
				Submission a	and Approval for Material of
S	ubmissior	and Approv	al for Process Instrumen	ts at Common Areas	s (R1)
				Submission a	and Approval for Upgrading
ograr	mme L	ogics ba	sed on WP Rev.1	dated 25 Au	g 2017
- <u>-</u> . u		Revision		Checked	Approved
Rev.	.1 (Cut	Off on 1	5 Jun 18)		



### CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

CHUN WO - STEC - VASTEAM JOINT VENTURE

Normal biological data       Normal distance data	Activity ID	Activity Name	BL Project	At Completion	BL Project	BL Project	Start	Finish	% Comp	2, 2018			
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	Mechnical R	enuirement	Duration	Duration	Start	Finish				May		Jun	Jul
No.         No. <td>42240</td> <td>Material Submission of Palto Nuto Washara Thread Pade and Paskate</td> <td>0</td> <td>14</td> <td>1</td> <td></td> <td>09 Aug 19*</td> <td>22 Aug 18</td> <td>08/</td> <td></td> <td></td> <td></td> <td></td>	42240	Material Submission of Palto Nuto Washara Thread Pade and Paskate	0	14	1		09 Aug 19*	22 Aug 18	08/				
During       mathematical structure       mathematical str	A3340	Material Submission of Doils, Nuts, Washers, Thread Roos and Baskets	0	14			06-Aug-16	23-Aug-18	0%				
	A3350	Material Submission of Chemical Anchora Bolts	0	14			08-Aug-18^	23-Aug-18	0%				
aff       Build out (prove ) description (prove ) de	Civil Require	ement											
	A3110	Submission and Approval for Drawings of Civil Requirement for ARQ	0	74			16-Mar-18 A	19-Jun-18	90%			Submission and Ap	proval for Drawings of Civil Requirement for
0 (100)       0 (100)	Interface with	Other Contractors											
Construction         Construction<	AI1050A003	Demolish and Remove KW Batching Plant in Portion B15	0	89			08-Mar-18 A	27-Jun-18	70%			Den	holish and Remove KW Batching Plant in Po
Nome:         Nome: <t< td=""><td>Construction</td><td>and Installation</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	Construction	and Installation											
Note of the data of the	Temporary W	lorks											
Mathema is a strain of the strain (107 µm) (100 µm)	Tower Crane	s at Underground Stormwater Tank											
Normal         Normal<	ACT1120A00	Big Erection of a Tower Crane in USRT Zone C (Bay 9a)	0	12			30-Jun-18*	14-Jul-18	0%				Erection of a To
Norm         Control         C	Underpass T	unnel											
Second P       Second P <th< td=""><td>West Portal</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	West Portal												
0.000000       1. 0000000       1. 0000000       1. 0000000       1. 0000000       1. 0000000       1. 0000000       1. 0000000       1. 0000000       1. 000000000000       1. 00000000000000       1. 000000000000000000000000000000000000	ACU1050A0 <sup>-</sup>	13 B1 - Soil Nail Drilling and Grouting at West Portal (J7 to J8)	0	6			16-Jul-18*	21-Jul-18	0%				<b>B</b> 1
・	ACU1050A0	14 B1 - Soil Nail Drilling and Grouting at West Portal (F1 to F16)	0	12			22-Jul-18	02-Aug-18	0%				
• 2 - 2 - 1 - 2 - 2 - 2 - 2 - 2 - 2 - 2 -	ACU1050A0 <sup>-</sup>	15 B1 - Soil Nail Drilling and Grouting at West Portal (E1 to E12)	0	14			03-Aug-18	16-Aug-18	0%				
Number of a data based and a band	ACU1050A0	16 B1 - Soil Noil Drilling and Grouting at West Bortal (E13 to E24)	0	14			17-Aug-18	30-Aug-18	0%				
$\frac{1}{1000} e^{-1} e^{$	A001030A0		0	14			04 Aug 40	40.0 40	076				
no.000000000000000000000000000000000000	ACU1050A0		0	14			31-Aug-18	13-Sep-18	0%				
	ACU1050A0	18 B1 - Soil Nail Drilling and Grouting at West Portal (D13 to D27)	0	14			14-Sep-18	27-Sep-18	0%				
All 1: A sensition that the 10th 10th 0 that and have made mean       0       75       0.4.4.p.th       55.0.1.5       0%         In the I is a final product that 14 dua Tacai It is pad 5 faut foruid (110)       0       75       14.4.0.104.A       27.4.0.1.6       0%         ALL DOBRSHOT Colspan=16       0.1.1.1.0.8.1.M.M. readed is that 19.4.0.0.1.0.1.0.1.0.0.0.0.0.10.0.0.0.0.0.	ACU1060A00	01 B1 - Rock Breaking at West Portal beyond West Portal Entrance	0	409			17-May-17 A	30-Jun-18	88%				B1 - Rock Breaking at West Portal beyond
Norm	ACU1060A00	D2 B1 - Formation from +176mPD to Tunnel Bottom Bench	0	75			02-Aug-18*	15-Oct-18	0%				
MC0000001000000000000000000000000000000	East Portal												
ACLOSSENDE       0:1: Decident of basics (basics) (ba	ACU2040A0	12a03 D1 - Trial Soil Nail Installation incl. Pull Out Test at Slope A1 East Portal (TN3)	0	75			14-Apr-18 A	27-Jun-18	0%			D1 ·	Trial Soil Nail Installation incl. Pull Out Test
<ul> <li></li></ul>	ACU2050A00	D2 D1 - Demolition of Existing No-fine Concrete from +185 to +190mPD	0	1			16-Jun-18*	16-Jun-18	0%			D1 - Demolition of Existin	ng No-fine Concrete from +185 to +190mPE
CLUERSONT         D1 - Sage 2 - Forming Temporry Namilesa + StemPD is + StemPD         a         a         a         a         b         b         b         b         b         b         c         b         c         b         c         b         c         b         c         b         c         b         c <th< td=""><td>ACU2050A00</td><td>06a02 D1 - Soil Nail Drilling and Grouting at East Portal (H1 to H11) at Slope A1</td><td>0</td><td>12</td><td></td><td></td><td>16-Jun-18</td><td>30-Jun-18</td><td>0%</td><td></td><td></td><td></td><td>D1 - Soil Nail Drilling and Grouting at East</td></th<>	ACU2050A00	06a02 D1 - Soil Nail Drilling and Grouting at East Portal (H1 to H11) at Slope A1	0	12			16-Jun-18	30-Jun-18	0%				D1 - Soil Nail Drilling and Grouting at East
ACLUSSON17         ロ・Stage 3 - Formag Temporry IsaaRead+Itam/BD to 170m/BQ (WAALG)         ロ         244         ロ         16-Jun-1/e         09-Jul-18         0%           ACLUSSON10         D - Stage 4 - Formag Temporry IsaaRead+Itam/BD to 170m/BQ (WAALG)         0         144         0         10-Jul-16         0%           ACLUSSON10         D - Stage 4 - Formag Temporry IsaaRead+Itam/BD to 170m/BQ (WAALG)         0         144         0         10-Jul-16         0%           ACLUSSON10         D - Stage 4 - Formag Temporry IsaaRead+Itam/BD to 170m/BQ (WAALG)         0         14         0         10-Jul-16         0%           ACLUSSON10         D - Stage 4 - Formag Temporry IsaaRead+Itam/BD to 1650m/BQ (MEAL PArat <itam (waalg)<="" bc="" td="">         0         14         0         24-Jul-16         0%           ACLUSSON10         D - Stage 4 - Formag Temporry IsaaRead+Itam/BC (WAALG)         0         14         0         0         0         0           ACLUSSON10         D - Stage 4 - Formag Temporry IsaaRead+Itam/BC (WAALG)         0         1         0</itam>	ACU2050A0	14 D1 - Stage 2 - Forming Temporary Haul Road +185mPD to +181mPD	0	6			16-Jun-18*	21-Jun-18	0%			D1 - Stage 2 -	Forming Temporary Haul Road +185m PD to
01       3-300 + 1- Fronting Tumperey Hou House + Hour HD to + 75m HD (MMA/h)       0       14       0       10       10-44-18       23-44-18       0%         0.020000000000000000000000000000000000	ACU2050A0	17 D1 - Stage 3 - Froming Temporary Haul Road +183mPD to +176mPD (RWA1c)	0	24			16-Jun-18*	09-Jul-18	0%			[	D1 - Stage 3 - Froming T
ACU2050A020       01 - Supe 4 - Protective Fracturg (+1PtmPP (P(NH1))       0       3       0       24-44-18       28-44-18       0%         ACU2050A021       01 - Supe 4 - Tomperary Set Naireg Works (60xx) at Stope A2 (WM1c)       0       40       26       27-44-18       28-44-18       0%         ACU2050A021       01 - Supe 5 - Excavation from +105mPD to +105mPD (AE East Partal Extrance)       0       4       0       36-44-18       0%         ACU2050A023       01 - Supe 5 - Excavation from +105mPD to +105mPD (AE East Partal Extrance)       0       4       0       37-44-18       0%         ACU2050A024       01 - Supe 5 - Excavation from +105mPD to +105mPD (AE East Partal Extrance)       0       3       0       37-44-18       0%         ACU2050A025       01 - Supe 5 - Excavation from +105mPD (AE East Partal Extrance)       0       3       0       05-58-18       0%         ACU2050A026       01 - Supe 5 - Excavation from +105mPD (AE East Partal Extrance)       0       3       0       05-58-18       0%         ACU2050A026       01 - Supe 5 - Excavation from +105mPD (AE East Partal Extrance)       0       3       0       05-58-18       0%         ACU2050A026       01 - Supe 5 - Excavation from +105mPD (AE East Partal Extrance)       0       3       0       05-58-18       0% <td>ACU2050A0</td> <td>D1 - Stage 4 - Froming Temporary Haul Road +183mPD to +176mPD (RWA1c)</td> <td>0</td> <td>14</td> <td></td> <td></td> <td>10-Jul-18</td> <td>23-Jul-18</td> <td>0%</td> <td></td> <td></td> <td></td> <td></td>	ACU2050A0	D1 - Stage 4 - Froming Temporary Haul Road +183mPD to +176mPD (RWA1c)	0	14			10-Jul-18	23-Jul-18	0%				
ACU20504/22         P1 - Stage 4 - Therportary Sch Neiling Works (Since,) at Stope A2 (WA/tr)         0         0         4         0	ACU2050A02	D1 - Stage 4 - Protective Fencing at +176mPD (RWA1c)	0	3			24-Jul-18	26-Jul-18	0%				
ACL20004022         1 - Stage 5 - Excession from +170+PD to +186.5mPD (A East Portal Entrance)         0         4         0         4	ACU2050A02	21 D1 - Stage 4 - Temporary Soil Nailing Works (65nos.) at Slope A2 (RWA1c)	0	30			27-Jul-18	25-Aug-18	0%				
<ul> <li>Add 2000 Add 2</li> <li>Bage 5 - Removal of Top Pow Concrete Block at +170mPD (to +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +168 SmPD to +167mPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +168 SmPD to +167mPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +165 SmPD (AL East Portal Entrance)</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +166 mPD to +162 SmPD (AL East Portal Entrance)</li> <li>Add 2</li> <li>Add 2000 Add 2</li> <li>Bage 5 - Excavation from +166 mPD to +162 SmPD (AL East Portal Entrance)</li> <li>Add 2</li> <li>Add 2</li></ul>	ACU2050A02	22 D1 - Stage 5 - Excavation from +170mPD to +168.5mPD (At East Portal Entrance)	0	4			26-Aug-18	29-Aug-18	0%				
Point Efficance)       Point Efficance)       0       3       0       31-Aug-18       02-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +168.5mPD to +167mPD (At East Pointal Entrance)       0       3       0       31-Aug-18       02-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +167mPD to +165.5mPD (At East Pointal Entrance)       0       3       0       04-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +164mPD to +165.5mPD (At East Dot al Entrance)       0       3       04-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +165.5mPD to +164mPD (At East Dot al Entrance)       0       3       06-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +164mPD to +165.5mPD to +164mPD (At East Pointal Entrance)       0       3       06-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +164mPD to +165.5mPD to +164mPD (At East Pointal Entrance)       0       3       06-Sep-18       0%         ACU20500422       D1 - Stage 5 - Exervation from +164mPD to +162.5mPD (At East Pointal Entrance)       0       3       12-Sep-18       0%         Actu20500423       D1 - Stage 5 - Exervation from +164mPD to +162.5mPD (At East Pointal Entrance)       0       3       12-Sep-18       0%         <	ACU2050A02	D1 - Stage 5 - Removal of Top Row Concrete Block at +170m PD to +168.5mPD (At East	0	1			30-Aug-18	30-Aug-18	0%				
ACU20004026       D1 - Stage 5 - Removal of th Row Concrete Block at +1685.5mPD (A East Portal Entrance)       0       1       0       0.3 Sep-18       0.3 Sep-18       0.4 Mode         ACU20004026       D1 - Stage 5 - Removal of th Row Concrete Block at +1675.5mPD (A East Portal Entrance)       0       1       0       0.4 Sep-18	ACU2050A02	Portal Entrance) 24 D1 - Stage 5 - Excavation from +168.5mPD to +167mPD (At East Portal Entrance)	0	3			31-Aug-18	02-Sep-18	0%				
<ul> <li></li></ul>	ACU2050A0	25 D1 - Stare 5 - Removal of 4th Row Concrete Block at ±168 5mPD to ±167mPD (At East	0	1			03-Sep-18	03-Sep-18	0%				
	ACU2050A0	Portal Entrance)	0	3			04-Sep-18	06-Sep-18	0%				
ACU2000AU2/       D1 - Stage 5 - Excavation from +165.5mPD to +164.mPD (At East Portal Entrance)       0       3       08-Sep-18       10-Sep-18       0%         ACU2000AU22       D1 - Stage 5 - Excavation from +165.5mPD to +164.mPD (At East Portal Entrance)       0       3       08-Sep-18       10-Sep-18       0%         ACU2000AU23       D1 - Stage 5 - Excavation from +165.5mPD to +164.mPD (At East Portal Entrance)       0       3       08-Sep-18       11-Sep-18       0%         ACU2000AU33       D1 - Stage 5 - Excavation from +165.5mPD to +164.mPD (At East Portal Entrance)       0       3       12-Sep-18       14-Sep-18       0%         ACU20050AU33       D1 - Stage 5 - Excavation from +164.mPD to +162.5mPD (At East Portal Entrance)       0       3       12-Sep-18       14-Sep-18       0%         Underpass Tunnel       Tunnel Construction       Tunnel Construction       Tunnel Construction       Tunnel Construction       Tunnel Construction       Actual Bar       Milestone       Actual Bar       Actual Bar       S-MONTH ROLLING PROGRAMMEE       Date       15-Jun-18         Total Entrance)       Total Entrance       Forecast Bar       Tune VINDED TALLED TALLING PROGRAMMEE       15-Jun-18	ACU2050A0	D1 - Stage 5 - Excavation month + 10 mill b to + 100,5mill b (At East + 100 mill b interaction)	0	3			07 Cap 10	07 Cap 19	0%				
ACU2000A028       D1 - Stage 5 - Recavation from +165.5mPD to +164mPD (At East Portal Entrance)       0       3       00-3ep-18       10-Sep-18       0%         ACU2050A029       D1 - Stage 5 - Removal of 2nd Row Concrete Block at +165.5mPD (At East Portal Entrance)       0       3       11-Sep-18       11-Sep-18       0%         ACU2050A029       D1 - Stage 5 - Excavation from +164mPD (at East Portal Entrance)       0       3       12-Sep-18       14-Sep-18       0%         ACU2050A030       D1 - Stage 5 - Excavation from +164mPD (at East Portal Entrance)       0       3       12-Sep-18       14-Sep-18       0%         Underpass Tunnel	ACU2050A0.	Portal Entrance)	0	1			07-Sep-18	07-Sep-18	0%				
ACU20504029       D1 - Stage 5 - Removal of 2nd Row Concrete Block at +165.5mPD to +164mPD (At East       0       1       11-Sep-18       0%         ACU20504030       D1 - Stage 5 - Excavation from +164mPD to +162.5mPD (At East Portal Entrance)       0       3       12-Sep-18       0%         Underpass Tunnel         C12421 to CH2430 (Support Type A: 9m) 3m/ cycle       Planned Bar (WP)       ◆ Milestone       Actual Bar       Actual Bar       Date       D	ACU2050A02	28 D1 - Stage 5 - Excavation from +165.5mPD to +164mPD (At East Portal Entrance)	0	3			08-Sep-18	10-Sep-18	0%				
ACU2050A03       D1 - Stage 5 - Excavation from +164/mPD to +162.5mPD (At East Portal Entrance)       0       3       12-Sep-18       14-Sep-18       0%         Underpass Tunnel       Tunnel Construction from West Portal       Tunnel Construction from	ACU2050A02	29 D1 - Stage 5 - Removal of 2nd Row Concrete Block at +165.5mPD to +164mPD (At East Portal Entrance)	0	1			11-Sep-18	11-Sep-18	0%				
Underpass Tunnel         Tunnel Construction         Tunnel Construction from West Portal         CH2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle         Image: Ch2421 to CH2430 (Support Type A: 9m) 5m/ cycle     <	ACU2050A03	D1 - Stage 5 - Excavation from +164mPD to +162.5mPD (At East Portal Entrance)	0	3			12-Sep-18	14-Sep-18	0%				
Tunnel Construction         Tunnel Construction from West Portal         CH2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Support Type A: 9m, 5m, 5m, 5m, 5m, 5m, 5m, 5m, 5m, 5m, 5	Underpass T	unnel											
Tunnel Construction from West Portal         CH2421 to CH2430 (Support Type A: 9m) 3m/ cycle         Image: Support	Tunnel Con	struction											
CH2421 to CH2430 (Support Type A: 9m) 3m/ cycle	Tunnel Cor	nstruction from West Portal											
Image: Second	CH2421 to	CH2430 (Support Type A: 9m) 3m/ cycle											
Planned Bar (WP)     ◆ Milestone     Date       Actual Bar     Actual Bar       Forecast Bar     Image: Construction of the second seco	·····										i	l	
Actual Bar Actual Bar Forecast Bar Actual Bar Carteler 3-MONTH ROLLING PROGRAMME 15-Jun-18				Planned Bar	(WP)	♦ <b>♦</b> N	lilestone						ARQ - Pro
第通股份     5-WONTH KOLLING FROGRAVIVIL     15-Jun-18				Actual Bar					2	монти рот	I I INC PDOG	2RAMME	Date
		隧道股份		Forecast Bar					Д.			J 12711111111111111111111111111111111111	ID-JUN-18 ISMRP F

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Milestone (WP)

(In comparison with WP Rev.1 dated 25 Aug 2017)

OF						
			P	age 5	of 22	15 1 2019
		Qtr 3,	2018			15 Jun 2018
			Au	g		Sep
		ſ			Material Subr	ission of Bolts, Nuts, Was
		I			Material Subr	nission of Chemical Anchor
ement for ARC	ç					
Plant in Portion	B15					
n of o Towns	Connainl	ICDT Zone C	(Bay (Ba)			
onorallower	Crane in (	USR I Zone C	(Bay 9a)			
B1 - So	il Nail Dril	ling and Grouti	ing at West Por	tal (J7 to J	8)	
		B1 - Soil	Nail Drilling and	Grouting	at West Portal (F1	to F16)
			-	-   B1 - Soil	Nail Drilling and G	routing at West Portal (E1
						31 - Soil Nail Drilling and G
					<b>L</b>	E
						-
al beyond Wes	st Portal E	ntrance				
Out Test at Sk	ope A1 Ea	st Portal (TN3	3)			
+190mPD						
g at East Port	al (H1 to I	H11) at Slope A	A1			
85mPD to+18	1mPD					
roming Tempo	orary Hau	Road + 183m	PD to +176m PD	(RWA1c)		
D1-	- Stage 4	Froming Terr	inporary Haul Ro	ad +183m	PD to +1/6mPD (	WVA1C)
	D1 - Sta	age 4 - Protect	live Fencing at	+176mPD	(RWATC)	4 - Temporary Soil Nailing
						- Stage 5 - Excavation fro
						01 - Stage 5 - Removal of
					-	D1 - Stage 5 - Excav
						D1 - Stage 5 - Rem
						D1 - Stage 5 ·
						D1 - Stage (
						D1 - S
						D1 -
D		onice to		De: 1		2017
- Program	nme L	ogics base Revision	ea on WP	кеv.1 (	Checked	Approved
MRP Rev.	1 (Cut	Off on 15	5 Jun 18)			
						<u> </u>



	CO	ONTRACT NO.N	E/2016/01	SITE FOI	RMATIO	ON AND INFRASTRUCTURE V	VORKS FOR DI	EVELOPMENT OF			
雕道股份				A 2 N	MONTH	DOLLING DOOCDAMME			Dage ( of )	<b>1</b> 2	
俊和-上隧-浩隆聯營				3-1	MONTH	ROLLING PROGRAMME			Page 6 of A	22 14	5 Jun 2018
Activity ID Activity Name	BL Project	At Completion BL Proje	ct BL Project	Start	Finish	% Comp 2, 2018			Qtr 3, 2018		5 Juli 2010
ACU3010A274 16th Cycle (CH2424 to CH2427) - Rock Breaking for Non-cut Hole (102mm Dia.) and	Duration 0	Duration Start	Finish	15-May-18 A	17-May-18 A	100%	Jun	Jul	Aug		Sep
ACU3010A275 16th Cycle (CH2424 to CH2427) - Drilling for Tunnel Crown (76mm Dia.) and Rock	0	4		18-May-18 A	21-May-18 A	100%					
ACU3010A276 16th Cycle (CH2424 to CH2427) - Rock Scaling for Underbreak Zone and Rock Mapping	0	1		22-May-18 A	22-May-18 A	100%					
for Temporary Support (CATIII) ACU3010A277 16th Cycle (CH2424 to CH2427) - Drill Install and Gout Rock Dowels (46mm Dia) incl.	0	2		22-May-18 A	23-May-18 A	100%					
Shotcrete for Temporary Support ACU3010A278 17th Cycle (CH2427 to CH2430) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut	0	3		24-May-18 A	26-May-18 A	100%					
Hole (102mm Dia.)	0	6		28-May-18 A	02- lun-18 A	100%					
ACL20101215 THE OFFICE ACL21215 ACL21215 THE ACL2125	0	5		04 lup 19 A	09 Jup 19 A	100%					
ACUSO 107200 1741 Cycle (CH2427 to CH2400) - Driming for Humer Crown (Hommi Die.) and Nock Breaking	0	3		00 lup 19 A	00-Jup 19 A	100%					
ACCS0104261 Friti Cycle (CH2421 to CH2450) - Rock Scaling for Orderbreak Zone and Rock wapping for Temporary Support (CATIII)	0	1		09-Juli-10 A	10-Jun-10A	100%					
ACU3010A282 17th Cycle (CH242/16 CH2430) - Drill, Install and Gout Rock Dowels (46mm Dia.) Incl. Shotcrete for Temporary Support	0	2		11-Jun-18 A	12-JUN-18A	100%					
CH2430 to CH2435 (Support Type B: 5m) 1m/ cycle for Pilot											
ACU3010A283 B - (CH2430) - Probing Erection at CH2430	0	1		12-Jun-18 A	12-Jun-18A	100%	_				
ACU3010A284 B - (CH2430) - Drilling and Installation of 6m Long Spiles at every 3m Overlapping	0	1		13-Jun-18 A	13-Jun-18A	100%	•				
ACU3010A285 B - (CH2430 to CH2431) - Pilot Excavation	0	1		13-Jun-18 A	13-Jun-18 A	100%	•				
ACU3010A286 B - (CH2430 to CH2431 - Shotcrete and Mesh Installation	0	2		16-Jun-18	17-Jun-18	0%	B - (CH2430 to CH2431	- Shotcrete and Mesh Installation			
ACU3010A287 B - (CH2430 to CH2431) - Lattice Girder Installation and Shotcrete	0	1		18-Jun-18	18-Jun-18	0%	B - (CH2430 to CH24)	31) - Lattice Girder Installation and Shotcrete			
ACU3010A288 B - (CH2430 to CH2431) - Shotcrete and Mesh Installation	0	1		19-Jun-18	19-Jun-18	0%	B - (CH2430 to CH2	431) - Shotcrete and Mesh Installation			
ACU3010A289 B - (CH2431 to CH2432) - Pilot Excavation	0	1		20-Jun-18	20-Jun-18	0%	B - (CH2431 to CH	12432) - Pilot Excavation			
ACU3010A290 B - (CH2431 to CH2432) - Shotcrete and Mesh Installation	0	2		21-Jun-18	22-Jun-18	0%	🔲 B - (CH2431 to	CH2432) - Shotcrete and Mesh Installation			
ACU3010A291 B - (CH2431 to CH2432) - Lattice Girder Installation and Shotcrete	0	1		23-Jun-18	23-Jun-18	0%	0 B - (CH2431	to CH2432) - Lattice Girder Installation and Shotcrete			
ACU3010A292 B - (CH2431 to CH2432) - Shotcrete and Mesh Installation	0	1		24-Jun-18	24-Jun-18	0%	D - (CH243	1 to CH2432) - Shotcrete and Mesh Installation			
ACU3010A293 B - (CH2432 to CH2433) - Pilot Excavation	0	1		25-Jun-18	25-Jun-18	0%	🛛 B - (CH2	432 to CH2433) - Pilot Excavation			
ACU3010A294 B - (CH2432 to CH2433) - Shotcrete and Mesh Installation	0	1		26-Jun-18	26-Jun-18	0%	[] B-(C⊦	2432 to CH2433) - Shotcrete and Mesh Installation			
ACU3010A295 B - (CH2432 to CH2433) - Lattice Girder Installation and Shotcrete	0	1		27-Jun-18	27-Jun-18	0%	0 В-(С	CH2432 to CH2433) - Lattice Girder Installation and Shot	crete		
ACU3010A296 B - (CH2432 to CH2433) - Shotcrete and Mesh Installation	0	1		28-Jun-18	28-Jun-18	0%	0 B-	(CH2432 to CH2433) - Shotcrete and Mesh Installation			
ACU3010A297 B - (CH2433) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	3		29-Jun-18	01-Jul-18	0%		B - (CH2433) - Drilling and Installation of 6m Spiles at	every 3m Overlapping		
ACU3010A298 B - (CH2433 to CH2434) - Pilot Excavation	0	1		02-Jul-18	02-Jul-18	0%		B - (CH2433 to CH2434) - Pilot Excavation			
ACU3010A299 B - (CH2433 to CH2434) - Shotcrete and Mesh Installation	0	1		03-Jul-18	03-Jul-18	0%		B - (CH2433 to CH2434) - Shotcrete and Mesh Ins	tallation		
ACU3010A300 B - (CH2433 to CH2434) - Lattice Girder Installation and Shotcrete	0	1		04-Jul-18	04-Jul-18	0%		B - (CH2433 to CH2434) - Lattice Girder Installa	ion and Shotcrete		
ACU3010A301 B - (CH2433 to CH2434) - Shotcrete and Mesh Installation	0	1		05-Jul-18	05-Jul-18	0%		B - (CH2433 to CH2434) - Shotcrete and Mesh	Installation		
ACU3010A302 B - (CH2434 to CH2435) - Pilot Excavation	0	1		06-Jul-18	06-Jul-18	0%		B - (CH2434 to CH2435) - Pilot Excavation			
ACU3010A303 B - (CH2434 to CH2435) - Shotcrete and Mesh Installation	0	2		07-Jul-18	08-Jul-18	0%		B - (CH2434 to CH2435) - Shotcrete and	Mesh Installation		
ACU30104304 B. (CH2434 to CH2435) - Lattice Circler Installation and Shotcrete	0	1		09- Jul-18	09- Jul-18	0%		B - (CH2434 to CH2435) - Lattice Girde	er Installation and Shotcrete		
ACU30104205 B. (CH2434 to CH2435) - Shotcrete and Mech Installation	0	1		10- Jul-18	10- Jul-18	0%		B - (CH2434 to CH2435) - Shotcrete	and Mesh Installation		
CH2425 to CH2460 (Support Type C: 25m) 1m/ cycle for Dilat					10 001 10						
	0	1		11 10 10	11 101 19	08/		C - (CH2435 to CH2436) - Pilot Exc	avation		
	0			11-Jul-10	11-Jul-18	070		C - (CH2435 to CH2436) - Shote:	ete and Mesh Installation		
	0	1		12-Jul-18	12-JUI-18	0%			a Girder Installation and Shotcrete		
ACU3010A308 C - (CH2435 to CH2435) - Lattice Girder Installation and Shotcrete	0	1		13-Jul-18	13-Jul-18	0%			Contern installation and Shotorete		
ACU3010A309 C - (CH2435 to CH2436) - Shotcrete and Mesh Installation	0	2		14-Jul-18	15-Jul-18	0%			notcrete and mesh installation		
ACU3010A310 C - (CH2436) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	2		16-Jul-18	17-Jul-18	0%			nd installation of 6m Spiles at every 3m Over	riapping	
ACU3010A311 C - (CH2436 to CH2437) - Pilot Excavation	0	1		18-Jul-18	18-Jul-18	0%		C - (CH2436 to CH243	37) - Pilot Excavation		
ACU3010A312 C - (CH2436 to CH2437) - Shotcrete and Mesh Installation	0	1		19-Jul-18	19-Jul-18	0%		C - (CH2436 to CH2	437) - Shotcrete and Mesh Installation		
ACU3010A313 C - (CH2436 to CH2437) - Lattice Girder Installation and Shotcrete	0	1		20-Jul-18	20-Jul-18	0%		C - (CH2436 to CH	I2437) - Lattice Girder Installation and Shotcr	rete	
ACU3010A314 C - (CH2436 to CH2437) - Shotcrete and Mesh Installation	0	2		21-Jul-18	22-Jul-18	0%		C - (CH2436 to	CH2437) - Shotcrete and Mesh Installation		
					1						047
		Planned Bar (WP)	• •	Vilestone				ARQ - Programme L	ogics based on VVP Rev.1 date	ed 25 Aug 20	Approved
		Actual Bar				<b>3-MONTH ROLLING PRO</b>	OGRAMME	15-Jun-18 3MRP Rev.1 (Cut	Off on 15 Jun 18)		Approved
際 題 展 ID イム チョー L R法 、生 R久 R44 公共		Forecast Bar				(In comparison with WP Rev.1 day	ted 25 Aug 2017)				
IX ↑ - L 12 - 石 1至 研 宮	🔷 🛛 🔷	Planned Milestone (WI	ר)		1		0 /				

CHUN WO - STEC - VASTEAM JOINT VENTURE



CHUN WO - STEC - VASTEAM JOINT VENTURE

ctivity ID	Activity Name	BL Project	At Completion	BL Project Start	BL Project Finish	Start	Finish	% Comp	2, 2018 May		lun	lul
ACU3010A315	C - (CH2437 to CH2438) - Pilot Excavation	0	1	Start	THISH	23-Jul-18	23-Jul-18	0%	viay			Jui
ACU3010A316	C - (CH2437 to CH2438) - Shotcrete and Mesh Installation	0	1			24-Jul-18	24-Jul-18	0%				
ACU3010A317	C - (CH2437 to CH2438) - Lattice Girder Installation and Shotcrete	0	1			25-Jul-18	25-Jul-18	0%				
ACU3010A318	C - (CH2437 to CH2438) - Shotcrete and Mesh Installation	0	2			26-Jul-18	27-Jul-18	0%				
ACU3010A319	C - (CH2430) - Drilling and Installation of Remaining Permanent 6m Spiles at every 3m	0	4			02-Jul-18	05-Jul-18	0%				C - (CH2430) - Drilling and Inst
ACU3010A320	Overlapping for Tunnel Heading C - Excavation of Benching for CH2389.5 to CH2440	0	105			02-Jun-18 A	14-Sep-18	0%				
ACU3010A321	C - (CH2438 to CH2439) - Pilot Excavation	0	1			28-Jul-18	28-Jul-18	0%				
ACU3010A322	C - (CH2438 to CH2439) - Shotcrete and Mesh Installation	0	1			29-Jul-18	29-Jul-18	0%				
ACU3010A323	C - (CH2438 to CH2439) - Lattice Girder Installation and Shotcrete	0	1			30-Jul-18	30-Jul-18	0%				
ACU3010A324	C - (CH2438 to CH2439) - Shotcrete and Mesh Installation	0	2			31-Jul-18	01-Aug-18	0%				
ACU3010A325	C - (CH2439) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	3			02-Aug-18	04-Aug-18	0%				
ACU3010A326	C = (CH2430  to  CH2440) - Dilot Exception	0	1			05-Aug-18	05-Aug-18	0%				
ACU2010A220		0	4			00-Aug-10	00-Aug-10	0%				
ACU3010A327	C - (CH2439 to CH2440) - Sholicitete and Mesh Installation	0	1			00-Aug-18	06-Aug-16	0%				
ACU3010A328	C - (CH2439 to CH2440) - Lattice Girder installation and Shotcrete	0	1			07-Aug-18	07-Aug-18	0%				
ACU3010A329	C - (CH2439 to CH2440) - Shotcrete and Mesh Installation	0	2			08-Aug-18	09-Aug-18	6 0%				
ACU3010A330	C - (CH2440 to CH2441) - Pilot Excavation	0	1			10-Aug-18	10-Aug-18	3 0%				
ACU3010A331	C - (CH2440 to CH2441) - Shotcrete and Mesh Installation	0	1			11-Aug-18	11-Aug-18	0%				
ACU3010A332	C - (CH2440 to CH2441) - Lattice Girder Installation and Shotcrete	0	1			12-Aug-18	12-Aug-18	8 0%				
ACU3010A333	C - (CH2440 to CH2441) - Shotcrete and Mesh Installation	0	2			13-Aug-18	14-Aug-18	0%				
ACU3010A334	C - (CH2441 to CH2442) - Pilot Excavation	0	1			15-Aug-18	15-Aug-18	0%				
ACU3010A335	C - (CH2441 to CH2442) - Shotcrete and Mesh Installation	0	1			16-Aug-18	16-Aug-18	0%				
ACU3010A336	C - (CH2441 to CH2442) - Lattice Girder Installation and Shotcrete	0	1			17-Aug-18	17-Aug-18	8 0%				
ACU3010A337	C - (CH2441 to CH2442) - Shotcrete and Mesh Installation	0	2			18-Aug-18	19-Aug-18	0%				
ACU3010A338	C - (CH2442) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	3			20-Aug-18	22-Aug-18	0%				
ACU3010A348	C - (CH2442 to CH2443) - Pilot Excavation and Install Temporary Work (Dowel) at	0	2			23-Aug-18	24-Aug-18	0%				
ACU3010A358	C - (CH2442 to CH2443) - Shotcrete and Mesh Installation	0	1			25-Aug-18	25-Aug-18	0%				
ACU3010A368	C - (CH2442 to CH2443) - Lattice Girder Installation and Shotcrete	0	1			26-Aug-18	26-Aug-18	0%				
ACU3010A378	C - (CH2442 to CH2443) - Shotcrete and Mesh Installation	0	2			27-Aug-18	28-Aug-18	0%				
ACU3010A388	C - (CH2443 to CH2444) - Pilot Excavation and Install Temporary Work (Dowel) at	0	2			29-Aug-18	30-Aug-18	0%				
ACU3010A398	Excavated Tunnel Face C - (CH2443 to CH2444) - Shotcrete and Mesh Installation	0	1			31-Aug-18	31-Aug-18	0%				
ACU3010A408	C - (CH2443 to CH2444) - Lattice Girder Installation and Shotcrete	0	1			01-Sep-18	01-Sep-18	0%				
ACU3010A418	C - (CH2443 to CH2444) - Shotcrete and Mesh Installation	0	2			02-Sep-18	03-Sep-18	0%				
ACU3010A428	C - (CH2444 to CH2445) - Pilot Excavation and Install Temporary Work (Dowel) at	0	2			04-Sep-18	05-Sep-18	0%				
ACU3010A438	Excavated Tunnel Face C - (CH2444 to CH2445) - Shotcrete and Mesh Installation	0	1			06-Sep-18	06-Sep-18	0%				
ACU3010A448	C - (CH2444 to CH2445) - Lattice Girder Installation and Shotcrete	0	1			07-Sep-18	07-Sep-18	0%				
ACU3010A458	C - (CH2444 to CH2445) - Shotcrete and Mash Installation	0	2			08-Sep-18	09-Sep-18	0%				
ACU2010A450		0	2			10 Cap 10	12 Con 10	0%				
ACU3010A466	C - (CH2445) - Drinning and installation of on Spiles at every sin Overlapping	0	3			10-Sep-16	12-Sep-16	0%				
AC03010A478	C - (CH2445 to CH2446) - Pilot Excavation and Install Temporary Work (Dowel) at Excavated Tunnel Face	U	2			13-Sep-18	14-Sep-18	6 0%				
ACU3140A001	Shop Drawings for Kicker and Travel Working Platform and Lining Shutter	0	46			16-Jun-18*	31-Jul-18	0%				
ACU3140A002	Review and Approval of Shop Drawings	0	14			01-Aug-18	14-Aug-18	0%				
ACU3140A003	Fabrication of Kicker in China PRC	0	16			15-Aug-18	30-Aug-18	0%				
ACU3140A3	Fabrication of Working Platform in China PRC	0	15			31-Aug-18	14-Sep-18	0%				
							1				•	100 5
			Planned Bar (	(WP)	♦ N	lilestone						AKQ - Pro
			Actual Bar					3-	MONTH RO	LLING PROG	GRAMME	15-Jun-18 3MRP F
	<sup>展 坦 取 切</sup> イム チョ_ L R发 、上 RS R丝 火火		Forecast Bar					(In	comparison wit	h WP Rev.1 date	1 25 Aug 2017)	
	文 イ <sup>u</sup> ー 上   2 ー 7 ロ Y 亜 4 研 宮 Chun Wo - STEC - VASTEAM JOINT VENTURE		Planned Miles	stone (WP)				(				





	<ul> <li></li></ul>	CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							NT OF		Page 8 of 22					
Activity ID	CHUN WO - STEC - VASTEAM JOINT VENTURE	BL Project	At Completion	BI Project	BI Project	Start	Finish	% Comp	2. 2018					Qtr 3, 2018		15 Jun 2018
Padastrian Conn	activity Surton A	Duration	Duration	Start	Finish	Otart		70 00mp	Vay	Jun		Jul	1		Aug	Sep
Lift Tower (North	and Subway within Portion B5							_								
ACS1020	B5 - Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/nile/nlant hv2 nlants)	132	132	21-Nov-17	05-May-18	13-Aug-18	19-Jan-19	0%								
Lift Tower (South	and Subway within Portion C1a	102	IUL	21110717		io nug io	10 001110	078								
ACS1090	C1a - Construction of Pre-Bored H-Piles (48nos) of Lift Tower (3 days/oile/olant.ass.ume 2	144	72	18-Sep-17	14-Mar-18	13-Aug-18	07-Nov-18	0%								
Pedestrian Conn	rigs) ectivity System B					lo / log lo		0,0								
Lift Tower (North	and Subway within Portion A1															
ACS2010A001	A1 - Excavation for Pedestrian Connectivity System B (North) for Pad Footing	0	93			11-Apr-18 A	02-Aug-18	15%						A1 - Excavation fo	Pedestrian Connectivity Sys	tem β (North) for Pad Footing C
ACS2030	Construction A1 - Construction of Footings and Wall Structure upwards Level (+176mPD)	30	120	27-Feb-18	06-Apr-18	02-Aug-18	24-Dec-18	0%								
Lift Tower (South	) and Subway within Portion C1b															
ACS2120A009	C1b - Drilling for Socketed H-Pile GLK3 (Redrilling Required)	0	1			16-Jun-18*	16-Jun-18	0%		0 0	1b - Drilling for Socketed H-Pil	e GL.K3 (Redrilling Red	quired)			
ACS2120A010	C1b - Grouting for Socketed H-Pile GL.K3 (Redrilling Required)	0	1			19-Jun-18	19-Jun-18	0%			C1b - Grouting for Sockete	ed H-Pile GL.K3 (Redri	illing Required)			
ACS2120A018	C1b - Grouting for Socketed H-Pile GL.J3	0	1			16-May-18 A	16-May-18 A	100%	0							
ACS2120A020	C1b - Grouting for Socketed H-Pile GL.F3	0	1			16-May-18 A	16-May-18 A	100%	0							
ACS2120A021	C1b - Drilling for Sockted H-Pile GL.C3	0	1			16-May-18 A	16-May-18 A	100%	8							
ACS2120A022	C1b - Grouting for Socketed H-Pile GL.C3	0	1			17-May-18 A	17-May-18 A	100%	0							
ACS2120A023	C1b - Drilling for Sockted H-Pile GL.L1	0	1			17-May-18 A	17-May-18 A	100%	8							
ACS2120A024	C1b - Grouting for Socketed H-Pile GL.L1	0	1			18-May-18 A	18-May-18 A	100%								
ACS2120A025	C1b - Drilling for Socketed H-Pile GL.L4	0	1			18-May-18 A	18-May-18 A	100%								
ACS2120A026	C1b - Grouting for Socketed H-Pile GL.L4	0	1			21-May-18 A	21-May-18 A	100%	8							
ACS2120A027	C1b - Drilling for Socketed H-Pile GL.H1	0	1			21-May-18 A	22-May-18 A	100%								
ACS2120A028	C1b - Grouting for Socketed H-Pile GL.H1	0	1			24-May-18 A	24-May-18 A	100%	8							
ACS2120A029	C1b - Drilling for Socketed H-Pile GL.H4	0	0			22-May-18 A	22-May-18 A	100%	1							
ACS2120A030	C1b - Grouting for Socketed H-Pile GL.H4	0	1			24-May-18 A	24-May-18 A	100%	1							
ACS2120A031	C1b - Drilling for Socketed H-Pile GL.E1	0	2			24-May-18 A	25-May-18 A	100%								
ACS2120A032	C1b - Grouting for Socketed H-Pile GL.E1	0	1			26-May-18 A	26-May-18 A	100%	1							
ACS2120A033	C1b - Drilling for Socketed H-Pile GL.E4	0	1			25-May-18 A	25-May-18 A	100%	•							
ACS2120A034	C1b - Grouting for Sockted H-Pile GL.E4	0	1			26-May-18 A	26-May-18 A	100%	1							
ACS2120A035	C1b - Drilling for Socketed H-Pile GL.B1	0	3			25-May-18 A	28-May-18 A	100%								
ACS2120A036	C1b - Grouting for Socketed H-Pile GL.B1	0	1			30-May-18 A	30-May-18 A	100%	I							
ACS2120A037	C1b - Drilling for Socketed H-Pile GL.B4	0	4			26-May-18 A	30-May-18 A	100%								
ACS2120A038	C1b - Grouting for Socked H-Pile GL.B4	0	1			02-Jun-18 A	02-Jun-18 A	100%	8							
ACS2120A039	C1b - Drilling for Socketed H-Pile GL.K1	0	3			29-May-18 A	31-May-18 A	100%								
ACS2120A040	C1b - Grouting for Socketed H-Pile GL.K1	0	1			02-Jun-18 A	02-Jun-18 A	100%								
ACS2120A041	C1b - Drilling for Socketed H-Pile GL.K4	0	2			31-May-18 A	01-Jun-18A	100%	<b>—</b>							
ACS2120A042	C1b - Grouting for Socketed H-Pile GL.K4	0	1			02-Jun-18 A	02-Jun-18A	100%								
ACS2120A043	C1b - Drilling for Socketed H-Pile GL.G1	0	12			01-Jun-18 A	14-Jun-18 A	100%								
ACS2120A044	C1b - Grouting for Socketed H-Pile GL.G1	0	1			15-Jun-18 A	15-Jun-18 A	100%		•						
ACS2120A045	C1b - Drilling for Socketed H-Pile GL.G4	0	12			01-Jun-18 A	14-Jun-18 A	100%								
ACS2120A046	C1b - Grouting for Socketed H-Pile GL.G4	0	1			15-Jun-18 A	15-Jun-18 A	100%		•						
ACS2120A047	C1b - Drilling for Socketed H-Pile GL.D1	0	4			14-Jun-18 A	19-Jun-18 A	100%								
ACS2120A048	C1b - Grouting for Socketed H-Pile GL.D1	0	1			20-Jun-18 A	20-Jun-18 A	100%			•					
ACS2120A049	C1b - Drilling for Socketed H-Pile GL.D4	0	4			14-Jun-18 A	19-Jun-18 A	100%		-						
		,	,		,	,				······	1	1				Aug 0047
			Planned Bar (	(WP)	◆ ◆ N	lilestone						AF Date	ku - Program	Revision	Check	Aug 2017
	際道股份		Actual Bar					3-	MONTH ROLLING	G PROGR	AMME	15-Jun-18	3MRP Rev.1	(Cut Off on 15 Jun 1	8)	
	俊和-上隊-浩隆聯營		Forecast Bar					(In	comparison with WP R	Rev.1 dated 25	Aug 2017)					
	Chun Wo - STEC - VASTEAM JOINT VENTURE			NOTIC (VVF)												



	🐠 🖳 🛹	CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF							VELOPMENT OF		
	隧道股份				A 2 N		Deep 0 of 22				
	俊和-上隧-浩隆聯營				3-1	NUNTH		Page 9 01 22	15 Jun 2018		
Activity ID	Activity Name	BL Project	At Completion BL Proje	ect BL Project	Start	Finish	% Comp 2, 2018			Qtr 3, 2018	10 0uii 2010
ACS2120A050	C1b - Grouting for Sockted H-Pile GL.D4	0 Duration	1 Duration Start	Finish	20-Jun-18 A	20-Jun-18 A	100%	Jun	Jui	Aug	Sep
ACS2120A051	C1b - Drilling for Socketed H-Pile GL.A1	0	3		16-Jun-18 A	20-Jun-18 A	100%				
ACS2120A052	C1b - Grouting for Socketed H-Pile GL.A1	0	1		19-Jun-18	19-Jun-18	0%	C1b - Grouting for Soc	cketed H-Pile GL.A1		
ACS2120A053	C1b - Drilling for Socketed H-Pile GL.A4	0	3		16-Jun-18 A	20-Jun-18 A	100%				
ACS2120A054	C1b - Grouting for Socketed H-Pile GL.A4	0	1		22-Jun-18*	22-Jun-18	0%	C1b - Grouting fo	or Socketed H-Pile GL.A4		
ACS2120A055	C1b - Drilling for Socketed H-Pile GL.J1	0	0		20-Jun-18 A	19-Jun-18	0%	C1b - Drilling for Socke	eted H-Pile GL.J1		
ACS2120A056	C1b - Grouting for Socketed H-Pile GL.J1	0	1		22-Jun-18*	22-Jun-18	0%	C1b - Grouting fo	or Socketed H-Pile GL.J1		
ACS2120A057	C1b - Drilling for Socketed H-Pile GL.J4	0	1		20-Jun-18 A	20-Jun-18	0%	C1b - Drilling for Soci	keted H-Pile GL.J4		
ACS2120A058	C1b - Grouting for Socketed H-Pile GL.J4	0	1		22-Jun-18*	22-Jun-18	0%	C1b - Grouting fo	or Socketed H-Pile GL.J4		
ACS2120A059	C1b - Drilling for Socketed H-Pile GL.F1	0	1		21-Jun-18*	21-Jun-18	0%	C1b - Drilling for Sc	ocketed H-Pile GL.F1		
ACS2120A060	C1b - Grouting for Socketed H-Pile GL.F1	0	1		22-Jun-18	22-Jun-18	0%	C1b - Grouting fo	or Socketed H-Pile GL.F1		
ACS2120A061	C1b - Drilling for Socketed H-Pile GL.F4	0	1		22-Jun-18	22-Jun-18	0%	C1b - Drilling for S	Socketed H-Pile GL.F4		
ACS2120A062	C1b - Grouting for Socketed H-Pile GL.F4	0	1		23-Jun-18	23-Jun-18	0%	C1b - Grouting	for Socketed H-Pile GL.F4		
ACS2120A063	C1b - Drilling for Socketed H-Pile GL.C1	0	1		23-Jun-18	23-Jun-18	0%	C1b - Drilling for	or Socketed H-Pile GL.C1		
ACS2120A064	C1b - Grouting for Socketed H-Pile GL.C1	0	1		25-Jun-18	25-Jun-18	0%	C1b - Grout	ting for Socketed H-Pile GL.C1		
ACS2120A065	C1b - Drilling for Socketed H-Pile GL.C4	0	1		25-Jun-18	25-Jun-18	0%	C1b - Drillin	ng for Socketed H-Pile GL.C4		
ACS2120A066	C1b - Grouting for Socketed H-Pile GL.C4	0	1		26-Jun-18	26-Jun-18	0%	🛿 C1b - Gro	outing for Socketed H-Pile GL.C4		
ACS2120A067	C1b - Drilling for Socketed H-Pile GL.L2	0	1		26-Jun-18	26-Jun-18	0%	🛿 C1b - Drill	lling for Socketed H-Pile GL.L2		
ACS2120A068	C1b - Grouting for Socketed H-Pile GL.L2	0	1		27-Jun-18	27-Jun-18	0%	[] C1b-G	Grouting for Socketed H-Pile GL.L2		
ACS2120A069	C1b - Drilling for Socketed H-Pile GL.L5	0	1		27-Jun-18*	27-Jun-18	0%	0 C1b - D	Prilling for Socketed H-Pile GL.L5		
ACS2120A070	C1b - Grouting for Socketed H-Pile GL.L5	0	1		28-Jun-18	28-Jun-18	0%	🛛 Cib-	Grouting for Socketed H-Pile GL.L5		
ACS2120A071	C1b - Drilling for Socketed H-Pile GL.H2	0	1		28-Jun-18	28-Jun-18	0%	[] C1b-	Drilling for Socketed H-Pile GL.H2		
ACS2120A072	C1b - Grouting for Socketed H-Pile GL.H2	0	1		29-Jun-18	29-Jun-18	0%	0 C1b	- Grouting for Socketed H-Pile GL.H2		
ACS2120A073	C1b - Drilling for Socketed H-Pile GL.H5	0	1		29-Jun-18*	29-Jun-18	0%	0 C1b	- Drilling for Socketed H-Pile GL.H5		
ACS2120A074	C1b - Grouting for Socketed H-Pile GL.H5	0	1		30-Jun-18	30-Jun-18	0%	D C1	1b - Grouting for Socketed H-Pile GL.H5		
ACS2120A075	C1b - Drilling for Socketed H-Pile GL.E2	0	1		30-Jun-18	30-Jun-18	0%	D C1	1b - Drilling for Socketed H-Pile GL.E2		
ACS2120A076	C1b - Grouting for Socketed H-Pile GL.E2	0	1		03-Jul-18	03-Jul-18	0%		C1b - Grouting for Socketed H-Pile GL.E2		
ACS2120A077	C1b - Drilling for Socketed H-Pile GL.E5	0	1		03-Jul-18*	03-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL.E5		
ACS2120A078	C1b - Grouting for Socketed H-Pile GL.E5	0	1		04-Jul-18	04-Jul-18	0%		C1b - Grouting for Socketed H-Pile GL.E5		
ACS2120A079	C1b - Drilling for Socketed H-Pile GL.B2	0	1		04-Jul-18	04-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL.B2		
ACS2120A080	C1b - Grouting for Socketed H-Pile GL.B2	0	1		05-Jul-18	05-Jul-18	0%		C1b - Grouting for Socketed H-Pile GL.B2		
ACS2120A081	C1b - Drilling for Socketed H-Pile GL.B5	0	1		05-Jul-18*	05-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL.B5		
ACS2120A082	C1b - Grouting for Socketed H-Pile GL.B5	0	1		06-Jul-18	06-Jul-18	0%		C1b - Grouting for Socketed H-Pile GL.B5		
ACS2120A083	C1b - Drilling for Socketed H-Pile GL.K2	0	1		06-Jul-18	06-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL.K2		
ACS2120A084	C1b - Grouting for Socketed H-Pile GL.K2	0	1		07-Jul-18	07-Jul-18	0%		C1b - Grouting for Socketed H-Pile GL.K2		
ACS2120A085	C1b - Drilling for Socketed H-Pile GL.K5	0	1		07-Jul-18*	07-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL.K5		
ACS2120A086	C1b - Grouting for Socketed H-Pile GL.K5	0	1		09-Jul-18	09-Jul-18	0%		C1b - Grouting for Socketed H-Pile GLK	5	
ACS2120A087	C1b - Drilling for Socketed H-Pile GL.G2	0	1		09-Jul-18	09-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL.G2		
ACS2120A088	C1b - Grouting for Socketed H-Pile GL.G2	0	1		10-Jul-18	10-Jul-18	0%		C1b - Grouting for Socketed H-Pile GL	.G2	
ACS2120A089	C1b - Drilling for Socketed H-Pile GL.G5	0	1		10-Jul-18*	10-Jul-18	0%		C1b - Drilling for Socketed H-Pile GLC	5	
ACS2120A090	C1b - Grouting for Socketed H-Pile GL.G5	0	1		11-Jul-18	11-Jul-18	0%		C1b - Grouting for Socketed H-Pile C	SL.G5	
ACS2120A091	C1b - Drilling for Socketed H-Pile GL.D2	0	1		11-Jul-18	11-Jul-18	0%		C1b - Drilling for Socketed H-Pile GL	D2	
ACS2120A092	C1b - Grouting for Socketed H-Pile GL.D2	0	1		12-Jul-18	12-Jul-18	0%		C1b - Grouting for Socketed H-Pile	GL.D2	
			Planned Bar (WP)	♦ ♦ N	Milestone				ARQ - Programme Lo	gics based on WP Rev.1 dated 25 Au	g 2017
			Actual Bar				3-MONTH ROLLING	<b>FPROGRAMME</b>	Date h	Checked	Approved
			Forecast Bar				(In comparison with WP Re	ev.1 dated 25 Aug 2017)			
	咬和-上隧- îc 喹 肼 宮		Planned Milestone (W	P)			(pur_sol_ () in ( ) i i i i i i i i i i i i i i i i i i				

CHUN WO - STEC - VASTEAM JOINT VENTURE



	從和-上隧-浩隆聯營 CHUN WO-STEC-VASTEAN JOINT VENTURE	CO	NTRACT NO.)	NE/2016/01	SITE FOI A 3-I	RMATIO ANDERS MONTH	ON AND INFRASTRUCTURE W ON ROAD QUARRY SITE ROLLING PROGRAMME	ORKS FOR DEV	ELOPMEN	NT OF	Page 10	) of 22	15 Jun 2018
Activity ID	Activity Name	BL Project	At Completion BL Pro	ject BL Project	Start	Finish	% Comp 2, 2018	lun	lu		Qtr 3, 2018		Son
ACS2120A102	C1b - Drilling for Socketed H-Pile GL.D5	0	1		12-Jul-18*	12-Jul-18	0%	Jun	C1b -	Drilling for Socketed H-Pile	GL.D5		Sep
ACS2120A103	C1b - Grouting for Socketed H-Pile GL.D5	0	1		13-Jul-18	13-Jul-18	0%		C1b	- Grouting for Socketed H-	Pile GL.D5		
ACS2120A104	C1b - Drilling for Socketed H-Pile GL.A2	0	1		13-Jul-18	13-Jul-18	0%		C1b	- Drilling for Socketed H-Pi	le GL.A2		
ACS2120A105	C1b - Grouting for Socketed H-Pile GL.A2	0	1		14-Jul-18	14-Jul-18	0%		<b>D</b> C	Ib - Grouting for Socketed I	H-Pile GL.A2		
ACS2120A106	C1b - Drilling for Socketed H-Pile GL.A5	0	1		14-Jul-18*	14-Jul-18	0%		0 C	1b - Drilling for Socketed H-	Pile GL.A5		
ACS2120A107	C1b - Grouting for Socketed H-Pile GL.A5	0	1		16-Jul-18	16-Jul-18	0%		٥	C1b - Grouting for Socket	ed H-Pile GL.A5		
ACS2120A108	C1b - Drilling for Socketed H-Pile GL.J2	0	1		16-Jul-18	16-Jul-18	0%		0	C1b - Drilling for Socketed	H-Pile GL.J2		
ACS2120A109	C1b - Grouting for Socketed H-Pile GL.J2	0	1		17-Jul-18	17-Jul-18	0%			C1b - Grouting for Sock	eted H-Pile GL.J2		
ACS2120A110	C1b - Drilling for Socketed H-Pile GL.J5	0	1		17-Jul-18	17-Jul-18	0%			C1b - Drilling for Socket	ed H-Pile GL.J5		
ACS2120A111	C1b - Grouting for Socketed H-Pile GL.J5	0	1		18-Jul-18	18-Jul-18	0%			C1b - Grouting for So	keted H-Pile GL.J5		
ACS2120A112	C1b - Drilling for Socketed H-Pile GL.F2	0	1		18-Jul-18*	18-Jul-18	0%			C1b - Drilling for Sock	eted H-Pile GL.F2		
ACS2120A113	C1b - Grouting for Socketed H-Pile GL.F2	0	1		19-Jul-18	19-Jul-18	0%			C1b - Grouting for S	ocketed H-Pile GL.F2		
ACS2120A114	C1b - Drilling for Socketed H-Pile GL.F5	0	1		19-Jul-18*	19-Jul-18	0%			C1b - Drilling for Soc	keted H-Pile GL.F5		
ACS2120A115	C1b - Grouting for Socketed H-Pile GL F5	0	1		20-Jul-18	20-Jul-18	0%			C1b - Grouting for	Socketed H-Pile GL.F5		
ACS2120A116	C1b - Drilling for Socketed H-Pile GL C2	0	1		20- Jul-18*	20- Jul-18	0%			C1b - Drilling for S	ocketed H-Pile GL.C2		
ACS2120A117	C1b - Grouting for Socketed H-Pile GL C2	0	1		20-50-10 21- Jul-18	20-30-10 21- Jul-18	0%			C1b - Grouting f	or Socketed H-Pile GL C2		
ACC2120A117	Cthe Define for Socied III Die CL CE	0	1		21-00-10	21-04-10	0%			C1b - Drilling for	Socketed H-Pile GL C5		
ACS2120A118	CTD - Drilling for Socketed H-Pile GL.CS	0	1		21-JUF18"	21-JUF-18	0%				a for Socketed H-Pile CL C5		
ACS2120A119	C1b - Grouting for Socketed H-Pile GL.C5	0	1		23-Jul-18	23-Jul-18	0%				Ig for Socketed H-File GL.CS		
ACS2120B001	C1b - Excavate for Construction of Pile Caps	0	45		24-Jul-18*	13-Sep-18	0%						
ACS2130	C1b - Construction of Pile Caps and Wall Structure upwards Level (+176mPD)	30	30 08-Mar	-18 16-Apr-18	28-Aug-18	03-Oct-18	0%						
Underground Sto	rmwater Retention Tank (Portion A1)												
ACN1010	A1 - Excavation (Open Cut) of Underground Stormwater Tank	201	334 02-May	-17 30-Dec-17	10-May-17 A	23-Jun-18	97%	A1 - Excavation (	(Open Cut) of Undergrou	Ind Stormwater Tank			
ACN1010A020	A1 - Blinding Layer for Underground Stormwater Tank - Bay11 (Zone C)	0	4		16-Jun-18	21-Jun-18	0%	A1 - Blinding Layer fo	or Underground Stormwa	ater Tank - Bay 11 (Zone C)			
ACN1010A022	A1 - Blinding Layer for Underground Stormwater Tank - Bay 13 (Zone C)	0	4		16-Jun-18	21-Jun-18	0%	A1 - Blinding Layer fo	or Underground Stormwa	ater Tank - Bay 13 (Zone C)			
ACN1010A024	A1 - Blinding Layer for Underground Stormwater Tank - Bay 15 (Zone C)	0	4		16-Jun-18	21-Jun-18	0%	A1 - Blinding Layer fo	or Underground Stormwa	ater Tank - Bay15 (Zone C)			
ACN1010A027	A1 - Blinding Layer for Underground Stormwater Tank - Bay 18 (Zone C)	0	3		15-May-18 A	17-May-18 A	100%						
ACN1020A013	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 7	0	12		16-Jun-18*	30-Jun-18	0%	A1 -	- Formwork and Rebar F	ixing of Base Slab for USR	- Bay 7		
ACN1020A014a	A1 - Concrete Pouring of Base Slab for USRT - Bay 7a	0	1		29-Jun-18	29-Jun-18	0%	1] A1 - C	Concrete Pouring of Base	e Slab for USRT - Bay 7a			
ACN1020A014b	A1 - Concrete Pouring of Base Slab for USRT - Bay 7b	0	1		03-Jul-18	03-Jul-18	0%	0	A1 - Concrete Pouring	of Base Slab for USRT - Ba	ay 7b		
ACN1020A017	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 9	0	12		16-Jun-18*	30-Jun-18	0%	A1 -	- Formwork and Rebar F	ixing of Base Slab for USR	-Bay9		
ACN1020A018a	A1 - Concrete Pouring of Base Slab for USRT - Bay 9a	0	1		29-Jun-18	29-Jun-18	0%	1] A1 - C	Concrete Pouring of Base	e Slab for USRT - Bay 9a			
ACN1020A018b	A1 - Concrete Pouring of Base Slab for USRT - Bay 9b	0	1		03-Jul-18	03-Jul-18	0%	0	A1 - Concrete Pouring	of Base Slab for USRT - Ba	ly 9b		
ACN1020A021	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 11	0	10		22-Jun-18*	04-Jul-18	0%		A1 - Formwork and F	Rebar Fixing of Base Slab fo	r USRT - Bay 11		
ACN1020A022a	A1 - Concrete Pouring of Base Slab for USRT - Bay 11a	0	1		03-Jul-18	03-Jul-18	0%	0	A1 - Concrete Pouring	of Base Slab for USRT - Ba	ly 11a		
ACN1020A022b	A1 - Concrete Pouring of Base Slab for USRT - Bay 11b	0	1		05-Jul-18	05-Jul-18	0%		A1 - Concrete Pour	ring of Base Slab for USRT	Bay 11b		
ACN1020A025	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 13	0	10		22-Jun-18*	04-Jul-18	0%		A1 - Formwork and F	Rebar Fixing of Base Slab fo	or USRT - Bay 13		
ACN1020A026a	A1 - Concrete Pouring of Base Slab for USRT - Bay 13a	0	1		27-Jun-18	27-Jun-18	0%	A1 - Conc	crete Pouring of Base Sla	ab for USRT - Bay 13a			
ACN1020A026b	A1 - Concrete Pouring of Base Slab for USRT - Bay 13b	0	1		05-Jul-18	05-Jul-18	0%		A1 - Concrete Pour	ring of Base Slab for USRT	Bay 13b		
ACN1020A027	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 14	0	10		04-May-18 A	15-May-18 A	100%						
ACN1020A028	A1 - Concrete Pouring of Base Slab for LISRT - Bay 14	0	1		16-May-18 A	16-May-18 A	100%						
ACN1020/020	A1 - Formwork and Rebar Fixing of Rase Slab for LISRT - Pay 15	0	10		22lun-18*	0410-18	0%		A1 - Formwork and F	Rebar Fixing of Base Slab fo	or USRT - Bay 15		
ACN10204020	A1 - Concrete Pouring of Base Slab for LISPT - Bay 15	0	1		05. Jul-19	05- JuL 19	0%		A1 - Concrete Pour	ring of Base Slab for USRT	Bay 15		
ΔΟΝ1020Α030	41. Formwork and Rehar Fiving of Race Stab for LISPT Day 46	0	<u> </u>		21_May 10 A	31-May 19 A	100%				-		
AGINTUZUAUST	The remaining and repair i ming of pase order for USK1 - Day 10	U	3		2 ( - ividy- 10 A	5 Friviay- 10 A							
			Planned Bar (\\/P\		Milestone				AF	RQ - Programme L	ogics based on WP Rev.1	dated 25 Aug	2017
			Actual Bar	✓ ▼					Date		Revision	Checked	Approved
	隧道股份		Forecast Bar				<b>3-MONTH ROLLING PRO</b>	GRAMME	15-Jun-18	3MRP Rev.1 (Cut	t Off on 15 Jun 18)		
	俊和-上隧-浩隆聯營	♦ ♦	Planned Milestone (V	VP)			(In comparison with WP Rev.1 date	ed 25 Aug 2017)					
	Curry Wo - STEC - Vegrand Joner Vegran	` <b>`</b>		,								1	



CHUN WO - STEC - VASTEAM JOINT VENTURE

Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	2, 2018 Vlav	1	Jun	Jul
ACN1020A032	A1 - Concrete Pouring of Base Slab for USRT - Bay 16	0	1			01-Jun-18 A	01-Jun-18A	100%		0		
ACN1020A034b	A1 - Concrete Pouring of Base Slab for USRT - Bay 17b	0	1			18-May-18 A	18-May-18 A	100%	•			
ACN1020A035	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 18	0	10			16-Jun-18*	28-Jun-18	0%	-		A1 - Fo	rmwork and Rebar Fixing of Base Slab
ACN1020A036a	A1 - Concrete Pouring of Base Slab for USRT - Bay 18a	0	1			28-Jun-18	28-Jun-18	0%	_		🛛 A1 - Co	ncrete Pouring of Base Slab for USRT
ACN1020A036b	A1 - Concrete Pouring of Base Slab for USRT - Bay 18b	0	1			29-Jun-18	29-Jun-18	0%	_		0 A1-0	Concrete Pouring of Base Slab for USR
ACN1020A037	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 19	0	7			21-May-18 A	29-May-18 A	100%				
ACN1020A038	A1 - Concrete Pouring of Base Slab for USRT - Bay 19	0	1			30-May-18 A	30-May-18 A	100%	I			
ACN1020A039	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 20	0	10			16-Jun-18*	28-Jun-18	0%	_		A1 - Fo	rmwork and Rebar Fixing of Base Slab
ACN1020A040a	A1 - Concrete Pouring of Base Slab for USRT - Bay 20a	0	1			29-Jun-18	29-Jun-18	0%	_		[] A1 - C	Concrete Pouring of Base Slab for USR
ACN1020A040b	A1 - Concrete Pouring of Base Slab for USRT - Bay 20b	0	1			27-Jun-18	27-Jun-18	0%	_		🛛 A1 - Cone	prete Pouring of Base Slab for USRT -
ACN1020A043	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 22	0	22			28-May-18 A	22-Jun-18	50%			A1 - Formwork and	I Rebar Fixing of Base Slab for USRT
ACN1020A044a	A1 - Concrete Pouring of Base Slab for USRT - Bay 22a	0	1			04-Jun-18 A	04-Jun-18A	100%	_			
ACN1020A044b	A1 - Concrete Pouring of Base Slab for USRT - Bay 22b	0	1			21-Jun-18	21-Jun-18	0%	_		A1 - Concrete Pouri	ng of Base Slab for USRT - Bay 22b
ACN1020A045	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 23	0	10			16-Jun-18*	28-Jun-18	0%	_		A1 - Fo	rmwork and Rebar Fixing of Base Slab
ACN1020A046	A1 - Concrete Pouring of Base Slab for USRT - Bay 23	0	1			29-Jun-18	29-Jun-18	0%	_		[] A1 - C	Concrete Pouring of Base Slab for USR
ACN1020A047	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 24	0	10			16-Jun-18*	28-Jun-18	0%	-		A1 - Fo	rmwork and Rebar Fixing of Base Slab
ACN1020A048	A1 - Concrete Pouring of Base Slab for USRT - Bay 24	0	1			29-Jun-18	29-Jun-18	0%	_		[] A1 - C	Concrete Pouring of Base Slab for USR
ACN1020A051	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 26	0	10			16-Jun-18*	28-Jun-18	0%	_		A1 - Fo	rmwork and Rebar Fixing of Base Slab
ACN1020A052a	A1 - Concrete Pouring of Base Slab for USRT - Bay 26a	0	1			29-Jun-18	29-Jun-18	0%	_		[] A1 - C	Concrete Pouring of Base Slab for USR
ACN1020A052b	A1 - Concrete Pouring of Base Slab for USRT - Bay 26b	0	1			29-Jun-18	29-Jun-18	0%	_		[] A1 - C	Concrete Pouring of Base Slab for USR
ACN1020A053	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 27	0	122			30-Jan-18 A	04-Jul-18	5%				A1 - Formwork and Rebar Fixing of
ACN1020A054a	A1 - Concrete Pouring of Base Slab for USRT - Bay 27a	0	1			04-Jul-18*	05-Jul-18	0%	_			A1 - Concrete Pouring of Base Sla
ACN1020A054b	A1 - Concrete Pouring of Base Slab for USRT - Bay 27b	0	1			04-Jul-18*	05-Jul-18	0%	_			A1 - Concrete Pouring of Base Sla
ACN1020A055	A1 - Concrete Wall Structure of Sub-structure	0	120			01-Sep-18*	25-Jan-19	0%	-			
Water Pumping S	tations (Portion B5)											
ACW1050	B5 - Further Cut Slope (Rock Breaking) and Erect Platform at Pumping Station (+194mPD)	180	266	29-Aug-17	10-Apr-18	14-Aug-17 A	09-Jul-18	90%				B5 - Further Cut Slope (R
ACW1060A014	B5 - Construct Wall of RWA13 - Bay #2	0	6			14-May-18 A	19-May-18 A	100%				
ACW1060A33	B5 - Construct Wall of RWA13 - Bay #4	0	6			14-May-18 A	19-May-18 A	100%				
ACW1060A53	B5 - Construct Wall of RWA13 - Bay #6A	0	5			15-May-18 A	19-May-18 A	100%				
ACW1070A52	B5 - Construct Wall of RWA13 - Bay #11	0	12			16-Jun-18	30-Jun-18	0%			B5 -	Construct Wall of RWA13 - Bay #11
ACW1070A62	B5 - Construct Wall of RWA13 - Bay #12	0	8			11-May-18 A	19-May-18 A	100%				
ACW1080A017	B5 - Concreting Wall for RWA13 - Bay #14	0	12			16-Jun-18	30-Jun-18	0%	-		B5 ·	Concreting Wall for RWA13 - Bay #14
ACW1080A018	B5 - Concreting Wall for RWA13 - Bay #15	0	11			08-May-18 A	19-May-18 A	100%				
ACW1090	B5 - Back Fill for RWA13	90	30	26-Oct-17	12-Feb-18	03-Jul-18*	06-Aug-18	0%				
ACW1110	B5 - Cut Down Existing Anderson Road to RWA14 Footing Level (from +194mPD to +192mPD)	30	155	19-Apr-18	25-May-18	04-Jan-18 A	16-Jul-18	21%				B5 - Cut Dov
ACW1120A003	C2/D2 - Concreting Wall for RWA14 - Bay #1	0	12			16-Jun-18	30-Jun-18	0%			C2/	02 - Concreting Wall for RWA14 - Bay
ACW1120A006	C2/D2 - Concreting Wall for RWA14 - Bay #2	0	12			03-Jul-18	16-Jul-18	0%				C2/D2 - Con
ACW1120A009	C2/D2 - Concreting Wall for RWA14 - Bay #3	0	12			16-Jun-18	30-Jun-18	0%			C2/	02 - Concreting Wall for RWA14 - Bay
ACW1120A011	C2/D2 - Concreting Base Slab for RWA14 - Bay #4	0	11			07-May-18 A	18-May-18 A	100%				
ACW1120A012	C2/D2 - Concreting Wall for RWA14 - Bay #4	0	12			03-Jul-18	16-Jul-18	0%				C2/D2 - Con
ACW1120A015	C2/D2 - Concreting Wall for RWA14 - Bay #5	0	12			17-Jul-18	30-Jul-18	0%				
ACW1120A017	C2/D2 - Concreting Base Slab for RWA14 - Bay #6	0	4			12-May-18 A	16-May-18 A	100%				
ACW1120A018	C2/D2 - Concreting Wall for RWA14 - Bay #6	0	12			31-Jul-18	13-Aug-18	0%				
							1					
			Planned Bar	(WP)	◆ ◆ N	lilestone						Date
	隆道股份		Actual Bar					3-	-MONTH ROL	LING PRO	GRAMME	15-Jun-18 3MRP R
	俊和-上隊-浩隆聯營		Planned Mile	stone (\//D)				(Ir	n comparison with	WP Rev.1 date	d 25 Aug 2017)	
	Chun Wo - STEC - VASTEAM JOINT VENTURE											

	Раде 1	1 of 22	
	1 450 1	1 01 22	15 Jun 2018
	Qtr 3, 2018 Aug		Sep
for	IISRT - Ray 18		
- Ba	v 18a		
T - 1	Say 18b		
for	USRT - Bay 20		
T - I	3ay 20a		
Bay	20b		
Ba	y 22		
for	IISPT - Ray 23		
т- в	Bay 23		
for	USRT - Bay 24		
T - 1	Bay 24		
for	USRT - Bay 26		
T - 1	3ay 26a		
T - 1	Bay 26b		
Bas	e Slab for USRT - Bay 27		
ab fo	or USRT - Bay 27a		
ab fo	r USRT - Bay 27b		
ock	Breaking) and Erect Platform at Pumping Station	n (+194mPD)	
	B5 - Back Fill for RWA13		
n E	xisting Anderson Road to RWA14 Footing Leve	I (from +194mPD to	+192mPD)
#1			
cret #3	ing waii for RwA14 - Bay #2		
#3			
cret	ing Wall for RWA14 - Bay #4		
	C2/D2 - Concreting Wall for RWA14 -	Bay #5	
	C2/D2 - Co	ncreting Wall for RW	A14 - Bay #6
rar	mme Logics based on WP Rev.1 Revision	dated 25 Aug	2017 Approved
ev.	1 (Cut Off on 15 Jun 18)		



CHUN WO - STEC - VASTEAM JOINT VENTURE

Activity ID	Activity Name	BL Project	At Completion	BL Project Start	BL Project	Start	Finish	% Comp	2, 2018	
ACW1120A021	C2/D2 - Concreting Wall for RWA14 - Bay #7	0 0	12	Start	FIIIISII	17-Jul-18	30-Jul-18	0%	viay Jun	Ju
ACW1120A023	C2/D2 - Concreting Base Slab for RWA14 - Bay #8	0	10			17-Jul-18	27-Jul-18	0%		
ACW1120A024	C2/D2 - Concreting Wall for RWA14 - Bay #8	0	12			31-Jul-18	13-Aug-18	0%		
ACW1120A026	C2/D2 - Concreting Base Slab for RWA14 - Bay #9	0	6			12-May-18 A	18-May-18	A 100%		
ACW1120A027	C2/D2 - Concreting Wall for RWA14 - Bay #9	0	12			16-Jun-18	30-Jun-18	0%		C2/D2 - Concreting Wall for RWA14 - Bay
ACW1120A029	C2/D2 - Concreting Base Slab for RWA14 - Bay #10	0	33			18-May-18 A	27-Jun-18	10%		22/D2 - Concreting Base Slab for RWA14 - Bay
ACW1120A030	C2/D2 - Concreting Wall for RWA14 - Bay #10	0	12			03-Jul-18	16-Jul-18	0%	-	C2/D2 - Cor
ACW1120A032	C2/D2 - Concreting Base Slab for RWA14 - Bay #11	0	10			16-Jun-18	28-Jun-18	0%		C2/D2 - Concreting Base Slab for RWA14 - Bas
ACW1120A033	C2/D2 - Concreting Wall for RWA14 - Bay #11	0	12			17-Jul-18	30-Jul-18	0%		
ACW1120A035	C2/D2 - Concreting Base Slab for RWA14 - Bay #12	0	43			18-May-18 A	10-Jul-18	10%		C2/D2 - Concreting Bas
ACW1120A036	C2/D2 - Concreting Wall for RWA14 - Bay #12	0	12			31-Jul-18	13-Aug-18	0%	-	
ACW1120A038	C2/D2 - Concreting Race Slab for RW414 - Ray #13	0	10			16- Jun-18	28= lun=18	0%		C2/D2 - Concreting Base Slab for RWA14 - Bas
ACW/1120A020	C2/D2 Consisting base on bit (VI) 14 Bay #10	0	10			17 101 19	20 Jul 19	0%	-	Ŭ
ACW 1120A039	C2/D2 - Concreting Wear for NVA14 - Day #13	0	12			20 Jun 10	30-Jul 10	0%		C2/D2 - Concreting
ACW1120A041		0	10			30-Jun-18	12-JUF10	0%		CLUE CONTINUING
ACW1120A042	C2/D2 - Concreting Wall for RWA14 - Bay #14	0	12			31-Jul-18	13-Aug-18	0%		Division Louise for DWA14 Doubt
ACW1120A043	C2/D2 - Concreting Blinding Layer for RWA14 - Bay #15	0	1			16-Jun-18*	16-Jun-18	0%		DO/DO Occurring Layer for RVVA14 - Bay #15
ACW1120A044	C2/D2 - Concreting Base Slab for RWA14 - Bay #15	0	10			19-Jun-18	29-Jun-18	0%		C2/D2 - Concreting Base Slab for RWA14 -
ACW1120A045	C2/D2 - Concreting Wall for RWA14 - Bay #15	0	12			17-Jul-18	30-Jul-18	0%		
ACW1150	C2/D2 - Back Fill for RWA14	90	90	06-Jul-18	22-Oct-18	14-Aug-18	29-Nov-18	0%		
Public Transporta	ation Terminus (Portion B5)									
ACP1040A004	B5 - Proceed GI Works (2nos) according to Engineer Instruction	0	12			16-Jun-18	30-Jun-18	0%		B5 - Proceed GI Works (2nos) according
ACP1045A001	B5 - Excavation for Construction of Pile Caps (PC1) and Tie Beams at GL.B/2-8 (Stage 1)	0	44			04-May-18 A	27-Jun-18	35%	B	5 - Excavation for Construction of Pile Caps (P
ACP1045A002	B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.B/2-8 (Stage 1)	0	24			27-Jun-18	26-Jul-18	0%		
ACP1046A001	B5 - Excavation for Construction of Pile Caps (PC1) and Tie Beams at GL.C/2-8 (Stage 2)	0	14			27-Jun-18	14-Jul-18	0%		B5 - Excavation
ACP1046A002	B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.C/2-8 (Stage 2)	0	24			26-Jul-18	23-Aug-18	0%		
ACP1046A003	B5 - Backfill Pile Caps (PC1) and Tie Beams at GL.B/2-8 & GL.C/2-8 (Stage 1 & 2)	0	12			23-Aug-18	06-Sep-18	0%		
ACP1047A001	B5 - Install ELS at GL.B-E/1-2 and E/1-9 (Stage 3)	0	14			06-Sep-18	22-Sep-18	0%		
Internal Road Co	Instruction									
Single Cell Box C	ulvert BC1 incl. Transition Section CH141.820 to CH168.019									
ACL10050A013	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 14	0	9			16-Jun-18*	27-Jun-18	0%	F	ormwork, Rebar Fixing and Water Stop for Bas
ACL10050A014	CHA156.019 to CHA168.019) Concrete Pouring for Base Slab of Box Culvert BC1 Bay 14 (CHA156.019 to CHA168.019)	0	1			28-Jun-18	28-Jun-18	0%		Concrete Pouring for Base Slab of Box Culver
ACL10050A015	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 14	0	11			29-Jun-18	12-Jul-18	0%		Formwork and Reb
ACL10050A017	(CHA156.019 to CHA168.019) Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 14 (CHA156.019 to	0	1			13-Jul-18	13-Jul-18	0%		Concrete Pouring
ACL10050A018	CHA168.019) B2 - Back Fill of Box Culvert BC1 Transition Bay 13/14 (CHA141.820 to CHA168.019)	0	24			14-Jul-18	10-Aug-18	0%	-	
ACL10050A019	B2 - Divert Open Drainage Channel to crossover BC1 Bay 14 (CHA156.019 to	0	6			09-Aug-18	- 15-Aug-18	0%		
ACL10050A020	CHA168.019) Excavation of Box Culvert BC1 Bay 15 (CHCHA168.019 to CHA178.392)	0	5			16-Aug-18	21-Aug-18	0%	-	
ACI 10050A021	Laving Gentextile Filter and Rockfilling for Box Culvert BC1 Bay 15 (CHA168 019 to	0	4			22-Aug-18*	25-Aug-18	0%	-	
ACL10050A022	CHA178.392) Blinding Laver for Box Culvert BC1 Bay 15 (CHA168.019 to CHA178.392)	0	1			27-Aug-18	27-Aug-18	0%		
ACI 10050A023	Enrowerk Paber Eiving and Water Stop for Page Slab of Roy Culturert BC1 Roy 15	0	0			28-Aug-18	06-Sep-18	0%	-	
	(CHA168.019 to CHA178.392) (CHA168.019 to CHA178.392) Concrete Druring for Base Slob of Dry Cutwort BC1 Dry 15 (CHA169.010 to CHA179.000)	0	3			07 Son 49	07 Sep 40	0.00		
ACL 10050A024	Concrete Pouring for Base Stab of box Curvert BCT Bay 15 (CHA166.019 to CHA176.392)	0				07-Sep-16	07-Sep-16	0%		
		0	5			31-JUI-18	Ub-Aug-18	0%		
ACL10050A152	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	4			06-Aug-18*	10-Aug-18	0%		
ACL10050A153	Binding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	1			10-Aug-18	11-Aug-18	0%		
	0				<b>A A -</b>	<b>4</b> 11 (			· · · · · · · · · · · · · · · · · · ·	
			Planned Bar (	(WP)	♦ ♦ N	lilestone				Date
			Actual Bar					3	-MONTH ROLLING PROGRAMME	15-Jun-18 3MRP R
	<sup>™</sup> = ► 隊 = 注 K& 184 & 25		⊢orecast Bar					(Iı	n comparison with WP Rev.1 dated 25 Aug 2017)	
	$r_{\infty} = r_{\infty} r_{\infty} = r_{\infty} r_{\infty} r_{\infty}$		Planned Miles	stone (WP)						

		Page 12 of 22	
		1 age 12 01 22	15 Jun 2018
		Qtr 3, 2018 Aug	Sep
		C2/D2 - Concreting Wall for RWA14 - Bay #7	
	C2/D:	2 - Concreting Base Slab for RWA14 - Bay #8	
		C2/D2 - Concreting Wall for RW	A14 - Bay #8
#0			
#10			
cret	ing Wall f	pr RWA14 - Bay #10	
iy #1	1		
		C2/D2 - Concreting Wall for RWA14 - Bay #11	
e Sl	ab for RV	VA14 - Bay #12	
		C2/D2 - Concreting Wall for RW	A14 - Bay #12
iy #1	3		
		C2/D2 - Concreting Wall for RWA14 - Bay #13	
Bas	e Slab for	RWA14 - Bay #14	
		C2/D2 - Concreting Wall for RW	A14 - Bay #14
2011	#1F		
Say	#15	C2/D2 - Concreting Wall for RWA14 - Bay #15	
to Ei	ngineer Ir	struction	
C1)	and Tie E	eams at GL.B/2-8 (Stage 1)	
	B5 - Co	hstruct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.	B/2-8 (Stage 1)
or C	Constructi	on of Pile Caps (PC1) and Tie Beams at GL.C/2-8 (Stage	2)
0		B5 - Construc	t Pile Caps (PC1) and Tie I
			B5 - Backfill Pi
a SI	ab of Box	Culvert BC1 Boy 14 (CHA156 019 to CHA168 010)	
t BC	1 Bay 14	(CHA156 019 to CHA168 019)	
ar Fi	xing for V	Vall and Top Slab of Box Culvert BC1 Bay 14 (CHA156.019	to CHA168.019)
for \	Vall and T	pp Slab of Box Culvert BC1 Bay 14 (CHA156.019 to CHA1	68.019)
		B2 - Back Fill of Box Culvert BC1 Tra	hsition Bay 13/14 (CHA141
		B2 - Divert Open Drainage (	Channel to crossover BC1
		Excavation of Bo	x Culvert BC1 Bay 15 (CH
		Laying Ge	otextile Filter and Rockfillir
		0 Blindir	ng Layer for Box Culvert B(
			Formwork,Re
			Concrete Po
	E	Excavation of Box Culvert BC1 Bay 12 (CHA	for Box Culvert PC1 Poul
		Laying Geolexule Filter and Kockhiling     Blinding Layer for Roy Culvert BC1 F	av 12 (CHA144 to CHA134
rar	nme L	ogics based on WP Rev.1 dated 25 Aug	2017
	4.10	Revision Checked	Approved
ev.	1 (Cut	Off on 15 Jun 18)	



俊和-上隧-浩隆聨營

### CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

CHUN WO - STEC - VASTEAM JOINT VENTURE

Activity ID	Activity Name	BL Project	At Completion	BL Project	BL Project	Start	Finish	% Comp	2, 2018	1	lup	lul lui
ACL10050A154	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 12	0	9	Start	TIIISII	29-Aug-18	08-Sep-18	0%	nay			50
ACL10050A155	CONCRETE Pouring for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	1			08-Sep-18	10-Sep-18	0%				
ACL10050A156	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to	0	11			10-Sep-18	22-Sep-18	0%				
ACL10050A158	Excavation of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	5			06-Aug-18	11-Aug-18	0%				
ACL10050A159	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	4			11-Aug-18*	16-Aug-18	0%				
ACL10050A160	Blinding Layer for Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	1			16-Aug-18	17-Aug-18	0%				
ACL10050A161	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 11	0	9			17-Aug-18	28-Aug-18	0%				
ACL10050A162	(CHA132 to CHA120) Concrete Pouring for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	1			28-Aug-18	29-Aug-18	0%				
ACL10050A163	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 to	0	11			10-Sep-18	22-Sep-18	0%	-			
ACL10050A165	Excavation of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	5			11-Aug-18	17-Aug-18	0%				
ACL10050A166	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	4			17-Aug-18*	22-Aug-18	0%				
ACL10050A167	Blinding Layer for Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	1			22-Aug-18	23-Aug-18	0%				
ACL10050A168	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 10	0	9			29-Aug-18	08-Sep-18	0%				
ACL10050A169	(CHA120 to CHA108) Concrete Pouring for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	1			08-Sep-18	10-Sep-18	0%				
ACL10050A172	Excavation of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	5			17-Aug-18	23-Aug-18	0%				
ACL10050A173	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	4			23-Aug-18*	28-Aug-18	0%				
ACL10050A174	Blinding Layer for Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	1			28-Aug-18	29-Aug-18	0%	_			
ACL10050A175	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 9	0	9			10-Sep-18	20-Sep-18	0%	_			
ACL10050A179	(CHA108 to CHA96) Excavation of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	5			23-Aug-18	29-Aug-18	0%	-			
ACL10050A180	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	4			29-Aug-18*	03-Sep-18	0%	-			
ACL10050A181	Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	1			03-Sep-18	04-Sep-18	0%	-			
ACL10050A182	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 8 (CHA96	0	9			04-Sep-18	14-Sep-18	0%	-			
ACL10050A186	to CHA84) Excavation of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	5			04-Sep-18	10-Sep-18	0%	_			
ACL10050A187	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	4			10-Sep-18*	14-Sep-18	0%	-			
ACL10050A188	Blinding Layer for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	1			14-Sep-18	15-Sep-18	0%	-			
ACL10050A193	Excavation of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	5			10-Sep-18	15-Sep-18	0%				
Twin Cell Box Cu	lvert BC2											
ACL10050A030	Excavation of Box Culvert BC2 Bay 1 (CHB0 to CHB12)	0	12			21-May-18 A	04-Jun-18A	100%				
ACL10050A031	Laving Geotextile Filter and Rockfilling for BC2 Bay 1 (CHB0 to CHB12)	0	4			22-Aug-18*	25-Aug-18	0%				
ACL10050A032	Blinding Layer for Box Culvert BC2 Bay 1 (CHB0 to CHB12)	0	1			27-Aug-18	27-Aug-18	0%				
ACL10050A033	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 1 (CHB0	0	9			05-Sep-18	15-Sep-18	0%				
ACL10050A037	to CHB12) Excavation of Box Culvert BC2 Bay 2 (CHB12 to CHB24)	0	12			21-Mav-18 A	04-Jun-18A	100%				
ACL10050A038	Laving Geotextile Filter and Rockfilling for BC2 Bay 2 (CHB12 to CHB24)	0	4			16-Jun-18*	21-Jun-18	0%	_		Laying Geotex	tile Filter and Rockfilling for BC2 Bay 2 (Cl
ACL10050A039	Blinding Laver for Box Culvert BC2 Bay 2 (CHB12 to CHB24)	0	1			22-Jun-18	22-Jun-18	0%	_		Blinding Laye	er for Box Culvert BC2 Bay 2 (CHB12 to C
ACL10050A040	Formwork Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 2 (CHB12	0	9			24-Aug-18	04-Sep-18	0%	_			
ACL10050A041	to CHB24) Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 2 (CHB12 to CHB24)	0	1			04-Sep-18	05-Sep-18	0%	_			
ACL10050A042	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 2 (CHB12 to	0	11			07-Sep-18	20-Sep-18	0%	_			
ACL10050A044	CHB24) Excavation of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	12			21-May-18 A	04-Jun-18A	100%				
ACI 10050A045	Laving Gentextile Filter and Rockfilling for BC2 Bay 3 (CHB24 to CHB36)	0	4			16lun-18*	21-Jun-18	0%	_		Laying Geotex	tile Filter and Rockfilling for BC2 Bay 3 (Cl
ACI 10050A046	Blinding Laver for Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	1			22-Jun-18	22-Jun-18	0%	_		Blinding Laye	er for Box Culvert BC2 Bay 3 (CHB24 to C
ACI 100504047	Formwork Rebar Fixing and Water Ston for Base Slah of Roy Culturert BC2 Ray 3 (CHB24	0	9			13-Aug-18	23-Aur-19	0%	-			
ACI 100504048	to CHB36) Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 3 (CHB24 to CHB36)	0	1			23-Aug-18	24-Aug-18	0%	-			
ACI 100504040	Formwork and Rehar Fixing for Wall and Ton Slah of Roy Culturert BC2 Bay 3 (CLIP24 to	0	11			24-Aug-18	06-Sep-19	0%	-			
AUL 10030A049	CHB36)	U				24-Aug-10	00-3ep-18	076				
			Planned Bar	(\W/P)	<u>۸</u>	lilestone						ARQ - Pro
			Actual Bar	(*** )	✓ ▼ 1			-				Date
	<b>隧道股份</b>		Eoropot Por					3-	-MONTH ROI	LING PROC	JKAMME	15-Jun-18 3MRP

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

Forecast Bar

 $\diamond$ Planned Milestone (WP) (In comparison with WP Rev.1 dated 25 Aug 2017)





### CHUN WO - STEC - VASTEAM JOINT VENTURE

### CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

Activity ID	Activity Name	BL Project	At Completion	BL Project BL Pro	ect Start	Finish	% Comp	2, 2018	lum -	
ACL10050A050	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0 Duration	Duration 1	Start Finis	06-Sep-18	07-Sep-18	0%	viay	Jun	Jui
ACL10050A051	Excavation of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	12		21-May-18 A	04-Jun-18 <i>4</i>	100%			
ACL10050A052	Laying Geotextile Filter and Rockfilling for BC2 Bay 4 (CHB36 to CHB48)	0	4		16-Jun-18*	21-Jun-18	0%	-	Laying Geotextile	Filter and Rockfilling for BC2 Bay 4 (CHE
ACL10050A053	Blinding Layer for Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	1		22-Jun-18	22-Jun-18	0%	-	Blinding Layer fo	r Box Culvert BC2 Bay 4 (CHB36 to CHE
ACL10050A054	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 4 (CHB36	0	9		01-Aug-18	11-Aug-18	0%			
ACL10050A055	to CHB48) Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 4 (CHB36 to CHB48)	0	1		11-Aug-18	13-Aug-18	0%	-		
ACL10050A056	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to	0	11		15-Aug-18	28-Aug-18	0%			
ACL10050A057	CHB48) Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	1		28-Aug-18	29-Aug-18	0%			
ACI 100504058	Excavation of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	12		21-May-18 A	04- lup-184	100%			
ACI 10050/1000	Laving Contextile Either and Bookfilling for PC2 Bay 6 (CHD48 to CHD69)	0	5		21 May 10 A	01 lup 19/	100%			
ACL 10050A059	Directional Lower for Day Cycloset DC2 Day 5 (CHD40 to CHD50)	0	5		20-Way- 10 A	10 lup 10	00%		Blinding Laver for Box Culve	ert BC2 Bay 5 (CHB48 to CHB58)
ACE 10050A080		0			16-Juli-18	10-Juli-10	0%			
ACL10050A061	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	9		20-Jul-18	31-Jul-18	0%			
ACL10050A062	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 5 (CHB48 to CHB58)	0	1		31-Jul-18	01-Aug-18	0%			
ACL10050A063	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	11		01-Aug-18	14-Aug-18	0%			
ACL10050A064	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	1		14-Aug-18	15-Aug-18	0%			
ACL10050A066	Laying Geotextile Filter and Rockfilling for BC2 Bay 6 (CHB58 to CHB72)	0	24		07-May-18 A	04-Jun-18	100%			
ACL10050A067	Blinding Layer for Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	1		04-Jun-18 A	04-Jun-18 <i>F</i>	100%			
ACL10050A068	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	9		09-Jul-18	19-Jul-18	0%			Formv
ACL10050A069	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 6 (CHB58 to CHB72)	0	1		19-Jul-18	20-Jul-18	0%			Con
ACL10050A070	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	11		23-Jul-18	04-Aug-18	0%			C
ACL10050A071	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	1		04-Aug-18	06-Aug-18	0%			
ACL10050A075	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 7 (CHB72	0	9		26-Jun-18	07-Jul-18	0%			Formwork,Rebar Fixing and
ACL10050A076	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 7 (CHB72 to CHB84)	0	1		07-Jul-18	09-Jul-18	0%			Concrete Pouring for Bas
ACL10050A077	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to	0	11		09-Jul-18	21-Jul-18	0%			Fo
ACL10050A078	CHB84) Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0	1		21-Jul-18	23-Jul-18	0%	-		
ACL10050A084	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 8 (CHB84 to	0	8		11-May-18 A	19-May-187	A 100%			
ACL10050A085	CHB96) Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 8 (CHB84 to CHB96)	0	1		21-May-18 A	21-May-18	A 100%			
ACL10050A089	Formwork Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 9 (CHB96	0	35		20-Apr-18 A	01-Jun-18	100%			
ACI 10050A090	to CHB108) Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 9 (CHB96 to CHB108)	0	1		25-Jun-18	26-Jun-18	0%		Concrete	Pouring for Base Slab of Box Culvert B
ACI 10050A091	Enrowork and Rehar Fiving for Wall and Top Slah of Roy Culvert RC2 Ray 9 (CHR06 to	0	- 11		26- Jun-18	10- Jul-18	0%			Formwork and Rebar F
ACI 10050A002	CHB108) CHB108	0	1		10 101 18	11 10 19	0%	-		Concrete Pouring for
ACE 10050A092	Concrete Fouring for wait and top Sab of box Curvert BC2 Bay 9 (Chebo to Chebros)	0	1		10-50-10	10 May 40	078			
ACL10050A098	CHB120)	0	8		11-May-18 A	19-May-187	A 100%			Pouring for Wall and Top Slab of Box Cu
ACL10050A099	Concrete Pouring for Wall and top Slab of Box Culvert BC2 Bay 10 (CHB108 to CHB120)	0	1		25-Jun-18	26-Jun-18	0%			er Guing for Wall and lop Stab or Box Co
ACL10050A103	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	53		20-Apr-18 A	23-Jun-18	35%		Formwork,Ret	an Fixing and water Stop for Base Slab
ACL10050A104	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 11 (CHB120 to CHB128)	0	1		23-Jun-18	25-Jun-18	0%			ouring for Base Slab of Box Culvert BBC
ACL10050A105	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	11		26-Jun-18	10-Jul-18	0%			Formwork and Rebar F
ACL10050A106	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	1		10-Jul-18	11-Jul-18	0%			Concrete Pouring for
ACL10050A108	Laying Geotextile Filter and Rockfilling for BC2 Bay 12 (CHB128 to CHB144)	0	4		16-Jun-18*	21-Jun-18	0%		Laying Geotextile	Filter and Rockfilling for BC2 Bay 12 (CH
ACL10050A109	Blinding Layer for Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	1		22-Jun-18	22-Jun-18	0%		Blinding Layer fo	r Box Culvert BC2 Bay 12 (CHB128 to C
ACL10050A110	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	9		23-Jun-18	04-Jul-18	0%			Formwork,Rebar Fixing and Wate
ACL10050A111	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 12 (CHB128 to CHB144)	0	1		05-Jul-18	05-Jul-18	0%			Concrete Pouring for Base Slab
ACL10050A112	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 12 (CHB128 to CHB144)	0	11		06-Jul-18	18-Jul-18	0%			Formwo
ACL10050A113	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	1		19-Jul-18	19-Jul-18	0%			Concr
									ļ :	
			Planned Bar	(WP) •	Milestone					ARQ - Proç
			Actual Bar				2	MONTH ROLLING PRO	GRAMME	Date
	隧道股份		Forecast Bar				J' (L			

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

 $\diamond$ Planned Milestone (WP) (In comparison with WP Rev.1 dated 25 Aug 2017)

	Page 14	4 of 22	15 Jun 2018
	Qtr 3, 2018		15 Juli 2010
	Aug		Concrete Pc
36 tc	CHB48)		
48)			
	Formwork,Reba	r Fixing and Water	Stop for Base Slab of Box
	Concrete Po	ouring for Base Slab	of Box Culvert BBC2 Bay
		For	nwork and Rebar Fixing fo
		Ce	ncrete Pouring for Wall ar
		Non for Doop Clob d	Day Culvert DC2 Day 5 (
		Box Culvert PPC2	
		and Rebar Fixing for	r Wall and Ton Slah of Rov
		Pouring for Wall an	dTop Slab of Box Culvert I
		i ouring for truit u	
ork,l	Rebar Fixing and Water Stop for Base Slab of B	ox Culvert BC2 Bay	6 (CHB58 to CHB72)
rete	Pouring for Base Slab of Box Culvert BBC2 Bay	/ 6 (CHB58 to CHB7	2)
	Formwork and Rebar Fixing	for Wall and Top Sla	o of Box Culvert BC2 Bay
	Concrete Pouring for Wa	II andTop Slab of Bo	Culvert BC2 Bay 6 (CHB
Vate	er Stop for Base Slab of Box Culvert BC2 Bay 7	(CHB72 to CHB84)	
e Sla	b of Box Culvert BBC2 Bay 7 (CHB72 to CHB8	4)	
mwo	ork and Rebar Fixing for Wall and Top Slab of B	ox Culvert BC2 Bay	7 (CHB72 to CHB84)
Con	crete Pouring for Wall andTop Slab of Box Culv	ert BC2 Bay 7 (CHB	72 to CHB84)
C2	Bay 9 (CHB96 to CHB108)		
xing	for Wall and Top Slab of Box Culvert BC2 Bay	) (CHB96 to CHB108	3)
Nall	andTop Slab of Box Culvert BC2 Bay 9 (CHB96	to CHB108)	
vert	BC2 Bay 10 (CHB108 to CHB120)		
of Bo	ox Culvert BC2 Bay 11 (CHB120 to CHB128)		
2 Ba	y 11 (CHB120 to CHB128)		
xing	for Wall and Top Slab of Box Culvert BC2 Bay	1 (CHB120 to CHB	28)
Nall	andTop Slab of Box Culvert BC2 Bay 11 (CHB1	20 to CHB 128)	
3128	to CHB144)		
HB14			
Sto	p for Base Slab of Box Culvert BC2 Bay 12 (CH	в128 to CHB144)	
or Bo	d Pehar Eiving for Woll and Tap State of Barry On	Vert Boy 10 /OLIDA	18 to CHB144)
к ar	Nu neuring for Wall and Top Slab of Box Cultured DOG	Bay 12 (CHB12	
ne P	ouring top wail and top Stab of Box Culvert BC2	. Day 12 (UHB128 tố	опрі44)
rar	nme Logics based on WP Rev.1	dated 25 Aug	2017
	Revision	Checked	Approved
ev.	1 (Cut Off on 15 Jun 18)		



CHUN WO - STEC - VASTEAM JOINT VENTURE

CHUN WO - STEC - VASTEAM JOINT VENTURE

ctivity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	2, 2018 Vav		Jun		Jul
ACL10050A114	Excavation of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	5			16-Jun-18	22-Jun-18	0%	ilay	~	Excavation of B	ox Culvert BC2 Bay 13 (C	HB144 to CHB
ACL10050A115	Laying Geotextile Filter and Rockfilling for BC2 Bay 13 (CHB144 to CHB156)	0	4			23-Jun-18*	27-Jun-18	0%			Laying	Geotextile Filter and Roc	kfilling for BC2 E
ACL10050A116	Blinding Layer for Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	1			28-Jun-18	28-Jun-18	0%			🛛 Blind	ing Layer for Box Culvert	BC2 Bay 13 (CH
ACL10050A117	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 13	0	9			29-Jun-18	10-Jul-18	0%			📫	Formwc	ork,Rebar Fixing
ACL10050A118	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 13 (CHB144 to CHB156)	0	1			11-Jul-18	11-Jul-18	0%				Concr	ete Pouring for
ACL10050A119	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 to	0	11			04-Aug-18	16-Aug-18	0%	-				
ACL10050A120	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	1			17-Aug-18	17-Aug-18	0%	_				
ACL10050A121	Excavation of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	5			23-Jun-18	28-Jun-18	0%	_		Exc;	vation of Box Culvert BC:	2 Bay 14 (CHB1
ACL10050A122	Laying Geotextile Filter and Rockfilling for BC2 Bay 14 (CHB156 to CHB168)	0	4			29-Jun-18*	04-Jul-18	0%	_		📫	Laying Geotextile F	ilter and Rockfil
ACL10050A123	Blinding Layer for Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	1			05-Jul-18	05-Jul-18	0%	_			Blinding Layer for	Box Culvert BC
ACL10050A124	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 14	0	9			24-Jul-18	02-Aug-18	0%					t
ACL10050A125	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 14 (CHB156 to CHB168)	0	1			03-Aug-18	03-Aug-18	0%					
ACL10050A126	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 14 (CHB156 to	0	11			30-Aug-18	11-Sep-18	0%					
ACL10050A127	CHB168) Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	1			12-Sep-18	12-Sep-18	0%					
ACL10050A128	Excavation of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	5			29-Jun-18	05-Jul-18	0%				Excavation of Bo	x Culvert BC2 E
ACL10050A129	Laying Geotextile Filter and Rockfilling for BC2 Bay 15 (CHB168 to CHB180)	0	4			06-Jul-18*	10-Jul-18	0%	-			Laying (	Geotextile Filter
ACL10050A130	Blinding Layer for Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	1			11-Jul-18	11-Jul-18	0%	_			Blindir	ng Layer for Box
ACL10050A131	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 15	0	9			12-Jul-18	21-Jul-18	0%	_				Fo
ACL10050A132	(CHB168 to CHB180) Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 15 (CHB168 to CHB180)	0	1			23-Jul-18	23-Jul-18	0%					٥
ACL10050A133	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 15 (CHB168 to	0	11			16-Aug-18	28-Aug-18	0%					
ACL10050A134	CHB180) Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	1			29-Aug-18	29-Aug-18	0%					
ACL10050A135	Excavation of Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	5			06-Jul-18	11-Jul-18	0%				Excav	vation of Box Cu
ACI 10050A136	Laving Gentextile Filter and Rockfilling for RC2 Bay 16 (CHB180 to CHB192)	0	4			12-Jul-18*	16-Jul-18	0%	-			_	Laying Geote
ACI 10050A137	Blinding Laver for Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	1			17-Jul-18	17-Jul-18	0%	-				Blinding La
ACI 10050A138	Formwork Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 16	0	9			04-Aug-18	14-Aug-18	0%	-				- 0
ACI 10050A139	(CHB180 to CHB192) Concrete Polyring for Base Stab of Box Culvert BPC2 Boy 16 (CHB180 to CHB192)	0	1			15-Aug-18	15-Aug-18	0%	_				
ACI 10050A140	Controller in our ing for base diab of box Curvert bboz bay to (criterio to criteriaz)	0	11			30-Aug-18	11-Sep-18	0%					
ACI 10050A140	CHB192) ChB192) ChB192)	0	1			12 Sop 19	12 Sop 19	0%	_				
ACL 10050A141	Concrete Fouring for wait and for state of Box Curvert BC2 Bay To (CFB too to CFB to2)	0	5			12-3ep-16	12-Sep-16	0%					Excavatio
ACL 10050A142	Excavation of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	5			12-JUI-10	17-Jul-10	0%					
AGL10050A143		0	4			18-JUI-18"	21-JUI-18	0%	_				
AGL10050A144	Blinding Layer for Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	1			23-JUI-18	23-JUI-18	0%	_				
ACL10050A145	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	9			24-Jul-18	02-Aug-18	0%	_				
ACL10050A146	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 17 (CHB192 to CHB201.096)	0	1			03-Aug-18	03-Aug-18	0%					
ACL10050A147	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 17 (CHB192 to CHB201.096)	0	11			16-Aug-18	28-Aug-18	0%					
ACL10050A148	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	1			29-Aug-18	29-Aug-18	0%					
At-grade Internal	Road L1												
Road L1 and L5	(Portion A1)												
Road L1 (Portio	n A1)												- 44 5
ACL10100A001	A1 - Excavation and Rock Breaking along Road L1 from Pedestrian Connectivity System B to West Portal	0	254			04-Sep-17 A	16-Jul-18	80%					A1 - Excava
ACL10110	A1 - Install Road Drainage, Water Mains, Ducts and Utilities along Road L1 from System B to West Portal	80	80	04-Apr-18	11-Jul-18	16-Aug-18*	20-Nov-18	0%			1		
ACL10121A001	A1 - Excavation for Drainage Pipes Laying from S212 to S214 at Road L1	0	12			02-May-18 A	15-May-18 A	100%	_				Desire Et 1
ACL10121A002	A1 - Excavation for Drainage Pipes Laying from S214 to S215 at Road L1	0	13			16-Jun-18	03-Jul-18	0%				A1 - Excavation for D	)rainage Pipes I
ACL10121A003	A1 - Construct for Manholes S213 at Road L1	0	41			28-May-18 A	17-Jul-18	20%		1 1 1			A1 - Const
					• • •	A*1							ARQ - Proc
			Planned Bar	(775)	◆ ◆ N	villestone						Date	
	隧道股份		Forecast Ray					3-	-MONTH ROL	LING PROC	<b>FRAMME</b>	15-Jun-18	3MRP R
	俊和-上隧-浩隆聯營	♦ ♦	Planned Mile	stone (WP)				(Ir	n comparison with	WP Rev.1 dated	l 25 Aug 2017)		
				· · /									

		Page 15	5 of 22	
		_		15 Jun 2018
		Qtr 3, 2018 Aug		Sep
56)				
ay 1		14 to CHB156)		
	Water S	ton for Base Slab of Box Culvert BC2 B	3ay 13 (CHB144 to C	CHB156)
Base	e Slab of I	Box Culvert BBC2 Bay 13 (CHB144 to )	CHB156)	5115100)
Dust		Formw	ork and Rebar Fixin	ng for Wall and Top Slab of
		Conc	rete Pouring for Wa	Il andTop Slab of Box Culv
56 to	o CHB168		Ū	
ling f	for BC2 B	ay 14 (CHB156 to CHB168)		
2 Ba	ay 14 (CH	B156 to CHB168)		
		Formwork,Rebar Fixing and Wat	er Stop for Base Sla	b of Box Culvert BC2 Bay
		Concrete Pouring for Base Slat	o of Box Culvert BBC	C2 Bay 14 (CHB156 to CH
			_	Forn
				🛛 Cc
ay 1	5 (CHB16	8 to CHB180)		
and	Rockfilling	for BC2 Bay 15 (CHB168 to CHB180)		
Cul	vert BC2	Bay 15 (CHB168 to CHB180)		
mw	ork,Reba	Fixing and Water Stop for Base Slab	of Box Culvert BC2	Bay 15 (CHB168 to CHB1
Cor	ncrete Pou	rring for Base Slab of Box Culvert BBC	2 Bay 15 (CHB168	to CHB180)
			For	nwork and Rebar Fixing fo
			1 Ce	ncrete Pouring for Wall ar
lvert	BC2 Bay	16 (CHB180 to CHB192)		
extile	e Filter an	d Rockfilling for BC2 Bay 16 (CHB180 I	to CHB192)	
yer	for Box C	ulvert BC2 Bay 16 (CHB180 to CHB19	2)	
		Formwork,	Rebar Fixing and W	/ater Stop for Base Slab of
		Concrete	Pouring for Base	lab of Box Culvert BBC2 E
				Forn
				🛛 Cc
n of E	Box Culve	rt BC2 Bay 17 (CHB192 to CHB201.09	96)	
/ing ·	Geotextile	Filter and Rockfilling for BC2 Bay 17 (	CHB192 to CHB201	.096)
Blin	ding Laye	r for Box Culvert BC2 Bay 17 (CHB192	to CHB201.096)	
		Formwork, Rebar Fixing and Wat	er Stop for Base Sla	b of Box Culvert BC2 Bay
		Concrete Pouring for Base Slat	or Box Cuivert BBC	22 Bay 17 (CHB192 to CH
				more and Rebail Fixing to
			L CL	ncrete Pouring for Wallan
tion	and Rock	Breaking along Road L1 from Pedestr	ian Connectivity Sv	stem B to West Portal
			, , ,	
.ayin	ig from S2	14 to S215 at Road L1		
ruct	for Manho	les S213 at Road L1		
rar	nme L	ogics based on WP Rev.1	dated 25 Aug	2017
	4.10	Revision	Checked	Approved
ev.	1 (Cut	Off on 15 Jun 18)		



CHUN WO - STEC - VASTEAM JOINT VENTURE

### CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

divident ID	And day Manage	DI Desirat	At Completion	DI Destast	DI Desisat	Chart	Finish	0/ 0
		Duration	Duration	Start	Finish	Start	FIIIISII	7% Comp
ACL10121A00	03a A1 - Construct for Manholes S212 at Road L1	0	14			17-Jul-18	02-Aug-18	0%
ACL10121A00	04a A1 - Construct for Manholes S214 and S215 at Road L1	0	14			02-Aug-18	18-Aug-18	0%
ACL10121A00	A1 - Drainage Pipes Laying from S212 to S213 at Road L1	0	14			02-Aug-18	18-Aug-18	0%
ACL10121A0	A1 - 1650 Dia. Drainage Pipes Laying from S213 to S214 at Road L1	0	75			02-Jun-18 A	31-Aug-18	20%
ACL10121A00	A1 - Drainage Pipes Laying from S214 to S215 at Road L1	0	14			31-Aug-18	17-Sep-18	0%
ACL10121A00	A1 - Backfilling for Drainage Pipes Laving from S212 to 214 at Road L1	0	14			31-Aug-18	17-Sep-18	0%
ACI 10121A0	0 A1 - Excavation for Drainage Pines Laving between Manhole S215 to TM20b at Road L1	0	22			04lun-18 A	30-Jun-18	20%
ACL 40420A0	A - ZACAVAILON TO Drainage Tipes Laving between maintoie 32.13 to Timzob at Road L1	0	7			00 May 49 A	45 May 49 A	1000/
ACL40130A0	AT - 750 Dia Drainage Pipes Laying adjacent of Portion A4 and A5	0	/			00-101ay-10 A	15-Way-16 A	100%
Road L5 (Port	ion A1)							
ACL10120A00	D5 A1 - 1200mm Dia Drainage Pipes Laying from S214a to S214c adjacent to Road L1/L5 Junction	0	5			10-May-18 A	15-May-18 A	100%
ACL10120A00	A1 - Further Excavation for 1200mm Dia Drainage Pipes Laying from S214c to S214b incl. Manhole S214b	0	5			21-May-18 A	26-May-18 A	100%
ACL10120A00	A1 - Continue 1200mm Dia. Drainage Pipes Laying from S214c to S214b	0	4			28-May-18 A	31-May-18 A	100%
ACL10120A00	A1 - Construct for Manhole (1no) from S214b	0	16			02-Jun-18 A	21-Jun-18	50%
ACL10120A00	9 A1 - Backfilling for 1200mm Dia Drainage Pipes Laying from S214a to S214c incl. S214c to	0	14			21-Jun-18	09-Jul-18	0%
ACL10120A07	Half way approaching S214b 0 A1 - Further Backfilling for 1200mm Dia Drainage Pipes Laving from S214c to S214b	0	14			09-Jul-18	25-Jul-18	0%
Road L4 (Denti		Ű						570
		<u>^</u>	74			OF New 12 1	04 1-1-1-0	50/
ACL10039A00	RUCK Sope Trimming at SLope A15b	U	/1			05-May-18 A	31-Jul-18	5%
At-grade Intern	al Road L2 (Portion B2/B11/B12)							
ACL20030	B2/B11/B12 - Rock Breaking in Portion B11	300	300	28-Aug-18	30-Aug-19	28-Aug-18*	30-Aug-19	0%
At-grade Intern	al Road L4 (Portion C1a)							
Noise Barrier								
ACL401354	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0	2			04-Aug-18	06-Aug-18	0%
ACL401355	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0	3			07-Aug-18	09-Aug-18	0%
ACL401356	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0	1			- 10-Aug-18	10-Aug-18	0%
ACI 401262	C1a - Installation of Formworks for Rase Slob of Noise Portion Pout#2 (1at Stars)	-				11_0.00 10	13. Aug 19	00/
101-11	The metallicity of the metallici	-	<u> </u>			11-Aug-10	10-Aug-10	
ACL401364	Uta - Kebar Placement for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0	3			14-Aug-18	16-Aug-18	0%
ACL401365	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0	1			17-Aug-18	17-Aug-18	0%
ACL401372	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0	2			01-Aug-18	02-Aug-18	0%
ACL401373	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0	3			03-Aug-18	06-Aug-18	0%
ACL401374	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0	1			07-Aug-18	07-Aug-18	0%
ACL401381	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0	2			18-Jul-18	19-Jul-18	0%
ACL401382	C1a - Rebar Placement for Base Slab of Noise Barrier - Bav #4 (1st Stage)	0	3			20-Jul-18	23-Jul-18	0%
ACI 401202	C1a - Concreting Pouring for Ress Slah of Noise Partier - Pour#4 (1at Stoge)	0	1			24-1-1-10	24_101.10	00/
AGL401383	Ora - Concreting Fouring for base Slab of Noise Barnet - Bay #4 (TSI Stage)	-	-			24-JUI-18	24-Jul-18	0%
ACL401390	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0	2			25-Jul-18	26-Jul-18	0%
ACL401391	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0	3			27-Jul-18	30-Jul-18	0%
ACL401392	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0	1			31-Jul-18	31-Jul-18	0%
ACL401399	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	2			14-Jul-18	16-Jul-18	0%
ACL401400	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	3			17-Jul-18	19-Jul-18	0%
ACL401401	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	1			20-Jul-18	20-Jul-18	0%
ACI 401408	C1a - Installation of Formworks for Base Slah of Noise Barrier - Bay #7 (1et Stopp)	0	2			21- Jul-19	23- Jul-18	0%
ACL 404 100	C4. Debes Discomment for Desc Clab of Noise Dather D. (17.14.10)	0	<u> </u>			21-JUE 10	20-0 ur 10	0.00
ACL401409	Uta - Repar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)	U	3			∠4-Jul-18	∠o-Jul-18	0%
ACL401410	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0	1			27-Jul-18	27-Jul-18	0%
ACL401417	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	2			29-Jun-18	30-Jun-18	0%
			Planned Bar	(WP)	♦ N	lilestone		
			Actual Bar	、 /		-		-
	隧道股份		Eorocast Bar					3

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

Forecast Bar

 $\diamond$ Planned Milestone (WP)

**3-MONTH ROLLING PROGRAMME** (In comparison with WP Rev.1 dated 25 Aug 2017)

	Page 16 of 22	
		15 Jun 2018
	Qtr 3, 2018 Aug	Sep
	A1 - Construct for Manholes S212 at Road L1	
	A1 - Construct for M	anholes S214 and S215 at R
	A1 - Drainage Pipes	Laying from S212 to S213 at
		AT - 1650 Dia. Drainage F
betv	veen Manhole S215 to TM20b at Road L1	
n Di	a Drainage Pipes Laying from S214a to S214c incl. S214c to Half	way approaching S214b
	A1 - Further Backfilling for 1200mm Dia Drainage Pipes Laying fro	om S214c to S214b
	Rock Slope Trimming at SLope A15b	
	<b>—</b>	
	C1a - Installation of Formworks for Base S	lab of Noise Barrier - Bay #1
	C1a - Rebar Placement for Base Slat	o of Noise Barrier - Bay #1 (1
	C1a - Concreting Pouring for Base	Slab of Noise Barrier - Bay #
		for Pase Slab of Noise Bar
		ring for Base Slab of Noise Barne
	C1a - Installation of Formworks for Base Slab of N	loise Barrier - Bay #3 (1st Sta
	C1a - Rebar Placement for Base Slab of N	oise Barrier - Bay #3 (1st Sta
	C1a - Concreting Pouring for Base Slab	of Noise Barrier - Bay #3 (1st
nsta	llation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st	Stage)
C1a	- Rebar Placement for Base Slab of Noise Barrier - Bay #4 (1st	Ståge)
с	1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (	1st Stage)
	C1a - Installation of Formworks for Base Slab of Noise Barrier	Bay #5 (1st Stage)
	C1a - Rebar Placement for Base Slab of Noise Barrier -	Bay #5 (1st Stage)
	C1a - Concreting Pouring for Base Slab of Noise Barri	er - Bay #5 (1st Stage)
ation	of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage	)
Reba	ar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	
Co	ncreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stag	je)
C1a	- Installation of Formworks for Base Slab of Noise Barrier - Bay	#7 (1st Stage)
	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7	(1st Stage)
	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay	/ #7 (1st Stage)
lab	of Noise Barrier - Bay #8 (1st Stage)	
*-	mmo Logico boord on M/D David Jata J 05 A	10 2017
rai	Revision VP Rev.1 dated 25 Au	Approved
ev.	1 (Cut Off on 15 Jun 18)	



CHUN WO - STEC - VASTEAM JOINT VENTURE

### CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

ctivity ID	Activity Name	BL Project	At Completion	BL Project Start	BL Project	Start	Finish	% Comp	2, 2018 May	lun	Int
ACL401418	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	3	Start	1 111511	03-Jul-18	05-Jul-18	0%	nay	Jun	C1a - Rebar Placement for Base
ACL401419	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	1			06-Jul-18	06-Jul-18	0%			C1a - Concreting Pouring for B
ACL401426	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #9 (1st Stage)	0	2			07-Jul-18	09-Jul-18	0%			C1a - Installation of Form
ACL401427	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #9 (1st Stage)	0	3			10-Jul-18	12-Jul-18	0%			C1a - Rebar Placer
ACL401428	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #9 (1st Stage)	0	1			13-Jul-18	13-Jul-18	0%			C1a - Concreting
ACL401435	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #10 (1st Stage)	0	2			26-Jun-18	27-Jun-18	0%		🗖 C1a	- Installation of Formworks for Base Slab o
ACL401436	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #10 (1st Stage)	0	3			28-Jun-18	30-Jun-18	0%			C1a - Rebar Placement for Base Slab of N
ACL401437	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #10 (1st Stage)	0	1			03-Jul-18	03-Jul-18	0%			C1a - Concreting Pouring for Base S
ACL401444	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #11 (1st Stage)	0	2			04-Jul-18	05-Jul-18	0%			C1a - Installation of Formworks
ACL401445	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #11 (1st Stage)	0	3			06-Jul-18	09-Jul-18	0%			C1a - Rebar Placement f
ACL401446	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #11 (1st Stage)	0	1			10-Jul-18	10-Jul-18	0%			C1a - Concreting Pouri
ACL401453	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #12 (1st Stage)	0	2			28-May-18 A	29-May-18 A	100%			
ACL401454	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #12 (1st Stage)	0	3			16-Jun-18	20-Jun-18	0%		C1a - Rebar Plac	ement for Base Slab of Noise Barrier - Bay
ACL401455	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #12 (1st Stage)	0	1			21-Jun-18	21-Jun-18	0%		🛽 C1a - Concretin	g Pouring for Base Slab of Noise Barrier -
ACL401462	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0	2			16-Jun-18	19-Jun-18	0%	-	C1a - Installation of	Formworks for Base Slab of Noise Barrier
ACL401463	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0	3			20-Jun-18	22-Jun-18	0%		C1a - Rebar F	Placement for Base Slab of Noise Barrier - I
ACL401464	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0	1			25-Jun-18	25-Jun-18	0%		🛛 C1a - C	oncreting Pouring for Base Slab of Noise B
ACL401471	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #14 (1st Stage)	0	2			18-May-18 A	19-May-18 A	100%			
ACL401472	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #14 (1st Stage)	0	3			24-May-18 A	26-May-18 A	100%			
ACL401473	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #14 (1st Stage)	0	1			29-May-18 A	29-May-18 A	100%			
ACL401480	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #15 (1st Stage)	0	2			16-Jun-18	19-Jun-18	0%		C1a - Installation of	Formworks for Base Slab of Noise Barrier
ACL401481	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #15 (1st Stage)	0	3			20-Jun-18	22-Jun-18	0%		C1a - Rebar F	Placement for Base Slab of Noise Barrier -
ACL401482	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #15 (1st Stage)	0	1			23-Jun-18	23-Jun-18	0%		C1a - Cond	eting Pouring for Base Slab of Noise Barrie
ACL401489	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #16 (1st Stage)	0	1			21-Mav-18 A	22-May-18 A	100%			
ACL401490	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #16 (1st Stage)	0	3			24-May-18 A	26-May-18 A	100%			
ACL401491	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #16 (1st Stage)	0	1			01-Jun-18 A	01-Jun-18A	100%			
ACL401498	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #17 (1st Stage)	0	2			20-Jun-18	21-Jun-18	0%	-	🔲 C1a - Installatió	n of Formworks for Base Slab of Noise Ba
ACI 401499	C1a - Rehar Placement for Base Slah of Noise Barrier - Bay #17 (1st Stage)	0	3			22-Jun-18	25-Jun-18	0%		C1a - R	ebar Placement for Base Slab of Noise Bar
ACI 401500	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #17 (1st Stage)	0	1			26- Jun-18	26- Jun-18	0%		[] C1a -	Concreting Pouring for Base Slab of Noise
ACI 401517	C1a - Rehar Placement for Base Slah of Noise Barrier - Ray #19 (1st Stare)	0	3			17-May-18 A	19-May-18 A	100%			
ACL 401518	C1a - Concreting Pouring for Rese Sish of Noise Barrier - Bay #19 (1st Stage)	0	1			23-May-18.A	23-May-18 A	100%			
ACL 401529	C1a - Donotesting in our ing for base bias of Holes Darrier - Day #15 (13) Orage)	0	2			14 Sop 19	15 Son 19	0%	_		
ACL401020	C1a - Dobar Placement for Bace Slob of Noise Darrier - Day #24 (1at Class)	0	2			14-38p-10	10-3ep-16	100%			
ACL401535	C1a - Neural Frauement for Dase Stab of Neira Davier - Bay #21 (1st Stage)	0	3			17-IVidy-18 A	19-1Viay-18 A	100%			
ACL401536	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #21 (1st Stage)	0	1			23-May-18 A	23-May-18 A	100%	•		
ACL401546	Cia - Rebai Placement for Southin H i Wall of Noise Barrier - Bay #22 (2nd Stage)	0	2			10-Sep-16	11-Sep-18	0%	-		
ACL401547	C1a - Installation of Temporary Mattern and Formworks for 3600mm H1 Wall of Noise Barrier - Bay #22 (2nd Stage)	0	2			12-Sep-18	13-Sep-18	0%			
ACL401548	Cta - Concreting Pouring for 3600mm H1 Wall of Noise Barrier - Bay #22 (2nd Stage)	0	1			14-Sep-18	14-Sep-18	0%			a - Installation of Formworks for Poos Sist
ACL401552	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #23 (1st Stage)	0	2			27-Jun-18*	28-Jun-18	0%			
ACL401553	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #23 (1st Stage)	0	3			29-Jun-18	03-Jul-18	0%			
ACL401554	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #23 (1st Stage)	0	1			04-Jul-18	04-Jul-18	0%			U C1a - Concreting Pouring for Base
ACL401564	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	2			20-Aug-18	21-Aug-18	0%			
ACL401565	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	2			22-Aug-18	23-Aug-18	0%			
ACL401566	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	1			24-Aug-18	24-Aug-18	0%			
	-			(),())						· · · · · · · · · · · · · · · · · · ·	
			Planned Bar	(VVP)	◆ ◆ N	lilestone					Date
	離道股份		Actual Bar					3-	MONTH ROLLIN	NG PROGRAMME	15-Jun-18 3MRP R

俊和-上隧-浩隆聨營 CHUN WO - STEC - VASTEAM JOINT VENTURE

orecast Bar  $\diamond$ Planned Milestone (WP) (In comparison with WP Rev.1 dated 25 Aug 2017)





CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

ctivity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	2, 2018 Vlav		un	Jul
ACL401567	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0	2			25-Aug-18	27-Aug-18	0%				
ACL401568	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0	1			28-Aug-18	28-Aug-18	0%				
ACL401569	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0	1			29-Aug-18	29-Aug-18	0%				
ACL401573	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage)	0	2			24-Aug-18	25-Aug-18	0%				
ACL401574	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage)	0	2			27-Aug-18	28-Aug-18	0%				
ACL401575	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #25 (2nd Stage)	0	1			29-Aug-18	29-Aug-18	0%				
ACL401576	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0	2			30-Aug-18	31-Aug-18	0%				
ACL401577	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0	1			01-Sep-18	01-Sep-18	0%				
ACL401578	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0	1			03-Sep-18	03-Sep-18	0%				
ACL401582	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0	2			18-Aug-18	20-Aug-18	0%				
ACL401583	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0	2			21-Aug-18	22-Aug-18	0%				
ACL401584	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0	1			23-Aug-18	23-Aug-18	0%				
ACL401585	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0	2			24-Aug-18	25-Aug-18	0%				
ACL401586	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd	0	1			27-Aug-18	27-Aug-18	0%				
ACL401587	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0	1			28-Aug-18	28-Aug-18	0%				
ACL401591	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #27 (2nd Stage)	0	2			25-Aug-18	27-Aug-18	0%				
ACL401592	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise	0	2			28-Aug-18	29-Aug-18	0%				
ACL401593	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #27 (2nd Stage)	0	1			30-Aug-18	30-Aug-18	0%				
ACL401594	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0	2			31-Aug-18	01-Sep-18	0%				
ACL401595	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd	0	1			03-Sep-18	03-Sep-18	0%				
ACL401596	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0	1			04-Sep-18	04-Sep-18	0%				
ACL401600	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0	2			21-Aug-18	22-Aug-18	0%				
ACL401601	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise	0	2			23-Aug-18	24-Aug-18	0%				
ACL401602	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0	1			25-Aug-18	25-Aug-18	0%				
ACL401603	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0	2			27-Aug-18	28-Aug-18	0%				
ACL401604	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd	0	1			29-Aug-18	29-Aug-18	0%				
ACL401605	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0	1			30-Aug-18	30-Aug-18	0%				
ACL401609	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0	2			29-Aug-18	30-Aug-18	0%				
ACL401610	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise	0	2			31-Aug-18	01-Sep-18	0%				
ACL401611	Barrier - Bay #29 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0	1			03-Sep-18	03-Sep-18	0%				
ACL401612	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0	2			04-Sep-18	05-Sep-18	0%				
ACL401613	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd	0	1			06-Sep-18	06-Sep-18	0%				
ACL401614	Stage) C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0	1			07-Sep-18	07-Sep-18	0%				
ACL401618	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0	2			27-Aug-18	28-Aug-18	0%				
ACL401619	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise	0	2			29-Aug-18	30-Aug-18	0%				
ACL401620	ваггиег - Bay #30 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0	1			31-Aug-18	31-Aug-18	0%				
ACL401621	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0	2			01-Sep-18	03-Sep-18	0%				
ACL401622	C1a - Installation of Formworkst for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd	0	1			04-Sep-18	04-Sep-18	0%				
ACL401623	Stage) C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0	1			05-Sep-18	05-Sep-18	0%				
ACL401627	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0	2			30-Aug-18	31-Aug-18	0%				
ACL401628	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise	0	2			01-Sep-18	03-Sep-18	0%				
ACL401629	Barrier - Bay #31 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0	1			04-Sep-18	04-Sep-18	0%				
ACL401630	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0	2			05-Sep-18	06-Sep-18	0%				
	-										I	
			Planned Bar	(WP)	• • N	lilestone						ARQ - Progra
			Actual Bar	-				2	молти роі	I INC DDOG	° D A МИЛЕ	Date
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		Forecast Bar					3-			INAMINIC	15-Jun-18  3MRP Rev

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE Forecast Bar

Planned Milestone (WP)  $\diamond$ 

**3-MONTH ROLLING PROGRAMME** (In comparison with WP Rev.1 dated 25 Aug 2017)

	Page 18 of 22
	15 Jun 2018
	Qtr 3, 2018
	C1a - Rebar Placement for 2400
	C1a - Installation of Formwork:
	C1a - Concrete Pouring for 2
	C1a - Rebar Placement for 3600mm
	C1a - Installation of Temporary
	Cla - Concreting Pouring for
	C1a - Rebar Placement f
	C1a - Installation of For
	C1a - Concrete Pou
	C1a - Rebar Placement for 3600mm HT Wall
	C1a - Installation of Temporary Platform a
	C1a - Concreting Pouring for 3600mm H
	C1a - Rebar Placement for 2400mm
	C1a - Installation of Formworks I
	C1a - Concrete Pouring for 24
	C1a - Rebar Placement for 3600
	C1a - Installation of Tempora
	C1a - Concreting Pouring f
	C1a - Rehar Placement for 3600mm HT V
	Cta - Installation of Temporary Platform
	C1a - Cohcreting Pouring for 3600m
	C1a - Rebar Placement for 240
	Cta - Installation of Formwor
	C1a - Concrete Pouring for
	C1a - Rebar Placement for
	📮 C1a - Installation of Ter
	C1a - Concreting P
	🔲 C1a - Rebar Pla
	🛛 C1a - Installat
	🛽 C1a - Conc
	C1a - Rebar Placement for 36
	C1a - Installation of Tempo
	🛛 C1a - Concreting Pouring
	C1a - Rebar Placer
	C1a - Installation
	C1a - Concrete
	C1a - Rebar Placement f
	C1a - Installation of
	C1a - Concreting
	🗖 C1a - Rebar F
ogramme	Logics based on WP Rev.1 dated 25 Aug 2017 Revision Checked Approved
Rev.1 (Cu	ut Off on 15 Jun 18)



CHUN WO - STEC - VASTEAM JOINT VENTURE

### CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE **3-MONTH ROLLING PROGRAMME**

vity ID Activity Name	BL Project	At Completion	BL Project	BL Project	Start	Finish	% Comp	2, 2018		19	lul.
ACL401631 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd	0 Duration	1	Start	FIIIISII	07-Sep-18	07-Sep-18	0%	lay	J	an	Jui
ACL401632 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0	1			08-Sep-18	08-Sep-18	0%				
ACL401636 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0	2			28-Aug-18	29-Aug-18	0%				
ACL401637 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise	0	2			30-Aug-18	31-Aug-18	0%				
Barrier - Bay #32 (2nd Stage) ACL401638 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0	1			01-Sep-18	01-Sep-18	0%				
ACI 401639 C1a - Rehar Placement for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stare)	0	2			03-Sep-18	04-Sep-18	0%				
ACI 401640 C4a - Installation of Stool Enzymutation for 2400mm HT Wall of Nairo Partier. Day #22 (2rr	0	-			05 Sop 19	05 Sop 19	0%				
ACL401040 Stage)	0	1			00-3ep-18	00-Sep-18	0%				
ACL401641 C1a - Concrete Pouring for 2400mm H1 Wall of Noise Barrier - Bay #32 (3rd Stage)	0	1			06-Sep-18	06-Sep-18	0%				
Twin 1950 Dia. Downpipe and Cascade	÷						_				Construct Tempero nul loud Dood at Door
ACL40020A001B: C1a - Construct Temporary Haul Road at Road L4 Connecting at Retaining Wall RWA12	0	40			08-May-18 A	25-Jun-18	50%				Sonstruct remporary hau koad at koad
Retaining Wall KWA12	<u> </u>	077		ŕ	07 Aug 47 A	40 141 40	0594				C1a- F
ACL40020A002 CTa - Excavate RVVAT2 - Bay #20 to 17 (to +154/IPPD)	0	211			07-Aug-17 A	10-Jul-10	65%				
ACL40020A003 C1a - Construct RWA12 - Bay #20 Base Slab and Wall upward +165mPD as 1st Portion	0	12			16-Jul-18	30-Jul-18	0%				
ACL40020A004 C1a - Back Fill RWA12 - Bay #20 upward +163mPD	0	6			30-Jul-18	06-Aug-18	0%				
ACL40020A005 C1a - Construct RWA12 - Bay #19 to 17	0	6			06-Aug-18	13-Aug-18	0%				
ACL40020A006 C1a - Construct RWA12 - Bay #20 Wall upward +175mPD as 2nd Portion	0	14			06-Aug-18	22-Aug-18	0%				
ACL40020A007 C1a - Back Fill RWA12 - Bay #19 to 17	0	6			13-Aug-18	20-Aug-18	0%				
ACL40110A001 C1a - Excavate RWA12 - Bay #21 (+156.6mPD) to Demolish Existing Soil Nails	0	47			02-May-18 A	27-Jun-18	50%			C1	a - Excavate RWA12 - Bay #21 (+156.6
ACL40110A002 C1a - Demolish Existing Soil Nails at RWA12 Bay #21	0	12			28-Jun-18	12-Jul-18	0%				C1a - Demolis
ACL40115A001 C1a - Back Fill SYS-A South Tower after Demolishing Existing Soil Nails to Form Platform	0	6			13-Jul-18	19-Jul-18	0%				
ACL40120A001 C1a - Construct RWA12 - Bay #21 Base Slab and Wall upward +165mPD as 1st Portion	0	14			20-Jul-18	04-Aug-18	0%				
ACL40120A002 C1a - Back Fill RWA12 - Bay #21 and 22 upward +163mPD (15 layers @ 4 layers/day)	0	6			06-Aug-18	11-Aug-18	0%				
ACL40955 C1a - Excavate RWA12 - Bay #1 to 8	78	60	26-Jul-17	26-Oct-17	13-Aug-18	24-Oct-18	0%				
Retaining Wall RWA18											
ACL40170A006 C1a - Mass Concrete Foundation of RWA18 Bay #1	0	6			21-May-18 A	28-May-18 A	100%				
ACL40170A007 C1a - Mass Concrete Foundation of RWA18 Bay #2	0	7			12-May-18 A	19-May-18 A	100%				
ACL40170A008 C1a - Mass Concrete Foundation of RWA18 Bay #3	0	6			21-May-18 A	28-May-18 A	100%				
ACL40170A009 C1a - Mass Concrete Foundation of RWA18 Bay #4	0	7			12-May-18 A	19-May-18 A	100%				
ACL40170A010 C1a - Mass Concrete Foundation of RWA18 Bay #5	0	7			12-May-18 A	19-May-18 A	100%				
ACL 40180 C1a - Construction of Base Slab of RWA18 - Bay #1	12	12	16-Dec-17	02-Jan-18	03-Jul-18	16-Jul-18	0%				C12-
ACI 40190 C1a - Construction of Wall of RWA18 - Ray #1	12	12	03-Mar-18	16-Mar-18	17- Jul-18	30- Jul-18	0%				
	12	12	02 Dec 17	15 Dec 17	10 lun 10*	20. Jun 10	0%			1	
	12	12	14 5-6 40	02 May 10	02 10140	30-3011-10	0%				Cia - Construction of Base Slab of F
ACL40210 C1a - Construction of wall of KWA18 - Bay #2	12	12	14-F 6D-18	02-Mar-18	U3-JUI-18	16-JUI-18	U%				C1a -
ACL40220 C1a - Construction of Base Slab of RWA18 - Bay #3	12	12	18-Nov-17	01-Dec-17	03-Jul-18	16-Jul-18	0%				C1a -
ACL40230 C1a - Construction of Wall of RWA18 - Bay #3	12	12	31-Jan-18	13-Feb-18	17-Jul-18	30-Jul-18	0%				
ACL40240 C1a - Construction of Base Slab of RWA18 - Bay #4	12	12	02-Dec-17	15-Dec-17	16-Jun-18*	30-Jun-18	0%				C1a - Construction of Base Slab of F
											C1a -
ACL40250 C1a - Construction of Wall of RWA18 - Bay #4	12	12	24-Feb-18	09-Mar-18	03-Jul-18	16-Jul-18	0%				
ACL40250     C1a - Construction of Wall of RWA18 - Bay #4       ACL40260     C1a - Construction of Base Slab of RWA18 - Bay #5	12	12 12	24-Feb-18 18-Nov-17	09-Mar-18 01-Dec-17	03-Jul-18 16-Jun-18*	16-Jul-18 30-Jun-18	0%				C1a - Construction of Base Slab of F
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5	12 12 12	12 12 12	24-Feb-18 18-Nov-17 07-Feb-18	09-Mar-18 01-Dec-17 23-Feb-18	03-Jul-18 16-Jun-18* 17-Jul-18	16-Jul-18 30-Jun-18 30-Jul-18	0%				C1a - Construction of Base Slab of F
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Back Filling Retaining Wall RWA18 (5 bays)	12 12 12 12 45	12 12 12 45	24-Feb-18 18-Nov-17 07-Feb-18 10-Mar-18	09-Mar-18 01-Dec-17 23-Feb-18 07-May-18	03-Jul-18 16-Jun-18* 17-Jul-18 31-Jul-18	16-Jul-18 30-Jun-18 30-Jul-18 20-Sep-18	0% 0% 0% 0%				C1a - Construction of Base Slab of F
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Back Filling Retaining Wall RWA18 (5 bays)         WSD Access Road (Portion B5)	12 12 12 45	12 12 12 45	24-Feb-18 18-Nov-17 07-Feb-18 10-Mar-18	09-Mar-18 01-Dec-17 23-Feb-18 07-May-18	03-Jul-18 16-Jun-18* 17-Jul-18 31-Jul-18	16-Jul-18 30-Jun-18 30-Jul-18 20-Sep-18	0% 0% 0%				C1a - Construction of Base Slab of F
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Back Filling Retaining Wall RWA18 (5 bays)         WSD Access Road (Portion B5)         ACL60010       B5 - Site Clearance and Tree Felling	12 12 12 45 46	12 12 12 45 46	24-Feb-18 18-Nov-17 07-Feb-18 10-Mar-18 19-Dec-17	09-Mar-18 01-Dec-17 23-Feb-18 07-May-18 13-Feb-18	03-Jul-18 16-Jun-18* 17-Jul-18 31-Jul-18 07-Aug-18	16-Jul-18 30-Jun-18 30-Jul-18 20-Sep-18 29-Sep-18	0% 0% 0% 0%				C1a - Construction of Base Slab of R
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Back Filling Retaining Wall RWA18 (5 bays)         WSD Access Road (Portion B5)         ACL60010       B5 - Site Clearance and Tree Felling	12 12 12 45 46	12 12 12 45 46	24-Feb-18 18-Nov-17 07-Feb-18 10-Mar-18 19-Dec-17	09-Mar-18 01-Dec-17 23-Feb-18 07-May-18 13-Feb-18	03-Jul-18 16-Jun-18* 17-Jul-18 31-Jul-18 07-Aug-18	16-Jul-18 30-Jun-18 30-Jul-18 20-Sep-18 29-Sep-18	0% 0% 0% 0%				C1a - Construction of Base Slab of F
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Back Filling Retaining Wall RWA18 (5 bays)         WSD Access Road (Portion B5)         ACL60010       B5 - Site Clearance and Tree Felling	12 12 12 45 46	12 12 12 45 46	24-Feb-18 18-Nov-17 07-Feb-18 10-Mar-18 19-Dec-17	09-Mar-18 01-Dec-17 23-Feb-18 07-May-18 13-Feb-18	03-Jul-18 16-Jun-18* 17-Jul-18 31-Jul-18 07-Aug-18	16-Jul-18 30-Jun-18 30-Jul-18 20-Sep-18 29-Sep-18	0% 0% 0%				C1a - Construction of Base Slab of R
ACL40250       C1a - Construction of Wall of RWA18 - Bay #4         ACL40260       C1a - Construction of Base Slab of RWA18 - Bay #5         ACL40270       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Construction of Wall of RWA18 - Bay #5         ACL40275       C1a - Back Filling Retaining Wall RWA18 (5 bays)         WSD Access Road (Portion B5)         ACL60010       B5 - Site Clearance and Tree Felling	12 12 12 45 46	12 12 12 45 46 Planned Bar	24-Feb-18 18-Nov-17 07-Feb-18 10-Mar-18 19-Dec-17 (WP)	09-Mar-18 01-Dec-17 23-Feb-18 07-May-18 13-Feb-18	03-Jul-18 16-Jun-18* 17-Jul-18 31-Jul-18 07-Aug-18 lilestone	16-Jul-18 30-Jun-18 30-Jul-18 20-Sep-18 29-Sep-18	0% 0% 0% 0%				C1a - Construction of Base Slab of R

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

Forecast Bar Planned Milestone (WP)  $\diamond$ 

**3-MONTH ROLLING PROGRAMME** (In comparison with WP Rev.1 dated 25 Aug 2017)

		D 10	-622	
		Page 19	01 22	15 Jun 2018
		Qtr 3, 2018 Aug		Sep
		v		C1a - Instal
				C1a - Cor
			🗖 C1	a - Rebar Placement for 3
				C1a - Installation of Temp
				C1a - Concreting Pouri
				🥅 C1a - Rebar Plac
				C1a - Installatio
				C1a - Concre
Conr	nectingat	Retaining Wall RWA12		
ate F	RWA12 - E	3ay #20 to 17 (to +154mPD)		
		1a - Construct RWA12 - Bay #20 Bas	e Slab and Wall upw	ard +165mPD as 1st Port
		C1a - Back Fill RWA12 - B	ay #20 upward +16	BmPD
		C1a - Constru	uct RWA12 - Bay #1	9 to 17
			C1a - Construct	RWA12 - Bay #20 Wall up
			C1a - Back Fill RWA	.12 - Bay #19 to 17
) to [	Demolish	Existing Soil Nails		
sting	Soil Nails	at RWA12 Bay #21		
Back	Fill SYS-	A South Tower after Demolishing Existi	ng Soil Nails to Forh	n Platform
		C1a - Construct RWA12 - Bay	y #21 Base Slab and	d Wall upward +165mPD a
		C1a - Back Fill R	WA12 - Bay #21 an	d 22 upward +163mPD (1
ructi	on of Bas	e Slab of RWA18 - Bay #1		
		C1a - Construction of Wall of RWA18 -	Bay #1	
8 - B	ay #2			
ructi	on of Wa	of RWA18 - Bay #2		
ructi	on of Bas	e Slab of RWA18 - Bay #3		
		C1a - Construction of Wall of RWA18 -	Bay #3	
8 - B	ay #4			
ructi	on of Wa	of RWA18 - Bay #4		
8 - B	lay #5			
		C1a - Construction of Wall of RWA18 -	Bay #5	
grar	mme L	ogics based on WP Rev.1	dated 25 Aug	2017
011	1 /0	Revision	Checked	Approved
ev.				



## CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

Activity ID	Activity Name	BL Project	At Completion	BL Project Start	BL Project	Start	Finish	% Comp	2, 2018 May		lun	lul.
Site Formation		Duration	Duration	Start	THISH				viay			Jui
ACA10075	A1 - Site Clearance in Portion A1 (R2-8)	27	27	21-Jun-18	23-Jul-18	21-Aug-18*	20-Sep-18	0%				
Portion A3												
Site Formation												
ACA30030	A3 - Rock Breaking for Site Formation in Portion A3	56	188	19-Sep-18	26-Nov-18	25-Oct-17 A	16-Jun-18	98%			1	
ACA20025	A2 Construct II Channel with Cover along Slope A16	14	01	27 Nov 19	12 Dec 19	02 Mar 19 A	25 Jun 18	80%				
ACA30035		14	91	27-1000-16	12-Dec-16	02-IMAI-16 A	25-Juli-18	80%				
ACA30040A001	A3 - Construction of U-Channel, Catchpits and 525mm dia. drainage pipe connecting to Manhole A1 (Abolished)	0	35			03-Sep-18*	16-Oct-18	0%				
Portion B1												
Site Formation												
ACB100036A001	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in Portion A2	0	426			26-Aug-17 A	31-Jan-19	52.75%				
ACB100037A001	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE- D/C 978	0	6			03-Jul-18*	09-Jul-18	0%				B1 - RE Review and Appr
ACB100037A002	B1 - Installation of Wire Mesh for Slope 11NE-D/C978	0	54			10-Jul-18	10-Sep-18	0%				
ACB10010	B1 - 9 Months Establishment Works for Landscape Softworks	270	522	24-Jan-17	20-Oct-17	15-Sep-17 A	19-Feb-19	8%				
ACB10020	B1 - 17 Months Establishment Works for Landscape Softworks	510	743	24-Jan-17	17-Jun-18	15-Sep-17 A	28-Sep-19	8%				
ACB10030	B1 - 30 Months Establishment Works for Landscape Softworks	900	959	24-Jan-17	12-Jul-19	19-Feb-17 A	05-Oct-19	47%				
ACB10090A004	(Dwg.No.60328348/SF &i/1051&1052) B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope A16 and	0	247			27-Sep-17 A	01-Aug-18	82.88%				
ACB10100	11NE-D/C998 in Portion A4 B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C947 (2000 sqm)	12	12	28-Jan-19	13-Feb-19	11-Sep-18*	24-Sep-18	0%				
ACB10310	B1 - Erection of Scaffold for Slope 11NE-D/C988 (2600 sam) - 150sam/d	18	18	02-Mar-18	22-Mar-18	16-Jun-18*	09-Jul-18	0%				B1 - Erection of Scaffold f
ACB10320	B1 - Rock Slope Mapping (Instructed by RE), for Slope 11NE-D/C988 (2600 sgm) -	33	33	23-Mar-18	05-May-18	10-Jul-18	16-Aug-18	0%				
ACB10220	80 sqn/d (Provisional Work) 81 UV proprio and Submit Book Stope Mapping Bonort for Stope 11NE D/C000 (2000	6	6	07 May 19	12 May 19	17 Aug 19	22 Aug 19	0%				
ACB10330	sqm) (Provisional Work)	0	0	07=Way=16	12=1vidy=10	17-Aug-18	23-Aug-18	078				
ACB10340	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE- D/C 988 (2600 sqm) (Provisional Work)	6	6	14-May-18	19-May-18	24-Aug-18	30-Aug-18	0%				
ACB10350	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) (Provisional Work)	48	48	21-May-18	18-Jul-18	31-Aug-18	29-Oct-18	0%				
ACB10430	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm)	7	7	01-Sep-18	08-Sep-18	03-Sep-18*	10-Sep-18	0%				
ACB10440	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm)	12	12	10-Sep-18	22-Sep-18	11-Sep-18	24-Sep-18	0%				
ACB10500	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sqm)	7	7	10-Dec-18	17-Dec-18	03-Sep-18*	10-Sep-18	0%				
ACB10650A001	B1 - Erection of Scaffold for Slope 11NE-D/C998 in Portion A3	0	227			10-Jul-17 A	19-Jun-18	80%			B1 - Erection of Sc	ffold for Slope 11NE-D/C998 in Portion A3
ACB10660A001	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C998 in Portion A3	0	259			07-Aug-17 A	23-Jun-18	70%			B1 - Rock S	lope Mapping (Instructed by RE) for Slope
ACB10670A001	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C998 in	0	253			18-Aug-17 A	27-Jun-18	40%			B1	JV Prepare and Submit Rock Slope Mappin
ACB10680A001	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C998 in	0	256			19-Aug-17 A	03-Jul-18	40%				B1 - RE Review and Approve Rock S
ACB10690A001	Portion A3 B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in	0	233			08-Nov-17 A	22-Aug-18	10%				
ACB10730	Portion A3 B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600	6	6	27-Oct-17	03-Nov-17	16-Jun-18	23-Jun-18	0%			B1 - JV Pre	pare and Submit Rock Slope Mapping Repo
ACB10740	sqm) (Provisional Work) B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600	6	6	04-Nov-17	10-Nov-17	25-Jun-18	30-Jun-18	0%				B1 - RE Review and Approve Rock Slope
ACB10750	sqm) (Provisional Work) B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600	48	48	30-Dec-17	28-Feb-18	03-10-18	27-Aug-18	0%				
ACB10780	sqm) B1 Deck Size Manning (Instructed by RE) for Size 14NE D/04003 (400 com)	-10		14 Cap 17	10 Sep 17	00 Oct 17 A	21 / lug 10	0%				
ACB10780	80 sqm/d (Provisional Work)	5	210	14-Sep-17	19-3ep-17	09-001-17 A	04-Jul-18	078				B1 - Rock Slope Mapping (Instruct
ACB10790	sqm) (Provisional Work)	6	1/1	20-Sep-17	26-Sep-17	04-Dec-17 A	07-JUI-18	60%				B1 - JV Prepare and Submit F
ACB10800	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE- D/C 1003 (400 sqm) (Provisional Work)	6	173	27-Sep-17	04-Oct-17	06-Dec-17 A	11-Jul-18	40%				B1 - RE Review and A
ACB10810	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	48	117	02-Nov-17	29-Dec-17	16-Apr-18 A	03-Sep-18	5%				
Portion B5												
Portion B5 North	& East Side adjacent to Portion B2 and Pumping Station and Reservoirs											
Site Formation												
ACB50060	B5 - 9 Months Establishment Works for Landscape Softworks (Dwg.No.60328348/SF&I/1051&1052)	270	477	24-Jan-17	20-Dec-17	15-Sep-17 A	29-Apr-19	5%				
ACB50070	B5 - Erection of Scaffold and working Platform for Slope A15b	180	14	24-Jan-17	02-Sep-17	16-Aug-18*	31-Aug-18	0%				
ACB50140	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)	12	12	01-Apr-19	15-Apr-19	16-Aug-18*	29-Aug-18	0%				
									<u> </u>		ļi	
			Planned Bar	(WP)	• • N	lilestone						ARQ - Prog
			Actual Bar					2	МОЛТИ ВО		<sup>¬</sup> <b>D</b> A МЛЛЕ	Date
	隧道股份		Forecast Bar					3-				15-JUN-18  3MRP R
	俊和-上隧-浩隆聯營	♦ ♦	Planned Mile	stone (WP)				(11	comparison with	u wr Kev.1 dated	1 25 Aug 2017)	
	CHUN WO - STEC - VASTEAM JOINT VENTURE	1										l

		Page 20	) of 22	15 Jun 2018
		Aug		Sep
		r		
0.10	Pook Slo	he Manning Report for Slope 11NE D/	\079	
546	1000 310	permapping report for slope I INE-D/C	,,,,,	B1 - In
		B1 - Rock Slope Stabilization Meas	ures (Instructed by	RE) for Slope A16 and 11N
or S	lope 11NE	-D/C988 (2600 sqm) - 150sqm/d		
		B1 - Rc	ock Slope Mapping	(Instructed by RE) for Slop
			B1 - JV Prep	are and Submit Rock Slope
				B1 - RE Review and Appro
			L	
				B1 - M
11NE	E-D/C998	in Portion A3		
ig Re	eport for S	Slope 11NE-D/C998 in Portion A3		
lope	Mapping	Report for Slope 11NE-D/C998 in Port	ion A3	
			B1 - Rock Slop	e Stabilization Measures (Ir
rt fo	r Slope 11	NE-D/C999 (600 sqm) (Provisional Wo	ork)	
Мар	ping Repo	rt for Slope 11NE-D/C999 (600 sqm) (	Provisional Work)	
			B1 - R	ock Slope Stabilization Me
ed b	y RE) for	Slope 11NE-D/C1003 (400 sqm) - 80s	qm/d (Provisional V	Vork)
Rock	Slope Ma	Apping Report for Slope 11NE-D/C1003	(400 sqm) (Provis	onal Work)
,ppro	JVE RUCK		D/C 1003 (400 Sql1	B1 - Rock Slope Sta
				B5 - Erection of Scaffold
Irar	nme L	ogics based on WP Rev.1	dated 25 Auc	2017
,		Revision	Checked	Approved
ev.	1 (Cut	Off on 15 Jun 18)		
			•	•



CHUN WO - STEC - VASTEAM JOINT VENTURE

CHUN WO - STEC - VASTEAM JOINT VENTURE

Aci	ivitv ID	Activity Name	BL Project	At Completion	BL Proiect	BL Project	Start	Finish	% Comp	2, 2018		
	ACRE0150	DE Exaction of Sactfold for Slave 44NE D/C4000 (200 arm) 450 arm/d	Duration	Duration	Start	Finish	20 Aug 10	21 Aug 10	00/	Мау	Jun	Jul
	ACB50150	B5 - Election of Scalina for Stope Thre-D/C 1000 (200 sqift) - Tousqift/d	2	2	10-Apr-19	04 Apr-10	30-Aug-18	31-Aug-16	0%			
	ACB50160	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)	3	3	18-Apr-19	24-Apr-19	01-Sep-18	04-Sep-18	0%			
	ACB50170	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	6	6	25-Apr-19	02-May-19	05-Sep-18	11-Sep-18	0%			
	ACB50180	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000(200 sqm) (Provisional Work)	6	6	03-May-19	09-May-19	12-Sep-18	18-Sep-18	0%			
	ACB50200	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)	12	12	25-Apr-19	09-May-19	05-Sep-18	18-Sep-18	0%			
	Portion B8											
	Site Formation											
	ACB80020	B8 - Backfilling for Site Formation in Portion B8 (20 out of 48 layers completed)	60	261	09-Oct-17	18-Dec-17	01-Sep-17 A	21-Jul-18	52%			B8
	ACB80030	B8 - Construct New U-Channel 300U (approx 80m) and Catchpit TC6c	30	30	14-Nov-17	18-Dec-17	21-Jul-18	25-Aug-18	0%	1		
	ACB80040	B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d	26	26	19-Dec-17	20-Jan-18	26-Jul-18	25-Aug-18	0%	1		
	ACB80050	B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a	30	30	22-Jan-18	28-Feb-18	26-Jul-18	30-Aug-18	0%	1		
	ACB80060	B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c	36	36	01-Mar-18	16-Apr-18	26-Jul-18	06-Sep-18	0%			
	ACB80070	B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6	40	40	17-Apr-18	04-Jun-18	07-Aug-18	22-Sep-18	0%			
	ACB80080	B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b	40	40	05-Jun-18	23-Jul-18	05-Sep-18	25-Oct-18	0%			
	ACB80090	B8 - Erect Boundary Chainlink Fence (appox 600m) and Gates in Portion B8	90	90	11-May-18	27-Aug-18	09-Jul-18	25-Oct-18	0%			
	Portion B10											
	Site Formation											
	ACB100030	B10 - Construct New U-Channel (450U,525U and 675U; approx 90m) and Catchpits	40	40	22-Dec-17	09-Feb-18	26-Jul-18*	11-Sep-18	0%			
	Portion C1b	(3nos)										
	Site Formation											
	ACC100094001	C1h - Excavation at Crest of (Sione 45 and Demolish Existing Retaining Wall Structures	0	13			16-May-18 A	31-May-18	100%			
	Postion D1		0	15			TO-Way-TO A	51-Way-107	10078			
		the Delaw Dead										
	Road Improveme											
	Phase 1 Road Im	provement Works (Location A)										
	ACD10025A002	D1 - Phase 1A - Construct Permanent Footpath	0	16			02-May-18 A	19-May-18	100%			
	ACD10035A004	D1 - Phase 1A - On Site Meeting with Authorized Parties for UU Diversion	0	2			17-May-18 A	18-May-18	100%			
	ACD10045	D1 - Phase 1A - CLP to Lay New Cables and Ab and on Existing Cables	24	47	30-Aug-17	26-Sep-17	16-Jun-18	11-Aug-18	0%			
	ACD10055	D1 - Phase 1A - Stewing HGC Catchpit	24	4	27-Sep-17	26-Oct-17	30-May-18 A	02-Jun-18	100%			
	ACD10065	D1 - Phase 1A - Stewing CAT V Cable	24	4	27-Oct-17	24-Nov-17	30-May-18 A	02-Jun-18	100%			
	ACD10075	D1 - Phase 1A - Stewing WT&T Cable	24	4	25-Nov-17	22-Dec-17	30-May-18 A	02-Jun-18	100%			
	ACD10080	D1 - Phase 1A - Reforming PCCW Cable	24	24	23-Dec-17	23-Jan-18	13-Aug-18	08-Sep-18	0%	1		
	ACD10090	D1 - Phase 1A - Stewing HKBN Cable	24	13	24-Jan-18	23-Feb-18	10-Sep-18	24-Sep-18	0%	1		
	Phase 1 Road Im	provement Works (Location B)					)					
	ACD10130A001	D1 - Phase 1B - Trial Pit Excavation	0	12			03-Jul-18*	16-Jul-18	0%			D1 - Phase
	ACD10140A001	D1 - Phase 1B - Excavation to expose existing UU	0	12			17-Jul-18	30-Jul-18	0%			
	ACD10150A001	D1 - Phase 1B - Confirm Proposed Location of Drawpits (Earth/E&M/ATC) and Light	0	36			31-Jul-18	10-Sep-18	0%			
	Phase 2 Road Im	Signal Head provement Works										
	ACD10180A001	D1 - Phase 2 - Excavation for Footing Construction	0	6			03-Jul-18*	09-Jul-18	0%			D1 - Phase 2 - Excavation
	ACD10190A001	D1 - Phase 2 - Construct Pad Footing	0	6			10-Jul-18	16-Jul-18	0%			D1 - Phase
	ACD10200A001	D1 - Phase 2 - Installation of Road Sign Post	0	6			17-Jul-18	23-Jul-18	0%			
	ACD10210A001	D1 - Phase 2 - Rackfilling	0	12			24- Jul-18	06-400-18	0%			
	Phase 3 Read In	nrovement Works	, 	, ···			24 001 10	50 Aug-10	070			
			<u>_</u>				07 4 10	12 4				
	ACD10230A001	טי - רוופט אין - EXCAVAIION	U	ъ			07-Aug-18	13-Aug-18	0%			
				Diamand		<u>ـــــ</u>	Allants	1				ARO - Prov
				Hanned Bar	(***		liestone					Date
		<b>隆道股份</b>		Actual Bar					3-	MONTH ROLLING PRO	GRAMME	15-Jun-18 3MRP R
		俊和-上隊-浩隆聯登		Planned Mile	stone (\//D)				(In	n comparison with WP Rev.1 date	ed 25 Aug 2017)	
			I 🗸 🗸 🗸	r i anneu iville								





CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

Activity ID		Activity Name	BL Project	At Completion	BL Project	BL Project	: Start	Finish	ish 🛛 % Comp	2, 2018	
			Duration	Duration	Start	Finish				May Jun	Jul
	ACD10240A001	D1 - Phase 3 -Installation of Road Sign Post	0	6			14-Aug-18	20-Aug-18	0%		
	ACD10250A001	D1 - Phase 3 - Reinstate Tempora ry Lighting	0	6			21-Aug-18	27-Aug-18	0%		
	ACD10250A002	D1 - Phase 3 - Backfilling	0	12			28-Aug-18	10-Sep-18	0%		
	Phase 4 Road In	nprovement Works			,	,	, 				
	ACD10220A001	D1 - Phase 4 - Excavation	0	12			11-Sep-18	24-Sep-18	0%		
	Shui Chuen O & I	Kau To (Portion E2) - Subject to Excision									
	ACO10243	Handover Inspection for Landscape Works for Slope 7NE-C/C464 (Kau To) - Awaiting WSD Inspection	7	124	30-Oct-17	06-Nov-17	21-Dec-17 A	28-May-18 A	100%		
	Mitigation Works	for Natural Terrain Catchment B5 adjacent to Anderson Road - Subject to Excis	sion								
	ACO10150A004	Construct Gabion Barrier (1no)	0	45			24-Apr-18 A	16-Jun-18	93%	Construct Gabion Bar	ier (1no)
	ACO10160A001c	Construct 800mm Concrete Maintenance Access at CP2 - Lower Part	0	2			16-Jun-18*	19-Jun-18	0%	Construct 800m	n Concrete Maintenance Access at CP2 - Lov
	ACO10160A001d	Construct 800mm Concrete Maintenance Access at CP2 - Top Part	0	2			20-Jun-18	21-Jun-18	0%	Construct 80	Dmm Concrete Maintenance Access at CP2 -
	ACO10160A002a	Excavate for Laying 450 dia. Drainage Pipes Connecting Across Anderson Rd to Existing Catch Pit	0	6			14-May-18 A	19-May-18 A	100%		
	ACO10160A002b	Lay 450 dia. Drainage Pipes Connecting Across Anderson Rd to Existing Catch Pit	0	19			21-May-18 A	12-Jun-18 A	100%		
	ACO10160A002c	Reinstate for 450 dia. Drainage Pipes Connecting Across Anderson Rd to Existing Catch Pit	0	4			13-Jun-18 A	16-Jun-18 A	100%	1 •	
	ACO10160A003	Construct Catch Pit CP3	0	3			16-Jun-18	20-Jun-18	0%	Construct Cate	h Pit CP3
	ACO10170	Demolish Existing Culvert and Seal Outlet Pipe incl. Modification of Catchpit and Stepped Channel (As directed by Engr)	40	3	30-Apr-18	16-Jun-18	16-Jun-18	20-Jun-18	0%	Demolish Exist	ng Culvert and Seal Outlet Pipe incl. Modificat
	ACO10180	Construct Gate type I (Location determined by Engineer)	10	3	06-Jun-18	16-Jun-18	16-Jun-18	20-Jun-18	0%	Construct Gate	type I (Location determined by Engineer)



Planned Bar (WP)
Actual Bar
Forecast Bar
Planned Milestone (WP)

**3-MONTH ROLLING PROGRAMME** (In comparison with WP Rev.1 dated 25 Aug 2017)

AR	RQ - Progr
Date	
15-Jun-18	3MRP Re

	Page 22	2 of 22	
	I ugo -	01 ==	15 Jun 2019
	Otr 3 2018		15 Juli 2018
	Aug		Sep
		D1 - Phase 3 - Insta	Ilation of Road Sign Post
	(	D1 - P	hase 3 - Reinstate Tempo
			DI-P
ver Part			
Top Part			
tion of Catchpi	t and Stepped Channel (As directed by	Engr)	
gramme L	ogics based on WP Rev.1	dated 25 Aud	2017
 	Revision	Checked	Approved
ev.1 (Cut	Off on 15 Jun 18)	2.100.004	p. 0.00





ALCAL BIA	Party Marco	Profession Profession	The start	Cree	Revised program	time for Section A-E1_Dov 17	2018		2019 2019	
11 10 11	2022/1 2021	Indiana Post	Solution Summe	Inne	Feb   Mar   Apr	w   May   Jan   Jal   Awg   Sep   Oct   Nov   1	Dec Inn Feb Mar Agr May	tun Jul Aug Sep Oct Nov Dov	Ina Feb Nur Arr Nay Jun Ial Aug Sep Out Nov Dw Ina	Feb Mar Apr 2
117 A.1.1.7.30	Decking construction connecting to existing footpath	20 days	20 days	Tue 4/2/20	Sun 23/2/20					5
118 A.1.1.8 119 A.1.1.8.1 120 A.1.1.8.2	Drainage works construction Application of XP for carriageway of Hiu Ming Street TTA application for drainage works at carriageway of Hiu	145 days 90 days 60 days	145 days 90 days 60 days	Sun 20/10/19 Sun 20/10/19 Sun 20/10/19	Thu 12/3/20 Fri 17/1/20 Wed 18/12/19				\$00 \$00	8
28114 101	Ming Street	aveh AT	aven At	Eri 10/1/20	00/1/20 mtr					930
122 A.1.1.8.4	Implementation of TTA	1 day	1 day	Fri 24/1/20	Fri 24/1/20					250
123 A.1.1.8.5	Procurement to delivery of material of drainage	30 days	30 days	Thu 19/12/19	Fri 17/1/20					200
124 A.1.1.8.6	Construction of drainage	48 days	48 days	Sat 25/1/20	Thu 12/3/20				8-1-	
125 A.1.1.9	E & M Works	605 days	605 days	Thu 12/7/18	Sat 7/3/20				20% 10%	
127 A.1.1.9.2	Approval of Specialist for E&M works	28 days	28 days	Sat 6/4/19	Fri 3/5/19				55	_
128 A.1.1.9.3	Material submission of cable tray	28 days	28 days	Sat 4/5/19	Fri 31/5/19				00	
129 A.1.1.9.4	Approval of material submission of cable tray	28 days	28 days	Sat 1/6/19	Fri 28/6/19				0.26	_
130 A.1.1.9.5 131 A.1.1.9.6	Material submission of cables, conduits, fittings Approval of material submission of cables, conduits, fittings	28 days 28 days	28 days 28 days	Sat 4/5/19 Sat 1/6/19	Fri 21/5/19 Fri 28/6/19				950	
132 A.1.1.9.7	Material submission of lightings	28 days	28 days	Mon 12/8/19	Sun 8/9/19				20	
133 A.1.1.9.8	Approval of material submission of lightings	28 days	28 days	Mon 9/9/19	Sun 6/10/19			20		
134 A.1.1.9.9	Material submission of pillar box c/w accessories	28 days	28 days	Thu 12/7/18	Wed 8/8/18			200		
135 A.1.1.9.10	Approval of material submission of pillar box c/w accessories	28 days	28 days	Thu 9/8/18	Wed 5/9/18					_
136 A.1.1.9.11	Material submission of MCB distribution board	28 days	28 days	Thu 12/7/18	Wed 8/8/18			20		_
137 A.1.1.9.12	Approval of MCB distribution board	28 days	28 days	Thu 9/8/18	Wed 5/9/18			20		
138 A.1.1.9.13	Material submission of communication cables	28 days	28 days	Sun 23/6/19	Sat 20/7/19				00	_
10 1 1 0 1 E	Approval of communication cables Desitioning /Construction/Installation of Dillar Rev	180 days	180 dave	01/101/01 Per	SIID 7/4/19			1	056	
141 A 1 1 9 16	Annication of Power Sunniv	step 06	90 days	Mon 8/4/19	Sat 6/7/19				20	_
142 A.1.9.17	Trenching works and laying of ducting and power cables	40 days	40 days	Sun 7/7/19	Thu 15/8/19				850	
143 A.1.1.9.18	Trenching works and laying of telecommunication cables	40 days	40 days	Sun 18/8/19	Thu 26/9/19				20	
144 A.1.1.9.19	Trenching works and laying of lighting/communication	40 days	40 days	Mon 7/10/19	Fri 15/11/19				***	
	cables			and sectors of						
145 A.1.1.9.20	Connection of Telecommunication cables	10 days	10 days	Sat 16/11/19 Tue 26/11/10	01/11/57 UM				200	
147 A.1.1.9.22	Lighting/Communication connections Finishing Works	21 davs	21 davs	Tue 10/12/19	Mon 30/12/19				80	
148 A.1.1.9.23	T&C of Escalator and Submission of Form LE5 to EMSD	45 days	45 days	Thu 23/1/20	Sat 7/3/20					5
149 A.1.1.9.24	Reinstatement of footpath/stair	10 days	10 days	Tue 10/12/19	Thu 19/12/19				80 D	
150 A.1.1.9.25	Demobilization and Clean up the Site	7 days	7 days	Fri 20/12/19	Thu 26/12/19					00
151 A.1.1.10	Landscaping Works	131 days	131 days	Sun 8/9/19	Thu 16/1/20				30	
152 A.1.1.10.1	Submission of proposal of Landscape specialist	28 days	28 days	91/6/8 uns	ST /01 /S JES				202	_
201111V 951	Amproval of proposal of Landscape specialist	28 davs	28 dave	Mon 7/10/19	Sun 3/11/19				- %0	
155 A.1.1.10.4	Construction of hard and soft Landscape works	21 davs	21 days	Fri 20/12/19	Thu 9/1/20				200	9
156 A.1.1.10.5	Rectification of detects	5 days	5 days	Fri 10/1/20	Tue 14/1/20					8
157 A.1.1.10.6	General tidy up	2 days	2 days	Wed 15/1/20	Thu 16/1/20					1 2
158 A.1.1.11	Road and Pavings / traffic Signs	162 days	162 days	Wed 4/9/19	Wed 12/2/20				20	20
1.11.1.1.A 921	Material submission of road pavers	28 days	28 dave	91/01/92 JES	ET/11/12				202	
161 A.1.1.13	Approval or material submission of road pavers Procurement to delivery of road pavers	30 davs	30 days	Sat 23/11/19	Sun 22/12/19				20	_
162 A.1.1.11.4	Ordering to delivery of concrete kerbs from CSD	60 days	60 days	Wed 4/9/19	Sat 2/11/19				200	_
163 A.1.1.11.5	Construction of kerbs	21 days	21 days	Sun 3/11/19	Sat 23/11/19				200	
164 A.1.1.11.6	Construction of footpath	30 days	30 days	Sun 24/11/19	Mon 23/12/19				80	uer.
165 A.1.1.11.7	Construction of paved area	30 days	30 days	Tue 24/12/19	Wed 22/1/20					202
166 A.1.1.11.8	Installation of traffic/Directional Signs	21 days	21 days	Thu 23/1/20	Wed 12/2/20					1 0%
21-1-1-V /91	External Finisnes Mastarial submission of illas	14 days	skep 117	61/1/57 mul	01/8/1 Pint				920	
169 A.1.1.12.2	Comment of material submission of tiles	14 davs	14 days	Thu 8/8/19	Wed 21/8/19				80	
170 A.1.1.12.3	2nd submission of material of tiles	14 days	14 days	Thu 22/8/19	Wed 4/9/19				10%	
171 A.1.1.12.4	Approval of material of tiles	14 days	14 days	Thu 5/9/19	Wed 18/9/19				028	
172 A.1.1.12.5	Procurement to delivery of tiles	30 days	30 days	Thu 19/9/19	Fri 18/10/19				\$ <u>0</u>	
	Critical Ender	X	head Task		Duratice-cely	Bucher Méricee O	Semulty 1	T Evenul Tasks	factive Milestone	
	Critical Split	S	un-coly C		Baccino	- Milesteec	Manual Summory	■ Eventabletons ♦	Iterative Starmury	
	Critical Progress Task Progress	-	cish-enty		Bueline Split	Summary Progress	FTO/NA SUBSTRY	II.AUVE 14M	Protein V	
						Page 3				

					Revised programme for Section A-EI_Dec 17	
OI ID	Task Name	Duration Re	temaining Daration	Start	Finish Feb Nat Apr Nav Line 12: And See fort Nov De 12015 Finis Apr Nav Line 14: And See fort Nov De 12015 Finish Apr Nav Line 14: And Nav Lin	Mar Apr 1
73 A.1.1.12.6	Material submission of paint	14 days	14 days	Sun 8/9/19	5 Sat 21/9/19	
74 A.1.1.12.7	Comment of matreial submission of paint	14 days	14 days	Sun 22/9/19	0 Safs/10/19	
75 A.1.1.12.8	2nd submission of paints	14 days	14 days	Sun 6/10/19	0 5a119/10/19	
COLLEV LL	Provincement to deliver of evices	SU dave	SUGAUST	GT/01/07 UNC		
78 A111211	Construction of Tartilo/Cormaric/Constrate Tiles	30 dave	30 days	01/01/01 tes		
79 A 1 1 1 2 1 2	Tavtura Sursu/Gunnue Desictant Daint	SO dave	such 08	Tine 2/12/10		-0%
80 A.1.1.13	Construction of Sau Mau Pine Memorial Park	152 days	152 days	Wed 2/10/19	5 Sun 1/3/20	б Г
81 A.1.1.13.1	Slope improvement work (11NE-D/CR222)	21 days	21 days	Tue 10/12/19	Mon 30/12/19	
82 A 1.1.13.2	Material submission of Pavillion	28 dave	28 dave	Wed 2/10/19	1 Tue 29/10/19	
82 A 1 1 1 3 3	And the second s	28 dave	stop of	Wed 20/10/10		_
VELLLV V8	Provincement to delivery of Davillion	A5 dave	cybu 02 A5 daue	GT/IL/LC POM		
85 A 1 1 1 3 5	Material submission of Beach	Stan Ct	Stop of	01/01/2 Pow		
CC1111 00	Associate submission of period	cybu oz	clon oz	CT/OT/2 Daw		
D'CTTTTW DO	Approvation indicated submission of period	sybu 02	sybu oz	GT /OT /OC DAM		
0 CT - T - 00		stan oc	clen oc	27/17/17 Dav		
00 A.1.1.13.0	waterial submission of Pole Light	20 04YS	20 04/5	GT /OT /Z DAM		_
62 A.1.1.13.9	Approval of material suomission of Pole Light	5ÅE0 97	28 09/5	ST INT INS DOWN		_
90 A.1.1.13.10	Procurement to delivery of Pole light	45 days	45 days	Wed 21/11/12 baw		24
11.51.1.1A 16	Construction of Pavillon/Bench/Pole Light with ducting	21 days	21 days	Sat 11/1/20	1 H131/10	
92 A.1.1.13.12	Construction of Pavers	30 days	30 davs	Sat 1/2/20	5 Sun 1/3/20	a 0%
93 A.1.1.4	General Inspection and Tidy up of Portion 1	25 days	25 days	Fri 6/3/20	0 Man 39/3/20	E
94 A.1.1.4.1	General Inspection and tidy up of Portion 1	5 days	5 days	Mon 16/3/20	) Fri 20/3/20	250
95 A.1.1.14.2	Allowabale Terminal Float	10 days	10 days	Sat 21/3/20	01/01/02/2000 00000000000000000000000000	20 H
96 A.1.1.14.3	Completion of works	0 days	0 days	Mon 30/3/20	0 Mon 30/3/20	\$ 30/3
	Criskal Task Task Criskal Spite terrority Spite terrority		Marcal Task *		■ Dathiccely ■ Backins Michone ♦ Summary ■ Extend Taks ■ Incree Miletone ■ Backine ■ Michone ● Microsoft ■ Microsoft ■ Incree Summary ■ Incre	
			a for the second			
	Critical Progress		Finish-only	1	Backite Sydi Surrusy Propess — Project Searmary 7 12 Lactice Tak Destine 4	








						Dovised more	mma for Castion A F3 to F3 Day	11			Γ
1D [Tas]	sk Name		Duration Ren	aninis	Start	Finish		2018	2019	Vice Ann Mile Ind All All Con New Doc 2000	101
A.3.1.11.20	Electrical installation and lightin	g works for bridge from E2-LT1 to	42 days	42 days	Mon 4/5/20	Sun 14/6/20	More Agr (May   Jun   Jul   Aug.   Scp.	Oct New Dee Jan Feb Mirt Apr 3	tay   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jun   Fee		
A.3.1.11.21 A.3.1.11.22	E2-P3 Tubular handrail and planter on Trenching works for connection	bridge from E2-LT1 to E2-P3 of existing water connection point	20 days 25 days	20 days 25 days	Tue 26/5/20 Sat 2/5/20	Sun 14/6/20 Tue 26/5/20					10
A.3.1.11.23 A.3.1.11.24	Water meter box and water po Planting works on bridge	int construction	5 days 2 days	5 days 2 days	Wed 27/5/20 Mon 15/6/20	Sun 31/5/20 Tue 16/6/20					P2 1
A.3.1.11.25 A.3.1.11.26	General tidy up for Portion 3 Overall landscape works		1 day 150 days	1 day 150 days	Wed 17/6/20 Mon 2/9/19	Wed 17/6/20 Wed 29/1/20				- 0%	8
	Ctrical	Ità	Mene	(Tak	Datais	ceth.	Bucklas Microso	Automotion (1997)	FitendTask		
	Critical Sylit Critical Prozes	Task Popres	Preish	ady E	Baselu Baselu	e Solt	Mactere	Minul Sumpy	Event Aldestee O	laxfee Samuey	
				- /			Page 5		A MARKAN AN ANALYSING AN ANALYSING		











lextive Summary	Manual Scenaroy Town Entrue Tak	Baschine Milester Spin Summery Popes	E Faith-only 2	Split Taik Progress
TENTINE ALLINE OF THE STATES	Sermary Ewenul Taks	<ul> <li>Duratica-enty</li> <li>Bueline Microso ◊</li> </ul>	MandTash	Task



Day 12018 Day Jan Feb Mar Apr 62%	14%															60%	020	***	80	80		100%	80%	0.00	0%	R.ONT	45%					20%							2009	0%	office Cor		× 036	80	202	100 24/2	🦉 Inactive Milestone	♦ Inotive Sommary	Deadline &
Jan Jal Aug Scp Oxt Nov			%C4	100%		100%		2008				100%	100% =	100%	2100%			0	B	]	%001 md, m							11%	ſ	Ĵ	100%		\$001	100%	100%	a 100% a	100%	100%									Summary P External Tasks	Manual Summary 7 External Milestere	Project Summary 7 1 Inactive Task
nish Mar Apr May d 4/4/18	d 4/4/18	31/3/17	21/11/17	21/9/Ci-	10/5/17	d 7/6/17	22/6/17	16/8/17	20/01/13	12/5/17	L1/9/61	15/6/17	31/5/17	at 5/8/17	10/8/17	20/2/18	n 5/3/18	15/3/18	20/3/18	0 4/4/18	8/11/17	13/12/17	26/1/18	ri 2/2/18	24/2/18	le 6/3/18	ri 9/3/18	16/8/17	28/9/17	15/10/12	29/6/17	21/2/18	24/6/17	18/11/17	13///1/ 29/9/17	21/6/08	13/10/17	71/11/17	17/1/18	20/1/18	27/1/18	81/2/01	81/2/11	ie 6/3/18	ri 9/3/18	24/2/18	only Baseline Milestone 4	Micetone .	plut summary Progress a
Fri 31/3/17 Wed	Fri 31/3/17 Wed	Fri 31/3/17 Fri	Sat 23/9/17 Tue 2 Eri 21/2/17 Er	Sat 6/5/17 Er	Fri 31/3/17 Wed	Thu 11/5/17 Wet	Tue 6/6/17 Thu	Sat 20/5/17 Wed	Second State Sun 2	Tue 18/4/17 Fri	Sat 10/6/17 Mon	Thu 1/6/17 Thu	Mon 29/5/17 Wed	Thu 1/6/17 Sa	Sun 6/8/17 Thu	Wed 16/8/17 Tue	Wed 21/2/18 Mor	Tue 6/3/18 Thu	Fri 16/3/18 Tue	Wed 21/3/18 Wed	Mon 6/11/17 Wed	Thu 9/11/17 Wed 1	Tue 14/11/17 Fri	Sat 27/1/18 Fr	Sat 3/2/18 Sat	Sun 25/2/18 Tue	Sat 20/5/17 Fr	Sat 20/5/17 Wed	Fri-15/9/47 Thu	C.mft 21/0/02.133	Sat 10/6/17 Thu	Fri 3/11/17 Wed	Fri 16/6/17 Sat	Fri 29/9/17 Sat 1	Mon 25/5/1/ 1hu Wed 16/8/17 Fri	Thu 28/9/17 Sat	Tue 3/10/17 Fri 1	Fri 13/10/17 Tue	Tue 24/10/17 Wed	Thu 18/1/18 Sat	Sun 21/1/18 Sat	Wed 24/1/18 Sat Wod 24/1/18 Sat	Vin 11/2/18 Tues	Wed 14/2/18 Tu	Wed 7/3/18 Fr	Sat 24/2/18 Sat	Duration-or	Baseline	0
370 days 139.57 days	370 days 97.85 days	1 day 0 days	60 days 33 days	30 days 0 days	41 dave 0 dave	28 davs 0 davs	17 days 0 days	R0 dave 0 dave	synu cynu cynu co	25 dave 0 dave	10 dave 0 dave	15 days 0 days	3 davs 0 davs	50.4 days 0 days	5 days 0 days	189 days 75.6 days	13 days 13 days	10 days 10 days	5 days 5 days	15 days 15 days	3 days 0 days	35 days 0 days	51 days 20.4 days	7 days 7 days	22 days 22 days	10 days 0 days	294 days 162.14 days	89 davs 79 davs	e- 44-days 44-days	28. dave 28. dave	20 days 0 days	111 days 88.8 days	3 days 0 days	14 days 0 days	18 days 0 days	3 dave 0 dave	11 days 0 days	26 days 0 days	86 days 34.4 days	3 days 3 days	7 days 7 days	18 days 18 days	3 dave 3 dave	21 davs 21 davs	3 days 3 days	0 days 0 days	Manual Task	Electronic Start-endy	a interaction of the second se
restrond F - ENTRUSTED SLOPES (SITE A & SITE B)	CONSTRUCTION OF SOIL NAILS IN SITE B	Access Date of Portion 8	Initial Site Survey for site A and Site B Submission of mothod statement of coil matine works	Approved of method statement of soil nailing works	Material submission of soil nailing system	Approval of material for soil nailing system	Procurement to delivery of soil nails system	Submission of Construction Impart Accessment	Montheological of contract accurate migracy Assessments	General site chearance	Tree Survey for slone features 11NF-D/C709_C714_C711	Erection of tubular Scaffold for slope 11NE-D/C709, C714	Setting out of soil nails	Construction of soil nail (198nrs)	Additional soil nail (13nrs) (PMI 22)	Construction of soil nail heads	Additional soil nail heads (13nrs) (PMI 22)	Construction of sprayed concrete	Removal of tubular scaffold and tidy up	Erection of tubular scatfold for slope feature 11NE-D/C/1	Setting out of soil nails	Construction of soil nails (82nrs)	Construction of soil nails heads	Removal of tubular scaffold and tidy up	Laying of non-biodegradable control mat	hydroseeding of slope	General tidy up site CONSTRUCTION OF SOIL NAILS IN SITE A	Submission of Construction Impact Assessment	Submission of method statement of demelition of terraci	Amore of the real lead of a termination of the of the second	Tree Survey	Monitoring of ground movement and ground water	Demolition of existing terrace structure	Erection of Tubular Platform	Stripping of 500mm thick top soil Verification Inconstitute (DMI 14)	Setting out of soil nails	Pull Out Test (4 nrs)	Construction of soil nail (162nrs)	Construction of soil nail heads	Remove of Dead Tree Stump (PMI 28)	Removal of tubular scaffold and tidy up	Laying of biodegradable control mat	construction of granite stone wait Hodraceading of stone	Erection of Chain Fence	General tidy up site	Completion of Works	Critical Task	Critical Split	And the second s
SE	11	3.1.1.1	8.1.1.2	5.1.1.5	115	1.1.6	117	118	0110	1110	11 1 1	1.1.12	1.1.13	1.1.14	.1.1.14a	.1.1.15	.1.1.15a	.1.1.16	1.1.17	81.1.18	61.1.1	.1.1.20	.1.1.21	.1.1.22	.1.1.23	.1.1.24	12	1.2.1	2.2.5	201	1.2.4	1.2.5	.1.2.6	.1.2.7	1 2 85	1 2 9	.1.2.10	.1.2.11	1.2.12	.1.2.12a	.1.2.13	12.14	51.2.1	1.2.16a	1.2.17	.1.2.18			





**Appendix D** 

Monitoring Locations for Impact Monitoring



8 0:/6u//blc PHS:











Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location :	Chi Yum (	Ching She				Date of C	Calibration: 26-May-18
Location I	D: CUUich V	AMSI Johumo Air	Samplar '	PE 5170	Γ	Next Calibra	ation Date: 26-Jul-18
IVIOUEI. I IS	CH HIGH V	Olume An	Sampler	IE-3170	CONDITIO	NS	cennician. Wr. IP Ka Thig
					001121110		
		Sea Leve	el Pressure	(hPa)	1008.3		Corrected Pressure (mm Hg) 756.225
		Tel	Inperature	()	30.7	]	Temperature (K) 504
				CALI	BRATION	ORIFICE	
				Make->	TISCH	-	Qstd Slope -> 2.02017
				Model-> Serial # ->	TE-5025A 1612		Qstd Intercept ->
					CALIBRAT	ION	
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.5	6.5	13	1.782	55	54.35	Slope = 32.9951
13	5.2	5.2	10.4	1.596	49	48.42	Intercept = $-4.9871$
10	3.9	3.9	7.8	1.384	40	39.52	Corr. coeff. = 0.9963
7	2.4	2.4	4.8	1.090	30	29.64	
5	1.1	1.1	2.2	0.744	21	20.75	
Calculatio	ns:						
Qstd = 1/n	n[Sqrt(H20	(Pa/Pstd)(T	std/Ta))-b	]			
IC = I[Sqr	t(Pa/Pstd)(7	[std/Ta)]				<sup>60.00</sup> T	FLOW RATE CHART
Ostd = sta	ndard flow	rate					• • • • • • • • • • • • • • • • • • •
IC = corre	cted chart r	respones				50.00	
I = actual	chart respon	nse					
m = calibr	ator Qstd sl	lope				<u>ହ</u> 40.00	
b = calibra	itor Qstd in	tercept	-1:1	( les V )		nse	
Ta = actua Detd = actua	al proseurs	re during c	ibration (	(deg K)		odse	
r siu – acii	iai piessuie	curing car		liiii 11g )		2 30.00 10	<b>^</b>
For subse	quent calc	ulation of s	sampler fl	ow:		ial ct	
1/m((I)[S	Gqrt(298/Ta	v)(Pav/760)	)]-b)			20.00 <b>YU</b>	◆
m = sampl	er slope					10.00	
b = sampl	er intercept	t				10.00	
I = chart re	esponse						
Tav = dail	y average t	emperature				0.00	
Pav = dail	y average p	ressure				0.00	Standard Flow Rate (m3/min)





Location	Mo Vo	u Tong	Village			Data of	Calibration: 26 May 18
Location 1			vmage			Date Of Next Calib	calibration. 20-May-16
Model·TI	ID. SCH Hig	h Volum	e Air Sa	mpler TE-4	5170		Technician: Mr. In Ka Hing
	JCITIIg	II VOIUII				TIONS	
					001121		
	Se	a Level	Pressure	(hPa)	1008.3	3	Corrected Pressure (mm Hg) 756.225
		Temr	perature	$(^{\circ}C)$	30.7	7	Temperature (K) 304
		1 UIII	oracare	( 0)	2011	4	
				C	ALIBRATIC	ON ORIFIC	E
				Make->	TISCH	]	Qstd Slope -> 2.02017
				Model->	TE-5025A		Qstd Intercept -> -0.03691
				Serial # ->	1612		
					CALIBR		
					OALIDI		
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	t REGRESSION
18	6.2	6.2	12.4	1.741	46	45.45	Slope = 27.1389
13	5.1	5.1	10.2	1.580	41	40.51	Intercept = $-2.2243$
10	3.7	3.7	7.4	1.349	34	33.60	Corr. coeff. = 0.9987
7	2.2	2.2	4.4	1.044	27	26.68	
5	1.2	1.2	2.4	0.776	19	18.77	
	ons:	<b>2</b> 0/D /D	· 1) / TD · 1				
Qstd = 1/r	n[Sqrt(H	20(Pa/Ps)	sta)(1sta '-)1	/1a))-b]		50.00	FLOW RATE CHART
IC = I[Sqn	rt(Pa/Pstc	1)(1 Std/1	a)]				•
Octd – sta	ndord fla	w roto					
QSIU = SId IC = corre	nualu nu	rt respon	<b>A</b> 2			40.00	<b>/</b>
IC – conc I – actual	chart res	nonse					
m = calibi	rator Osto	l slone				(C)	
b = calibra	ator Ostd	intercer	ot			<b>8</b> 30.00	
Ta = actua	al temper	ature du	ring calil	bration ( de	gK)	espo	<b>*</b>
Pstd = act	ual press	ure durir	ng calibra	ation ( mm	Hg)	artr	
	1		2	× ×		<del>5</del> 20.00	•
For subse	equent ca	alculatio	n of san	npler flow:		Actua	
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)]-t	))			
						10.00	
m = samp	ler slope						
b = samp	ler interc	ept					
I = chart r	response					0.00	0.500 1.000 1.500 2.000
Tav = dail	ly averag	e temper	ature				Standard Flow Rate (m3/min)
Pav = dail	y averag	e pressui	e		L		





			Calibration	Certificatio	n Informat	ion				
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta:	293	°К		
Operator:	Jim Tisch					Pa:	763.3	mm Hg		
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612					
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ			
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)			
	1	1	2	1	1.3970	3.2	2.00	]		
	2	3	4	1	1.0000	6.3	4.00			
	3	5	6	1	0.8900	7.9	5.00			
	4	7	8	1	0.8440	8.7	5.50			
	5	9	10	1	0.7010	12.6	8.00			
			I	Data Tabula	tion			]		
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Psto}\right)}$	T)(Tstd)		Qa	$\sqrt{\Delta H(Ta/Pa)}$			
	(m3)	(x-axis)	(y-ax	tis)	Va	(x-axis)	(y-axis)			
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762	]		
	1.0130	1.0130	2.02	13	0.9917	0.9917	1.2392	]		
	1.0109	1.1358	2.25	99	0.9896	1.1120	1.3854			
	1.0098	1.1964	2.37	02	0.9886	1.1713	1.4530			
	1.0046	1.4331	2.85	86	0.9835	1.4030	1.7524			
		m=	2.020	017		m=	1.26500			
	QSTD	b=	-0.03	691	QA	b=	-0.02263			
		r=	0.999	988		r=	0.99988			
				Calculation	าร			]		
	Vstd=	∆Vol((Pa-∆P)	/Pstd)(Tstd/T	a)	Va=	Va= \DVol((Pa-\DP)/Pa)				
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time				
			For subsequ	uent flow ra	te calculatio	ns:				
	Qstd=	$1/m \left( \sqrt{\Delta H} \right)$	Pa Pstd Tstd	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa)-b			
	Standard	Conditions								
Tstd	: 298.15	°K				RECA	LIBRATION			
Pstd	: 760	mm Hg			LIS EPA roc	ommende o	nnual recalibrati	on ner 100		
All and the set		(ey	- 1120)		10 Code	of Endoral	Regulations Part	50 to 51		
AB: rootem	or manome	ter reading (I	(mm Hg)		40 Code	Di redeial	Poforonco Mot	bod for the		
Ta: actual a	hsolute tem	nerature (°K)	(IIIIII LB)		Determine	tion of Curr	onded Particulat	to Matter		
Pa: actual h	arometric n	ressure (mm	Hg)		Determina	a Atmost				
b: intercept	t		57		th	e Aunosph	ere, 9.2.17, page	50		
m: clone				1 '						

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761( FAX: (513)467-900

# ALS Technichem (HK) Pty Ltd

## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

#### SUB-CONTRACTING REPORT



CONTACT		MR BEN TAM	WORK ORDER	1	HK1815078
CLIENT		ACTION UNITED ENVIRONMENT SERVICES AND			
		CONSULTING			
ADDRESS		RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH		1
		KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED		5-JAN-2018
			DATE OF ISSUE	8	5-FEB-2018
PROJECT	8		NO. OF SAMPLES		1
			CLIENT ORDER		

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories 11	Position	
Richard Fung	General Manager	
	1	
0		

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER

SUB-BATCH

CLIENT

PROJECT

: HK1815078

1 ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING 1 .....



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815078-001	S/N: 366409	AIR	05-Jan-2018	S/N <sup>.</sup> 366409

# **Equipment Verification Report (TSP)**

## **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366409
Equipment Ref:	EQ109
Job Order	HK1815078

## Standard Equipment:

Higher Volume Sampler	
AUES office (calibration room)	
HVS 018	
1 December 2017	
	Higher Volume SamplerAUES office (calibration room)HVS 0181 December 2017

## **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	474	3.7
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	577	4.8
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2097	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



## Linear Regression of Y or X

Slope (K-factor):	0.0022
Correlation Coefficient	0.9967
Date of Issue	9 January 2018

## Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring \*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Building, Kwai Chu Location ID : Calibration Room					ng, Kv	ung	Date of Calibration: 1-Dec-17 Next Calibration Date: 1-Mar-18	
						COND	ITIONS	
	Se	ea Level I Temp	Pressure perature	(hPa) (°C)	1	1018.8 21.2		Corrected Pressure (mm Hg) 764.1 Temperature (K) 294
					CALI	BRATI	ON ORIFICE	
Make->TISCHQstd Slope ->2.11965Model->5025AQstd Intercept ->-0.02696Calibration Date->28-Feb-17Expiry Date->28-Feb-18							Qstd Slope ->2.11965Qstd Intercept ->-0.02696Expiry Date->28-Feb-18	
						CALIB	RATION	
Plate No.	H20 (L) (in)	)H2O (R) (in)	H20 (in)	Qstd (m3/min)	(ch	I nart)	IC corrected	LINEAR REGRESSION
18 13 10 8 5	6.3 5 3.9 2.4 1.0	6.3 5 3.9 2.4 1.0	12.6 10.0 7.8 4.8 2.0	1.703 1.518 1.342 1.056 0.686	5 4 4 3 2	54 18 12 32 23	54.49 48.44 42.38 32.29 23.21	Slope = 31.2239 Intercept = 0.7901 Corr. coeff. = 0.9971
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $								

# ALS Technichem (HK) Pty Ltd

## **ALS Laboratory Group**

ANALYTICAL CHEMISTRY & TESTING SERVICES

#### SUB-CONTRACTING REPORT

(ALS)	

			A REAL PROPERTY AND A REAL	And in case of the local division of	AND INCOMENDATION OF THE OWNER
CONTACT	1	MR BEN TAM	WORK ORDER	8	HK1815073
CLIENT	1	ACTION UNITED ENVIRONMENT SERVICES AND			
		CONSULTING			
ADDRESS		RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH	8	1
		KWALCHUNG, N.T. HONG KONG	DATE RECEIVED	3	5-JAN-2018
			DATE OF ISSUE		5-FEB-2018
PROJECT	:	·	NO. OF SAMPLES	3	1
			CLIENT ORDER	ŝ	

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	1/1 Position	
Richard Fung 🤺	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Partof the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1815073

1 ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815073-001	S/N: 2X6145	AIR	05-Jan-2018	S/N: 2X6145

5.00

## **Equipment Calibrated:**

Туре:	Laser Dust monitor	
Manufacturer:	Sibata LD-3B	
Serial No.	2X6145	
Equipment Ref:	EQ105	
Job Order	HK1815073	

## Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	1 December 2017

## **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	511	4.0
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	598	4.9
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2111	16.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



## Linear Regression of Y or X

Slope (K-factor):	0.0022
Correlation Coefficient	0.9981
Date of Issue	9 January 2018

## Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring \*If R<0.5, repair or re-verification is required for the equipment







# ALS Technichem (HK) Pty Ltd

## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

#### SUB-CONTRACTING REPORT



CONTACT	3	MR BEN TAM	WORK ORDER	1	HK1815077
CLIENT	ļ	ACTION UNITED ENVIRONMENT SERVICES AND			
		CONSULTING			
ADDRESS	1	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH	1	1
		KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED	S.	5-JAN-2018
			DATE OF ISSUE		5-FEB-2018
PROJECT	1		NO. OF SAMPLES	3	1
			CLIENT ORDER	đ	) <u>2013/001</u>

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	117	Position	
Richard Fung	Rhtm	General Manager	
	.]		

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1815077

1 ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : -----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815077-001	S/N: 3Y6503	AIR	05-Jan-2018	S/N: 3Y6503

## Equipment Calibrated:

Туре:	Laser Dust monitor		
Manufacturer:	Sibata LD-3B		
Serial No.	3Y6503		
Equipment Ref:	EQ112		
Job Order	HK1815077		

## Standard Equipment:

Standard Equipment:	Higher Volume Sampler	_
Location & Location ID:	AUES office (calibration room)	
Equipment Ref:	HVS 018	
Last Calibration Date:	1 December 2017	

## **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	521	4.1
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	674	5.6
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2077	16.3

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



## Linear Regression of Y or X

Slope (K-factor):	0.0022		
Correlation Coefficient	0.9976		
Date of Issue	9 January 2018		

## Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring \*If R<0.5, repair or re-verification is required for the equipment







# ALS Technichem (HK) Pty Ltd

## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

#### SUB-CONTRACTING REPORT



CONTACT	1	MR BEN TAM	WORK ORDER	1	HK1815072
CLIENT	3	ACTION UNITED ENVIRONMENT SERVICES AND			
		CONSULTING			
ADDRESS	5	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH	3	1
		KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED		5-JAN-2018
			DATE OF ISSUE	*	5-FEB-2018
PROJECT	5	Sec	NO. OF SAMPLES	ŝ	1
			CLIENT ORDER	1	
			CLIENT ORDER	1	- <u></u>

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	1/7	Position		
Richard Fung	Klip	General Manager		10. 
	·}	2		
	0		200	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1815072

1 ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815072-001	S/N: 366410	AIR	05-Jan-2018	S/N: 366410

## **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor		
Manufacturer:	Sibata LD-3B		
Serial No.	366410		
Equipment Ref:	EQ110		
Job Order	HK1815072		

#### Standard Equipment:

e entriferer
libration room)
17

## **Equipment Verification Results:**

Testing Date:

5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	498	3.9
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	571	4.7
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2095	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



#### Linear Regression of Y or X

Slope (K-factor):	0.0022		
Correlation Coefficient	0.9977		
Date of Issue	9 January 2018		

#### Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring \*If R<0.5, repair or re-verification is required for the equipment




## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET





# Certificate of Calibration 校正證書

Certificate No. : C174098 證書編號

ITEM TESTED / 送檢I	頁目	(Job No. / 序引編號: IC17-0924)	Date of Receipt / 收件日期: 14 July 2017
Description / 儀器名稱	:	Integrating Sound Level Meter (EQ010)	
Manufacturer / 製造商	:	Brüel & Kjær	
Model No. / 型號	:	2238	
Serial No. / 編號	:	2285721	
Supplied By / 委託者	:	Action-United Environmental Services and C	Consulting
		Unit A, 20/F., Gold King Industrial Building	r 51
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}C$ Line Voltage / 電壓 : ....

Relative Humidity / 相對濕度 : (55±20)%

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 22 July 2017 :

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

Certified By 拔部	:	- St	Date of Issue 答發日期
1202	6	$\mathbf{K} \boldsymbol{\varphi}$ Lee Engineer	XX JX II 70J

25 July 2017

15

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準,局部復印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited- Calibration & Testing Laboratory

e/o 4F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 e/o 香港新界屯門興安里一號內山灣機樓四樓

Tel/電話: 2927 2606 Fax/傅真: 2744 8986 E-mail 電郵: callab@suncreation.com Website/朝址: www.suncreation.com



# Certificate of Calibration 校正證書

Certificate No.: C174098 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C170048
CL281	Multifunction Acoustic Calibrator	PA160023

- 4. Test procedure : MA101N.
- 5. Results :
- 5.1 Sound Pressure Level
- 5.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L <sub>AFP</sub>	А	F	94.00	1	94.0	$\pm 0.7$

### 5.1.2 Linearity

UUT Setting				Applie	UUT	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.0 (Ref.)
	10000			104.00	) [	104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

### 5.2 Time Weighting

#### 5.2.1 Continuous Signal

UUT Setting			Applied Value		UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level Freq. Reading ng (dB) (kHz) (dB)		Type 1 Spec. (dB)	
50 - 130	LAFP	A	F	94.00	1	94.0	Ref.
	L <sub>ASP</sub>		S			94.0	$\pm 0.1$
	LAIP		I			94.1	± 0.1

本證書所載校正用之調試器材均可溯源至國際標準。局部後印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

e/o 4/F. Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

即创工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C174098 證書編號

#### 5.2.2 Tone Burst Signal (2 kHz)

-	UUT Setting			Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level Burst (dB) Duration		Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.0	$-1.0 \pm 1.0$
	L <sub>ASP</sub>		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.0	$-4.1 \pm 1.0$

#### 5.3 Frequency Weighting

#### 5.3.1 A-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)	
50 - 130	LAFP	A	F	94.00	31.5 Hz	54.7	$-39.4 \pm 1.5$	
		1-9-227			63 Hz	67.8	$-26.2 \pm 1.5$	
				125 Hz	77.7	$-16.1 \pm 1.0$		
			250 Hz	85.3	$-8.6 \pm 1.0$			
						500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.	
					2 kHz	95.2	$+1.2 \pm 1.0$	
					4 kHz	95.0	$+1.0 \pm 1.0$	
					8 kHz	92.8	-1.1 (+1.5 ; -3.0)	
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)	

5.3.2

C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.2	$-3.0 \pm 1.5$
	19				63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.9	$-0.2 \pm 1.0$
					250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.1	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.9	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準,局部復印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

elo 4年, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 e/o 香港新界屯門與安里一號清山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵; callab@suncreation.com Website/網址:: www.suncreation.com



# Certificate of Calibration 校正證書

Certificate No.: C174098 證書編號

#### 5.4 Time Averaging

	UUT	Setting		Applied Value			UUT	IEC 60804		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 <sup>2</sup>		90	90.1	± 0.5
			60 sec.	1		1/103	]	80	79.9	± 1.0
			5 min.			1/104		70	69.8	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2658547

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
III	250 Hz - 500 Hz	$\pm 0.30 \text{ dB}$
	l kHz	: ± 0.20 dB
	2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	Burst equivalent level	$\pm 0.2 \text{ dB}$ (Ref. 110 dB
		continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4F. Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories. Hong Kong 師創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/馆話: 2927 2606 Fax/傳真: 2744 89

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



# Certificate of Calibration 校正證書

Certificate No. : C174094 證書編號

ITEM TESTED / 送檢功	頁目	(Job No. / 序引編號:IC17-0924)	Date of Receipt / 收件日期:	14 July 2017	
Description / 儀器名稱	:	Sound Level Calibrator (EQ085)			
Manufacturer / 製造商	:	Rion			
Model No. / 型號	:	NC-73			
Serial No. / 編號	:	10655561			
Supplied By / 委託者	:	Action-United Environmental Services and C	onsulting		
		Unit A, 20/F., Gold King Industrial Building,			
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.			
TEST CONDITIONS / 測試條件					

#### / 测武保什

Temperature / 溫度 :  $(23 \pm 2)^{\circ}C$ Line Voltage / 雷壓 : ----

Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$ 

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 22 July 2017 :

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification & user's specified acceptance criteria. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K C Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

25 July 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 枝正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



**Calibration and Testing Laboratory** 

# Certificate of Calibration 校正證書

Certificate No. : C174094 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.

.

3. Test equipment :

Equipment ID CL130 CL281 TST150A

Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C173864 PA160023 C161175

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	93.9	± 0.5	± 0.2

#### 5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.954	1 kHz ± 6 %	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部後印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Hong Kong Accreditation Service 香港認可處

# **Certificate of Accreditation**

認可證書

This is to certify that 特此證明

# ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

# **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

# Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

# ∟ 000552



Appendix F

# **Event and Action Plan**

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2018\June 2018\R0185v2.docx

Event / Action Plan for construction dus	Event /	Action	Plan	for	construction	dust
--	---------	--------	------	-----	--------------	------

Event		Action		
Event	ET	IEC	ER	Contractor
Action Level exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, ER and Contractor;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method; and</li> <li>Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	1. Notify Contractor.	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Rectify any unacceptable practice and implement remedial measures; and</li> <li>Amend working methods agreed with ER if appropriate.</li> </ol>
Action Level exceedance for two or more consecutive samples	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, ER and Contractor;</li> <li>Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor, IEC and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily; and</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>Advise the ER and ET on the effectiveness of the proposed remedial measures; and</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise and ensure remedial measures properly implemented; and</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



### Event and Action Plan for Construction Noise

Evont	Action			
Lvent	ET	IEC	ER	Contractor
Action Level Exceedance	<ol> <li>Notify IEC, ER and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures; and</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem; and</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER; and</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level Exceedance	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented; and</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



Appendix G

**Impact Monitoring Schedule** 

_					
Immod	Monitoning	Cabadula	fonthal	Dononting	Dowind
ппряст	. vionnoriny	schedime	for the i	Reporting	Perioa
Impace		Denedate	IOI UNC I	nepor mig	1 01104

			Air Quality Monitoring						
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP					
Fri	1-Jun-18								
Sat	2-Jun-18								
Sun	3-Jun-18								
Mon	4-Jun-18			$\checkmark$					
Tue	5-Jun-18	✓	$\checkmark$						
Wed	6-Jun-18								
Thu	7-Jun-18								
Fri	8-Jun-18								
Sat	9-Jun-18			$\checkmark$					
Sun	10-Jun-18								
Mon	11-Jun-18	✓	$\checkmark$						
Tue	12-Jun-18								
Wed	13-Jun-18								
Thu	14-Jun-18								
Fri	15-Jun-18			$\checkmark$					
Sat	16-Jun-18		$\checkmark$						
Sun	17-Jun-18								
Mon	18-Jun-18								
Tue	19-Jun-18								
Wed	20-Jun-18								
Thu	21-Jun-18			✓					
Fri	22-Jun-18	✓	$\checkmark$						
Sat	23-Jun-18								
Sun	24-Jun-18								
Mon	25-Jun-18								
Tue	26-Jun-18								
Wed	27-Jun-18			✓					
Thu	28-Jun-18	✓	$\checkmark$						
Fri	29-Jun-18								
Sat	30-Jun-18								

$\checkmark$	Monitoring Day
	Sunday or Public Holiday

# **Impact Monitoring Schedule for next Reporting Period**

			Air Quality Monitoring						
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP					
Sun	1-Jul-18								
Mon	2-Jul-18								
Tue	3-Jul-18			✓					
Wed	4-Jul-18	✓	√						
Thu	5-Jul-18								
Fri	6-Jul-18								
Sat	7-Jul-18								
Sun	8-Jul-18								
Mon	9-Jul-18			✓					
Tue	10-Jul-18	✓	√						
Wed	11-Jul-18								
Thu	12-Jul-18								
Fri	13-Jul-18								
Sat	14-Jul-18			✓					
Sun	15-Jul-18								
Mon	16-Jul-18	✓	$\checkmark$						
Tue	17-Jul-18								
Wed	18-Jul-18								
Thu	19-Jul-18								
Fri	20-Jul-18			✓					
Sat	21-Jul-18		$\checkmark$						
Sun	22-Jul-18								
Mon	23-Jul-18								
Tue	24-Jul-18								
Wed	25-Jul-18								
Thu	26-Jul-18			✓					
Fri	27-Jul-18	✓	✓						
Sat	28-Jul-18								
Sun	29-Jul-18								
Mon	30-Jul-18								

$\checkmark$	Monitoring Day
	Sunday or Public Holiday



# Appendix H

# **Database of Monitoring Result**



### 24-hour TSP Database

24-hour TSP	Monitoring	Data for Al	MS-1														
DATE	SAMPLE	ELA	APSED TIM	1E	CHA	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP		
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	(µg/m )		
4-Jun-18	22901	19662.44	19686.54	1446.00	30	30	30.0	27.3	1006.9	1.05	1524	2.6907	2.7291	0.0384	25		
9-Jun-18	22672	19686.54	19710.30	1425.60	39	40	39.5	27.1	1006.7	1.34	1911	2.7108	2.7532	0.0424	22		
15-Jun-18	22671	19710.30	19734.54	1454.40	26	27	26.5	28	1006	0.95	1378	2.7140	2.7525	0.0385	28		
21-Jun-18	22891	19734.54	19758.44	1434.00	37	39	38.0	28.6	1005.5	1.29	1852	2.6788	2.7321	0.0533	29		
27-Jun-18	22974	19758.31	19782.12	1428.60	34	34	34.0	28.5	1005.7	1.17	1674	2.6663 2.6927		0.0264	16		
24-hour TSP	Monitoring	Data for Al	MS-5											-			
DATE	SAMPLE	ELA	APSED TIM	1E	CHA	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP $(ug/m^3)$		
	NOWIDER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	(µg/III )		
4-Jun-18	22708	6040.24	6064.09	1431.00	28	39	33.5	27.3	1006.9	1.11	1593	2.7292	2.7700	0.0408	26		
9-Jun-18	22710	6064.09	6088.03	1436.40	38	39	38.5	27.1	1006.7	1.26	1810	2.7104	2.7402	0.0298	16		
15-Jun-18	22668	6088.03	6112.60	1474.20	28	30	29.0	28	1006	0.98	1445	2.7321	2.7543	0.0222	15		
21-Jun-18	22893	6127.46	6151.77	1458.60	22	22	22.0	28.6	1004.8	0.77	1130	2.6913	2.7060	0.0147	13		
27-Jun-18	22737	6136.60	6160.65	1443.00	22	23	22.5	28.5	1005.7	0.79	1139	2.6924	2.7729	0.0805	71		
24-hour TSP	Monitoring	Data for Al	MS-6														
DATE	SAMPLE	ELA	APSED TIN	1E	CHA	CHART READING		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WEIGHT (g)		FILTER WEIGHT (g)		DUST WEIGHT COLLECTED	24-hr TSP
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	(µg/m <sup>-</sup> )		
4-Jun-18	22709	11279.46	11303.83	1462.20	52	52	52.0	27.3	1006.9	1.68	2450	2.7048	2.7572	0.0524	21		
9-Jun-18	22711	11303.83	11327.59	1425.60	53	54	53.5	27.1	1006.7	1.72	2459	2.7134	2.7527	0.0393	16		
15-Jun-18	22667	11327.59	11351.47	1432.80	27	28	27.5	28	1006	0.88	1257	2.7191	2.7499	0.0308	25		
21-Jun-18	22894	11375.41	11399.41	1440.00	30	30	30.0	28.6	1004.8	0.96	1378	2.6923	2.7227	0.0304	22		
27-Jun-18	22736	11399.41	11423.95	1472.40	28	28	28.0	28.5	1005.7	0.89	1314	2.6934	2.8140	0.1206	92		
24-hour TSP	Monitoring	Data for Al	MS-7														
DATE	SAMPLE	ELA	APSED TIM	1E	CHA	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP		
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	(µg/m)		
4-Jun-18	22732	6656.80	6681.05	1455.00	38	41	39.5	27.3	1006.9	1.53	2222	2.7229	2.7717	0.0488	22		
9-Jun-18	22713	6681.05	6705.05	1440.00	38	41	39.5	27.1	1006.7	1.53	2200	2.7225	2.7579	0.0354	16		
15-Jun-18	22872	6748.45	6772.43	1438.80	38	38	38.0	28	1006	1.47	2115	2.6954	2.7353	0.0399	19		
21-Jun-18	22895	6772.43	6797.05	1477.20	32	34	33.0	28.6	1005.5	1.29	1900	2.6860	2.7413	0.0553	29		
27-Jun-18	22898	6797.05	6821.55	1470.00	30	32	31.0	28.5	1005.7	1.21	1784	2.6892	2.7220	0.0328	18		



### Noise Database

Noise Measu	uremen	nt Resul	lts (dB)	of NMS	54a															
	Stort	1st Leq (5min)		2nd Leq (5min)		3rd	3rd Leq (5min)		4th Leq (5min)		5th Leq (5min)			6th Leq (5min)						
Date	Start	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
5-Jun-18	9:50	66.4	68.5	62	67.7	70	63.5	67.6	70	64	66.7	69	62.5	67.5	69.5	63.5	67.9	70	64.5	67
11-Jun-18	9:41	70.1	73	63.5	70.4	72	64.5	70.3	73	63.5	68.1	71	63.5	69.8	73	64	70.2	73	65	70
22-Jun-18	12:16	68.7	70.2	56.2	66.2	69.4	56.5	66.3	69.5	56.7	66.8	69.7	57.1	61.3	66.2	54.7	66.5	69.8	57	66
28-Jun-18	9:30	65.3	68.7	56.8	64	67.4	56.5	64.5	67.5	57.3	64.2	67.7	56.7	67.2	70.8	58.5	66.9	70.1	59.3	66

Noise Measu	uremei	nt Resul	lts (dB)	of NMS	<b>S</b> 5															
	Stant.	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	
Date	Start	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	1 mie	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
5-Jun-18	13:35	75.6	78	70.5	76.7	79	72	74.6	77	69.5	76.3	79	71.5	73.8	76	70	72.3	74.5	69	75
11-Jun-18	8:58	65.8	67	63	64.8	66.5	62	65.9	67	63.5	68.6	71	64	69.8	72	66.5	66.5	68	63.5	67
22-Jun-18	13:48	75.2	70.7	71.7	73.1	69.6	72.8	75.1	70.1	70.1	72.6	74.3	70.6	72.2	73.8	70.2	72.7	74.1	70.4	74
28-Jun-18	10:15	62.1	63.3	59.2	63.8	66.7	59.4	61.1	62.4	59.5	61.8	63	60.1	61.2	62.4	58.8	60.5	62.3	58.5	62

## Noise Measurement Results (dB) of NMS6

	Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (51	nin)	
Date	Start	Leq,	L10,	L90,	Leq30min, dB(A)															
	Imic	dB(A)	dB(A)	dB(A)																
5-Jun-18	10:05	66.3	69.7	60	71.3	73.1	61.1	66.9	69.5	62.7	66.4	69.6	60.2	69.2	72.3	64.4	69.6	72.9	64.9	69
11-Jun-18	10:27	61.6	63.5	58.5	62.1	64	59	62	63.5	59.5	62.3	64.5	59	62.2	64	59.5	61.9	63.5	59	62
22-Jun-18	15:39	66.2	79.7	67.3	76.6	73.2	67	71.6	74.6	67	72.9	76.7	65.8	70.7	73.1	66.7	69.4	72	65.9	72
28-Jun-18	11:05	53.7	55.3	51.1	53.5	55.3	51.1	56.1	55	51.4	53.2	54.6	51.2	53.1	54.2	51.4	53.5	54.8	51.9	54

Noise Meas	uremei	nt Resu	lts (dB)	of NMS	57															
	Start	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	nin)	4th	Leq (51	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	
Date	Start	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
5-Jun-18	10:48	63.8	65.5	61.2	65.3	68.4	60.6	65.5	67.6	63.2	66	67.7	63.9	64.8	69.4	59.8	64.7	67.9	61.5	65
11-Jun-18	11:08	66.6	69.5	60.5	67	70	62	66.6	69.5	61	66.7	69.5	61	67.5	70.5	61	66.4	69.5	60.5	67
22-Jun-18	16:32	55.2	56.8	51.5	54.2	56.1	51.5	57.9	60.7	52.2	56.8	59.2	52.8	77.9	74.8	54.9	70.2	71.9	58.4	71
28-Jun-18	14:07	63.8	67	57	62.4	66	54	60	62.5	55.5	59.4	62	54.5	59	62	55	59.4	62	54.5	61



Noise Measu	iremen	t Resul	ts (dB)	of NMS	8															
	C4a mt	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (5r	nin)	4th	Leq (5n	nin)	5th	Leq (5r	nin)	6th	Leq (51	nin)	
Date	Start	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
5-Jun-18	13:13	57.1	61.6	50.8	56.5	59.2	53.8	54.7	57.1	49.3	55.6	58.6	51.7	55.1	57.5	52.3	54.1	56.7	50.2	56
11-Jun-18	13:49	61.4	64.7	54.2	59.8	62.6	54.1	60.3	62.1	53.9	59.7	62.4	53.6	60.3	62.6	54.1	61.8	63.9	53.7	61
22-Jun-18	9:37	59	61.5	52	58.3	60.5	55	57.7	60	53	58.4	60.5	54	58.6	61.5	53.5	57.7	60.5	52.5	58
28-Jun-18	9:30	56.8	59.5	52	58.5	61.5	52.5	57.9	60.5	54	58.7	61	54.5	59.1	61.5	54.5	57.7	59.5	54.5	58

# Appendix I

# **Graphical Plots for Monitoring Result**

# Air Quality – 1-hour TSP



 $Z: Jobs \ 2016 \ TCS 00864 \ (CEDD) \ 600 \ EM\&A \ Report \ Submission \ Monthly \ EM\&A \ Report \ 2018 \ Ronord \ 2018 \ 2018 \ Ronord \ 2018 \ 201$ 





# Air Quality – 24-hour TSP



CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (June 2018)







Appendix J

**Meteorological Data** 

			Total	Kwun Tong Station	Kai Tal	k Station	King's Park Station
Date	2	Weather	Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Jun-18	Fri	Fine and very hot. Light to moderate southwesterly winds.	0	30.4	11.5	SE	66.2
2-Jun-18	Sat	Fine and very hot. Light to moderate southwesterly winds.	Trace	27.9	11.5	E/SE	70.8
3-Jun-18	Sun	Mainly cloudy with a few showers and thunderstorms.	Trace	27.9	16	E/NE	70
4-Jun-18	Mon	Mainly cloudy with a few showers and thunderstorms.	12.4	27.5	19.2	Е	79
5-Jun-18	Tue	Cloudy with squally showers and thunderstorms.	28.2	27.3	14.4	E/SE	86.2
6-Jun-18	Wed	occasionally strong offshore and on high ground	58.3	27.1	12.7	E/SE	92.5
7-Jun-18	Thu	Mainly cloudy with a few squally showers and thunderstorms	47.4	27.1	16.3	E/SE	89.2
8-Jun-18	Fri	Mainly cloudy with a few squally showers and thunderstorms	70.2	26.6	20	E/SE	88
9-Jun-18	Sat	Mainly fine. Very hot and dry in the afternoon. Light winds.	4.8	29	12.2	Ν	72
10-Jun-18	Sun	Mainly fine. Very hot and dry in the afternoon. Light winds.	0	30.5	13.5	W	59.5
11-Jun-18	Mon	Mainly fine. Very hot and dry in the afternoon. Light winds.	0	30.8	9	SE	57.5
12-Jun-18	Tue	Mainly cloudy with showers and a few thunderstorms.	39.6	27.1	9.7	E/SE	81.5
13-Jun-18	Wed	Cloudy. Heavy showers at first.	109.3	26.2	9.9	E/SE	89.7
14-Jun-18	Thu	Mainly cloudy with sunny intervals.	1.3	27.1	6.7	S/SE	83.5
15-Jun-18	Fri	Mainly cloudy with isolated showers. Sunny periods	0.2	26.9	7.2	S/SE	76
16-Jun-18	Sat	Mainly cloudy with sunny intervals.	0	28.1	7.8	N/NW	75
17-Jun-18	Sun	Mainly cloudy with isolated showers. Sunny periods	Trace	27.8	8.1	S/SW	72
18-Jun-18	Mon	Mainly cloudy with sunny intervals.	Trace	28.6	15.7	SW	73.2
19-Jun-18	Tue	Hot with sunny periods.	Trace	29.5	13.7	W/SW	77
20-Jun-18	Wed	Hot with sunny periods.	Trace	30.2	9.5	SW	77.5
21-Jun-18	Thu	Mainly cloudy with a few showers.	2.6	30.4	10	SW	79.7
22-Jun-18	Fri	Mainly cloudy with a few showers.	32.9	27.7	10.4	S/SE	85.5
23-Jun-18	Sat	Mainly cloudy with a few showers.	25.6	27.8	7.5	S/SE	85
24-Jun-18	Sun	Hot with sunny periods.	18.1	28.6	13.7	E/SE	78.7
25-Jun-18	Mon	Mainly cloudy with occasional showers	6.2	28.1	15	SE	83
26-Jun-18	Tue	Sunny periods. It will be hot.	1.7	28.2	9.7	E/SE	72.7
27-Jun-18	Wed	Mainly cloudy with a few showers	Trace	29.2	8	SE	77.5
28-Jun-18	Thu	Mainly fine. Very hot	0	30.1	8.9	W/SW	74
29-Jun-18	Fri	Mainly fine apart from isolated showers	Trace	30.3	13.8	W/SW	76
30-Jun-18	Sat	Mainly fine. Very hot with isolated showers	Trace	30.7	6.8	W/SW	74.5

Appendix K

Waste Flow Table

## Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

		Actual Quan	tities of Inert C&I	O Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (	Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	30.706	19.998	10.550	0.000	0.158	1.191	132.060	0.000	0.000	0.000	0.013
Feb	23.014	12.020	10.887	0.000	0.107	1.569	0.000	0.000	0.000	0.000	0.008
Mar	18.783	10.024	8.660	0.000	0.099	0.736	471.850	0.326	0.000	0.000	0.011
Apr	26.557	15.018	11.460	0.007	0.072	0.627	183.610	0.000	0.000	0.000	0.009
May	8.066	1.145	6.921	0.000	0.000	0.449	142.570	0.304	0.000	0.000	0.012
Jun	11.122	4.488	6.611	0.000	0.023	0.040	21.450	0.000	0.000	0.000	0.015
Sub-total	118.248	62.693	55.089	0.007	0.459	4.612	951.540	0.630	0.000	0.000	0.069
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	118.248	62.693	55.089	0.007	0.459	4.612	951.540	0.630	0.000	0.000	0.069

# Monthly Summary Waste Flow Table for <u>2018</u> (year)

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse  $(1 \text{ t/m}^3)$  and inert C&D materials  $(2 \text{ t/m}^3)$ .

(5) Use the conversion factor for chemical waste (0.88 kg/L).

(6) Assume a dump truck delivers  $7.5 \text{ m}^3$  material in 1 trip.

(7) The cut-off date of this summary is  $20^{th}$  of each month.

# Appendix (ii)

# Name of Department: <u>CEDD</u>

Contract No. : <u>NE/2016/05</u>

# Monthly Summary Waste Flow Table for 2018 (year)

					[PS C.	lause 1.129]					
		Actual Quanti	ties of Inert C&	&D Materials G	enerated Mont	hly	Act	ual Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	$(in '000 m^3)$	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
Jan	0.046	0.00	0.001	0.00	0.045	0.00	0.00	0.00	0.00	0.00	0.0006
Feb	0.089	0.00	0.001	0.00	0.088	0.00	0.00	0.00	0.00	0.00	0.0028
Mar	0.130	0.00	0.001	0.00	0.129	0.00	0.00	0.00	0.00	0.00	0.0004
Apr	1.296	0.00	0.001	0.00	1.295	0.00	0.00	0.00	0.00	0.00	0.071
May	0.455	0.00	0.024	0.00	0.431	0.00	0.00	0.00	0.00	0.00	0.040
June	0.323	0.00	0.033	0.00	0.290	0.00	0.00	0.00	0.00	0.00	0.023
Sub-total	2.472	0.00	0.061	0.00	2.278	0.00	0.00	0.00	0.00	0.00	0.1378
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total											

Notes: (1) The performance targets are given in PS Clause 6.14

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding  $50,000 \text{ m}^3$ .

# Appendix L

# Implementation Schedule for Environmental Mitigation Measures



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementa	ition Status
		Address	measures?		Contract 1	Contract 2
Dust Impa	act (Contraction Phase)					
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V
S4.7.6	<ul> <li>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period.</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	æ	V



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementa	tion Status
non		Address	measures?	Int       Location of the measure       Implementation         s?       Contract 1       O         S       S       S       S         S       S       S       S         S       S       S       S         S       S       S       S         S       S       S       S         S       S       S       S         S       S       S       S         S       S       S       S         S       All construction       V       S         S       All construction       V       S	Contract 2	
	<ul> <li>within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction activity on the construction site or part of the construction activity on the construction site or part of the operative in a surface stabiliser within six months after the last construction activity on the construction site or part of the construction site</li></ul>					
S4.7.7	Implement regular dust monitoring under EM&A programme during the	Control construction	Selected	All	V	N/A
	Construction phase.	airborne noise	Representative dust monitoring station	construction sites where practicable		
Noise Imp	act (Contraction Phase)					-
\$5.6.9	<ul> <li>Implement the following good site management practices:</li> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in</li> </ul>	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementa	tion Status
		Address	measures?		Contract 1	Contract 2
	<ul> <li>intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>					
S5.6.11 to S5.6.13	Use of "Quiet" Plant and Working Methods.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	V	V
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V
\$5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representative Noise monitoring stations	V	N/A
Water Qu	ality Impact (Contraction Phase)					
S6.6.3	Construction Runoff	Control construction runoff	Contractor	All	@	@



EM&A Ref	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementa	ation Status
Kei.		Address	measures?	Location of the measure Contract construction sites	Contract 1	Contract 2
	<ul> <li>In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below:</li> <li>At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m<sup>3</sup> capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.</li> <li>The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary</li> </ul>	Address	measures?	construction sites	Contract 1	Contract 2
	<ul> <li>appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion.</li> <li>Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil</li> </ul>					
	<ul> <li>cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>All drainage facilities and erosion and sediment control structures</li> </ul>					



EM&A Ref.		<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementa	ation Status
1011			Address	measures?		Contract 1	Contract 2
		should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms.					
		by spreading evenly over stable vegetated areas					
	•	Measures should be taken to minimise the ingress of site drainage					
		into excavations. If the excavation of trenches in wet periods is					
		necessary, it should be dug and backfilled in short sect ions wherever					
		practicable. Water pumped out from trenches or foundation					
		excavations should be discharged into storm drains via silt removal facilities.					
	•	All open stockpiles of construction ion materials (for example,					
		aggregates, sand and fill material) of should be covered with					
		tarpaulin or similar fabric during rainsforms. Measures should be					
		soil silt or debris into any drainage system					
	•	Manholes (including newly constructed ones) should always be					
		adequately covered and temporarily sealed so as to prevent silt,					
		construction ion materials or debris being washed into the drainage					
		system and storm runoff being directed into foul sewers.					
	•	Precautions to be taken at any time of year when rainstorms are					
		likely, act ions to be taken when a rainstorm is imminent or					
		forecasted, and act ions to be taken during or after rainstorms are					
		summarized in Appendix A2 of <i>ProPECC PN 1/94</i> . Particular attention should be paid to the control of silty surface runoff during					
		storm events.					
	•	All vehicles and plant should be cleaned before leaving a					
		construction ion site to ensure no earth, mud, debris and the like is					
		deposited by them on roads. An adequately designed and sited wheel					
		washing facilities should be provided at every construction for site axit where practicable. Wash water should have send and silt settled					
		out and removed at least on a weekly basis to ensure the continued					
		efficiency of the process. The sect ion of access road leading to, and					
		exiting from, the wheel-wash bay to the public road should be paved					
		with sufficient back all toward the wheel-wash bay to prevent					
		vehicle tracking of soil and silty water to public roads and rains.					
	•	Oil interceptors should be provided in the drainage system					
		downstream of any oil/fuel pollution sources. The oil interceptors					


EM&A Ref	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to s implement the	Location of the measure	Implementation Status		
Kci.		Address	measures?	the measure	Contract 1	Contract 2	
	<ul> <li>should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.</li> </ul>						
S6.6.6 and 6.6.7	<ul> <li>Sewage from Workforce</li> <li>Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental</li> </ul>	Handling of site sewage	Contractor	All construction sites	V	V	



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementation Status		
		Address	measures?		Contract 1	Contract 2	
	performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure						
S6.6.8 and 6.6.9	<u>Accidental Spillage</u> To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	V	@	
S6.6.11- S6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the approximated aroundwater head	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	

EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement	Location of	Implementation Status		
Ref.	Accommended Anagaton Measures	& Main Concern to Address	the measures?	the measure	Contract 1	Contract 2	
	into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement . Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.						
Waste Ma	nagement (Contraction Phase)			1	Ĩ		
S8.5.2	<ul> <li><u>Good Site Practice</u></li> <li>The following good site practices are recommended throughout the construction ion activities:</li> <li>nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>provision of sufficient waste disposal points and regular collect ion for disposal;</li> <li>appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul>	Minimize waste generation during construction	Contractor	All construction sites	æ	æ	
\$8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <b>ETWB TC(W)</b> No. 19/2005 for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize waste generation during construction	Contractor	All construction sites	V	V	
S8.5.3	<u>Waste Reduction Measures</u> Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following	Reduce waste generation	Contractor	All construction sites where	V	V	



EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement	Location of	Implementa	tion Status
Ref.	Accommentated Managaston Mousures	& Main Concern to	the	the measure	Contract 1	Contract 2
	<ul> <li>recommendations are proposed to achieve reduction:</li> <li>segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal;</li> <li>proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;</li> <li>plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.);</li> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling</li> </ul>		incusines;	practicable		
S8.5.5	<ul> <li><u>Storage of Waste</u></li> <li><u>Storage of Waste</u></li> <li>The following recommendation should be implemented to minimize the impacts: <ul> <li>waste such as soil should be handled and stored well to ensure secure containment;</li> <li>stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>different locations should be designated to stockpile each material to enhance reuse;</li> </ul> </li> </ul>	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V
S8.5.6	<ul> <li><u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts:</li> <li>remove waste in timely manner;</li> <li>employ the trucks with cover or enclosed containers for waste</li> <li>transportation;</li> <li>obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>disposal of waste should be done at licensed waste disposal facilities.</li> </ul>	Minimize waste impacts from storage	Contractor	All construction sites	V	@
S8.5.8	Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	@



		Objectives of the	Who to	<b>.</b>	Implementation Status		
EM&A Ref.	<b>Recommended Mitigation Measures</b>	Recommended Measures & Main Concern to	implement the	Location of the measure	Implementa	tion Status	
		Address	measures?		Contract 1	Contract 2	
	<ul> <li>implemented in handling the excavated and C&amp;D materials:</li> <li>maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>carry out on-site sorting;</li> <li>make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> <li>The recommended C&amp;D materials handling should include:</li> <li>On-site sorting of C&amp;D materials</li> <li>Reuse of C&amp;D materials</li> <li>Use of Standard Formwork and Planning of Construction Materials</li> </ul>						
	purchasing Provision of wheel week facilities						
\$8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	Remediate contaminated soil	Contractor	All construction sites where applicable	V	@	
S8.5.17	<ul> <li><u>Chemical Waste</u></li> <li>If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	
S8.5.18	<ul> <li><u>General Waste</u></li> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	@	@	



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementation Status		
		Address	measures?		Contract 1	Contract 2	
	<ul> <li>general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>						
\$8.5.19	<ul> <li><u>Sewage</u></li> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	V	V	
Ecology (C	Contraction Phase)	Commente for the loss of	Contractor /	Negthermont	NT/A	NIA	
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	NA	
.10.7.10	<ul> <li>Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include:</li> <li>Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses;</li> <li>Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;</li> <li>To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site;</li> </ul>	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	NA	



EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measures	s Who to implement the	Location of	Implementation Status		
Ref.	g	& Main Concern to Address	the measures?	the measure	Contract 1	Contract 2	
	<ul> <li>Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses;</li> <li>Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them</li> </ul>						
	<ul> <li>Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby</li> </ul>						
	<ul> <li>watercourses;</li> <li>Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with</li> </ul>						
	<ul> <li>Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site:</li> </ul>						
	<ul> <li>Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be minimised via the following in descending order: reuse, recycling and treatment;</li> </ul>						
	• Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used;						
	• Silt traps will be installed at points where drainage from the site enters local watercourses;						
	<ul> <li>Appropriate sanitary facilities for on-site workers will be provided;</li> <li>The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and</li> </ul>						
	• Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works will be considered.						
S.10.7.1 1	<ul> <li>Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:</li> <li>Potential emergency situations;</li> <li>Chemicals or hazardous materials used on-site (and their location);</li> <li>Emergency response team;</li> <li>Emergency response procedures:</li> </ul>	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	N/A	NA	
	• List of emergency telephone hot lines:						



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main Concern to	Who to implement the	Location of the measure	Implementation Status	
		Address	measures?		Contract 1	Contract 2
	• Locations and types of emergency response equipment, and					
	• Training plan and testing for effectiveness.					
Landscap	e and visual (Contraction Phase)					
S11.14.2	All existing trees to be retained shall be carefully protected during	Avoid disturbance and	Detailed	The whole	V	@
3, Table	construction.	protection of the existing	Design	project area		
11.9,		trees	Consultant /	where		
CM1 [4]				applicable		
S11.14.2	Tree Transplantation - Should removal of trees be unavoidable due to	Minimize landscape	Detailed	Onsite where	*	N/A
3, Table	construction impacts, trees will be transplanted or felled. Detailed	impact and retention of	Design	possible.		
11.9,	transplanting proposal will be submit ted to relevant government	landscape resources	Consultant /	Otherwise		
CM2 [3]	departments for approval in accordance with LAO GN No. 7/2007,			consider		
	ETWB TCW No. 29/2004 and 10/2013. Final locations of transplanted			offsite		
	trees shall be agreed prior to commencement of the work.			locations		
S11.14.2	Control of operation night -time glare with well-planned lighting operation	Minimize glare impact to	Contractor/	The whole	V	V
3, Table	system to minimize potential glare impact to adjacent VSRs	adjacent VSRs	CEDD	project area		
11.9,				where		
CM3 [4]				applicable		
S11.14.2	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/	The whole	N/A	N/A
3, Table			CEDD	project area		
11.9,				where		
CM				applicable		
[4]						
S11.14.2	Minimise disturbance and limitation of run-off - temporary structures and	Minimize visual impact	Contractor/	The whole	V	V
3, Table	construction works should be planned with care to minimize disturbance to		CEDD	project area		
11.9,	adjacent landscape, vegetation, natural stream habitats.			where		
CM5 [2]				applicable		

Legend: V = implemented; x = not implemented; @ = partially implemented; \* = pending to be implemented; N/A = not applicable

Appendix M

Complaint Log And Investigation Report for Complaint

# Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
<b>May 2017</b>	0	0
June 2017	2	0
<b>July 2017</b>	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	3	0
March 2018	0	0
April 2018	1 (#)	0
May 2018	1	0
June 2018	0	0
Overall Total	27	0

#updated in May 2018

Ar	opendix N	/12	Com	plaint Log	5						
Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/3 00/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 9 Aug 2017	TCS00864/16/3 00/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/3 00/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00019 373-17)	day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation,	no comment	TCS00864/16/3 00/F0093
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD	EPD (ref. N08/RE/0 0019428- 17)	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	by IEC on 3 Nov 2017	TCS00864/16/3 00/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/3 00/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD	EPD (ref.N08/ RE/00023 986-17)	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0097

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (June 2018)



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00024 557-17)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at	no comment by IEC on 18 Oct 2017	TCS00864/16/3 00/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/ RE/00031 074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/16/3 00/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00029 489-17)	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017, there was no branches of EM 6A requirement. However, the		TCS00864/16/3 00/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref. N08/RE/0 0032407- 17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on 30 Nov 2017	TCS00864/16/3 00/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥,令 他達貴樓的住所受到大塵影響,要 求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0100



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤 又再於早上 07:45 開始傳出機器不 停 泵 石 的 噪 音 (幾 乎 每 日 在 08:00-19:00 進行工程),已持續一 年,他全家人受到滋援。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	<ol> <li>智泰樓面向安達臣地盤方向,有 照射燈深夜時分仍然常開,影響居 民正常睡眠質素,照成一定的精神 壓力。</li> <li>隔音布未固定,大風吹過發出極 大的聲浪</li> </ol>	To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/3 00/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人 投訴由早上八時半至下午六時聽到 揼鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	no comment by IEC on 13 Dec 2017	TCS00864/16/3 00/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/ RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/3 00/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD	EPD (ref. N08/RE/0 0029489- 17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	Resident of Sau Yee House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to 7am).	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞 了十多天,一直無灑水,四周非常 大塵。 投訴人住於安達邨,投訴 安達臣道石礦場有大地盤,地盤大 車工作時間不停出人揚起沙塵,吹 到安達邨,影響空氣環境,要求部 門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/16/3 00/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及 震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018. It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0129



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	She is irritated by the construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very close to the residents nearby.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出,白天噪音過大,可否加 裝隔音板 <b>?</b> 高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	no comment by IEC on 22 Feb 2018	TCS00864/16/30 0/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/30 0/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民,投訴人是返夜 班,一年半以來長期受對出地盤日 間揼石仔噪音滋擾,由於單位與地 盤太近,堅持環保署跟進及回覆如 何處理及減低噪音,他亦要求知道 何日完工.	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864/16/30 0/F0143



Log ref.	g Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864/16/3 00/F0160b
27	25-Apr-18	7-May-18	Junction of Hiu Kwong Street and Hiu Ming Street	A school but name of school not disclosed	Construction Noise	EPD	NA	This case is considered as an enquiry	and no investigation is required under the EM&A Programme.	NA	NA
28	18-May-18	24-May-1 8	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01)在入夜 19:00 後仍見 到有長臂喉工程車在運作,及持續 產生大噪音及閃燈,非常擾民。	The IR is under reviewed by ET.		