

Our Ref: TCS00864/16/300/L0181

17 JUL 2018

Environmental Protection Department
Environmental Assessment Division
Metro Assessment Group
Kowloon Section (2)
27th floor, Southorn Centre,
130 Hennessy Road,
Wan Chai, Hong Kong.



Attn: Mr. Luk Hon Yin, Leo

29 June 2018
By Courier

Dear Sir,

Re: Service Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site
Formation and Associated Infrastructure Works
Submission of Monthly Environmental Monitoring and Audit (EM&A) Report for
May 2018

Pursuant to EM&A Manual Section 13.3.1, we submit herewith two (2) hard copies and one (1) electronic copy of the captioned report for you endorsement. Kindly note the report has been certified by the ET Leader and verified by IEC and the verification letter is enclosed in the report.

Should you have any queries or require further information, please feel free to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours sincerely,
For and on Behalf of

Action-United Environmental Services & Consulting

Nicola Hon
Environmental Consultant
Encl.

cc	CEDD	Attn: Mr Stephen Li (Ch Eng/NTE2)	w/ 3 hardcopies + 1 softcopy
	EPD	Attn: Mr. Paul Wong (EPO (Regional E)41)	w/ 1 hardcopy
	AECOM	Attn: Mr Dennis Leung (CRE)	w/ 2 hardcopies + 1 softcopy

JOB No.: TCS00864/16



CEDD SERVICE CONTRACT NO. NTE/07/2016

**ENVIRONMENTAL TEAM FOR DEVELOPMENT OF
ANDERSON ROAD QUARRY SITE – SITE FORMATION
AND ASSOCIATED INFRASTRUCTURE WORKS**

**MONTHLY ENVIRONMENTAL MONITORING AND AUDIT
REPORT (MAY 2018)**

PREPARED FOR

**CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)**

Date	Reference No.	Prepared By	Certified By
27 June 2018	TCS00864/16/600/R0175v3	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	11 June 2018	First Submission
2	21 June 2018	Amended according to the IEC's comments on 15 June 2018
3	27 June 2018	Amended according to the IEC's comments on 25 June 2018



Civil Engineering and Development Department
New Territories East Development Office
Suite 1213 Chinachem Golden Plaza
77 Mody Road
Tsim Sha Tsui East
Kowloon

Your reference:

Our reference: HKCEDD10/50/105037

Date: 29 June 2018

Attention: Mr Stephen T S Li

BY POST

Dear Sirs

Agreement No.: NTE 08/2016
Independent Environmental Checker for Development of Anderson Road Quarry Site
– Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring and Audit Report (May 2018)

We refer to the emails of 12, 21 and 27 June 2018 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (May 2018) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (May 2018).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully
ANewR CONSULTING LIMITED

Adi Lee
Independent Environmental Checker

LYMA/LHHN/WCKJ/lhnh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk)
CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk)
AECOM – Mr Alex Wong (email: yc.wong@aecom.com)
AECOM – Mr Dennis Leung (email: sre1tpf@yahoo.com.hk)
AUES – Mr T W Tam (email: twtam@fordbusiness.com)

EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3. As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. The EM&A programme under the Project was therefore commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 14th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 May 2018 (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Active Monitoring Locations	Total Occasions
Air Quality	1-hour TSP	4	72
	24-hour TSP	4	24
Construction Noise	L _{eq(30min)} Daytime	5	25

BREACH OF ACTION AND LIMIT (A/L) LEVELS

- ES06 No exceedance of air quality was recorded in the Reporting Period. All noise measurement results were below the limit level (75dB(a)), however, one noise complaint (which triggered Action Level) was received on 18 May 2018 for Contract 1. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	0	0
	24-hour TSP	0	0	0	0	0
Construction Noise	L _{eq(30min)} Daytime	1	0	0	Investigation for Complaint is in progress. Please refer the details in Section 8.	Implement noise mitigation measures to eliminate nuisance

ENVIRONMENTAL COMPLAINT

- ES07 In the Reporting Period, one (1) environmental complaint regarding construction noise was received by EPD on 18 May 2018 for Contract 1 (NE/2016/01). The investigation is in progress and the investigation findings will be reported next reporting month.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

- ES09 No reporting changes were made in the Reporting Period.

SITE INSPECTION

- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 1** was carried out by the RE, ET and Contractor on **2, 10, 15, 23** and **29 May 2018** in which IEC joined the site inspection with SSEMC on **10 May 2018**. No non-compliance was noted during the site inspection.

- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 2** was carried out by the RE, ET and Contractor on **2, 9, 16, 23** and **30 May 2018** in which IEC joined the site inspection with SSEMC on **23 May 2018**. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES12 During wet season, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES13 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality and noise mitigation measures to reduce construction dust emission and construction noise nuisance. Furthermore, noise mitigation measures such as using of quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- ES15 Mosquito control measures should be continued to prevent mosquito breeding on site.

Table of Contents

1. INTRODUCTION	1
1.1 PROJECT BACKGROUND	1
1.2 REPORT STRUCTURE	1
2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
2.1 CONSTRUCTION CONTRACT PACKAGING	2
2.2 PROJECT ORGANIZATION	3
2.3 CONSTRUCTION PROGRESS	3
3. SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
3.1 GENERAL	6
3.2 MONITORING PARAMETERS	6
3.3 MONITORING LOCATIONS	6
3.4 MONITORING FREQUENCY AND PERIOD	8
3.5 MONITORING EQUIPMENT	8
3.6 MONITORING METHODOLOGY	9
3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	11
3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	12
4. AIR QUALITY MONITORING	13
4.1 GENERAL	13
4.2 RESULTS OF AIR QUALITY MONITORING	13
5. CONSTRUCTION NOISE MONITORING	15
5.1 GENERAL	15
5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	15
6. WASTE MANAGEMENT	16
6.1 GENERAL WASTE MANAGEMENT	16
6.2 RECORDS OF WASTE QUANTITIES	16
7. SITE INSPECTION	17
7.1 REQUIREMENTS	17
7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	17
8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	19
8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	19
9. IMPLEMENTATION STATUS OF MITIGATION MEASURES	20
9.1 GENERAL REQUIREMENTS	20
9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	20
9.3 KEY ISSUES FOR THE COMING MONTH	22
10. CONCLUSIONS AND RECOMMENDATIONS	23
10.1 CONCLUSIONS	23
10.2 RECOMMENDATIONS	23

LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-5	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-6	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-7	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-1	SITE OBSERVATIONS OF CONTRACT 1
TABLE 7-2	SITE OBSERVATIONS OF CONTRACT 2
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX E	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	IMPACT MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULT
APPENDIX I	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
APPENDIX M	COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT

1. INTRODUCTION**1.1 PROJECT BACKGROUND**

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3. The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 has not yet commenced. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on **17th January 2017 to 30th January 2017, 16th February 2017 to 2nd March 2017 and 26th March 2017 to 8th April 2017**. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on **9 May 2017** for endorsement.
- 1.1.5 This is the **14th** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 31 May 2018**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Air Quality Monitoring</i>
Section 5	<i>Construction Noise Monitoring</i>
Section 6	<i>Water Quality Monitoring</i>
Section 7	<i>Waste Management</i>
Section 8	<i>Site Inspections</i>
Section 9	<i>Environmental Complaints and Non-Compliance</i>
Section 10	<i>Implementation Status of Mitigation Measures</i>
Section 11	<i>Conclusions and Recommendations</i>

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**2.1 CONSTRUCTION CONTRACT PACKAGING**

- 2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in [Appendix A](#).

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:

- Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
- Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end and a public transport terminus at the northern end at the ARQ site;
- Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
- Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:

- (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, lift towers with associated staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed “Footbridge Link at Sau Ming Road” with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
- (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
- (iii) Associated landscape works;
- (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
- (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

Contract 3 (Contract number to be assigned)

- 2.1.4 The commencement date of Contract 3 is to be confirmed and the tentative major Scope of Work of the Contract 3 is listed below:

- (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
- (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-

- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
 - (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
 - (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

2.2 PROJECT ORGANIZATION

- 2.2.1 The project organization for Contracts 1 and 2 is shown in [Appendix B](#).

2.3 CONSTRUCTION PROGRESS

- 2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in [Appendix C](#). As provided by the Contractors of Contracts 1 and 2, the major construction activities conducted in the Reporting Period are summarized in below.

Contract 1 (NE/2016/01)

- i) Site Cleaning
- ii) Land Contamination Ground Investigation
- iii) Site Formation in Portion A3
- iv) Site Formation in Portion B8, B10 and KW Asphalt Plant
- v) Alliance Concrete Plant at Portion B7:
 - Demolition of structure
 - Debris removal and breaking of concrete slab
- vi) KWP Crushing Plant in Portion B15:
 - Demolition of the crushing plant structure
 - Commenced demolishment of KW batching plant
- vii) Excavation and demolish existing retaining wall at Portion C1b
- viii) West Portal Area:
 - Continued excavation works at West Portal
 - Soil nailing works at Slope A3
- ix) East Portal Area:
 - Erection of scaffolds and platforms at Slope A1
 - Installation of 11 kV cable trough
 - Soil nailing works at Slope A1
- x) Underpass:
 - Tunnel face excavation from West Portal
- xi) Internal Road L4, RWA18, RWA12 and Pedestrian Connectivity System A:
 - Concreting for Noise Barrier Bay #29 and #32
 - Excavation and formwork of retaining wall RWA18
 - Rock mapping at retaining wall RWA18
 - Excavation for construction of the temporary haul road at Retaining Wall RWA12
- xii) Underground Stormwater Retention Tank (USRT):
 - Excavation and rebar fixing for a wall structure
- xiii) Water Pumping Station and Retaining Wall RWA13 and RWA14:
 - excavation of slope A13 and the area of water pumping stations
 - excavation for retaining wall RWA14
 - construction of base slabs for retaining wall RWA13 and RWA14
- xiv) Pedestrian Connectivity System B:
 - Excavation at Pedestrian Connectivity System B
 - Excavation for construction of pad footings at North lift tower
 - Piling works at South lift tower and drilling works in-progress.
- xv) Internal Road L1:
 - excavation for the internal road L1 adjacent to the Pedestrian Connectivity System B
 - Excavation for construction road drainage along Road L1 and construction of blinding layers

- rock slope trimming at slope 15b
- xvi) Box Culvert BC2 and Internal Road L3:
 - Excavation of the box culvert BC2
 - Construction of blinding layer for bay #6 to 7
 - Formworks for construction of wall structures and top slabs at bay #8 & 11
- xvii) Internal Road L5:
 - Setting out points and excavation for construction of manholes and drainage pipelines at S214a to S214c and concreting
 - Laying drainage pipes connecting to two manholes
- xviii) PTT:
 - Pile load test
 - GI works
 - Excavation for construction of pile caps

Contract 2 (NE/2016/05)

1. Portion 1: Commence piling works at E1-PC6, Commence proof drill at E1-RS1 and pile load test set-up at E1-PC1; Completed tree pruning works. Commence ELS at E1-PC1
2. Portion 2: Continue piling works at E2-PC1; Completed temporary rock fall fence/ noise barrier and commence rock slope excavation.
3. Portion 4 : Commence Stage 2 road construction
4. Portion 5: Commence ELS for covered walkway.
5. Portion 6: Completed hoarding erection and inspection pits; commence construction of EPD road realignment; continue rock dowel installation.
6. Portion 7 : Completed Hiking trail work in Site A, Continue slope improvement works in Site B
7. Portion 8 & 9: Completed soil nail foundation for baffle and continue slope improvement works in Site A and Site B

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in **Tables 2-1 and 2-2**.

Table 2-1 Status of Environmental Licenses and Permits of the Contract 1

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0215-18	29 Mar 18	25 Sep 18	valid
		GW-RE0356-18	17 May 18	16 Aug 18	valid

Table 2-2 Status of Environmental Licenses and Permits of the Contract 2

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge License	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
		WT00028686-2017	02 Aug 17	31 Aug 22	Valid
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 17	End of project	Valid
5	Construction Noise Permit	GW-RE0319-18	19 May 2018	26 Aug 2018	Valid

3. SUMMARY OF IMPACT MONITORING REQUIREMENTS**3.1 GENERAL**

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality; and
- Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler
Noise	<ul style="list-style-type: none"> • Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday • Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2 Impact Monitoring Stations – Air Quality

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site
AMS-2	DARB-13	Block 8, Site B ^{Note 1}	Ground of Block 8, Site B facing On Sau Road
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 ^{Note 1}	Ground of Planned Clinic and Community Centre facing Anderson Road
AMS-4	DARC-26	Planned School, Site C2 ^{Note 2}	Ground of Planned School facing Anderson Road
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 nd floor of Village House Anderson Road No. 1 facing the project site

Note 1: The ASR is under construction and not yet in operation.

Note 2: The ASR is not yet constructed.

3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed

by EPD before the baseline monitoring.

3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:

- (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
- (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
 - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
 - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
- (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
 - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
 - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
 - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

Construction Noise

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter “NMS-4”) to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in **Table 2-3** and illustrated in **Appendix D**.

Table 3-3 Impact Monitoring Stations – Construction Noise

ID	NSR ID in EIA	Location
NMS-1	Site C2 – School 05 Note 1	Ground of planned school at DAR facing the project site
NMS-2	Site E – School ^{Note 1}	Ground area between the planned school and Him Tat House facing the project site
NMS-3	Site C2 – R102 ^{Note 1}	Ground of Ancillary Facilities Building facing the project site

ID	NSR ID in EIA	Location
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site.
NMS-6~	Yung Tai House of On Tai Estate	Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)
NMS-7~	Chi Tai House of On Tai Estate	Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site
NMS-8^	No. 3-4 Ma Yau Tong Village	1m from the exterior of the building façade and facing the construction site

Note 1: The NSR is under construction and not yet in operation.

Remark:

- (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- (^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works throughout the construction period
- 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:

- one set of $Leq_{(30min)}$ measurements between 07:00 and 19:00 hours on normal weekdays

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.2 All equipment to be used for air quality monitoring is listed in **Table 3-4**.

Table 3-4 Air Quality Monitoring Equipment

Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in **Table 3-5**.

Table 3-5 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-73
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

3.6 MONITORING METHODOLOGY1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- (a.) An anodized aluminum shelter;
 - (b.) A 8”x10” stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the

HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-

- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.

3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in [Appendix E](#).

Noise Monitoring

3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30 min) in six consecutive Leq_(5 min) measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.

3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the

microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.

- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in [Appendix E](#).

Meteorological Information

- 3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in **Tables 3-6 and 3-7**.

Table 3-6 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-2	319	165	500	260
AMS-3	319	165	500	260
AMS-4	315	165	500	260
AMS-5	299	166	500	260
AMS-6	303	168	500	260
AMS-7	307	156	500	260

Table 3-7 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NMS-1	When one or more documented complaints are received	75 dB(A) ^{Note 1} /
NMS-2		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}
NMS-3		75 dB(A)
NMS-4*		75 dB(A)
NMS-4a#		75 dB(A)

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NMS-5#		75 dB(A)
NMS-6~		75 dB(A)
NMS-7~		75 dB(A)
NMS-8^		75 dB(A)

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

- 3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix F](#).

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4. AIR QUALITY MONITORING**4.1 GENERAL**

4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-5, AMS-6 and AMS-7. No monitoring was conducted at AMS-2, AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.

4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 RESULTS OF AIR QUALITY MONITORING

4.2.1 In the Reporting Period, a total of **72** events of 1-hour TSP and **24** events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-4*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-May-18	42	3-May-18	9:21	70	70	76
8-May-18	37	9-May-18	9:40	61	61	63
14-May-18	29	15-May-18	9:27	61	59	61
19-May-18	27	21-May-18	14:10	71	73	71
24-May-18	42	26-May-18	9:22	80	93	92
29-May-18	10	30-May-18	9:21	69	65	67
Average (Range)	31 (10 – 42)	Average (Range)		70 (59 – 93)		

Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-May-18	75	3-May-18	9:20	76	73	73
8-May-18	24	9-May-18	13:02	63	60	61
14-May-18	33	15-May-18	9:30	66	70	73
19-May-18	20	21-May-18	9:03	64	67	69
24-May-18	24	26-May-18	9:45	93	99	99
29-May-18	28	30-May-18	9:16	67	67	70
Average (Range)	34 (20 – 75)	Average (Range)		73 (60 – 99)		

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-May-18	47	3-May-18	9:04	77	77	73
8-May-18	39	9-May-18	13:23	61	62	63
14-May-18	32	15-May-18	8:56	72	70	70
19-May-18	22	21-May-18	8:50	67	70	67
24-May-18	21	26-May-18	9:30	95	99	99

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
29-May-18	36	30-May-18	13:04	63	61	63
Average (Range)	33 (21 – 47)	Average (Range)		73 (61 – 99)		

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-May-18	21	3-May-18	13:36	63	67	67
8-May-18	42	9-May-18	9:00	64	65	62
14-May-18	37	15-May-18	13:36	75	72	73
19-May-18	20	21-May-18	12:56	66	63	66
24-May-18	17	26-May-18	13:28	86	94	100
29-May-18	21	30-May-18	13:28	66	70	72
Average (Range)	26 (17 – 42)	Average (Range)		72 (62 – 100)		

- 4.2.2 As shown in *Tables 4-1 to 4-4*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.

5. CONSTRUCTION NOISE MONITORING**5.1 GENERAL**

5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.

5.1.2 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **25** events noise measurements were carried out at the designated locations. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-1 Summary of Construction Noise Monitoring Results

Construction Noise Level ($L_{eq30min}$), dB(A)					
Date	NMS4a	NMS5	NMS6	NMS7	NMS8
3-May-18	74	59	66	62	62
9-May-18	64	70	62	63	62
15-May-18	74	64	65	62	60
21-May-18	73	66	62	60	59
30-May-18	71	59	69	67	60
Limit Level	75 dB(A)				

5.2.2 As shown in *Tables 5-1*, the noise level measured at the additional monitoring locations did not exceed the Limit Level.

5.2.3 In the Reporting Period, there was one noise complaint (which triggered Action Level) received on 18 May 2018 for Contract 1. The detailed complaint investigation is presented in *Section 8*.

6. WASTE MANAGEMENT**6.1 GENERAL WASTE MANAGEMENT**

- 6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Contract 1		Contract 2	
	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m ³)	22.351	-	0.455	-
Hard Road and Large Broken Concrete	15.430	-	0	-
Reused in this Contract (Inert) ('000m ³)	6.921	-	0.001	-
Reused in other Projects (Inert) ('000m ³)	0	-	0	-
Disposal as Public Fill (Inert) ('000m ³)	0	TKO 137	0.431	TKO 137

Table 6-2 Summary of Quantities of C&D Wastes

Type of Waste	Contract 1		Contract 2	
	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	142.570	License collector	0	-
Recycled Paper / Cardboard Packing ('000kg)	0.304	License collector	0	-
Recycled Plastic ('000kg)	0.000	-	0	-
Chemical Wastes ('000kg)	0.000	-	0	-
General Refuses ('000m ³)	0.012	SENT	0.040	SENT

7. SITE INSPECTION**7.1 REQUIREMENTS**

- 7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH**Contract 1**

- 7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **2, 10, 15, 23 and 29 May 2018** in which IEC joined the site inspection with SSEMC on **10 May 2018**. No non-compliance was noted. The findings / deficiencies of **Contract 1** that observed during the weekly site inspection are listed in **Table 7-1**.

Table 7-1 Site Observations of Contract 1

Date	Findings / Deficiencies	Follow-Up Status
2 May 2018	<ul style="list-style-type: none"> Drip tray should be provided for all chemical containers storage on-site. (West Portion) It was reminded that proper protection should be provided for the exposed surfaces inside the bypass channel to prevent contaminated runoff into the bypass water. (East Portion) 	<ul style="list-style-type: none"> Drip tray was provided for the chemical container. Not required for reminder.
10 May 2018	<ul style="list-style-type: none"> Discharge of turbid water from site was observed. Proper maintenance should be provided for the de-silting system to make sure all water discharge from site to be complied with discharge license requirement. Also, the earth bund should be heightened to prevent untreated water overflow into public drainage. (Q3) 	<ul style="list-style-type: none"> No turbid water discharged from the site was observed and further improvement for the de-silting system will be provided by contractor.
15 May 2018	<ul style="list-style-type: none"> Proper dust mitigation measures should be provided for the drilled off materials to reduce dust impact. (System B) Water spraying should be provided for breaking and drilling works to reduce dust generation. (URST) 	<ul style="list-style-type: none"> Wetting the drilled off materials was observed to reduce dust impact. Water spraying was provided to reduce dust generation.
23 May 2018	<ul style="list-style-type: none"> Dusty haul road was observed. The frequency of water spraying should be increased to reduce dust impact. (General) Proper NEL and NRMM label should be displayed on the air compressor. Also, drip tray should be provided for all generator and air compressor using on-site. (Scaffold 998) Proper colour of the NRMM label should be used for the generator. (Scaffold 998) 	<ul style="list-style-type: none"> Wetting the haul road by water truck was provided to reduce dust impact. NEL and NRMM label was displayed properly, also drip tray was provided for the air compressor. Proper NRMM label was displayed for the air compressor.
29 May 2018	<ul style="list-style-type: none"> Drip tray should be provided for all chemical containers storage on-site. (USRT & West Portion) It was reminded that water spraying should be oriented to the works area to increase the effectiveness of the dust mitigation measures. (USRT) 	<ul style="list-style-type: none"> Chemical container at USRT was removed and drip tray was provided for chemical containers storage at West Portion. Not required for reminder.

Contract 2

- 7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **2, 9, 16, 23** and **30 May 2018** in which IEC joined the site inspection with SSEMC on **23 May 2018**. No non-compliance was noted. The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 7-2**.

Table 7-2 Site Observations of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
27 April 2018 (last reporting period)	<ul style="list-style-type: none"> The Contractor should be properly sealed the bottom of hoarding as located at Portion 1 to avoid presence of construction soil at pedestrian road. The Contractor should improve the covering of noise barrier at Portion 1 to reduce noise impact to Hiu Lai Court. 	<ul style="list-style-type: none"> Sand bag was provided to seal the footing of hoarding properly. Noise barrier at Portion 1 was improved.
2 May 2018	<ul style="list-style-type: none"> The Contractor should provide tree protection zone to the trees to be retained at Portion 1. The Contractor should provide the NRMM label for the excavator at Portion 4 in accordance to the NRMM regulation. 	<ul style="list-style-type: none"> Tree protection zone was provided at Portion 1. NRMM Label was provided.
9 May 2018	<ul style="list-style-type: none"> Grout mixer with cement storage without shelter was observed at Portion 6. The Contractor should provide a shelter with 3 sides and a top to reduce dust impact during grouting work. Missing NRMM label for the air compressor at Portion 6 was observed. The Contractor should provide the NRMM label for the air compressor in accordance to the NRMM regulation. The Contractor was reminded to ensure the footing of site boundary at Portion 1 was well-adjoined to avoid surface runoff from site during rainy days. 	<ul style="list-style-type: none"> Proper shelter area was provided for grout mixer. NRMM label for the air compressor was provided. Not required for reminder.
16 May 2018	<ul style="list-style-type: none"> Open stockpiles were observed on ground of portion 5. The Contractor was advised to cover stockpiles with tarpaulin sheet to avoid dust emission. The Contractor was reminded to avoid surface runoff out of site area at portion 2 next to sit office. 	<ul style="list-style-type: none"> Open stockpiles was covered with tarpaulin sheets Not required for reminder.
23 May 2018	<ul style="list-style-type: none"> Oil stain from the crane and the excavator at Portion 1 were observed. The Contractor should clean the oil stain properly and carry out maintenance work for the vehicles. Stagnant water at drip tray under generator at Portion 6 was observed. The Contractor should remove the stagnant water to prevent mosquito breeding. Drip tray should be provided for the air compressor at Portion 6 to avoid land contamination. The Contractor was reminded to improve the tree protection zone on site. 	<ul style="list-style-type: none"> To be followed. To be followed. To be followed. Not required for reminder.
30 May 2018	<ul style="list-style-type: none"> Accumulation of fell tree was observed at portion 1. The Contractor was advised to dispose it regularly. Dry mud trail was observed from site hoarding at portion 2. The Contractor was advised to provide mitigation measure along site hoarding to avoid surface runoff out of site. 	<ul style="list-style-type: none"> To be followed. To be followed.

Other Contracts

- 7.2.3 Since Contract 3 has not yet commenced, no site inspection was performed in the Reporting Period.

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION**

- 8.1.1 In the Reporting Period, one (1) environmental complaint regarding construction noise was received by EPD on 18 May 2018 for Contract 1 (NE/2016/01). Besides, no summons and prosecution under the EM&A Programme was lodged for the project.

Complaint received in May 2018

- 8.1.2 A complaint was received by EPD regarding the noise generated by construction vehicle (concrete pump truck) and flashlight from the Anderson Road Quarry Site (NE/2016/01) after 19:00 on 18 May 2018, which was causing nuisance to the resident nearby. The investigation report is under reviewed by ET and the investigation findings will be reported next reporting month.
- 8.1.3 The complaint log and Investigation Report for the above complaints are shown in [Appendix M](#).
- 8.1.4 The statistical summary table of environmental complaint, summons and prosecution is presented in **Tables 8-1, 8-2 and 8-3**.

Table 8-1 Statistical Summary of Environmental Complaints

Reporting Period	Contract no.	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 April 2017 –30 April 2018	1	0	26	Dust, Noise and light nuisance
	2	0	1	NA
1 – 31 May 2018	1	1	27	Noise
	2	0	0 (#)	NA

Remark: (#) The environmental complaint received on 25 April 2018 for Contract 2 was considered as an enquiry instead of a complaint.

Table 8-2 Statistical Summary of Environmental Summons

Reporting Period	Contract no.	Environmental Summons Statistics		
		Frequency	Cumulative	Summons Nature
1 April 2017 –30 April 2018	1	0	0	NA
	2	0	0	NA
1 – 31 May 2018	1	0	0	NA
	2	0	0	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Contract no.	Environmental Prosecution Statistics		
		Frequency	Cumulative	Prosecution Nature
1 April 2017 –30 April 2018	1	0	0	NA
	2	0	0	NA
1 – 31 May 2018	1	0	0	NA
	2	0	0	NA

The Other Contracts

- 8.1.5 Since Contract 3 has not yet commenced, no environmental complaint, summons and prosecution are received in the Reporting Period.

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES**9.1 GENERAL REQUIREMENTS**

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix L](#).
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in **Table 9-1**.

Table 9-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary
Air Quality	<ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities for Contract 1 in the coming month are listed below:
- Implementation of TTA at the junction between On Sau Road and Road L4 for road improvement works
 - Initial survey
 - Pedestrian Connectivity System B:
 - Continue H-piling works at the South Lift Tower
 - Continue excavation for pad footing at the North lift tower
 - Internal Road L1:
 - Continue excavation of the internal road L1 adjacent to Pedestrian Connectivity System B heading to West Portal area
 - Continue slope trimming at slope 15b
 - Box Culvert BC1 at Internal Road L1:
 - Continue construction of the box culvert BC1 at Bay #14
 - Box Culvert BC2 at Internal Road L3:
 - Continue construction of blinding layers for bay #4 to 5
 - Continue construction of wall structures and top slabs for bay #8 and bay #10
 - Continue construction of base slabs for bay #9 and bay #11

- vii. Internal Road L5:
 - Continue laying drainage pipes
- viii. West Portal, East Portal and Underpass Tunnel:
 - Continue slope cut at slope A3 and A4 at West Portal
 - Continue slope cut and soil nailing works at East Portal
 - Continue excavation for heading of tunnel face from West Portal
- ix. Water Pumping Station including Retaining Wall RWA13 and RWA14:
 - Continue excavation at Water Pumping Station area
 - Continue construction of wall structures of retaining wall RWA13
 - Continue construction of base slabs and stem walls of retaining wall RWA14
- x. Portion A3:
 - Continue trimming for site formation
 - Continue construction of U-channel
- xi. Portion B8 and KW Asphalt Plant:
 - Continue backfilling and compacting
- xii. Portion B15:
 - Continue demolition of the KWP Batching Plant
- xiii. Underground Stormwater Retention Tank (USRT):
 - Continue rock slope trimming works
 - Continue construction of base slabs in Zone B
 - Continue construction of wall structures and columns in Zone A
- xiv. Internal Road L4, Pedestrian Connectivity System A, Noise Barrier, RWA12 and RWA18:
 - Further excavate and commence construction of blinding layers for retaining wall RWA12 bay #17 to 20
 - Continue mass concreting works for foundation of retaining wall RWA18 for bay #3 to 5
 - Continue construction of noise barriers' base slabs
- xv. PTT:
 - Continue excavation for construction of pile caps GL.B/2-8
 - Commence construction of pile caps GL.GL.B/2-8
- xvi. Rock Slope Survey and Slope Stabilization at Portion B1:
 - Commence installation of wire meshes at slope feature 11NE-D/C1003
 - Commence rock stabilization works for slope feature 11NE-D/C999 upon receiving instructions from the Engineer
 - Conduct the rock slope inspection and rock mapping at slope feature 11NE-D/C988
 - Awaiting approval of method statement for bamboo scaffolding to be used at slope feature 11NE-D/C988, 11NE-D/C998 and 11NE-D/C1004
- xvii. Establishment Works of the Planting Medium on the Existing Slope Berms in Portion B1 and B5:
 - Continue establishment works at existing berms on slopes in Portion B1
 - Establishment works for landscape softworks under establishment schedule no.1, 2 and 3
- xviii. Mitigation Works for Natural Terrain Catchment B5:
 - Continue construction of 450 dia. Drainage connecting to an existing catch pit
 - Continue construction of a maintenance staircase
 - Continue construction of a gabion block
- xix. Road Improvement Works at Po Lam Road:
 - Continue construction of permanent footpath in Phase 1A
 - Proceed diversion works for existing underground utilities in Phase 1A
- xx. Land Contamination – Ground Investigation:
 - Drilling works and installation of a monitoring well for ground investigation at BH10, 1, 2 and 3
- xxi. MEP Works:
 - Re-submit design shop drawings of the Pedestrian Connectivity System A and B's passenger lifts
 - Submit design of capacitor and capacitor panel at USRT at mid-June 2018

9.2.2 Construction activities for Contract 2 in the coming month are listed below:

1. Portion 1: Continue piling work at E1-PC6;. Continue pile loading test at E1-PC1 continue ELS at E1-PC1 and E1 –RS1. Commence to erect temporary working platform at E1-PC6
2. Portion 2: Continue piling works at E2-PC1 and E2-PC1; Continue rock slope excavation.
3. Portion 4: Continue Stage 2 road construction with associated works
4. Portion 5: Continue to erect ELS and commence footing construction of the covered walkway.
5. Portion 6: Continue rock dowel installation work; Continue construction of EPD road realignment
6. Portion 7: Continue slope improvement work in Site B;
7. Portion 8 & 9: Commence baffle superstructure works; commence flexible barrier foundation. Complete slope improvement works in Site A and Site B

9.3 KEY ISSUES FOR THE COMING MONTH

9.3.1 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 14th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 May 2018.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, all noise measurement results were below the limit level. However, one noise complaint (which triggered Action Level) were received on 18 May 2018 for Contract 1. The investigation is in progress and the investigation findings will be reported next reporting month.
- 10.1.4 In the Reporting Period, one (1) environmental complaint regarding construction noise was received by EPD on 18 May 2018 for Contract 1 (NE/2016/01). The investigation is in progress and the investigation findings will be reported next reporting month.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1 and 2 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 During wet season, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality and noise mitigation measures to reduce construction dust emission and construction noise nuisance. Furthermore, noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.3 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.


Appendix A

Layout plan of the Project

LEGEND

- POLICE STATION
- DIVISIONAL FIRE STATION
- SECONDARY SCHOOL
- PRIMARY SCHOOL
- PUBLIC TRANSPORT TERMINUS
- PLANNING BOUNDARY
- UNDERPASS
- PROPOSED PEDESTRIAN TRAIL
- PEDESTRIAN PRECINCT
- DRAINAGE RESERVE
- MAXIMUM BUILDING HEIGHT (in m above PD)
- MAXIMUM BUILDING HEIGHT (in m above PD)
- PROPOSED LEVEL (in m above PD)
- PROPOSED SLOPE
- REFUSE COLLECTION POINT
- FOOTBRIDGE
- COMMERCIAL
- SPECIAL RESIDENTIAL
- RESIDENTIAL ZONE 2
- GOVERNMENT
- GOVERNMENT INSTITUTION OR COMMUNITY
- EDUCATION
- REGIONAL OPEN SPACE
- DISTRICT OPEN SPACE
- AMENITY
- OTHER SPECIFIED USES
- GREEN BELT
- ROADS, JUNCTIONS, ETC.
- AREA WITH EXTENSIVE AND ROCK COVER DEVELOPMENT

INDEX PLAN



Rev	Description	By	Date
C	THIRD ISSUE	GL	03/14
B	SECOND ISSUE	GL	07/14
A	FIRST ISSUE	GL	10/13

ARUP

Contract No. and Title
 Agreement No. CE 18/2012(CE)
 Development of
 Anderson Road Quarry -
 Investigation

Drawing title
 Recommended Outline
 Development Plan

Drawing no.	227724/E/0003	Rev.	C
Drawn	Done	Checked	Approved
Scale	1:50/14	Status	ST
AS SHOWN	PRELIMINARY		

Copyright Reserved

土木工程拓展署
 Civil Engineering and
 Development Department

CEDD



圖則名稱 drawing title 安達臣道石礦場發展工程位置圖 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE PROJECT LOCATION PLAN	繪圖 drawn H K TSANG	簽署 initial 日期 date 23.3.16	項目編號 item no.	辦事處 office 新界東拓展處 NEW TERRITORIES EAST DEVELOPMENT OFFICE  土木工程拓展署 CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
	核對 checked L M CHAN	簽署 initial 日期 date 23.3.16	比例 scale 1:10 000 @ A3	
	核准 approved T S LI	簽署 initial 日期 date 23.3.16	圖則編號 drawing no. CDEARQZ0003	


<div data-bbox="63 739 1005 2150"> </div> <div data-bbox="63 112 518 728"> </div> <div data-bbox="558 392 598 660"> <p>圖示 A VIEW A</p> </div> <div data-bbox="630 112 1109 728"> </div> <div data-bbox="1165 392 1204 660"> <p>圖示 B VIEW B</p> </div>	<div data-bbox="1244 1288 1516 2172"> <p>圖則名稱 Drawing Title</p> <p>行人連繫設施(巴士轉乘站、E11及E12) - 平面圖及構思圖 Pedestrian Connectivity Facilities (Bus-to-Bus Interchange, E11 and E12) - Layout Plan and Artist's Impression</p> </div> <div data-bbox="1244 481 1516 1276"> <p>項目編號 Item No. 765CL</p> <p>比例 Scale</p> <p>圖則編號 Drawing No. 附件五 Appendix 5</p> </div> <div data-bbox="1244 67 1516 470"> <p>辦事處 Office 新界東拓展處 NEW TERRITORIES EAST DEVELOPMENT OFFICE</p> <p>土木工程拓展署 CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT</p>  </div>
---	---



圖示 B




圖示 B

圖則名稱 Drawing Title	項目編號 Item No. 765CL		辦事處 Office 新界東拓展處 NEW TERRITORIES EAST DEVELOPMENT OFFICE
	比例 Scale		
	圖則編號 Drawing No. 附件二 Appendix 2		 土木工程拓展署 CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
	行人連繫設施(E1、E2及E3) - 平面圖及構思圖 Pedestrian Connectivity Facilities (E1, E2 and E3) - Layout Plan and Artist's Impression		

Appendix B

Organization Chart

Project Organization Structure for



Contact Details of Key Personnel for Contract 1 – NE/2016/01

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	Kiwi Chan	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:*CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CSVJV (Main Contractor) – Chun Wo-STECC-Vasteam Joint Venture**ANWR (IEC) – ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

Contact Details of Key Personnel for Contract 2 – NE/2016/05

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Antony Kwok	2898 8510	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Fung Hiu Lam, Purvi	6395 3685	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:*CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**KOCCL (Main Contractor) –Kwan On Construction Company Limited**ANWR (IEC) –ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

Appendix C


Construction Programme

- (a) Contract 1 (NE/2016/01)**
- (b) Contract 2 (NE/2016/05)**

<div><div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div></div>		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 1 of 22 15 May 2018						
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018		Qtr 3, 2018				
									Apr	May	Jun	Jul	Aug		
ARQ - Works Programme Rev.1 - 3MRP (15 May 2018)															
Project Key Dates															
Key Dates for Completion of Sections of the Works															
AKC1180	KD16A - Completion of Section XIC of the Works - Mitigation Works for Natural Terrain Catchment B5	0	0		18-Jun-18		18-Jun-18*	0%			◆ KD16A - Completion of Section XIC of the Works - Mitigation Works for Natural Terrain Catchment B5, 18-Jun-18				
Possession Periods															
AKP1270	Date for Possession of the Portion E1	0	0	25-Dec-16		16-May-18*		0%		◆ Date for Possession of the Portion E1, 16-May-18					
Preliminary															
Design															
Alternative Design (AD)															
PTT (Changing from Bored Piles to Socket H Piles and Pile Cap/Tie Beam Thickness)															
APD1040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30	298	07-Jul-17	10-Aug-17	16-May-17 A	16-May-18	98%		■ Preparation and Submission of Detailed Design Drawings to ICE Certification					
APD1050	ICE Certification to Detailed Design Drawings of PTT	0	0		10-Aug-17		16-May-18	0%		◆ ICE Certification to Detailed Design Drawings of PTT, 16-May-18					
Noise Barriers (Re-design of Footings) at Road L4															
APD2040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30	377	29-May-17	04-Jul-17	06-Feb-17 A	16-May-18	98%		■ Preparation and Submission of Detailed Design Drawings to ICE Certification					
APD2050	ICE Certification to Detailed Design Drawings of Nosie Barriers	0	0		04-Jul-17		16-May-18	0%		◆ ICE Certification to Detailed Design Drawings of Nosie Barriers, 16-May-18					
Excavation Permit (XP)															
On Sau Road (Junction between Road L4 and On Sau Road)															
APF1020	HyD Review Application of XP for Road Improvement at Junction between Road L4 and On Sau Road in Portion C1a	180	373	26-May-17	21-Nov-17	26-May-17 A	02-Jun-18	90%		■ HyD Review Application of XP for Road Improvement at Junction between Road L4 and On Sau Road in Portion C1a					
APF1030	HyD Approval of Application of XP for Road Improvement at Junction between Road L4 and On Sau Road in Portion C1a	0	0		21-Nov-17		02-Jun-18	0%		◆ HyD Approval of Application of XP for Road Improvement at Junction between Road L4 and On Sau Road in Portion C1a, 02-Jun-18					
Portion C1c															
APF1170	HyD Review Application of XP for Waterworks in Portion C1c	180	181	01-Aug-17	27-Jan-18	04-Dec-17 A	02-Jun-18	90%		■ HyD Review Application of XP for Waterworks in Portion C1c					
APF1180	HyD Approval of Application of XP for Waterworks in Portion C1c	0	0		27-Jan-18		02-Jun-18	0%		◆ HyD Approval of Application of XP for Waterworks in Portion C1c, 02-Jun-18					
Temporary Traffic Arrangement and Control															
On Sau Road (Junction between Road L4 and On Sau Road)															
APT2030	Commencement of Implementation of TTA at Junction between Road L4 and On Sau Road (Road Improvement Works) - Tentative	0	0	22-Nov-17		04-Jun-18		0%		◆ Commencement of Implementation of TTA at Junction between Road L4 and On Sau Road (Road Improvement Works) - Tentative, 04-Jun-18					
Portion C1c															
APT4010	Submission and Review of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c	75	240	28-Jan-18	12-Apr-18	04-Dec-17 A	31-Jul-18	21.33%		■ Submission and Review of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c			Submission and Review of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c, 31-Jul-18		
APT4020	Approval of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c	0	0		12-Apr-18		31-Jul-18	0%					◆ Approval of Temporary Traffic Arrangement (TTA) Scheme for Portion C1c, 31-Jul-18		
APT4030	Commencement of Implementation of TTA for Portion C1c	0	0	13-Apr-18		01-Aug-18		0%					◆ Commencement of Implementation of TTA for Portion C1c, 01-Aug-18		
Land Contamination - Ground Investigation															
Portion B7/B12/B15 (BH-01 to BH-11)															
APL1030A007	Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH10	0	5			04-Jun-18*	08-Jun-18	0%		■ Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH10					
APL1030A009	Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH03	0	5			16-Jul-18*	20-Jul-18	0%			■ Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH03				
APL1030A010	Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH02	0	5			21-Jul-18	26-Jul-18	0%			■ Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH02				
APL1030A011	Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH01	0	5			27-Jul-18	01-Aug-18	0%			■ Drilling Work and Monitoring Well Instrumentation for Ground Investigation idf BH01				
Ground Investigation															
APG1110	Subnmission and Approval of Ground Investigation Report for Pedestrian Connectivity System B in Portion C1b	21	302	01-Jun-17	24-Jun-17	10-May-17 A	16-May-18	98%		■ Subnmission and Approval of Ground Investigation Report for Pedestrian Connectivity System B in Portion C1b					
APG1120	Subnmission and Approval of Ground Investigation Report for Pedestrian Connectivity System A in Portion B5	21	338	22-Mar-17	19-Apr-17	22-Mar-17 A	16-May-18	98%		■ Subnmission and Approval of Ground Investigation Report for Pedestrian Connectivity System A in Portion B5					
APG1130	Subnmission and Approval of Ground Investigation Report for Pedestrian Connectivity System A in Portion C1a	21	189	24-Aug-17	16-Sep-17	21-Sep-17 A	16-May-18	98%		■ Subnmission and Approval of Ground Investigation Report for Pedestrian Connectivity System A in Portion C1a					
APG1140	Subnmission and Approval of Ground Investigation Report for PTT	21	314	05-Aug-17	29-Aug-17	24-Apr-17 A	16-May-18	98%		■ Subnmission and Approval of Ground Investigation Report for PTT					
ARQ - MEP Submission															
General Submission															
A1151R0	Submission and Approval for Nomination of ICE (2nd)-R0	0	10			19-Apr-18 A	30-Apr-18 A	100%	■						
<div><div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div></div>		<div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>◆ ◆ Milestone</div><div>◆ ◆ Planned Milestone (WP)</div></div>			3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)					ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017					
										Date	Revision	Checked	Approved		
										15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)				

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 2 of 22 15 May 2018				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018		
									Apr	May	Jun	Jul	Aug	
A1152R0	Submission and Approval for Nomination of ICE (3rd - Appendix 1.11)-R0	0	14			16-May-18*	01-Jun-18	0%						
A1154	Submission and Approval for Nomination of ICE for Underpass Temporary Ventilation	0	11			14-Apr-18 A	26-Apr-18 A	100%						
A1180R1	Submission and Approval for Gate Valve and Sluice Valve-R1	0	25			03-Apr-18 A	03-May-18 A	100%						
A1210R1	Submission and Approval for Mild Steel Pipes and Fittings-R1	0	14			16-May-18*	01-Jun-18	0%						
Fresh and Salt Water Pumping Station														
Mechanical														
A1360	Submission and Approval for Material of Pipes and Fittings at Fresh Water Pumping Station	0	37			12-Mar-18 A	27-Apr-18 A	100%						
Fresh and Salt Water Service Reservoir														
Instrumentation														
A2070	Submission and Approval for Design of SCADA Networks System at Fresh Water Reservoir	0	14			19-Jun-18*	05-Jul-18	0%						
A2080	Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir	0	14			19-Jun-18*	05-Jul-18	0%						
Underpass														
Electrical														
A2290	Submission and Approval for Design of Lighting Control Panel at Underpass	0	14			06-Jul-18*	21-Jul-18	0%						
A2300	Submission and Approval for Design of Busbar Chamber at Underpass	0	14			06-Jul-18*	21-Jul-18	0%						
A2310	Submission and Approval for Design of ATS Panel at Underpass	0	14			06-Jul-18*	21-Jul-18	0%						
A2320	Submission and Approval for Design of LV Switchboard at Underpass	0	14			06-Jul-18*	21-Jul-18	0%						
A2330	Submission and Approval for Material of Busbar Chamber at Underpass	0	14			27-Jul-18*	11-Aug-18	0%						
Underground Stormwater Retention Tank														
MVAC														
A2460	Submission and Approval for Design of MVAC at USRT	0	14			16-May-18*	01-Jun-18	0%						
A2470	Submission and Approval for Material of MVAC at USRT	0	14			23-May-18*	07-Jun-18	0%						
Fire Services														
A2600	Submission and Approval for Design of FSS at USRT	0	14			16-May-18*	01-Jun-18	0%						
A2610	Submission and Approval for Material of FSS at USRT	0	14			06-Jun-18*	22-Jun-18	0%						
Mechanical														
A3360	Submission and Approval for Material of SS Cages and Guide Rails at USRT	0	14			16-May-18*	01-Jun-18	0%						
Electrical														
A2480	Submission and Approval for Design of Power Supply System at USRT	0	14			16-May-18*	01-Jun-18	0%						
A2490	Submission and Approval for Design of Electrical Works at USRT	0	14			15-Jun-18*	03-Jul-18	0%						
A2500R1	Submission and Approval for Design of Earthing and Lightning Protection System at USRT-R1	0	24			22-Mar-18 A	23-Apr-18 A	100%						
A2500R2	Submission and Approval for Design of Earthing and Lightning Protection System at USRT-R2	0	14			15-Jun-18*	03-Jul-18	0%						
A2505	Submission and Approval for Design of Capacitor and Capacitor Panel at USRT	0	14			15-Jun-18*	03-Jul-18	0%						
A2510	Submission and Approval for Design of Motor Control Centre at USRT	0	14			15-Jun-18*	03-Jul-18	0%						
A2540	Submission and Approval for Design of Photovoltaic System at USRT	0	14			15-Jun-18*	03-Jul-18	0%						
A2550	Submission and Approval for Design of Small Power and ELV at USRT	0	14			15-Jun-18*	03-Jul-18	0%						
A2560	Submission and Approval for Material of Motor Control Centre at USRT	0	14			21-Jun-18*	07-Jul-18	0%						
A2590	Submission and Approval for Material of Photovoltaic System at USRT	0	14			21-Jun-18*	07-Jul-18	0%						
A2595	Submission and Approval for Material of Capacitor and Capacitor Panel at USRT	0	14			21-Jun-18*	07-Jul-18	0%						
Civil Requirement														
A3400	Submission and Approval for Drawing (Civil Requirement) of USRT	0	14			23-May-18*	07-Jun-18	0%						
Pedestrian Connectivity System A														
MVAC														
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017					
									Date	Revision		Checked	Approved	
									15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)				

<div><div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div></div>				CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME										Page 3 of 22 15 May 2018								
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018										
									Apr	May	Jun	Jul	Aug									
A2630	Submission and Approval for Design of MVAC at SYS-A	0	14			06-Jul-18*	21-Jul-18	0%				<div></div>	Submission and Approval for Design of MVAC at SYS-A									
A2640	Submission and Approval for Material of MVAC at SYS-A	0	14			09-Jul-18*	24-Jul-18	0%				<div></div>	Submission and Approval for Material of MVAC at SYS-A									
Fire Services																						
A2680	Submission and Approval for Design of FSS at SYS-A	0	14			17-Jul-18*	01-Aug-18	0%				<div></div>	Submission and Approval for Design of FSS at SYS-A									
Electrical																						
A2650	Submission and Approval for Design of Power Supply System at SYS-A	0	14			31-May-18*	15-Jun-18	0%			<div></div>	Submission and Approval for Design of Power Supply System at SYS-A										
A2660	Submission and Approval for Design of Electrical Works at SYS-A	0	14			17-Jul-18*	01-Aug-18	0%				<div></div>	Submission and Approval for Design of Electrical Works at SYS-A									
A2670	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A	0	14			17-Jul-18*	01-Aug-18	0%				<div></div>	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A									
Passenger Lift																						
A2690	Submission and Approval for Design of Lift Service System at SYS-A and SYS-B	0	14			23-May-18*	07-Jun-18	0%			<div></div>	Submission and Approval for Design of Lift Service System at SYS-A and SYS-B										
A2700R1	Submission and Approval for Contractor's Design Shop Drawings at SYS-A and SYS-B-R1	0	14			23-May-18*	07-Jun-18	0%			<div></div>	Submission and Approval for Contractor's Design Shop Drawings at SYS-A and SYS-B-R1										
A2710	Submission and Approval for Material/ Sample of Lift System at SYS-A and SYS-B	0	14			25-May-18*	09-Jun-18	0%			<div></div>	Submission and Approval for Material/ Sample of Lift System at SYS-A and SYS-B										
Pedestrian Connectivity System B																						
MVAC																						
A2910	Submission and Approval for Design of MVAC at SYS-B	0	14			19-Jun-18*	05-Jul-18	0%			<div></div>	Submission and Approval for Design of MVAC at SYS-B										
A2920	Submission and Approval for Material of MVAC at SYS-B	0	14			09-Jul-18*	24-Jul-18	0%				<div></div>	Submission and Approval for Material of MVAC at SYS-B									
Fire Services																						
A2960	Submission and Approval for Design of FSS at SYS-B	0	14			19-Jun-18*	05-Jul-18	0%			<div></div>	Submission and Approval for Design of FSS at SYS-B										
Electrical																						
A2930	Submission and Approval for Design of Power Supply System at SYS-B	0	14			19-Jun-18*	05-Jul-18	0%			<div></div>	Submission and Approval for Design of Power Supply System at SYS-B										
A2940	Submission and Approval for Design of Electrical Works at SYS-B	0	14			19-Jun-18*	05-Jul-18	0%			<div></div>	Submission and Approval for Design of Electrical Works at SYS-B										
A2950	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-B	0	14			19-Jun-18*	05-Jul-18	0%			<div></div>	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-B										
Common for All Areas																						
MVAC																						
A2970	Submission and Approval for Material of MVAC Thermal Insulation at Common Areas	0	14			08-Jun-18*	25-Jun-18	0%			<div></div>	Submission and Approval for Material of MVAC Thermal Insulation at Common Areas										
A2980	Submission and Approval for Material of MVAC LMCP at Common Areas	0	14			08-Jun-18*	25-Jun-18	0%			<div></div>	Submission and Approval for Material of MVAC LMCP at Common Areas										
Fire Services																						
A3070	Submission and Approval for Material of Manual Fire Alarm System at Common Areas	0	14			06-Jun-18*	22-Jun-18	0%			<div></div>	Submission and Approval for Material of Manual Fire Alarm System at Common Areas										
A3080	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas	0	14			06-Jun-18*	22-Jun-18	0%			<div></div>	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas										
A3090	Submission and Approval for Material of Battery and Charger at Common Areas	0	14			06-Jun-18*	22-Jun-18	0%			<div></div>	Submission and Approval for Material of Battery and Charger at Common Areas										
Plumbing and Drainage Services																						
A3120	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Fresh Water and Cleaning Water Supply System	0	14			08-Jun-18*	25-Jun-18	0%			<div></div>	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Fresh Water and Cleaning Water Supply System										
A3130	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Flushing Water Supply System	0	14			08-Jun-18*	25-Jun-18	0%			<div></div>	Submission and Approval for Material of Tanks,Pipes,Valves and Fittings for Flushing Water Supply System										
A3140	Submission and Approval for Material of Pipes,Valves and Fittings for Drainage System	0	14			08-Jun-18*	25-Jun-18	0%			<div></div>	Submission and Approval for Material of Pipes,Valves and Fittings for Drainage System										
A3150	Submission and Approval for Material of LMCP for Drainage Pump System	0	14			08-Jun-18*	25-Jun-18	0%			<div></div>	Submission and Approval for Material of LMCP for Drainage Pump System										
Electrical																						
A3000	Submission and Approval for Material of LV Power Cables and Associated Cabling Facilities at Common Areas	0	68			12-Feb-18 A	10-May-18 A	100%	<div></div>													
A3010	Submission and Approval for Material of Cables Containments at Common Areas	0	14			25-May-18*	09-Jun-18	0%			<div></div>	Submission and Approval for Material of Cables Containments at Common Areas										
A3020	Submission and Approval for Material of Earthing and Lightning Protection System at Common Areas	0	14			25-May-18*	09-Jun-18	0%			<div></div>	Submission and Approval for Material of Earthing and Lightning Protection System at Common Areas										
A3040	Submission and Approval for Material of Lighting System at Common Areas	0	14			25-May-18*	09-Jun-18	0%			<div></div>	Submission and Approval for Material of Lighting System at Common Areas										
A3050	Submission and Approval for Material of Lighting Control Panel at Common Areas	0	14			06-Jun-18*	22-Jun-18	0%			<div></div>	Submission and Approval for Material of Lighting Control Panel at Common Areas										
A3210	Submission and Approval for Material of CCTV at Common Areas	0	14			06-Jun-18*	22-Jun-18	0%			<div></div>	Submission and Approval for Material of CCTV at Common Areas										
A3220	Submission and Approval for Material of Intercom System at Common Areas	0	14			06-Jun-18*	22-Jun-18	0%			<div></div>	Submission and Approval for Material of Intercom System at Common Areas										
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div></div>Planned Bar (WP) ◆ ◆ Milestone</div> <div><div></div>Actual Bar</div> <div><div></div>Forecast Bar</div> <div>◆ ◆ Planned Milestone (WP)</div>					3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)					ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
									Date	Revision		Checked	Approved									
									15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)												



俊和 - 上隧 - 浩隆聯營
CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Bar (WP) ◆ ◆ Milestone

Actual Bar

Forecast Bar

◆ Planned Milestone (WP)

3-MONTH ROLLING PROGRAMME

(In comparison with WP Rev.1 dated 25 Aug 2017)







ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017

Date	Revision	Checked	Approved
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)		

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 5 of 22 15 May 2018				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018	
									Apr	May	Jun	Jul	Aug
ACU2050A024	D1 - Stage 5 - Excavation from +168.5mPD to +167mPD (At East Portal Entrance)	0	3			31-Jul-18	02-Aug-18	0%					D1 - Stage 5 - Excavation from +168.5mPD to +167mPD (At East Portal Entrance)
ACU2050A025	D1 - Stage 5 - Removal of 4th Row Concrete Block at +168.5mPD to +167mPD (At East Portal Entrance)	0	1			03-Aug-18	03-Aug-18	0%					D1 - Stage 5 - Removal of 4th Row Concrete Block at +168.5mPD to +167mPD (At East Portal Entrance)
ACU2050A026	D1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)	0	3			04-Aug-18	06-Aug-18	0%					D1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)
ACU2050A027	D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal Entrance)	0	1			07-Aug-18	07-Aug-18	0%					D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal Entrance)
ACU2050A028	D1 - Stage 5 - Excavation from +165.5mPD to +164mPD (At East Portal Entrance)	0	3			08-Aug-18	10-Aug-18	0%					D1 - Stage 5 - Excavation from +165.5mPD to +164mPD (At East Portal Entrance)
ACU2050A029	D1 - Stage 5 - Removal of 2nd Row Concrete Block at +165.5mPD to +164mPD (At East Portal Entrance)	0	1			11-Aug-18	11-Aug-18	0%					D1 - Stage 5 - Removal of 2nd Row Concrete Block at +165.5mPD to +164mPD (At East Portal Entrance)
ACU2050A030	D1 - Stage 5 - Excavation from +164mPD to +162.5mPD (At East Portal Entrance)	0	3			12-Aug-18	14-Aug-18	0%					D1 - Stage 5 - Excavation from +164mPD to +162.5mPD (At East Portal Entrance)
Underpass Tunnel													
Tunnel Construction													
Tunnel Construction from West Portal													
CH2389.5 to CH2421 (Support Type A: 31.5m)													
ACU3010A060	12th Cycle (CH2416 to CH2418) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	1			15-Apr-18 A	15-Apr-18 A	100%					
ACU3010A226	13th Cycle (CH2418 to CH2420) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	2			16-Apr-18 A	17-Apr-18 A	100%					
ACU3010A227	13th Cycle (CH2418 to CH2420) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	2			18-Apr-18 A	19-Apr-18 A	100%					
ACU3010A228	13th Cycle (CH2418 to CH2420) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	2			20-Apr-18 A	21-Apr-18 A	100%					
ACU3010A229	13th Cycle (CH2418 to CH2420) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1			23-Apr-18 A	23-Apr-18 A	100%					
ACU3010A230	13th Cycle (CH2418 to CH2420) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	1			24-Apr-18 A	24-Apr-18 A	100%					
ACU3010A231	14th Cycle (CH2420 to CH2421) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	1			25-Apr-18 A	25-Apr-18 A	100%					
ACU3010A232	14th Cycle (CH2420 to CH2421) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	1			26-Apr-18 A	26-Apr-18 A	100%					
ACU3010A233	14th Cycle (CH2420 to CH2421) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	1			27-Apr-18 A	27-Apr-18 A	100%					
ACU3010A234	14th Cycle (CH2420 to CH2421) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1			28-Apr-18 A	28-Apr-18 A	100%					
ACU3010A235	14th Cycle (CH2420 to CH2421) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	1			30-Apr-18 A	30-Apr-18 A	100%					
CH2421 to CH2430 (Support Type A: 9m) 3m/ cycle													
ACU3010A268	15th Cycle (CH2421 to CH2424) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	2			02-May-18 A	03-May-18 A	100%					
ACU3010A269	15th Cycle (CH2421 to CH2424) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	2			04-May-18 A	05-May-18 A	100%					
ACU3010A270	15th Cycle (CH2421 to CH2424) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	2			07-May-18 A	08-May-18 A	100%					
ACU3010A271	15th Cycle (CH2421 to CH2424) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1			09-May-18 A	09-May-18 A	100%					
ACU3010A272	15th Cycle (CH2421 to CH2424) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	2			10-May-18 A	11-May-18 A	100%					
ACU3010A273	16th Cycle (CH2424 to CH2427) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	3			12-May-18 A	14-May-18 A	100%					
ACU3010A274	16th Cycle (CH2424 to CH2427) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	3			16-May-18	18-May-18	0%					16th Cycle (CH2424 to CH2427) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole
ACU3010A275	16th Cycle (CH2424 to CH2427) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	3			19-May-18	21-May-18	0%					16th Cycle (CH2424 to CH2427) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking
ACU3010A276	16th Cycle (CH2424 to CH2427) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1			22-May-18	22-May-18	0%					16th Cycle (CH2424 to CH2427) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)
ACU3010A277	16th Cycle (CH2424 to CH2427) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	2			23-May-18	24-May-18	0%					16th Cycle (CH2424 to CH2427) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support
ACU3010A278	17th Cycle (CH2427 to CH2430) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	3			25-May-18	27-May-18	0%					17th Cycle (CH2427 to CH2430) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)
ACU3010A279	17th Cycle (CH2427 to CH2430) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	3			28-May-18	30-May-18	0%					17th Cycle (CH2427 to CH2430) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole
ACU3010A280	17th Cycle (CH2427 to CH2430) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	3			31-May-18	02-Jun-18	0%					17th Cycle (CH2427 to CH2430) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking
ACU3010A281	17th Cycle (CH2427 to CH2430) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1			03-Jun-18	03-Jun-18	0%					17th Cycle (CH2427 to CH2430) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)
ACU3010A282	17th Cycle (CH2427 to CH2430) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	2			04-Jun-18	05-Jun-18	0%					17th Cycle (CH2427 to CH2430) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support
CH2430 to CH2442 (Support Type B: 12m) 1m/ cycle for Pilot													
ACU3010A283	B - (CH2430) - Probing Erection at CH2430	0	3			06-Jun-18	08-Jun-18	0%					B - (CH2430) - Probing Erection at CH2430
ACU3010A284	B - (CH2430) - Drilling and Installation of 6m Long Spiles at every 3m Overlapping	0	1			09-Jun-18	09-Jun-18	0%					B - (CH2430) - Drilling and Installation of 6m Long Spiles at every 3m Overlapping
ACU3010A285	B - (CH2430 to CH2431) - Pilot Excavation	0	1			10-Jun-18	10-Jun-18	0%					B - (CH2430 to CH2431) - Pilot Excavation
ACU3010A286	B - (CH2430 to CH2431) - Shotcrete and Mesh Installation	0	2			11-Jun-18	12-Jun-18	0%					B - (CH2430 to CH2431) - Shotcrete and Mesh Installation
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				
									Date	Revision		Checked	Approved
									15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)			

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 6 of 22 15 May 2018																		
Activity ID		Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018															
										Apr	May	Jun	Jul	Aug														
	ACU3010A287	B - (CH2430 to CH2431) - Lattice Girder Installation and Shotcrete	0	1			13-Jun-18	13-Jun-18	0%			<div>B - (CH2430 to CH2431) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A288	B - (CH2430 to CH2431) - Shotcrete and Mesh Installation	0	1			14-Jun-18	14-Jun-18	0%			<div>B - (CH2430 to CH2431) - Shotcrete and Mesh Installation</div>																
	ACU3010A289	B - (CH2431 to CH2432) - Pilot Excavation	0	1			15-Jun-18	15-Jun-18	0%			<div>B - (CH2431 to CH2432) - Pilot Excavation</div>																
	ACU3010A290	B - (CH2431 to CH2432) - Shotcrete and Mesh Installation	0	2			16-Jun-18	17-Jun-18	0%			<div>B - (CH2431 to CH2432) - Shotcrete and Mesh Installation</div>																
	ACU3010A291	B - (CH2431 to CH2432) - Lattice Girder Installation and Shotcrete	0	1			18-Jun-18	18-Jun-18	0%			<div>B - (CH2431 to CH2432) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A292	B - (CH2431 to CH2432) - Shotcrete and Mesh Installation	0	1			19-Jun-18	19-Jun-18	0%			<div>B - (CH2431 to CH2432) - Shotcrete and Mesh Installation</div>																
	ACU3010A293	B - (CH2432 to CH2433) - Pilot Excavation	0	1			20-Jun-18	20-Jun-18	0%			<div>B - (CH2432 to CH2433) - Pilot Excavation</div>																
	ACU3010A294	B - (CH2432 to CH2433) - Shotcrete and Mesh Installation	0	1			21-Jun-18	21-Jun-18	0%			<div>B - (CH2432 to CH2433) - Shotcrete and Mesh Installation</div>																
	ACU3010A295	B - (CH2432 to CH2433) - Lattice Girder Installation and Shotcrete	0	1			22-Jun-18	22-Jun-18	0%			<div>B - (CH2432 to CH2433) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A296	B - (CH2432 to CH2433) - Shotcrete and Mesh Installation	0	1			23-Jun-18	23-Jun-18	0%			<div>B - (CH2432 to CH2433) - Shotcrete and Mesh Installation</div>																
	ACU3010A297	B - (CH2433) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	3			24-Jun-18	26-Jun-18	0%			<div>B - (CH2433) - Drilling and Installation of 6m Spiles at every 3m Overlapping</div>																
	ACU3010A298	B - (CH2433 to CH2434) - Pilot Excavation	0	1			27-Jun-18	27-Jun-18	0%			<div>B - (CH2433 to CH2434) - Pilot Excavation</div>																
	ACU3010A299	B - (CH2433 to CH2434) - Shotcrete and Mesh Installation	0	1			28-Jun-18	28-Jun-18	0%			<div>B - (CH2433 to CH2434) - Shotcrete and Mesh Installation</div>																
	ACU3010A300	B - (CH2433 to CH2434) - Lattice Girder Installation and Shotcrete	0	1			29-Jun-18	29-Jun-18	0%			<div>B - (CH2433 to CH2434) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A301	B - (CH2433 to CH2434) - Shotcrete and Mesh Installation	0	1			30-Jun-18	30-Jun-18	0%			<div>B - (CH2433 to CH2434) - Shotcrete and Mesh Installation</div>																
	ACU3010A302	B - (CH2434 to CH2435) - Pilot Excavation	0	1			01-Jul-18	01-Jul-18	0%			<div>B - (CH2434 to CH2435) - Pilot Excavation</div>																
	ACU3010A303	B - (CH2434 to CH2435) - Shotcrete and Mesh Installation	0	2			02-Jul-18	03-Jul-18	0%			<div>B - (CH2434 to CH2435) - Shotcrete and Mesh Installation</div>																
	ACU3010A304	B - (CH2434 to CH2435) - Lattice Girder Installation and Shotcrete	0	1			04-Jul-18	04-Jul-18	0%			<div>B - (CH2434 to CH2435) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A305	B - (CH2434 to CH2435) - Shotcrete and Mesh Installation	0	1			05-Jul-18	05-Jul-18	0%			<div>B - (CH2434 to CH2435) - Shotcrete and Mesh Installation</div>																
	ACU3010A306	B - (CH2435 to CH2436) - Pilot Excavation	0	1			06-Jul-18	06-Jul-18	0%			<div>B - (CH2435 to CH2436) - Pilot Excavation</div>																
	ACU3010A307	B - (CH2435 to CH2436) - Shotcrete and Mesh Installation	0	1			07-Jul-18	07-Jul-18	0%			<div>B - (CH2435 to CH2436) - Shotcrete and Mesh Installation</div>																
	ACU3010A308	B - (CH2435 to CH2436) - Lattice Girder Installation and Shotcrete	0	1			08-Jul-18	08-Jul-18	0%			<div>B - (CH2435 to CH2436) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A309	B - (CH2435 to CH2436) - Shotcrete and Mesh Installation	0	2			09-Jul-18	10-Jul-18	0%			<div>B - (CH2435 to CH2436) - Shotcrete and Mesh Installation</div>																
	ACU3010A310	B - (CH2436) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	2			11-Jul-18	12-Jul-18	0%			<div>B - (CH2436) - Drilling and Installation of 6m Spiles at every 3m Overlapping</div>																
	ACU3010A311	B - (CH2436 to CH2437) - Pilot Excavation	0	1			13-Jul-18	13-Jul-18	0%			<div>B - (CH2436 to CH2437) - Pilot Excavation</div>																
	ACU3010A312	B - (CH2436 to CH2437) - Shotcrete and Mesh Installation	0	1			14-Jul-18	14-Jul-18	0%			<div>B - (CH2436 to CH2437) - Shotcrete and Mesh Installation</div>																
	ACU3010A313	B - (CH2436 to CH2437) - Lattice Girder Installation and Shotcrete	0	1			15-Jul-18	15-Jul-18	0%			<div>B - (CH2436 to CH2437) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A314	B - (CH2436 to CH2437) - Shotcrete and Mesh Installation	0	2			16-Jul-18	17-Jul-18	0%			<div>B - (CH2436 to CH2437) - Shotcrete and Mesh Installation</div>																
	ACU3010A315	B - (CH2437 to CH2438) - Pilot Excavation	0	1			18-Jul-18	18-Jul-18	0%			<div>B - (CH2437 to CH2438) - Pilot Excavation</div>																
	ACU3010A316	B - (CH2437 to CH2438) - Shotcrete and Mesh Installation	0	1			19-Jul-18	19-Jul-18	0%			<div>B - (CH2437 to CH2438) - Shotcrete and Mesh Installation</div>																
	ACU3010A317	B - (CH2437 to CH2438) - Lattice Girder Installation and Shotcrete	0	1			20-Jul-18	20-Jul-18	0%			<div>B - (CH2437 to CH2438) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A318	B - (CH2437 to CH2438) - Shotcrete and Mesh Installation	0	2			21-Jul-18	22-Jul-18	0%			<div>B - (CH2437 to CH2438) - Shotcrete and Mesh Installation</div>																
	ACU3010A319	B - (CH2430) - Drilling and Installation of Remaining Permanent 6m Spiles at every 3m Overlapping for Tunnel Heading	0	4			27-Jun-18	30-Jun-18	0%			<div>B - (CH2430) - Drilling and Installation of Remaining Permanent 6m Spiles at every 3m Overlapping for Tunnel Heading</div>																
	ACU3010A320	B - Excavation of Benching for CH2479.5 to CH2489.5	0	91			16-May-18	14-Aug-18	0%																			
	ACU3010A321	B - (CH2438 to CH2439) - Pilot Excavation	0	1			23-Jul-18	23-Jul-18	0%			<div>B - (CH2438 to CH2439) - Pilot Excavation</div>																
	ACU3010A322	B - (CH2438 to CH2439) - Shotcrete and Mesh Installation	0	1			24-Jul-18	24-Jul-18	0%			<div>B - (CH2438 to CH2439) - Shotcrete and Mesh Installation</div>																
	ACU3010A323	B - (CH2438 to CH2439) - Lattice Girder Installation and Shotcrete	0	1			25-Jul-18	25-Jul-18	0%			<div>B - (CH2438 to CH2439) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A324	B - (CH2438 to CH2439) - Shotcrete and Mesh Installation	0	2			26-Jul-18	27-Jul-18	0%			<div>B - (CH2438 to CH2439) - Shotcrete and Mesh Installation</div>																
	ACU3010A325	B - (CH2439) - Drilling and Installation of 6m Spiles at every 3m Overlapping	0	3			28-Jul-18	30-Jul-18	0%			<div>B - (CH2439) - Drilling and Installation of 6m Spiles at every 3m Overlapping</div>																
	ACU3010A326	B - (CH2439 to CH2440) - Pilot Excavation	0	1			31-Jul-18	31-Jul-18	0%			<div>B - (CH2439 to CH2440) - Pilot Excavation</div>																
	ACU3010A327	B - (CH2439 to CH2440) - Shotcrete and Mesh Installation	0	1			01-Aug-18	01-Aug-18	0%			<div>B - (CH2439 to CH2440) - Shotcrete and Mesh Installation</div>																
	ACU3010A328	B - (CH24399 to CH2440) - Lattice Girder Installation and Shotcrete	0	1			02-Aug-18	02-Aug-18	0%			<div>B - (CH24399 to CH2440) - Lattice Girder Installation and Shotcrete</div>																
	ACU3010A329	B - (CH2439 to CH2440) - Shotcrete and Mesh Installation	0	2			03-Aug-18	04-Aug-18	0%			<div>B - (CH2439 to CH2440) - Shotcrete and Mesh Installation</div>																
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			<div><div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>Planned Milestone (WP)</div></div><div><div></div><div></div></div></div>			3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)			<div>ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</div> <table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-May-18</td><td>3MRP Rev.1 (Cut Off on 15 May 18)</td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr></table>				Date	Revision	Checked	Approved	15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)										
Date	Revision	Checked	Approved																									
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)																											

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>				CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME										Page 7 of 22 15 May 2018				
Activity ID		Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018					
										Apr	May	Jun	Jul	Aug				
	ACU3010A330	B - (CH2440 to CH2441) - Pilot Excavation	0	1			05-Aug-18	05-Aug-18	0%					B - (CH2440 to CH2441) - Pilot Excavation				
	ACU3010A331	B - (CH2440 to CH2441) - Shotcrete and Mesh Installation	0	1			06-Aug-18	06-Aug-18	0%					B - (CH2440 to CH2441) - Shotcrete and Mesh Installation				
	ACU3010A332	B - (CH2440 to CH2441) - Lattice Girder Installation and Shotcrete	0	1			07-Aug-18	07-Aug-18	0%					B - (CH2440 to CH2441) - Lattice Girder Installation and Shotcrete				
	ACU3010A333	B - (CH2440 to CH2441) - Shotcrete and Mesh Installation	0	2			08-Aug-18	09-Aug-18	0%					B - (CH2440 to CH2441) - Shotcrete and Mesh Installation				
	ACU3010A334	B - (CH2441 to CH2442) - Pilot Excavation	0	1			10-Aug-18	10-Aug-18	0%					B - (CH2441 to CH2442) - Pilot Excavation				
	ACU3010A335	B - (CH2441 to CH2442) - Shotcrete and Mesh Installation	0	1			11-Aug-18	11-Aug-18	0%					B - (CH2441 to CH2442) - Shotcrete and Mesh Installation				
	ACU3010A336	B - (CH2441 to CH2442) - Lattice Girder Installation and Shotcrete	0	1			12-Aug-18	12-Aug-18	0%					B - (CH2441 to CH2442) - Lattice Girder Installation and Shotcrete				
	ACU3010A337	B - (CH2441 to CH2442) - Shotcrete and Mesh Installation	0	2			13-Aug-18	14-Aug-18	0%					B - (CH2441 to CH2442) - Shotcrete and Mesh Installation				
Tunnel Lining																		
ACU3140A001	Shop Drawings for Kicker and Travel Working Platform and Lining Shutter	0	46			16-May-18*	30-Jun-18	0%						Shop Drawings for Kicker and Travel Working Platform and Lining Shutter				
ACU3140A002	Review and Approval of Shop Drawings	0	14			01-Jul-18	14-Jul-18	0%						Review and Approval of Shop Drawings				
ACU3140A003	Fabrication of Kicker in China PRC	0	16			15-Jul-18	30-Jul-18	0%						Fabrication of Kicker in China PRC				
ACU3140A3	Fabrication of Working Platform in China PRC	0	15			31-Jul-18	14-Aug-18	0%						Fabrication of Working Platform in China PRC				
Pedestrian Connectivity System A																		
Lift Tower (North) and Subway within Portion B5																		
ACS1020	B5 - Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants)	132	132	21-Nov-17	05-May-18	13-Jul-18	17-Dec-18	0%										
Lift Tower (South) and Subway within Portion C1a																		
ACS1090	C1a - Construction of Pre-Bored H-Piles (48nos) of Lift Tower (3 days/pile/plant, assume 2 rigs)	144	72	18-Sep-17	14-Mar-18	13-Jul-18	06-Oct-18	0%										
Pedestrian Connectivity System B																		
Lift Tower (North) and Subway within Portion A1																		
ACS2010A001	A1 - Excavation for Pedestrian Connectivity System B (North) for Pad Footing Construction	0	67			11-Apr-18 A	03-Jul-18	15%						A1 - Excavation for Pedestrian Connectivity System B (North) for Pad Footing Construction				
ACS2030	A1 - Construction of Footings and Wall Structure upwards Level (+176mPD)	30	120	27-Feb-18	06-Apr-18	03-Jul-18	23-Nov-18	0%										
Lift Tower (South) and Subway within Portion C1b																		
ACS2120A002	C1b - Grouting for Socketed H-Pile GL.L3	0	1			24-Apr-18 A	24-Apr-18 A	100%										
ACS2120A004	C1b - Grouting for Socketed H-Pile GL.H3	0	1			24-Apr-18 A	24-Apr-18 A	100%										
ACS2120A006	C1b - Grouting for Socketed H-Pile GL.E3	0	1			26-Apr-18 A	26-Apr-18 A	100%										
ACS2120A007	C1b - Drilling for Socketed H-Pile GL.B3	0	1			19-Apr-18 A	19-Apr-18 A	100%										
ACS2120A008	C1b - Grouting for Socketed H-Pile GL.B3	0	1			28-Apr-18 A	28-Apr-18 A	100%										
ACS2120A009	C1b - Drilling for Socketed H-Pile GL.K3 (Redrilling Required)	0	1			16-May-18*	16-May-18	0%						C1b - Drilling for Socketed H-Pile GL.K3 (Redrilling Required)				
ACS2120A010	C1b - Grouting for Socketed H-Pile GL.K3 (Redrilling Required)	0	1			17-May-18	17-May-18	0%						C1b - Grouting for Socketed H-Pile GL.K3 (Redrilling Required)				
ACS2120A011	C1b - Drilling for Socketed H-Pile GL.G3	0	1			27-Apr-18 A	27-Apr-18 A	100%										
ACS2120A012	C1b - Grouting for Socketed H-Pile GL.G3	0	1			03-May-18 A	03-May-18 A	100%										
ACS2120A013	C1b - Drilling for Socketed H-Pile GL.D3	0	1			02-May-18 A	02-May-18 A	100%										
ACS2120A014	C1b - Grouting for Socketed H-Pile GL.D3	0	1			08-May-18 A	08-May-18 A	100%										
ACS2120A015	C1b - Drilling for Socketed H-Pile GL.A3	0	1			04-May-18 A	04-May-18 A	100%										
ACS2120A016	C1b - Grouting for Socketed H-Pile GL.A3	0	1			08-May-18 A	08-May-18 A	100%										
ACS2120A017	C1b - Drilling for Socketed H-Pile GL.J3	0	1			09-May-18 A	09-May-18 A	100%										
ACS2120A018	C1b - Grouting for Socketed H-Pile GL.J3	0	1			17-May-18	17-May-18	0%						C1b - Grouting for Socketed H-Pile GL.J3				
ACS2120A019	C1b - Drilling for Socketed H-Pile GL.F3	0	1			17-May-18	17-May-18	0%						C1b - Drilling for Socketed H-Pile GL.F3				
ACS2120A020	C1b - Grouting for Socketed H-Pile GL.F3	0	1			18-May-18	18-May-18	0%						C1b - Grouting for Socketed H-Pile GL.F3				
ACS2120A021	C1b - Drilling for Socketed H-Pile GL.C3	0	1			18-May-18*	18-May-18	0%						C1b - Drilling for Socketed H-Pile GL.C3				
ACS2120A022	C1b - Grouting for Socketed H-Pile GL.C3	0	1			19-May-18	19-May-18	0%						C1b - Grouting for Socketed H-Pile GL.C3				
ACS2120A023	C1b - Drilling for Socketed H-Pile GL.L1	0	1			19-May-18	19-May-18	0%						C1b - Drilling for Socketed H-Pile GL.L1				
<div><div><div><div></div><div>Planned Bar (WP)</div></div><div><div></div><div>Actual Bar</div></div><div><div></div><div>Forecast Bar</div></div><div><div></div><div>Planned Milestone (WP)</div></div><div><div></div><div>Milestone</div></div></div></div>																		
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>										3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)					ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
					Date		Revision		Checked		Approved							
					15-May-18		3MRP Rev.1 (Cut Off on 15 May 18)											

 <p>俊和 - 上隧 - 浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE</p>	<p>  Planned Bar (WP)  Milestone </p> <p>  Actual Bar </p> <p>  Forecast Bar </p> <p>  Planned Milestone (WP) </p>	<p>3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)</p>	<p>ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</p> <table border="1"> <thead> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> </thead> <tbody> <tr> <td>15-May-18</td><td>3MRP Rev.1 (Cut Off on 15 May 18)</td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> </tbody> </table>	Date	Revision	Checked	Approved	15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)														
Date	Revision	Checked	Approved																				
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)																						

Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018					Qtr 3, 2018		
									Apr	May	Jun	Jul	Aug			
ACS2120A067	C1b - Drilling for Socketed H-Pile GLL2	0	1			15-Jun-18	15-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GLL2					
ACS2120A068	C1b - Grouting for Socketed H-Pile GL.L2	0	1			16-Jun-18	16-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.L2					
ACS2120A069	C1b - Drilling for Socketed H-Pile GLL5	0	1			16-Jun-18*	16-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GLL5					
ACS2120A070	C1b - Grouting for Socketed H-Pile GLL5	0	1			19-Jun-18	19-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GLL5					
ACS2120A071	C1b - Drilling for Socketed H-Pile GL.H2	0	1			19-Jun-18	19-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.H2					
ACS2120A072	C1b - Grouting for Socketed H-Pile GL.H2	0	1			20-Jun-18	20-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.H2					
ACS2120A073	C1b - Drilling for Socketed H-Pile GL.H5	0	1			20-Jun-18*	20-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.H5					
ACS2120A074	C1b - Grouting for Socketed H-Pile GL.H5	0	1			21-Jun-18	21-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.H5					
ACS2120A075	C1b - Drilling for Socketed H-Pile GLE2	0	1			21-Jun-18	21-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GLE2					
ACS2120A076	C1b - Grouting for Socketed H-Pile GLE2	0	1			22-Jun-18	22-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GLE2					
ACS2120A077	C1b - Drilling for Socketed H-Pile GLE5	0	1			22-Jun-18*	22-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GLE5					
ACS2120A078	C1b - Grouting for Socketed H-Pile GLE5	0	1			23-Jun-18	23-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GLE5					
ACS2120A079	C1b - Drilling for Socketed H-Pile GL.B2	0	1			23-Jun-18	23-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.B2					
ACS2120A080	C1b - Grouting for Socketed H-Pile GL.B2	0	1			25-Jun-18	25-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.B2					
ACS2120A081	C1b - Drilling for Socketed H-Pile GL.B5	0	1			25-Jun-18*	25-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.B5					
ACS2120A082	C1b - Grouting for Socketed H-Pile GL.B5	0	1			26-Jun-18	26-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.B5					
ACS2120A083	C1b - Drilling for Socketed H-Pile GL.K2	0	1			26-Jun-18	26-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.K2					
ACS2120A084	C1b - Grouting for Socketed H-Pile GL.K2	0	1			27-Jun-18	27-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.K2					
ACS2120A085	C1b - Drilling for Socketed H-Pile GL.K5	0	1			27-Jun-18*	27-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.K5					
ACS2120A086	C1b - Grouting for Socketed H-Pile GL.K5	0	1			28-Jun-18	28-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.K5					
ACS2120A087	C1b - Drilling for Socketed H-Pile GL.G2	0	1			28-Jun-18	28-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.G2					
ACS2120A088	C1b - Grouting for Socketed H-Pile GL.G2	0	1			29-Jun-18	29-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.G2					
ACS2120A089	C1b - Drilling for Socketed H-Pile GL.G5	0	1			29-Jun-18*	29-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.G5					
ACS2120A090	C1b - Grouting for Socketed H-Pile GL.G5	0	1			30-Jun-18	30-Jun-18	0%			█ C1b - Grouting for Socketed H-Pile GL.G5					
ACS2120A091	C1b - Drilling for Socketed H-Pile GL.D2	0	1			30-Jun-18	30-Jun-18	0%			█ C1b - Drilling for Socketed H-Pile GL.D2					
ACS2120A092	C1b - Grouting for Socketed H-Pile GL.D2	0	1			03-Jul-18	03-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.D2					
ACS2120A102	C1b - Drilling for Socketed H-Pile GL.D5	0	1			03-Jul-18*	03-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.D5					
ACS2120A103	C1b - Grouting for Socketed H-Pile GL.D5	0	1			04-Jul-18	04-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.D5					
ACS2120A104	C1b - Drilling for Socketed H-Pile GL.A2	0	1			04-Jul-18	04-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.A2					
ACS2120A105	C1b - Grouting for Socketed H-Pile GL.A2	0	1			05-Jul-18	05-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.A2					
ACS2120A106	C1b - Drilling for Socketed H-Pile GL.A5	0	1			05-Jul-18*	05-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.A5					
ACS2120A107	C1b - Grouting for Socketed H-Pile GL.A5	0	1			06-Jul-18	06-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.A5					
ACS2120A108	C1b - Drilling for Socketed H-Pile GL.J2	0	1			06-Jul-18	06-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.J2					
ACS2120A109	C1b - Grouting for Socketed H-Pile GL.J2	0	1			07-Jul-18	07-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.J2					
ACS2120A110	C1b - Drilling for Socketed H-Pile GL.J5	0	1			07-Jul-18	07-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.J5					
ACS2120A111	C1b - Grouting for Socketed H-Pile GL.J5	0	1			09-Jul-18	09-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.J5					
ACS2120A112	C1b - Drilling for Socketed H-Pile GL.F2	0	1			09-Jul-18*	09-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.F2					
ACS2120A113	C1b - Grouting for Socketed H-Pile GL.F2	0	1			10-Jul-18	10-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.F2					
ACS2120A114	C1b - Drilling for Socketed H-Pile GL.F5	0	1			10-Jul-18*	10-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.F5					
ACS2120A115	C1b - Grouting for Socketed H-Pile GL.F5	0	1			11-Jul-18	11-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.F5					
ACS2120A116	C1b - Drilling for Socketed H-Pile GL.C2	0	1			11-Jul-18*	11-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.C2					
ACS2120A117	C1b - Grouting for Socketed H-Pile GL.C2	0	1			12-Jul-18	12-Jul-18	0%			█ C1b - Grouting for Socketed H-Pile GL.C2					
ACS2120A118	C1b - Drilling for Socketed H-Pile GL.C5	0	1			12-Jul-18*	12-Jul-18	0%			█ C1b - Drilling for Socketed H-Pile GL.C5					

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 10 of 22 15 May 2018			
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018	
									Apr	May	Jun	Jul	Aug
ACS2120A119	C1b - Grouting for Socketed H-Pile GLC5	0	1			13-Jul-18	13-Jul-18	0%				C1b - Grouting for Socketed H-Pile GLC5	
ACS2120B001	C1b - Excavate for Construction of Pile Caps	0	45			14-Jul-18*	04-Sep-18	0%					
Underground Stormwater Retention Tank (Portion A1)													
ACN1010	A1 - Excavation (Open Cut) of Underground Stormwater Tank	201	314	02-May-17	30-Dec-17	10-May-17 A	30-May-18	94%			A1 - Excavation (Open Cut) of Underground Stormwater Tank		
ACN1010A020	A1 - Blinding Layer for Underground Stormwater Tank - Bay 11 (Zone C)	0	4			19-May-18	24-May-18	0%			A1 - Blinding Layer for Underground Stormwater Tank - Bay 11 (Zone C)		
ACN1010A022	A1 - Blinding Layer for Underground Stormwater Tank - Bay 13 (Zone C)	0	4			23-May-18	26-May-18	0%			A1 - Blinding Layer for Underground Stormwater Tank - Bay 13 (Zone C)		
ACN1010A024	A1 - Blinding Layer for Underground Stormwater Tank - Bay 15 (Zone C)	0	4			25-May-18	29-May-18	0%			A1 - Blinding Layer for Underground Stormwater Tank - Bay 15 (Zone C)		
ACN1010A025	A1 - Blinding Layer for Underground Stormwater Tank - Bay 16 (Zone B)	0	4			02-May-18 A	05-May-18 A	100%					
ACN1010A027	A1 - Blinding Layer for Underground Stormwater Tank - Bay 18 (Zone C)	0	3			15-May-18 A	17-May-18 A	100%					
ACN1010A028	A1 - Blinding Layer for Underground Stormwater Tank - Bay 19 (Zone B)	0	5			19-Apr-18 A	24-Apr-18 A	100%					
ACN1020A013	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 7	0	12			01-Jun-18*	14-Jun-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 7		
ACN1020A014a	A1 - Concrete Pouring of Base Slab for USRT - Bay 7a	0	1			13-Jun-18	13-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 7a		
ACN1020A014b	A1 - Concrete Pouring of Base Slab for USRT - Bay 7b	0	1			15-Jun-18	15-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 7b		
ACN1020A017	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 9	0	12			09-Jun-18*	23-Jun-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 9		
ACN1020A018a	A1 - Concrete Pouring of Base Slab for USRT - Bay 9a	0	1			22-Jun-18	22-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 9a		
ACN1020A018b	A1 - Concrete Pouring of Base Slab for USRT - Bay 9b	0	1			25-Jun-18	25-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 9b		
ACN1020A021	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 11	0	10			25-May-18*	05-Jun-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 11		
ACN1020A022a	A1 - Concrete Pouring of Base Slab for USRT - Bay 11a	0	1			04-Jun-18	04-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 11a		
ACN1020A022b	A1 - Concrete Pouring of Base Slab for USRT - Bay 11b	0	1			06-Jun-18	06-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 11b		
ACN1020A023	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 12	0	10			06-Apr-18 A	17-Apr-18 A	100%					
ACN1020A024	A1 - Concrete Pouring of Base Slab for USRT - Bay 12	0	1			18-Apr-18 A	18-Apr-18 A	100%					
ACN1020A025	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 13	0	10			28-May-18*	07-Jun-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 13		
ACN1020A026a	A1 - Concrete Pouring of Base Slab for USRT - Bay 13a	0	1			01-Jun-18	01-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 13a		
ACN1020A026b	A1 - Concrete Pouring of Base Slab for USRT - Bay 13b	0	1			08-Jun-18	08-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 13b		
ACN1020A027	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 14	0	10			04-May-18 A	15-May-18 A	100%					
ACN1020A028	A1 - Concrete Pouring of Base Slab for USRT - Bay 14	0	1			16-May-18 A	16-May-18 A	100%					
ACN1020A029	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 15	0	10			30-May-18*	09-Jun-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 15		
ACN1020A030	A1 - Concrete Pouring of Base Slab for USRT - Bay 15	0	1			11-Jun-18	11-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 15		
ACN1020A031	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 16	0	10			17-May-18*	29-May-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 16		
ACN1020A032	A1 - Concrete Pouring of Base Slab for USRT - Bay 16	0	1			30-May-18	30-May-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 16		
ACN1020A033	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 17	0	10			28-Apr-18 A	10-May-18 A	100%					
ACN1020A034a	A1 - Concrete Pouring of Base Slab for USRT - Bay 17a	0	1			11-May-18 A	11-May-18 A	100%					
ACN1020A034b	A1 - Concrete Pouring of Base Slab for USRT - Bay 17b	0	1			18-May-18 A	18-May-18 A	100%					
ACN1020A035	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 18	0	10			07-Jun-18*	19-Jun-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 18		
ACN1020A036a	A1 - Concrete Pouring of Base Slab for USRT - Bay 18a	0	1			19-Jun-18	19-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 18a		
ACN1020A036b	A1 - Concrete Pouring of Base Slab for USRT - Bay 18b	0	1			20-Jun-18	20-Jun-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 18b		
ACN1020A037	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 19	0	10			16-May-18*	28-May-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 19		
ACN1020A038	A1 - Concrete Pouring of Base Slab for USRT - Bay 19	0	1			29-May-18	29-May-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 19		
ACN1020A039	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 20	0	10			16-May-18*	28-May-18	0%			A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 20		
ACN1020A040a	A1 - Concrete Pouring of Base Slab for USRT - Bay 20a	0	1			29-May-18	29-May-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 20a		
ACN1020A040b	A1 - Concrete Pouring of Base Slab for USRT - Bay 20b	0	1			26-May-18	26-May-18	0%			A1 - Concrete Pouring of Base Slab for USRT - Bay 20b		
ACN1020A041	A1 - Formwork and Rebar Fixing of Base Slab for USRT - Bay 21	0	10			03-May-18 A	14-May-18 A	100%					
ACN1020A042	A1 - Concrete Pouring of Base Slab for USRT - Bay 21	0	1			14-May-18 A	14-May-18 A	100%					
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				
									Date	Revision		Checked	Approved
									15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)			

TEC

隆道股份

俊和 - 上隧 - 浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Bar (WP)

Actual Bar


Forecast Bar

Planned Milestone (WP)

Milestone

3-MONTH ROLLING PROGRAMME
(In comparison with WP Rev.1 dated 25 Aug 2017)

ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
Date	Revision		Checked
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)		







 <p>俊和 - 上隴 - 浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE</p>	<p>Planned Bar (WP) ◆ ◆ Milestone</p> <p>Actual Bar</p> <p>Forecast Bar</p> <p>◆ Planned Milestone (WP)</p>	<p>3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)</p>	<table border="1"> <thead> <tr> <th colspan="4">ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</th> </tr> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> </thead> <tbody> <tr> <td>15-May-18</td><td>3MRP Rev.1 (Cut Off on 15 May 18)</td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> </tbody> </table>	ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				Date	Revision	Checked	Approved	15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)										
ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017																							
Date	Revision	Checked	Approved																				
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)																						

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>				CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME										Page 12 of 22 15 May 2018			
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018				Qtr 3, 2018				
									Apr	May	Jun	Jul	Aug				
ACW1120A023	C2/D2 - Concreting Base Slab for RWA14 - Bay #8	0	10			14-Jun-18	26-Jun-18	0%									
ACW1120A024	C2/D2 - Concreting Wall for RWA14 - Bay #8	0	12			29-Jun-18	13-Jul-18	0%									
ACW1120A026	C2/D2 - Concreting Base Slab for RWA14 - Bay #9	0	6			12-May-18 A	18-May-18 A	100%									
ACW1120A027	C2/D2 - Concreting Wall for RWA14 - Bay #9	0	12			16-May-18	30-May-18	0%									
ACW1120A029	C2/D2 - Concreting Base Slab for RWA14 - Bay #10	0	7			18-May-18 A	26-May-18	10%									
ACW1120A030	C2/D2 - Concreting Wall for RWA14 - Bay #10	0	12			31-May-18	13-Jun-18	0%									
ACW1120A031	C2/D2 - Concreting Blinding Layer for RWA14 - Bay #11	0	1			03-May-18 A	03-May-18 A	100%									
ACW1120A032	C2/D2 - Concreting Base Slab for RWA14 - Bay #11	0	10			16-May-18	28-May-18	0%									
ACW1120A033	C2/D2 - Concreting Wall for RWA14 - Bay #11	0	12			14-Jun-18	28-Jun-18	0%									
ACW1120A034	C2/D2 - Concreting Blinding Layer for RWA14 - Bay #12	0	1			04-May-18 A	04-May-18 A	100%									
ACW1120A035	C2/D2 - Concreting Base Slab for RWA14 - Bay #12	0	18			18-May-18 A	08-Jun-18	10%									
ACW1120A036	C2/D2 - Concreting Wall for RWA14 - Bay #12	0	12			29-Jun-18	13-Jul-18	0%									
ACW1120A037	C2/D2 - Concreting Blinding Layer for RWA14 - Bay #13	0	1			05-May-18 A	05-May-18 A	100%									
ACW1120A038	C2/D2 - Concreting Base Slab for RWA14 - Bay #13	0	10			17-May-18	29-May-18	0%									
ACW1120A039	C2/D2 - Concreting Wall for RWA14 - Bay #13	0	12			14-Jun-18	28-Jun-18	0%									
ACW1120A040	C2/D2 - Concreting Blinding Layer for RWA14 - Bay #14	0	1			14-May-18 A	14-May-18 A	100%									
ACW1120A041	C2/D2 - Concreting Base Slab for RWA14 - Bay #14	0	10			30-May-18	09-Jun-18	0%									
ACW1120A042	C2/D2 - Concreting Wall for RWA14 - Bay #14	0	12			29-Jun-18	13-Jul-18	0%									
ACW1120A043	C2/D2 - Concreting Blinding Layer for RWA14 - Bay #15	0	1			16-May-18*	16-May-18	0%									
ACW1120A044	C2/D2 - Concreting Base Slab for RWA14 - Bay #15	0	10			17-May-18	29-May-18	0%									
ACW1120A045	C2/D2 - Concreting Wall for RWA14 - Bay #15	0	12			14-Jun-18	28-Jun-18	0%									
ACW1150	C2/D2 - Back Fill for RWA14	90	90	06-Jul-18	22-Oct-18	14-Jul-18	30-Oct-18	0%									
Public Transportation Terminus (Portion B5)																	
ACP1040A003	B5 - Socketed H-Pile Load Test for Vertical Pile (VC12)	0	18			10-Apr-18 A	30-Apr-18 A	100%									
ACP1040A004	B5 - Proceed GI Works (2nos) according to Engineer Instruction	0	12			16-May-18	30-May-18	0%									
ACP1045A001	B5 - Excavation for Construction of Pile Caps (PC1) and Tie Beams at GL.B/2-8 (Stage 1)	0	19			04-May-18 A	26-May-18	30%									
ACP1045A002	B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.B/2-8 (Stage 1)	0	24			28-May-18	25-Jun-18	0%									
ACP1046A001	B5 - Excavation for Construction of Pile Caps (PC1) and Tie Beams at GL.C/2-8 (Stage 2)	0	14			28-May-18	12-Jun-18	0%									
ACP1046A002	B5 - Construct Pile Caps (PC1) and Tie Beams (TB1/TB4) at GL.C/2-8 (Stage 2)	0	24			26-Jun-18	24-Jul-18	0%									
ACP1046A003	B5 - Backfill Pile Caps (PC1) and Tie Beams at GL.B/2-8 & GL.C/2-8 (Stage 1 & 2)	0	12			25-Jul-18	07-Aug-18	0%									
ACP1047A001	B5 - Install ELS at GL.B-E/1-2 and E/1-9 (Stage 3)	0	14			08-Aug-18	23-Aug-18	0%									
Internal Road Construction																	
Single Cell Box Culvert BC1 incl. Transition Section CH141.820 to CH168.019																	
ACL10050A013	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 14 (CHA156.019 to CHA168.019)	0	9			16-May-18*	26-May-18	0%									
ACL10050A014	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 14 (CHA156.019 to CHA168.019)	0	1			28-May-18	28-May-18	0%									
ACL10050A015	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 14 (CHA156.019 to CHA168.019)	0	11			29-May-18	09-Jun-18	0%									
ACL10050A017	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 14 (CHA156.019 to CHA168.019)	0	1			11-Jun-18	11-Jun-18	0%									
ACL10050A018	B2 - Back Fill of Box Culvert BC1 Transition Bay 13/14 (CHA141.820 to CHA168.019)	0	24			12-Jun-18	11-Jul-18	0%									
ACL10050A019	B2 - Divert Open Drainage Channel to crossover BC1 Bay 14 (CHA156.019 to CHA168.019)	0	6			10-Jul-18	16-Jul-18	0%									
ACL10050A020	Excavation of Box Culvert BC1 Bay 15 (CHCHA168.019 to CHA178.392)	0	5			17-Jul-18	21-Jul-18	0%									
ACL10050A021	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 15 (CHA168.019 to CHA178.392)	0	4			23-Jul-18*	26-Jul-18	0%									
ACL10050A022	Blinding Layer for Box Culvert BC1 Bay 15 (CHA168.019 to CHA178.392)	0	1			27-Jul-18	27-Jul-18	0%									
ACL10050A023	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 15 (CHA168.019 to CHA178.392)	0	9			28-Jul-18	07-Aug-18	0%									

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 13 of 22 15 May 2018								
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018						
									Apr	May	Jun	Jul	Aug					
ACL10050A024	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 15 (CHA168.019 to CHA178.392)	0	1			08-Aug-18	08-Aug-18	0%					Concrete					
ACL10050A151	Excavation of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	5			03-Jul-18	07-Jul-18	0%				Excavation of Box Culvert BC1 Bay 12 (CHA144 to CHA132)						
ACL10050A152	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	4			09-Jul-18*	12-Jul-18	0%				Laying Geotextile Filter and Rockfilling for Box Culvert BC1 B						
ACL10050A153	Blinding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	1			13-Jul-18	13-Jul-18	0%				Blinding Layer for Box Culvert BC1 Bay 12 (CHA144 to CHA						
ACL10050A154	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	9			01-Aug-18	10-Aug-18	0%					Formw					
ACL10050A155	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	1			11-Aug-18	11-Aug-18	0%					Con					
ACL10050A156	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132)	0	11			13-Aug-18	24-Aug-18	0%										
ACL10050A158	Excavation of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	5			09-Jul-18	13-Jul-18	0%				Excavation of Box Culvert BC1 Bay 11 (CHA132 to CHA120)						
ACL10050A159	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	4			14-Jul-18*	18-Jul-18	0%				Laying Geotextile Filter and Rockfilling for Box Cu						
ACL10050A160	Blinding Layer for Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	1			19-Jul-18	19-Jul-18	0%				Blinding Layer for Box Culvert BC1 Bay 11 (CHA						
ACL10050A161	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	9			20-Jul-18	30-Jul-18	0%				Formwork,Rebar Fixing an						
ACL10050A162	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	1			31-Jul-18	31-Jul-18	0%				Concrete Pouring for Bas						
ACL10050A163	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120)	0	11			13-Aug-18	24-Aug-18	0%										
ACL10050A165	Excavation of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	5			14-Jul-18	19-Jul-18	0%				Excavation of Box Culvert BC1 Bay 10 (CHA120						
ACL10050A166	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	4			20-Jul-18*	24-Jul-18	0%				Laying Geotextile Filter and Rockfilling						
ACL10050A167	Blinding Layer for Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	1			25-Jul-18	25-Jul-18	0%				Blinding Layer for Box Culvert BC1 B						
ACL10050A168	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	9			01-Aug-18	10-Aug-18	0%					Formw					
ACL10050A169	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0	1			11-Aug-18	11-Aug-18	0%					Con					
ACL10050A172	Excavation of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	5			20-Jul-18	25-Jul-18	0%				Excavation of Box Culvert BC1 Bay						
ACL10050A173	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	4			26-Jul-18*	30-Jul-18	0%				Laying Geotextile Filter and						
ACL10050A174	Blinding Layer for Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	1			31-Jul-18	31-Jul-18	0%				Blinding Layer for Box Cu						
ACL10050A175	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0	9			13-Aug-18	22-Aug-18	0%										
ACL10050A179	Excavation of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	5			26-Jul-18	31-Jul-18	0%				Excavation of Box Culver						
ACL10050A180	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	4			01-Aug-18*	04-Aug-18	0%				Laying Geotextile						
ACL10050A181	Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	1			06-Aug-18	06-Aug-18	0%				Blinding Layer						
ACL10050A182	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	9			07-Aug-18	16-Aug-18	0%										
ACL10050A186	Excavation of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	5			07-Aug-18	11-Aug-18	0%					Exca					
ACL10050A187	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	4			13-Aug-18*	16-Aug-18	0%										
ACL10050A193	Excavation of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	5			13-Aug-18	17-Aug-18	0%										
Twin Cell Box Culvert BC2																		
ACL10050A030	Excavation of Box Culvert BC2 Bay 1 (CHB0 to CHB12)	0	5			23-Jul-18	27-Jul-18	0%				Excavation of Box Culvert BC2 B						
ACL10050A031	Laying Geotextile Filter and Rockfilling for BC2 Bay 1 (CHB0 to CHB12)	0	4			28-Jul-18*	01-Aug-18	0%				Laying Geotextile Filter						
ACL10050A032	Blinding Layer for Box Culvert BC2 Bay 1 (CHB0 to CHB12)	0	1			02-Aug-18	02-Aug-18	0%				Blinding Layer for Box						
ACL10050A033	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 1 (CHB0 to CHB12)	0	9			09-Aug-18	20-Aug-18	0%										
ACL10050A037	Excavation of Box Culvert BC2 Bay 2 (CHB12 to CHB24)	0	5			03-Jul-18*	07-Jul-18	0%				Excavation of Box Culvert BC2 Bay 2 (CHB12 to CHB24)						
ACL10050A038	Laying Geotextile Filter and Rockfilling for BC2 Bay 2 (CHB12 to CHB24)	0	4			09-Jul-18*	12-Jul-18	0%				Laying Geotextile Filter and Rockfilling for BC2 Bay 2 (CHB12						
ACL10050A039	Blinding Layer for Box Culvert BC2 Bay 2 (CHB12 to CHB24)	0	1			13-Jul-18	13-Jul-18	0%				Blinding Layer for Box Culvert BC2 Bay 2 (CHB12 to CHB2						
ACL10050A040	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 2 (CHB12 to CHB24)	0	9			28-Jul-18	08-Aug-18	0%				Formwork,						
ACL10050A041	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 2 (CHB12 to CHB24)	0	1			08-Aug-18	09-Aug-18	0%					Concrete					
ACL10050A042	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 2 (CHB12 to CHB24)	0	11			11-Aug-18	24-Aug-18	0%										
ACL10050A044	Excavation of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	5			16-May-18	21-May-18	0%			Excavation of Box Culvert BC2 Bay 3 (CHB24 to CHB36)							
ACL10050A045	Laying Geotextile Filter and Rockfilling for BC2 Bay 3 (CHB24 to CHB36)	0	4			23-May-18*	26-May-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 3 (CHB24 to CHB36)							
ACL10050A046	Blinding Layer for Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	1			28-May-18	28-May-18	0%			Blinding Layer for Box Culvert BC2 Bay 3 (CHB24 to CHB36)							
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div><div></div><div>Planned Bar (WP)</div></div><div><div></div><div>Actual Bar</div></div><div><div></div><div>Forecast Bar</div></div><div><div></div><div>Planned Milestone (WP)</div></div><div><div></div><div>Milestone</div></div></div>			3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)			ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
						Date	Revision		Checked	Approved								
						15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)											

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 14 of 22 15 May 2018								
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018						
									Apr	May	Jun	Jul	Aug					
ACL10050A047	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	9			17-Jul-18	27-Jul-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)				
ACL10050A048	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 3 (CHB24 to CHB36)	0	1			27-Jul-18	28-Jul-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 3 (CHB24 to CHB36)				
ACL10050A049	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	11			28-Jul-18	10-Aug-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)				
ACL10050A050	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)	0	1			10-Aug-18	11-Aug-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 3 (CHB24 to CHB36)				
ACL10050A051	Excavation of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	5			09-May-18 A	14-May-18 A	100%										
ACL10050A052	Laying Geotextile Filter and Rockfilling for BC2 Bay 4 (CHB36 to CHB48)	0	4			16-May-18*	19-May-18	0%						Laying Geotextile Filter and Rockfilling for BC2 Bay 4 (CHB36 to CHB48)				
ACL10050A053	Blinding Layer for Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	1			21-May-18	21-May-18	0%						Blinding Layer for Box Culvert BC2 Bay 4 (CHB36 to CHB48)				
ACL10050A054	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	9			05-Jul-18	16-Jul-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)				
ACL10050A055	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 4 (CHB36 to CHB48)	0	1			16-Jul-18	17-Jul-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 4 (CHB36 to CHB48)				
ACL10050A056	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	11			19-Jul-18	01-Aug-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)				
ACL10050A057	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)	0	1			01-Aug-18	02-Aug-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 4 (CHB36 to CHB48)				
ACL10050A058	Excavation of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	5			09-May-18 A	14-May-18 A	100%										
ACL10050A059	Laying Geotextile Filter and Rockfilling for BC2 Bay 5 (CHB48 to CHB58)	0	4			16-May-18*	19-May-18	0%						Laying Geotextile Filter and Rockfilling for BC2 Bay 5 (CHB48 to CHB58)				
ACL10050A060	Blinding Layer for Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	1			21-May-18	21-May-18	0%						Blinding Layer for Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
ACL10050A061	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	9			22-Jun-18	04-Jul-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
ACL10050A062	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 5 (CHB48 to CHB58)	0	1			04-Jul-18	05-Jul-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 5 (CHB48 to CHB58)				
ACL10050A063	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	11			05-Jul-18	18-Jul-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
ACL10050A064	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0	1			18-Jul-18	19-Jul-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)				
ACL10050A065	Excavation of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	10			25-Apr-18 A	07-May-18 A	100%										
ACL10050A066	Laying Geotextile Filter and Rockfilling for BC2 Bay 6 (CHB58 to CHB72)	0	10			07-May-18 A	17-May-18	50%						Laying Geotextile Filter and Rockfilling for BC2 Bay 6 (CHB58 to CHB72)				
ACL10050A067	Blinding Layer for Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	1			18-May-18	18-May-18	0%						Blinding Layer for Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
ACL10050A068	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	9			09-Jun-18	21-Jun-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
ACL10050A069	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 6 (CHB58 to CHB72)	0	1			21-Jun-18	22-Jun-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 6 (CHB58 to CHB72)				
ACL10050A070	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	11			25-Jun-18	09-Jul-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
ACL10050A071	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	1			09-Jul-18	10-Jul-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)				
ACL10050A072	Excavation of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0	8			25-Apr-18 A	04-May-18 A	100%										
ACL10050A073	Laying Geotextile Filter and Rockfilling for BC2 Bay 7 (CHB72 to CHB84)	0	6			07-May-18 A	12-May-18 A	100%										
ACL10050A074	Blinding Layer for Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0	1			14-May-18 A	14-May-18 A	100%										
ACL10050A075	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0	9			29-May-18	08-Jun-18	0%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)				
ACL10050A076	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 7 (CHB72 to CHB84)	0	1			08-Jun-18	09-Jun-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 7 (CHB72 to CHB84)				
ACL10050A077	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0	11			09-Jun-18	23-Jun-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)				
ACL10050A078	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0	1			23-Jun-18	25-Jun-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)				
ACL10050A082	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 8 (CHB84 to CHB96)	0	3			20-Apr-18 A	23-Apr-18 A	100%										
ACL10050A083	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 8 (CHB84 to CHB96)	0	1			27-Apr-18 A	27-Apr-18 A	100%										
ACL10050A084	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 8 (CHB84 to CHB96)	0	16			11-May-18 A	31-May-18	80%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 8 (CHB84 to CHB96)				
ACL10050A085	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 8 (CHB84 to CHB96)	0	1			31-May-18	01-Jun-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 8 (CHB84 to CHB96)				
ACL10050A089	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)	0	30			20-Apr-18 A	28-May-18	80%						Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)				
ACL10050A090	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 9 (CHB96 to CHB108)	0	1			28-May-18	29-May-18	0%						Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 9 (CHB96 to CHB108)				
ACL10050A091	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)	0	11			01-Jun-18	14-Jun-18	0%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)				
ACL10050A092	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)	0	1			14-Jun-18	15-Jun-18	0%						Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 9 (CHB96 to CHB108)				
ACL10050A096	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 10 (CHB108 to CHB120)	0	3			20-Apr-18 A	23-Apr-18 A	100%										
ACL10050A097	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 10 (CHB108 to CHB120)	0	1			27-Apr-18 A	27-Apr-18 A	100%										
ACL10050A098	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 10 (CHB108 to CHB120)	0	14			11-May-18 A	28-May-18	80%						Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 10 (CHB108 to CHB120)				
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div><div><div></div><div>Planned Bar (WP)</div></div><div><div></div><div>Actual Bar</div></div><div><div></div><div>Forecast Bar</div></div><div><div></div><div>Planned Milestone (WP)</div></div><div><div></div><div>Milestone</div></div></div></div>			3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)			ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
									Date	Revision	Checked				Approved			
									15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)								

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 15 of 22 15 May 2018				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018		
									Apr	May	Jun	Jul	Aug	
ACL10050A099	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 10 (CHB108 to CHB120)	0	1			28-May-18	29-May-18	0%			Concrete Pouring for Wall and top Slab of Box Culvert BC2 Bay 10 (CHB108 to CHB120)			
ACL10050A103	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	27			20-Apr-18 A	24-May-18	30%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)			
ACL10050A104	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 11 (CHB120 to CHB128)	0	1			24-May-18	25-May-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 11 (CHB120 to CHB128)			
ACL10050A105	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	11			29-May-18	11-Jun-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)			
ACL10050A106	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	1			11-Jun-18	12-Jun-18	0%			Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)			
ACL10050A108	Laying Geotextile Filter and Rockfilling for BC2 Bay 12 (CHB128 to CHB144)	0	4			23-May-18*	26-May-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 12 (CHB128 to CHB144)			
ACL10050A109	Blinding Layer for Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	1			28-May-18	28-May-18	0%			Blinding Layer for Box Culvert BC2 Bay 12 (CHB128 to CHB144)			
ACL10050A110	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	9			29-May-18	07-Jun-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)			
ACL10050A111	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 12 (CHB128 to CHB144)	0	1			08-Jun-18	08-Jun-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 12 (CHB128 to CHB144)			
ACL10050A112	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 12 (CHB128 to CHB144)	0	11			09-Jun-18	22-Jun-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 12 (CHB128 to CHB144)			
ACL10050A113	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	1			23-Jun-18	23-Jun-18	0%			Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)			
ACL10050A114	Excavation of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	5			23-May-18	28-May-18	0%			Excavation of Box Culvert BC2 Bay 13 (CHB144 to CHB156)			
ACL10050A115	Laying Geotextile Filter and Rockfilling for BC2 Bay 13 (CHB144 to CHB156)	0	4			29-May-18*	01-Jun-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 13 (CHB144 to CHB156)			
ACL10050A116	Blinding Layer for Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	1			02-Jun-18	02-Jun-18	0%			Blinding Layer for Box Culvert BC2 Bay 13 (CHB144 to CHB156)			
ACL10050A117	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	9			04-Jun-18	13-Jun-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)			
ACL10050A118	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 13 (CHB144 to CHB156)	0	1			14-Jun-18	14-Jun-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 13 (CHB144 to CHB156)			
ACL10050A119	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	11			11-Jul-18	23-Jul-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)			
ACL10050A120	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	1			24-Jul-18	24-Jul-18	0%			Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)			
ACL10050A121	Excavation of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	5			29-May-18	02-Jun-18	0%			Excavation of Box Culvert BC2 Bay 14 (CHB156 to CHB168)			
ACL10050A122	Laying Geotextile Filter and Rockfilling for BC2 Bay 14 (CHB156 to CHB168)	0	4			04-Jun-18*	07-Jun-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 14 (CHB156 to CHB168)			
ACL10050A123	Blinding Layer for Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	1			08-Jun-18	08-Jun-18	0%			Blinding Layer for Box Culvert BC2 Bay 14 (CHB156 to CHB168)			
ACL10050A124	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	9			28-Jun-18	09-Jul-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 14 (CHB156 to CHB168)			
ACL10050A125	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 14 (CHB156 to CHB168)	0	1			10-Jul-18	10-Jul-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 14 (CHB156 to CHB168)			
ACL10050A126	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 14 (CHB156 to CHB168)	0	11			06-Aug-18	17-Aug-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 14 (CHB156 to CHB168)			
ACL10050A128	Excavation of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	5			04-Jun-18	08-Jun-18	0%			Excavation of Box Culvert BC2 Bay 15 (CHB168 to CHB180)			
ACL10050A129	Laying Geotextile Filter and Rockfilling for BC2 Bay 15 (CHB168 to CHB180)	0	4			09-Jun-18*	13-Jun-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 15 (CHB168 to CHB180)			
ACL10050A130	Blinding Layer for Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	1			14-Jun-18	14-Jun-18	0%			Blinding Layer for Box Culvert BC2 Bay 15 (CHB168 to CHB180)			
ACL10050A131	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	9			15-Jun-18	26-Jun-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)			
ACL10050A132	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 15 (CHB168 to CHB180)	0	1			27-Jun-18	27-Jun-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 15 (CHB168 to CHB180)			
ACL10050A133	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	11			23-Jul-18	03-Aug-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)			
ACL10050A134	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	1			04-Aug-18	04-Aug-18	0%			Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)			
ACL10050A135	Excavation of Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	5			09-Jun-18	14-Jun-18	0%			Excavation of Box Culvert BC2 Bay 16 (CHB180 to CHB192)			
ACL10050A136	Laying Geotextile Filter and Rockfilling for BC2 Bay 16 (CHB180 to CHB192)	0	4			15-Jun-18*	20-Jun-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 16 (CHB180 to CHB192)			
ACL10050A137	Blinding Layer for Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	1			21-Jun-18	21-Jun-18	0%			Blinding Layer for Box Culvert BC2 Bay 16 (CHB180 to CHB192)			
ACL10050A138	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	9			11-Jul-18	20-Jul-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 16 (CHB180 to CHB192)			
ACL10050A139	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 16 (CHB180 to CHB192)	0	1			21-Jul-18	21-Jul-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 16 (CHB180 to CHB192)			
ACL10050A140	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 16 (CHB180 to CHB192)	0	11			06-Aug-18	17-Aug-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 16 (CHB180 to CHB192)			
ACL10050A142	Excavation of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	5			15-Jun-18	21-Jun-18	0%			Excavation of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)			
ACL10050A143	Laying Geotextile Filter and Rockfilling for BC2 Bay 17 (CHB192 to CHB201.096)	0	4			22-Jun-18*	26-Jun-18	0%			Laying Geotextile Filter and Rockfilling for BC2 Bay 17 (CHB192 to CHB201.096)			
ACL10050A144	Blinding Layer for Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	1			27-Jun-18	27-Jun-18	0%			Blinding Layer for Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)			
ACL10050A145	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	9			28-Jun-18	09-Jul-18	0%			Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)			
ACL10050A146	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 17 (CHB192 to CHB201.096)	0	1			10-Jul-18	10-Jul-18	0%			Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 17 (CHB192 to CHB201.096)			
ACL10050A147	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 17 (CHB192 to CHB201.096)	0	11			23-Jul-18	03-Aug-18	0%			Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 17 (CHB192 to CHB201.096)			
									ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017					
									Date	Revision		Checked	Approved	
									15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)				

 <p>俊和 - 上隴 - 浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE</p>	<p>  Planned Bar (WP)  Milestone </p> <p>  Actual Bar </p> <p>  Forecast Bar </p> <p>  Planned Milestone (WP) </p>	<p>3-MONTH ROLLING PROGRAMME</p> <p>(In comparison with WP Rev.1 dated 25 Aug 2017)</p>	<table border="1"> <thead> <tr> <th colspan="4">ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017</th> </tr> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> </thead> <tbody> <tr> <td>15-May-18</td><td>3MRP Rev.1 (Cut Off on 15 May 18)</td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> <tr> <td></td><td></td><td></td><td></td></tr> </tbody> </table>	ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				Date	Revision	Checked	Approved	15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)														
ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017																											
Date	Revision	Checked	Approved																								
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)																										

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 17 of 22 15 May 2018				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018		Qtr 3, 2018			
									Apr	May	Jun	Jul	Aug	
ACL401399	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	2			21-Jun-18	22-Jun-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)</div>			
ACL401400	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	3			23-Jun-18	26-Jun-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)</div>			
ACL401401	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	1			27-Jun-18	27-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)</div>			
ACL401408	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0	2			28-Jun-18	29-Jun-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage)</div>			
ACL401409	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0	3			30-Jun-18	04-Jul-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)</div>			
ACL401410	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0	1			05-Jul-18	05-Jul-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)</div>			
ACL401417	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	2			06-Jun-18	07-Jun-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)</div>			
ACL401418	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	3			08-Jun-18	11-Jun-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)</div>			
ACL401419	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	1			12-Jun-18	12-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)</div>			
ACL401426	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #9 (1st Stage)	0	2			13-Jun-18	14-Jun-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #9 (1st Stage)</div>			
ACL401427	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #9 (1st Stage)	0	3			15-Jun-18	19-Jun-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #9 (1st Stage)</div>			
ACL401428	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #9 (1st Stage)	0	1			20-Jun-18	20-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #9 (1st Stage)</div>			
ACL401435	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #10 (1st Stage)	0	2			02-Jun-18	04-Jun-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #10 (1st Stage)</div>			
ACL401436	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #10 (1st Stage)	0	3			05-Jun-18	07-Jun-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #10 (1st Stage)</div>			
ACL401437	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #10 (1st Stage)	0	1			08-Jun-18	08-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #10 (1st Stage)</div>			
ACL401444	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #11 (1st Stage)	0	2			09-Jun-18	11-Jun-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #11 (1st Stage)</div>			
ACL401445	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #11 (1st Stage)	0	3			12-Jun-18	14-Jun-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #11 (1st Stage)</div>			
ACL401446	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #11 (1st Stage)	0	1			15-Jun-18	15-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #11 (1st Stage)</div>			
ACL401453	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #12 (1st Stage)	0	2			25-May-18	26-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #12 (1st Stage)</div>			
ACL401454	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #12 (1st Stage)	0	3			28-May-18	30-May-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #12 (1st Stage)</div>			
ACL401455	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #12 (1st Stage)	0	1			31-May-18	31-May-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #12 (1st Stage)</div>			
ACL401462	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0	2			25-May-18	26-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #13 (1st Stage)</div>			
ACL401463	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0	3			28-May-18	30-May-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #13 (1st Stage)</div>			
ACL401464	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage)	0	1			01-Jun-18	01-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #13 (1st Stage)</div>			
ACL401471	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #14 (1st Stage)	0	2			21-May-18	23-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #14 (1st Stage)</div>			
ACL401472	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #14 (1st Stage)	0	3			24-May-18	26-May-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #14 (1st Stage)</div>			
ACL401473	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #14 (1st Stage)	0	1			28-May-18	28-May-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #14 (1st Stage)</div>			
ACL401480	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #15 (1st Stage)	0	2			25-May-18	26-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #15 (1st Stage)</div>			
ACL401481	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #15 (1st Stage)	0	3			28-May-18	30-May-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #15 (1st Stage)</div>			
ACL401482	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #15 (1st Stage)	0	1			31-May-18	31-May-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #15 (1st Stage)</div>			
ACL401489	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #16 (1st Stage)	0	2			18-May-18*	19-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #16 (1st Stage)</div>			
ACL401490	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #16 (1st Stage)	0	3			21-May-18	24-May-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #16 (1st Stage)</div>			
ACL401491	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #16 (1st Stage)	0	1			25-May-18	25-May-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #16 (1st Stage)</div>			
ACL401498	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #17 (1st Stage)	0	2			28-May-18	29-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #17 (1st Stage)</div>			
ACL401499	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #17 (1st Stage)	0	3			30-May-18	01-Jun-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #17 (1st Stage)</div>			
ACL401500	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #17 (1st Stage)	0	1			02-Jun-18	02-Jun-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #17 (1st Stage)</div>			
ACL401507	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #18 (1st Stage)	0	2			25-Apr-18 A	26-Apr-18 A	100%	<div></div>					
ACL401508	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #18 (1st Stage)	0	3			27-Apr-18 A	30-Apr-18 A	100%	<div></div>					
ACL401509	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #18 (1st Stage)	0	1			02-May-18 A	02-May-18 A	100%	<div></div>					
ACL401516	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #19 (1st Stage)	0	2			16-May-18	17-May-18	0%			<div>C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #19 (1st Stage)</div>			
ACL401517	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #19 (1st Stage)	0	3			18-May-18	21-May-18	0%			<div>C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #19 (1st Stage)</div>			
ACL401518	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #19 (1st Stage)	0	1			23-May-18	23-May-18	0%			<div>C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #19 (1st Stage)</div>			
ACL401525	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #20 (1st Stage)	0	2			25-Apr-18 A	26-Apr-18 A	100%	<div></div>					
										ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017				
										Date	Revision		Checked	Approved
										15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)			

TEC

隆道股份

俊和 - 上隧 - 浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Bar (WP)

Actual Bar

Forecast Bar

Planned Milestone (WP)


◆

◆

Milestone

3-MONTH ROLLING PROGRAMME
(In comparison with WP Rev.1 dated 25 Aug 2017)

ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
Date	Revision	Checked	Approved
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)		



俊和 - 上隧 - 浩隆聯營
CHUN WO - STEC - VASTEAM JOINT VENTURE

Planned Bar (WP) ◆ ◆ Milestone

Actual Bar

Forecast Bar

◆ Planned Milestone (WP)

3-MONTH ROLLING PROGRAMME

(In comparison with WP Rev.1 dated 25 Aug 2017)


ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017


Date	Revision	Checked	Approved
15-May-18	3MRP Rev.1 (Cut Off on 15 May 18)		

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 19 of 22 15 May 2018						
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018			
									Apr	May	Jun	Jul	Aug		
ACL401602	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0	1			03-Aug-18	03-Aug-18	0%					C1a - Concreting P		
ACL401603	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0	2			04-Aug-18	06-Aug-18	0%					C1a - Rebar F		
ACL401604	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0	1			07-Aug-18	07-Aug-18	0%					C1a - Install		
ACL401605	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0	1			08-Aug-18	08-Aug-18	0%					C1a - Con		
ACL401606	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #29 (1st Stage)	0	2			07-May-18 A	08-May-18 A	100%							
ACL401607	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #29 (1st Stage)	0	3			09-May-18 A	11-May-18 A	100%							
ACL401608	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #29 (1st Stage)	0	1			12-May-18 A	12-May-18 A	100%							
ACL401609	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0	2			07-Aug-18	08-Aug-18	0%					C1a - Reb		
ACL401610	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0	2			09-Aug-18	10-Aug-18	0%					C1a -		
ACL401611	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage)	0	1			11-Aug-18	11-Aug-18	0%					C1a		
ACL401612	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0	2			13-Aug-18	14-Aug-18	0%							
ACL401618	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0	2			04-Aug-18	06-Aug-18	0%					C1a - Rebar F		
ACL401619	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0	2			07-Aug-18	08-Aug-18	0%					C1a - Inst		
ACL401620	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0	1			09-Aug-18	09-Aug-18	0%					C1a - C		
ACL401621	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0	2			10-Aug-18	11-Aug-18	0%					C1a		
ACL401622	C1a - Installation of Formworkst for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0	1			13-Aug-18	13-Aug-18	0%					C		
ACL401623	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0	1			14-Aug-18	14-Aug-18	0%							
ACL401624	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #31 (1st Stage)	0	3			13-Apr-18 A	16-Apr-18 A	100%							
ACL401625	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #31 (1st Stage)	0	3			17-Apr-18 A	19-Apr-18 A	100%							
ACL401626	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #31 (1st Stage)	0	1			20-Apr-18 A	20-Apr-18 A	100%							
ACL401627	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0	2			08-Aug-18	09-Aug-18	0%					C1a - R		
ACL401628	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0	2			10-Aug-18	11-Aug-18	0%					C1a		
ACL401629	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0	1			13-Aug-18	13-Aug-18	0%					C		
ACL401630	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0	2			14-Aug-18	15-Aug-18	0%							
ACL401633	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #32 (1st Stage)	0	2			07-May-18 A	08-May-18 A	100%							
ACL401634	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #32 (1st Stage)	0	3			09-May-18 A	11-May-18 A	100%							
ACL401635	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #32 (1st Stage)	0	1			12-May-18 A	12-May-18 A	100%							
ACL401636	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0	2			06-Aug-18	07-Aug-18	0%					C1a - Rebar		
ACL401637	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0	2			08-Aug-18	09-Aug-18	0%					C1a - In		
ACL401638	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0	1			10-Aug-18	10-Aug-18	0%					C1a -		
ACL401639	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0	2			11-Aug-18	13-Aug-18	0%					C		
ACL401640	C1a - Installation of Steel Formworks for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0	1			14-Aug-18	14-Aug-18	0%							
Twin 1950 Dia. Downpipe and Cascade															
ACL40020A001B	C1a - Construct Temporary Haul Road at Road L4 Connecting at Retaining Wall RWA12	0	14			08-May-18 A	24-May-18	50%					C1a - Construct Temporary Haul Road at Road L4 Connecting at Retaining Wall RWA12		
ACL40050A001	C1a - Construction of Temporary Cascade at RWA12 Bay #22	0	13			16-Apr-18 A	30-Apr-18 A	100%							
Retaining Wall RWA12															
ACL40020A002	C1a - Excavate RWA12 - Bay #20 to 17 (to +154mPD)	0	251			07-Aug-17 A	13-Jun-18	85%					C1a - Excavate RWA12 - Bay #20 to 17 (to +154mPD)		
ACL40020A003	C1a - Construct RWA12 - Bay #20 Base Slab and Wall upward +165mPD as 1st Portion	0	12			13-Jun-18	28-Jun-18	0%					C1a - Construct RWA12 - Bay #20 Base Slab and Wall upward +165mPD as 1st Portion		
ACL40020A004	C1a - Back Fill RWA12 - Bay #20 upward +163mPD	0	6			28-Jun-18	06-Jul-18	0%					C1a - Back Fill RWA12 - Bay #20 upward +163mPD		
ACL40020A005	C1a - Construct RWA12 - Bay #19 to 17	0	6			06-Jul-18	13-Jul-18	0%					C1a - Construct RWA12 - Bay #19 to 17		
ACL40020A006	C1a - Construct RWA12 - Bay #20 Wall upward +175mPD as 2nd Portion	0	14			06-Jul-18	23-Jul-18	0%					C1a - Construct RWA12 - Bay #20 Wall u		
ACL40020A007	C1a - Back Fill RWA12 - Bay #19 to 17	0	6			13-Jul-18	20-Jul-18	0%					C1a - Back Fill RWA12 - Bay #19 to 17		
ACL40110A001	C1a - Excavate RWA12 - Bay #21 (+156.6mPD) to Demolish Existing Soil Nails	0	21			02-May-18 A	26-May-18	50%					C1a - Excavate RWA12 - Bay #21 (+156.6mPD) to Demolish Existing Soil Nails		
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>						<div><div><div>Planned Bar (WP)</div><div>Actual Bar</div><div>Forecast Bar</div><div>Planned Milestone (WP)</div></div><div><div>◆</div><div>◆</div><div>Milestone</div></div></div>			3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)			ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
Date		Revision		Checked		Approved									
15-May-18		3MRP Rev.1 (Cut Off on 15 May 18)													

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>			CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 21 of 22 15 May 2018									
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018							
									Apr	May	Jun	Jul	Aug						
ACB10350	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) (Provisional Work)	48	48	21-May-18	18-Jul-18	14-Aug-18	10-Oct-18	0%											
ACB10650A001	B1 - Erection of Scaffold for Slope 11NE-D/C998 in Portion A3	0	201			10-Jul-17 A	17-May-18	80%											
ACB10660A001	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C998 in Portion A3	0	233			07-Aug-17 A	23-May-18	70%											
ACB10670A001	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3	0	227			18-Aug-17 A	26-May-18	40%											
ACB10680A001	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C998 in Portion A3	0	230			19-Aug-17 A	31-May-18	40%											
ACB10690A001	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C998 in Portion A3	0	207			08-Nov-17 A	23-Jul-18	10%											
ACB10730	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6	6	27-Oct-17	03-Nov-17	16-May-18	23-May-18	0%											
ACB10740	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6	6	04-Nov-17	10-Nov-17	24-May-18	30-May-18	0%											
ACB10750	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600 sqm)	48	48	30-Dec-17	28-Feb-18	31-May-18	27-Jul-18	0%											
ACB10780	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) - 80sqm/d (Provisional Work)	5	190	14-Sep-17	19-Sep-17	09-Oct-17 A	01-Jun-18	0%											
ACB10790	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	6	145	20-Sep-17	26-Sep-17	04-Dec-17 A	05-Jun-18	60%											
ACB10800	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	6	147	27-Sep-17	04-Oct-17	06-Dec-17 A	08-Jun-18	40%											
ACB10810	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (400 sqm) (Provisional Work)	48	91	02-Nov-17	29-Dec-17	16-Apr-18 A	03-Aug-18	5%											
Portion B5																			
Portion B5 North & East Side adjacent to Portion B2 and Pumping Station and Reservoirs																			
Site Formation																			
ACB50060	B5 - 9 Months Establishment Works for Landscape Softworks (Dwg.No.60328348/SF&I/1051&1052)	270	451	24-Jan-17	20-Dec-17	15-Sep-17 A	25-Mar-19	5%											
Portion B8																			
Site Formation																			
ACB80020	B8 - Backfilling for Site Formation in Portion B8 (20 out of 48 layers completed)	60	235	09-Oct-17	18-Dec-17	01-Sep-17 A	20-Jun-18	52%											
ACB80030	B8 - Construct New U-Channel 300U (approx 80m) and Catchpit TC6c	30	30	14-Nov-17	18-Dec-17	20-Jun-18	26-Jul-18	0%											
ACB80040	B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d	26	26	19-Dec-17	20-Jan-18	25-Jun-18	26-Jul-18	0%											
ACB80050	B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a	30	30	22-Jan-18	28-Feb-18	25-Jun-18	31-Jul-18	0%											
ACB80060	B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c	36	36	01-Mar-18	16-Apr-18	25-Jun-18	07-Aug-18	0%											
ACB80070	B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6	40	40	17-Apr-18	04-Jun-18	07-Jul-18	23-Aug-18	0%											
ACB80080	B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b	40	40	05-Jun-18	23-Jul-18	06-Aug-18	21-Sep-18	0%											
ACB80090	B8 - Erect Boundary Chainlink Fence (approx 600m) and Gates in Portion B8	90	90	11-May-18	27-Aug-18	06-Jun-18	21-Sep-18	0%											
Portion B10																			
Site Formation																			
ACB100030	B10 - Construct New U-Channel (450U,525U and 675U; approx 90m) and Catchpits (3nos)	40	40	22-Dec-17	09-Feb-18	23-Jul-18*	06-Sep-18	0%											
Portion C1b																			
Site Formation																			
ACC10009A001	C1b - Excavation at Crest of (Slope A5 and Demolish Existing Retaining Wall Structures	0	21			16-May-18 A	09-Jun-18	0%											
Portion D1																			
Road Improvement at Po Lam Road																			
Phase 1 Road Improvement Works (Location A)																			
ACD10025A001a	D1 - Assembly of Formworks and Rebar Fixing for Temporary Footpath	0	25			15-Mar-18 A	17-Apr-18 A	100%											
ACD10025A002	D1 - Phase 1A- Construct Permanent Footpath	0	16			02-May-18 A	19-May-18 A	100%											
ACD10035A001	D1 - Phase 1A- Excavation to expose existing UU	0	10			06-Apr-18 A	17-Apr-18 A	100%											
ACD10035A004	D1 - Phase 1A - On Site Meeting with Authorized Parties for UU Diversion	0	2			17-May-18*	18-May-18	0%											
ACD10045	D1 - Phase 1A - CLP to Lay New Cables and Abandon Existing Cables	24	47	30-Aug-17	26-Sep-17	19-May-18	16-Jul-18	0%											
ACD10055	D1 - Phase 1A - Reform PCCW Catchpit	24	13	27-Sep-17	26-Oct-17	17-Jul-18	31-Jul-18	0%											
ACD10065	D1 - Phase 1A - Stewing CATV Cable	24	13	27-Oct-17	24-Nov-17	01-Aug-18	15-Aug-18	0%											
<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN Wo - STEC - VASTEAM JOINT VENTURE</div></div></div>									<div><div><div><div></div><div>Planned Bar (WP)</div></div><div><div></div><div>Actual Bar</div></div><div><div></div><div>Forecast Bar</div></div><div><div></div><div>Planned Milestone (WP)</div></div><div><div></div><div>Milestone</div></div></div></div>				3-MONTH ROLLING PROGRAMME (In comparison with WP Rev.1 dated 25 Aug 2017)			ARQ - Programme Logics based on WP Rev.1 dated 25 Aug 2017			
Date		Revision		Checked	Approved														
15-May-18		3MRP Rev.1 (Cut Off on 15 May 18)																	
					</														

<div><div><div><div></div><div>TEC</div><div>隆道股份</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div></div>		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 22 of 22 15 May 2018				
Activity ID	Activity Name	BL Project Duration	At Completion Duration	BL Project Start	BL Project Finish	Start	Finish	% Comp	Qtr 2, 2018			Qtr 3, 2018	
									Apr	May	Jun	Jul	Aug
Phase 1 Road Improvement Works (Location B)													
ACD10130A001	D1 - Phase 1B - Trial Pit Excavation	0	12			03-Jul-18*	16-Jul-18	0%				<div>D1 - Phase 1B - Trial Pit Excavation</div>	
ACD10140A001	D1 - Phase 1B - Excavation to expose existing UU	0	12			17-Jul-18	30-Jul-18	0%				<div>D1 - Phase 1B - Excavation</div>	
ACD10150A001	D1 - Phase 1B - Confirm Proposed Location of Drawpits (Earth/E&M/ATC) and Light Signal Head	0	36			31-Jul-18	10-Sep-18	0%					<div></div>
Phase 2 Road Improvement Works													
ACD10180A001	D1 - Phase 2 - Excavation for Footing Construction	0	6			03-Jul-18*	09-Jul-18	0%				<div>D1 - Phase 2 - Excavation for Footing Construction</div>	
ACD10190A001	D1 - Phase 2 - Construct Pad Footing	0	6			10-Jul-18	16-Jul-18	0%				<div>D1 - Phase 2 - Construct Pad Footing</div>	
ACD10200A001	D1 - Phase 2 - Installation of Road Sign Post	0	6			17-Jul-18	23-Jul-18	0%				<div>D1 - Phase 2 - Installation of Road Sign</div>	
ACD10210A001	D1 - Phase 2 - Backfilling	0	12			24-Jul-18	06-Aug-18	0%				<div>D1 - Phase 2</div>	
Phase 3 Road Improvement Works													
ACD10230A001	D1 - Phase 3 - Excavation	0	6			07-Aug-18	13-Aug-18	0%					<div></div>
ACD10240A001	D1 - Phase 3 -Installation of Road Sign Post	0	6			14-Aug-18	20-Aug-18	0%					<div></div>
Shui Chuen O & Kau To (Portion E2) - Subject to Excision													
ACO10243	Handover Inspection for Landscape Works for Slope 7NE-C/C464 (Kau To) - Awaiting WSD Inspection	7	114	30-Oct-17	06-Nov-17	21-Dec-17 A	16-May-18	90%	Handover Inspection for Landscape Works for Slope 7NE-C/C464 (Kau To) - Awaiting WSD Inspection				
Mitigation Works for Natural Terrain Catchment B5 adjacent to Anderson Road - Subject to Excision													
ACO10150A002	Concreting Worsk for Base Slab of Gabion Barrier (1no)	0	2			24-Apr-18 A	25-Apr-18 A	100%	<div></div>				
ACO10150A003	Set Up Lower Part of Associated Steel Frame for Construction of Gabion Block (1no)	0	3			28-Apr-18 A	02-May-18 A	100%	<div></div>				
ACO10150A004	Construct Gabion Barrier (1no)	0	14			30-May-18*	14-Jun-18	0%			<div>Construct Gabion Barrier (1ho)</div>		
ACO10160A001b	Construct 800mm Concrete Maintenance Access at CP1 - Top Part	0	6			08-May-18 A	14-May-18 A	100%	<div></div>				
ACO10160A001c	Construct 800mm Concrete Maintenance Access at CP2 - Lower Part	0	7			28-May-18*	04-Jun-18	0%		<div>Construct 800mm Concrete Maintenance Access at CP2 - Lower Part</div>			
ACO10160A001d	Construct 800mm Concrete Maintenance Access at CP2 - Top Part	0	10			05-Jun-18	15-Jun-18	0%		<div>Construct 800mm Concrete Maintenance Access at CP2 - Top Part</div>			
ACO10160A002	Excavate for Laying 450 dia. Drainage Pipes Connecting Across Anderson Rd to Existing Catch Pit	0	32			19-Mar-18 A	28-Apr-18 A	100%	<div></div>				
ACO10160A002a	Lay 450 dia. Drainage Pipes Connecting Across Anderson Rd to Existing Catch Pit	0	13			21-May-18*	05-Jun-18	0%		<div>Lay 450 dia. Drainage Pipes Connecting Across Anderson Rd to Existing Catch Pit</div>			
ACO10160A003	Construct Catch Pit CP3	0	7			06-Jun-18	13-Jun-18	0%		<div>Construct Catch Pit CP3</div>			
ACO10170	Demolish Existing Culvert and Seal Outlet Pipe incl. Modification of Catchpit and Stepped Channel (As directed by Engr)	40	10	30-Apr-18	16-Jun-18	06-Jun-18	16-Jun-18	0%	<div>Demolish Existing Culvert and Seal Outlet Pipe incl. Modification of Catchpit and Stepped Channel (As directed by Engr)</div>				
ACO10180	Construct Gate type I (Location determined by Engineer)	10	10	06-Jun-18	16-Jun-18	06-Jun-18	16-Jun-18	0%	<div>Construct Gate type I (Location determined by Engineer)</div>				





Task Name		Duration	Remaining Duration	Start	Finish	2018												2019												2020												
ITEM ID						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
117	A.1.1.7.30	Docking construction connecting to existing footpath	20 days	20 days	Tue 4/2/20	Sun 23/2/20																																				
118	A.1.1.8	Drainage works construction	145 days	145 days	Sun 20/10/19	Thu 12/3/20																																				
119	A.1.1.8.1	Application of XP for carriageway of Hui Ming Street	90 days	90 days	Sun 20/10/19	Fri 17/1/20																																				
120	A.1.1.8.2	TTA application for drainage works at carriageway of Hui Ming Street	60 days	60 days	Sun 20/10/19	Wed 18/12/19																																				
121	A.1.1.8.3	Road works advice	14 days	14 days	Fri 10/1/20	Thu 23/1/20																																				
122	A.1.1.8.4	Implementation of TTA	1 day	1 day	Fri 24/1/20	Fri 24/1/20																																				
123	A.1.1.8.5	Procurement to delivery of material of drainage	30 days	30 days	Thu 19/12/19	Fri 17/1/20																																				
124	A.1.1.8.6	Construction of drainage	48 days	48 days	Sat 25/1/20	Thu 12/3/20																																				
125	A.1.1.9	E & M Works	605 days	605 days	Thu 12/7/18	Sat 7/3/20																																				
126	A.1.1.9.1	Proposal of Specialist for E&M works	28 days	28 days	Sat 9/3/19	Fri 5/4/19																																				
127	A.1.1.9.2	Approval of Specialist for E&M works	28 days	28 days	Sat 6/4/19	Fri 3/5/19																																				
128	A.1.1.9.3	Material submission of cable tray	28 days	28 days	Sat 4/5/19	Fri 31/5/19																																				
129	A.1.1.9.4	Approval of material submission of cable tray	28 days	28 days	Sat 1/6/19	Fri 28/6/19																																				
130	A.1.1.9.5	Material submission of cables, conduits, fittings	28 days	28 days	Sat 4/5/19	Fri 31/5/19																																				
131	A.1.1.9.6	Approval of material submission of cables, conduits, fittings	28 days	28 days	Sat 1/6/19	Fri 28/6/19																																				
132	A.1.1.9.7	Material submission of lightings	28 days	28 days	Mon 12/8/19	Sun 8/9/19																																				
133	A.1.1.9.8	Approval of material submission of lightings	28 days	28 days	Mon 9/9/19	Sun 6/10/19																																				
134	A.1.1.9.9	Material submission of pillar box c/w accessories	28 days	28 days	Thu 12/7/18	Wed 8/8/18																																				
135	A.1.1.9.10	Approval of material submission of pillar box c/w accessories	28 days	28 days	Thu 9/8/18	Wed 5/9/18																																				
136	A.1.1.9.11	Material submission of MCB distribution board	28 days	28 days	Thu 12/7/18	Wed 8/8/18																																				
137	A.1.1.9.12	Approval of MCB distribution board	28 days	28 days	Thu 9/8/18	Wed 5/9/18																																				
138	A.1.1.9.13	Material submission of communication cables	28 days	28 days	Sun 23/6/19	Sat 20/7/19																																				
139	A.1.1.9.14	Approval of communication cables	28 days	28 days	Sun 21/7/19	Sat 17/8/19																																				
140	A.1.1.9.15	Positioning/Construction/Installation of Pillar Box	180 days	180 days	Wed 10/10/18	Sun 7/4/19																																				
141	A.1.1.9.16	Application of Power Supply	90 days	90 days	Mon 8/4/19	Sat 6/7/19																																				
142	A.1.1.9.17	Trenching works and laying of ducting and power cables	40 days	40 days	Sun 7/7/19	Thu 15/8/19																																				
143	A.1.1.9.18	Trenching works and laying of telecommunication cables	40 days	40 days	Sun 18/8/19	Thu 26/9/19																																				
144	A.1.1.9.19	Trenching works and laying of lighting/communication cables	40 days	40 days	Mon 7/10/19	Fri 15/11/19																																				
145	A.1.1.9.20	Connection of Telecommunication cables	10 days	10 days	Sat 16/11/19	Mon 25/11/19																																				
146	A.1.1.9.21	Lighting/Communication connections	14 days	14 days	Tue 26/11/19	Mon 9/12/19																																				
147	A.1.1.9.22	Finishing Works	21 days	21 days	Tue 10/12/19	Mon 30/12/19																																				
148	A.1.1.9.23	T&C of Escalator and Submission of Form IES to EMSD	45 days	45 days	Thu 23/1/20	Sat 7/3/20																																				
149	A.1.1.9.24	Reinstatement of footpath/stair	10 days	10 days	Tue 10/12/19	Thu 19/12/19																																				
150	A.1.1.9.25	Demobilization and Clean up the Site	7 days	7 days	Fri 20/12/19	Thu 26/12/19																																				
151	A.1.1.10	Landscaping Works	131 days	131 days	Sun 8/9/19	Thu 16/1/20																																				
152	A.1.1.10.1	Submission of proposal of Landscape specialist	28 days	28 days	Sat 5/10/19	Sat 5/10/19																																				
153	A.1.1.10.2	Nursery Inspection	1 day	1 day	Sun 6/10/19	Sun 6/10/19																																				
154	A.1.1.10.3	Approval of proposal of Landscape specialist	28 days	28 days	Mon 7/10/19	Sun 3/11/19																																				
155	A.1.1.10.4	Construction of hard and soft Landscape works	21 days	21 days	Fri 20/12/19	Thu 9/1/20																																				
156	A.1.1.10.5	Rectification of detects	5 days	5 days	Fri 10/1/20	Tue 14/1/20																																				
157	A.1.1.10.6	General tidy up	2 days	2 days	Wed 15/1/20	Thu 16/1/20																																				
158	A.1.1.11	Road and Pavings / traffic Signs	162 days	162 days	Wed 4/9/19	Wed 12/2/20																																				
159	A.1.1.11.1	Material submission of road pavers	28 days	28 days	Fri 25/10/19	Fri 25/10/19																																				
160	A.1.1.11.2	Approval of material submission of road pavers	28 days	28 days	Sat 26/10/19	Fri 22/11/19																																				
161	A.1.1.11.3	Procurement to delivery of road pavers	30 days	30 days	Sat 23/11/19	Sun 22/12/19																																				
162	A.1.1.11.4	Ordering to delivery of concrete kerbs from CSO	60 days	60 days	Wed 4/9/19	Sat 2/11/19																																				
163	A.1.1.11.5	Construction of kerbs	21 days	21 days	Sun 3/11/19	Sat 23/11/19																																				
164	A.1.1.11.6	Construction of footpath	30 days	30 days	Sun 24/11/19	Mon 23/12/19																																				
165	A.1.1.11.7	Construction of paved area	30 days	30 days	Tue 24/12/19	Wed 22/1/20																																				
166	A.1.1.11.8	Installation of traffic/Directional Signs	21 days	21 days	Thu 23/1/20	Wed 12/2/20																																				
167	A.1.1.12	External Finishes	211 days	211 days	Thu 25/7/19	Thu 20/2/20																																				
168	A.1.1.12.1	Material submission of tiles	14 days	14 days	Thu 25/7/19	Wed 7/8/19																																				
169	A.1.1.12.2	Comment of material submission of tiles	14 days	14 days	Thu 8/8/19	Wed 21/8/19																																				
170	A.1.1.12.3	2nd submission of material of tiles	14 days	14 days	Thu 22/8/19	Wed 4/9/19																																				
171	A.1.1.12.4	Approval of material of tiles	14 days	14 days	Thu 5/9/19	Wed 18/9/19																																				
172	A.1.1.12.5	Procurement to delivery of tiles	30 days	30 days	Thu 19/9/19	Fri 18/10/19																																				
Critical Path		Critical Split	Critical Split	Critical Split	Critical Split																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task		Task	Task	Task	Task																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress	Task Progress	Task Progress	Task Progress																																					
Task Progress		Task Progress																																								

ITEM ID	Task Name	Duration	Remaining Duration	Start	Finish	2018	2019	2020
173	A.1.1.12.6 Material submission of paint	14 days	14 days	Sun 8/9/19	Sat 21/9/19			
174	A.1.1.12.7 Comment of material submission of paint	14 days	14 days	Sun 22/9/19	Sat 5/10/19			
175	A.1.1.12.8 2nd submission of paints	14 days	14 days	Sun 6/10/19	Sat 19/10/19			
176	A.1.1.12.9 Approval of material submission of paints	14 days	14 days	Sun 20/10/19	Sat 2/11/19			
177	A.1.1.12.10 Procurement to delivery of paints	30 days	30 days	Sun 3/11/19	Mon 2/12/19			
178	A.1.1.12.11 Construction of Tactile/Ceramid/Concrete Tiles	30 days	30 days	Sat 19/10/19	Sun 17/11/19			
179	A.1.1.12.12 Texture Spray/Fungus Resistant Paint	80 days	80 days	Tue 3/12/19	Thu 20/2/20			
180	A.1.1.13 Construction of Sau Mau Ping Memorial Park	152 days	152 days	Wed 2/10/19	Sun 1/3/20			
181	A.1.1.13.1 Slope improvement work (LINE-D/CER222)	21 days	21 days	Tue 10/12/19	Mon 30/12/19			
182	A.1.1.13.2 Material submission of Pavillion	28 days	28 days	Wed 2/10/19	Tue 29/10/19			
183	A.1.1.13.3 Approval of material submission of Pavillion	28 days	28 days	Wed 30/10/19	Tue 26/11/19			
184	A.1.1.13.4 Procurement to delivery of Pavillion	45 days	45 days	Wed 27/11/19	Fri 10/1/20			
185	A.1.1.13.5 Material submission of Bench	28 days	28 days	Wed 2/10/19	Tue 29/10/19			
186	A.1.1.13.6 Approval to material submission of Bench	28 days	28 days	Wed 30/10/19	Tue 26/11/19			
187	A.1.1.13.7 Procurement to delivery of Bench	30 days	30 days	Wed 27/11/19	Thu 26/12/19			
188	A.1.1.13.8 Material submission of Pole Light	28 days	28 days	Wed 2/10/19	Tue 29/10/19			
189	A.1.1.13.9 Approval of material submission of Pole Light	28 days	28 days	Wed 30/10/19	Tue 26/11/19			
190	A.1.1.13.10 Procurement to delivery of Pole light	45 days	45 days	Wed 27/11/19	Fri 10/1/20			
191	A.1.1.13.11 Construction of Pavillion/Bench/Pole Light with ducting	21 days	21 days	Sat 11/1/20	Fri 31/1/20			
192	A.1.1.13.12 Construction of Pavers	30 days	30 days	Sat 1/2/20	Sun 1/3/20			
193	A.1.1.14 General Inspection and Tidy up of Portion 1	25 days	25 days	Fri 6/3/20	Mon 30/3/20			
194	A.1.1.14.1 General Inspection and tidy up of Portion 1	5 days	5 days	Mon 16/3/20	Fri 20/3/20			
195	A.1.1.14.2 Allowable Terminal Float	10 days	10 days	Sat 21/3/20	Mon 30/3/20			
196	A.1.1.14.3 Completion of works	0 days	0 days	Mon 30/3/20	Mon 30/3/20			

Critical

Critical Split

Critical Progress

Task

Split

Task Progress

Material Task

Start-only

Finish-only

Disturbance

Baseline

Baseline Split

Booklet Milestone

Milestone

Summary Progress

Summary

Material Summary

Project Summary

External Task


External Milestone

External Task

Inactive Milestone

Inactive Summary

Deadline



Revised programme for Section A E3 to E2 Dec 17


ID	Task Name	Duration	Remaining Duration	Start	Finish
A.2.1.1.48	Rock slope survey	20 days	20 days	Sat 8/12/18	Thu 27/12/18
A.2.1.1.49	Rock slope stabilization works to be instructed	30 days	30 days	Sat 26/1/19	Sat 26/1/19
A.2.1.1.50	Construction of E3 Superstructure E3-ST1 from 43.6mPD to 59.7mPD	70 days	70 days	Wed 28/11/18	Tue 5/2/19
A.2.1.1.51	Construction of E3 Superstructure E3-ST1 from 59.7mPD to 71.2mPD	80 days	80 days	Wed 6/2/19	Fri 26/4/19
A.2.1.1.52	Installation of bridge bearing	7 days	7 days	Sat 20/4/19	Fri 26/4/19
A.2.1.1.53	Installation of lift (3mrs)	90 days	90 days	Sat 27/4/19	Thu 25/7/19
A.2.1.1.54	Design of glazing and tower	28 days	28 days	Sat 12/1/19	Fri 8/2/19
A.2.1.1.55	Approval of design for glazing and tower	28 days	28 days	Sat 9/2/19	Fri 8/3/19
A.2.1.1.56	Procurement to delivery of glazing and tower	60 days	60 days	Sat 9/3/19	Tue 7/5/19
A.2.1.1.57	Installation of glazing and tower	90 days	90 days	Fri 26/7/19	Wed 23/10/19
A.2.1.1.58	Application of telecommunications lines	100 days	100 days	Fri 29/3/19	Sat 6/7/19
A.2.1.1.59	Installation of E&M for the lift towers	90 days	90 days	Tue 24/9/19	Sun 22/12/19
A.2.1.1.60	Positioning, construction, installation and connection of pillar box	90 days	90 days	Mon 23/12/19	Sat 21/3/20
A.2.1.1.61	Application and connection of power supply	90 days	90 days	Mon 10/6/19	Sat 7/9/19
A.2.1.1.62	Testing and commissioning of lifts and submission of form LE5 to EMSD	75 days	75 days	Sun 22/3/20	Thu 4/6/20
A.2.1.1.63	Decoration and Finishings works for E3-ST1	90 days	90 days	Sun 8/9/19	Fri 6/12/19
A.2.1.1.64	Application of XP for Drainage works at Hiu Ming Street	90 days	90 days	Wed 25/9/19	Mon 23/12/19
A.2.1.1.65	Approval of TTA for construction of Drainage works at Hiu Ming Street	60 days	60 days	Wed 25/9/19	Sat 23/11/19
A.2.1.1.66	Road Works Advice	14 days	14 days	Sun 24/11/19	Sat 7/12/19
A.2.1.1.67	Implementation of TTA	1 day	1 day	Sun 8/12/19	Sun 8/12/19
A.2.1.1.68	Drainage works at Hiu Ming Street	75 days	75 days	Tue 24/12/19	Sat 7/3/20
A.2.1.1.69	General tidy up	2 days	2 days	Fri 5/6/20	Sat 6/6/20
A.2.1.2	Pile Cap E3-PC3 and E3 Abutment	392 days	379.8 days	Thu 9/11/17	Wed 5/12/18
A.2.1.2.1	Set up tubular platform for removal of soil nails at Slope E3b	7 days	7 days	Fri 16/2/18	Thu 22/2/18
A.2.1.2.2	Removal of soil nails (19mrs) at slope E3b	10 days	10 days	Fri 23/2/18	Sun 4/3/18
A.2.1.2.3	Removal of tubular platform	3 days	3 days	Mon 5/3/18	Wed 7/3/18
A.2.1.2.4	Mobilisation of plants for predrilling for pile cap E3-PC3	2 days	2 days	Fri 3/3/18	Thu 1/3/18
A.2.1.2.5	Setting up of plants for predrill for pile cap E3-PC3	0 days	0 days	Thu 9/11/17	Fri 10/11/17
A.2.1.2.6	Predrill for pile cap E3-PC3	6 days	6 days	Fri 10/11/17	Wed 15/11/17
A.2.1.2.7	Mobilisation of plants for drilling for installation of pre-bored socket H piles (9 mrs) for pile cap E3-PC3	4 days	4 days	Thu 16/11/17	Sun 19/11/17
A.2.1.2.8	Drilling and installation of pre-bored socket H piles (9 mrs) for pile cap E3-PC3	45 days	45 days	Fri 2/12/18	Sun 18/3/18
A.2.1.2.9	Testing of piles	45 days	45 days	Thu 24/5/18	Sat 7/7/18
A.2.1.2.10	Proof Drilling	9 days	9 days	Sun 8/7/18	Mon 16/7/18
A.2.1.2.11	Excavation with temporary shoring for pile cap E3-PC3	21 days	21 days	Tue 17/7/18	Mon 6/8/18
A.2.1.2.12	Construction of Pile caps E3-PC3	45 days	45 days	Thu 23/8/18	Sat 6/10/18
A.2.1.2.13	Construction of E3 Abutment	60 days	60 days	Sun 7/10/18	Wed 5/12/18
A.2.1.3	Substructure of Covered Walkway	122 days	122 days	Wed 14/2/18	Fri 15/6/18
A.2.1.3.1	Excavation of footing of covered walkway footing	52 days	52 days	Wed 14/2/18	Fri 6/4/18
A.2.1.3.2	Construction of footing of covered walkway footing	60 days	60 days	Sat 7/4/18	Tue 5/6/18
A.2.1.3.3	Backfill the footing of the covered walkway	10 days	10 days	Wed 6/6/18	Fri 15/6/18
A.2.1.4	Pile Cap E3-PC2 and column	266 days	266 days	Thu 16/11/17	Wed 8/8/18
A.2.1.4.1	Mobilisation of plants for predrilling for pile cap E3-PC2	7 days	7 days	Thu 16/11/17	Wed 22/11/17
A.2.1.4.2	Setting up of plants for predrill for pile cap E3-PC2	7 days	7 days	Thu 23/11/17	Wed 29/11/17
A.2.1.4.3	Predrill for pile cap E3-PC2	9 days	9 days	Thu 30/11/17	Fri 8/12/17
A.2.1.4.4	Demobilisation of predrill rig	1 day	1 day	Sat 9/12/17	Sat 9/12/17
A.2.1.4.5	Site clearance for soil nails for zone 1	5 days	5 days	Thu 16/11/17	Mon 20/11/17
A.2.1.4.6	Erection of tubular scaffold platform for soil nails for zone 1	10 days	10 days	Tue 21/11/17	Thu 30/11/17
A.2.1.4.7	Setting out of soil nails	2 days	2 days	Fri 1/12/17	Sat 2/12/17
A.2.1.4.8	Construction of soil nails (20mrs)	21 days	21 days	Sun 3/12/17	Sat 23/12/17
A.2.1.4.9	Construction of soil nails heads (29mrs)	14 days	14 days	Sun 24/12/17	Sat 6/1/18
A.2.1.4.10	Removal of tubular scaffold platform	7 days	7 days	Sun 7/1/18	Sat 13/1/18
A.2.1.4.11	Site clearance for soil nails for zone 2	5 days	5 days	Sun 14/1/18	Thu 18/1/18
A.2.1.4.12	Erection of tubular scaffold platform for soil nails for zone 2	7 days	7 days	Fri 19/1/18	Thu 25/1/18

Summary
Minimal Summary
Project Summary

Extend Task
Extend Milestone
Extend Task



Reverse Milestone
Reverse Summary
Reverse Task

Page 2



Revised programme for Section A E3 to E2 Dec 17


ID	Task Name	Duration	Remaining Duration	Start	Finish	2018	2019	2020
A.3.1.11.20	Electrical installation and lighting works for bridge from E2-LT1 to E2-P3	42 days	42 days	Mon 4/5/20	Sun 14/6/20	Jan	Feb	Mar
A.3.1.11.21	Tubular handrail and planter on bridge from E2-LT1 to E2-P3	20 days	20 days	Tue 26/5/20	Sun 14/6/20	Apr	May	Jun
A.3.1.11.22	Trenching works for connection of existing water connection point	25 days	25 days	Sat 2/5/20	Tue 26/5/20	Jul	Aug	Sep
A.3.1.11.23	Water meter box and water point construction	5 days	5 days	Wed 27/5/20	Sun 31/5/20	Oct	Nov	Dec
A.3.1.11.24	Planting works on bridge	2 days	2 days	Mon 15/6/20	Tue 16/6/20	Jan	Feb	Mar
A.3.1.11.25	General tidy up for Portion 3	1 day	1 day	Wed 17/6/20	Wed 17/6/20	Apr	May	Jun
A.3.1.11.26	Overall landscape works	150 days	150 days	Mon 2/9/19	Wed 29/1/20	Jul	Aug	Sep
A.3.1.11.27	Completion of works	0 days	0 days	Mon 30/3/20	Mon 30/3/20	Oct	Nov	Dec



Revised programme for Section B_Dec 17

ID	Task Name	Duration	Remaining Duration	Start	Finish	Predecessors
B.4.1	SECTION B - CONSTRUCTION OF SLIP ROAD	406 days	127.14 days	Fri 31/3/17	Thu 10/5/18	
B.4.1.1	PRE CONSTRUCTION WORKS	292 days	29.97 days	Fri 31/3/17	Tue 16/4/18	
B.4.1.1.1	Access Date of Portion 4	1 day	0 days	Fri 31/3/17	Fri 31/3/17	
B.4.1.1.2	Application of Excavation Permit	180 days	18 days	Sat 1/4/17	Wed 27/9/17	
B.4.1.1.3	Application of TTA and approval	88 days	0 days	Sat 1/4/17	Tue 27/6/17	
B.4.1.1.4	Road works advice	14 days	0 days	Wed 26/7/17	Tue 8/8/17	
B.4.1.1.5	Implementation of TTA for ingress and egress	1 day	0 days	Wed 9/8/17	Wed 9/8/17	
B.4.1.1.6	Proposal of landscape specialist	1 day	0 days	Fri 31/3/17	Fri 31/3/17 3FS-1 day	
B.4.1.1.7	Approval to proposal of landscape specialist	26 days	0 days	Sat 1/4/17	Wed 26/4/17	
B.4.1.1.10	Trees Transplant	10 days	0 days	Wed 26/4/17	Fri 5/5/17	
B.4.1.1.11	Landscaping Works (PMI 9)	63 days	0 days	Fri 14/7/17	Thu 14/9/17 10,6FF,7	
B.4.1.1.11a	Submission of material for drainage works	13 days	0 days	Fri 31/3/17	Wed 12/4/17	
B.4.1.1.12	Approval of submission for drainage works	30 days	0 days	Thu 13/4/17	Fri 12/5/17 13	
B.4.1.1.13	Procurement and delivery of drainage pipes and material	115 days	0 days	Sat 27/5/17	Mon 18/9/17 14	
B.4.1.1.14	Material Test for Drainage Pipe (PMI 21)	21 days	0 days	Sat 4/11/17	Fri 24/11/17	
B.4.1.1.17	Submission of method statement for Drainage works	28 days	0 days	Thu 21/9/17	Wed 18/10/17	
B.4.1.1.18	Approval of method statement for drainage works	28 days	0 days	Thu 19/10/17	Wed 15/11/17 17	
B.4.1.2	First Stage Works	206 days	124.1 days	Mon 17/7/17	Wed 7/2/18	
B.4.1.2.1	Utilities Detection	1 day	0 days	Mon 17/7/17	Mon 17/7/17	
B.4.1.2.2	Survey of existing drainage	2 days	0 days	Tue 7/11/17	Wed 8/11/17	
B.4.1.2.3	Initial site survey	31 days	1.55 days	Sun 17/9/17	Sun 12/11/17 21,20	
B.4.1.2.4	Drainage works at first stage	45 days	9 days	Sat 7/10/17	Thu 21/12/17 11,15,22,18	
B.4.1.2.4a	Revised Drainage Works (PMI 26)	14 days	13.95 days	Thu 9/11/17	Thu 4/1/18 23	
B.4.1.2.5	Draw pits construction	15 days	15 days	Thu 7/12/17	Thu 21/12/17 23FS-15 days	
B.4.1.2.6	Laying street lighting cables	2 days	2 days	Fri 22/12/17	Sat 23/12/17 23,25	
B.4.1.2.6a	Revised Setting Out and Vertical Road Profile (PMI 25)	1 day	0 days	Thu 9/11/17	Thu 9/11/17	
B.4.1.2.7	Road works	46 days	43.7 days	Sun 24/12/17	Wed 7/2/18 27	
B.4.1.2.8	Construct Temporary road before implementation of road closure	27 days	25.65 days	Fri 12/1/18	Wed 7/2/18 28FS-27 days	
B.4.1.3	Second Stage Works	238 days	202.41 days	Fri 15/9/17	Thu 10/5/18	
B.4.1.3.1	Application of TTA to divert traffic of existing slip road	60 days	30 days	Fri 15/9/17	Mon 13/11/17	
B.4.1.3.2	Road Works advice	14 days	14 days	Tue 14/11/17	Mon 27/11/17 31	
B.4.1.3.3	Implementation of TTA to divert traffic to Temp slip road	1 day	1 day	Thu 8/2/18	Thu 8/2/18 32,29	
B.4.1.3.4	Utilities detection and Suirvey of existing drainage	2 days	2 days	Thu 8/2/18	Fri 9/2/18 32,33FS-1 day	
B.4.1.3.5	Initial site survey	2 days	0 days	Sun 17/9/17	Wed 10/1/18 34	
B.4.1.3.6	Drainage works at entrance of existing slip road (D101+ others)	45 days	45 days	Thu 11/1/18	Sat 24/2/18 35,4	
B.4.1.3.7	Draw pits construction	15 days	15 days	Sat 10/2/18	Sat 24/2/18 36FS-15 days	
B.4.1.3.8	Laying street lighting cables	9 days	9 days	Sun 25/2/18	Mon 5/3/18 37	
B.4.1.3.9	Road works	40 days	40 days	Tue 6/3/18	Sat 14/4/18 38	
B.4.1.3.10	Remaining clash barriers and road markings	10 days	10 days	Sun 15/4/18	Tue 24/4/18 39	
B.4.1.3.11	Reinstate works area	15 days	15 days	Wed 25/4/18	Wed 9/5/18 40	
B.4.1.3.12	General tidy up	1 day	1 day	Thu 10/5/18	Thu 10/5/18 41	
B.4.1.3.13	Completion of works	0 days	0 days	Sat 31/3/18	Sat 31/3/18 42	





Revised programme for Section D_Doc 17

ITEM ID	Task Name	Duration	Remaining Duration	Start	Finish
1	Section D	1005 days	851.52 days	Fri 31/3/17	Sat 8/2/20
2	Construction E12 Footbridge and Lift Tower	1008.5 days	756.87 days	Fri 31/3/17	Fri 31/3/17
3	Access Date for Portion 6	1 day	0 days	Fri 31/3/17	Fri 31/3/17
4	Initial Site Survey	145 days	7.25 days	Thu 6/7/17	Mon 27/11/17
5	Tree survey	141 days	0 days	Fri 5/5/17	Fri 22/9/17
6	Submission of material for water mains	60 days	0 days	Fri 16/2/18	Fri 16/2/18
7	Approval to submission of water mains	28 days	0 days	Sat 17/2/18	Fri 16/3/18
8	Procurement to delivery of water mains material	45 days	0 days	Wed 18/4/18	Fri 1/6/18
9	Proposal of E&M Specialist	28 days	0 days	Mon 8/10/18	Sun 4/11/18
10	Approval of E&M Specialist	28 days	0 days	Mon 5/11/18	Sun 2/12/18
11	Material submission of cable tray	28 days	0 days	Tue 1/1/19	Mon 28/1/19
12	Approval of material submission of cable tray	28 days	0 days	Tue 4/12/18	Mon 31/12/18
13	Material submission of cables, conduit, fittings	28 days	0 days	Tue 1/1/19	Mon 28/1/19
14	Approval of material submission of cables conduit, fittings	28 days	0 days	Tue 4/12/18	Mon 31/12/18
15	Material submission of proposed lightings	28 days	0 days	Tue 1/1/19	Mon 28/1/19
16	Approval of proposed lighting	28 days	0 days	Thu 1/11/18	Wed 28/11/18
17	Material submission of pillar box c/w accessories	28 days	0 days	Thu 29/11/18	Wed 26/12/18
18	Approval of material submission of pillar box c/w accessories	28 days	0 days	Tue 4/12/18	Mon 31/12/18
19	Material submission of MCB distribution board	28 days	0 days	Tue 1/1/19	Mon 28/1/19
20	Approval of material submission of MCB distribution board	28 days	0 days	Tue 4/12/18	Mon 31/12/18
21	Material submission of communication cables	28 days	0 days	Tue 1/1/19	Mon 28/1/19
22	Approval of submission of communication cables	28 days	0 days	Tue 4/12/18	Mon 31/12/18
23	Submission of Lift Structural E&M (SEM), layout and installation drawings	60 days	0 days	Tue 22/5/18	Fri 20/7/18
24	Approval of Lift's SEM, layout and installation drawings	40 days	0 days	Sat 21/7/18	Wed 29/8/18
25	Material submission of proposed lifts	71 days	0 days	Sat 16/2/17	Tue 31/7/18
26	Approval of submission of proposed lift	41 days	0 days	Wed 1/8/18	Mon 10/9/18
27	Procurement to delivery of lift	120 days	0 days	Mon 1/10/18	Mon 28/1/19
28	Excavation Permit	180 days	0 days	Sat 1/4/17	Wed 27/9/17
29	Application of TTA for loading and unloading area	109 days	0 days	Tue 1/4/17	Tue 18/7/17
30	Road Works advice	14 days	0 days	Tue 25/7/17	Mon 7/8/17
31	Implementation of TTA	1 day	0 days	Tue 8/8/17	Tue 8/8/17
32	Erection of hoarding	10 days	0 days	Sun 30/7/17	Tue 8/8/17
33	Site Clearance and Tree felling	34 days	0 days	Mon 30/7/17	Fri 24/11/17
34	Construct temporary drainage systems	16 days	0 days	Sat 25/11/17	Sun 10/12/17
35	Utilities Detection	1 day	0 days	Fri 4/8/17	Fri 4/8/17
36	CTV inspection on uncharted Leachate pipes (PMI 27)	2 days	0 days	Mon 4/12/17	Tue 5/12/17
37	Revised RWE12 level (PMI 34)	7 days	0 days	Sat 9/12/17	Fri 15/12/17
38	Predrill for Excavation of rocks from retaining wall CH97.5 to CH45	45 days	0 days	Mon 15/1/18	Thu 1/3/18
39	Predrill for Excavation of rocks from retaining wall CH45 to CH0	45 days	0 days	Tue 19/9/17	Tue 16/1/18
40	Excavation of rock from retaining wall chainage CH97.5 to CH45	55 days	0 days	Thu 1/3/18	Wed 25/4/18
41	Excavation of rock from retaining wall chainage CH45 to CH0	55 days	0 days	Wed 25/4/18	Tue 19/6/18
42	Construction of Retaining walls chainage CH97.5 to CH45	30 days	0 days	Tue 19/6/18	Thu 19/7/18
43	Construction of Retaining walls chainage CH45 to CH0	30 days	0 days	Thu 19/7/18	Sat 18/8/18
44	XP application for works in TROT carriageway	232 days	0 days	Sat 1/4/17	Sat 18/11/17
45	Application of TTA for diversion of water mains	90 days	0 days	Sat 17/2/18	Thu 17/5/18
46	Road works advice	14 days	0 days	Fri 18/5/18	Thu 31/5/18
47	Implementation of TTA for water mains diversion	1 day	0 days	Fri 1/6/18	Fri 1/6/18
48	Diversion of water mains	90 days	0 days	Tue 17/7/18	Mon 15/10/18
49	Rock slope treatment	75 days	0 days	Sat 18/8/18	Thu 1/11/18
50	Construction of substructure of lift tower	45 days	0 days	Mon 15/10/18	Thu 29/11/18
51	Construction E12-P1, E12, P2	30 days	0 days	Tue 29/11/18	Sat 9/3/19
52	Construction of lift tower superstructures	70 days	0 days	Sat 29/12/18	Sat 9/3/19
53	Application of Power Supply	180 days	0 days	Thu 2/8/18	Mon 28/1/19
54	Positioning/Construction/Installation of Pillar Box	180 days	0 days	Thu 2/8/18	Mon 28/1/19
55	Trenching works for laying cables and communication cables	60 days	0 days	Tue 29/1/19	Fri 29/3/19
56	Lift car installations	87 days	0 days	Sat 9/3/19	Tue 4/6/19
57	Connection of cables and communication cables to lift car	7 days	0 days	Tue 28/5/19	Tue 4/6/19
58	Submission of material for glazing and lower	41 days	0 days	Sat 29/12/18	Thu 7/2/19
59	Comment of submission for glazing and lower	14 days	0 days	Fri 8/2/19	Thu 21/2/19

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary

Summary


Summary


Summary


Summary

Summary

Summary







Revised programme for Section F1_Dec 17

ITEM ID	Task Name	Duration	Remaining Duration	Start	Finish	
1	F1.9.1 SECTION F1 - FLEXIBLE BARRIER	595 days	388.28 days	Fri 31/3/17	Thu 15/11/18	35%
2	F1.9.1.1 CONSTRUCTION OF Flexible barriers near Tiu King Leng	595 days	388.28 days	Fri 31/3/17	Thu 15/11/18	35%
3	F1.9.1.1.1 Access Date for Portion 9	1 day	0 days	Fri 31/3/17	Fri 31/3/17	
4	F1.9.1.1.2 Initial Site Survey	60 days	33 days	Wed 11/10/17	Sat 9/12/17	45%
5	F1.9.1.1.3 Initial Tree Survey	13 days	7.15 days	Tue 24/10/17	Sun 5/11/17	45%
6	F1.9.1.1.4 Material and design submission for flexible barrier systems	78 days	0 days	Sat 1/4/17	Sat 17/6/17	100%
7	F1.9.1.1.5 Approval to material and design submission for flexible barrier system	216 days	32.4 days	Sun 18/6/17	Fri 19/1/18	85%
8	F1.9.1.1.6 Procurement of flexible barriers	121 days	121 days	Sat 20/1/18	Sun 20/5/18	0%
9	F1.9.1.1.7 Submission of method statement for Flexible barrier construction	28 days	28 days	Wed 15/11/17	Tue 12/12/17	0%
10	F1.9.1.1.8 Approval of method statement for flexible barrier construction	28 days	28 days	Wed 13/12/17	Tue 9/1/18	0%
11	F1.9.1.1.9 Submission of construction impact assessment	10 days	0 days	Mon 7/8/17	Wed 16/8/17	100%
12	F1.9.1.1.10 Monitoring of vibration and ground water level	264 days	205.4 days	Fri 3/11/17	Tue 24/7/18	22%
13	F1.9.1.1.11 Construction of piezometers (2nr) (PMI 4)	10 days	0 days	Fri 15/9/17	Sun 24/9/17	100%
14	F1.9.1.1.12 Ground Investigation works	30 days	30 days	Mon 25/9/17	Tue 24/10/17	20%
15	F1.9.1.1.13 Construction of Baffles	91 days	72.8 days	Mon 16/10/17	Wed 18/4/18	0%
16	F1.9.1.1.14 General site clearance for Flexible barriers	7 days	7 days	Mon 21/5/18	Sun 27/5/18	0%
17	F1.9.1.1.15 Erection of tubular platform for flexible barrier construction	50 days	50 days	Mon 28/5/18	Mon 16/7/18	0%
18	F1.9.1.1.16 Erection of flexible barriers	100 days	100 days	Tue 17/7/18	Wed 24/10/18	0%
19	F1.9.1.1.17 Removal of platform	20 days	20 days	Thu 25/10/18	Tue 13/11/18	0%
20	F1.9.1.1.18 General tidy up	2 days	2 days	Wed 14/11/18	Thu 15/11/18	0%
21	F1.9.1.1.19 Completion of works	0 days	0 days	Tue 24/7/18	Tue 24/7/18	0%



Baseline Milestone

Milestone

Summary Progress

Summary

Manual Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Deadline

Critical

Critical Split

Critical Progress

Task

Split

Task Progress

Manual Task

Start-only

Finish-only

Duration-only

Baseline

Baseline Split

Appendix D

Monitoring Locations for Impact Monitoring

Legend

- Study Area
- 500m Assessment Area
- Dust Monitoring Locations


Rev	Description	By	Date
A	FIRST ISSUE	GL	10/13
B	SECOND ISSUE	GL	02/14
Constant			
ARUP			

Contract No. and Title
Agreement No. CE 18/2012(CE)
Development of
Anderson Road Quarry -
Investigation

Drawing title
Locations of Construction
Dust Monitoring
(Sheet 1 of 3)


Drawing no.	227724/E/1045	Rev.	B
Drawn	CC	Checked	Approved
Scale	1:5000 (as)	Status	PRELIMINARY
COPYRIGHT RESERVED			

土木工 程 拓 展 署
Civil Engineering and
Development Department



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© ARUP 2014

DO NOT SCALE DRAWINGS. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© THE ARUP GROUP LIMITED 2014



Legend

- Study Area
- 500m Assessment Area
- Dust Monitoring Locations

B	SECOND ISSUE	DL	07/14		
A	FIRST ISSUE	DL	10/13		
Rev	Description	By	Date		
Constant					
ARUP					

Contract No. and Title
Agreement No. CE 18/2012(CE)
**Development of
Anderson Road Quarry -
Investigation**

Drawing Title
**Locations of Construction
Dust Monitoring
(Sheet 2 of 3)**

Drawing no.	227724/E/1046	Rev.	B
Drawn	CC	Checked	CC
Scale	1:5000 (A3)	Status	PRELIMINARY
COPYRIGHT RESERVED			

土木工務發展署
Civil Engineering and
Development Department



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© THE ARUP & PARTNERS HONG KONG LIMITED

NMS-7 (Chi Tai House of On Tai Estate)

Building layout is assumed for assessment purpose

NMS-6 (Yung Tai House of On Tai Estate)

Building layout is assumed for assessment purpose

NMS-3 (Site C2 - R102)

NMS-1 (Site C2 + School 05)

NMS-4 / NMS-4a (On Tat House of On Tat Estate)

Building layout is assumed for assessment purpose

NMS-5 (Hau Tat House of On Tat Estate)

NMS-2 (Site E - School)
(Site E - School)

Legend

- Study Area
- Construction Noise Monitoring Location
- Construction and Operational Road Traffic Noise Monitoring Location
- Review Noise monitoring Location

C	THIRD ISSUE	GL	05/14
B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date

Consultant

ARUP

Contract No. and Title

Agreement No. CE 18/2012(CE)

Development of
Anderson Road Quarry -
Investigation

Drawing title

Locations of Noise
Monitoring


Drawing no. 227724/E/2400 Rev. C

Drawn	Date	Checked	Approved
GL	05/14	TC	ST
Scale	1:5000	Status	PRELIMINARY

COPYRIGHT RESERVED



土木工程拓展署
Civil Engineering and
Development Department



- Noise Monitoring Location

COPYRIGHT RESERVED

Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Chi Yum Ching She				Date of Calibration: 29-Mar-18			
Location ID : AMS1				Next Calibration Date: 28-May-18			
Model: TISCH High Volume Air Sampler TE-5170				Technician: Mr. Ip Ka Hing			
CONDITIONS							
Sea Level Pressure (hPa)		<div>1014.3</div>		Corrected Pressure (mm Hg)		<div>760.725</div>	
Temperature (°C)		<div>22.9</div>		Temperature (K)		<div>296</div>	
CALIBRATION ORIFICE							
Make->		<div>TISCH</div>		Qstd Slope ->		<div>2.02017</div>	
Model->		<div>TE-5025A</div>		Qstd Intercept ->		<div>-0.03691</div>	
Serial # ->		<div>1612</div>					
CALIBRATION							
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	2.1	9.1	11.2	1.682	52	52.21	Slope = 32.5367 Intercept = -2.0561 Corr. coeff. = 0.9981
13	1.0	8.6	9.6	1.558	49	49.20	
10	-0.3	8.1	7.8	1.406	44	44.18	
7	-1.8	6.4	4.6	1.084	32	32.13	
5	-2.5	4.9	2.4	0.788	24	24.10	
Calculations : $Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$ $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$ Qstd = standard flow rate IC = corrected chart responses I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: $1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$ m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure							

Standard Flow Rate (m3/min)	Actual chart response (IC)
0.788	24.10
1.084	32.13
1.406	44.18
1.558	49.20
1.682	52.21

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Oi Tat House		Date of Calibration: 29-Mar-18	
Location ID : AMS 5		Next Calibration Date: 28-May-18	
Model: TISCH High Volume Air Sampler TE-5170		Technician: Mr. Ip Ka Hing	

CONDITIONS			
Sea Level Pressure (hPa)	1014.3	Corrected Pressure (mm Hg)	760.725
Temperature (°C)	22.9	Temperature (K)	296

CALIBRATION ORIFICE			
Make->	TISCH	Qstd Slope ->	2.02017
Model->	TE-5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

CALIBRATION							
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	1.2	9.5	10.7	1.644	52	52.21	Slope = 30.4250 Intercept = 2.5336 Corr. coeff. = 0.9994
13	0.1	8.3	8.4	1.459	47	47.19	
10	-1.1	7.3	6.2	1.256	41	41.16	
7	-2.3	6.1	3.8	0.987	32	32.13	
5	-3.0	5.3	2.3	0.772	26	26.10	

Calculations :

Qstd = $1/m[\text{Sqrt}(\text{H2O}(\text{Pa}/\text{Pstd})(\text{Tstd}/\text{Ta})) - b]$

IC = $I[\text{Sqrt}(\text{Pa}/\text{Pstd})(\text{Tstd}/\text{Ta})]$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$1/m((I)[\text{Sqrt}(298/\text{Tav})(\text{Pav}/760)] - b)$

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART

Standard Flow Rate (m3/min)	Actual chart response (IC)
0.772	26.10
0.987	32.13
1.256	41.16
1.459	47.19
1.644	52.21

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Hau Tat House	Date of Calibration: 29-Mar-18
Location ID : AMS 6	Next Calibration Date: 28-May-18
Model: TISCH High Volume Air Sampler TE-5170	Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)	1014.3	Corrected Pressure (mm Hg)	760.725
Temperature (°C)	22.9	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	TE-5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	1.0	9.0	10	1.590	54	54.22	Slope = 29.3822 Intercept = 8.2735 Corr. coeff. = 0.9980
13	-0.1	7.9	7.8	1.406	50	50.20	
10	-1.1	7.1	6	1.236	45	45.18	
7	-2.2	6	3.8	0.987	37	37.15	
5	-2.9	5.3	2.4	0.788	31	31.12	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K

Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ma Yau Tong Village

Date of Calibration: 29-Mar-18

Location ID : AMS 7

Next Calibration Date: 28-May-18

Model: TISCH High Volume Air Sampler TE-5170

Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)

1014.3

Corrected Pressure (mm Hg)

760.725

Temperature (°C)

22.9

Temperature (K)

296

CALIBRATION ORIFICE

Make-> TISCH

Qstd Slope ->

2.02017

Model-> TE-5025A

Qstd Intercept ->

-0.03691

Serial # -> 1612

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	2.2	9.9	12.1	1.747	50	50.20	Slope = 31.1242
13	0.9	8.7	9.6	1.558	43	43.17	Intercept = -5.0326
10	-0.2	7.6	7.4	1.370	37	37.15	Corr. coeff. = 0.9956
7	-1.5	6.3	4.8	1.107	28	28.11	
5	-2.5	5.4	2.9	0.865	23	23.09	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Chi Yum Ching She	Date of Calibration: 26-May-18
Location ID : AMS1	Next Calibration Date: 26-Jul-18
Model: TISCH High Volume Air Sampler TE-5170	Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)	1008.3	Corrected Pressure (mm Hg)	756.225
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	TE-5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.5	6.5	13	1.782	55	54.35	Slope = 32.9951 Intercept = -4.9871 Corr. coeff. = 0.9963
13	5.2	5.2	10.4	1.596	49	48.42	
10	3.9	3.9	7.8	1.384	40	39.52	
7	2.4	2.4	4.8	1.090	30	29.64	
5	1.1	1.1	2.2	0.744	21	20.75	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Oi Tat House	Date of Calibration: 26-May-18
Location ID : AMS 5	Next Calibration Date: 26-Jul-18
Model: TISCH High Volume Air Sampler TE-5170	Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)	1008.3	Corrected Pressure (mm Hg)	756.225
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 2.02017
Model-> TE-5025A	Qstd Intercept -> -0.03691
Serial # -> 1612	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.754	55	54.35	Slope = 33.8828 Intercept = -4.4629 Corr. coeff. = 0.9986
13	4.7	4.7	9.4	1.518	48	47.43	
10	3.6	3.6	7.2	1.331	42	41.50	
7	2.5	2.5	5	1.112	33	32.61	
5	1.2	1.2	2.4	0.776	22	21.74	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Hau Tat House	Date of Calibration: 26-May-18
Location ID : AMS 6	Next Calibration Date: 26-Jul-18
Model: TISCH High Volume Air Sampler TE-5170	Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)	1008.3	Corrected Pressure (mm Hg)	756.225
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	TE-5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.2	6.2	12.4	1.741	54	53.36	Slope = 30.5283 Intercept = 0.4878 Corr. coeff. = 0.9977
13	4.6	4.6	9.2	1.502	48	47.43	
10	3.6	3.6	7.2	1.331	41	40.51	
7	2.2	2.2	4.4	1.044	32	31.62	
5	1.2	1.2	2.4	0.776	25	24.70	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta)) - b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K

Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)] - b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ma Yau Tong Village

Date of Calibration: 26-May-18

Location ID : AMS 7

Next Calibration Date: 26-Jul-18

Model: TISCH High Volume Air Sampler TE-5170

Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)

1008.3

Temperature (°C)

30.7

Corrected Pressure (mm Hg)

756.225

Temperature (K)

304

CALIBRATION ORIFICE

Make-> TISCH

Model-> TE-5025A

Serial # -> 1612

Qstd Slope ->

2.02017

Qstd Intercept ->

-0.03691

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.2	6.2	12.4	1.741	46	45.45	Slope = 27.1389
13	5.1	5.1	10.2	1.580	41	40.51	Intercept = -2.2243
10	3.7	3.7	7.4	1.349	34	33.60	Corr. coeff. = 0.9987
7	2.2	2.2	4.4	1.044	27	26.68	
5	1.2	1.2	2.4	0.776	19	18.77	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



Certificate of Calibration

Calibration Certification Information

Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293 °K
Operator: Jim Tisch		Pa: 763.3 mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 1612	

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3970	3.2	2.00
2	3	4	1	1.0000	6.3	4.00
3	5	6	1	0.8900	7.9	5.00
4	7	8	1	0.8440	8.7	5.50
5	9	10	1	0.7010	12.6	8.00

Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
1.0172	0.7281	1.4293	0.9958	0.7128	0.8762
1.0130	1.0130	2.0213	0.9917	0.9917	1.2392
1.0109	1.1358	2.2599	0.9896	1.1120	1.3854
1.0098	1.1964	2.3702	0.9886	1.1713	1.4530
1.0046	1.4331	2.8586	0.9835	1.4030	1.7524
QSTD	m=	2.02017	QA	m=	1.26500
	b=	-0.03691		b=	-0.02263
	r=	0.99988		r=	0.99988

Calculations

Vstd = $\Delta Vol / ((Pa - \Delta P) / Pstd) (Tstd / Ta)$	Va = $\Delta Vol / ((Pa - \Delta P) / Pa)$
Qstd = $Vstd / \Delta Time$	Qa = $Va / \Delta Time$
For subsequent flow rate calculations:	
Qstd = $1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa = $1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions

Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815078
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the ALS Laboratory Group

11/F., Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong
Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815078
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815078-001	S/N: 366409	AIR	05-Jan-2018	S/N: 366409

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
Manufacturer: Sibata LD-3B
Serial No. 366409
Equipment Ref: EQ109
Job Order HK1815078

Standard Equipment:

Standard Equipment: Higher Volume Sampler
Location & Location ID: AUES office (calibration room)
Equipment Ref: HVS 018
Last Calibration Date: 1 December 2017

Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	474	3.7
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	577	4.8
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2097	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) 520 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 521 (CPM)

Linear Regression of Y or X


Slope (K-factor): 0.0022

Correlation Coefficient 0.9967

Date of Issue 9 January 2018

Remarks:

1. **Strong** Correlation ($R > 0.8$)
 2. Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment



Operator: Martin Li Signature:  Date: 9 January 2018

QC Reviewer: Ben Tam Signature:  Date: 9 January 2018

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 1-Dec-17
Location ID :	Calibration Room	Next Calibration Date: 1-Mar-18

CONDITIONS

Sea Level Pressure (hPa)	1018.8	Corrected Pressure (mm Hg)	764.1
Temperature (°C)	21.2	Temperature (K)	294

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta)) - b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)] - b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815073
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the ALS Laboratory Group

11/F, Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong
Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815073
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815073-001	S/N: 2X6145	AIR	05-Jan-2018	S/N: 2X6145

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
Manufacturer: Sibata LD-3B
Serial No. 2X6145
Equipment Ref: EQ105
Job Order HK1815073

Standard Equipment:

Standard Equipment: Higher Volume Sampler
Location & Location ID: AUES office (calibration room)
Equipment Ref: HVS 018
Last Calibration Date: 1 December 2017

Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	511	4.0
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	598	4.9
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2111	16.5

Sensitivity Adjustment Scale Setting (Before Calibration) 583 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 583 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022
Correlation Coefficient 0.9981
Date of Issue 9 January 2018

Remarks:

1. **Strong** Correlation ($R > 0.8$)
 2. Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment



Operator: Martin Li Signature:  Date: 9 January 2018

QC Reviewer: Ben Tam Signature:  Date: 9 January 2018

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 1-Dec-17
Location ID :	Calibration Room	Next Calibration Date: 1-Mar-18

CONDITIONS

Sea Level Pressure (hPa)	1018.8	Corrected Pressure (mm Hg)	764.1
Temperature (°C)	21.2	Temperature (K)	294

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815077
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the ALS Laboratory Group

11/F., Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong
Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815077
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815077-001	S/N: 3Y6503	AIR	05-Jan-2018	S/N: 3Y6503

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
Manufacturer: Sibata LD-3B
Serial No. 3Y6503
Equipment Ref: EQ112
Job Order HK1815077

Standard Equipment:

Standard Equipment: Higher Volume Sampler
Location & Location ID: AUES office (calibration room)
Equipment Ref: HVS 018
Last Calibration Date: 1 December 2017

Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	521	4.1
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	674	5.6
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2077	16.3

Sensitivity Adjustment Scale Setting (Before Calibration) 661 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 661 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022


Correlation Coefficient 0.9976

Date of Issue 9 January 2018

Remarks:

1. **Strong** Correlation ($R > 0.8$)
2. Factor 0.0022 should be apply for TSP monitoring

*If $R < 0.5$, repair or re-verification is required for the equipment



Operator : Martin Li Signature :  Date : 9 January 2018

QC Reviewer : Ben Tam Signature :  Date : 9 January 2018

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 1-Dec-17
 Next Calibration Date: 1-Mar-18

CONDITIONS

Sea Level Pressure (hPa) 1018.8
 Temperature (°C) 21.2

Corrected Pressure (mm Hg) 764.1
 Temperature (K) 294

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Calibration Date-> 28-Feb-17

Qstd Slope -> 2.11965
 Qstd Intercept -> -0.02696
 Expiry Date-> 28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART





SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815072
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the ALS Laboratory Group

11/F., Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong
Tel. +852 2610 1044 Fax: +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815072
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815072-001	S/N: 366410	AIR	05-Jan-2018	S/N: 366410

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
Manufacturer: Sibata LD-3B
Serial No. 366410
Equipment Ref: EQ110
Job Order HK1815072

Standard Equipment:

Standard Equipment: Higher Volume Sampler
Location & Location ID: AUES office (calibration room)
Equipment Ref: HVS 018
Last Calibration Date: 1 December 2017

Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	498	3.9
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	571	4.7
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2095	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) 670 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 669 (CPM)

Linear Regression of Y or X


Slope (K-factor): 0.0022

Correlation Coefficient 0.9977

Date of Issue 9 January 2018

Remarks:

1. **Strong** Correlation ($R > 0.8$)
 2. Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment



Operator : Martin Li Signature :  Date : 9 January 2018

QC Reviewer : Ben Tam Signature :  Date : 9 January 2018

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 1-Dec-17
 Next Calibration Date: 1-Mar-18

CONDITIONS

Sea Level Pressure (hPa) 1018.8
 Temperature (°C) 21.2

Corrected Pressure (mm Hg) 764.1
 Temperature (K) 294

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Calibration Date-> 28-Feb-17

Qstd Slope -> 2.11965
 Qstd Intercept -> -0.02696
 Expiry Date-> 28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239
13	5	5	10.0	1.518	48	48.44	Intercept = 0.7901
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. = 0.9971
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



Certificate of Calibration

校正證書

Certificate No. : C174098
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC17-0924)

Date of Receipt / 收件日期 : 14 July 2017

Description / 儀器名稱 : Integrating Sound Level Meter (EQ010)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2285721
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 22 July 2017

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By
測試


H T Wong
Technical Officer

Certified By
核證


K C Lee
Engineer

Date of Issue
簽發日期

25 July 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C174098
證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C170048
CL281	Multifunction Acoustic Calibrator	PA160023

4. Test procedure : MA101N.

5. Results :

- 5.1 Sound Pressure Level

- 5.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.0	± 0.7

- 5.1.2 Linearity

UUT Setting				Applied Value		UUT
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

- 5.2 Time Weighting

- 5.2.1 Continuous Signal

UUT Setting				Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		I			94.1	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C174098
證書編號

5.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}	S	Continuous		106.0	Ref.	
	L _{ASMax}		500 ms		102.0	-4.1 ± 1.0	

5.3 Frequency Weighting

5.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
					63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.8	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

5.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.2	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準，局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

Certificate of Calibration 校正證書

Certificate No. : C174098
證書編號

5.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 ²		90	90.1	± 0.5
			60 sec.			1/10 ³		80	79.9	± 1.0
			5 min.			1/10 ⁴		70	69.8	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2658547

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB	: 31.5 Hz - 125 Hz	: ± 0.35 dB
		250 Hz - 500 Hz	: ± 0.30 dB
		1 kHz	: ± 0.20 dB
		2 kHz - 4 kHz	: ± 0.35 dB
		8 kHz	: ± 0.45 dB
		12.5 kHz	: ± 0.70 dB
	104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
	114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
	Burst equivalent level		: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司-校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C174094
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC17-0924)

Date of Receipt / 收件日期 : 14 July 2017

Description / 儀器名稱 : Sound Level Calibrator (EQ085)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NC-73
Serial No. / 編號 : 10655561
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$
Line Voltage / 電壓 : ---

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 22 July 2017


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification & user's specified acceptance criteria.
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By
測試


H T Wong
Technical Officer

Certified By
核證


K C Lee
Engineer

Date of Issue
簽發日期

25 July 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C174094

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C173864
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

4. Test procedure : MA100N.

5. Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.9	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	User's Spec.	Uncertainty of Measured Value (Hz)
1	0.954	1 kHz $\pm 6\%$	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Hong Kong Accreditation Service
香港認可處

Certificate of Accreditation
認可證書

This is to certify that
特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong
香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a
為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory
「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence
此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求，
of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as
獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定
listed in the HOKLAS Directory of Accredited Laboratories within the test category of
測試或校正工作

Environmental Testing
環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005.
本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。


This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory
這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作
quality management system (see joint IAF-ILAC-ISO Communiqué).
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive
香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator
執行幹事 陳成城
Issue Date : 5 May 2009
簽發日期：二零零九年五月五日

Registration Number : **HOKLAS 066**
註冊號碼：

Date of First Registration : 15 September 1995
首次註冊日期：一九九五年九月十五日



Appendix F

Event and Action Plan

Event / Action Plan for construction dust

Event	Action			
	ET	IEC	ER	Contractor
Action Level exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC, ER and Contractor; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Rectify any unacceptable practice and implement remedial measures; and 3. Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC, ER and Contractor; 3. Advise the ER and Contractor on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC, ER and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; and 3. Supervise and ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal if appropriate.
Limit Level exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor, IEC and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ER and ET on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; and 3. Supervise and ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 5. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise and ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; 4. Implement the agreed proposals; 5. Resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	<ol style="list-style-type: none"> 1. Notify IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; and 2. Implement noise mitigation proposals.
Limit Level Exceedance	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period

Date		Noise Monitoring (0700 – 1900)	Air Quality Monitoring	
			1-hour TSP	24-hour TSP
Tue	1-May-18			
Wed	2-May-18			✓
Thu	3-May-18	✓	✓	
Fri	4-May-18			
Sat	5-May-18			
Sun	6-May-18			
Mon	7-May-18			
Tue	8-May-18			✓
Wed	9-May-18	✓	✓	
Thu	10-May-18			
Fri	11-May-18			
Sat	12-May-18			
Sun	13-May-18			
Mon	14-May-18			✓
Tue	15-May-18	✓	✓	
Wed	16-May-18			
Thu	17-May-18			
Fri	18-May-18			
Sat	19-May-18			✓
Sun	20-May-18			
Mon	21-May-18	✓	✓	
Tue	22-May-18			
Wed	23-May-18			
Thu	24-May-18			✓
Fri	25-May-18			
Sat	26-May-18		✓	
Sun	27-May-18			
Mon	28-May-18			
Tue	29-May-18			✓
Wed	30-May-18	✓	✓	
Thu	31-May-18			

✓	Monitoring Day
	Sunday or Public Holiday

Impact Monitoring Schedule for next Reporting Period

Date		Noise Monitoring (0700 – 1900)	Air Quality Monitoring	
			1-hour TSP	24-hour TSP
Fri	1-Jun-18			
Sat	2-Jun-18			
Sun	3-Jun-18			
Mon	4-Jun-18			✓
Tue	5-Jun-18	✓	✓	
Wed	6-Jun-18			
Thu	7-Jun-18			
Fri	8-Jun-18			
Sat	9-Jun-18			✓
Sun	10-Jun-18			
Mon	11-Jun-18	✓	✓	
Tue	12-Jun-18			
Wed	13-Jun-18			
Thu	14-Jun-18			
Fri	15-Jun-18			✓
Sat	16-Jun-18		✓	
Sun	17-Jun-18			
Mon	18-Jun-18			
Tue	19-Jun-18			
Wed	20-Jun-18			
Thu	21-Jun-18			✓
Fri	22-Jun-18	✓	✓	
Sat	23-Jun-18			
Sun	24-Jun-18			
Mon	25-Jun-18			
Tue	26-Jun-18			
Wed	27-Jun-18			✓
Thu	28-Jun-18	✓	✓	
Fri	29-Jun-18			
Sat	30-Jun-18			

✓	Monitoring Day
	Sunday or Public Holiday

Appendix H

Database of Monitoring Result

24-hour TSP Database

24-hour TSP Monitoring Data for AMS-1															
DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
2-May-18	22587	19496.33	19520.33	1440.00	40	40	40.0	24.8	1010.9	1.29	1860	2.6708	2.7487	0.0779	42
8-May-18	22588	19520.33	19544.33	1440.00	50	50	50.0	25.4	1010.2	1.60	2297	2.6973	2.7818	0.0845	37
14-May-18	22505	19544.33	19568.33	1440.00	47	49	48.0	26.2	1010	1.53	2208	2.7020	2.7664	0.0644	29
19-May-18	22675	19568.33	19592.30	1438.20	39	40	39.5	26.1	1008.8	1.27	1830	2.7265	2.7753	0.0488	27
24-May-18	22644	19592.30	19616.40	1446.00	37	41	39.0	26.3	1008.2	1.26	1816	2.6915	2.7673	0.0758	42
29-May-18	22727	19638.44	19662.44	1440.00	25	25	25.0	27.3	1006.9	0.90	1301	2.7242	2.7371	0.0129	10

24-hour TSP Monitoring Data for AMS-5															
DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
2-May-18	22502	5872.32	5896.04	1423.20	39	40	39.5	24.8	1010.9	1.21	1715	2.6614	2.7902	0.1288	75
8-May-18	22506	5896.04	5920.05	1440.60	37	38	37.5	25.4	1010.2	1.15	1658	2.6960	2.7361	0.0401	24
14-May-18	22589	5944.18	5968.21	1441.80	40	40	40.0	26.2	1010	1.22	1752	2.6886	2.7470	0.0584	33
19-May-18	22643	5968.21	5992.22	1440.60	40	40	40.0	26.1	1008.8	1.21	1750	2.6788	2.7138	0.0350	20
24-May-18	22645	5992.22	6016.22	1440.00	40	40	40.0	26.3	1008.2	1.21	1749	2.6742	2.7161	0.0419	24
29-May-18	22663	6016.22	6040.24	1441.20	38	39	38.5	26.8	1007.6	1.26	1818	2.7255	2.7771	0.0516	28

24-hour TSP Monitoring Data for AMS-6															
DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
2-May-18	22503	11112.68	11136.28	1416.00	53	54	53.5	24.8	1010.9	1.54	2177	2.6576	2.7607	0.1031	47
8-May-18	22507	11136.28	11159.98	1422.00	39	41	40.0	25.4	1010.2	1.08	1531	2.6988	2.7587	0.0599	39
14-May-18	22590	11184.08	11207.95	1432.20	52	53	52.5	26.2	1010	1.50	2146	2.6749	2.7445	0.0696	32
19-May-18	22642	11207.95	11231.81	1431.60	53	53	53.0	26.1	1008.8	1.51	2169	2.6815	2.7284	0.0469	22
24-May-18	22646	11231.81	11255.61	1428.00	52	53	52.5	26.3	1008.2	1.50	2137	2.6677	2.7132	0.0455	21
29-May-18	22664	11255.61	11279.46	1431.00	40	43	41.5	26.8	1007.6	1.34	1911	2.7307	2.7996	0.0689	36

24-hour TSP Monitoring Data for AMS-7															
DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-hr TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
2-May-18	22504	6511.27	6535.59	1459.20	39	42	40.5	24.8	1010.9	1.46	2133	2.6641	2.7091	0.0450	21
8-May-18	22282	6535.59	6559.91	1459.20	30	31	30.5	25.4	1010.2	1.14	1663	2.6836	2.7535	0.0699	42
14-May-18	22586	6559.91	6584.19	1456.80	32	34	33.0	26.2	1010	1.22	1775	2.6878	2.7530	0.0652	37
19-May-18	22674	6584.19	6608.14	1437.00	40	40	40.0	26.1	1008.8	1.44	2072	2.7247	2.7653	0.0406	20
24-May-18	22647	6608.14	6632.58	1466.40	39	41	40.0	26.3	1008.2	1.44	2113	2.6620	2.6969	0.0349	17
29-May-18	22726	6632.58	6656.80	1453.20	38	41	39.5	26.8	1007.6	1.53	2222	2.7072	2.7540	0.0468	21

Noise Database

Noise Measurement Results (dB) of NMS4a																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
3-May-18	11:04	75.8	70.5	71.0	75.3	77.5	70.5	76.0	78.5	71.5	72.3	74.5	68.5	74.8	77.5	70.0	68.8	72.0	62.0	74
9-May-18	13:46	61.9	63.5	58.0	65.5	64.0	61.0	63.4	64.5	61.5	64.4	66.0	62.5	64.6	66.0	62.5	63.3	65.5	56.5	64
15-May-18	9:34	73.4	76.0	68.5	74.7	76.5	71.0	74.9	77.0	71.0	73.6	76.0	70.0	74.7	76.5	71.0	74.1	76.5	70.5	74
21-May-18	10:55	72.1	74.5	68.0	70.8	73.5	66.5	71.6	74.0	66.5	72.9	75.5	67.5	74.5	77.0	70.0	74.1	76.0	70.5	73
30-May-18	10:06	68.6	70.5	66.6	69.3	71.6	66.3	70.5	73.3	67.8	70.6	73.2	68.0	69.5	72.3	65.6	73.0	75.8	69.3	71

Noise Measurement Results (dB) of NMS5																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
3-May-18	13:00	59.5	60.5	56.5	60.5	61.5	57.0	59.4	60.5	57.5	61.1	62.0	53.5	55.6	57.5	51.5	58.6	61.5	53.0	59
9-May-18	13:05	68.7	69.5	66.5	67.9	67.5	66.5	67.1	67.5	66.5	71.7	70.0	66.5	67.4	68.0	66.5	73.8	73.0	67.0	70
15-May-18	8:50	64.1	66.5	60.0	64.3	66.5	60.0	63.6	65.5	61.0	61.8	63.5	58.5	63.8	65.0	62.0	64.3	66.5	59.5	64
21-May-18	11:38	71.1	74.5	65.5	63.2	65.0	61.5	63.1	64.0	61.5	62.1	63.0	60.5	61.2	62.5	59.5	61.7	62.5	60.5	66
30-May-18	13:40	58.1	60.2	56.8	58.1	59.0	57.3	57.8	59.0	56.6	57.5	58.7	56.8	58.5	61.6	56.0	61.7	65.0	56.1	59

Noise Measurement Results (dB) of NMS6																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
3-May-18	10:23	66.8	66.5	61.0	65.1	67.0	62.0	65.3	67.0	62.0	64.9	67.0	62.0	65.8	68.0	62.0	65.9	68.5	60.5	66
9-May-18	14:36	66.0	65.5	50.5	59.3	60.5	52.0	56.0	57.5	52.5	63.7	63.5	53.5	55.5	57.5	51.5	58.6	61.0	52.0	62
15-May-18	10:20	64.4	66.0	62.0	65.1	66.5	62.0	64.8	66.5	62.5	64.0	65.5	62.0	65.4	67.0	63.0	64.9	67.0	60.5	65
21-May-18	10:10	61.1	62.5	59.0	61.0	62.0	59.0	61.6	63.0	58.5	61.8	63.5	58.5	63.3	66.0	59.5	61.6	63.5	58.5	62
30-May-18	10:18	67.8	70.9	64.6	66.2	68.8	63.9	71.1	73.8	64.5	70.3	72.8	66.2	69.7	71.3	65.4	69.6	72.3	65.5	69

Noise Measurement Results (dB) of NMS7																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
3-May-18	9:41	62.0	64.0	59.0	62.3	64.5	58.0	61.3	63.0	59.0	60.1	62.0	56.5	61.4	63.5	57.5	62.0	64.0	58.0	62
9-May-18	15:34	64.0	65.0	60.0	64.0	65.0	59.5	62.4	64.0	57.5	62.4	63.0	60.5	62.2	64.0	57.5	60.3	61.5	56.5	63
15-May-18	11:04	63.3	65.5	60.0	62.7	65.0	59.5	60.5	62.5	58.0	61.2	63.5	58.5	61.1	63.5	57.5	64.4	62.0	55.5	62

21-May-18	9:26	58.5	60.5	55.0	63.0	63.0	56.5	59.5	61.5	56.5	57.8	59.5	55.0	59.4	61.0	56.5	58.5	60.5	54.5	60
30-May-18	11:19	63.9	64.8	59.3	64.8	67.9	60.1	65.8	70.3	61.2	66.9	71.8	62.6	67.8	72.4	63.5	70.8	73.9	64.2	67


Noise Measurement Results (dB) of NMS8



Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
3-May-18	13:59	65.3	66.0	53.0	61.9	65.5	53.0	63.4	66.5	54.5	62.4	66.0	54.0	59.9	63.0	52.5	58.6	60.5	53.0	62
9-May-18	9:12	60.5	62.5	55.0	66.8	63.0	54.0	59.8	62.5	53.5	58.2	60.5	54.5	60.7	62.5	56.5	59.7	61.5	55.5	62
15-May-18	13:09	61.7	63.5	55.0	60.8	64.0	56.5	58.6	62.5	55.5	59.8	63.0	56.5	60.7	63.5	55.0	58.7	61.5	55.5	60
21-May-18	13:00	58.3	61.0	53.0	60.6	63.5	52.0	59.8	62.5	64.0	57.8	60.5	52.0	57.2	60.0	51.0	59.4	62.0	52.5	59
30-May-18	13:39	59.7	61.6	53.8	60.4	62.5	54.2	61.8	63.4	55.1	60.7	62.4	54.3	59.8	61.6	54.2	59.3	62.6	54.8	60


Appendix I



Graphical Plots for Monitoring Result


Air Quality – 1-hour TSP






Air Quality – 24-hour TSP



Noise



Appendix J

Meteorological Data

Date		Weather	Total Rainfall (mm)	Kwun Tong Station	Kai Tak Station		King's Park Station
				Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-May-18	Tue	Cloudy with occasional showers.	Trace	28	6.5	E/SE	75
2-May-18	Wed	Moderate to fresh easterly winds, strong offshore.	0	29.1	8	W/SW	74
3-May-18	Thu	Moderate east to southeasterly winds.	1.9	27.3	13.5	E/SE	71.5
4-May-18	Fri	Mainly cloudy. Sunny intervals tomorrow.	0.8	23.3	19.2	E/SE	82.5
5-May-18	Sat	Fine. Hot in the afternoon.	Trace	24.7			
6-May-18	Sun	Fine. Hot in the afternoon.	1	27.6	11.1	S/SW	70.5
7-May-18	Mon	Fine. Hot in the afternoon.	6.7	26.4	10	S/SW	82
8-May-18	Tue	Mainly fine and hot. Moderate southerly winds.	28.4	25.4	8.7	S/SE	87.2
9-May-18	Wed	Moderate to fresh easterly winds, strong offshore.	5.4	23.6	14.9	E	89
10-May-18	Thu	Moderate east to southeasterly winds.	8	22.4	23.1	E	88
11-May-18	Fri	Mainly cloudy. Sunny intervals tomorrow.	1	23.1	16	E	85.5
12-May-18	Sat	Fine. Hot in the afternoon.	0	26.8	17	SW	85.5
13-May-18	Sun	Fine. Hot in the afternoon.	0	28.4	9.5	SW	74.5
14-May-18	Mon	Fine. Hot in the afternoon.	0	29.4	7.6	W/SW	77.2
15-May-18	Tue	Mainly fine and hot. Moderate southerly winds.	0	29.2	9	S/SE	71.5
16-May-18	Wed	Mainly fine and hot. Moderate southerly winds.	0	28.9	7.3	E/SE	71.2
17-May-18	Thu	Mainly fine and hot. Moderate southerly winds.	0	29.5	7.6	S/SW	72
18-May-18	Fri	Fine and very hot. Light to moderate southwesterly winds.	28.4	30.7	7.7	S/SW	74.7
19-May-18	Sat	Fine and very hot. Light to moderate southwesterly winds.	0	30.7	8.0	SW	70
20-May-18	Sun	Fine and very hot. Light to moderate southwesterly winds.	0	30.9	7.8	SW	66.5
21-May-18	Mon	Fine and very hot. Light to moderate southwesterly winds.	0	30.9	7	SE	70
22-May-18	Tue	Mainly fine and very hot.	0	30.4	8.4	SE	63.5
23-May-18	Wed	Mainly fine and very hot.	0	30.6	8.2	W/SW	66.2
24-May-18	Thu	Mainly fine and very hot.	0	30.3	11.6	E/SE	73.5
25-May-18	Fri	Sunny periods. Very hot	Trace	30	8.4	E/SE	67
26-May-18	Sat	Sunny periods. Very hot	0.9	31	8.9	SE	68
27-May-18	Sun	Sunny periods. Very hot	3.4	30.5	11.6	W/SW	71.7
28-May-18	Mon	Sunny periods. Very hot with isolated showers	0	31.3	10.2	SW	67.2
29-May-18	Tue	Fine. Very hot in the afternoon.	0	32.1	10.6	W/SW	66
30-May-18	Wed	Fine and very hot. Light to moderate southwesterly winds.	0	32.3	9.4	SW	68
31-May-18	Thu	Mainly fine and very hot.	0	32.1	9.2	SW	64.5

Appendix K

Waste Flow Table

Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

Monthly Summary Waste Flow Table for 2018 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	30.706	19.998	10.550	0.000	0.158	1.191	132.060	0.000	0.000	0.000	0.013
Feb	23.014	12.020	10.887	0.000	0.107	1.569	0.000	0.000	0.000	0.000	0.008
Mar	18.783	10.024	8.660	0.000	0.099	0.736	471.850	0.326	0.000	0.000	0.011
Apr	26.557	15.018	11.460	0.007	0.072	0.627	183.610	0.000	0.000	0.000	0.009
May	22.351	15.430	6.921	0.000	0.000	0.449	142.570	0.304	0.000	0.000	0.012
Jun											
Sub-total	121.411	72.490	48.478	0.007	0.436	4.572	930.090	0.630	0.000	0.000	0.054
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	121.411	72.490	48.478	0.007	0.436	4.572	930.090	0.630	0.000	0.000	0.054

Notes:

- (1) The performance targets are given in PS Clause 1.119 (14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m³) and inert C&D materials (2 t/m³).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m³ material in 1 trip.
- (7) The cut-off date of this summary is 20th of each month.

Name of Department: CEDDContract No. : NE/2016/05**Monthly Summary Waste Flow Table for 2018** (year)**[PS Clause 1.129]**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan	0.046	0.00	0.001	0.00	0.045	0.00	0.00	0.00	0.00	0.00	0.0006
Feb	0.089	0.00	0.001	0.00	0.088	0.00	0.00	0.00	0.00	0.00	0.0028
Mar	0.129	0.00	0.001	0.00	0.129	0.00	0.00	0.00	0.00	0.00	0.0004
Apr	1.296	0.00	0.001	0.00	1.295	0.00	0.00	0.00	0.00	0.00	0.071
May	0.455	0.00	0.024	0.00	0.431	0.00	0.00	0.00	0.00	0.00	0.040
June											
Sub-total											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total											

- Notes:
- (1) The performance targets are given in PS Clause 6.14
 - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³.

Appendix L

Implementation Schedule for Environmental Mitigation Measures

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
Dust Impact (Contraction Phase)						
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V
S4.7.6	Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: <ul style="list-style-type: none">Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period.The port ion of any road leading only to construction ion site that is	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</p> <ul style="list-style-type: none"> Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet ; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representative dust monitoring station	All construction sites where practicable	V	N/A
Noise Impact (Contraction Phase)						
S5.6.9	<p>Implement the following good site management practices:</p> <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in 	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	intermittent use should be shut down between work periods or should be throttled down to a minimum; <ul style="list-style-type: none"> plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 					
S5.6.11 to S5.6.13	Use of “ Quiet ” Plant and Working Methods.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	V	V
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A
S5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representative Noise monitoring stations	V	N/A
Water Quality Impact (Contraction Phase)						
S6.6.3	<u>Construction Runoff</u>	Control construction runoff	Contractor	All	@	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sediment at silt tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures 			construction sites		

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</p> <ul style="list-style-type: none"> Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction ion materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events. All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors 					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</p> <ul style="list-style-type: none"> Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers. 					
S6.6.6 and 6.6.7	<p><u>Sewage from Workforce</u></p> <ul style="list-style-type: none"> Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m³ and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m³/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental 	Handling of site sewage	Contractor	All construction sites	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure					
S6.6.8 and 6.6.9	<u>Accidental Spillage</u> To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	@	@
S6.6.11-S6.6.14	<u>Groundwater from Contaminated Area</u> The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCBs should be removed as necessary by installing the petrol interceptor.					
Waste Management (Construction Phase)						
S8.5.2	<u>Good Site Practice</u> The following good site practices are recommended throughout the construction activities: <ul style="list-style-type: none"> • nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; • training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; • provision of sufficient waste disposal points and regular collection for disposal; • appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize waste generation during construction	Contractor	All construction sites	V	@
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the ETWB TC(W) No. 19/2005 for construction phase. The EMP should be submitted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize waste generation during construction	Contractor	All construction sites	V	V
S8.5.3	<u>Waste Reduction Measures</u> Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following	Reduce waste generation	Contractor	All construction sites where	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction ion materials; plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 			practicable		
S8.5.5	<p><u>Storage of Waste</u></p> <p>The following recommendation should be implemented to minimize the impacts:</p> <ul style="list-style-type: none"> waste such as soil should be handled and stored well to ensure secure containment ; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 	Minimize waste impacts from storage	Contractor Contractor	All construction ion sites	V	V
S8.5.6	<p><u>Collection and Transportation of Waste</u></p> <p>The following recommendation should be implemented to minimize the impacts:</p> <ul style="list-style-type: none"> remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste impacts from storage	Contractor	All construction sites	V	@
S8.5.8	<p><u>Excavated and C&D Material</u></p> <p>Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be</p>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	@

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>implemented in handling the excavated and C&D materials:</p> <ul style="list-style-type: none"> maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; <p>The recommended C&D materials handling should include:</p> <ul style="list-style-type: none"> On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing Provision of wheel wash facilities 					
S8.5.15	<p><u>Contaminated Soil</u></p> <p>As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.</p>	Remediate contaminated soil	Contractor	All construction sites where applicable	@	@
S8.5.17	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V
S8.5.18	<p><u>General Waste</u></p> <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	@

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<p>general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</p> <ul style="list-style-type: none"> A reputable waste collector should be employed to remove general refuse on a daily basis. 					
S8.5.19	<p><u>Sewage</u></p> <ul style="list-style-type: none"> The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	V
Ecology (Contraction Phase)						
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	NA
10.7.10	<p>Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include:</p> <ul style="list-style-type: none"> Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses; Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works; To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site; 	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	NA

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<ul style="list-style-type: none"> Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses; Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses; Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses; Exposed soil will be covered as quickly as possible following formation works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes; Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site; Construction effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction site will be minimised via the following in descending order: reuse, recycling and treatment ; Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used; Silt traps will be installed at points where drainage from the site enters local watercourses; Appropriate sanitary facilities for on-site workers will be provided; The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works will be considered. 					
S.10.7.1 1	<p>Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:</p> <ul style="list-style-type: none"> Potential emergency situations; Chemicals or hazardous materials used on-site (and their location); Emergency response team; Emergency response procedures; List of emergency telephone hot lines; 	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	N/A	NA

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
					Contract 1	Contract 2
	<ul style="list-style-type: none"> Locations and types of emergency response equipment , and Training plan and testing for effectiveness. 					
Landscape and visual (Contraction Phase)						
S11.14.2 3, Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	@
S11.14.2 3, Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with LAO GN No. 7/2007, ETWB TCW No. 29/2004 and 10/2013 . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A
S11.14.2 3, Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V
S11.14.2 3, Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A
S11.14.2 3, Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V

Legend: V = implemented; x = not implemented; @ = partially implemented; * = pending to be implemented; N/A = not applicable

Appendix M

Complaint Log
And
Investigation Report for Complaint

Appendix M1**Cumulative Complaint and Summons/ prosecution**

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	3	0
March 2018	0	0
April 2018	1 (#)	0
May 2018	1	0
Overall Total	27	0

#updated in May 2018

Appendix M2 Complaint Log

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/300/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 9 Aug 2017	TCS00864/16/300/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/300/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00019 373-17)	day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/300/F0093
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD	EPD (ref. N08/RE/00019428-17)	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM			TCS00864/16/300/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/300/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD	EPD (ref.N08/RE/00023 986-17)	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864/16/300/F0097

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00024557-17)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 15 Nov 2017	TCS00864/16/300/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.	no comment by IEC on 18 Oct 2017	TCS00864/16/300/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/RE/00031074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.			TCS00864/16/300/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/RE/00029489-17)	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/300/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref. N08/RE/00032407-17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future			TCS00864/16/300/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥，令他達貴樓的住所受到大塵影響，要求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/300/F0100

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤又再於早上 07:45 開始傳出機器不停採石的噪音(幾乎每日在 08:00-19:00 進行工程),已持續一年,他全家人受到滋擾。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/300/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	1. 智泰樓面向安達臣地盤方向,有照射燈深夜時分仍然常開,影響居民正常睡眠質素,照成一定的精神壓力。 2. 隔音布未固定,大風吹過發出極大的聲浪	To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/300/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人投訴由早上八時半至下午六時聽到採鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	no comment by IEC on 13 Dec 2017	TCS00864/16/300/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/300/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD	EPD (ref. N08/RE/00029489-17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/300/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	Resident of Sau Yee House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to 7am).	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/300/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞了十多天,一直無灑水,四周非常灰塵。投訴人住於安達邨,投訴安達臣道石礦場有大地盤,地盤大車工作時間不停出入揚起沙塵,吹到安達邨,影響空氣環境,要求部門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/16/300/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018. It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Feb 2018	TCS00864/16/300/F0129

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	She is irritated by the construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very close to the residents nearby.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/16/300/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出，白天噪音過大，可否加裝隔音板?高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	no comment by IEC on 22 Feb 2018	TCS00864/16/300/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/300/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民，投訴人是返夜班，一年半以來長期受對出地盤日間探石仔噪音滋擾，由於單位與地盤太近，堅持環保署跟進及回覆如何處理及減低噪音，他亦要求知道何日完工。	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864/16/300/F0143

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864/16/300/F0160b
27	25-Apr-18	7-May-18	Junction of Hiu Kwong Street and Hiu Ming Street	A school but name of school not disclosed	Construction Noise	EPD	NA	This case is considered as an enquiry and no investigation is required under the EM&A Programme.		NA	NA
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01)在入夜 19:00 後仍見到有長臂喉工程車在運作，及持續產生大噪音及閃燈，非常擾民。	The IR is under reviewed by ET.		