



Civil Engineering and Development Department  
New Territories East Development Office  
Suite 1213 Chinachem Golden Plaza  
77 Mody Road  
Tsim Sha Tsui East  
Kowloon

Your reference:

Our reference: HKCEDD10/50/105775

Date: 27 May 2019

Attention: Mr Leung Siu Kau, Kelvin

**BY POST**

Dear Sirs

Agreement No.: NTE 08/2016  
Independent Environmental Checker for Development of Anderson Road Quarry Site –  
Site Formation and Associated Infrastructure Works  
Monthly Environmental Monitoring and Audit Report (April 2019)

We refer to the emails of 21 and 23 May 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (April 2019) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (April 2019).

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Hazel Chan or Mr Ricky Lau on 2618 2831.

Yours faithfully  
ANEWR CONSULTING LIMITED

Adi Lee  
Independent Environmental Checker

LYMA/CWA/lhnh



cc CEDD – Mr Matthew Fung (email: mphfung@cedd.gov.hk)  
AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com)  
AECOM – Mr Vincent Y H Yuen (email: c2-srec3@arqaecom.com)  
AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com)  
AUES – Mr T W Tam (email: twtam@fordbusiness.com)

**JOB No.: TCS00864/16**

**CEDD SERVICE CONTRACT NO. NTE/07/2016**  
**ENVIRONMENTAL TEAM FOR DEVELOPMENT OF**  
**ANDERSON ROAD QUARRY SITE – SITE FORMATION**  
**AND ASSOCIATED INFRASTRUCTURE WORKS**

**MONTHLY ENVIRONMENTAL MONITORING AND AUDIT**  
**REPORT (APRIL 2019)**

**PREPARED FOR**  
**CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT**  
**(CEDD)**

| <b>Date</b> | <b>Reference No.</b>    | <b>Prepared By</b>  | <b>Certified By</b>  |
|-------------|-------------------------|---|--|
| 23 May 2019 | TCS00864/16/600/R0269v2 | <br>Nicola Hon<br>(Environmental Consultant) | <br>Tam Tak Wing<br>(Environmental Team Leader) |

| <b>Version</b> | <b>Date</b> | <b>Remarks</b>                |
|----------------|-------------|-------------------------------|
| 1              | 10 May 2019 | First Submission              |
| 2              | 23 May 2019 | Amended against IEC's comment |
|                |             |                               |



Civil Engineering and Development Department  
New Territories East Development Office  
Suite 1213 Chinachem Golden Plaza  
77 Mody Road  
Tsim Sha Tsui East  
Kowloon

Your reference:

Our reference: HKCEDD10/50/105775

Date: 27 May 2019

Attention: Mr Leung Siu Kau, Kelvin

**BY POST**

Dear Sirs

Agreement No.: NTE 08/2016  
Independent Environmental Checker for Development of Anderson Road Quarry Site –  
Site Formation and Associated Infrastructure Works  
Monthly Environmental Monitoring and Audit Report (April 2019)

We refer to the emails of 21 and 23 May 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (April 2019) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (April 2019).

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Hazel Chan or Mr Ricky Lau on 2618 2831.

Yours faithfully  
ANEWR CONSULTING LIMITED

Adi Lee  
Independent Environmental Checker

LYMA/CWA/lhnh

cc CEDD – Mr Matthew Fung (email: mphfung@cedd.gov.hk)  
AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com)  
AECOM – Mr Vincent Y H Yuen (email: c2-srec3@arqaecom.com)  
AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com)  
AUES – Mr T W Tam (email: twtam@fordbusiness.com)

## EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 25<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 April 2019** (hereinafter ‘the Reporting Period’).

## ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

| Environmental Aspect | Environmental Monitoring Parameters / Inspection | Reporting Period                      |                 |
|----------------------|--|---------------------------------------|-----------------|
|                      |  | Number of Active Monitoring Locations | Total Occasions |
| Air Quality          | 1-hour TSP                                       | 5                                     | 90              |
|                      | 24-hour TSP                                      | 4                                     | 30              |
| Construction Noise   | $L_{eq(30min)}$ Daytime                          | 5                                     | 25              |
|                      | $L_{eq(30min)}$ Daytime for Contract NE/2017/03  | 3                                     | 15              |

## BREACH OF ACTION AND LIMIT (A/L) LEVELS

No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded nor noise complaint (which triggered Action Level) were received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

| Environmental Aspect | Monitoring Parameters   | Action Level | Limit Level | Event & Action |               |                    |
|----------------------|-------------------------|--------------|-------------|----------------|---------------|--------------------|
|                      |                         |              |             | NOE Issued     | Investigation | Corrective Actions |
| Air Quality          | 1-hour TSP              | 0            | 0           | 0              | NA            | NA                 |
|                      | 24-hour TSP             | 0            | 0           | 0              | NA            | NA                 |
| Construction Noise   | $L_{eq(30min)}$ Daytime | 0            | 0           | 0              | NA            | NA                 |

**ENVIRONMENTAL COMPLAINT**

ES06 In the Reporting Period, no environmental complaint was received.

**NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS**

ES07 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

**REPORTING CHANGE**

ES08 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. Impact noise monitoring was performed at these three additional noise monitoring locations since December 2018.

**SITE INSPECTION**

ES09 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 1** was carried out by the RE, ET and Contractor on **3<sup>rd</sup>, 11<sup>th</sup>, 16<sup>th</sup> and 23<sup>rd</sup> April 2019** in which IEC joined the site inspection with SSEMC on **11<sup>th</sup> April 2019**. No non-compliance was noted during the site inspection.

ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 2** was carried out by the RE, ET and Contractor on **3<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 24<sup>th</sup> and 30<sup>th</sup> April 2019** in which IEC joined the site inspection with SSEMC on **24<sup>th</sup> April 2019**. No non-compliance was noted during the site inspection.

ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for **Contract 3** was carried out by the RE, ET and Contractor on **4<sup>th</sup>, 11<sup>th</sup>, 16<sup>th</sup> and 25<sup>rd</sup> April 2019** in which IEC joined the site inspection with SSEMC on **16<sup>th</sup> April 2019**. No non-compliance was noted during the site inspection.

**FUTURE KEY ISSUES**

ES12 As wet season is approaching, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.

ES13 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.

ES14 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

ES15 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.

**Table of Contents**

|   |           |
|---|-----------|
| <b>1. INTRODUCTION</b>                                    | <b>1</b>  |
| 1.1 PROJECT BACKGROUND                                    | 1         |
| 1.2 REPORT STRUCTURE                                      | 1         |
| <b>2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>  | <b>2</b>  |
| 2.1 CONSTRUCTION CONTRACT PACKAGING                       | 2         |
| 2.2 PROJECT ORGANIZATION                                  | 3         |
| 2.3 CONSTRUCTION PROGRESS                                 | 3         |
| <b>3. SUMMARY OF IMPACT MONITORING REQUIREMENTS</b>       | <b>6</b>  |
| 3.1 GENERAL   | 6         |
| 3.2 MONITORING PARAMETERS                                 | 6         |
| 3.3 MONITORING LOCATIONS                                  | 6         |
| 3.4 MONITORING FREQUENCY AND PERIOD                       | 9         |
| 3.5 MONITORING EQUIPMENT                                  | 9         |
| 3.6 MONITORING METHODOLOGY                                | 10        |
| 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS               | 12        |
| 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL                | 13        |
| <b>4. AIR QUALITY MONITORING</b>                          | <b>14</b> |
| 4.1 GENERAL   | 14        |
| 4.2 RESULTS OF AIR QUALITY MONITORING                     | 14        |
| <b>5. CONSTRUCTION NOISE MONITORING</b>                   | <b>16</b> |
| 5.1 GENERAL   | 16        |
| 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH           | 16        |
| <b>6. WASTE MANAGEMENT</b>                                | <b>17</b> |
| 6.1 GENERAL WASTE MANAGEMENT                              | 17        |
| 6.2 RECORDS OF WASTE QUANTITIES                           | 17        |
| <b>7. SITE INSPECTION</b>                                 | <b>18</b> |
| 7.1 REQUIREMENTS  | 18        |
| 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH    | 18        |
| <b>8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>      | <b>21</b> |
| 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION      | 21        |
| <b>9. IMPLEMENTATION STATUS OF MITIGATION MEASURES</b>    | <b>23</b> |
| 9.1 GENERAL REQUIREMENTS                                  | 23        |
| 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH | 23        |
| 9.3 KEY ISSUES FOR THE COMING MONTH                       | 24        |
| <b>10. CONCLUSIONS AND RECOMMENDATIONS</b>                | <b>26</b> |
| 10.1 CONCLUSIONS  | 26        |
| 10.2 RECOMMENDATIONS                                      | 26        |

**LIST OF TABLES**

|           |  |
|-----------|--|
| TABLE 2-1 | STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1 |
| TABLE 2-2 | STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2 |
| TABLE 2-3 | STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3 |
| TABLE 3-1 | SUMMARY OF EM&A REQUIREMENTS                                   |
| TABLE 3-2 | IMPACT MONITORING STATIONS - AIR QUALITY                       |
| TABLE 3-3 | IMPACT MONITORING STATIONS - CONSTRUCTION NOISE                |
| TABLE 3-4 | ADDITIONAL IMPACT MONITORING STATIONS – CONSTRUCTION NOISE     |
| TABLE 3-5 | AIR QUALITY MONITORING EQUIPMENT                               |
| TABLE 3-6 | CONSTRUCTION NOISE MONITORING EQUIPMENT                        |
| TABLE 3-7 | ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING             |
| TABLE 3-8 | ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE                 |
| TABLE 4-1 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)   |
| TABLE 4-2 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)   |
| TABLE 4-3 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)   |
| TABLE 4-4 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)   |
| TABLE 4-4 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)   |
| TABLE 5-1 | SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS               |
| TABLE 6-1 | SUMMARY OF QUANTITIES OF INERT C&D MATERIALS                   |
| TABLE 6-2 | SUMMARY OF QUANTITIES OF C&D WASTES                            |
| TABLE 7-1 | SITE OBSERVATIONS OF CONTRACT 1                                |
| TABLE 7-2 | SITE OBSERVATIONS OF CONTRACT 2                                |
| TABLE 7-3 | SITE OBSERVATIONS OF CONTRACT 3                                |
| TABLE 8-1 | STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS                |
| TABLE 8-2 | STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS                   |
| TABLE 8-3 | STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION               |
| TABLE 9-1 | ENVIRONMENTAL MITIGATION MEASURES                              |

**LIST OF APPENDICES**

|            |   |
|------------|---|
| APPENDIX A | LAYOUT PLAN OF THE PROJECT  |
| APPENDIX B | ORGANIZATION CHART  |
| APPENDIX C | THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME   |
| APPENDIX D | MONITORING LOCATIONS FOR IMPACT MONITORING  |
| APPENDIX E | CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND<br>HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY |
| APPENDIX F | EVENT AND ACTION PLAN   |
| APPENDIX G | IMPACT MONITORING SCHEDULE  |
| APPENDIX H | DATABASE OF MONITORING RESULT   |
| APPENDIX I | GRAPHICAL PLOTS FOR MONITORING RESULT   |
| APPENDIX J | METEOROLOGICAL DATA   |
| APPENDIX K | WASTE FLOW TABLE  |
| APPENDIX L | IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES   |
| APPENDIX M | COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT  |

## 1. INTRODUCTION

### 1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on **17<sup>th</sup> January 2017 to 30<sup>th</sup> January 2017, 16<sup>th</sup> February 2017 to 2<sup>nd</sup> March 2017 and 26<sup>th</sup> March 2017 to 8<sup>th</sup> April 2017**. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on **9 May 2017** for endorsement.
- 1.1.5 This is the **25<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 April 2019**.

### 1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

|                   |   |
|-------------------|---|
| <b>Section 1</b>  | <i>Introduction</i>                                   |
| <b>Section 2</b>  | <i>Project Organization and Construction Progress</i> |
| <b>Section 3</b>  | <i>Summary of Impact Monitoring Requirements</i>      |
| <b>Section 4</b>  | <i>Air Quality Monitoring</i>                         |
| <b>Section 5</b>  | <i>Construction Noise Monitoring</i>                  |
| <b>Section 6</b>  | <i>Water Quality Monitoring</i>                       |
| <b>Section 7</b>  | <i>Waste Management</i>                               |
| <b>Section 8</b>  | <i>Site Inspections</i>                               |
| <b>Section 9</b>  | <i>Environmental Complaints and Non-Compliance</i>    |
| <b>Section 10</b> | <i>Implementation Status of Mitigation Measures</i>   |
| <b>Section 11</b> | <i>Conclusions and Recommendations</i>                |



## **2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**

### **2.1 CONSTRUCTION CONTRACT PACKAGING**

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in [Appendix A](#).

#### Contract 1 (Contract No. NE/2016/01)

2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:

- Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
- Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end and a public transport terminus at the northern end at the ARQ site;
- Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
- Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

#### Contract 2 (Contract No. NE/2016/05)

2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:

- (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, lift towers with associated staircase and lifts:-
  - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
  - (b) Linking the proposed “Footbridge Link at Sau Ming Road” with Hiu Ming Street (E2, C1 and E3)
  - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
- (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
- (iii) Associated landscape works;
- (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
- (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

#### Contract 3 (Contract No. NE/2017/03)

2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:

- (i) Site formation and road works in the following sections:-
  - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
  - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
  - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
- (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-

- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
  - (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
  - (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

## 2.2 PROJECT ORGANIZATION

- 2.2.1 The project organization for Contracts 1 and 2 is shown in [Appendix B](#).

## 2.3 CONSTRUCTION PROGRESS

- 2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in [Appendix C](#) while the construction program for Contract 3 has not yet provided by the Contractor in this Reporting Period. As provided by the Contractors, the major construction activities conducted in the Reporting Period are summarized in below.

### Contract 1 (NE/2016/01)

1. Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
2. Excavation of footing at South and North Towers of Pedestrian Connectivity System B (PSCB);
3. Excavation works for Subway of PCSB;
4. Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
5. Construction of drainage works near the box culvert BC1 and BC2;
6. Construction of drainage works at Road L1 between Road L3 and Road 5;
7. Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
8. Construction of box culvert BC2 of Bay 5, 6, 7 and 11;
9. Construction of water mains at Road L5;
10. Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;
11. Road Improvement Works at Po Lam Road
12. Tunneling works at West Portal
13. Site formation works at slope A1 of East Portal and slope A3 West Portal
14. Excavation works for Water Pumping Station area;
15. Backfilling works for Retaining Wall RWA 13 and RWA 14;
16. Base slabs and walls at Salt and Fresh Water Reservoir;
17. Retaining walls of Artificial Flood Attenuation Lake;
18. Construction of U channels for the area of Portal B8 and KW Asphalt Plant;
19. Construction of walls and columns works for Underground Stormwater Retention Tank (USRT)
20. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5

### Contract 2 (NE/2016/05)

1. Portion 1: Excavation and shoring works for E1 – PC3 & E1 –PC5; piling works for Pile Cap E1 – PC3 and construction of Pier E1-P1
2. Portion 2: Continue rock slope excavation for E3-ST1 and E3-F1; rock excavation for E3-F1; existing lighting removal and installation of rock dowel
3. Portion 3: Relocation of existing pedestrian crossing
4. Portion 4: Rectification of defects
5. Portion 5: - Excavation and Shoring works for covered walkway footing BBI-NB-F2, F1a,F1b; footing Construction for Northern and Southern High Mast; Relocation of

High Masts and drainage Works

- Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork, reinforcement and place concrete for RWE12

Contract 3 (NE/2017/03)

- Setup Temporary Traffic Arrangement (TTA) on the road (all area);
- Erect hoarding and construct haul road at RIW1, RIW2 and RIW3;
- Aquilaria Sinensis* root pruning at Portion B;
- Socketed H-pile works at PC-E11
- ELS works for footing construction at PC-System A;
- Excavate works for footing construction at BBI Public Toilet
- Tree felling works and tree transplant works at RIW1, RIW2, RIW3, PC-E8;
- Utilities mapping on RIW3;

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in **Tables 2-1, 2-2 and 2-3**.

**Table 2-1 Status of Environmental Licenses and Permits of the Contract 1**

| Item | Description   | License/Permit Status                  |              |                |        |
|------|---|--|--------------|----------------|--------|
|      |   | Permit no./ account no./ Ref. no.      | Valid Period |                | Status |
|      |   |  | From         | To             |        |
| 1    | Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation | EPD ref. no. 411762                    | NA           | NA             | valid  |
|      | Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation | EPD ref. no. 412730                    | NA           | NA             | valid  |
| 2    | Chemical Waste Producer Registration  | Registration no. WPN 5213-292-C4115-01 | 15 Feb 17    | End of project | valid  |
| 3    | Water Pollution Control Ordinance – Discharge License                                   | WT00027252-2017                        | 20 Mar 17    | 31 Mar 22      | valid  |
| 4    | Waste Disposal Regulation – Billing Account for Disposal of Construction Waste          | Account no. 7026925                    | 20 Jan 17    | End of project | valid  |
| 5    | Construction Noise Permit   | GW-RE0060-19                           | 4 Feb 19     | 3 May 19       | valid  |

**Table 2-2 Status of Environmental Licenses and Permits of the Contract 2**

| Item | Description   | License/Permit Status                  |              |                |        |
|------|---|--|--------------|----------------|--------|
|      |   | Permit no./ account no./ Ref. no.      | Valid Period |                | Status |
|      |   |  | From         | To             |        |
| 1    | Notification pursuant to Air pollution Control (Construction Dust) Regulation | EPD ref. no. 312173                    | NA           | NA             | valid  |
| 2    | Chemical Waste Producer Registration  | Registration no. WPN 5213-294-K2890-08 | 3 Jul 17     | End of Project | Valid  |
| 3    | Water Pollution Control   | WT00028685-2017                        | 02 Aug 17    | 31 Aug 22      | Valid  |

| Item | Description   | License/Permit Status                |              |                   |        |
|------|---|--------------------------------------|--------------|-------------------|--------|
|      |   | Permit no./ account<br>no./ Ref. no. | Valid Period |                   | Status |
|      |   |                                      | From         | To                |        |
|      | Ordinance – Discharge<br>License  | WT00028686-2017                      | 02 Aug 17    | 31 Aug 22         | Valid  |
|      |   | WT00028687-2017                      | 02 Aug 17    | 31 Aug 22         | Valid  |
| 4    | Waste Disposal<br>Regulation – Billing<br>Account for Disposal of<br>Construction Waste | Account no.7027548                   | 12 Apr 17    | End of<br>project | Valid  |

Table 2-3 Status of Environmental Licenses and Permits of the Contract 3

| Item | Description  | License/Permit Status  |                           |                   |        |
|------|--|--|---------------------------|-------------------|--------|
|      |  | Permit no./ account no./<br>Ref. no.   | Valid Period              |                   | Status |
|      |  |  | From                      | To                |        |
| 1    | Form NA –<br>Notification<br>pursuant to Air<br>Pollution Control<br>(Construction Dust)<br>Regulation | Notification to EPD on 29 May 2018.  |                           |                   |        |
| 2    | Chemical Waste<br>Producer<br>Registration   | <b><u>For Area R1W3 (E11)</u></b><br>Registration no. WPN :<br>5213-294-C4239-04 | 6-Aug-18                  | End of<br>Project | Valid  |
|      |  | <b><u>For Area System A</u></b><br>Registration no. WPN:<br>5213-293-C4239-05    | 6-Aug-18                  | End of<br>Project | Valid  |
|      |  | <b><u>For Area System B</u></b><br>Registration no. WPN<br>5213-294-C4239-03     | 6-Aug-18                  | End of<br>Project | Valid  |
|      |  | <b><u>For Area E8</u></b><br>Registration no. WPN<br>5213-292-C4239-06           | 6-Aug-18                  | End of<br>Project | Valid  |
| 3    | Water Pollution<br>Control Ordinance<br>– Discharge<br>License   | <b><u>For Area R1W3 (E11)</u></b><br>WT00032742-2018                             | 18-Jan-19                 | 31-Jan-24         | Valid  |
|      |  | <b><u>For Area System A</u></b><br>WT00033223-2019                               | 31-Jan-19                 | 31-Jan-24         | Valid  |
|      |  | <b><u>For Area System B</u></b>  | Pending approval from EPD |                   |        |
|      |  | <b><u>For Area E8</u></b><br>WT00033299-2019                                     | 5-Mar-19                  | 5-Mar-24          | Valid  |
| 4    | Waste Disposal<br>Regulation –<br>Billing Account for<br>Disposal of<br>Construction Waste             | Account no.7031075   | 20 July<br>2018           | End of<br>project | Valid  |
| 5    | Construction Noise<br>Permit   | GW-RE0131-19   | 26 Feb 19                 | 25 May 19         | Valid  |
| 6    | Construction Noise<br>Permit   | GW-RE0058-19   | 18 Feb 19                 | 17 May 19         | Valid  |

### 3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

#### 3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality; and
- Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

**Table 3-1 Summary of EM&A Requirements**

| Environmental Issue | Parameters   |
|---------------------|--|
| Air Quality         | <ul style="list-style-type: none"> <li>• 1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>• 24-hour TSP by High Volume Air Sampler</li> </ul>   |
| Noise               | <ul style="list-style-type: none"> <li>• Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday</li> <li>• Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.</li> </ul> |

#### 3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

**Table 3-2 Impact Monitoring Stations – Air Quality**

| ID        | ASR ID in EIA | Location in the EM&A Manual   | Identified Location during Site Visit   | Status            |
|-----------|---------------|---|---|-------------------|
| AMS-1     | ACYC-01       | Chi Yum Ching She   | Ground of Chi Yum Ching facing the project site   | Active            |
| AMS-2 (#) | DARB-13       | Block 8, Site B   | Ground of Fung Tai House of On Tai Estate   | Active            |
| AMS-3     | DARC-16       | Planned Clinic and Community Centre, Site C2<br><small>Note 1</small> | Ground of Planned Clinic and Community Centre facing Anderson Road                            | Not yet commenced |
| AMS-4     | DARC-26       | Planned School, Site C2<br><small>Note 2</small>                      | Ground of Planned School facing Anderson Road   | Not yet commenced |
| AMS-5     | DARE-06       | Block 5, DAR Site E   | Main roof of Oi Tat House of On Tat Estate facing the project site                            | Active            |
| AMS-6     | DARE-17       | Block 9, Site E   | Main roof of Hau Tat House of On Tat Estate facing the project site                           | Active            |
| AMS-7     | AMYT-04       | Ma Yau Tong Village   | Balcony at 2 <sup>nd</sup> floor of Village House Anderson Road No. 1 facing the project site | Active            |

*Note 1: The ASR is under construction and not yet in operation.*

*Note 2: The ASR is not yet constructed.*

*(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.*

- 3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.
- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
- (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
  - (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
    - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
    - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
  - (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
    - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
    - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
    - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

### **Construction Noise**

- 3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter “NMS-4”) to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in **Table 3-3** and illustrated in **Appendix D**.

**Table 3-3 Impact Monitoring Stations – Construction Noise**

| ID                 | NSR ID in EIA                         | Location   | Status            |
|--------------------|---------------------------------------|--|-------------------|
| NMS-1              | Site C2 – School 05 <sup>Note 1</sup> | Ground of planned school at DAR facing the project site  | Not yet commenced |
| NMS-2              | Site E – School <sup>Note 1</sup>     | Ground area between the planned school and Him Tat House facing the project site                         | Not yet commenced |
| NMS-3              | Site C2 – R102 <sup>Note 1</sup>      | Ground of Ancillary Facilities Building facing the project site  | Not yet commenced |
| NMS-4*             | Oi Tat House                          | 1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site     | Active            |
| NMS-4a#            | Oi Tat House                          | Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site               | Active            |
| NMS-5#             | Hau Tat House                         | 22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site. | Active            |
| NMS-6 <sup>~</sup> | Yung Tai House of On Tai Estate       | Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)            | Active            |
| NMS-7 <sup>~</sup> | Chi Tai House of On Tai Estate        | Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site              | Active            |
| NMS-8 <sup>^</sup> | No. 3-4 Ma Yau Tong Village           | 1m from the exterior of the building façade and facing the construction site                             | Active            |

Note 1: The NSR is under construction and not yet in operation.

Remark:

- (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (<sup>~</sup>) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- (<sup>^</sup>) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

#### Addition Construction Noise Monitoring Location

- 3.3.5 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in **Table 3-4** below and illustrated in **Appendix D**.

**Table 3-4 Additional Impact Monitoring Stations – Construction Noise**

| ID  | Location                      | Description   |
|-----|-------------------------------|---|
| CN1 | Holm Glad College             | Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8                   |
| CN2 | Leung Shek Chee College       | Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8             |
| CN3 | Oi Tat House of On Tat Estate | Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A |

**3.4 MONITORING FREQUENCY AND PERIOD**

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works throughout the construction period
- 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:

- one set of Leq(30min) measurements between 07:00 and 19:00 hours on normal weekdays

**3.5 MONITORING EQUIPMENT**

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.2 All equipment to be used for air quality monitoring is listed in **Table 3-5**.

**Table 3-5 Air Quality Monitoring Equipment**

| Equipment   |                         | Model  |
|-------------|-------------------------|--|
| 24-hour TSP | High Volume Air Sampler | TISCH High Volume Air Sampler, HVS Model TE-5170 |
|             | Calibration Kit         | TISCH Model TE-5025A                             |
| 1- hour TSP | Portable Dust Meter     | Sibata LD-3B Laser Dust Monitor                  |

Noise Monitoring

3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms<sup>-1</sup>.

3.5.4 Noise equipment as perform for construction phase monitoring is listed in **Table 3-6**.

**Table 3-6 Construction Noise Monitoring Equipment**

| Equipment                     | Model                         |
|-------------------------------|-------------------------------|
| Integrating Sound Level Meter | B&K Type 2238                 |
| Calibrator                    | Rion NC-74                    |
| Portable Wind Speed Indicator | Anemometer AZ Instrument 8908 |



### 3.6 MONITORING METHODOLOGY

#### 1-hour TSP

3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:

- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
- (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

#### 24-hour TSP

3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8”x10” stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz

3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min will be properly set in accordance with the manufacturer’s instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-

- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the

HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.

- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate,  $Q_{std}$ , in  $m^3/min$ . Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in [Appendix E](#).

#### Noise Monitoring

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level ( $Leq$ ).  $Leq_{(30 \text{ min})}$  in six consecutive  $Leq_{(5 \text{ min})}$  measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in [Appendix E](#).

#### Meteorological Information

- 3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air

pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

### 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

**Table 3-7 Action and Limit Levels for Air Quality Monitoring**

| Monitoring Station | Action Level ( $\mu\text{g}/\text{m}^3$ ) |             | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |             |
|--------------------|---|-------------|--|-------------|
|                    | 1-hour TSP                                | 24-hour TSP | 1-hour TSP                               | 24-hour TSP |
| AMS-1              | 313                                       | 154         | 500                                      | 260         |
| AMS-2              | 319                                       | 165         | 500                                      | 260         |
| AMS-3              | 319                                       | 165         | 500                                      | 260         |
| AMS-4              | 315                                       | 165         | 500                                      | 260         |
| AMS-5              | 299                                       | 166         | 500                                      | 260         |
| AMS-6              | 303                                       | 168         | 500                                      | 260         |
| AMS-7              | 307                                       | 156         | 500                                      | 260         |

**Table 3-8 Action and Limit Levels for Construction Noise**

| Monitoring Location | Action Level  | Limit Level in dB(A)  |
|---------------------|---|---|
|                     | Time Period: 0700-1900 hours on normal weekdays     |   |
| NMS-1               | When one or more documented complaints are received | 75 dB(A) <sup>Note 1</sup> /<br>70 dB(A) <sup>Note 2</sup> / 65 dB(A) <sup>Note 2</sup> |
| NMS-2               |   |   |
| NMS-3               |   | 75 dB(A)  |
| NMS-4*              |   | 75 dB(A)  |
| NMS-4a#             |   | 75 dB(A)  |
| NMS-5#              |   | 75 dB(A)  |
| NMS-6~              |   | 75 dB(A)  |
| NMS-7~              |   | 75 dB(A)  |
| NMS-8^              |   | 75 dB(A)  |
| CN1+                |   | 70 dB(A) <sup>Note 2</sup> / 65 dB(A) <sup>Note 2</sup>                                 |
| CN2+                |   | 70 dB(A) <sup>Note 2</sup> / 65 dB(A) <sup>Note 2</sup>                                 |
| CN3+                |   | 75 dB(A)  |

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.

- 3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix F](#).

**3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL**

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

## 4. AIR QUALITY MONITORING

### 4.1 GENERAL

4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-2, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 was pending approval from Housing Authority, only 1-hour TSP monitoring was conducted at AMS-2. No monitoring was conducted at AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.

4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

### 4.2 RESULTS OF AIR QUALITY MONITORING

4.2.1 In the Reporting Period, a total of **90** events of 1-hour TSP monitoring and **30** events of 24-hours TSP were carried out and the monitoring results are summarized in *Tables 4-1 to 4-5*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

**Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)**

| Date            | 24-hour TSP ( $\mu\text{g}/\text{m}^3$ ) | 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |            |                         |                         |                         |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
|                 |  | Date                                    | Start Time | 1 <sup>st</sup> reading | 2 <sup>nd</sup> reading | 3 <sup>rd</sup> reading |
| 2-Apr-19        | 13                                       | 3-Apr-19                                | 13:10      | 64                      | 62                      | 63                      |
| 8-Apr-19        | 74                                       | 9-Apr-19                                | 9:13       | 70                      | 69                      | 71                      |
| 13-Apr-19       | 39                                       | 15-Apr-19                               | 9:07       | 61                      | 64                      | 59                      |
| 18-Apr-19       | 37                                       | 18-Apr-19                               | 15:07      | 54                      | 57                      | 53                      |
| 24-Apr-19       | - (#)                                    | 23-Apr-19                               | 9:13       | 56                      | 58                      | 63                      |
| 30-Apr-19       | - (#)                                    | 29-Apr-19                               | 9:22       | 74                      | 56                      | 67                      |
| Average (Range) | <b>41</b><br>(13 – 74)                   | Average (Range)                         |            | <b>62</b><br>(53 - 74)  |                         |                         |

(#) Due to power failure, no data was obtained.

**Table 4-2 Summary of 1-hour TSP Monitoring Results (AMS-2)**

| 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |            |                         |                         |                         |
|---|------------|-------------------------|-------------------------|-------------------------|
| Date                                    | Start Time | 1 <sup>st</sup> reading | 2 <sup>nd</sup> reading | 3 <sup>rd</sup> reading |
| 3-Apr-19                                | 9:08       | 65                      | 65                      | 64                      |
| 9-Apr-19                                | 9:37       | 65                      | 66                      | 67                      |
| 15-Apr-19                               | 13:17      | 63                      | 59                      | 59                      |
| 18-Apr-19                               | 12:27      | 60                      | 63                      | 59                      |
| 23-Apr-19                               | 9:37       | 77                      | 62                      | 63                      |
| 29-Apr-19                               | 9:41       | 68                      | 70                      | 72                      |
| Average (Range)                         |            | <b>65</b><br>(59 - 77)  |                         |                         |

**Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)**

| Date      | 24-hour TSP ( $\mu\text{g}/\text{m}^3$ ) | 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |            |                         |                         |                         |
|-----------|--|---|------------|-------------------------|-------------------------|-------------------------|
|           |  | Date                                    | Start Time | 1 <sup>st</sup> reading | 2 <sup>nd</sup> reading | 3 <sup>rd</sup> reading |
| 2-Apr-19  | 42                                       | 3-Apr-19                                | 9:27       | 65                      | 63                      | 62                      |
| 8-Apr-19  | 34                                       | 9-Apr-19                                | 9:11       | 62                      | 66                      | 61                      |
| 13-Apr-19 | 25                                       | 15-Apr-19                               | 9:39       | 57                      | 61                      | 60                      |
| 18-Apr-19 | 83                                       | 18-Apr-19                               | 9:08       | 59                      | 61                      | 57                      |
| 24-Apr-19 | 66                                       | 23-Apr-19                               | 9:33       | 68                      | 58                      | 49                      |
| 30-Apr-19 | 31                                       | 29-Apr-19                               | 9:16       | 47                      | 55                      | 67                      |

|                    |                               |                    |                               |
|--------------------|-------------------------------|--------------------|-------------------------------|
| Average<br>(Range) | <b>47</b><br><b>(25 – 83)</b> | Average<br>(Range) | <b>60</b><br><b>(47 - 68)</b> |
|--------------------|-------------------------------|--------------------|-------------------------------|

**Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)**

| Date               | 24-hour<br>TSP<br>( $\mu\text{g}/\text{m}^3$ ) | 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |               |                               |                         |                         |
|--------------------|--|---|---------------|-------------------------------|-------------------------|-------------------------|
|                    |  | Date                                    | Start<br>Time | 1 <sup>st</sup> reading       | 2 <sup>nd</sup> reading | 3 <sup>rd</sup> reading |
| 2-Apr-19           | 71   | 3-Apr-19                                | 9:58          | 62                            | 59                      | 59                      |
| 8-Apr-19           | 36   | 9-Apr-19                                | 12:48         | 66                            | 65                      | 64                      |
| 13-Apr-19          | 27   | 15-Apr-19                               | 9:59          | 58                            | 58                      | 60                      |
| 18-Apr-19          | 89   | 18-Apr-19                               | 9:20          | 55                            | 54                      | 52                      |
| 24-Apr-19          | 48   | 23-Apr-19                               | 13:02         | 65                            | 68                      | 70                      |
| 30-Apr-19          | 24   | 29-Apr-19                               | 13:12         | 68                            | 70                      | 62                      |
| Average<br>(Range) | <b>49</b><br><b>(24 – 89)</b>                  | Average<br>(Range)                      |               | <b>62</b><br><b>(52 – 70)</b> |                         |                         |

**Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)**

| Date               | 24-hour<br>TSP<br>( $\mu\text{g}/\text{m}^3$ ) | 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |               |                               |                         |                         |
|--------------------|--|---|---------------|-------------------------------|-------------------------|-------------------------|
|                    |  | Date                                    | Start<br>Time | 1 <sup>st</sup> reading       | 2 <sup>nd</sup> reading | 3 <sup>rd</sup> reading |
| 2-Apr-19           | 38   | 3-Apr-19                                | 13:47         | 78                            | 75                      | 74                      |
| 8-Apr-19           | 39   | 9-Apr-19                                | 13:26         | 65                            | 64                      | 66                      |
| 13-Apr-19          | 34   | 15-Apr-19                               | 14:21         | 61                            | 66                      | 59                      |
| 18-Apr-19          | 67   | 18-Apr-19                               | 13:11         | 61                            | 63                      | 62                      |
| 24-Apr-19          | 30   | 23-Apr-19                               | 13:22         | 58                            | 60                      | 62                      |
| 30-Apr-19          | 66   | 29-Apr-19                               | 13:03         | 63                            | 65                      | 68                      |
| Average<br>(Range) | <b>45</b><br><b>(30 – 67)</b>                  | Average<br>(Range)                      |               | <b>65</b><br><b>(58 – 78)</b> |                         |                         |

- 4.2.2 As shown in *Tables 4-1 to 4-5*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.

## 5. CONSTRUCTION NOISE MONITORING

### 5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

### 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

- 5.2.1 In the Reporting Period, a total of **25** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

**Table 5-1 Summary of Construction Noise Monitoring Results for Contract 1**

| Construction Noise Level ( $L_{eq30min}$ ), dB(A) |                 |      |      |      |      |
|---|-----------------|------|------|------|------|
| Date  | NMS4a           | NMS5 | NMS6 | NMS7 | NMS8 |
| 3-Apr-19  | 65              | 64   | 63   | 67   | 66   |
| 9-Apr-19  | 65              | 65   | 67   | 62   | 68   |
| 15-Apr-19   | 65              | 64   | 58   | 63   | 62   |
| 23-Apr-19   | 72              | 65   | 66   | 59   | 68   |
| 29-Apr-19   | 64              | 63   | 62   | 65   | 61   |
| <b>Limit Level</b>                                | <b>75 dB(A)</b> |      |      |      |      |

- 5.2.2 For the additional noise monitoring under Contract 3, a total of **15** events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

**Table 5-2 Summary of Construction Noise Monitoring Results for Contract 3**

| Construction Noise Level ( $L_{eq30min}$ ), dB(A) |  |  |                 |
|---|--|--|-----------------|
| Date  | CN1  | CN2  | CN3             |
| 3-Apr-19  | 61   | 61   | 65              |
| 9-Apr-19  | 61   | 61   | 66              |
| 15-Apr-19   | 62   | 59   | 65              |
| 23-Apr-19   | 59   | 63   | 65              |
| 29-Apr-19   | 63   | 64   | 66              |
| <b>Limit Level</b>                                | <b>70 dB(A)<sup>Note 1</sup> /<br/>65 dB(A)<sup>Note 1</sup></b> | <b>70 dB(A)<sup>Note 1</sup> /<br/>65 dB(A)<sup>Note 1</sup></b> | <b>75 dB(A)</b> |

*Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.*

- 5.2.3 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. However, no noise complaint (which triggered Action Level) was received under the Project and complaint details could be referred to Section 8.

## 6. WASTE MANAGEMENT

### 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

### 6.2 RECORDS OF WASTE QUANTITIES

6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

**Table 6-1 Summary of Quantities of Inert C&D Materials**

| Type of Waste   | Contract 1 |                   | Contract 2 |                   | Contract 3 |                   |
|---|------------|-------------------|------------|-------------------|------------|-------------------|
|   | Quantity   | Disposal Location | Quantity   | Disposal Location | Quantity   | Disposal Location |
| Total generated Inert C&D Materials ('000m <sup>3</sup> ) | 25.291     | -                 | 0.4395     | -                 | 1.505      | -                 |
| Hard Road and Large Broken Concrete                       | 2.964      | -                 | 0.394      | -                 | 0          | -                 |
| Reused in this Contract (Inert) ('000m <sup>3</sup> )     | 3.340      | -                 | 0.045      | -                 | 0          | -                 |
| Reused in other Projects (Inert) ('000m <sup>3</sup> )    | 6.422      | -                 | 0          | -                 | 0          | -                 |
| Disposal as Public Fill (Inert) ('000m <sup>3</sup> )     | 12.565     | TKO 137           | 0          | -                 | 1.505      | TKO 137           |

**Table 6-2 Summary of Quantities of C&D Wastes**

| Type of Waste                               | Contract 1 |                   | Contract 2 |                   | Contract 3 |                   |
|---|------------|-------------------|------------|-------------------|------------|-------------------|
|   | Quantity   | Disposal Location | Quantity   | Disposal Location | Quantity   | Disposal Location |
| Recycled Metal ('000kg)                     | 0          | -                 | 0          | -                 | 0          | License collector |
| Recycled Paper / Cardboard Packing ('000kg) | 0.010      | License collector | 0          | -                 | 0          | License collector |
| Recycled Plastic ('000kg)                   | 0.010      | -                 | 0          | -                 | 0          | License collector |
| Chemical Wastes ('000kg)                    | 0          | -                 | 0          | -                 | 0          | -                 |
| General Refuses ('000m <sup>3</sup> )       | 0.052      | SENT              | 0.0005     | SENT              | 0          | SENT              |



## 7. SITE INSPECTION

### 7.1 REQUIREMENTS

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3<sup>rd</sup>, 11<sup>th</sup>, 16<sup>th</sup> and 23<sup>rd</sup> April 2019** in which IEC joined the site inspection with SSEMC on **11<sup>th</sup> April 2019**. No non-compliance was noted. The findings / deficiencies of **Contract 1** that observed during the weekly site inspection are listed in **Table 7-1**.

**Table 7-1 Site Observations of Contract 1**

| Date          | Findings / Deficiencies  | Follow-Up Status  |
|---------------|--|---|
| 3 April 2019  | <ul style="list-style-type: none"> <li>Dusty haul road was observed. Water spraying frequency for the haul road should be increased to reduce dust impact. (Road L4)</li> <li>C&amp;D waste cumulated on-site should be cleaned. (Water Reservoir)</li> <li>NRMM label should be displayed properly for NRMM using on-site. (Water Reservoir)</li> </ul>   | <ul style="list-style-type: none"> <li>Water spraying for the haul road was provided.</li> <li>C&amp;D waste cumulated on-site was cleaned.</li> <li>Generator without NRMM label was removed form site.</li> </ul> |
| 11 April 2019 | <ul style="list-style-type: none"> <li>Stagnant water cumulated inside the drip tray should be cleared. (USRT)</li> </ul>  | <ul style="list-style-type: none"> <li>Stagnant water cumulated inside the drip tray was cleared.</li> </ul>  |
| 16 April 2019 | <ul style="list-style-type: none"> <li>Soil and mud cumulated inside the cut off drain should be cleaned to maintain the temporary drainage system is functional. (TWR3)</li> <li>Muddy water from the sedimentation tank overflow into the outlet was observed. De-silting system should be installed properly and make sure all water discharge from site should comply with license requirement. (Q3)</li> </ul>  | <ul style="list-style-type: none"> <li>Soil and mud cumulated inside the cut off drain was cleared.</li> <li>Geotextiles had been installed at the de-silting tank to prevent muddy water overflow.</li> </ul>      |
| 23 April 2019 | <ul style="list-style-type: none"> <li>Stagnant water cumulated inside the temporary drainage should be removed to prevent mosquito breeding. Also, proper maintenance should be provided for temporary drainage, sand and mud cumulated inside should be cleared. (TWR1)</li> <li>Muddy water discharge from the site was observed. Proper maintenance should be provided for the de-silting system and make sure all water discharge from site should comply with license requirement. (Q6)</li> </ul> | <ul style="list-style-type: none"> <li>Stagnant water was removed.</li> <li>The de-silting system has been improved.</li> </ul>   |

**Contract 2**

7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 24<sup>th</sup> and 30<sup>th</sup> April 2019** in which IEC joined the site inspection with SSEMC on **24<sup>th</sup> April 2019**. No non-compliance was noted. The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 7-2**.

**Table 7-2 Site Observations of Contract 2**

| <b>Date</b>   | <b>Findings / Deficiencies</b>  | <b>Follow-Up Status</b>  |
|---------------|---|--|
| 3 April 2019  | <ul style="list-style-type: none"> <li>Chemical containers were observed on the ground at slope of Portion 1. The Contractors was advised to place chemical containers inside drip tray.</li> </ul>   | <ul style="list-style-type: none"> <li>The Chemical containers were removed.</li> </ul>  |
| 10 April 2019 | <ul style="list-style-type: none"> <li>Accumulation of general refuse was observed at Portion 1. The Contractor should dispose the general refuse regularly and maintain housekeeping of construction site.</li> <li>The Contractor was reminded to remove stagnant water regularly.</li> </ul>   | <ul style="list-style-type: none"> <li>Accumulation of wastes was disposed. Last observation closed.</li> <li>Reminder only.</li> </ul>                                      |
| 17 April 2019 | <ul style="list-style-type: none"> <li>Accumulation of dead wood was observed at top of Portion 2 near site office. The Contractor was advised to dispose it regularly.</li> <li>The Contractor was reminded to clear stagnant water within site area after rain storm.</li> </ul>  | <ul style="list-style-type: none"> <li>Accumulation of dead wood was disposed. Last observation closed.</li> <li>Reminder only.</li> </ul>                                   |
| 24 April 2019 | <ul style="list-style-type: none"> <li>Construction material placed on the retained tree was observed, the Contractor should remove the construction material and maintain proper tree protection zone for the retained tree. (Portion 2).</li> <li>Free standing chemical containers were observed, the Contractor should drip tray underneath. (Portion 1)</li> <li>Stagnant water inside drip tray was observed, the Contractor should remove the stagnant water properly to prevent mosquito breeding. (Portion 1)</li> </ul> | <ul style="list-style-type: none"> <li>The construction material was removed.</li> <li>The chemical containers were removed.</li> <li>Stagnant water was removed.</li> </ul> |
| 30 April 2019 | <ul style="list-style-type: none"> <li>Accumulation of general refuse and construction waste were observed at Portion 1. The Contractor was advised to remove the waste regularly.</li> <li>Muddy water discharge from the site was observed at channel of Portion 1. The Contractor should provide proper mitigation measures to prevent muddy water discharge from site and ensure the discharge comply to discharge license requirement.</li> </ul>  | <ul style="list-style-type: none"> <li>Waste was removed.</li> <li>Proper mitigation measure was implemented.</li> </ul>   |

**Contract 3**

7.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **4<sup>th</sup>, 11<sup>th</sup>, 16<sup>th</sup> and 25<sup>th</sup> April 2019** in which IEC joined the site inspection with SSEMC on **16<sup>th</sup> April 2019**. No non-compliance was noted. The findings / deficiencies of **Contract 3** that observed during the

weekly site inspection are listed in *Table 7-3*

**Table 7-3 Site Observations of Contract 3**

| <b>Date</b>   | <b>Findings / Deficiencies</b>   | <b>Follow-Up Status</b>   |
|---------------|--|---|
| 4 April 2019  | <ul style="list-style-type: none"> <li>The Contractor was reminded to provide proper label for temporary waste storage area.</li> </ul>  | <ul style="list-style-type: none"> <li>Reminder only.</li> </ul>  |
| 11 April 2019 | <ul style="list-style-type: none"> <li>No adverse environmental issue was observed.</li> </ul>   | <ul style="list-style-type: none"> <li>NA</li> </ul>  |
| 16 April 2019 | <ul style="list-style-type: none"> <li>The Contractor was reminded to dispose accumulation of dead wood on top of slope at work area of E8.</li> </ul>   | <ul style="list-style-type: none"> <li>Reminder only.</li> </ul>  |
| 25 April 2019 | <ul style="list-style-type: none"> <li>Accumulation of sludge was found at U-channel at work area of E11. The contractor was advised to clear the sludge as soon as possible.</li> <li>The Contractor was reminded to clear the muddy stain</li> </ul> | <ul style="list-style-type: none"> <li>Sludge at U-channel was cleaned. Last observation closed.</li> <li>Reminder only.</li> </ul> |

## 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

### 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, no environmental complaint was received for the project. Investigation for the complaint received in last Reporting Period was undertaken by the ET and presented in following sections.

#### Complaint received for Contract 2 (last Reporting Period)

A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Joint site inspection among the CEDD, AECOM, Kwan On and Mr Cheng was conducted on 5 March 2019 for the complaint investigation. The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed to the road level in the middle of April/ end of April 2019 and the mitigation measures will implemented continuously during construction work. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. The investigation report without comment from IEC was shown in [Appendix M](#).

8.1.2 The complaint log and Investigation Report for the above complaints are shown in [Appendix M](#).

8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in [Tables 8-1, 8-2 and 8-3](#).

**Table 8-1 Statistical Summary of Environmental Complaints**

| Reporting Period          | Contract no. | Environmental Complaint Statistics |            |                                |
|---------------------------|--------------|------------------------------------|------------|--------------------------------|
|                           |              | Frequency                          | Cumulative | Complaint Nature               |
| 1 Apr 2017 – 31 Mar 2019  | 1            | 0                                  | 38         | Dust, Noise and light nuisance |
| 21 Mar 2017 – 31 Mar 2019 | 2            | 0                                  | 4          | Noise                          |
| 31 May 2018 – 31 Mar 2019 | 3            | 0                                  | 1          | Waste Management               |
| 1 – 30 Apr 2019           | 1            | 0                                  | 38         | Noise                          |
|                           | 2            | 0                                  | 4          | NA                             |
|                           | 3            | 0                                  | 1          | NA                             |

**Table 8-2 Statistical Summary of Environmental Summons**

| Reporting Period          | Contract no. | Environmental Summons Statistics |            |                |
|---------------------------|--------------|----------------------------------|------------|----------------|
|                           |              | Frequency                        | Cumulative | Summons Nature |
| 1 Apr 2017 – 31 Mar 2019  | 1            | 0                                | 0          | NA             |
| 21 Mar 2017 – 31 Mar 2019 | 2            | 0                                | 0          | NA             |
| 31 May 2018 – 31 Mar 2019 | 3            | 0                                | 0          | NA             |
| 1 – 30 Apr 2019           | 1            | 0                                | 0          | NA             |
|                           | 2            | 0                                | 0          | NA             |
|                           | 3            | 0                                | 0          | NA             |

**Table 8-3 Statistical Summary of Environmental Prosecution**

| Reporting Period          | Contract no. | Environmental Prosecution Statistics |            |                    |
|---------------------------|--------------|--------------------------------------|------------|--------------------|
|                           |              | Frequency                            | Cumulative | Prosecution Nature |
| 1 Apr 2017 – 31 Mar 2019  | 1            | 0                                    | 0          | NA                 |
| 21 Mar 2017 – 31 Mar 2019 | 2            | 0                                    | 0          | NA                 |
| 31 May 2018 – 31 Mar 2019 | 3            | 0                                    | 0          | NA                 |
| 1 – 30 Apr 2019           | 1            | 0                                    | 0          | NA                 |
|                           | 2            | 0                                    | 0          | NA                 |
|                           | 3            | 0                                    | 0          | NA                 |

## 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix L](#).
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in [Table 9-1](#).

**Table 9-1 Environmental Mitigation Measures**

| Issues                        | Environmental Mitigation Measures  |
|-------------------------------|--|
| Water Quality                 | <ul style="list-style-type: none"> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>  |
| Air Quality                   | <ul style="list-style-type: none"> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>  |
| Noise                         | <ul style="list-style-type: none"> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul> |
| Waste and Chemical Management | <ul style="list-style-type: none"> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the “Trip-ticket System”</li> <li>Predict required quantity of concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>  |
| General                       | <ul style="list-style-type: none"> <li>The site was generally kept tidy and clean.</li> </ul>  |

### 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities for Contract 1 in the coming month are listed below:
- Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
  - Construction of the footings at South and North Towers of Pedestrian Connectivity System B (PCSB);
  - Excavation works for Subway of PCSB;
  - Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
  - Construction of drainage works near the box culvert BC1 and BC2;
  - Construction of drainage works at Road L1 between Road L3 and Road 5;
  - Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
  - Construction of box culvert BC2 of Bay 5, 6, 7 and 11;
  - Construction of water mains at Road L5;
  - Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;
  - Road Improvement Works at Po Lam Road

12. Tunneling works at West Portal
13. Site formation works at slope A1 of East Portal and slope A3 West Portal
14. Excavation works for Water Pumping Station area;
15. Backfilling works for Retaining Wall RWA 13 and RWA 14;
16. Base slabs and walls at Salt and Fresh Water Reservoir;
17. Retaining walls of Artificial Flood Attenuation Lake;
18. Construction of U channels for the area of Portal B8 and KW Asphalt Plant;
19. Construction of walls and columns works for Underground Stormwater Retention Tank (USRT)
20. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5

9.2.2 Construction activities for Contract 2 in the coming month are listed below:

1. Portion 1: Excavation and shoring works for E1 – PC3 & E1 –PC5; piling works for Pile Cap E1 – PC3 and construction of Pier E1-P1
2. Portion 2: Continue rock slope excavation for E3-ST1; rock excavation for E3-F1; existing lighting removal and installation of rock dowel
3. Portion 3: Relocation of existing pedestrian crossing
4. Portion 4: Rectification of defects
5. Portion 5: - Excavation and Shoring works for covered walkway footing BBI-NB-F2,F1a,F1b; footing Construction for Northern and Southern High Mast; Relocation of High Masts and drainage Works
6. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork, reinforcement and place concrete for RWE12

9.2.3 Construction activities for Contract 3 in the coming month are listed below:

1. Arrangement for TTA Trial run at Slip Road 2 (RIW1);
2. Piling Platform Construction (RIW1);
3. Pull-out test for soil nail construction (RIW2);
4. Remove existing central median on Clear Water Bay Road (RIW2);
5. Construct site access at Slope D1, D2 and D3;
6. Haul construction for Slope D1 and D3
7. Erect safety fencing of Slope D3;
8. Excavation works for Footing F2 and R.C. works for Footing F1 and F9
9. (PC-E8)
10. Construction of haul road and working platform on slope (PC-E8)
11. G.I. near Hiu Yuk Path (PC-E8);
12. Construction of socket H piling works at PC-E11;
13. Rock excavation of footing at System A;
14. Fire Hydrant relocation by WSD at System A;
15. Construct run-in & out at On Chui Street for PC-SYB;
16. Haul Road Construction at PC-SYB;
17. Piling works at PC-SYB;
18. Lay underground drainage pipe;

### **9.3 KEY ISSUES FOR THE COMING MONTH**

9.3.1 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;

- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures



## **10. CONCLUSIONS AND RECOMMENDATIONS**

### **10.1 CONCLUSIONS**

- 10.1.1 This is 25<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 30 April 2019.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, no exceedance was recorded and no Notification of Exceedance was issued. Moreover, no noise complaints (which triggered Action Level) were received for the Project.
- 10.1.4 In the Reporting Period, no environmental complaint was received from the Project
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.


### **10.2 RECOMMENDATIONS**

- 10.2.1 As wet season is approaching, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- 10.2.3 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.4 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.

## **Appendix A**



### **Layout plan of the Project**

# Contract Packages



**Layout plan of Contract 1 (NE/2016/01)**

Printed by : 3/31/2014  
 Filename : \\HK\GINT\S22\accoustic\env\project\2272724-50\13 Drawing Deliverables\07 EIA\02 Revised draft\Ch 1 - 3\2272724\_E\_0003\_C.dgn



- LEGEND**
- POLICE STATION
  - DIVISIONAL FIRE STATION
  - SECONDARY SCHOOL
  - PRIMARY SCHOOL
  - PUBLIC TRANSPORT TERMINUS
  - PLANNING BOUNDARY
  - UNDERPASS
  - PROPOSED PEDESTRIAN TRAIL
  - PEDESTRIAN PRECINCT
  - DRAINAGE RESERVE
  - MAXIMUM BUILDING HEIGHT (in m above PD)
  - MAXIMUM BUILDING HEIGHT (in storeys)
  - PROPOSED SLOPE
  - PROPOSED SLOPE
  - REFUSE COLLECTION POINT
  - FOOTBRIDGE
  - COMMERCIAL
  - SPECIAL RESIDENTIAL
  - RESIDENTIAL ZONE-2
  - GOVERNMENT
  - GOVERNMENT/ INSTITUTION OR COMMUNITY
  - EDUCATION
  - REGIONAL OPEN SPACE
  - DISTRICT OPEN SPACE
  - AMENITY
  - OTHER SPECIFIED USES
  - GREEN BELT
  - ROADS, JUNCTIONS, ETC.
  - AREA WITH POTENTIAL FOR ROCK CAVERN DEVELOPMENT

|     |              |    |          |
|-----|--------------|----|----------|
| Rev | Description  | By | Date     |
| C   | THIRD ISSUE  |    | GL 03/14 |
| B   | SECOND ISSUE |    | GL 01/14 |
| A   | FIRST ISSUE  |    | GL 10/13 |

Consultant  
**ARUP**


Contract No. and Title  
**Agreement No. CE 18/2012(CE)**  
**Development of Anderson Road Quarry - Investigation**

Drawing title  
**Recommended Outline Development Plan**

|       |          |         |             |
|-------|----------|---------|-------------|
| Drawn | Date     | Checked | Approved    |
| GL    | 03/14    | TC      | ST          |
| Scale | AS SHOWN | Status  | PRELIMINARY |


COPYRIGHT RESERVED

土木工程拓展署  
 Civil Engineering and Development Department



**Layout plan of Contract 2 (NE/2016/05)**


Project Management Initials: **BU** **AC** **PD**  
 Designer: **PCTK** Checked: **AC** Approved: **BVCW** ISO A1 594mm x 841mm  
 Plot File by: **CHENHK** 2016/10/24  
 PATH: P:\Projects\60328348\DRAWING\CONTRACT\PC1\1000\PC1\_1016.dgn



**LEGEND:**

--- SITE BOUNDARY

[Hatched Pattern] PORTION 1



**AECOM**

**PROJECT**  
 項目  
**DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION**

**CONTRACT TITLE**  
 合約名稱  
**PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1**

**CLIENT**  
 業主  
 **土木工程拓展署**  
 Civil Engineering and Development Department

**CONSULTANT**  
 工程師有限公司  
**AECOM Asia Company Ltd.**  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程師有限公司

**ISSUE/REVISION**  
 修訂


| I/R | DATE    | DESCRIPTION    | CHK. |
|-----|---------|----------------|------|
| -   | OCT. 16 | TENDER DRAWING | AC   |

**STATUS**  
 階段

**SCALE**  
 比例  
 A1 1 : 500

**DIMENSION UNIT**  
 尺寸單位  
 METRES

**KEY PLAN** A1 1 : 60000  
 索引圖



**PROJECT NO.**  
 項目編號  
 60328348


**CONTRACT NO.**  
 合約編號  
 NE/2016/05

**SHEET TITLE**  
 圖紙名稱  
**E1 - PORTION OF SITE**

**SHEET NUMBER**  
 圖紙編號  
 60328348/PC1/1016

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Project Management Initials: **BU** **AC** **AD** **AD**  
 Designer: **PCTT** Checked: **AC** Approved: **BWCW** ISO A1 594mm x 841mm  
 PLOT FILE BY: WANGGLW 2016/10/24  
 PATH: P:\Projects\8626263\DRAWING\CONTRACT\PC1\2000\PC1\_2016.dgn



**LEGEND:**

- SITE BOUNDARY
- PORTION 2
- PORTION 3

**AECOM**

**PROJECT**  
 DEVELOPMENT OF  
 ANDERSON ROAD  
 QUARRY SITE - INVESTIGATION,  
 DESIGN AND CONSTRUCTION

CONTRACT TITLE  
 PEDESTRIAN CONNECTIVITY  
 FACILITIES WORKS PHASE 1

**CLIENT**  
 業主  
 土木工程拓展署  
 Civil Engineering and  
 Development Department

**CONSULTANT**  
 工程顧問公司  
 AECOM Asia Company Ltd.  
 www.aecom.com


**SUB-CONSULTANTS**  
 分判工程顧問公司

**ISSUE/REVISION**  
 修訂

| I/R | DATE    | DESCRIPTION    | CHK. |
|-----|---------|----------------|------|
| -   | OCT. 16 | TENDER DRAWING | AC   |

**SCALE**  
 比例  
 A1 1 : 500

**DIMENSION UNIT**  
 尺寸單位  
 METRES



**PROJECT NO.**  
 項目編號  
 60328348

**CONTRACT NO.**  
 合約編號  
 NE/2016/05


**SHEET TITLE**  
 圖紙名稱  
 E2-C1-E3 - PORTION OF SITE

**SHEET NUMBER**  
 圖紙編號  
 60328348/PC1/2016

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.



Pld File by: WANGGLW\_2016/10/25  
 PATH: P:\Projects\60328348\Drawing\contract\pc1\3016.dgn  
 Project Management Initials: **WJ**  
 Designer: **AC**  
 PCTK Checked: **AC**  
 Approved: **AC**  
 BWCW ISO A1 594mm x 841mm



**LEGEND:**

- SITE BOUNDARY
- PORTION 4
- PORTION 5
- PORTION 6

# AECOM

**PROJECT**  
 項目  
**DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION**

**CONTRACT TITLE**  
 合約標題  
**PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1**

**CLIENT**  
 業主  
**土木工程拓展署**  
 Civil Engineering and Development Department

**CONSULTANT**  
 工程顧問公司  
**AECOM Asia Company Ltd.**  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程顧問公司


**ISSUE/REVISION**  
 修訂

| I/R | DATE    | DESCRIPTION    | CHK. |
|-----|---------|----------------|------|
| -   | OCT. 16 | TENDER DRAWING | AC   |

**STATUS**  
 階段

**SCALE**  
 比例  
 A1 1 : 500

**DIMENSION UNIT**  
 尺寸單位  
 METRES



**PROJECT NO.**  
 項目編號  
 60328348


**CONTRACT NO.**  
 合約編號  
 NE/2016/05

**SHEET TITLE**  
 圖紙名稱  
**E12 AND BBI - PORTION OF SITE**

**SHEET NUMBER**  
 圖紙編號  
 60328348/PC1/3016

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

Project Management Initials: **BU** **AL** **AD** **AC**  
 Designer: **PCTT** Checked: **AC** Approved: **BVCW** ISO A1 594mm x 841mm  
 Pld File by: **WANGGLW** 2016/10/28  
 PATH: P:\Projects\60328348\DRAWING\CONTRACT\PC1\6000\PC1\_5007.dgn



**AECOM**

**PROJECT**  
 項目  
**DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION**

**CONTRACT TITLE**  
 合約名稱  
**PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1**

**CLIENT**  
 業主  
**CEDD** 土木工程拓展署  
 Civil Engineering and Development Department

**CONSULTANT**  
 工程師有限公司  
**AECOM Asia Company Ltd.**  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程師有限公司

**ISSUE/REVISION**  
 修訂


| I/R | DATE    | DESCRIPTION    | CHK. |
|-----|---------|----------------|------|
| -   | OCT. 16 | TENDER DRAWING | AC   |
|     |         |                |      |
|     |         |                |      |
|     |         |                |      |

**STATUS**  
 階段

**SCALE**  
 比例  
 A1 1 : 500

**DIMENSION UNIT**  
 尺寸單位  
 METRES

**KEY PLAN** A1 1 : 60000  
 索引圖



**PROJECT NO.**  
 項目編號  
 60328348


**CONTRACT NO.**  
 合約編號  
 NE/2016/05

**SHEET TITLE**  
 圖紙名稱  
**GREEN ROUTE - PORTION OF SITE**

**SHEET NUMBER**  
 圖紙編號  
 60328348/PC1/5007

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Project Management Initials: **BU** Designer: **AC** PCTT Checked: **AC** Approved: **AC** BWCW ISO A1 594mm x 841mm  
 Pict File by: WANGGLW 2016/11/16 PATH: P:\Projects\60328348\DRAWING\CONTRACT\PC1\9501.dgn



**LEGEND:**

PORTION 8  
 PORTION 9

| SETTING OUT POINTS |             |             |
|--------------------|-------------|-------------|
| POINTS             | EASTING     | NORTHING    |
| 001                | 843917.587  | 818906.541  |
| 002                | 843929.342  | 818905.094  |
| 003                | 843939.483  | 818901.709  |
| 004                | 843956.219  | 818898.942  |
| 005                | 843965.528  | 818896.168  |
| 006                | 843969.261  | 818895.667  |
| 007                | 843979.545  | 818905.452  |
| 008                | 843984.131  | 818907.650  |
| 009                | 843985.175  | 818907.685  |
| 010                | 843985.110  | 818897.974  |
| 011                | 843981.962  | 818891.121  |
| 012                | 843972.510  | 818885.990  |
| 013                | 843966.562  | 818885.703  |
| 014                | 843938.026  | 818893.479  |
| 015                | 843914.8936 | 818899.2916 |
| 016                | 843917.5873 | 818906.5418 |
| 017                | 844004.9983 | 818934.8475 |
| 018                | 844000.3294 | 818947.0185 |
| 019                | 843992.9288 | 818955.3047 |
| 020                | 843983.1315 | 818980.9995 |
| 021                | 844015.8829 | 818990.0481 |
| 022                | 844051.2430 | 819004.7564 |
| 023                | 844055.1790 | 818964.5518 |
| 024                | 844050.7010 | 818959.3870 |
| 025                | 844048.1970 | 818967.9590 |
| 026                | 844027.1930 | 818961.0890 |
| 027                | 844028.4560 | 818957.440  |
| 028                | 844007.2170 | 818950.1120 |
| 029                | 844009.2850 | 818940.8450 |
| 030                | 844008.6995 | 818936.6258 |
| 031                | 844024.2060 | 818941.7840 |
| 032                | 844034.8059 | 818938.4355 |
| 033                | 844034.4315 | 818936.6727 |
| 034                | 844026.3820 | 818938.3480 |
| 035                | 844021.0980 | 818936.6740 |
| 036                | 844016.7340 | 818931.2790 |
| 037                | 843986.6120 | 818923.3580 |
| 038                | 843990.360  | 818926.797  |
| 039                | 843997.172  | 818929.287  |
| 040                | 844007.154  | 818941.102  |
| 041                | 844003.647  | 818950.980  |
| 042                | 844024.555  | 818959.707  |
| 043                | 844023.162  | 818964.725  |
| 044                | 844049.278  | 818971.887  |
| 045                | 844049.396  | 818964.017  |
| 046                | 843980.693  | 818913.535  |
| 047                | 844009.179  | 818922.804  |
| 048                | 844010.709  | 818918.044  |
| 049                | 843982.791  | 818907.077  |

**AECOM**

**PROJECT**  
 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

**CONTRACT TITLE**  
 PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

**CLIENT**  
 土木工程拓展署  
 Civil Engineering and Development Department

**CONSULTANT**  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程顧問公司

**ISSUE/REVISION**


| I/R | DATE    | DESCRIPTION           | CHK. |
|-----|---------|-----------------------|------|
| A   | NOV. 16 | TENDER ADDENDUM NO. 1 | AC   |
| -   | OCT. 16 | TENDER DRAWING        | AC   |

**STATUS**  
 備版

**SCALE**  
 比例: A1 1:500

**DIMENSION UNIT**  
 尺寸單位: METRES

**KEY PLAN** A1 1:60000  
 索引圖



**PROJECT NO.**  
 項目編號: 60328348


**CONTRACT NO.**  
 合約編號: NE/2016/05

**SHEET TITLE**  
 圖紙名稱: INFRASTRUCTURAL WORKS AT PO LAM ROAD SOUTH TIU KENG LENG - PORTION OF SITE

**SHEET NUMBER**  
 圖紙編號: 60328348/PC1/9501A

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

**Layout plan of Contract 3 (NE/2017/03)  
(non-designated area)**






圖示 A VIEW A



圖示 B VIEW B

|   |   |   |
|---|---|---|
| <p>圖則名稱 Drawing Title</p> <p>行人連繫設施(巴士轉乘站、E11及E12) - 平面圖及構思圖<br/>Pedestrian Connectivity Facilities (Bus-to-Bus Interchange, E11 and E12)<br/>- Layout Plan and Artist's Impression</p> | <p>項目編號 Item No.</p> <p>765CL</p>             | <p>辦事處 Office</p> <p>新界東拓展處<br/>NEW TERRITORIES EAST<br/>DEVELOPMENT OFFICE</p>   |
|   | <p>比例 Scale</p>                               |   |
|   | <p>圖則編號 Drawing No.</p> <p>附件五 Appendix 5</p> | <p>土木工程拓展署<br/>CIVIL ENGINEERING<br/>AND DEVELOPMENT<br/>DEPARTMENT</p>  |



**NOTES:**  
 1. FOR NOTES AND LEGEND REFER TO DRAWING NO. 60328348/R&P/1001.  
 2. THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60328348/R&P/1001 TO 1008.



**PROJECT**  
 項目  
**DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION**

**CONTRACT TITLE**  
 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A

**CLIENT**  
 業主  
 土木工程拓展署  
 Civil Engineering and Development Department

**CONSULTANT**  
 工程顧問公司  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程顧問公司

**ISSUE/REVISION**  
 修訂


| I/R | DATE    | DESCRIPTION           | CHK. |
|-----|---------|-----------------------|------|
| A   | NOV. 17 | TENDER ADDENDUM NO. 1 | YC   |
| -   | OCT. 17 | TENDER DRAWING        | AWYC |

**STATUS**  
 階段

**SCALE**  
 比例  
 A1 1:500

**DIMENSION UNIT**  
 尺寸單位  
 METRES

**KEY PLAN** A1 1:60000  
 索引圖



**PROJECT NO.**  
 項目編號  
 60328348

**CONTRACT NO.**  
 合約編號  
 NE/2017/03

**SHEET TITLE**  
 圖紙名稱  
 GENERAL LAYOUT


**SHEET NUMBER**  
 圖紙編號  
 60328348/R&P/1008A

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

## **Appendix B**

### **Organization Chart**

Project Organization Structure for Contract 1 – NE/2016/01





**Contact Details of Key Personnel for Contract 1 – NE/2016/01**

| <b>Organization</b> | <b>Project Role</b>                  | <b>Name of Key Staff</b> | <b>Tel No.</b> | <b>Fax No.</b> |
|---------------------|--------------------------------------|--------------------------|----------------|----------------|
| CEDD                | Engineer                             | Leung Siu Kau,<br>Kelvin | 2301 1383      | 2739 0076      |
| AECOM               | Chief Resident Engineer              | Lee, Yu Ching Paul       | 5723 6880      | 2473 3221      |
| AECOM               | Senior Resident Engineer             | Simon Leung              | 2967 6608      | 2473 3221      |
| ANEWR               | Independent Environmental<br>Checker | Adi Lee                  | 2618 2836      | 3007 8648      |
| CSVJV               | Project Manager                      | William Leung            | 2638 7181      | 2744 6937      |
| CSVJV               | Site Agent                           | TY Leung                 | 2638 7181      | 2744 6937      |
| CSVJV               | Project Environmental Manager        | Shelton Chan             | 2638 7181      | 2744 6937      |
| CSVJV               | Environmental Officer                | TBA                      | TBA            | TBA            |
| AUES                | Environmental Team Leader            | T. W. Tam                | 2959 6059      | 2959 6079      |
| AUES                | Environmental Consultant             | Nicola Hon               | 2959 6059      | 2959 6079      |
| AUES                | Environmental Consultant             | Ben Tam                  | 2959 6059      | 2959 6079      |

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CSVJV (Main Contractor) – Chun Wo-STECC-Vasteam Joint Venture**ANEWR (IEC) – ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 2 – NE/2016/05**

| <b>Organization</b> | <b>Project Role</b>                  | <b>Name of Key Staff</b> | <b>Tel No.</b> | <b>Fax No.</b> |
|---------------------|--------------------------------------|--------------------------|----------------|----------------|
| CEDD                | Engineer                             | Leung Siu Kau,<br>Kelvin | 2301 1383      | 2739 0076      |
| AECOM               | Chief Resident Engineer              | Lee, Yu Ching Paul       | 5723 6880      | 2473 3221      |
| AECOM               | Senior Resident Engineer             | Vincent Yuen             | 5599 1466      | 2473 3221      |
| ANEWR               | Independent Environmental<br>Checker | Adi Lee                  | 2618 2836      | 3007 8648      |
| KOCCL               | Project Director                     | Ambrose Kwong            | 2889 2675      | 2558 6900      |
| KOCCL               | Site Agent                           | Yung, Shui Heng          | 6012 4284      | 2558 6900      |
| KOCCL               | Safety and Environmental<br>Manager  | Joly C K Kwong           | 6111 5711      | 2558 6900      |
| KOCCL               | Environmental Officer                | Lee Kwan Ho, Byron       | 6671 0383      | 2558 6900      |
| AUES                | Environmental Team Leader            | T. W. Tam                | 2959 6059      | 2959 6079      |
| AUES                | Environmental Consultant             | Nicola Hon               | 2959 6059      | 2959 6079      |
| AUES                | Environmental Consultant             | Ben Tam                  | 2959 6059      | 2959 6079      |

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**KOCCL (Main Contractor) – Kwan On Construction Company Limited**ANEWR (IEC) – ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 3 –NE/2017/03**

| <b>Organization</b> | <b>Project Role</b>                  | <b>Name of Key Staff</b> | <b>Tel No.</b> | <b>Fax No.</b> |
|---------------------|--------------------------------------|--------------------------|----------------|----------------|
| CEDD                | Engineer                             | Leung Siu Kau,<br>Kelvin | 2301 1383      | 2739 0076      |
| AECOM               | Chief Resident Engineer              | Lee, Yu Ching Paul       | 5723 6880      | 2473 3221      |
| AECOM               | Senior Resident Engineer             | Brad Chan                | 5506 0068      | 2473 3221      |
| ANEWR               | Independent Environmental<br>Checker | Adi Lee                  | 2618 2836      | 3007 8648      |
| CW – CMGC - JV      | Construction Manager                 | William Leung            | 9464 1392      | 3965 9900      |
| CW – CMGC - JV      | Site Agent                           | Chris Lam                | 9801 9974      | 3965 9900      |
| CW – CMGC - JV      | Environmental Officer                | Tiffany Tang             | 5117 9020      | 3965 9900      |
| CW – CMGC - JV      | Environmental Supervisor             | Belle Mak                | 6094 1580      | 3965 9900      |
| AUES                | Environmental Team Leader            | T. W. Tam                | 2959 6059      | 2959 6079      |
| AUES                | Environmental Consultant             | Nicola Hon               | 2959 6059      | 2959 6079      |
| AUES                | Environmental Consultant             | Ben Tam                  | 2959 6059      | 2959 6079      |

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture**ANEWR (IEC) –ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

## **Appendix C**

### **Construction Programme**

- (a) Contract 1 (NE/2016/01)**
- (b) Contract 2 (NE/2016/05)**
- (c) Contract 3 (NE/2017/03)**

**CEDD Contract No. NTE/07/2016**


**Environmental Team for Development of Anderson Road Quarry Site – Site Formation  
and Associated Infrastructure Works**

**Monthly Environmental Monitoring & Audit Report (April 2019)**

---



## **Contract 1 (NE/2016/01)**



█ Primary Baseline    █ Forecast Work  
█ Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |

| Activity ID       | Activity Name   | BL1 Duration | BL1 Start | BL1 Finish | Duration | Start            | Finish          | March 2019 |    |    |    |    |    |    | April 2019 |    |    | May 2019 |    |    | June 2019 |    |    | July 2019 |    |
|-------------------|---|--------------|-----------|------------|----------|------------------|-----------------|------------|----|----|----|----|----|----|------------|----|----|----------|----|----|-----------|----|----|-----------|----|
|                   |   |              |           |            |          |                  |                 | 17         | 24 | 31 | 07 | 14 | 21 | 28 | 05         | 12 | 19 | 26       | 02 | 09 | 16        | 23 | 30 | 07        | 14 |
| <b>Electrical</b> |   |              |           |            |          |                  |                 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1380             | Submission and Approval for Design of Electrical System at CLP Transformer Rm at Fresh Water Pumping Station          | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1390             | Submission and Approval for Design of Power Supply System at Fresh Water Pumping Station                              | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1400             | Submission and Approval for Design of 380V Switchboard at Fresh Water Pumping Station                                 | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1410             | Submission and Approval for Design of 24V DC Battery at Fresh Water Pumping Station                                   | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1420             | Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Station                              | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1430             | Submission and Approval for Design of Auto Charger and Panel at Fresh Water Pumping Station                           | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1440             | Submission and Approval for Design of Pump Set Control Panel at Fresh Water Pumping Station                           | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1450             | Submission and Approval for Design of Small Power and ELV at Fresh Water Pumping Station                              | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1460             | Submission and Approval for Design of Cable Containment at Fresh Water Pumping Station                                | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1470             | Submission and Approval for Design of Earthing and Lightning Protection at Fresh Water Pumping Station                | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1480             | Submission and Approval for Design of Compressor Control Panel at Fresh Water Pumping Station                         | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1500             | Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Station                              | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1600             | Submission and Approval for Design of Support for Panels and Switchboard  | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1610             | Submission and Approval for Material of Electrical System at CLP Transformer Rm at Fresh Water Pumping Station        | 0            |           |            | 14       | 06-May-19 08:00* | 21-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1620             | Submission and Approval for Material of 380V Switchboard at Fresh Water Pumping Station                               | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1630             | Submission and Approval for Material of 24V DC Battery at Fresh Water Pumping Station                                 | 0            |           |            | 14       | 08-May-19 08:00* | 23-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1640             | Submission and Approval for Material of Capacitor and Panel at Fresh Water Pumping Station                            | 0            |           |            | 14       | 08-May-19 08:00* | 23-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1650             | Submission and Approval for Material of Auto Charger and Panel at Fresh Water Pumping Station                         | 0            |           |            | 14       | 08-May-19 08:00* | 23-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1660             | Submission and Approval for Material of Pump Set Control Panel at Fresh Water Pumping Station                         | 0            |           |            | 14       | 08-May-19 08:00* | 23-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1670             | Submission and Approval for Material of Compressor Control Panel at Fresh Water Pumping Station                       | 0            |           |            | 14       | 08-May-19 08:00* | 23-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1720             | Submission and Approval for Material of Support for Panels and Switchboard  | 0            |           |            | 14       | 08-May-19 08:00* | 23-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| <b>MVAC</b>       |   |              |           |            |          |                  |                 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1010             | Submission and Approval for Design of MVAC at Fresh Water Pumping Station   | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1230             | Submission and Approval for Material of MVAC at Fresh Water Pumping Station   | 0            |           |            | 14       | 15-Apr-19 08:00  | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| <b>Mechanical</b> |   |              |           |            |          |                  |                 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1270             | Submission and Approval for Design of Mechanical Works (Pumping) at Fresh Water Pumping Station                       | 0            |           |            | 14       | 17-Jun-19 08:00* | 03-Jul-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1320R1           | Submission and Approval for Material of High Head Pump Set at Fresh Water Pumping Station (R1)                        | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1350             | Submission and Approval for Material of Lifting Appliance at Fresh Water Pumping Station                              | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1360R1           | Submission and Approval for Material of Pipes and Fittings at FW & SW Pumping Station and Service Reservoir (R1)      | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1370             | Submission and Approval for Material of Gate Valves at FW Pumping Station and FW & SW Water Reservoirs                | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1371             | Submission and Approval for Material of Motorized Gate Valves at FW Pumping Station and FW & SW Water Reservoirs      | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A1372             | Submission and Approval for Material of Motorized Butterfly Valves at FW Pumping Station and FW & SW Water Reservoirs | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |
| A3526             | Submission and Approval for Material of Reflux Valves at SW Pumping Station and Sham Wan Shan SW Pumping Station      | 0            |           |            | 14       | 15-Apr-19 08:00* | 04-May-19 18:00 |            |    |    |    |    |    |    |            |    |    |          |    |    |           |    |    |           |    |

— Primary Baseline    — Forecast Work  
— Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |









| Activity ID                                      | Activity Name  | BL1 Duration | BL1 Start | BL1 Finish | Duration | Start                | Finish             | y | March 2019                          |    |    |    |    |    |    | April 2019 |    |    |    |    |    |    | May 2019 |    |    |    |  |  |  | June 2019 |  |  |  |  |  |  | July 2019 |  |  |  |  |  |  |
|--|--|--------------|-----------|------------|----------|----------------------|--------------------|---|-------------------------------------|----|----|----|----|----|----|------------|----|----|----|----|----|----|----------|----|----|----|--|--|--|-----------|--|--|--|--|--|--|-----------|--|--|--|--|--|--|
|  |  |              |           |            |          |                      |                    |   | 17                                  | 24 | 31 | 07 | 14 | 21 | 28 | 05         | 12 | 19 | 26 | 02 | 09 | 16 | 23       | 30 | 07 | 14 |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2560  | Submission and Approval for Material of Motor Control Centre at USRT-R0                    | 0            |           |            | 209      | 03-Aug-18<br>08:00 A | 15-Apr-19<br>18:00 | % | [Gantt bar: 03-Aug-18 to 15-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2590  | Submission and Approval for Material of Photovoltaic System at USRT-R0                     | 0            |           |            | 209      | 03-Aug-18<br>08:00 A | 15-Apr-19<br>18:00 | % | [Gantt bar: 03-Aug-18 to 15-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2595  | Submission and Approval for Material of Capacitor and Capacitor Panel at USRT-R0           | 0            |           |            | 209      | 08-Aug-18<br>08:00 A | 23-Apr-19<br>18:00 | % | [Gantt bar: 08-Aug-18 to 23-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Pedestrian Connectivity System A</b>          |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>MVAC</b>                                      |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2640  | Submission and Approval for Material of MVAC at SYS-A-R0                                   | 0            |           |            | 205      | 10-Aug-18<br>08:00 A | 17-Apr-19<br>18:00 | % | [Gantt bar: 10-Aug-18 to 17-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Fire Services</b>                             |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2680  | Submission and Approval for Design of FSS at SYS-A-R0                                      | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Building Services - Plumbing and Drainage</b> |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3401  | Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-A-R0              | 0            |           |            | 184      | 06-Sep-18<br>08:00 A | 23-Apr-19<br>18:00 | % | [Gantt bar: 06-Sep-18 to 23-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3402  | Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-A-R0            | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Electrical</b>                                |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2650  | Submission and Approval for Design of Power Supply System at SYS-A-R0                      | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2660  | Submission and Approval for Design of Electrical Works at SYS-A-R0                         | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2670  | Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A-R0 | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Civil Requirement</b>                         |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3403  | Submission and Approval for Drawing (Civil Requirement) of SYS-A                           | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Pedestrian Connectivity System B</b>          |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>MVAC</b>                                      |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2910  | Submission and Approval for Design of MVAC at SYS-B  | 0            |           |            | 224      | 21-Jul-18<br>08:00 A | 23-Apr-19<br>18:00 | % | [Gantt bar: 21-Jul-18 to 23-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2920  | Submission and Approval for Material of MVAC at SYS-B                                      | 0            |           |            | 227      | 16-Jul-18<br>08:00 A | 17-Apr-19<br>18:00 | % | [Gantt bar: 16-Jul-18 to 17-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Fire Services</b>                             |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2960  | Submission and Approval for Design of FSS at SYS-B   | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Building Services - Plumbing and Drainage</b> |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3404  | Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B                 | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3405  | Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-B               | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Electrical</b>                                |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2930  | Submission and Approval for Design of Power Supply System at SYS-B                         | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2940  | Submission and Approval for Design of Electrical Works at SYS-B                            | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Civil Requirement</b>                         |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3406  | Submission and Approval for Drawing (Civil Requirement) of SYS-B                           | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Common for All Areas</b>                      |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>MVAC</b>                                      |  |              |           |            |          |                      |                    |   |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2970  | Submission and Approval for Material of MVAC Thermal Insulation at Common Areas            | 0            |           |            | 14       | 15-Apr-19<br>08:00*  | 04-May-19<br>18:00 | % | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |

- Primary Baseline
- Forecast Work
- Actual Work
- ◆ Baseline Milestone
- ◆ Milestone

### 3 Month Rolling Programme

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |

| Activity ID                             | Activity Name  | BL1 Duration | BL1 Start | BL1 Finish | Duration | Start             | Finish          | March 2019                          |    |    |    |    |    |    | April 2019 |    |    |    |    |    |    | May 2019 |    |    |    |  |  |  | June 2019 |  |  |  |  |  |  | July 2019 |  |  |  |  |  |  |
|---|--|--------------|-----------|------------|----------|-------------------|-----------------|-------------------------------------|----|----|----|----|----|----|------------|----|----|----|----|----|----|----------|----|----|----|--|--|--|-----------|--|--|--|--|--|--|-----------|--|--|--|--|--|--|
|   |  |              |           |            |          |                   |                 | 17                                  | 24 | 31 | 07 | 14 | 21 | 28 | 05         | 12 | 19 | 26 | 02 | 09 | 16 | 23       | 30 | 07 | 14 |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A2980                                   | Submission and Approval for Material of MVAC LMCP at Common Areas  | 0            |           |            | 209      | 10-Aug-18 08:00 A | 25-Apr-19 18:00 | [Gantt bar: 10-Aug-18 to 25-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Fire Services</b>                    |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3070                                   | Submission and Approval for Material of Manual Fire Alarm System at Common Areas   | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3080                                   | Submission and Approval for Material of Manual Fire Alarm Control at Common Areas  | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3090                                   | Submission and Approval for Material of Battery and Charger at Common Areas  | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Plumbing and Drainage Services</b>   |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3120                                   | Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Fresh Water and Cleaning Water Supply System | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3130                                   | Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Flushing Water Supply System                 | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3140                                   | Submission and Approval for Material of Pipes, Valves and Fittings for Drainage System                                     | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3150                                   | Submission and Approval for Material of LMCP for Drainage Pump System  | 0            |           |            | 14       | 15-Apr-19 08:00*  | 04-May-19 18:00 | [Gantt bar: 15-Apr-19 to 04-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Electrical</b>                       |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3060R1                                 | Submission and Approval for Material of Switches, Power Socket Outlets and Ass. Lighting and Power at Common Areas (R1)    | 0            |           |            | 219      | 23-Jul-18 08:00 A | 15-Apr-19 18:00 | [Gantt bar: 23-Jul-18 to 15-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3210                                   | Submission and Approval for Material of CCTV at Common Areas   | 0            |           |            | 209      | 07-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3220                                   | Submission and Approval for Material of Intercom System at Common Areas  | 0            |           |            | 209      | 07-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3230                                   | Submission and Approval for Material of Telephone System at Common Areas   | 0            |           |            | 209      | 07-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3240                                   | Submission and Approval for Material of Security System at Common Areas  | 0            |           |            | 209      | 07-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3250                                   | Submission and Approval for Material of Radio System at Common Areas   | 0            |           |            | 210      | 07-Aug-18 08:00 A | 23-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 23-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3260                                   | Submission and Approval for Material of ELV Cable at Common Areas  | 0            |           |            | 209      | 07-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3270                                   | Submission and Approval for Material of UPS at Fresh and Salt Water Pumping Station  | 0            |           |            | 209      | 07-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 07-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Instrumentation</b>                  |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3160                                   | Submission and Approval for Material of Station Control and Instrumentation Panel at Common Areas                          | 0            |           |            | 208      | 08-Aug-18 08:00 A | 18-Apr-19 18:00 | [Gantt bar: 08-Aug-18 to 18-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3180R1                                 | Submission and Approval for Process Instruments at Common Areas (R1)   | 0            |           |            | 226      | 16-Jul-18 08:00 A | 16-Apr-19 18:00 | [Gantt bar: 16-Jul-18 to 16-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3190                                   | Submission and Approval for Upgrading Works to Existing SCADA at SWS SW P/S, CKL SW P/S and CSW Office at Common Areas     | 0            |           |            | 207      | 08-Aug-18 08:00 A | 17-Apr-19 18:00 | [Gantt bar: 08-Aug-18 to 17-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Mechanical Requirement</b>           |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3340                                   | Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets   | 0            |           |            | 206      | 08-Aug-18 08:00 A | 16-Apr-19 18:00 | [Gantt bar: 08-Aug-18 to 16-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| A3350                                   | Material Submission of Chemical Anchor Bolts   | 0            |           |            | 206      | 08-Aug-18 08:00 A | 16-Apr-19 18:00 | [Gantt bar: 08-Aug-18 to 16-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Interface with Other Contractors</b> |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| AI1050A003                              | Demolish and Remove KW Batching Plant in Portion B15   | 0            |           |            | 329      | 08-Mar-18 08:00 A | 16-Apr-19 13:30 | [Gantt bar: 08-Mar-18 to 16-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Construction and Installation</b>    |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Underpass Tunnel</b>                 |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>West Portal</b>                      |  |              |           |            |          |                   |                 |                                     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACU1050A019                             | B1 - Soil Nail Drilling and Grouting at West Portal (C1 to C15)  | 0            |           |            | 127      | 11-Dec-18 00:00 A | 16-Apr-19 18:00 | [Gantt bar: 11-Dec-18 to 16-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACU1050A020                             | B1 - Soil Nail Drilling and Grouting at West Portal (C16 to C29)   | 0            |           |            | 14       | 17-Apr-19 08:00   | 30-Apr-19 18:00 | [Gantt bar: 17-Apr-19 to 30-Apr-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACU1050A021                             | B1 - Soil Nail Drilling and Grouting at West Portal (B1 to B15)  | 0            |           |            | 14       | 01-May-19 08:00   | 14-May-19 18:00 | [Gantt bar: 01-May-19 to 14-May-19] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |

— Primary Baseline    — Forecast Work  
— Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |















█ Primary Baseline    █ Forecast Work  
█ Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |



█ Primary Baseline    █ Forecast Work  
█ Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |





| Activity ID   | Activity Name   | BL1 Duration | BL1 Start       | BL1 Finish      | Duration | Start             | Finish            | March 2019                            |    |    |    |    |    |    | April 2019 |    |    |    |    |    |    | May 2019 |    |    |    |  |  |  | June 2019 |  |  |  |  |  |  | July 2019 |  |  |  |  |  |  |
|---|---|--------------|-----------------|-----------------|----------|-------------------|-------------------|---------------------------------------|----|----|----|----|----|----|------------|----|----|----|----|----|----|----------|----|----|----|--|--|--|-----------|--|--|--|--|--|--|-----------|--|--|--|--|--|--|
|   |   |              |                 |                 |          |                   |                   | 17                                    | 24 | 31 | 07 | 14 | 21 | 28 | 05         | 12 | 19 | 26 | 02 | 09 | 16 | 23       | 30 | 07 | 14 |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL10039A004  | Rock Slope Trimming at Slope A15b at +202mPD CH32 to CH47   | 0            |                 |                 | 176      | 02-Oct-18 08:00 A | 08-May-19 18:00   | [Gantt bar from Oct 2018 to May 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>At-grade Internal Road L2 (Portion B2/B11/B12)</b> |   |              |                 |                 |          |                   |                   |                                       |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL20030  | B2/B11/B12 - Rock Breaking in Portion B11   | 300          | 28-Aug-18 08:00 | 30-Aug-19 18:00 | 300      | 16-May-19 08:00*  | 19-May-20 18:00   | [Gantt bar from May 2019 to May 2020] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>At-grade Internal Road L4 (Portion C1a)</b>        |   |              |                 |                 |          |                   |                   |                                       |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL41240  | C1a - Road Improvement at Junction between Road L4 and On Sau Road  | 90           | 03-Jan-18 08:00 | 25-Apr-18 18:00 | 90       | 15-Apr-19 08:00*  | 03-Aug-19 18:00   | [Gantt bar from Apr 2019 to Aug 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL41250  | C1a - Erect Scaffold for RockSlope Inspection along Road L4   | 180          | 13-Oct-17 08:00 | 25-May-18 18:00 | 144      | 01-Nov-18 00:00 A | 29-Apr-19 18:00   | [Gantt bar from Nov 2018 to Apr 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL41260  | C1a - RockSlope Inspection along Road L4  | 200          | 13-Jan-18 08:00 | 15-Sep-18 18:00 | 30       | 15-Apr-19 08:00   | 23-May-19 18:00   | [Gantt bar from Apr 2019 to May 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL41270  | C1a - Submit Details of RockSlope Inspection to AECOM for Road L4   | 120          | 20-Jul-18 08:00 | 10-Dec-18 18:00 | 30       | 15-Apr-19 08:00   | 23-May-19 18:00   | [Gantt bar from Apr 2019 to May 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL41280  | C1a - Contractor's Consultant Review and Design for Road L4   | 120          | 06-Aug-18 08:00 | 28-Dec-18 18:00 | 30       | 06-May-19 08:00   | 10-Jun-19 18:00   | [Gantt bar from May 2019 to Jun 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL41290  | C1a - Remedial Works of Rock Slope for Road L4  | 200          | 10-Sep-18 08:00 | 16-May-19 18:00 | 30       | 11-Jun-19 08:00   | 16-Jul-19 18:00   | [Gantt bar from Jun 2019 to Jul 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Noise Barrier</b>                                  |   |              |                 |                 |          |                   |                   |                                       |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401354   | C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)                             | 0            |                 |                 | 2        | 03-May-19 08:00   | 04-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401355   | C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)                                       | 0            |                 |                 | 3        | 06-May-19 08:00   | 08-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401356   | C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)                                    | 0            |                 |                 | 1        | 09-May-19 08:00   | 09-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401357   | C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #1 (2nd Stage)                                  | 0            |                 |                 | 2        | 25-May-19 08:00   | 27-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401358   | C1a - Installation of Formwork and Temporary Platform for 3600mm HT Wall of Noise Barrier - Bay #1 (2nd Stage)  | 0            |                 |                 | 2        | 28-May-19 08:00   | 29-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401359   | C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #1 (2nd Stage)                               | 0            |                 |                 | 1        | 30-May-19 08:00   | 30-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401363   | C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #2 (1st Stage)                             | 0            |                 |                 | 2        | 04-Apr-19 08:00 A | 06-Apr-19 18:00 A | [Gantt bar from Apr 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401364   | C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #2 (1st Stage)                                       | 0            |                 |                 | 3        | 08-Apr-19 08:00 A | 10-Apr-19 18:00 A | [Gantt bar from Apr 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401365   | C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #2 (1st Stage)                                    | 0            |                 |                 | 1        | 12-Apr-19 08:00 A | 12-Apr-19 18:00 A | [Gantt bar from Apr 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401366   | C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #2 (2nd Stage)                                  | 0            |                 |                 | 2        | 31-May-19 08:00   | 01-Jun-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401367   | C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #2 (2nd Stage) | 0            |                 |                 | 2        | 03-Jun-19 08:00   | 04-Jun-19 18:00   | [Gantt bar from Jun 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401368   | C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #2 (2nd Stage)                               | 0            |                 |                 | 1        | 05-Jun-19 08:00   | 05-Jun-19 18:00   | [Gantt bar from Jun 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401372   | C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #3 (1st Stage)                             | 0            |                 |                 | 3        | 01-Apr-19 08:00 A | 03-Apr-19 18:00 A | [Gantt bar from Apr 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401373   | C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #3 (1st Stage)                                       | 0            |                 |                 | 2        | 04-Apr-19 08:00 A | 06-Apr-19 18:00 A | [Gantt bar from Apr 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401374   | C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #3 (1st Stage)                                    | 0            |                 |                 | 1        | 08-Apr-19 08:00 A | 08-Apr-19 18:00 A | [Gantt bar from Apr 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401375   | C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #3 (2nd Stage)                                  | 0            |                 |                 | 2        | 23-May-19 08:00   | 24-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401376   | C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #3 (2nd Stage) | 0            |                 |                 | 2        | 25-May-19 08:00   | 27-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401377   | C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #3 (2nd Stage)                               | 0            |                 |                 | 1        | 28-May-19 08:00   | 28-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401381   | C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st Stage)                             | 0            |                 |                 | 3        | 18-Mar-19 08:00 A | 20-Mar-19 18:00 A | [Gantt bar from Mar 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401382   | C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #4 (1st Stage)                                       | 0            |                 |                 | 3        | 21-Mar-19 08:00 A | 23-Mar-19 18:00 A | [Gantt bar from Mar 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401383   | C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (1st Stage)                                    | 0            |                 |                 | 1        | 25-Mar-19 08:00 A | 25-Mar-19 18:00 A | [Gantt bar from Mar 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401384   | C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #4 (2nd Stage)                                  | 0            |                 |                 | 2        | 16-May-19 08:00   | 17-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACL401385   | C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #4 (2nd Stage) | 0            |                 |                 | 2        | 18-May-19 08:00   | 20-May-19 18:00   | [Gantt bar from May 2019]             |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |

█ Primary Baseline    █ Forecast Work  
█ Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |













| Activity ID           | Activity Name  | BL1 Duration | BL1 Start       | BL1 Finish      | Duration | Start             | Finish            | March 2019                                |    |    |    |    |    |    | April 2019 |    |    |    |    |    |    | May 2019 |    |    |    |  |  |  | June 2019 |  |  |  |  |  |  | July 2019 |  |  |  |  |  |  |
|-----------------------|--|--------------|-----------------|-----------------|----------|-------------------|-------------------|---|----|----|----|----|----|----|------------|----|----|----|----|----|----|----------|----|----|----|--|--|--|-----------|--|--|--|--|--|--|-----------|--|--|--|--|--|--|
|                       |  |              |                 |                 |          |                   |                   | 17  | 24 | 31 | 07 | 14 | 21 | 28 | 05         | 12 | 19 | 26 | 02 | 09 | 16 | 23       | 30 | 07 | 14 |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACA30050              | A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3   | 35           | 22-Jan-19 08:00 | 06-Mar-19 18:00 | 114      | 04-Dec-18 00:00 A | 26-Apr-19 18:00   | [Gantt bar spanning Dec 2018 to Apr 2019] |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Portion B1</b>     |  |              |                 |                 |          |                   |                   |   |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| <b>Site Formation</b> |  |              |                 |                 |          |                   |                   |   |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB100037A001         | B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C978                                     | 0            |                 |                 | 8        | 15-Mar-19 08:00 A | 24-Mar-19 18:00 A | [Gantt bar: Mar 15 - Mar 24]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB100037A002         | B1 - Installation of Wire Mesh for Slope 11NE-D/C978   | 0            |                 |                 | 46       | 26-Mar-19 08:00 A | 23-May-19 18:00   | [Gantt bar: Mar 26 - May 23]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10090A004          | B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope A16 and 11NE-D/C998 in Portion A4          | 0            |                 |                 | 452      | 27-Sep-17 18:00 A | 09-Apr-19 18:00 A | [Gantt bar: Sep 27 2017 - Apr 9 2019]     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10100              | B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C947 (2000 sqm)                                       | 12           | 28-Jan-19 08:00 | 13-Feb-19 18:00 | 10       | 20-Mar-19 08:00 A | 31-Mar-19 18:00 A | [Gantt bar: Mar 20 - Mar 31]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10110              | B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d  | 11           | 14-Feb-19 08:00 | 26-Feb-19 18:00 | 12       | 01-Apr-19 08:00 A | 15-Apr-19 18:00   | [Gantt bar: Apr 1 - Apr 15]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10120              | B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)       | 20           | 27-Feb-19 08:00 | 21-Mar-19 18:00 | 20       | 16-Apr-19 08:00   | 13-May-19 18:00   | [Gantt bar: Apr 16 - May 13]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10130              | B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)       | 6            | 22-Mar-19 08:00 | 28-Mar-19 18:00 | 6        | 14-May-19 08:00   | 20-May-19 18:00   | [Gantt bar: May 14 - May 20]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10140              | B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)       | 6            | 29-Mar-19 08:00 | 04-Apr-19 18:00 | 6        | 21-May-19 08:00   | 27-May-19 18:00   | [Gantt bar: May 21 - May 27]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10150              | B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)                     | 48           | 11-May-19 08:00 | 08-Jul-19 18:00 | 48       | 28-May-19 08:00   | 24-Jul-19 18:00   | [Gantt bar: May 28 - Jul 24]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10160              | B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm)                              | 7            | 27-Jun-18 08:00 | 05-Jul-18 18:00 | 7        | 15-Apr-19 08:00*  | 25-Apr-19 18:00   | [Gantt bar: Apr 15 - Apr 25]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10170              | B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)                                       | 12           | 06-Jul-18 08:00 | 19-Jul-18 18:00 | 12       | 26-Apr-19 08:00   | 10-May-19 18:00   | [Gantt bar: Apr 26 - May 10]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10180              | B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm) - 150sqm/d  | 11           | 20-Jul-18 08:00 | 01-Aug-18 18:00 | 11       | 11-May-19 08:00   | 23-May-19 18:00   | [Gantt bar: May 11 - May 23]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10190              | B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) - 80sqm/d (Provisional Work)       | 20           | 02-Aug-18 08:00 | 24-Aug-18 18:00 | 20       | 24-May-19 08:00   | 17-Jun-19 18:00   | [Gantt bar: May 24 - Jun 17]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10200              | B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C949 (1600 sqm) (Provisional Work)       | 6            | 25-Aug-18 08:00 | 31-Aug-18 18:00 | 6        | 18-Jun-19 08:00   | 24-Jun-19 18:00   | [Gantt bar: Jun 18 - Jun 24]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10210              | B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C949 (1600 sqm) (Provisional Work)       | 6            | 01-Sep-18 08:00 | 07-Sep-18 18:00 | 6        | 25-Jun-19 08:00   | 02-Jul-19 18:00   | [Gantt bar: Jun 25 - Jul 2]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10220              | B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) (Provisional Work)  | 48           | 13-Sep-18 08:00 | 10-Nov-18 18:00 | 48       | 06-Jul-19 08:00   | 30-Aug-19 18:00   | [Gantt bar: Jul 6 - Aug 30]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10250              | B1 - Erection of Scaffold for Slope 11NE-D/C981 (500 sqm) - 150sqm/d   | 4            | 06-Jun-18 08:00 | 09-Jun-18 18:00 | 11       | 07-Mar-19 08:00 A | 19-Mar-19 18:00 A | [Gantt bar: Mar 7 - Mar 19]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10260              | B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) - 80sqm/d (Provisional Work)        | 7            | 11-Jun-18 08:00 | 19-Jun-18 18:00 | 8        | 20-Mar-19 08:00 A | 28-Mar-19 18:00 A | [Gantt bar: Mar 20 - Mar 28]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10270              | B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm) (Provisional Work)        | 6            | 20-Jun-18 08:00 | 26-Jun-18 18:00 | 7        | 29-Mar-19 08:00 A | 06-Apr-19 18:00 A | [Gantt bar: Mar 29 - Apr 6]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10280              | B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm) (Provisional Work)        | 6            | 27-Jun-18 08:00 | 04-Jul-18 18:00 | 6        | 07-Apr-19 08:00 A | 13-Apr-19 18:00 A | [Gantt bar: Apr 7 - Apr 13]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10290              | B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) (Provisional Work)   | 48           | 19-Jul-18 08:00 | 12-Sep-18 18:00 | 48       | 15-Apr-19 08:00   | 14-Jun-19 18:00   | [Gantt bar: Apr 15 - Jun 14]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10350              | B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C988 (2600 sqm) (Provisional Work)  | 48           | 21-May-18 08:00 | 18-Jul-18 18:00 | 87       | 18-Dec-18 08:00 A | 04-Apr-19 18:00 A | [Gantt bar: Dec 18 2018 - Apr 4 2019]     |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10420              | B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1004 (2700 sqm) (Provisional Work) | 48           | 01-Mar-18 08:00 | 30-Apr-18 18:00 | 74       | 27-Dec-18 08:00 A | 27-Mar-19 18:00 A | [Gantt bar: Dec 27 2018 - Mar 27 2019]    |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10430              | B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm)                               | 7            | 01-Sep-18 08:00 | 08-Sep-18 18:00 | 7        | 15-Apr-19 08:00*  | 25-Apr-19 18:00   | [Gantt bar: Apr 15 - Apr 25]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10440              | B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm)  | 12           | 10-Sep-18 08:00 | 22-Sep-18 18:00 | 12       | 26-Apr-19 08:00   | 10-May-19 18:00   | [Gantt bar: Apr 26 - May 10]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10450              | B1 - Erection of Scaffold for Slope 11NE-D/C976 (800 sqm) - 150sqm/d   | 6            | 24-Sep-18 08:00 | 02-Oct-18 18:00 | 6        | 11-May-19 08:00   | 17-May-19 18:00   | [Gantt bar: May 11 - May 17]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10460              | B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C976 (800 sqm) - 80sqm/d (Provisional Work)        | 10           | 03-Oct-18 08:00 | 13-Oct-18 18:00 | 10       | 18-May-19 08:00   | 29-May-19 18:00   | [Gantt bar: May 18 - May 29]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10470              | B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)        | 6            | 15-Oct-18 08:00 | 22-Oct-18 18:00 | 6        | 30-May-19 08:00   | 05-Jun-19 18:00   | [Gantt bar: May 30 - Jun 5]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10480              | B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)        | 6            | 23-Oct-18 08:00 | 29-Oct-18 18:00 | 6        | 06-Jun-19 08:00   | 13-Jun-19 18:00   | [Gantt bar: Jun 6 - Jun 13]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10500              | B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sqm)                               | 7            | 10-Dec-18 08:00 | 17-Dec-18 18:00 | 7        | 15-Apr-19 08:00*  | 25-Apr-19 18:00   | [Gantt bar: Apr 15 - Apr 25]              |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |
| ACB10510              | B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C977 (400 sqm)  | 12           | 27-Dec-18 08:00 | 10-Jan-19 18:00 | 12       | 04-May-19 08:00   | 17-May-19 18:00   | [Gantt bar: May 4 - May 17]               |    |    |    |    |    |    |            |    |    |    |    |    |    |          |    |    |    |  |  |  |           |  |  |  |  |  |  |           |  |  |  |  |  |  |

█ Primary Baseline    █ Forecast Work  
█ Actual Work  
◆ Baseline Milestone  
◆ Milestone

**3 Month Rolling Programme**

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |



| Activity ID  | Activity Name   | BL1 Duration | BL1 Start       | BL1 Finish      | Duration | Start             | Finish            | 2019                                |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
|--|---|--------------|-----------------|-----------------|----------|-------------------|-------------------|-------------------------------------|----|----|----|-------|----|----|----|-----|----|----|----|------|----|----|----|------|----|--|--|--|--|--|--|
|  |   |              |                 |                 |          |                   |                   | March                               |    |    |    | April |    |    |    | May |    |    |    | June |    |    |    | July |    |  |  |  |  |  |  |
|  |   |              |                 |                 |          |                   |                   | 17                                  | 24 | 31 | 07 | 14    | 21 | 28 | 05 | 12  | 19 | 26 | 02 | 09   | 16 | 23 | 30 | 07   | 14 |  |  |  |  |  |  |
| ACB80060   | B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c  | 36           | 01-Mar-18 08:00 | 16-Apr-18 18:00 | 80       | 04-Jan-19 08:00 A | 11-Apr-19 18:00 A | [Gantt bar: 04-Jan-19 to 11-Apr-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACB80070   | B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6  | 40           | 17-Apr-18 08:00 | 04-Jun-18 18:00 | 50       | 01-Mar-19 08:00 A | 03-May-19 18:00   | [Gantt bar: 01-Mar-19 to 03-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACB80080   | B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b  | 40           | 05-Jun-18 08:00 | 23-Jul-18 18:00 | 38       | 11-Apr-19 08:00 A | 29-May-19 18:00   | [Gantt bar: 11-Apr-19 to 29-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Portion B10</b>                                 |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Site Formation</b>                              |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACB100030  | B10 - Construct New U-Channel (450U, 525U and 675U; approx 90m) and Catchpits (3nos)                            | 40           | 22-Dec-17 08:00 | 09-Feb-18 18:00 | 40       | 15-Apr-19 08:00*  | 04-Jun-19 18:00   | [Gantt bar: 15-Apr-19 to 04-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Portion C1b</b>                                 |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Site Formation</b>                              |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC10009A4   | C1b - 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new manhole X3A                          | 0            |                 |                 | 66       | 01-Feb-19 08:00 A | 26-Apr-19 18:00   | [Gantt bar: 01-Feb-19 to 26-Apr-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100110  | C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1   | 0            |                 |                 | 12       | 27-Apr-19 08:00   | 11-May-19 18:00   | [Gantt bar: 27-Apr-19 to 11-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100120  | C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 2   | 0            |                 |                 | 12       | 13-May-19 08:00   | 25-May-19 18:00   | [Gantt bar: 13-May-19 to 25-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100130  | C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 3   | 0            |                 |                 | 12       | 27-May-19 08:00   | 10-Jun-19 18:00   | [Gantt bar: 27-May-19 to 10-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100140  | C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1   | 0            |                 |                 | 12       | 11-Jun-19 08:00   | 24-Jun-19 18:00   | [Gantt bar: 11-Jun-19 to 24-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100150  | C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1   | 0            |                 |                 | 12       | 25-Jun-19 08:00   | 09-Jul-19 18:00   | [Gantt bar: 25-Jun-19 to 09-Jul-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100160  | C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1   | 0            |                 |                 | 5        | 10-Jul-19 08:00   | 15-Jul-19 18:00   | [Gantt bar: 10-Jul-19 to 15-Jul-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100210  | C1b - Construct Manholes (5nos) and associated Sewerage Pipes 1   | 0            |                 |                 | 12       | 27-Apr-19 08:00   | 11-May-19 18:00   | [Gantt bar: 27-Apr-19 to 11-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100220  | C1b - Construct Manholes (5nos) and associated Sewerage Pipes 2   | 0            |                 |                 | 12       | 13-May-19 08:00   | 25-May-19 18:00   | [Gantt bar: 13-May-19 to 25-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100230  | C1b - Construct Manholes (5nos) and associated Sewerage Pipes 3   | 0            |                 |                 | 12       | 27-May-19 08:00   | 10-Jun-19 18:00   | [Gantt bar: 27-May-19 to 10-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100240  | C1b - Construct Manholes (5nos) and associated Sewerage Pipes 4   | 0            |                 |                 | 12       | 11-Jun-19 08:00   | 24-Jun-19 18:00   | [Gantt bar: 11-Jun-19 to 24-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC100250  | C1b - Construct Manholes (5nos) and associated Sewerage Pipes 5   | 0            |                 |                 | 12       | 02-Jul-19 08:00   | 15-Jul-19 18:00   | [Gantt bar: 02-Jul-19 to 15-Jul-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC10030   | C1b - Upgrading Existing 225 to 450mm dia. and Re-construct Existing Manholes (5nos)                            | 60           | 08-Dec-18 08:00 | 22-Feb-19 18:00 | 60       | 15-Jun-19 08:00   | 24-Aug-19 18:00   | [Gantt bar: 15-Jun-19 to 24-Aug-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Portion C1c</b>                                 |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Site Formation</b>                              |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC20010   | C1c - Site Clearance in Portion C1c (Tentatively dependent on XP approval)                                      | 30           | 14-Apr-18 08:00 | 19-May-18 18:00 | 30       | 15-Apr-19 08:00*  | 23-May-19 18:00   | [Gantt bar: 15-Apr-19 to 23-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC20020   | C1c - Excavation of Supports of 400 dia. Exposed Pipeline and Concreting for Supports in Portion C1c            | 30           | 21-May-18 08:00 | 26-Jun-18 18:00 | 30       | 24-May-19 08:00   | 28-Jun-19 18:00   | [Gantt bar: 24-May-19 to 28-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACC20021   | C1c - Install 400 dia. MS Exposed Pipe on Existing Soil Slope Surface and Cast Thrust Blocks alongside Pipeline | 60           | 09-Jun-18 08:00 | 20-Aug-18 18:00 | 60       | 13-Jun-19 08:00   | 22-Aug-19 18:00   | [Gantt bar: 13-Jun-19 to 22-Aug-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Portion D1</b>                                  |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Road Improvement at Po Lam Road</b>             |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Phase 1 Road Improvement Works (Location A)</b> |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACD10110A003                                       | D1 - Phase 1A - Dismantle and Construct U-channel   | 0            |                 |                 | 57       | 20-Feb-19 08:00 A | 02-May-19 18:00   | [Gantt bar: 20-Feb-19 to 02-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACD10110A004                                       | D1 - Phase 1A - Backfilling   | 0            |                 |                 | 24       | 03-May-19 08:00   | 30-May-19 18:00   | [Gantt bar: 03-May-19 to 30-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACD10120A001                                       | D1 - Phase 1A - Re-align Kerb and Reinststate Footpath  | 0            |                 |                 | 24       | 31-May-19 08:00   | 28-Jun-19 18:00   | [Gantt bar: 31-May-19 to 28-Jun-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| <b>Phase 1 Road Improvement Works (Location B)</b> |   |              |                 |                 |          |                   |                   |                                     |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |
| ACD10130A001                                       | D1 - Phase 1B - Trial Pit Excavation  | 0            |                 |                 | 12       | 15-Apr-19 08:00*  | 02-May-19 18:00   | [Gantt bar: 15-Apr-19 to 02-May-19] |    |    |    |       |    |    |    |     |    |    |    |      |    |    |    |      |    |  |  |  |  |  |  |

- █ Primary Baseline
- █ Forecast Work
- █ Actual Work
- ◆ Baseline Milestone
- ◆ Milestone

### 3 Month Rolling Programme

ARQ - Works Programme Rev.1 - 3MRP (15 Apr 2019)  
10-Apr-19

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |



**CEDD Contract No. NTE/07/2016**


**Environmental Team for Development of Anderson Road Quarry Site – Site Formation  
and Associated Infrastructure Works**

**Monthly Environmental Monitoring & Audit Report (April 2019)**

---





## **Contract 2 (NE/2016/05)**





Revised programme for Section A-E1\_Doc 17







| ITEM ID | Task Name  | Duration | Remaining Duration | Start        | Finish       |
|---------|--|----------|--------------------|--------------|--------------|
| 117     | Decking construction connecting to existing footpath                 | 20 days  | 20 days            | Tue 4/2/20   | Sun 23/2/20  |
| 118     | Drainage works construction  | 145 days | 145 days           | Sun 20/10/19 | Thu 12/3/20  |
| 119     | Application of XP for drainage of Hiu Ming Street                    | 90 days  | 90 days            | Sun 20/10/19 | Fri 17/1/20  |
| 120     | TTA application for drainage works at carriageway of Hiu Ming Street | 60 days  | 60 days            | Sun 20/10/19 | Wed 18/12/19 |
| 121     | Road works advice  | 14 days  | 14 days            | Fri 10/1/20  | Thu 23/1/20  |
| 122     | Implementation of TTA  | 1 day    | 1 day              | Fri 24/1/20  | Fri 24/1/20  |
| 123     | Procurement to delivery of material of drainage                      | 30 days  | 30 days            | Thu 19/12/19 | Fri 17/1/20  |
| 124     | Construction of drainage   | 48 days  | 48 days            | Sat 25/1/20  | Thu 12/3/20  |
| 125     | E & M Works  | 605 days | 605 days           | Thu 12/7/18  | Sat 7/3/20   |
| 126     | Proposal of Specialist for E&M works                                 | 28 days  | 28 days            | Sat 9/3/19   | Fri 5/4/19   |
| 127     | Approval of Specialist for E&M works                                 | 28 days  | 28 days            | Sat 6/4/19   | Fri 3/5/19   |
| 128     | Material submission of cable tray                                    | 28 days  | 28 days            | Sat 4/5/19   | Fri 31/5/19  |
| 129     | Approval of material submission of cable tray                        | 28 days  | 28 days            | Sat 1/6/19   | Fri 28/6/19  |
| 130     | Material submission of cables, conduits, fittings                    | 28 days  | 28 days            | Sat 4/5/19   | Fri 31/5/19  |
| 131     | Approval of material submission of cables, conduits, fittings        | 28 days  | 28 days            | Sat 1/6/19   | Fri 28/6/19  |
| 132     | Material submission of lightings                                     | 28 days  | 28 days            | Mon 12/8/19  | Sun 8/9/19   |
| 133     | Approval of material submission of lightings                         | 28 days  | 28 days            | Mon 9/9/19   | Sun 6/10/19  |
| 134     | Material submission of pillar box c/w accessories                    | 28 days  | 28 days            | Thu 12/7/18  | Wed 8/8/18   |
| 135     | Approval of material submission of pillar box c/w accessories        | 28 days  | 28 days            | Thu 9/8/18   | Wed 5/9/18   |
| 136     | Material submission of MCB distribution board                        | 28 days  | 28 days            | Thu 12/7/18  | Wed 8/8/18   |
| 137     | Approval of MCB distribution board                                   | 28 days  | 28 days            | Thu 9/8/18   | Wed 5/9/18   |
| 138     | Material submission of communication cables                          | 28 days  | 28 days            | Sun 23/6/19  | Sat 20/7/19  |
| 139     | Approval of communication cables                                     | 28 days  | 28 days            | Sun 21/7/19  | Sat 17/8/19  |
| 140     | Positioning/Construction/Installation of Pillar Box                  | 180 days | 180 days           | Wed 10/10/18 | Sun 7/4/19   |
| 141     | Application of Power Supply  | 90 days  | 90 days            | Mon 8/4/19   | Sat 6/7/19   |
| 142     | Trenching works and laying of ducting and power cables               | 40 days  | 40 days            | Sun 7/7/19   | Thu 15/8/19  |
| 143     | Trenching works and laying of telecommunication cables               | 40 days  | 40 days            | Sun 18/8/19  | Thu 26/9/19  |
| 144     | Trenching works and laying of lighting/communication cables          | 40 days  | 40 days            | Mon 7/10/19  | Fri 15/11/19 |
| 145     | Connection of Telecommunication cables                               | 10 days  | 10 days            | Sat 16/11/19 | Mon 25/11/19 |
| 146     | Lighting/Communication connections                                   | 14 days  | 14 days            | Tue 26/11/19 | Mon 9/12/19  |
| 147     | Finishing Works  | 21 days  | 21 days            | Tue 10/12/19 | Mon 30/12/19 |
| 148     | T&C of Escalator and Submission of Form LES to EMSD                  | 45 days  | 45 days            | Thu 23/1/20  | Sat 7/3/20   |
| 149     | Reinstatement of footpath/stair                                      | 10 days  | 10 days            | Tue 10/12/19 | Thu 19/12/19 |
| 150     | Demobilization and Clean up the Site                                 | 7 days   | 7 days             | Fri 20/12/19 | Thu 26/12/19 |
| 151     | Landscaping Works  | 131 days | 131 days           | Sun 8/9/19   | Thu 16/1/20  |
| 152     | Submission of proposal of Landscape specialist                       | 28 days  | 28 days            | Sun 8/9/19   | Sat 5/10/19  |
| 153     | Nursery inspection   | 1 day    | 1 day              | Sun 6/10/19  | Sun 6/10/19  |
| 154     | Approval of proposal of Landscape specialist                         | 28 days  | 28 days            | Mon 7/10/19  | Sun 3/11/19  |
| 155     | Construction of hard and soft Landscape works                        | 21 days  | 21 days            | Fri 20/12/19 | Thu 9/1/20   |
| 156     | Rectification of defects   | 5 days   | 5 days             | Fri 10/1/20  | Tue 14/1/20  |
| 157     | General tidy up  | 2 days   | 2 days             | Thu 15/1/20  | Thu 16/1/20  |
| 158     | Road and Pavings / Traffic Signs                                     | 162 days | 162 days           | Wed 4/9/19   | Wed 12/2/20  |
| 159     | Material submission of road pavers                                   | 28 days  | 28 days            | Sat 28/9/19  | Fri 25/10/19 |
| 160     | Approval of material submission of road pavers                       | 28 days  | 28 days            | Sat 26/10/19 | Fri 22/11/19 |
| 161     | Procurement to delivery of road pavers                               | 30 days  | 30 days            | Sat 23/11/19 | Sun 22/12/19 |
| 162     | Ordering to delivery of concrete kerbs from CSD                      | 60 days  | 60 days            | Wed 4/9/19   | Sat 2/11/19  |
| 163     | Construction of kerbs  | 21 days  | 21 days            | Sun 3/11/19  | Sat 23/11/19 |
| 164     | Construction of footpath   | 30 days  | 30 days            | Sun 24/11/19 | Mon 23/12/19 |
| 165     | Construction of paved area   | 30 days  | 30 days            | Tue 24/12/19 | Wed 22/1/20  |
| 166     | Installation of traffic/Directional Signs                            | 21 days  | 21 days            | Thu 23/1/20  | Wed 12/2/20  |
| 167     | External Finishes  | 211 days | 211 days           | Thu 25/7/19  | Thu 20/2/20  |
| 168     | Material submission of tiles   | 14 days  | 14 days            | Thu 25/7/19  | Wed 7/8/19   |
| 169     | Comment of material submission of tiles                              | 14 days  | 14 days            | Thu 8/8/19   | Wed 21/8/19  |
| 170     | 2nd submission of material of tiles                                  | 14 days  | 14 days            | Thu 22/8/19  | Wed 4/9/19   |
| 171     | Approval of material of tiles  | 14 days  | 14 days            | Thu 5/9/19   | Wed 18/9/19  |
| 172     | Procurement to delivery of tiles                                     | 30 days  | 30 days            | Thu 19/9/19  | Fri 18/10/19 |

Revised programme for Section A-EI\_Doc 17


| U/E# | ID          | Task Name   | Duration | Remaining Duration | Start        | Finish       | 2019 | 2020 |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
|------|-------------|---|----------|--------------------|--------------|--------------|------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|
|      |             |   |          |                    |              |              | Jan  | Feb  | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr |  |
| 173  | A.1.1.12.6  | Material submission of paint                            | 14 days  | 14 days            | Sun 8/9/19   | Sat 21/9/19  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 174  | A.1.1.12.7  | Comment of material submission of paint                 | 14 days  | 14 days            | Sun 22/9/19  | Sat 5/10/19  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 175  | A.1.1.12.8  | 2nd submission of paints                                | 14 days  | 14 days            | Sun 6/10/19  | Sat 19/10/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 176  | A.1.1.12.9  | Approval of material submission of paints               | 14 days  | 14 days            | Sun 20/10/19 | Sat 2/11/19  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 177  | A.1.1.12.10 | Procurement to delivery of paints                       | 30 days  | 30 days            | Sun 3/11/19  | Mon 2/12/19  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 178  | A.1.1.12.11 | Construction of Tiles/Ceramic/Concrete Tiles            | 30 days  | 30 days            | Sat 19/10/19 | Sun 17/11/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 179  | A.1.1.12.12 | Texture Spray/Fungus Resistant Paint                    | 80 days  | 80 days            | Tue 3/12/19  | Thu 20/2/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 180  | A.1.1.13    | Construction of Sau Mau Ping Memorial Park              | 152 days | 152 days           | Wed 2/10/19  | Sun 1/3/20   |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 181  | A.1.1.13.1  | Slope improvement work (LINE-D/CR222)                   | 21 days  | 21 days            | Tue 10/12/19 | Mon 30/12/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 182  | A.1.1.13.2  | Material submission of Pavillion                        | 28 days  | 28 days            | Wed 2/10/19  | Tue 29/10/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 183  | A.1.1.13.3  | Approval of material submission of Pavillion            | 28 days  | 28 days            | Wed 30/10/19 | Tue 26/11/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 184  | A.1.1.13.4  | Procurement to delivery of Pavillion                    | 45 days  | 45 days            | Wed 27/11/19 | Fri 10/1/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 185  | A.1.1.13.5  | Material submission of Bench                            | 28 days  | 28 days            | Wed 2/10/19  | Tue 29/10/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 186  | A.1.1.13.6  | Approval to material submission of Bench                | 28 days  | 28 days            | Wed 30/10/19 | Tue 26/11/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 187  | A.1.1.13.7  | Procurement to delivery of Bench                        | 30 days  | 30 days            | Wed 27/11/19 | Thu 26/12/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 188  | A.1.1.13.8  | Material submission of Pole Light                       | 28 days  | 28 days            | Wed 2/10/19  | Tue 29/10/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 189  | A.1.1.13.9  | Approval of material submission of Pole Light           | 28 days  | 28 days            | Wed 30/10/19 | Tue 26/11/19 |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 190  | A.1.1.13.10 | Procurement to delivery of Pole light                   | 45 days  | 45 days            | Wed 27/11/19 | Fri 10/1/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 191  | A.1.1.13.11 | Construction of Pavillion/Bench/Pole Light with ducting | 21 days  | 21 days            | Sat 11/1/20  | Fri 31/1/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 192  | A.1.1.13.12 | Construction of Pavers                                  | 30 days  | 30 days            | Sat 1/2/20   | Sun 1/3/20   |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 193  | A.1.1.14    | General Inspection and Tidy up of Portion 1             | 25 days  | 25 days            | Fri 6/3/20   | Mon 30/3/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 194  | A.1.1.14.1  | General Inspection and tidy up of Portion 1             | 5 days   | 5 days             | Mon 16/3/20  | Fri 20/3/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 195  | A.1.1.14.2  | Allowable Terminal float                                | 10 days  | 10 days            | Sat 21/3/20  | Mon 30/3/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |
| 196  | A.1.1.14.3  | Completion of works                                     | 0 days   | 0 days             | Mon 30/3/20  | Mon 30/3/20  |      |      |     |     |     |     |     |     |     |     |     |     |     |     |     |     |  |







Revised programme for Section A E3 to E2\_Dns 17



| ID         | Task Name  | Duration  | Remaining Duration | Start        | Finish       |
|------------|--|-----------|--------------------|--------------|--------------|
| A.2.1.4.13 | Removal of soil nails (7hrs)   | 7 days    | 7 days             | Fri 26/1/18  | Thu 1/2/18   |
| A.2.1.4.14 | Removal of tubular scaffold platform from zone 2   | 3 days    | 3 days             | Fri 2/2/18   | Sun 4/2/18   |
| A.2.1.4.15 | Mobilization of plant for drilling and installation of pre-bored socket H piles                      | 5 days    | 5 days             | Mon 5/2/18   | Fri 9/2/18   |
| A.2.1.4.16 | Drilling and construction of pre-bored socket H piles (9hrs)   | 45 days   | 45 days            | Sat 10/2/18  | Mon 26/3/18  |
| A.2.1.4.17 | Testing of piles   | 45 days   | 45 days            | Tue 27/3/18  | Thu 10/5/18  |
| A.2.1.4.18 | Proof Drilling   | 9 days    | 9 days             | Fri 11/5/18  | Sat 19/5/18  |
| A.2.1.4.19 | Excavation with shoring for construction of pile cap E3-PC2  | 21 days   | 21 days            | Sun 20/5/18  | Sat 9/6/18   |
| A.2.1.4.20 | Construction of pile cap E3-PC2  | 30 days   | 30 days            | Sun 10/6/18  | Mon 9/7/18   |
| A.2.1.4.21 | Construction of Column E3-P1   | 30 days   | 30 days            | Tue 10/7/18  | Wed 8/8/18   |
| A.2.1.5    | Pile Cap E2-PC1  | 571 days  | 278.11 days        | Sat 11/4/17  | Tue 23/10/18 |
| A.2.1.5.1  | Application of Excavation permit for area occupied by pile cap E2-PC1                                | 180 days  | 0 days             | Sat 11/4/17  | Thu 27/9/18  |
| A.2.1.5.2  | Mobilization of plant for predrill for pile cap E2-PC1   | 1 day     | 0 days             | Thu 2/11/17  | Thu 2/11/17  |
| A.2.1.5.3  | Initial site survey  | 7 days    | 6.65 days          | Wed 17/10/18 | Tue 23/10/18 |
| A.2.1.5.4  | Setting up plant for predrill for pile cap E2-PC1  | 1 day     | 0 days             | Thu 2/11/17  | Fri 3/11/17  |
| A.2.1.5.5  | Predrill for pile cap E2-PC1   | 7 days    | 0 days             | Fri 3/11/17  | Thu 9/11/17  |
| A.2.1.5.6  | Demobilization of predrill rig   | 1 day     | 0 days             | Fri 17/11/17 | Fri 17/11/17 |
| A.2.1.5.6a | Pile Sleeve Not Required for E2-PC1 & PC2 (PMI 20)   | 1 day     | 0 days             | Thu 26/10/17 | Thu 26/10/17 |
| A.2.1.5.7  | Mobilization of plant for drilling and installation of pre-bored socket H piles                      | 16 days   | 3.2 days           | Thu 21/12/17 | Fri 5/1/18   |
| A.2.1.5.8  | Drilling and construction for pre-bored socket H piles(35hrs)  | 75 days   | 75 days            | Sat 6/1/18   | Wed 21/3/18  |
| A.2.1.5.9  | Testing of piles   | 45 days   | 45 days            | Thu 22/3/18  | Sat 5/5/18   |
| A.2.1.5.10 | Proof Drilling   | 14 days   | 14 days            | Sun 6/5/18   | Sat 19/5/18  |
| A.2.1.5.11 | Excavation with temporary shoring for pile cap E2-PC1  | 20 days   | 20 days            | Sun 20/5/18  | Fri 8/6/18   |
| A.2.1.5.12 | Construction of pile cap E2-PC1  | 25 days   | 25 days            | Sat 9/6/18   | Tue 3/7/18   |
| A.2.1.5.13 | Backfill the pile cap E2-PC1   | 5 days    | 5 days             | Wed 4/7/18   | Sun 8/7/18   |
| A.2.1.6    | Substructure E2-PC2  | 1049 days | 831.43 days        | Sat 11/4/17  | Thu 13/2/20  |
| A.2.1.6.1  | Mobilization of plants for predrilling for pile cap E2-PC2   | 1 day     | 0 days             | Wed 25/10/17 | Wed 25/10/17 |
| A.2.1.6.2  | Setting up plant for predrill for pile cap E2-PC2  | 1 day     | 0 days             | Thu 26/10/17 | Thu 26/10/17 |
| A.2.1.6.3  | Predrill for pile cap E2-PC2   | 7 days    | 7 days             | Fri 27/10/17 | Thu 2/11/17  |
| A.2.1.6.3a | Pile Sleeve Not Required for E2-PC1 & PC2 (PMI 20)   | 1 day     | 0 days             | Thu 26/10/17 | Thu 26/10/17 |
| A.2.1.6.4  | Mobilization of plants for drilling and installation of pre-bored socket H Piles for pile cap E2-PC2 | 15 days   | 3 days             | Fri 22/12/17 | Fri 5/1/18   |
| A.2.1.6.5  | Drilling and installation of pre-bored socket H piles for pile cap E2-PC2                            | 45 days   | 45 days            | Sat 6/1/18   | Mon 19/2/18  |
| A.2.1.6.6  | Testing of piles   | 45 days   | 45 days            | Tue 20/2/18  | Thu 5/4/18   |
| A.2.1.6.7  | Proof Drilling   | 7 days    | 7 days             | Fri 6/4/18   | Thu 12/4/18  |
| A.2.1.6.8  | Excavation with shoring for pile cap E2-PC2  | 21 days   | 21 days            | Fri 13/4/18  | Thu 3/5/18   |
| A.2.1.6.9  | Construction of pile cap E2-PC2  | 30 days   | 30 days            | Fri 4/5/18   | Sat 2/6/18   |
| A.2.1.6.10 | Backfill the pile cap E2-PC2   | 7 days    | 7 days             | Sun 3/6/18   | Sat 9/6/18   |
| A.2.1.6.11 | Application of XP for Drainage works at Hiu Kwong Street   | 180 days  | 90 days            | Sat 1/4/17   | Wed 27/9/17  |
| A.2.1.6.12 | Approval of TTA for construction of Drainage works at Hiu Kwong Street                               | 60 days   | 60 days            | Wed 2/10/19  | Sat 30/11/19 |
| A.2.1.6.13 | Road Works Advice  | 14 days   | 14 days            | Sun 1/12/19  | Sat 14/12/19 |
| A.2.1.6.14 | Implementation of TTA  | 1 day     | 1 day              | Sun 15/12/19 | Sun 15/12/19 |
| A.2.1.6.15 | Construction of Drainage works at Hiu Kwong Street   | 60 days   | 60 days            | Mon 16/12/19 | Thu 13/2/20  |
| A.2.1.6.16 | Trees felling works between E3-ST1 and E3 abutment   | 45 days   | 45 days            | Thu 14/12/17 | Sat 27/1/18  |
| A.2.1.7    | Steel Bridge between E3-ST1 and E3 Abutment  | 522 days  | 522 days           | Thu 18/10/18 | Sun 22/3/20  |
| A.2.1.7.1  | Proposal of off site fabrication of steelworks for E2 and E3   | 28 days   | 28 days            | Thu 18/10/18 | Wed 14/11/18 |
| A.2.1.7.2  | Approval of off site fabrication of steelworks for bridge E2 and E3                                  | 28 days   | 28 days            | Thu 15/11/18 | Wed 12/12/18 |
| A.2.1.7.3  | Fabrication and Delivery of fabricated steelworks  | 90 days   | 90 days            | Thu 13/12/18 | Tue 12/3/19  |
| A.2.1.7.4  | Construction of launching platform for steel bridge between E3-ST1 and E3 abutment                   | 60 days   | 60 days            | Sat 27/4/19  | Tue 25/6/19  |
| A.2.1.7.5  | Assembly of steel truss between E3 tower and E3 abutment   | 60 days   | 60 days            | Wed 26/6/19  | Sat 24/8/19  |
| A.2.1.7.6  | Bridge launching between E3-ST1 and E3 Abutment  | 29 days   | 29 days            | Sun 25/8/19  | Sun 22/9/19  |
| A.2.1.7.7  | Design submission of roof system   | 28 days   | 28 days            | Wed 3/4/19   | Tue 30/4/19  |
| A.2.1.7.8  | Approval of design of roof system  | 28 days   | 28 days            | Wed 1/5/19   | Tue 28/5/19  |
| A.2.1.7.9  | Material submission of corrugated steel roof   | 28 days   | 28 days            | Wed 3/4/19   | Tue 30/4/19  |

Revised programme for Section A E3 to E2\_Doc 17

| ID          | Task Name   | Duration | Remaining Duration | Start        | Finish       |
|-------------|---|----------|--------------------|--------------|--------------|
| A.2.1.7.10  | Approval of corrugated steel roof   | 30 days  | 30 days            | Wed 1/5/19   | Thu 30/5/19  |
| A.2.1.7.11  | Procurement to delivery of corrugated steel roof  | 28 days  | 28 days            | Fri 31/5/19  | Thu 27/6/19  |
| A.2.1.7.12  | Material submission of fall arrest system   | 28 days  | 28 days            | Tue 30/4/19  | Tue 30/4/19  |
| A.2.1.7.13  | Approval of fall arrest system  | 28 days  | 28 days            | Wed 1/5/19   | Tue 28/5/19  |
| A.2.1.7.14  | Procurement to delivery of fall arrest system   | 30 days  | 30 days            | Wed 29/5/19  | Thu 27/6/19  |
| A.2.1.7.15  | Roof construction of the steel truss E3 S11 to E3 abutment  | 50 days  | 50 days            | Mon 11/11/19 | Mon 11/11/19 |
| A.2.1.7.16  | Construction of screeding and paving blocks   | 40 days  | 40 days            | Tue 12/11/19 | Sat 21/12/19 |
| A.2.1.7.17  | Installation of parapets and planters   | 40 days  | 40 days            | Sun 22/12/19 | Thu 30/1/20  |
| A.2.1.7.18  | Installation of lightings to steel truss between E3 tower and E3 abutment                                 | 45 days  | 45 days            | Fri 31/1/20  | Sun 15/3/20  |
| A.2.1.7.19  | Installation of irrigation pipe and water point   | 7 days   | 7 days             | Mon 16/3/20  | Sun 22/3/20  |
| A.2.1.8     | Superstructure of Covered Walkway   | 162 days | 162 days           | Mon 23/9/19  | Mon 2/3/20   |
| A.2.1.8.1   | Expose the substructure of the Covered Walkway  | 20 days  | 20 days            | Mon 23/9/19  | Sat 12/10/19 |
| A.2.1.8.2   | Construction of columns and beams for covered walkway   | 60 days  | 60 days            | Sun 13/10/19 | Wed 11/12/19 |
| A.2.1.8.3   | Installation of steel sheet roof for the covered walkway  | 30 days  | 30 days            | Thu 12/12/19 | Fri 10/1/20  |
| A.2.1.8.4   | Installation of lighting to covered walkway   | 45 days  | 45 days            | Sat 11/1/20  | Mon 24/2/20  |
| A.2.1.8.5   | Installation of irrigation pipe   | 7 days   | 7 days             | Tue 25/2/20  | Mon 2/3/20   |
| A.2.1.9     | Superstructure of E2-LT1 and Lift   | 287 days | 287 days           | Wed 4/9/19   | Tue 16/6/20  |
| A.2.1.9.1   | Excavation to expose footing E2-PCL1  | 7 days   | 7 days             | Sun 13/10/19 | Sat 19/10/19 |
| A.2.1.9.2   | Construction of superstructure of lift tower E2-LT1   | 62 days  | 62 days            | Sun 20/10/19 | Fri 20/12/19 |
| A.2.1.9.3   | Installation of lift (2mrs)   | 60 days  | 60 days            | Sat 21/12/19 | Tue 18/2/20  |
| A.2.1.9.4   | Installation of E&M for the lift towers and Pillar Box  | 50 days  | 50 days            | Wed 19/2/20  | Wed 8/4/20   |
| A.2.1.9.5   | Testing and commissioning of lifts and submission of form L&ES to EMSD                                    | 60 days  | 60 days            | Thu 9/4/20   | Sun 7/6/20   |
| A.2.1.9.6   | Installation of lower and finishing works   | 20 days  | 20 days            | Thu 28/5/20  | Tue 16/6/20  |
| A.2.1.9.7   | Application for connection to existing water mains  | 90 days  | 90 days            | Wed 4/9/19   | Mon 2/12/19  |
| A.2.1.9.8   | Trenching works for connection of existing water connection point   | 28 days  | 28 days            | Tue 3/12/19  | Mon 30/12/19 |
| A.2.1.9.9   | Installation of water meter box   | 7 days   | 7 days             | Thu 9/4/20   | Wed 15/4/20  |
| A.2.1.9.10  | Planting works on bridge  | 7 days   | 7 days             | Thu 16/4/20  | Wed 22/4/20  |
| A.2.1.10    | Superstructure of E2-P1   | 48 days  | 48 days            | Sat 21/12/19 | Thu 6/2/20   |
| A.2.1.10.1  | Excavation to expose Pile Cap E2-P2 for column E2-P1  | 3 days   | 3 days             | Mon 23/12/19 | Mon 23/12/19 |
| A.2.1.10.2  | Construction of column for E2-P1  | 42 days  | 42 days            | Mon 3/2/20   | Mon 3/2/20   |
| A.2.1.10.3  | General tidy up   | 3 days   | 3 days             | Tue 4/2/20   | Thu 6/2/20   |
| A.3.1.11    | Bridge between E2-P1 to E2-P3   | 545 days | 545 days           | Fri 21/12/18 | Wed 17/6/20  |
| A.3.1.11.1  | Access date of E2 between Pier E2-P2 to E2-P3 (Portion 3)   | 1 day    | 1 day              | Fri 21/12/18 | Fri 21/12/18 |
| A.3.1.11.2  | Initial site survey   | 15 days  | 15 days            | Sat 22/12/18 | Sat 5/1/19   |
| A.3.1.11.3  | Erection of Hoarding at South bound footpath of Hin Kwong St  | 8 days   | 8 days             | Sat 22/12/18 | Sat 29/12/18 |
| A.3.1.11.4  | Excavation of Inspection pits to locate utilities   | 20 days  | 20 days            | Sun 6/1/19   | Fri 25/1/19  |
| A.3.1.11.5  | Diversion of utilities by UU  | 90 days  | 90 days            | Sat 26/1/19  | Thu 25/4/19  |
| A.3.1.11.6  | Excavation with shoring for construction of E2-F3   | 30 days  | 30 days            | Fri 26/4/19  | Sat 25/5/19  |
| A.3.1.11.7  | Construction of pad footing of E2-F3  | 30 days  | 30 days            | Sun 26/5/19  | Mon 24/6/19  |
| A.3.1.11.8  | Construction of column for E2-P2  | 30 days  | 30 days            | Tue 25/6/19  | Wed 24/7/19  |
| A.3.1.11.9  | Excavation with shoring for construction of E2-F4   | 30 days  | 30 days            | Thu 25/7/19  | Fri 23/8/19  |
| A.3.1.11.10 | Construction of pad footing of E2-F4  | 30 days  | 30 days            | Sat 24/8/19  | Sun 22/9/19  |
| A.3.1.11.11 | Construction of column for E2-P3 and the bridge deck  | 35 days  | 35 days            | Mon 23/9/19  | Sun 27/10/19 |
| A.3.1.11.12 | Off site Fabrication of Steel deck truss between E2-LT1 to E2-P1, E2-P1 to E2-P2                          | 90 days  | 90 days            | Fri 26/4/19  | Wed 24/7/19  |
| A.3.1.11.13 | Off site Fabrication of Steel deck truss between E2-P2 to E2-P3 and E2-P3 to bridge constructed by others | 90 days  | 90 days            | Thu 25/7/19  | Tue 22/10/19 |
| A.3.1.11.14 | Lifting of steel truss between E2-LT1 to E2-P1  | 7 days   | 7 days             | Tue 4/2/20   | Mon 10/2/20  |
| A.3.1.11.15 | Lifting of steel truss between E2-P1 to E2-P2   | 7 days   | 7 days             | Tue 11/2/20  | Mon 17/2/20  |
| A.3.1.11.16 | Lifting of Truss between E2-P2 to E2-P3   | 7 days   | 7 days             | Tue 18/2/20  | Mon 24/2/20  |
| A.3.1.11.17 | Lifting of truss for E2-P3 to connect to bridge constructed by others                                     | 7 days   | 7 days             | Tue 25/2/20  | Mon 2/3/20   |
| A.3.1.11.18 | Roof installation of the bridge from E2-LT1 to E2-P3  | 60 days  | 60 days            | Tue 3/3/20   | Fri 1/5/20   |
| A.3.1.11.19 | Screeding and paving blocks for the bridge from E2-LT1 to E2-P3   | 42 days  | 42 days            | Sun 12/4/20  | Sat 23/5/20  |

Summary  
 Manual Summary  
 Project Summary

External Tasks  
 External Milestone  
 Inactive Task

Baseline Milestone  
 Milestone  
 Summary Progress

Baseline  
 Baseline Split

Manual Task  
 Non-only  
 Entirely


Task  
 Split  
 Task Progress

Inactive Milestone  
 Inactive Summary  
 Inactive Task  
 Deadline






Revised programme for Section B\_Dec 17



| ID          | Task Name   | Duration | Remaining Duration | Start        | Finish       | Predecessors  |
|-------------|---|----------|--------------------|--------------|--------------|---------------|
| B.4.1       | <b>SECTION B - CONSTRUCTION OF SLIP ROAD</b>                    | 406 days | 127.14 days        | Fri 31/3/17  | Thu 10/5/18  |               |
| B.4.1.1     | <b>PRE CONSTRUCTION WORKS</b>                                   | 292 days | 29.97 days         | Fri 31/3/17  | Tue 16/4/18  |               |
| B.4.1.1.1   | Access Date of Portion 4  | 1 day    | 0 days             | Fri 31/3/17  | Fri 31/3/17  |               |
| B.4.1.1.2   | Application of Excavation Permit                                | 180 days | 18 days            | Sat 1/4/17   | Wed 27/9/17  |               |
| B.4.1.1.3   | Application of TTA and approval                                 | 88 days  | 0 days             | Sat 1/4/17   | Tue 27/6/17  |               |
| B.4.1.1.4   | Road works advice   | 14 days  | 0 days             | Wed 26/7/17  | Tue 8/8/17   |               |
| B.4.1.1.5   | Implementation of TTA for ingress and egress                    | 1 day    | 0 days             | Wed 9/8/17   | Wed 9/8/17   |               |
| B.4.1.1.6   | Proposal of landscape specialist                                | 1 day    | 0 days             | Fri 31/3/17  | Fri 31/3/17  | 3FS-1 day     |
| B.4.1.1.7   | Approval to proposal of landscape specialist                    | 26 days  | 0 days             | Sat 1/4/17   | Wed 26/4/17  |               |
| B.4.1.1.10  | Tree survey   | 10 days  | 0 days             | Wed 26/4/17  | Fri 5/5/17   |               |
| B.4.1.1.11  | Trees Transplant  | 63 days  | 0 days             | Fri 14/7/17  | Thu 14/9/17  | 10,6FF,7      |
| B.4.1.1.11a | Landscaping Works (PMI 9)                                       | 180 days | 36 days            | Fri 21/7/17  | Tue 16/1/18  |               |
| B.4.1.1.12  | Submission of material for drainage works                       | 13 days  | 0 days             | Fri 31/3/17  | Wed 12/4/17  |               |
| B.4.1.1.13  | Approval of submission for drainage works                       | 30 days  | 0 days             | Thu 13/4/17  | Fri 12/5/17  | 13            |
| B.4.1.1.16  | Procurement and delivery of drainage pipes and material         | 115 days | 0 days             | Sat 27/5/17  | Mon 18/9/17  | 14            |
| 1.1.14      | Material Test for Drainage Pipe (PMI 21)                        | 21 days  | 0 days             | Sat 4/11/17  | Fri 24/11/17 |               |
| B.4.1.1.17  | Submission of method statement for Drainage works               | 28 days  | 0 days             | Thu 21/9/17  | Wed 18/10/17 |               |
| B.4.1.1.18  | Approval of method statement for drainage works                 | 28 days  | 28 days            | Thu 19/10/17 | Wed 15/11/17 | 17            |
| B.4.1.2     | <b>First Stage Works</b>  | 206 days | 124.1 days         | Mon 17/7/17  | Wed 7/2/18   |               |
| B.4.1.2.1   | Utilities Detection   | 1 day    | 0 days             | Mon 17/7/17  | Mon 17/7/17  |               |
| B.4.1.2.2   | Survey of existing drainage                                     | 2 days   | 0 days             | Tue 7/11/17  | Wed 8/11/17  |               |
| B.4.1.2.3   | Initial site survey   | 31 days  | 1.55 days          | Sun 17/9/17  | Sun 12/11/17 | 21,20         |
| B.4.1.2.4   | Drainage works at first stage                                   | 45 days  | 9 days             | Sat 7/10/17  | Thu 21/12/17 | 11,15,22,18   |
| B.4.1.2.4a  | Revised Drainage Works (PMI 26)                                 | 14 days  | 13.95 days         | Thu 9/11/17  | Thu 4/1/18   | 23            |
| B.4.1.2.5   | Draw pits construction  | 15 days  | 15 days            | Thu 7/12/17  | Thu 21/12/17 | 23FS-15 days  |
| B.4.1.2.6   | Laying street lighting cables                                   | 2 days   | 2 days             | Fri 22/12/17 | Sat 23/12/17 | 23,25         |
| B.4.1.2.6a  | Revised Setting Out and Vertical Road Profile (PMI 25)          | 1 day    | 0 days             | Thu 9/11/17  | Thu 9/11/17  |               |
| B.4.1.2.7   | Road works  | 46 days  | 43.7 days          | Sun 24/12/17 | Wed 7/2/18   | 27            |
| B.4.1.2.8   | Construct Temporary road before implementation of road closure  | 27 days  | 25.65 days         | Fri 12/1/18  | Wed 7/2/18   | 28FS-27 days  |
| B.4.1.3     | <b>Second Stage Works</b>                                       | 238 days | 202.41 days        | Fri 15/9/17  | Thu 10/5/18  |               |
| B.4.1.3.1   | Application of TTA to divert traffic of existing slip road      | 60 days  | 30 days            | Fri 15/9/17  | Mon 13/11/17 |               |
| B.4.1.3.2   | Road Works advice   | 14 days  | 14 days            | Tue 14/11/17 | Mon 27/11/17 | 31            |
| B.4.1.3.3   | Implementation of TTA to divert traffic to Temp slip road       | 1 day    | 1 day              | Thu 8/2/18   | Thu 8/2/18   | 32,29         |
| B.4.1.3.4   | Utilities detection and Survey of existing drainage             | 2 days   | 2 days             | Thu 8/2/18   | Fri 9/2/18   | 32,33FS-1 day |
| B.4.1.3.5   | Initial site survey   | 2 days   | 0 days             | Sun 17/9/17  | Wed 10/1/18  | 34            |
| B.4.1.3.6   | Drainage works at entrance of existing slip road (D101+ others) | 45 days  | 45 days            | Thu 11/1/18  | Sat 24/2/18  | 35,4          |
| B.4.1.3.7   | Draw pits construction  | 15 days  | 15 days            | Sat 10/2/18  | Sat 24/2/18  | 36FS-15 days  |
| B.4.1.3.8   | Laying street lighting cables                                   | 9 days   | 9 days             | Sun 25/2/18  | Mon 5/3/18   | 37            |
| B.4.1.3.9   | Road works  | 40 days  | 40 days            | Tue 6/3/18   | Sat 14/4/18  | 38            |
| B.4.1.3.10  | Remaining clash barriers and road markings                      | 10 days  | 10 days            | Sun 15/4/18  | Tue 24/4/18  | 39            |
| B.4.1.3.11  | Reinstate works area  | 15 days  | 15 days            | Wed 25/4/18  | Wed 9/5/18   | 40            |
| B.4.1.3.12  | General tidy up   | 1 day    | 1 day              | Thu 10/5/18  | Thu 10/5/18  | 41            |
| B.4.1.3.13  | Completion of works   | 0 days   | 0 days             | Sat 31/3/18  | Sat 31/3/18  | 42            |



Summary Milestone: Inactive Milestone

Milestone Summary: Inactive Milestone

Project Summary: Inactive Task

Summary Milestone: Inactive Milestone

Milestone: Milestone

Summary Progress: Summary Progress

Duration-only: Duration-only

Baseline: Baseline

Baseline-Split: Baseline-Split

Manual Task: Manual Task

Start-only: Start-only

Finish-only: Finish-only

Task: Task

Split: Split


Task Progress: Task Progress

Critical: Critical

Critical Split: Critical Split


Critical Progress: Critical Progress

Page 1






Revised programme for Section D\_Doc 17



Navigation and Summary Tools:

- Task: [ ]
- Critical Path: [ ]
- Task Progress: [ ]
- Task Split: [ ]
- Manual Task: [ ]
- Start-only: [ ]
- Finish-only: [ ]
- Directly: [ ]
- Baseline: [ ]
- Baseline Split: [ ]
- Baseline Moveover: [ ]
- Moveover: [ ]
- Summary Progress: [ ]
- Summary: [ ]
- Manual Summary: [ ]
- Project Summary: [ ]
- External Task: [ ]
- External Milestone: [ ]
- Inactive Task: [ ]
- External Milestone: [ ]
- External Summary: [ ]
- Deadline: [ ]





Summary: Summary, Manual Summary, Project Summary

External Tasks: External Milestone, External Summary


Inactive Milestone: Inactive Milestone, Inactive Summary

Task Legend:
 

- Task: Solid blue bar
- Critical Task: Red bar
- Task Split: Dotted blue bar
- Task Progress: Blue bar with white fill
- Manual Task: Blue bar with white fill
- Start-only: Blue bar with white fill
- Finish-only: Blue bar with white fill
- Start-only/Finish-only: Blue bar with white fill
- Duration-only: Blue bar with white fill
- Baseline: Dotted blue bar
- Baseline Split: Dotted blue bar

Revised programme for Section F1\_Dec 17

| ITEM ID | Task Name   | Duration        | Remaining Duration | Start              | Finish              |
|---------|---|-----------------|--------------------|--------------------|---------------------|
| 1       | <b>F1.9.1 SECTION F1 - FLEXIBLE BARRIER</b>                                       | <b>595 days</b> | <b>388.28 days</b> | <b>Fri 31/3/17</b> | <b>Thu 15/11/18</b> |
| 2       | <b>F1.9.1.1 CONSTRUCTION OF Flexible barriers near Tiu King Leng</b>              | <b>595 days</b> | <b>388.28 days</b> | <b>Fri 31/3/17</b> | <b>Thu 15/11/18</b> |
| 3       | F1.9.1.1.1 Access Date for Portion 9  | 1 day           | 0 days             | Fri 31/3/17        | Fri 31/3/17         |
| 4       | F1.9.1.1.2 Initial Site Survey  | 60 days         | 33 days            | Wed 11/10/17       | Sat 9/12/17         |
| 5       | F1.9.1.1.3 Initial Tree Survey  | 13 days         | 7.15 days          | Tue 24/10/17       | Sun 5/11/17         |
| 6       | F1.9.1.1.4 Material and design submission for flexible barrier systems            | 78 days         | 0 days             | Sat 1/4/17         | Sat 17/6/17         |
| 7       | F1.9.1.1.5 Approval to material and design submission for flexible barrier system | 216 days        | 32.4 days          | Sun 18/6/17        | Fri 19/1/18         |
| 8       | F1.9.1.1.6 Procurement of flexible barriers                                       | 121 days        | 121 days           | Sat 20/1/18        | Sun 20/5/18         |
| 9       | F1.9.1.1.7 Submission of method statement for Flexible barrier construction       | 28 days         | 28 days            | Wed 15/11/17       | Tue 12/12/17        |
| 10      | F1.9.1.1.8 Approval of method statement for flexible barrier construction         | 28 days         | 28 days            | Wed 13/12/17       | Tue 9/1/18          |
| 11      | F1.9.1.1.9 Submission of construction impact assessment                           | 10 days         | 0 days             | Mon 7/8/17         | Wed 16/8/17         |
| 12      | F1.9.1.1.10 Monitoring of vibration and ground water level                        | 264 days        | 205.4 days         | Fri 3/11/17        | Tue 24/7/18         |
| 13      | F1.9.1.1.11 Construction of piezometers (2nr) (PMI 4)                             | 10 days         | 0 days             | Fri 15/9/17        | Sun 24/9/17         |
| 14      | F1.9.1.1.12 Ground Investigation works  | 30 days         | 30 days            | Mon 25/9/17        | Tue 24/10/17        |
| 15      | F1.9.1.1.13 Construction of Baffles   | 91 days         | 72.8 days          | Mon 16/10/17       | Wed 18/4/18         |
| 16      | F1.9.1.1.14 General site clearance for Flexible barriers                          | 7 days          | 7 days             | Mon 21/5/18        | Sun 27/5/18         |
| 17      | F1.9.1.1.15 Erection of tubular platform for flexible barrier construction        | 50 days         | 50 days            | Mon 28/5/18        | Mon 16/7/18         |
| 18      | F1.9.1.1.16 Erection of flexible barriers   | 100 days        | 100 days           | Tue 17/7/18        | Wed 24/10/18        |
| 19      | F1.9.1.1.17 Removal of platform   | 20 days         | 20 days            | Thu 25/10/18       | Tue 13/11/18        |
| 20      | F1.9.1.1.18 General tidy up   | 2 days          | 2 days             | Wed 14/11/18       | Thu 15/11/18        |
| 21      | F1.9.1.1.19 Completion of works   | 0 days          | 0 days             | Tue 24/7/18        | Tue 24/7/18         |





**CEDD Contract No. NTE/07/2016**

**Environmental Team for Development of Anderson Road Quarry Site – Site Formation  
and Associated Infrastructure Works**

**Monthly Environmental Monitoring & Audit Report (April 2019)**

---



## **Contract 3 (NE/2017/03)**

| Activity ID  | Activity Name   | Duration | Start      | Finish     | 2019   |        |        |        |
|--|---|----------|------------|------------|--------|--------|--------|--------|
|  |   |          |            |            | Apr 16 | May 17 | Jun 18 | Jul 19 |
| <b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201904)-2_190427</b> |   | 1123     | 09-Oct-18A | 06-Sep-22  |        |        |        |        |
| <b>Road Improvement Works Location 1 (RIW1)</b>                              |   | 327      | 14-Dec-18A | 21-Mar-20  |        |        |        |        |
| <b>Construction Works</b>  |   | 327      | 14-Dec-18A | 21-Mar-20  |        |        |        |        |
| <b>Preliminary Works</b>   |   | 131      | 15-Feb-19A | 26-Jul-19  |        |        |        |        |
| CON10110   | Trees fell, Trees protection for trees transplant at portion A                  | 60       | 15-Feb-19A | 18-Apr-19A |        |        |        |        |
| CON10010   | Install monitoring & instrumentation at portion A                               | 33       | 21-Feb-19A | 07-May-19  |        |        |        |        |
| CON10240   | Trees transplant at portion A   | 48       | 23-Apr-19  | 20-Jun-19  |        |        |        |        |
| CON110610  | Preparation works & erect working platform for non-destructive test for the Lee | 60       | 23-Apr-19  | 05-Jul-19  |        |        |        |        |
| CON11080   | Non-destructive test for the Lee On Road Flyover                                | 18       | 06-Jul-19  | 26-Jul-19  |        |        |        |        |
| <b>Slope Works and Retaining Wall RWC2 Works</b>                             |   | 97       | 21-Jan-19A | 31-Jul-19  |        |        |        |        |
| <b>Workfront 1 (RWC2 CH452 to CH270)</b>                                     |   | 48       | 20-May-19  | 16-Jul-19  |        |        |        |        |
| CON10120   | Form haul road (RWC2 CH452 to CH270)  | 48       | 20-May-19  | 16-Jul-19  |        |        |        |        |
| <b>Workfront 2 (RWC2 CH88 to CH-9)</b>                                       |   | 97       | 21-Jan-19A | 31-Jul-19  |        |        |        |        |
| CON10090   | Erect hoarding (RWC2 CH98 to CH-9)  | 24       | 21-Jan-19A | 03-Apr-19A |        |        |        |        |
| CON10100   | Form haul road (RWC2 CH98 to CH-9)  | 48       | 21-May-19  | 17-Jul-19  |        |        |        |        |
| <b>Foundation Works (RWC2 CH98 to CH-9)</b>                                  |   | 12       | 18-Jul-19  | 31-Jul-19  |        |        |        |        |
| CON10150   | Hack-off existing road surface (RWC2 CH98 to CH-9)                              | 12       | 18-Jul-19  | 31-Jul-19  |        |        |        |        |
| <b>Workfront 3 (RWC2 CH270 to CH98)</b>                                      |   | 97       | 21-Jan-19A | 31-Jul-19  |        |        |        |        |
| CON10070   | Erect hoarding (RWC2 CH270 to CH98)   | 24       | 21-Jan-19A | 03-Apr-19A |        |        |        |        |
| CON10080   | Form haul road (RWC2 CH270 to CH98)   | 48       | 21-May-19  | 17-Jul-19  |        |        |        |        |
| <b>Foundation Works (RWC2 CH270 to CH98)</b>                                 |   | 12       | 18-Jul-19  | 31-Jul-19  |        |        |        |        |
| CON10140   | Hack-off existing road surface (RWC2 CH270 to CH98)                             | 12       | 18-Jul-19  | 31-Jul-19  |        |        |        |        |
| <b>Noise Barrier Works</b>   |   | 294      | 14-Dec-18A | 21-Mar-20  |        |        |        |        |
| <b>Works in Slip Road 2</b>  |   | 294      | 14-Dec-18A | 21-Mar-20  |        |        |        |        |
| CON101320  | Supervisor reviewing road design on slip road 2                                 | 132      | 14-Dec-18A | 20-May-19  |        |        |        |        |
| CON10190   | Formation works, utilities works, drainage works & road works on revised slip r | 252      | 21-May-19  | 21-Mar-20  |        |        |        |        |
| CON101940  | Formation works for slip road 2 _stage 1  | 18       | 21-May-19  | 11-Jun-19  |        |        |        |        |
| CON101330  | New slip road alignment notification to town-gas company                        | 18       | 21-May-19  | 11-Jun-19  |        |        |        |        |
| CON101950  | Utilities works, drainage works for slip road 2 _stage 1                        | 18       | 04-Jun-19  | 25-Jun-19  |        |        |        |        |
| CON101340  | New town-gas-main planning works (by town-gas company, 8wk request by tr        | 48       | 12-Jun-19  | 07-Aug-19  |        |        |        |        |
| CON101960  | Road works for slip road 2 _stage 1   | 18       | 19-Jun-19  | 10-Jul-19  |        |        |        |        |
| CON101970  | Formation works for slip road 2 _stage 2  | 18       | 11-Jul-19  | 31-Jul-19  |        |        |        |        |
| CON101980  | ELS works for trench for new town-gas-main on slip road 2 _stage 2              | 18       | 18-Jul-19  | 07-Aug-19  |        |        |        |        |
| <b>NBW (CT5-PC1 ~ CT5-PC3)</b>   |   | 140      | 06-Apr-19A | 25-Sep-19  |        |        |        |        |
| CON10570   | Site formation works & form haul road (CT5)                                     | 60       | 06-Apr-19A | 21-Jun-19  |        |        |        |        |
| CON10620   | Install sheet piles (CT5-PC1 ~ CT5-PC3)   | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10630   | Excavate & install lateral support (CT5-PC1 ~ CT5-PC3)                          | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10590   | Pre-drill & construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no     | 72       | 03-Jul-19  | 25-Sep-19  |        |        |        |        |
| <b>NBW (FE1-PC3b ~ FE1-PC8b)</b>   |   | 95       | 23-Apr-19  | 15-Aug-19  |        |        |        |        |
| CON10460   | Install sheet piles (940m 5m/d, 4 teams)  | 48       | 23-Apr-19  | 20-Jun-19  |        |        |        |        |
| CON10480   | Excavate & install lateral support (9500m3, 100m3/d, 1 team)                    | 95       | 23-Apr-19  | 15-Aug-19  |        |        |        |        |
| <b>NBW (CT6-PC1 ~ CT6-PC3)</b>   |   | 43       | 23-Apr-19  | 14-Jun-19  |        |        |        |        |
| CON10410   | Excavate & install lateral support (8500m3, 200m3/d, 1 team)                    | 43       | 23-Apr-19  | 14-Jun-19  |        |        |        |        |
| CON10390   | Install sheet piles (CT6-PC1 ~ CT6-PC3)   | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| <b>NBW (FE1-PC1a ~ FE1-PC4a)</b>   |   | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10640   | Install sheet piles (FE1-PC1a ~ FE1-PC4a)                                       | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10660   | Excavate & install lateral support (FE1-PC1a ~ FE1-PC4a)                        | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| <b>NBW (FE1-PC5a ~ FE1-PC8a)</b>   |   | 60       | 23-Apr-19  | 05-Jul-19  |        |        |        |        |
| CON10730   | Site formation works & form haul road (FE1)                                     | 60       | 23-Apr-19  | 05-Jul-19  |        |        |        |        |
| CON10830   | Install sheet piles (FE1-PC5a ~ FE1-PC7a)                                       | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10850   | Excavate & install lateral support (FE1-PC5a ~ FE1-PC7a)                        | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| <b>NBW (FE1-PC1b ~ FE1-PC2b)</b>   |   | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10790   | Install sheet piles (FE1-PC1b ~ FE1-PC3b)                                       | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| CON10810   | Excavate & install lateral support (FE1-PC1b ~ FE1-PC3b)                        | 42       | 23-Apr-19  | 13-Jun-19  |        |        |        |        |
| <b>Works in Subway KS27</b>  |   | 114      | 31-May-19  | 16-Oct-19  |        |        |        |        |
| CON101910  | Site clearance at KS27  | 90       | 31-May-19  | 16-Sep-19  |        |        |        |        |
| CON101920  | ELS works at KS27   | 90       | 29-Jun-19  | 16-Oct-19  |        |        |        |        |
| <b>Road Improvement Works Location 2 (RIW2)</b>                              |   | 1123     | 09-Oct-18A | 06-Sep-22  |        |        |        |        |
| <b>Construction Works in Slope C3 (Portion B)</b>                            |   | 147      | 21-Mar-19A | 18-Sep-19  |        |        |        |        |
| <b>Preliminary Works</b>   |   | 102      | 21-Mar-19A | 26-Jul-19  |        |        |        |        |
| <b>Site Set-up Works</b>   |   | 102      | 21-Mar-19A | 26-Jul-19  |        |        |        |        |
| CON20043   | Decision making on transplant Aquilaria Sinensis at portion B                   | 21       | 21-Mar-19A | 29-Apr-19  |        |        |        |        |
| CON20044   | PMI #23 & EWN #30 Transplant Aquilaria Sinensis at portion B                    | 72       | 30-Apr-19  | 26-Jul-19  |        |        |        |        |

- Summary
- Critical Remainin...
- Actual Work
- Milestone
- Remaining Work

**NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction**  
**Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A**  
 3-Month Rolling Programme

| Activity ID  | Activity Name  | Duration | Start       | Finish      | 2019   |        |        |        |
|--|--|----------|-------------|-------------|--------|--------|--------|--------|
|  |  |          |             |             | Apr 16 | May 17 | Jun 18 | Jul 19 |
| <b>Slope Works at Portion B</b>                          |  | 145      | 23-Mar-19 A | 18-Sep-19   |        |        |        |        |
| <b>Earth Works</b>                                       |  | 145      | 23-Mar-19 A | 18-Sep-19   |        |        |        |        |
| <b>Haul Road &amp; Soil Nail Works</b>                   |  | 145      | 23-Mar-19 A | 18-Sep-19   |        |        |        |        |
| CON20150   | Form haul road @P4 to P3   | 66       | 23-Mar-19 A | 17-Jun-19   |        |        |        |        |
| CON201510  | Form haul road @P1   | 36       | 10-May-19   | 22-Jun-19   |        |        |        |        |
| CON20180   | Mobilization & setup for soil nails works @P3                                | 12       | 18-Jun-19   | 02-Jul-19   |        |        |        |        |
| CON202030  | Mobilization & setup for soil nails works @P1                                | 12       | 24-Jun-19   | 08-Jul-19   |        |        |        |        |
| CON20200   | Drill & install soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)                 | 66       | 03-Jul-19   | 18-Sep-19   |        |        |        |        |
| CON202040  | Drill & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)                  | 60       | 09-Jul-19   | 17-Sep-19   |        |        |        |        |
| <b>Cut Slope &amp; Fill Slope Works</b>                  |  | 78       | 18-Jun-19   | 18-Sep-19   |        |        |        |        |
| CON20510   | Install sheet pile to RW bay 9 to bay 13                                     | 18       | 18-Jun-19   | 09-Jul-19   |        |        |        |        |
| CON20530   | ELS to RW bay 9 to bay 13 formation  | 60       | 10-Jul-19   | 18-Sep-19   |        |        |        |        |
| <b>Construction Noise Semi-Enclosure SE2 (Portion C)</b> |  | 1123     | 09-Oct-18 A | 06-Sep-22   |        |        |        |        |
| <b>Preliminary Works</b>                                 |  | 1012     | 06-Mar-19 A | 06-Sep-22   |        |        |        |        |
| <b>Site Set-up Works</b>                                 |  | 1012     | 06-Mar-19 A | 06-Sep-22   |        |        |        |        |
| CON20051   | Trees preservation duration works period at portion C                        | 1012     | 06-Mar-19 A | 06-Sep-22   |        |        |        |        |
| <b>Construction Works</b>                                |  | 227      | 09-Oct-18 A | 29-Jul-19   |        |        |        |        |
| <b>Road Works</b>  |  | 211      | 09-Oct-18 A | 29-Jun-19   |        |        |        |        |
| CON20030   | Notification of District Welcome Signboard relocation                        | 106      | 09-Oct-18 A | 09-May-19   |        |        |        |        |
| CON201110  | Relocation of existing traffic signal lighting (by EMSD's contractor)        | 116      | 15-Nov-18 A | 06-Apr-19 A |        |        |        |        |
| CON201120  | Relocation of existing HyD lighting (by CLPE's contractor)                   | 126      | 15-Nov-18 A | 09-May-19   |        |        |        |        |
| gd   | sdvdfef  | 9        | 15-Nov-18 A | 31-May-19   |        |        |        |        |
| CON201150  | Remove existing central median - stage 2                                     | 35       | 11-Mar-19 A | 20-May-19   |        |        |        |        |
| CON201170  | Remove existing central median - stage 3                                     | 25       | 25-Mar-19 A | 31-May-19   |        |        |        |        |
| CON20100   | Site clearance for new location of District Welcome Signboard                | 12       | 10-May-19   | 24-May-19   |        |        |        |        |
| CON20120   | Construct haul road near junction at clear water bay road                    | 12       | 10-May-19   | 24-May-19   |        |        |        |        |
| CON201140  | Install temporary lighting - stage 1   | 6        | 10-May-19   | 17-May-19   |        |        |        |        |
| CON201160  | Install temporary lighting - stage 2   | 6        | 21-May-19   | 27-May-19   |        |        |        |        |
| CON201010  | Construct footing of District Welcome Signboard at new location              | 10       | 25-May-19   | 05-Jun-19   |        |        |        |        |
| CON201020  | District Welcome Signboard relocation  | 12       | 06-Jun-19   | 20-Jun-19   |        |        |        |        |
| CON201030  | Make good works for District Welcome Signboard relocation                    | 8        | 21-Jun-19   | 29-Jun-19   |        |        |        |        |
| <b>Noise Semi-Enclosure Sub-structure Works</b>          |  | 48       | 01-Jun-19   | 29-Jul-19   |        |        |        |        |
| <b>Phase 1 (CT4, SE2 Bay4 to Bay12)</b>                  |  | 48       | 01-Jun-19   | 29-Jul-19   |        |        |        |        |
| CON20130   | Traffic diversion for phase 1 (CT4, SE2 Bay4 to Bay12)                       | 0        | 01-Jun-19   |             |        |        |        |        |
| CON20140   | Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)                        | 48       | 01-Jun-19   | 29-Jul-19   |        |        |        |        |
| <b>Road Improvement Works Location 3 (RIW3)</b>          |  | 485      | 30-Nov-18 A | 13-Aug-20   |        |        |        |        |
| <b>Construction Works</b>                                |  | 485      | 30-Nov-18 A | 13-Aug-20   |        |        |        |        |
| <b>Works in Slope D1</b>                                 |  | 443      | 12-Feb-19 A | 13-Aug-20   |        |        |        |        |
| <b>Preparation Works</b>                                 |  | 113      | 12-Feb-19 A | 05-Jul-19   |        |        |        |        |
| CON30010   | Trees felling (Slope D1)   | 90       | 12-Feb-19 A | 18-Apr-19 A |        |        |        |        |
| CON30012   | Install monitoring & instrumentation (Slope D1)                              | 60       | 23-Apr-19   | 05-Jul-19   |        |        |        |        |
| CON30011   | Form haul road (Slope D1 Access road A)                                      | 54       | 25-Apr-19   | 29-Jun-19   |        |        |        |        |
| <b>Slope Works (Slope D1)</b>                            |  | 360      | 30-May-19   | 13-Aug-20   |        |        |        |        |
| CON30160   | Cut slope works & form haul road B   | 72       | 30-May-19   | 23-Aug-19   |        |        |        |        |
| CON30060   | Slope works at slope D1 (stage 1)  | 360      | 30-May-19   | 13-Aug-20   |        |        |        |        |
| <b>Construction of Retaining Wall RWD1</b>               |  | 192      | 19-Jun-19   | 08-Feb-20   |        |        |        |        |
| <b>Foundation Works (RWD1)</b>                           |  | 192      | 19-Jun-19   | 08-Feb-20   |        |        |        |        |
| CON30190   | Pre-drill & construct socket H-pile works at RWD1 (144nos, 6d/no, 4 teams)   | 192      | 19-Jun-19   | 08-Feb-20   |        |        |        |        |
| CON30200   | Pre-drill & construct bored pile (CH94~CH130, 5nos, 20d/no, team 1)          | 100      | 18-Jul-19   | 14-Nov-19   |        |        |        |        |
| <b>Works in Slope D2</b>                                 |  | 176      | 23-Jan-19 A | 24-Sep-19   |        |        |        |        |
| <b>Construction of Retaining Wall RWD2</b>               |  | 176      | 23-Jan-19 A | 24-Sep-19   |        |        |        |        |
| CON30020   | Trees felling (slope D2)   | 30       | 23-Jan-19 A | 23-Mar-19 A |        |        |        |        |
| CON300210  | Site clearance works (slope D2)  | 60       | 02-Mar-19 A | 24-Apr-19   |        |        |        |        |
| CON30022   | Install monitoring & instrumentation (Slope D2)                              | 60       | 25-Apr-19   | 08-Jul-19   |        |        |        |        |
| CON30080   | Install sheet pile, support & slope works at slope D2 (L=75m)                | 90       | 10-Jun-19   | 24-Sep-19   |        |        |        |        |
| <b>Works in Slope D3</b>                                 |  | 444      | 30-Nov-18 A | 24-Jun-20   |        |        |        |        |
| <b>Slope Works (Slope D3)</b>                            |  | 444      | 30-Nov-18 A | 24-Jun-20   |        |        |        |        |
| CON300110  | Relocation of existing traffic signal lighting (by EMSD's contractor) (RIW3) | 97       | 30-Nov-18 A | 29-Mar-19 A |        |        |        |        |
| CON300120  | Relocation of existing HyD lighting (by CLPE's contractor) (RIW3)            | 135      | 11-Dec-18 A | 30-May-19   |        |        |        |        |
| CON30028   | Trees felling (Slope D3, CH0 to CH115)                                       | 60       | 29-Mar-19 A | 28-Jun-19   |        |        |        |        |
| CON30030   | Install safety fencing, from haul road & hoarding (CH0 to CH115)             | 18       | 30-Mar-19 A | 06-May-19   |        |        |        |        |
| CON30029   | Install monitoring & instrumentation (Slope D3)                              | 60       | 07-May-19   | 18-Jul-19   |        |        |        |        |
| CON30120   | Cut slope works (CH0 to CH115) (L=115m, 14000m3, 44m3/d)                     | 318      | 31-May-19   | 24-Jun-20   |        |        |        |        |

- Summary
- Critical Remainin...
- Actual Work
- Remaining Work
- Milestone

| Activity ID  | Activity Name  | Duration | Start       | Finish      | 2019   |        |        |        |
|--|--|----------|-------------|-------------|--------|--------|--------|--------|
|  |  |          |             |             | Apr 16 | May 17 | Jun 18 | Jul 19 |
| <b>Pedestrian Connectivity Facility (PC-E8)</b>        |  |          |             |             |        |        |        |        |
| <b>Construction Works</b>                              |  |          |             |             |        |        |        |        |
| <b>Preparation Works</b>                               |  |          |             |             |        |        |        |        |
| <b>Trees Works</b>                                     |  |          |             |             |        |        |        |        |
| CON40080   | Trees felling works & trees protection works                                   | 52       | 15-Feb-19 A | 01-Apr-19 A |        |        |        |        |
| CON400810  | Trees preservation duration works period at portion G                          | 347      | 01-Apr-19 A | 05-Jun-20   |        |        |        |        |
| <b>Hoarding Works &amp; Site Set-up</b>                |  |          |             |             |        |        |        |        |
| CON400710  | Hoarding boundary of football court discussion with supervisor / LCSD          | 42       | 14-Jan-19 A | 10-Apr-19 A |        |        |        |        |
| CON401520  | Supervisor review footing E8-F3 design   | 42       | 18-Mar-19 A | 10-Apr-19 A |        |        |        |        |
| CON400720  | Erect hoarding & safety fencing (at football pitch)                            | 17       | 11-Apr-19 A | 04-May-19   |        |        |        |        |
| CON40150   | Form haul road (from Hiu Yuk Path site access to PC E8-F4)                     | 60       | 06-May-19   | 17-Jul-19   |        |        |        |        |
| <b>Earth Works</b>                                     |  |          |             |             |        |        |        |        |
| CON40040   | Install monitoring & instrumentation (PC-E8)                                   | 24       | 22-Mar-19 A | 29-Apr-19   |        |        |        |        |
| CON40130   | ELS to E8-F9 & E8-F1 (approx 565m3, @80m3/d + 2wk for ELS)                     | 19       | 28-Mar-19 A | 11-May-19   |        |        |        |        |
| CON40180   | ELS to E8-F2 (approx 225m3, @80m3/d + 2wk for ELS)                             | 15       | 14-May-19   | 30-May-19   |        |        |        |        |
| CON40190   | ELS to E8-F3 (approx 200m3, @80m3/d + 2wk for ELS)                             | 15       | 31-May-19   | 18-Jun-19   |        |        |        |        |
| CON40140   | Construct soldier pile wall to E8-ABT  | 52       | 04-Jun-19   | 05-Aug-19   |        |        |        |        |
| CON40170   | ELS to E8-F4 (approx 1783m3, @25m3/d)  | 72       | 18-Jul-19   | 12-Oct-19   |        |        |        |        |
| <b>Footing Construction</b>                            |  |          |             |             |        |        |        |        |
| CON40210   | Construct footing E8-F9 & E8-F1 (85m3) & backfilling                           | 30       | 14-May-19   | 18-Jun-19   |        |        |        |        |
| CON40220   | Construct footing E8-F2 (38m3) & backfilling                                   | 18       | 31-May-19   | 21-Jun-19   |        |        |        |        |
| CON40230   | Construct footing E8-F3 (65m3) & backfilling                                   | 24       | 19-Jun-19   | 17-Jul-19   |        |        |        |        |
| <b>Pier Construction</b>                               |  |          |             |             |        |        |        |        |
| CON40240   | Construct pier E8-P1 (2 pour)  | 42       | 22-Jun-19   | 10-Aug-19   |        |        |        |        |
| CON40250   | Construct pier E8-P2 (3 pour)  | 72       | 18-Jul-19   | 12-Oct-19   |        |        |        |        |
| <b>E&amp;M Works</b>                                   |  |          |             |             |        |        |        |        |
| CON41250   | Application for power supply & energization (PC-E8)                            | 156      | 25-Mar-19 A | 03-Oct-19   |        |        |        |        |
| <b>Pedestrian Connectivity Facility (PC-E11)</b>       |  |          |             |             |        |        |        |        |
| <b>Construction Works</b>                              |  |          |             |             |        |        |        |        |
| <b>Preliminary Works</b>                               |  |          |             |             |        |        |        |        |
| CON40731   | Trees preservation duration works period at portion E                          | 856      | 08-Jan-19 A | 27-Nov-21   |        |        |        |        |
| <b>Foundation Works</b>                                |  |          |             |             |        |        |        |        |
| CON40750   | Pre-drill & construct socket H-pile works for E11-PC1 to E11-PC5 (89nos, 6d/n) | 317      | 15-Nov-18 A | 09-Jan-20   |        |        |        |        |
| <b>Sub-structure Works</b>                             |  |          |             |             |        |        |        |        |
| CON40790   | ELS & construct sub-structure for E11-PC1                                      | 96       | 13-Jun-19   | 05-Oct-19   |        |        |        |        |
| <b>Bus-Bus Interchange Public Toilet</b>               |  |          |             |             |        |        |        |        |
| CON40740   | Construct Public Toilet  | 188      | 29-Dec-18 A | 19-Aug-19   |        |        |        |        |
| CON41270   | Application for power supply & energization (BBI Toilet)                       | 90       | 29-Jan-19 A | 25-May-19   |        |        |        |        |
| <b>Pedestrian Connectivity Facility System A (SYA)</b> |  |          |             |             |        |        |        |        |
| <b>Construction Works</b>                              |  |          |             |             |        |        |        |        |
| <b>Preliminary Works</b>                               |  |          |             |             |        |        |        |        |
| CON50034   | Revise hoarding boundary & erect revised boundary hoarding                     | 48       | 21-Jan-19 A | 02-Apr-19 A |        |        |        |        |
| <b>Sub-structure Works</b>                             |  |          |             |             |        |        |        |        |
| CON500420  | Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d +      | 84       | 24-Jan-19 A | 22-May-19   |        |        |        |        |
| CON500510  | Construct footing SYA-F1 (+130.5 ~ +134mPD)                                    | 42       | 23-May-19   | 12-Jul-19   |        |        |        |        |
| CON500520  | Construct footing SYA-F1 (+134 ~ +144mPD)                                      | 66       | 06-Jul-19   | 21-Sep-19   |        |        |        |        |
| <b>Pedestrian Connectivity Facility System B (SYB)</b> |  |          |             |             |        |        |        |        |
| <b>Construction Works</b>                              |  |          |             |             |        |        |        |        |
| <b>Preliminary Works</b>                               |  |          |             |             |        |        |        |        |
| CON502010  | Relocation of existing utilities (by C1 Contractor)                            | 45       | 11-Mar-19 A | 07-May-19   |        |        |        |        |
| CON502030  | Waiting an approval for construct run-in-out along existing roundabout at On S | 37       | 11-Mar-19 A | 26-Apr-19   |        |        |        |        |
| CON502040  | LCSD confirm remove existing vegetation along existing footpath at On Sau R    | 37       | 11-Mar-19 A | 26-Apr-19   |        |        |        |        |
| CON502050  | Construct run-in-out along existing roundabout                                 | 12       | 27-Apr-19   | 11-May-19   |        |        |        |        |
| CON50188   | Install monitoring & instrumentation (PC-SYB)                                  | 24       | 08-May-19   | 05-Jun-19   |        |        |        |        |
| CON502020  | Relocation of existing hoarding (by C1 Contractor)                             | 12       | 08-May-19   | 22-May-19   |        |        |        |        |
| CON50220   | Form haul road (at upper portion: PC-A1 to PC8)                                | 54       | 23-May-19   | 26-Jul-19   |        |        |        |        |
| <b>Foundation Works</b>                                |  |          |             |             |        |        |        |        |
| CON502510  | Pre-drill works at SYB-PC3   | 7        | 26-Mar-19 A | 02-Apr-19 A |        |        |        |        |
| CON50260   | Mobilisation of socketted H pile works to SYB-PC3                              | 12       | 14-May-19   | 27-May-19   |        |        |        |        |
| CON50270   | Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)   | 189      | 06-Jun-19   | 21-Jan-20   |        |        |        |        |

- Summary
- Actual Work
- Remaining Work
- Critical Remainin...
- Milestone

## **Appendix D**

### **Monitoring Locations for Impact Monitoring**

**Monitoring Locations  
for  
Contract 1 (NE/2016/01)**

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED  
© DWE ARUP



HVS in AMS-1 for 24-Hour TSP



- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations

|     |              |    |       |
|-----|--------------|----|-------|
| Rev | Description  | By | Date  |
| B   | SECOND ISSUE | GL | 03/14 |
| A   | FIRST ISSUE  | GL | 10/13 |

Consultant  
**ARUP**

Contract No. and Title  
**Agreement No. CE 18/2012(CE)**  
**Development of Anderson Road Quarry - Investigation**

Drawing title  
**Locations of Construction Dust Monitoring (Sheet 1 of 3)**

|             |               |         |             |
|-------------|---------------|---------|-------------|
| Drawing no. | 227724/E/1045 | Rev.    | B           |
| Drawn       | Date          | Checked | Approved    |
| GL          | 03/14         | TC      | ST          |
| Scale       | 1:5000 @A3    | Status  | PRELIMINARY |


COPYRIGHT RESERVED

土木工程發展署  
Civil Engineering and  
Development Department

Printed by : 4/8/2014  
Filename : G:\env\project\227724-50\13 Drawing Deliverables\08 EM&A\02 Revised draft\Ar 227724\_E\_045\_B - Locations of Construction Dust Monitoring (Sheet 1 of 3).dgn

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
 ALL RIGHTS RESERVED.  
 © DR. ARUP & PARTNERS HONG KONG LIMITED

- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations



|     |              |    |       |
|-----|--------------|----|-------|
| Rev | Description  | By | Date  |
| B   | SECOND ISSUE | GL | 03/14 |
| A   | FIRST ISSUE  | GL | 10/13 |

Consultant  
**ARUP**

Contract No. and Title  
**Agreement No. CE 18/2012(CE)**

**Development of  
 Anderson Road Quarry -  
 Investigation**


Drawing title  
**Locations of Construction  
 Dust Monitoring  
 (Sheet 2 of 3)**

|       |            |         |             |
|-------|------------|---------|-------------|
| Drawn | Date       | Checked | Approved    |
| GL    | 03/14      | TC      | ST          |
| Scale | 1:5000 @A3 |         | Status      |
|       |            |         | PRELIMINARY |

COPYRIGHT RESERVED

**土木工程發展署**  
 Civil Engineering and  
 Development Department

Printed by : 4/8/2014  
 Filename : G:\env\project\227724-50\13 Drawing Deliverables\08 EM&A\02 Revised draft\Ar\227724\_E\_1046\_B - Locations of Construction Dust Monitoring (Sheet 2 of 3).dgn



HVS in AMS-5 for 24-Hour TSP

HVS in AMS-6 for 24-Hour TSP



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED. © 2014  
BY THE ARUP PARTNERS HONG KONG LIMITED.



- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations



HVS in AMS-7 for 24-Hour TSP

|     |              |    |       |
|-----|--------------|----|-------|
| B   | SECOND ISSUE | GL | 03/14 |
| A   | FIRST ISSUE  | GL | 10/13 |
| Rev | Description  | By | Date  |

Consultant  
**ARUP**

Contract No. and Title  
**Agreement No. CE 18/2012(CE)**  
**Development of Anderson Road Quarry - Investigation**

Drawing title  
**Locations of Construction Dust Monitoring (Sheet 3 of 3)**

|                                  |            |               |             |
|----------------------------------|------------|---------------|-------------|
| Drawing no. <b>227724/E/1047</b> |            | Rev. <b>B</b> |             |
| Drawn                            | Date       | Checked       | Approved    |
| GL                               | 03/14      | TC            | ST          |
| Scale                            | 1:5000 @A3 | Status        | PRELIMINARY |


COPYRIGHT RESERVED

**土木工程發展署**  
Civil Engineering and Development Department

Printed by : 4/8/2014  
Filename : G:\env\project\227724-50\13 Drawing Deliverables\08 EIM\A\02 Revised draft\Ar\227724\_E\_047\_B - Locations of Construction Dust Monitoring (Sheet 3 of 3).dgn

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
 ALL RIGHTS RESERVED.  
 © THE ARUP & PARTNERS HONG KONG LIMITED.

Printed by : 6/3/2014  
 Filename : \\HK\GINTS22\acoustic\env\project\227724-50\13 Drawing Deliverables\08 EIM&A\03 Final Noise\227724\_E-2400\_C - Locations of Noise Monitoring.dgn



- Legend
- Study Area
  - Construction Noise Monitoring Location
  - Construction and Operational Road Traffic Noise Monitoring Location
  - Review Noise monitoring Location

|     |              |    |          |
|-----|--------------|----|----------|
| Rev | Description  | By | Date     |
| C   | THIRD ISSUE  |    | GL 05/14 |
| B   | SECOND ISSUE |    | GL 03/14 |
| A   | FIRST ISSUE  |    | GL 10/13 |

Consultant  
**ARUP**

Contract No. and Title  
 Agreement No. CE 18/2012(CE)  
 Development of  
 Anderson Road Quarry -  
 Investigation

Drawing title  
**Locations of Noise  
 Monitoring**

|       |            |         |             |
|-------|------------|---------|-------------|
| Drawn | Date       | Checked | Approved    |
| GL    | 05/14      | TC      | ST          |
| Scale | 1:5000 #A3 | Status  | PRELIMINARY |

COPYRIGHT RESERVED

土木工程拓展署  
 Civil Engineering and  
 Development Department



**Monitoring Locations  
for  
Contract 3 (NE/2017/03)**

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
 ALL RIGHTS RESERVED.  
 © THE ARUP & PARTNERS, HONG KONG LIMITED.



- Legend
- Study Area
  - Construction Noise Monitoring Location
  - Construction and Operational Road Traffic Noise Monitoring Location
  - Noise monitoring Location

Building layout is assumed for assessment purpose

Building layout is assumed for assessment purpose

CN3 (ground floor of On Tat House of On Tat Estate)

NMS-3  
(Site C2 - R102)

NMS-1  
(Site C2 + School 05)

NMS-2  
(Site E - School)

Building layout is assumed for assessment purpose

|     |              |    |          |
|-----|--------------|----|----------|
| Rev | Description  | By | Date     |
| C   | THIRD ISSUE  |    | GL 05/14 |
| B   | SECOND ISSUE |    | GL 03/14 |
| A   | FIRST ISSUE  |    | GL 10/13 |

Consultant  
**ARUP**

Contract No. and Title  
 Agreement No. CE 18/2012(CE)  
 Development of Anderson Road Quarry - Investigation


Drawing title  
 Locations of Noise Monitoring



|       |            |         |             |
|-------|------------|---------|-------------|
| Drawn | Date       | Checked | Approved    |
| GL    | 05/14      | TC      | ST          |
| Scale | 1:5000 RA3 |         | PRELIMINARY |

COPYRIGHT RESERVED

土木工務拓展署  
 Civil Engineering and Development Department

Printed by : 6/3/2014  
 Filename : \\HKGNIS22\acoustic\em\project\227724-50\13 Drawing Deliverables\08 EMB\A\03 Final Noise\227724\_E-2400\_C - Locations of Noise Monitoring.dgn





**NOTES:**  
 1. FOR NOTES AND LEGEND REFER TO DRAWING NO. 60328348/R&P/1001.  
 2. THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60328348/R&P/1001 TO 1008.

**AECOM**

**PROJECT**  
 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

**CONTRACT TITLE**  
 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A

**CLIENT**  
 土木工程拓展署  
 Civil Engineering and Development Department

**CONSULTANT**  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**

**ISSUE/REVISION**

| NO. | DATE    | DESCRIPTION           | CHK. |
|-----|---------|-----------------------|------|
| A   | NOV. 17 | TENDER ADDENDUM NO. 1 | Y/C  |
| -   | OCT. 17 | TENDER DRAWING        | AWYC |

**STATUS**

**SCALE**  
 A1 : 500 METRES

**KEY PLAN**  
 A1 : 60000

**PROJECT NO.**  
 60328348

**CONTRACT NO.**  
 NE/2017/03

**SHEET TITLE**  
 GENERAL LAYOUT

**SHEET NUMBER**  
 60328348/R&P/1008A

**SHEET 6 OF 8**

This drawing has been prepared for the use of AECOM's clients. It may not be used, modified, reproduced or made open to the public, except as approved by AECOM. AECOM accepts no responsibility, and disclaims any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this drawing. All measurements must be taken from the original drawing.

## **Appendix E**

### **Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory**

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

|  |                                  |
|--|----------------------------------|
| Location : Hau Tat House                     | Date of Calibration: 26-Mar-19   |
| Location ID : AMS 6                          | Next Calibration Date: 26-May-19 |
| Model: TISCH High Volume Air Sampler TE-5170 | Technician: Mr. Fai So           |

### CONDITIONS

|                          |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1018.5 | Corrected Pressure (mm Hg) | 763.875 |
| Temperature (°C)         | 21.9   | Temperature (K)            | 295     |

### CALIBRATION ORIFICE

|                  |  |                   |          |
|------------------|--|-------------------|----------|
| Make-> TISCH     |  | Qstd Slope ->     | 2.0968   |
| Model-> TE-5025A |  | Qstd Intercept -> | -0.00065 |
| Serial # -> 1941 |  |                   |          |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION   |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18        | 6.2          | 6.2          | 12.4     | 1.693         | 55        | 55.43        | Slope = 34.5088<br>Intercept = -3.2675<br>Corr. coeff. = 0.9975 |
| 13        | 4.5          | 4.5          | 9        | 1.442         | 47        | 47.37        |   |
| 10        | 3.6          | 3.5          | 7.1      | 1.281         | 39        | 39.30        |   |
| 7         | 2.2          | 2.1          | 4.3      | 0.997         | 31        | 31.24        |   |
| 5         | 1.1          | 1.0          | 2.1      | 0.697         | 21        | 21.16        |   |

**Calculations :**

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$$


$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K)  
 Pstd = actual pressure during calibration ( mm Hg)

**For subsequent calculation of sampler flow:**

$$1/m((I) [\sqrt{298/T_{av}}(P_{av}/760)] - b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

|  |                                  |
|--|----------------------------------|
| Location : Oi Tat House                      | Date of Calibration: 26-Mar-19   |
| Location ID : AMS 5                          | Next Calibration Date: 26-May-19 |
| Model: TISCH High Volume Air Sampler TE-5170 | Technician: Mr. Fai So           |

### CONDITIONS

|                          |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1018.5 | Corrected Pressure (mm Hg) | 763.875 |
| Temperature (°C)         | 21.9   | Temperature (K)            | 295     |

### CALIBRATION ORIFICE

|                  |                   |          |
|------------------|-------------------|----------|
| Make-> TISCH     | Qstd Slope ->     | 2.0968   |
| Model-> TE-5025A | Qstd Intercept -> | -0.00065 |
| Serial # -> 1941 |                   |          |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |             |                |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|-------------------|-------------|----------------|
|           |              |              |          |               |           |              | Slope =           | Intercept = | Corr. coeff. = |
| 18        | 6.2          | 6.2          | 12.4     | 1.693         | 54        | 54.42        | Slope =           | 35.7219     |                |
| 13        | 4.8          | 4.7          | 9.5      | 1.482         | 46        | 46.36        | Intercept =       | -5.7784     |                |
| 10        | 3.6          | 3.5          | 7.1      | 1.281         | 41        | 41.32        | Corr. coeff. =    | 0.9978      |                |
| 7         | 2.4          | 2.4          | 4.8      | 1.053         | 32        | 32.25        |                   |             |                |
| 5         | 1.2          | 1.2          | 2.4      | 0.745         | 20        | 20.16        |                   |             |                |


#### Calculations :

$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$   
 $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$   
  
 Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K)  
 Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$   
  
 m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure

#### FLOW RATE CHART





**TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET**

|   |                                  |
|---|----------------------------------|
| Location : Chi Yum Ching She                | Date of Calibration: 26-Mar-19   |
| Location ID : AMS1                          | Next Calibration Date: 26-May-19 |
| Model:TISCH High Volume Air Sampler TE-5170 | Technician: Mr. Fai So           |

| CONDITIONS               |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1018.5 | Corrected Pressure (mm Hg) | 763.875 |
| Temperature (°C)         | 21.9   | Temperature (K)            | 295     |

| CALIBRATION ORIFICE |          |                   |          |
|---------------------|----------|-------------------|----------|
| Make->              | TISCH    | Qstd Slope ->     | 2.0968   |
| Model->             | TE-5025A | Qstd Intercept -> | -0.00065 |
| Serial # ->         | 1941     |                   |          |

| CALIBRATION |              |              |          |               |           |              |   |
|-------------|--------------|--------------|----------|---------------|-----------|--------------|---|
| Plate No.   | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION   |
| 18          | 6.6          | 6.6          | 13.2     | 1.747         | 55        | 55.43        | Slope = 36.3762<br>Intercept = -8.2857<br>Corr. coeff. = 0.9995 |
| 13          | 5.2          | 5.2          | 10.4     | 1.550         | 48        | 48.37        |   |
| 10          | 3.6          | 3.6          | 7.2      | 1.290         | 38        | 38.30        |   |
| 7           | 2.5          | 2.5          | 5        | 1.075         | 30        | 30.23        |   |
| 5           | 1.1          | 1.1          | 2.2      | 0.713         | 18        | 18.14        |   |

**Calculations :**

$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$

$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

|   |                                  |
|---|----------------------------------|
| Location : Ma Yau Tong Village              | Date of Calibration: 26-Mar-19   |
| Location ID : AMS 7                         | Next Calibration Date: 26-May-19 |
| Model:TISCH High Volume Air Sampler TE-5170 | Technician: Mr. Fai So           |

### CONDITIONS

|                          |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1018.5 | Corrected Pressure (mm Hg) | 763.875 |
| Temperature (°C)         | 21.9   | Temperature (K)            | 295     |

### CALIBRATION ORIFICE

|             |          |                   |          |
|-------------|----------|-------------------|----------|
| Make->      | TISCH    | Qstd Slope ->     | 2.0968   |
| Model->     | TE-5025A | Qstd Intercept -> | -0.00065 |
| Serial # -> | 1941     |                   |          |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION   |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18        | 5.9          | 5.9          | 11.8     | 1.651         | 44        | 44.34        | Slope = 28.3639<br>Intercept = -3.2170<br>Corr. coeff. = 0.9973 |
| 13        | 5.2          | 5.1          | 10.3     | 1.543         | 39        | 39.30        |   |
| 10        | 3.7          | 3.7          | 7.4      | 1.308         | 34        | 34.27        |   |
| 7         | 2.1          | 2.1          | 4.2      | 0.985         | 25        | 25.20        |   |
| 5         | 1.2          | 1.1          | 2.3      | 0.729         | 17        | 17.13        |   |

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure





# Certificate of Calibration

| Calibration Certification Information |                             |           |       |
|---------------------------------------|-----------------------------|-----------|-------|
| Cal. Date: February 5, 2019           | Rootsmeter S/N: 438320      | Ta: 293   | °K    |
| Operator: Jim Tisch                   |                             | Pa: 753.1 | mm Hg |
| Calibration Model #: TE-5025A         | Calibrator S/N: <b>1941</b> |           |       |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1   | 1              | 2               | 1          | 1.4830      | 3.2        | 2.00        |
| 2   | 3              | 4               | 1          | 1.0430      | 6.4        | 4.00        |
| 3   | 5              | 6               | 1          | 0.9300      | 7.9        | 5.00        |
| 4   | 7              | 8               | 1          | 0.8870      | 8.7        | 5.50        |
| 5   | 9              | 10              | 1          | 0.7320      | 12.7       | 8.00        |

| Data Tabulation |               |  |           |             |   |
|-----------------|---------------|--|-----------|-------------|---|
| Vstd (m3)       | Qstd (x-axis) | $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis) | Va        | Qa (x-axis) | $\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis) |
| 1.0036          | 0.6767        | 1.4197   | 0.9958    | 0.6714      | 0.8821  |
| 0.9993          | 0.9581        | 2.0078   | 0.9915    | 0.9506      | 1.2475  |
| 0.9973          | 1.0723        | 2.2448   | 0.9895    | 1.0640      | 1.3947  |
| 0.9962          | 1.1231        | 2.3544   | 0.9884    | 1.1144      | 1.4628  |
| 0.9908          | 1.3536        | 2.8395   | 0.9831    | 1.3431      | 1.7642  |
| <b>QSTD</b>     | m=            | <b>2.09680</b>   | <b>QA</b> | m=          | <b>1.31298</b>  |
|                 | b=            | <b>-0.00065</b>  |           | b=          | <b>-0.00040</b>   |
|                 | r=            | <b>0.99999</b>   |           | r=          | <b>0.99999</b>  |

| Calculations                           |   |     |  |
|--|---|-----|--|
| Vstd=                                  | $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$                                 | Va= | $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$                                 |
| Qstd=                                  | Vstd/ΔTime  | Qa= | Va/ΔTime   |
| For subsequent flow rate calculations: |   |     |  |
| Qstd=                                  | $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$ | Qa= | $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$ |

| Standard Conditions                       |           |
|---|-----------|
| Tstd:                                     | 298.15 °K |
| Pstd:                                     | 760 mm Hg |
| Key                                       |           |
| ΔH: calibrator manometer reading (in H2O) |           |
| ΔP: rootsmeter manometer reading (mm Hg)  |           |
| Ta: actual absolute temperature (°K)      |           |
| Pa: actual barometric pressure (mm Hg)    |           |
| b: intercept                              |           |
| m: slope                                  |           |

| RECALIBRATION  |
|--|
| US EPA recommends annual recalibration per 1998<br>40 Code of Federal Regulations Part 50 to 51,<br>Appendix B to Part 50, Reference Method for the<br>Determination of Suspended Particulate Matter in<br>the Atmosphere, 9.2.17, page 30 |



## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

### SUB-CONTRACTING REPORT

|         |  |                |                    |
|---------|--|----------------|--------------------|
| CONTACT | : MR BEN TAM   | WORK ORDER     | : <b>HK1908931</b> |
| CLIENT  | : <b>ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING</b>                               |                |                    |
| ADDRESS | : RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG | SUB-BATCH      | : 1                |
|         |  | DATE RECEIVED  | : 25-FEB-2019      |
|         |  | DATE OF ISSUE  | : 4-MAR-2019       |
| PROJECT | : ----   | NO. OF SAMPLES | : 1                |
|         |  | CLIENT ORDER   | : ----             |

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

*Signatories*

*Position*

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

**ALS Technichem (HK) Pty Ltd**  
Part of the **ALS Laboratory Group**

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)

WORK ORDER : HK1908931  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



| ALS Lab ID    | Client's Sample ID | Sample Type | Sample Date | External Lab Report No. |
|---------------|--------------------|-------------|-------------|-------------------------|
| HK1908931-001 | S/N: 3Y6505        | AIR         | 25-Feb-2019 | S/N: 3Y6505             |

## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
Manufacturer: Sibata LD-3B  
Serial No. 3Y6505  
Equipment Ref: EQ114  
Job Order HK1908931

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
Location & Location ID: AUES office (calibration room)  
Equipment Ref: HVS 018  
Last Calibration Date: 21 December 2018

### Equipment Verification Results:

Testing Date: 7 January 2019

| Hour     | Time          | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m <sup>3</sup> (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 2hr07min | 09:01 ~ 11:08 | 18.5         | 1021.4              | 0.045   | 2318                               | 18.3                             |
| 2hr11min | 11:13 ~ 13:24 | 18.5         | 1021.4              | 0.032   | 1433                               | 11.0                             |
| 2hr07min | 13:30 ~ 15:37 | 18.5         | 1021.4              | 0.089   | 5022                               | 39.7                             |

Sensitivity Adjustment Scale Setting (Before Calibration) 602 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 602 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9957

Date of Issue 14 January 2019



### Remarks:

1. **Strong** Correlation ( $R > 0.8$ )
2. Factor 0.0022 should be apply for TSP monitoring

\*If  $R < 0.5$ , repair or re-verification is required for the equipment

Operator : Martin Li Signature : [Signature] Date : 14 January 2019

QC Reviewer : Ben Tam Signature : [Signature] Date : 14 January 2019

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 21-Dec-18  
 Location ID : Calibration Room Next Calibration Date: 21-Mar-19

### CONDITIONS

|                          |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1016.1 | Corrected Pressure (mm Hg) | 762.075 |
| Temperature (°C)         | 22.4   | Temperature (K)            | 295     |

### CALIBRATION ORIFICE

|                    |           |                   |           |
|--------------------|-----------|-------------------|-----------|
| Make->             | TISCH     | Qstd Slope ->     | 2.02017   |
| Model->            | 5025A     | Qstd Intercept -> | -0.03691  |
| Calibration Date-> | 13-Feb-18 | Expiry Date->     | 13-Feb-19 |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION<br>Slope = 34.0074<br>Intercept = -0.4093<br>Corr. coeff. = 0.9972 |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|
| 18        | 5.7          | 5.7          | 11.4     | 1.699         | 56        | 56.32        |  |
| 13        | 4.4          | 4.4          | 8.8      | 1.495         | 51        | 51.29        |  |
| 10        | 3.4          | 3.4          | 6.8      | 1.317         | 45        | 45.26        |  |
| 8         | 2.3          | 2.3          | 4.6      | 1.086         | 36        | 36.21        |  |
| 5         | 1.4          | 1.4          | 2.8      | 0.851         | 28        | 28.16        |  |

**Calculations :**

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$$


$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Certificate of Calibration

| Calibration Certification Information |                             |           |       |
|---------------------------------------|-----------------------------|-----------|-------|
| Cal. Date: February 13, 2018          | Rootsmeter S/N: 438320      | Ta: 293   | °K    |
| Operator: Jim Tisch                   |                             | Pa: 763.3 | mm Hg |
| Calibration Model #: TE-5025A         | Calibrator S/N: <b>1612</b> |           |       |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1   | 1              | 2               | 1          | 1.3970      | 3.2        | 2.00        |
| 2   | 3              | 4               | 1          | 1.0000      | 6.3        | 4.00        |
| 3   | 5              | 6               | 1          | 0.8900      | 7.9        | 5.00        |
| 4   | 7              | 8               | 1          | 0.8440      | 8.7        | 5.50        |
| 5   | 9              | 10              | 1          | 0.7010      | 12.6       | 8.00        |

| Data Tabulation |               |  |           |             |   |
|-----------------|---------------|--|-----------|-------------|---|
| Vstd (m3)       | Qstd (x-axis) | $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis) | Va        | Qa (x-axis) | $\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis) |
| 1.0172          | 0.7281        | 1.4293   | 0.9958    | 0.7128      | 0.8762  |
| 1.0130          | 1.0130        | 2.0213   | 0.9917    | 0.9917      | 1.2392  |
| 1.0109          | 1.1358        | 2.2599   | 0.9896    | 1.1120      | 1.3854  |
| 1.0098          | 1.1964        | 2.3702   | 0.9886    | 1.1713      | 1.4530  |
| 1.0046          | 1.4331        | 2.8586   | 0.9835    | 1.4030      | 1.7524  |
| <b>QSTD</b>     | m=            | <b>2.02017</b>   | <b>QA</b> | m=          | <b>1.26500</b>  |
|                 | b=            | <b>-0.03691</b>  |           | b=          | <b>-0.02263</b>   |
|                 | r=            | <b>0.99988</b>   |           | r=          | <b>0.99988</b>  |

| Calculations  |  |
|---|--|
| <b>Vstd</b> = ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)   | <b>Va</b> = ΔVol((Pa-ΔP)/Pa)   |
| <b>Qstd</b> = Vstd/ΔTime  | <b>Qa</b> = Va/ΔTime   |
| <b>For subsequent flow rate calculations:</b>   |  |
| <b>Qstd</b> = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$ | <b>Qa</b> = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$ |

| Standard Conditions                       |           |
|---|-----------|
| Tstd:                                     | 298.15 °K |
| Pstd:                                     | 760 mm Hg |
| <b>Key</b>                                |           |
| ΔH: calibrator manometer reading (in H2O) |           |
| ΔP: rootsmeter manometer reading (mm Hg)  |           |
| Ta: actual absolute temperature (°K)      |           |
| Pa: actual barometric pressure (mm Hg)    |           |
| b: intercept                              |           |
| m: slope                                  |           |

| RECALIBRATION  |
|--|
| US EPA recommends annual recalibration per 1998<br>40 Code of Federal Regulations Part 50 to 51,<br>Appendix B to Part 50, Reference Method for the<br>Determination of Suspended Particulate Matter in<br>the Atmosphere, 9.2.17, page 30 |





## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

### SUB-CONTRACTING REPORT

|         |  |                |                    |
|---------|--|----------------|--------------------|
| CONTACT | : MR BEN TAM   | WORK ORDER     | : <b>HK1912134</b> |
| CLIENT  | : <b>ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING</b>                               |                |                    |
| ADDRESS | : RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG | SUB-BATCH      | : 1                |
|         |  | DATE RECEIVED  | : 20-MAR-2019      |
|         |  | DATE OF ISSUE  | : 22-MAR-2019      |
| PROJECT | : ----   | NO. OF SAMPLES | : 1                |
|         |  | CLIENT ORDER   | : ----             |

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

*Signatories*

*Position*

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

**ALS Technichem (HK) Pty Ltd**  
Part of the **ALS Laboratory Group**

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)

WORK ORDER : HK1912134  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



| ALS Lab ID    | Client's Sample ID | Sample Type | Sample Date | External Lab Report No. |
|---------------|--------------------|-------------|-------------|-------------------------|
| HK1912134-001 | S/N: 3Y6502        | AIR         | 20-Mar-2019 | 3Y6502                  |

## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
Manufacturer: Sibata LD-3B  
Serial No. 3Y6502  
Equipment Ref: EQ113  
Job Order HK1912134

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
Location & Location ID: AUES office (calibration room)  
Equipment Ref: HVS 018  
Last Calibration Date: 12 February 2019

### Equipment Verification Results:

Calibration Date: 11 March 2019

| Hour     | Time          | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m <sup>3</sup> (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 2hr00min | 09:21 ~ 11:21 | 18.4         | 1014.9              | 0.021   | 2670                               | 22.3                             |
| 2hr00min | 11:30 ~ 13:30 | 18.4         | 1014.9              | 0.025   | 2917                               | 24.3                             |
| 2hr00min | 13:40 ~ 15:40 | 18.4         | 1014.9              | 0.032   | 3301                               | 27.5                             |

Sensitivity Adjustment Scale Setting (Before Calibration) 573 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 573 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0011

Correlation Coefficient (R) 0.9860

Date of Issue 15 March 2019



### Remarks:

1. **Strong** Correlation ( $R > 0.8$ )
  2. Factor 0.0011 should be apply for TSP monitoring
- \*If  $R < 0.5$ , repair or re-verification is required for the equipment

Operator : Fai So Signature :  Date : 15 March 2019

QC Reviewer : Ben Tam Signature :  Date : 15 March 2019

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 12-Feb-19  
 Location ID : Calibration Room Next Calibration Date: 12-May-19

### CONDITIONS

|                          |        |                            |        |
|--------------------------|--------|----------------------------|--------|
| Sea Level Pressure (hPa) | 1024.2 | Corrected Pressure (mm Hg) | 768.15 |
| Temperature (°C)         | 19.0   | Temperature (K)            | 292    |

### CALIBRATION ORIFICE

|                    |           |                   |           |
|--------------------|-----------|-------------------|-----------|
| Make->             | TISCH     | Qstd Slope ->     | 2.02017   |
| Model->            | 5025A     | Qstd Intercept -> | -0.03691  |
| Calibration Date-> | 13-Feb-18 | Expiry Date->     | 13-Feb-19 |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION   |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18        | 4            | 7.7          | 11.7     | 1.738         | 60        | 60.94        | Slope = 35.5369<br>Intercept = -1.8924<br>Corr. coeff. = 0.9951 |
| 13        | 2.8          | 6.9          | 9.7      | 1.584         | 52        | 52.81        |   |
| 10        | 1.9          | 5.4          | 7.3      | 1.377         | 46        | 46.72        |   |
| 8         | 0.6          | 4            | 4.6      | 1.097         | 38        | 38.59        |   |
| 5         | -0.4         | 3.1          | 2.7      | 0.844         | 27        | 27.42        |   |

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Certificate of Calibration

| Calibration Certification Information |                             |           |       |
|---------------------------------------|-----------------------------|-----------|-------|
| Cal. Date: February 13, 2018          | Rootsmeter S/N: 438320      | Ta: 293   | °K    |
| Operator: Jim Tisch                   |                             | Pa: 763.3 | mm Hg |
| Calibration Model #: TE-5025A         | Calibrator S/N: <b>1612</b> |           |       |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1   | 1              | 2               | 1          | 1.3970      | 3.2        | 2.00        |
| 2   | 3              | 4               | 1          | 1.0000      | 6.3        | 4.00        |
| 3   | 5              | 6               | 1          | 0.8900      | 7.9        | 5.00        |
| 4   | 7              | 8               | 1          | 0.8440      | 8.7        | 5.50        |
| 5   | 9              | 10              | 1          | 0.7010      | 12.6       | 8.00        |

| Data Tabulation |               |  |           |             |   |
|-----------------|---------------|--|-----------|-------------|---|
| Vstd (m3)       | Qstd (x-axis) | $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis) | Va        | Qa (x-axis) | $\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis) |
| 1.0172          | 0.7281        | 1.4293   | 0.9958    | 0.7128      | 0.8762  |
| 1.0130          | 1.0130        | 2.0213   | 0.9917    | 0.9917      | 1.2392  |
| 1.0109          | 1.1358        | 2.2599   | 0.9896    | 1.1120      | 1.3854  |
| 1.0098          | 1.1964        | 2.3702   | 0.9886    | 1.1713      | 1.4530  |
| 1.0046          | 1.4331        | 2.8586   | 0.9835    | 1.4030      | 1.7524  |
| <b>QSTD</b>     | <b>m=</b>     | <b>2.02017</b>   | <b>QA</b> | <b>m=</b>   | <b>1.26500</b>  |
|                 | <b>b=</b>     | <b>-0.03691</b>  |           | <b>b=</b>   | <b>-0.02263</b>   |
|                 | <b>r=</b>     | <b>0.99988</b>   |           | <b>r=</b>   | <b>0.99988</b>  |

| Calculations   |   |
|--|---|
| <b>Vstd=</b> $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$                                 | <b>Va=</b> $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$                                 |
| <b>Qstd=</b> $Vstd / \Delta Time$  | <b>Qa=</b> $Va / \Delta Time$   |
| <b>For subsequent flow rate calculations:</b>  |   |
| <b>Qstd=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$ | <b>Qa=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$ |

| Standard Conditions                       |           |
|---|-----------|
| Tstd:                                     | 298.15 °K |
| Pstd:                                     | 760 mm Hg |
| <b>Key</b>                                |           |
| ΔH: calibrator manometer reading (in H2O) |           |
| ΔP: rootsmeter manometer reading (mm Hg)  |           |
| Ta: actual absolute temperature (°K)      |           |
| Pa: actual barometric pressure (mm Hg)    |           |
| b: intercept                              |           |
| m: slope                                  |           |

| RECALIBRATION  |
|--|
| US EPA recommends annual recalibration per 1998<br>40 Code of Federal Regulations Part 50 to 51,<br>Appendix B to Part 50, Reference Method for the<br>Determination of Suspended Particulate Matter in<br>the Atmosphere, 9.2.17, page 30 |



## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

### SUB-CONTRACTING REPORT

|         |  |                |                    |
|---------|--|----------------|--------------------|
| CONTACT | : MR BEN TAM   | WORK ORDER     | : <b>HK1908930</b> |
| CLIENT  | : <b>ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING</b>                               |                |                    |
| ADDRESS | : RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG | SUB-BATCH      | : 1                |
|         |  | DATE RECEIVED  | : 25-FEB-2019      |
|         |  | DATE OF ISSUE  | : 4-MAR-2019       |
| PROJECT | : ----   | NO. OF SAMPLES | : 1                |
|         |  | CLIENT ORDER   | : ----             |

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

*Signatories*

*Position*

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

**ALS Technichem (HK) Pty Ltd**  
Part of the **ALS Laboratory Group**

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)

WORK ORDER : HK1908930  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



| ALS Lab ID    | Client's Sample ID | Sample Type | Sample Date | External Lab Report No. |
|---------------|--------------------|-------------|-------------|-------------------------|
| HK1908930-001 | S/N: 3Y6503        | AIR         | 25-Feb-2019 | S/N: 3Y6503             |

# Equipment Verification Report (TSP)

## Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 3Y6503  
 Equipment Ref: EQ112  
 Job Order HK1908930

## Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 21 December 2018

## Equipment Verification Results:

Testing Date: 7 January 2019

| Hour     | Time          | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m <sup>3</sup> (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 2hr07min | 09:01 ~ 11:08 | 18.5         | 1021.4              | 0.045   | 2403                               | 19.0                             |
| 2hr11min | 11:13 ~ 13:24 | 18.5         | 1021.4              | 0.032   | 1577                               | 12.1                             |
| 2hr07min | 13:30 ~ 15:37 | 18.5         | 1021.4              | 0.089   | 5129                               | 40.5                             |

Sensitivity Adjustment Scale Setting (Before Calibration) 655 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 655 (CPM)

## Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9975

Date of Issue 14 January 2019



## Remarks:

1. **Strong** Correlation (R>0.8)
2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

Operator : Martin Li Signature : [Signature] Date : 14 January 2019

QC Reviewer : Ben Tam Signature : [Signature] Date : 14 January 2019



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 21-Dec-18  
 Location ID : Calibration Room Next Calibration Date: 21-Mar-19

### CONDITIONS

|                          |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1016.1 | Corrected Pressure (mm Hg) | 762.075 |
| Temperature (°C)         | 22.4   | Temperature (K)            | 295     |

### CALIBRATION ORIFICE

|                    |           |                   |           |
|--------------------|-----------|-------------------|-----------|
| Make->             | TISCH     | Qstd Slope ->     | 2.02017   |
| Model->            | 5025A     | Qstd Intercept -> | -0.03691  |
| Calibration Date-> | 13-Feb-18 | Expiry Date->     | 13-Feb-19 |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION<br>Slope = 34.0074<br>Intercept = -0.4093<br>Corr. coeff. = 0.9972 |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|
| 18        | 5.7          | 5.7          | 11.4     | 1.699         | 56        | 56.32        |  |
| 13        | 4.4          | 4.4          | 8.8      | 1.495         | 51        | 51.29        |  |
| 10        | 3.4          | 3.4          | 6.8      | 1.317         | 45        | 45.26        |  |
| 8         | 2.3          | 2.3          | 4.6      | 1.086         | 36        | 36.21        |  |
| 5         | 1.4          | 1.4          | 2.8      | 0.851         | 28        | 28.16        |  |

**Calculations :**

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$$


$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Certificate of Calibration

| Calibration Certification Information |                             |           |       |
|---------------------------------------|-----------------------------|-----------|-------|
| Cal. Date: February 13, 2018          | Rootsmeter S/N: 438320      | Ta: 293   | °K    |
| Operator: Jim Tisch                   |                             | Pa: 763.3 | mm Hg |
| Calibration Model #: TE-5025A         | Calibrator S/N: <b>1612</b> |           |       |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1   | 1              | 2               | 1          | 1.3970      | 3.2        | 2.00        |
| 2   | 3              | 4               | 1          | 1.0000      | 6.3        | 4.00        |
| 3   | 5              | 6               | 1          | 0.8900      | 7.9        | 5.00        |
| 4   | 7              | 8               | 1          | 0.8440      | 8.7        | 5.50        |
| 5   | 9              | 10              | 1          | 0.7010      | 12.6       | 8.00        |

| Data Tabulation |               |  |           |             |   |
|-----------------|---------------|--|-----------|-------------|---|
| Vstd (m3)       | Qstd (x-axis) | $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis) | Va        | Qa (x-axis) | $\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis) |
| 1.0172          | 0.7281        | 1.4293   | 0.9958    | 0.7128      | 0.8762  |
| 1.0130          | 1.0130        | 2.0213   | 0.9917    | 0.9917      | 1.2392  |
| 1.0109          | 1.1358        | 2.2599   | 0.9896    | 1.1120      | 1.3854  |
| 1.0098          | 1.1964        | 2.3702   | 0.9886    | 1.1713      | 1.4530  |
| 1.0046          | 1.4331        | 2.8586   | 0.9835    | 1.4030      | 1.7524  |
| <b>QSTD</b>     | m=            | <b>2.02017</b>   | <b>QA</b> | m=          | <b>1.26500</b>  |
|                 | b=            | <b>-0.03691</b>  |           | b=          | <b>-0.02263</b>   |
|                 | r=            | <b>0.99988</b>   |           | r=          | <b>0.99988</b>  |

| Calculations   |   |
|--|---|
| Vstd= $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$  | Va= $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$  |
| Qstd= $Vstd / \Delta Time$   | Qa= $Va / \Delta Time$  |
| For subsequent flow rate calculations:   |   |
| <b>Qstd=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$ | <b>Qa=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$ |

| Standard Conditions                       |           |
|---|-----------|
| Tstd:                                     | 298.15 °K |
| Pstd:                                     | 760 mm Hg |
| <b>Key</b>                                |           |
| ΔH: calibrator manometer reading (in H2O) |           |
| ΔP: rootsmeter manometer reading (mm Hg)  |           |
| Ta: actual absolute temperature (°K)      |           |
| Pa: actual barometric pressure (mm Hg)    |           |
| b: intercept                              |           |
| m: slope                                  |           |

| RECALIBRATION  |
|--|
| US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30 |



## ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

### SUB-CONTRACTING REPORT

|         |  |                |                    |
|---------|--|----------------|--------------------|
| CONTACT | : MR BEN TAM   | WORK ORDER     | : <b>HK1908929</b> |
| CLIENT  | : <b>ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING</b>                               |                |                    |
| ADDRESS | : RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG | SUB-BATCH      | : 1                |
|         |  | DATE RECEIVED  | : 25-FEB-2019      |
|         |  | DATE OF ISSUE  | : 4-MAR-2019       |
| PROJECT | : ----   | NO. OF SAMPLES | : 1                |
|         |  | CLIENT ORDER   | : ----             |

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

*Signatories*

*Position*

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

**ALS Technichem (HK) Pty Ltd**  
Part of the **ALS Laboratory Group**

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)

WORK ORDER : HK1908929  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



| ALS Lab ID    | Client's Sample ID | Sample Type | Sample Date | External Lab Report No. |
|---------------|--------------------|-------------|-------------|-------------------------|
| HK1908929-001 | S/N: 366410        | AIR         | 25-Feb-2019 | S/N: 366410             |

# Equipment Verification Report (TSP)

## Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 366410  
 Equipment Ref: EQ110  
 Job Order HK1908929

## Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 21 December 2018

## Equipment Verification Results:

Testing Date: 7 January 2019

| Hour     | Time          | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m <sup>3</sup> (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 2hr07min | 09:01 ~ 11:08 | 18.5         | 1021.4              | 0.045   | 2377                               | 18.8                             |
| 2hr11min | 11:13 ~ 13:24 | 18.5         | 1021.4              | 0.032   | 1522                               | 11.6                             |
| 2hr07min | 13:30 ~ 15:37 | 18.5         | 1021.4              | 0.089   | 5117                               | 40.4                             |

Sensitivity Adjustment Scale Setting (Before Calibration) 674 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 674 (CPM)

## Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9967

Date of Issue 14 January 2019



## Remarks:

- Strong** Correlation (R>0.8)
- Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

Operator : Martin Li Signature : [Signature] Date : 14 January 2019

QC Reviewer : Ben Tam Signature : [Signature] Date : 14 January 2019

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 21-Dec-18  
 Location ID : Calibration Room Next Calibration Date: 21-Mar-19

### CONDITIONS

|                          |        |                            |         |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1016.1 | Corrected Pressure (mm Hg) | 762.075 |
| Temperature (°C)         | 22.4   | Temperature (K)            | 295     |

### CALIBRATION ORIFICE

|                    |           |                   |           |
|--------------------|-----------|-------------------|-----------|
| Make->             | TISCH     | Qstd Slope ->     | 2.02017   |
| Model->            | 5025A     | Qstd Intercept -> | -0.03691  |
| Calibration Date-> | 13-Feb-18 | Expiry Date->     | 13-Feb-19 |

### CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION<br>Slope = 34.0074<br>Intercept = -0.4093<br>Corr. coeff. = 0.9972 |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|
| 18        | 5.7          | 5.7          | 11.4     | 1.699         | 56        | 56.32        |  |
| 13        | 4.4          | 4.4          | 8.8      | 1.495         | 51        | 51.29        |  |
| 10        | 3.4          | 3.4          | 6.8      | 1.317         | 45        | 45.26        |  |
| 8         | 2.3          | 2.3          | 4.6      | 1.086         | 36        | 36.21        |  |
| 5         | 1.4          | 1.4          | 2.8      | 0.851         | 28        | 28.16        |  |

**Calculations :**

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$$


$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Certificate of Calibration

| Calibration Certification Information |                             |           |       |
|---------------------------------------|-----------------------------|-----------|-------|
| Cal. Date: February 13, 2018          | Rootsmeter S/N: 438320      | Ta: 293   | °K    |
| Operator: Jim Tisch                   |                             | Pa: 763.3 | mm Hg |
| Calibration Model #: TE-5025A         | Calibrator S/N: <b>1612</b> |           |       |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1   | 1              | 2               | 1          | 1.3970      | 3.2        | 2.00        |
| 2   | 3              | 4               | 1          | 1.0000      | 6.3        | 4.00        |
| 3   | 5              | 6               | 1          | 0.8900      | 7.9        | 5.00        |
| 4   | 7              | 8               | 1          | 0.8440      | 8.7        | 5.50        |
| 5   | 9              | 10              | 1          | 0.7010      | 12.6       | 8.00        |

| Data Tabulation |               |  |           |             |   |
|-----------------|---------------|--|-----------|-------------|---|
| Vstd (m3)       | Qstd (x-axis) | $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis) | Va        | Qa (x-axis) | $\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis) |
| 1.0172          | 0.7281        | 1.4293   | 0.9958    | 0.7128      | 0.8762  |
| 1.0130          | 1.0130        | 2.0213   | 0.9917    | 0.9917      | 1.2392  |
| 1.0109          | 1.1358        | 2.2599   | 0.9896    | 1.1120      | 1.3854  |
| 1.0098          | 1.1964        | 2.3702   | 0.9886    | 1.1713      | 1.4530  |
| 1.0046          | 1.4331        | 2.8586   | 0.9835    | 1.4030      | 1.7524  |
| <b>QSTD</b>     | m=            | <b>2.02017</b>   | <b>QA</b> | m=          | <b>1.26500</b>  |
|                 | b=            | <b>-0.03691</b>  |           | b=          | <b>-0.02263</b>   |
|                 | r=            | <b>0.99988</b>   |           | r=          | <b>0.99988</b>  |

| Calculations  |  |
|---|--|
| Vstd= $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$   | Va= $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$   |
| Qstd= Vstd/ΔTime  | Qa= Va/ΔTime   |
| For subsequent flow rate calculations:  |  |
| Qstd= $\frac{1}{m} \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$ | Qa= $\frac{1}{m} \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$ |

| Standard Conditions                       |           |
|---|-----------|
| Tstd:                                     | 298.15 °K |
| Pstd:                                     | 760 mm Hg |
| <b>Key</b>                                |           |
| ΔH: calibrator manometer reading (in H2O) |           |
| ΔP: rootsmeter manometer reading (mm Hg)  |           |
| Ta: actual absolute temperature (°K)      |           |
| Pa: actual barometric pressure (mm Hg)    |           |
| b: intercept                              |           |
| m: slope                                  |           |

| RECALIBRATION  |
|--|
| US EPA recommends annual recalibration per 1998<br>40 Code of Federal Regulations Part 50 to 51,<br>Appendix B to Part 50, Reference Method for the<br>Determination of Suspended Particulate Matter in<br>the Atmosphere, 9.2.17, page 30 |



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C183260

證書編號

ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC18-0867 )

Date of Receipt / 收件日期 : 12 June 2018

Description / 儀器名稱 : Sound Calibrator (EQ083)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-74

Serial No. / 編號 : 34246492

Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (50 ± 25)%

Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 June 2018

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.


The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By  
測試

  
H T Wong  
Technical Officer

Certified By  
核證

  
K C Lee  
Engineer

Date of Issue  
簽發日期

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com





# Certificate of Calibration 校正證書

Certificate No. : C183260

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| <u>Equipment ID</u> | <u>Description</u>                | <u>Certificate No.</u> |
|---------------------|-----------------------------------|------------------------|
| CL130               | Universal Counter                 | C173864                |
| CL281               | Multifunction Acoustic Calibrator | PA160023               |
| TST150A             | Measuring Amplifier               | C181288                |

- Test procedure : MA100N.

- Results :

- 5.1 Sound Level Accuracy

| UUT<br>Nominal Value | Measured Value<br>(dB) | Mfr's Spec.<br>(dB) | Uncertainty of Measured Value<br>(dB) |
|----------------------|------------------------|---------------------|---------------------------------------|
| 94 dB, 1 kHz         | 94.0                   | ± 0.3               | ± 0.2                                 |

- 5.2 Frequency Accuracy

| UUT Nominal Value<br>(kHz) | Measured Value<br>(kHz) | Mfr's<br>Spec. | Uncertainty of Measured Value<br>(Hz) |
|----------------------------|-------------------------|----------------|---------------------------------------|
| 1                          | 1.001                   | 1 kHz ± 1 %    | ± 1                                   |

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C183085

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC18-0867)

Date of Receipt / 收件日期 : 28 May 2018

Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 2238  
Serial No. / 編號 : 2285762  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 10 June 2018


### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By  
測試

  
K C Lee  
Engineer

Certified By  
核證

  
H C Chan  
Engineer

Date of Issue  
簽發日期

11 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4

# Certificate of Calibration

## 校正證書

Certificate No. : C183085  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| <u>Equipment ID</u> | <u>Description</u>                  | <u>Certificate No.</u> |
|---------------------|-------------------------------------|------------------------|
| CL280               | 40 MHz Arbitrary Waveform Generator | C180024                |
| CL281               | Multifunction Acoustic Calibrator   | PA160023               |

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Self-calibration

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |
| 52 - 132    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.1             |

- 6.1.1.2 After Self-calibration

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |                             |
| 52 - 132    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.0             | ± 0.7                       |

- 6.1.2 Linearity

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |
| 52 - 132    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.0 (Ref.)      |
|             |                  |                     |                | 104.00        |             | 104.0            |
|             |                  |                     |                | 114.00        |             | 114.0            |

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C183085

證書編號

### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |                             |
| 52 - 132    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.0             | Ref.                        |
|             | L <sub>ASP</sub> |                     | S              |               |             | 94.0             | ± 0.1                       |
|             | L <sub>AIP</sub> |                     | I              |               |             | 94.1             | ± 0.1                       |

#### 6.2.2 Tone Burst Signal (2 kHz)

| UUT Setting |                    |                     |                | Applied Value |                | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|--------------------|---------------------|----------------|---------------|----------------|------------------|-----------------------------|
| Range (dB)  | Parameter          | Frequency Weighting | Time Weighting | Level (dB)    | Burst Duration |                  |                             |
| 32 - 112    | L <sub>AFP</sub>   | A                   | F              | 106.0         | Continuous     | 106.0            | Ref.                        |
|             | L <sub>AFMax</sub> |                     |                |               | 200 ms         | 104.9            | -1.0 ± 1.0                  |
|             | L <sub>ASP</sub>   | S                   | Continuous     |               | 106.0          | Ref.             |                             |
|             | L <sub>ASMax</sub> |                     | 500 ms         |               | 102.0          | -4.1 ± 1.0       |                             |

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

| UUT Setting |                  |                     |                | Applied Value |         | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|---------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq.   |                  |                             |
| 52 - 132    | L <sub>AFP</sub> | A                   | F              | 94.00         | 31.5 Hz | 55.0             | -39.4 ± 1.5                 |
|             |                  |                     |                |               | 63 Hz   | 67.9             | -26.2 ± 1.5                 |
|             |                  |                     |                |               | 125 Hz  | 77.8             | -16.1 ± 1.0                 |
|             |                  |                     |                |               | 250 Hz  | 85.3             | -8.6 ± 1.0                  |
|             |                  |                     |                |               | 500 Hz  | 90.7             | -3.2 ± 1.0                  |
|             |                  |                     |                |               | 1 kHz   | 94.0             | Ref.                        |
|             |                  |                     |                |               | 2 kHz   | 95.2             | +1.2 ± 1.0                  |
|             |                  |                     |                |               | 4 kHz   | 95.0             | +1.0 ± 1.0                  |
|             |                  |                     |                |               | 8 kHz   | 92.9             | -1.1 (+1.5 ; -3.0)          |
| 12.5 kHz    | 89.8             | -4.3 (+3.0 ; -6.0)  |                |               |         |                  |                             |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C183085  
證書編號

### 6.3.2 C-Weighting

| UUT Setting |                  |                     |                | Applied Value |          | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|----------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq.    |                  |                             |
| 52 - 132    | L <sub>CFP</sub> | C                   | F              | 94.00         | 31.5 Hz  | 91.4             | -3.0 ± 1.5                  |
|             |                  |                     |                |               | 63 Hz    | 93.3             | -0.8 ± 1.5                  |
|             |                  |                     |                |               | 125 Hz   | 93.8             | -0.2 ± 1.0                  |
|             |                  |                     |                |               | 250 Hz   | 94.0             | 0.0 ± 1.0                   |
|             |                  |                     |                |               | 500 Hz   | 94.0             | 0.0 ± 1.0                   |
|             |                  |                     |                |               | 1 kHz    | 94.0             | Ref.                        |
|             |                  |                     |                |               | 2 kHz    | 93.8             | -0.2 ± 1.0                  |
|             |                  |                     |                |               | 4 kHz    | 93.2             | -0.8 ± 1.0                  |
|             |                  |                     |                |               | 8 kHz    | 90.9             | -3.0 (+1.5 ; -3.0)          |
|             |                  |                     |                |               | 12.5 kHz | 87.8             | -6.2 (+3.0 ; -6.0)          |

### 6.4 Time Averaging

| UUT Setting |                  |                     |                  | Applied Value   |                     |                   |                  |                       | UUT Reading (dB) | IEC 60804 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|------------------|-----------------|---------------------|-------------------|------------------|-----------------------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Integrating Time | Frequency (kHz) | Burst Duration (ms) | Burst Duty Factor | Burst Level (dB) | Equivalent Level (dB) |                  |                             |
| 32 - 112    | L <sub>Aeq</sub> | A                   | 10 sec.          | 4               | 1                   | 1/10              | 110.0            | 100                   | 100.0            | ± 0.5                       |
|             |                  |                     |                  |                 |                     |                   |                  | 90                    | 89.5             | ± 0.5                       |
|             |                  |                     |                  |                 |                     |                   |                  | 80                    | 79.2             | ± 1.0                       |
|             |                  |                     |                  |                 |                     |                   |                  | 70                    | 69.3             | ± 1.0                       |
|             |                  |                     | 60 sec.          |                 |                     | 1/10 <sup>2</sup> |                  |                       |                  |                             |
|             |                  |                     | 5 min.           |                 |                     | 1/10 <sup>3</sup> |                  |                       |                  |                             |
|             |                  |                     |                  |                 |                     | 1/10 <sup>4</sup> |                  |                       |                  |                             |

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

|       |                        |   |
|-------|------------------------|---|
| 94 dB | 31.5 Hz - 125 Hz       | : ± 0.35 dB                                     |
|       | 250 Hz - 500 Hz        | : ± 0.30 dB                                     |
|       | 1 kHz                  | : ± 0.20 dB                                     |
|       | 2 kHz - 4 kHz          | : ± 0.35 dB                                     |
|       | 8 kHz                  | : ± 0.45 dB                                     |
|       | 12.5 kHz               | : ± 0.70 dB                                     |
|       | 104 dB : 1 kHz         | : ± 0.10 dB (Ref. 94 dB)                        |
|       | 114 dB : 1 kHz         | : ± 0.10 dB (Ref. 94 dB)                        |
|       | Burst equivalent level | : ± 0.2 dB (Ref. 110 dB continuous sound level) |

- The uncertainties are for a confidence probability of not less than 95 %.


Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC18-0867 )

Date of Receipt / 收件日期 : 13 June 2018

Description / 儀器名稱 : Integrating Sound Level Meter (EQ008)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 2238  
Serial No. / 編號 : 2285690  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$

Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2018

### TEST RESULTS / 測試結果


The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By

測試

  
K C Lee  
Engineer

Certified By

核證

  
H C Chan  
Engineer

Date of Issue

簽發日期

29 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4

# Certificate of Calibration

## 校正證書

Certificate No. : C183441  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| Equipment ID | Description                         | Certificate No. |
|--------------|-------------------------------------|-----------------|
| CL280        | 40 MHz Arbitrary Waveform Generator | C180024         |
| CL281        | Multifunction Acoustic Calibrator   | PA160023        |

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Self-calibration

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |
| 50 - 130    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.2             |

- 6.1.1.2 After Self-calibration

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |                             |
| 50 - 130    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.1             | ± 0.7                       |

- 6.1.2 Linearity

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |
| 50 - 130    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.1 (Ref.)      |
|             |                  |                     |                | 104.00        |             | 104.1            |
|             |                  |                     |                | 114.00        |             | 114.0            |

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

| UUT Setting |                  |                     |                | Applied Value |             | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq. (kHz) |                  |                             |
| 50 - 130    | L <sub>AFP</sub> | A                   | F              | 94.00         | 1           | 94.1             | Ref.                        |
|             | L <sub>ASP</sub> |                     | S              |               |             | 94.2             | ± 0.1                       |
|             | L <sub>AIP</sub> |                     | I              |               |             | 94.1             | ± 0.1                       |

#### 6.2.2 Tone Burst Signal (2 kHz)

| UUT Setting |                    |                     |                | Applied Value |                | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|--------------------|---------------------|----------------|---------------|----------------|------------------|-----------------------------|
| Range (dB)  | Parameter          | Frequency Weighting | Time Weighting | Level (dB)    | Burst Duration |                  |                             |
| 30 - 110    | L <sub>AFP</sub>   | A                   | F              | 106.0         | Continuous     | 106.0            | Ref.                        |
|             | L <sub>AFMax</sub> |                     |                |               | 200 ms         | 105.0            | -1.0 ± 1.0                  |
|             | L <sub>ASP</sub>   | S                   | Continuous     |               | 106.0          | Ref.             |                             |
|             | L <sub>ASMax</sub> |                     | 500 ms         |               | 102.0          | -4.1 ± 1.0       |                             |

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

| UUT Setting |                  |                     |                | Applied Value |         | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|---------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq.   |                  |                             |
| 50 - 130    | L <sub>AFP</sub> | A                   | F              | 94.00         | 31.5 Hz | 54.8             | -39.4 ± 1.5                 |
|             |                  |                     |                |               | 63 Hz   | 68.0             | -26.2 ± 1.5                 |
|             |                  |                     |                |               | 125 Hz  | 77.9             | -16.1 ± 1.0                 |
|             |                  |                     |                |               | 250 Hz  | 85.4             | -8.6 ± 1.0                  |
|             |                  |                     |                |               | 500 Hz  | 90.8             | -3.2 ± 1.0                  |
|             |                  |                     |                |               | 1 kHz   | 94.1             | Ref.                        |
|             |                  |                     |                |               | 2 kHz   | 95.3             | +1.2 ± 1.0                  |
|             |                  |                     |                |               | 4 kHz   | 95.1             | +1.0 ± 1.0                  |
|             |                  |                     |                |               | 8 kHz   | 93.0             | -1.1 (+1.5 ; -3.0)          |
| 12.5 kHz    | 89.9             | -4.3 (+3.0 ; -6.0)  |                |               |         |                  |                             |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



# Certificate of Calibration

## 校正證書

Certificate No. : C183441

證書編號

### 6.3.2 C-Weighting

| UUT Setting |                  |                     |                | Applied Value |          | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|----------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Time Weighting | Level (dB)    | Freq.    |                  |                             |
| 50 - 130    | L <sub>CFF</sub> | C                   | F              | 94.00         | 31.5 Hz  | 91.2             | -3.0 ± 1.5                  |
|             |                  |                     |                |               | 63 Hz    | 93.3             | -0.8 ± 1.5                  |
|             |                  |                     |                |               | 125 Hz   | 93.9             | -0.2 ± 1.0                  |
|             |                  |                     |                |               | 250 Hz   | 94.1             | 0.0 ± 1.0                   |
|             |                  |                     |                |               | 500 Hz   | 94.1             | 0.0 ± 1.0                   |
|             |                  |                     |                |               | 1 kHz    | 94.1             | Ref.                        |
|             |                  |                     |                |               | 2 kHz    | 93.9             | -0.2 ± 1.0                  |
|             |                  |                     |                |               | 4 kHz    | 93.3             | -0.8 ± 1.0                  |
|             |                  |                     |                |               | 8 kHz    | 91.1             | -3.0 (+1.5 ; -3.0)          |
|             |                  |                     |                |               | 12.5 kHz | 88.0             | -6.2 (+3.0 ; -6.0)          |

### 6.4 Time Averaging

| UUT Setting |                  |                     |                  | Applied Value   |                     |                   |                  |                       | UUT Reading (dB) | IEC 60804 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|------------------|-----------------|---------------------|-------------------|------------------|-----------------------|------------------|-----------------------------|
| Range (dB)  | Parameter        | Frequency Weighting | Integrating Time | Frequency (kHz) | Burst Duration (ms) | Burst Duty Factor | Burst Level (dB) | Equivalent Level (dB) |                  |                             |
| 30 - 110    | L <sub>Aeq</sub> | A                   | 10 sec.          | 4               | 1                   |                   | 110.0            | 100                   | 99.9             | ± 0.5                       |
|             |                  |                     | 60 sec.          |                 |                     |                   |                  | 90                    | 89.7             | ± 0.5                       |
|             |                  |                     | 5 min.           |                 |                     |                   |                  | 80                    | 79.7             | ± 1.0                       |
|             |                  |                     |                  |                 |                     |                   |                  | 70                    | 69.7             | ± 1.0                       |

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

|                          |   |
|--------------------------|---|
| 94 dB : 31.5 Hz - 125 Hz | : ± 0.35 dB                                     |
| 250 Hz - 500 Hz          | : ± 0.30 dB                                     |
| 1 kHz                    | : ± 0.20 dB                                     |
| 2 kHz - 4 kHz            | : ± 0.35 dB                                     |
| 8 kHz                    | : ± 0.45 dB                                     |
| 12.5 kHz                 | : ± 0.70 dB                                     |
| 104 dB : 1 kHz           | : ± 0.10 dB (Ref. 94 dB)                        |
| 114 dB : 1 kHz           | : ± 0.10 dB (Ref. 94 dB)                        |
| Burst equivalent level   | : ± 0.2 dB (Ref. 110 dB continuous sound level) |

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。



Hong Kong Accreditation Service  
香港認可處

**Certificate of Accreditation**  
認可證書

*This is to certify that*  
特此證明

**ALS TECHNICHEM (HK) PTY LIMITED**

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong  
香港新界葵涌永業街1-3號忠信針織中心11樓

*has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a*  
為香港認可處執行機關根據認可諮詢委員會建議而接受的

**HOKLAS Accredited Laboratory**  
「香港實驗所認可計劃」認可實驗所

*This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as listed in the HOKLAS Directory of Accredited Laboratories within the test category of*  
此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求，獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定  
測試或校正工作

**Environmental Testing**  
環境測試

*This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005.*  
本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。


*This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué).*  
這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作  
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

*The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive*  
香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator  
執行幹事 陳成城  
Issue Date : 5 May 2009  
簽發日期：二零零九年五月五日

Registration Number : **HOKLAS** 066  
註冊號碼：

Date of First Registration : 15 September 1995  
首次註冊日期：一九九五年九月十五日



## **Appendix F**

### **Event and Action Plan**

Event / Action Plan for construction dust

| Event   | Action   |  |   |   |
|---|--|--|---|---|
|   | ET   | IEC  | ER  | Contractor  |
| Action Level exceedance for one sample                      | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC, ER and Contractor;</li> <li>3. Repeat measurement to confirm finding; and</li> <li>4. Increase monitoring frequency to daily.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor’s working method; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Rectify any unacceptable practice and implement remedial measures; and</li> <li>3. Amend working methods agreed with ER if appropriate.</li> </ol>   |
| Action Level exceedance for two or more consecutive samples | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC, ER and Contractor;</li> <li>3. Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>                           | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor’s working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor; and</li> <li>3. Supervise and ensure remedial measures properly implemented.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals; and</li> <li>4. Amend proposal if appropriate.</li> </ol>   |
| Limit Level exceedance for one sample                       | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform ER, Contractor, IEC and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily; and</li> <li>5. Assess effectiveness of Contractor’s remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor’s working method;</li> <li>3. Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>4. Advise the ER and ET on the effectiveness of the proposed remedial measures; and</li> <li>5. Supervise implementation of remedial measures.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor; and</li> <li>3. Supervise and ensure remedial measures properly implemented.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>4. Implement the agreed proposals; and</li> <li>5. Amend proposal if appropriate.</li> </ol>  |
| Limit Level exceedance for two or more consecutive samples  | <ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor’s working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor’s remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol> | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor’s working method;</li> <li>3. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>4. Review Contractor’s remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>5. Supervise the implementation of remedial measures.</li> </ol> | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise and ensure remedial measures properly implemented; and</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol> | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Resubmit proposals if problem still not under control; and</li> <li>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol> |

Event and Action Plan for Construction Noise

| Event                   | Action   |   |  |   |
|-------------------------|--|---|--|---|
|                         | ET   | IEC   | ER   | Contractor  |
| Action Level Exceedance | <ol style="list-style-type: none"> <li>1. Notify IEC, ER and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures; and</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>   | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem; and</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER; and</li> <li>2. Implement noise mitigation proposals.</li> </ol>   |
| Limit Level Exceedance  | <ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor’s working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor’s remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol> | <ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>3. Supervise the implementation of remedial measures.</li> </ol> | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented; and</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol> | <ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control; and</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol> |

## **Appendix G**

### **Impact Monitoring Schedule**

**Impact Monitoring Schedule for the Reporting Period**

| Date |           | Noise Monitoring<br>(0700 – 1900) | Air Quality Monitoring |             |
|------|-----------|-----------------------------------|------------------------|-------------|
|      |           |                                   | 1-hour TSP             | 24-hour TSP |
| Mon  | 1-Apr-19  |                                   |                        |             |
| Tue  | 2-Apr-19  |                                   |                        | ✓           |
| Wed  | 3-Apr-19  | ✓                                 | ✓                      |             |
| Thu  | 4-Apr-19  |                                   |                        |             |
| Fri  | 5-Apr-19  |                                   |                        |             |
| Sat  | 6-Apr-19  |                                   |                        |             |
| Sun  | 7-Apr-19  |                                   |                        |             |
| Mon  | 8-Apr-19  |                                   |                        | ✓           |
| Tue  | 9-Apr-19  | ✓                                 | ✓                      |             |
| Wed  | 10-Apr-19 |                                   |                        |             |
| Thu  | 11-Apr-19 |                                   |                        |             |
| Fri  | 12-Apr-19 |                                   |                        |             |
| Sat  | 13-Apr-19 |                                   |                        | ✓           |
| Sun  | 14-Apr-19 |                                   |                        |             |
| Mon  | 15-Apr-19 | ✓                                 | ✓                      |             |
| Tue  | 16-Apr-19 |                                   |                        |             |
| Wed  | 17-Apr-19 |                                   |                        |             |
| Thu  | 18-Apr-19 |                                   | ✓                      | ✓           |
| Fri  | 19-Apr-19 |                                   |                        |             |
| Sat  | 20-Apr-19 |                                   |                        |             |
| Sun  | 21-Apr-19 |                                   |                        |             |
| Mon  | 22-Apr-19 |                                   |                        |             |
| Tue  | 23-Apr-19 | ✓                                 | ✓                      |             |
| Wed  | 24-Apr-19 |                                   |                        | ✓           |
| Thu  | 25-Apr-19 |                                   |                        |             |
| Fri  | 26-Apr-19 |                                   |                        |             |
| Sat  | 27-Apr-19 |                                   |                        |             |
| Sun  | 28-Apr-19 |                                   |                        |             |
| Mon  | 29-Apr-19 | ✓                                 | ✓                      |             |
| Tue  | 30-Apr-19 |                                   |                        | ✓           |

|   |                          |
|---|--------------------------|
| ✓ | Monitoring Day           |
|   | Sunday or Public Holiday |

**Impact Monitoring Schedule for next Reporting Period**

| Date |           | Noise Monitoring<br>(0700 – 1900) | Air Quality Monitoring |             |
|------|-----------|-----------------------------------|------------------------|-------------|
|      |           |                                   | 1-hour TSP             | 24-hour TSP |
| Wed  | 1-May-19  |                                   |                        |             |
| Thu  | 2-May-19  |                                   |                        |             |
| Fri  | 3-May-19  |                                   | ✓                      |             |
| Sat  | 4-May-19  |                                   |                        |             |
| Sun  | 5-May-19  |                                   |                        |             |
| Mon  | 6-May-19  |                                   |                        | ✓           |
| Tue  | 7-May-19  |                                   |                        |             |
| Wed  | 8-May-19  |                                   |                        |             |
| Thu  | 9-May-19  | ✓                                 | ✓                      |             |
| Fri  | 10-May-19 |                                   |                        |             |
| Sat  | 11-May-19 |                                   |                        | ✓           |
| Sun  | 12-May-19 |                                   |                        |             |
| Mon  | 13-May-19 |                                   |                        |             |
| Tue  | 14-May-19 |                                   |                        |             |
| Wed  | 15-May-19 | ✓                                 | ✓                      |             |
| Thu  | 16-May-19 |                                   |                        |             |
| Fri  | 17-May-19 |                                   |                        | ✓           |
| Sat  | 18-May-19 |                                   |                        |             |
| Sun  | 19-May-19 |                                   |                        |             |
| Mon  | 20-May-19 |                                   |                        |             |
| Tue  | 21-May-19 | ✓                                 | ✓                      |             |
| Wed  | 22-May-19 |                                   |                        |             |
| Thu  | 23-May-19 |                                   |                        | ✓           |
| Fri  | 24-May-19 |                                   |                        |             |
| Sat  | 25-May-19 |                                   |                        |             |
| Sun  | 26-May-19 |                                   |                        |             |
| Mon  | 27-May-19 | ✓                                 | ✓                      |             |
| Tue  | 28-May-19 |                                   |                        |             |
| Wed  | 29-May-19 |                                   |                        | ✓           |
| Thu  | 30-May-19 |                                   |                        |             |
| Fri  | 31-May-19 |                                   |                        |             |

|   |                          |
|---|--------------------------|
| ✓ | Monitoring Day           |
|   | Sunday or Public Holiday |



## **Appendix H**

### **Database of Monitoring Result**

## 24-HOUR TSP MONITORING RESULT DATABASE

| 24-hour TSP Monitoring Data for AMS-1                  |               |              |          |         |               |     |      |                        |               |                             |                     |                   |        |                       |  |
|--|---------------|--------------|----------|---------|---------------|-----|------|------------------------|---------------|-----------------------------|---------------------|-------------------|--------|-----------------------|--|
| DATE   | SAMPLE NUMBER | ELAPSED TIME |          |         | CHART READING |     |      | AVG TEMP               | AVG AIR PRESS | STANDARD FLOW RATE          | AIR VOLUME          | FILTER WEIGHT (g) |        | DUST WEIGHT COLLECTED | 24-hr TSP ( $\mu\text{g}/\text{m}^3$ ) |
|  |               | INITIAL      | FINAL    | (min)   | MIN           | MAX | AVG  | ( $^{\circ}\text{C}$ ) | (hPa)         | ( $\text{m}^3/\text{min}$ ) | (std $\text{m}^3$ ) | INITIAL           | FINAL  | (g)                   |  |
| 2-Apr-19   | 23812         | 15476.53     | 15500.51 | 1438.8  | 42            | 42  | 42   | 20.7                   | 1014.3        | 1.39                        | 2002                | 2.6063            | 2.6328 | 0.0265                | 13                                     |
| 8-Apr-19   | 23774         | 15500.51     | 15524.49 | 1438.8  | 42            | 42  | 42   | 21.5                   | 1013.3        | 1.39                        | 1999                | 2.6119            | 2.7606 | 0.1487                | 74                                     |
| 13-Apr-19  | 23632         | 15524.49     | 15548.5  | 1440.6  | 38            | 40  | 39   | 21.2                   | 1014.3        | 1.31                        | 1883                | 2.6372            | 2.7102 | 0.0730                | 39                                     |
| 18-Apr-19  | 24046         | 15548.5      | 15572.8  | 1458    | 39            | 40  | 39.5 | 23                     | 1012.3        | 1.32                        | 1920                | 2.6278            | 2.6979 | 0.0701                | 37                                     |
| 24-Apr-19  |               |              |          |         |               |     |      |                        |               |                             |                     |                   |        |                       | - (#)                                  |
| 30-Apr-19  |               |              |          |         |               |     |      |                        |               |                             |                     |                   |        |                       | - (#)                                  |
| <i>(#) Due to power failure, no data was obtained.</i> |               |              |          |         |               |     |      |                        |               |                             |                     |                   |        |                       |  |
| 24-hour TSP Monitoring Data for AMS-5                  |               |              |          |         |               |     |      |                        |               |                             |                     |                   |        |                       |  |
| DATE   | SAMPLE NUMBER | ELAPSED TIME |          |         | CHART READING |     |      | AVG TEMP               | AVG AIR PRESS | STANDARD FLOW RATE          | AIR VOLUME          | FILTER WEIGHT (g) |        | DUST WEIGHT COLLECTED | 24-hr TSP ( $\mu\text{g}/\text{m}^3$ ) |
|  |               | INITIAL      | FINAL    | (min)   | MIN           | MAX | AVG  | ( $^{\circ}\text{C}$ ) | (hPa)         | ( $\text{m}^3/\text{min}$ ) | (std $\text{m}^3$ ) | INITIAL           | FINAL  | (g)                   |  |
| 2-Apr-19   | 23880         | 7353.70      | 7377.20  | 1410.00 | 28            | 30  | 29.0 | 20.7                   | 1014.3        | 0.98                        | 1382                | 2.6872            | 2.7459 | 0.0587                | 42                                     |
| 8-Apr-19   | 23886         | 7377.20      | 7400.67  | 1408.20 | 30            | 32  | 31.0 | 21.5                   | 1013.3        | 1.03                        | 1457                | 2.6647            | 2.7147 | 0.0500                | 34                                     |
| 13-Apr-19  | 23940         | 7400.67      | 7424.70  | 1441.80 | 30            | 32  | 31.0 | 22                     | 1013.5        | 1.03                        | 1491                | 2.6686            | 2.7062 | 0.0376                | 25                                     |
| 18-Apr-19  | 24044         | 7424.70      | 7448.70  | 1440.00 | 30            | 31  | 30.5 | 23                     | 1012.3        | 1.02                        | 1466                | 2.6382            | 2.7606 | 0.1224                | 83                                     |
| 24-Apr-19  | 24068         | 7448.70      | 7472.70  | 1440.00 | 30            | 32  | 31.0 | 23.9                   | 1012.3        | 1.03                        | 1484                | 2.6481            | 2.7458 | 0.0977                | 66                                     |
| 30-Apr-19  | 24076         | 7472.70      | 7496.66  | 1437.60 | 30            | 32  | 31.0 | 24.7                   | 1011.2        | 1.03                        | 1479                | 2.6349            | 2.6802 | 0.0453                | 31                                     |
| 24-hour TSP Monitoring Data for AMS-6                  |               |              |          |         |               |     |      |                        |               |                             |                     |                   |        |                       |  |
| DATE   | SAMPLE NUMBER | ELAPSED TIME |          |         | CHART READING |     |      | AVG TEMP               | AVG AIR PRESS | STANDARD FLOW RATE          | AIR VOLUME          | FILTER WEIGHT (g) |        | DUST WEIGHT COLLECTED | 24-hr TSP ( $\mu\text{g}/\text{m}^3$ ) |
|  |               | INITIAL      | FINAL    | (min)   | MIN           | MAX | AVG  | ( $^{\circ}\text{C}$ ) | (hPa)         | ( $\text{m}^3/\text{min}$ ) | (std $\text{m}^3$ ) | INITIAL           | FINAL  | (g)                   |  |
| 2-Apr-19   | 23881         | 12571.52     | 12595.15 | 1417.80 | 32            | 34  | 33.0 | 20.7                   | 1014.3        | 1.06                        | 1501                | 2.6676            | 2.7745 | 0.1069                | 71                                     |
| 8-Apr-19   | 23885         | 12595.15     | 12618.90 | 1425.00 | 32            | 34  | 33.0 | 21.5                   | 1013.3        | 1.06                        | 1506                | 2.6626            | 2.7162 | 0.0536                | 36                                     |
| 13-Apr-19  | 23941         | 12618.90     | 12642.90 | 1440.00 | 36            | 38  | 37.0 | 22                     | 1013.5        | 1.17                        | 1688                | 2.6515            | 2.6966 | 0.0451                | 27                                     |
| 18-Apr-19  | 24043         | 12642.9      | 12666.90 | 1440.00 | 32            | 33  | 32.5 | 23                     | 1012.3        | 1.04                        | 1496                | 2.6327            | 2.7654 | 0.1327                | 89                                     |
| 24-Apr-19  | 24069         | 12666.90     | 12690.90 | 1440.00 | 32            | 34  | 33.0 | 23.9                   | 1012.3        | 1.05                        | 1515                | 2.6552            | 2.7274 | 0.0722                | 48                                     |
| 30-Apr-19  | 24105         | 12690.90     | 12714.92 | 1441.20 | 32            | 34  | 33.0 | 24.7                   | 1011.2        | 1.05                        | 1514                | 2.6818            | 2.7182 | 0.0364                | 24                                     |

| 24-hour TSP Monitoring Data for AMS-7 |               |              |         |         |               |     |      |                        |               |                             |                     |                   |        |                       |  |
|---------------------------------------|---------------|--------------|---------|---------|---------------|-----|------|------------------------|---------------|-----------------------------|---------------------|-------------------|--------|-----------------------|--|
| DATE                                  | SAMPLE NUMBER | ELAPSED TIME |         |         | CHART READING |     |      | AVG TEMP               | AVG AIR PRESS | STANDARD FLOW RATE          | AIR VOLUME          | FILTER WEIGHT (g) |        | DUST WEIGHT COLLECTED | 24-hr TSP ( $\mu\text{g}/\text{m}^3$ ) |
|                                       |               | INITIAL      | FINAL   | (min)   | MIN           | MAX | AVG  | ( $^{\circ}\text{C}$ ) | (hPa)         | ( $\text{m}^3/\text{min}$ ) | (std $\text{m}^3$ ) | INITIAL           | FINAL  | (g)                   |  |
| 2-Apr-19                              | 23938         | 7942.12      | 7966.09 | 1438.20 | 40            | 40  | 40.0 | 20.7                   | 1014.3        | 1.53                        | 2207                | 2.6662            | 2.7494 | 0.0832                | 38                                     |
| 8-Apr-19                              | 23631         | 7966.09      | 7989.82 | 1423.80 | 34            | 36  | 35.0 | 26.7                   | 1011.6        | 1.34                        | 1912                | 2.6557            | 2.7297 | 0.0740                | 39                                     |
| 13-Apr-19                             | 24045         | 7989.82      | 8013.70 | 1432.80 | 34            | 36  | 35.0 | 21.2                   | 1014.3        | 1.36                        | 1943                | 2.6585            | 2.7244 | 0.0659                | 34                                     |
| 18-Apr-19                             | 24040         | 8013.70      | 8037.70 | 1440.00 | 34            | 36  | 35.0 | 25.6                   | 1012.3        | 1.35                        | 1938                | 2.6383            | 2.7680 | 0.1297                | 67                                     |
| 24-Apr-19                             | 24075         | 8037.70      | 8061.80 | 1446.00 | 34            | 36  | 35.0 | 23.9                   | 1012.3        | 1.35                        | 1951                | 2.6490            | 2.7071 | 0.0581                | 30                                     |
| 30-Apr-19                             | 24104         | 8061.80      | 8085.81 | 1440.60 | 34            | 36  | 35.0 | 24.7                   | 1011.2        | 1.35                        | 1940                | 2.6823            | 2.8095 | 0.1272                | 66                                     |

NOISE MONITORONG RESULT DATABASE

| Noise Measurement Results (dB) of NMS4a |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|---|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                    | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|   |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                                | 9:51       | 66.3           | 68.5       | 62.8       | 64.3           | 66.4       | 60.9       | 65.2           | 67.8       | 61.8       | 63.5           | 65.4       | 61         | 65.1           | 67.14      | 62.7       | 65.8           | 67.9       | 62.5       | 65              | 75.0              |
| 9-Apr-19                                | 9:51       | 64.5           | 66.2       | 62.8       | 64.7           | 65.7       | 63.3       | 64.1           | 65.4       | 62.4       | 64.2           | 65.5       | 62.8       | 64.6           | 65.9       | 63         | 65.1           | 66.5       | 63.6       | 65              | 75.0              |
| 15-Apr-19                               | 9:50       | 66             | 68.1       | 63.1       | 64.3           | 65.9       | 62.5       | 64.9           | 66.7       | 61.8       | 64.6           | 65.9       | 61.5       | 63.4           | 64.9       | 60.7       | 65             | 66.4       | 62.7       | 65              | 75.0              |
| 23-Apr-19                               | 9:15       | 69             | 70.6       | 66.9       | 70.8           | 73         | 67.2       | 69.7           | 71.8       | 67.2       | 75.1           | 78.9       | 68.2       | 70.7           | 72.6       | 68         | 70.6           | 72.8       | 67.9       | 72              | 75.0              |
| 29-Apr-19                               | 9:10       | 62.7           | 63         | 58.5       | 61.5           | 61.5       | 59         | 64.7           | 69         | 59         | 68.1           | 72         | 59.5       | 62.9           | 64         | 59.5       | 60.5           | 61         | 59         | 64              | 75.0              |

| Noise Measurement Results (dB) of NMS5 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|--|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                   | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|  |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                               | 10:58      | 64.9           | 66.4       | 63.3       | 64.3           | 65.7       | 62.2       | 63.3           | 64.6       | 61.8       | 64             | 65.8       | 61.8       | 65.3           | 66.4       | 64.3       | 63.9           | 65.8       | 61.8       | 64              | 75                |
| 9-Apr-19                               | 10:36      | 65.4           | 67.6       | 62.4       | 65             | 67         | 62.7       | 64.5           | 65.8       | 62.8       | 63.9           | 65.3       | 62.3       | 64.2           | 65.5       | 62.7       | 66.3           | 67.8       | 61.1       | 65              | 75                |
| 15-Apr-19                              | 10:34      | 63.5           | 64.9       | 62.1       | 62.7           | 63.3       | 59.4       | 64.7           | 67.2       | 61         | 64.3           | 67         | 61.1       | 62.5           | 63.8       | 60.9       | 63.5           | 65.9       | 61.4       | 64              | 75                |
| 23-Apr-19                              | 9:51       | 65.5           | 67.5       | 61         | 64.6           | 67         | 60.5       | 64.4           | 67.5       | 57.5       | 64.7           | 68         | 54         | 63             | 66.5       | 51.5       | 65.9           | 69         | 55         | 65              | 75                |
| 29-Apr-19                              | 9:52       | 61.7           | 63.1       | 57.3       | 62.9           | 64.4       | 57.8       | 63.2           | 65.9       | 57.7       | 62.8           | 64.6       | 57         | 61.3           | 63.7       | 56.9       | 63.6           | 65.3       | 58         | 63              | 75                |

| Noise Measurement Results (dB) of NMS6 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|--|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                   | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|  |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                               | 14:55      | 62             | 62.9       | 61         | 62.9           | 63.9       | 61.7       | 63.4           | 64.7       | 61.9       | 64             | 67.3       | 61.5       | 63.5           | 67.3       | 57.9       | 62.5           | 63.9       | 61.3       | 63              | 75                |
| 9-Apr-19                               | 9:49       | 68.5           | 70         | 62.3       | 69.2           | 71.5       | 63.4       | 66.3           | 68.7       | 61.3       | 67.4           | 70.2       | 63.2       | 62.5           | 68.9       | 61.3       | 63.2           | 64.3       | 60.9       | 67              | 75                |
| 15-Apr-19                              | 11:11      | 58.6           | 60.6       | 53.8       | 58             | 60         | 55.3       | 55.2           | 60.3       | 51.5       | 58.8           | 60.5       | 56.9       | 58.3           | 59.4       | 56.6       | 59.7           | 60.7       | 58.7       | 58              | 75                |
| 23-Apr-19                              | 10:41      | 66.5           | 68         | 61         | 65.3           | 67.5       | 60         | 68.6           | 68         | 60         | 66.8           | 69         | 61         | 63.3           | 65         | 59.5       | 63.5           | 66         | 59         | 66              | 75                |
| 29-Apr-19                              | 10:37      | 62             | 63.6       | 59.7       | 62.7           | 64.9       | 60.2       | 62.1           | 64.2       | 59.4       | 61.1           | 62.9       | 58.6       | 60.9           | 62.9       | 58.6       | 61.9           | 63.9       | 59.2       | 62              | 75                |

| Noise Measurement Results (dB) of NMS7 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|--|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                   | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|  |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                               | 15:42      | 66.9           | 71.4       | 60.5       | 64.5           | 66.1       | 61.2       | 64.9           | 66.1       | 63.3       | 67             | 70.6       | 62.9       | 68.8           | 70.9       | 64.7       | 67.1           | 69.2       | 63.9       | 67              | 75                |
| 9-Apr-19                               | 10:31      | 62.5           | 64.3       | 59.6       | 62.8           | 66         | 59.8       | 59.7           | 62.3       | 56.2       | 58.6           | 61.4       | 54.8       | 61.2           | 63.8       | 59.3       | 63.1           | 64.6       | 59.5       | 62              | 75                |
| 15-Apr-19                              | 13:04      | 63             | 64.8       | 60         | 63.8           | 65.4       | 61.4       | 61.8           | 63.8       | 59.6       | 63.7           | 66.6       | 60.7       | 62.5           | 64.8       | 59.5       | 61             | 63         | 57.3       | 63              | 75                |
| 23-Apr-19                              | 13:11      | 60             | 62.8       | 54.4       | 57.3           | 60.2       | 54.9       | 60.5           | 63.9       | 54.5       | 58.6           | 62         | 54.5       | 59.7           | 62.8       | 55.9       | 58.3           | 61.9       | 55.1       | 59              | 75                |
| 29-Apr-19                              | 13:07      | 66.4           | 69.4       | 58.8       | 66             | 68.5       | 62.2       | 61.4           | 64.2       | 56.9       | 63.6           | 66.2       | 59.4       | 65             | 67.9       | 59.3       | 63.3           | 67.1       | 56.8       | 65              | 75                |

| Noise Measurement Results (dB) of NMS8 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|--|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                   | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|  |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                               | 16:17      | 66.4           | 67.6       | 64.6       | 64.7           | 66.1       | 62.4       | 66.6           | 69         | 62.2       | 64.6           | 66.5       | 61.7       | 66.6           | 69.3       | 62.2       | 67.4           | 69.8       | 63.5       | 66              | 75                |
| 9-Apr-19                               | 11:28      | 67.6           | 69.3       | 61.8       | 69.1           | 72.3       | 61.1       | 68.7           | 72.1       | 61.3       | 64.6           | 66.8       | 60.2       | 66.7           | 69.2       | 60.8       | 67.4           | 68.8       | 60.9       | 68              | 75                |
| 15-Apr-19                              | 14:04      | 62.7           | 64.6       | 58.4       | 61.6           | 63.9       | 55.4       | 61.7           | 63.7       | 55.2       | 62.2           | 63.2       | 61         | 62.6           | 63.5       | 61.6       | 63             | 64.3       | 61.3       | 62              | 75                |
| 23-Apr-19                              | 14:04      | 66.6           | 70.2       | 56.6       | 66.1           | 68.8       | 54.1       | 66.5           | 69.8       | 58.5       | 66.8           | 70.7       | 56.7       | 70.5           | 74.6       | 55.8       | 68             | 72.1       | 58.5       | 68              | 75                |
| 29-Apr-19                              | 14:07      | 62.8           | 64.1       | 59.6       | 60.9           | 61.6       | 59.1       | 62.3           | 63.6       | 59.1       | 59.5           | 60.6       | 57.6       | 61.9           | 61.1       | 57.1       | 59.8           | 60.1       | 57.1       | 61              | 75                |

| Noise Measurement Results (dB) of CN1 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|---------------------------------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                  | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|                                       |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                              | 13:38      | 60.7           | 62.4       | 57.5       | 59.3           | 61.1       | 57.6       | 61.3           | 62.2       | 59.0       | 61.9           | 62.9       | 60.5       | 58.6           | 59.7       | 57.3       | 62.3           | 64.0       | 60.0       | 61              | 70                |
| 9-Apr-19                              | 14:01      | 59.0           | 59.9       | 57.9       | 62.2           | 62.9       | 60.1       | 60.2           | 61.4       | 58.6       | 60.4           | 61.5       | 59.3       | 60.7           | 61.5       | 59.8       | 62.2           | 63.2       | 60.7       | 61              | 70                |
| 15-Apr-19                             | 15:48      | 61.5           | 62.9       | 58.0       | 62.0           | 63.1       | 60.6       | 62.6           | 64.0       | 60.9       | 62.4           | 64.6       | 58.6       | 61.3           | 63.4       | 59.0       | 62.0           | 63.5       | 60.1       | 62              | 70                |
| 23-Apr-19                             | 9:11       | 59.2           | 61.5       | 53.0       | 58.7           | 60.7       | 53.2       | 59.2           | 61.8       | 52.7       | 57.2           | 59.9       | 52.6       | 58.9           | 60.5       | 52.5       | 57.8           | 59.3       | 52.1       | 59              | 70                |
| 29-Apr-19                             | 9:04       | 62.1           | 64.9       | 58.3       | 64.1           | 57.2       | 60.0       | 65.3           | 67.8       | 61.3       | 63.0           | 66.7       | 58.9       | 60.4           | 62.9       | 56.9       | 64.1           | 67.6       | 59.1       | 63              | 70                |


| Noise Measurement Results (dB) of CN2 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|---------------------------------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                  | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|                                       |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                              | 13:05      | 62.2           | 63.1       | 61.1       | 58.7           | 59.7       | 57.3       | 61.5           | 62.4       | 60.5       | 60.6           | 61.8       | 59.1       | 62.4           | 64         | 60.4       | 61.2           | 62.4       | 59.8       | 61              | 70                |
| 9-Apr-19                              | 13:08      | 61.1           | 62.1       | 59.9       | 59.2           | 60.5       | 57.4       | 61.7           | 62.3       | 60.9       | 59.2           | 60.6       | 57.5       | 61.9           | 63         | 60.6       | 62             | 62.9       | 61         | 61              | 70                |
| 15-Apr-19                             | 15:06      | 60.5           | 62.5       | 56.1       | 59.7           | 61.3       | 57         | 58.6           | 60.9       | 55.2       | 59             | 60.6       | 56.3       | 58.5           | 61         | 55.6       | 59.8           | 61.6       | 57.8       | 59              | 70                |
| 23-Apr-19                             | 9:56       | 63.9           | 66.6       | 61.8       | 61.2           | 62.2       | 59.8       | 63.7           | 64.8       | 61.4       | 60.7           | 62.3       | 58.2       | 63.5           | 65.8       | 59.9       | 63             | 64.1       | 61.5       | 63              | 70                |
| 29-Apr-19                             | 9:47       | 62.8           | 64.1       | 60.8       | 60.6           | 61.9       | 58.4       | 60.6           | 62.1       | 58.1       | 63.2           | 66.2       | 58.5       | 65.7           | 70.8       | 61.3       | 67.3           | 69.3       | 60.9       | 64              | 70                |

| Noise Measurement Results (dB) of CN3 |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                |            |            |                 |                   |
|---------------------------------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|----------------|------------|------------|-----------------|-------------------|
| Date                                  | Start Time | 1st Leq (5min) |            |            | 2nd Leq (5min) |            |            | 3rd Leq (5min) |            |            | 4th Leq (5min) |            |            | 5th Leq (5min) |            |            | 6th Leq (5min) |            |            | Leq30min, dB(A) | Limit Level dB(A) |
|                                       |            | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) | Leq, dB(A)     | L10, dB(A) | L90, dB(A) |                 |                   |
| 3-Apr-19                              | 9:14       | 66.5           | 69         | 62.9       | 66             | 67.8       | 63.7       | 64.6           | 66.6       | 62         | 64             | 65.9       | 61.1       | 64.4           | 66.3       | 62.2       | 64             | 65.7       | 61.7       | 65              | 75                |
| 9-Apr-19                              | 9:12       | 65.1           | 66.5       | 63.3       | 65.8           | 67.4       | 63.6       | 65             | 66.9       | 62.6       | 68.1           | 69.9       | 65.6       | 66.8           | 69.4       | 62.8       | 66.2           | 68.7       | 61.8       | 66              | 75                |
| 15-Apr-19                             | 9:10       | 64.2           | 66.8       | 61.5       | 64             | 66         | 61.2       | 67.3           | 68.7       | 62.2       | 64.8           | 67.5       | 60.9       | 65.6           | 68         | 61.6       | 65.7           | 68.8       | 60.9       | 65              | 75                |
| 23-Apr-19                             | 10:41      | 66.2           | 69.3       | 61.4       | 64.4           | 66.7       | 60.5       | 64.4           | 67.4       | 60.1       | 65.8           | 68.8       | 61.8       | 65.2           | 69.8       | 60.1       | 64.3           | 68.7       | 60.8       | 65              | 75                |
| 29-Apr-19                             | 10:35      | 65.1           | 66.3       | 62         | 65.6           | 68.5       | 59.8       | 65.8           | 67.8       | 63.2       | 66.1           | 68.6       | 63.1       | 65.4           | 67.5       | 59.3       | 66.3           | 70.1       | 58.9       | 66              | 75                |


## **Appendix I**


### **Graphical Plots for Monitoring Result**

**Air Quality – 1-hour TSP**












**Air Quality – 24-hour TSP**





(#) Due to power failure, no data was obtained. (24 and 30 April 2019)








Noise











## **Appendix J**

### **Meteorological Data**

| Date      |     | Weather   | Total Rainfall (mm) | Kwun Tong Station   | Kai Tak Station   |                | King's Park Station        |
|-----------|-----|---|---------------------|---------------------|-------------------|----------------|----------------------------|
|           |     |   |                     | Mean Air Temp. (°C) | Wind Speed (km/h) | Wind Direction | Mean Relative Humidity (%) |
| 1-Apr-19  | Mon | Cloudy with one or two rain patches. Fresh easterly winds,      | Trace               | 19.9                | 19.6              | E              | 78.5                       |
| 2-Apr-19  | Tue | Warm with sunny periods. Mainly cloudy tonight.                 | Trace               | 19.6                | 18.6              | E              | 72.5                       |
| 3-Apr-19  | Wed | Mainly cloudy. Sunny intervals and a few showers                | Trace               | 22.2                | 13                | E/SE           | 76                         |
| 4-Apr-19  | Thu | Mainly cloudy. A few showers overnight. Sunny periods           | Trace               | 21.3                | 15.7              | E/NE           | 82                         |
| 5-Apr-19  | Fri | Mainly cloudy tonight. Light to moderate southerly winds.       | 0                   | 24.3                | 9.8               | W/SW           | 70.5                       |
| 6-Apr-19  | Sat | Mainly fine. Hot in the afternoon. Moderate southerly winds.    | 0                   | 25.5                | 7.3               | W/SW           | 76.7                       |
| 7-Apr-19  | Sun | Hot with sunny periods. A few showers later.                    | 0                   | 25.8                | 9.1               | W/SW           | 78.7                       |
| 8-Apr-19  | Mon | Hot with sunny periods in the afternoon. Mainly cloudy tonight. | 0                   | 27.3                | 6                 | SW             | 77.5                       |
| 9-Apr-19  | Tue | Mainly fine. Hot in the afternoon. Moderate southerly winds.    | 0                   | 26.8                | 7.5               | S/SW           | 76.2                       |
| 10-Apr-19 | Wed | Hot with sunny periods. A few showers later.                    | 0                   | 27.4                | 8.2               | SW             | 77.5                       |
| 11-Apr-19 | Thu | Warm with sunny periods. Mainly cloudy tonight.                 | 0.7                 | 27.2                | 6.5               | S/SW           | 76.5                       |
| 12-Apr-19 | Fri | Mainly cloudy. Sunny intervals and a few showers                | 6.1                 | 22.4                | 16.1              | E/SE           | 89                         |
| 13-Apr-19 | Sat | Mainly cloudy. A few showers overnight. Sunny periods           | 3.8                 | 20.6                | 9.5               | E/SE           | 85                         |
| 14-Apr-19 | Sun | Hot with sunny periods in the afternoon. Mainly cloudy tonight. | 10.4                | 22.7                | 9.6               | E/SE           | 87.2                       |
| 15-Apr-19 | Mon | Mainly fine. Hot in the afternoon. Moderate southerly winds.    | 1.1                 | 21.2                | 14.3              | E              | 80.5                       |
| 16-Apr-19 | Tue | Hot with sunny periods. A few showers later.                    | 9.2                 | 20.6                | 11.2              | E/SE           | 89                         |
| 17-Apr-19 | Wed | Warm with sunny periods. Mainly cloudy tonight.                 | 0                   | 23.8                | 7.7               | SE             | 81.2                       |
| 18-Apr-19 | Thu | Warm with sunny periods. Mainly cloudy tonight.                 | 6.7                 | 23.5                | 14.7              | E              | 86                         |
| 19-Apr-19 | Fri | Mainly cloudy. Sunny intervals and a few showers                | 75.8                | 24.5                | 10                | E/SE           | 84.2                       |
| 20-Apr-19 | Sat | Mainly cloudy. A few showers overnight. Sunny periods           | 43.6                | 23.6                | 10.5              | E/SE           | 82                         |
| 21-Apr-19 | Sun | Mainly cloudy tonight. Light to moderate southerly winds.       | 0.3                 | 26.4                | 9.5               | S/SW           | 79.5                       |
| 22-Apr-19 | Mon | Mainly cloudy. A few showers overnight. Sunny periods           | 0                   | 27.9                | 8.2               | S/SW           | 79.2                       |
| 23-Apr-19 | Tue | Mainly cloudy. A few showers overnight. Sunny periods           | 0                   | 28.1                | 10.3              | SW             | 79.7                       |
| 24-Apr-19 | Wed | Moderate southerly winds, strengthening from the east tonight.  | 0                   | 28.1                | 8.2               | W/SW           | 76.5                       |
| 25-Apr-19 | Thu | There will also be a few squally thunderstorms.                 | 0                   | 28.5                | 11.4              | W/SW           | 79                         |
| 26-Apr-19 | Fri | Mainly cloudy with occasional showers.                          | 0.9                 | 28.1                | 8.2               | W/SW           | 78.7                       |
| 27-Apr-19 | Sat | Cloudy with showers.  | 16.6                | 24.1                | 16.6              | E              | 86                         |
| 28-Apr-19 | Sun | Showers will be heavier at times with squally thunderstorms.    | 3.1                 | 24.5                | 14.8              | E              | 83.5                       |
| 29-Apr-19 | Mon | Moderate southerly winds, becoming northeasterlies tonight.     | 0                   | 26.7                | 11.6              | E/SE           | 82.5                       |
| 30-Apr-19 | Tue | Mainly cloudy with occasional showers.                          | 7.5                 | 26.8                | 18.5              | W/SW           | 79.2                       |

## **Appendix K**

### **Waste Flow Table**

**Contract No.: NE/2016/01**

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

**Monthly Summary Waste Flow Table for 2019 (year)**

| Month     | Actual Quantities of Inert C&D Materials Generated Monthly |                                     |                                     |                          |                          |                          | Actual Quantities of C&D Wastes Generated Monthly |                            |                       |                             |                             |
|-----------|--|-------------------------------------|-------------------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|-----------------------|-----------------------------|-----------------------------|
|           | Total Quantity Generated                                   | Hard Rock and Large Broken Concrete | Reused in the Contract (see Note 6) | Reused in other Projects | Disposed as Public Fill  | Imported Fill            | Metals  | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste (see Note 5) | Others, e.g. general refuse |
|           | (in '000m <sup>3</sup> )                                   | (in '000m <sup>3</sup> )            | (in '000m <sup>3</sup> )            | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000 kg)                                      | (in '000kg)                | (in '000kg)           | (in '000kg)                 | (in '000m <sup>3</sup> )    |
| Jan       | 27.051   | 8.485                               | 4.795                               | 3.042                    | 10.729                   | 0.000                    | 0.000   | 0.354                      | 0.000                 | 0.000                       | 0.111                       |
| Feb       | 98.548   | 13.273                              | 60.959                              | 3.989                    | 20.327                   | 0.000                    | 0.000   | 0.000                      | 0.000                 | 0.000                       | 0.034                       |
| Mar       | 24.156   | 1.582                               | 1.433                               | 2.512                    | 18.629                   | 0.000                    | 0.000   | 0.499                      | 0.000                 | 0.000                       | 0.048                       |
| Apr       | 25.291   | 2.964                               | 3.340                               | 6.422                    | 12.565                   | 0.000                    | 0.000   | 0.010                      | 0.010                 | 0.000                       | 0.052                       |
| May       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Jun       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Sub-total | 175.046  | 26.304                              | 70.527                              | 15.965                   | 62.250                   | 0.000                    | 0.000   | 0.863                      | 0.010                 | 0.000                       | 0.245                       |
| Jul       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Aug       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Sep       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Oct       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Nov       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Dec       |  |                                     |                                     |                          |                          |                          |   |                            |                       |                             |                             |
| Total     | 175.046  | 26.304                              | 70.527                              | 15.965                   | 62.250                   | 0.000                    | 0.000   | 0.863                      | 0.010                 | 0.000                       | 0.245                       |

Notes:

- (1) The performance targets are given in PS Clause 1.119 (14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.
- (7) The cut-off date of this summary is 20<sup>th</sup> of each month.

Name of Department: CEDDContract No. : NE/2016/05**Monthly Summary Waste Flow Table for 2019** (year)**[PS Clause 1.129]**

| Month     | Actual Quantities of Inert C&D Materials Generated Monthly |                                   |                           |                           |                           |                           | Actual Quantities of C&D Wastes Generated Monthly |                            |                       |                 |                             |
|-----------|--|-----------------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---|----------------------------|-----------------------|-----------------|-----------------------------|
|           | Total Quantity Generated                                   | Hard Rock & Large Broken Concrete | Reused in the Contract    | Reused in other Projects  | Disposed as Public Fill   | Imported Fill             | Metals  | Paper/ cardboard packaging | Plastics (see Note 3) | Chemicals Waste | Others, e.g. general refuse |
|           | (in '000 m <sup>3</sup> )                                  | (in '000 m <sup>3</sup> )         | (in '000 m <sup>3</sup> ) | (in '000 m <sup>3</sup> ) | (in '000 m <sup>3</sup> ) | (in '000 m <sup>3</sup> ) | (in '000 kg)                                      | (in '000 kg)               | (in '000 kg)          | (in '000 kg)    | (in '000 m <sup>3</sup> )   |
| Jan       | 1.3027   | 1.1947                            | 0.063                     | 0.00                      | 0.045                     | 0.00                      | 0.00  | 0.00                       | 0.00                  | 0.00            | 0.0008                      |
| Feb       | 0.4010   | 0.323                             | 0.078                     | 0.00                      | 0.00                      | 0.00                      | 0.00  | 0.00                       | 0.00                  | 0.00            | 0.0000                      |
| Mar       | 0.4825   | 0.391                             | 0.089                     | 0.00                      | 0.00                      | 0.00                      | 0.00  | 0.00                       | 0.00                  | 0.00            | 0.0025                      |
| Apr       | 0.4395   | 0.394                             | 0.045                     | 0.00                      | 0.00                      | 0.00                      | 0.00  | 0.00                       | 0.00                  | 0.00            | 0.0005                      |
| May       |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| June      |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Sub-total | 2.6257   | 2.3027                            | 0.275                     | 0                         | 0.045                     | 0                         | 0   | 0                          | 0                     | 0               | 0.0038                      |
| July      |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Aug       |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Sept      |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Oct       |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Nov       |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Dec       |  |                                   |                           |                           |                           |                           |   |                            |                       |                 |                             |
| Total     | 2.6257   | 2.3027                            | 0.275                     | 0                         | 0.045                     | 0                         | 0   | 0                          | 0                     | 0               | 0.0038                      |

- Notes:
- (1) The performance targets are given in PS Clause 6.14
  - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
  - (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>.

**Contract No.: NE/2017/03**

Development of Anderson Road Quarry Site – Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

**Monthly Summary Waste Flow Table for 2019(year)**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                     |                          |                          |                          |                          | Actual Quantities of C&D Wastes Generated Monthly |                            |                       |                |                             |
|------------------|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|-----------------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rock and Large Broken Concrete | Reused in the Contract   | Reused in other Projects | Disposed as Public Fill  | Imported Fill            | Metals  | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
|                  | (in '000m <sup>3</sup> )                                   | (in '000m <sup>3</sup> )            | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000 kg)                                      | (in '000kg)                | (in '000kg)           | (in '000kg)    | (in '000m <sup>3</sup> )    |
| Jan              | 0.514  | 0.000                               | 0.000                    | 0.000                    | 0.514                    | 0.000                    | 0.000   | 0.000                      | 0.000                 | 0.000          | 0.005                       |
| Feb              | 0.419  | 0.000                               | 0.000                    | 0.000                    | 0.419                    | 0.000                    | 0.010   | 0.103                      | 0.020                 | 0.000          | 0.004                       |
| Mar              | 0.672  | 0.000                               | 0.000                    | 0.000                    | 0.672                    | 0.000                    | 0.001   | 0.084                      | 0.002                 | 0.000          | 0.005                       |
| Apr              | 1.505  | 0.000                               | 0.000                    | 0.000                    | 1.505                    | 0.000                    | 0.000   | 0.000                      | 0.000                 | 0.000          | 0.000                       |
| May              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| Jun              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| <b>Sub-total</b> | <b>3.110</b>   | <b>0.000</b>                        | <b>0.000</b>             | <b>0.000</b>             | <b>3.110</b>             | <b>0.000</b>             | <b>0.011</b>                                      | <b>0.187</b>               | <b>0.022</b>          | <b>0.000</b>   | <b>0.014</b>                |
| Jul              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| Aug              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| Sep              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| Oct              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| Nov              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| Dec              |  |                                     |                          |                          |                          |                          |   |                            |                       |                |                             |
| <b>Total</b>     | <b>3.110</b>   | <b>0.000</b>                        | <b>0.000</b>             | <b>0.000</b>             | <b>3.110</b>             | <b>0.000</b>             | <b>0.011</b>                                      | <b>0.187</b>               | <b>0.022</b>          | <b>0.000</b>   | <b>0.014</b>                |

## Contract No.: NE/2017/03

Development of Anderson Road Quarry Site – Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

| Forecast of Total Quantities of C&D Materials to be Generated from the Contract* |                                     |                          |                          |                          |                          |              |                            |                       |                |                             |
|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------|----------------------------|-----------------------|----------------|-----------------------------|
| Total Quantity Generated   | Hard Rock and Large Broken Concrete | Reused in the Contract   | Reused in other Projects | Disposed as Public Fill  | Imported Fill            | Metals       | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )            | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                | (in '000kg)           | (in '000kg)    | (in '000m <sup>3</sup> )    |
| 7.000  | 0                                   | 0                        | 0                        | 7.000                    | 0                        | 100.000      | 2.000                      | 0.300                 | 1.000          | 3.500                       |

- Notes:
- (1) The performance targets are given in PS Clause 6.14.
  - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling
  - (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
  - (5) Use the conversion factor for chemical waste (0.88kg/L)

## **Appendix L**

### **Implementation Schedule for Environmental Mitigation Measures**



| EM&A Ref.                              | Recommended Mitigation Measures   | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |            |            |
|--|---|--|--------------------------------|-------------------------|-----------------------|------------|------------|
|  |   |  |                                |                         | Contract 1            | Contract 2 | Contract 3 |
| <b>Dust Impact (Contraction Phase)</b> |   |  |                                |                         |                       |            |            |
| S4.7.2 to S4.7.5                       | Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.   | Minimize dust impact at the nearby sensitive receivers           | Contractor                     | All construction sites  | @                     | V          | V          |
| S4.7.6                                 | The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.   | Minimize dust impact at the nearby sensitive receivers           | Contractor                     | All construction sites  | V                     | V          | V          |
| S4.7.6                                 | <p>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</p> <ul style="list-style-type: none"> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period.</li> <li>The port ion of any road leading only to construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately</li> </ul> | Minimize dust impact at the nearby sensitive receivers           | Contractor                     | All construction sites  | @                     | V          | V          |

| EM&A Ref.                               | Recommended Mitigation Measures  | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures?                  | Location of the measure                  | Implementation Status |            |            |
|---|--|--|---|--|-----------------------|------------|------------|
|   |  |  |   |  | Contract 1            | Contract 2 | Contract 3 |
|   | after the activities so as to maintain the entire surface wet ; <ul style="list-style-type: none"> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul> |  |   |  |                       |            |            |
| S4.7.7                                  | Implement regular dust monitoring under EM&A programme during the Construction phase.  | Control construction airborne noise                              | Selected Representative dust monitoring station | All construction sites where practicable | V                     | N/A        | N/A        |
| <b>Noise Impact (Contraction Phase)</b> |  |  |   |  |                       |            |            |
| S5.6.9                                  | Implement the following good site management practices: <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>  | Control construction ion airborne noise                          | Contractor                                      | All construction sites where practicable | V                     | V          | V          |
| S5.6.11 to                              | Use of “ Quiet ” Plant and Working Methods.  | Reduce the noise   | Contractor                                      | All                                      | V                     | N/A        | N/A        |

| EM&A Ref.                                       | Recommended Mitigation Measures  | Objectives of the Recommended Measures & Main Concern to Address                              | Who to implement the measures? | Location of the measure                           | Implementation Status |            |            |
|---|--|---|--------------------------------|---|-----------------------|------------|------------|
|   |  |   |                                |   | Contract 1            | Contract 2 | Contract 3 |
| S5.6.13   |  | levels of plant items   |                                | construction sites where practicable              |                       |            |            |
| S5.6.14   | Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.   | Reduce the construction ion noise levels at low-level zone of NSRs through partial screening. | Contractor                     | All construction sites where practicable          | V                     | V          | V          |
| S5.6.15 to S5.6.18                              | Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.   | Screen the noisy plant items to be used at all construction sites                             | Contractor                     | All construction ion sites where practicable      | V                     | V          | N/A        |
| S5.6.19   | Sequencing operation of construction plants equipment.   | Operate sequentially within the same work site to reduce the construction airborne noise      | Contractor                     | All construction ion sites where practicable      | V                     | V          | N/A        |
| S5.6.34   | Implement temporary noise barrier along Road L4.   | Further reduce the construction ion airborne noise  | Contractor                     | Road L4 of ARQ                                    | N/A                   | N/A        | N/A        |
| S5.6.35   | Implement a noise monitoring under EM&A programme.   | Monitor the construction noise levels at the selected representative locations                | Contractor                     | Selected Representative Noise monitoring stations | V                     | N/A        | N/A        |
| <b>Water Quality Impact (Contraction Phase)</b> |  |   |                                |   |                       |            |            |
| S6.6.3  | <p><u>Construction Runoff</u></p> <p>In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protection Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below:</p> <ul style="list-style-type: none"> <li>At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or</li> </ul> | Control construction runoff   | Contractor                     | All construction sites                            | @                     | @          | @          |

| EM&A Ref. | Recommended Mitigation Measures   | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |            |            |
|-----------|---|--|--------------------------------|-------------------------|-----------------------|------------|------------|
|           |   |  |                                |                         | Contract 1            | Contract 2 | Contract 3 |
|           | <p>minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m<sup>3</sup> capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.</p> <ul style="list-style-type: none"> <li>• The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.</li> <li>• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion.</li> <li>• Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>• Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>• All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction ion materials, soil, silt or debris into any drainage system.</li> <li>• Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>• Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to</li> </ul> |  |                                |                         |                       |            |            |

| EM&A Ref.        | Recommended Mitigation Measures  | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |            |            |
|------------------|--|--|--------------------------------|-------------------------|-----------------------|------------|------------|
|                  |  |  |                                |                         | Contract 1            | Contract 2 | Contract 3 |
|                  | <p>be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events.</p> <ul style="list-style-type: none"> <li>All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains.</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.</li> </ul> |  |                                |                         |                       |            |            |
| S6.6.6 and 6.6.7 | <p><u>Sewage from Workforce</u></p> <ul style="list-style-type: none"> <li>Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor’s site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.</li> </ul>  | Handling of site sewage  | Contractor                     | All construction sites  | V                     | V          | V          |

| EM&A Ref.        | Recommended Mitigation Measures   | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |            |            |
|------------------|---|--|--------------------------------|-------------------------|-----------------------|------------|------------|
|                  |   |  |                                |                         | Contract 1            | Contract 2 | Contract 3 |
|                  | <ul style="list-style-type: none"> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure</li> </ul>  |  |                                |                         |                       |            |            |
| S6.6.8 and 6.6.9 | <p><u>Accidental Spillage</u><br/>                     To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.</p>  | Prevention of accidental spillage                                | Contractor                     | All construction sites  | V                     | V          | V          |
| S6.6.11- S6.6.14 | <p><u>Groundwater from Contaminated Area</u><br/>                     The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.</p> <p>If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</p> <p>If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select</p> | Minimize contaminated groundwater impacts                        | Contractor                     | All construction sites  | NA                    | NA         | NA         |

| EM&A Ref.                                   | Recommended Mitigation Measures   | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure                  | Implementation Status |            |            |
|---|---|--|--------------------------------|--|-----------------------|------------|------------|
|   |   |  |                                |  | Contract 1            | Contract 2 | Contract 3 |
|   | ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement . Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.  |  |                                |  |                       |            |            |
| <b>Waste Management (Contraction Phase)</b> |   |  |                                |  |                       |            |            |
| S8.5.2                                      | <p><u>Good Site Practice</u></p> <p>The following good site practices are recommended throughout the construction ion activities:</p> <ul style="list-style-type: none"> <li>• nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>• training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>• provision of sufficient waste disposal points and regular collect ion for disposal;</li> <li>• appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>• regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul> | Minimize waste generation during construction                    | Contractor                     | All construction sites                   | V                     | V          | V          |
| S8.5.2 (6)                                  | The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.   | Minimize waste generation during construction                    | Contractor                     | All construction sites                   | V                     | V          | V          |
| S8.5.3                                      | <p><u>Waste Reduction Measures</u></p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> <li>• segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal;</li> <li>• proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;</li> <li>• plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>• sort out demolition debris and excavated materials from demolition works to</li> </ul>   | Reduce waste generation  | Contractor                     | All construction sites where practicable | V                     | V          | V          |

| EM&A Ref. | Recommended Mitigation Measures   | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure                 | Implementation Status |            |            |
|-----------|---|--|--------------------------------|---|-----------------------|------------|------------|
|           |   |  |                                |   | Contract 1            | Contract 2 | Contract 3 |
|           | recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); <ul style="list-style-type: none"> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>  |  |                                |   |                       |            |            |
| S8.5.5    | <u>Storage of Waste</u><br>The following recommendation should be implemented to minimize the impacts: <ul style="list-style-type: none"> <li>waste such as soil should be handled and stored well to ensure secure containment ;</li> <li>stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>different locations should be designated to stockpile each material to enhance reuse;</li> </ul>   | Minimize waste impacts from storage                              | Contractor<br>Contractor       | All construction sites                  | V                     | V          | V          |
| S8.5.6    | <u>Collection and Transportation of Waste</u><br>The following recommendation should be implemented to minimize the impacts: <ul style="list-style-type: none"> <li>remove waste in timely manner;</li> <li>employ the trucks with cover or enclosed containers for waste transportation;</li> <li>obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>disposal of waste should be done at licensed waste disposal facilities.</li> </ul>   | Minimize waste impacts from storage                              | Contractor                     | All construction sites                  | V                     | V          | V          |
| S8.5.8    | <u>Excavated and C&amp;D Material</u><br>Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: <ul style="list-style-type: none"> <li>maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>carry out on-site sorting;</li> <li>make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> </ul> The recommended C&D materials handling should include: <ul style="list-style-type: none"> <li>On-site sorting of C&amp;D materials</li> <li>Reuse of C&amp;D materials</li> <li>Use of Standard Formwork and Planning of Construction Materials purchasing</li> <li>Provision of wheel wash facilities</li> </ul> | Minimize waste impacts from excavated and C&D materials          | Contractor                     | All construction sites                  | V                     | V          | V          |
| S8.5.15   | <u>Contaminated Soil</u><br>As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize   | Remediate contaminated soil                                      | Contractor                     | All construction sites where applicable | V                     | @          | N/A        |



| EM&A Ref.                          | Recommended Mitigation Measures  | Objectives of the Recommended Measures & Main Concern to Address                   | Who to implement the measures?   | Location of the measure                    | Implementation Status |            |            |
|------------------------------------|--|--|--|--|-----------------------|------------|------------|
|                                    |  |  |  |  | Contract 1            | Contract 2 | Contract 3 |
|                                    | the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.  |  |  |  |                       |            |            |
| S8.5.17                            | <u>Chemical Waste</u> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul> | Control the chemical waste and ensure proper storage, handling and disposal.       | Contractor   | All construction sites                     | V                     | V          | V          |
| S8.5.18                            | <u>General Waste</u> <ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>   | Minimize production of the general refuse and avoid odour, pest and litter impacts | Contractor   | All construction sites                     | V                     | V          | V          |
| S8.5.19                            | <u>Sewage</u> <ul style="list-style-type: none"> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>   | Minimize production of sewage impacts  | Contractor   | All construction sites                     | V                     | V          | V          |
| <b>Ecology (Contraction Phase)</b> |  |  |  |  |                       |            |            |
| S. 10.7.2 to 10.7.6                | Re-provision of Wooded Area for ecological function at the future Quarry Park.   | Compensate for the loss of three woodland patches of a total area of about 1.13ha. | Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting). | Northern part of the proposed Quarry Park. | N/A                   | N/A        | N/A        |
| .10.7.10                           | Construction phase in situ mitigation measures to minimize impacts on  | Minimize impacts on  | Contractor   | All  | V                     | N/A        | V          |

| EM&A Ref. | Recommended Mitigation Measures  | Objectives of the Recommended Measures & Main Concern to Address         | Who to implement the measures? | Location of the measure | Implementation Status |            |            |
|-----------|--|--|--------------------------------|-------------------------|-----------------------|------------|------------|
|           |  |  |                                |                         | Contract 1            | Contract 2 | Contract 3 |
|           | <p>hydrological condition and water quality of hillside watercourses include:</p> <ul style="list-style-type: none"> <li>• Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses;</li> <li>• Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment , fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site;</li> <li>• Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses;</li> <li>• Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses;</li> <li>• Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses;</li> <li>• Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes;</li> <li>• Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site;</li> <li>• Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be minimised via the following in descending order: reuse, recycling and treatment ;</li> <li>• Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used;</li> <li>• Silt traps will be installed at points where drainage from the site enters local watercourses;</li> <li>• Appropriate sanitary facilities for on-site workers will be provided;</li> <li>• The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and</li> <li>• Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works will be considered.</li> </ul> | Hydrological condition and water quality of hillside watercourses.       |                                | construction sites      |                       |            |            |
| S.10.7.11 | <p>Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:</p> <ul style="list-style-type: none"> <li>• Potential emergency situations;</li> <li>• Chemicals or hazardous materials used on-site (and their location);</li> </ul>   | Minimize impacts on Hydrological condition and water quality of hillside | Contractor                     | All construction sites  | N/A                   | N/A        | N/A        |

| EM&A Ref.                                       | Recommended Mitigation Measures   | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure                                     | Implementation Status |            |            |
|---|---|--|--------------------------------|---|-----------------------|------------|------------|
|   |   |  |                                |   | Contract 1            | Contract 2 | Contract 3 |
|   | <ul style="list-style-type: none"> <li>Emergency response team;</li> <li>Emergency response procedures;</li> <li>List of emergency telephone hot lines;</li> <li>Locations and types of emergency response equipment , and</li> <li>Training plan and testing for effectiveness.</li> </ul>   | watercourses.  |                                |   |                       |            |            |
| <b>Landscape and visual (Contraction Phase)</b> |   |  |                                |   |                       |            |            |
| S11.14.23 , Table 11.9, CM1 [4]                 | All existing trees to be retained shall be carefully protected during construction.   | Avoid disturbance and protection of the existing trees           | Detailed Design Consultant /   | The whole project area where applicable                     | V                     | V          | V          |
| S11.14.23 , Table 11.9, CM2 [3]                 | Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with <u>LAO GN No. 7/2007, ETWB TCW No. 29/2004</u> and <u>10/2013</u> . Final locations of transplanted trees shall be agreed prior to commencement of the work. | Minimize landscape impact and retention of landscape resources   | Detailed Design Consultant /   | Onsite where possible. Otherwise consider offsite locations | *                     | N/A        | V          |
| S11.14.23 , Table 11.9, CM3 [4]                 | Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs  | Minimize glare impact to adjacent VSRs                           | Contractor/ CEDD               | The whole project area where applicable                     | V                     | V          | V          |
| S11.14.23 , Table 11.9, CM [4]                  | Erection of decorative screen hoarding.   | Minimize visual impact   | Contractor/ CEDD               | The whole project area where applicable                     | N/A                   | N/A        | N/A        |
| S11.14.23 , Table 11.9, CM5 [2]                 | Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.  | Minimize visual impact   | Contractor/ CEDD               | The whole project area where applicable                     | V                     | V          | V          |

Legend: V = implemented; x = not implemented; @ = partially implemented; \* = pending to be implemented; N/A = not applicable

**Appendix M**

**Complaint Log  
And  
Investigation Report for Complaint**

**Appendix M1 Cumulative Complaint and Summons/ prosecution**

| <b>Reporting Month</b> | <b>Number of Complaints in Reporting Month</b> | <b>Number of Summons/ Prosecution in Reporting Month</b> |
|------------------------|--|--|
| March 2017             | 1  | 0  |
| April 2017             | 0  | 0  |
| May 2017               | 0  | 0  |
| June 2017              | 2  | 0  |
| July 2017              | 3  | 0  |
| August 2017            | 3  | 0  |
| September 2017         | 4  | 0  |
| October 2017           | 2  | 0  |
| November 2017          | 3  | 0  |
| December 2017          | 3  | 0  |
| January 2018           | 1  | 0  |
| February 2018          | 4  | 0  |
| March 2018             | 0  | 0  |
| April 2018             | 1  | 0  |
| May 2018               | 1  | 0  |
| June 2018              | 1  | 0  |
| July 2018              | 0  | 0  |
| August 2018            | 1  | 0  |
| September 2018         | 1  | 0  |
| October 2018           | 1  | 0  |
| November 2018          | 3  | 0  |
| December 2018          | 2  | 0  |
| January 2019           | 2  | 0  |
| February 2019          | 3  | 0  |
| March 2019             | 1  | 0  |
| April 2019             | 0  | 0  |
| <b>Overall Total</b>   | <b>43</b>                                      | <b>0</b>   |

## Appendix M2 Complaint Log

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant               | Complaint nature          | Channel      | Ref. no.                      | Complaint details  | Follow up action   | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|---------------------------|---------------------------|--------------|-------------------------------|--|--|----------------------------------|---------------------------|
| 1        | 23-Mar-17         | NA                     | Anderson Road Quarry site | Resident of On Tat Estate | Construction noise        | SPRO hotline | NA                            | A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.   | According to the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.   | no comment by IEC on 11 Oct 2017 | TCS00864/16/300/F0087     |
| 2        | 28-Jul-17         | 28-Jul-17              | Anderson Road Quarry site | Resident of On Tat Estate | Construction noise        | SPRO hotline | NA                            | Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.  | Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.   | no comment by IEC on 9 Aug 2017  | TCS00864/16/300/F0060     |
| 3        | 29-Aug-17         | 29-Aug-17              | Anderson Road Quarry site | Resident of On Tat Estate | Construction noise        | SPRO hotline | NA                            | Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site. | Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.  | no comment by IEC on 8 Sep 2017  | TCS00864/16/300/F0081     |
| 4        | 21-Jun-17         | 29-Aug-17              | Anderson Road Quarry site | Resident of Po Tat Estate | Construction noise        | EPD          | EPD (ref.N08/RE/00019373-17)  | day time construction noise of breakers (8am to 6pm)   | These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately. | no comment by IEC on 3 Nov 2017  | TCS00864/16/300/F0093     |
| 5        | 22-Jun-17         | 29-Aug-17              | Anderson Road Quarry site | Resident of Po Tat Estate | Dust & Construction noise | EPD          | EPD (ref. N08/RE/00019428-17) | Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM  | CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.   | no comment by IEC on 3 Nov 2017  | TCS00864/16/300/F0093     |
| 6        | 15-Jul-17         | 29-Aug-17              | Anderson Road Quarry site | Resident of Po Tat Estate | Construction noise        | EPD          | EPD (ref.N08/RE/00022479-17)  | Construction noise   | CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.   | no comment by IEC on 3 Nov 2017  | TCS00864/16/300/F0094     |
| 7        | 28-Jul-17         | 29-Aug-17              | Anderson Road Quarry site | unknown                   | Dust                      | EPD          | EPD (ref.N08/RE/00023986-17)  | Poor control on dust emission at Anderson Road Construction Site   | CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.   | no comment by IEC on 15 Nov 2017 | TCS00864/16/300/F0097     |

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant                     | Complaint nature   | Channel      | Ref. no.                      | Complaint details   | Follow up action   | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|---------------------------------|--------------------|--------------|-------------------------------|---|--|----------------------------------|---------------------------|
| 8        | 2-Aug-17          | 29-Aug-17              | Anderson Road Quarry site | Resident of On Tat Estate       | Construction noise | EPD          | EPD (ref.N08/RE/00024557-17)  | Day time construction noise of breakers (8AM to 6PM)  | CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.                | no comment by IEC on 15 Nov 2017 | TCS00864/16/300/F0098     |
| 9        | 19-Sep-17         | 19-Sep-17              | Anderson Road Quarry site | Resident of Sau Mau Ping Estate | Construction noise | SPRO hotline | NA                            | The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time. | ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.  | no comment by IEC on 18 Oct 2017 | TCS00864/16/300/F0088     |
| 10       | 21-Sep-17         | 13-Oct-17              | Anderson Road Quarry site | Resident of Sau Mau Ping Estate | Construction noise | EPD          | EPD (ref.N08/RE/00031074-17)  | On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.   |  |                                  | TCS00864/16/300/F0088     |
| 11       | 27-Sep-17         | 13-Oct-17              | Anderson Road Quarry site | Resident of On Tat Estate       | Construction noise | EPD          | EPD (ref.N08/RE/00029489-17)  | The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.   | CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. | no comment by IEC on 30 Nov 2017 | TCS00864/16/300/F0106     |
| 12       | 3-Oct-17          | 13-Oct-17              | Anderson Road Quarry site | Resident of On Tat Estate       | Construction noise | EPD          | EPD (ref. N08/RE/00032407-17) | Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future  |  |                                  | TCS00864/16/300/F0106     |
| 13       | 25-Oct-17         | 26-Oct-17              | Anderson Road Quarry site | Resident of Po Tat Estate       | Dust               | EPD          | NA                            | 投訴安達臣道地盤的泥車落泥，令他達貴樓的住所受到大塵影響，要求跟進及回覆  | Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.   | no comment by IEC on 15 Nov 2017 | TCS00864/16/300/F0100     |

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant                     | Complaint nature          | Channel      | Ref. no.                      | Complaint details  | Follow up action   | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|---------------------------------|---------------------------|--------------|-------------------------------|--|--|----------------------------------|---------------------------|
| 14       | 6-Nov-17          | 7-Nov-17               | Anderson Road Quarry site | Resident of On Tat Estate       | Noise                     | EPD          | NA                            | 安達邨後達樓居民投訴石礦場地盤又再於早上 07:45 開始傳出機器不停 採石的 噪音 ( 幾乎 每日 在 08:00-19:00 進行 工程 ) , 已 持續 一 年 , 他 全 家 人 受 到 滋 擾 。                            | Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. | no comment by IEC on 30 Nov 2017 | TCS00864/16/300/F0109     |
| 15       | 13-Nov-17         | 14-Nov-17              | Anderson Road Quarry site | Mr. Lam Wai                     | light pollution and noise | SPRO hotline | NA                            | 1. 智泰樓面向安達巨地盤方向, 有照射燈深夜時分仍然常開, 影響居民正常睡眠質素, 照成一定的精神壓力。<br>2. 隔音布未固定, 大風吹過發出極大的聲浪  | To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.   | no comment by IEC on 24 Nov 2017 | TCS00864/16/300/F0104     |
| 16       | 1-Nov-17          | 14-Nov-17              | Anderson Road Quarry site | Resident of Po Tat Estate       | Noise                     | EPD          | NA                            | 居住於安達邨誠達樓高層的投訴人投訴由早上八時半至下午六時聽到採鐵噪音。  | CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.  | no comment by IEC on 13 Dec 2017 | TCS00864/16/300/F0110     |
| 17       | 25-Aug-17         | 26-Oct-17              | Anderson Road Quarry site | Resident of Sau Mau Ping Estate | Construction Noise        | EPD          | EPD (ref.N08/RE/00027738-17)  | Night time construction noise of hammering (around 12AM)   | It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.  | no comment by IEC on 14 Dec 2017 | TCS00864/16/300/F0114     |
| 18       | 12-Sep-17         | 26-Oct-17              | Anderson Road Quarry site | Resident of On Tat Estate       | Construction Noise        | EPD          | EPD (ref. N08/RE/00029489-17) | Day time construction noise of breakers (8AM to 5PM)   | Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.   | no comment by IEC on 10 Jan 2018 | TCS00864/16/300/F0117     |
| 19       | 15-Dec-17         | 21-Dec-17              | Anderson Road Quarry site | Resident of Sau Mau Ping Estate | Construction Noise        | EPD          | NA                            | Resident of Sau Yee House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to 7am). | It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.  | no comment by IEC on 10 Jan 2018 | TCS00864/16/300/F0118     |
| 20       | 20-Dec-17         | 21-Dec-17              | Anderson Road Quarry site | Resident of On Tat Estate       | Dust                      | EPD          | NA                            | 投訴安達臣道信和地盤水車已經壞了十多天, 一直無灑水, 四周非常大塵。投訴人住於安達邨, 投訴安達臣道石礦場有大地盤, 地盤大車工作時間不停出入揚起沙塵, 吹到安達邨, 影響空氣環境, 要求部門到場視察。                             | CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.                                    | no comment by IEC on 25 Jan 2018 | TCS00864/16/300/F0121     |
| 21       | 28-Dec-17         | 10-Jan-18              | Anderson Road Quarry site | Resident of Sau Mau Ping Estate | Construction Noise        | CE's office  | NA                            | 日間及凌晨均聽到轟隆聲的噪音及震動, 懷疑是由附近工程引起  | ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018. It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise   | no comment by IEC on 8 Feb 2018  | TCS00864/16/300/F0129     |



| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant   | Complaint nature   | Channel      | Ref. no. | Complaint details  | Follow up action   | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|---|--------------------|--------------|----------|--|--|----------------------------------|---------------------------|
|          |                   |                        |                           |   |                    |              |          |  | result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.   |                                  |                           |
| 22       | 15-Jan-18         | 15-Jan-18              | Anderson Road Quarry site | Resident of Chun Tat House of On Tat Estate, 40/F         | Construction Noise | SPRO mobile  | NA       | She is irritated by the construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very close to the residents nearby. | CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.   | no comment by IEC on 8 Feb 2018  | TCS00864/16/300/F0130     |
| 23       | 1-Feb-18          | 2-Feb-18               | Anderson Road Quarry site | Resident of On Tai Estate (referred by Mr. Lam Wai)       | Construction Noise | SPRO hotline | NA       | "智泰對出，白天噪音過大，可否加裝隔音板?高層受影響"  | The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.  | no comment by IEC on 22 Feb 2018 | TCS00864/16/300/F0137     |
| 24       | 1-Feb-18          | 2-Feb-18               | Anderson Road Quarry site | Resident of Shing Tat House (referred by Mr. Hsu Yau Wai) | Construction Noise | SPRO hotline | NA       | Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.   | AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure. | no comment by IEC on 28 Feb 2018 | TCS00864/16/300/F0140     |
| 25       | 28-Feb-18         | 28-Feb-18              | Anderson Road Quarry site | Resident of Shing Tat House                               | Construction Noise | EPD          | NA       | 安達邨誠達樓居民，投訴人是返夜班，一年半以來長期受對出地盤日間掘石仔噪音滋擾，由於單位與地盤太近，堅持環保署跟進及回覆如何處理及減低噪音，他亦要求知道何日完工。   | Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.   | no comment by IEC on 19 Mar 2018 | TCS00864/16/300/F0143     |

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location                               | Complainant                               | Complaint nature   | Channel      | Ref. no. | Complaint details  | Follow up action  | Status                            | Investigation Report Ref. |
|----------|-------------------|------------------------|--|---|--------------------|--------------|----------|--|---|-----------------------------------|---------------------------|
| 26       | 11-Apr-18         | 12-Apr-18              | Anderson Road Quarry site                        | Resident of HimTat House                  | Construction Noise | SPRO Hotline | NA       | Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.                                | In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection. | no comment by IEC on 7 May 2018   | TCS00864/16/300/F0160b    |
| 27       | 25-Apr-18         | 7-May-18               | Junction of Hiu Kwong Street and Hiu Ming Street | A school but name of school not disclosed | Construction Noise | EPD          | NA       | This case is considered as an enquiry and no investigation is required under the EM&A Programme.   |   | NA                                | NA                        |
| 28       | 18-May-18         | 24-May-18              | Anderson Road Quarry Site                        | Undisclosed                               | Construction Noise | EPD          | NA       | 投訴人指安達臣道石礦場地盤 (NE/2016/01) 在入夜 19:00 後仍見到有長臂喉工程車在運作, 及持續產生大噪音及閃燈, 非常擾民。  | As advised by CWSTVJV and confirmed by RE/AECOM, there were no construction activities carried out after 19:00 and concreting was completed before 19:00. It is concluded that the retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.  | no comment by IEC on 30 July 2018 | TCS00864/16/300/F0174b    |
| 29       | 25-Jun-18         | 19-Jul-18              | Pedestrian Connectively E8 under Contract 3      | Kwun Tong DC member Ms. So Lai-chun       | Waste Management   | CEDD         | NA       | A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap | CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.  | no comment by IEC on 24 Sep 2018  | TCS00864/16/300/F0189b    |
| 30       | 22-Aug-18         | 29-Aug-18              | Hong Wah Court                                   | Resident of Hong Wah Court                | Construction Noise | 1823 Hotline | NA       | 投訴人指馬游塘區堆填區往將軍澳方向行車入口因配合項目需要而進行移除山坡工程, 但其鑽地鑿石的噪音嚴重影響藍田康雅苑*居民, 要求有關部門跟進。<br>*註:投訴人於 2018 年 8 月 27 日更正指受影響屋苑應為藍田康華苑。   | to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.   | no comment by IEC on 7 Sep 2018   | TCS00864/16/300/F0196a    |

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant   | Complaint nature   | Channel          | Ref. no. | Complaint details   | Follow up action   | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|---|--------------------|------------------|----------|---|--|----------------------------------|---------------------------|
| 31       | 26-Feb-18         | 31-Jul-18              | Anderson Road Quarry Site | Undisclosed   | Construction Noise | EPD              | NA       | 安達邨誠達樓後面地盤，2月26日晚，晚上7時後，還在落石屎，相片拍攝時間大概晚上9時半，一直至晚上十一時五十分還有工程車在地盤行駛。影響居民休息。   | According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.   | no comment by IEC on 10 Oct 2018 | TCS00864/16/300/F0197a    |
| 32       | 6-Sep-18          | 7-Sep-18               | Tsui Yeung House          | Resident of Tsui Yeung House                            | Construction Noise | Verbal           | NA       | Mr. CHENG Keung-fung complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.  | Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.  | no comment by IEC on 22 Oct 2018 | TCS00864/16/300/F0201     |
| 33       | 24-Oct-18         | 25-Oct-18              | E3                        | Kwun Tong DC member Ms. So Lai-chun                     | Construction Noise | Whatsapp Message | NA       | KTDC member, Ms. Ann So, complaining the noise of the breaker at E3   | As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.  | no comment by IEC on 23 Nov 2018 | TCS00864/16/300/F0209a    |
| 34       | 12-Nov-18         | 13-Nov-18              | Anderson Road Quarry Site | Resident of ChingTat House(referred by Mr. Hui Yau Wai) | Construction Noise | SPRO Hotline     | NA       | Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House. | The SPRO contacted Mr. Hui and explained to him about the purpose and benefits of the tunnel to the residents nearby and the expected date of completion of the tunnel will be earlier than 2020. Moreover, the noise mitigation measures had implemented to reduce the noise level effectively and the work progress will be closely updated to nearby stakeholders to enhance communication. Mr. Hui satisfied with the reply from SPRO and he agreed that the proposed noise monitoring in Ching Tat House was not needed. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement. | no comment by IEC on 12 Dec 2018 | TCS00864/16/300/F0222a    |
| 35       | 14-Nov-18         | 14-Nov-18              | Anderson Road Quarry Site | Undisclosed   | Light and Noise    | EPD              | NA       | 凌晨1時，地盤仍有大光燈正射民居和機器移動聲音，影響附近居民睡眠及違反環保條例。  | CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.   | no comment by IEC on 3 Jan 2019  | TCS00864/16/300/F0223a    |

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant | Complaint nature   | Channel           | Ref. no.     | Complaint details  | Follow up action  | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|-------------|--------------------|-------------------|--------------|--|---|----------------------------------|---------------------------|
| 36       | 13-Nov-18         | 14-Nov-18              | Anderson Road Quarry Site | Undisclosed | Noise and dust     | 1823              | NA           | Complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust.   | In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.  | no comment by IEC on 18 Feb 2019 | TCS00864/16/300/F0224     |
| 37       | 9-Dec-18          | 12-Dec-18              | Anderson Road Quarry Site | Undisclosed | Construction noise | 1823              | 2-4927907305 | 1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tai House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.   | In our investigation based on the information provided by CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.   | no comment by IEC on 10 Jan 2019 | TCS00864/16/300/F0230a    |
| 38       | 19-Dec-18         | 27-Dec-18              | Anderson Road Quarry Site | Undisclosed | Construction noise | 1823              | 2-4948074127 | 1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested follow up actions from related department as soon as possible. | Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. | no comment by IEC on 31 Jan 2019 | TCS00864/16/300/F0237a    |
| 39       | 24-Jan-19         | 29-Jan-19              | Anderson Road Quarry Site | Undisclosed | wastewater         | Referred from DSD | NA           | DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System.   | In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.   | no comment by IEC on 29 Mar 2019 | TCS00864/16/300/F0248a    |
| 40       | 30-Jan-19         | 30-Jan-19              | Anderson Road Quarry Site | Undisclosed | noise              | SPRO hotline      | NA           | A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.   | In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.   | no comment by IEC on 15 Mar 2019 | TCS00864/16/300/F0249a    |

| Log ref. | Date of Complaint | Date of Received by ET | Complaint Location        | Complainant | Complaint nature | Channel                               | Ref. no.     | Complaint details   | Follow up action   | Status                           | Investigation Report Ref. |
|----------|-------------------|------------------------|---------------------------|-------------|------------------|---------------------------------------|--------------|---|--|----------------------------------|---------------------------|
| 41       | 15-Feb-19         | 25-Feb-19              | Anderson Road Quarry Site | Undisclosed | noise            | 1823                                  | 2-4948074127 | 1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to re   | In response to the complainant, CWSTVJV has proposed alternative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme.   | no comment by IEC on 29 Mar 2019 | TCS00864/16/300/F0251a    |
| 42       | 21-Feb-19         | 25-Feb-19              | Anderson Road Quarry Site | Undisclosed | noise            | EPD                                   | NA           | The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested. | In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. erway by ET.   | no comment by IEC on 28 Mar 2019 | TCS00864/16/300/F0250     |
| 43       | 21-Feb-19         | 26-Feb-19              | Anderson Road Quarry Site | Undisclosed | noise            | received by DEVB and referred to CEDD | NA           | A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area   | Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alternative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.  | no comment by IEC on 29 Mar 2019 | TCS00864/16/300/F0252a    |
| 44       | 1-Mar-19          | 26-Feb-19              | E3 of Contract 2          | Undisclosed | noise            | CEDD                                  | NA           | A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Follow up action is requested.  | The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. | no comment by IEC on 6 May 2019  | TCS00864/16/300/F0264     |

---

To **Mr. Vincent Yuen** Fax No **By e-mail**  
Company **AECOM**  
cc  
From **Nicola Hon** Date **15 April 2019**  
Our Ref **TCS00864/16/300/F0264** No of Pages **5 (Incl. cover sheet)**

**RE CEDD Service Contract No. NTE/07/2016  
Environmental Team for Development of Anderson Road Quarry Site –  
Site Formation and Associated Infrastructure Works  
Investigation Report for Noise Complaint of Breaking work at E3 Lift Tower from  
Resident at Tsui Yeung House**

---

*If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.*

---

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at **Tel: 2959-6059 or Fax: 2959-6079**.

Yours Faithfully,  
For and on Behalf of  
**Action-United Environmental Services & Consulting**



Nicola Hon  
Environmental Consultant

Encl.

|             |                               |                |
|-------------|-------------------------------|----------------|
| EPD         | Ms. Hsu Ping Ping, Alice      | Fax: 2591 0558 |
| EPD         | Mr. Paul Wong                 | Fax: 2756 8588 |
| CEDD/BCP    | Mr. Kelvin Cheung (Ch Eng/E2) | Fax: 2739 0076 |
| ANewR (IEC) | Mr. Adi Lee                   | By e-mail      |
| CWSTVJV     | Mr. TYLeung                   | By e-mail      |

**CEDD Service Contract No. NTE/07/2016**  
**Environmental Team for Development of Anderson Road Quarry Site –**  
**Site Formation and Associated Infrastructure Works**

**Investigation Report on Environmental Complaint / Enquires**

|                             |   |
|-----------------------------|---|
| <b>Complaint Log No.</b>    | NTE/07/2016 – 44  |
| <b>Received Date by ET</b>  | 7 March 2019  |
| <b>Related Contracts</b>    | Contract 2 (NE/2016/05)   |
| <b>Complaint Details</b>    | 觀塘區議員鄭強峰於 2019 年 3 月 1 日向土木工程拓展署轉介一宗投訴，指翠楊樓居民投訴本項目於曉明街的 E3 升降機塔工地產生工程噪音，該工地的挖石工程並一直進行至晚上 7 時，要求跟進。  |
| <b>Complaint Location</b>   | Work Area Portion 2 E3 (slope of Hiu Ming Street between Tsui Yeung House and Hiu Wah Building)   |
| <b>Date of Complaint</b>    | 1 March 2019  |
| <b>Environmental Aspect</b> | Noise   |
| <b>Complainant</b>          | Resident at Tsui Yeung House (referred by Mr CHENG Keung Fung, KTDC member (Tsui Ping))   |
| <b>Complaint Route</b>      | Received by CEDD  |
| <b>Investigation Result</b> | <ol style="list-style-type: none"> <li>1. Mr CHENG Keung Fung, KTDC member (Tsui Ping) referred to CEDD on 1 March 2019 for a complaint raised by a resident of Tsui Yeung House about the noise generated from breaking work at E3 lift tower site at Hui Ming Street and the working time up to 7:00 pm. The site layout and complaint location are shown in <i>Figure 1</i>.</li> <li>2. As advised by the Contractor of Contract 2 - NE/2016/05 (Kwan On), the concerned breaking work at E3 which near Tsui Yeung House was carried out from 8:00 to 18:00. Noise barriers were in place and maintained for mitigation of noise generated from site plants to the residents of Tsui Yeung House and Hiu Ming Building.</li> <li>3. Joint site inspection among the CEDD, AECOM, Kwan On and Mr Cheng was conducted on 5 March 2019 for the complaint investigation. The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. (<i>Photo 1</i>) Furthermore, apart from the current mitigation measures, Kwan On will enhance the noise mitigation measures to further reduce the noise impact to the nearby residents as follows. <ol style="list-style-type: none"> <li>a) increase the temporary noise barrier of the current site by one metre; (<i>Photo 2</i>)</li> <li>b) Add a noise barrier around the excavator; and</li> <li>c) Adjust the work sequence and time.</li> </ol> </li> <li>4. Joint site inspection among the RE, Kwan On and ET was conducted on 13 March 2019 and the status of implementation of mitigation measures provided by Kwan On was inspected. It was observed that temporary noise barrier by acoustic mat was in place</li> </ol> |

**CEDD Service Contract No. NTE/07/2016**  
**Environmental Team for Development of Anderson Road Quarry Site –**  
**Site Formation and Associated Infrastructure Works**

**Investigation Report on Environmental Complaint / Enquires**

|  |   |
|--|---|
|  | <p>properly and breaker head wrapped by acoustic materials have been implemented on site. (<i>Photos 3 &amp; 4</i>)</p> <p>5. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed to the road level in the middle of April/ end of April 2019 and the mitigation measures will implemented continuously during construction work. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.</p> <p>6. Nevertheless, in view of the subject site of the project is close to the residential area, Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&amp;A Programme.</p> |
|--|---|

**Prepared By :** \_\_\_\_\_ Nicola Hon

**Designation :** \_\_\_\_\_ Environmental Consultant

**Signature :**  \_\_\_\_\_

**Date :** \_\_\_\_\_ 15 April 2019



## Photo Record



**Photo 1**

The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team.




**Photo 2**

As advised by the Contractor of Contract 2 - NE/2016/05 (Kwan On), the concerned breaking work at E3 which near Tsui Yeung House was carried out from 8:00 to 18:00. Noise barriers were in place and maintained for mitigation of noise generated from site plants to the residents of Tsui Yeung House and Hiu Ming Building.



**Photo 3**

Noise barriers were in place and maintained for mitigation of noise generated from site plants to the nearby residents.



**Photo 4**

The head of the breaker was wrapped by acoustic material.

