

Civil Engineering and Development Department New Territories East Development Office Suite 1213 Chinachem Golden Plaza 77 Mody Road Tsim Sha Tsui East Kowloon Your reference:

Our reference:

HKCEDD10/50/105707

Date: 18 April 2019

Attention: Mr Leung Siu Kau, Kelvin

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (March 2019)

We refer to the emails of 10, 16 and 17 April 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (March 2019) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (March 2019).

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Angie Chan on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/CWA/lhmh

cc CEDD – Mr Matthew Fung (email: mphfung@cedd.gov.hk) AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com) AECOM – Mr Vincent Y H Yuen (email: c2-srec3@arqaecom.com) AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com) AUES – Mr T W Tam (email: twtam@fordbusiness.com)





JOB NO.: TCS00864/16

CEDD SERVICE CONTRACT NO. NTE/07/2016 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (MARCH 2019)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	Reference No.	Prepared By	Certified By
16 April 2019	TCS00864/16/600/R0263v2	Anh	Am

Nicola Hon (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	10 April 2019	First Submission
2	16 April 2019	Amended according to the IEC's comments on 12 April 2019



Civil Engineering and Development Department New Territories East Development Office Suite 1213 Chinachem Golden Plaza 77 Mody Road Tsim Sha Tsui East Kowloon Your reference:

Our reference:

HKCEDD10/50/105707

Date: 18 April 2019

Attention: Mr Leung Siu Kau, Kelvin

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (March 2019)

We refer to the emails of 10, 16 and 17 April 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (March 2019) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (March 2019).

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Angie Chan on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/CWA/lhmh

cc CEDD – Mr Matthew Fung (email: mphfung@cedd.gov.hk) AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com) AECOM – Mr Vincent Y H Yuen (email: c2-srec3@arqaecom.com) AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com) AUES – Mr T W Tam (email: twtam@fordbusiness.com)





EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 24th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 March 2019 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
A in Openliter	1-hour TSP	5	75	
Air Quality	24-hour TSP	4	20	
	L _{eq(30min)} Daytime	5	20	
Construction Noise	L _{eq(30min)} Daytime for Contract NE/2017/03	3	12	

BREACH OF ACTION AND LIMIT (A/L) LEVELS

No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded but two noise complaints (which triggered Action Level) were received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmentel	Monitoning	Action	T imit	Event & Action			
Environmental Aspect	Monitoring Parameters	Action Level		NOE Issued	Investigation	Corrective Actions	
Air Quality	1-hour TSP	0	0	0	NA	NA	
Air Quality	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L _{eq(30min)} Daytime	2	0	0	under investigated by ET	NA	

ENVIRONMENTAL COMPLAINT

ES06 In the Reporting Period, two (2) environmental complaints were received with respect to the noise concerns arising from the Project in relation to work under Contract NE/2016/01 and Contract NE/2016/05. Investigation for the complaint for NE/2016/01 was completed by ET which revealed that the Contractor has enhanced the noise mitigation measures in response to the complainant. The Investigation for complaint under Contract NE/2016/05 is underway by ET.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES07 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

ES08 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. Impact noise monitoring was performed at these three additional noise monitoring locations since December 2018.

SITE INSPECTION

- ES09 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 1* was carried out by the RE, ET and Contractor on 7, 12, 19 and 26 March 2019 in which IEC joined the site inspection with SSEMC on 7 March 2019. No non-compliance was noted during the site inspection.
- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 2* was carried out by the RE, ET and Contractor on 8, 13, 20 and 27 March 2019 in which IEC joined the site inspection with SSEMC on 20 March 2019. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 3* was carried out by the RE, ET and Contractor on 7, 14, 21 and 28 March 2019 in which IEC joined the site inspection with SSEMC on 7 March 2019. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES12 As wet season is approaching, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES13 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- ES14 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES15 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.



Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	2 2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
	3.1 GENERAL	6
	3.2 MONITORING PARAMETERS	6
	3.3 MONITORING LOCATIONS	6
	3.4 MONITORING FREQUENCY AND PERIOD	9
	3.5 MONITORING EQUIPMENT	9
	3.6 MONITORING METHODOLOGY	10
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	12
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	13
4.	AIR QUALITY MONITORING	14
	4.1 GENERAL	14
	4.2 RESULTS OF AIR QUALITY MONITORING	14
5.	CONSTRUCTION NOISE MONITORING	16
	5.1 GENERAL	16
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	16
6.	WASTE MANAGEMENT	17
	6.1 GENERAL WASTE MANAGEMENT	17
	6.2 RECORDS OF WASTE QUANTITIES	17
7.	SITE INSPECTION	18
	7.1 REQUIREMENTS	18
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	18
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	20
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	20
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	22
	9.1 GENERAL REQUIREMENTS	22
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	22
	9.3 KEY ISSUES FOR THE COMING MONTH	23
10.	CONCLUSIONS AND RECOMMENDATIONS	24
	10.1 CONCLUSIONS	24
	10.2 RECOMMENDATIONS	24



LIST OF TABLES

- TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
- TABLE 2-2
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
- TABLE 2-3
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2
 IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
 IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
 ADDITIONAL IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-5
 AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-6
 CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-7
 ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-8
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 4-1SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
- TABLE 4-2SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)
- TABLE 4-3SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
- TABLE 4-4SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
- TABLE 4-4
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
- TABLE 5-1SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1
 SITE OBSERVATIONS OF CONTRACT 1
- TABLE 7-2SITE OBSERVATIONS OF CONTRACT 2
- TABLE 7-3SITE OBSERVATIONS OF CONTRACT 3
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B ORGANIZATION CHART
- APPENDIX C THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX E CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND
- HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G IMPACT MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
- APPENDIX M COMPLAINT LOG AND INVESTIGATION REPORT FOR COMPLAINT



1. INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on 17th January 2017 to 30th January 2017, 16th February 2017 to 2nd March 2017 and 26th March 2017 to 8th April 2017. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.5 This is the 24th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 March 2019.

1.2 REPORT STRUCTURE

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Environmental Complaints and Non-Compliance
Section 10	Implementation Status of Mitigation Measures
Section 11	Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
 - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
 - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
 - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
 - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
 - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
 - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
 - (iii) Associated landscape works;
 - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
 - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
 - (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
 - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-



(a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);

- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization for Contracts 1 and 2 is shown in *Appendix B*.

2.3 CONSTRUCTION PROGRESS

2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in *Appendix C* while the construction program for Contract 3 has not yet provided by the Contractor in this Reporting Period. As provided by the Contractors, the major construction activities conducted in the Reporting Period are summarized in below.

Contract 1 (NE/2016/01)

- 1. Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
- 2. Excavation of footing at South and North Towers of Pedestrian Connectivity System B (PSCB);
- 3. Excavation works for Subway of PCSB;
- 4. Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
- 5. Construction of drainage works near the box culvert BC1 and BC2;
- 6. Construction of drainage works at Road L1 between Road L3 and Road 5;
- 7. Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
- 8. Construction of box culvert BC2 of Bay 5, 6, 7 and 11;
- 9. Construction of water mains at Road L5;
- 10. Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;
- 11. Road Improvement Works at Po Lam Road
- 12. Tunneling works at West Portal
- 13. Site formation works at slope A1 of East Portal and slope A3 West Portal
- 14. Excavation works for Water Pumping Station area;
- 15. Backfilling works for Retaining Wall RWA 13 and RWA 14;
- 16. Base slabs and walls at Salt and Fresh Water Reservoir;
- 17. Retaining walls of Artificial Flood Attenuation Lake;
- 18. Construction of U channels for the area of Portal B8 and KW Asphalt Plant;
- 19. Construction of walls and columns works for Underground Stromwater Retention Tank (USRT)
- 20. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
- 21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5

Contract 2 (NE/2016/05)

- 1. Portion 1: Excavation and shoring works for E1 PC2 & E1 –PC6; Continu e piling works for pile cap E1-PC3 and haul road construction.
- 2. Portion 2: Rock breaking for E3-ST1.
- 3. Portion 4 : Rectification of defects
- Portion 5: Footing construction of the covered walkway footing BBI-NB-F3; excavation and shoring works of Southern High Mast and Footing construction for Northern High Mast
- 5. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork,



reinforcement and place concrete for RW12

Contract 3 (NE/2017/03)

- 1. Trees felling at Portion B (excluding 22nos. *Aquilaria Sinensis* at Portion B) and partial Portion C;
- 2. Excavate trial pit;
- 3. Setup Temporary Traffic Arrangement (TTA) on the road;
- 4. Utilities mapping on RIW3
- 5. Remove works of central median along Clear Water Bay Road of Traffic Sign diversion;
- 6. ELS works for footing construction at PC-System A;
- 7. Excavate works for footing construction at BBI Public Toilet
- 8. Tree felling works and tree transplant works.

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in *Tables 2-1, 2-2 and 2-3*.

		License/Permit Status			
Item	Description	Permit no./ account	Valid F	Period	Status
		no./ Ref. no.	From	То	Status
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid
4	WasteDisposalRegulation–BillingAccount for Disposal ofConstruction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0060-19	4 Feb 19	3 May 19	valid

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 1

Tuble 2 2 Diatas of Linvir on incitial Electises and I crimes of the Contract	Table 2-2	Status of Environmental Licenses and Permits of the Contract 2
---	-----------	---

		License	License/Permit Status		
Item	Description	Permit no./ account	Valid 1	Period	Status
		no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
	License	WT00028686-2017	02 Aug 17	31 Aug 22	Valid



Monthly Environmental Monitoring & Audit Report (March 2019)

		/Permit Status			
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	То	Status
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 17	End of project	Valid

		License/Permit Status				
Item	Description	Permit no./ account no./	Valid	Period	Status	
		Ref. no.	From	То		
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29 M	lay 2018.			
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid	
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid	
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid	
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid	
3	WaterPollutionControlOrdinance	For Area R1W3 (E11) WT00032742-2018	18-Jan-19	31-Jan-24	Valid	
	– Discharge License	For Area System A WT00033223-2019	31-Jan-19	31-Jan-24	Valid	
		For Area System B	Pending ap	proval from EI	D	
		For Area E8 WT00033299-2019	5-Mar-19	5-Mar-24	Valid	
4	WasteDisposalRegulation-BillingAccount forDisposalofConstructionWaste	Account no.7031075	20 July 2018	End of project	Valid	
5	Construction Noise Permit	GW-RE0131-19	26 Feb 19	25 May 19	Valid	
6	Construction Noise Permit	GW-RE0058-19	18 Feb 19	17 May 19	Valid	



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality; and
 - Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	Summary	of EM&A	Requirements

Environmental Issue	Parameters			
A in Quality	• 1-hour TSP by Real-Time Portable Dust Meter; and			
Air Quality	• 24-hour TSP by High Volume Air Sampler			
Noise	 Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday 			
	• Supplementary information for data auditing, statistical results such as L ₁₀ and L ₉₀ shall also be obtained for reference.			

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2	Impact Monitoring Stations – Air Quality
$1 \text{ abic } 5^{-2}$	Impact Momenting Stations – An Quanty

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site	Active
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of On Tai Estate	Active
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 Note 1	Ground of Planned Clinic and Community Centre facing Anderson Road	Not yet commenced
AMS-4	DARC-26	Planned School, Site C2 Note 2	Ground of Planned School facing Anderson Road	Not yet commenced
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site	Active
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site	Active
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 nd floor of Village House Anderson Road No. 1 facing the project site	Active

Note 1: The ASR is under construction and not yet in operation.

Note 2: The ASR is not yet constructed.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.



- 3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.
- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
 - (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
 - (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
 - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
 - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
 - (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
 - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
 - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
 - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

Construction Noise

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in *Table 3-3* and illustrated in *Appendix D*.



ID	NSR ID in EIA	Location	Status
NMS-1	Site C2 –	Ground of planned school at DAR facing the	Not yet
	School 05 Note 1	project site	commenced
NMS-2	Site E –	Ground area between the planned school and	Not yet
	School Note 1	Him Tat House facing the project site	commenced
NMS-3	Site C2 –	Ground of Ancillary Facilities Building facing	Not yet
	R102 Note 1	the project site	commenced
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of	Active
		Oi Tat House of On Tat Estate facing the	
		project site	
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the	Active
		exterior of Oi Tat House facing the project site	
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m	Active
		from the exterior of Hau Tat House facing the	
		project site.	
NMS-6~	Yung Tai	Rooftop of Yung Tai House where 1m from the	Active
	House of On	exterior of the building facing the project site)	
	Tai Estate		
NMS-7~	Chi Tai House	Rooftop of Chi Tai House where 1m from the	Active
	of On Tai	exterior of the building facing the project site	
NING 0A	Estate	Im from the outerior of the building feede and	Active
NMS-8^	No. 3-4 Ma	1m from the exterior of the building façade and	Active
	Yau Tong Village	facing the construction site	
j	Thase		

Table 3-3 Impact Monitoring Stations – Construction Noise

Note 1: The NSR is under construction and not yet in operation. Remark:

- (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) *Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.*
- () Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

Addition Construction Noise Monitoring Location

3.3.5 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

 Table 3-4
 Additional Impact Monitoring Stations – Construction Noise

ID	Location	Description
CN1	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A



3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works throughout the construction period
 - 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of Leq_(30min) measurements between 07:00 and 19:00 hours on normal weekdays

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Equipment		Model	
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170	
	Calibration Kit	TISCH Model TE-5025A	
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor	

Table 3-5Air Quality Monitoring Equipment

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

 Table 3-6
 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908



3.6 MONITORING METHODOLOGY

<u>1-hour TSP</u>

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
 - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
 - No two samplers should be placed less than 2 meters apart;
 - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
 - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
 - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
 - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
 - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
 - After sampling, the filter paper will be collected and transfer from the filter holder of the



HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.

- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

<u>Noise Monitoring</u>

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30 min) in six consecutive Leq_(5 min) measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air



pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Monitoring Station	Action Lev	vel (µg /m ³)	Limit Level (µg/m ³)		
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
AMS-1	313	154	500	260	
AMS-2	319	165	500	260	
AMS-3	319	165	500	260	
AMS-4	315	165	500	260	
AMS-5	299	166	500	260	
AMS-6	303	168	500	260	
AMS-7	307	156	500	260	

Table 3-7Action and Limit Levels for Air Quality Monitoring

Manitaring Lagation	Action Level	Limit Level in dB(A)		
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays			
NMS-1		75 dB(A) ^{Note 1} /		
NMS-2		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
NMS-3		75 dB(A)		
NMS-4*		75 dB(A)		
NMS-4a#] [75 dB(A)		
NMS-5#	When one or more documented	75 dB(A)		
NMS-6~	complaints are received	75 dB(A)		
NMS-7~		75 dB(A)		
NMS-8^		75 dB(A)		
CN1+		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
CN2+		70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
CN3+		75 dB(A)		

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.



3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4. AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-2, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 was pending approval from Housing Authority, only 1-hour TSP monitoring was conducted at AMS-2. No monitoring was conducted at AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 **RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of **75** events of 1-hour TSP monitoring and **20** events of 24-hours TSP were carried out and the monitoring results are summarized in *Tables 4-1 to 4-5*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
4-Mar-19	81	5-Mar-19	9:11	51	49	50
9-Mar-19	34	11-Mar-19	9:25	65	61	69
22-Mar-19	27	16-Mar-19	10:01	64	69	66
25-Mar-19	22	22-Mar-19	9:05	57	58	59
27-Mar-19	41	28-Mar-19	9:11	49	51	50
Average (Range)	41 (22 - 81)	Average (Range)		58 (49 - 69)		

 Table 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

Table 4-2Summary of 1-hour TSP Monitoring Results (AMS-2)

1-hour TSP (μg/m ³)					
Date	Start Time	1 st reading	2 nd reading	3 rd reading	
5-Mar-19	10:01	48	49	50	
11-Mar-19	10:14	55	59	64	
16-Mar-19	12:41	63	63	62	
22-Mar-19	12:48	67	64	60	
28-Mar-19	13:24	61	59	58	
Average	e (Range)	59 (48- 67)			

Table 4-3	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)
-----------	--

	24-hour					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
4-Mar-19	26	5-Mar-19	9:08	45	46	44
9-Mar-19	14	11-Mar-19	9:05	50	55	57
15-Mar-19	31	16-Mar-19	9:16	59	61	51
21-Mar-19	27	22-Mar-19	9:49	62	64	68
27-Mar-19	16	28-Mar-19	9:14	60	57	59
Average	23	Average		56		
(Range)	(14 – 31)	(Range	e)		(44 - 68)	



Table 4-4	Summary	y of 24-hour and 1-hour TSP Monitoring Results (AMS-6)				
	24-hour	1-hour TSP (µg/m ³)				
Date	$\frac{\text{TSP}}{(\mu g/m^3)}$	Date	Start Time	1 st reading	2 nd reading	3 rd reading

	$(\mu g/m^3)$	Date	Time	1 st reading	2 nd reading	3 rd reading
4-Mar-19	37	5-Mar-19	12:31	49	50	50
9-Mar-19	18	11-Mar-19	12:49	52	59	55
15-Mar-19	48	16-Mar-19	9:38	53	60	57
21-Mar-19	35	22-Mar-19	9:28	62	65	67
27-Mar-19	19	28-Mar-19	12:38	59	58	58
Average	31	Averag	ge		57	
(Range)	(18 - 48)	(Rang	e)		(49 – 67)	

Table 4-5Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)

	24-hour	1-hour TSP (μg/m ³)				
Date	TSP (μg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
4-Mar-19	52	5-Mar-19	14:09	54	52	53
9-Mar-19	39	11-Mar-19	13:09	60	53	61
15-Mar-19	35	16-Mar-19	9:19	64	65	70
21-Mar-19	39	22-Mar-19	13:47	60	62	67
27-Mar-19	53	28-Mar-19	10:45	61	60	63
Average (Range)	44 (35 - 53)	Average (Range)		60 (52 - 70)		

- 4.2.2 As shown in *Tables 4-1 to 4-5*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



5. CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **20** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

 Table 5-1
 Summary of Construction Noise Monitoring Results for Contract 1

Construction Noise Level (L _{eq30min}), dB(A)						
Date	NMS4a	NMS5	NMS6	NMS7	NMS8	
5-Mar-19	73	60	59	64	70	
11-Mar-19	67	59	59	70	70	
22-Mar-19	70	62	61	62	71	
28-Mar-19	68	67	63	69	72	
Limit Level	75 dB(A)					

5.2.2 For the additional noise monitoring under Contract 3, a total of **12** events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

 Table 5-2
 Summary of Construction Noise Monitoring Results for Contract 3

Construction Noise Level (L _{eq30min}), dB(A)					
Date	CN1 #	CN2 @	CN3		
5-Mar-19	59	65	63		
11-Mar-19	58	62	66		
22-Mar-19	60	59	64		
28-Mar-19	61	62	66		
Limit Level	70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}	70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}	75 dB(A)		

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

@ There was examination period during 25 to 29 Mar 2019 at CN2.

5.2.3 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. However, two (2) noise complaints (which triggered Action Level) were received under the Project and complaint details could be referred to Section 8.

Remark: # There was examination period during 21 to 26 Mar 2019 at CN1.



6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.

 $(^{\circ}000m^{3})$

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials							
	Cont	ract 1	Contract 2		Contract 3		
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
Total generated Inert C&D Materials ('000m ³)	31.450	-	0.4800	-	0.672	-	
Hard Road and Large Broken Concrete	1.582	-	0.3910	-	0	-	
Reused in this Contract (Inert) ('000m ³)	1.433	-	0.089	-	0	-	
Reused in other Projects (Inert) ('000m ³)	2.512	-	0	-	0	-	
Disposal as Public Fill (Inert)	25.022	TKO 127	0		0.672	TKO	

TKO 137

0

0.672

137

 Table 6-1
 Summary of Quantities of Inert C&D Materials

Table 6-2Summary of Quantities of C&D Wastes

25.923

	Contract 1		Contract 2		Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-	0.001	License collector
Recycled Paper / Cardboard Packing ('000kg)	0.499	License collector	0	-	0.084	License collector
Recycled Plastic ('000kg)	0	-	0	-	0.002	License collector
Chemical Wastes ('000kg)	0	-	0	-	0	-
General Refuses ('000m ³)	0.048	SENT	0.0025	SENT	0.005	SENT



7. SITE INSPECTION

7.1 **REQUIREMENTS**

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 7, 12, 19 and 26 March 2019 in which IEC joined the site inspection with SSEMC on 7 March 2019. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
7 March 2019	 On-site sorting should be provided for waste disposed from site. General refuse and C&D waste should be stored separately. (URST) Proper protection for the existing tree should be provided, the contractor should not be used the existing tree as an anchor for holding materials. (Water Reservoir) 	 On-site sorting had been provided, C&D waste and general refuse was stored separately. Materials hanging on the existing tree were removed.
12 March 2019	• Silt and mud cumulated inside the de-silting chamber and outlet should be cleaned to maintain the system is functional. (Q6 de-silting chamber & Q3 outlet)	• Silt and mud cumulated inside the de-silting chamber and outlet had been cleaned.
19 March 2019	 Water spraying should be provided for loading activities to reduce dust impact. (East Portion) Sediment cumulated inside the de-silting chamber should be cleaned frequency. (Q6) 	 Water spraying was provided. Reminder only.
26 March 2019	 Water spraying frequency for the haul road should be increased to reduce dust impact.(USRT) The contractor was reminded to remove stagnant water regularly. (Artificial Lake) 	Water spraying for haul road was provided.Reminder only.

Table 7-1Site Observations of Contract 1

Contract 2

7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 8, 13, 20 and 27 March 2019 in which IEC joined the site inspection with SSEMC on 20 March 2019. No non-compliance was noted. The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 7-2*.

Table 7-2Site Observations of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
8 March	• Muddy trails were observed at site	• Muddy trails were
2019	entrance/exit area of portion 1. The	cleaned.



Monthly Environmental Monitoring & Audit Report (March 2019)

Date	Findings / Deficiencies	Follow-Up Status		
	 Contractor should clean the muddy trails as soon as possible. The Contractor was reminded to cleared stagnant water within site area after rainstorm. 	• Reminder only.		
	 The Contractor was reminded to remove construction materials near retained tree. 	• Reminder only.		
13 March 2019	• The Contractor was reminded to remove stagnant water regularly.	• Reminder only.		
	• The Contractor was reminded to review and update the temporary drainage plan.	• Reminder only.		
20 March 2019	• Accumulation of dead wood was observed at slope of public area near portion 1. The Contractor was reminded to dispose it as soon as possible.	Accumulation of dead wood was disposed.		
	• Oil leakage from mobile crane was observed at portion 1. The Contractor was advised to maintain the mobile crane regularly to avoid oil leakage.	• Oil leakage was cleaned and disposed as chemical wastes.		
	 Oil drums were observed on the ground of portion 1. The Contactor was advised to place oil drums inside drip tray. The Contractor was reminded to remove stagnant water within site area. 	 Proper mitigation measure was provided for oil drums. Reminder only. 		
27 March 2019	• The Contractor was reminded to maintain the tree protection zone regularly at portion 2 next to site office.	Reminder only.		

Contract 3

7.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 7, 14, 21 and 28 March 2019 in which IEC joined the site inspection with SSEMC on 7 March 2019. No non-compliance was noted. The findings / deficiencies of Contract 3 that observed during the weekly site inspection are listed in *Table 7-3*

Table 7-3 **Site Observations of Contract 3**

Date	Findings / Deficiencies	Follow-Up Status
7 March 2019	• The Contractor was reminded to remove stagnant water cumulated on site after rain.	• Reminder only.
14 March 2019	• No adverse environmental issue was observed.	• NA
21 March 2019	• No adverse environmental issue was observed.	• NA
28 March 2019	• The Contractor was reminded to remove stagnant water within site area.(system A)	• Reminder only.



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

8.1.1 In the Reporting Period, two (2) environmental complaints were received with respect to the noise concerns arising from Project. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.

Complaint received for Contract 1(last Reporting Period)

DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System. In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures. The investigation report without comment from IEC was shown in *Appendix M*.

Complaint received for Contract 1(last Reporting Period)

1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to reduce the impact bring to the resident near by. In response to the complainant, CWSTVJV has proposed alterative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme. The investigation report without comment from IEC was shown in *Appendix M*.

Complaint received for Contract 1(last Reporting Period)

EPD has referred a complaint case to CEDD on 21 February 2019, which the resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. The complainant suspecting the sound proof measure has lessen as time goes. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. The investigation report without comment from IEC was shown in *Appendix M*.

Complaint received for Contract 1

A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area. In our investigation, additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. The investigation report without comment from IEC was



shown in *Appendix M*.

Complaint received for Contract 2

A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Follow up action is requested. The investigation for the complaint is underway by ET.

- 8.1.2 The complaint log and Investigation Report for the above complaints are shown in *Appendix M*.
- 8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

Reporting Period	Contract	Environmental Complaint Statistics		
Reporting Feriod	no.	Frequency	Cumulative	Complaint Nature
1 Apr 2017 – 28 Feb 2019	1	0	37	Dust, Noise and light nuisance
21 Mar 2017 –28 Feb 2019	2	0	3	Noise
31 May 2018 –28 Feb 2019	3	0	1	Waste Management
	1	1 (#)	38	Noise
1 – 31 Mar 2019	2	1	4	NA
	3	0	1	NA

Table 8-1Statistical Summary of Environmental Complaints

Received in February 19 but taken account in this Reporting Period.

Table 8-2Statistical Summary of Environmental Summons

Departing Davied	Contract	Environmental Summons Statistics		
Reporting Period	no.	Frequency	Cumulative	Summons Nature
1 Apr 2017 – 28 Feb 2019	1	0	0	NA
21 Mar 2017 –28 Feb 2019	2	0	0	NA
31 May 2018 –28 Feb 2019	3	0	0	NA
	1	0	0	NA
1 – 31 Mar 2019	2	0	0	NA
	3	0	0	NA

Table 8-3	Statistical Summary of Environmental Prosecution

Departing Devied	Contract	Environmental Prosecution Statistics		
Reporting Period	no.	Frequency	Cumulative	Prosecution Nature
1 Apr 2017 – 28 Feb 2019	1	0	0	NA
21 Mar 2017 –28 Feb 2019	2	0	0	NA
31 May 2018 –28 Feb 2019	3	0	0	NA
	1	0	0	NA
1 – 31 Mar 2019	2	0	0	NA
	3	0	0	NA



9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Water Quality	 Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities for Contract 1 in the coming month are listed below:
 - 1. Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
 - 2. Excavation of footing at South and North Towers of Pedestrian Connectivity System B (PSCB);
 - 3. Excavation works for Subway of PCSB;
 - 4. Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
 - 5. Construction of drainage works near the box culvert BC1 and BC2;
 - 6. Construction of drainage works at Road L1 between Road L3 and Road 5;
 - 7. Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
 - 8. Construction of box culvert BC2 of Bay 5, 6, 7 and 11;
 - 9. Construction of water mains at Road L5;
 - 10. Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;
 - 11. Road Improvement Works at Po Lam Road



- 12. Tunneling works at West Portal
- 13. Site formation works at slope A1 of East Portal and slope A3 West Portal
- 14. Excavation works for Water Pumping Station area;
- 15. Backfilling works for Retaining Wall RWA 13 and RWA 14;
- 16. Base slabs and walls at Salt and Fresh Water Reservoir;
- 17. Retaining walls of Artificial Flood Attenuation Lake;
- 18. Construction of U channels for the area of Portal B8 and KW Asphalt Plant;
- 19. Construction of walls and columns works for Underground Stromwater Retention Tank (USRT)
- 20. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
- 21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5
- 9.2.2 Construction activities for Contract 2 in the coming month are listed below:
 - 1. Portion 1: Excavation and shoring works for E1 PC3 & E1 –PC5; piling works for Pile Cap E1 PC3 and construction of Pier E1-P1
 - 2. Portion 2: Continue rock slope excavation for E3-ST1 and E3-F1; rock excavation for E3-F1; existing lighting removal and installation of rock dowel
 - 3. Portion 3: Relocation of existing pedestrian crossing
 - 4. Portion 4: Rectification of defects
 - 5. Portion 5: Excavation and Shoring works for covered walkway footing BBI-NB-F2,F1a,F1b; footing Construction for Northern and Southern High Mast; Relocation of High Masts and drainage Works
 - 6. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork, reinforcement and place concrete for RWE12
- 9.2.3 Construction activities for Contract 3 in the coming month are listed below:
 - 1. Setup Temporary Traffic Arrangement (TTA) on the road (all area);
 - 2. Erect hoarding and construct haul road at RIW1, RIW2 and RIW3;
 - 3. Aquilaria Sinensis root pruning at Portion B;
 - 4. Socketed H-pile works at PC-E11
 - 5. ELS works for footing construction at PC-System A;
 - 6. Excavate works for footing construction at BBI Public Toilet
 - 7. Tree felling works and tree transplant works at RIW1, RIW2, RIW3, PC-E8;
 - 8. Utilities mapping on RIW3;

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 24th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 March 2019.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, no exceedance was recorded and no Notification of Exceedance was issued. Moreover, two noise complaints (which triggered Action Level) were received for the Project. Investigation for the complaint for NE/2016/01 was completed by ET which revealed that the Contractor has enhanced the noise mitigation measures in response to the complainant. The Investigation for complaint under Contract NE/2016/05 is underway by ET.
- 10.1.4 In the Reporting Period, two (2) environmental complaints were received with respect to the noise concerns arising from the Project in relation to work under Contract NE/2016/01 and Contract NE/2016/05. Investigation for the complaint for NE/2016/01 was completed by ET which revealed that the Contractor has enhanced the noise mitigation measures in response to the complainant. The Investigation for complaint under Contract NE/2016/05 is underway by ET.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS


- 10.2.1 As wet season is approaching, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- 10.2.3 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.4 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.



Appendix A

Layout plan of the Project


Contract Packages






Layout plan of Contract 1 (NE/2016/01)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx





Layout plan of Contract 2 (NE/2016/05)





PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




た木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ет			

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ST/	ATUS		I

DIMENSION UNIT ^{尺寸單位}

SCALE ^{比例}

METRES

KEY PLAN A1 1 : 60000 *索*引圖

NGAU TAU KOK TSUI LAM

PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

60328348


SHEET TITLE 圖紙名稱

E1 - PORTION OF SITE

SHEET NUMBER 圖紙編號

60328348/PC1/1016

NE/2016/05





PROJECT _{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




上木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
	ATUO		

SCALE 比例

A1 1 : 500

KEY PLAN A1 1 : 60000 索引圖

NGAU TAU KOK

			M
-	OCT. 16	TENDER DRAWING	ÂC
//R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

STATUS 階段

60328348/PC1/2016



TSUI LAM

60328348

PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

NE/2016/05


DIMENSION UNIT ^{尺寸單位}

METRES

SHEET TITLE 圖紙名稱

E2-C1-E3 - PORTION OF SITE

SHEET NUMBER 岡紙編號





PROJECT _{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



//R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK 複核
-	OCT. 16	TENDER DRAWING	AC
			M

A1 1 : 500

AC
CHK. 複核

STATUS 階段

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
OT.	ATUQ		


			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

SCALE _{比例}

DIMENSION UNIT 尺寸單位

METRES

KEY PLAN A1 1 : 60000 索引圖



PROJECT NO. 項目編號

CONTRACT NO. ^{合約編號}


60328348

NE/2016/05 SHEET TITLE ^{圖紙名稱}

E12 AND BBI - PORTION OF SITE

SHEET NUMBER ^{國紙編號}

60328348/PC1/3016





PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主



上木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂

			M
-	OCT. 16	TENDER DRAWING	AC
I/R	DATE	DESCRIPTION	СНК

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

STATUS 階段

SCALE 比例

A1 1 : 500

NGAU CHT WAN

KOWLOON BAY

PROJECT NO. 項目編號

SHEET TITLE 圖紙名稱

60328348

KEY PLAN A1 1 : 60000 家引圖

54

KWUN TONG

GREEN ROUTE - PORTION OF SITE

-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

			M
-	OCT. 16	TENDER DRAWING	AC
/ R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
et.	ATUS		i

DIMENSION UNIT 尺寸單位

WAN

METRES


LAMTIN

CONTRACT NO. ^{合約編號}

NE/2016/05

60328348/PC1/5007

SHEET NUMBER 圖紙編號





SE	ITING UUT	PUINIS
OINTS	EASTING	NORTHING
001	843917.587	818906.541
002	843929.342	818905.094
003	843939.483	818901.709
004	843956.219	818898.942
005	843965.528	818896.168
006	843969.261	818895.667
007	843979.545	818905.452
008	843984.131	818907.650
009	843985.175	818907.685
010	843985.110	818897.974
011	843981.962	818891.121
012	843972.510	818885.990
013	843966.562	818885.703
014	843938.026	818893.479
015	843914.8936	818899.2916
015		
	843917.5873	818906.5418
017	844004.9983	818934.8475
018	844000.3294	818947.0185
019	843992.9288	818955.3047
020	843983.1315	818980.9995
021	844015.8829	818990.0481
022	844051.2430	819004.7564
023	844055.1790	818964.5518
024	844050.7010	818959.3870
025	844048.1970	818967.9590
026	844027.1930	818961.0890
027	844028.4560	818957.440
028	844007.2170	818950.1120
029	844009.2850	818940.8450
030	844008.6995	818936.6258
031	844024.2060	818941.7840
032	844034.8059	818938.4355
033	844034.4315	818936.6727
034	844026.3820	818938.3480
035	844021.0980	818936.6740
036	844016.7340	818931.2790
037	843986.6120	818923.3580
038	843990.360	818926.797
039	843997.172	818929.287
040	844007.154	818941.102
041	844003.647	818950.980
042	844024.555	818959.707
043	844023.162	818964.725
044	844049.278	818971.887
045	844049.396	818964.017
046	843980.693	818913.535
047	844009.179	
048	844010.709	818922.804
049	843982.791	818918.044



PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT _{業主}




た木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS 階段


DIMENSION UNIT ^{尺寸單位}

A1 1 : 500

SCALE 比例

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

60328348

NE/2016/05

SHEET TITLE 圖紙名稱


INFRASTRUCTURAL WORKS AT PO LAM ROAD SOUTH TIU KENG LENG – PORTION OF SITE


SHEET NUMBER 圖紙編號

60328348/PC1/9501A



Layout plan of Contract 3 (NE/2017/03) (non-designated area)







PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A CLIENT _{業主}




全林工程拓展署 Civil Engineering and Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS ^{階段}


SCALE 比例

A1 1 : 500

DIMENSION UNIT _{尺寸單位}

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

60328348

NE/2017/03

SHEET TITLE 圖紙名稱

GENERAL LAYOUT

SHEET NUMBER 圖紙編號

60328348/R&P/1008A

CONTRACT NO. ^{合約編}號

SHEET 8 OF 8




Appendix B

Organization Chart

 $Z: Jobs \ 2016 \ CEDD) \ 600 \ EM\&A\ Report\ Submission \ Monthly\ EM\&A\ Report\ 2019 \ March\ 2019 \ Ro263v2. docx$



Project Organization Structure for Contract 1 – NE/2016/01



Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	TBA	TBA	TBA
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	TBA	TBA	TBA
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 1 – NE/2016/01

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	TBA	TBA	TBA
AECOM	Senior Resident Engineer	Vincent Yuen	5599 1466	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Yung, Shui Heng	6012 4284	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Lee Kwan Ho, Byron	6671 0383	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Contact Details of Key Personnel for Contract 3 - NE/2017/03

AUES

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Construction Programme

- (a) Contract 1 (NE/2016/01)
- (b) Contract 2 (NE/2016/05)
- (c) Contract 3 (NE/2017/03)



Contract 1 (NE/2016/01)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx



1.1 ¹¹ .1.10			TRACT		INVES	STIGA	ANDERSON ROAD QUARRY SITE CONSTRUCTION OGRAMME			ita Date: 15-Mar-19
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration	Start	Finish	March 2019 April 2019 10 17 24 31 07 14 21	28 05	May 2019 12 19 26	June 2019 02 09 16
	ramme Rev.1 - 3MRP (15 Mar 2019)									
Project Key Dates										
Possession Periods										
AKP1270	Date for Possession of the Portion E1	0 25-Dec-16 08:00		0	15-Mar-19 08:00*					
Preliminary										
Design										
Alternative Design	(AD)									
PTT (Changing fro	m Bored Piles to Socket H Piles and Pile Cap/Tie Beam Thickness)									
APD1040	Preparation and Submission of Detailed Design Drawings to ICE Certification		10-Aug-17 18:00	546	16-M <i>a</i> y-17 08:00 A	15-Mar-19 18:00	 0			
APD1050	ICE Certification to Detailed Design Drawings of PTT	0	10-Aug-17 18:00	0		15-Mar-19 18:00	◆ 15-Mar-19 18:00			
Noise Barriers (Re	-design of Footings) at Road L4		10.00			10.00				
APD2040	Preparation and Submission of Detailed Design Drawings to ICE Certification	30 29-May-17	04-Jul-17		06-Feb-17	15-Mar-19	 0			
APD2050	ICE Certification to Detailed Design Drawings of Nosie Barriers	0	18:00 04-Jul-17	0	08:00 A	18:00 15-Mar-19	◆ 15-Mar-19 18:00			
Shop Drawings			18:00			18:00				
APD7030	Preparation and Submission of Shop Drawings of Structural Steel Works of Noise Barrier at Ro	ad 90 06-Mar-19	25-Jun-19	90	16-Mar-19	06-Jul-19				
APD7040	L4 Review and Approval of Shop Drawings of Structural Steel Works of Noise Barrier at Road L4		18:00 31-Jul-19	90	08:00* 25-Apr-19	18:00 10-Aug-19				
Major Material / Plan			18:00		08:00	18:00				
Major Material										
-										
Civil / Structural M									_	
APM1115	Materials Submission and Approval for Semi-enclosure Noise Barrier Panels at Road L4		18:00		15-Mar-19 08:00*	18:00			• 	
APM1120	Procurement, Fabrication and Delivery of Semi-enclosure Noise Barrier Panels at Road L4	120 03-Apr-19 08:00	31-Jul-19 18:00	120	14-May-19 08:00	10-Sep-19 18:00				
Excavation Permit ()	(P)									
Portion E1 (Water M	Aains as referred to Dwg. No.60328348/SF&I/5722)									
APF1190	Submit Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	0 21-Nov-18 08:00		0	15-Mar-19 08:00		•			
APF1200	HyD Review Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	180 21-Nov-18	19-May-19 18:00	180	15-Mar-19 08:00	10-Sep-19 18:00				
Ground Investigation		00.00	.0.00		00.00	10.00				
APG1120	Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System in Portion B5	A 21 22-Mar-17			22-Mar-17					
APG1130	Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System	A 21 24-Aug-17	18:00 16-Sep-17	438	08:00 A 21-Sep-17	18:00 15-Mar-19				
ARQ - MEP Submiss	in Portion C1a sion	08:00	18:00		08:00 A	18:00				
General Submission	n									
A1030	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking	0		14	15-Mar-19					
A1031	Engineer-R0 Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking				08:00* 15-Mar-19	18:00				
A1100	Engineer-R1 Submission and Approval for Design/MS of Ventilation System (Temp) at Underpass-R1	0			08:00* 16-Oct-17	18:00				
					08:00 A	18:00				
Fresh and Salt Wat	er i uniping statuti									
							Date	Revision	Chec	ked Approved
	ry Baseline Forecast Work						ramme			
	ne Milestone		ARQ - \ 16-Mar		rogramm	le Rev.1				
 Milester 	one								I	I

	Primary Baseline Forecast Work	2 Manth Dalling Dragramma	Date	I I I I I I I I I I I I I I I I I I I
♦	Actual Work Baseline Milestone	3 Month Rolling Programme ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019) 16-Mar-19		
•	◆ Milestone			



CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO - STEC - VASTEAM JOINT VENTURE												
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration	n Start	Finish	y 2019 17 24	031	March 2019 0 17	24	31	April 2019 07 14	21	28
Electrical													
A1380	Submission and Approval for Design of Electrical System at CLP Transformer Rm at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*	30-Mar-19 18:00	ó							
A1390	Submission and Approval for Design of Power Supply System at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*	30-Mar-19 18:00	6							
A1400	Submission and Approval for Design of 380V Switchboard at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*	30-Mar-19 18:00	ó							
A1410	Submission and Approval for Design of 24V DC Battery at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*	30-Mar-19 18:00	6							
A1420	Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*	30-Mar-19 18:00	6							
A1430	Submission and Approval for Design of Auto Charger and Panel at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*	30-Mar-19 18:00	6							
A1440	Submission and Approval for Design of Pump Set Control Panel at Fresh Water Pumping Station	0	14		30-Mar-19 18:00	6							
A1450	Submission and Approval for Design of Small Power and ELV at Fresh Water Pumping Station	0	14	18-Mar-19 08:00*		6							
A1460	Submission and Approval for Design of Cable Containment at Fresh Water Pumping Station	0	14	18-Mar-19 08:00*		6 0							
A1470	Submission and Approval for Design of Earthing and Lightning Protection at Fresh Water Pumping Station	0	14	18-Mar-19 08:00*		<u>6</u>							
A1480	Submission and Approval for Design of Compessor Control Panel at Fresh Water Pumping Station	0	14	18-Mar-19 08:00*		<u>6</u>							
A1500	Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Station	0	14	15-Mar-19 08:00*		<u>6</u>							
A1600	Submission and Approval for Design of Support for Panels and Switchboard	0	14	15-Mar-19 08:00*		6							
A1610	Submission and Approval for Material of Electrical System at CLP Transformer Rm at Fresh Water Pumping Station	0	14	08-Apr-19 08:00*		6							
A1620	Submission and Approval for Material of 380V Switchboard at Fresh Water Pumping Station	0	14	08-Apr-19 08:00*		6							
A1630	Submission and Approval for Material of 24V DC Battery at Fresh Water Pumping Station	0	14		23-May-19 18:00	6							
A1640	Submission and Approval for Material of Capacitor and Panel at Fresh Water Pumping Station	0	14		23-May-19 18:00	6							
A1650	Submission and Approval for Material of Auto Charger and Panel at Fresh Water Pumping Station	0	14		23-May-19 18:00	6							
A1660	Subbinission and Approval for Material of Pump Set Control Panel at Fresh Water Pumping Station	0	14		23-May-19 18:00	6							
A1670	Submission and Approval for Material of Compessor Control Panel at Fresh Water Pumping Station	0	14		23-May-19 18:00	6							
A1720	Submission and Approval for Material of Support for Panels and Switchboard	0	14		23-May-19 18:00	<u>6</u>							
MVAC				00.00	10.00								
A1010	Submission and Approval for Design of MVAC at Fresh Water Pumping Station	0	14		30-Mar-19	6							
A1230	Submission and Approval for Material of MVAC at Fresh Water Pumping Station	0	14		18:00 30-Mar-19	6							
Mechanical				08:00	18:00								
A1320R1	Submission and Approval for Material of High Head Pump Set at Fresh Water Pumping Station	0	14	08-Apr-19	26-Apr-19	6							
A1350	(R1) Submission and Approval for Material of Lifting Appliance at Fresh Water Pumping Station	0	14		18:00 26-Apr-19	6							
A1360R1	Submission and Approval for Material of Pipes and Fittings at FW & SW Pumping Station and	0	14		18:00 26-Apr-19	6							
A1370	Service Reservoir (R1) Submission and Approval for Material of Gate Valves at FW Pumping Station and FW & SW	0	14		18:00 26-Apr-19	6							
A1371	Water Reservoirs Submission and Approval for Material of Motorized Gate Valves at FW Pumping Station and FW	0	14		18:00 26-Apr-19	6							
A1372	& SW Water Reservoirs Submission and Approval for Material of Motorized Butterfly Valves at FW Pumping Station and	0	14		18:00 26-Apr-19	6							
A3526	FW & SW Water Reservoirs Submission and Approval for Material of Reflux Valves at SW Pumping Station and Sham Wan	0	14		18:00 26-Apr-19	6							
A3586	Shan SW Pumping Station Submission and Approval for Material of Pressure Relief Valves at FW Pumping Station and FW	0	14	08:00*	18:00 26-Apr-19	6							
	& SW Water Reservoirs			08:00*	18:00								

	Primary Baseline Forecast Work	2 Month Dolling Drogrommo	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			

Page 2 of		40 Do4	o. 15 M	or 10
	it-Off Da	ta Dat		
May 2019 05 12 19	26	02	June 2019 09	9 16
ńsion	Chec	ked	Appro	oved
ision	Chec	ked	Appro	oved



	酸道服の 後和-上隧-浩隆聯營 CHUN Wo - STEC - VASTEAM JOINT VENTURE		INVESTI	/01 DEVELOPMENT OF ANDERSON ROAD Q GATION, DESIGN AND CONSTRUCTION MONTH ROLLING PROGRAMME	UARRY SITE	Page 3 (of 24 Cut-Off Data Da	ate: 1
D	Activity Name	BL1 BL1 Start BL1 Finish Duration	Start Fir	nish y y 2019 March 2019 17 24 03 10 17 24	April 2019 31 07 14	May 2019 21 28 05 12 19		June 02
A3596	Submission and Approval for Material of Ball Valves at FW Pumping Station and FW & SW	0 14	08-Apr-19 26-A	.pr-19 6	51 0/ 14		20 0	02
A3606	Water Reservoirs Submission and Approval for Material of 3-way Valves at FW Pumping Station and FW & SW	0 14	08-Apr-19 26-A	5:00				
A3616	Water Reservoirs Submission and Approval for Material of Anti-vacuum Valves at FW Pumping Station and FW a	8 0 14		::00 .pr:19 6				
A3626	SW Water Reservoirs Submission and Approval for Material of Globe Valves at FW Pumping Station and FW & SW		08:00* 18	x00				
	Water Reservoirs		08:00* 18	:00				
A3636 Civil Requirem	Submission and Approval for Shop Drawings of Puddle Pipes at FW Pumping Station	0 14		xpr-19 6 :00		—		
A3391	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	0 14	15-Mar-19 30-M 08:00* 18	lar-19 6 :00				
nstrumentatio	n							
A1730	Submission and Approval for Design of Control Philosophy at Fresh Water Pumping Station	0 14	18-Mar-19 02-A 08:00* 18	xpr-19 6 ::00				
A1740	Submission and Approval for Design of SCADA System at Fresh Water Pumping Station	0 14	18-Mar-19 02-A					
A1750	Submission and Approval for Design of Station Control & Instrument Panel at Fresh Water	0 14	18-Mar-19 02-A					
A1760	Pumping Station Submission and Approval for Design of Pump Motor Starter Panel at Fresh Water Pumping	0 14	18-Mar-19 02-A	.pr-19 6				
A1770	Station Submission and Approval for Design of Upgrading Works to Existing SCADA System at Cheur	g 0 14	17-Apr-19 07-M	:00 lay-19 6				
A1780	Sha Wan Station Submission and Approval for Design of SCADA Network System at Fresh Water Pumping	0 14		:00 lav-19 6				
A1830	Station Submission and Approval for Design of Upgrading Works to Existing SCADA at CSW Office,Sa		08:00* 18	.:00 .pp:19 6				
	Pumping Sta,NTE,Shatin WTW		08:00* 18	:00				
A1850	Submission and Approval for Material of SCADA System at Water Pumping Station	0 14	23-Apr-19 09-M 08:00* 18	lay-19 6 :000				
A1250	Submission and Approval for Design of FSS at Fresh Water Pumping Station	0 14	15-Mar-19 30-M 08:00* 18	lar-19 6 :00				
resh and Salt MVAC	Water Service Reservoir							
							i	
	Submission and Approval for Design of MVAC at Fresh Water Reservoir	0 14	06-May-19 21-M					
A1860	Submission and Approval for Design of MVAC at Fresh Water Reservoir Submission and Approval for Design of MVAC at Salt Water Reservoir		08:00* 18 15-Mar-19 30-M	::00 Iar-19 6				
A1860 A1870	Submission and Approval for Design of MVAC at Salt Water Reservoir	0 14	08:00* 18 15-Mar-19 30-M 08:00* 18	::00 Itar-19 6 ::00	•			
A1860 A1870 A1880	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir	0 14 0 14	08:00* 18 15-Mar-19 08:00* 30-M 18 06-Jun-19 08:00* 22-J 18	100 107-19 6 100 1 100 100 100 100 100 100 100 100 100 100				
A1860 A1870 A1880 A1890	Submission and Approval for Design of MVAC at Salt Water Reservoir	0 14 0 14	08:00* 18 15-Mar-19 08:00* 30-M 18 06-Jun-19 08:00* 22-J 18 15-Mar-19 30-M	100 107-19 6 100 1 100 100 100 100 100 100 100 100 100 100				
A1860 A1870 A1880 A1890 Mechanical	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir	0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18	x:00 tar-19 x:00 tar-19 b:00 tar-19 b:00	•			
A1860 A1870 A1880 A1890 Mechanical A1920	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir	0 14 0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Mar-19 08:00* 18 06-Jun-19 08:00* 18 08:00* 18 17-Apr-19 07-M 08:00* 18	x:00 tar-19 x:00 i:00 i:00	•			
A1860 A1870 A1880 A1890 Mechanical A1920 A1930	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir	0 14 0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Mar-19 07-M 08:00* 18 17-Apr-19 07-M 17-Apr-19 07-M	x:00 tar-19 x:00 i:00 i:00				
A1860 A1870 A1880 A1890 A1890 Mechanical A1920 A1930 Electrical	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir	0 14 0 14 0 14 0 14 0 14 11 14 11 14 11 14 11 14 11 14 11 14 11 14 11 14 11 14 11 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Mar-19 08:00* 18 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18	x:00 tar-19 6 x:00 6				
A1860 A1870 A1880 A1890 A1890 A1920 A1930 Electrical A1940	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir	0 14 0 14 0 14 0 14 0 14 0 14 0 14 10 14 11 14 11 14 11 14 11 14 11 14 11 14 11 14 11 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 30-M 15-Mar-19 30-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18	x:00 Image: 19 set of the set o				
A1860 A1870 A1880 A1890 A1890 A1890 A1920 A1930 Electrical A1940	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 10 14 10 14 11 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Mar-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 01-J	x:00 Image: 19 set of the set o				
A1860 A1870 A1880 A1890 A1890 A1890 A1920 A1930 Electrical A1940 A1950	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 10 14 10 14 11 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Mar-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18	x:00 Iar-19 6 x:00 6				
A1860 A1870 A1880 A1890 Mechanical A1920 A1930	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-May-19 01-J 08:00* 18	x:00 x:00 1ar-19 x:00 x:00 x:00 1ar-19 x:00 x:00 x:00 x:00<				
A1860 A1870 A1880 A1890 A1890 A1920 A1920 A1930 Electrical A1940 A1950 A1960	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Fresh	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 01-J 08:00* 18 17-Apr-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 07-M	x:00 tar:19 6 x:00 6 tar:19 6 x:00 6 tar:19 6 x:00 6				
A1860 A1870 A1880 A1890 A1890 A1920 A1920 A1930 Electrical A1940 A1950 A1960 A1970	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Fres Water Reservoir	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-Apr-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 15-Mar-19 30-M	x:00 tar:19 à un:19 à tar:19 à				
A1860 A1870 A1880 A1890 A1890 A1890 A1920 A1930 Electrical A1940 A1950 A1960 A1970 A1980 A1990	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Fres Water Reservoir Submission and Approval for Design of 24V DC Battery at Fresh Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Salt Water Reservoir	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Apr-19 07-M 08:00* 18 15-Mar-19 30-M 08:00* 18	x00 tar-19 x00 x00 x00 x00 x00 x00 x00		Revision	Checked	
A1860 A1870 A1880 A1890 A1890 A1890 A1920 A1930 A1930 A1950 A1960 A1970 A1980 A1990 Prir	Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir Submission and Approval for Material of MVAC at Salt Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir Submission and Approval for Design of Mechanical Works at Salt Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthous at Fresh Water Reservoir Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Fres Water Reservoir Submission and Approval for Design of 24V DC Battery at Fresh Water Reservoir Submission and Approval for Design of Power Supply System at Recorder House and Penthous	0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 0 14 10 14 11 14	08:00* 18 15-Mar-19 30-M 08:00* 18 06-Jun-19 22-J 08:00* 18 15-Mar-19 30-M 08:00* 18 15-Mar-19 30-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 07-M 08:00* 18 17-Apr-19 01-J 08:00* 18 17-Apr-19 01-M 08:00* 18 17-Apr-19 01-M 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 17-May-19 01-J 08:00* 18 15-Mar-19 30-M 08:00* 18 15-Mar-19 30-M 08:00* 18	x:00 tar:19 6 x:00 6 tar:19 6 x:00 6		Revision	Checked	



俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration	Start	Finish y	y 2019 17 24	03	March 10	12019 17	24
000	Submission and Approval for Design of Electical System at Recorder House and Penthouse at Salt Water Reservoir	0	14	15-Mar-19 08:00*	30-Mar-19 18:00					
0	Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthouse at Salt Water Reservoir	0	14	15-Mar-19 08:00*	30-Mar-19 6 18:00	1				
20	Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt Water Reservoir	0	14	15-Mar-19 08:00*	30-Mar-19 6 18:00	1				
030	Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt Water Break Tank	0	14	15-Mar-19 08:00*	30-Mar-19 6 18:00					
)40	Submission and Approval for Design of 24V DC Battery at Salt Water Reservoir	0	14	15-Mar-19 08:00*						
050	Submission and Approval for Material of 24V DC Battery at Fresh Water Reservoir	0	14	08-May-19 08:00*		1				
2060	Submission and Approval for Material of 24V DC Battery at Salt Water Reservoir	0	14		23-May-19 6 18:00					
strumentation				00.00	10.00					
2070	Submission and Approval for Design of SCADA Networks System at Fresh Water Reservoir	0	197		16-Mar-19				1	
2080	Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir	0	14	08:00 A 15-Mar-19						
ivil Requirement				08:00*	18:00					
3393	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	0	14	15-Mar-19	30-Mar-19 6	-				
A3394	Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station	0	14	08:00* 15-Mar-19	18:00 30-Mar-19 6					
т	······································			08:00*	18:00					
lectrical										
				45.14 - 40	20 Mar 40 /					
2170	Submission and Approval for Design of Power Supply System at PTT	0		08:00*	30-Mar-19 6 18:00					
\2200	Submission and Approval for Design of Photovoltaic System at PTT	0		08:00*	07-May-19 18:00					
2210	Submission and Approval for Material of Photovoltaic System at PTT	0	14	08-May-19 08:00*	23-May-19 18:00					
vil Requirement										
3397	Submission and Approval for Drawing (Civil Requirement) of PTT	0	14	15-Mar-19 08:00*	30-Mar-19 6 18:00					
erpass										
/AC										
2230	Submission and Approval for Design of MVAC at Underpass	0	14	15-Mar-19 08:00*	30-Mar-19 6 18:00	1				
A2240	Submission and Approval for Material of MVAC at Underpass	0	14		30-Mar-19 6 18:00					
ire Services				00.00						
2380	Submission and Approval for Design of FSS at Underpass	0	14	15-Mar-19 08:00*	30-Mar-19 6 18:00	1				
2390	Submission and Approval for Material of FS Pump Control Panel at Underpass	0	14	15-Mar-19	30-Mar-19 6	1				
2400	Submission and Approval for Material of FS Pump and Motor at Underpass	0	14		18:00 30-Mar-19	-				
2410	Submission and Approval for Material of FS Fire Hydrant and Hose Reel at Underpass	0	14		18:00 30-Mar-19					
2420	Submission and Approval for Material of FS Pipes and Fittings at Underpass	0	14		18:00 30-Mar-19 6	-				
2430	Submission and Approval for Material of FS Battery and Charger at Underpass	0	14	08:00* 15-Mar-19	18:00 30-Mar-19 6	-				
ectrical				08:00*	18:00					
A2260	Submission and Approval for Design of Power Supply System at Underpass	0	14	15-Mar-19	30-Mar-19 %					
A2270	Submission and Approval for Design of Electrical Works at Underpass	0		08:00*	18:00 30-Mar-19	-				
.210	Submission and Approvation Design of Electrical Works at Underpass	U	14	08:00*	18:00					

 Primary Baseline
 Forecast Work
 Date
 Rev

 Actual Work
 Actual Work
 ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)
 Image: Control of the second second

	Page	e 4 of 2 Cut ⁱ	4 -Off Da	ta Dat	e: 15-M	ar-19
05	May 2019 12	19	26	02	June 2019 09	9 16
ision/			Check	ked	Appro	oved

28



俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO – STEC – VASTEAM JOINT VENTURE				
tivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Durati	on Start	Finish y
A2280	Submission and Approval for Design of Earthing and Lightning Protection System at Underpass	s O		14 15-Mar-19 08:00*	30-Mar-19 6 18:00
A2340	Submission and Approval for Material of ATS Panel at Underpass	0		14 15-Mar-19	30-Mar-19 6
A2350	Submission and Approval for Material of LV Switchboard at Underpass	0		08:00* 14 15-Mar-19	
42360	Submission and Approval for Material of Lighting System at Underpass	0		08:00* 14 15-Mar-19	
A2370	Submission and Approval for Material of Luminaire at Underpass	0		08:00* 14 15-Mar-19	18:00 30-Mar-19 6
				08:00*	18:00
toad Lighting					
A2250	Submission and Approval for Design of Road Lighting System at Underpass	0		14 15-Mar-19 08:00*	30-Mar-19 6 18:00
ivil Requirement					
43398	Submission and Approval for Drawing (Civil Requirement) of Underpass	0		14 23-Apr-19 08:00*	09-May-19 6 18:00
tificial Flood Atten	nuation Lake			00.00	10.00
ivil Requirement					
A3399	Submission and Approval for Drawing (Civil Requirement) of Artificial Flood Attenuation Lake	0		14 15-Mar-10	30-Mar-19 6
		U		08:00*	30-Mar-19 6 18:00
Underground Storm	water Retention Tank				
MVAC					
A2460	Submission and Approval for Design of MVAC at USRT-R0	0	1		19-Mar-19 6
A2470	Submission and Approval for Material of MVAC at USRT-R0	0		08:00 A 14 15-Mar-19	
Fire Services				08:00*	18:00
	Submission and Ammunol for Design of FOO at LIODT DO			14 15 M - 20	20 Mar 40
A2600	Submission and Approval for Design of FSS at USRT-R0	0		14 15-Mar-19 08:00*	18:00
A2610	Submission and Approval for Material of FSS at USRT-R0	0		14 15-Mar-19 08:00*	30-Mar-19 6 18:00
Electrical		· · ·	· · · · ·		
A2490	Submission and Approval for Design of Electrical Works at USRT-R0	0			30-Mar-19 6
A2510	Submission and Approval for Design of Motor Control Centre at USRT-R0	0	1	08:00* 30 13-Aug-18	
A2550	Submission and Approval for Design of Small Power and ELV at USRT-R0	0		08:00 A 14 15-Mar-19	18:00
				08:00*	18:00
A2560	Submission and Approval for Material of Motor Control Centre at USRT-R0	0		08:00 A	
A2590	Submission and Approval for Material of Photovoltaic System at USRT-R0	0	1	84 03-Aug-18 08:00 A	
A2595	Submission and Approval for Material of Capacitor and Capacitor Panel at USRT-R0	0	1	34 08-Aug-18 08:00 A	20-Mar-19 6
Pedestrian Connecti	ivity System A			00.00 A	10.00
MVAC					
	Submission and Ammunol for Matrix1-SUM/AC at DVC A D2				10 Mar 40 /
A2640	Submission and Approval for Material of MVAC at SYS-A-R0	0		30 10-Aug-18 08:00 A	18-Mar-19 6 18:00
Fire Services					
A2680	Submission and Approval for Design of FSS at SYS-A-R0	0		14 15-Mar-19 08:00*	30-Mar-19 6 18:00
Building Services -	Plumbing and Drainage			30.00	
A3401	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-A-R0	0	1	59 06-Sep-18	20-Mar-19 6
A3402	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-A-R0	0		08:00 A 14 15-Mar-19	18:00
A34UZ	Submission and Approval for material of Lift Sump Pit (Submersible) at SYS-A-RU	U		14 15-Mar-19 08:00*	30-Mar-19 % 18:00

Primary Baseline	Forecast Work	2 Month Dolling Drogramma	Date	Rev
Actual Work		3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
 Baseline Milestone 		16-Mar-19		
♦ Milestone				

	Page	5 of 2 Cut	24 -Off Da	ta Dat	e: 15-	Mar-19
05	May 2019 12	19	26	02	June 20	019 09 16
05	12	19	20	02		09 10
				1		
levision			Check	ked	Ар	proved



CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

April 2019 14

07

21 28

Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Sta	art Finish	y 2019 17 24	03 Ma	arch 2019 17	24	3
Electrical		Dulation			11 24	03 10		24	3
A2650	Submission and Approval for Design of Power Supply System at SYS-A-R0	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00	5				
A2660	Submission and Approval for Design of Electrical Works at SYS-A-R0	0	14 15-M 08:	ar-19 30-Mar-19	•				
A2670	Submission and Approval for Design of Earthing and Lightning Protection System at SYS-A-R0	0	14 15-M 08:	ar-19 30-Mar-19	5				
Civil Requireme	ent			10.00					
A3403	Submission and Approval for Drawing (Civil Requirement) of SYS-A	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00	5				
Pedestrian Conr	nectivity System B			10.00					
MVAC									
A2910	Submission and Approval for Design of MVAC at SYS-B	0	199 21-J 08:0			1 1 1			
A2920	Submission and Approval for Material of MVAC at SYS-B	0	202 16-J 08:0	ıl-18 18-Mar-19					
Fire Services									
A2960	Submission and Approval for Design of FSS at SYS-B	0	14 15-M 08:	ar-19 30-Mar-19)0* 18:00					
Building Servic	es - Plumbing and Drainage								
A3404	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B	0	14 15-M 08:	ar-19 30-Mar-19)0* 18:00					
A3405	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-B	0	14 15-M 08:	ar-19 30-Mar-19)				
Electrical									
A2930	Submission and Approval for Design of Power Supply System at SYS-B	0	14 15-M 08:	ar-19 30-Mar-19)0* 18:00					
A2940	Submission and Approval for Design of Electrical Works at SYS-B	0	14 15-M 08:	ar-19 30-Mar-19					
Civil Requireme	ent								
A3406	Submission and Approval for Drawing (Civil Requirement) of SYS-B	0	14 15-M 08:	ar-19 30-Mar-19)0* 18:00					
Common for All	Areas								
MVAC									
A2970	Submission and Approval for Material of MVAC Thermal Insulation at Common Areas	0	14 15-M 08:	ar-19 30-Mar-19)0* 18:00					
A2980	Submission and Approval for Material of MVAC LMCP at Common Areas	0	184 10-A	ug-18 22-Mar-19 0 A 18:00		1 1 1 1			
Fire Services			· · · ·						
A3070	Submission and Approval for Material of Manual Fire Alarm System at Common Areas	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00					
A3080	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00					
A3090	Submission and Approval for Material of Battery and Charger at Common Areas	0	14 15-M 08:	ar-19 30-Mar-19)0* 18:00	6				
Plumbing and I	Drainage Services		· · · ·						
A3120	Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Fresh Water and Cleaning Water Supply System	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00					
A3130	Submission and Approval for Material of Tanks, Pipes, Valves and Fittings for Flushing Water Supply System	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00					
A3140	Submission and Approval for Material of Pipes, Valves and Fittings for Drainage System	0	14 15-M 08:	ar-19 30-Mar-19 00* 18:00					
A3150	Submission and Approval for Material of LMCP for Drainage Pump System	0	14 15-M 08:						
Electrical									

Primary Baseline
Forecast Work

Actual Work

Actual Work
Baseline Milestone
Milestone

Milestone

Date
Re

</t

		e 6 of 2 Cut-		a Date	e: 15-Ma	r-19
05	May 2019 12	19	26	02	June 2019 09	16
vision			Check	ed	Approv	red
				I		



酸 酸 酸 一 上 隧 - 浩 隆 聨 營 Chun Wo - STEC - Vasteam Joint Venture	CON		MENT OF ANDERSON ROAD QU GIGN AND CONSTRUCTION LING PROGRAMME	JARRY SITE	Pa	ge 7 of 24 Cut-Off Data Date: 15-Mar-19
Activity ID Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start Finish y 2019	March 2019 24 0.3 10 17 24	April 2019 31 07 14	May 201 21 28 05 12	I9 June 2019 19 26 02 09 11
A3060R1 Submission and Approval for Material of Switches, Power Socket Outlets and As Power at Common Areas (R1)	s. Lighting and 0	194 23-Jul-18 15-Mar-19 6 08:00 A 18:00				
A3210 Submission and Approval for Material of CCTV at Common Areas	0	184 07-Aug-18 19-Mar-19 6				
A3220 Submission and Approval for Material of Intercom System at Common Areas	0	08:00 A 18:00 184 07-Aug-18 19-Mar-19 6				
A3230 Submission and Approval for Material of Telephone System at Common Areas	0	08:00 A 18:00 184 07-Aug-18 19-Mar-19 6				
		08:00 A 18:00				
A3240 Submission and Approval for Material of Security System at Common Areas	0	184 07-Aug-18 19-Mar-19 6 08:00 A 18:00				
A3250 Submission and Approval for Material of Radio System at Common Areas	0	185 07-Aug-18 20-Mar-19 6 08:00 A 18:00				
A3260 Submission and Approval for Material of ELV Cable at Common Areas	0	184 07-Aug-18 19-Mar-19 6 08:00 A 18:00				
A3270 Submission and Approval for Material of UPS at Fresh and Salt Water Pumping	Station 0	184 07-Aug-18 19-Mar-19 6 08:00 A 18:00				
Instrumentation		00.00 A 10.00				
A3160 Submission and Approval for Material of Station Control and Instrumentation Pa	nel at Common 0	183 08-Aug-18 19-Mar-19 6				
Areas A3180R1 Submission and Approval for Process Instruments at Common Areas (R1)	0	08:00 A 18:00 201 16-Jul-18 16-Mar-19 6				
		08:00 A 18:00				
P/S and CSW Office at Common Areas	P/S, CKL SW 0	182 08-Aug-18 18-Mar-19 6 08:00 A 18:00				
Mechnical Requirement						
A3340 Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets	0	181 08-Aug-18 16-Mar-19 6 08:00 A 18:00				
A3350 Material Submission of Chemical Anchora Bolts	0	181 08-Aug-18 16-Mar-19 6 08:00 A 18:00				
Interface with Other Contractors		00.00 / 10.00				
Al1050A003 Demolish and Remove KW Batching Plant in Portion B15	0	304 08-Mar-18 16-Mar-19 6 08:00 A 13:30				
Underpass Tunnel West Portal ACIL/40504040 Pd. 0rill Noti Driffing and Crusting at West Portal (Cd to Cd to Cd to		00 44 Dec 40 40 Nec 40 (
ACU1050A019 B1 - Soil Nail Drilling and Grouting at West Portal (C1 to C15)	0	96 11-Dec-18 16-Mar-19 6 00:00 A 18:00				
ACU1050A020 B1 - Soil Nail Drilling and Grouting at West Portal (C16 to C29)	0	14 17-Mar-19 30-Mar-19 6 08:00 18:00				
ACU1050A021 B1 - Soil Nail Drilling and Grouting at West Portal (B1 to B15)	0	14 31-Mar-19 13-Apr-19 6 08:00 18:00				
ACU1050A022 B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)	0	14 14-Apr-19 27-Apr-19 6 08:00 18:00				
ACU1050A023 B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)	0	14 28-Apr-19 11-May-19 6 08:00 18:00				
ACU1060A002 B1 - Formation from +176mPD to Tunnel Bottom Bench	0	245 02-Aug-18 03-Apr-19 6				
ACU1090 B1 - Construct Permanent West Portal Structure	60 10-Sep-18					
East Portal	08:00	18:00 08:00* 18:00				
ACU2050A019 D1 - Stage 4 - Froming Temporary Haul Road +176mPD to +171mPD (East Por	rtal) 0	39 14-Jan-19 21-Feb-19 6				
	·	00:00 A 18:00 A				
ACU2050A020 D1 - Stage 4 - Protective Fencing at +176mPD (East Portal)	0	6 23-Feb-19 28-Feb-19 6 08:00 A 18:00 A				
ACU2050A021 D1 - Stage 4 - Temporary Soil Nailing Works (65nos.) at Slope A2 (East Portal)	0	30 23-Feb-19 24-Mar-19 6 08:00 A 18:00				
ACU2050A022 D1 - Stage 5 - Excavation from +170mPD to +168.5mPD (At East Portal Entran	ce) 0	4 25-Mar-19 28-Mar-19 5 08:00 18:00				
ACU2050A023 D1 - Stage 5 - Removal of Top Row Concrete Block at +170mPD to +168.5mPL	D (At East Portal 0	1 29-Mar-19 29-Mar-19 6	0			
Entrance) ACU2050A024 D1 - Stage 5 - Excavation from +168.5mPD to +167mPD (At East Portal Entrance)	ce) 0	08:00 18:00 3 30-Mar-19 01-Apr-19 6 09:00 18:00				
		08:00 18:00		<u> </u>		i
Primary Baseline Forecast Work		3 Month Rolli	ng Programme	Date	Revision	Checked Approved
Actual Work		ARQ - Works Programme Rev.1 - 3MRP (15 Ma				
A Milestone		16-Mar-19				
 ♦ Milestone 						

	Primary Baseline Forecast Work	2 Month Polling Programmo	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)	1	
	Baseline Milestone	16-Mar-19		
•	♦ Milestone		J	
			l .	



後和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAN JOINT VENTURE	CONT		VELOPMENT OF ANDE N, DESIGN AND CONS TH ROLLING PROGRA	TRUCTION			Page 8 of 24 Cut-Off Data Dat	
tivity ID Activity Name	BL1 BL1 Start B Duration	L1 Finish Duration Start Finish y y 20	119 17 24 03 10	March 2019) 17 24	April 2019 31 07 14		ay 2019 I2 19 26 02	June 2019 09 16
ACU2050A025 D1 - Stage 5 - Removal of 4th Row Concrete Block at +168.5mPD to +167mPD (A Entrance)	t East Portal 0	1 02-Apr-19 02-Apr-19 6 08:00 18:00						
ACU2050A026 D1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)	0	3 03-Apr-19 05-Apr-19 6						
ACU2050A027 D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (A	t East Portal 0	08:00 18:00 1 06-Apr-19 06-Apr-19 6			D			
ACU2050A028 D1 - Stage 5 - Excavation from +165.5mPD to +164mPD (At East Portal Entrance)	0	08:00 18:00 3 07-Apr-19 09-Apr-19 6						
ACU2050A029 D1 - Stage 5 - Removal of 2nd Row Concrete Block at +165.5mPD to +164mPD (A		08:00 18:00 1 10-Apr-19 10-Apr-19 6			D			
Entrance)		08:00 18:00			_			
		3 11-Apr-19 13-Apr-19 6 08:00 18:00						
ACU2050A031 D1 - Stage 5 - Removal of Bottom Row Concrete Block at +164mPD to +162.5mPI Portal Entrance)	D (At East 0	1 14-Apr-19 14-Apr-19 6 08:00 18:00			U			
Underpass Tunnel								
Tunnel Construction								
Tunnel Construction from West Portal								
CH2460 to CH2499 (Support Type C: 39m) 1m/ cycle for Top Head								
ACU3010C290 C - (CH2469 to CH2470) - Shotcrete and Mesh Installation	0	2 15-Feb-19 16-Feb-19 6						
ACU3010C300 C - (CH2469 to CH2470) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 A 18:00 A 3 17-Feb-19 19-Feb-19 6						
ACU3010C310 C - (CH2470 to CH2471) - Top Head Excavation	0	08:00 A 18:00 A 2 20-Feb-19 21-Feb-19 6						
ACU3010C320 C - (CH2470 to CH2471) - Shotcrete and Mesh Installation	0	08:00 A 18:00 A 2 22-Feb-19 23-Feb-19 6						
	0	08:00 A 18:00 A						
ACU3010C330 C - (CH2470 to CH2471) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 24-Feb-19 25-Feb-19 6 08:00 A 18:00 A	_					
ACU3010C340 C - (CH2471 to CH2472) - Top Head Excavation	0	1 27-Feb-19 28-Feb-19 6 18:00 A 18:00 A						
ACU3010C350 C - (CH2471 to CH2472) - Shotcrete and Mesh Installation	0	2 01-Mar-19 02-Mar-19 6 08:00 A 18:00 A						
ACU3010C360 C - (CH2471 to CH2472) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 03-Mar-19 04-Mar-19 6 08:00 A 18:00 A						
ACU3010C370 C - (CH2472 to CH2473) - Top Head Excavation	0	2 06-Mar-19 07-Mar-19 6 08:00 A 18:00 A						
ACU3010C380 C - (CH2472 to CH2473) - Shotcrete and Mesh Installation	0	1 08-Mar-19 08-Mar-19 6	•					
ACU3010C390 C - (CH2472 to CH2473) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 A 18:00 A 3 09-Mar-19 11-Mar-19 6						
ACU3010C400 C - (CH2473 to CH2474) - Top Head Excavation	0	08:00 A 18:00 A 1 12-Mar-19 12-Mar-19 6						
ACU3010C410 C - (CH2473 to CH2474) - Shotcrete and Mesh Installation	0	08:00 A 18:00 A 1 13-Mar-19 13-Mar-19 6	ſ					
ACU3010C420 C - (CH2473 to CH2474) - Lattice Girder Installation, Shotcrete & Invert Beam		08:00 A 18:00 A 2 14-Mar-19 15-Mar-19 6						
	0	08:00 A 18:00 A						
ACU3010C430 C - (CH2474 to CH2475) - Top Head Excavation	0	1 15-Mar-19 15-Mar-19 6 08:00 18:00		_				
ACU3010C440 C - (CH2474 to CH2475) - Shotcrete and Mesh Installation	0	1 16-Mar-19 16-Mar-19 6 08:00 18:00		•				
ACU3010C450 C - (CH2474 to CH2475) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 17-Mar-19 18-Mar-19 6 08:00 18:00						
ACU3010C460 C - (CH2475 to CH2476) - Top Head Excavation	0	1 19-Mar-19 19-Mar-19 6 08:00 18:00		D				
ACU3010C470 C - (CH2475 to CH2476) - Shotcrete and Mesh Installation	0	1 20-Mar-19 20-Mar-19 6		D				
ACU3010C480 C - (CH2475 to CH2476) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 18:00 2 21-Mar-19 22-Mar-19 6						
ACU3010C490 C - (CH2476 to CH2477) - Top Head Excavation	0	08:00 18:00 1 23-Mar-19 23-Mar-19 6						
ACU3010C500 C - (CH2476 to CH2477) - Shotcrete and Mesh Installation	0	08:00 18:00 1 24-Mar-19 24-Mar-19 6						
ACU3010C510 C - (CH2476 to CH2477) - Lattice Girder Installation, Shotcrete & Invert Beam		08:00 18:00 2 25-Mar-19 26-Mar-19 6						
		2 23-War-19 20-War-19 0 08:00 18:00		_				
	I				Date	Revision	Checked	Approved
Primary Baseline Forecast Work Actual Work			Rolling Programm	ne				
Actual Work Asseline Milestone		ARQ - Works Programme Rev.1 - 3MF 16-Mar-19	रP (15 Mar 2019)					
♦ ♦ Milestone					l		I	

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			



	CONT		STIGAT	DEVELOPMENT OF ANDER ION, DESIGN AND CONSTR NTH ROLLING PROGRAM	RUCTION	RRY SITE		Page 9 of 24 Cut-Off Da	a Date: 15-Mar-19
Activity ID Activity Name	BL1 BL1 Start B Duration	L1 Finish Duration Start	Finish y	y 2019 Marc	ch 2019	April 2	2019 14 21 28 05	May 2019 12 19 26	June 2019
ACU3010C520 C - (CH2477 to CH2478) - Top Head Excavation	0	1 27-Mar-19 08:00	27-Mar-19 % 18:00			01	17 20 00	12 10 20	02 00 10
ACU3010C530 C - (CH2477 to CH2478) - Shotcrete and Mesh Installation	0	1 28-Mar-19	28-Mar-19 6		0				
ACU3010C540 C - (CH2477 to CH2478) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 2 29-Mar-19	18:00 30-Mar-19 %						
ACU3010C550 C - (CH2478 to CH2479) - Top Head Excavation	0	08:00 1 31-Mar-19	18:00		٥				
ACU3010C560 C - (CH2478 to CH2479) - Shotcrete and Mesh Installation	0	08:00 1 01-Apr-19	18:00		n				
	0	08:00	18:00		Ĩ.	_			
ACU3010C570 C - (CH2478 to CH2479) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 02-Apr-19 08:00	03-Apr-19 6 18:00		'	_			
ACU3010C580 C - (CH2479 to CH2480) - Top Head Excavation	0	1 04-Apr-19 08:00	04-Apr-19 6 18:00			0			
ACU3010C590 C - (CH2479 to CH2480) - Shotcrete and Mesh Installation	0	1 05-Apr-19 08:00	05-Apr-19 6 18:00			0			
ACU3010C600 C - (CH2479 to CH2480) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 06-Apr-19 08:00							
ACU3010C610 C - (CH2480 to CH2481) - Top Head Excavation	0	1 08-Apr-19	08-Apr-19 6			0			
ACU3010C620 C - (CH2480 to CH2481) - Shotcrete and Mesh Installation	0	08:00 1 09-Apr-19				D			
ACU3010C630 C - (CH2480 to CH2481) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 2 10-Apr-19	18:00 11-Apr-19 6						
ACU3010C640 C - (CH2481 to CH2482) - Top Head Excavation	0	08:00 1 12-Apr-19	18:00			٥			
	0	08:00	18:00			п			
ACU3010C650 C - (CH2481 to CH2482) - Shotcrete and Mesh Installation		1 13-Apr-19 08:00	18:00			-			
ACU3010C660 C - (CH2481 to CH2482) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 14-Apr-19 08:00	15-Apr-19 6 18:00			-			
ACU3010C670 C - (CH2482 to CH2483) - Top Head Excavation	0	1 16-Apr-19 08:00	16-Apr-19 6 18:00			I	0		
ACU3010C680 C - (CH2482 to CH2483) - Shotcrete and Mesh Installation	0	1 17-Apr-19 08:00	17-Apr-19 6 18:00				0		
ACU3010C690 C - (CH2482 to CH2483) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 18-Apr-19							
ACU3010C700 C - (CH2483 to CH2484) - Top Head Excavation	0	08:00 1 20-Apr-19	20-Apr-19 6				0		
ACU3010C710 C - (CH2483 to CH2484) - Shotcrete and Mesh Installation	0	08:00 1 21-Apr-19	18:00 21-Apr-19 6				0		
ACU3010C720 C - (CH2483 to CH2484) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 2 22-Apr-19	18:00 23-Apr-19 6						
ACU3010C730 C - (CH2484 to CH2485) - Top Head Excavation	0	08:00 1 24-Apr-19	18:00				0		
, , , , , , , , , , , , , , , , , , ,	0	08:00	18:00						
ACU3010C740 C - (CH2484 to CH2485) - Shotcrete and Mesh Installation	0	1 25-Apr-19 08:00	25-Apr-19 6 18:00				-		
ACU3010C750 C - (CH2484 to CH2485) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 26-Apr-19 08:00	27-Apr-19 6 18:00						
ACU3010C760 C - (CH2485 to CH2486) - Top Head Excavation	0	1 28-Apr-19 08:00	28-Apr-19 6 18:00				0		
ACU3010C770 C - (CH2485 to CH2486) - Shotcrete and Mesh Installation	0	1 29-Apr-19 08:00					0		
ACU3010C780 C - (CH2485 to CH2486) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 30-Apr-19	01-May-19 6				—		
ACU3010C790 C - (CH2486 to CH2487) - Top Head Excavation	0	08:00 1 02-May-19					0		
ACU3010C800 C - (CH2486 to CH2487) - Shotcrete and Mesh Installation	0	08:00 1 03-May-19	18:00 03-May-19 6				0		
ACU3010C810 C - (CH2486 to CH2487) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 2 04-May-19	18:00						
		08:00	18:00				•		
ACU3010C820 C - (CH2487 to CH2488) - Top Head Excavation	0	1 06-May-19 08:00	18:00				-		
ACU3010C830 C - (CH2487 to CH2488) - Shotcrete and Mesh Installation	0	1 07-May-19 08:00	07-May-19 6 18:00				Ű		
ACU3010C840 C - (CH2487 to CH2488) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 08-May-19 08:00	09-May-19 6 18:00						
ACU3010C850 C - (CH2488 to CH2489) - Top Head Excavation	0	1 10-M ay-19 08:00					ſ	D	
				i i	i		; ;		
Primary Baseline Forecast Work			3 Mon	th Rolling Programme	· · · · · · · · · · · · · · · · · · ·	Date	Revision	Check	ed Approved
Actual Work		ARQ - Works Program							
 Baseline Milestone Milestone 		16-Mar-19							

	Primary Baseline Forecast Work	2 Month Polling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			



	1	ACT NO. NE/2016/01 DEVELOPMENT OF ANDERSO INVESTIGATION, DESIGN AND CONSTRU 3 - MONTH ROLLING PROGRAMMI	E		Cut-Off Data Date: 15-Mar-19
Activity ID Activity Name	BL1 BL1 Start BL1 Duration	Finish Duration Start Finish y 2019 March 20' 17 24 03 10	19 April 2019 17 24 31 07 14		June 2019 26 02 09 16
ACU3010C860 C - (CH2488 to CH2489) - Shotcrete and Mesh Installation	0	1 11-May-19 11-May-19 5 08:00 18:00			
ACU3010C870 C - (CH2488 to CH2489) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 12-May-19 13-May-19 6 08:00 18:00			
ACU3010C880 C - (CH2489 to CH2490) - Top Head Excavation	0	1 14-May-19 14-May-19 6		0	
ACU3010C890 C - (CH2489 to CH2490) - Shotcrete and Mesh Installation	0	08:00 18:00 1 15-May-19 15-May-19 6		0	
ACU3010C900 C - (CH2489 to CH2490) - Lattice Girder Installation, Shotcrete & Invert Beam	0	08:00 18:00 2 16-May-19 17-May-19 6			
ACU3010C910 C - (CH2490 to CH2491) - Top Head Excavation	0	08:00 18:00 1 18-May-19 18-May-19 6		0	
ACU3010C920 C - (CH2490 to CH2491) - Shotcrete and Mesh Installation	0	08:00 18:000			
	0	08:00 18:00		_	
ACU3010C930 C - (CH2490 to CH2491) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 20-May-19 21-May-19 6 08:00 18:00			
ACU3010C940 C - (CH2491 to CH2492) - Top Head Excavation	0	1 22-May-19 22-May-19 6 08:00 18:00			
ACU3010C950 C - (CH2491 to CH2492) - Shotcrete and Mesh Installation	0	1 23-May-19 23-May-19 6 08:00 18:00			3
ACU3010C960 C - (CH2491 to CH2492) - Lattice Girder Installation, Shotcrete & Invert Beam	0	2 24-May-19 25-May-19 6 08:00 18:00			
Tunnel Construction from East Portal					
CH2520 to CH2499 (21m) - Assume 10 days/ 2m Cycle					
ACU3065A001 1st Cycle (CH2520 to CH2518) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole	0	4 15-Apr-19 18-Apr-19 6			
(102mm Dia.) ACU3065A002 1st Cycle (CH2520 to CH2518) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert	0	08:00 18:00 2 19-Apr-19 20-Apr-19 6			
Wedge into Non-cut Hole ACU3065A003 1st Cycle (CH2520 to CH2518) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	08:00 18:00 2 21-Apr-19 22-Apr-19 6	—		
	0	08:00 18:00			
ACU3065A004 1st Cycle (CH2520 to CH2518) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1 23-Apr-19 23-Apr-19 6 08:00 18:00			
ACU3065A005 1st Cycle (CH2520 to CH2518) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	1 24-Apr-19 24-Apr-19 6 08:00 18:00			
ACU3065A006 2nd Cycle (CH2518 to CH2516) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	4 25-Apr-19 28-Apr-19 6 08:00 18:00			
ACU3065A007 2nd Cycle (CH2518 to CH2516) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	2 29-Apr-19 30-Apr-19 6 08:00 18:00			
ACU3065A008 2nd Cycle (CH2518 to CH2516) - Drilling for Turnel Crown (76mm Dia.) and Rock Breaking	0	2 01-May-19 02-May-19 6 08:00 18:00			
ACU3065A009 2nd Cycle (CH2518 to CH2516) - Rock Scaling for Underbreak Zone and Rock Mapping for	0	1 03-May-19 03-May-19 6		0	
Temporary Support (CATIII) ACU3065A010 2nd Cycle (CH2518 to CH2516) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete	• 0	08:00 18:00 1 04-May-19 04-May-19 6		D	
for Temporary Support ACU3065A011 3rd Cycle (CH2516 to CH2514) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole	0	08:00 18:00 4 05-May-19 08-May-19 6			
(102mm Dia.) ACU3065A012 3rd Cycle (CH2516 to CH2514) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert	0	08:00 18:00 2 09-May-19 10-May-19 6			
Wedge into Non-cut Hole	0	08:00 18:00			
ACU3065A013 3rd Cycle (CH2516 to CH2514) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	2 11-May-19 12-May-19 6 08:00 18:00			
ACU3065A014 3rd Cycle (CH2516 to CH2514) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0	1 13-May-19 13-May-19 6 08:00 18:00		•	
ACU3065A015 3rd Cycle (CH2516 to CH2514) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0	1 14-May-19 14-May-19 6 08:00 18:00		0	
ACU3065A016 4th Cycle (CH2514 to CH2512) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0	4 15-May-19 18-May-19 6 08:00 18:00			
ACU3065A017 4th Cycle (CH2514 to CH2512) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0	2 19-May-19 20-May-19 6 08:00 18:00		-	
ACU3065A018 4th Cycle (CH2514 to CH2512) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0	2 21-May-19 22-May-19 6			
ACU3065A019 4th Cycle (CH2514 to CH2512) - Rock Scaling for Underbreak Zone and Rock Mapping for	0	08:00 18:00 1 23-May-19 23-May-19 6			0
ACU3065A020 4th Cycle (CH2514 to CH2512) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete	0	08:00 18:00 1 24-May-19 24-May-19 6			0
for Temporary Support ACU3065A021 5th Cycle (CH2512 to CH2510) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole	0	08:00 18:00 4 25-May-19 28-May-19 6			
(102mm Dia.)		08:00 18:00			
Primary Baseline Forecast Work			Date	Revision	Checked Approved
Primary Baseline Forecast Work	.	3 Month Rolling Programme			
A Baseline Milestone		\RQ - Works Programme Rev.1 - 3MRP (15 Mar 2019) 6-Mar-19			
Milestone					
			I		

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Dale	
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	◆ Milestone			




俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

Activi	ity ID	Activity Name		BL1 Start E	3L1 Finish	Duration	Start	Finish	y 2019			Ma	irch 2019				April 2019		
			Duration				00.14. 40	20.14. 10	17	24	03	10	17	24	31	07	14	21	28
		Wedge into Non-cut Hole	0				08:00	30-May-19 18:00	-										
	ACU3065A023	5th Cycle (CH2512 to CH2510) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0			2	31-May-19 08:00	01-Jun-19 18:00											
		5th Cycle (CH2512 to CH2510) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0			1	02-Jun-19 08:00	02-Jun-19 18:00											
	ACU3065A025	5th Cycle (CH2512 to CH2510) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0			1	03-Jun-19 08:00	03-Jun-19 18:00											
		6th Cycle (CH2510 to CH2508) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0			4	04-Jun-19 08:00	07-Jun-19 18:00											
	ACU3065A26	6th Cycle (CH2510 to CH2508) - Rock Breaking for Non-cut Hole (102mm Dia.) and Insert Wedge into Non-cut Hole	0			2	08-Jun-19 08:00	09-Jun-19 18:00											
	ACU3065A27	6th Cycle (CH2510 to CH2508) - Drilling for Tunnel Crown (76mm Dia.) and Rock Breaking	0			2	10-Jun-19 08:00	11-Jun-19 18:00											
	ACU3065A28	6th Cycle (CH2510 to CH2508) - Rock Scaling for Underbreak Zone and Rock Mapping for Temporary Support (CATIII)	0			1	12-Jun-19 08:00	12-Jun-19 18:00											
	ACU3065A29	6th Cycle (CH2510 to CH2508) - Drill, Install and Gout Rock Dowels (46mm Dia.) incl. Shotcrete for Temporary Support	0			1	13-Jun-19 08:00	13-Jun-19 18:00											
	ACU3065A30	7th Cycle (CH2508 to CH2506) - Survey Setting Out and Drilling for Cut Hole/ Non-Cut Hole (102mm Dia.)	0			4	14-Jun-19 08:00	17-Jun-19 18:00											
	Tunnel Lining																		
	ACU3140A003	Fabrication of Kicker in China PRC	0			27		28-Feb-19											
	ACU3140A3	Fabrication of Working Platform in China PRC	0			24	08:00 A 01-Mar-19 08:00 A	18:00 A 24-Mar-19 18:00					[
	Pedestrian Connectivi	ity System B					00.00 A	10.00											
	l ift Tower (North) an	Id Subway within Portion A1																	
	ACS2031	A1 - Const North lift tower footing	0			69	10-Dec-18 09:00 A	06-Mar-19 18:00 A											
	ACS2032	A1 - Const North lift tower wall upto +176	0			29	07-Mar-19 09:00 A	10-Apr-19 18:00											
	ACS2033	A1 - Const North lift tower wall backfill upto +176	0			14	11-Apr-19 09:00	30-Apr-19 8 18:00								I			-
	ACS2041	A1 - Const North lift tower wall from +176 to +180	0			25	02-May-19 09:00	30-May-19 18:00											
	ACS2042	A1 - Const North lift tower wall from +180 to +183.2	0			25	31-May-19 09:00	29-Jun-19 18:00	-										
	Lift Tower (South) an	d Subway within Portion C1b))																
	ACS2131	C1b - Const South lift tower footing	0			32	14-Jan-19 14:00 A	23-Feb-19 14:00 A											
	ACS2132	C1b - Const South lift tower wall upto +176	0			34	27-Feb-19 09:00 A	08-Apr-19 8 18:00		_									
	ACS2133	C1b - Const South lift tower wall backfill upto +176	0			12		25-Apr-19 8 18:00											
	ACS2141	C1b - Const South lift tower wall from +176 to +180	0			25		25-May-19 8 18:00											
	ACS2142	C1b - Const South lift tower wall from +180 to +183.2	0			25		25-Jun-19 18:00											
	ACS2152	C1b - Excavation for Subway	0			72		30-Mar-19 18:00							-				
	ACS2162	C1b - Const Subway base slab between South & North Tower	0			14		17-May-19 8 18:00											
	ACS2172	C1b - Const Subway top slab & wall between South & North Tower	0			21		12-Jun-19 18:00	1										
	ACS2182	C1b - Backfill Subway between South & North Tower	0			14		28-Jun-19 8 18:00	1										
	Underground Stormwa	ater Retention Tank (Portion A1)																	
	ACN1020A065	A1 - Const Zone B Wall Structure Lower Lift	0			79		08-Apr-19											
-	ACN1020A075	A1 - Const Zone C Wall Structure Lower Lift	0			70		17-Apr-19											
	ACN1020A085	A1 - Const Zone A Internal Wall Structure Lower Lift	0			8/	09:00 A	18:00 17-Apr-19											
			U			04	09:00 A	18:00									_		

	Primary Baseline Forecast Work	2 Month Polling Programmo	Date	R
	Actual Work	3 Month Rolling Programme		1
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		1
\diamond	♦ Baseline Milestone	16-Mar-19		
•	♦ Milestone		I	
			(





		CON	ITRACT N		STIGAT	DPMENT OF ANDERSON ROAD QUARRY SITE ESIGN AND CONSTRUCTION OLLING PROGRAMME	Page 12 of 24 Cut-Off Data Date: 15-Mar-19
tivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Du	uration Start	Finish y	March 2019 April 2019 24 03 10 17 24 31 07 14 21	May 2019 June 2019 28 05 12 19 26 02 09 1
ACN1020A095	A1 - Const Zone A External Wall Structure Lower Lift	0		79 31-Jan-19 09:00 A	11-May-19 6 18:00		
ACN1020A105	A1 - Const Zone B Column Pedestals	0		63 14-Jan-19 13:30 A			
ACN1020A115	A1 - Const Zone C Column Pedestals	0		45 04-Feb-19	30-Mar-19 6		
ACN1020A125	A1 - Const Zone A Column Pedestals	0		09:00 A 60 18-Apr-19			
ACN1020A135	A1 - Const Zone B Wall Structure Upper Lift	0		09:00 60 09-Apr-19	18:00 22-Jun-19 %		
ACN1020A145	A1 - Const Zone C Wall Structure Upper Lift	0		09:00 60 18-Apr-19	18:00 03-Jul-19 6		
ACN1020A155	A1 - Const Zone A Wall Structure Upper Lift	0		09:00 60 13-May-19	18:00		
ACN1020A165	A1 - Const Zone B Column full high	0		09:00 60 01-Apr-19	18:00		
		0		09:00	18:00		
ACN1020A175	A1 - Const Zone C Column full high	0		60 01-Apr-19 09:00	15-Jun-19 18:00		
Artificial Flood Atter	nuation Lake/ Underground Water Tretment Plant (Portion B4)						
ACF1013	B4 - Bay 28 to 25 construction of retaining wall wall structure	0		22 31-Jan-19 14:00 A	28-Feb-19 6 18:00 A		
ACF1015	B4 - Bay 21 to 13 construction of retaining wall wall structure	0		41 18-Feb-19 17:30 A	08-Apr-19 6 18:00		
ACF1016	B4 - Excavation for retaining wall base slab bay 1 to 12	0		40 09-Apr-19 09:00	29-May-19 6 18:00		
ACF1020	B4 - Excavation of Antificial Flood Attenuatrion Lake	60 02-Oct-18 08:00	11-Dec-18 18:00	60 30-May-19 08:00			
ACF1025	B4 - Bay 1 to 12 construction of retaining wall base slab	0	10.00	60 30-May-19	09-Aug-19 6		
Water Pumping Sta	tions (Portion B5)			09:00	18:00		
ACW1050	B5 - Further Cut Slope (Rock Breaking) and Erect Platform at Pumping Station (+194mPD)	180 29-Aug-17	10-Apr-18	490 14-Aug-17	08-Apr-19 6		
ACW1090	B5 - Back Fill for RWA13	08:00 90 26-Oct-17	18:00 12-Feb-18	08:00 A 158 13-Sep-18	18:00		
ACW1110	B5 - Cut Down Existing Anderson Road to RWA14 Footing Level (from +194mPD to +192n	08:00	18:00	08:00 A 367 04-Jan-18	18:00		
		08:00	18:00	08:00 A	18:00		
ACW1150	C2/D2 - Back Fill for RWA14	08:00	22-Oct-18 18:00	153 09-Oct-18 08:00 A	18:00		
ACW1160	C2/D2 - Divert Temperary Access Road to adjacent to RWA14	6 22-Oct-18 08:00	27-Oct-18 18:00	6 13-Apr-19 08:00	23-Apr-19 6 18:00		
Fresh Water Pump	ing Station (Portion B5)						
ACW2011	B5 - Site formation & mass concrete for FW pumping Station Base Slab	0		25 09-Apr-19 09:00	11-May-19 6 18:00		
ACW2012	B5 - Construction of FW pumping Station Base Slab	0		45 13-May-19 09:00	05-Jul-19 6 18:00		
Public Transportation	n Terminus (Portion B5)						
ACP1049A004	B5 - Excavation for Construction of Pile Caps (PC2a) and Tie Beams (TB3b) at GL.B-D/1-S	0		10 01-Feb-19 08:00 A			
ACP1049A005	(Stage 5) B5 - Construct Pile Caps (PC2a) and Tie Beams (TB3b) at GL.B-D/1-9 (Stage 5)	0		35 16-Feb-19	28-Mar-19 6		
ACP1080A001	B5 - Excavation for Construction of Footing of Noise Barrier Walls at GL.C-D/9 (Stage 6)	0		08:00 A 9 29-Mar-19			
ACP1080A002	B5 - Construct Footing of Noise Barrier Walls at GL.C-D/9 (Stage 6)	0		08:00 24 10-Apr-19			
ACP1080A003	B5 - Backfill Footing of Noise Barrier Walls at GL.B-D/9 & GL.C-D/9 (Stage 5 & 6)	0		08:00 12 13-May-19	18:00 25-May-19 6		
ACP1080A013	B5 - Erect steel colomn for cover structure	0		08:00 116 17-Jan-19	18:00		
ACP1000A013	B5 - Construction of Catchpit (SC1), Drainage Manholes and Drainage Pipes Laying		10-lun 10	09:00 A 90 12-Jun-19	18:00		
		90 28-Feb-19 08:00	18:00	08:00	18:00		
ACP1110	B5 - Construction of Sewerage Manholes and Sewerage Pipes Laying	90 28-Feb-19 08:00	18:00	90 12-Jun-19 08:00	18:00		
ACP1120	B5 - Water Main Pipes Laying and Valves Instalaltion	90 28-Feb-19 08:00	19-Jun-19 18:00	90 12-Jun-19 08:00	26-Sep-19 6 18:00		
Prima	-				3 Mon	Iling Programme	Revision Checked Approved
	I Work line Milestone			orks Program	me Rev.1 -	Mar 2019)	
	tone		16-Mar-19	J			

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19	· · · · · · · · · · · · · · · · · · ·	
•	♦ Milestone		·	
			1	




CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

		10 PE		
CHUN WO -	STEC - VA	STEAM TOIN	VENTURE	

vitv ID Internal Road Construction Single Cell Box Culvert BC1 incl. Transition Section CH141.820 to CH168.019 ACL10050A151 Excavation of Box Culvert BC1 Bay 1 to 12 104 10-Dec-18 17-Apr-19 0 08:00 A 18:00 ACL10050A154 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to 0 12 11-Feb-19 23-Feb-19 CHA132) 08.00 A 18.00 A ACL10050A155 Concrete Pouring for Base Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132) 1 01-Mar-19 01-Mar-19 0 08:00 A 18:00 A ACL10050A156 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to 14 05-Mar-19 20-Mar-19 0 CHA132) 08:00 A 18:00 . ACL10050A157 Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 12 (CHA144 to CHA132) 1 21-Mar-19 21-Mar-19 08:00 18:00 ACL10050A159 Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 11 (CHA132 to CHA120) 0 5 16-Feb-19 21-Feb-19 08:00 A 18:00 A ACL10050A160 Blinding Layer for Box Culvert BC1 Bay 11 (CHA132 to CHA120) 1 22-Feb-19 22-Feb-19 08:00 A 18:00 A ACL10050A161 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to 0 11 26-Feb-19 09-Mar-19 CHA120) 08:00 A 18:00 A ACL10050A162 Concrete Pouring for Base Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120) 11-Mar-19 11-Mar-19 08:00 A 18:00 A ACL10050A163 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 to 0 11 16-Mar-19 28-Mar-19 CHA120) 08:00 18:00 ACL10050A164 Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 11 (CHA132 to CHA120) 1 29-Mar-19 29-Mar-19 08:00 18:00 ACL10050A166 Laving Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 10 (CHA120 to CHA108) 4 01-Mar-19 05-Mar-19 08:00 A 18:00 A ACL10050A167 Blinding Layer for Box Culvert BC1 Bay 10 (CHA120 to CHA108) 1 07-Mar-19 07-Mar-19 08:00 A 18:00 A Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to ACL10050A168 9 25-Mar-19 03-Apr-19 0 CHA108) 08:00 18:00 ACL10050A169 Concrete Pouring for Base Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108) 04-Apr-19 04-Apr-19 08:00 18.00 ACL10050A170 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 10 (CHA120 to 11 06-Apr-19 18-Apr-19 CHA108) 08:00 18:00 23-Apr-19 ACL10050A171 Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108) 1 23-Apr-19 0 08:00 18:00 Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 9 (CHA108 to CHA96) ACL10050A173 4 04-May-19 08-May-19 0 08:00* 18:Ó0 ACL10050A174 Blinding Layer for Box Culvert BC1 Bay 9 (CHA108 to CHA96) 1 09-May-19 09-May-19 0 08:00 18.00 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 9 (CHA 108 to 9 10-May-19 20-May-19 ACL10050A175 CHA96) 08:00 18:00 ACL10050A176 Concrete Pouring for Base Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96) 1 21-May-19 21-May-19 0 08:00 18:00 ACL10050A177 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 9 (CHA108 to 11 22-May-19 03-Jun-19 0 CHA96) 08:00 18:00 ACL10050A178 Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96) 0 1 04-Jun-19 04-Jun-19 08.00 18.00 ACL10050A180 Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96 to CHA84) 4 09-May-19 13-May-19 08:00* 18:00 ACL10050A181 Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84) 1 14-Mav-19 14-May-19 08:00 18:00 ACL10050A182 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to 9 15-May-19 24-May-19 0 CHA84) 08:00 18:00 ACL10050A183 Concrete Pouring for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84) 0 1 25-May-19 25-May-19 08:00 18:00 ACL10050A184 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84) 11 27-May-19 08-Jun-19 08:00 18:00 ACL10050A185 Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84) 10-Jun-19 10-Jun-19 0 08:00 18:00 ACL10050A186 Excavation of Box Culvert BC1 Bay 7 (CHA84 to CHA72) 5 11-Jun-19 15-Jun-19 0 08:00 18:00 Twin Cell Box Culvert BC2 ACL10050A063 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58) 83 01-Dec-18 14-Mar-19 0 00:00 A 18:00 A

Primary Baseline Forecast Work	2 Month Polling Programma	Date	Rev
Actual Work	3 Month Rolling Programme		
 ♦ Baseline Milestone	ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
	16-Mar-19		
◆ Milestone			






俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration	Start	Finish	y y 2019 17	24	03	Marc 10	xh 2019	24	31	07	April 2019 14	21	28
ACL10050A064	Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 5 (CHB48 to CHB58)	0		1	15-Mar-19 08:00	15-Mar-19 18:00	(°	24	0			24					20_
ACL10050A070	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0		11	16-Mar-19 08:00		<u>′</u> 0										
ACL10050A071	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0		1	29-Mar-19 08:00		6					0					
ACL10050A077	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0		77	26-Nov-18 00:00 A		6										
ACL10050A078	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 7 (CHB72 to CHB84)	0		1	02-Mar-19 08:00 A		6	I									
ACL10050A104	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 11 (CHB120 to CHB128)	0		1	15-Mar-19 08:00*		<u></u>			0							
ACL10050A105	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0		11	16-Mar-19 08:00		6										
ACL10050A106	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0		1	29-Mar-19 08:00		<u></u>					0					
ACL10050A107	Excavation of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0		5	05-Jun-19 08:00*		6										
ACL10050A108	Laying Geotextile Filter and Rockfilling for BC2 Bay 12 (CHB128 to CHB144)	0		4	12-Jun-19 08:00*		6										
ACL10050A114	Excavation of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0		5	30-Mar-19 08:00*		6					I					
ACL10050A115	Laying Geotextile Filter and Rockfilling for BC2 Bay 13 (CHB144 to CHB156)	0		4	06-Apr-19 08:00*		′o										
ACL10050A116	Blinding Layer for Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0		1	11-Apr-19 08:00		6							0			
ACL10050A117	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0		9	12-Apr-19 08:00		6										
ACL10050A118	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 13 (CHB144 to CHB156)	0		1	26-Apr-19 08:00		6									0	
ACL10050A119	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0		11	22-May-19 08:00		6										
ACL10050A120	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0		1	04-Jun-19 08:00		6										
ACL10050A121	Excavation of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0		5	06-Apr-19		6										
ACL10050A122	Laying Geotextile Filter and Rockfilling for BC2 Bay 14 (CHB156 to CHB168)	0		4	08:00 12-Apr-19 08:00*		6										
ACL10050A123	Blinding Layer for Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0		1	17-Apr-19 08:00		6								0		
ACL10050A124	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0		9		20-May-19 18:00	6										
ACL10050A125	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 14 (CHB156 to CHB168)	0		1		21-May-19 18:00	6										
ACL10050A128	Excavation of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0		5		17-Apr-19 18:00	6										
ACL10050A129	Laying Geotextile Filter and Rockfilling for BC2 Bay 15 (CHB168 to CHB180)	0		4		25-Apr-19 18:00	6										
ACL10050A130	Blinding Layer for Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0		1		26-Apr-19 18:00	6									0	
ACL10050A131	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0		9		08-May-19 18:00	6									E	
ACL10050A132	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 15 (CHB168 to CHB180)	0		1		09-May-19 18:00	<u></u>										
ACL10050A135	Excavation of Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0		5		27-May-19 18:00	6										
ACL10050A136	Laying Geotextile Filter and Rockfilling for BC2 Bay 16 (CHB180 to CHB192)	0		4		31-May-19 18:00	6										
ACL10050A137	Blinding Layer for Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0		1		01-Jun-19 18:00	6										
ACL10050A142	Excavation of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0		5		01-Jun-19 18:00	6										
ACL10050A143	Laying Geotextile Filter and Rockfilling for BC2 Bay 17 (CHB192 to CHB201.096)	0		4	03-Jun-19	06-Jun-19	6										
ACL10050A144	Blinding Layer for Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0		1	08:00* 08-Jun-19		<u>′</u> 0										
ACL10050A145	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 17 (CHB192 to	0		9	08:00 10-Jun-19		(o										
	CHB201.096)				08:00	18:00											

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	RE
	Actual Work	3 Month Rolling Programme		1
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	♦ Baseline Milestone	16-Mar-19		
•	♦ Milestone			L



Data



	 		1	INVE	STIGA ⁻ 3 - MC	DEVELOPMENT OF ANDERSON ROAD QUA ION, DESIGN AND CONSTRUCTION NTH ROLLING PROGRAMME				ff Data Date: 15-Mar-19
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	y 2019 March 2019 17 24 03 10 17 24	April 2019 31 07 14	21 28 05	May 2019 5 12 19	June 2019 26 02 09 16
	A1 - Backfilling to Bottom Level of Retaining Wall RWA9 (BC2 Bay #1 to 6)	0		24 30-Mar-19 08:00*	02-May-19 18:00					
At-grade Internal Ro	ad L1									
Road L1 and L5 (Po	prtion A1)									
Road L1 (Portion	A)									
ACL10110	A1 - Install Road Drainage, Water Mains, Ducts and Utilities along Road L1 from System B to West Portal	0 80 04-Apr-18 08:00	11-Jul-18 18:00	200 16-Aug-18 08:00 A	17-Apr-19 18:00					
ACL10115	A1 - Backfilling Road L1 from System B to West Portal for Temporary Haul Road	30 12-Jul-18 08:00	15-Aug-18 18:00	30 18-Apr-19 08:00	27-May-19 18:00					
ACL10121A020	A1 - Drain pipe laying S215 to TM20b at Road L1	0	10.00	37 02-Feb-19 09:00 A						
ACL10121A030	A1 - Construct Manhole TM20b At road L1	0		9 21-Mar-19	30-Mar-19					
ACL10121A040	A1 - Excavate sewer pipe from B120 to B115 Junction L3/L1 to L5/L1	0		09:00 36 08-Feb-19						
ACL10121A050	A1 - Constuct sewer pipe 375 dia from B120 to B115 junction L3/L1 to L5/L1	0		09:00 A 30 25-Feb-19	18:00 30-Mar-19					
	A1 - Watermain from junction L3/L1 to L5 /L1	0		09:00 A 28 01-Apr-19	18:00 08-May-19					
	A1 - Backfill trench R192 to S313	0		09:00 68 15-Dec-18	18:00					
	A1 - Excavatet sewer pipe 450 dia from B122 to B120 junction L5/L1 to PC system B	0		09:00 A 15 08-Mar-19	18:00 A					
		0		09:00 A	18:00					
	A1 - Construct sewer pipe 450 dia from B122 to B120 junction L5/L1 to PC system B	U		10 26-Mar-19 09:00	06-Apr-19 18:00					
Road L5 (Portior										
ACL10120A43	A1 - Backfill sewer pipe from B120a to B120, to P22 & P17A1	0		69 26-Dec-18 09:00 A	21-Mar-19 18:00					
ACL10120A73	A1 - Backfill grey water pipe from G120a to P22a	0		68 28-Dec-18 09:00 A	21-Mar-19 18:00					
ACL10120A83	A1 - Lay watermain at road L5	0		85 10-Dec-18 09:00 A	25-Mar-19 18:00					
Road L1 (Portion B	2)			00.0071	10.00					
ACL10039A003	Rock Slope Trimming at SLope A15b at +202mPD CH102.778 to CH141.925	0		263 05-May-18						
ACL10039A004	Rock Slope Trimming at SLope A15b at +202mPD CH32 to CH47	0		08:00 A 151 02-Oct-18			-			
At-grade Internal Ro	ad L2 (Portion B2/B11/B12)			08:00 A	18:00					
ACL20030	B2/B11/B12 - Rock Breaking in Portion B11	300 28-Aug-18	30-Aug-19	300 18-May-19	21-May-20					
At-grade Internal Ro		08:00	18:00	08:00*	18:00					
ACL41240	C1a - Road Improvement at Junction between Road L4 and On Sau Road	90 03-Jan-18	25 Apr 18	90 15-Mar-19	05 Jul 10					
		08:00	18:00	08:00*	18:00					
ACL41250	C1a - Erect Scaffold for RockSlope Inspection along Road L4	180 13-Oct-17 08:00	18:00	119 01-Nov-18 00:00 A	18:00					
ACL41260	C1a - RockSlope Inspection along Road L4	200 13-Jan-18 08:00	15-Sep-18 18:00	30 15-Mar-19 08:00	23-Apr-19 18:00					
ACL41270	C1a - Submit Details of RockSlope Inspection to AECOM for Road L4	120 20-Jul-18 08:00	10-Dec-18 18:00	30 15-Mar-19 08:00	23-Apr-19 18:00					
ACL41280	C1a - Contractor's Consultant Review and Design for Road L4	120 06-Aug-18 08:00	28-Dec-18 18:00	30 01-Apr-19 08:00	10-May-19 18:00					
ACL41290	C1a - Remedial Works of Rock Slope for Road L4	200 10-Sep-18 08:00		30 11-May-19 08:00						
Noise Barrier										
ACL401354	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		2 10-Apr-19						
ACL401355	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		08:00 3 12-Apr-19						
ACL401356	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		08:00 1 16-Apr-19			0			
				08:00	18:00					
 Primar Actual Baselir Milesto 	Work ne Milestone		ARQ - V 16-Mar-	Norks Program		th Rolling Programme 3MRP (15 Mar 2019)	Date	Revision		Checked Approved

	Primary Baseline Forecast Work	2 Month Dolling Drogramme	Date	I Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			



	使和-上隧-浩隆聯營 CHUN Wo - STEC - VASTEAM JOINT VENTURE	CONTRA		STIGATION,	DESIGN AND CC		QUARRY SITE		Page 16 of 24 Cut-Off Data Da	ate: 15-N
)	Activity Name	BL1 BL1 Start BL1	Finish Duration Start	Finish y y 2019	17 24 02	March 2019 10 17 24	April 2019 31 07 14	21 28 05	May 2019 12 19 26 (June 2019 02 0
ACL401363	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0	2 17-Apr-19 08:00	18-Apr-19 6 18:00				21 20 00	12 13 20	02 0,
CL401364	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0	3 23-Apr-19	25-Apr-19 6						
CL401365	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #2 (1st Stage)	0	08:00 1 26-Apr-19	18:00 26-Apr-19 6						
ACL401372	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0	08:00 2 06-Apr-19	18:00 08-Apr-19 6						
ACL401373	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0	08:00 3 09-Apr-19	18:00 11-Apr-19 6						
ACL401374	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #3 (1st Stage)	0	08:00 1 12-Apr-19	18:00 12-Apr-19 6			0			
ACL401381	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0	08:00 2 22-Mar-19	18:00 23-Mar-19 6						
ACL401382	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0	3 25-Mar-19	18:00						
		0	08:00	18:00						
ACL401383	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #4 (1st Stage)	0	08:00	28-Mar-19 6 18:00			_			
ACL401390	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0	2 29-Mar-19 08:00	30-Mar-19 6 18:00						
ACL401391	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0	3 01-Apr-19 08:00	03-Apr-19 6 18:00						
ACL401392	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #5 (1st Stage)	0	1 04-Apr-19 08:00	04-Apr-19 6 18:00			٥			
ACL401399	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	2 15-Mar-19 08:00	16-Mar-19 6 18:00						
ACL401400	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	3 18-Mar-19 08:00	20-Mar-19 6 18:00						
ACL401401	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	1 21-Mar-19 08:00			0				
ACL401408	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0		27-Mar-19 6						
ACL401409	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0	3 28-Mar-19							
ACL401410	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #7 (1st Stage)	0		18:00 01-Apr-19 6			0			
ACL401417	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	08:00 2 02-Apr-19							
ACL401418	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	08:00 3 04-Apr-19							
ACL401419	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	08:00 1 09-Apr-19	18:00 09-Apr-19 6			D			
ACL401420	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #8 (2nd Stage)	0	08:00* 2 10-Jun-19	18:00						
ACL401421	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise B		2 10 0011 10 08:00 2 12-Jun-19	18:00						ſ
	Bay #8 (2nd Stage)		08:00	18:00						
ACL401422	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #8 (2nd Stage)	0	1 14-Jun-19 08:00	14-Jun-19 6 18:00						
ACL401429	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #9 (2nd Stage)	0	2 14-Jun-19 08:00	15-Jun-19 6 18:00						
ACL401438	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #10 (2nd Stage)	0	2 06-Jun-19 08:00	08-Jun-19 6 18:00						
ACL401439	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Bay #10 (2nd Stage)	arrier - 0	2 10-Jun-19 08:00	11-Jun-19 6 18:00						
ACL401440	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #10 (2nd Stage)	0	1 12-Jun-19 08:00	12-Jun-19 6 18:00						0
ACL401447	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #11 (2nd Stage)	0	2 12-Jun-19 08:00							(
ACL401448	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Bay #11 (2nd Stage)	arrier - 0	2 14-Jun-19 08:00							
ACL401456	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #12 (2nd Stage)	0	2 30-May-19	31-May-19 6						
ACL401457	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba	arrier - 0	08:00 2 01-Jun-19						-	
ACL401458	Bay #12 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #12 (2nd Stage)	0		18:00 04-Jun-19 6					0	1
ACL401465	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #13 (2nd Stage)	0	08:00 2 04-Jun-19							
			08:00	18:00						
💻 Prima	ary Baseline Forecast Work			2 Manth F	Olling Program		Date	Revision	Checked	Appro
	al Work	Δ	RQ - Works Programr		Olling Progra					
🔶 Basel	line Milestone		6-Mar-19							

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
>	♦ Baseline Milestone	16-Mar-19		
•	♦ Milestone		1	



俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

		CHUN WO - STEC - VASTEAM JOINT VENTURE										
Activity II)	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start	Finish	y 2019 17	24 03	 h 2019 17	24	31 07	April 2019 14	21 28
· · · ·	ACL401466	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #13 (2nd Stage)	0	2 06-Jun-19 08:00	08-Jun-19 18:00	,						
	ACL401467	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #13 (2nd Stage)	0	1 10-Jun-19 08:00	10-Jun-19 8 18:00							
-	ACL401474	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #14 (2nd Stage)	0	2 28-May-19 08:00		•						
	ACL401475	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #14 (2nd Stage)	0	2 30-May-19 08:00)						
	ACL401476	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #14 (2nd Stage)	0	1 01-Jun-19 08:00		•						
	ACL401483	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #15 (2nd Stage)	0	2 01-Jun-19 08:00		•						
	ACL401484	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #15 (2nd Stage)	0	2 04-Jun-19 08:00		•						
	ACL401485	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #15 (2nd Stage)	0	1 06-Jun-19 08:00		•						
	ACL401492	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0	2 28-Mar-19 08:00		•						
	ACL401493	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0	2 30-Mar-19 08:00		•						
	ACL401494	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0	1 02-Apr-19 08:00						0		
	ACL401501	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0	2 02-Apr-19 08:00)						
, II.,	ACL401502	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0	2 04-Apr-19 08:00)						
	ACL401503	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0	1 08-Apr-19 08:00						D		
	ACL401510	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0	2 26-Mar-19 08:00								
	ACL401511	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0	2 28-Mar-19 08:00								
	ACL401512	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0	1 30-Mar-19 08:00					0			
	ACL401519	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage)	0	2 30-Mar-19 08:00								
	ACL401520	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage)	0	2 02-Apr-19 08:00		•						
	ACL401521	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #19 (2nd Stage)	0	1 04-Apr-19 08:00		•				0		
	ACL401528	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0	2 22-May-19 08:00		•						
	ACL401529	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0	2 24-May-19 08:00		•						
	ACL401530	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0	1 27-May-19 08:00		•						
	ACL401537	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage)	0		25-Mar-19 8 18:00	•						
	ACL401538	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage)	0	2 26-Mar-19 08:00		•						
	ACL401539	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #21 (2nd Stage)	0		28-Mar-19 8 18:00	•			0			
	ACL401546	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0	2 17-May-19 08:00		•						
	ACL401547	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0	2 20-May-19 08:00		•						
- I	ACL401548	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0		22-May-19 8 18:00	•						
	ACL401555	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage)	0	2 21-Mar-19 08:00		•						
I	ACL401556	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage)	0	2 23-Mar-19 08:00		•						
I	ACL401557	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #23 (2nd Stage)	0	1 26-Mar-19 08:00		•			0			
- I	ACL401564	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	2 27-Apr-19 08:00								
- I	ACL401565	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0	2 30-Apr-19 08:00		•						
		שמא אביד (בווע טומאב)		00:00	10.00							

	Primary Baseline Forecast Work	2 Month Dolling Brogramma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			

Page 17 of Cu	i 24 It-Off Da	ta Dat	e: 15-N	lar-19
May 2019 05 12 19	26	02	June 2019 (9 09 16
	•			
		0		
			0	
E				
-				
0				
vision	Check	ked	Аррі	roved



俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

Diff Output Num	
Actional Concent Compare Compare Concent Park Strategy (Concent Park Strategy (Concen Park Strategy (Concent Park Strategy (Concent Park	June 2019 26 02 09
2:5 Box Proceedings (2):10000 (2):10000 (2):10000 (2):1000 (2):10000 (2):1000 (2)	20 02 03
ALCOD 0 Charakterine Watchening & Wat	
No.02 12 Stores Funge	
AD-Bab Associate SKOWNT Robit Ad-Jacobian by RS (Nather) 2 3 Sec. 1 AD-Bab Associate SKOWNT Robit Ad-Jacobian by RS (Nather) 2 3 Sec. 1 3 Sec. 1 AD-Bab Associate SKOWNT Robit Ad-Jacobian by RS (Nather) 2 3 Sec. 1	
AC-0000 Constructional (Constructional Constructional Constructin Constructional Constructin Constructional Co	
24.0195 0:0.0een/gen/gen/gel/2010ff 2010 ff 0 0 0 0.00000 0.00000 0.00000 0.	
Ab.0680 ObFiles Theorem 10: 200m 11 Your 1 Yo	
Automatical Solutional Solutional Solutional Solutional Automatical Columbational Solutional Solutional Solutional Automatical Co	
NA48060 Char Concert Parage Schement Parage O 1 100 May 0 20 May 0 NA48060 Char Scheme Parage National Formatic Schement May 20 May 0 O 2 10 May 0 20 May 0 NA48060 Char Scheme Parage National Formatic Schement May 20 May 0 O 2 10 May 0 20 May 0 NA48060 Char Scheme Parage National Formatic Schement May 20 May 0 O 2 7.24000 7.24000 NA48060 Char Scheme Parage National Formatic Schement May 20 May 0 O 1 7.24000 7.24000 NA48060 Char Scheme Parage National Formatic Schement May 20 May 0000000000000000000000000000000000	
10.4. Bubble of Loss - Bubble of Logings 1 and and cance laters 10, 60 (1) Cost Later 117 (1) Co	
Ad 44880 Cite-Induction of Tangency Fation and Charles Barter- Bay 201 (2018) Cite Cite Ad 4498 Ad 4498 Cite-Induction of Tangency Fation and Charles Barter- Bay 201 (2018) Cite Cite Ad 4498 Cite-Induction of Tangency Fation and Charles Barter- Bay 201 (2018) Cite Cite Ad 4498 Cite-Induction of Tangency Fation and Charles Barter- Bay 201 (2018) Cite Cit	
AC440064 0:6 Concent Parange Name Reveals (V action of Waid Place Bare- Bay (V) action (V) act	
Kultitisti Class Placement for 2400ment ff Wait Aloone Enter: Ray 420 (cd Stepp) 0 2 27,47,91 90,170 Kultitisti Class - Instance of Screenes for 2400ment ff Wait Aloone Enter: Ray 420 (cd Stepp) 0 1 82,87,91 80,87,91 Kultitisti Class-Contenses for 2400ment ff Wait Aloone Enter: Ray 420 (cd Stepp) 0 1 92,87,91 80,87,91 Kultitisti Class-Contenses for 2400ment ff Wait Aloone Enter: Ray 420 (cd Stepp) 0 1 92,87,91 80,87,91 80,87,91 Kultitisti Class-Contenses for 2400ment ff Wait Aloone Enter: Ray 420 (cd Stepp) 0 1 2 RMAy 9 80,87,91 <td></td>	
AC.401364 Chi-Instaltuting of Formuskis for 3200mm HT Wai of Noise Barter - Bay 252 (3/d Steps) 0 1 100.00 * 1	
AC.40192/ Class - concrete Paring tor 2400mm HT Wail of Noise Earter - Boy 280 (bit Stage) 0 0 1 C.40192 Class - concrete Paring tor 2400mm HT Wail of Noise Earter - Boy 280 (bit Stage) 0 0 2 1 C.40193 Class - concrete Paring tor 2400mm HT Wail of Noise Earter - Boy 280 (bit Stage) 0 0 2 1 Dia Noise Paring tor 2400mm HT Wail of Noise Earter - Boy 280 (bit Stage) 0 0 0 1 Dia Noise Paring tor 2400mm HT Wail of Noise Earter - Boy 280 (bit Stage) 0 <td< td=""><td></td></td<>	
Bity 27 (not Stope) Cold Cold Stope) Cold Cold Stope) Cold Cold Stope) ACL/0153 C1a - Concenting Product og Stofferm if TV Wall of Nose Barter - Bay 272 (not Stope) C C Cold Stope) Cold Stope) ACL/0155 C1a - Beart Resement for 200mm if TV Wall of Nose Barter - Bay 272 (not Stope) C C Cold Stope) Cold Stope) C C Cold Stope) Cold Stope) C Cold Stope)	
Cube Control Contend Contreconte Control Control Control Control Contro	
ACL401934 C1a - Rebar Pacement for 2a00mm HT Wail of Noise Barrier - Bay #27 (2d Stage) 0	
ACL401596 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrer - Bay #27 (3rd Stage) 0 1 0 <th0< th=""> 0 <th0< td=""><td></td></th0<></th0<>	
ACL4016100 C1a - Rebar Placement for 3000mm HT Wall of Noise Barrier - Bay #28 (2nd Stage) 0 2 12 April 19 (April 1	
ACL401610 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage) 0 2 15.Apr.10 16.Apr.10 17.Apr.10 17.	
Bay #28 (2nd Stage) C 0	
ACL401602 C1a - Concreting Pousing for 3600mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) 0 0 1 17.4pr. 19 1 ACL401603 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) 0 0 2 06.400.91 07.4bg. 19 1 ACL401604 C1a - Instalation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) 0 0 1 06.400.91 08.400.91 0 <td< td=""><td></td></td<>	
Image: Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) Image: Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) Image: Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) Image: Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) Image: Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) Image: Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) Image: Concrete Pouring for 3600mm HT Wall	
Image: Construction Constr	
ACL401610 C1a - Installation of Fermyoary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage) 0 18 11.Feb-19 02.4Ma-19 0 ACL401611 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage) 0 0 18 0.6Ma-19 06.Ma-19 0 6.Ma-19 6.Ma-	
Bay #29 (2nd Stage) Class Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (2nd Stage) 0 1 06-Mar-19 08:00 A 18:00 A ACL401611 C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #29 (3nd Stage) 0 1 06-Mar-19 08:00 A 18:00 A ACL401612 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3nd Stage) 0 2 11/08:00 18:00 A 18:00 A ACL401613 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3nd Stage) 0 2 1 14:May-19 08:00 1 ACL401614 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3nd Stage) 0 2 0 1 14:May-19 08:00 1 ACL401614 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3nd Stage) 0 1 15:May-19 08:00 1 14:May-19 08:00 1 ACL401618 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) 0 2 06:Apr-19 08:Apr-19 6	
ACL401612 C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 2 11-May-19 13-May-19 18:00 A ACL401613 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 2 11-May-19 13-May-19 10 ACL401613 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 2 1 1-May-19 18:00 A ACL401614 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 1 15-May-19 15-May-19 10 ACL401618 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) 0 2 06-Apr-19 08-Apr-19 6	
ACL401613 C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 1 14-May-19 08:00 14-May-19 18:00 1 ACL401614 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 1 15-May-19 08:00 1 15-May-19 18:00 1 ACL401618 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) 0 2 06-Apr-19 08-Apr-19 6	
ACL401614 C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage) 0 1 15-May-19 08:00 15-May-19 18:00 1 ACL401618 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) 0 2 06-Apr-19 08-Apr-19 6 0	
ACL401618 C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) 0 2 06-Apr-19 08-Apr-19 6	
ACL401619 C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage) 09-Apr-19 08:00 18:00	
	Checked Approved
3 Month Rolling Programme	Checked Approved
Actual Work ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019) ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)	
 A Baseline Milestone Milestone Milestone 	

	💳 Primary Baseline 🛛 🗖 Forecast Work	2 Month Polling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	♦ Baseline Milestone	16-Mar-19		
•	♦ Milestone			

Page 18 of 24
Cut-Off Data Date: 15-Mar-19



俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO – STEC – VASTEAM JOINT VENTURE							
Activity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish	Duration	Start	Finish	y 2019 March 2019 April 2019 17 24 03 10 17 24 31 07 14 21 28
ACL401620	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0			1	11-Apr-19 08:00	11-Apr-19 18:00	
ACL401621	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0			2		10-May-19 18:00	9 6
ACL401622	C1a - Installation of Formworkst for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0			1		11-May-19 18:00	9 6
ACL401623	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0			1		13-May-19 18:00	9 6
ACL401627	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0			26	15-Jan-19	16-Feb-19	
ACL401628	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0			13	08:00 A 18-Feb-19 08:00 A	18:00 A 04-Mar-19 18:00 A	9 6
ACL401629	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #31 (2nd Stage)	0			1		06-Mar-19 18:00 A	9 6
ACL401630	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0			2		14-May-19 18:00	
ACL401631	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0			1		15-May-19 18:00	9 6
ACL401632	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0			1		16-May-19 18:00	9 6
ACL401636	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0			2		06-May-19 18:00	9 6
ACL401637	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0			2		08-May-19 18:00	9 6
ACL401638	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0			1		09-May-19 18:00	9 6
ACL401639	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0			2		11-May-19 18:00	9 6
ACL401640	C1a - Installation of Steel Formworks for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0			1		13-May-19 18:00	9 6
ACL401641	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0			1		14-May-19 18:00	9 6
Twin 1950 Dia. Do	wnpipe and Cascade							
ACL40060	C1a - Construction of new 2x1950mm Dia Drainage Pipe (IL +165.6mPD)	17	20-Jan-18 08:00	08-Feb-18 18:00	30	09-Apr-19 08:00	17-May-19 18:00	9 6
ACL40070	C1a - Construction of new Manhole Q2 (IL +165.8mPD) base portion	15	08-Feb-18 08:00	28-Feb-18 18:00	55		08-Apr-19 18:00	9 6
Retaining Wall RW	IA12					1		
ACL40020A003	C1a - Construct RWA12 - Bay #20 & #18 Base Slab and Wall upto +161mPD	0			96	06-Nov-18 00:00 A	04-Mar-19 18:00 A	
ACL40020A004	C1a - Back Fill RWA12 - Bay #20 to Bay #17 up +161mPD	0			20		25-Apr-19 18:00	
ACL40020A005	C1a - Construct RWA12 - Bay #19 & 17 Base Slab and Wall upward +161mPD	0			22		28-Mar-19 18:00	9 6
ACL40020A006	C1a - Construct RWA12 - Bay #20 & Bay#18 Wall upto +165mPD	0			20		20-May-19 18:00	9 6
ACL40020A007	C1a - Construct RWA12 - Bay #19 & 17 Wall upward +165mPD	0			20		13-Jun-19 18:00	9 6
ACL40020A009	C1a - Back Fill RWA12 - Bay #20 to Bay #17 up +165mPD	0			25	14-Jun-19 09:00		
ACL40040A002	C1a - Construction of RWA12 - Bay #22 Wall upward +175mPD as 2nd Portion	0			20		11-Jun-19 18:00	9 6
ACL40120A001	C1a - Construct RWA12 - Bay #21 Base Slab and Wall upward +165mPD as 1st Portion	0			20		13-Jun-19 18:00	9 6
ACL40120A002	C1a - Back Fill RWA12 - Bay #21 and 22 upward +163mPD (15 layers @ 4 layers/day)	0			25	14-Jun-19 08:00		9 6
Retaining Wall RW	A18							
ACL40200	C1a - Construction of Base Slab of RWA18 - Bay #2	12	02-Dec-17 08:00	15-Dec-17 18:00	19	04-Feb-19 08:00 A	28-Feb-19 18:00 A	
ACL40210	C1a - Construction of Wall of RWA18 - Bay #2	12	14-Feb-18 08:00	02-Mar-18 18:00	12	27-Feb-19 13:00 A	13-Mar-19 12:00 A	
ACL40240	C1a - Construction of Base Slab of RWA18 - Bay #4	12	02-Dec-17 08:00	15-Dec-17 18:00	19	04-Feb-19 08:00 A	28-Feb-19 18:00 A	
ACL40250	C1a - Construction of Wall of RWA18 - Bay #4	12	24-Feb-18 08:00	09-Mar-18 18:00	12	28-Feb-19 08:00 A	13-Mar-19 18:00 A	

	Primary Baseline Forecast Work	2 Month Dolling Programma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			


	Page '	19 of Cu	24 t-Off Da	ata Dat	e: 15-M	ar-19
	May 2019	10			June 2019	0 40
		19	26	02	June 2019 0	9 16
Revision			Chec	ked	Appro	oved



俊和-上隧-浩隆聯營

	CHUN WO - STEC - VASTEAM JOINT VENTURE		0 - N						
y ID	Activity Name	BL1 BL1 Start BL1 Finish Duration	Duration Start Finish	y y 2019 17 24	M 03 10	Narch 2019 17 24	31 07	April 2019 14	21
ACL40275	C1a - Back Filling Retaining Wall RWA18 (5 bays)	45 10-Mar-18 07-May-18	45 24-May-19 17-Jul-1	9 6					21
ACL40285	C1a - Excavation for Bay 6 & 7	08:00 18:00	08:00 18:00 42 11-Feb-19 30-Mar-*	19 6		• ————	_		
ACL40295	C1a - Construction for Bay 6 & 7 base slab	0	14:00 A 18:00 24 01-Apr-19 03-May-*						
		0	09:00 18:00						
ACL40305	C1a - Construction for Bay 6 & 7 wall		17 04-May-19 23-May- 09:00 18:00						
/SD Access Road ((Portion B5)								
ACL60010	B5 - Site Clearance and Tree Felling	46 19-Dec-17 13-Feb-18 08:00 18:00	46 27-Mar-19 24-May- 08:00 18:00						
ACL60020	B5 - Drainage,Sewerage,Water mains and Underground Utilities laying (approx 600m) along WSD Access Road		120 25-May-19 17-Oct-1 08:00 18:00	19 6					
ortion A3	WOD ALLESS KURU	00.00 10.00	00.00 10.00						
Site Formation									
ACA30050	A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3	35 22-Jan-19 06-Mar-19 08:00 18:00	89 04-Dec-18 23-Mar- 00:00 A 18:00						
Portion B1									
Site Formation									
ACB100037A001	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C978	0	6 15-Mar-19 21-Mar-1						
ACB100037A002	B1 - Installation of Wire Mesh for Slope 11NE-D/C978	0	08:00* 18:00 54 22-Mar-19 29-May-7						
		3 in 0	08:00 18:00						
ACB10090A004	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope A16 and 11NE-D/C998 Portion A4		449 27-Sep-17 04-Apr-1 18:00 A 18:00						
ACB10100	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C947 (2000 sqm)	12 28-Jan-19 13-Feb-19 08:00 18:00	12 15-Mar-19 28-Mar- 08:00* 18:00						
ACB10110	B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d	11 14-Feb-19 26-Feb-19 08:00 18:00	11 29-Mar-19 11-Apr-1 08:00 18:00						
ACB10120	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d	d 20 27-Feb-19 21-Mar-19	20 12-Apr-19 09-May-	19 6			C		
ACB10130	(Provisional Work) B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm		08:00 18:00 6 10-May-19 16-May-*	19 6					
ACB10140	(Provisional Work) B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sq	08:00 18:00 (m) 6 29-Mar-19 04-Apr-19	08:00 18:00 6 17-May-19 23-May-1						
	(Provisional Work)	08:00 18:00	08:00 18:00						
ACB10150	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sq	am) 48 11-May-19 08-Jul-19 08:00 18:00	48 24-May-19 20-Jul-1 08:00 18:00						
ACB10160	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm)	7 27-Jun-18 05-Jul-18 08:00 18:00	7 02-Apr-19 10-Apr-1 08:00* 18:00						
ACB10170	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)	12 06-Jul-18 19-Jul-18 08:00 18:00	12 11-Apr-19 27-Apr-1 08:00 18:00						
ACB10180	B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm) - 150sqm/d	11 20-Jul-18 01-Aug-18	11 29-Apr-19 11-May-	19 6					
ACB10190	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) - 80sqm/d	08:00 18:00 1 20 02-Aug-18 24-Aug-18	08:00 18:00 20 13-May-19 04-Jun-1						
ACB10200	(Provisional Work) B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C949 (1600 sqm	08:00 18:00	08:00 18:00 6 05-Jun-19 12-Jun-1						
	(Provisional Work)	08:00 18:00	08:00 18:00						
ACB10210	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C949 (1600 sr (Provisional Work)	aqm) 6 01-Sep-18 07-Sep-18 08:00 18:00	6 13-Jun-19 19-Jun-1 08:00 18:00						
ACB10240	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C 981 (500 sqm)	12 23-May-18 05-Jun-18 08:00 18:00	18 14-Feb-19 06-Mar- 08:00 A 18:00 A						
ACB10250	B1 - Erection of Scaffold for Slope 11NE-D/C981 (500 sqm) - 150sqm/d	4 06-Jun-18 09-Jun-18 08:00 18:00	9 07-Mar-19 16-Mar- 08:00 A 18:00	19 6		•			
ACB10260	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) - 80sqm/d	7 11-Jun-18 19-Jun-18	7 18-Mar-19 25-Mar-1	19 6					
ACB10270	(Provisional Work) B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm)	08:00 18:00) 6 20-Jun-18 26-Jun-18	08:00 18:00 6 26-Mar-19 01-Apr-1			_			
	(Provisional Work)	08:00 18:00	08:00 18:00						
ACB10280	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C981 (500 sqm (Provisional Work)	n) 6 27-Jun-18 04-Jul-18 08:00 18:00	6 02-Apr-19 09-Apr-1 08:00 18:00						
	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C981 (500 sqr		48 10-Apr-19 10-Jun-1						
ACB10290	(Provisional Work)	08:00 18:00	08:00 18:00						

	Primary Baseline Forecast Work	3 Month Rolling Programme	Date	Re
	Actual Work			
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	Baseline Milestone	16-Mar-19		
•	♦ Milestone			





		CON		IVESTIGA	DEVELOPMENT OF ANDER TION, DESIGN AND CONSTI ONTH ROLLING PROGRAM	RUCTION	ARRY SITE		Page 21 of 24 Cut-Off Data Da	ate: 15-Mar-19
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration	Start Finish	y 2019 Mar 17 24 03 10	ch 2019	April 2019 31 07 14	May 21 28 05 12	y 2019 2 19 26 1	June 2019 02 09 16
ACB10420	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1004 (27 (Provisional Work)	00 sqm) 48 01-Mar-18 08:00		Dec-18 25-Mar-19 3:00 A 18:00	6					
ACB10430	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm)	7 01-Sep-18 08:00		Mar-19 22-Mar-19 8:00* 18:00	6					
ACB10440	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm)	12 10-Sep-18 08:00	22-Sep-18 12 23	Mar-19 06-Apr-19 08:00 18:00	6					
ACB10450	B1 - Erection of Scaffold for Slope 11NE-D/C976 (800 sqm) - 150sqm/d		02-Oct-18 6 08	Apr-19 13-Apr-19 08:00 18:00	<u>́о</u>					
ACB10460	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C976 (800 sqm) - 80sqr (Provisional Work)		13-Oct-18 10 15	Apr-19 29-Apr-19 08:00 18:00	<u>ю́</u>					
ACB10470	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C976 (800 s (Provisional Work)		22-Oct-18 6 30	Apr-19 07-May-19	6					
ACB10480	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C976 (800	sqm) 6 23-Oct-18	29-Oct-18 6 08	May-19 14-May-19	6					
ACB10500	(Provisional Work) B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sqm)		17-Dec-18 7 15	08:00 18:00 Mar-19 22-Mar-19	<u>б</u>					
ACB10510	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C977 (400 sqm)		10-Jan-19 12 30	8:00* 18:00 Mar-19 13-Apr-19	6	-				
ACB10520	B1 - Erection of Scaffold for Slope 11NE-D/C977 (400 sqm) - 150sqm/d	08:00 3 11-Jan-19		08:00 18:00 -Apr-19 17-Apr-19	<u> </u>					
ACB10530	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C977 (400 sqm) - 80sqr	08:00 n/d 5 15-Jan-19		08:00 18:00 -Apr-19 26-Apr-19	6					
ACB10540	(Provisional Work) B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C977 (400 s	08:00	18:00	08:00 18:00 Apr-19 04-May-19	6					
ACB10550	(Provisional Work) B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C977 (40)	08:00	18:00	08:00 18:00 May-19 11-May-19						
ACB10590	(Provisional Work) B1 - Erection of Scaffold for Slope 11NE-D/C986 (800 sqm) - 150sqm/d	08:00 6 14-Nov-18	18:00	08:00 18:00 Mar-19 21-Mar-19						
		08:00	18:00	08:00 18:00						
ACB10600	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) - 80sqr (Provisional Work)	08:00	18:00	Mar-19 02-Apr-19 08:00 18:00						
ACB10610	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C986 (800 s (Provisional Work)	08:00	18:00	Apr-19 10-Apr-19 08:00 18:00	ò					
ACB10620	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C986 (80) (Provisional Work)	08:00	18:00	Apr-19 17-Apr-19 08:00 18:00	б -					
ACB10630	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C986 (800 (Provisional Work)	sqm) 48 10-Jan-19 08:00		Apr-19 18-Jun-19)8:00 18:00	б		•			
ACB10730	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 s (Provisional Work)	qm) 6 27-Oct-17 08:00		Mar-19 21-Mar-19 08:00 18:00						
ACB10740	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 (Provisional Work)	sqm) 6 04-Nov-17 08:00		Mar-19 28-Mar-19 08:00 18:00	Ú.					
ACB10750	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600	sqm) 48 30-Dec-17 08:00		Mar-19 29-May-19 08:00 18:00	Ó.					
ACB10810	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C1003 (40 (Provisional Work)	0 sqm) 48 02-Nov-17 08:00		Apr-18 13-May-19 3:00 A 14:24	б [.]					
Portion B5										
Portion B5 North a	& East Side adjacent to Portion B2 and Pumping Station and Reservoirs									
Site Formation										
ACB50140	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)	12 01-Apr-19 08:00		Mar-19 28-Mar-19 8:00* 18:00	б Г					
ACB50150	B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d	2 16-Apr-19 08:00	17-Apr-19 2 29	Mar-19 30-Mar-19 18:00 18:00	6		_			
ACB50160	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sc (Provisional Work)		24-Apr-19 3 01	Apr-19 03-Apr-19 08:00 18:00	6	E	_			
ACB50170	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sq	m) 6 25-Apr-19	02-May-19 6 04	Apr-19 11-Apr-19	6					
ACB50180	(Provisional Work) B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 s		09-May-19 6 12	08:00 18:00 Apr-19 18-Apr-19	6					
ACB50190	(Provisional Work) B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisiona		06-Jul-19 48 23	08:00 18:00 Apr-19 19-Jun-19	6					
ACB50200	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)	08:00 12 25-Apr-19	09-May-19 12 04	08:00 18:00 Apr-19 18-Apr-19	6					
ACB50210	B5 - Erection of Scaffold for Slope 11NE-D/C982 (1600 sqm) - 150sqm/d	08:00 11 10-May-19	22-May-19 11 23	08:00 18:00 -Apr-19 06-May-19	6					
ACB50220	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C982 (1600 sqm) - 80sc	08:00 m/d 20 23-May-19	18:00 15-Jun-19 20 07	08:00 18:00 May-19 29-May-19						
	(Provisional Work)	08:00		08:00 18:00						
Prim:	ary Baseline Forecast Work			2 14-	nth Dalling Dragger		Date	Revision	Checked	Approved
	al Work		ARQ - Works Pro		nth Rolling Programme - 3MRP (15 Mar 2019)	,				
	line Milestone		16-Mar-19							
♦ Miles	stone									




俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	Chun Wo – STEC – Vasteam Joint Venture											
ctivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish y	y 2019 17 24	03	March 2019 10 17	24	31 07	April 2019 14	21
ACB50230	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C982 (1600 sqm) (Provisional Work)	6 17-Jun-19 08:00	22-Jun-19 18:00	6 30-May-19 08:00	05-Jun-19 6 18:00	11 21						21
ACB50240	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C982 (1600 sqm) (Provisional Work)	6 24-Jun-19 08:00	29-Jun-19 18:00	6 06-Jun-19 08:00	13-Jun-19 8 18:00							
ACB50260	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C983 (800 sqm)	12 17-Jun-19 08:00	29-Jun-19 18:00	12 30-May-19 08:00	13-Jun-19 6 18:00	-						
ACB50270	B5 - Erection of Scaffold for Slope 11NE-D/C983 (800 sqm) - 150sqm/d	6 02-Jul-19 08:00	08-Jul-19 18:00	6 14-Jun-19 08:00	20-Jun-19 2 18:00							
ACB50470A001	B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-D/C989	0		90 05-Dec-18 08:00 A	26-Mar-19 8							
ACB50590	B5 - Erection of Scaffold for Slope 11NE-B/C1013 (700 sqm) - 150sqm/d	10 05-Feb-20 08:00	15-Feb-20 18:00	10 15-Mar-19 08:00	26-Mar-19 8	-						
ACB50600	B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-B/C1013 (700 sqm) - 80sqm/d (Provisional Work)	18 17-Feb-20 08:00	07-Mar-20 18:00	18 27-Mar-19 08:00	17-Apr-19 8 18:00							
ACB50610	B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	6 09-Mar-20 08:00	14-Mar-20 18:00	6 18-Apr-19 08:00		1						
ACB50620	B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	6 16-Mar-20 08:00	21-Mar-20 18:00	6 29-Apr-19 08:00	06-May-19 8							I
Portion B8												
Site Formation												
ACB80040	B8 - Construct New U-Channel 375U (approx 66m) and Catchpit TC6d	26 19-Dec-17 08:00	20-Jan-18 18:00	148 29-Aug-18 08:00 A	28-Feb-19 6 11:36 A							
ACB80050	B8 - Construct New U-Channel 450U (approx 73m) and Catchpit TC6a	30 22-Jan-18 08:00		54 01-Jan-19 08:00 A								
ACB80060	B8 - Construct New U-Channel 525U (approx 80m) and Catchpit TC6c	36 01-Mar-18 08:00		71 04-Jan-19 08:00 A								
ACB80070	B8 - Construct New U-Channel 450U (approx 100m) and Catchpit TC6	40 17-Apr-18 08:00	04-Jun-18 18:00	42 01-Mar-19 08:00 A		1						
ACB80080	B8 - Construct New U-Channel 525U (approx 77m) and Catchpit TC6b	40 05-Jun-18 08:00	23-Jul-18 18:00	40 02-Apr-19 08:00		3						
Portion B10		00.00	10.00	00.00	10.00							
Site Formation												
ACB100030	B10 - Construct New U-Channel (450U,525U and 675U; approx 90m) and Catchpits (3nos)	40 22-Dec-17 08:00	09-Feb-18 18:00	40 15-Mar-19 08:00*	06-May-19 8 18:00							
Portion C1b		00.00	10.00	00.00	10.00							
Site Formation												
ACC10009A004	C1b - Excavate for 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new manhole X3A	0		110 13-Oct-18 08:00 A	26-Feb-19 6 18:00 A							
ACC10009A4	C1b - 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new manhole X3A	0		48 01-Feb-19 08:00 A		1				-		
ACC100110	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0		12 02-Apr-19	16-Apr-19	1.						
ACC100120	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 2	0		08:00 12 17-Apr-19 08:00								
ACC100130	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 3	0		12 06-May-19 08:00	18:00 18-May-19 18:00	1						
ACC100140	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0	_	12 20-May-19 08:00		1						
ACC100150	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0		12 03-Jun-19	17-Jun-19	1						
ACC100210	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 1	0		08:00 12 02-Apr-19 08:00								
ACC100220	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 2	0		08:00 12 17-Apr-19		-						
ACC100230	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 3	0		08:00 12 06-May-19		-						
ACC100240	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 4	0		08:00 12 20-May-19		-						
ACC100250	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 5	0		08:00 12 10-Jun-19		1						
ACC10030	C1b - Upgrading Existing 225 to 450mm dia. and Re-construct Existing Manholes (5nos)	60 08-Dec-18		08:00 60 24-May-19								
		08:00	18:00	08:00	18:00					<u> </u>		

	💳 Primary Baseline 🛛 🗖 Forecast Work	2 Month Dolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
\diamond	♦ Baseline Milestone	16-Mar-19		
•	♦ Milestone			





	CON	ITRACT	INVES	STIGAT	EVELOPMENT OF ANDERSON ROAD QUARRY SITE ON, DESIGN AND CONSTRUCTION NTH ROLLING PROGRAMME	Page 23 of 24 Cut-Off Data Date: 15-
rity ID Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	2019 March 2019 April 2019 17 24 03 10 17 24 31 07 14 21 28	May 2019 June 201 05 12 19 26 02
Portion C1c	· · ·			·		
Site Formation						
ACC20010 C1c - Site Clearance in Portion C1c (Tentatively dependent on XP approval)	30 14-Apr-18 08:00	19-May-18 18:00	30 15-Mar-19 08:00*	23-Apr-19 18:00		
ACC20020 C1c - Excavation of Supports of 400 dia. Exposed Pipeline and Cocnreting for Supports in Portion C1c	30 21-May-18 08:00		30 24-Apr-19 08:00			
ACC20021 C1c - Install 400 dia. MS Exposed Pipe on Existing Soil Slope Surface and Cast Thrust Blocks	60 09-Jun-18 08:00		60 14-May-19 08:00			
alongside Pipeline Portion D1	06.00	10.00	06.00	18.00		
Road Improvement at Po Lam Road						
Phase 1 Road Improvement Works (Location A)						
ACD10110A002 D1 - Phase 1A - Construct Pad Footing and Install Traffic Sign ADS03	0		63 06-Dec-18			
ACD10110A003 D1 - Phase 1A - Dismantle and Construct U-channel	0		00:00 A 32 20-Feb-19			
ACD10110A004 D1 - Phase 1A - Backfilling	0		08:00 A 24 29-Mar-19			
ACD10120A001 D1 - Phase 1A - Re-align Kerb and Reinstate Footpath	0		08:00 24 02-May-19			
Phase 1 Road Improvement Works (Location B)			08:00	18:00		
ACD10130A001 D1 - Phase 1B - Trial Pit Excavation	0		12 15-Mar-19	28-Mar-19		
ACD10140A001 D1 - Phase 1B - Excavation to expose existing UU	0		08:00* 12 29-Mar-19	18:00		
ACD101404001 D1 - Phase 1B - Confirm Proposed Location of Drawpits (Earth/E&M/ATC) and Light Signal He	o de la constante de la consta		08:00 36 13-Apr-19	18:00		
ACD10150A001 D1 - Phase 1B - Construct Proposed Drawpits			08:00	18:00		
	U		66 30-May-19 08:00*	16-Aug-19 18:00		
Phase 2 Road Improvement Works			10- 00.00	10.1		
ACD10180A001 D1 - Phase 2 - Excavation for Footing Construction	0		107 06-Nov-18 00:00 A	18:00		
ACD10190A001 D1 - Phase 2 - Construct Pad Footing	0		6 18-Mar-19 08:00	18:00		
ACD10200A001 D1 - Phase 2 - Installation of Road Sign Post	0		6 25-Mar-19 08:00	18:00		
ACD10210A001 D1 - Phase 2 - Backfilling	0		12 01-Apr-19 08:00	15-Apr-19 18:00		
Phase 3 Road Improvement Works						
ACD10230A001 D1 - Phase 3 - Excavation	0		6 16-Apr-19 08:00	25-Apr-19 18:00		
ACD10240A001 D1 - Phase 3 -Installation of Road Sign Post	0		6 26-Apr-19 08:00	03-May-19 18:00		
ACD10250A001 D1 - Phase 3 - Reinstate Temporary Lighting	0		6 04-May-19 08:00			-
ACD10250A002 D1 - Phase 3 - Backfilling	0		12 11-May-19 08:00			
Phase 4 Road Improvement Works						
ACD10220A001 D1 - Phase 4 - Excavation	0		12 25-May-19 08:00	08-Jun-19 18:00		
ACD10260A001 D1 - Phase 4 - Remove Road Lighting Cable Ducts	0		6 10-Jun-19 08:00			=
Shui Chuen O & Kau To (Portion E2) - Subject to Excision			00:00	10.00		
ACO10290 Establishment Works for Slope 7SE-C/CR309 (Shui Chuen O)	365 20-Aug-17		45 15-Mar-19			
AC010291 Establishment Works for Slope 7SE-C/C673 (Shui Chuen O)	08:00 365 20-Aug-17		08:00* 45 15-Mar-19			
AC010300 Establishment Works for Slope 7SE-C/C240 (Shui Chuen O)	08:00 365 20-Aug-17	18:00 19-Aug-18	08:00* 45 15-Mar-19			
	08:00	18:00	08:00*	18:00		
Primary Baseline Forecast Work					b Polling Programma Date Revisio	on Checked App
Actual Work		ARQ - V			th Rolling Programme	
Baseline Milestone		16-Mar-	-			
◆ Milestone						

Primary Baseline Forecast Work	2 Month Polling Programma	Date	R
Actual Work	3 Month Rolling Programme		
	ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
Baseline Milestone	16-Mar-19		
♦ ♦ Milestone			1



CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	Chun Wo - STEC - VASTEAM JOINT VENTURE						3 - IVIC	NIH RU	OLLING	j PRO	GRAN	INF						
tivity ID	Activity Name	BL ² Duration	BL1 Start	BL1 Finish	Duration	Start	Finish	y y 2019	24	03	Mar 10	ch 2019	24	31	07	April 2019	21	28
ACO10310	Establishment Works for Slope 7SE-A/C604 (Kau To)	365	5 13-Oct-17 08:00	12-Oct-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	6	24	00		- 1/	27		01		21	
ACO10311	Establishment Works for Slope 7SE-A/C605 (Kau To)	365	5 13-Oct-17 08:00	12-Oct-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	ó			C							
ACO10315	Establishment Works for Slope 7NE-C/C464 (Kau To)	365	5 07-Nov-17 08:00	06-Nov-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	ó			C							-
ACO10330	Establishment Works for Slope 7NE-C/C207 (Kau To)	365	5 07-Nov-17 08:00	06-Nov-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	ó			C							-
ACO10340	Establishment Works for Slope 7NE-C/C482 (Kau To)	365	5 07-Nov-17 08:00	06-Nov-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	΄ο			C							
ACO10341	Establishment Works for Slope 7NE-C/C471 (Kau To)	365	5 20-Dec-17 08:00	19-Dec-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	΄ο			C							
ACO10350	Establishment Works for Slope 7NE-C/FR264 (Kau To)	365	5 23-Nov-17 08:00	22-Nov-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	6			ſ							-
ACO10360	Establishment Works for Slope 7NE-C/CR78 (Kau To)	365	5 23-Nov-17 08:00	22-Nov-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	΄ο			C							-
ACO10361	Establishment Works for Slope 7NE-C/C217 (Kau To)	365	5 16-Dec-17 08:00	15-Dec-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	6			ſ							-
ACO10370	Establishment Works for Slope 7SE-C/F238 (Shui Chuen O)	365	5 27-Oct-17 08:00	26-Oct-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	ó			C							-
ACO10371	Establishment Works for Slope 7NE-C/C672 (Shui Chuen O)	365	5 27-Oct-17 08:00	26-Oct-18 18:00	45	15-Mar-19 08:00*	28-Apr-19 18:00	6			ſ							-
Salt Water Mains	as Dwg. No.60328348/SF&I/5722 - Subject to Excision																	
ACO10010	A&E1 - Excavation of Trench for Laying DN300 DI Pipeline in Area A (toward CHU455)	150) 20-May-19 08:00	15-Nov-19 18:00	150	20-May-19 08:00*	15-Nov-19 18:00	6										


Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	
Actual Work	3 Month Rolling Programme		
Baseline Milestone	ARQ - Works Programme Rev.1 - 3MRP (15 Mar 2019)		
	16-Mar-19		
◆ Milestone			


	Page 24 ດ Cເ	f 24 ıt-Off Da	ita Date	e: 15-Mar-19
28 05	May 2019 12 19	26	02	June 2019 09 1
	12 10	20		
Revision		Chec	ked	Approved



Contract 2 (NE/2016/05)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx








					Edb 1	Mar Are May Jun Jul Awe	de Oci Nov DX Pin Hol Mir A	24 and 100 100 360 360 mer 100 401 10	Feb Mir Jar Mir Jar Mir Jar 14 Aus Sen Dr. Nov Dv. Im Feb Mir Air Mir Jun Jun Jun Aug Sen Ott Nov Dv. Jun Feb Dur Air Min Jun Ju Aug Sey Ott Nov Dv. Jun Feb Dur Air Min Jun Jun Jun Jun Jun Jun Jun Jun Jun Ju
117 A 1 1 7 30 Decking construction	Dorking construction connecting to existing footnath	20 dave	20 dave	Tup 4/2/20	Sun 23/2/20	There wer wer there and the	the same and the same same same the		80
	in comecting to existing to charm	clan n7	clan na	07/7/L 301	חחוו בשן בן בש				
A.1.1.8 Drainage works construction	ction	145 days	145 days S	Sun 20/10/19	Thu 12/3/20				
A.1.1.8.1 Application of XP for c	Application of XP for carriageway of Hiu Ming Street	90 days	90 days S	Sun 20/10/19	Fri 17/1/20				
A.1.1.8.2 TTA application for dra	TTA application for drainage works at carriageway of Hiu	60 days	60 days S	Sun 20/10/19	Wed 18/12/19				
Ming Street					and the second second				100
A.1.1.8.3 Road works advice		14 days	14 days	Fri 10/1/20	Thu 23/1/20				
A.1.1.8.4 Implementation of TTA	A	1 day	1 day	Fri 24/1/20	Fri 24/1/20				
A.1.1.8.5 Procurement to delive	Procurement to delivery of material of drainage	30 days	30 days T	Thu 19/12/19	Fri 17/1/20				
A.1.1.8.6 Construction of drainage	age	48 days	48 days	Sat 25/1/20	Thu 12/3/20				
A.1.1.9 E & M Works		605 days		Thu 12/7/18	Sat 7/3/20				
-	for E&M works	28 davs		Sat 9/3/19	Fri 5/4/19				80
	for F&M works	28 dave	28 dave	Sat 6/4/19	Fri 3/5/19				80
	for Long works	ston or	cland of	Cat A /c /10	Eri 21/6/10				038
	r cable tray	sysues of	20 4475	6T/C/h 180	GT/C/TC UL				03
	Approval of material submission of cable tray	skep 97	Skep 97	6T/9/T 185	LI 20/07 11				02
A.1.1.9.5 Material submission o A.1.1.9.6 Approval of material s	Material submission of cables,conduits, fittings Approval of material submission of cables, conduits, fittings	28 days 28 days	28 days 28 days	Sat 4/5/19 Sat 1/6/19	Fri 31/5/19 Fri 28/6/19				80
									200
	if lightings	28 days		Mon 12/8/19	Sun 8/9/19				
	Approval of material submission of lightings	28 days	28 days	Mon 9/9/19	Sun 6/10/19			200]
	Material submission of pillar box c/w accessories	28 days	28 days	Thu 12/7/18					
A.1.1.9.10 Approval of material s	Approval of material submission of pillar box c/w	28 days	28 days	Thu 9/8/18	Wed 5/9/18				
		1 00			and a for a start of the			-03	
	Material submission of MCB distribution board	syeb 82	28 days	81///71 nui	81/8/8 Daw			- Louis - Loui	
	ibution board	Z8 days	28 days	81/8/6 nui	RT/6/S Daw				
	Material submission of communication cables	28 days	28 days	Sun 23/6/19	Sat 20/7/19			-	- UC
	cation cables	28 days	28 days	Sun 21/7/19	Sat 1//8/19			2	- Vec
	Positioning//Construction/Installation of Pillar Box	180 days	180 days W	Wed 10/10/18	Sun 7/4/19				and a second sec
A.1.1.9.16 Application of Power Supply	Supply	skep 06	90 days	Mon 8/4/19	Sat 6/7/19				
A.1.1.9.17 Trenching works and i	Trenching works and laying of ducting and power cables	40 days	40 days	Sun 7/7/19	Thu 15/8/19				80
									*
A.1.1.9.18 Trenching works and I	Trenching works and laying of telecommunication cables	40 days	40 days	Sun 18/8/19	Thu 26/9/19				
A.1.1.9.19 Trenching works and l	Trenching works and laying of lighting/communication	40 days	40 days	Mon 7/10/19	Fri 15/11/19				20


A.1.1.9.20 Connection of Telecommunication cables	nmunication cables	10 days	10 days	Sat 16/11/19	Mon 25/11/19				0,0
A.1.1.9.21 Lighting/Communication connections	ion connections	14 days	14 days 7	Tue 26/11/19	Mon 9/12/19				200
		21 days		Tue 10/12/19	Mon 30/12/19				
	T&C of Escalator and Submission of Form LE5 to EMSD	45 days		Thu 23/1/20	Sat 7/3/20				
	path/stair	10 davs		Tue 10/12/19	Thu 19/12/19				·800
	ean up the Site	7 davs		Fri 20/12/19	Thu 26/12/19				50 P
	and and the same	131 dave	131 dave	Sun 8/9/19	Thu 16/1/20				
	Submission of nonneal of Landscapa spacialist	28 dave	28 dave	Sun 8/9/19	Sat 5/10/19				80
		1 day	uch 1	Sun 6/10/19	Sun 6/10/19				201
	Amoval of econocal of Landscane snarialist	28 dave		Mon 7/10/19	Sun 3/11/19				20
	Construction of bard and coft Tanderson works	aven 10		64 20/12/10	Thu 9/1/20				80
	SAID SUR LABORADE WOLKS	c down	c dave	00/1/01 13	Tun 1/1/20				950 a
	8	SYBD C		07/T/OT 114	07/T/bT ani				10%
D		sken z		or/t/ct naw	or /r /or nut				30
KO	ic Signs	skep 707	Tot days	6T/6/h DAA	07/7/7T DAA				202
	r road pavers	sken oz		61/6/07 190	GT /NT /C7 114				010
	Approval of material submission of road pavers	28 days		6T /0T /07 1EC	61/11/77 114				200
	ery of road pavers	30 days		5at 23/11/19	Sun 22/12/19				1003
A.1.1.11.4 Ordering to delivery o	Ordering to delivery of concrete kerbs from CSD	60 days	60 days	Wed 4/9/19	Sat 2/11/19				
A.1.1.11.5 Construction of kerbs		21 days	21 days	Sun 3/11/19	Sat 23/11/19				
A.1.1.11.6 Construction of footpath	ath	30 days		Sun 24/11/19	Mon 23/12/19				
A.1.1.11.7 Construction of paved area	area	30 days	30 days 7	Tue 24/12/19	Wed 22/1/20				
	Directional Signs	21 days		Thu 23/1/20	Wed 12/2/20				20
×4	2	211 dave		Thu 25/7/19	Thu 20/2/20				
	ftiles	14 days		Thu 25/7/19	Wed 7/8/19				20 ²
	submission of tiles	14 davs	14 davs	Thu 8/8/19	Wed 21/8/19				800
	total of tilos	and and	1A days	Thu 22/8/10	Wed a/a/1a				50
	teriar Druces	th dave	clan LT	Thu 5/9/19	01/6/81 Pav				920
	erv of tiles	30 davs	30 days	Thu 19/9/19	Fri 18/10/19				028
		-	-1						
Critical	Task		Maral Tesh	1	Duratice-cely	Bachice Milestene O	Semnity		Inscire Milestone
Critical Split	572k	www.sarcely	1		Bueline	Milestere 🔷	Manual Summary	Evternal Milestons 4	Sammer
Childel Progress	Tak hoges	Faish-coly					the first framework and	Total and the second se	Destine 4
			- inve		Baseline Split	Summy Pogres	Arturnse inder	IDAGYC 139W	

		_	14 days	14 days	0,	Sat 21/9/19 Sat 21/0/19 Sat 19/10/19 Sat 2/11/19	14 Apr May Jan JA Aug Sep O	NI Nov DW DW DW OW DW DW DW DW	n <u>n 1997 1997 1997 1997 1997 1997 1997 1997 1998 1997 1</u> 997 1	SP OIL POR LAN AND AND AND
ALLILL Content along along the part of part 34 app 3			14 days	14 days	0,	Sat 21/9/19 Sat 5/10/19 Sat 19/10/19 Sat 2/11/19				
ALL Contract from constraint S100 S1000				14 davs		Sat 19/10/19 Sat 19/10/19 Sat 2/11/19				
Total manual and manual manua manual manual manual manual manual manual manual manua	ALLI2. ALLI2. ALLI2. ALLI2. ALLI2. ALLI3. ALLI3. ALLI3.		14 days	alan LT		Sat 19/10/19 Sat 2/11/19				* 1
11.11 11.01 <th< td=""><td></td><td></td><td>14 days</td><td>14 days</td><td></td><td>Sat 2/11/19</td><td></td><td></td><td></td><td>103</td></th<>			14 days	14 days		Sat 2/11/19				103
11.11.11 Constraint 200.00 2			14 davs	14 days						%0 II
11.11 Constrained for information 2000 20000 20000 11.11 Constrained for information 2000 2000 2000 20000 11.11 Constrained for information 2000 2000 20000 20000 11.11 Constrained for information 2000 2000 20000 20000 11.11 Constrained for information 2000 20000 20000 20000 11.11 Constrained for infor 2000 20000			30 davs	30 days		Mon 2/12/19				150
11.11.11.11.11.11.11.11.11.11.11.11.11.			30 days	30 days		Sun 17/11/19				50
11.1 Control of constrained (a) 250:0 25			80 davs	80 davs	Tue 3/12/19	Thu 20/2/20				20
1111 Signed sectors 2.00			157 dave	157 dave	Wed 7/10/19	Sun 1/2/20				
11.11.11 11.11.11			21 dave	auch 1C	01/C1/01 011	01/C1/02 00/V				202
ALLIN Constraint Constraint Constraint Constraint			28 days	28 dave	PL/UL/C Par	T10 79/10/10				20%
ALLEL Constrained and final model Constrained and fina			stan or	and or		Tue 26/11/10				02
ALLIAL Control Member of Team Control Member of Team <th< td=""><td></td><td></td><td>20 Udys</td><td>cybu oz</td><td>GT /OT /OS DAAA</td><td>GT /TT /07 ANI</td><td></td><td></td><td></td><td>0.50</td></th<>			20 Udys	cybu oz	GT /OT /OS DAAA	GT /TT /07 ANI				0.50
A.11.13 Transmission frame Energy Selity			sken c+	SAPD CH	6T/TT//7 DAM					201
A1113 Sector and Sector Managements 256 (Sector Managements <td< td=""><td></td><td></td><td>Z8 days</td><td>28 days</td><td>Wed 2/10/19</td><td>1ue 29/10/19</td><td></td><td></td><td></td><td></td></td<>			Z8 days	28 days	Wed 2/10/19	1ue 29/10/19				
A1113 Tene (ab effect) 2 6 pt 2 pt			28 days	28 days	Wed 30/10/19	Tue 26/11/19				
11.11 Total manual off height AL1113 Total manual off height AL113 Total manual off height AL113 <thtotal height<br="" manual="" off="">AL133 Total manual off he</thtotal>			30 days	30 days	Wed 27/11/19	Thu 26/12/19				5
Tutalia Team of the left Sam			28 days		Wed 2/10/19	Tue 29/10/19				8
Titli III Titli IIII Titli IIII Titli IIIII Titli IIIIII Titli IIIIIII Titli IIIIIIII Titli IIIIIIII Titli IIIIIIII Titli IIIIIIIII Titli IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII			28 davs	28 davs	Wed 30/10/19	Tue 26/11/19				20
All 1111 Connoution of Particiry franching (Nam) Addrog 2 6 mis 3 11/2 (Nam) 1 13/2 (Nam) 1 13/2 (Nam) All 1111 Connoution of Particiry 2 6 mis 3 4 mis 3 mis 3 4 mis 3 mis	A.1.1.13.1		45 davs	45 days	Wed 27/11/19	Fri 10/1/20				60
2 Construction of Proces. 30 days 54:17.17.00	A.1.1.13.1			21 days	Sat 11/1/20	Fri 31/1/20				50
Control of Protein Line 3 days 3 logs										*
General Important 35 days 35 days 35 days 35 days 36 days	A.1.1.13.		30 days	30 days	Sat 1/2/20	Sun 1/3/20				
General filled and Perclera 1 5 days 3 days Mon 16/320 fil 22/320 Completion of vocks Completion of vocks	A.1.1.14		25 days	25 days	Fri 6/3/20	Mon 30/3/20				Ţ
Almonbast Terminal fiest 10 days 0.0 days Mon 30/2/0 Mon 30/2/0 Completion of roots	A.1.1.14.2		5 days		Mon 16/3/20	Fri 20/3/20				
Completion of weak 20,27.0 Mon 30,27.0	A.1.1.14.2		10 days		Sat 21/3/20	Mon 30/3/20				
	A.1.14.		0 days			Mon 30/3/20				
MaculTaA basitecels basitece			4 Mires	and Tath		Duratioscely	Baseline Milessone 🗢	Swarrang Futurul Tasks	Inschee Nilestose	
pet unumun set and set set set and set						Buelline	Milence 🔶	Land Areas	Inactive Suttmey	
Colicial Photoss I add Photoss I add Photos										
							. I		WILCOM OIL	














rical latalation and lighting works for bridge from E2-LT1 to 42 days Mon 4/5/20 Sun 14/6/20 a handrail and planter on bridge from E2-LT1 to 42 days Mon 4/5/20 Sun 14/6/20 hing works for connection of wishing water connection point 25 days 25 days Sat 2/5/20 Tue 26/5/20 tr meter box and water point construction 5 days Sat 2/5/20 Tue 26/5/20 tr meter box and water point construction 5 days Sat 2/5/20 Tue 26/5/20 tr meter box and water point construction 1 days 10 days Mon 1/5/20 Tue 26/5/20 a fland set point construction 3 1 day 1 day Mon 2/9/120 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 27/6/20 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 29/1/20 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 29/1/20 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 29/1/20 a days 0 days Mon 3/9/120		Exercical Inscription and lighting work for bridge from 12.111 to 27.5 3.6.1 Adv/320 5.6.1 Adv/320			Duration Rem	VALUE AND A	Mon 4/5/20	Sun 14/6/20	Mar Agr May Jun Jul Aug Sep	A second second second with the March Second S	of Ort I New I Decit Jan 1 Feb 1 Mar Apr May Jul Apr Sep O	[1] A. L. M. M. M. M. M. M. Mark, Math. Rev. Phys. 1, 11 (1996) 104 (1997).
12-13 12-13 20 days 20 days 20 days 20 days 20 days 20 days 146/5/20 Sun 14/6/20 Tubuluar handrail and planete on bridge from E2-111 to E2-93 20 days 25 days Sat 2/5/20 Sun 24/6/20 Trenching works for connection of existing water connection point 25 days Sat 25/5/20 Sun 31/5/20 Water meter point construction 5 days 5 days Wed 27/5/20 Sun 31/5/20 Planting works not works not solved 2 days Sat 25/5/20 Sun 31/5/20 Read it by up for portion 3 days 1 day Wed 27/1/6/20 Overall landscape works 1 day Mon 15/6/20 Wed 29/1/20 Completion of vorks 0 days 0 days Mon 30/3/20 Mon 30/3/20			A.3.1.11.20		42 days	Alion 42 days		Sun 14/6/20		OUT [New] DW DW FUD Mit MW DHP JMB JMP TOPE SH		
Water meter box and water point construction 5 days S days Wed 27/5/20 S un 31/5/20 Planting works on bridge 2 days Mon 15/6/20 Tue 46/6/20 General tidy up for Portion 3 1 day U day Wed 17/6/20 Overall landscape works 1 S days Mon 2/9/19 Wed 27/6/20 Option 1 1 S days 1 S days Mon 2/9/19 Overall landscape works 0 days 1 S days Mon 3/9/120			A.3.1.11.21 A.3.1.11.22		20 days 25 days	20 days 25 days	Tue 26/5/20 Sat 2/5/20	Tue 26/5/20				
$\frac{1}{1000} \frac{1}{1000} \frac{1}{1000$			A.3.1.11.23 A.3.1.11.24		5 days 2 days			Sun 31/5/20 Tue 16/6/20				
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		A311126 A311126 A311127	mo	1 udy 150 days 0 days			Wed 29/1/20 Mon 30/3/20				30/3
	Tak hoges Tak hoges Tak hoges Tak hoges Tak hoge	Tak hopes Feiheaby 1 Backie Spla Samtry hopes how hojek Samtry Friede holder heading how Samtry hopes how hojek Samtry 7 1 keekin Tak Dedite Dedite Place 5		- Tak	Marad Marad		Baseli				Inactive Summay	r
Tak Tak Marad Tak Durakotok Baselier Baselier Messeer Sustanty Tar Enternal Taks Internal Taksee Sustanty Tar Enternal Taksee Internal Masseer Marad Samany Tar Enternal Masseer Marad Samany Tar Enternal Masseer Baselier Later Samany Tar Enternal Masseer Sustanty Later Samany Tar Enternal Masseer Part Later Marad Samany Tar Enternal Masseer Part Later Samany Tar Enter				Task Phogress			Bash				Destine	













lesche Szmmary	ite	Sylt Surecedy C Bueller Taik Progres
Teactive Attitisticos	ichechy E Euclide Microso Serrury F Euclide Microso	Task Manuel Task Paradice



	2002 1420 1420 1	Duration		Mar	Apr May Jun	I Jul Aug Sep Oxt	Nov Dec Jan	Feb Mar	Apr
F.8.1 F.8.1.1	SECTION F - ENTRUSTED SLOPES (SITE A & SITE B) CONSTRUCTION OF SOIL NAILS IN SITE B	370 days 139.57 days 370 days 97.85 days	ys Fri 31/3/17 ys Fri 31/3/17	Wed 4/4/18 Wed 4/4/18			1		1 62%
F.8.1.1.1	Access Date of Portion 8				1 100%		-4 CG		
F.8.1.1.2	Initial site survey for site A and site B Submission of method statement of soil nailing works	60 days 33 days 36 days 0 days	ys Sat 23/9/1/ vs Fri 31/3/17	Fri 5/5/17	100%		arct.		_
F.8.1.1.4	Approval of method statement of soil nailing works			Fri 2/6/17	*				
F.8.1.1.5	Material submission of soil nailing system			Wed 10/5/17	100%	2			
F.8.1.1.D	Approval of material for Soll nalifing system Provintement to delivery of coll nalle evetem	17 days 0 days	VI/S/TIUTI SV	Thu 22/6/17		-100%			
F.8.1.1.8	Submission of Construction Impact Assessment			Wed 16/8/17		100%			
F.8.1.1.9	Monitoring of ground movement-and ground water	H		Sun-31/12/27					
F.8.1.1.10	General site clrearance			Fri 12/5/17	100%	8			
F.8.1.1.11	Tree Survey for slope features 11NE-D/C709, C714, C711			Mon 19/6/17	1	100%			
F.8.1.1.12	Erection of tubular Scaffold for slope 11NE-D/C709, C714			Thu 15/6/17	1 MM				
F.8.1.1.15	Setting out of soil nails		Z	/T/S/TS Dav	X ANT	1000			
F. 8. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	CONSUMCTION OF SOIL RAIL (1200115)	5 dave 0 dave	VI /0/T nui /0/12	Thu 10/8/17		× 100%			
F.8.1.1.15		75	3	Tue 20/2/18				60%	
F.8.1.1.15a				Mon 5/3/18				%0	
F.8.1.1.16				Thu 15/3/18]		200	
F.8.1.1.17	Removal of tubular scaffold and tidy up			Tue 20/3/18		R		\$0%	_
F.8.1.1.18	Erection of tubular scaffold for slope feature 11NE-D/C711	15 days 15 days	ys Wed 21/3/18	Wed 4/4/18		1			80
				the lot at lar			(be that		7
F.8.1.1.19	Setting out of soil nails	3 days 0 days	VS Mon 6/11/17	Wed 8/11/1/			100%		
1011101	Construction of coil nails (ozina)	00		Eri 26/1/18			1	60%	
F 8 1 1 22	Removal of tubular scaffold and tidy up			Fri 2/2/18			0	× 0%	
F.8.1.1.23	laving of non-biodegradable control mat			Sat 24/2/18			Î	20%	
F.8.1.1.24	hydroseeding of slope		S	Tue 6/3/18			a	100%	
F.8.1.1.25	General tidy up site			Fri 9/3/18			8	20%	
F.8.1.2	CONSTRUCTION OF SOIL NAILS IN SITE A	162.1		Fri 9/3/18				45%	
F.8.1.2.1	Submission of Construction Impact Assessment	89 days 79 days	ys Sat 20/5/17	Wed 16/8/17		11%==			
5.8.1.2.2	Submission of method statement of demolition of terrace		ys Fri 15/9/17	Thu-28/9/17		1			_
F.8.4.2.3	Approval to method statement of demolitien of terrase-	28-davs 28-davs	54/6/6719	Thu-26/10/17]			
F.8.1.2.4	Tree Survey			Thu 29/6/17		100%			_
F.8.1.2.5	Monitoring of ground movement and ground water	88		Wed 21/2/18				20%	
F.8.1.2.6	Demolition of existing terrace structure			Sat 24/6/17	*	••• 100%			
F.8.1.2.7	Erection of Tubular Platform	14 days 0 days	ys Fri 29/9/17	Sat 18/11/17			100%		
F.8.1.2.8	Stripping of 500mm thick top soil	18 days 0 days	ys Mon 26/6/17	Thu 13/7/17		- I00%	1		
F.8.1.2.8a	Verification Inspection Pits (PMI 14)		-	Fri 29/9/17		100%			
F.8.1.2.9	Setting out of soil nails			Sat 30/9/17		-100%	9		
F.8.1.2.10	Pull Out Test (4 nrs)			Fri 13/10/17		*****	100		_
F.8.1.2.11				Tue 7/11/17			100%		_
F.8.1.2.12		34		Wed 17/1/18				And A	_
F.8.1.2.12a				Sat 20/1/18			2+1	0.76	
F.8.1.2.13	Removal of tubular scaffold and tidy up			Sat 2//1/18				in the second	
F.8.1.2.14	Laying of biodegradable control mat			Sat 10/2/18					
CT.2.1.6.1			As were 24/1/10	01/7/01 1PC				The	
F.8.1.2.16a	Hydroseeding of stope	21 dave 21 dave	-	Tine 6/3/18				0%0	
F.8.1.2.17				Fri 9/3/18				250	
F.8.1.2.18	Completion of Works		ys Sat 24/2/18	Sat 24/2/18				2412	
	Coliced Test	Armon Task		Daration-only	Baroline Millostore	Sommary	External Tasks	Inactive Milestone	
	Solit Solit	Slart-ordy		Baseline a	Miceton	amaxy remain	External Milestene		
	age Tarl Provoce			Baceline Suite	Summery Propriet			Doubling D.	
							LAUYC LOSA		





Contract 3 (NE/2017/03)


Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx

D	Activity Name	Duration	Start	Finish		2019
					Feb 14	<u>Mar</u> 15
2017/03 - ARQ PHASE 2	A - Monthly Programme Update (201902)-0	1385	09-Oct-18 A	06-Aug-22		
ad Improvement Works		249	04-Dec-18 A	13-Jul-19		
	s Location 1 (RIW1)					
Ibmission Works		73	04-Dec-18A	14-Feb-19A		
UB10640	PMI #17 Clearance of undersized vegetation other than plant of conservation	73	04-Dec-18 A	14-Feb-19A		
Instruction Works		167	14-Dec-18A	13-Jul-19		
reliminary Works		120	15-Feb-19A	13-Jul-19		
CON10110	Trees fell, Trees protection for trees transplant at portion A	60	15-Feb-19A	30-Apr-19		
CON10010	Install monitoring & instrumentation at portion A	33	21-Feb-19	30-Mar-19	-	
	° '		1		_	
CON10240	Trees transplant at portion A	48	02-May-19	28-Jun-19	_	
CON110610	Preparation works & erect working platform for non-destructive test for the $Le\varepsilon$	60	02-May-19	13-Jul-19		
ope Works and Retainir	ng Wall RWC2 Works	60	21-Jan-19 A	17-Jun-19		
Vorkfront 1 (RWC2 CH361to CH4)	66)-1	60	21-Jan-19 A	17-Jun-19		
CON10050	Erect hoarding	30	21-Jan-19 A	03-Apr-19		
CON10120	Form haul road	60	01-Apr-19	17-Jun-19		
Vorkfront 2 (RWC2 CH-9 to CH158			-			
		60	21-Jan-19A	17-Jun-19		
CON10090	Erect hoarding	24	21-Jan-19A	03-Apr-19		
CON10100	Form haul road	60	01-Apr-19	17-Jun-19		
Vorkfront 3 (RWC2 CH158 to CH3	61)	60	21-Jan-19 A	17-Jun-19		
CON10070	Erect hoarding	24	21-Jan-19 A	03-Apr-19	1 	9
CON10080	Form haul road	60	01-Apr-19	17-Jun-19	1	
orks in Subway KS27		167	14-Dec-18A	17-Jun-19		
	Supervicer reviewing read design on all read 2					
ON101320	Supervisor reviewing road design on slip road 2	110	14-Dec-18 A	30-Mar-19		
ON10060	Erect hoarding (water barrier) (KS27)	36	31-Dec-18 A	20-Feb-19A		
ON10130	Form haul road (KS27)	22	30-Jan-19 A	28-Feb-19		
ON10190	Road widening works (Slip Road 2)	60	01-Apr-19	17-Jun-19		
ad Improvement Works	s Location 2 (RIW2)	1385	09-Oct-18 A	06-Aug-22		
· · · ·		42	04-Dec-18A	08-Mar-19		
bmission Works						
JB20420	PMI #17 Clearance of undersized vegetation other than plant of conservation	42	04-Dec-18 A	14-Feb-19A	_	
JB20430	PMI #18 Protection works & awaiting EPD approval on transplant Aquilaria Sir	42	04-Dec-18 A	08-Mar-19		
nstruction Works in Slo	ope C3 (Portion B)	161	24-Dec-18 A	15-Jul-19		
eliminary Works		161	24-Dec-18 A	15-Jul-19		
ite Set-up Works		161	24-Dec-18 A	15-Jul-19		
	Event beauting at parties D					
CON20060	Erect hoarding at portion B	48	24-Dec-18 A	06-Mar-19	_	
CON20080	Install monitoring & instrumentation at portion B	30	21-Feb-19	27-Mar-19		
CON20042	PMI #23 Transplant Aquilaria Sinensis at portion B	102	09-Mar-19	15-Jul-19		
Instruction Noise Semi-	Enclosure SE2 (Portion C)	1123	09-Oct-18A	06-Aug-22		
reliminary Works		1038	28-Dec-18 A	06-Aug-22		
ite Set-up Works		1038	28-Dec-18 A	06-Aug-22		
CON20070	Erect hoarding at portion C	47	28-Dec-18 A	23-Feb-19		
CON20050	Trees protection / trees feling works at portion C	35	07-Jan-19A	06-Mar-19	-	
CON20090	Install monitoring & instrumentation at portion C	44	07-Mar-19	02-May-19	_	
CON20051	Trees preservation duration works period at portion C	1012	07-Mar-19	06-Aug-22		
onstruction Works		230	09-Oct-18 A	01-Aug-19		
oad Works		153	09-Oct-18 A	29-Apr-19		
CON20030	Notification of District Welcome Signboard relocation	106	09-Oct-18A	06-Mar-19		
CON201110	Relocation of existing traffic signal lighting (by EMSD's contractor)	64	15-Nov-18 A	06-Mar-19		
CON201120	Relocation of existing HyD lighting (by CLPE's contractor)	64	15-Nov-18 A	06-Mar-19		
CON201130	Remove existing central median - stage 1	10	11-Feb-19A	07-Mar-19	_	
CON20100	Site clearance for new location of District Welcome Signboard	12	07-Mar-19	20-Mar-19	_	
CON20120	Construct haul road near junction at clear water bay road	12	07-Mar-19	20-Mar-19		
CON201140	Install temporary lighting - stage 1	9	08-Mar-19	18-Mar-19		
CON201150	Remove existing central median - stage 2	10	19-Mar-19	29-Mar-19		
CON201010	Construct footing of District Welcome Signboard at new location	10	21-Mar-19	01-Apr-19		
CON201160	Install temporary lighting - stage 2	6	30-Mar-19	06-Apr-19	1	
CON201020	District Welcome Signboard relocation	12		· ·	-	
			02-Apr-19	16-Apr-19	-	
CON201170	Remove existing central median - stage 3	7	08-Apr-19	15-Apr-19	-	
CON201030	Make good works for District Welcome Signboard relocation	8	17-Apr-19	29-Apr-19		
CON20130	Traffic diversion for phase 1	0		29-Apr-19	_	
loise Semi-Enclosure Sub-structu	ure Works	77	30-Apr-19	01-Aug-19		
Phase 1		77	30-Apr-19	01-Aug-19		
CON20140	Site formation works (140m, 1m/d, 2 teams)	77	30-Apr-19	01-Aug-19		
ad Improvement Works		444	19-Nov-18A	20-Feb-20		
a improvement works		777	10 NOV-10 A	20-1 00-20		
Summon	Critical Remainin	E/2047/00	Dovolonment	of Andorean D	and Quarry Site Investigation	n Docian & Construction
Summary					oad Quarry Site - Investigatio	
Actual Work	Milestone Development of A			سمسل لممما مه		Connectivity Facilities Works Phase 2

Actual Work	•	
Remaining Work		




	Activity Name	Duration	Start	Finish	Feb	2019 Mar
		10	04. Dec. 40.4	14 E-1- 40 1	14	15
omission Works for RIW3		42	04-Dec-18A	14-Feb-19A		
330560	PMI #17 Clearance of undersized vegetation other than plant of conservation	42	04-Dec-18A	14-Feb-19A		
struction Works		343	19-Nov-18 A	20-Feb-20		
orks in Slope D1		320	08-Jan-19A	20-Feb-20		
paration Works		90	12-Feb-19A	03-Jun-19		
ON30010	Trees felling (Slope D1)	90	12-Feb-19A	03-Jun-19		
ON30012	Install monitoring & instrumentation (Slope D1)	60	05-Mar-19	20-May-19	_	
ope Works (Slope D1)	Instail nonitoning & instainentation (Siope DT)	241	02-May-19	20-Feb-20		
	O-il a silvanda		-			
ON30070	Soil nail works	72	02-May-19	27-Jul-19	_	
ON30060	Slope works at slope D1 (L=240m)	240	03-May-19	20-Feb-20		
nstruction of Retaining Wall RWD1	1	216	02-May-19	18-Jan-20		
oundation Works (RWD1)		216	02-May-19	18-Jan-20		
CON30190	Pre-drill & construct socket H-pile works at RWD1 (144nos, 6d/no, 4 teams)	216	02-May-19	18-Jan-20		
CON30200	Pre-drill & construct bored pile (CH94~CH130, 5nos, 24d/no, team 1)	120	02-May-19	23-Sep-19		
ad Works (Slope D1)		56	08-Jan-19 A	11-Mar-19		
ON30890	Utilities mapping at Section 3	56	08-Jan-19 A	11-Mar-19		;
orks in Slope D2	- 11 5 -	132	23-Jan-19A	02-Aug-19		
nstruction of Retaining Wall RWD2	••••••••••••••••••••••••••••••••••••••			v		
		132	23-Jan-19 A	02-Aug-19		
ON30020	Trees felling (slope D2)	30	23-Jan-19 A	02-Mar-19		
ON30022	Install monitoring & instrumentation (Slope D2)	60	04-Mar-19	18-May-19	4	
ON30080	Install sheet pile, support & slope works at slope D2 (L=75m)	90	12-Apr-19	02-Aug-19		
orks in Slope D3		313	19-Nov-18 A	13-Jan-20		
ope Works (Slope D3)		313	19-Nov-18 A	13-Jan-20		
ON300130	EWN #016 - Piling works by WSD Contractor at junction	42	19-Nov-18 A	01-Feb-19A		
ON300110	Relocation of existing traffic signal lighting (by EMSD's contractor) (RIW3)	64	30-Nov-18 A	15-Mar-19		
ON300120	Relocation of existing HyD lighting (by CLPE's contractor) (RIW3)	42	11-Dec-18A	06-Mar-19		
ON300140	Modification works to existing junction near slope D2	18	15-Feb-19A	22-Mar-19		
ON30030	Install safety fencing, from haul road & hoarding (CH250 to CH130)	18	23-Mar-19	13-Apr-19		
					_	
ON30028	Trees felling (Slope D3, CH250 to CH130)	60	15-Apr-19	29-Jun-19	_	
ON30029	Install monitoring & instrumentation (Slope D3)	60	03-May-19	15-Jul-19		
ON30120	Cut slope works (CH250 to CH130) (L=120m, 12255m3, 60m3/d)	198	18-May-19	13-Jan-20		
estrian Connectivity Fac	ility (PC-E8)	735	04-Dec-18A	07-Dec-20		
mission Works		73	04-Dec-18A	14-Feb-19A		
B41180	PMI #17 Clearance of undersized vegetation other than plant of conservation	73	04-Dec-18A	14-Feb-19A		
nstruction Works		558	09-Jan-19A	07-Dec-20		
eparation Works		558	09-Jan-19A	07-Dec-20		
es Works		539	15-Feb-19A	07-Dec-20		
CON40080	Trees felling works & trees protection works	52	15-Feb-19A	17-Apr-19		
ON400820	Preparation works for trees transplant & trees transplant at portion G	84	15-Feb-19A	30-May-19		
ON400810	Trees preservation duration works period at portion G	487	18-Apr-19	07-Dec-20		
arding Works & Site Set-up		101	09-Jan-19 A	28-May-19		
ON40100	Erect hoarding (between Hiu Kwong Street & Hiu Yuk Path)	21	09-Jan-19 A	26-Jan-19 A		
ON400710	Hoarding boundary of football court discussion with supervisor / LCSD	42	14-Jan-19A	06-Mar-19		
ON40070	Erect hoarding (along Hiu Ming Street)	10	23-Jan-19A	02-Feb-19A		
ON400720	Erect hoarding (at football pitch)	10	07-Mar-19	20-Mar-19		
:ON400720		30			-	
	Formation works for works area at upper portion		18-Apr-19	28-May-19		
rth Works		137	21-Feb-19	08-Aug-19		
DN40040	Install monitoring & instrumentation (PC-E8)	24	21-Feb-19	20-Mar-19		
DN40140	Construct soldier pile wall to E8-ABT	52	21-Mar-19	27-May-19		
DN40160	Soil nailing & slope cut at slope E8-1 and E8-2	90	18-Apr-19	08-Aug-19		
DN40170	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	18-Apr-19	18-Jul-19		
estrian Connectivity Fac	ility (PC-E11)	120	15-Dec-18 A	23-May-19		
struction Works		120	15-Dec-18A	23-May-19		
liminary Works		18	15-Dec-18A	13-Feb-19A		
DN40670	Install monitoring & instrumentation (PC-E11)	18	15-Dec-18A	13-Feb-19A		
s-Bus Interchange Publi	c Toilet	90	29-Jan-19 A	23-May-19		
DN41270	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	23-May-19	- · ·	
estrian Connectivity Fac		154	21-Dec-18A	04-Jul-19		
		154	21-Dec-18A	04-Jul-19		
nstruction Works						
eliminary Works		71	21-Dec-18A	11-Apr-19		
ON51210	Install monitoring & instrumentation (PC-SYA)	30	21-Dec-18 A	26-Jan-19 A		
ON50034	Revise hoarding boundary & erect revised boundary hoarding	48	21-Jan-19A	11-Apr-19		
						•
	Orifical Damainin		David 1			
Summary					oad Quarry Site - Investigation	
🗖 Actual Work 🛛 🔶	Milestone Development of A	nderson R	Road Quarry Si	te Road - Impr	ovement Works & Pedestrian	Connectivity Facilities Works Phase 2
			waa waaany Ol	to read - inipi	STOMOLIC TOURS & COUSSIII	Sourcesting I dominico WOINO F



Activity ID	Activity Name	Duration	Start	Finish	2019					
						Feb 14		Mar 15		
Sub-structure Works		128	24-Jan-19A	04-Jul-19		14		10		
CON500420	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d +	84	24-Jan-19A	15-May-19		1 1				
CON500510	Construct footing SYA-F1 (+130.5 ~ +134mPD)	41	16-May-19	04-Jul-19	1					
Pedestrian Connectivity Facility System B (SYB)		131	21-Feb-19	01-Aug-19						
Construction Works			21-Feb-19	01-Aug-19						
Preliminary Works		51	21-Feb-19	25-Apr-19						
CON50188	Install monitoring & instrumentation (PC-SYB)	24	21-Feb-19	20-Mar-19						
CON50200	Erect hoarding at portion K lower area (near slope side)	24	25-Feb-19	23-Mar-19						
CON50220	Form haul road	24	25-Mar-19	25-Apr-19						
CON51110	Erect hoarding at portion L lower area (near existing footbridge side)	24	25-Mar-19	25-Apr-19						
Foundation Works		18	26-Apr-19	18-May-19						
CON50280	Moblisation of construct socket H-pile works to SYB-PC2	18	26-Apr-19	18-May-19						
CON50260	Moblisation of socketted H pile works to SYB-PC3	18	26-Apr-19	18-May-19			8			
Earth Works		80	26-Apr-19	01-Aug-19						
CON50240	Slope works - slope B2	23	26-Apr-19	24-May-19						
CON50230	Cut slope works - slope B1 (3900m3, 50m3/d)	77	30-Apr-19	01-Aug-19	1					

Summ	ary 📕		Critical Remainin
Actual	Work 🔶	♦	Milestone
Remai	ning Work		

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A 3-Month Rolling Programme



Page 3 of 3




Appendix D


Monitoring Locations for Impact Monitoring




Monitoring Locations for Contract 1 (NE/2016/01)













Monitoring Locations for Contract 3 (NE/2017/03)



inted by : 6/3/ ename : \\HK

2012






Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory


TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Chi Yum Ching She						Date of Calibration: 26-Jan-19				
]	Next Calibration Date: 26-Mar-19				
Model:TISCH High Volume Air Sampler TE-5170							Cechnician: Mr. Fai So			
					CONDITIO	NS				
Sea Level Pressure (hPa)1018.9Temperature (°C)19.0										
				CAL	ORIFICE					
Make-> <u>TISCH</u> Model-> <u>TE-5025A</u> Serial # -> <u>1612</u>					Qstd Slope -> 2.02017 Qstd Intercept -> -0.03691					
					CALIBRAT	ION				
Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR			
No. 18	(in) 6.6	(in) 6.6	(in) 13.2	(m3/min) 1.840	(chart) 55	corrected 55.71	REGRESSION Slope = 33.8356			
13	5.3	5.3	10.6	1.640	49	49.64	Intercept = -6.7937			
10	3.7	3.7	7.4	1.382	38	38.49	Corr. coeff. = 0.9983			
7	2.4	2.4	4.8	1.117	31	31.40				
5	1.1	1.1	2.2	0.762	19	19.25				
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg)						60.00 50.00 90.05 90.05 90.05 90.05	FLOW RATE CHART			
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)						90.02 Actua				
m = sampler slope b = sampler intercept I = chart response						0.00				
Tav = daily average temperature Pav = daily average pressure						0.00	00 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)			

Location :	Oi	Tat Hou	ıse				Date of C	alibration:	26-Jan-19			
Location I		AMS 5							26-Mar-19			
Model:TIS	Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So											
						COND	ITIONS					
	Se	a Level I Temp	Pressure perature			1018.9 19.0	7		eted Pressure Temperature			.175 292
				C	AL!	IBRATI	ON ORIFICE	-				
Make-> TIS Model-> TE- Serial # -> 161						5025A		-	std Slope -> Intercept ->		2.0201	
						CALIB	RATION					
Plate	H20 (L)			Qstd		I	IC			EAR		
No. 18	(in) 6.2	(in) 6.2	(in) 12.4	(m3/min) 1.784	(0	chart) 55	corrected 55.71		REGRE Slope =		197	
13	4.8	4.7	9.5	1.764	55 47		47.61		Intercept =			
10	3.6	3.5	7.1	1.354	41		41.53	C	Corr. coeff. =			
7	2.35	2.35	4.7	1.105		33	33.43					
5	1.2	1.2	2.4	0.795		21	21.27					
Calculatio	Colordations -							FLOV	V RATE CHA	RT		
Qstd = $1/r$		20(Pa/Ps	td)(Tstd	/Ta))-bl		60.	00					ר
QSta = II IC = I[Sqr				14)) 0]							/	
10 100		/(10000 11				50.	00				/	-
Qstd = sta	ndard flo	w rate									×	
IC = corrections		-	es		ĺ	<u> </u>	00			•		
I = actual	-	-			ĺ	Actual chart response (IC)						
m = calibr	-	-			ĺ	spor			•			
b = calibration Calibratio Calibration Calibration Calibration Calibration Calibration C				bration (deg	- K	9 30.	00					-
	-		-	ation (mm I	- 1	al ch						
1 sta – act	uai piesso	are dum	.g canon		.1 <u>5</u>)	20.	00		•			
For subse	equent ca	alculatio	n of sar	mpler flow:	ĺ							
1/m((I)[S	Sqrt(298/7	Гav)(Pav	r/760)]-b)		10	00					
							00					
m = sampler slope					ĺ							
b = sampler intercept					0.	00	0.500	1.000	1.500) 2	.000	
I = chart response Tav = daily average temperature							0.000		d Flow Rate (m		Ζ.	000
	Pav = daily average pressure											
	<i>j</i>	, bieros er	•									



÷	Location : Ma Yau Tong Village Date of Calibration: 26-Jan-19									
		_	Village					Calibration: 26-Jan-19		
Location I		AMS 7 th Volum	o Air Sa	mpler TF_4		Nexi		ation Date: 26-Mar-19 'echnician: Mr. Fai So		
	Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So CONDITIONS									
	Se	ea Level I	Pressure	(hPa)	1018.9	9		Corrected Pressure (mm Hg) 764.175		
		perature	. ,	19.0			Temperature (K) 292			
								- · · · <u></u>		
				C/	ALIBRATIC		FICE			
				Make->		_		Qstd Slope -> 2.02017		
					TE-5025A	1		Qstd Intercept -> -0.03691		
				Serial # ->	1612					
					CALIBR	RATION	I			
			1100		T T		~			
Plate)H2O (R)		Qstd	I (-1t)	IC		LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(chart)	corre		REGRESSION		
18 13	6.2 5.2	6.1 5.1	12.3 10.3	1.777 1.628	46 41	46. 41.		Slope = 26.1208 $Intercept = -0.7053$		
13	3.2 3.7	3.1 3.7	10.5 7.4	1.028	41 34	41. 34.		Corr. coeff. = 0.9976		
10 7	2.0	2.2	4.2	1.046	26	26.		Con. cocn. – 0.7770		
5	1.2	1.1	2.3	0.779	20 20	20. 20.				
	1.1	1.1	2.2	0.112		20.	20			
Calculatio	ons :				1					
Qstd = 1/r	m[Sqrt(H	i20(Pa/Ps	std)(Tstd	/Ta))-b]				FLOW RATE CHART		
IC = I[Squ	rt(Pa/Pstc	l)(Tstd/T	a)]			50.00				
Qstd = sta						10.00				
IC = corrections		-	es			40.00				
I = actual						∩				
m = calibi	-	-				9 30.00				
b = calibra	-	-		1	17.	Actual chart response ()				
	_		_	bration (de	gK)	Les				
Psta = act	ual press	ure aurin	ig canora	ation (mm	Hg)	120.00				
For subs	equent c	alculatio	n of sar	npler flow:		nal				
1/m((I)[S	-			-		Act				
	Jyrn(270)	100/100	//00/]-0	<i>'</i>)		10.00				
m = samp	ler slope									
_	b = sampler intercept									
I = chart r		opt				0.00				
Tav = dail	-	ge temper	ature			0.0	000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		
								Standard How Kate (IIS/IIII)		
	Pav = daily average pressure									



Location :	Oi	Tat Hor	ise				Date of C	alibration: 26-1	Mar-19			
Location I	D :	AMS 5				l	Next Calibra	tion Date: 26-N	May-19			
Model:TIS	SCH Higl	n Volum	e Air Sa	mpler TE-5	170		Te	echnician: Mr. I	Fai So			
	CONDITIONS											
Sea Level Pressure (hPa) Temperature (°C)						1018.5 21.9	7	Corrected P Temp	ressure (m erature (K		763.8	975 195
				C	AL	IBRATI	ON ORIFICE	2				
Make-> TIS Model-> TE- Serial # -> 194						-5025A		Qstd S Qstd Inter	lope -> cept ->		2.09 -0.000	
						CALIB	RATION					
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC		LINEA	R		
No.	(in)	(in)	(in)	(m3/min)	(0	chart)	corrected		REGRESS			
18	6.2	6.2	12.4	1.693		54	54.42		Slope =	35.721		
13	4.8	4.7	9.5	1.482			46.36		rcept =	-5.778		
10 7	3.6 2.4	3.5 2.4	7.1 4.8	1.281 1.053		41 32	41.32 32.25	Corr. (coeff. =	0.997	8	
5	1.2	1.2	4.8 2.4	0.745		20	20.16					
Calculatio Qstd = 1/r IC = I[Sqr Ostd = sta	n[Sqrt(H2 t(Pa/Pstd)(Tstd/T		/Ta))-b]		60. 50.		FLOW RA		r	*	
IC = correctI = actualm = calibratb = calibratTa = actual	Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K					Actual chart response (IC) 30. 20. 20.						
Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)						20. Y						
m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure					0.	00	0.500 Standard Flov	1.000 v Rate (m3/m	1.500 nin)	2.00	00	
	,	- Freedom	-									

Location :	Chi Yum (Ching She				Date of Calibration: 26-Mar-19			
Location I		AMS1			l	Next Calibra			
Model:TIS	SCH High V	Volume Air	Sampler'	TE-5170			Fechnician: Mr. Fai So		
CONDITIONS									
		Sea Leve	el Pressure	(hPa)	1018.5		Corrected Pressure (mm Hg) 763.875		
			mperature	· /	21.9		Temperature (K) 295		
				. /		_			
	CALIBRATION ORIFICE								
				Make->	TISCH]	Qstd Slope -> 2.0968		
					TE-5025A		Qstd Intercept -> -0.00065		
				Serial # ->					
					CALIBRAT				
					CALIBRAT				
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION		
18	6.6	6.6	13.2	1.747	55	55.43	Slope = 36.3762		
13	5.2	5.2	10.4	1.550	48	48.37	Intercept = -8.2857		
10	3.6	3.6	7.2	1.290	38	38.30	Corr. coeff. = 0.9995		
7	2.5	2.5	5	1.075	30	30.23			
5	1.1	1.1	2.2	0.713	18	18.14			
Calculatio	ons :								
		(Pa/Pstd)(T	'std/Ta))-b]			FLOW RATE CHART		
IC = I[Sqr	t(Pa/Pstd)(Tstd/Ta)]				^{60.00} T			
Oatd - ata	ndard flow	rata					*		
-	cted chart 1					50.00			
	chart respo	-							
	ator Qstd s					6			
	ator Qstd in					9 40.00 9 8			
Ta = actua	ıl temperatı	ure during c	alibration	(deg K)		üod			
Pstd = act	ual pressure	e during cal	ibration (mm Hg)		10.00 ±			
For subse	auont cala	ulation of a	samplor fl	0.007		40.00 (IC) 90.02 (IC) 90.02 (IC) 90.02 (IC)			
	-	v)(Pav/760	-	0₩.		20.00			
1/111((1)[.	QII(270/14	v)(1 av//00)]-0)				✓		
m = samp	m = sampler slope								
b = sampler intercept						10.00			
I = chart r									
		emperature				0.00 L	00 0.500 1.000 1.500 2.000		
Pav = dail	y average p	pressure				0.00	Standard Flow Rate (m3/min)		
I									

Location : Ma Yau Tong Village Date of Calibration: 26-Mar-19								
	Location ID :AMS 7Next Calibration Date: 26-May-19Model:TISCH High Volume Air Sampler TE-5170Technician: Mr. Fai So							
CONDITIONS								
Sea Level Pressure (hPa)1018.5Corrected Pressure (mm Hg)763.875Temperature (°C)21.9Temperature (K)295								
CALIBRATION ORIFICE								
			Qstd Slope -> 2.0968 Qstd Intercept -> -0.00065					
					CALIBR	ATION		
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR	
No. 18	(in) 5.9	(in) 5.9	(in) 11.8	(m3/min) 1.651	(chart) 44	corrected 44.34	REGRESSION Slope = 28.3639	
18	5.9	5.9	10.3	1.543	44 39	39.30	Stope = 28.5059 Intercept = -3.2170	
10	3.7	3.7	7.4	1.308	34	34.27	Corr. coeff. = 0.9973	
7	2.1	2.1	4.2	0.985	25	25.20		
5	1.2	1.1	2.3	0.729	17	17.13		
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K)						50.00 40.00 30.00 20.00	FLOW RATE CHART	
1/m((I)[S m = samp b = samp I = chart r	Sqrt(298/ ler slope ler interc response	Tav)(Pav ept	/760)]-t	npler flow:	Actual ch	20.00 10.00 0.00 0.000	0.500 1.000 1.500 2.000	
Tav = daily average temperature Standard Flow Rate (m3/min) Pav = daily average pressure								



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion			
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta:	293	°К	
Operator:	Jim Tisch				Pa: 763.3			mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612				
			Mal Plant	A) (- 1	ATI	AD	A11		
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)		
	1	1	2	(113)	1.3970	3.2	2.00		
	2	3	4	- 1	1.0000	6.3	4.00		
	3	5	6	1	0.8900	7.9	5.00		
	4	7	8	1	0.8440	8.7	5.50		
	5	9	10	1	0.7010	12.6	8.00		
				Data Tabula	a Tabulation				
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)		
	1.0172	0.7281	1.4293		0.9958	0.7128	0.8762		
	1.0130	1.0130	2.0213		0.9917	0.9917	1.2392		
	1.0109	1.1358	2.2599		0.9896	1.1120	1.3854		
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530		
	1.0046	1.4331	2.85		0.9835	1.4030 m=	1.7524 1.26500	4	
	QSTD	m= b=		2.02017 -0.03691		b=	-0.02263	1	
	QSID	r=	0.999		QA	r=	0.99988		
				Calculatio	ns			1	
	Vstd=	∆Vol((Pa-∆P)/Pstd)(Tstd/T			ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time]	
			For subsequ	uent flow ra	te calculatio	ns:		-	
	Qstd=	1/m ((Pa <u>Tstd</u>	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)		
	Standard	Conditions							
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION		
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999	
Key ΔH: calibrator manometer reading (in H2O)							Regulations Part		
		eter reading			1), Reference Metl		
Ta: actual a	bsolute tem	perature (°K)				ended Particulat		
		ressure (mm	Hg)		1		ere, 9.2.17, page		
b: intercept	t								
m: slope									

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°К
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration Model #: TE-5025A			Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔΤίme ΔΡ ΔΗ]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00]
	4	7	8	1	0.8870	8.7	5.50]
	5	9	10	1	0.7320	12.7	8.00	
Data Tabulation]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$			Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999]
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1
			For subsequ	ent flow ra	te calculatio	ns:		1
	Qstd=	1/m ((Pa Pstd Tstd	-))-b)	Qa= $1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$			
	Standard	Conditions			_			
Tstd:	298.15		de diving to the second se			RECA	LIBRATION	
Pstd:	760	mm Hg					nnual racalibrati	100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

	ALS Laboratory Group ANALYTICAL CHEMISTRY & TESTING SERVICES								
	SUB-CONTRACTING REPORT								
CONTACT	: MR BEN TAM	WORK ORDER	HK1908931						
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING								
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 25-FEB-2019 : 4-MAR-2019						
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	: 1 :						

General Comments

- Sample(s) were received in ambient condition. •
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kirland Jong .		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908931

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908931-001	S/N: 3Y6505	AIR	25-Feb-2019	S/N: 3Y6505

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6505
Equipment Ref:	EQ114
Job Order	HK1908931

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


Equipment Verification Results:

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2318	18.3
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1433	11.0
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5022	39.7

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9957
Date of Issue	14 January 2019

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Bu Location ID : Calibration Room	uilding, Kwa	ai Chung	Date of Calibration: Next Calibration Date:	
	CC	ONDITION		
Sea Level Pressure (hPa) Temperature (°C)		16.1 22.4	Corrected Pressure (mm Hg) Temperature (K)	762.075 295
	CALIBR	RATION OF	IFICE	
Mak Mode Calibration Dat	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19
	CA	LIBRATIO	١	
Plate H20 (L)H2O (R) H20 Qsto No. (in) (in) (in) (m3/m		t) correc	LINEAR REGRESSION	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	9 56 5 51 7 45 6 36	<i>,</i>	2 Slope = 34.0074 9 Intercept = -0.4093 6 Corr. coeff. = 0.9972 1	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration (For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	(deg K) mm Hg)	Vertral chart response (IC) Vertral chart response (IC) Vertra	FLOW RATE CHART	2.000



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion			
Cal. Date:	February 13, 2018 Rootsn			meter S/N:	438320 Ta: 293		293	°К	
Operator:	Jim Tisch					Pa:	763.3	mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612				
			Mal Plant	A) (- 1	ATI	AD	A11		
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)		
	1	1	2	(113)	1.3970	3.2	2.00		
	2	3	4	- 1	1.0000	6.3	4.00		
	3	5	6	1	0.8900	7.9	5.00		
	4	7	8	1	0.8440	8.7	5.50		
	5	9	10	1	0.7010	12.6	8.00		
				Data Tabula	tion				
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762		
	1.0130	1.0130	2.02	and the second se	0.9917	0.9917	1.2392		
	1.0109	1.1358	2.25		0.9896	1.1120	1.3854		
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530		
	1.0046	1.4331	2.85 2.02 (0.9835	1.4030 m=	1.7524 1.26500	4	
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1	
	QSID	r=	0.99988		QA	r=	0.99988		
				Calculatio	ns			1	
	Vstd=	∆Vol((Pa-∆P)/Pstd)(Tstd/T			ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time		Qa= Va/ΔTime]	
			For subsequ	uent flow ra	te calculatio	ns:		-	
	Qstd=	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)$			Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)		
	Standard	Conditions							
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION		
Pstd	1	mm Hg			US EPA recommends annual recalibration per 1998				
AH: calibrat		Key ter reading (in H2O)		40 Code of Federal Regulations Part 50 to 51,				
		eter reading			1				
Ta: actual a	bsolute tem	perature (°K)		Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in				
		ressure (mm	Hg)		1		ere, 9.2.17, page		
b: intercept	t								
m: slope									

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER	HK1912134
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND		
	CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH	: 1
	KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED	: 20-MAR-2019
		DATE OF ISSUE	: 22-MAR-2019
PROJECT	:	NO. OF SAMPLES	: 1
		CLIENT ORDER	:

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kirland Jong .		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1912134

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1912134-001	S/N: 3Y6502	AIR	20-Mar-2019	3Y6502

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6502
Equipment Ref:	EQ113
Job Order	HK1912134

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	12 February 2019


Equipment Verification Results:

Calibration Date:

11 March 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr00min	09:21 ~ 11:21	18.4	1014.9	0.021	2670	22.3
2hr00min	11:30 ~ 13:30	18.4	1014.9	0.025	2917	24.3
2hr00min	13:40 ~ 15:40	18.4	1014.9	0.032	3301	27.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



y = 0.0011x - 0.0006

 $R^2 = 0.9721$

25

30

0.035 0.03 0.025 0.02 0.015

0.01

0.005

0

0

5

10

15

20

Linear Regression of Y or X

Slope (K-factor):	
Correlation Coefficient (R)	
Date of Issue	

0.0011
0.9860
15 March 2019

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0011 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



Location : Gold King Ind Location ID : Calibration Ro	ng, K	wai Ch	lung		bration: 12-Feb-19 on Date: 12-May-19	
			COND	ITIONS		
Sea Level Pressur Temperature	`´´	1	<u>1024.2</u> 19.0		Corrected Pressure (mr Temperature (K)	2,
		CALI	BRATI	ON ORIFICE	1	
Calibra	Make-> Model-> ation Date->	502	SCH 25A Feb-18		Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19
		(CALIB	RATION		
Plate H20 (L)H2O (R) H20 No. (in) (in) (in)	Qstd (m3/min)		I art)	IC corrected	LINEAR REGRESSI	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$				60.94 52.81 46.72 38.59 27.42	Slope = 35.5369 Intercept = -1.8924 Corr. coeff. = 0.9951	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tst IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during cal Pstd = actual pressure during calib For subsequent calculation of sa 1/m((I)[Sqrt(298/Tav)(Pav/760)] m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	libration (deg ration (mm) m pler flow:		00 00 00 00 00 00 00 00 00 00 00 00	.00	FLOW RATE CHART	1.500 2.000



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion		
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta: 293		°К
Operator:	Jim Tisch					Pa:	763.3	mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612			
			Mal Plant	A) (- 1	ATI	AD	A11	
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1	2	(113)	1.3970	3.2	2.00	
	2	3	4	- 1	1.0000	6.3	4.00	
	3	5	6	1	0.8900	7.9	5.00	
	4	7	8	1	0.8440	8.7	5.50	
	5	9	10	1	0.7010	12.6	8.00	
				Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)	
	1.0172	0.7281	1.4293		0.9958	0.7128	0.8762	
	1.0130	1.0130	2.0213		0.9917	0.9917	1.2392	
	1.0109	1.1358	2.2599		0.9896	1.1120	1.3854	
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530	
	1.0046	1.4331	2.85 2.02 (0.9835	1.4030 m=	1.7524 1.26500	4
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1
	QSID	r=	0.999		QA	r=	0.99988	
				Calculatio	ns			1
	Vstd=	∆Vol((Pa-∆P)/Pstd)(Tstd/T			ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time			Qa=]		
			For subsequ	uent flow ra	te calculatio	ns:		-
	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$				Qa= $1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$			
	Standard	Conditions						
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION	
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999
AH: calibrat		Key ter reading (in H2O)		US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,			
		eter reading			1			
Ta: actual a	bsolute tem	perature (°K)		Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in			
		ressure (mm	Hg)		1		ere, 9.2.17, page	
b: intercept	t							
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CH

CHEMISTRY & TESTING SERVICES		(ALS)
SUB-CONTRACTING REPOR	RT	
: MR BEN TAM	WORK ORDER	HK1908930
ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAI KWAI CHUNG, N.T. HONG KONG	D, SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 25-FEB-2019 : 4-MAR-2019
:	NO. OF SAMPLES	: 1

CLIENT ORDER

: -----

General Comments

- Sample(s) were received in ambient condition. •
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

CONTACT CLIENT

ADDRESS

PROJECT

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Jong.		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908930

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908930-001	S/N: 3Y6503	AIR	25-Feb-2019	S/N: 3Y6503

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6503
Equipment Ref:	EQ112
Job Order	HK1908930

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


Equipment Verification Results:

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2403	19.0
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1577	12.1
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5129	40.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9975
Date of Issue	14 January 2019

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Bu Location ID : Calibration Room	uilding, Kwa	ai Chung	Date of Calibration: Next Calibration Date:	
	CC	ONDITION		
Sea Level Pressure (hPa) Temperature (°C)		16.1 22.4	Corrected Pressure (mm Hg) Temperature (K)	762.075 295
	CALIBR	RATION OF	IFICE	
Mak Mode Calibration Dat	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19
	CA	LIBRATIO	١	
Plate H20 (L)H2O (R) H20 Qsto No. (in) (in) (in) (m3/m		t) correc	LINEAR REGRESSION	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	9 56 5 51 7 45 6 36	<i>,</i>	2 Slope = 34.0074 9 Intercept = -0.4093 6 Corr. coeff. = 0.9972 1	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration (For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	(deg K) mm Hg)	Vertral chart response (IC) Vertral chart response (IC) Vertra	FLOW RATE CHART	2.000



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion		
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta: 293		°К
Operator:	Jim Tisch					Pa:	763.3	mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612			
			Mal Plant	A) (- 1	ATI	AD	A11	
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1	2	(113)	1.3970	3.2	2.00	
	2	3	4	- 1	1.0000	6.3	4.00	
	3	5	6	1	0.8900	7.9	5.00	
	4	7	8	1	0.8440	8.7	5.50	
	5	9	10	1	0.7010	12.6	8.00	
				Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)	
	1.0172	0.7281	1.4293		0.9958	0.7128	0.8762	
	1.0130	1.0130	2.0213		0.9917	0.9917	1.2392	
	1.0109	1.1358	2.2599		0.9896	1.1120	1.3854	
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530	
	1.0046	1.4331	2.85 2.02 (0.9835	1.4030 m=	1.7524 1.26500	4
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1
	QSID	r=	0.999		QA	r=	0.99988	
				Calculatio	ns			1
	Vstd=	∆Vol((Pa-∆P)/Pstd)(Tstd/T			ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time			Qa=]		
			For subsequ	uent flow ra	te calculatio	ns:		-
	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$				Qa= $1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$			
	Standard	Conditions						
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION	
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999
AH: calibrat		Key ter reading (in H2O)		US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,			
		eter reading			1			
Ta: actual a	bsolute tem	perature (°K)		Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in			
		ressure (mm	Hg)		1		ere, 9.2.17, page	
b: intercept	t							
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

SUB-CONTRACTING REPORT							
CONTACT	: MR BEN TAM	WORK ORDER	HK1908929				
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING						
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 25-FEB-2019 : 4-MAR-2019				
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	: 1 :				

General Comments

- Sample(s) were received in ambient condition. •
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Kidand Jony.	
Richard Fung	General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908929

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908929-001	S/N: 366410	AIR	25-Feb-2019	S/N: 366410

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK1908929

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


Equipment Verification Results:

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2377	18.8
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1522	11.6
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5117	40.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



0.1 0.09 0.08

Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9967
Date of Issue	14 January 2019

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Bu Location ID : Calibration Room	uilding, Kwa	ai Chung	Date of Calibration: Next Calibration Date:				
	CC	ONDITION					
Sea Level Pressure (hPa) Temperature (°C)		16.1 22.4	Corrected Pressure (mm Hg) Temperature (K)	762.075 295			
CALIBRATION ORIFICE							
Mak Mode Calibration Dat	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19			
	CA	LIBRATIO	١				
Plate H20 (L)H2O (R) H20 Qsto No. (in) (in) (in) (m3/m		t) correc	LINEAR REGRESSION				
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	9 56 5 51 7 45 6 36	<i>,</i>	2 Slope = 34.0074 9 Intercept = -0.4093 6 Corr. coeff. = 0.9972 1				
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration (For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	(deg K) mm Hg)	Vertral chart response (IC) Vertral chart response (IC) Vertra	FLOW RATE CHART	2.000			



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration


			Calibration	Certificatio	on Informat	ion			
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta:	293	°К	
Operator:	Jim Tisch					Pa:	763.3	mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612				
			Mal Plant	A) (- 1	ATI	AD	A11		
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)		
	1	1	2	(113)	1.3970	3.2	2.00		
	2	3	4	- 1	1.0000	6.3	4.00		
	3	5	6	1	0.8900	7.9	5.00		
	4	7	8	1	0.8440	8.7	5.50		
	5	9	10	1	0.7010	12.6	8.00		
				Data Tabula	tion				
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762		
	1.0130	1.0130	2.02	and the second se	0.9917	0.9917	1.2392		
	1.0109	1.1358	2.25		0.9896	1.1120	1.3854		
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530		
	1.0046	1.4331	2.85 2.02 (0.9835	1.4030 m=	1.7524 1.26500	4	
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1	
	QSID	r=	0.999		QA	r=	0.99988		
				Calculatio	lations				
	Vstd=	∆Vol((Pa-∆P)/Pstd)(Tstd/T		Va= ΔVol((Pa-ΔP)/Pa)			1	
	Qstd=	Vstd/∆Time			Qa=]			
			For subsequ	uent flow ra	ow rate calculations:				
	Qstd=	1/m ((Pa <u>Tstd</u>	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)		
	Standard	Conditions							
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION		
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999	
AH: calibrat		Key ter reading (in H2O)		US EPA recommends annual recalibration per 199 40 Code of Federal Regulations Part 50 to 51,				
		eter reading			1), Reference Metl		
Ta: actual a	bsolute tem	perature (°K)				ended Particulat		
		ressure (mm	Hg)		1		ere, 9.2.17, page		
b: intercept	t								
m: slope									

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183260 證書編號

Description / 儀器名稱	:	Sound Calibrator (EQ083)
Manufacturer / 製造商	:	Rion
Model No. / 型號	:	NC-74
Serial No. / 編號	:	34246492
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K C Lee Engineer

Certified By : 核證

Date of Issue 簽發日期

:

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 2



Certificate No. : C183260 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A <u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C173864 PA160023 C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183085 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC18-0867)	Date of Receipt / 收件日期:28 May 2018	
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ006)		
Manufacturer / 製造商 :	Brüel & Kjær		
Model No. / 型號 :	2238		
Serial No. / 編號 :	2285762		
Supplied By / 委託者 :	Action-United Environmental Services and	Consulting	
	Unit A, 20/F., Gold King Industrial Building,		
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.		

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 10 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	K C Lee Engineer		
Certified By 核證	: <u>Chan Han Chan</u> H C Chan Engineer	Date of Issue : 簽發日期	11 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate No. : C183085 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	L _{AFP}	А	F	94.00	1	94.1

6.1.1.2 After Self-calibration

		Applied Value		UUT	IEC 60651		
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132	L _{AFP}	А	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU	Γ Setting	Applied Value		UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	L_{AFP}	А	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

- c/o 香港新界屯門興安里一號四樓
- Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183085 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting				Applied Value		- IEC 60651
Range	Parameter	Frequency	Time	Level	Level Freq.		Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132	L _{AFP}	А	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		Ι			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT Setting				Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
32 - 112	L _{AFP}	А	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	104.9	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

		Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	L_{AFP}	А	F	94.00	31.5 Hz	55.0	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Certificate No. : C183085 證書編號

6.3.2 C-Weighting

	UUT Setting				Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	L _{CFP}	С	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4 Time Averaging

	inter it oruging									
UUT Setting			Applied Value					UUT	IEC 60804	
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
32 - 112	L _{Aeq}	А	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						$1/10^{2}$		90	89.5	± 0.5
			60 sec.			$1/10^{3}$		80	79.2	± 1.0
			5 min.			1/104		70	69.3	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz 250 Hz - 500 Hz 1 kHz 2 kHz - 4 kHz 8 kHz 12.5 kHz 104 dB : 1 kHz 114 dB : 1 kHz Burst equivalent level	: $\pm 0.30 \text{ dB}$: $\pm 0.20 \text{ dB}$: $\pm 0.35 \text{ dB}$: $\pm 0.45 \text{ dB}$: $\pm 0.70 \text{ dB}$: $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.2 \text{ dB}$ (Ref. 110 dB
		continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183441 證書編號

ITEM TESTED / 送檢項	目	(Job No. / 序引編號:IC18-0867)	Date of Receipt / 收件日期: 13 June 2018	
Description / 儀器名稱	:	Integrating Sound Level Meter (EQ008)		
Manufacturer / 製造商	:	Brüel & Kjær		
Model No. / 型號	:	2238		
Serial No. / 編號	:	2285690		
Supplied By / 委託者	:	Action-United Environmental Services and C	Consulting	
		Unit A, 20/F., Gold King Industrial Building,		
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.		

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	K Q Lee Engineer			
Certified By 核證	: Ocn Un C H C Chan Engineer	Date of Issue 簽發日期	:	29 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C183441 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment IDDescriptionCL28040 MHz Arbitrary Waveform GeneratorCL281Multifunction Acoustic Calibrator	<u>Certificate No.</u> C180024 PA160023
---	---

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.2

6.1.1.2 After Self-calibration

UUT Setting					d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UUT	Г Setting	Applied	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No.: C183441 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT	Setting		Applied Value		UUT	- IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L_{AFP}	А	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.2	± 0.1
	L _{AIP}		Ι			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	L _{AFP}	А	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

		Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L _{AFP}	А	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Certificate of Calibration 校正證書

Certificate No. : C183441 證書編號

6.3.2 C-Weighting

C-weighting							
	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
$(d\bar{B})$		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L _{CFP}	С	F	94.00	31.5 Hz	91.2	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

1 1110 1 100	inte Averaging									
	UUT	Setting	Applied Value					UUT	IEC 60804	
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L _{Aeq}	А	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						$1/10^{2}$		90	89.7	± 0.5
			60 sec.			$1/10^{3}$		80	79.7	± 1.0
			5 min.			1/10 ⁴		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

Burst equivalent level $: \pm 0.2 \text{ dB}$ (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作


Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552



Appendix F

Event and Action Plan

 $Z: Jobs \ 2016 \ CEDD) \ 600 \ EM\&A\ Report\ Submission \ Monthly\ EM\&A\ Report\ 2019 \ March\ 2019 \ Ro263v2. docx$

Event / Action Plan for construction dust

Event		Action		
Event	ET	IEC	ER	Contractor
Action Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source, investigate the causes of exceedance and propose remedial measures; Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Advise the ER and Contractor on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor, IEC and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Construction Noise

E	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; 	1. Review the analysed results submitted by the ET;	1. Confirm receipt of notification of failure in writing;	1. Submit noise mitigation proposals to IEC and ER; and
	 Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; and Ensure remedial measures are properly implemented. 	2. Implement noise mitigation proposals.
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix G

Impact Monitoring Schedule

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx

	Date	Noise Monitoring	Air Quality	Monitoring
	Date	(0700 – 1900)	1-hour TSP	24-hour TSP
Fri	1-Mar-19			
Sat	2-Mar-19			
Sun	3-Mar-19			
Mon	4-Mar-19			\checkmark
Tue	5-Mar-19	✓	\checkmark	
Wed	6-Mar-19			
Thu	7-Mar-19			
Fri	8-Mar-19			
Sat	9-Mar-19			\checkmark
Sun	10-Mar-19			
Mon	11-Mar-19	\checkmark	\checkmark	
Tue	12-Mar-19			
Wed	13-Mar-19			
Thu	14-Mar-19			
Fri	15-Mar-19			\checkmark
Sat	16-Mar-19		\checkmark	
Sun	17-Mar-19			
Mon	18-Mar-19			
Tue	19-Mar-19			
Wed	20-Mar-19			
Thu	21-Mar-19			\checkmark
Fri	22-Mar-19	✓	\checkmark	
Sat	23-Mar-19			
Sun	24-Mar-19			
Mon	25-Mar-19			
Tue	26-Mar-19			
Wed	27-Mar-19			\checkmark
Thu	28-Mar-19	✓	\checkmark	
Fri	29-Mar-19			
Sat	30-Mar-19			
Sun	31-Mar-19			

Impact Monitoring Schedule for the Reporting Period

✓	Monitoring Day
	Sunday or Public Holiday

Impact Monitoring Schedule for next Reporting Period

			Air Quality	Monitoring
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP
Mon	1-Apr-19			
Tue	2-Apr-19			✓
Wed	3-Apr-19	✓	✓	
Thu	4-Apr-19			
Fri	5-Apr-19			
Sat	6-Apr-19			
Sun	7-Apr-19			
Mon	8-Apr-19			\checkmark
Tue	9-Apr-19	✓	✓	
Wed	10-Apr-19			
Thu	11-Apr-19			
Fri	12-Apr-19			
Sat	13-Apr-19			\checkmark
Sun	14-Apr-19			
Mon	15-Apr-19	✓	✓	
Tue	16-Apr-19			
Wed	17-Apr-19			
Thu	18-Apr-19		✓	\checkmark
Fri	19-Apr-19			
Sat	20-Apr-19			
Sun	21-Apr-19			
Mon	22-Apr-19			
Tue	23-Apr-19	✓	✓	
Wed	24-Apr-19			\checkmark
Thu	25-Apr-19			
Fri	26-Apr-19			
Sat	27-Apr-19			
Sun	28-Apr-19			
Mon	29-Apr-19	✓	✓	
Tue	30-Apr-19			✓

\checkmark	Monitoring Day
	Sunday or Public Holiday

Appendix H

Database of Monitoring Result



24-HOUR TSP MONITORONG RESULT DATABASE

24-hour TSF	P Monitoring	g Data for A	AMS-1												
	SAMPLE	ELA	APSED TIN	4E	CHAI	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr
DATE	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	TSP (µg/m ³)
4-Mar-19	23775	15356.32	15380.32	1440.0	36	37	36.5	18.3	1017	1.29	1863	2.6245	2.7745	0.1500	81
9-Mar-19	23887	15380.32	15404.82	1470.0	38	40	39	17.8	1012.2	1.37	2009	2.6547	2.7227	0.0680	34
22-Mar-19	23877	15404.82	15428.52	1422.0	36	36	36	18.7	1020.6	1.28	1820	2.6597	2.708	0.0483	27
25-Mar-19	23845	15428.52	15452.52	1440.0	38	38	38	25.3	1011.4	1.32	1904	2.6201	2.6628	0.0427	22
27-Mar-19	23882	15452.52	15476.53	1440.6	42	42	42	20	1014.9	1.39	2007	2.686	2.7677	0.0817	41
24-hour TSF	P Monitoring	g Data for A	AMS-5							·					
DATE	SAMPLE NUMBER		APSED TIN	1E	CHAI	RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN		AVG	(°C)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
4-Mar-19	23781	7235.96	7259.57	1416.60	26	28	27.0	20.9	1013.7	0.95	1344	2.6200	2.6547	0.0347	26
9-Mar-19	23836	7259.57		1411.80	32	34	33.0	17.8	1012.2	1.13	1595	2.6104	2.6330	0.0226	14
15-Mar-19	23839	7283.10	7306.60	1410.00	32	34	33.0	18.7	1020.6	1.13	1597	2.6159	2.6650	0.0491	31
21-Mar-19	23841	7306.60	7330.20	1416.00	33	34	33.5	19.8	1014.6	1.14	1618	2.6206	2.6636	0.0430	27
27-Mar-19	23585	7330.20	7353.70	1410.00	30	32	31.0	20	1014.9	1.04	1463	2.6654	2.6893	0.0239	16
24-hour TSF	P Monitoring	g Data for A	AMS-6												
DATE	SAMPLE NUMBER	ELA	APSED TIN	4E	CHAI	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)		MAX		(°C)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
4-Mar-19	23780		12477.02			32	31.0	20.9	1013.7	1.04	1471	2.6179	2.6717	0.0538	37
9-Mar-19	23782		12500.72		30	32	31.0	17.8	1012.2	1.04	1481	2.6067	2.6333	0.0266	18
15-Mar-19	23838	12500.72	12524.22	1410.00	30	32	31.0	18.7	1020.6	1.04	1472	2.6083	2.6785	0.0702	48
21-Mar-19	23842	12524.22	12547.82	1416.00	31	32	31.5	19.8	1014.6	1.06	1494	2.6043	2.6563	0.0520	35
27-Mar-19	23859	12547.82	12571.52	1422.00	28	30	29.0	20	1014.9	0.94	1341	2.6730	2.6988	0.0258	19
24-hour TSF	[•] Monitoring	g Data for A	AMS-7												
DATE	SAMPLE		APSED TIN	4E	CHAI	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
	NUMBER	INITIAL	FINAL	(min)		MAX	AVG	(°C)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
4-Mar-19	23811	7818.55	7842.65	1446.00		38	38.0	20.9	1013.7	1.49	2158	2.5903	2.7015	0.1112	52
9-Mar-19	23776	7842.65	7866.75	1446.00	37	38	37.5	18	1017.8	1.48	2144	2.6279	2.7117	0.0838	39
15-Mar-19	23860	7866.75	7890.75	1440.00	38	38	38.0	18.7	1020.6	1.50	2164	2.6370	2.7136	0.0766	35
21-Mar-19	23878	7890.75	7914.75	1440.00	40	40	40.0	19.8	1014.6	1.57	2265	2.6553	2.7437	0.0884	39
27-Mar-19	23814	7918.12	7942.12	1440.00	40	42	41.0	22.3	1017.1	1.57	2258	2.6127	2.7484	0.1357	60



NOISE MONITORONG RESULT DATABASE

Noise Measu	ıremen	nt Resul	lts (dB)	of NMS	54a																
	Start	1st	Leq (5r	nin)	2nd	Leq (5	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	Lag20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	9:46	73.3	75.2	71.2	73.6	75.3	71.5	71.7	73.7	66.8	74.2	76.9	71.3	74	75.9	71.7	71.5	73.2	68.2	73	75.0
11-Mar-19	13:15	68.2	71.9	57.5	66.6	69.7	58.6	67.4	69.6	58.1	65.7	68.6	59.6	64.7	67.0	56.6	66.4	68.7	57.6	67	75.0
22-Mar-19	10:38	72.3	74.5	68.9	71	73.7	66.5	69.7	72.7	63.8	70.2	73.4	64.6	66.8	70.3	61.1	65.2	68.1	59.1	70	75.0
28-Mar-19	10:15	64.9	67.8	61.5	66.5	69.8	62.7	67.1	69	61.8	65.8	67.8	63.5	72.2	68.6	62.6	65.9	67.6	63.4	68	75.0

Noise Measu	urement	t Result	s (dB) a	f NMS	5																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,		L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	TIME	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	10:38	60.1	61.4	58.5	60.7	62.3	59	60	61.4	58.6	59.7	60.8	58.2	59.8	61.4	57.7	58	59.9	55.3	60	75
11-Mar-19	13:15	60.0	62.7	54.7	58.1	57.1	54.3	56.8	55.5	53.9	58.7	60.0	53.7	59.1	60.5	54.0	61.1	62.7	55.1	59	75
22-Mar-19	14:32	62.6	64.4	56.2	61.1	63.2	56.8	62.5	64.6	56.7	60.8	62.8	56.6	62.1	64.8	55.5	61.3	63.8	55	62	75
28-Mar-19	10:58	68.3	70.7	63.6	66.1	67.4	64.6	66.5	69.7	61	67.9	69.3	66.3	66.1	67.7	64.4	67.4	69.7	60.8	67	75

Noise Meas	ureme	nt Resu	lts (dB)	of NMS	56																
	Start	1st	Leq (5r	nin)	2nd	Leq (5)	min)	3rd	Leq (5	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (51	nin)	Lag20min	Limit
	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	9:27	60.6	62	53.5	63	63	53	57.4	67	53	55.7	58	53	54.5	55.5	53	54.7	57	52.5	59	75
11-Mar-19	14:45	57.7	59.8	53.3	60.8	64.1	53.0	58.1	61.3	53.1	57.9	60.3	52.4	59.0	62.0	51.7	58.6	61.2	54.1	59	75
22-Mar-19	9:56	58.8	61	49	59	61	62.5	61.2	65.5	54	62.6	65.5	56	63	65	59.5	62.4	65.5	56.5	61	75
28-Mar-19	13:09	61.5	62.4	60.4	61.8	62.8	60.5	60.3	61.3	59	62.5	63.7	61.2	64.8	66.7	62.4	63.2	64	62.1	63	75

Noise Measu	uremei	nt Resu	lts (dB)	of NMS	57																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	Leq30min,	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Level
	1 mie	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	10:09	65.6	66	58	59.8	62	56	59.5	62	52.5	65.2	66.5	59.5	62	65	55.5	65.1	67.5	59.5	64	75
11-Mar-19	15:28	63.2	65.9	59.2	69.5	71.9	59.5	62.2	63.5	59.1	76.4	69.8	58.3	65.3	69.7	58.7	59.9	61.1	58.7	70	75
22-Mar-19	9:09	64.5	65.5	62	64.2	65.5	62	61.4	62	60.5	63	64	61.5	60.5	61.5	55	55.2	57	52.5	62	75
28-Mar-19	14:04	67.3	69.9	62.4	69.2	72.6	62.2	69.2	71.9	64.4	70.1	72.2	66.9	69.3	72	61.7	70.4	71.9	66	69	75

Noise Measu	uremen	nt Resul	lts (dB)	of NMS	58																
	Start	1st	Leq (5n	nin)	2nd	Leq (5)	nin)	3rd	Leq (51	min)	4th	Leq (51	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Lag20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	14:30	70.4	73	64.5	69	72.5	59	67.4	70.5	56.5	69.9	72.5	63	70.6	73.5	63	71.2	74	66	70	75
11-Mar-19	16:31	71.1	75.0	60.5	69.4	73.0	60.5	72.1	75.0	63.5	68.9	72.5	62.0	69.7	72.5	61.0	69.0	73.0	61.0	70	75
22-Mar-19	15:48	71.8	75	63	71.2	74.6	60.3	71.5	75.1	60.5	71.8	75	61.7	70.6	74.3	60.9	69.2	74.9	60.8	71	75
28-Mar-19	15:58	70.0	73.1	65.0	71.0	74.0	65.0	73.0	73.2	67.5	69.1	69.5	67.0	73.0	75.0	68.0	72.5	73.6	67.5	72	75

Noise Meas	ureme	nt Resu	lts (dB)	of CN1	L																
	Start	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (51	nin)	Log20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	13:56	57.7	59.5	54.2	58.1	60.0	54.9	55.8	57.6	52.5	62.2	65.6	52.2	52.7	55.6	47.4	60.2	58.5	44.0	59	70
11-Mar-19	9:35	56.5	57.1	49.9	56.5	53.5	49.3	60.4	60.8	49.4	57.1	61.2	50.1	58.7	63.1	50.3	57.0	61.1	50.3	58	70
22-Mar-19	10:08	61.8	63.6	59.6	58.2	59.2	56.9	60.2	61.0	59.2	58.4	59.6	56.4	61.4	63.3	59.7	58.7	59.6	57.8	60	70
28-Mar-19	13:49	59.8	61.0	58.3	62.2	63.4	60.9	62.3	64.6	57.2	59.6	60.5	58.7	61.7	63.0	59.7	62.2	63.0	61.4	61	70


Noise Measu	uremer	nt Resu	lts (dB)	of CN2																	
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (5r	nin)	5th	Leq (51	min)	6th	Leq (51	nin)	Lag20min	Limit
Date	Time		L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	LUVU
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Mar-19	13:22	63.6	65.3	61.6	65.2	67.5	61.4	64.3	66.7	60.5	66	68.5	60.4	63.3	65.2	61.1	64.1	66.1	61.7	65	70
11-Mar-19	10:18	60.1	58.7	51.8	60.3	60.9	52.1	53.5	54.1	51.2	65.0	57.1	50.8	58.5	54.1	51.1	64.6	56.9	50.8	62	70
22-Mar-19	10:56	56.4	57.1	55.2	59.8	61.4	57.8	60.6	61.4	59.7	58.3	60	56.5	56.7	58.2	55.3	61.7	63.2	57.4	59	70
28-Mar-19	13:12	62.4	63.3	61.4	63.2	65	61.2	62.4	63.7	60.8	60.4	61.9	58.8	62.5	63.9	60.8	62	63.4	60.3	62	70

Noise Measu	Noise Measurement Results (dB) of CN3																				
	Start	Stort 1st Leg		t Leq (5min)		2nd Leq (5min)		3rd	3rd Leq (5min)		4th Leq (5min)		5th Leq (5min)		min)	6th	Leq (51	nin)	Lag20min	Limit	
Date	Start Time	Leq,	L10,		Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub (11)	dB(A)
5-Mar-19	9:11	61.2	63.6	58.6	62	65.2	56.7	62.6	65.9	58.9	63.6	65.9	60.3	62.6	65.6	59.1	62.9	66	57.3	63	75
11-Mar-19	11:16	66.7	64.6	57.8	64.7	65.7	56.3	65.5	68.9	58.1	64.0	67.0	58.3	65.6	68.6	59.0	66.0	67.8	59.0	66	75
22-Mar-19	10:02	60.9	62.9	56.3	65.1	68.2	56	65.6	68.6	57.9	64.7	67	61.1	63.3	66.8	58.1	65.7	68	57.3	64	75
28-Mar-19	9:40	69.5	72.6	51.9	64.2	65.8	62.1	64.1	66	61.8	64	66.4	60.2	63.4	64.9	61.8	64.8	66.7	62.3	66	75


Appendix I

Graphical Plots for Monitoring Result


Air Quality – 1-hour TSP




Monthly Environmental Monitoring & Audit Report (March 2019)





Air Quality – 24-hour TSP







Noise









CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and AUFS **Associated Infrastructure Works**

Appendix J

Meteorological Data

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and AUES **Associated Infrastructure Works**

Monthly Environmental Monitoring & Audit Report (March 2019)

			Total	Kwun Tong Station	Kai Ta	King's Park Station	
Date		Weather	Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Mar-19	Fri	Moderate southeasterly winds, occasionally strong on high ground.	0.4	20.2	14.2	Е	87
2-Mar-19	Sat	Mainly cloudy with one or two showers.	Trace	20.7	13.3	E/SE	83
3-Mar-19	Sun	Moderate southeasterly winds, occasionally strong on high ground.	6.3	22.1	9.7	SE	83.5
4-Mar-19	Mon	Mainly cloudy with one or two showers.	10.2	20.5	13.6	E/SE	74.5
5-Mar-19	Tue	Moderate to fresh east to northeasterly winds.	30.3	21	17.5	E/SE	83.2
6-Mar-19	Wed	Slightly cooler. Moderate to fresh east to northeasterly winds	45.5	20	16	E/SE	90.7
7-Mar-19	Thu	Cloudy with occasional showers.	29.6	17.5	9	E/SE	88.7
8-Mar-19	Fri	Mainly cloudy with one or two showers.	11.5	Maintena nce	17.2	E/SE	97.2
9-Mar-19	Sat	Moderate to fresh east to northeasterly winds.	14.5	17.4	12.5	E/SE	94.2
10-Mar-19	Sun	Slightly cooler. Moderate to fresh east to northeasterly winds	4.6	17.7	6.6	W/NW	83.7
11-Mar-19	Mon	Cloudy with occasional showers.	7.6	18.3	8.2	N/NW	76
12-Mar-19	Tue	Fine. Dry in the afternoon. Moderate east to northeasterly winds.	0	19.7	9.8	Е	73
13-Mar-19	Wed	Mainly cloudy with a few showers. More showers later tomorrow.	0	20.8	12.3	E/SE	66
14-Mar-19	Thu	Mainly cloudy. One or two light rain patches at first.	6.4	20.4	12.6	E/SE	80.5
15-Mar-19	Fri	Moderate to fresh east to northeasterly winds, occasionally strong offshore overnight.	0.4	17.8	6.6	N/NE	80.2
16-Mar-19	Sat	Mainly cloudy with one or two showers.	0	19.6	15.1	E/SE	65.5
17-Mar-19	Sun	Moderate to fresh east to northeasterly winds.	0	20.1	12	E/SE	75
18-Mar-19	Mon	Coastal mist tonight. Light to moderate southerly winds.	0	21.4	11.8	E/SE	78.7
19-Mar-19	Tue	Sunny periods. Warm during the day.	0	23.5	11.3	SE	79
20-Mar-19	Wed	Mist patches in the morning. Moderate southeasterly winds.	0	23.1	12	E/SE	87
21-Mar-19	Thu	Warm with sunny periods.	0	25.1	9.1	SE	80
22-Mar-19	Fri	Mainly cloudy. Coastal fog in the morning	Trace	25.2	6.6	SE	82.5
23-Mar-19	Sat	Sunny periods. Warm during the day.	3.3	19	13	E/SE	89
24-Mar-19	Sun	Mainly cloudy. Coastal fog in the morning	0.3	16.2	18.6	E/SE	88.5
25-Mar-19	Mon	Moderate south to southeasterly winds.	1	20.1	11.3	S/SE	83
26-Mar-19	Tue	Moderate south to southeasterly winds.	0	21.6	11.9	Е	76.5
27-Mar-19	Wed	Warm with sunny periods during the day.	Trace	22.2	9.6	E/SE	80
28-Mar-19	Thu	Mainly cloudy. A few showers tomorrow.	0	24.5	7.8	SE	82
29-Mar-19	Fri	Mainly cloudy with a few showers. Isolated thunderstorms tonight.	6.9	24.9	8.2	W/SW	84.5
30-Mar-19	Sat	Fresh east to northeasterly winds, strong offshore and on high ground.	Trace	22.4	12.5	E/SE	84.5
31-Mar-19	Sun	Cloudy with a few rain patches.	7.7	20.8	21.3	E/NE	84.5

Appendix K

Waste Flow Table

Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

		Actual Quan	tities of Inert C&I	D Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	27.051	8.485	4.795	3.042	10.729	0.000	0.000	0.354	0.000	0.000	0.111
Feb	118.875	13.273	60.959	3.989	40.654	0.000	0.000	0.000	0.000	0.000	0.034
Mar	31.450	1.582	1.433	2.512	25.923	0.000	0.000	0.499	0.000	0.000	0.048
Apr											
May											
Jun											
Sub-total	177.376	23.340	67.187	9.543	77.306	0.000	0.000	0.853	0.000	0.000	0.193
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	177.376	23.340	67.187	9.543	77.306	0.000	0.000	0.853	0.000	0.000	0.193

Monthly Summary Waste Flow Table for <u>2019</u> (year)

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L).

(6) Assume a dump truck delivers 7.5 m^3 material in 1 trip.

(7) The cut-off date of this summary is 20^{th} of each month.

	Construction									Rev. N	No.	24
NE/2016/ Appendic	05 - Environn ces - Append	nental Manag ix 13	gement Plan							Issue	Date 13	6 Apr 2019
Name of	Departmen	t: <u>CEDD</u>							Contra	act No	o. : <u>NE</u>	/2016/05
				<u>Monthly S</u>	ummary W	aste Flow Ta	able for 201	<u>9 (</u> year)				
					-	lause 1.129]	1					
		· · · · ·		&D Materials G	enerated Mont	hly	Act	ual Quantities of	of C&D W	astes	Generated Mo	onthly
Month	Total Quantity Generated	Concrete	Reused in the Contract	Reused in other Projects		Imported Fill	Metals	Paper/ cardboard packaging	Plasti (see No		Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	$(in '000 m^3)$	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000) kg)	(in '000 kg)	(in '000 m ³)
Jan	1.3027	1.1947	0.0630	0.00	0.0450	0.00	0.00	0.00	0.00)	0.00	0.0008
Feb	0.4010	0.3230	0.0780	0.00	0.00	0.00	0.00	0.00	0.00)	0.00	0.0000
Mar	0.4800	0.3910	0.0890	0.00	0.00	0.00	0.00	0.00	0.00)	0.00	0.0025
Apr												
May												
June												
Sub-total												
July												
Aug												
Sept												
Oct												
Nov												
Dec												
Total												

Notes: (1)

The performance targets are given in PS Clause 6.14 The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. (2)

(3)

Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material. The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (4)

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

		Actual Quantit	ties of Inert C&D	Materials Generate	ed Monthly			Actual Quantities of	C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.514	0.000	0.000	0.000	0.514	0.000	0.000	0.000	0.000	0.000	0.005
Feb	0.419	0.000	0.000	0.000	0.419	0.000	0.010	0.103	0.020	0.000	0.004
Mar	0.672	0.000	0.000	0.000	0.672	0.000	0.001	0.084	0.002	0.000	0.005
Apr											
May											
Jun											
Sub-total	1.605	0.000	0.000	0.000	1.605	0.000	0.010	0.187	0.022	0.000	0.014
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	1.605	0.000	0.000	0.000	1.605	0.000	0.010	0.187	0.022	0.000	0.014

Monthly Summary Waste Flow Table for <u>2019(year)</u>

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse		
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)		
7.000	0	0	0	7.000	0	100.000	2.000	0.300	1.000	3.500		

Notes: (1) The performance targets are given in PS Clause 6.14.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L)

Appendix L

Implementation Schedule for Environmental Mitigation Measures



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	ct (Contraction Phase)	r	1	1			1	
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V	
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	
S4.7.6	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical continuously; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	In Contract 1	mplementation Sta	itus Contract 3
	 after the activities so as to maintain the entire surface wet ; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 						
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representati ve dust monitoring station	All construction sites where practicable	V	N/A	N/A
Noise Impa	act (Contraction Phase)						
S5.6.9	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. Use of "Quiet " Plant and Working Methods. 	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V	V N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
\$5.6.13		levels of plant items		construction sites where practicable				
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V	N/A	
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A	
\$5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representati ve Noise monitoring stations	V	N/A	N/A	
Water Qua	lity Impact (Contraction Phase)							
S6.6.3	 <u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or 	Control construction runoff	Contractor	All construction sites	@	@	@	

minimize polluted runoff. Sediment at ion tanks with sufficient capacity,	Contract 3
 constructed from preformed individual cells of approximately 6 to 8 m²/m² capacities, are recommended as a general miligition masure which can be used for set 1 ing surface nunoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped. The dikes or embankments for flood protect in should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runnoff discharge into an appropriate watercourse, through a sill /sediment trap. The sill /sediment traps should be incorporated in the permanentels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 194. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegated as a possible after carthworks have been completed. If excavation of soil cannot be avoided during the rainy season or at any time by sustoms an possible after carthworks have been completed. If excavation or does and be flicent operation at all times and particularly following rainabismas are likely, exposed slope surfaces should be covered by trapaulin or other means. All draining facilities after control soil cartings into exceeding the appropriate way and particularly following rainabisms. Deposited all and grit should be covered for the strates should be covered by trapaulin or other means. Measures should be taken to minimise the ingress of site drainage into exceusions. If the exceeding discultures should be scenary is should be covered the instruments and the instruments and particularly and disposed of by systeading eventy oversite.<!--</td--><td></td>	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure		Implementation State	
	 be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events. All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be provided for the oil interceptors to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers. 						Contract 3
S6.6.6 and 6.6.7	 Sewage from Workforce Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated. 	Handling of site sewage	Contractor	All construction sites	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status Contract 1 Contract 2 Contract 3			
	• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure		incusures.		Contract 1		Contract 3	
S6.6.8 and 6.6.9	Accidental Spillage To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	V	V	V	
S6.6.11- S6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground.	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA	
	The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select							

EM&A Ref.	Recommended Mitigation Measures	Objectives Recommen Measures & Concern to A	nded Main	Who to implement the measures?	Location of the measure	Implementation Status Contract 1 Contract 2 Contract 3			
	ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.			incusures.				Contract 3	
Waste Mar	nagement (Contraction Phase)								
\$8.5.2	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collect ion for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V	
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V	
\$8.5.3	 <u>Waste Reduction Measures</u> Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction ion materials; plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to 	Reduce generation	waste	Contractor	All construction sites where practicable	V	V	V	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
		Concern to Address	measures?	incusure	Contract 1	Contract 2	Contract 3	
	 recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 							
S8.5.5	 <u>Storage of Waste</u> The following recommendation should be implemented to minimize the impacts: waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	
\$8.5.6	Collection and Transportation of WasteThe following recommendation should be implemented to minimize the impacts:• remove waste in timely manner;• employ the trucks with cover or enclosed containers for waste• transportation;• obtain relevant waste disposal permits from the appropriate authorities; and• disposal of waste should be done at licensed waste disposal facilities.	Minimize waste impacts from storage	Contractor	All construction sites	V	V	V	
\$8.5.8	 Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; The recommended C&D materials handling should include: On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing Provision of wheel wash facilities 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V	
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize	Remediate contaminated soil	Contractor	All construction sites where applicable	V	@	N/A	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
	the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	Concern to Address	measures?		Contract 1	Contract 2	Contract 3	
\$8.5.17	 <u>Chemical Waste</u> If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	V	
\$8.5.18	 <u>General Waste</u> <u>General refuse</u> should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	V	V	
\$8.5.19	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V	
	ontraction Phase)							
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturis t / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A	
.10.7.10	Construction phase in situ mitigation measures to minimize impacts on	Minimize impacts on	Contractor	All	V	N/A	V	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure		Implementation Status				
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3			
	 hydrological condition and water quality of hillside watercourses include: Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses; Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works; To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site; Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses; Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses; Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses; Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes; Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site; Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be minimised via the following in descending order: reuse, recycling and treatment; Proper locations for discharge out lets of wastewater treatment facilities well away fr	Hydrological condition and water quality of hillside watercourses.		construction sites						
0.10 - 11	measures including temporary cessation of works will be considered.			4 11	27/1	NT / 4	27/1			
S.10.7.11	 Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following: Potential emergency situations; Chemicals or hazardous materials used on-site (and their location); 	Minimize impacts on Hydrological condition and water quality of hillside	Contractor	All construction sites	N/A	N/A	N/A			

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\March 2019\R0263v2.docx

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	 Emergency response team; Emergency response procedures; List of emergency telephone hot lines; Locations and types of emergency response equipment, and Training plan and testing for effectiveness. 	watercourses.						
	and visual (Contraction Phase)	1	r	-		-		
S11.14.23 , Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	V	V	
S11.14.23 , Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with LAO GN No. 7/2007 , <i>ETWB TCW No. 29/2004</i> and <i>10/2013</i> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V	
S11.14.23 , Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V	
S11.14.23 , Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A	
S11.14.23 , Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V	

Legend: V = implemented; x = not implemented; @ = partially implemented; * = pending to be implemented; N/A = not applicable

Appendix M

Complaint Log And Investigation Report for Complaint

Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	1	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
February 2019	3#	0
March 2019	1	0
Overall Total	43	0

Updated in March 2019.

A	ppendix I	M2	Com	olaint Log							
Lo rei	g Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/3 00/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	by IEC on 0	TCS00864/16/3 00/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/3 00/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD		day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation,	no comment	TCS00864/16/3 00/F0093
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD	N08/RE/0	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	by IEC on 3 Nov 2017	TCS00864/16/3 00/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/3 00/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD		Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (March 2019)

AUES

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD		Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at	no comment by IEC on 18 Oct 2017	TCS00864/16/3 00/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/ RE/00031 074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/16/3 00/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	RE/00029	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.			TCS00864/16/3 00/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	N08/RE/0	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥,令 他達貴樓的住所受到大塵影響,要 求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0100

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (March 2019)

	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨後達樓居民投訴石礦場地盤 又再於早上 07:45 開始傳出機器不 停 揼 石 的 噪 音 (幾 乎 每 日 在 08:00-19:00 進行工程),已持續一 年,他全家人受到滋援。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	 智泰樓面向安達臣地盤方向,有 照射燈深夜時分仍然常開,影響居 民正常睡眠質素,照成一定的精神 壓力。 隔音布未固定,大風吹過發出極 大的聲浪 	To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/3 00/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人 投訴由早上八時半至下午六時聽到 揼鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	by IEC on 13	TCS00864/16/3 00/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/ RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/3 00/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD		Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	complained suspected construction noise from Anderson Construction	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	大塵。 投訴人住於安達邨,投訴	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25	TCS00864/16/3 00/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及 震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Eeb 2018	TCS00864/16/3 00/F0129

|--|

	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出,白天噪音過大,可否加 裝隔音板?高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	no comment by IEC on 22 Feb 2018	TCS00864/16/30 0/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	disturbing noise was heard after 6:00	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/30 0/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	盤太近 堅持環保署跟進及回覆如	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end	no comment by IEC on 19 Mar 2018	TCS00864/16/30 0/F0143

AUES

Log ref.	Date of	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18		Resident of HimTat House	Construction Noise	SPRO Hotline		Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864/16/3 00/F0160b
27	25-Apr-18		Junction of Hiu Kwong Street and Hiu Ming Street	school not	Construction Noise	EPD	NA	This case is considered as an enquiry	and no investigation is required under the EM&A Programme.	NA	NA
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD		投訴人指安達臣道石礦場地盤 (NE/2016/01)在入夜 19:00 後仍見 到有長臂喉工程車在運作,及持續 產生大噪音及閃燈,非常擾民。	As advised by CWSTVJV and confirmed by RE/AECOM, there were no construction activities carried out after 19:00 and concreting was completed before 19:00. It is concluded that the retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.	no comment	TCS00864/16/3 00/F0174b
29	25-Jun-18				Waste Managemen t	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	CW-CMGC-JV has immediately clear the dead leaves and	no comment by IEC on 24	TCS00864/16/3 00/F0189b
30	22-Aug-18	29-Aug-18		Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	方向行車入口因配合項目需要而進 行移除山坡工程,但其鑽地鑿石的 噪音嚴重影響藍田康雅菇*居民,要	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment	TCS00864/16/3 00/F0196a

AUES

		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
31	26-Feb-18		Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤,2月26日 晚,晚上7時後,還在落石屎,相 片拍攝時間大概晚上9時半,一直 至晚上十一時五十分還有工程車在 地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/3 00/F0197a
32	6-Sep-18	7-Sep-18	Tsui Yeung House	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	complained that the contractor has conducted the noisy works such as	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/16/3 00/F0201
33	24-Oct-18	25-Oct-18	E3		Construction Noise	Whatsap p Message	NA		As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.	no comment by IEC on 23 Nov 2018	TCS00864/16/3 00/F0209a
34	12-Nov-18		Road	Resident of ChingTat House(referre dby Mr. Hui Yau Wai)	Construction Noise	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	to reduce the noise level effectively and the work progress will be closely updated to nearby stakeholders to enhance	no comment by IEC on 12 Dec 2018	TCS00864/16/3 00/F0222a
35	14-Nov-18		Anderson Road Quarry Site	Undisclosed	Light and Noise	EPD	NA	凌晨1時,地盤仍有大光燈正射民 居和機器移動聲音,影響附近居民 睡眠及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/16/3 00/F0223a



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
36	13-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Noise and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the	In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.	no comment by IEC on 18 Feb 2019	TCS00864/16/3 00/F0224
37	9-Dec-18	12-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-492790 7305	1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.	requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 10 Jan 2019	TCS00864/16/3 00/F0230a
38	19-Dec-18	27-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-494807 4127	27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested	Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 31 Jan 2019	TCS00864/16/3 00/F0237a
39	24-Jan-19	29-Jan-19	Anderson Road Quarry Site	Undisclosed	wastewater	Referred from DSD	NA	DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0248a
40	30-Jan-19	30-Jan-19	Anderson Road Quarry Site	Undisclosed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 15 Mar 2019	TCS00864/16/3 00/F0249a

AUES

	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
41	15-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	1823	2-494807 4127	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to re	In response to the complainant, CWSTVJV has proposed alterative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0251a
42	21-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	EPD	NA	The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested.	In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Neise Central Ordinance represented TT.	no comment by IEC on 28 Mar 2019	TCS00864/16/3 00/F0250
43	21-Feb-19	26-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	received by DEVB and referred to CEDD	NA	A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident	Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0252a
44	1-Mar-19	26-Feb-19	E3 of Contract 2	Undisclosed	noise	CEDD	NA	A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Follow up action is requested.	Under investigated by ET.		



Fax Cover Sheet

То	Mr. Tommy Li	Fax No	By e-mail
Company	AECOM		
сс			
From	Nicola Hon	Date	19 March 2019
Our Ref	TCS00864/16/300/ F0248a	No of Pages	6 (Incl. cover sheet)
RE	CEDD Service Contract No. NTE/07/20 Environmental Team for Development Site Formation and Associated Infrastr Investigation Report for Environmental Discharge from Construction Site	of Anderson Ro ucture Works	

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

EPD EPD CEDD/BCP ANewR (IEC) CWSTVJV Ms. Hsu Ping Ping, Alice Mr. Paul Wong Mr. Kelvin Leung (Ch Eng/E2) Mr. Adi Lee Mr. TY Leung

Fax: 2591 0558 Fax: 2756 8588 Fax: 2739 0076 By e-mail By e-mail

Complaint Log No.	NTE/07/2016 - 39
Received Date by ET	29 January 2019
Related Contracts	Contract 1 (NE/2016/01)
Complaint Details	Complainant discovered a stream in Po Lam Road and Ma Yau Tong Village was polluted by silt and mud that was discharged from a nearby outfall. The catchpit, the U-channel and the stream bed of the natural section of this stream were unusually covered by mud and silt. Since there is construction work at the nearby Anderson Road Quarry, the polluted water was suspected discharged from this construction site.
Complaint Location	Anderson Road Quarry Site
Date of Complaint	22 January 2019
Environmental Aspect	Water quality
Complainant	World Wide Fund (WWF)
Complaint Route	Received by EPD
Investigation Result	 On 22 January 2019, WWF raised concerns to relevant government department including DSD, EPD and AFCD regarding a stream in Po Lam Road and Ma Yau Tong Village was polluted by silt and mud that was discharged from a nearby outfall. The catchpit, the U-channel and the stream bed of the natural section of this stream were unusually covered by mud and silt. Since there is construction work at the nearby Anderson Road Quarry, the polluted water was suspected discharged from this construction site. Photos provided by the complainant are shown in Photos 1 to 4 and the complaint location is shown in <i>Figure 1</i>. As advised by Contractor of Contract 1 (CWSTVJV), as water quality mitigation measures, wastewater treatment facilities were implemented at outfalls and wastewater generated from the construction site was treated before discharge of site. All discharge from construction site was treated by wastewater treatment facilities before discharge into public storm drainage system.
	3. Joint site inspection among the RE, CWSTVJV and ET was carried out on 29 January 2019 for the complaint investigation. It was observed that the flowing water in the concerned catchpit and channel was clear. However, accumulation of silt was found at the bed of the catchpit. There were no mud and silt found on the concerned U-channel, however at further downstream, the natural section of the stream was covered by mud and silt. (<i>Photos 5 to 9</i>) As advised by CWSTVJV, the discharge from construction site was limited during dry season. In response to the complainant, they would conduct cleaning work on the affected area where accessible to prevent further contamination.
	4. Follow up site inspection was conducted on 14 and 21 February 2019. It was observed that the silt in the catchpit has been cleaned. (<i>Photo 10</i>) As advised CWSTVJV, the cleaning work at

	natural section is not feasible as entey to natural river course area is prohibited unless approved by relevant government department. Moreover, inspection was conducted on the wastewater treatment facilities and it was observed that the effluent quality was visually clear. (<i>Photos 11 & 12</i>) No adverse water quality impact was recorded during the site inspection.
5.	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures as following.
	(a) Maintain daily check of the water at discharge point from Q3 & Q5 by on Site operation staff;
	(b) Check the condition of discharge point once a week for Q3 to ensure the situation that is fine and reduce the risk of silty / muddy material wash to downstream by on Site operation staff;
	(c) Sediment level inside the Wastewater Treatment Systems (WWTS) (including but not limited to sedimentation tank(s) and AquaSed(s) or equivalent) shall be maintained below one-third of the effective sedimentation depth and to a status that not hinder the water flow at all time; and
	(d) The WWTS and their ancillary equipment (e.g. pump(s), pipe(s), power connection(s), etc.) must be properly maintained to ensure their effectiveness & efficiency.
6.	The RE will review the enhancement measures have been implemented properly. Moreover, ET will carry out regular inspection at the concerned area and implementation status of mitigation measure to ensure no non-compliance of water quality happened in the construction site.

Prepared By :	Nicola Hon
Designation :	Environmental Consultant
Signature :	Aul
Date :	19 March 2019

Photo Record



Photo 1 Photo provided by the complainant.



Photo 3 Photo provided by the complainant.



Photo 2 Photo provided by the complainant.



Photo 4 Photo provided by the complainant.



Photo 5

Joint site inspection on 29 January 2019, it was observed that the flowing water in the concerned catchpit and channel was clear.





However, accumulation of silt was found at the bed of the catchpit.



Photo 7

It was observed that the flowing water in the concerned U-channel was clear and no mud and silt were observed.



Photo 9

At further downstream, the natural section of the stream was covered by mud and silt.



Photo 11

Inspection was conducted on the wastewater on 14 February 2019 and it was observed that the effluent quality was visually clear.



Photo 8

It was observed that the flowing water in the concerned U-channel was clear and no mud and silt were observed.





Follow up site inspection was conducted on 14 and 21 February 2019. It was observed that the silt in the catchpit was cleaned.





Inspection was conducted on the wastewater on 21 February 2019 and it was observed that the effluent quality was visually clear.




Figure 1 The Complaint Location



Fax Cover Sheet

То	Mr. Tommy Li	Fax No	By e-mail
Company	AECOM		
сс			
From	Nicola Hon	Date	25 March 2019
Our Ref	TCS00864/16/300/ F0250	No of Pages	5 (Incl. cover sheet)
RE	CEDD Service Contract No. NTE/07/20 Environmental Team for Development Site Formation and Associated Infrastr Investigation Report for Noise Complain Mau Ping Estate	of Anderson Ro ucture Works	

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

EPD EPD CEDD/BCP ANewR (IEC) CWSTVJV Ms. Hsu Ping Ping, Alice Mr. Paul Wong Mr. Kelvin Leung (Ch Eng/E2) Mr. Adi Lee Mr. TY Leung Fax: 2591 0558 Fax: 2756 8588 Fax: 2739 0076 By e-mail By e-mail

Complaint Log No.	NTE/07/2016 – 41
Received Date by ET	25 February 2019
Related Contracts	Contract 1 (NE/2016/01)
Complaint Details	Resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes.
Complaint Location	Anderson Road Quarry Site
Date of Complaint	21 February 2019
Environmental Aspect	Noise
Complainant	Resident of Sau Mau Ping Estate Sau Hong House
Complaint Route	EPD
Investigation Result	 A public complaint was received by EPD regarding the construction noise generated from the Anderson Road Quarry construction site and sometimes even after midnight as described in "Complaint Details". According to the information provided by the complainant, the site layout and complaint location are shown in <i>Figure 1</i>. Joint site inspection among the RE, Contractor of Contract NE/2016/01 (CWSTVJV) and ET was carried out on 26 February 2019 for investigation. It was observed that construction of permanent Retaining Wall and temporary drain was conducted near System A which opposite to the complaint location - Sau Hong House. As noise mitigation measures, erection of acoustic mat as temporary noise barrier was installed to screen the works area. (<i>Photo 1</i>) Moreover, alternative quiet work method such as drilling on hard rock before the breaking work was applied to reduce the duration of breaking activities. (<i>Photo 2</i>)
	 According to the site information provided by CWSTVJV, construction of Underpass was the only construction work carried out in Restricted hour with valid CNP no. GW-RE0060-19. As noise mitigation measures, acoustic door was closed and no Powered Mechanical Equipment (PME) would be operated and mobilized outside the tunnel area to comply with the CNP requirement. (<i>Photo 3</i>) There were no construction activities near the works area as concerned by the complainant.
	4. According to the impact noise monitoring result obtained at On Tai Estate in February 2019, there were no breaches of EM&A requirement. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site

practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.
5. Nevertheless, in view of the subject site of the project is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.

Prepared By :	Nicola Hon		
Designation :	Environmental Consultant		
Signature :	Anh		
Date :	25 March 2019		

Photo Record



Photo 1

During joint site inspection carried out on 26 February 2019, it was observed that construction of permanent Retaining Wall and temporary drain was conducted near System A which opposite to the complaint location - Sau Hong House. As noise mitigation measures, erection of acoustic mat as temporary noise barrier was installed to screen the works area.



Photo 3

As noise mitigation measures, acoustic door was closed and no Powered Mechanical Equipment (PME) would be operated and mobilized outside the tunnel area to comply with the CNP requirement.

Photo 2

Alternative quiet work method such as drilling on hard rock before the breaking work was applied to reduce the duration of breaking activities.




 Figure 1
 The Layout of NE/2016/01 and the Complaint Location



Fax Cover Sheet

То	Mr. Tommy Li	Fax No	By e-n	nail
Company	AECOM			
сс				
From	Nicola Hon	Date	25 Mar	ch 2019
Our Ref	TCS00864/16/300/ F0251 a	No of Pages	6	(Incl. cover sheet)
RE	CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Investigation Report for Noise Complaint from Villagers of Ma Yau Tong Village			
10 1 1		1		(050) 0050 0050 (

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.


EPD	Ms. Hsu Ping Ping, Alice	Fax: 2591 0558
EPD	Mr. Paul Wong	Fax: 2756 8588
CEDD/BCP	Mr. Kelvin Cheung (Ch Eng/E2)	Fax: 2739 0076
ANewR (IEC)	Mr. Adi Lee	By e-mail
CWSTVJV	Mr. TY Leung	By e-mail

Complaint Log No.	NTE/07/2016 - 42		
Received Date by ET	25 February 2019		
Related Contracts	Contract 1 (NE/2016/01)		
Complaint Details	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to reduce the impact bring to the resident nearby.		
Complaint Location	East Portal opposite to Ma Yau Tong Village		
Date of Complaint	15 February 2019		
Environmental Aspect	Noise		
Complainant	Miss Wong		
Complaint Route	1823		
Investigation Result	 A public complaint was received by 1823 and referred to CEDD on 15 February 2019 regarding the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village) as described in "Complaint Details" above. On 25 February 2019, the complainant contacted the SPRO and requested follow up action and improvement as soon as possible. She is not satisfied about the existing noise mitigation measures near Ma Yau Tong Village. Her additional requests are listed below: To arrange additional noise monitoring near 法源寺,摘星台 及傲雲峰 To find another appropriate machinery to replace the existing type for excavation and rock breaking Further improvement of noise barriers To expedite the works progress of the rock breaking As advised Contractor of Contract 1 - NE/2016/01 (CWSTVJV), site formation for East Portal was conducted at East Portal which opposite to Ma Yau Tong Village. The works involved breaking activities generated noise impact and corresponding noise mitigation measures were in place properly to minimize the impact to resident nearby. The site layout and complaint location are shown in <i>Figure 1</i>. During the RE's inspection on 25 February 2019, it mentioned that the noise mitigation measure was insufficient to reduce the construction noise of east portal site formation work. CWSTVJV replied that the noise barriers, acoustic mat and screen were in place for noise mitigation based on the goodwill of JV to reduce the impact of noise to NSRs. They also deployed the drill to lower the overall intensity of rock breaking by making the holes / voids to aid the rock breaking process. Moreover, they had already extended the noise mitigation for rock breaking up the current excavation level and the ramp at Po Lam Road base on the 		

I	
	good intention of the Contractor.
4.	Joint site inspections among the RE, CWSTVJV and ET were carried out on 26 February 2019. It was observed that as noise mitigation measures, acoustic barriers were erected along the works area and breaker head were wrapped with acoustic material. (<i>Photos 1 and 2</i>) As advised by CWSTVJV, alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. (<i>Photo 3</i>)
5.	According to the impact noise monitoring result obtained at Ma Yau Tong Village in February 2019, there were no breaches of EM&A requirement which revealed that the construction noise received at representative NSR were within acceptable level. Since the existing noise monitoring station was selected as the representative sensitive receiver which agreed by ER, no additional noise monitoring at near 法源寺,摘星台及傲雲峄 is considered necessary which located farther to construction site.
6.	The SPRO made a reply to Mrs Wong on 28 February 2019 and she was satisfied with the reply. But she asked if it is possible to add one more layer of noise barrier where appropriate to further reduce the noise nuisance. Additional noise barrier was added in response to Mrs Wong's request. (<i>Photo 4</i>)
7.	In response to the complainant, CWSTVJV has proposed alterative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme.
8.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.

Prepared By :	Nicola Hon		
Designation :	Environmental Consultant		
Signature :	Auh		
Date :	25 March 2019		

Photo Record



Breaker head were wrapped with acoustic material

Photo 2

Joint site inspections among the RE, CWSTVJV and ET were carried out on 26 February 2019. It was observed that as noise mitigation measures, acoustic barriers were erected along the works area and breaker head were wrapped with acoustic material.



Photo 3

As advised by CWSTVJV, alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration.



Photo 4 Additional noise barrier was added in response to Mrs Wong's request.




Figure 1 The Layout of NE/2016/01 and the Complaint Location



Fax Cover Sheet

То	Mr. Tommy Li	Fax No	By e-mail
Company	AECOM		
сс			
From	Nicola Hon	Date	29 March 2019
Our Ref	TCS00864/16/300/ F0252a	No of Pages	5 (Incl. cover sheet)
RE	CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Investigation Report for Noise Complaint from resident at the Anderson Road Squatter Area		

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

EPD EPD CEDD/BCP ANewR (IEC) CWSTVJV Ms. Hsu Ping Ping, Alice Mr. Paul Wong Mr. Kelvin Cheung (Ch Eng/E2) Mr. Adi Lee Mr. TY Leung Fax: 2591 0558 Fax: 2756 8588 Fax: 2739 0076 By e-mail By e-mail

Complaint Log No.	NTE/07/2016 - 43			
Received Date by ET	26 February 2019			
Related Contracts	Contract 1 (NE/2016/01)			
Complaint Details	投訴人表示現在與太太居住於安達臣道寮屋區,其表示由於安達臣 道工程就在其家中旁邊,而工程機械所產生的噪音非常大,而且令 其不能人睡,而令其精神狀況不佳			
Complaint Location	East Portal opposite to Ma Yau Tong Village			
Date of Complaint	21 February 2019			
Environmental Aspect	Noise			
Complainant	Mr. Liu (referred by Kwun Tong DC member)			
Complaint Route	received by DEVB and referred to CEDD			
Investigation Result	1. A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area as described in "Complaint Details" above. The site layout and complaint location are shown in <i>Figure 1</i> .			
	 As advised Contractor of Contract 1 - NE/2016/01 (CWSTVJV site formation for East Portal was conducted at East Portal whic opposite to Ma Yau Tong Village. The works involved breakin activities generated noise impact and corresponding nois mitigation measures were in place properly to minimize the impact to resident nearby. 			
	3. On 26 February 2019, the SPRO of AECOM and CWSTVJV visited the complainant at the Squatter Area to understand his concerns. CWSTVJV agreed to add temporary noise barrier to the pedestrian roads which in front of his home in order to reduce the noise of the works. The proposed remedial measure was satisfied by complainant upon the site visit.			
	4. Joint site inspections among the RE, CWSTVJV and ET were carried out on 7 March 2019. It was observed additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. (<i>Photo 1</i>) Moreover, noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. (<i>Photo 2</i>)			
	5. According to the impact noise monitoring result obtained at Ma Yau Tong Village in February 2019, there were no breaches of EM&A requirement which revealed that the construction noise received at representative NSR were within acceptable level.			
	6. In our investigation, CWSTVJV had enhanced the noise mitigation			

measures to ease the complainant's concerns. As advised by CWSTVJV, the breaking work is expected to be completed in July 2019. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.
--

Prepared By : _	Nicola Hon		
Designation :	Environmental Consultant		
Signature :	Anh		
Date :	29 March 2019		

Photo Record



Photo 1

Joint site inspections among the RE, CWSTVJV and ET were carried out on 7 March 2019. It was observed additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact.




Photo 2

Joint site inspections among the RE, CWSTVJV and ET were carried out on 26 February 2019. It was observed that as noise mitigation measures, acoustic barriers were erected along the works area and breaker head were wrapped with acoustic material.




Figure 1 The Layout of NE/2016/01 and the Complaint Location