

JOB NO.: TCS00864/16

CEDD SERVICE CONTRACT NO. NTE/07/2016 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (JUNE 2020)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Prepared By Date **Reference No. Certified By** 15 July 2020 TCS00864/16/600/R0390v2

Nicola Hon (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Date	Remarks
10 July 2020	First Submission
15 July 2020	Amended according to the IEC's comments on 10 July 2020
	10 July 2020



Civil Engineering and Development Department	Your reference:	
East Development Office		
8/F, South Tower, West Kowloon Government Offices	Our reference:	HKCEDD10/50/106657
11 Hoi Ting Road		
Yau Ma Tei	Date:	17 July 2020
Kowloon		an ann an t-ann an t-

Attention: Mr Leung Siu Kau, Kelvin

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (June 2020)

We refer to the emails of 10 and 15 July 2020 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (June 2020) for the captioned project.

We have no further comment and hereby verify the captioned report.

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Hazel Chan on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

res p.p.

Adi Lee Independent Environmental Checker

LYMA/CYYH/lhmh

cc CEDD – Mr Horace C H Lee (email: hchlee@cedd.gov.hk) CEDD – Mr L M Chan (email: lmchan@cedd.gov.hk) CEDD – Mr Terence C K Lam (email: terencecklam@cedd.gov.hk) AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com) AECOM – Mr Bill C P Hon (email: c2-srec3@arqaecom.com) AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com) AUES – Mr T W Tam (email: twtam@fordbusiness.com)

ANewR Consulting Limited Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com





EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the **39th** monthly EM&A report presenting the monitoring results and inspection findings for the period from **1 to 30 June 2020** (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Air Quality	1-hour TSP	6	90	
Air Quality	24-hour TSP	4	20	
Construction Nation	L _{eq(30min)} Daytime for Contract NE/2016/01	7	28	
Construction Noise	$L_{eq(30min)}$ Daytime for Contract NE/2017/03	3	12	

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded but one noise complaint (which triggered Action Level) was received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmente		Monitoring Action		T imit		Event & Action		
	Environmental Aspect	Monitoring Parameters	Action Level		NOE Issued	Investigation	Corrective Actions	
	Ain Quality	1-hour TSP	0	0	0	NA	NA	
	Air Quality	24-hour TSP	0	0	0	NA	NA	



Environmental	Monitoring	Action	T imit	Event & Action			
Aspect	Monitoring Parameters	Level		NOE Issued	Investigation	Corrective Actions	
Construction Noise	L _{eq(30min)} Daytime	1	0	0	Project-related	The Contractor had enhanced the noise mitigation measures.	

ENVIRONMENTAL COMPLAINT

ES07 In the Reporting Period, there was one noise complaint received for Contract 3. Investigation had undertaken by ET upon receipt of the complaint. The environmental complaints received in the reporting period and the statuses are summarized in Section 8.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

ES09 No reporting change was made in the Reporting Period.

SITE INSPECTION

- In this Reporting Period, joint site inspections to evaluate the site environmental performance for **ES10** Contract I were carried out by the RE, ET and Contractor on 2nd, 11th, 16th, 23rd and 30th June 2020 in which IEC joined the site inspection with SSEMC on 11th June 2020. non-compliance was noted during the site inspection.
- In this Reporting Period, joint site inspections to evaluate the site environmental performance for ES11 *Contract 2* were carried out by the RE, ET and Contractor on 3th, 10th, 17th and 24th June 2020 in which IEC joined the site inspection with SSEMC on 17th June 2020. No non-compliance was noted during the site inspection.
- In this Reporting Period, joint site inspections to evaluate the site environmental performance for **ES12** Contract 3 were carried out by the RE, ET and Contractor on 5th, 12th, 19th and 26th June 2020 in which IEC joined the site inspection with SSEMC on 12th June 2020. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES13 During wet season, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- **ES14** Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- **ES15** Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- ES16 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.



Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	2 2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	9
	3.1 GENERAL	9
	3.2 MONITORING PARAMETERS	9
	3.3 MONITORING LOCATIONS	9
	3.4 MONITORING FREQUENCY AND PERIOD	11
	3.5 MONITORING EQUIPMENT	11
	3.6 MONITORING METHODOLOGY	12
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	14
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	15
4.	AIR QUALITY MONITORING	16
	4.1 GENERAL	16
	4.2 RESULTS OF AIR QUALITY MONITORING	16
5.	CONSTRUCTION NOISE MONITORING	18
	5.1 GENERAL	18
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	18
6.	WASTE MANAGEMENT	20
	6.1 GENERAL WASTE MANAGEMENT	20
	6.2 RECORDS OF WASTE QUANTITIES	20
7.	SITE INSPECTION	21
	7.1 REQUIREMENTS	21
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	21
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	24
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	24
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	26
	9.1 GENERAL REQUIREMENTS	26
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	26
	9.3 KEY ISSUES FOR THE COMING MONTH	30
10.	CONCLUSIONS AND RECOMMENDATIONS	31
	10.1 CONCLUSIONS	31
	10.2 RECOMMENDATIONS	31



LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	ADDITIONAL IMPACT MONITORING STATIONS – CONSTRUCTION NOISE
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-8	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-3)
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 5-1a	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-1	SITE OBSERVATIONS OF CONTRACT 1
TABLE 7-2	SITE OBSERVATIONS OF CONTRACT 2
$T_{ADID} = 7.2$	

- TABLE 7-3SITE OBSERVATIONS OF CONTRACT 3
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	PROJECT ORGANIZATION STRUCTURE
APPENDIX C	THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS FOR IMPACT MONITORING
Appendix E	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	IMPACT MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULT
APPENDIX I	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
APPENDIX M	COMPLAINT LOG



 $\label{eq:appendix} Appendix \, N \qquad \mbox{Implementation Status for Water Quality Mitigation Measures}$



1

1. INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months.
- 1.1.2 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and Environmental Impact Assessment (EIA) Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.3 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.4 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.5 According to the Approved EM&A Manual, air quality and noise monitoring are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Baseline monitoring including air quality and noise conducted between *January* and *April 2019* at all designated monitoring locations were before construction work commencement. Furthermore, the Baseline Monitoring Report which verified by the Independent Environmental Checker (hereinafter referred as "the IEC") has been submitted to Environmental Protection Department (EPD) on *9 May 2017* for endorsement.
- 1.1.6 This is the **39th** monthly EM&A report presenting the monitoring results and inspection findings for the period from **1 to 30 June 2020** (hereinafter referred as "Reporting Period").

1.2 REPORT STRUCTURE

- 1.2.1 The monthly EM&A Report is structured into the following sections:-
 - Section 1 Introduction Section 2 **Project Organization and Construction Progress** Section 3 Summary of Impact Monitoring Requirements Section 4 Air Quality Monitoring Section 5 Construction Noise Monitoring Section 6 Waste Management Section 7 Site Inspections Section 8 Environmental Complaints and Non-Compliance Section 9 Implementation Status of Mitigation Measures Conclusions and Recommendations Section 10



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project was divided by 3 works contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
 - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
 - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
 - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
 - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
 - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
 - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
 - (iii) Associated landscape works;
 - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
 - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
 - (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
 - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-



- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

2.2 **PROJECT ORGANIZATION**

2.1.1 The project organization and contact details for Contracts 1, 2 and 3 are shown in *Appendix B*.

2.3 CONSTRUCTION PROGRESS

2.3.1 The 3-month rolling construction programme for Contracts 1, 2 and 3 are shown in *Appendix C*. The major construction activities conducted in the Reporting Period are summarized in below.

Contract 1 (NE/2016/01)

Temporary Traffic Arrangement (TTA) at On Sau Road:

• Implementation of TTA at the junction between On Sau Road and Road L4 for road improvement works to continue

Pedestrian Connectivity System B:

• PC system B substructure backfill work to continue.

Construction of Internal Road L1:

- Excavation and laying of watermain to continue
- Road work at L1 east was in progress.
- Gullies and upper drainage construction for road L1 west to continue.

Box Culvert BC1 at Internal Road L1:

- Dia.1500mm drainage pipes installation at BC1 bay1 in progress.
- Defect rectification work is in progress

Construction of Internal Road L2

- Site formation works to continue.
- Drainage pipe lower level completed, middle and upper level in progress
- Watermain works and UU laying in progress

Retaining Wall RWA9 at Road L3

- Wall construction of RWA9 Bay 8,10, 17 &19 to continue
- Lower level drainage in progress.
- Backfilling to formation level for RWA9 Bay 13 16 construction to continue.

Retaining Wall RWA10 at Road L3

- RWA10 Bay 12-7 base slab work commenced
- RWA10 Bay 13-16 excavation & blinding layer work to continue

Box Culvert BC2 at Internal Road L3:

Backfilling at Bay 17 chamber structure to continue.

Construction of Internal Road L5:

• Concrete kerb construction and road base, base course laying to continue.

Water Pumping Station including Retaining Wall RWA13 and RWA14:

- Backfill at retaining wall RWA13 & RWA14 (Bay 15) to continue.
- To continue the watermain works outside Water Pumping Station.



- To continue with Metal Works (i.e.: steel door & window, etc).
- To commence ABWF Works.

Water Reservoir

- To continue the water tightness test for Fresh Water Reservoir.
- To continue rock breaking to formation level.
- To commence excavation works for drainage.

Artificial Flood Attenuation Lake

- Backfilling of retaining wall to continue.
- Laying granular bed at lake bottom to commence.
- To continue sub soil drain laying work at bottom of Lake.
- To continue the drainage laying works.
- Construction of water retaining wall (Type C2) to continue.
- To continue setup works for Water Test (Jet Method) and to commence the Water Test.
- Backfilling for Construction of Treatment Plant wall to continue.

Underground Stormwater Retention Tank (USRT)

- Backfill around USRT in progress.
- Backfill around Ventilation Duct area to continue.

Internal Road L4, Pedestrian Connectivity System A, Noise Barrier, RWA12 and RWA18:

- RWA12 Bay 9, Bay 11, Bay 17 to Bay 22 wall stage 3 & 4 work to continue, bay 24 to 26 base slab work to continue.
- RWA12 S201A, CP17.1 and cascade structure work to continue.
- RWA18 Storm & Sewer drain (B226 to B227) to continue.
- System A south & north tower piling work to continue.

<u>PTT</u>

- Rock breaking at Row A to continue.
- Drainage work at Row B & C, C&D, D&E is in progress

Slope Stabilization at Portion B1:

- Continue to carry out stabilization works at Feature 11NE-D/C998, 11NE-D/C1004, 11NE-D/C1005, Slope A15b, 11NE-D/C988, 11NE-D/C947, 11NE-D/C949, 11NE-D/C976 and 11NE-D/C977.
- Continue to carry out slope cleaning works of outstanding features.

Slope Stabilization at Portion B5

- Continue to erect inspection scaffolds from 2th to 8th berm
- Continue to carry out stabilization works at 11NE-D/C949 and 11NE-D/C948

Establishment Works of the Planting Medium on the Existing Slope Berms in Portion B1 and B5:

• Establishment works on slopes in Portion B1 for 30-month establishment works for landscape softworks under establishment schedule no.3 to continue

Road Improvement Works at Po Lam Road:

• Construction of permanent footpath and surface drainage system to continue

MEP Works:

- Submission of designs and materials related to MEP works to continue.
- E&M installation works at PTT to continue.
- E&M installation works at Pump Hall of Fresh Water Pumping Station to commence.
- E&M installation works at Pedestrian Connectivity System B to commence

Site Formation Work at Portion B7 & B15:



Backfilling and proof rolling at Portion B7 & B15 in progress.

Site Formation Work at Portion B3:

- Excavation at Portion B3 in progress
- UC construction at Portion B3 (R2-7) to continue

Site Formation Work at Portion B14:

Backfilling and proof rolling at Portion B14 in progress.

Site Formation Work at Portion E2:

UC & manhole construction at E2 in progress.

Site Formation Work at Portion A1 (land parcel R2-8):

Backfilling and proof rolling at Portion A1 (R2-8) in progress

Site Formation Work at Portion A-1 (land parcel G-1):

- Backfilling and proof rolling at Portion A1 (G-1) in progress
- UC at Portion A1 (G-1) in progress

Contract 2 (NE/2016/05)

- 1. Portion 1:
 - Continue Piling works for Pile Cap E1 -PC4 and E1-PC5; and
 - Backfilling with no-fines concrete around pile cap E1-RS1, E1-PC1 and E1-PC2.
- 2. Portion 2: Rock breaking for E3-F1.
- 3. Portion 3: Relocation of existing pedestrian crossing
- 4. Portion 4: Rectification of defects
- 5. Portion 5:
 - Footing construction of the covered walkway footing BBI-NB-F2,F1a, F1b.
 - Footing construction for Northern and Southern High Mast footings
 - Drainage Works
- 6. Portion 6:
 - -Rock breaking for rock cut slope and BBI Footing.

-Fixing formwork, reinforcement and place concrete for RWE12.

Contract 3 (NE/2017/03)

Works in Road Improvement Works 1 (RIW1)

- Earth works (such as temporary soil nail, form working platform etc) at type 1, 1a, 4 to 8 in-progress; No fine concrete construction at RWC2 area is in progress;
- ELS works at KS27 subway extension is in progress;
- Excavate works and install lateral support at FE1 was completed;
- Construction of Slip Road 2 drainage works is in progress;

Works in Road Improvement Works 2 (RIW2)

- Site clearance for Portion 7 is in progress;
- Pre-drill at CT4 and SE2 in progress;

Works in Road Improvement Works 3 (RIW3)

- Mini-pile construction at RWD1 along Sau Mau Ping Road is in progress.
- Water-main works for new Public Toilet at Sau Mau Ping Road is in progress;
- ELS works and construction pile cap for temporary platform were in-progress.
- Rock excavation works using drill and split method at Slope D3 along Lin Tak Road was in-progress;
- Retaining wall construction at slope crest of Slope D3 was in-progress;
- No-fines concrete construction at slope crest of Slope D3 is in progress;
- Inspection Pit for UU at Sau Mau Ping Road.



• Rock-fall fence for Lin Tak Road (Stage 2) was in-progress.

Pedestrian Connectivity Facility E8 (PC-E8)

- Construction of RC Pier P3 (F4), P5 (F6) is in progress; construction of RC Footing F7 was completed; ELS installation at F8 is in progress;
- Construction of RC escalator pit for E1 / E2 is in progress.

Pedestrian Connectivity Facility E11 (PC-E11)

- Preparation for install sheet pile / ELS works at PC6 is in-progress;
- Construction of RC pier P1, P3, P4 and P5 were in-progress.

Pedestrian Connectivity Facilities Systems A (PC-SYA)

- Construction of underground RC sum-pit near SyA-F1 in progress;
- Backfilling soft material to existing ground level is in progress;

Pedestrian Connectivity Facilities Systems B (PC-SYB)

- Construction of RC pile cap at SYB-A1 is in progress;
- Construction of socket H pile at PC7 and PC8 are in progress;
- Site clearance, UU Detection and Trial pit inspection at PC2 & PC1 in progress;
- Preparation works for PC3 above ground RC structure is in progress.

Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)

- Carry-out outstanding works.
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in *Tables 2-1, 2-2 and 2-3*.

		License/Permit Status						
Item	Description	Permit no./ account	Valid Period		Status			
		no./ Ref. no.	From	То	Status			
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid			
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid			
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid			
3	Water Pollution Control Ordinance – Discharge License	WT00028050-2017	29 May 17	31 May 22	valid			
4	WasteDisposalRegulation–BillingAccount for Disposal ofConstruction Waste	Account no. 7026925	20 Jan 17	End of project	valid			
5	Construction Noise Permit	GW-RE0354-20	14 May 20	13 Nov 20	valid			

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 1

		License/Permit Status					
Item	Description	Permit no./ account	Valid 1	Period	Status		
	•	no./ Ref. no.	From	То	Status		



		License	/Permit Sta	tus	
Item	Description	Permit no./ account	Valid 1	C4-4	
		no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
	License	WT00028686-2017	02 Aug 17	31 Aug 22	Valid
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	WasteDisposalRegulation–BillingAccount for Disposal ofConstruction Waste	Account no.7027548	12 Apr 17	End of project	Valid
5	Construction Noise Permit	GW-RE0268-20	21 Apr 20	17 Jul 20	Valid

Table 2-3	Status of Environmental Licenses and Permits of the Contract 3

		License/Permit Status			
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29	9 May 2018.		
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	WaterPollutionControlOrdinance	For Area R1W3 (E11) WT00032742-2018	18-Jan-19	31-Jan-24	Valid
	– Discharge License	<u>For Area System A</u> WT00033223-2019	31-Jan-19	31-Jan-24	Valid
		For Area System B WT00033229-2019	24-Jun-19	30-Jun-24	Valid
		For Area E8 WT00033224-2019	21-Mar-19	31-Mar-24	Valid
4	WasteDisposalRegulation-BillingAccount forDisposalof	Account no.7031075	20 July 2018	End of project	Valid



		License/Permit Status				
Item	Description	Permit no./ account	Valid 3	Period	Status	
		no./ Ref. no.	From	То		
	Construction Waste					
5	CNP for loading and unloading of construction material at RIW3	GW-RE0389-20	22-May-20	30-Sep-20	Valid	



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality; and
 - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 5-1 Summary of Elvice A Requirements		
Environmental Issue	Parameters	
Air Quality	1-hour TSP by Real-Time Portable Dust Meter; and	
Air Quality	24-hour TSP by High Volume Air Sampler	
Noise	 Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday 	
Noise	• Supplementary information for data auditing, statistical results such as L ₁₀ and L ₉₀ shall also be obtained for reference.	

Table 3-1 Summary of EM&A Requirements

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). During site visit at the subject site before the baseline monitoring, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring. The impact air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2	Impact Monitoring Stations – Air Quality	
-----------	---	--

ID	ASR ID		Identified Location during	Status
12	in EIA	EM&A Manual	Site Visit	
AMS-1	ACYC-01	Chi Yum Ching	Ground of Chi Yum Ching	Replaced by
		She	facing the project site	AMS-1a
AMS-1a (*)	ACYC-01	Tan Shan	Ground of Tan Shan Village	Active
		Village No. 5 - 6	No. 5 - 6 facing the project site	
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of	Active
			On Tai Estate	
AMS-3 (:)	DARC-16	Planned Clinic	Ground of Planned Clinic and	Active
		and Community	Community Centre facing	
		Centre, Site C2	Anderson Road (Ancillary	
			Facilities Building)	
AMS-4	DARC-26	Planned School,	Ground of Planned School	Not yet
		Site C2 Note 1	facing Anderson Road	commenced
AMS-5	DARE-06	Block 5, DAR	Main roof of Oi Tat House of	Active
		Site E	On Tat Estate facing the	
			project site	
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of	Active
			On Tat Estate facing the	



ID	ASR ID in EIA	Location in th EM&A Manu	8	Status
			project site	
AMS-7	AMYT-04	Ma Yau Tor	g Balcony at 2 nd floor of Village	Active
		Village	House Anderson Road No. 1	
		_	facing the project site	

Note 1: The ASR is under construction.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.

(*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019. (:) AMS-3 was effective on 3 December 2019.

Construction Noise

3.3.2 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in Table 3-3 and illustrated in Appendix D.

Table 3-3	Impact Mo	onitoring	Stations –	Construction Noise
-----------	-----------	-----------	------------	--------------------

ID	NSR ID in EIA	Location	Status	
NMS-1	Site C2 –	Ground of planned school at DAR facing the	Not yet	
	School 05 Note 1	project site	commenced	
NMS-2	Site E – School	Rooftop of S.K.H. St. John's Tsang Shiu Tim	Active	
(@)		Primary School, where 1m from the exterior		
		of the building facing the project site		
NMS-3(:)	Site C2 – R102–	Ground of Ancillary Facilities Building	Active	
		facing the project site		
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade	Suspended	
		of Oi Tat House of On Tat Estate facing the	_	
		project site		
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the	Active	
		exterior of Oi Tat House facing the project		
		site		
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where Active		
		1m from the exterior of Hau Tat House		
		facing the project site.		
NMS-6~	Yung Tai House	Rooftop of Yung Tai House where 1m from	Active	
	of On Tai Estate	the exterior of the building facing the project		
		site)		
NMS-7~	Chi Tai House	1		
	of On Tai Estate			
NMS-8^	No. 3-4 Ma Yau	1m from the exterior of the building façade	Active	
	Tong Village	and facing the construction site		

Note 1: Construction of the NSR is not yet commenced.

(*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(@) NMS-2 was effective on 15 November 2019.



- (:) NMS-3 was effective on 3 December 2019
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- () Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

Addition Construction Noise Monitoring Location

3.3.3 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

ID	Location	Description
CN1	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A

 Table 3-4
 Additional Impact Monitoring Stations – Construction Noise

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works throughout the construction period
 - 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of Leq_(30min) measurements between 07:00 and 19:00 hours on normal weekdays

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Air Ouality Monitoring Equipment



Table 3-5

		F
Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

 Table 3-6
 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K-2238
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

3.6 MONITORING METHODOLOGY

1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the



HVS between $0.6m^3/min$ and $1.7m^3/min$ will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-

- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m^3/min . Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

Noise Monitoring

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30 min) in six consecutive Leq_(5 min) measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the



microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.

- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Monitoring Station	Action Lev	vel ($\mu g / m^3$)	Limit Level (µg/m ³)		
Monitoring Station	1-hour TSP 24-hour TSP		1-hour TSP	24-hour TSP	
AMS-1	313	154	500	260	
AMS-1a(*)	313	154	500	260	
AMS-2	319	165	500	260	
AMS-3	319	165	500	260	
AMS-4	315	165	500	260	
AMS-5	299	166	500	260	
AMS-6	303	168	500	260	
AMS-7	307	156	500	260	

Table 3-7Action and Limit Levels for Air Quality Monitoring

(*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.

Table 3-8 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level Limit Level in dB(A)		
	Time Period: 0700-1900 hours on normal weekdays		
NMS-1	When one or more documented	70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}	



Mariana	Action Level	Limit Level in dB(A)				
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays					
NMS-2(@)	complaints are received					
NMS-3(:)	-	75 dB(A)				
NMS-4*		75 dB(A)				
NMS-4a#		75 dB(A)				
NMS-5#		75 dB(A)				
NMS-6~		75 dB(A)				
NMS-7~		75 dB(A)				
NMS-8^		75 dB(A)				
CN1+		70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}				
CN2+		70 dB(A) ^{Note 1} / 65 dB(A) ^{Note 1}				
CN3+		75 dB(A)				

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(@) NMS-2 was effective on 15 November 2019.

(:) NMS-3 was effective on 3December 2019

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.

3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in Appendix F.

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management The monitoring data recorded in the equipment will be downloaded directly from the system. equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4. AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1a, AMS-2, AMS-3, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 and AMS-3 were pending approval from relevant departments, only 1-hour TSP monitoring was conducted at AMS-2 and AMS-3. No monitoring was conducted at AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 **RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of 90 events of 1-hour TSP monitoring and 20 events of 24-hours TSP were carried out and the monitoring results are summarized in *Tables 4-1 to 4-5*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1a)

	24-hour		1-hour	ГSP (µg/m ³)	
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
3-Jun-20	26	5-Jun-20	9:08	78	69	74
9-Jun-20	18	11-Jun-20	9:18	33	38	31
15-Jun-20	22	17-Jun-20	13:30	61	64	59
20-Jun-20	18	22-Jun-20	9:13	39	41	37
26-Jun-20	20	27-Jun-20	13:37	42	47	51
Average (Range)	21 (18 - 26)	Average (Range)			51 (31 - 78)	

Table 4-2Summary of 1-hour TSP Monitoring Results (AMS-2)

1-hour TSP (µg/m ³)						
Date	Start Time	1 st reading	2 nd reading	3 rd reading		
5-Jun-20	9:53	75	78	82		
11-Jun-20	9:42	41	50	46		
17-Jun-20	9:06	80	83	79		
22-Jun-20	13:17	46	49	53		
27-Jun-20	9:25	49	43	41		
Ave	erage		60			
(Ra	ange)		(41 - 83)			

Table 4-3Summary of 1-hour TSP Monitoring Results (AMS-3)

1-hour TSP (μg/m³)						
Date	Start Time	1 st reading	2 nd reading	3 rd reading		
5-Jun-20	10:19	72	81	77		
11-Jun-20	13:28	49	54	57		
17-Jun-20	12:15	75	72	70		
22-Jun-20	9:46	43	49	46		
27-Jun-20	9:33	50	48	45		
Ave	erage	59				
(Ra	ange)		(43 - 81)			



	Summary of 24 hour and 1 hour 151 Monitoring Results (MMS 5)						
	24-hour		1	l-hour TSP (µ	g/m ³)		
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
3-Jun-20	22	5-Jun-20	13:11	68	76	79	
9-Jun-20	34	11-Jun-20	13:42	51	49	56	
15-Jun-20	34	17-Jun-20	9:21	79	83	81	
20-Jun-20	20	22-Jun-20	13:32	47	51	54	
26-Jun-20	24	27-Jun-20	9:40	51	48	45	
Average (Range)	27 (20 - 34)	Average 61 (Range) (45 - 83)					

Table 4-4Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

Ta	ble	4-	5

Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

	24-hour	1-hour TSP (µg/m ³)					
Date TSP (µg/m ³	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
3-Jun-20	25	5-Jun-20	13:34	69	76	72	
9-Jun-20	17	11-Jun-20	9:33	71	77	74	
15-Jun-20	18	17-Jun-20	9:51	83	76	72	
20-Jun-20	18	22-Jun-20	9:21	82	72	74	
26-Jun-20	20	27-Jun-20	9:54	46	44	42	
Average (Range)	20 (17 - 25)	Average 69 (Range) (42 - 83)					

Table 4-6	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
-----------	--

	24-hour	1-hour TSP (µg/m ³)					
Date TSP ($\mu g/m^3$)	Date	Start Time	1 st reading	2 nd reading	3 rd reading		
3-Jun-20	30	5-Jun-20	13:58	67	62	58	
9-Jun-20	29	11-Jun-20	13:09	76	79	77	
15-Jun-20	27	17-Jun-20	12:48	72	81	75	
20-Jun-20	34	22-Jun-20	13:13	72	76	77	
26-Jun-20	33	27-Jun-20	13:42	47	50	53	
Average (Range)	30 (27 - 34)	Average (Range)		68 (47 - 81)			

- 4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



5. CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was performed at designated monitoring locations NMS2 and NMS3 and the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1 since they are the planned NSR and still under the construction.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **28** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

 Table 5-1
 Summary of Construction Noise Monitoring Results for Contract 1

Construction Noise Level (L _{eq30min}), dB(A)							
Date	NMS2	NMS3	NMS4a	NMS5	NMS6	NMS7	
5-Jun-20	58	67	70	65	67	64	
11-Jun-20	59	58	70	69	66	64	
17-Jun-20	61	65	71	69	73	67	
22-Jun-20	60	63	69	68	67	71	
Limit Level	70 dB(A) / 65 dB(A) ^{Note 1}			75 dB(A)			

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period;

Table 5-1a Summary of Construction Noise Monitoring Results for Contract 1

Construction Noise Level (L _{eq30min}), dB(A)					
Date	NMS8				
4-Jun-20	62				
10-Jun-20	61				
16-Jun-20	61				
27-Jun-20	60				
Limit Level	75 dB(A)				

5.2.2 For the additional noise monitoring under Contract 3, a total of **12** events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

 Table 5-2
 Summary of Construction Noise Monitoring Results for Contract 3

Construction Noise Level (L _{eq30min}), dB(A)						
DateCN1CN2CN3						
4-Jun-20	58	63	62			
10-Jun-20	67	62	61			
16-Jun-20	69	64	64			
27-Jun-20	58	56	61			



Limit Level	70 dB(A) / 65 dB(A) ^{Note 1}	$\frac{70 \text{ dB(A)}^{\text{Note 1}} / 65}{\text{dB(A)}^{\text{Note 1}}}$	75 dB(A)		
	Note 1. Note Limit Level for other 1 is $70 dP(A)$ and the other data of $5 dP(A)$ during				

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

5.2.3 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. Moreover, one noise complaint (which triggered Action level exceedance) was received under the Project. The investigation for the noise complaint is included in Section 8 of the report.



6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

	Contract 1		Contract 2		Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m ³) (#)	73.326	-	0.357	-	1.181	-
Hard Rock and Large Broken Concrete ('000m ³)	1.753	-	0	-	0	-
Reused in this Contract (Inert) ('000m ³)	61.073	-	0.017	-	0	-
Reused in other Projects (Inert) ('000m ³)	12.146	*	0	-	0.135	*
Disposal as Public Fill (Inert) ('000m ³)	0.107	TKO 137	0.25	TKO 137	1.181	TKO 137

 Table 6-1
 Summary of Quantities of Inert C&D Materials

Remark (#): The total generated inert C&D materials will not take account for the hard rock and large broken concrete.

(*) Approved alternative disposal ground.

Table 6-2Summary of Quantities of C&D Wastes

	Contract 1		Contract 2		Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-	0.002	Licensed collector
Recycled Paper / Cardboard Packing ('000kg)	0	-	0	-	0.176	Licensed collector
Recycled Plastic ('000kg)	0	-	0	-	2.21	Licensed collector
Chemical Wastes ('000kg)	0	-	0	-	0	-
General Refuses ('000m ³)	0.096	SENT	0.09	SENT	0.015	SENT



7. SITE INSPECTION

7.1 **REQUIREMENTS**

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

7.2.1 In the Reporting Period, joint site inspections for Contract 1 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 2^{nd} , 11^{th} , 16^{th} , 23^{rd} and 30^{th} June 2020 in which IEC joined the site inspection with SSEMC on 11^{th} June 2020. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
2 June 2020	 Proper dust mitigation measures should be provided for drilling works to reduce dust impact. (PTT) Turbidity water discharged from the site was observed. All water generated from site should be diverted to proper de-silting facilities prior discharge. (Q1) Broken NRMM label should be replaced. (A1) Soil and debris cumulated inside the existing cut-off drainage should be cleaned. (Slope cut-off drainage near Q2) 	 Water spraying was provided to reduce dust impact. No turbidity water discharged from Q1 was observed. Proper NRMM label was provided. Soil and debris cumulated inside the existing cut-off drainage was cleaned.
11 June 2020	 Earth bund or sand bags should be provided to prevent muddy surface run-off overflow into the discharge outlet during rainstorm. (Q6). Drip tray should be provided for chemical storage on-site. (Road L4) Proper NEL should be displayed for air compressor using on-site. (Road L4) Turbidity water discharged at Q2 was observed. All site generated water should be diverted to proper de-silting facilities prior discharge from site and make sure all water discharge from site should comply with discharge license requirement. (Q2) 	 Sand bags were provided. Chemical containers were removed. NEL was displayed. No turbid water discharged at Q2.
16 June 2020	 Slightly turbid water discharged at Q2 was observed. The Contractor should properly treated the wastewater prior discharge. The Contractor was reminded to provide proper cover during cement grouting. (West portal) 	 No turbid water discharged at Q2 Reminder only.
23 June 2020	 Improper color of NRMM label of excavator was observed at PTT. The Contractor was advised to provide proper NRMM label. The Contractor was reminded to remove stagnant water at Q6. 	 NRMM label was provided with proper color. Reminder only.

Table 7-1Site Observations of Contract 1



Date	Findings / Deficiencies	Follow-Up Status
30 June 2020	• Sediment in the channel should be removed. (L4).	• To be followed up.
	• The Contractor was reminded to dispose of construction waste regularly. (PTT)	• Reminder only.
	• The Contractor was reminded to remove stagnant water in the gully. (L4)	• Reminder only.

Contract 2

7.2.2 In the Reporting Period, joint site inspections for Contract 2 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 3^{rd} , 10^{th} , 17^{th} and 24^{th} June 2020 in which IEC joined the site inspection with SSEMC on 17^{th} June 2020. No non-compliance was noted. The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 7-2*.

Table 7-2 Site Observations of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
3 June 2020	 Discharge of milky water was observed at portion 2. The Contractor was advised to treat the waste water prior to discharge. The Contractor was reminded to review the 	 The Contractor was reminded to clean stagnant water within site area after raining. Reminder only.
	waste water system for portion 1&3.The Contractor was reminded to keep clean of site entrance at portion 1.	• Reminder only.
10 June 2020	 Accumulated of stagnant water at drip tray under Air compressor was observed at portion 3. The Contractor was advised to clean stagnant water and disposed as chemical waste The Contractor was reminded to clean stagnant water within site area after raining. 	To be followed up.Reminder only.
17 June 2020	 The Contractor should cover sandy materials properly at Portion 1. The Contractor should clean the sediment at public U-channel at Portion 1. 	 Sandy materials were covered properly To be followed up.
	• Drip tray should be provided for the free standing oil drum at Portion 1.	• To be followed up.
	• The Contractor should provide proper NRMM label for air compressor at Portion 1.	• To be followed up.
	• Drip tray should be provided for the free standing chemical containers at Portion 3	Free standing chemical containers were removed
	• The Contractor was reminded to clear stagnant water at Portion 1.	• Reminder only.



Date	Findings / Deficiencies	Follow-Up Status
24 June 2020	 Free standing chemical containers were observed at Portion 2. The Contractor was advised to provide proper mitigation measure to avoid land contamination. Improper color of NRMM label of generator was observed at Portion 3. The Contractor was advised to provide proper NRMM label for the generator. 	To be followed up.Reminder only.

Contract 3

In the Reporting Period, joint site inspections for Contract 3 to evaluate site environmental 7.2.3 performance were carried out by the RE, ET and the Contractor on 5^{th} , 12^{th} , 19^{th} and 26^{th} June 2020 in which IEC joined the site inspection with SSEMC on 12^{th} June 2020. No non-compliance was noted. The findings / deficiencies of Contract 3 that observed during the weekly site inspection are listed in *Table 7-3*

Table 7-3 **Site Observations of Contract 3**

Date	Findings / Deficiencies	Follow-Up Status
5 June 2020	• The Contractor was reminded to remove	• Reminder only.
	chemical containers at System B.	
12 June 2020	• The Contractor was reminded to dispose wastes	• Reminder only.
	regularly at E8.	
19 June 2020	• The Contractor was reminded to dispose wastes	• Reminder only.
	regularly at F1.	
26 June 2020	• The Contractor was reminded to provide water	• Reminder only.
	spraying to minimize dust impact at System A.	
	• The Contractor was reminded to remove stagnant	• Reminder only.
	water inside drip tray at System A.	



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

8.1.1 In the Reporting Period, one environmental complaint was received for Contract 3 in relation to the construction noise.

Complaint received for Contract 3

- (a) A public complaint was received by EPD on 18 June 2020 regarding the noise generated from rock breaking by machinery after 6pm from construction site near Hau Tat House. The complainant understood that the Contractor could carry out construction works, other than percussive piling, before 7pm under the CNP and hoped that the Contractor could arrange the noisy construction works to be carried out before 6pm. In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.
- 8.1.2 Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.
- 8.1.3 The complaint log and Investigation Reports issued in the Reporting Period are shown in *Appendix M*.
- 8.1.4 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

r	1			
Bonoming Domind	Contract	Enviro	aint Statistics	
Reporting Period	no.	Frequency	Cumulative	Complaint Nature
1 Apr 2017 – 31 May 2020	1	0	43	Dust, Noise and light nuisance
21 Mar 2017 – 31 May 2020	2	0	10	Noise
31 May 2018 –31 May 2020	3	0	4	Waste Management, Noise, Water Quality
	1	0	43	NA
1 – 30 June 2020	2	0	10	NA
	3	1	5	Noise

 Table 8-1
 Statistical Summary of Environmental Complaints

 Table 8-2
 Statistical Summary of Environmental Summons

Departing Devied	Contract	Environmental Summons Statistics				
Reporting Period	no.	Frequency	Cumulative	Summons Nature		
1 Apr 2017 – 31 May 2020	1	0	0	NA		
21 Mar 2017 – 31 May 2020	2	0	0	NA		
31 May 2018 – 31 May 2020	3	0	0	NA		
	1	0	0	NA		
1 – 30 June 2020	2	0	0	NA		
	3	0	0	NA		

Table 8-3Statistical Summary of Environmental Prosecution

	Contract	Environmental Prosecution Statistics		
Reporting Period	no.	Frequency	Cumulative	Prosecution Nature

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (June 2020)



1 Apr 2017 – 31 May 2020	1	0	0	NA
21 Mar 2017 – 31 May 2020	2	0	0	NA
31 May 2018 – 31 May 2020	3	0	0	NA
1 – 30 June 2020	1	0	0	NA
	2	0	0	NA
	3	0	0	NA

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2020\June 2020\R0390v2.docx



9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

	Environmental witigation weasures
Issues	Environmental Mitigation Measures
Water Quality	 Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities for Contract 1 in the coming month are listed below: <u>Temporary Traffic Arrangement (TTA) at On Sau Road:</u>

• Implementation of TTA at the junction between On Sau Road and Road L4 for road improvement works to continue

Pedestrian Connectivity System B:

• PC system B substructure backfill work to continue.

Construction of Internal Road L1:

- Excavation and laying of watermain to continue.
- Road work at L1 east was in progress.
- Gullies and upper drainage construction for road L1 west to continue.

Box Culvert BC1 at Internal Road L1:

- Dia.1500mm drainage pipes installation at BC1 bay1 in progress.
- Defect rectification work is in progress

Construction of Internal Road L2



- Site formation works to continue.
- Drainage pipe lower level completed, middle and upper level in progress.
- Watermain works and UU laying in progress

Retaining Wall RWA9 at Road L3

- Wall construction of RWA9 Bay 8,10, 17 &19 to continue
- Lower level drainage in progress.
- Construction of manhole SMH1, TM26a &TM26 to continue

Retaining Wall RWA10 at Road L3

- RWA10 Bay 3 to 6 base slab work commenced
- RWA10 Bay 7-16 wall construction to continue.

Box Culvert BC2 at Internal Road L3:

Backfilling at Bay 17 chamber structure to continue.

Construction of Internal Road L5:

Concrete kerb construction and road base, base course laying to continue.

Water Pumping Station including Retaining Wall RWA13 and RWA14:

- Backfill at retaining wall RWA13 & RWA14 (Bay 15) to continue.
- To commence the watermain works outside Water Pumping Station.
- To continue with Metal Works (i.e.: steel door & window, etc).
- To commence ABWF Works.

Water Reservoir

- To continue the water tightness test for Fresh Water Reservoir.
- To continue rock breaking to formation level.
- To commence excavation works for drainage.

Artificial Flood Attenuation Lake

- Backfilling of retaining wall to continue.
- Laying granular bed at lake bottom to commence.
- To continue sub soil drain laying work at bottom of Lake.
- To continue the drainage laying works.
- Construction of water retaining wall (Type C2) to continue.
- To continue setup works for Water Test (Jet Method) and to commence the Water Test.
- Backfilling for Construction of Treatment Plant wall to continue.

Underground Stormwater Retention Tank (USRT)

- Backfill around USRT in progress.
- Backfill around Ventilation Duct area to continue.

Internal Road L4, Pedestrian Connectivity System A, Noise Barrier, RWA12 and RWA18:

- RWA12 Bays 23 to 27 wall to continue.
- RWA18 Sewerage manhole B223 to B225a to continue.
- System A south & north tower piling work to continue.
- Excavation and pipe laying for DN300 fresh watermain and NS125 salt watermain to continue.

PTT

- Rock breaking at Row A to continue.
- Drainage work at Row B & C, C&D, D&E is in progress.

Slope Stabilization at Portion B1:



- Continue to carry out stabilization works at Feature 11NE-D/C998, 11NE-D/C1005, Slope A15b,, 11NE-D/C947, 11NE-D/C949, 11NE-D/C976, 11NE-D/C977 and 11NE-D/C947.
- Continue to carry out slope cleaning works of outstanding features.

Slope Stabilization at Portion B5

- Continue to erect inspection scaffolds from 2th to 8th berm
- Continue to carry out stabilization works at 11NE-D/C949 and 11NE-D/C948

Establishment Works of the Planting Medium on the Existing Slope Berms in Portion B1 and B5:

• Establishment works on slopes in Portion B1 for 30-month establishment works for landscape softworks under establishment schedule no.3 to continue

Road Improvement Works at Po Lam Road:

• Construction of permanent footpath and surface drainage system to continue

MEP Works:

- Submission of designs and materials related to MEP works to continue.
- E&M installation works at PTT to continue.
- E&M installation works at Pump Hall of Fresh Water Pumping Station to commence.
- E&M installation works at Pedestrian Connectivity System B to commence

Site Formation Work at Portion B7 & B15:

Backfilling and proof rolling at Portion B7 & B15 in progress.

Site Formation Work at Portion B3:

- Excavation at Portion B3 in progress
- UC construction at Portion B3 (R2-7) to continue

Site Formation Work at Portion B14:

- Backfilling and proof rolling at Portion B14 in progress.
- Excavation for UC at slope toe to continue

Site Formation Work at Portion E2&E3:

- Excavation for UC at slope toe to continue.
- Excavation for UC construction at slope toe to continue
- Excavation 1m depth for SRT at fill zone to continue

Site Formation Work at Portion A1 (land parcel R2-8):

Backfilling and proof rolling at Portion A1 (R2-8) to continue

Site Formation Work at Portion A-1 (land parcel G-1):

- Backfilling and proof rolling at Portion A1 (G-1) to continued
- UC construction at Portion A1 (G-1) to continue

Cavern (Portion B5):

- Topsoil removal on existing berm chainage Ch.0– Ch. 40 complete
- Rock Mapping on level ~+208mPD 211mPD at chainage Ch. 35-248.793 to continue
- Rock breaking on level ~+206mPD 208mPD at chainage Ch. 140-248.793 to continue
- 9.2.2 Construction activities for Contract 2 in the coming month are listed below:
 - Portion 1: Continue grouting works for piles at Pile Cap E1 –PC3. Construction for pile cap E1 –PC3 & E1 –PC5.



Construction of Pier E1-P1.

- Backfilling with no-fines concrete around pile cap E1-PC6.
- Portion 2: Continue rock Excavation for E3-F1. Existing lighting removal. Installation of rock dowel and shotcreting.
- Portion 3: Rock Excavation for E2-F3 and E2-F4. Tree branch pruning of Tree No. P-T00967.
- Portion 6:
 - Drainage work
 - Cable diversion.
 - Fixing formwork, reinforcement and place concrete for RWE12
- 9.2.3 Construction activities for Contract 3 in the coming month are listed below:

Road Improvement Works 1 (RIW1)

- Site formation and temporary soil nail installation at RWC2 Type 1 & 1a and 2;
- Site formation and temporary soil nail installation for RIW2 Type 4, 6,7 & 8;
- Removal of Platform 2;
- Trenchless construction for gasmain redirection at Slip Road 2;
- RC base slab construction at KS27.

Road Improvement Works 2 (RIW2)

- Soil nail installation at Slope C1 at Zone 7;
- Footing construction at Zone 5;
- · Removal of Lamp posts and erect temporary lamp posts at Central Median;
- Piling platform construction at CT4;
- Predrilling works at SE2.

Road Improvement Works 3 (RIW3)

- Mini-pile installation works at RWD1;
- ELS construction for Noise Barrier Footing SE1;
- Mini-pile and ELS construction at Slope D2;
- Stage 1 rock excavation at Slope D3; and
- Retaining wall construction at Slope D3;
- No-fines concrete construction at Slope D3;
- Rock-fall Fence (Stage 2) along Lin Tak Road.
- Watermain works at Sau Mau Ping Road.

Pedestrian Connectivity Facility E8 (PC-E8)

- Construction of Pier at P3, P4, P6 and P7;
- Slope works at E8-1 and E8-2;
- Construction of RC structure at E1/E2.

Pedestrian Connectivity Facility E11 (PC-E11)

- Construction of ELS for PC1
- ELS works at PC6;
- Construction of pile cap and pier RC works.

Pedestrian Connectivity Facility System A (PC-SYA)

• Construction of underground RC structure.

Pedestrian Connectivity Facility System A (PC-SYB)

- Construction of socketed H-piles at pile cap PC7 & PC8;
- Gasmain diversion works at PC2 (On Sau Road).

Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)



- E&M works;
- ABWF;
- Drainage and sewage installation works;
- Laying of lighting cable; and
- Watermain laying works

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 9.3.2 During wet season, the Contractors should pay special attention on water quality mitigation measures and fully implement according to the ISEMM of the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The implementation of water quality mitigation measures conducted by the Contractor is shown in *Appendix N*.



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is **39**th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **30 June 2020**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 For construction noise, no Limit Level exceedance was recorded and no Notification of Exceedance was issued during this Reporting Period. However, one noise complaint (which triggered Action Level exceedance) was received under the project. Investigation for the complaint was undertaken by the ET (refer to \$10.1.4).
- 10.1.4 In the Reporting Period, there was one noise complaint received for Contract 3. Investigation had undertaken by ET upon receipt of the complaint. In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS


- 10.2.1 During wet season, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- 10.2.3 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- 10.2.4 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.



Appendix A

Layout plan of the Project


Contract Packages





Layout plan of Contract 1 (NE/2016/01)

 $Z: Jobs \\ 2016 \\ TCS00864 \\ (CEDD) \\ 600 \\ EM\&A Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ 2020 \\ June \\ 2020 \\ R0390v \\ 2.docx \\ R$





Layout plan of Contract 2 (NE/2016/05)

 $Z: Jobs \\ 2016 \\ TCS00864 \\ (CEDD) \\ 600 \\ EM\&A Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ 2020 \\ June \\ 2020 \\ R0390v \\ 2.docx \\ R$





PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




た木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核


			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ет			

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ST/	ATUS		I

SCALE ^{比例} A1 1 : 500 DIMENSION UNIT ^{尺寸單位}

METRES

KEY PLAN A1 1 : 60000 *索*引圖



PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

60328348


NE/2016/05

SHEET TITLE 圖紙名稱

E1 - PORTION OF SITE

SHEET NUMBER 圖紙編號

60328348/PC1/1016





PROJECT _{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




上木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
	ATUO		

SCALE 比例

A1 1 : 500

KEY PLAN A1 1 : 60000 索引圖

NGAU TAU KOK

			M
-	OCT. 16	TENDER DRAWING	ÂC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

STATUS 階段

60328348/PC1/2016



TSUI LAM

60328348

PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

NE/2016/05


DIMENSION UNIT ^{尺寸單位}

METRES

SHEET TITLE 圖紙名稱

E2-C1-E3 - PORTION OF SITE

SHEET NUMBER 岡紙編號





PROJECT _{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主




CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



//R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK 複核
-	OCT. 16	TENDER DRAWING	AC
			M

A1 1 : 500

AC
CHK. 複核

STATUS 階段

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
OT.	ATUQ		


			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

SCALE _{比例}

DIMENSION UNIT 尺寸單位

METRES

KEY PLAN A1 1 : 60000 索引圖



PROJECT NO. 項目編號

CONTRACT NO. ^{合約編號}


60328348

NE/2016/05 SHEET TITLE 圖紙名稱

E12 AND BBI - PORTION OF SITE

SHEET NUMBER ^{國紙編號}

60328348/PC1/3016





PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT 業主



上木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂

			M
-	OCT. 16	TENDER DRAWING	AC
I/R	DATE	DESCRIPTION	СНК

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

STATUS 階段

SCALE 比例

A1 1 : 500

NGAU CHT WAN

KOWLOON BAY

PROJECT NO. 項目編號

SHEET TITLE 圖紙名稱

60328348

KEY PLAN A1 1 : 60000 家引圖

54

KWUN TONG

GREEN ROUTE - PORTION OF SITE

-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

			M
-	OCT. 16	TENDER DRAWING	AC
/ R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ет	ATUS		i

DIMENSION UNIT 尺寸單位

WAN

METRES


LAMTIN

CONTRACT NO. ^{合約編號}

NE/2016/05

60328348/PC1/5007

SHEET NUMBER 圖紙編號





SE	ITING UUT	PUINIS
OINTS	EASTING	NORTHING
001	843917.587	818906.541
002	843929.342	818905.094
003	843939.483	818901.709
004	843956.219	818898.942
005	843965.528	818896.168
006	843969.261	818895.667
007	843979.545	818905.452
008	843984.131	818907.650
009	843985.175	818907.685
010	843985.110	818897.974
011	843981.962	818891.121
012	843972.510	818885.990
013	843966.562	818885.703
014	843938.026	818893.479
015	843914.8936	818899.2916
015		
	843917.5873	818906.5418
017	844004.9983	818934.8475
018	844000.3294	818947.0185
019	843992.9288	818955.3047
020	843983.1315	818980.9995
021	844015.8829	818990.0481
022	844051.2430	819004.7564
023	844055.1790	818964.5518
024	844050.7010	818959.3870
025	844048.1970	818967.9590
026	844027.1930	818961.0890
027	844028.4560	818957.440
028	844007.2170	818950.1120
029	844009.2850	818940.8450
030	844008.6995	818936.6258
031	844024.2060	818941.7840
032	844034.8059	818938.4355
033	844034.4315	818936.6727
034	844026.3820	818938.3480
035	844021.0980	818936.6740
036	844016.7340	818931.2790
037	843986.6120	818923.3580
038	843990.360	818926.797
039	843997.172	818929.287
040	844007.154	818941.102
041	844003.647	818950.980
042	844024.555	818959.707
043	844023.162	818964.725
044	844049.278	818971.887
045	844049.396	818964.017
046	843980.693	818913.535
047	844009.179	
048	844010.709	818922.804
049	843982.791	818918.044



PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT _{業主}




た木工程拓展署
 Civil Engineering and
 Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS 階段


DIMENSION UNIT ^{尺寸單位}

A1 1 : 500

SCALE 比例

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

CONTRACT NO. ^{合約編號}

60328348

NE/2016/05

SHEET TITLE 圖紙名稱


INFRASTRUCTURAL WORKS AT PO LAM ROAD SOUTH TIU KENG LENG – PORTION OF SITE


SHEET NUMBER 圖紙編號

60328348/PC1/9501A



Layout plan of Contract 3 (NE/2017/03) (Non-Designated Area)







PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A CLIENT _{業主}




全林工程拓展署 Civil Engineering and Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS ^{階段}


SCALE 比例

A1 1 : 500

DIMENSION UNIT _{尺寸單位}

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

60328348

NE/2017/03

SHEET TITLE 圖紙名稱

GENERAL LAYOUT

SHEET NUMBER 圖紙編號

60328348/R&P/1008A

CONTRACT NO. ^{合約編}號

SHEET 8 OF 8




Appendix B

Project Organization Structure



Project Organization Structure





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Li, Ling Tommy	9389 8792	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	Ken Chu	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 1 – NE/2016/01

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Vincent Yuen	5599 1466	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Yung, Shui Heng	6012 4284	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Leung Ka Kui	6671 0383	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 2 – NE/2016/05

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) –Kwan On Construction Company Limited

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Brad Chan	5506 0068	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CW – CMGC - JV	Construction Manager	William Leung	9464 1392	3965 9900
CW – CMGC - JV	Site Agent	Chris Lam	9801 9974	3965 9900
CW – CMGC - JV	Environmental Officer	King Lam	9570 6187	3965 9900
CW – CMGC - JV	Environmental Supervisor	Belle Mak	6094 1580	3965 9900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Construction Programme

- (a) Contract 1 (NE/2016/01)
- (b) Contract 2 (NE/2016/05)
- (c) Contract 3 (NE/2017/03)



Contract 1 (NE/2016/01)



CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

CHUN Wo - STEC - VASTEAN JOINT VENTURE Vity Name rogramme (May 2020) _ccn _200611 ation ng & E&M ping Station ABWF ping Station ABWF ping Station E&M works I I vater Reservior ABWF & Finishing vater Reservior ABWF & Finishing nwater Reservior ABWF & Finishing mater Reservior ABWF & Finishing mater Reservior E&M works I I vater Reservior ABWF & Finishing vater Reservior ABWF & Vater AB	BL Project Duration	BL Project Start	BL Project Finish	At Completion Duration	Start 31-Dec-19 A 25-Feb-20 A 29-Jun-20 18-Feb-20 A 29-May-20 A	Finish 10-Jul-20 03-Aug-20 08-Mar-21 22-Jun-20 04-Feb-21	2, 2020 May	Jun	ater Reservior ABWF & Finishing	ul Station ABWF
ation gg & E&M ping Station ABWF ping Station finishing ping Station E&M works u u u<	0 0 0 0 0 0 0 0			154 130 207 102 208	25-Feb-20 A 29-Jun-20 18-Feb-20 A	03-Aug-20 08-Mar-21 22-Jun-20			Pumping S	
ng & E&M ping Station ABWF ping Station finishing ping Station E&M works I vater Reservior ABWF & Finishing vater Reservior E&M works I nwater Reservior ABWF & Finishing nwater Reservior E&M works I nwater Reservior ABWF & Finishing nwater Reservior E&M works I nwater Reservior ABWF & Finishing	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			130 207 102 208	25-Feb-20 A 29-Jun-20 18-Feb-20 A	03-Aug-20 08-Mar-21 22-Jun-20				Station ABWF
ping Station ABWF ping Station finishing ping Station E&M works ping Station E&M works ping Station E&M works patter Reservior ABWF & Finishing water Reservior E&M works provide the state of the state	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			130 207 102 208	25-Feb-20 A 29-Jun-20 18-Feb-20 A	03-Aug-20 08-Mar-21 22-Jun-20				Station ABWF
ping Station finishing ping Station E&M works I vater Reservior ABWF & Finishing vater Reservior E&M works I twater Reservior ABWF & Finishing nwater Reservior ABWF & Finishing NBWF & Fini	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			130 207 102 208	25-Feb-20 A 29-Jun-20 18-Feb-20 A	03-Aug-20 08-Mar-21 22-Jun-20		Saltwa		Station ABWF
ping Station E&M works	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			207 102 208	29-Jun-20 18-Feb-20 A	08-Mar-21 22-Jun-20		Saltwa	ater Reservior ABWF & Finishing	
I vater Reservior ABWF & Finishing vater Reservior E&M works I nwater Reservior ABWF & Finishing nwater Reservior ABWF & Finishing nwater Reservior E&M works armal Works armal Works emain (DN600 & DN450) & Irrigation System along WSA access road nage (sewerage & surface) along WSA access road	0 0 0 0 0 0 0 0 0 0			102 208	18-Feb-20 A	22-Jun-20		Saltwe	ater Reservior ABWF & Finishing	
vater Reservior ABWF & Finishing vater Reservior E&M works	0 0 0 0 0			208				Saltwa	ater Reservior ABWF & Finishing	
vater Reservior ABWF & Finishing vater Reservior E&M works	0 0 0 0 0			208				Saltwa	ater Reservior ABWF & Finishing	
vater Reservior E&M works	0 0 0 0 0			208				Saltwa	ater Reservior ABWF & Finishing	
I mwater Reservior ABWF & Finishing mwater Reservior E&M works email Works email Works emain (DN600 & DN450) & Irrigation System along WSA access road age (sewerage & surface) along WSA access road	0				29-May-20 A	04-Feb-21	_			
Inwater Reservior ABWF & Finishing Inwater Reservior E&M works Internal Works Internal Works Internal Works Internation & Slope RWA13 works Internation & DN450) & Infigation System along WSA access road Intege (sewerage & surface) along WSA acces	0									
Inwater Reservior ABWF & Finishing Inwater Reservior E&M works Internal Works Internal Works Internal Works Internation & Slope RWA13 works Internation & DN450) & Infigation System along WSA access road Intege (sewerage & surface) along WSA acces	0									
Inwater Reservior ABWF & Finishing Inwater Reservior E&M works Internal Works Internal Works Internal Works Internation & Slope RWA13 works Internation & DN450) & Infigation System along WSA access road Intege (sewerage & surface) along WSA acces	0									
avater Reservior E&M works armal Works armal Works anation & Slope RWA13 works armain (DN600 & DN450) & Irrigation System along WSA access road age (sewerage & surface) along WSA access road	0			124	03-Mar-20 A	03-Aug-20				
ermal Works hation & Slope RWA13 works ermain (DN600 & DN450) & Irrigation System along WSA access road hage (sewerage & surface) along WSA access road	0			240	04-Aug-20	26-May-21	_			
ation & Slope RWA13 works ermain (DN600 & DN450) & Irrigation System along WSA access road age (sewerage & surface) along WSA access road				240	047 kug 20	2011109-21				
ermain (DN600 & DN450) & Irrigation System along WSA access road				454	40.1400.4	47 Nov 00				
age (sewerage & surface) along WSA access road	~			154	16-May-20 A	17-Nov-20				
	0			172	16-May-20 A	08-Dec-20				
power supply duct	0			109	30-Jul-20	07-Dec-20				
F	0			95	17-Aug-20	08-Dec-20				
ystem A& B										
em B - Backfill south tower	81	19-Aug-19	23-Nov-19	98	16-Feb-20 A	16-Jun-20		System B - Backfill	ll south tower	
em B - Backfill north tower	81	19-Aug-19	23-Nov-19	98	16-Feb-20 A	16-Jun-20		System B - Backfill	ll north tower	
em B - ABWF	81	05-Aug-19	09-Nov-19	81	16-Apr-20 A	23-Jul-20				
em B - E&M	22	23-Sep-19	19-Oct-19	23	05-Jun-20 A	03-Jul-20			System B - E&M	
em B - E&M T&C	24	21-Oct-19	16-Nov-19	24	04-Jul-20	31-Jul-20				
em B - Lift installation	75	21-Oct-19	18-Jan-20	75	04-Jul-20	29-Sep-20				
Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants)	0			131	30-Mar-20 A	07-Sep-20				
Construction of Pile Caps	0			40	08-Sep-20	27-Oct-20	-			
- Construction of Pre-Bored H-Piles (48nos) of Lift Tower (3 days/pile/plant)	0			138	10-Feb-20 A	28-Jul-20				
- Construction of Pile Caps	0			35	29-Jul-20	07-Sep-20	-			
- Construction of Sub-Structure of Lift Tower (+166 to +175mPD)	0			60	08-Sep-20	19-Nov-20				
n Lake										
ay 47-49)										
etain wall - Part 11 excavation	14	02-Dec-19	17-Dec-19	29	05-May-20 A	06-Jun-20 A				
atain wall - Part 11 bay 46	12	18-Dec-19	03-Jan-20	12	08-Jun-20 A	20-Jun-20	-	Art retain v	wall - Part 11 bav 46	
atain wall - Part 11 bay 47	12	18-Dec-19	03-Jan-20	12	08-Jun-20 A	20-Jun-20	-		-	
etain wall - Part 11 bay 48							-			
-							-	Art minin .		
	12		55-0dil*20	12	00-001-20 A	25-001-20			wum −icmiti⊔dy 49	
	14	11-lan 20	30- Jan 20	14	30- lun 20	16- Jul 20	-			Art rotalin
							_			Art retain wall
tain wall - Part 12 bay 52	12	31-Jan-20	13-Feb-20	12	17-Jul-20	30-Jul-20				
Bar (WP) ♦ Planned Milestone (WP)					3-mont	h Rolli	ing Programme	1	Date)2006
r 🔶 Milestone			Anderso					<u>'</u>		
	m B - Backfill south tower m B - Backfill north tower m B - ABWF m B - E&M m B - E&M m B - E&M m B - E&M T&C m B - Lift installation construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by2 plants) construction of Pre-Bored H-Piles (48nos) of Lift Tower (3 days/pile/plant by2 plants) construction of Pile Caps Construction of Pile Caps Construction of Pile Caps Construction of Pile Caps Construction of Sub-Structure of Lift Tower (+166 to + 175mPD) Lake (4749) ain wall - Part 11 excavation ain wall - Part 11 bay 46 ain wall - Part 11 bay 47 ain wall - Part 11 bay 48 ain wall - Part 11 bay 49 y 50-52 ain wall - Part 12 backfill by course material, excavation, 300mm rock fill ain wall - Part 12 bay 50 ain wall - Part 12 bay 51 ain wall - Part 12 bay 52 Bar (WP) ◆ Planned Milestone (WP)	n B - Backfill south tower 81 m B - Backfill south tower 81 m B - Backfill north tower 81 m B - ABWF 81 m B - E&M 22 m B - E&M 7&C 24 m B - Lift installation 75 construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 d ay/ pile/plant by 2 plants) 0 construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 d ay/ pile/plant by 2 plants) 0 construction of Pile Caps 0 Construction of Sub-Structure of Lift Tower (+166 to +175mPD) 0 1 Lake / 47-49) ain wall - Part 11 excavation 14 ain wall - Part 11 bay 46 12 ain wall - Part 11 bay 48 12 ain wall - Part 11 bay 48 12 ain wall - Part 11 bay 48 12 ain wall - Part 11 bay 49 12 ain wall - Part 11 bay 49 12 ain wall - Part 11 bay 50 12 ain wall - Part 12 backfill by course material, excavation, 300mm rock fill 14 ain wall - Part 12 bay 51 12 ain wall - Part 12 bay 51 12 ain wall - Part 12 bay 51 12 ain wall - Part 12 bay 52 12 bar (WP) ◆ Planned Milestone (WP) • Milestone	m B - Backfill south tower 1940-19 m B - Backfill south tower 1940-19 m B - Backfill north tower 1940-1940-19 m B - BAWF 81 05-Aug-19 m B - E&M 22 23-Sep-19 m B - E&M 22 23-Sep-19 m B - E&M 78C 24 21-Oct-19 m B - E&M 78C 24 21-Oct-19 m B - Lift installation 75 21-Oct-19 m B - Lift installation 75 21-Oct-19 ortstruction of Pie Caps 0 Construction of Sub-Structure of Lift Tower (+166 to +175mFD) 0 Life 47479) ain wall - Part 11 bay 46 12 18-Dec-19 ain wall - Part 11 bay 47 12 18-Dec-19 ain wall - Part 11 bay 48 12 27-Dec-19 ain wall - Part 11 bay 49 12 18-Dec-19 ain wall - Part 11 bay 49 12 18-Dec-19 ain wall - Part 11 bay 49 12 18-Dec-19 ain wall - Part 12 backfill by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11-Jan-20 ain wall - Part 12 backfil by course material, excavation, 300mm rock fill 14 11	nn B - Backfill south tower 881 19-Aug-19 23-Nov-19 m B - Backfill north tower 811 19-Aug-19 23-Nov-19 m B - Backfill north tower 811 19-Aug-19 23-Nov-19 m B - BAWF 82 22 23-Sep-19 19-Oct-19 m B - E&M 782 24 21-Oct-19 16-Nov-19 m B - E&M 782 24 21-Oct-19 16-Nov-19 m B - E&M 782 24 21-Oct-19 18-Jan-20 m B - Lift installation 75 21-Oct-19 18-Jan-20 Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) Construction of Pre-Bored H-Piles (66nos) of Lift Tower (3 days/pile/plant by 2 plants) Construction of Pre-Bored H-Piles (66nos) of Lift Tower (3 days/pile/plant by 2 plants) Construction of Pre-Bored H-Piles (66nos) of Lift Tower (3 days/pile/plant by 2 plants) Construction of Pile Caps 0 10 Construction of Pile Caps 0 10 Construction of Pile Caps 0 10 Construction of Sub-Structure of Lift Tower (4 days/pile/plant) 0 12 Construction of Pile Caps 0 11 Lifter 114 02-Dec-19 17-Dec-19 ain wall - Part 11 bay 46 112 18-Dec-19 03-Jan-20 ain wall - Part 11 bay 47 112 18-Dec-19 03-Jan-20 ain wall - Part 11 bay 49 112 18-Dec-19 03-Jan-20 ain wall - Part 11 bay 49 112 18-Dec-19 03-Jan-20 ain wall - Part 11 bay 49 112 18-Dec-19 03-Jan-20 ain wall - Part 11 bay 49 112 11-Jan-20 30-Jan-20 ain wall - Part 12 bay 50 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 50 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 50 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 51 12 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 52 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 52 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 52 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 52 112 31-Jan-20 13-Feb-20 ain wall - Part 12 bay 52 112 31-Jan-20 13-Feb-20	n B - Backfill south tower 8 81 19-Aug-19 23-Nov-19 98 m B - Backfill north tower 8 81 19-Aug-19 23-Nov-19 98 m B - AEW/F 81 05-Aug-19 09-Nov-19 81 m B - E&M 22 23-Sep-19 19-Oct-19 23 m B - E&M 22 23-Sep-19 19-Oct-19 24 m B - E&M 73C 24 21-Oct-19 16-Nov-19 24 m B - Lift installation 75 21-Oct-19 16-Nov-19 75 construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) 0 10 131 Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) 0 40 Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) 0 10 138 Construction of Pre-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) 0 10 138 Construction of Pile-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) 0 10 138 Construction of Pile-Bored H-Piles (66nos) of Lift Tower (4 days/pile/plant by 2 plants) 0 10 138 Construction of Pile Caps 0 12 138 Construction of Sub-Structure of Lift Tower (+166 to +175mPD) 0 0 10 138 Construction of Sub-Structure of Lift Tower (+166 to +175mPD) 0 10 138 Construction of Sub-Structure of Lift Tower (+166 to +175mPD) 0 10 10 138 Construction of Sub-Structure of Lift Tower (+166 to +175mPD) 10 10 120 11 Like 11 Like 11 Like 12 18 -Dec-19 03-Jan-20 12 an wait - Part 11 bay 48 12 27-Dec-19 03-Jan-20 12 an wait - Part 11 bay 49 12 18-Dec-19 03-Jan-20 12 an wait - Part 11 bay 49 12 18-Dec-19 03-Jan-20 12 an wait - Part 11 bay 49 12 14 11-Jan-20 30-Jan-20 12 an wait - Part 12 bay 50 12 14 11-Jan-20 13-Feb-20 12 an wait - Part 12 bay 50 12 14 14 11-Jan-20 13-Feb-20 12 an wait - Part 12 bay 50 12 14 14 11-Jan-20 13-Feb-20 12 an wait - Part 12 bay 51 14 10 07-Feb-20 20-Feb-20 12 an wait - Part 12 bay 52 14 14 11-Jan-20 13-Feb-20 12 an wait - Part 12 bay 52 14 14 11-Jan-20 13-Feb-20 12 an wait - Part 12 bay 52 14 14 11-Jan-20 13-Feb-20 12 an wait - Part 12 bay 51 14 14 11-Jan-20 1	nn B - Backill south tower in B - Backill noth tower in B - E&M TaC in B - E&M T	m B - Backfil south tower 81 19-Aug-19 23-Avor-19 96 16-Feb-20A 16-Jun-20 m B - Backfil south tower 81 19-Aug-19 23-Avor-19 98 16 Feb-20A 16-Jun-20 m B - ASWF 81 06-Aug-19 06 Avor-19 81 16-Apr-20A 23-Jun-20 m B - EAM 22 23-Sep-19 19-Oct-19 23 06-Jun-20A 05-Jun-20A m B - EAM T&C 24 21-Oct-19 16-Abr-19 24 04-Jul-20 31-Jul-20 m B - EAM T&C 24 21-Oct-19 16-Abr-19 24 04-Jul-20 31-Jul-20 m B - EAM T&C 24 21-Oct-19 16-Abr-19 24 04-Jul-20 31-Jul-20 m B - EAM T&C 24 21-Oct-19 16-Jun-20 75 04-Jul-20 27-Oct-20 construction of Phe-Boed H-Piles (6knos) of LR Tower (4 disp/site/sign/sign/sign/sign/sign/sign/sign/sign	B B Baddil soch lover 91 9 Augri9 23 Avr/9 98 16 Feb 20.4 16 Jour.00 B B Baddil noch lover 61 19 Augri9 23 Avr/9 98 16 Feb 20.4 16 Jour.00 B A BADT 61 05 Augri9 23 Avr/9 98 16 Feb 20.4 16 Jour.00 B - BADM 22 32 Avr/9 16 Avr/9 23 05-Jour.00 33-Jour.00 B - BADM TSC 22 32 Avr/9 16 Avr/9 24 05-Jour.00 33-Jour.00 33-Jour.00 B - BADM TSC 75 21 Avr.9 18 Jour.00 75 04 Jour.00 33-Jour.00 33-Jour.	B R-Backhamber 14 150.400 22100-10 161.400.20	Bill Badari Shroker 01 1504.001 22400-00 01 1674.020 <td< td=""></td<>

		nge 1 of 4		
	Qtr 3, 2020 Aug		Se	ep
	Pumping Station finishing			
	Freshwater Reservior ABWF &	Finishing		
I				
em B	BWF System B - E&M T&C			
	1a - Construction of Pre-Bored H-Piles (4)	8nos) of Lift Tower (3 days		B5 - Construc
	Ň	, , ,	,	C1a - Constru
12 ba	kfill by course material, excavation, 300r	nm rock fill		
	Art retain wall - Part 12 bay 50 Art retain wall - Part 12 b			
		-		
Revis	ion	Checked	Аррі	roved
		1	1	

CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

	CHUN WO - STEC - VASTEAM JOINT VENTURE					• 1	IONTH					
ity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	At Completion Duration	Start	Finish	2, 2020 May		Jun		Jul
ckfill at back o	of retaining wall						1					
T-1920	Art retain wall - Bay 32-38	30	21-Nov-19	27-Dec-19	39	01-Apr-20 A	22-May-20 A					
F-1930	Art retain wall - Bay 29-31	30	03-Dec-19	09-Jan-20	43	22-Apr-20 A	12-Jun-20 A			•		
T-1940	Art retain wall - Bay 47-52	30	20-Dec-19	30-Jan-20	38	16-May-20 A	30-Jun-20	_			Art retain wall - E	3ay 47-52
nstruction of	lake bottom											
RT-1960	Art Lake - Construction north part	36	06-Dec-19	20-Jan-20	62	16-Apr-20 A	30-Jun-20				Art Lake - Const	ruction north part
RT-1970	Art Lake - Excavation south part	30	06-Dec-19	13-Jan-20	84	10-Mar-20 A	22-Jun-20			Art Lake	- Excavation south part	
RT-1980	Art Lake - Construction south part	36	14-Jan-20	27-Feb-20	38	23-May-20 A	08-Jul-20					Art Lake - Construction south p
RT-1990	Art Lake - water testing for bottom of lake	45	28-Feb-20	24-Apr-20	45	09-Jul-20	29-Aug-20	_				
onstruction of	Floating Bridge											
RT-2050	Art Lake Floating Brdige - backfill	30	01-Nov-19	05-Dec-19	50	16-May-20 A	15-Jul-20					Art Lake Floating
RT-2060	Art Lake Floating Brdige - footing construction	30	06-Dec-19	13-Jan-20	30	16-Jul-20	19-Aug-20					
RT-2070	Art Lake Floating Brdige - installation bridge	30	14-Jan-20	20-Feb-20	30	20-Aug-20	23-Sep-20	_				
ot Chamber	······································											
RT-2080	Art Lake - Slot chamber no. 1 & stop log chamber	18	09-Dec-19	31-Dec-19	32	16-May-20 A	22-Jun-20			Attak	Clatichember no. 1.9	atan lag ahamhar
RT-2090	Art Lake - Slot chamber no. 1 & stop log chamber Art Lake - Slot chamber no. 2 & stop log chamber	26	31-Jan-20	29-Feb-20	26	02-Jul-20	31-Jul-20				- Slot chamber no. 1 &	stop log chamber
								_				
RT-2100	Art Lake - Slot chamber no. 3	33	31-Jan-20	09-Mar-20	33	02-Jul-20	08-Aug-20					
ainage								_				
RT-2110	Art Lake - Outside bay 38-45	63	04-Nov-19	18-Jan-20	97	02-Mar-20 A	30-Jun-20				Art Lake - Outsid	
RT-2120	Art Lake - Outside bay 3-8	28	09-Dec-19	13-Jan-20	44	16-May-20 A	08-Jul-20					Art Lake - Outside bay 3-8
RT-2130	Art Lake - Outside bay 9-28	56	21-Nov-19	31-Jan-20	67	07-Apr-20 A	30-Jun-20				Art Lake - Outsid	
RT-2140	Art Lake - Outside bay 50-52	14	31-Jan-20	15-Feb-20	14	02-Jul-20	17-Jul-20					Art Lake - C
eatment Plant												
RT-1580	Treatment plant - Construct the wall(W4,5,8,9,15,16,17,10)	24	24-Oct-19	20-Nov-19	63	04-Mar-20 A	22-May-20 A					
RT-1590	Treatment plant - Construct the Roof (S4)	14	21-Nov-19	06-Dec-19	14	23-May-20 A	08-Jun-20 A					
RT-1600	Treatment plant - Rockfilling/backfilling(by course material), 5.5m Depth	9	21-Nov-19	30-Nov-19	9	23-May-20 A	02-Jun-20 A					
ART-1610	Treatment plant - Construct the base(S1,2)	7	02-Dec-19	09-Dec-19	7	03-Jun-20 A	10-Jun-20 A					
ART-1620	Treatment plant - Construct the wall(W1,2,3,6,7,8,9,11,12,13,14)	14	10-Dec-19	27-Dec-19	14	11-Jun-20 A	27-Jun-20		-		Treatment plant - Con	struct the wall(W1,2,3,6,7,8,9,1
ART-1630	Treatment plant - Backfilling (by course material) to 197.1mPD, 8.2m Depth	30	28-Dec-19	05-Feb-20	30	29-Jun-20	03-Aug-20					
ioretention Sys	stem											
ART-2150	Art Lake - Part 1,2,4	72	01-Feb-20	29-Apr-20	84	13-Jun-20 A	21-Sep-20			-		
ART-2160	Art Lake - Part 3	32	14-Jan-20	22-Feb-20	32	09-Jul-20	14-Aug-20					
ART-2170	Art Lake - Part 6,7,12	16	17-Feb-20	05-Mar-20	16	18-Jul-20	05-Aug-20					
nderpass Tunn	el											
Innel Permane	ent Lining											
FUN-3010	Tunnel Lining Bay 1 CH2389 to CH2395	0			146	16-Dec-19 A	16-Jun-20			Tunnel Lining Bay 1	CH2389 to CH2395	
TUN-3230	Tunnel Lining Bay 25 CH2515 to CH2520	0			79	10-Mar-20 A	16-Jun-20			Tunnel Lining Bay 2	5 CH2515 to CH2520	
ox Culvert BC3	3											
TUN-3310	BC3 - CH2389 to CH2422 (32.5m)	0			162	27-Nov-19 A	16-Jun-20			BC3 - CH2389 to CH	2422 (32.5m)	
UN-3320	BC3 - CH2422 to CH2433 (11m)	0			79	16-Mar-20 A	22-Jun-20			всз-о	H2422 to CH2433 (11m)	
UN-3330	BC3 - CH2433 to CH2460 (27m)	0			90	03-Mar-20 A	22-Jun-20			BC3 - 0	H2433 to CH2460 (27m)	
UN-3340	BC3 - CH2520 to CH2511 (9m)	0			154	09-Dec-19 A	18-Jun-20			BC3 - CH2520 t		
											H2511 to CH2506 (5m)	
UN-3350	BC3 - CH2511 to CH2506 (5m)	0			29	20-May-20 A	22-Jun-20		_		(011)	
TUN-3360	BC3 - CH2506 to CH2484 (22m)	0			62	11-Jun-20 A	24-Aug-20				12494 to CLI2460 (24)	
TUN-3370	BC3 - CH2484 to CH2460 (24m)	0			65	01-Apr-20 A	22-Jun-20			BC3-C	H2484 to CH2460 (24m)	
	nned Bar (WP) 🔷 🔷 Planned Milestone (WP)						.				Date	
 Pia	nned Bar (WP) 🔷 🔷 Planned Milestone (WP)			1		7	n Dalli	ng Progra				

俊和-上隧-浩隆聨營

15-Jun-20

	Pa	ge 2 of 4	
	Qtr 3, 2020 Aug		Sep
	Aug		Sep
		Ar	Lake - water testing for bot
e - back		Art Laka Flacting Dudid	facting construction
		Art Lake Floating Brdig	e - looung construction
	Art Lake - Slot chamber no. 2 & stop	log chamber	
	Art Lake - Slot chaml		
bay 50-5	52		
3,14)			
5, 14)	Treatment plant - Backfilling (b)	/ course material) to 197	1mPD. 8.2m Depth
	insuminin parte zastannig (sj		
	Art Lake	- Part 3	
	Art Lake - Part 6,7,12		
		BC3 - CH250	6 to CH2484 (22m)
		-	. ,
evisio	n	Checked	Approved
			1



CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

IE
Jun Jul
L4 (RWA12) - Bay 17-20 construct wall & backfill upto +165
L4 (RWA12)- Bay 9-16 construct wall & backfill
L4 (RWA12) - Bay 23-29 excavate in soil & rock
L4 (Drainage) Excavate & lay drain CH50 to CH100
L4 (Drainage) - Excava
RWA9 - Concrete laying for Bay 8, 10 & 12 Wall
RWA9 -
Road L5 - ducting for Street Lighting
Road L5 - Road Pavement
Date 15-Jun-20 C1-MPU202006

	Pag	ge 3 of 4	
	Qtr 3, 2020 Aug		Sep
	L4 (RWA12) - Bay 23-	-29 construct wall &	& backfill
CH100 to	CH150		
			L4 (Drainage) - Excavate & lay
			L4 (Drainage) - Excavate & lay
	RWA9 - Exca	v & formation work	k for Bay 16, 15, 14,13
ation wor	k for Bay 17 to 20 & lay blinding layer		
	- F/W & rebat fixing to Bay 17 & 19 Bas	se Slab	
	RWA9 - Concrete laying for Bay 17 & 19		
	RWA9 - F/W &		/ 18 & 20 Base Slab Bay 18 & 20 Base Slab
			VA9 - F/W & rebat fixing to Bay 1
			RWA9 - Concrete laying for B
			RWA9 - I
Revisio	n	Checked	d Approved
			I

俊和 – 上隧 – 浩隆聯營 CHUN WO – STEC – VASTEAM JOINT VENTURE

CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME

	CHUN WO - STEC - VASTEAM JOINT VENTURE									
ctivity ID	Activity Name	BL Project	BL Project	BL Project	At Completion	Start	Finish	2, 2020		
		Duration	Start	Finish	Duration			Мау	Jun	Jul Road L5 - Landscape funiture
RL5-1060	Road L5 - Landscape funiture	0			37	16-May-20 A	29-Jun-20			Noau L3 - Lanuscape funiture
Road L1 east pa	art 1 (L5 toward L3 Junction)									
RL1a-1030	Road L1 east 1 - UU installation	0			163	28-Nov-19 A	18-Jun-20		Road L1 east 1 - UU	installation
RL1a-1040	Road L1 east 1 - ducting for Street Lighting	0			109	10-Feb-20 A	22-Jun-20		Road L1 eas	t 1 - ducting for Street Lighting
RL1a-1050	Road L1 east 1 - Road Pavement	0			157	09-Dec-19 A	22-Jun-20		Road L1 eas	st 1 - Road Pavement
RL1a-1060	Road L1 east 1 - Landscape funiture	0			52	25-May-20 A	25-Jul-20			Road
Road L1 east pa	art 2 (L5 toward PC system B)									
RL1b-1040	Road L1 east 2 - ducting for Street Lighting	0			145	19-Dec-19 A	18-Jun-20		Road L1 east 2 - duo	ting for Street Lighting
RL1b-1050	Road L1 east 2 - Road Pavement	0			61	17-Apr-20 A	30-Jun-20			Road L1 east 2 - Road Pavement
RL1b-1060	Road L1 east 2 - Landscape funiture	0			57	13-Jun-20 A	20-Aug-20	-		
Road L1 east pa	art 3 (Junction L3 toward L5)									
RL1c-1020	Road L1 east 3 - Watermain installation	0			108	11-Feb-20 A	22-Jun-20		Road L1 eas	3 - Watermain installation
RL1c-1023	Road L1 east 3 - Fibe optic installation	0			74	16-Apr-20 A	15-Jul-20			Road L1 east 3 - Fibe opt
RL1c-1030	Road L1 east 3 - UU installation	0			136	06-Jan-20 A	22-Jun-20		Road L1 eas	st 3 - UU installation
RL1c-1040	Road L1 east 3 - ducting for Street Lighting	0			66	16-Apr-20 A	06-Jul-20			Road L1 east 3 - ducting for Street Lighting
RL1c-1050	Road L1 east 3 - Road Pavement	0			62	16-Apr-20 A	30-Jun-20			Road L1 east 3 - Road Pavement
RL1c-1060	Road L1 east 2 - Landscape funiture	0			47	13-Jun-20 A	08-Aug-20	-		
Road Works PTT	T, L1 west (between Junction L3 & PTT)					<u> </u>				
Road L1 west pa	art 1 (Box culvert BC1)									
RL1c-1070	Road L1 west 1 - Drain Works (except gully near slope)	0			187	11-Nov-19 A	30-Jun-20			Road L1 west 1 - Drain Works (except gully near slope)
RL1c-1090	Road L1 west 1 - Watermain installation	0			45	28-May-20 A	21-Jul-20			Road L1 west
RL1c-1100	Road L1 west 1 - Fibe optic installation	0			59	28-May-20 A	06-Aug-20			
RL1c-1110	Road L1 west 1 - UU installation	0			45	22-Jun-20	14-Aug-20			
RL1c-1120	Road L1 west 1 - ducting for Street Lighting	0			40	03-Jul-20	18-Aug-20			
RL1c-1130	Road L1 west 1 - Road Pavement	0			40	03-Jul-20	18-Aug-20	-		


Planned Bar (WP) Artual Bar	3-month Rolling Programme	Date 15-Jun-20	C1-MPU202006	R
Actual Bar ♦ ♦ Milestone Forecast Bar	Anderson Rd Sub-programme (June 20) 15-Jun-20			


	Pag	e 4 of 4	
	Qtr 3, 2020		
	Aug		Sep
Road L1 e	ast 1 - Landscape funiture		
		Road L1 east 2 - Land	lscape funiture
e optic insl	allation		
nting			
	Road L1 east 2 - Lands	scape funiture	
pe)			
-	/atemain installation		
west I-V		installation	
	Road L1 west 1 - Fibe option		
	Road L1 w		
		oad L1 west 1 - ducting f	
	Ro	oad L1 west 1 - Road Pa	vement
		Charlie	Approved
Revisio	1	Checked	Approved
			I



Contract 2 (NE/2016/05)


								C	onnection of Peo	estrian Facilities Section A Portio			ed Program	me					
)	Task Name	Duration	Start	Finish	Predecess?	MAM	Half 2, 2017 J J A S	ONT	Half 1, 2018		Half 2, 201	8 S 0	N D	Half 1, 2019	MAM	Half 2,	, 2019 A S	Hal O N D J	f 1, 2020 F M
	Section A Portions 1, 2, 3						J J J A 5					1 0 1 0							
2	Revised Contract Period Contract Commencement Period (Addendum No.2)	1203 days 978 days	Sat 4/1/17 Sat 4/1/17	Tue 12/8/20 Tue 3/31/20				-											h
4	Public Holidays since 1 April 2017	173 days	Tue 3/31/20	Sat 10/10/20	3														Ě
5	Granted EOT from CE	199 days			4									2					
6 7	CE124 - 5days exam CE 051 - 7days exam	5 days 6 days	· · · · · · · · · · · · · · · · · · ·		6	1													
8	CE113 - 5days exam	5 days			7														
9	CE 058 - 1days inclement weather March 2018	1 day			8														
10 11	CE 078 - 4days inclement weather May 2018 CE102 - 11days inclement weather June 2018	4 days 11 days			9 10														
12	CE102 - Trudys inclement weather July 2018 CE109 - 7days inclement weather July 2018	7 days			11														
13	CE149 & CE151 20days exam Jan & Feb 2019	20 days			12														
14 15	PMI-159 - 1day exam	1 day 14 days			13 14														
16	CE171 10 days exam Mar & April 2019 CE174 3 days inclement weather Feb 2019	3 days			15														
17	3.5days inclement weather Mar 2019	3.5 days			16														
18 19	CE193 2.5 day inclement weather April 2019 1 day school graduation May 2019	2.5 days 1 day			17 18														
20	1 day inclement weather May 2019	1 day			19														
21	1 day inclement weather June 2019	1 day			20														
22 23	4 day inclement weather July 2019	4 days			21														
23	14 days TownGas at Portion 3 12 days exam June 2019	14 days 12 days			22 23														
25	11 days exam Jan 2020	11 days			24														
26	10 days exam Feb 2020	10 days			25 26														
27 28	2 days exam Mar 2020 6 days exam April 2020	2 days 6 days			26														
29	COVID-19 Event Jan 31 to Mar 18, 2020	52 days			28														
30	5 days exam May 2020	5 days	Thu 12/3/20	Tue 12/8/20	29														
31	Submissions	788 days	Thu 5/4/17	Thu 10/3/19							· · · · ·								
33	Submissions MS socket H pile for RS1 and PC1 (3 revisions)	189 days	Thu 5/4/17 Thu 5/4/17	Fri 12/1/17		(all all all all all all all all all all		an and a start and an											
34	Submissions	139 days	Tue 5/9/17	Wed 10/11/17	7														
35 36	MS for Weld test	30 days	Tue 5/9/17	Sat 6/10/17		Contraction													
30	MS Tree felling MS Tree protection	30 days 30 days	Wed 5/31/17 Thu 6/15/17	Mon 7/3/17 Tue 7/18/17															
38	MS site entrance	30 days	Fri 7/7/17	Wed 8/9/17															
39	MS hoarding	30 days	Fri 8/11/17	Wed 9/13/17			in the second												
40 41	MS GI Approval of MS	30 days 161 days	Thu 9/7/17 Tue 10/10/17	Tue 10/10/17 Mon 4/9/18	34			-											
42		211 days	Mon 4/9/18	Fri 11/30/18	41					P			1						
43	MS pilecap	30 days	Mon 4/9/18	Fri 5/11/18						(internet)									
44 45	MS pile load test PC1 (3 revisions)	23 days 23 days	Sat 4/21/18 Thu 5/17/18	Wed 5/16/18 Mon 6/11/18	44														
45	Approval of Load Test MS dismantle load test	30 days	Tue 6/12/18	Sat 7/14/18	45						-		-						
47	MS ELS (2 revisions)	182 days	Fri 4/27/18	Fri 11/16/18						G									
48 49	MS Piling PC3 to PC5 (3 revisions)	189 days 90 days	Thu 5/3/18 Fri 11/30/18	Fri 11/30/18 Mon 3/11/19	42														
50	Approval of MS Superstructure submissions	256 days	Wed 8/15/18		42											-			
51	MS Pier formwork (4 revisions)	141 days	Wed 8/15/18	Sat 1/19/19								a statement was as for the							
52		45 days	Sat 1/19/19	Mon 3/11/19	51 52									A	₹				
53 54	Approval of MS Civil works liaison with CLP, PCCW, HKT	70 days 120 days	Mon 3/11/19 Wed 5/22/19		52														
	Section A, Portion 1 - Escalator (E1)	979 days	Fri 3/31/17	Tue 3/31/20		610000000													l
56	Setting out of site boundary	4 days	Wed 4/5/17	Sat 4/8/17		8													
57 58	Setting out of predrill coordinates / Site clearance Inspection pits	14 days 3 days	Mon 4/10/17 Sat 4/22/17	Tue 4/25/17 Wed 4/26/17	56 57	-													
59	UU Detection	3 days	Fri 4/14/17	Mon 4/17/17		94													
60		2 days	Tue 4/25/17	Wed 4/26/17		1													
61 62	Predrilling Works Predrilling PD/E1/01	95 days 0 days	Sat 4/29/17 Sat 4/29/17	Sun 8/13/17 Fri 5/5/17	57	\$ 5/													
63	Predrill PD/E1/01	4 days	Fri 5/5/17	Wed 5/10/17	62		ig 3 gang members												
64	Predrill PD/E1/04	4 days	Wed 5/10/17	Mon 5/15/17	63	1	rig 3 gang members												
65 66	Predrill PD/E1/10	4 days	Mon 5/15/17	Fri 5/19/17 Wed 5/24/17	64 65		rig 3 gang members 1 rig 3 gang members												
67	Predrill PD/E1/09 Predrill PD/E1/07	4 days 4 days	Sat 5/20/17 Thu 5/25/17	Mon 5/29/17	66		1 rig 3 gang members												
68	Predrill PD/E1/08	5 days	Mon 5/29/17	Fri 6/2/17	67		1 rig 3 gang members												
69	Predrill PD/E1/06	6 days	Sat 6/3/17	Fri 6/9/17	68 69		1 rig 3 gang member												
70 71	Predrill PD/E1/05 Predrill PD/E1/02	4 days 5 days	Fri 6/9/17 Wed 6/14/17	Wed 6/14/17 Tue 6/20/17	69 70		1 ng 3 gang memb												
72	Additional Predrilling at PD/E1/06	12 days	Tue 6/20/17	Mon 7/3/17	71		1 rig 3 gang me	embers											
73	Additional Predrilling for PM1003	7 days	Tue 7/4/17	Tue 7/11/17	72	_	🛓 1 rig 3 gang r	nembers											
74 75	PreConstruction Works Hoarding	309 days 60 days	Thu 5/4/17 Thu 5/4/17	Sat 4/14/18 Mon 7/10/17		Contraction of Contraction			and the second se										
76	Temp Site Entrance	7 days	Fri 8/4/17	Fri 8/11/17	75		1												
77	Trees	218 days	Fri 8/4/17	Thu 4/5/18															
78 79	Demolish manhole PMI 015 Drawf wall	20 days 9 days	Mon 8/21/17 Mon 9/18/17	Tue 9/12/17 Wed 9/27/17															
80	Sheetpile Site Entrance near E1-PC5	15 days	Fri 9/29/17	Mon 10/16/17	7														
81	Sheetpiling E1-PC1	5 days	Mon 10/16/1	Sat 10/21/17				0											
82 83	Haul Road MS Haul Road (6 revisions)	457 days 67 days	Mon 10/1/18 Mon 10/8/18									-							
84	Haul Road (6 revisions) Haul Road approval	29 days	Mon 10/8/18 Mon 10/1/18	Fri 11/2/18	83							9							
85	Haul Road to PC1 & PC2	10 days	Fri 11/2/18	Wed 11/14/18	8 84														
86 87	Haul Road to PC3 Approval for Haul Road to PC5	3 days 30 days	Wed 11/14/13 Sat 11/17/18	8 Sat 11/17/18 Thu 12/20/18									-						
88	Haul Road to PC5	4 days	Fri 12/21/18	Tue 12/20/18									đ						
89	Haul Road to PC4	15 days	Fri 12/21/18	Mon 1/7/19	87								Ě						-
90	Haul Road to PC1	10 days	Fri 2/14/20	Tue 2/25/20	73			-											
91 92	Drilling Works Boring Machine deployment and set up(2nrs)	613 days 14 days	Sat 10/28/17 Sat 10/28/17	Mon 9/16/19 Tue 11/14/17															
93	Drill and grout H-Piles E1-PC1 (12nrs)	67 days	Tue 11/14/17	Sat 1/27/18	92			Č	l rig 6	ang members									
94	Drill and grout H-Piles RS1 (22nrs)	114 days	Fri 11/17/17	Sat 3/24/18	93			4	(he	1 rig 6 gang m	embers								
95 96		40 days 92 days	Tue 2/27/18 Thu 4/12/18	Thu 4/12/18 Tue 7/24/18	94 94,95				Pass	10	1 тір	6 gang mem	ibers						
97	MS approval and Setup for E1-PC2	26 days	Wed 7/25/18		96,84							h							
	Task	Summary			External Mile	stone 🗇	Inactive	Summary		Manual Summar	y Rollup		Finish-only	,	з	Critical S	Split		
	ct: Accepted Programme Portio	Project Su	mmary		Inactive Task		Manual 7			Manual Summar			Deadline		\$	Progress		Constant of the local division of the local	2
D	Sat 2/10/20		·····									-							
Jate:	Milestone	External T	asks		Inactive Miles	tone	Duration	-only		Start-only	E		Critical			Sector Sector			







Ha J J	llf 2, 2020	S C	N		Half J	1, 2021 F	M	A	M	J	Half J	2, 20 A	21	S
				×										ł
cers														

Jack Mark Joint									Section A Portio	Norks Phase 1 - Acce ns 1, 2, 3 May 2020				
Pictor II Pictor III Pictor IIII Pictor IIII Pictor IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	sk Name	Duration	Start	Finish	Predecess	Half 2, 2017	S O N	Half 1, 2018			Half 1, 20	019 M A M	Half 2, 2019 J J A S	Half 1, 20 O N D J F
					188	A M J J A	5 0 M							1
Description Prior Prior </td <td></td> <td>1 gang 6 fi</td>														1 gang 6 fi
														1 gang 4 c
	Waterproofing PMI 112	4 days	Fri 12/27/19	Tue 12/31/19										
											-			
					100									
Operation Part Part Part Part Development 000 Norther 000 Norther 000 Development 000 Norther 000 Norther <	Drilling 5nos piles	20 days			-									
backbar Target Target <thtarget< th=""> <thtarget< th=""> <thtarget< t<="" td=""><td></td><td></td><td></td><td></td><td>187</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>h</td><td>1. X.</td></thtarget<></thtarget<></thtarget<>					187								h	1. X.
		31 days												
Depict of the base Display Display <thdisplay< th=""> <thdisplay< th=""> <thdisplay< th=""></thdisplay<></thdisplay<></thdisplay<>														
Base And Charolog Control Norther Norther Norther Description Control Control Control Control Description Control													Le la	1 excavator 2 gen workers
The Process of the States Lo States The States Process of the States States States States States States Process of the States States <t< td=""><td>Removal of backfill material</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	Removal of backfill material													
Display Table N10202 FIG 00 10														1 gang 4 cc
														ang 4
Subject of a full shaft, Supple size is and subject of a subject o														1 gan
Interfere L L No <														
Display Lange Lange <thlange< th=""> Lange Lange <t< td=""><td>Backfill no-fines</td><td>14 days</td><td>Mon 3/30/20</td><td>Tue 4/14/20</td><td>218</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></thlange<>	Backfill no-fines	14 days	Mon 3/30/20	Tue 4/14/20	218									
special function special function<														
Description Tay With direct software Biology Control					221									
Species of the result is result i	Submission of Temp Work design and MS for Piers(Rev 2,3)	40 days	Sat 1/19/19	Tue 3/5/19	222						Ť.	-		
Approved reginary Nut Area (mark Nut														
Subscience:												-		
Conversion (free problem) Display (free proble	Subcontractor Everwin Termination Effect	60 days	Sat 6/8/19	Wed 8/14/19	226									3 scaffold
Circ Machine Horizow Window	Construction of Cap (E1-PC6) with drill and grout													3 scatfold
Concession of the Site of the S														
Cancension of P I Market B Market B <td></td> <td></td> <td>Thu 8/1/19</td> <td>Mon 1/6/20</td> <td>135</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>The second secon</td> <td></td>			Thu 8/1/19	Mon 1/6/20	135								The second secon	
Conversion of the Job - T C	Construction of Pier P1	58 days	Wed 8/14/19	Fri 10/18/19									En antiere and	3 scaffolders,4 fixers,4 (
Concernant of CPF Visit So Unit 2010 Concernant of CPF Visit So Unit 2010 Concernant of CPF Concernant of CPF Visit So Unit 2010 Te Note Te Note So Unit 2010 Te Note So Unit 2010 Te Note														ilia 3 sca
Chemenian de Pol Survey Ref 20 Ref 20 <thref 20<="" th=""> Ref 20 <thref 20<="" th=""></thref></thref>														🎽 3 sc
Conversion of Print Inf I Kaho, No. 200 Print II Kaho, No. 200 Print III Kaho, No. 200 Print IIII Kaho, No. 200 Print IIII Kaho, No. 200 Print IIIII Kaho, No. 200 Print IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	Construction of Pier/P3 Staircase	40 days												
Chance of the Field 7 Set 0 Test 0 Set 0					227									
Concession first inder J Number J Numbe														
Schemenic finite/isource State Sta	Construction of Pier Head P3	30 days	Thu 4/9/20	Tue 5/12/20	239									
Reprint of lings income Status Number					240									1 1 <u>1 1</u>
Approved of tables from is years Geno Tuttor Years														
Dep special design allowed line line line line line line line line			Thu 11/8/18	Wed 12/12/18										
Marca Marca <t< td=""><td>Design submission of Bridge Bearing</td><td></td><td></td><td></td><td>and a second second</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	Design submission of Bridge Bearing				and a second									
Approved Machel Sums Mode Signer Mode Signer<												-		
Toning and cuba basistics of Baloge Boring 90 day Ton 82007 Ton 19900 38 a 1030		60 days	Thu 5/30/19	Tue 8/6/19	247								•	
Institution things friendly for the start of t	Testing and result submission of Bridge Bearings												Construction of Construction	÷
match Tork CP lossing and Memory 2010														
Th A for back in y low y w y y y y y y y y y y y y y y y y y			Tue 5/12/20	Wed 5/20/20										_
Ris PG So PG Viet All 20 To V220 To V220 So V20 So	TTA for Detouring Pedestrians aat Memorial Park	10 days	Mon 1/20/20											
Pis 0 pr 15 kg s 7k 4/2200 85 kg 9/200 7k 9/200 25 kg 9 Pis 0 pr 13 kg 9 7k 9/200 7k 9/200 25 kg 9 Pis 0 pr 13 kg 9 7k 9/200 7k 9/200 25 kg 9 Pis 0 pr 13 kg 9 7k 9/200 7k 9/200 25 kg 9 Pis 0 pr 13 kg 9 7k 9/200 7k 9/200 25 kg 9 Pis 0 pr 7k 9/200 7k 9/200 25 kg 9 25 kg 9 Contraction of culture value manual value														
Pix 0 Pix 0 Sd, 98/200 Fee 5/2002 25 Pix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 50 Pix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 50 Pix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 50 Pix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 50 Pix 0 Pix 0 Fix 0 Pix 0 Fix 0 Pix 0 50					255									
Pit o	P4 to P5	15 days	Sat 5/9/20	Tue 5/26/20	256									
Pi lo 2 15 do Mon 6/2000 The 701/000 20 of 200 Dack 15 to 10 72 dos Mon 70200 28.5 29.0 29.5 20.5 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>														
Contraction The d2 with size in the size with contraction The d2 with size in the size with contraction														
Deck Pio Pio Shi 42/0 Non 66/2/0 26 Deck Pio Pio 26 dys Fir 07/2/0 Non 66/2/0 26 Deck Pio Pio 27 dys Mon 62/2/0 26 1	onstruction of esclator trough with cast-in items	172 days	Thu 4/23/20	Sat 10/31/20	3									
Deck P1 to P5 Sedays Teo P32/D Teo P32/D Sedays														
Deck P1 to P3 2 8 dogs Min 8/220 Min 8/220 66 Deck P1 to P2 2 8 dogs Min 8/220 Min 8/220 66 Deck P1 to P2 9 dogs We9/3200 Min 8/220 26 Deck P1 to P2 9 dogs We9/3200 Min 8/220 26 Deck P1 to P2 40% We9/3200 Min 8/220 26 Deck P1 to P2 40% We9/3200 Min 8/220 26 Deck P1 to P2 40% We9/3200 Min 8/200 27 Deck P1 to P3 Min 8/200 Ve1/1520 Ve1/1520 Ve1/1520 Dirk step duin step and paideral traks installation 9 dogs Min 8/300 27 Balatatede, handreid for step word pois installation 9 dogs Min 8/300 27 Find handreid Step duin step and adjusting of caclinator traks installation 9 dogs 10 27 Balatatede, handreid Veter and Caclinator traks installation 9 dogs 10 27 Find handreid Step duin step and adjusting of caclinator explantor for instantion 10 10 10 Submission of finator step duin step and adjusting of caclinator explantor for instantion 10 10 10 Anticepter HS 80 dogs Ter 11/18 84 27 10 <														
Deck P1 to P3 7 days Mon R3/240 Mon R3/240 <td></td> <td>28 days</td> <td>Fri 7/24/20</td> <td>Mon 8/24/20</td> <td>264</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>		28 days	Fri 7/24/20	Mon 8/24/20	264									
Bealancy Yes Number of Yes														
Pumbing & mesuring of excluitor pit 2 dys Tue 0/2/02 Wed 0/2/12 0 dys Wed 0/2/12 0 dys					200									
Delivery, busing and positioning of excalator tracks 18 days The Q427/2 Wed 71/5/2 270 Balastach, handrill, skiring and deflector drivers works 9 days Sar 72/5/2 Tue Skir/2 271 Elericiar Works are daily interim and positioning of excalator operation for escalator 1 day Tue Skir/2 273 Entericiar Works deflector drivers works 9 days Sar 71/2/2 273 Final luning and adjusting of escalator explantor in machine. bracks staffed veloces and re- dain, controller, machine. bracks staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed veloces and re- staffed veloces and re- staffed machine. brack staffed machine. brack staffed veloces and re- staffed machine. brack staffed machine	Plumbing & measuring of escalator pit		Tue 6/23/20	Wed 6/24/20										
Balastrad, Sandral, Sathlag and deflect or device works 9 days Sath 725/20 710 971 Deterical works 6 days Twe 8/12/0 710 973 973 Deterical works 1 day Twe 8/12/0 710 973 973 Final uning and adjusting of escalator equipment / divies (div) 4 days 700 975 975 Submission of segulator equipment / divies (div) 1 days 710 975 975 Submission of segulator equipment / divies (div) 1 days 710 976 976 Submission of segulator equipment / divies (div) 1 days 711/12/0 975 976 Submission of segulator equipment / divies (div) 1 days 711/12/0 976 976 Anticipate BMS Dispection 1 days 811/21/02 171/12/0 976 976 Anticipate BMS Dispection 1 days 811/21/02 716 976 976 Anticipate BMS Dispection 1 days 811/21/02 716 976 976 Approxed Disfite fabrication of stellworks 100 days 111/13/18 816/19/9 776 776 Approxed	Delivery, hoisting and positioning of escalator truss	18 days												
Electrical works and escalator 6 days Tue 8/1/20 272 Permenand power renergization for escalator 1 day Tue 8/1/20 274 Imperioand power renergization for escalator 1 day Tue 8/1/20 274 Final uning and adjusting of escalator equipment / devices (dir) 4 day Tue 8/1/20 274 Normal fast yseed naming and safety (sting of escalator equipment / devices (dir) 1 day Fin12/1/20 345 Submission of Dirult ESV (Devices (dir) 1 day Fin12/1/20 640 no 12/28/20 726 Anticipate EMSD Inspective 1 days Sa1 2/1/20 Fin 2/1/20 345 Anticipate EMSD Inspective 1 days Sa1 2/1/20 Fin 2/1/20 345 Anticipate EMSD Inspective 1 days Sa1 2/1/20 Fin 2/1/20 278 Anticipate EMSD Inspective 1 days Sa1 2/1/20 Tue 1/1/2/18 278 Anticipate EMSD Inspective 1 days Sa1 2/1/20 Tue 1/1/2/18 Veel 1/1/2/19 Anticipate EMSD Inspective/Tis 1 days Sat 0/1/20 278 Veel 1/1/2/19 Veel 1/1/2/19 Veel 1/1/2/19 Veel 1/1/2/19 Veel 1/1/2/19 Veel 1/1/2/19 Veel														
Permentang power energization for escalator preprintion 1 day Wed M2/20 73 Inspection (GW) spect numing and adjusting of escalator equipment / devices idrive 4 days Thu M3/3/20 275 Final luning and adjusting of escalator equipment / devices idrive 1 day Wed M2/20 Mon M3/1720 275 Submission of form. LES to EMSD 1 days The 91/120 Fin 12/11/20 716 14/1 Submission of form. LES to EMSD 1 days The 91/120 76 1 1/2 1/2 Anticipate EMB Inspection of selevorks 1 days Non 12/22/20 78 1 1/2 <td></td> <td></td> <td>Tue 8/4/20</td> <td>Tue 8/11/20</td> <td>272</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>			Tue 8/4/20	Tue 8/11/20	272									
Final uning and all using of accelurar ouppment / devices drive 4 days The \$V1320 275 Main controller, brack, stery devices and etc) 13 days Tue \$V1320 716 Submatices brack, stery devices and etc) 14 days Tue \$V1320 716 Naming all SubSibil binspection 14 days No 122820 716 Anticipate ENSID 14 days No 122820 718 Proposal of Gristic Envirtation of stelevorks 100 days Tue 1/1/1/18 816 Approval of of faile Envirtation of stelevorks 100 days Tue 4/1/20 282 Fabrication of stelevorks 100 days No 18/1/20 287 Anticipate ENVirtation of stelevorks 100 days No 18/1/20 282 Fabrication of stelevorks 100 days No 18/1/20 282 Fabrication of stelevorks 00 days No 18/1/20 282 Fabrication of stelevorks 30 days No 41/1/20 282 Approval of fail arest system 30 days No 41/1/20 284 Approval of fail arest system 30 days No 41/1/20 284 Approval of fail arest system 60 days No 41/1/20	Permenant power energization for escalator	1 day												
chain, controller, machine, brake, safety devices and etc) 13 days Tue 8/18/20 Tue 9/1/20 Z76 Mormal fast) speed running and safety testing of escalator operation 13 days Tue 8/18/20 Tue 9/1/20 Z76 Anticipate LSNDD inspection 14 days Sau 12/1/2/20 Mon 12/28/20 Z78 Anticipate LSNDD inspection 24 days Mon 12/28/20 Tue 11/2/21 Z79 Proposal of off site fabrication of steelworks 100 days Tue 11/13/18 Sat 6/1/19 J Approval of off site fabrication of steelworks 100 days Wed 1/120 Tue 4/21/20 Z82 Fabrication of steelworks 100 days Wed 1/120 Tue 4/21/20 Z82 Fabrication of steelworks 30 days Tue 18/120 Tue 4/21/20 Z82 Fabrication of steelworks 30 days Tue 18/120 Sat 9/19/20 Z76 Approval of fail arrest system 30 days Sat 20/120 Tue 4/21/20 Z83 Procurement of fall arrest system 30 days Stue 11/120 Tue 4/21/20 Z87 Approval of natrial for fail arrest system 30 days Stue 11/120 Tue 4/21/20 Z87 Approval of natrial for fail arrest system 46 days Tue 3/12/20 Ved 4/8/20 Z86 Procurement of fall arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of natrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 46 days Tue 11/120 Tue 11/120 Z87 Approval of matrial for fail arrest system 47 C70 Tue 11/120 Z87 Approval of matrial for fail arrest system 47 C70 Tue 11/120 Z87 Approval of matrial for fail arrest system 47 C70 Tue 11/120 Z87 Approval of matrial for fail arrest s														
Normal fast) speed running and safety testing of esculator operation 13 days Tue 91/120 7276 Submission of Form LES to EMSD 1 days Fri 12/11/20 781 Anticipate LMSD inspection 14 days Sat 12/12/20 Mon 12/28/20 278 Anticipate LMSD inspection 14 days Mon 12/28/20 278 Anticipate LMSD inspection 14 days Mon 12/28/20 278 Proposal of off-site fabrication of steelworks 180 days Tue 11/13/18 Sat 61/19 Proposal of off-site fabrication of steelworks 100 days Wed 11/1/20 Tue 42/12/20 282 Erection of steelworks 30 days Tue 41/2/20 276 Sat 91/9/20 276 Material submission of cill arrest system 30 days Tue 41/2/20 286 Sat 91/9/20 276 Material submission of cill arrest system 30 days Tue 31/20 287 Sat 91/9/20 276 Material submission of cill arrest system 30 days Tue 31/20 287 Sat 91/9/20 286 Procurement of fall arrest system 30 days Tue 31/20 287 Sat 91/9/20 287 Material submission of currur	chain, controller, machine, brake, safety devices and etc)													
Anticipate LMSD inspection 14 days Sat 12/12/20 Mon 12/28/20 278 Anticipate Use Permit issue date 14 days Mon 12/28/20 729 Anticipate Use Permit issue date 14 days Mon 12/28/20 729 Anticipate Use Permit issue date 160 days Tue 11/13/18 Stat 6/179 Proposal of off-site fabrication of steelworks 180 days Tue 11/13/18 Stat 6/179 Approval of off site fabrication of steelworks 100 days Wed 1/22/20 Ros 72/20 Approval of off site fabrication of steelworks 30 days Stat 12/12/20 283 Erection of steelworks 30 days Stat 12/12/20 Stat 9/19/20 276 Approval of naterial for fall arrest system 30 days Stat 13/20 283 Procurement of fall arrest system 60 days Wed 4/8/20 286 Procurement of fall arrest system 60 days Tue 1/16/20 289 Approval of material for fall arrest system 60 days Tue 1/16/20 289 Approval of material for corrugated steel roof 90 days Tue 1/16/20 289 Approval of material for corrugated steel roof 90 days Tue 1/16/20<	Normal (fast) speed running and safety testing of escalator operation													
Anticipate Use Permit issue date 14 days Mon 12/28/20 Tue 1/12/11 279 arapet and Roofing Toposal of off site fabrication of steelworks 639 days Tue 1/13/18 Wed 10/28/20 1 Proposal of off site fabrication of steelworks 100 days Wed 1/1/20 Tue 4/21/20 282 Fabrication of steelworks off-site fabrication of steelworks off-site fabrication of steelworks off-site fabrication of steelworks 30 days Wed 1/1/20 282 Fabrication of steelworks off-site fabrication of steelworks 30 days Nu 9/12/20 283 Fabrication of steelworks off-site fabrication of steelworks off-site fabrication of steelworks off-site fabrication of steelworks off-site fabrication of steelworks 30 days Sta 9/19/20 286 Procurement of fall arrest system 30 days Tue 1/7/20 Wed 4/8/20 286 287 Approval of material for fall arrest system 60 days Tue 1/7/20 289 Nu 1/20 289 Approval of material for corrugated steel roof 90 days Tue 1/7/20 Tue 1/7/20 289 Numary Manual Summary Rollup Finish-only 1 Critical Sp														
arapet and Roofing 639 days Tue 11/13/18 Wed 10/28/20 Proposal of off-site fabrication of steelworks 180 days Tue 11/13/18 Std (7/1)9 Approval of off-site fabrication of steelworks 180 days Wed 11/120 282 Enerction of steelworks off-site 30 days Wed 12/20 283 Erection of steelworks off-site 30 days Std 11/20 Tue 4/12/20 283 Approval of fill arrest system 30 days Std 11/20 Tue 4/12/20 286 Procurement of fall arrest system 60 days Wed 4/8/20 287 Material submission of corrugated steel roof 60 days Std 6/1/20 287 Approval of material for corrugated steel roof 60 days Tue 11/1/20 289 Accepted Programme Port Task Summary Inactive Summary Manual Summary Rollup Finish-only Critical Split Accepted Programme Port Task Summary Inactive Task Manual Task Manual Summary Deadline Progress) Tue 1/12/21										
Approval of off site fabrication of steelworks 100 days Wed 1/1/20 Tue 4/21/20 282 Fabrication of steelworks off-site 30 days Wed 4/22/20 Non 5/25/20 283 Erection of steelworks off-site 30 days Sta 9/19/20 276 Material submission of fall arrest system 30 days Thu 3/5/20 Ved 4/8/20 286 Procurement of fall arrest system 60 days Fini 11/119 Tue 1/1/20 287 Approval of material for fall arrest system 60 days Fini 11/119 Tue 1/1/20 287 Approval of material submission of corrugated steel roof 60 days Fini 11/119 Tue 1/1/20 289 Approval of material submission of corrugated steel roof 90 days Tue 1/1/20 289 External Milestone Manual Summary Rollup Finish-only Imacitied Split Accepted Programme Portio Task Summary Imacitie Task Manual Task Manual Task Manual Summary Deadline Progress Split Project Summary Imactive Task Manual Task Manual Task Manual Summary Deadline Progress	arapet and Roofing	639 days	Tue 11/13/18	Wed 10/28/20							1			
Fabrication of steel works off-site 30 days Wed 4/22/20 Mon 5/25/20 283 Erection of steel works off-site 30 days Tue 8/18/20 Sai 9/19/20 276 Material submission of fall arrest system 30 days Sai 9/19/20 286 Approval of material for fall arrest system 60 days Fri 11/1/19 Tue 1/7/20 Material submission of corrugated steel roof 60 days Fri 11/1/19 Tue 1/7/20 Approval of material for corrugated steel roof 90 days Tue 1/7/20 Z89 Accepted Programme Portio Task Summary External Milestone Manual Summary Rollup Finish-only Critical Split Notice Transformer Split Project Summary Inactive Task Manual Task Manual Summary Decilience Progress					282						Canada and Andrews			Ť
Erection of steelworks Material submission of fall arrest system Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Material submission of cruzgated steel roof Approval of material for fall arrest system Manual Summary Rolly Manual Summary For Deciline Manual Summary Fo														
Approval of material for fall arrest system 30 days Thu 3/5/20 Wed 4/8/20 286 Procurement of fall arrest system 60 days Wed 4/8/20 Sat 6/13/20 287 Material submission of corrugated steel roof 60 days Fri 11/1/19 Tue 1/7/20 289 Accepted Programme Portion Task Summary External Milestone Inactive Summary Manual Task Manual Summary Rollup Finish-only Critical Split 15/10/20 Project Summary Project Summary Inactive Task Manual Task Manual Summary Deadline Progress	Erection of steelworks	30 days	Tue 8/18/20	Sat 9/19/20										-
Procurement of fall arrest system Material submission of corrugated steel roof Approval of material for corrugated steel roof Approval of material submission of corrugated steel roof Approval of material submission of corrugated steel roof Approval of material submission of corrugated steel roof Accepted Programme Portion 15/10/20 Thu 4/16/20 Stat 6/13/20 Stat					286									
Material submission of corrugated steel roof Approval of material steel roof 60 days 90 days Fri 11/1/19 Tue 1/7/20 Tue 1/7/20 Thu 4/16/20 External Milestone Inactive Task Inactive Summary Fri Sinsh-only Critical Split Accepted Programme Porti S/16/20 Task Summary Fri Sinsh-only Inactive Task Manual Task Manual Summary Rollup Finish-only Critical Split														
Approval of material for corrogated steel roof 90 days Tue 1/7/20 Thu 4/16/20 289	Material submission of corrugated steel roof		Fri 11/1/19	Tue 1/7/20										
Accepted Programme Portion t 5/16/20				Thu 4/16/20	289									Canada Andre
Accepted Programme Portic Split Project Summary I Inactive Task Manual Task I Manual Summary Deadline & Progress	Task	Summary	1	E	xternal Milestone	♦ Inacti	ve Summary	î î	Manual Summary	Rollup	Finish-only		Critical Split	
	ccepted Programme Portio Split		mary l	i Ir	nactive Task	Manu	al Task	C	Manual Summary	-		\$	Progress	
	K II N AL					D	2 A		Contraction of the second s		G 1			




								Connec	tion of Pede	Contract No. I elopment of Anders strian Facilities Wo Section A Portions	on Road Quarry rks Phase 1 - Act	Site cepted Programme				
Task Name		Duration	Start	Finish	Predecess/		Half 2, 2017	Ha	£1 2018		Half 2 2018	Half 1, 2	019 M A M	Half 2, 2019	Half 1, 2 O N D J	2020 F M A
Procurement of corrugated		75 days	Fri 4/17/20	Thu 7/9/20	290	AMJ	J A 5 0		1 1	11 11 5	5 11 5	0 1 1	1 20, 1 10, 1 20			č
2 Erection of roof system, gu 3 Material submission of Ple		30 days 140 days	Sat 9/19/20 Tue 11/13/18	Fri 10/23/20 Thu 4/18/19	285											
Approval of material Plexi	glass	180 days	Thu 4/18/19	Wed 11/6/19	293 294								Constant of the second			
Procurement to delivery of Construction of Plexiglass		270 days 23 days	Wed 11/6/19 Sat 9/19/20	Thu 9/3/20 Thu 10/15/20	A CONTRACTOR OF											
Decking construction conn	ecting to existing footpath	10 days	Fri 10/16/20	Tue 10/27/20	296											
B Drainage Works Constructi Application of XP for carri	iageway for Hiu Ming Street	565 days 90 days	Tue 11/13/18 Tue 11/13/18	Thu 8/6/20 Thu 2/21/19									1			
) TTA Application for drain	age works at Hiu Ming Street	80 days	Thu 2/21/19 Wed 5/22/19	Wed 5/22/19 Wed 4/22/20	299 300											
Road Works Advice		300 days 30 days	Wed 3/22/19 Wed 4/22/20	Mon 5/25/20	301											
Procurement to delivery of Construction of Drainage F		20 days 45 days	Tue 5/26/20 Wed 6/17/20	Wed 6/17/20 Thu 8/6/20	302 303											
Construction of Drainage F E & M Lighting Works	-MI 016	699 days	Tue 11/13/18		303									4	and the second	4
Proposal of Specialist for E		24 days	Tue 11/13/18 Mon 12/10/18		306											
Approval of Specialist for Material Submission of cat		24 days 30 days	Sat 1/5/19	Thu 2/7/19	307							Č				
Approval of material cable		30 days	Fri 2/8/19 Wed 3/13/19	Wed 3/13/19 Tue 4/9/19	308 309											
0 Material submission of cab 1 Approval of material for ca		24 days 24 days	Tue 4/9/19	Mon 5/6/19	310											
2 Material submission of ligh	htings	30 days	Mon 5/6/19	Sat 6/8/19	311											
Approval of material subm Material submission of Pill		30 days 26 days	Sat 6/8/19 Fri 7/12/19	Fri 7/12/19 Sat 8/10/19	312 313									-		
5 Approval of material subm	ission of Pillar Box c/w accessories	27 days	Fri 7/12/19	Sat 8/10/19	313									cinan)		
6 Material submission of MC 7 Approval of MCB distribut		30 days 30 days	Fri 2/8/19 Wed 3/13/19	Wed 3/13/19 Tue 4/16/19	308 316											
8 Material submission of cor	mmunication cables	30 days	Tue 4/16/19	Mon 5/20/19	317								č.			
9 Approval of communicatio 0 Application of Power supp		30 days 60 days	Mon 5/20/19 Sat 6/22/19	Sat 6/22/19 Wed 8/28/19	318 319									Č.		
1 Application of telemetry (Chubb)	100 days	Fri 11/15/19	Thu 3/5/20												
2 Application of E1 XP for t 3 Completion of Telemetry 0		164 days 50 days	Fri 5/1/20 Sat 10/31/20	Sat 10/31/20 Sat 12/26/20	322											
4 Construction and Installation	on works for pillar box	50 days	Sat 6/6/20	Fri 7/31/20	319											
5 Positioning and construction 6 Trenching works and lavin	on of Pillar Box of ducts and power cables	20 days 15 days	Sat 6/6/20 Mon 6/29/20	Sat 6/27/20 Wed 7/15/20	325											
7 Trenching works and layin	g of telecommunication cables	15 days	Mon 6/29/20	Wed 7/15/20	325											
8 Installation of E&M Comp	oonent inside Pillar Box	15 days 15 days	Mon 6/29/20 Wed 7/15/20	Wed 7/15/20 Fri 7/31/20	325 327											
0 Installation of Electricity N		15 days 7 days	Wed 7/15/20	Thu 7/23/20	326											
T&C of E&M works inside	e pillar box	15 days	Wed 7/15/20	Fri 7/31/20 Wed 8/12/20	328											-
2 Sump pit and pumps 3 Construction of Sump pit		118 days 30 days	Thu 4/2/20 Wed 6/3/20	Mon 7/6/20												
Trenches and ductings for	sump pit to existing manhole	30 days	Mon 7/6/20	Sat 8/8/20	333											
Equipment	f Sump Pump, Piping and Associated	90 days	Thu 4/2/20	Sat 7/11/20												
Installation of Sump Pump		14 days	Sat 7/11/20	Mon 7/27/20 Wed 8/12/20	335 336											
T&C of Sump Pump Syste Installation of Lighting for		14 days 164 days	Mon 7/27/20 Thu 6/11/20	Fri 12/11/20	550											
9 Procurement & Delivery o	f Lighting and accessories	60 days	Thu 6/11/20	Mon 8/17/20	202											
0 Handover of escalator cov 1 Installation Conduit and ca		1 day 10 days	Fri 10/23/20 Sat 10/24/20	Sat 10/24/20 Thu 11/5/20	292 340											
2 Cable and wiring		10 days	Thu 11/5/20	Mon 11/16/20												
3 Installation of Light fitting 4 Power connection to Light		14 days 1 day	Mon 11/16/20 Wed 12/2/20	Wed 12/2/20 Thu 12/3/20	342 343											
5 T&C of Lighting	μıμε	7 days	Thu 12/3/20	Thu 12/10/20	344											
6 Landscape Works 7 Remove felled trees PMI (118	667 days 3 days	Wed 10/3/18 Wed 10/3/18	Mon 10/19/2 Fri 10/5/18	D							4 workers			ner i linnen en fan tinnen i fan steren in de	
8 Tree Pruning PMI 042		3 days	Tue 3/3/20	Thu 3/5/20	347											1 4 worke
9 Individual TRA Form 2 0 Submission of proposal of	Londscone Specialist	150 days 30 days	Wed 10/3/18 Wed 10/3/18	Tue 3/19/19 Mon 11/5/18								h				
Nursery Inspection	Landscape Specialist	10 days	Mon 11/5/18	Fri 11/16/18	350							ě.		_		
Approval of proposal of L Construction of hard and s		180 days 60 days	Fri 11/16/18 Mon 6/1/20	 Thu 6/6/19 Thu 8/6/20 	351											
 Construction of hard and s Rectification of Defects 	son landscape works	60 days	Thu 8/6/20	Tue 10/13/20	353											
5 Road and Pavings / Traffic		180 days	Thu 8/6/20	Wed 2/24/21												
6 Material submission of Ro 7 Approval of material subm		15 days 15 days	Thu 8/6/20 Sat 8/22/20	Sat 8/22/20 Wed 9/9/20	304 356											
8 Procurement to delivery of	f Road Pavers	15 days	Wed 9/9/20	Fri 9/25/20	357											
 Ordering to delivery of contraction of kerbs 	ncrete kerbs from CSD	15 days 30 days	Fri 9/25/20 Tue 10/13/20	Mon 10/12/20 Sat 11/14/20) 358 359											
l Construction of footpath		30 days	Sat 11/14/20	Fri 12/18/20	360											
2 Construction of Paved Are Installation of Traffic / Dir		30 days 30 days	Fri 12/18/20 Thu 1/21/21	Thu 1/21/21 Wed 2/24/21	361 362											
4 External Finishes		190 days	Sun 8/9/20	Tue 3/9/21												
5 Material submission of tile		30 days 30 days	Thu 8/6/20 Wed 9/9/20	Wed 9/9/20 Mon 10/12/20	304) 365											
Procurement to delivery of		30 days 30 days	Tue 10/13/20	Sat 11/14/20	366											
Tiling works		30 days	Sat 11/14/20	Fri 12/18/20	367 304											
Material submission of Pa Comment of material subm		30 days 30 days	Thu 8/6/20 Wed 9/9/20	Wed 9/9/20 Mon 10/12/20												
2nd submission of paints		30 days	Tue 10/13/20	Sat 11/14/20	370											
Approval of material subm Procurement to delivery of		30 days 30 days	Sat 11/14/20 Fri 12/18/20	Fri 12/18/20 Thu 1/21/21	371 372											
Texture spray, fungus resi	stant paint	30 days	Thu 1/21/21	Wed 2/24/21	373											
Construction of Sau Mau P Slope improvement work		275 days 30 days	Sun 3/1/20 Thu 8/6/20	Sat 1/2/21 Wed 9/9/20	304											
Material submission of Pa	villion	30 days	Wed 9/9/20	Mon 10/12/20	376											
Approval of material subm Procurement to delivery of		30 days 30 days	Tue 10/13/20 Sat 11/14/20	Sat 11/14/20 Fri 12/18/20	377 378											
Material submissin of Ben	ich	30 days	Thu 8/6/20	Wed 9/9/20	304											
Approval to material subm Procurement to delivery of		30 days	Wed 9/9/20	Mon 10/12/20 Sat 11/14/20												
Design submission of Pole		30 days 60 days	Tue 10/13/20 Mon 3/2/20	Thu 5/7/20												
Material of material submi	ission of Pole Light	10 days	Thu 5/7/20	Tue 5/19/20	383											
Approval of material subn Procurement to delivery of		10 days 90 days	Tue 5/19/20 Sat 5/30/20	Fri 5/29/20 Tue 9/8/20	384 385											2
	Task	Summary			External Milestone	\$	Inactive Summ	ary i	1	Manual Summary R	ollup	Finish-only	a	Critical Split		
ect: Accepted Programme Portio	Split		nmary [Inactive Task		Manual Task	E		Manual Summary		Deadline	\$	Progress		
» Sat 5/16/20		E	acle	and the second second	Inactive Milestone		Duration-only	1 Barris		Start-only	E	Critical	and the second second second			
e: Sat 5/16/20	Milestone 🛛 🗇	External Ta	(ISK3		indea to minostone		Duration only									






									Phase 1 - Accepted Programme			
Ta	sk Name	Duration	Start	Finish	Predecess?	Half 2, 2017 A M J J A S O	Half 1, 2018	Section A Portions 1, 2, Half	2, 2018 Half 1, 2	019	Half 2, 2019	Half 1, 2020
	e Formation Works	553 days	Tue 11/13/18		M	A M J J A S O	N D J F.	VI A M J J			<u>, , , , , , , , , , , , , , , , , , , </u>	
	Inspection Pit PMI 106 Trial Trench for tree roots PMI 077	15 days 7 days	Tue 11/13/18 Tue 11/13/18						1 gang 2 works 1 excavator 2 ge			
0	Approval of tree pruning proposal	85 days	Thu 1/10/19	Mon 4/15/19	408							
	Prune / Fell trees for access of plants Relocation of RCP	10 days 14 days	Tue 4/16/19 Sat 6/1/19	Fri 4/26/19 Mon 6/17/19	417,418,-					4 painte	IS 1 excavator 2 gen w	orkers,1 gang 2 workers
3	SWAP TTA	120 days	Mon 6/17/19	Tue 10/29/19	482						Č	4 workers
	Pending WSD comments Water diversion for Hiu Wah Building	180 days 60 days	Tue 10/29/19 Mon 5/18/20	Mon 5/18/20 Thu 7/23/20	483 484							
	Deploy Excavator and trim ground and slope from Retaining Wall 3b	81 days	Mon 2/25/19	Sat 5/25/19	404						excavator 2 gen worker	ſS
	Everwin terminatiion effect Retaining Wall RWE3b Works	31 days 90 days	Sat 5/25/19 Sat 6/29/19	Sat 6/29/19 Tue 10/8/19	486 473							
_	Remove soil nails during triming	30 days	Wed 4/1/20	Mon 5/4/20	475							-
	P-PC1 (28 nos piles)	775 days	Fri 6/1/18	Thu 10/15/20								
	Deploy GI rig for predrilling Sheetpiling	10 days 15 days	Fri 6/1/18 Tue 6/12/18	Tue 6/12/18 Thu 6/28/18	491							
	Drill Pre-Bore H-Piles at E2-PC1 (28nos)	120 days	Fri 6/29/18	Sat 11/10/18	492			×.				
	Stop for TTA use Shoring works	60 days 450 days	Sat 11/10/18 Wed 1/16/19	Wed 1/16/19 Wed 6/3/20	493 494				÷			
	Excavation works	90 days	Wed 6/3/20	Sat 9/12/20	495							
	RC Pilecap Works P-PC2 (4nos piles)	30 days 270 days	Sat 9/12/20 Wed 7/24/19	Thu 10/15/20 Thu 5/21/20	496							
	Deploy GI rig for predrilling	7 days	Wed 5/13/20	Thu 5/21/20 Thu 5/21/20	474						•	
	Drill Pre-Bore H-Piles at E2-PC2 (2nos)	8 days	Wed 7/24/19	Thu 8/1/19	505						1 rig 6 gang	g members
	Swap TTA Drill Pre-Bore H-Piles at E2-PC2 (2nos)	28 days 8 days	Fri 8/2/19 Mon 9/2/19	Mon 9/2/19 Wed 9/11/19	500 501						11	rig 6 gang members
3	Shoring works	40 days	Fri 11/1/19	Mon 12/16/19								
	RC Pilecap Works with couplers 3-PC2 (6nos piles)	70 days 292 days	Mon 12/16/19 Fri 8/2/19	Tue 3/3/20 Wed 6/24/20	503						·	
5	Drill Pre-Bore H-Piles (6 nos)	28 days	Fri 8/2/19	Mon 9/2/19								
	Site formation works	200 days 40 days	Mon 9/2/19	Mon 4/13/20	506 507						(internet	and the second se
	Shoring works RC Pilecap Works	40 days 11 days	Mon 4/13/20 Thu 5/28/20	Thu 5/28/20 Tue 6/9/20	507							
	RC Abutment Works	13 days	Tue 6/9/20	Wed 6/24/20	509				beense			
	l Footing Excavation 1.2m and remove C&D	670 days 60 days	Sun 8/5/18 Wed 8/1/18	Mon 8/24/20 Sat 10/6/18					1 excavator 2 gen worker	8		
	Stop for TTA use	500 days	Sat 10/6/18	Sat 4/18/20	512							
	Excavation 2.2m and remove C&D Shoring works	60 days 30 days	Sat 4/18/20 Thu 6/25/20	Thu 6/25/20 Tue 7/28/20	513 514							
	RC concrete footing works	15 days	Wed 7/29/20	Fri 8/14/20	515							
	backfill overed Walkway	4 days 70 days	Fri 8/14/20 Wed 8/19/20	Wed 8/19/20 Thu 11/5/20	516							
	Steelwork erection for covered walkway	14 days	Wed 8/19/20	Thu 11/5/20 Thu 9/3/20	517							
)	Installation of steel sheet roof for covered walkway	14 days	Thu 9/3/20	Sat 9/19/20	519							
	Installation of Lighting to covered walkway Installation of Irrigation Pipe	21 days 21 days	Sat 9/19/20 Tue 10/13/20	Tue 10/13/20 Thu 11/5/20	520 521							
3 GI	Predrilling works	10 days	Sat 4/18/20	Wed 4/29/20								
	2-PC2 Pile cap (9 nos) Tower crane construction at Tennis Court	322 days 137 days	Sat 10/19/19 Sat 10/19/19	Wed 10/14/20 Mon 6/1/20	489							
5	Slope trimming works	14 days	Mon 6/1/20	Tue 6/16/20	525							
	Tree felling works Steel Frame Platform / Buttress construction	15 days 30 days	Mon 6/1/20 Wed 6/17/20	Wed 6/17/20 Tue 7/21/20	525 527							
	Piling works using Tower Crane	45 days	Tue 7/21/20	Wed 9/9/20	528							
	Shoring works	15 days	Wed 9/9/20	Sat 9/26/20	529							
	RC Pilecap works RC Pier	15 days 30 days	Sat 9/26/20 Tue 10/13/20	Tue 10/13/20 Mon 11/16/20	530 531							
3 Li	ft Tower E3-ST1	258 days	Wed 5/13/20	Fri 2/26/21								
	Basement construction Level to G/F +25mPD	30 days 14 days	Wed 5/13/20 Tue 6/16/20	Tue 6/16/20 Wed 7/1/20	474 534							
5	Level +25mPD to +29mPD	14 days	Thu 7/2/20	Fri 7/17/20	535							
	Level +29mPD to +33mPD Level +33mPD to +34mPD	14 days	Fri 7/17/20 Sat 8/1/20	Sat 8/1/20 Mon 8/10/20	536 537							
	Level +34mPD to +34mPD	7 days 14 days	Mon 8/10/20	Tue 8/25/20	538							
)	Level +37.4mPD to +41.4mPD	13 days	Wed 8/26/20	Wed 9/9/20	539							
	Level +41.4mPD to +43.6mPD Level +43.6mPD to +47mPD	7 days 13 days	Wed 9/9/20 Thu 9/17/20	Thu 9/17/20 Thu 10/1/20	540 541							
;	Level +47mPD to +50.8mPD	14 days	Thu 10/1/20	Sat 10/17/20	542							
	Level +50.8mPD to +54.2mPD Level +54.2mPD to +58.2mPD	13 days 14 days	Sat 10/17/20 Sat 10/31/20	Sat 10/31/20 Mon 11/16/20	543 544							
5	Level +58.2mPD to +59.7mPD	6 days	Tue 11/17/20	Mon 11/23/20	545							
	Level +59.7mPD to +63mPD	13 days	Mon 11/23/20		546							
	Level +63mPD to +66.5mPD Construction of Roof +66.5mPD to +70.45mPD	13 days 14 days	Tue 12/8/20 Tue 12/22/20	Tue 12/22/20 Thu 1/7/21	547 548							
)	Remove tower crane	7 days	Thu 1/7/21	Thu 1/14/21	549							
	Erection of glazing and louvres Dismantling of external and internal scaffolding	30 days 15 days	Thu 1/7/21 Wed 2/10/21	Tue 2/9/21 Fri 2/26/21	549 534,551							
	Infill No Fine Concrete between Rock Slope and Wall of E3-ST1	15 days	Tue 6/16/20	Thu 7/2/20	534							
F	Installation of bridge bearings 3 Lift Tower Lighting	7 days 270 days	Mon 11/23/20 Thu 5/7/20	Tue 12/1/20 Fri 3/5/21	546							
	3 Lift Tower Lighting Handover EMSD Pillar Box and associated ducting to E&M	270 days 1 day	Thu 5/7/20 Thu 5/7/20	Thu 5/7/20								
	Electrical works inside Pillar Box EMSD and Lighting Compartment	14 days	Fri 5/8/20	Sat 5/23/20	556							
	Conduit and cable containment Cable and wiring	7 days 14 days	Thu 1/7/21 Fri 1/15/21	Thu 1/14/21 Sat 1/30/21	549 558							
	Installation of Light fitting	13 days	Sat 1/30/21	Sat 2/13/21	559							
	T&C 3 Lift Installation	10 days 559 days	Sat 2/13/21 Mon 10/14/19	Thu 2/25/21 Wed 6/30/21	560							
	Statuary Submission of Lift Design and Materials	60 days	Mon 10/14/19	Thu 12/19/19								and an and a second
	Handover lift shaft and associated ducting to E&M E&M works inside Lift Shaft	1 day 25 days	Wed 2/10/21 Thu 2/11/21	Wed 2/10/21 Wed 3/10/21	551,453 564							
	Handover of Lift structure to E&M Lift subcontractor	25 days 7 days	Thu 2/11/21 Thu 3/11/21	Thu 3/18/21	565							
	Confirmation of telemetry service routing with CHUBB / HKT	150 days	Wed 4/1/20	Tue 9/15/20	547							
	Chubb/HKT cable laying for telemetry cable system Installation and connection of telemetry components in Pillar Box	26 days 14 days	Wed 9/16/20 Thu 10/15/20	Wed 10/14/20 Fri 10/30/20	567 568							
	CLP cable laying and lead-in into Pillar Box	30 days	Sun 11/1/20	Thu 12/3/20								
	CLP Lift Meter Power and Connection CLP Lift Meter Installation inside Pillar Box	1 day 7 days	Fri 12/4/20 Sat 12/5/20	Fri 12/4/20 Sat 12/12/20	570 571							
	Procurement to delivery of Sump Pump and Panel	96 days	Fri 3/13/20	Sat 6/27/20	511							
	Task	Summary	[i I	External Milestone	 Inactive Summary 	ê D	Manual Summary Rollup	Finish-only	a	Critical Split	
1000	coanted Programma Portio	D C	Demon		Inactive Task	Manual Task	P	Manual Cummons	Daudling	\$	Progress	
	Split Milestone	External Ta			Inactive Task Inactive Milestone	Duration-only	and the first second second second	Manual Summary Start-only	Deadline Critical	×	11021035	




									Cor	D Inection of Pe	edestrian Fa	acilities Work	Road Quarry S	ite epted Programme		2		
ask Name		Duration	Start	Finish	Predecess		Half	2, 2017		Half 1, 2018		Ha	If 2, 2018	Half	1, 2019	Half 2, 2019 M J J A	S O N D	Half 1, 2020
Handover Sump Pit and as		1 day	Wed 5/13/20	Thu 5/14/20	474	1 A	VI J J	ASU	ND	JIT	MA	IVI J J	<u>A</u> 3					
Installation of Sump Pump Delivery of Lift componen		18 days 180 days	Mon 6/29/20 Wed 4/15/20	Sat 7/18/20 Mon 11/2/20	574,573													
Lift installation and Lift Sh		60 days	Thu 3/11/21	Mon 5/17/21	552,576,:													
Testing & commissioning		17 days	Mon 5/17/21	Fri 6/4/21	566,575,: 578													
EMSD Form LE5 submiss EMSD Inspection	on	1 day 14 days	Sat 6/5/21 Sat 6/5/21	Sat 6/5/21 Tue 6/22/21	579													
Use Permit		7 days	Tue 6/22/21	Tue 6/29/21	580													
LT1 Lift Shaft Construct Completion of RC structur		75 days 15 days	Thu 1/7/21 Thu 1/7/21	Thu 4/1/21 Sat 1/23/21	549													
Completion of RC structur	2/F	15 days	Sat 1/23/21	Tue 2/9/21	583													
Completion of RC structur		15 days 20 days	Wed 2/10/21 Fri 2/26/21	Fri 2/26/21 Sat 3/20/21	584 585													
Erection of glazing and lou Dismantling of external an		10 days	Sat 3/20/21	Thu 4/1/21	586													
Remaining E2-PC2 Pier ar		30 days	Sat 2/20/21	Fri 3/26/21	631													
2-LT1 Lift Lighting Handover EMSD Pillar Bo	x and associated ducting to E&M	59 days 1 day	Thu 4/1/21 Thu 4/1/21	Sat 6/5/21 Fri 4/2/21	587													
Electrical works inside Pil	ar Box EMSD and Lighting Compartment	14 days	Fri 4/2/21	Sat 4/17/21	590													
Conduit and cable contain Cable and wiring	nent	7 days 14 days	Sat 4/17/21 Mon 4/26/21	Mon 4/26/21 Tue 5/11/21	591 592													
Installation of Light fitting		13 days	Tue 5/11/21	Wed 5/26/21	593													
T&C		10 days	Wed 5/26/21	Sat 6/5/21	594													
2-LT1 Lift Tower Installa MS for E2 Lift Tower Erec		749.25 days 90 days	Fri 5/3/19 Fri 5/3/19	Thu 8/19/21 Mon 8/12/19														
Approval of submission		30 days	Mon 8/12/19	Sat 9/14/19	597											Common Section 201		
Statuary Submission of Life		60 days	Mon 10/14/19 Thu 4/1/21	Thu 12/19/19 Fri 4/2/21	587												and the second	
Handover lift shaft and ass E&M works inside Lift Sh		1 day 25 days	Thu 4/1/21 Fri 4/2/21	Fri 4/2/21 Fri 4/30/21	600													
Handover Sump Pit and as	sociated ducting to E&M	1 day	Wed 5/13/20	Thu 5/14/20	474													
Handover of Lift structure	to E&M Lift subcontractor service routing with CHUBB / HKT	7 days 150 days	Fri 4/30/21 Mon 3/9/20	Fri 5/7/21 Sat 8/22/20	601													
Chubb/HKT cable laying i	or telemetry cable system	26 days	Mon 8/24/20	Mon 9/21/20	604													
Installation and connection	of telemetry components in Pillar Box	14 days	Tue 9/22/20	Wed 10/7/20	605													
CLP Lift Meter Installation CLP Lift Meter Power Con		7 days 1 day	Tue 9/22/20 Tue 9/29/20	Tue 9/29/20 Wed 9/30/20	605 607													
Procurement to delivery of		96 days	Fri 3/13/20	Sat 6/27/20														
Installation of Sump Pump		18 days	Mon 6/29/20	Sat 7/18/20	602,609													
Delivery of Lift componen Lift installation and Lift SI	aft Ventilation installation	180 days 60 days	Mon 12/2/19 Fri 4/30/21	Fri 6/19/20 Tue 7/6/21	611,601													
Testing & commissioning		17 days	Tue 7/6/21	Sat 7/24/21	610,612													
EMSD Form LE5 submiss	on	1 day 14 days	Mon 7/26/21 Tue 7/27/21	Mon 7/26/21 Wed 8/11/21	613 614													
EMSD Inspection Use Permit		7 days	Wed 8/11/21	Thu 8/19/21	615													
rainage and Landscape w		433.5 days	Fri 3/1/19	Sun 6/28/20												1	8 workers	
Decoration and Finishings	Works at Hiu Ming Street nage Works at Hiu Ming Street	190 days 90 days	Fri 3/1/19 Fri 3/1/19	Mon 9/30/19 Mon 6/10/19												1	O WOIKLIS	
	ruction of Drainage Works at Hiu Ming	60 days	Mon 6/10/19		619													
Street		14 days	E- 8/16/10	Sat 8/31/19	620													
Road Works Advice Implementation of TTA		14 days 1 day	Fri 8/16/19 Sat 8/31/19	Mon 9/2/19	620											6		
Drainage works at Hiu Mi	ig Street	30 days	Mon 9/2/19	Sat 10/5/19	622												8 workers	
General Tidy Up Drainage Hiu Kwong Str		1 day 1 day	Sat 10/5/19 Mon 6/1/20	Sat 10/5/19 Mon 6/1/20	623												18 workers	
Drainage works	eet FMI 045	15 days	Mon 6/1/20	Wed 6/17/20														
teel Bridge between E3-ST		250 days	Mon 6/1/20	Sun 3/7/21														
Fabrication and Delivery o On Site Steelworks fabri		160 days 100 days	Mon 6/1/20 Mon 6/1/20	Thu 11/26/20 Sun 9/20/20														
	idge Deck between E3-ST1 and E3-P1 Pier		Thu 1/7/21	Fri 1/29/21	628,549													
	of E3-ST1 to E3-P1 Pier	20 days	Fri 1/29/21	Sat 2/20/21	630													
Construction of Screeding Installation of parapets an		30 days 30 days	Mon 6/1/20 Sat 7/4/20	Fri 7/3/20 Thu 8/6/20	632													
	steel truss between E3 tower and E3	30 days	Thu 8/6/20	Wed 9/9/20	633													
abutment		20.1	W-10/0/20	Tue 10/12/20	634													
Installation of irrigation P Landscape Works	pe and water point	30 days 15 days	Wed 9/9/20 Mon 6/1/20	Tue 10/13/20 Wed 6/17/20	034													
Tree Pruning PMI 044		15 days	Mon 6/1/20	Wed 6/17/20														
Iandover Portion 2		1 day	Thu 8/19/21	Fri 8/20/21	616													
ridge between E2-P1 and	E2-P3 (Section A E3 Portion 3)	427.25 days	Fri 12/21/18	Sun 4/12/20										(1	1 1 1	
Partial Handover of Portio		1 day	Fri 12/21/18	Fri 12/21/18										4				
Application of XP Delay Possession of Partia	Handover	30 days 63 days	Sat 12/22/18 Sat 12/22/18	Thu 1/24/19 Sat 3/2/19	641 641									*				
Waiting for Full Handove		71 days	Sat 3/2/19	Tue 5/21/19	643										*			
Initial site survey		1 day	Tue 5/21/19	Wed 5/22/19	644											4 surveyors	workers	
Erection of Hoarding at So RA approval from District	uth bound footpath of Hiu Kwong Street Council	7 days 60 days	Wed 5/22/19 Thu 5/30/19	Thu 5/30/19 Mon 8/5/19	645 646											gaug z wurkcis,4	II JIEMO	
TownGas Diversion Work	5	100 days	Mon 8/5/19	Mon 11/25/19	646,647											Course and the		
Relocation of Crossing an		10 days	Mon 11/25/19		648 649												4 wc	orkers excavator 2 gei
Trial Pit at E2-PC3 for UI TownGas Handover Portio		7 days 90 days	Fri 12/6/19 Sat 12/14/19	Sat 12/14/19 Tue 3/24/20	649 650													
Diversion of CLP lamp po		7 days	Tue 3/24/20	Wed 4/1/20	651													
onstruction of E2-F3	ing for E2 E2	82 days 50 days	Wed 4/1/20 Wed 4/1/20	Wed 7/1/20 Wed 5/27/20	652													
Rock excavation with sho Construction of pad footir		50 days 10 days	Wed 4/1/20 Wed 5/27/20	Sat 6/6/20	652													
Construction of column for	E2-F4	21 days	Sat 6/6/20	Tue 6/30/20	655													
Installation of bearing at E construction of E2-F4	2-P2 and E2-P1	1 day 82 days	Wed 7/1/20 Thu 7/2/20	Wed 7/1/20 Thu 10/1/20	656													
	ing for construction of E2-F4	50 days	Thu 7/2/20	Wed 8/26/20	657													
Construction of pad footir	g of E2-F4	10 days	Thu 8/27/20	Mon 9/7/20	659													
Construction of columns f Installation of bearing	or E2-P3 and Bridge Deck	21 days 1 day	Mon 9/7/20 Wed 9/30/20	Wed 9/30/20 Thu 10/1/20	660 661													
Installation of bearing teel footbridge works		1 day 115 days	Tue 9/1/20	Thu 10/1/20 Thu 1/7/21	001													
Off site Fabrication of Ste	el deck truss between E2-LT1 to E2-P1,	30 days	Tue 9/1/20	Sat 10/3/20														
E2-P1 to E2-P2 Preparation works and Lif	ing of steel truss between E2-LT1 to E2-P1	10 days	Sat 10/3/20	Thu 10/15/20	664,662													
Off site Fabrication of Ste	el deck truss between E2-P2 to E2-P3, E2-P		Sat 10/3/20	Fri 11/6/20	664													
				4												Not 1929: Contract and		
to bridge by others									in the second			Cummun Dall	In	Finish-only	3	Critical Split		
	Task	Summary	ľ		External Miles	one <		Inactive Sum	nary :			Summary Rollu	ip					_
to bridge by others Accepted Programme Portio 5/16/20	Task Split Milestone I				External Miles Inactive Task Inactive Miles			Manual Task Duration-only	C			Summary	ір Г	Deadline Critical	\$	Progress		-




•								•	Connection of I	Development Pedestrian Fa	t of Ande cilities V		Quarry Si 1 - Acce		mme									
ID Task Name	Duration	Start	Finish	Predeces	Ś		Half 2, 2017		Half 1, 201	5		Half 2, 2018	3		Half 1	, 2019		H	lalf 2, 2019			Half 1,		
					M	A M J	JA	S O N	D J F	M A I	M J	JA	S C) N D	J	F M	A M	IJ	JA	S O	N	DJJ	F M	A M
667 Preparation works and lifting of truss for E2-P3 to connect to bridge	10 days	Fri 11/6/20	Wed 11/18/20	666																				
668 Off site Fabrication of Steel deck truss between E2-P1 to E2-P2	30 days	Fri 11/6/20	Thu 12/10/20	666																				
669 Preparation works and Lifting of steel truss between E2-P1 to E2-P2	10 days	Thu 12/10/20	Mon 12/21/20	668	-																			
670 Roof installation of bridge from E2-LT1 to E2-P3	15 days	Tue 12/22/20	Thu 1/7/21	669																				
671 Screeding and paving blocks for the bridge from E2-LT1 to E2-P3	30 days	Thu 1/7/21	Wed 2/10/21	670																				
672 Electrical installation and lighting works for bridge from E2-LT1 to E2-P3	3 30 days	Thu 1/7/21	Wed 2/10/21	670		 IF 			1							*.						1		
673 Tubular handrail and planter on bridge from E2-LT1 to E2-P3	20 days	Thu 1/7/21	Fri 1/29/21	670																				
674 150mm dia storm drain pipe across Hiu Kwong Street	30 days	Thu 1/7/21	Wed 2/10/21	670																				
675 Trenching works for connection of existing water connection point	30 days	Wed 2/10/21	Mon 3/15/21	674																				
676 Water meter box and water point connection	30 days	Thu 1/7/21	Wed 2/10/21	670																				
677 General Tidy Up for Portion 3	5 days	Wed 2/10/21	Mon 2/15/21	676																				
678 Handover Portion 3	1 day	Tue 2/16/21	Tue 2/16/21	393,635	i,(

	Task		Summary	External Milestone	\diamond	Inactive Summary	1	Manual Summary Roll	up	Finish-only	3	Critical Split	
oject: Accepted Programme Portio te: Sat 5/16/20	Split		Project Summary	Inactive Task		Manual Task	C 3	Manual Summary	I1	Deadline	\$	Progress	()
ale. Sat 5/10/20	Milestone	۵	External Tasks	Inactive Milestone		Duration-only		Start-only	E .	Critical	and the part of the second sec		




Contract No. NE/2016/05 Development of Anderson Road Quarry Site Connection of Pedestrian Facilities Works Phase 1 - Monthly updated programme for Section D Portion 6 (May 2020)


ID	任務名稱				Duration	Start	Finish Pre	2017	Half 2, 2017	Half 1, 2018	Half 2, 2018	Half 1, 20
1	Revised Contract Period of	Section D			1178 days	Fri 3/31/17	Sun 1/3/21	MAMJ	JASONI	D J F M A M .	JJJASON	4 D J F M
2	Original Contract Period of	Section D			862 days	Fri 3/31/17	Tue 12/31/19					
3	Public Holidays				27 days	Wed 1/1/20	Fri 1/31/20 2					
4	CE Granted				1178 days	Fri 3/31/17	Sun 1/3/21	_				
5	CE 016 Inclement weat	har Aug 2017			7 days	FIT 5/51/17	3					
6	CE 010 Inclement weat CE 031 Inclement weat				2 days		5					
7	CE 031 Inclement weat CE 039 Inclement weat				1 day		6					
8	CE 039 Inclement weat CE 078 Inclement weat				4 days		7					
9	CE 078 Inclement weat CE 102 Inclement weat				11 days		8					
10					7 days		9					
10	CE 109 Inclement weat				5 days		10					
12	5 days inclement weath				3 days		11					
	3 days inclement weath				5 days		12					
13	5days inclement weath				4 days		12					
14	4days inclement weath				11 days		14					
15	11 days inclement weat											
16 17	COVID-19 Event Jan 2 PMI 118 – Pavised sett		wall RWE 12 Bay 1(CH0-	3 0) &	30 days 16 days		15	_				
1/		d vertical dowel bars	schedule for retaining wa		10 days		10					
18			EW12 (Bay 3 and Bay 4) a	t portion 6	1 day		17					
19			(Bay 5 to Bay 9) at portio		40 days		18					
20	PMI 128 - Additional s				45 days		19					
21	PMI 150 - Revised con	crete footing of high	mast lighting in portion 6		0 days		20					
22	PMI 156 - Inspection F	Pit in Portion 6			2 days		21					
23	PMI 171 - Revised Det				0 days		22					
24			orks at Portions 5 and 6		14 days		23					
25			of High Mast Lighting in I	Portion 6	0 days		24					
26			all RWE12 in Portion 6		30 days		25					
27	Southbound BBI at Po	rtion 6	elocation of 132kV CLP		21 days		26					
28			Cable Ducts and Drawpits	at Portion 6	14 days		27 28					
29 30	PMI 223 - High Mast I	lighting Relocation v	Works at Portion 6		7 days		28					
31	Southern BBI Covered Wal Retaining wall	kway, E12 Lift Tow	er and Covered Staircas	e and RWE12	1190 days	Fri 3/31/17	Sat 1/16/21					
32	Establishment Works				513 days	Fri 3/31/17	Mon 11/19/18					1 .
33	Site Clearance				163 days	Fri 3/31/17	Fri 10/6/17		h			
34	Tree Felling				350 days	Sat 10/7/17	Mon 11/19/18 33					5
35	UU Diversion				768 days	Fri 3/31/17	Thu 9/12/19					
36	Excavation for trial pit	for UU inspection			30 days	Fri 3/31/17	Thu 5/4/17					
37	Liaison with UU unde		ing		652 days	Fri 5/5/17	Tue 6/4/19 36					
38	Submission		U		72 days	Wed 6/5/19	Tue 8/27/19 37					
39	Approval of submissio	on			14 days	Wed 8/28/19	Thu 9/12/19 38					5
			ign Gantry) (PMI 62 and	63)	947 days	Fri 3/31/17	Wed 4/8/20					
			-		40 days	Sun 4/1/18	Thu 5/17/18					
40			0/		14 days	Thu 5/17/18	Fri 6/1/18 41			Ě.	1	
	Design the sign gantry	gn gantry										
40 41	Design the sign gantry Erection of Mock up si		ntry		400 days	Sat 6/2/18	Wed 9/11/1942					
40 41 42 43	Design the sign gantry Erection of Mock up si Revising the structure	design of the sign gan	ntry			Sat 6/2/18 Thu 9/12/19	Wed 9/11/1942 Wed 10/16/1943					
40 41 42	Design the sign gantry Erection of Mock up si Revising the structure Fabrication of Permane	design of the sign gan ent Sign Gantry	ntry		400 days 30 days 90 days							
40 41 42 43 44	Design the sign gantry Erection of Mock up si Revising the structure	design of the sign gan ent Sign Gantry y	ntry	專案摘要報告	30 days	Thu 9/12/19 Thu 10/17/19	Wed 10/16/19 43 Wed 1/29/20 44					Critical
40 41 42 43 44	Design the sign gantry Erection of Mock up si Revising the structure Fabrication of Permane	design of the sign gan ent Sign Gantry y Critical Split	ntry	專案摘要報告	30 days	Thu 9/12/19 Thu 10/17/19	Wed 10/16/19 43 Wed 1/29/20 44 含工期					Critical
40 41 42 43 44 45	Design the sign gantry Erection of Mock up si Revising the structure Fabrication of Permane Delivery of Sign Gantr	design of the sign gan ent Sign Gantry y Critical Split 任務		非作用中的任務	30 days 90 days	Thu 9/12/19 Thu 10/17/19 1 僅包 手動	Wed 10/16/19 43 Wed 1/29/20 44 含工期 上顯型摘要		小 部里程	碑 ◇		Critical
40 41 42 43 44 45 專案: Ac	Design the sign gantry Erection of Mock up si Revising the structure Fabrication of Permane Delivery of Sign Gantr	design of the sign gan ent Sign Gantry y Critical Split			30 days 90 days	Thu 9/12/19 Thu 10/17/19	Wed 10/16/19 43 Wed 1/29/20 44 含工期 上顯型摘要					Critical
40 41 42 43 44 45 專案: Ac	Design the sign gantry Erection of Mock up si Revising the structure Fabrication of Permane Delivery of Sign Gantr	design of the sign gar ent Sign Gantry y Critical Split 任務 分割		非作用中的任務 非作用中的里程	30 days 90 days	Thu 9/12/19 Thu 10/17/19 1 僅包 手動 手動	Wed 10/16/19 43 Wed 1/29/20 44 含工期 上顯型摘要		小 部里程	碑 ◇		Critical
40 41 42 43 44 45 專案: Ac	Design the sign gantry Erection of Mock up si Revising the structure Fabrication of Permane Delivery of Sign Gantr	design of the sign gan ent Sign Gantry y Critical Split 任務		非作用中的任務	30 days 90 days	Thu 9/12/19 Thu 10/17/19 值包 手動 手動	Wed 10/16/1943 Wed 1/29/2044 含工期 上顯型摘要 摘要		小部里程 別限	碑 ◇ ♣		Critical




- Decklica of Permanent Siga Centry 60 dips The 195020 Wet 4482045 27 Notification of LiscXXII and and every 14 dips Pirating and the SXXII and and every 14 dips 27 Participation of the SXXII and and every 14 dips Pirating and the SXXII and and every 14 dips 28 Participation of the SXXII and and every 14 dips Pirating and the SXXII and and every 10 dips 29 Concentre MM120 for draining works 28 dips Pirating and the SXXII and SXXIII and the SXXII and the SXXII and the SXXII and the SXX	ID (任務名稱		Duratio	n Start	Finish Prede	2017 Half 2, 2017	Half 1, 2018 Half 2, 201	18 Half 1, 20
10 Nontineten en Verbland lane soap 14 days Fi 13/1/1 Statuitor of prezent outset 450 prior 14 days Fi 13/1/1 Statuitor of prezent outset 450 prior 25 days Fi 13/1/1 Statuitor of prezent outset 450 prior 25 days The 12/2/1 Weil 12/9/1 Weil 12/9/							M A M J J A S O N I	J F M A M J J A S	O N D J F M
48. Donalog new Northened RBI 76 days Fri 12/17 Stat 13/207 49 Salution of process concert Soft price A Lowned 20 days Fri 12/17 Wei 12/218 50 Approval of softminism 20 days Fri 12/17 Wei 12/218 51 Canace (M1022 for damage works) 20 days The 12/12/19 Wei 12/218 52 Rack execution for damage for Print B10 Opening 10 days The 12/12/19 Wei 12/2018 53 Back decension for damage for Print B10 Opening 10 days The 12/12/19 Wei 12/2018 54 Declarge T&C for Print B10 Opening 10 days The 12/12/19 Wei 12/2018 55 Brack Mathemini Merit 71 days Stat 11/12/19 Main 12/2018 J3 56 Declarge T&C for Print D B10 Opening 10 days The 12/12/19 Main 12/2018 J3 57 Declarge T&C for Print D B10 Opening 10 days The 12/12/18 Main 12/2018 J3 58 Back Molinacini Marking A for Cargo Print A B10 Opening 10 days The 12/12/18 Main 12/2018 J3 59 Subbilision of Internage A D Cargo Print A B10 Opening 10 days The 12/11/18 Main 12/2018 J3 50 Rock Execution MW 12 days Main 12/2018 J4 Main 12/2018 J4 Main 12/2018 J4 61					· · · · · · · · · · · · · · · · · · ·				
49 Subtation of propert concerts 4D pipe & Un-bannel 20 days The 122/117 Wei 127/1878 51 Approval of submission 300 days The 122/2017 Wei 127/1878 51 Commonic PM202 for during works 280 days The 122/2017 Wei 127/1878 52 Rock excernition for durings for Thratial BU Opening 10 days The 122/2017 The 122/2037 53 Brock excernation for durings for Thratial BU Opening 100 days The 122/2017 The 122/2037 54 Drings Tack for First BU Opening 100 days The 122/2037 The 122/2037 55 Rock exceration for during works 376 days The 122/17 The 122/17 56 Rock Exceration for during works 376 days The 122/17 The 122/17 56 Rock Exceration for during works 376 days The 122/17 The 122/17 57 Rock Exceration for during works 376 days Stat 112/18 Stat 412/19 56 RowEr Exit Works 376 days Main 122/117 The 122/117 56 RowEr Exit Sy Ja 476 days Ma									
30 Approved of submittion 900 cmp The 104/18 Weil 12/19/18/9 51 Connect PMU226 for dimps weiss 280 dogs The 11/12/19 Mont 11/11/19/9 52 Connect PMU226 for dimps weiss 280 dogs The 11/12/19 Mont 11/11/19/9 53 Excitation of diming or dimps for that BSI Opening 7 dogs The 11/12/19 Mont 11/11/19/20 54 Dramage T&C for Partial BSI Opening 7 dogs The 12/12/3 Mont 12/11/20 57 Rock excervation of deminangs for Partial BSI Opening 10 dogs The 12/12/3 Mont 12/11/20 58 Rock excervation of deminangs for Partial BSI Opening 10 dogs The 12/12/3 Mont 12/11/20 59 Rock Excervation of deminangs for Partial BSI Opening 10 dogs The 12/11/3 The 12/11/3 50 Rock Excervation of deminang weils 10 dogs The 12/11/3 The 12/11/3 50 Rock Excervation of deminang weils 10 dogs The 12/11/3 The 12/11/3 50 Rock Excervation of Montang Excervation of deminang weils 10 dog sys The 12/11/3 51 Connection	and the second sec	0							
31 Commone PARD2 for animage works 280 4507 The 1220015 Mol 12100 50 32 Rock excaration for finings for Partial INI Opening 90 450 The 1220015 Wed 18820.031 35 Denings TAC for Partial INI Opening 10 459 The 12020 Wed 18820.031 35 Rock excaration for finings for Partial INI Opening 10 459 The 12020 Wed 18820.031 35 Rock excaration for finings for Partial INI Opening 10 459 The 12020 Wed 18820.031 36 Rock excaration for finings for Partial INI Opening 10 459 The 12020 Wed 1820.035 37 Denings TAC for Partial INI Opening 10 459 The 12020 Wed 1820.035 38 Rock Stabilization of whites & 9 450 76 459 Yet 12010 The 12010 30 Submission of Michael Astenent for Rock Devel Drilling 13 25 459 The 11010 Yet 2010 30 Submission of Michael Astenent for Rock Devel Drilling 13 459 The 12010 The 23010 31 Gene Stabilization Astenent for Rock Devel Drilling 12 459 The 1101018 Stabilizatio <									
第 Rock exceeding for densings for Phatel BBI Opening 50 days The 11/12/0 Mol 12/20.21 53 Densings T&C for Parial BBI Opening 7 days The 11/22/0 Mol 12/20.21 54 Densings T&C for Parial BBI Opening 7 days The 12/20.21 Mol 12/20.21 55 Rock excention for densings for Phaze 2 BBI Opening 10 days The 31/21/21 Mol 12/20.21 55 Brainage T&C 36 days Fri 12/11/7 The 21/21/9 Mol 12/20.21 56 Rock Statification Works 37 days Statifized Statement for Rock Dowel Drilling 10 days The 21/21/9 The 21/21/9 56 Rock Dowel drilling 10 days The 21/21/9 The 21/21/9 Non 12/11/8 67 Rock Dowel drilling 10 days The 21/21/9 Non 12/11/8 Non 12/11/8 68 Rock Powel drilling 10 days The 21/12/9 The 21/12/9 Non 12/11/8 66 Rock Dowel drilling 10 days The 21/12/9 Mol 2/11/9 Mol 2/11/9 67 Forumouk 12 days 4 days Sut 12/19									*
133 The statistic of drainage for Partial BBI Opening 10 days The 19/200 The 12/200 The 12/200 The 12/200 The 12/200 254 Drainage T&C: OF partial BBI Opening 120 days The 11/200 The 12/200 The 12/200 The 12/200 The 12/200 Fed 1/2019 Fed 1/2019 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>									
SH Drainage T&C EP partial RNI Opening 7 days The 172(20) 55 Rock concreation of ordinange for Phase 2 BIU Opening 120 days The 172(21) Mas 370(20) 55 Drainage T&C 7 days Sa 471(20) Sa 471(20) </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
35 Rock covariants for durings for Phaze 2 BB (Opening 120 days Tue 31120 Mon 3/3020 31 55 Installate of drivings for Phaze 2 BB (Opening 10 days Star 418020 35 Star 418020 35 57 Drainage TAC 7 days Star 418020 35 Star 418020 35 Star 418020 35 58 Rock Stabilization for Rock Dowel Drilling 16 days Fr1 21/117 Tue 21/219 59 Stabinission for BS (FM LI 31 and 123) 37 days Tue 11/118 Stat 13/11 56 61 Conservation of PM Link Statement for Rock Dowel Drilling 16 days Tue 11/118 Tue 21/219 63 Rock restartion of PM Link Statement for Rock Dowel Drilling 3 days Tue 11/118 Stat 13/11 64 Conservation of PM Link Statement for Rock Dowel Drilling 3 days Tue 11/118 Stat 13/11 65 Rober Fixing 2 days State 12/19 Tue 11/118 Stat 13/11 66 Rober Fixing 2 days State 12/19 Tue 31/11 Stat 13/11 67 Rober Fixing 2 days Tue 13/11/11/16/1 Tue 31/11/16/1 67 Rober Fixing 2 days Tue 13/11/19/16/1					· · · · · · · · · · · · · · · · · · ·				
1 10 days To alladies for Phase 2 BB1 Opening 10 days To 41/1020 Fit 41/1020 58 57 Duringe TAC 376 days Fit 12/103 To 21/219 To 21/219 58 Rock Stubilization Works 376 days Fit 12/117 Too 21/219 Too 21/219 60 Rock Dowl duffing 12 days Tac 11/10 Too 21/219 Too 21/219 Too 21/219 61 Presentition Works 376 days Tac 11/10 Too 21/219 Too 21/219 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td>_</td><td></td><td></td></td<>							_		
9 Drainag: Tac: 7 days Star 41820.56 58 Reck Subinizioni Works 376 days Star 41820.56 59 Subinision of Method Sutement for Rock Dowel Drilling 10 days Fri 12/117 The 21/217 50 Subinision of Method Sutement for Rock Dowel Drilling 133 days Fri 12/117 The 21/217 60 Rock Dowel drilling 133 days Fri 12/117 The 21/217 The 21/217 61 Presplining from bay 3to 9 due to CF (PMI 131 and 123) 37 days The 11/1/18 Star 15/19 62 Construction of RWEI2 Reaching wall 56 days Star 12/19 The 37/19 63 Submission for BBS (PMI 113) 57 days Star 11/118 Star 15/19 64 Rower and Star Exing 20 days Star 11/119 Mon 37/19 dis 66 Rower and Star Exing 10 day Fri 32/19 Mon 37/19 dis 71 Fame Exing 10 days The 37/19 Mon 47/19 72 Concreting 10 day The 47/19/19 The 41/19/19 73 RWE12 Bay 1 12 days Star 42/20 The 42/19/17 74									
第 Read: Stabilization Works 376 days FP i 12/1/17 Tue 21/219 59 Submission of Moto Statement for Rock Dowel Drilling 16 days FP i 12/1/17 Tue 12/19/17 60 Rock Dowel drilling 323 days Wei 12/21/17 Tue 12/19/17 61 Prespliting from toys 0 9 due to CR (PMI 131 and 123) 37 days Sal 15/19 62 Construction of RWEIZ Retaining valit 162 days Tui 11/1/18 Sal 15/19 63 Submission of Method Statement for Rock Dowel Drilling 5 days Sat 15/19 Sat 15/19 64 Approval of BBS 47 days Sat 15/19 Sat 15/19 66 Rebar Fixing 26 days Sat 11/19 Tui 37/19 Fri 13/19/04 70 Pormwork 20 days Sat 15/19 Wei 3/8/19/06 Fri 3/8/19 Mei 3/31/19/8 Sat 32/19/70 71 Formwork 20 days Tui 3/19/19 Sat 32/01/97/10 Fri 3/8/19 Mei 3/31/19/8 72 concerting 1 day Fri 4/19/19 Fri 4/19/19 Fri 4/19/19 Fri 4/19/19 Fri 4/19		-	for Phase 2 BBI Opening		· ·				
99 Submission of Method Statement for Kock Dowel Drilling 16 days PH 1220117 Tote 12/017 Fore 12/017 60 Rock Dowel drilling 132 days West 12/017 Tote 12/0197 61 Rock Dowel drilling 132 days West 12/017 Tote 12/0197 62 Construction of RWS (PK 113) 137 days Tote 11/018 West 58/19 63 Subenission for BBS (PM 113) 57 days Tote 11/019 Non 21/1794 64 Apported of BBS 26 days Stat 11/210 Mon 21/1794 65 RWFL2 Bay 3-6 47 days Stat 11/210 Mon 21/1794 66 Rebar Fixing 26 days Tote 12/0197 Tote 37/199 67 Formwork 20 days Tote 32/194 Mon 4/1/197 71 Formwork 15 days Tot 42/19 Tot 47/1919 72 concercting 1 day Tot 42/19 Tot 41/19197 73 RWFL2 Bay 2 16 days Stat 42/019 Tote 42/19 74 Rebar Fixing 1 day Stat 42/019 Tote 42/19 75 Formwork 1 days Stat 42/019 Tote 42/19 Tota 47/1976 76 concercting 1 day Wed 58/19 Tota 47/1976 7		-	-						
60 Pack Davis Hriling 323 days West 1220/17 Mon 123/115 90 61 Prospiriting from https 1 or 9 due to CL (PM 1131 and 123) 162 days True 11/1/18 West 58/19 62 Canstruction of RWE12 Retaining wall 157 days True 11/1/18 West 58/19 63 Submission for BDS (FM 113) 57 days True 11/1/18 Sat 157/19 64 Approval of BBS 57 days True 11/1/19 Frid 11/19 65 RWF12 Bay 3-6 47 days True 11/19 Frid 37/19 66 Pornavork 20 days True 21/219 Mon 41/19 67 Pornavork 20 days True 21/219 Mon 41/19 70 RWF12 Bay 7-10 11 day Frid 37/19 True 37/19/19 Sat 37/19 71 Formwork 12 days Frid 38/19 Mon 41/19 Frid 41/19 72 concreting 1 day Frid 47/19 Frid 41/19 Frid 41/1								h	-
61 Presplitetingtom bay 3 to 9 due to CE (PMI 131 and 123) 37 days Tue 11/1/19 Tue 12/19 60 62 Construction of RVEIS Retaining will 57 days Tue 11/1/18 Saturbision for BBS (PMI 113) 64 Approval of RVEIS 47 days Saturbision for BBS (PMI 113) 57 days Tue 11/1/18 Saturbision for BBS (PMI 113) 57 days Tue 11/19 for PEI /11/19 for			Statement for Rock Dower Drining		· · · · · · · · · · · · · · · · · · ·			*	
62 Construction of RWE12 Retrining seal 162 days Thu 111/18 Wed 58/19 63 Submission of RMS (PMI 113) 57 days Thu 111/18 Sat 1/32/19 Thu 37/19 64 Approval of BBS 5 days Sat 1/32/19 Thu 37/19 Thu 37/19 Thu 37/19 65 RWE12 hay 3 Sat 1/32/19 Thu 37/19 Thu 37/19 Wed 36/19.66 66 Rower Fixing 20 days Tru 37/19 Wed 36/19.66 Wed 37/379.67 67 Formwork 20 days Tru 37/19 Wed 37/379.67 Wed 37/379.67 70 Robar Fixing 5 days Thu 37/19 Sat 1/22/19 Wed 37/379.67 71 Pormwork 16 days Tru 42/219 Fri 419/19 Sat 37/01.97 72 concreting 16 days Tru 42/219 Fri 419/19 Thu 42/19.71 73 RWE12 hay 1 & 12 16 days Sat 42/019 Thu 42/219 Fri 419/19 74 Robar Fixing 16 days Sat 42/019 Tru 42/219 Fri 419/19 74 Robar 2 Sat 42/019 Tru 42/219 Tru 42/219 Tru 42/219 Tru 42			to 9 due to CE (PMI 131 and 123)		A CONTRACT OF A				
63 Submission for HHS (PMI 113) 97 days Thu 11/1/18 Sau 1/5/19 64 Approved of BMS 97 days Mon 1/2/19 Frii / 11/19 64. 65 PRWF12 Bay 3.6 47 days Sau 1/2/19 Frii / 11/19 64. 66 Rebar Fixing 20 days Sau 1/2/19 Mon 2/11/19 64. 67 Rebar Fixing 20 days Fri 3/8/19 Mon 4/11/9 68 concerting 1 day The 2/12/19 Wed 3/6/19.66 68 concerting 1 day The 3/7/19 Thu 3/7/19 Fri 3/8/19 70 Rebar Fixing 3 days Thu 3/7/19 Thu 3/7/19 Fri 3/8/19 71 Formwork 13 days Thu 4/2/19 Fri 3/8/19 Mon 4/119 72 concreting 1 day Fri 4/19/19 Thu 4/2/19 Fri 4/19/19 73 RWF12 Bay 1 La 12 16 days Sau 4/2/19 Fri 4/19/19 Fri 4/19/19 76 concreting 1 day Wed 5/8/19 Twe 4/2/19 Fri 4/19/19 Fri 4/19/19 78 Rebar Fixing 3 days Sau 4/2/19 Twe 4/2/19 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td>*</td><td></td><td>[</td></t<>							*		[
64 Approval of BBS 5 days Sat 1/12/9 The 1/11/9 61 65 PW B12 Bay 3.6 47 days Sat 1/12/9 The 3/719 66 Peter Fining 20 days The 3/719 Mon 2/11/9 64 67 Formwork 20 days The 3/719 The 3/719 68 concercting 1 day The 3/719 The 3/719 69 RWE12 Bay 7.10 21 days The 3/719 Wei 4/19 70 Rebar Fining 5 days Fri 3/8/19 Wei 4/19 71 Formwork 15 days The 3/719 Wei 4/19 72 concercting 1 day Mon 4/119 Mon 4/119 73 RWE12 Bay 1 16 days Sat 3/2019 70 The 4/18/19 74 74 Rebar Fining 3 days The 4/219 The 4/18/19 74 75 Formwork 12 days Sat 4/2019 The 4/219 75 76 concercting 1 day Frid 4/219 The 4/219 75 77 RWE12 Bay 1 & & 12 16 days Sat 4/2019 The 4/219 75 78 Formwork 12 days					•		—		
66 FWE12 Bay 3-6 47 days Sat 1/21/9 The 3/719 66 Rebar Fixing 26 days Sat 1/21/9 Mon 3/11/9 Keiner Sixing 67 Formwork 20 days The 3/719 Wed 3/61/966 68 concreting 1 day Fri 3/819 Mon 4/119 70 Rever 15 king 5 days Fri 3/819 Mon 4/119 70 Rever 15 king 5 days The 3/71/9 Mon 4/119 71 Formwork 15 days The 3/71/9 Mon 4/119 72 concreting 1 day The 4/21/9 Fri 4/19/19 73 RWE12 Bay 1 & 12 16 days The 4/19/19 The 4/19/19 74 Robar Fixing 3 days Sat 4/2019 Fri 4/19/19 Fri 4/19/19 75 Formwork 12 days Fri 4/19/19 Fri 4/19/19 Fri 4/19/19 Fri 4/19/19 76 concreting 1 day Wed 3/81/9 Med 3/81/9 Kei 4/20/9 Fri 4/19/19 Fri 4/19/19 77 RWE12 Bay 1 & 12 1 day Wed 3/81/9 The 4/23/19 Fri 4/23/19 Fri 4/23/19			1011 110)		and the second se				K Star
66 Rober Fixing 26 days Sat 1/2/19 Mon 2711/1964 67 Formwork 20 days Sat 1/2/19 Mon 2711/1964 67 Formwork 1 day Thu 3/7/19 Thu 3/7/19 Thu 3/7/19 68 Robar Fixing 5 days Fri 38/19 Wed 3/13/1968 70 Robar Fixing 15 days Thu 3/7/19 Sat 3/30/19 70 71 Formwork 15 days Thu 4/19 Fri 4/19/19 73 RVFL2 Bay 2 16 days Thu 4/19 Fri 4/19/19 74 Robar Fixing 3 days Thu 4/19/19 Fri 4/19/19 75 Formwork 12 days Fri 4/2/19 Thu 4/19/19 76 concreting 1 day Sat 4/20/19 Thus 4/19/19 77 RVFL2 Bay 1 & L 16 days Sat 4/20/19 Thus 5/7/1978 78 Formwork 12 days Wed 5/8/19 Thu 4/19/19 78 Formwork 12 days Wed 5/8/19 Thu 4/19/19 79 Formwork 12 days Wed 5/8/19 Wed 5/8/19 70 Robar Fixing									
07 Formwork 20 days 1/02 / 21/219 Wel 3/61/966 68 concreting 1 day Thu 3/719 Mon 4/119 70 Rober Fixing 3 days Fri 3/819 Wed 3/31/1968 71 Formwork 15 days Thu 3/1/19 Stat 3/3019 70 72 concreting 1 day Mon 4/1/19 Mon 4/1/19 71 73 RWFL2 Bay 2 16 days Thu 3/1/19 Stat 3/3019 70 74 Rober Fixing 3 days Thu 4/1/19 Fri 4/1919 74 Rober Fixing 3 days Stat 4/2019 Thu 4/1/19 72 75 Formwork 1 day Fri 4/1919 Fri 4/1919 76 concreting 1 day Stat 4/2019 Thu 4/19 72 77 RVFL2 Bay 1 & L 2 16 days Stat 4/2019 The 4/210 76 79 Formwork 12 days Wel 3/6/19 Wel 5/6/19 70 78 Rober Fixing 3 days Stat 4/2019 The 4/7/19 71 79 Formwork 12 days Wel 3/6/2019 Stat 6/2019 80 concreting 12 days									Č.
68 concreting 1 day Thu 37/19 Thu 37/19 of 69 RWE12 Bay 7-10 21 days Fri 38/19 Wea 47/19 70 Rehar Fixing 5 days Fri 38/19 Wed 3/13/19 68 71 Formwork 15 days Thu 37/19 Thu 47/19 Thu 47/19 72 concerting 1 day Mon 41/19 Sat 3/20/1970 73 RWE12 Bay 2 16 days Tue 42/19 Fri 41/9/1971 74 Rebar Fixing 12 days Fri 43/19 Thu 47/19 71 76 concreting 12 days Fri 43/19 Thu 47/19 74 77 RWE12 Bay 11 & 12 16 days Sat 42019 Wed 58/19 78 Rebar Fixing 3 days Sat 42019 Tue 42/219 78 Rober Fixing 1 day Wed 58/19 Tue 57/1978 80 concreting 1 days Wed 52/619 Sat 629/19 81 Rober Fixing 1 day Wed 52/619 Sat 629/19 82 Rober fixing 7 days Won 71/19 Mon 71/19 Mon 71/19 82 Ro		-							Ě.
● RWE12 Bay 7-10 21 days Fri 38/19 Mon 4/1/19 70 Rebar Fixing 5 days Fri 38/19 Wed 3/13/108 71 Formwork 15 days Thu 3/14/19 Set 3/30/19 70 72 concreting 1 day Mon 4/1/19 Mon 4/1/19 71 73 RWE12 Bay 1 16 days Thu 4/2/19 Fri 4/9/19 75 74 Rebar Fixing 3 days Thu 4/2/19 Thu 4/18/19 74 75 concreting 1 day Fri 4/9/19 Fri 4/9/19 75 76 concreting 1 day Fri 4/9/19 75 Fri 4/9/19 75 77 RWE12 Bay 1 & L 16 days Sat 4/20/19 Thu 4/2/19 76 78 Rebar Fixing 3 days Sat 4/20/19 Thu 4/2/19 76 79 Formwork 12 days Wed 5/8/19 Thu 4/2/19 76 80 concreting 1 day Wed 5/8/19 Wed 5/8/19 81 RWE12 Bay 1 & A 2 3/2 days Wed 6/2/6/19 Thu 7/9/19 82 Robar Fixing 3/4 days Wed 6/2/6/19 Thu 7/9/19 83 Formwork									Б
10 Rebar Fixing 15 days Fri 38/19 Wed 3/13/19 68 71 Formwork 15 days Thu 3/14/19 Sat 3/30/19 70 72 concreting 1 day Mon 4/1/19 Sat 3/30/19 70 73 RWE12 Bay 2 16 days Thu 3/14/19 Sat 3/30/19 70 74 Rebar Fixing 3 days Thu 4/2/19 Fri 4/19/19 75 Formwork 12 days Fri 4/5/19 Thu 4/18/19 72 76 concreting 1 day Sat 4/20/19 Thu 4/19/19 75 77 RWE12 Bay 1 & 12 16 days Sat 4/20/19 Thu 4/2/19 75 78 Robar Fixing 3 days Sat 4/20/19 Thu 4/2/19 76 79 Formwork 12 days Wed 5/8/19 Thu 5/8/19 75 80 concreting 1 day Wed 5/8/19 Thu 6/8/19 70 81 RWE12 Bay 1 A 2A 3 days Sat 4/20/19 Thu 6/2/19 83 Formwork 1 day Wed 6/2/19 Sat 6/28/19 84 concreting 1 days Wed 6/2/19 Sat 6/28/19 87 Roward Sat 1A 2A <td></td> <td>I I HILL THE CONTRACT OF A DESCRIPTION O</td> <td></td> <td></td> <td>contraction of a state of a second state</td> <td>Mon 4/1/19</td> <td></td> <td></td> <td>L L</td>		I I HILL THE CONTRACT OF A DESCRIPTION O			contraction of a state of a second state	Mon 4/1/19			L L
1 Formwork 15 days Thu 3/14/19 Sat 3/30/19 70 72 concreting 1 day Mon 4/1/19 Mon 4/1/19 Mon 4/1/19 71 73 RWE12 Bay 2 16 days Tue 4/2/19 Fri 4/19/19 Fri 4/19/19 74 Rebar Fixing 3 days Tue 4/2/19 Thu 4/4/19 72 75 concreting 1 day Fri 4/19/19 Fri 4/19/19 76 concreting 1 day Fri 4/19/19 Fri 4/19/19 77 RWE12 Bay 11 & 12 16 days Sat 4/20/19 Tue 4/21/19 77 RWE12 Bay 11 & 12 16 days Sat 4/20/19 Tue 4/23/19 76 79 Formwork 12 days Wed 5/8/19 79 80 concreting 1 day Frid 4/19/19 Tue 7/9/19 81 RWE12 Bay 1 12 days Wed 6/26/19 Tue 7/9/19 82 Rebar Fixing 4 days Wed 6/26/19 Sat 10/19/19 83 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 85 RWE12 Bay 1 A 2A 100 days Fri 3/1/19 Tue 6/25/19 86						Wed 3/13/1968			6
1 day Mon 4/1/19 Mon 4/1/19 71 73 RVVE12 Bay 2 16 days Tue 4/2/19 Fri 4/19/19 71 74 Rebar Fixing 3 days Tue 4/2/19 Thu 4/4/19 72 75 Formwork 12 days Fri 4/19/19 Thu 4/4/19 72 76 concreting 1 day Fri 4/19/19 Thu 4/4/19 72 76 concreting 1 day Fri 4/19/19 Thu 4/4/19 72 77 RVWE12 Bay 11 & 12 16 days Sat 4/20/19 Tue 4/23/19 76 79 Formwork 12 days Wed 5/8/19 Wed 5/8/19 79 80 concreting 1 day Wed 5/8/19 Tue 7/9/19 81 RVE12 Bay 1 2 days Wed 4/24/19 Tue 7/9/19 82 Rebar Fixing 4 days Wed 5/8/19 Tue 7/9/19 83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 84 concreting 1 day Wed 5/8/19 Tue 7/9/19 85 RVE12 Bay 1 A 2A 342 days Fri 3/1/19 Tue 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days K									l l
73 RWE12 Bay 2 16 days Tue 4/2/19 Fri 4/19/19 74 Rehar Fixing 3 days Tue 4/2/19 Thu 4/4/19 72 75 Formwork 12 days Fri 4/19/19 Thu 4/4/19 72 76 concreting 1 day Fri 4/19/19 Fri 4/19/19 77 RWE12 Bay 11 & 12 16 days Sat 4/2019 Wet 6/26/19 78 Rebaf Fixing 3 days Sat 4/2019 Tue 4/23/19 76 79 Fornwork 12 days Wet 4/24/19 Tue 5/71/19 78 80 concreting 1 day Wet 3/81/9 Wet 3/81/9 80 concreting 1 days Wet 6/26/19 Tue 7/9/19 81 RWE12 Bay 1 12 days Wet 6/26/19 Tue 7/9/19 82 Robar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Fri 3/1019 Tue 4/21/19 84 concreting 1 day Fri 3/1019 Tue 4/22/19 85 RWE12 Bay 1A 2A 100 days Wed 6/26/19 Sat 10/19/19 86 87 Excavation R					Carling S. C. B. M. Charles and an experimental		-		
74 Rebar Fixing 3 days Tue 4/219 Tue 4/23/19 Tue 4/21/19 Tue 5/7119 Tue 5/7119 Tue 5/7119 Tue 5/7119 Tue 5/7119 Tue 7/919 Sa fc29/19 Tue 4/21/0 Tue 4/21/0<									
75 Formwork 12 days Fri 4/5/19 Thu 4/18/19 74 76 concreting 1 day Fri 4/5/19 Fri 4/19/19 75 77 RWE12 Bay 11 & 12 16 days Sat 4/20/19 Fue 4/23/19 76 79 Formwork 12 days Wed 5/8/19 Tue 4/23/19 76 79 Formwork 12 days Wed 5/8/19 Tue 4/23/19 76 80 concreting 1 day Wed 5/8/19 Wed 5/8/19 81 RWE12 Bay 1 12 days Wed 6/26/19 Tue 7/9/19 82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 85 RWE12 Bay 1A 2A 100 days Fri 3/1/19 Tue 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days Fri 3/1/19 Tue 6/25/19 87 Rebar Fixing 10 day Sat 10/19/19 86 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sat 10/19/19 86 88									
76 concreting 1 day Fri 4/19/19 Fri 4/19/19 Fri 4/19/19 75 77 RWE12 Bay 11 & 12 16 days Sat 4/20/19 Wed 5/8/19 Wed 5/8/19 78 Rebar Fixing 3 days Sat 4/20/19 Tue 5/7/19 78 79 Formwork 12 days Wed 4/24/19 Tue 5/7/19 78 80 concreting 1 day Wed 5/8/19 Wed 5/8/19 79 82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Tue 4/220 86 Commence PMI184 for Bay 1A 2A 100 days Sat 11/2/19 87 87 Excavation 10 days Sat 11/2/19 87 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sat 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 1 day Thu 2/27/20 Thu 4/220 Thu 2/27/20 89 91 concreting 1 days Fri 2/28/20 Sat		and the second			and the second s				
77 RWE12 Bay 11 & 12 16 days Sat 4/20/19 Wed 5/8/19 78 Rebar Fixing 3 days Sat 4/20/19 Tue 4/23/19 76 79 Formwork 12 days Wed 5/8/19 Wed 5/8/19 80 concreting 1 day Wed 5/8/19 Wed 5/8/19 81 RWE12 Bay 1 12 days Wed 6/26/19 Tue 7/9/19 82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 84 concreting 1 day Tue 7/9/19 Tue 6/25/19 85 RWE12 Bay 1 A 2A 32 days Fri 31/19 Tue 6/25/19 86 Commence PMI184 for Bay 1A 2A 100 days Fri 31/19 Tue 6/25/19 87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 90 Formwork 10 days Sat 11/5/20 Thu 1/30/20 88 90 Formwork 10 days Sat 3/21/20 90 91 Ga									
78 Rebar Fixing 3 days Sat 4/20/19 Tue 4/23/19 76 79 Formwork 12 days Wed 3/24/19 Tue 5/7/19 78 80 concreting 1 day Wed 5/8/19 Tue 5/7/19 78 81 RWE12 Bay 1 1 days Wed 5/26/19 Sat 6/29/19 82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Mon 7//19 Mon 7//19 82 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Thu 4/22.0 86 Commence PMI184 for Bay 1A 2A 100 days Sut 10/20/19 Sat 10/19/19 86 87 Reckar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 21/5/20 Wed 2/26/20 88 90 Formwork 1 day Tue 2/28/20 Thu 4/22/0 91 concreting 1 days Sat 21/5/20 Thu 1/30/20 88 90 Formwork 10 days Fri 2/28/20 Sat 3/21/20 91 91 co					the second se				
79 Formwork 12 days Wed 4/24/19 Tue 5/7/19 78 80 concreting 1 day Wed 5/8/19 Wed 5/8/19 Wed 5/8/19 81 RWE12 Bay 1 12 days Wed 6/26/19 Sat 6/29/19 82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Mon 7/1/19 Mon 7/1/19 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Tue 4/220 86 Commence PMI184 for Bay 1A 2A 100 days Wed 6/26/19 Sat 10/19/19 86 87 Reckardel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 87 Rebar Fixing 14 day Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 11/2/20 Thu 4/2/20 91 concreting 30 days Fri 2/28/20 Thu 4/2/20 92 Backfilling behind RWE12 30 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind the RWE12 30 days Fri 2/28/20					services and the state of the service of the servic		_		
80 concreting 1 day Wed 5/8/19 Wed 5/8/19 Form 79/19 81 RWE12 Bay 1 12 days Wed 6/26/19 Stat 6/29/19 Stat 6/29/19 82 Rebar Fixing 4 days Wed 6/26/19 Stat 6/29/19 Mon 7/8/19 82 83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 Mon 7/8/19 82 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 Mon 7/8/19 82 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Thu 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days Wed 0/26/19 Sat 10/19/19 86 87 Excavation 100 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 1 day Tue 2/27/20 Thu 1/30/20 88 90 Formwork 1 day Thu 2/27/20 Thu 4/2/20 91 concreting 1 day Fri 2/28/20 Sat 3/21/20 91 92 Backfilling behind RWE12 30 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 20 days Fri 2/28/20 Sat 3/21/20 91					•				
81 RWE12 Bay 1 12 days Wed 6/26/19 Tue 7/9/19 82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Tue 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days Fri 3/1/19 Tue 6/25/19 87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Wel 1/5/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 90 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind the RWE12 20 days Fri 3/1/19 Med 62/12 (20/20 89) 93 Backfilling behind the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind the RWE12 20 days Fri 2/28/20					· · · · · · · · · · · · · · · · · · ·		й		
82 Rebar Fixing 4 days Wed 6/26/19 Sat 6/29/19 83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Tue 4/2/20 87 Excavation 100 days Fri 3/1/19 Tue 4/2/20 87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/219 87 89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/2/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 2/27/20 90 92 Backfilling behind RWE12 30 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind for Gay #freftnerbft78 fig. #freftherbft78 fig. #freftherbft78 94 Main 5/18/20 Sat 3/21/20 91		NAME AND ADDRESS OF A DESCRIPTION OF A D			a particular party and a successive second		-		
83 Formwork 7 days Mon 7/1/19 Mon 7/8/19 82 84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Thu 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days Wei 0/26/19 Sat 10/19/19 86 87 Excavation 100 days Wei 0/26/19 Sat 10/20/19 Sat 11/2/19 87 87 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 88 Rock dowel drilling bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Fornwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 2/27/20 90 92 Backfilling behind RWE12 20 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind for 6 f #ft用中的任務 #ft用中的任務 #ft用中的任務 94									
84 concreting 1 day Tue 7/9/19 Tue 7/9/19 83 85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Thu 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days Fri 3/1/19 Tue 6/25/19 87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 10 days Sat 2/15/20 Wed 6/26/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 2/27/20 90 92 Backfilling behind RWE12 30 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind the RWE12 Prime #refmerbnEr8 #refmerbnEr8 #refmerbnEr8 94 Wei 5/18/20 Fill #refmerbnEr8 #refmerbnEr8 #refmerbnEr8									
85 RWE12 Bay 1A 2A 342 days Fri 3/1/19 Thu 4/2/20 86 Commence PMI184 for Bay 1A 2A 100 days Fri 3/1/19 Tue 6/25/19 87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/2/20 90 91 concreting 1 day Thu 2/27/20 Thu 4/2/20 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind the RWE12 30 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 90 Sat 3/21/20 91 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 90 Yein 4/2/20 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 90 Yein 4/2/20 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 Yein 4/2/20 Sat 3/21/20 91 Yein 4/2/20 94 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>									
86 Commence PMI184 for Bay 1A 2A 100 days Fri 3/1/19 Tue 6/25/19 87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 4/2/20 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind fthe RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 94 Critical Split 專案摘要報告 手動上顯型摘要 外部任務 95 小部 E程碑 手動上顯型摘要 外部里程碑 96 分割 非作用中的生程碑 手動摘要 期限					•				-
87 Excavation 100 days Wed 6/26/19 Sat 10/19/19 86 88 Rock dowel drilling Bay 1A and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 4/2/20 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 Gritical Split #\$\vec{Friderical Split}{10 \text{thm} 10 \text{thm} 10 \text{thm} 10 \text{thm} 10 \text{thm} 12 \text{thm} 13 \text{thm} 14 \text			r Doy 14.24						
88 Rock dowel drilling Bay IA and 2A (PMI) 12 days Sun 10/20/19 Sat 11/2/19 87 89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 4/2/20 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind the RWE12 93 93 Sat 3/21/20 91 Main 4/2/20 94 Fri 2/28/20 Sat 3/21/20 91 Main 4/2/20 Sat 3/21/20 91 Main 4/2/20 93 Backfilling behind the RWE12 93 Pri 2/28/20 Sat 3/21/20 91 Main 4/2/20 94 Fri 2/28/20 Sat 3/21/20 91 Main 4/2/20 Sat 3/21/20 91 Main 4/2/20 95 Gritical Split FifthphoftAg FifthphoftAg Main 4/2/20 Sat 3/21/20 91 Main 4/2/20 98 Big Pri 2/28/20 Fri 2/28/20 Fri 2/28/20 Sat 3/21/20 91 Main 4/2/20 99 </td <td></td> <td></td> <td>I Day IA ZA</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>			I Day IA ZA						
89 Rebar Fixing 14 days Wed 1/15/20 Thu 1/30/20 88 90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 2/27/20 90 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind RWE12 91 92 Sat 3/21/20 91 93 Backfilling behind RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behind for the RWE12 91 92 Sat 3/21/20 91 93 Backfilling behind RWE12 92 93 Sat 3/21/20 91 93 Backfilling behind RWE12 93 93 Sat 3/21/20 91 94 Fri 2/28/20 Sat 3/21/20 91 91 93 95 Critical Split \$			av 1A and 2A (PMI)						
90 Formwork 10 days Sat 2/15/20 Wed 2/26/20 89 91 concreting 1 day Thu 2/27/20 Thu 2/27/20 90 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behined the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Critical Split 事案摘要報告 fm particular split Amount of fm particular split 93 Critical Split 事案摘要報告 fm particular split fm particular split 93 Critical Split 事案摘要報告 fm particular split fm particular split 10 days fm particular split fm particular split fm particular split fm particular split 10 days fm particular split 10 days fm particular split 10 days fm particular split fm particular split fm particular split fm particular split 10 days fm particular split fm particular split fm particular split fm									
1 connecting 1 day Thu 2/27/20 Thu 2/27/20 90 91 concreting 1 day Thu 2/27/20 Thu 2/27/20 90 92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Critical Split — 專案摘要報告 ① 僅包 含工期 外部任務 事案: Accepted Programme Portion 6 f 分割 非作用中的任務 手動 上顯型摘要 外部目程碑 ◆		-							
92 Backfilling behind RWE12 30 days Fri 2/28/20 Thu 4/2/20 93 Backfilling behind RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Critical Split — 專案摘要報告 年務 非作用中的任務 分割 非作用中的里程碑 93 手動指要									
93 Backfilling behined the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Backfilling behined the RWE12 20 days Fri 2/28/20 Sat 3/21/20 91 93 Critical Split 事案摘要報告 僅包含工期 外部任務 年務 非作用中的任務 手動上顯型摘要 外部里程碑 ◆ 分割 非作用中的里程碑 手動摘要 明限 ◆			VE12						
Bige: Accepted Programme Portion 6 f Critical Split — 專案摘要報告 「 僅包含工期 外部任務 事家: Accepted Programme Portion 6 f 日期: Mon 5/18/20 」 」 非作用中的里程碑 手動指要 」 外部里程碑 ◆	and the second se								
事案: Accepted Programme Portion 6 f 日期: Mon 5/18/20 任務 非作用中的任務 手動上顯型摘要 外部里程碑 ◆	75	Daekinning bennied			•				Critical
專案: Accepted Programme Portion 6 f 日期: Mon 5/18/20 非作用中的里程碑 ↓ 手動摘要			Critical Split	專案摘要報告	僅	已含工期			Critical
專案: Accepted Programme Portion 6 f 日期: Mon 5/18/20		5. N	任務	非作用中的任務	手	動上顯型摘要 📟		碑 ◇ · · ·	•
日期: Mon 5/18/20	專案: Acc	epted Programme Portion 6 f						4	
●	日期: Mor	n 5/18/20						-	
		а. С	里程碑 ◆	非作用中的摘要					
摘要			摘要	■ 手動任務	僅	包含完成時間	手動進度		
						なっ百			I
第2頁				3		弗 2 貝			




ID 任務名	3稱			Duration	Start	Finish Prede	2017 Half 2, 2017 Ha	alf 1, 2018 Half 2, 2018 Half 1
				10.1	Mar 2/22/20	1	M A M J J A S O N D J	F M A M J J A S O N D J F
94	Erection of the type 2	2 railing		10 days	Mon 3/23/20			
	VE12 Bay 13-14	11:		315 days 20 days	Tue 5/14/19 Tue 5/14/19			
	Liason with EPD tempo	rary roaddiversion		20 days 260 days	Thu 6/6/19			
	Excavation	the pedestrian road next to I	- PD	200 days 21 days	Sat 4/4/20			
	Drainage diversion	the pedesitian toad next to r	SED.	21 days 21 days	Sat 4/4/20			
	Rock Dowel Drilling Ba	w 13 - 14		14 days	Sat 4/4/20			
	Rebar Fixing	ly 15 - 14		10 days	Tue 4/21/20			
	Formwork			10 days	Sat 5/2/20			
	concreting			1 day	Thu 5/14/20			
	0	WE12, Footings, CLP cabl	65	607 days	Mon 7/2/18			
		ce to CEDD standard drawin		81 days	Mon 7/2/18	a second as a second a second a second as a second as		
	Re-Submission to AEC		-5	15 days	Wed 10/3/18			
	Approval of submission			29 days	Sat 10/20/18			
	Erection of the rock fall			37 days	Fri 11/23/18			
	Rock excavation to Foo			270 days	Sat 1/5/19			
	Rock excavation to Foo			50 days	Sat 11/16/19			
	Rock excavation to Foo			90 days	Tue 10/1/19	+		
	Rock excavation to Foo			80 days	Tue 1/14/20			
		-	10020	86 days	Tue 1/14/20 Tue 1/14/20			
		ting E12 Lift Shaft and Stair	case		Thu 4/23/20		-	
		LP 132kv for cable slewing		21 days				
		KT/PCCW cable slewing		4 days	Mon 5/18/20			
	Rock excavation Sump			40 days	Thu 4/23/20			
		n B001 to B003 (PMI 128)		430 days	Sat 3/30/19			
		tatement for temporary and	permanent diversion of sewerage	35 days	Mon 4/1/19	Fri 5/10/19		
	system			10.1	G + 2/20/10	W-15/15/10		
	Submission for PE sewe			40 days	Sat 3/30/19			
	Approval of submission			14 days	Thu 5/16/19			
121 (Construct B001 Manah	ole and connection pipe in b	ay IA	21 days	Sat 6/1/19			
			01 to existing sewerage pipe)	45 days	Wed 6/26/19			
	Waiting for 132kv Cabl			20 days	Mon 5/18/20	provide the state of the state		
	Construct B002 Manah			12 days	Wed 6/10/20			
	Construct B003 Manah			12 days	Fri 7/17/20			
	Permanent diversion of			11 days	Fri 7/31/20		=	
	onstruction of High Ma	st footing (PMI 145)		285 days	Mon 4/15/19			
	High Mast D			285 days	Mon 4/15/19 Mon 4/15/19			
129		g MS, ELS and BBS		145 days	Tue 10/1/19			
130	Rock excavation	1		90 days	Tue 1/14/20			
131	Formwork for lower	layer		4 days	Sat 1/18/20			
132	Rebar and concrete	1		4 days	Thu 1/23/20			
133	Formwork for upper			4 days	Tue 1/28/20			
134	Rebar and concrete t	or upper Layer		4 days 4 days	Sat 2/1/20			
135	Install HD Bolts				Thu 2/6/20			
136	Backfilling	a High Most I inhting D		25 days 5 days	Fri 3/6/20			
137		g High Mast Lighting D		95 days	Fri 11/15/19			
	CCTV Post Relocation				Fri 11/15/19			
139	Break foundation			15 days	Tue 12/3/19			
140	Dowel bars			10 days	Sat 12/14/19			
1 4 1	Footing construction	1		13 days	Sat 12/14/19	5at 12/20/19 140		
141		Critical Split	事案摘要報告	<u>)</u>	一口店	包含工期	外部任務	Critical
141								
141				衩	手	動上顯型摘要	外部里程碑	a 🗇 a 🛛 🗤
~	•	任務	非作用中的任	177				
1. State 1.	Programme Portion 6 f	任務			手	動摘要	期限	÷
		任務 📮	非作用中的里	程碑		動摘要 一	1 期限	Ŷ
案: Accepted I		任務	非作用中的里 非作用中的摘	程碑	僅	定義開始日期 [進度	₽
案: Accepted I		任務 📮	非作用中的里	程碑	僅			•




ID	任務名稱	Duration	Start	Finish Prede		
				, 20	17 Half 2, 2017 Half 1 A M J J A S O N D J F	I, 2018 Half 2, 2018 Half 1, 20 M A M J J A S O N D J F M
142	Preparation for CCTV relocation, cable construction	45 days	Mon 12/30/19	Wed 2/19/20 141		
143	Relocation	12 days	Thu 2/20/20	Wed 3/4/20 142		
144	BBI-SB-F3	253 days	Sat 11/16/19	Sun 9/6/20		
145	Construct footing (Including Rebar Fixing, formwork and Concreting)	24 days	Sat 11/16/19	Fri 12/13/19		
146	Column base	14 days	Sat 12/14/19	Mon 12/30/19 145		
147	Backfilling	20 days	Thu 8/13/20	Fri 9/4/20 126		
148	BBI-SB-F4	29 days		Sat 1/4/20		
149	Construct footing (Including Rebar Fixing, formwork and Concreting)	10 days		Thu 12/5/19		
150 151	Column base	5 days		Wed 12/11/19 149 Sat 1/4/20 150		
151	Backfilling BBI-SB-F2	14 days 115 days		Fri 4/17/20		-
152	Construct footing (Including Rebar Fixing, formwork and Concreting)	10 days		Tue 12/17/19		
155	Column base	30 days		Tue 1/21/20 153		
155	Backfilling	45 days		Fri 4/17/20 154		
156	BBI-SB-F1	93 days		Fri 8/28/20		
157	Construct footing (Including Rebar Fixing, formwork and Concreting)	10 days	Wed 5/13/20	Sat 5/23/20		
158	Column base	5 days	Mon 5/25/20	Fri 5/29/20 157		
159	Backfilling	14 days	Thu 8/13/20	Fri 8/28/20 126		
160	Steelwork	469 days	Thu 11/1/18	Thu 4/30/20		
161	Submission of Steelwork Erector	120 days	Thu 11/1/18	Wed 3/20/19		
162	Approval of submission	7 days		Thu 3/28/19 161		
163	Submission of Shop Drawing	180 days		Thu 10/24/19 162		
164	Approval of submission	60 days		Thu 1/2/20 163		
165	Off-site steel fabrication (18 nos)	92 days		Sat 4/18/20 164		
166	Erection of Cover walkway steelwork	10 days		Thu 4/30/20 165		
167	PMMA for BBI covered walkway	514 days		Thu 6/4/20		
168	Submission of Material and Shop Drawing for Cover Panel	160 days		Thu 4/18/19		
169	Approval of submission	120 days		Thu 9/5/19 168		
170 171	Procurement PMMA Erection	200 days 30 days		Sat 4/25/20 169 Thu 6/4/20 166		
171	E&M for covered walkway	415 days	Wed 4/10/19	Wed 8/5/20		
172	Application of electrical power supply	180 days		Tue 11/5/19		
173	Design, drawing submission and approval	156 days		Sat 2/29/20		
175	Material submission and approval	156 days		Sat 2/29/20		
176	Procurement to delivery of lightings	18 days		Fri 3/20/20 175,1		
177	Procurement to delivery of E&M materials	18 days		Fri 3/20/20 175,1		
178	Constuction of Pillar Box at Lin Tak Road	20 days		Sat 3/21/20 175,1		
179	E&M works inside CLP Pillar Box	7 days		Mon 3/30/20 178		
180	Inspection of Pillar box by CLP	4 days		Fri 4/3/20 179		
181	Handover of Pillar Box to CLP	1 day		Sat 4/4/20 180		
182	Cable laying and Installation of CLP cutout from CLP	13 days		Sat 4/18/20 180		
183	Installation for BBI Phase 1 Partial BBI Opening	53 days		Wed 8/5/20		
184	Handover of BBI cover walkway and underground duct to E&M	1 day		Fri 6/5/20 171		
185	Conduit and cable containment	7 days		Sat 6/13/20 184		
186	Cable and wiring	7 days		Mon 6/22/20 185		
187	Installation of Light fitting	30 days	Tue 6/23/20	Mon 7/27/20 186		
188	Lighting meter power connection to temporary power	1 day	Tue 7/28/20	Tue 7/28/20 187		
189	T&C	7 days		Wed 8/5/20 188		
190	E12 Lift Tower Construction PMI-184	1190 days	Fri 3/31/17	Sat 1/16/21		
	Critical Split ————————————————————————————————————	告 [「僅包	1含工期	外部任務	Critical
	任務 年期中的	任務	手動	上顯型摘要	外部里程碑	۵
專案: Ac	ccepted Programme Portion 6 f			摘要	1 期限	A.
	on 5/18/20 7刮 7F1F用中的					Y
	里程碑 ◆ 非作用中的打	商安	僅定	≧義開始日期 □	進度	
	摘要 通知 手動任務		[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[[1含完成時間]	手動進度	
				第4頁		



ID	任務名稱		Γ	Duration	Start	Finish	Prede					
ID	17.420-17144				Start	1 111311		2017	Half 2, 2017 J J A S O N D	Half 1, 2018	Half 2, 2018	Half 1, 20
191	PMI 184 revised E12			140 days	Mon 9/2/19	Tue 2/11/2			JJJAJONL	JFWAM	JJASUN	
192	MS for E12 Lift Tower Erection			80 days	Wed 2/12/20	Thu 5/14/20						
193	Approval of submission			30 days	Fri 5/15/20	Thu 6/18/20						
194	Statuary Submission of Lift Design and Materials			30 days	Fri 5/15/20	Thu 6/18/20	0 192					
195	RC Footing E12 - F1			14 days	Fri 5/8/20	Sat 5/23/20	0					
196	RC Footing E12 - F2			10 days	Thu 3/26/20	Mon 4/6/20	0					
197	Sump Pit			10 days	Thu 6/4/20	Mon 6/15/20	0					
198	Supersturture			75 days	Mon 5/25/20	Wed 8/19/2	0 1 9 5					
199	Louvre and Glazing installation			30 days	Thu 8/20/20	Wed 9/23/20	0 1 9 8					
200	E12 Lift Shaft E&M Phase 2			1190 days	Fri 3/31/17	Sat 1/16/21	1					
201	Handover lift shaft and associated ducting to E&	&М		1 day	Thu 8/20/20	Thu 8/20/20	0 198					
202	E&M works inside Lift Shaft			25 days	Fri 8/21/20	Fri 9/18/20	0 201					
203	Handover Sump Pit and associated ducting to E	&M		1 day	Fri 3/31/17	Fri 3/31/17	7					
204	Handover of Lift structure to E&M Lift subcont	tractor		7 days	Sat 9/19/20	Sat 9/26/20	0 202					
205	Confirmation of telemetry service routing with (CHUBB / HKT		60 days	Thu 8/20/20	Wed 10/28/20	0 1 9 8					
206	Chubb/HKT cable laying for telemetry cable sys	stem		26 days	Thu 10/29/20	Fri 11/27/20	0 2 0 5					
207	Installation and connection of telemetry compor	nents in Pillar Box		14 days	Sat 11/28/20	Mon 12/14/20	0 206					
208	Lift Meter Power Connection			7 days	Thu 12/3/20	Thu 12/10/20						
209	CLP Lift Meter Installation			1 day	Fri 12/11/20	Fri 12/11/20						
210	Procurement to delivery of Sump Pump and Par	nel		96 days	Fri 11/15/19	Thu 3/5/20	0					
211	Installation of Sump Pump (by Wing Luen)			18 days	Fri 3/6/20	Thu 3/26/20	0 2 1 0					
212	Delivery of Lift components to site			180 days	Fri 11/29/19	Thu 6/25/20	0					
213	Lift installation and Lift Shaft Ventilation instal	llation		60 days	Thu 9/24/20	Wed 12/2/20	0 1 9 9					
214	Testing & commissioning			17 days	Thu 12/3/20	Tue 12/22/20	0213					
215	EMSD Form LE5 submission			1 day	Wed 12/23/20	Wed 12/23/20	0214					
216	EMSD Inspection			14 days	Thu 12/24/20	Fri 1/8/2	1 2 1 5					
217	Use Permit			7 days	Sat 1/9/21	Sat 1/16/21						
218	E12 Lift Tower Lighting			59 days	Thu 9/24/20	Tue 12/1/20						
219	Handover EMSD Pillar Box and associated ducting	g to E&M		1 day	Thu 9/24/20	Thu 9/24/20						
220	Electrical works inside Pillar Box EMSD and Light			14 days	Fri 9/25/20	Sat 10/10/20						
221	Conduit and cable containment	5 1		7 days	Mon 10/12/20	Mon 10/19/20						
222	Cable and wiring			14 days	Tue 10/20/20	Wed 11/4/20						
223	Installation of Light fitting			13 days	Thu 11/5/20	Thu 11/19/20						
224	T&C			10 days	Fri 11/20/20	Tue 12/1/20						
225	Concrete Staircase and Footbridge			620 days	Fri 3/1/19	Sun 2/21/2						
226	Submission of Bearing			90 days	Fri 3/1/19	Thu 6/13/19						
227	Approval of Bearing Submission			90 days	Fri 6/14/19	Thu 9/26/19						
228	MS for concrete staircase			30 days	Wed 4/1/20	Tue 5/5/20						
229	Approval of submission			14 days	Wed 5/6/20	Thu 5/21/20	0 228					
230	Concrete Staircase Construction			90 days	Tue 9/1/20	Mon 12/14/20	0					
231	Shoring			7 days	Tue 9/1/20	Tue 9/8/20	0					
232	Scaffolding			14 days	Wed 9/9/20	Thu 9/24/20	0 231					
233	Install Bearing			7 days	Fri 9/25/20	Fri 10/2/20	0 232					
234	Formwork			14 days	Sat 10/3/20	Mon 10/19/20	0 233					
235	Rebar fixing			14 days	Tue 10/20/20	Wed 11/4/20	0234					
236	concreting			1 day	Thu 11/5/20	Thu 11/5/20						
237	Remove scaffold and formwork			7 days	Fri 11/6/20	Fri 11/13/20						
238	Staircase roof erection			79 days	Tue 9/1/20	Tue 12/1/2	0					
	Critical Split	I	專案摘要報告	1	催右	2含工期			外部任務		0	Critical
				3			10.10					nitioui
重安・ハー	ccepted Programme Portion 6 f		作用中的任務			b上顯型摘要	-		外 部里程和	卑 令 。		
	on 5/18/20 分割		卡作用中的里程碑		手動	カ摘要	1		期限	\$		
ы ж л. IVIC	町 5/18/20 里程碑 ◆	, j	作用中的摘要		備完	E義開始日期	C		進度	Generalization		
	摘要 「		戶動任務		1里包	口含完成時間	1		手動進度	Contractor of the		
						第5頁	Ę					
1						27 7 5						



ID	任務名稱			D	uration	Start	Finish		2017 Half 2, 2017	Half 1, 2018 Hali	f 2, 2018 Half 1, 2	20
239	Off-site steel fabricatio	SD			21 days	Tue 9/1/20	Thu 9/24/2	Ĩ	MAMJJASOND	JFMAMJJ	ASONDJFM	1
239	Erection of Covered sta				14 days	Sat 11/14/20	Mon 11/30/2	1.004				
241	PMMA Erection				26 days	Mon 11/2/20	Tue 12/1/2					
242	PMMA Erection Stairc	case Roof			26 days	Mon 11/2/20	Tue 12/1/2					
243	Installation of E&M (cov	vered walkway and staircase	e)		57 days	Sat 11/14/20	Tue 1/19/2	1				
244	Handover of BBI cover	r walkway and underground d	duct to E&M		1 day	Sat 11/14/20	Sat 11/14/2	0 2 3 7				
245	Conduit and cable cont	tainment			7 days	Mon 11/16/20	Mon 11/23/2					
246	Cable and wiring				4 days	Tue 11/24/20	Fri 11/27/2					
247	Installation of Light fit				7 days	Tue 11/24/20	Tue 12/1/2					
248		nanet Lighting Pillar Box			30 days	Wed 12/2/20	Tue 1/5/2					
249		Pillar Box components			4 days	Wed 1/6/21	Sat 1/9/2					
250		connection to permanent power	er supply		1 day	Mon 1/11/21	Mon 1/11/2					
251 252	T&C	Diller Davis Annahan an anna			7 days	Tue 1/12/21	Tue 1/19/2					
		Pillar Box after changeover			7 days	Tue 1/12/21	Tue 1/19/2					
253	Carriageway Works Appication of the TTA				500 days 14 days	Wed 5/8/19 Wed 5/8/19	Thu 12/10/20 Thu 5/23/19					
255	• Implement the TTA and a	nd apply for the PA			30 days	Sat 2/1/20	Fri 3/6/2					
256	Excavation for drainage m				30 days	Sat 2/1/20 Sat 3/7/20	Fri 4/10/20					
257	Installation of 450 stormp				30 days	Sat 4/11/20	Fri 5/15/20					
258	Construction of Concrete				30 days	Tue 4/14/20	Mon 5/18/2					
259	Road Making at Bus Stop				1 day	Tue 5/19/20	Tue 5/19/2					
260	Excavation for drainage m				30 days	Tue 9/1/20	Mon 10/5/20					
261	Installation of 450 stormp				30 days	Tue 9/1/20	Mon 10/5/20					
262	Construction of Concrete				30 days	Tue 10/6/20	Mon 11/9/2		с.			
263	Installation of untensioned	d corrugated beam barrier and	l directional sign		14 days	Tue 11/10/20	Wed 11/25/2	0 2 6 2	4			
264	Road Making at Bus Stop				1 day	Thu 11/26/20	Thu 11/26/20	0 263				
265	Paving for covered walkway				399 days	Sat 3/23/19	Tue 6/30/2					Г
266	Material submission for th	ne paving block			14 days	Sat 3/23/19	Mon 4/8/19					
267	Approval of submission				120 days	Tue 4/9/19	Mon 8/26/19					
268	Procurement				200 days	Sun 9/1/19	Tue 4/21/2					
269 270	Paving Construction Street furniture erection				60 days 200 days	Wed 4/22/20 Sat 8/1/20	Tue 6/30/2 Mon 3/22/2					
270	Intallation of water point a	and associated watermain			200 days 20 days	Sat 8/1/20 Sat 8/1/20	Mon 8/24/20					
272	Erection of of the irrigatio				10 days	Sat 8/1/20	Wed 8/12/2					
272	Relocation and connection				10 days	Thu 8/13/20	Mon 8/24/20					
274	Overall T&C	n or mongarant			5 days	Mon 1/18/21	Fri 1/22/2					
275	Lane Swapping Lanes 1, 2 a	at Tollgate for Phase 1			72 days?	Fri 11/27/20	Thu 2/18/2					
276	Preparation and arrangem				50 days	Fri 11/27/20	Sat 1/23/2					
277	Autotoll cardreader swapp				3 days	Mon 1/25/21	Wed 1/27/2					
278	Manualtoll cardreadewe s	-			1 day?	Thu 1/28/21	Thu 1/28/2	1 277				
279	Road Marking				19 days	Mon 1/25/21	Mon 2/15/2	1 276				
280	Lane Swapping Lanes 1, 2	2 at Tollgate			2 days	Tue 2/16/21	Wed 2/17/2	1 2 7 9				
281	Bus Trial				1 day?	Thu 2/18/21	Thu 2/18/2					
282	Handover Portion 6				1 day	Mon 1/18/21	Mon 1/18/2	1 217				
	Handover Portion 6				I day	Mon 1/18/21	Mon 1/18/2	1217				
		Critical Split		專案摘要報告	0	重包	含工期		外部任務		Critical	-
		任務	6	非作用中的任務	-	手動	上顯型摘要	(acceptone)	外部里程碑		x	
				非作用中的里程碑		手動	谙更	1	期限	₽.		
	cepted Programme Portion 6 f	分割		7111111111111111		1 +/1	回女		HUDX			
	cepted Programme Portion 6 f on 5/18/20				()			F				
		里程碑 ◆		非作用中的摘要	<u>[</u>	僅定:	義開始日期	E	進度			
						僅定:		י ב ב				





Contract 3 (NE/2017/03)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2020\June 2020\R0390v2.docx

Activity ID	Activity Name	Duration	Start	Finish	2020	0
					Jun Jul Aug 30 31 32	Sep 33
	Ionthly Programme Update (202005)-1 _200626	818	25-Mar-19 A	19-Jun-21		
Road Improvement Works Loc	cation 1 (RIW1)	618	15-Apr-19 A	19-Jun-21		
Construction Works		618	15-Apr-19 A	19-Jun-21		
CON12310	(CE140) Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	27-Mar-20 A		
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19A	22-May-20		
CON10610	(CE140) ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	03-Jun-20		
CON10230	(CE140) ELS works to footing (RWC2 type 4, 6, 7, 8) (CE140) ELS for shaft and tunnel excavation (12wk)	60 72	21-Nov-19 A 24-Feb-20 A	03-Apr-20 A 11-Jun-20		
CON11130 CON10250	(CE 140) ELS for shaft and tunnel excavation (12wk) Construct bored pile (1no, 36d/no, 1 team)	36	24-Feb-20 A 16-Mar-20 A	09-Apr-20 A		
CON10230	(CE140) Backfill grade 200 rockfill and waterproofing works	30	28-Mar-20 A	17-Jun-20		
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	05-Jun-20		
CON10251	Remove temporary working platform	20	14-Apr-20 A	27-May-20		
CON11330	Construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no, 1 team)	72	27-May-20	20-Aug-20		
CON10730	Moblishion works for socket H-pile works (RWC2 type 3)	12	27-May-20	09-Jun-20		
CON10270	ELS to bore pile pile cap (RWC2 type 5)	59	28-May-20	06-Aug-20		
CON10630	Construct RW footing (RWC2 type 1 a, 1, 2)	120	04-Jun-20	27-Oct-20		
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	06-Jun-20	31-Aug-20		
CON11470	Existing towngas main diversion	48	12-Jun-20	08-Aug-20		
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	12-Jun-20	08-Aug-20		
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team	300	15-Jun-20	19-Jun-21		
CON12330 CON10330	Construct subway footing (KS27 west side) upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 2	90 90	18-Jun-20 26-Jun-20	05-Oct-20 12-Oct-20		
Road Improvement Works Loc		90 480	26-Jun-20 19-Oct-19 A	05-Oct-20		
-		353	19-Oct-19 A	05-Oct-20		
Construction Works in Slope C		96	19-Oct-19 A	03-Jun-20		
CON20570 CON20590	(CE140) Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 tean (CE140) Drill & install tie back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7	96 90	19-Oct-19 A 05-Nov-19 A	03-Jun-20 21-Mar-20 A		
CON20590 CON20750	(CE140) Drill & install the back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7 (CE140) Cut slope & formation works @RW bay 3 to bay 8	90	05-Nov-19 A 10-Dec-19 A	21-Mar-20 A 27-Apr-20 A		
CON20750 CON20830	(CE140) Coll slope & lofination works (@Rvv bay 3 to bay 6 (CE140) Construct RW bay 3 to bay 8 base (L=34m)	72	31-Jan-20 A	07-May-20 A		
CON20850	Construct RW bay 3 to bay 8 wall (L=34m)	72	13-Mar-20 A	11-Jun-20		
CON20000 CON20710	Install sheet pile RW bay 1 to bay 2	24	21-May-20	17-Jun-20		
CON20170	Fabrication of NB steel post - along slope side	90	02-Jun-20	30-Aug-20		
CON20650	Install sheet pile to RW bay 9 to bay 13	18	04-Jun-20	24-Jun-20		
CON20730	ELS works to RW bay 1 to bay 2	90	18-Jun-20	05-Oct-20		
CON20670	ELS to RW bay 9 to bay 13 formation	41	26-Jun-20	13-Aug-20		
Construction Noise Semi-Enclo		391	21-Oct-19A	21-Sep-20		
CON21631	(CE140) (NCE030) Trial pit excavation for expose existing utilities and Pre-drill	37	21-Oct-19A	30-Mar-20 A		
CON21634	Duration of CT4 & SE2 utilities	181	21-Oct-19A	05-Jun-20		
CON22125	Modification works at On Sau Road / Clean Water Bay Road	18	31-Mar-20 A	27-Apr-20 A		
CON21632	Protect to existing underground utilities	24	31-Mar-20 A	04-May-20 A		
CON22130	Remove existing central median for phase 4 (SE2 PC5 to PC6)	36	28-Apr-20 A	10-Jun-20		
CON21633	Erect working platform for CT5 piling foundation	24	05-May-20 A	05-Jun-20		
CON21650	Construct piling fdn (CT4, SE2 Bay4 to Bay12)	90	06-Jun-20	21-Sep-20		
Road Improvement Works Loc	cation 3 (RIW3)	428	25-Apr-19 A	23-Dec-20		
Construction Works		428	25-Apr-19 A	23-Dec-20		
CON30051	Coordination with EPD for access at lower portion at Slope D1	136	25-Apr-19 A	17-Jun-20		
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	23-Dec-20		
CON31070	(CE140) Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	21-Aug-20		
CON30111	(CE140) Slope works at slope D1 (stage 1a, 10% completed)	72	08-Jan-20 A	20-Apr-20 A		
CON30230	(CE140) (NCE040A) Construct mini pile at RWD1 (bay 1 to bay 7) (105nos, 1.	79	15-Jan-20 A	30-Jun-20		
CON30649	(CE140) WSD alignment reviewing of 600mm watermain	54	22-Jan-20 A	06-Jun-20		
CON31072 CON31074	Rock slope mapping (Stage 1) PM review & acceptance and slope stabilization measures (Stage 1)	180 180	26-Feb-20 A 11-Mar-20 A	03-Oct-20 17-Oct-20		
CON31074 CON30791	(CE140) ELS works for RWD2 (L=75m)	26	20-Mar-20 A	06-May-20 A		
CON30791 CON30810	Construct retaining wall RWD2 footing	90	14-Apr-20 A	28-Jul-20		
CON30830	Construct retaining wall RWD2 wall	90	30-May-20	14-Sep-20		
CON30070	Form haul road B	42	18-Jun-20	07-Aug-20		_
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	23-Jun-20	26-Sep-20		
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	02-Jul-20	09-Sep-20		
CON30430	Construct RWD1-Type 4 pile cap (CH144~CH160, 16m)	60	02-Jul-20	09-Sep-20		
Pedestrian Connectivity Facility		432	23-Sep-19A	11-Dec-20		
Construction Works		432	23-Sep-19A	11-Dec-20		
CON42190	(CE140) ELS & construct sub-structure for E11-PC3	54	23-Sep-19A	15-Apr-20 A		
CON42272	(CE140) Design reviewing on E11-PC1 (for obstruction existing retaining wall)	42	16-Jan-20 A	25-Apr-20 A		
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 A	11-Dec-20		
CON42991	Remaining works for the temporary access	30	28-Feb-20 A	31-Mar-20 A		
CON42152	Remaining for C2 contractor access	45	02-Mar-20 A	02-May-20 A		
CON42310	(CE140) Construct pier E11-P3	48	06-Mar-20 A	03-Jun-20		
CON42410	Construct pier E11-P4	48	23-Mar-20 A	03-Jun-20		
CON42330	Construct pier E11-P2	48	30-Mar-20 A	11-Jun-20		
CON42290	ELS for E11-PC1	15	06-Apr-20 A	09-Jun-20		
Actual Work		NE		velopment of	Anderson Road Quarry Site - Investigation Design & Construction Page	e 1 of 2
Remaining Work	Developme				Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A	
•						
 Milestone 					3-Month Rolling Programme	

ID	Activity Name	Duration	Start	Finish				2020
							Jun	Jul
CON42370	Construct pier E11-P1	48	21-Apr-20 A	17-Jun-20			30	31
CON42370 CON42273		21			_			
	Design reviewing on E11-PC1 (for DN900 drainage diversion)		27-Apr-20 A	22-May-20	_			
CON42250	ELS & construct sub-structure for E11-PC6 (2 teams)	30	04-May-20 A	10-Jun-20				
CON42291	Existing DN900 drainage pipe diversion (subject to design)	60	10-Jun-20	20-Aug-20				
CON42350	Construct lift tower 2 (2 teams) & blackfill	60	11-Jun-20	21-Aug-20		I		
edestrian Connectivity	y Facility (PC-E8)	464	25-Mar-19 A	16-Oct-20				
Construction Works		464	25-Mar-19 A	16-Oct-20				
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	01-Jun-20				
					-	-		
CON40570	(CE140) ELS to E8-F7 (approx 1378m3, @25m3/d)	55	27-Nov-19 A	26-Mar-20 A	_			
CON40612	(CE140) Temporary support & stabilisation works at F7 (concurrent with of NCI	34	03-Feb-20 A	20-Apr-20 A				
CON41030	(CE140) Construct escalator pit F1>P1 (E1 & E2)	60	21-Feb-20 A	27-May-20				
CON40810	Construct footing E8-F4 (65m3) & backfilling	24	05-Mar-20 A	09-Apr-20 A				
CON40930	Construct pier E8-P4 (2 pour)	42	05-Mar-20 A	23-May-20				
CON40830	Construct footing E8-F7 (38m3) & backfilling	22	14-Mar-20 A	09-Apr-20 A	_			
CON40990	Construct pier E8-P5 (2 pour)	46	27-Mar-20 A	10-Jun-20	-			
CON40490	Soil nailing & slope cut at slope E8-1 and E8-2	60	21-Apr-20 A	03-Jul-20				
CON40490	Construct pier E8-P6 (2 pour)	42	21-Apr-20 A	10-Jun-20	-			
			•		-			
CON40950	Construct pier E8-P3 (2 pour)	42	15-May-20 A	04-Jul-20	-			
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	04-Jun-20	03-Jul-20	_			
CON41170	Erect steel roof F9 & F1>P1	48	04-Jun-20	31-Jul-20				
CON41310	ABWF works (F9 & F1 to P1)	72	04-Jun-20	28-Aug-20				
CON41110	Construct escalator pit P4>P5 (E9 & E10)	60	11-Jun-20	21-Aug-20		I		
CON41130	Construct escalator pit P5>P6 (E11 & E12)	60	11-Jun-20	21-Aug-20	٦	I		
CON41470	External finishing works (F9 & F1 to P1)	60	11-Jun-20	21-Aug-20		l		
CON41610	1 Install escalator (E8-E1 & E8-E2) (F1 to P1)	90	02-Jul-20	16-Oct-20	-			
CON40910	Construct pier E8-P2 (2 pour)	42	04-Jul-20	21-Aug-20	—			
CON40590		18	04-Jul-20	24-Jul-20	-			
	ELS to E8-F8 (approx 1377m3, @57m3/d)				_			
CON41090	Construct escalator pit P3>P4 (E7 & E8)	60	06-Jul-20	12-Sep-20	_			
edestrian Connectivity	y Facility System A (SYA)	233	16-Jan-20 A	29-Oct-20				
Construction Works		233	16-Jan-20 A	29-Oct-20				
CON50230	(CE140) Construct footing SYA-F1 (+134 ~ +144mPD)	66	16-Jan-20 A	21-May-20				
CON50231	Construct sum-pit	30	15-Apr-20 A	03-Jun-20				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPl	122	04-Jun-20	29-Oct-20	-			
		222	05-Dec-19 A	04-Sep-20	-			
edestrian Connectivity	y Facility System B (SYB)			· .				
Construction Works		222	05-Dec-19 A	04-Sep-20				
CON51030	(CE140) Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1	120	05-Dec-19 A	17-Jun-20				
CON51110	(CE140) Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1	120	11-Jan-20 A	03-Jun-20				
CON51650	(CE140) Construct pile cap SYB-ABT (100m3)	90	21-Feb-20 A	11-Jun-20]	
CON51610	(CE140) Construct pile cap SYB-PC3 (340m3)	36	28-Feb-20 A	23-Mar-20 A	-			
CON50854	(CE140) Gasmain diversion (Sys B) - Apply 1st stage TTA & trial pit for Townga	16	04-Mar-20 A	20-Apr-20 A	-			
		48		•				
CON51630	Construct below ground sub-structure SYB-LT1 & SYB-ST1		24-Mar-20 A	05-Jun-20				
CON50854A	Further review onto gasmain alignment (by Towngas)	48	21-Apr-20 A	17-Jul-20				
CON51750	Construct pile cap SYB-PC7 (94m3)	24	04-Jun-20	03-Jul-20	_			
CON51290	Install sheet pile at SYB-PC6	12	08-Jun-20	20-Jun-20				
CON52190	Construct above ground structure SYB-ABT	42	12-Jun-20	01-Aug-20				
CON51670	Construct pile cap SYB-PC8 (94m3)	24	18-Jun-20	17-Jul-20				
CON51310	Excavate & install support at SYB-PC6	30	22-Jun-20	28-Jul-20	1			
CON51970	Construct pier SYB-P7 (2 pour)	42	04-Jul-20	21-Aug-20	-			
CON51910	Construct pier SYB-P8 (2 pour)	42	18-Jul-20	04-Sep-20	-			
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	18-Jul-20	31-Jul-20	—			
					_			
us-Bus Interchange Pu	Public Toilet (BBI Toilet)	426	15-Jan-20 A	31-Mar-21				
Construction Works		124	15-Jan-20 A	02-Jul-20				
CON43410	(CE140) NCI issue & Determine water connection point at SMP Rd & install wa	63	15-Jan-20 A	31-Mar-20 A				
CON43350	T&C and Statutory Inspection _BBI toilet	30	26-Feb-20 A	31-Mar-20 A	-			
	Outstandarding works BBI toilet	72	01-Apr-20 A	02-Jul-20				
		12	•		-			
CON43430	5 I	205						
CON43430	on 10A - Establishment Works for Landscape Softworks in Section 10 Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365 365	01-Apr-20 A 01-Apr-20 A	31-Mar-21 31-Mar-21				


Actual Work

Activity

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A

Remaining Work Milestone ٠

3-Month Rolling Programme






Appendix D


Monitoring Locations for Impact Monitoring




Monitoring Locations for Contract 1 (NE/2016/01)













Monitoring Locations for Contract 3 (NE/2017/03)



inted by : 6/3/ ename : \\HK

2012






Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory


Lagation	Mo Vou	Toma	Villaga				Data a	f Colibrat	ion.	1 1 1000 20	1			
	Ma Yau	-	vmage			N		f Calibrat bration D		4-Apr-20 4-Jun-20				
Location I		AMS 7	C .		170	Γ	Next Cal			r. Fai So	J			
Model: 11	SCH HIGH	volum	e All Sa	mpler TE-5			TIONS	Technic	Iall. IVI.	1. Fai 30				
					CU	וטאו	HUNS							
	Saa	Lavall	Duaganua	(hD_{0})	1	010	l	C	amaataa	Duagan) (mama T	I~)	762 5	
	Sea		Pressure	, ,		018		C		l Pressure	,	1g)	763.5	
		Temp	berature	(\mathbf{C})	4	20.8			Ter	mperature	e (K)		294	
				C	ALIBR	ΑΤΙΟ		ICE						
				Make->	TISCH	-			Ostc	l Slope ->	>		2.03014	
				Model->				(tercept ->		-	0.04616	
				Serial # ->					C					
					CAI		RATION							
Plate	H20 (L)H	[20 (R)	H20	Qstd	Ι		IC			LIN	IEAR			
No.	(in)	(in)	(in)	(m3/min)	(char	rt)	correcte	ed		REGRI	ESSION	1		
18	7.5	5.5	13	1.816	54		54.51			Slope =	= 36.	8695		
13	5.9	4.2	10.1	1.603	45		45.42		Intercept = -13.2382					
10	4.7	3.1	7.8	1.411	37		37.35		Corr	r. coeff. =	= 0.9	9965		
7	3.5	1.6	5.1	1.146	30		30.28							
5	2.5	0.9	3.4	0.940	21		21.20							
Calculatio	ons:				ſ									
-	n[Sqrt(H20			/Ta))-b]			60.00		FLOW	RATE CH	HART			
IC = I[Sqn	rt(Pa/Pstd)((Tstd/T	a)]				80.00							
												•		
-	indard flow						50.00					_/_		
	ected chart	-	es									/		
	chart respo					6	40.00							
	rator Qstd s					e (C	40.00							
	ator Qstd in	-				suoc								
	-		-	bration (de		resp	30.00			*	/			
Pstd = act	ual pressur	re durin	ig calibra	ation (mm	Hg)	hart								
						lalc	20.00			•				
	-			npler flow:		Actu	40.00 30.00 20.00							
1/m((1)[S	Sqrt(298/Ta	av)(Pav	/760)] - t))										
							10.00							
m = samp														
	ler intercer	pt					0.00							
I = chart r	-						0.00	0.50	00	1.000	1.50	00	2.000	
	ly average	-						s	standard	Flow Rate	(m3/min)			
Pav = dall	y average	pressur	e		l								لـــــل	

Location :	Tan Shan '	Village No.	5 - 6			Date of C	Calibration: 4-Jun-20
Location I		AMS1a]		ration Date: 4-Aug-20
Model:TIS	CH High V	Volume Air	Sampler T				Technician: Mr. Fai So
					CONDITIO	NS	
		Sea Leve	el Pressure	(hPa)	1008]	Corrected Pressure (mm Hg) 756
			mperature	. ,	30.1		Temperature (K) 303
					5011	1	
				CALI	BRATION	ORIFICE	
				Make->	TISCH]	Qstd Slope -> 2.03014
					TE-5025A		Qstd Intercept -> -0.04616
				Serial # ->	1612		
				(CALIBRATI	ON	
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	
18	5.6	5.6	11.2	1.653	46	45.49	Slope = 27.7557
13	4.4	4.4	8.8	1.468	42	41.54	Intercept = 0.1546
10	3.4	3.4	6.8	1.293	36	35.60	Corr. coeff. = 0.9958
7	2.1	2.1	4.2	1.021	30	29.67	
5	1.3	1.3	2.6	0.808	22	21.76	
Calculatio	ns :						
		(Pa/Pstd)(Ts	std/Ta))-b]				
IC = I[Sqr	t(Pa/Pstd)(T	[std/Ta)]				^{50.00} T	FLOW RATE CHART
0.1	1 1 0						▶
Qsta = starIC = corre	ndard flow						
I = actual						40.00	
m = calibr						æ	
b = calibra						e (IC	
		re during ca	alibration ((deg K)		30.00	*
Pstd = actu	ual pressure	during cali	bration (r	nm Hg)		t res	
						al chart response (IC) - 00.05 - 00.05 - 00.05	▲
	-	ulation of s v)(Pav/760)	-	W:		Actual	
	911(290/14	v)(Fav/700)]-0)			٩	
m = sampl	er slope					10.00	
	er intercept	5					
I = chart re	-						
	y average to					0.00	00 0.500 1.000 1.500 2.000
Pav = dail	y average p	ressure				0.00	000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)
I							



Location :	Ца	u Tat Ho	1100				Date of (Calibration:	4-Jun-20		
Location I		AMS 6	use			N	Vext Calibra				
			o Air So	mpler TE-51	70	1			Mr. Fai So		
	SCITTII	li voluin				ONDIT		cennician.	Ivii. 1 al 50		
					0.						
	Se	a Level I	Drecentre	(hPa)		1008		Correc	ted Pressure (m	m Ha)	756
			erature	· · ·		30.1			Temperature (K	0,	303
		remp	Crature			50.1	l				505
				C	ALIBF	λΑΤΙΟ					
						-	-				
				Make->	FISCI	Ŧ		0	std Slope ->	2.	03014
				Model->				-	Intercept ->		04616
				Serial # ->				C	1		
							1				
					CA	LIBR	ATION				
Plate	H20 (L)	H2O (R)	H20	Qstd	I		IC		LINEAF	3	
No.	(in)	(in)	(in)	(m3/min)	(cha	art)	corrected		REGRESS		
18	6	6	12	1.710	5	2	51.42		Slope = 4	40.3700	
13	5.5	5	10.5	1.601	4	8	47.47		Intercept = -	17.9444	
10	4.3	3.9	8.2	1.418	3	8	37.58	С	orr. coeff. =	0.9968	
7	3.8	1.8	5.6	1.175	3	0	29.67				
5	2.7	1.1	3.8	0.972	2	2	21.76				
Calculatio	ons :							FLOW	RATE CHART		
Qstd = 1/r	n[Sqrt(H	20(Pa/Ps	td)(Tstd	/Ta))-b]		60.00) -				
IC = I[Sqr	t(Pa/Pstd	l)(Tstd/T	a)]								
						50.00) <u> </u>			•	
Qstd = sta	ndard flo	w rate				00.00	, 			•	
IC = corrections	ected chai	rt respon	es								
I = actual	chart resp	ponse			0	40.00)			/	
m = calibr	ator Qsto	l slope			esu	1				∕◆	
b = calibra	ator Qstd	intercep	t		ous	, L					
	-		-	bration (deg	K t	30.00)		/		
Pstd = act	ual pressi	ure durin	g calibr	ation (mm H	Ig 5	;					
					Actual chart response	20.00	,		•		
For subse	equent ca	alculatio	n of san	npler flow:	Ā	20.00	,				
1/m((I)[S	Sqrt(298/	Tav)(Pav	r/760)]-ł))							
						10.00)				
m = samp	_										
b = samp	ler interco	ept									
I = chart r	-					0.00 0)).000	0.500	1.000	1.500	2.000
Tav = dail	ly average	e temper	ature						Flow Rate (m3/min		
Pav = dail	y average	e pressur	e								

Location :			Village					Calibration:	4-Jun-20				
Location I		AMS 7				Ν	Next Calibra		4-Aug-20				
Model:TIS	SCH Hig	h Volum	e Air Sa	ampler TE-5				echnician: N	Mr. Fai So				
					CO	NDI	ITIONS						
	G		_			200	1	~					
	Se	a Level I				008	-		ed Pressure (mm I				
		Temp	perature	(°C)	3	30.1	J	T	'emperature (K)	303			
l													
				Ĺ	;ALIBR/		ON ORIFICE	Ξ					
				Malaa	TUCII		1	On	. 1. 01	2.02014			
1				Make-> Model->			4	-	std Slope ->	2.03014			
				Serial # ->		IJА	{	Qsiu I	Intercept ->	-0.04616			
				Senai # ->	1012]						
l					CAI	IBE	RATION						
1					0/1-	-10-1	VALION						
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι		IC	 	LINEAR				
No.	(in)	(in)	(in)	(m3/min)	(char	t)	corrected	I	REGRESSION	V			
18	7.0	6.0	13	1.779	54	<i>,</i>	53.40	. <u></u>	Slope = 36.6378				
13	5.9	4.2	10.1	1.571	45		44.50	I	Intercept = -12.5928				
10	4.7	3.1	7.8	1.383	37		36.59	Corr. coeff. = 0.9957					
7	3.0	2.0	5	1.112	30		29.67	I					
5	2.0	1.4	3.4	0.921	21		20.77	I					
	-			4									
Calculatio	ons :				ſſ								
Qstd = 1/r	n[Sqrt(H	20(Pa/Ps	std)(Tstd	/Ta))-b]				FLOW	V RATE CHART				
IC = I[Sqn	rt(Pa/Pstc	l)(Tstd/T	'a)]				60.00						
1										•			
Qstd = sta							50.00						
IC = corrections		-	es										
I = actual		•					10.00						
m = calibr	-	_				e (IC	40.00						
b = calibra						suoo	30.00						
	-		-	bration (de	- ·	resp	30.00		↓				
Pstd = act	ual press	ure durin	ig calibr	ration (mm	Hg)	hart							
I_ ,						alc	~ ~ ~ ~						
	-			npler flow:		Actu	20.00						
1/m((I)[S	Sqrt(298/	Tav)(Pav	7/760)]-t))									
							10.00						
m = samp	-												
b = samp		ept					0.00						
I = chart r							0.00	0.500	1.000 1.5	2.000			
Tav = dail		-						Standar	rd Flow Rate (m3/min)				
Pav = dail	y average	e pressur	e		ų L								



Location :	Oi	i Tat Hou	ise				Date of C	alibration:	4-Apr-20				
Location I		AMS 5				l	Next Calibra		-				
Model:TIS	SCH Higl	h Volum	e <u>Air Sa</u>	mpler TE-5	170		Т	echnician:	Mr. Fai So				
						COND	ITIONS						
	Sa	- Laval I		(h-D_2)		1010	1	Como	-t-d Dragging (\	762	5
	36	a Level I Temr	Pressure perature			1018 20.8			cted Pressure () Temperature ()	-)	763. 29	
		I CIIIÌ	Perature			20.0]			K)			14
				(CAL	IBRATI	ON ORIFICE						
				Make->	TIS	СН]	C)std Slope ->		2.	.0301	4
				Model->	TE-	5025A		Qsto	l Intercept ->			.0461	-
				Serial # ->	1612	2	J						
						CALIBI	RATION						
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC		LINE	AR			
No.	(in)	(in)	(in)	(m3/min)	(c	chart)	corrected		REGRES				
18	6.5	5.8	12.3	1.767		50	50.47		Slope =	29.5	731		
13	5.5	4.1	9.6	1.563		46	46.43	Intercept =		-1.20			
10	4.5	3	7.5	1.384		38	38.36	(Corr. coeff. =	0.98	896		
7	3.2	1.3	4.5	1.078		32	32.30						
5	1.8	1.8	3.6	0.966		26	26.25						
Calculatio	ns :					60.0	no	FLOV	V RATE CHAR	Г			
Qstd = 1/n	n[Sqrt(H2	20(Pa/Ps	td)(Tstd	/Ta))-b]		00.0							
IC = I[Sqr	t(Pa/Pstd	i)(Tstd/Ta	a)]										
						50.0	00						
Qstd = state											*		
IC = corre I = actual		-	es			일 40.0	00						
m = calibr						onse							
b = calibra	-	-	t			respo			•/				
				bration (deg	g K	30.0 100							
				ation (mm H		Actual chart response (IC) 30.05 50.05 50.05			•				
For subse	quant as	louistion	of com	plor flow:		P 20.0	00						
1/m((I)[S	-		-										
1/111((1)[0	qrt(2707)	1 av /(1 av	//00/] 0)		10.0	00					_	
m = sampl	ler slope												
b = sampl	ler interce	ept				0.0	00						
I = chart respectively.	-						0.000	0.500 Standar	1.000 d Flow Rate (m3/n	1.500 nin)	0	2.000	0
Tav = dail		-						otandai		,			
Pav = dail	y average	e pressur	e										

Location :	. Uo	u Tat Ho	1100		Date of Calibration: 4-Apr-20					
		AMS 6	use			N	Vext Calibra		1	
Location I				malan TE 6	70	Γ				
Model: 11	SCH Higi	n volum	e Air Sa	mpler TE-5				echnician:	Mr. Fal So	
						ONDIT	IUNS			
	Ç.		<u>)</u>	$(l_{\mathbf{p}}\mathbf{D}_{\mathbf{p}})$		1010	1	Composi	tad Duaganna (man	- II-) 762 5
	26	a Level I		` ´		1018			ted Pressure (mn	<u> </u>
		Temp	erature	(\mathbf{C})		20.8]		Temperature (K)	294
				С	ALIBF	λΑΤΙΟ				
				F			1			·
				Make->				-	std Slope ->	2.03014
				Model->		25A		Qstd	Intercept ->	-0.04616
				Serial # ->	1612		J			
					CA	LIBR/	ATION			
Plate	Plate H20 (L)H2O (R) H20 Qstd						IC		LINEAR	
No.				(cha	art)	corrected		REGRESSIC)N	
18	7	5	12	1.745	5	2	52.49		Slope = 40).3700
13	6.1	4.4	10.5	1.634	4	8	48.45		Intercept = -18	3.2974
10	4.9	3.3	8.2	1.447	3	8	38.36	С	orr. coeff. = ().9968
7	3.8	1.8	5.6	1.199	3	0	30.28			
5	2.7	1.1	3.8	0.992	2	2	22.21			
Calculatio	ons :							FLOW	RATE CHART	
Qstd = 1/r	n[Sqrt(H	20(Pa/Ps	td)(Tstd	/Ta))-b]		60.00)			
IC = I[Sqn	rt(Pa/Pstd	l)(Tstd/T	a)]							
						50.00				*
Qstd = sta	ndard flo	w rate				00.00	, 			•
IC = corrections	ected char	rt respon	es							
I = actual	chart resp	ponse			0	40.00)			4
m = calibr	ator Qst	l slope			esu	1				
b = calibra	ator Qstd	intercep	t		ous	, L				
Ta = actua	al temper	ature dur	ing cali	bration (deg	K t	30.00)		- /	
Pstd = act	ual press	ure durin	g calibr	ation (mm H	Ig 5					
					Actual chart response	20.00			•	
For subse	For subsequent calculation of sampler flow:						,			
1/m((I)[S	1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)									
)			
m = samp	m = sampler slope									
b = samp	ler interc	ept								
I = chart r	response					0.00)	0.500	1.000 1	.500 2.000
Tav = dail	ly averag	e temper	ature			Ľ	0.000		Flow Rate (m3/min)	.000 2.000
Pav = dail	ly average	e pressur	e							
	_									



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

ITEM TESTED / 送檢項目	(Job No./序引編號:IC19-1098)	Date of Receipt / 收件日期:5 July 2019
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ008)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285690	
Supplied By / 委託者 :	Action-United Environmental Services and Co	onsulting
	Unit A, 20/F., Gold King Industrial Building,	
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 17 July 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

:

- Fluke Everett Service Center, USA

Tested By 測試

	1		Í
			-
		ner	C

K P Cheuk Assistant Engineer

> K C Lee Engineer

Certified By 核證 Date of Issue 簽發日期

:

22 July 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 枝正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 4



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C190176
CL281	Multifunction Acoustic Calibrator	CDK1806821

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting		Applied	Value	UUT
Range	Parameter Frequency		Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	50 - 130 L _{AFP} A F				1	94.2

6.1.1.2 After Self-calibration

	UUT	Setting		Applied	d Value	UUT	IEC 60651
Range	Range Parameter Frequency Time		Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130 L _{AFP} A F			F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU	Г Setting		Applied	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading	
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	
50 - 130	L _{AFP}	А	F	94.00	1	94.0 (Ref.)	
				104.00		104.0	
				114.00		113.9	

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	0										
	UUT	Setting		Applie	d Value	UUT	IEC 60651				
Range	Parameter	Frequency Time		Level	Freq.	Reading	Type 1 Spec.				
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)				
50 - 130	L _{AFP} A F		F	94.00	1	94.0	Ref.				
	L _{ASP}		S			94.0	± 0.1				
	L _{AIP}		I			94.0	± 0.1				

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Level Burst		Type 1 Spec.
(dB)		Weighting	Weighting	(dB) Duration		(dB)	(dB)
30 - 110	L _{AFP}	А	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

		Setting		Appli	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	_	(dB)	(dB)
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
					63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

6.3.2 C-Weighting

C weighting							
	UUT	Setting		Applie	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4

Time Ave	Sime Averaging											
	UUT Setting				A	UUT	IEC 60804					
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1		
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.		
					(ms)	Factor	(dB)	(dB)		(dB)		
30 - 110	L _{Aeq}	А	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5		
						$1/10^{2}$		90	90.1	± 0.5		
			60 sec.			$1/10^{3}$		80	79.8	± 1.0		
			5 min.			1/10 ⁴		70	69.7	± 1.0		

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	250 Hz - 500 Hz 1 kHz	: $\pm 0.30 \text{ dB}$: $\pm 0.20 \text{ dB}$: $\pm 0.35 \text{ dB}$: $\pm 0.45 \text{ dB}$: $\pm 0.70 \text{ dB}$: $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.2 \text{ dB}$ (Ref. 110 dB
	Burst equivalent level	$\pm 0.2 \text{ dB}$ (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.


Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193753 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC19-1098)	Date of Receipt / 收件日期: 5 July 2019
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ006)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285762	
Supplied By / 委託者 :	Action-United Environmental Services and C	onsulting
	Unit A, 20/F., Gold King Industrial Building,	
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 16 July 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk Assistant Engineer

K C Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

22 July 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 4



Certificate of Calibration 校正證書

Certificate No. : C193753 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C190176
CL281	Multifunction Acoustic Calibrator	CDK1806821

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

UUT Setting				Applied	Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.4

6.1.1.2 After Self-calibration

UUT Setting				Applied	d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

UUT Setting				Applie	d Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L_{AFP}	А	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193753 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Level Freq.		Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L_{AFP}	А	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.1	± 0.1
	L _{AIP}		Ι			94.2	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	L _{AFP}	А	F	106.0	106.0 Continuous		Ref.
	L _{AFMax}				200 ms	104.9	-1.0 ± 1.0
	L _{ASP}		S	Continuous		106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT Setting			Appl	ied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L_{AFP}	А	F	94.00	31.5 Hz	55.2	-39.4 ± 1.5
					63 Hz	68.1	-26.2 ± 1.5
					125 Hz	78.0	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193753 證書編號

6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651	
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.	
(dB)		Weighting	Weighting	(dB)	-	(dB)	(dB)	
50 - 130	L _{CFP}	С	F	94.00	31.5 Hz	91.5	-3.0 ± 1.5	
					63 Hz	93.4	-0.8 ± 1.5	
					125 Hz	93.9	-0.2 ± 1.0	
					250 Hz	94.1	0.0 ± 1.0	
					500 Hz	94.1	0.0 ± 1.0	
					1 kHz	94.1	Ref.	
					2 kHz	93.9	-0.2 ± 1.0	
					4 kHz	93.3	-0.8 ± 1.0	
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)	
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)	

6.4

Time Averaging

T IIII T III	interitoruging									
	UUI	Setting		Applied Value			UUT	IEC 60804		
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						$1/10^{2}$		90	90.0	± 0.5
			60 sec.			1/10 ³		80	79.2	± 1.0
			5 min.			1/104		70	69.2	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2658547

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz 250 Hz - 500 Hz 1 kHz 2 kHz - 4 kHz 8 kHz 12.5 kHz 104 dB : 1 kHz 114 dB : 1 kHz Burst equivalent level	: $\pm 0.30 \text{ dB}$: $\pm 0.20 \text{ dB}$: $\pm 0.35 \text{ dB}$: $\pm 0.45 \text{ dB}$: $\pm 0.70 \text{ dB}$: $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.2 \text{ dB}$ (Ref. 110 dB
		continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001293		
CLIENT	ACTION UNITED ENVIRONMENT			
	SERVICES AND CONSULTING			
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1		
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020		
	KONG	DATE OF ISSUE : 10-JAN-2020		
PROJECT	:	NO. OF SAMPLES : 1		
		CLIENT ORDER		

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001293

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001293-001	S/N: 3Y6503	AIR	06-Jan-2020	S/N: 3Y6503

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6503
Equipment Ref:	EQ112
Job Order	HK2001293

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2371	19.8
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2479	20.7
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1899	14.1

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Slope (K-factor):	0.0022
Correlation Coefficient	0.9889
Date of Issue	6 January 2020


Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Fai So	Signature :	Sal	Date :	6 January 2020
QC Reviewer :	Ben Tam	Signature :	46	Date :	6 January 2020

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Location ID :	Gold Ki Calibrat	-	strial Buildi m	nung		of Calibration: 3-I libration Date: 3-N			
					COND	ITIONS			
	Sea Level] Temp	Pressure perature	. ,	1	.023.1 16.4		Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fe							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	53 18 11 50 22	54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept					00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
I = chart response Tav = daily average temperature Pav = daily average pressure					0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°К
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00]
	4	7	8	1	0.8870	8.7	5.50]
	5	9	10	1	0.7320	12.7	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999	
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1
	For subsequent flow rate calculations:							1
	$\mathbf{Qstd=1/m}\left(\!\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\!\left(\frac{Tstd}{Ta}\right)}\right)\!\cdot\!b\right) \qquad \mathbf{Qa=1/m}\left(\!\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)\!\cdot\!b\right)$							
	Standard	Conditions			_			
Tstd:	298.15		de diving to the second se			RECA	LIBRATION	
Pstd:	760	mm Hg				nnual racalibrati	100	

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001300			
CLIENT	ACTION UNITED ENVIRONMENT				
	SERVICES AND CONSULTING				
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1			
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020			
	KONG	DATE OF ISSUE : 10-JAN-2020			
PROJECT	:	NO. OF SAMPLES : 1			
		CLIENT ORDER			

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001300

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001300-001	S/N: 366410	AIR	06-Jan-2020	S/N: 366410

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK2001300

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2298	19.2
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2477	20.6
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1941	14.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)




Slope (K-factor):	0.0022
Correlation Coefficient	0.9937
Date of Issue	6 January 2020


Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Fai So	Signature : _	far	Date :	6 January 2020
QC Reviewer :	Ben Tam	Signature : _	K	Date :	6 January 2020

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room								of Calibration: 3-I libration Date: 3-N	
					COND	ITIONS			
Sea Level Pressure (hPa) 10 Temperature (°C)							Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE		-	
Make-> TISC Model-> 502: Calibration Date-> 5-Feb					25A		Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6.5 6.5 13.0 1.754 5.5 13 5.2 5.2 10.4 1.569 4 10 4.1 4.1 8.2 1.393 4 8 2.6 2.6 5.2 1.109 3					54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198		
Calculations : Qstd = 1/m[Squ IC = I[Sqrt(Pa/ Qstd = standard IC = corrected I = actual chart m = calibrator (C Ta = actual ten Pstd = actual p For subsequen 1/m((I)[Sqrt(2 m = sampler she	Pstd)(Tstd/T I flow rate chart response Qstd slope Qstd intercep nperature du ressure durin t calculation (98/Tav)(Pay	ra)] es t ring cali ng calibr n of san	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 					0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°К
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00]
	4	7	8	1	0.8870	8.7	5.50]
	5	9	10	1	0.7320	12.7	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999]
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Qstd= Vstd/ΔTime				Qa= Va/ΔTime		
	For subsequent flow rate calculations:							1
	$\mathbf{Qstd=1/m}\left(\!\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\!\left(\frac{Tstd}{Ta}\right)}\right)\!\cdot\!b\right) \qquad \mathbf{Qa=1/m}\left(\!\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)\!\cdot\!b\right)$							
	Standard	Conditions						
Tstd:	298.15		de diving to the second se			RECA	LIBRATION	
Pstd:	760	mm Hg					nnual racalibrati	100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001298				
CLIENT	ACTION UNITED ENVIRONMENT					
	SERVICES AND CONSULTING					
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1				
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020				
	KONG	DATE OF ISSUE : 10-JAN-2020				
PROJECT	:	NO. OF SAMPLES : 1				
		CLIENT ORDER +				

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001298

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001298-001	S/N: 2X6145	AIR	06-Jan-2020	S/N: 2X6145

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	2X6145
Equipment Ref:	EQ105
Job Order	HK2001298

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019


Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2254	18.8
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2561	21.3
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1841	13.6

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9935
Date of Issue	6 January 2020


Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room								of Calibration: 3-I libration Date: 3-N	
					COND	ITIONS			
Sea Level Pressure (hPa) 10 Temperature (°C)							Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fel							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)			IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	Initity Concercted 53 54.04 48 48.94 41 41.80 30 30.59 22 22.43		Slope = 36.7338 Intercept = -9.6198 Corr. coeff. = 0.9986		
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope					00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 					0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion		
			Calibration	Certificati	on Informat	ion			
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°K	
Operator:	Jim Tisch					Pa:	753.1	mm Hg	
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-	
	Vol. Init Vol. Final ΔVol.				ΔTime	ΔΡ	ΔΗ]	
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4830	3.2	2.00		
	2	3	4	1	1.0430	6.4	4.00	1	
	3	5	6	1	0.9300	7.9	5.00]	
	4	7	8	1	0.8870	8.7	5.50]	
	5	9	10	1	0.7320	12.7	8.00		
				Data Tabula	tion]	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1	
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1	
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]	
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]	
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642		
		m=	2.096			m=	1.31298		
,	QSTD	b=	-0.00		QA	b=	-0.00040	1	
		r=	0.999	999		<u>r=</u>	0.99999		
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time	******		Qa=	1			
	For subsequent flow rate calculations:								
	Qstd=	1/m ((Pa Pstd Tstd	$1/m \left(\sqrt{\Delta H} \right)$	l(Ta/Pa))-b)				
	Standard	Conditions							
Tstd:	298.15		de diving to the second se			RECA	LIBRATION		
Pstd:									

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001299
CLIENT	ACTION UNITED ENVIRONMENT	
	SERVICES AND CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020
	KONG	DATE OF ISSUE : 10-JAN-2020
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER ÷

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Kichard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001299

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001299-001	S/N: 11008017	AIR	06-Jan-2020	S/N: 11008017

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	TSI AM510
Serial No.	11008017
Equipment Ref:	EQ102
Work Order:	HK2001299

Standard Equipment:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES Office (Calibration Room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Verification Date:

27 & 31 December 2019

0.5354

0.9984

6 January 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Concentration in mg/m ³ (Calibrated Equipment)	Tolerance (mg/m ³)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	0.076	+0.036
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	0.087	+0.039
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	0.066	+0.032


Linear Regression of Y or X


Slope (factor):	
Correlation Coefficient (R)	
Date of Issue	

Remarks:

- 1. **Strong** Correlation (R>0.8)
- 2. Factor 0.5354 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room								of Calibration: 3-I libration Date: 3-N	
					COND	ITIONS			
Sea Level Pressure (hPa) 10 Temperature (°C)							Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fel							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)			IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	Initity Concercted 53 54.04 48 48.94 41 41.80 30 30.59 22 22.43		Slope = 36.7338 Intercept = -9.6198 Corr. coeff. = 0.9986		
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope					00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 					0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion		
			Calibration	Certificati	on Informat	ion			
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°К	
Operator:	Jim Tisch					Pa:	753.1	mm Hg	
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-	
	Vol. Init Vol. Final ΔVol.				ΔTime	ΔΡ	ΔΗ]	
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4830	3.2	2.00		
	2	3	4	1	1.0430	6.4	4.00	1	
	3	5	6	1	0.9300	7.9	5.00]	
	4	7	8	1	0.8870	8.7	5.50]	
	5	9	10	1	0.7320	12.7	8.00		
				Data Tabula	tion]	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1	
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1	
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]	
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]	
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642		
		m=	2.096			m=	1.31298		
,	QSTD	b=	-0.00		QA	b=	-0.00040	1	
		r=	0.999	999		<u>r=</u>	0.99999]	
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time	******		Qa=	1			
	For subsequent flow rate calculations:								
	Qstd=	1/m ((Pa Pstd Tstd	$1/m \left(\sqrt{\Delta H} \right)$	l(Ta/Pa))-b)				
	Standard	Conditions			_				
Tstd:	298.15		de diving to the second se			RECA	LIBRATION		
Pstd:									

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193752 證書編號

ITEM TESTED / 送檢項目		(Job No. / 序引編號: IC19-1098)	Date of Receipt / 收件日期: 9 July 2019			
Description / 儀器名稱	:	Sound Calibrator (EQ086)				
Manufacturer / 製造商	:	Rion				
Model No. / 型號	:	NC-74				
Serial No. / 編號	:	34657230				
Supplied By / 委託者	:	Action-United Environmental Services and Con	nsulting			
		Unit A, 20/F., Gold King Industrial Building,				
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.				

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 16 July 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

:

- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

K C Lee Engineer

Assistant Engineer

Certified By 核證 Date of Issue 簽發日期 :

22 July 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 2



Certificate of Calibration 校正證書

Certificate No. : C193752 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A

<u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier Certificate No. C183775 CDK1806821 C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.1	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.002	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193751 證書編號

Description / 儀器名稱	:	Sound Calibrator (EQ083)	Date of Receipt / 收件日期: 5 July 2019
Manufacturer / 製造商	:	Rion	
Model No. / 型號	:	NC-74	
Serial No. / 編號	:	34246492	
Supplied By / 委託者 :		Action-United Environmental Services and	Consulting
		Unit A, 20/F., Gold King Industrial Building	g,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.	
TEST CONDITIONS /	्यत्रभ्य		

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 16 July 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

:

- Fluke Everett Service Center, USA

Tested By 測試 Chenk

K P Cheuk Assistant Engineer

> K C Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

22 July 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193751 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A

<u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C183775 CDK1806821 C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.002	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作


Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552



Appendix F

Event and Action Plan

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2020\June 2020\R0390v2.docx

Event / Action Plan f	for construction dust
-----------------------	-----------------------

Enord	Action					
Event	ET	IEC	ER	Contractor		
Action Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source, investigate the causes of exceedance and propose remedial measures; Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed with ER if appropriate. 		
Action Level exceedance for two or more consecutive samples	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Advise the ER and Contractor on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 		
Limit Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor, IEC and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 		
Limit Level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. 		



Event and Action Plan for Construction Noise

E	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; 	1. Review the analysed results submitted by the ET;	1. Confirm receipt of notification of failure in writing;	1. Submit noise mitigation proposals to IEC and ER; and
	 Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; and Ensure remedial measures are properly implemented. 	2. Implement noise mitigation proposals.
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix G

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period

Date		Noise Monitoring	Air Quality	Monitoring
		(0700 – 1900)	1-hour TSP	24-hour TSP
Mon	1-Jun-20			
Tue	2-Jun-20			
Wed	3-Jun-20			✓
Thu	4-Jun-20	CN1, CN2, CN3 and NMS8		
Fri	5-Jun-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Sat	6-Jun-20			
Sun	7-Jun-20			
Mon	8-Jun-20			
Tue	9-Jun-20			√
Wed	10-Jun-20	CN1, CN2, CN3 and NMS8		
Thu	11-Jun-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Fri	12-Jun-20			
Sat	13-Jun-20			
Sun	14-Jun-20			
Mon	15-Jun-20			√
Tue	16-Jun-20	CN1, CN2, CN3 and NMS8		
Wed	17-Jun-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	\checkmark	
Thu	18-Jun-20			
Fri	19-Jun-20			
Sat	20-Jun-20			\checkmark
Sun	21-Jun-20			
Mon	22-Jun-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	\checkmark	
Tue	23-Jun-20			
Wed	24-Jun-20			
Thu	25-Jun-20			
Fri	26-Jun-20			✓
Sat	27-Jun-20	CN1, CN2, CN3 and NMS8	\checkmark	
Sun	28-Jun-20			
Mon	29-Jun-20			
Tue	30-Jun-20			

\checkmark	Monitoring Day
	Sunday or Public Holiday

Date		Noise Monitoring	Air Quality	Monitoring
		(0700 – 1900)	1-hour TSP	24-hour TSP
Wed	1-Jul-20			
Thu	2-Jul-20			\checkmark
Fri	3-Jul-20	\checkmark	\checkmark	
Sat	4-Jul-20			
Sun	5-Jul-20			
Mon	6-Jul-20			
Tue	7-Jul-20			
Wed	8-Jul-20	CN1, CN2, CN3 and NMS8		\checkmark
Thu	9-Jul-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	\checkmark	
Fri	10-Jul-20			
Sat	11-Jul-20			
Sun	12-Jul-20			
Mon	13-Jul-20			
Tue	14-Jul-20	CN1, CN2, CN3 and NMS8		√
Wed	15-Jul-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Thu	16-Jul-20			
Fri	17-Jul-20			
Sat	18-Jul-20			
Sun	19-Jul-20			
Mon	20-Jul-20	CN1, CN2, CN3 and NMS8		\checkmark
Tue	21-Jul-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	√	
Wed	22-Jul-20			
Thu	23-Jul-20			
Fri	24-Jul-20			
Sat	25-Jul-20			✓
Sun	26-Jul-20			
Mon	27-Jul-20	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	\checkmark	
Tue	28-Jul-20			
Wed	29-Jul-20			
Thu	30-Jul-20			
Fri	31-Jul-20	CN1, CN2, CN3 and NMS8		✓

Impact Monitoring Schedule for next Reporting Period

\checkmark	Monitoring Day
	Sunday or Public Holiday



Appendix H

Database of Monitoring Result



24-HOUR TSP MONITORING RESULT DATABASE

							00111			SULI DATADA					
24-hour TSP	Monitoring	Data for A	AMS1a												
	SAMPLE NUMBER		APSED TIM	⁄IE			DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX		(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
3-Jun-20	25837	22555.6	22579.6	1440	30	32	31	29.8	1008.6	1.10	1588	2.7939	2.8355	0.0416	26
9-Jun-20	25754	22579.6	22603.6	1440	31	32	31.5	27.1	1006.7	1.12	1615	2.8143	2.8426	0.0283	18
15-Jun-20	25784	22603.6	22627.6	1440	30	32	31	29.3	1011.1	1.10	1587	2.7689	2.8035	0.0346	22
20-Jun-20	25764	22627.6	22651.6	1440	31	32	31.5	28.5	1005.8	1.12	1611	2.7624	2.7914	0.029	18
26-Jun-20	25868	22651.6	22675.61	1440.6	31	32	31.5	28.5	1005.3	1.12	1611	2.7859	2.8177	0.0318	20
24-hour TSP	• Monitoring	Data for A	AMS-5									•		•	
	SAMPLE NUMBER		APSED TIM				DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP ₂
		INITIAL	FINAL	(min)	MIN	MAX		(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
3-Jun-20	25840	9168.06	9192.06	1440.00	31	33	32.0	29.8	1008.6	1.11	1601	2.7754	2.8099	0.0345	22
9-Jun-20	25756	9192.06	9216.06		31	32	31.5	27.1	1006.7	1.04	1502	2.7916	2.8434	0.0518	34
15-Jun-20	25785	9216.06	9240.06		30	32	31.0	29.3	1011.1	1.02	1472	2.7747	2.8253	0.0506	34
20-Jun-20	25765	9240.06	9264.06	1440.00	31	32	31.5	28.5	1005.8	1.04	1497	2.8182	2.8484	0.0302	20
26-Jun-20	25798	9264.06	9288.06	1440.00	30	32	31.0	28.5	1005.3	1.02	1469	2.8339	2.8688	0.0349	24
24-hour TSP	• Monitoring	Data for A	AMS-6												
	SAMPLE NUMBER		APSED TIM	/IE	CHAR	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m^3/min)	$(std m^3)$	INITIAL	FINAL	(g)	$(\mu g/m^3)$
3-Jun-20	25838	14372.01	14396.01		32	34	33.0	29.8	1008.6	1.26	1818	2.7813	2.8268	0.0455	25
9-Jun-20	25757	14396.01	14420.01	1440.00	32	34	33.0	29.4	1008.2	1.25	1806	2.7896	2.8206	0.0310	17
15-Jun-20	25758	14420.01	14444.01	1440.00	30	32	31.0	29.3	1011.1	1.21	1737	2.8201	2.8509	0.0308	18
20-Jun-20	25766	14444.01	14468.01	1440.00	30	32	31.0	30	1008.5	1.20	1734	2.7661	2.7981	0.0320	18
26-Jun-20	25770	14468.01	14492.01	1440.00	30	32	31.0	28.5	1005.3	1.20	1735	2.8296	2.8649	0.0353	20
24-hour TSP	• Monitoring	Data for A	AMS-7												
	SAMPLE NUMBER		APSED TIM	/IE		RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	$(\mu g/m^3)$
3-Jun-20	25839	9732.14	9756.14	1440.00	30	32	31.0	29.8	1008.6	1.19	1715	2.7909	2.8417	0.0508	30
9-Jun-20	25842	9756.14	9780.14	1440.00	32	34	33.0	29.4	1008.2	1.24	1779	2.7901	2.8422	0.0521	29
15-Jun-20	25759	9780.14	9804.14	1440.00	30	32	31.0	29.3	1011.1	1.18	1703	2.7953	2.8406	0.0453	27
20-Jun-20	25763	9804.14	9828.14	1440.00	30	32	31.0	30	1008.5	1.18	1700	2.7634	2.8214	0.0580	34
26-Jun-20	25771	9828.14	9852.14	1440.00	30	32	31.0	28.5	1005.3	1.18	1701	2.7917	2.8472	0.0555	33



NOISE MONITORING RESULT DATABASE FOR CONTRACT 1

Noise Measu	uremen	nt Resul	ts (dB)	of NMS	52																
	Start.	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (51	nin)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	I. a. a. 20i	Limit
ATEL	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Jun-20	11:26	59.3	62.5	56.5	57.2	59	54.5	58.4	60	55.5	58.9	61	55.5	57.3	60	55.5	58.7	62	56.5	58	70
11-Jun-20	10:33	59.7	61.8	57.1	58.9	60.2	57.2	59.5	61.8	56.4	58.9	60.8	56.3	59.1	61.4	56.4	59.4	61.7	57.1	59	70
17-Jun-20	11:03	62	64.7	55	58.7	61.1	56.2	58.9	61	56.3	61.1	64.4	56.2	62.2	65.5	56.4	59.1	61.6	55.9	61	70
22-Jun-20	14:44	61.1	62.8	56.7	59.5	61.3	55.9	57.2	58.6	54.5	60.5	62.7	58.5	61.4	63.5	58.9	57.8	59.4	56.3	60	70

Noise Meas	uremei	nt Resu	lts (dB)	of NM	S3																
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	min)	Lag20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,		L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level									
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Jun-20	9:09	67.7	69.0	64.5	67.1	68.5	64.5	66.0	67.5	62.5	66.6	69.0	63.5	68.6	70.0	63.0	67.0	69.5	62.5	67	75
11-Jun-20	14:28	58.7	61.2	55.4	57.7	59.2	55.8	57.7	59.5	55.6	58.1	60.1	55.6	57.8	59.1	56.2	58.0	59.8	55.9	58	75
17-Jun-20	14:06	63.3	66.0	59.8	66.1	67.6	64.4	65.1	66.8	59.1	65.2	67.2	59.9	63.3	66.2	59.5	65.0	67.3	59.5	65	75
22-Jun-20	9:51	63.8	65	59.5	65.7	67.4	59	62.5	66	60.5	61.2	65.8	59	63.5	67.7	60.4	60.6	65.1	59.9	63	75

Noise Mea	sureme	ent Resu	ılts (dB) of NM	[S4a																
	Stant	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	min)	6th	Leq (51	nin)	Lag20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Jun-20	10:02	68.4	71.5	65.5	69.7	72	67.5	70.1	72.5	67.5	69.3	71.5	66	70.3	72.5	68	70.1	71.5	66.5	70	75
11-Jun-20	13:44	71.9	73.5	68.8	69.5	70.9	67.8	68.2	69.9	66.3	68.7	70.4	66.6	68.7	70.2	66.9	69.3	71.1	67.3	70	75
17-Jun-20	9:23	71.2	73.2	68.6	71.1	72.2	67.9	70.3	72.3	68.4	69.7	71.6	67.1	71.3	73.1	68.6	69.4	71.4	67	71	75
22-Jun-20	13:35	68.4	69.6	62	69.6	70.1	63.6	69.5	70.5	63.3	68.7	72.7	64.8	66	71.6	64.7	69.5	73.6	65	69	75

Noise Measu	irement	Result	s (dB) o	f NMS5																	
	Start	1st	Leq (51	nin)	2nd	Leq (5)	min)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Lag20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Jun-20	10:46	68.1	69.5	62.5	63.6	67.5	61.5	64.6	66.5	61.5	62.3	64.5	60.5	65.3	67	62	64.9	66.5	61.5	65	75
11-Jun-20	9:41	68.7	69.9	67.5	69.2	70.4	67.8	69.5	71	67.9	70.1	71.5	67.8	69.3	70.5	67.9	68.7	69.8	67.4	69	75
17-Jun-20	10:17	69.8	71.6	67.3	69.4	71.3	67.4	68.6	69.8	67.2	68.9	70.6	67	68.6	70.3	66.6	68.5	70.1	66.3	69	75
22-Jun-20	9:29	67.9	69.3	65.7	68.5	69.5	67	67.1	68.3	65.3	67.1	67.9	66.3	68.1	69.3	66.4	67.1	68.3	65.3	68	75

Noise Measu	uremen	nt Resul	ts (dB)	of NMS	56																
	Start	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	min)	L ag 20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Jun-20	13:18	67.4	69.5	59.5	66.5	69.5	61	66.3	69.5	61.5	69.5	72.5	63.5	66.6	70	60.5	65.9	68.5	61.5	67	75
11-Jun-20	14:14	65.6	66.8	64.2	66.4	68	64.7	67.4	69.4	64.8	65.2	66.5	63.7	65	66.3	63.4	64.7	66.1	62.7	66	75
17-Jun-20	14:41	71	74.3	66.9	74.1	77.1	69.6	73.4	77	67	74.3	77	69	73.3	77.3	66.5	69	71.3	65.6	73	75
22-Jun-20	13:44	67.6	70	65.1	67.1	68.3	64.9	66.7	67.2	64.8	67.9	69	64.8	67.1	69.1	64.6	66.6	67.7	64.4	67	75

Noise Measu	uremer	nt Resul	lts (dB)	of NMS	57																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Lag20min	Limit
L Into	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
5-Jun-20	14:39	65.2	67.5	59	62.1	64.5	59.5	65.3	67.5	61.5	63.8	66.5	58.5	65.4	67.5	60	64.2	67	58.5	64	75
11-Jun-20	13:21	63.8	66.3	60.2	65.4	68.2	60.4	63.1	64.9	60.3	63.3	65.3	60.8	64.2	66.2	61.3	63.4	64.9	61.1	64	75
17-Jun-20	15:27	66	68	63.4	67.1	68.9	64.2	68	69.9	65.4	65.7	67.8	62.8	66.9	69.3	63.4	65.9	68.3	62.5	67	75
22-Jun-20	10:30	72.5	75.5	63.7	70.6	74.8	61.9	69.2	72.1	60.9	70.5	73.9	61.8	71	74.4	60.7	70.5	73.7	60.6	71	75

Noise Measu	uremen	t Resul	ts (dB)	of NMS	58																
	Start	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (5r	nin)	6th	Leq (5)	min)	Lag20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
4-Jun-20	10:09	61.7	64.4	58	62.6	65.5	56.4	58.6	62.4	55	62.5	64.7	57.3	61.5	63.5	58.5	63	66.7	59.5	62	75
10-Jun-20	15:38	59.3	61.5	55	60.5	62.5	56.4	60.6	62	56.7	59.6	62	54.6	60.9	63.3	57.6	63.8	65.9	58.5	61	75
16-Jun-20	13:27	60.9	62.9	57.5	60.9	62.8	57.3	63.7	64.7	56.4	60	62	56.6	59.7	62	56.2	60.5	64.8	57.9	61	75
27-Jun-20	13:21	59.5	60.6	57.9	60.9	63.4	57.4	57.7	59.4	55.4	61.1	63.5	58.2	60	62.5	55.9	61.8	63.9	58.4	60	75



NOISE MONITORING RESULT DATABASE FOR CONTRACT 3

Noise Measure	uremen	nt Resul	lts (dB)	of CN1																	
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Leq30min,	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
4-Jun-20	11:38	57.3	56.6	49.7	52.4	53.6	49	59.4	56.7	48.9	61.8	58.7	50.6	55.6	55.1	48.3	58.6	57.5	49.3	58	70
10-Jun-20	14:31	64.8	65.5	62.7	65.6	68.5	62.6	64.6	66.9	62.7	67.7	70.1	64.2	67.6	70.9	62.8	68.6	72.2	63.5	67	70
16-Jun-20	15:02	69.1	71.5	66.2	70.5	71.4	66	66.7	67.5	65.6	67.5	69.3	65.8	69.3	71.3	66.3	68.4	71	65.8	69	70
27-Jun-20	11:24	58.1	59.6	51.9	56.5	58.9	51.9	56.1	58.9	51.1	60.6	61	50.7	55	57.4	50.6	58	59.5	51.4	58	70

Noise Measu	uremen	t Resul	lts (dB)	of CN2																	
	Stant.	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
4-Jun-20	11:02	62.9	64.6	57.3	65.3	66.9	59.6	63.9	65.9	58.7	60.7	63.4	57	62.8	65.8	58.9	60.7	63.7	57.9	63	70
10-Jun-20	13:48	61.5	62.2	60.5	61.2	62.3	60.2	61.4	62.2	60.5	63.6	67.2	60	64.1	68.9	59.6	61.5	62.3	60.6	62	70
16-Jun-20	14:25	63.7	64.1	62	65.6	66.2	63.5	65.8	65.5	62	62.8	64.2	61.6	63.8	65.8	62	62.9	64.7	61	64	70
27-Jun-20	10:48	56.9	56.3	52	55.6	55	52.8	55.3	54	51	57.2	56.5	52	56.5	55.5	51.9	55.3	55.7	51.1	56	70


Noise Measu	uremer	nt Resul	lts (dB)	of CN3	3																
	Start	1st	Leq (5r	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	min)	6th	Leq (5)	min)	Log20min	Limit
Date	Time		L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
4-Jun-20	9:08	62.3	63.8	59.5	63.5	64.7	59.5	61.7	62.6	57.3	59.9	59.8	57.1	61.8	61.6	57.4	61.8	62.5	57.5	62	75
10-Jun-20	13:04	62.1	63.8	60.6	60.2	63.1	57	61.1	63.8	58	61.8	65	57.9	59.9	63.4	55.1	61	64.4	55.5	61	75
16-Jun-20	10:40	65.8	69.3	59.9	61.6	64.6	58.8	62.9	66.5	57.7	62.8	65.6	57.8	64.7	69.9	57	62.7	64.9	57.1	64	75
27-Jun-20	9:46	60.1	62.3	56.5	59.7	61.8	56.7	60	63.9	57.6	61.6	64.8	57.9	63	65.7	57	61	64.7	57.8	61	75

Appendix I

Graphical Plots for Monitoring Result




Air Quality – 1-hour TSP



CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works




Monthly Environmental Monitoring & Audit Report (June 2020)







Air Quality – 24-hour TSP





















ΔUES



ΔUES







Appendix J

Meteorological Data



			Total	Kwun Tong Station	Kai Ta	k Station	King's Park Station	
Date		Weather	Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)	
1-Jun-20	Mon	Hot with sunny periods and isolated showers	Trace	30.4	8.5	S/SW	76	
2-Jun-20	Tue	Moderate south to southwesterly winds.	6.4	29.5	8.7	S/SE	81.7	
3-Jun-20	Wed	Isolated showers.	Trace	30.1	9.7	S/SW	74.5	
4-Jun-20	Thu	Very hot with sunny periods in the afternoon.	Trace	30.4	7.5	S/SW	72.5	
5-Jun-20	Fri	Isolated showers.	2.6	29.6	11	S/SW	78	
6-Jun-20	Sat	Moderate south to southwesterly winds.	183.8	26.7	10.5	S/SW	Maintena nce	
7-Jun-20	Sun	Hot with sunny periods and isolated showers	107.4	27.4	7	SE	Maintena nce	
8-Jun-20	Mon	Moderate south to southwesterly winds.	40.9	18.1	14.2	S/SW	Maintena nce	
9-Jun-20	Tue	Moderate south to southwesterly winds.	1.3	31.1	8.7	S	82	
10-Jun-20	Wed	Hot with sunny periods and one or two showers	0.2	31.1	8.5	SW	78.5	
11-Jun-20	Thu	Mainly cloudy with a few showers	Trace	32	6	SW	73	
12-Jun-20	Fri	Hot with sunny periods during the day tomorrow.	Trace	31.4	9.5	SE	76.5	
13-Jun-20	Sat	Moderate southerly winds.	11.7	30.7	10.5	SE	79	
14-Jun-20	Sun	Mainly cloudy with isolated showers.	29.3	28.3	11.2	E/SE	84	
15-Jun-20	Mon	Hot with sunny periods tomorrow.	0.2	30.4	8	S/SW	79	
16-Jun-20	Tue	Moderate south to southwesterly winds.	9.4	30	11.7	S/SE	84	
17-Jun-20	Wed	Mainly fine apart from isolated showers.	0.9	30.8	8	S	77.5	
18-Jun-20	Thu	Very hot during the day.	0.1	31.1	9.2	S/SW	78.7	
19-Jun-20	Fri	Moderate south to southwesterly winds.	Trace	31.8	8.7	SW	82	
20-Jun-20	Sat	Hot with isolated showers.	0	31.5	7.5	SW	79	
21-Jun-20	Sun	Sunny periods in the afternoon.	Trace	31.8	10	SW	74.7	
22-Jun-20	Mon	Mainly cloudy tonight.	Trace	31.7	9.2	SW	76.7	
23-Jun-20	Tue	Moderate south to southwesterly winds	0	31.9	10.7	SW	79	
24-Jun-20	Wed	Very hot during the day.	0	32.1	11	SW	76	
25-Jun-20	Thu	Hot with sunny periods during the day tomorrow.	0.1	31.7	8	S	74.5	
26-Jun-20	Fri	Sunny periods and isolated showers.	1.3	31.7	10	S	75.5	
27-Jun-20	Sat	Very hot in the afternoon.	1.2	32	9.5	S	76	
28-Jun-20	Sun	Hot with sunny periods and one or two showers	Trace	32	8	SW	71.7	
29-Jun-20	Mon	Light to moderate southerly winds.	0.4	31.7	9	E/SE	75	
30-Jun-20	Tue	Mainly fine and very hot with isolated showers.	Trace	32.9	6.2	S/SW	73.5	

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2020\June 2020\R0390v2.docx

Appendix K

Waste Flow Table

Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

	1											
		Actual Quan	tities of Inert C&I	D Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes C	Generated Monthly		
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 8)	Disposed as Public Fill	Imported Fill	Metals (see Note 9)	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse	
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	
Jan	129.197	22.841	126.974	0.924	1.299	0.000	0.005	0.025	0.007	0.000	0.141	
Feb	110.670	2.524	109.300	1.240	0.130	0.000	0.000	0.000	0.000	0.000	0.205	
Mar	161.220	2.884	153.483	7.567	0.170	0.000	0.007	0.000	0.008	0.000	0.169	
Apr	47.464	1.609	35.093	11.120	1.251	1.103	0.004	0.575	0.003	0.000	0.120	
May	72.470	0.723	58.845	12.960	0.665	0.000	0.000	0.142	0.000	0.000	0.087	
Jun	73.326	1.753	61.073	12.146	0.107	0.000	0.000	0.000	0.000	0.000	0.096	
Sub-total	594.347	32.334	544.768	45.957	3.622	1.103	0.016	0.742	0.018	0.000	0.818	
Jul	0.000											
Aug	0.000											
Sep	0.000											
Oct	0.000											
Nov	0.000											
Dec	0.000											
Total	594.347	32.334	544.768	45.957	3.622	1.103	0.016	0.742	0.018	0.000	0.818	

Monthly Summary Waste Flow Table for <u>2020</u> (year)

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88kg/L).

(6) Assume a dump truck delivers 7.5 m^3 material in 1 trip.

(7) The cut-off date of this summary is 20^{th} of each month.

(8) The Inert C&D materials of reused in other Projects including glass materials.

(9) The C&D waste generation of metal including rechargable battery recycling.

Appendix II

Contract No. : <u>NE/2016/05</u>

Name of Department : <u>CEDD</u>

Monthly Summary Waste Flow Table for 2020 (year)

[PS Clause 1.129]											
		Actual Quanti	ties of Inert C&	&D Materials G	enerated Mont	hly	Actu	ual Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	$(in '000 m^3)$	$(in '000 m^3)$	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan	0.397	0	0.113	0	0.150	0	0	0	0	0	0.134
Feb	0.237	0	0.071	0	0.118	0	0	0	0	0	0.048
Mar	0.615	0	0	0	0.405	0	0	0	0	0	0.21
Apr	0.608	0	0	0	0.528	0	0	0	0	0	0.08
May	0.420	0	0.05	0	0.260	0	0	0	0	0	0.11
June	0.357	0	0.017	0	0.25	0	0	0	0	0	0.09
Sub-total		0		0		0	0	0	0	0	
July		0		0		0	0	0	0	0	
Aug		0		0		0	0	0	0	0	
Sept		0		0		0	0	0	0	0	
Oct		0		0		0	0	0	0	0	
Nov		0		0		0	0	0	0	0	
Dec		0		0		0	0	0	0	0	
Total	2.634	0	0.251	0	1.711	0	0	0	0	0	0.672

Notes: (1) The performance targets are given in PS Clause 6.14

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m^3 .

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

		Actual Quant	tities of Inert C&I	D Materials Genera	ated Monthly			Actual Quantities	of C&D Wastes (Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	1.284	0.000	0.083	1.058	1.202	0.000	0.002	0.069	0.000	0.000	0.029
Feb	4.744	0.000	0.023	1.590	4.721	0.000	0.000	0.000	0.620	0.000	0.027
Mar	6.140	0.000	0.083	0.503	6.057	0.000	0.002	0.054	0.569	0.000	0.025
Apr	1.828	0.000	0.000	0.968	1.828	0.000	0.000	0.000	0.000	0.000	0.031
May	0.380	0.000	0.000	0.015	0.380	0.000	0.000	0.000	0.260	0.000	0.026
Jun	1.181	0.000	0.000	0.135	1.181	0.000	0.002	0.176	2.210	0.000	0.015
Sub-total	15.557	0.000	0.188	4.268	15.370	0.000	0.006	0.299	3.660	0.000	0.153
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	15.557	0.000	0.188	4.268	15.370	0.000	0.006	0.299	3.660	0.000	0.153

Monthly Summary Waste Flow Table for <u>2020</u>(year)

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
Total Quantity GeneratedHard Rock and Large Broken ConcreteReused in the ContractReused in other ProjectsDisposed as Public FillImported FillMetalsPaper/ cardboard packagingPlastics (see Note 3)Chemical WasteOthers, e.g. general refuse												
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)		
15.000	0.000	0.000	0.000	15.000	0.000	0.100	2.000	0.300	1.000	3.500		

Notes: (1) The performance targets are given in PS Clause 6.14.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L)

Appendix L

Implementation Schedule for Environmental Mitigation Measures



EM&A Ref.	Recommended Mitigation Measures	Measures & Main	Who to implement the	measure	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	ct (Contraction Phase)							
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	
S4.7.6	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical continuously; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	e	œ	@	



ve we monit				
S4.7.7 Implement regular dust monitoring under EM&A programme during the Control construction airborne noise Control construction airborne noise Select Reprevent we monitoring station Noise Impact (Contraction Phase) S5.6.9 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Control construction airborne noise Control construction airborne noise				
 S5.6.9 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; 	resentati construction dust sites where nitoring practicable	V	N/A	N/A
 only well-maintained plant should be operated on-site and plant should be ion airborne noise machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; 				
 plant known to chilt holse strongly in one direct foil, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. S5.6.11 to Use of "Quiet " Plant and Working Methods. 	tractor All construction sites where practicable	@	V	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
S5.6.13		levels of plant items		construction sites where practicable				
\$5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V	N/A	
\$5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A	
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representati ve Noise monitoring stations	V	N/A	N/A	
Water Qua	ality Impact (Contraction Phase)	•						
\$6.6.3	 <u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or 	Control construction runoff	Contractor	All construction sites	@	@	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	In Contract 1	mplementation Sta	itus Contract 3
	 minimize polluted runoff. Sediment at ion tanks with sufficient capacity. constructed from preformed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for set 1 ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped. The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be taken to minimise the ingress of site drainage into excavations should be taken to minimise the provide sine necessary, it should be takens or inneating (for example, aggregates, sand and fill material) of should be covered with ta						



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status Contract 1 Contract 2 Contract 3			
	 be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events. All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be provided for the oil interceptors to prevent flushing during heavy rain. Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater 							
\$6.6.6	into the rivers. Sewage from Workforce	Handling of site	Contractor	All	V	V	V	
and 6.6.7	• Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.	sewage		construction sites				



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure							
S6.6.8 and 6.6.9	Accidental Spillage To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	V	@	V	
S6.6.11- S6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA	



EM&A Ref.	Recommended Mitigation Measures	Recommer Measures &	Objectives of the Recommended Measures & Main Concern to Address		Location of the measure	Implementation Status Contract 1 Contract 2 Contract 3		
	will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement . Pollution levels of groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.			measures?		Contract 1	contact 2	
Waste Mar	nagement (Contraction Phase)			1				
\$8.5.2	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collect ion for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V
\$8.5.3	 Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction ion materials; plan and stock construction ion materials carefully to minimize amount of 	Reduce generation	waste	Contractor	All construction sites where practicable	V	V	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Iı	mplementation Sta	tus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
	 waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 						
\$8.5.5	 <u>Storage of Waste</u> The following recommendation should be implemented to minimize the impacts: waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V
\$8.5.6	 <u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts: remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste impacts from storage	Contractor	All construction sites	V	V	V
S8.5.8	 Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; The recommended C&D materials handling should include: On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing Provision of wheel wash facilities 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V
\$8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be	Remediate contaminated soil	Contractor	All construction	V	V	N/A



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status				
	implemented during the construction phase to minimize any potential exposure to	Concern to Address	measures?	sites where	Contract 1	Contract 2	Contract 3		
	contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.			applicable					
S8.5.17	 <u>Chemical Waste</u> If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	V		
S8.5.18	 <u>General Waste</u> <u>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</u> Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	V	@		
S8.5.19	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V		
	Contraction Phase)								
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturis t / Certified Arborist to supervise the	Northern part of the proposed Quarry Park.	N/A	N/A	N/A		



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	imperientation status				
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3		
0 = 10	~		planting).			27/4			
0.7.10	 Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include: Temporary severage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses; Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works; To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site; Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses; Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses; Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses; Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes; Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site; Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be minimised via the following in descending order: reuse, recycling and treatment; Proper locations	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	N/A	V		



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Ir	nplementation Sta	tus
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3
	 plan will include, but not be limited to, the following: Potential emergency situations; Chemicals or hazardous materials used on-site (and their location); Emergency response team; Emergency response procedures; List of emergency telephone hot lines; Locations and types of emergency response equipment , and Training plan and testing for effectiveness. 	Hydrological condition and water quality of hillside watercourses.		construction sites			
Landscape	and visual (Contraction Phase)	I	1				
S11.14.23 , Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	@	V
S11.14.23 , Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with LAO GN No. 7/2007 , <i>ETWB TCW No. 29/2004</i> and <i>10/2013</i> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V
S11.14.23 , Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V
S11.14.23 , Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A
S11.14.23 , Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	v	V	V

Legend: V = implemented; x = not implemented; @ = partially implemented; * = pending to be implemented; N/A = not applicable

Appendix M

Complaint Log

Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017		0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	1	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
February 2019	3	0
March 2019	1	0
April 2019	0	0
May 2019	0	0
June 2019	1	0
July 2019	1	0
August 2019	1	0
September 2019	0	0
October 2019	1	0
November 2019	4	0
December 2019	0	0
January 2020	0	0
February 2020	0	0
March 2020	4	0
April 2020	1	0
May 2020	1	0
June 2020	1	0
Overall Total	58	0



A	ppendix I	M2	Comp	olaint Log							
Lo ref	g Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.		no comment by IEC on 11 Oct 2017	TCS00864/16/3 00/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline		Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.		no comment by IEC on 9 Aug 2017	TCS00864/16/3 00/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline		Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/3 00/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD		day time construction noise of breakers (8am to 6pm)		no comment	
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD	N08/RE/0	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	by IEC on 3 Nov 2017	TCS00864/16/3 00/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/3 00/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD	`	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0097



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00024 557-17)		further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	Nov 2017	TCS00864/16/3 00/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at	no comment by IEC on 18 Oct 2017	TCS00864/16/3 00/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/ RE/00031 074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/16/3 00/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00029 489-17)	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017,		TCS00864/16/3 00/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	EPD (ref. N08/RE/0 0032407- 17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥,令 他達貴樓的住所受到大塵影響,要 求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0100



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤 又再於早上 07:45 開始傳出機器不 停 揼 石 的 噪 音 (幾 乎 每 日 在 08:00-19:00 進行工程),已持續一 年,他全家人受到滋援。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	 智泰樓面向安達臣地盤方向,有 照射燈深夜時分仍然常開,影響居 民正常睡眠質素,照成一定的精神 壓力。 隔音布未固定,大風吹過發出極 大的聲浪 	immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/3 00/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人 投訴由早上八時半至下午六時聽到 揼鐵噪音。	mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	no comment by IEC on 13 Dec 2017	TCS00864/16/3 00/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/ RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/3 00/F0114
18	12-Sep-17	26-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction Noise	EPD	EPD (ref. N08/RE/0 0029489- 17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	complained suspected construction	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞 了十多天,一直無灑水,四周非常 大塵。 投訴人住於安達邨,投訴 安達臣道石礦場有大地盤,地盤大 車工作時間不停出入揚起沙塵,吹 到安達邨,影響空氣環境,要求部 門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	by IEC on 25	TCS00864/16/3 00/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及 震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0129



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出,白天噪音過大,可否加 裝隔音板?高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	no comment by IEC on 22	TCS00864/16/30 0/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	disturbing noise was based often 6.00	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/30 0/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	間揼石仔噪音滋擾,由於單位與地 盤太近,堅持環保署跟進及回覆如	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864/16/30 0/F0143



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	severe recently and asked about the completion date of the works close to Him Tat House. The resident	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864/16/3 00/F0160b
27	25-Apr-18	•	Junction of Hiu Kwong Street and Hiu Ming Street	seniour not	Construction Noise	EPD	NA	This case is considered as an enquiry	and no investigation is required under the EM&A Programme.	NA	NA
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01)在入夜 19:00 後仍見 到有長臂喉工程車在運作,及持續 產生大噪音及閃燈,非常擾民。	retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated	no comment by IEC on 30 July 2018	TCS00864/16/3 00/F0174b
29	25-Jun-18				Waste Managemen t	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complete it is a	no comment by IEC on 24	TCS00864/16/3 00/F0189b
30	22-Aug-18	29-Aug-18	Hong Wah Court	Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	投訴人指馬游塘區堆填區往將軍澳 方向行車人口因配合項目需要而進 行移除山坡工程,但其鑽地鑿石的 噪音嚴重影響藍田康雅苑*居民,要 求有關部門跟進。 *註:投訴人於 2018 年 8 月 27 日更 正指受影響屋苑應為藍田康華苑。	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 7	TCS00864/16/3 00/F0196a



		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
31	26-Feb-18	31-Jul-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤,2月26日 晚,晚上7時後,還在落石屎,相 片拍攝時間大概晚上9時半,一直 至晚上十一時五十分還有工程車在 地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/3 00/F0197a
32	6-Sep-18	7-Sep-18	Isui Yeung	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	complained that the contractor has conducted the noisy works such as	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/16/3 00/F0201
33	24-Oct-18	25-Oct-18			Construction Noise	Whatsap p Message	NA		As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.	no comment by IEC on 23 Nov 2018	TCS00864/16/3 00/F0209a
34	12-Nov-18		Anderson Road	Resident of ChingTat House(referre dby Mr. Hui Yau Wai)	Construction Noise	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	The SPRO contacted Mr. Hiu and explained to him about the purpose and benefits of the tunnel to the residents nearby and the expected date of completion of the tunnel will be earlier than 2020. Moreover, the noise mitigation measures had implemented to reduce the noise level effectively and the work progress will be closely updated to nearby stakeholders to enhance communication. Mr. Hiu satisfied with the reply from SPRO and he agreed that the proposed noise monitoring in Ching Tat House was not needed. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 12 Dec 2018	TCS00864/16/3 00/F0222a
35	14-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Light and Noise	EPD	NA	凌晨1時,地盤仍有大光燈正射民 居和機器移動聲音,影響附近居民 睡眠及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/16/3 00/F0223a



		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
36	13-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Noise and dust	1823	NA	the starting time of construction work at project site and also to solve the	In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.	no comment by IEC on 18 Feb 2019	TCS00864/16/3 00/F0224
37	9-Dec-18	12-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-492790 7305	1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.	In our investigation based on the information provided by CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 10 Jan 2019	TCS00864/16/3 00/F0230a
38	19-Dec-18	27-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-494807 4127	27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested	Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 31 Jan 2019	TCS00864/16/3 00/F0237a
39	24-Jan-19	29-Jan-19	Anderson Road Quarry Site	Undisclosed	wastewater	Referred from DSD	NA	DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0248a
40	30-Jan-19	30-Jan-19	Anderson Road Quarry Site	Undisclosed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 15 Mar 2019	TCS00864/16/3 00/F0249a



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
41	15-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	1823	2-494807 4127	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to re	In response to the complainant, CWSTVJV has proposed alterative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0251a
42	21-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	EPD	NA	The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested.	In our investigation, CWS1VJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident.	no comment by IEC on 28 Mar 2019	TCS00864/16/3 00/F0250
43	21-Feb-19	26-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	received by DEVB and referred to CEDD	NA	DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident	Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0252a
44	1-Mar-19	26-Feb-19	E3 of Contract 2	Undisclosed	noise	CEDD	NA	which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock	The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 6 May 2019	TCS00864/16/3 00/F0264



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
45	16-Jun-19	18-Jun-19	Anderson Road Quarry Site	Undisclosed	noise	EPD	NA	EPD referred a case to CEDD on 17 June 2019 regarding the construction noise heard at On Tat Estate on Sunday.	The Contractor explained that general cleaning by water jet was carried out in the construction site on the concerned day. Since the work did not involve the use of Powered Mechanical Equipment (PME), it would not violate the noise control ordinance.	no comment by IEC on 21 August 2019	TCS00864/16/3 00/F0301a
46	12-Jul-19	15-Jul-19	Anderson Road Quarry Site	Undisclosed	dust	EPD	NA	On 12 July 2019, a complaint was received by EPD regarding the dust impact to the residents at Po Tat Estate and On Tat Estate due to the dust emission at Anderson Road Quarry site.	Was considered effective based on the site observation.	no comment by IEC on 12 August 2019	TCS00864/16/3 00/F0292b
47	6-Aug-19	14-Aug-19	Ming		Noise	1823	NA	A public complaint was received by 1823 on 6 August 2019 relating to the noise generated from construction work at the lift tower site (Slope E3) at Hui Ming Street from the residents of Tsui Yeung House. The complainant expressed that the construction works has been undertaken for 2 years and generated construction noise from 8am every day, which causing serious nuisance to the nearby residents.	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. It is concluded that the complaint was valid to the contract. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance.	no comment by IEC on 16 Sep 2019	TCS00864/16/3 00/F0310a
48	15-Oct-19	18-Oct-19	Work Area Portion 6 (Tseung Kwan O Tunnel Bus-Bus Interchang e Pedestrian Connectivi ty Facilities E12)		Noise	1823	NA	A public complaint was received by 1823 on 15 October 2019 relating to the noise generated from Construction work at Tseung Kwan O Tunnel Bus to Bus Interchange Pedestrian Connectivity Facilities E12. The complainant expressed that the construction noise was generated from breaking work at 8:20 am without noise mitigation measure, which causing nuisance to the nearby residents.	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 13 Nov 2019	TCS00864/16/3 00/F0326a



	g Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
49	5-Nov-19		Work Area Portion 2&3 (lift tower constructio n work at Hiu Kwong Street)		Noise	EPD	NA	A public complaint was received by EPD relating to the noise generated from breaking work of lift tower construction work at Hiu Kwong Street (Portion 2&3).	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 27 Dec 2019	TCS00864/16/3 00/F0332a
50	7-Nov-19	11-Nov-19	Work Area Portion 6	Mr. Cheng	Noise	EPD	NA	寶達邨居民鄭先生,表示將軍澳隧 道出口工程,日間噪音嚴重, 8:30-17:00,幾部幾同時開動,而且 無防音欄,之前是有,現要求環保署 向對方反映改善	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 27 Dec 2019	TCS00864/16/3 00/F0333a
51	10-Nov-19	12-Nov-19	Underpass	Resident of Ma Yau Tong Village	Noise	EPD	NA	On 10 November 2019 投訴人為馬游塘村居民,自本年初 寶林路開展掘隧道工程,每天嗓音 不斷,由8至6,由於欠缺遮擋,聲 音直向4至22號村屋,將來通車,相 信噪音不只8-6,現懇請環保署為本 村居民正式評估,並向政府提出村 民团擾,考慮盡快設置隔音屏。 On 11 November 2019 寶琳路近馬游塘村開掘隧道的工程 地盤每日 8am-6pm 發出嗓音,欠缺 遮擋,聲音影響馬游塘村 4-22 號村 屋。希望政府部門 1.調查地盤有否違規 2.實施減音措施以減低對附近居民 的滋擾	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement. For the complainant's concern on the operation noise after commencement of the project, it is out of the scope of the EM&A programme and the relevant department will follow up the concern.	no comment by IEC on 30 Dec 2019	TCS00864/16/3 00/F0337a
52	11-Nov-19		Facilities	Mr. Wong (resident of Yung Tai House of On Tai Estate)	Noise	1823	ref. 2-597630 3183	大樓附近掘路工程已持續數年還未 完成,並投訴其經常發出噪音滋 援,要求部門跟進。 On 22 November 2019, the project botline received a call from the same	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. However, in response to the complaint, the Contractor was advised to enhance the performance of the temporary noise barriers such as increase the coverage of the noise barrier. Since the works were conducted within normal working hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 27 Dec 2019	TCS00864/16/3 00/F0338a



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
								Yan Street. He suggested to speed up the noise making works by intensely concentrate the excavation works during day time. No intermittence is suggested in order to speed up the works and to avoid waste of manpower.			
53	5-Mar-20	6-Mar-20	Tunnel work of Anderson Road Quarry Site (the Underpass)	Resident of On Tat Estate		EPD	NA	本人是安達邨居民,隧道工程在安 達臣的工程,施工至今嘈音間中改 善,最近又有嘈音出現,仲係重低 音,希望能加裝隔音設備,工程不 知何時將嘈音減至最低。1. A public complaint was received by EPD on 5 March 2020 regarding the construction noise generated from the tunnel work of the subject site. The complainant mentioned that the noise from construction was improved before but it became serious recently.	response to the complaint, CWSTVJV had immediately installed a layer of acoustic mat at boundary of System A. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 1 Apr 2020	TCS00864/16/3 00/F0357a
54	4-Mar-20	17-Mar-20	Near Hiu Ming Street Playgroun d (E8)	Undisclosed	Noise	1823	ref. 3-628323 7171	盤是在曉明街藍球場旁邊的位置 (投訴人未能告知確實街號),因此 要求部門盡快回覆及告知有關情況。 A public complaint was received by 1823 on 4 March 2020 regarding the construction noise. The complainant mentioned that there were two construction sites near Hiu Ming Street Playground generated construction noise continuously during 9AM to 5PM on weekdays.	Yuk Path and no noise impact was observed and anticipated in Hiu Ming Street based on the site activities and our inspection record. It is considered that the complaint is likely related to another construction site located near Hiu Ming Street Playground and not caused by the works under the Project. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 15 Apr 2020	TCS00864/16/3 00/F0359a
55	23-Mar-20	23-Mar-20	Near Lin Tak Road (E11)	Undisclosed	Water Quality	Project hotline	NA	藍田居民梁先生反映在將軍澳道往 連德道天橋的大彎位,其中有一個 車輛出入口每日早上八時左右不時	CW-CMGCJV and corresponding measure was implemented to prevent overflow of wastewater out of the site. In our recent site inspection, no outflow of muddy water from the site was observed and the condition of concerned Lin Tak Road was satisfactory. It	no comment by IEC on 15 Apr 2020	TCS00864/16/3 00/F0360a

	ES
--	----

	g Date of Complaint		Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
								overflow of muddy water from the construction site. The complainant mentioned that muddy water came out from site entrance, which spotted on his car, at 8am every morning.			
56	17-Mar-20	19-Mar-20	Anderson Road Quarry Site	Resident of Yan Tat House	Noise	Project hotline	NA	發展用地工程噪音持續兩年,要求 工程團隊下周派員到有關單位視 察,並採取可行的噪音緩解措施。 許有為區議員要求陪同視察。 A public complaint was received by hotline on 17 March 2020 regarding the construction noise generated from the Anderson Road Quarry Site. The complainant mentioned that the construction noise generated from	In our investigation, CW-CMGCJV has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. However, to eliminate the inconvenience caused to the nearby residents, CW-CMGCJV was advised to further adopt good practices on mitigating construction noise to reduce the noise impact to the nearby residents. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CW-CMGCJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A	no comment by IEC on 11 May 2020	TCS00864/16/3 00/F0361a
57	1-Apr-20	20-Apr-20	Work Area Portion 2	Undisclosed	Noise	1823	NA	政總署直接以電郵回覆工程長的原 因及有沒有措施解決地盤發出的噪 音。 A public complaint was received by 1823 on 1 April 2020 and subsequently transmitted to Environmental Team (ET) on 20 April 2020, regarding the noise		no comment by IEC on 7 May 2020	TCS00864/16/3 00/F0366a



	Date of	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
58	11-May-20	12-May-20	Work Area Portion 2	Undisclosed	Noise	Project hotline	NA	was received by Project Hotline on 11 May 2020 regarding the noise generated from rock breaking work from a construction site opposite to Tsui Yeung House, which affecting his mother 's health. The	measures in place. Nevertheless, Kwan On was reminded to continually implement the noise mitigation measures as far as practicable in the remaining work. The performance of noise mitigation measures will keep in view by ET in subsequent site	no comment by IEC on 28 May 2020	TCS00864/16/3 00/F0370a
59	18-Jun-20	23-Jun-20	System B	Undisclosed	Noise	EPD	NA	Contractor could carry out construction works, other than percussive piling, before 7pm under the CNP and hoped that the Contractor could arrange the noisy construction works to be carried out	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	no comment by IEC on 17 July 2020	TCS00864/16/3 00/F0391a




Appendix N

Implementation Status for Water Quality Mitigation Measures

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2020\June 2020\R0390v2.docx

Water Quality Mitigation Measure





AquaSed of 60 cu.m per hour

