

**JOB NO.: TCS00864/16** 

# **CEDD SERVICE CONTRACT NO. NTE/07/2016 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS**

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (MAY 2019)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	<b>Reference No.</b>	<b>Prepared By</b>	Certified By
20 June 2019	TCS00864/16/600/R0277v3	Anh	The

Nicola Hon (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	11 June 2019	First Submission
2	18 June 2019	Amended according to IEC's comments on 13 June 2019
3	20 June 2019	Amended according to IEC's comments on 19 June 2019

 $Z: Jobs \\ 2016 \\ TCS00864 \\ (CEDD) \\ 600 \\ EM\&A \\ Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ 2019 \\ May \\ 2019 \\ R0277 \\ v3. docx \\ Routh \\ Submission \\ Monthly \\ EM\&A \\ Report \\ 2019 \\ May \\ 2019 \\ Routh \\$ 



Civil Engineering and Development Department	Your reference:	
New Territories East Development Office		
Suite 1213 Chinachem Golden Plaza	Our reference:	HKCEDD10/50/105836
77 Mody Road		
Tsim Sha Tsui East	Date:	21 June 2019
Kowloon		

Attention: Mr Leung Siu Kau, Kelvin

**BY POST** 

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (May 2019)

We refer to the emails of 12, 18 and 20 June 2019 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (May 2019) for the captioned project.

We have no further comment and hereby verify the captioned report.

Should you have any queries, please do not hesitate to contact the undersigned or our Ms Hazel Chan on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/CYYH/lhmh

cc CEDD – Mr Matthew Fung (email: mphfung@cedd.gov.hk) AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com) AECOM – Mr Vincent Y H Yuen (email: c2-srec3@arqaecom.com) AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com AUES – Mr T W Tam (email: twtam@fordbusiness.com)





# **EXECUTIVE SUMMARY**

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 26<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 May 2019 (hereinafter 'the Reporting Period').

### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	<b>Reporting Period</b>		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Air Onelity	1-hour TSP	5	75	
Air Quality	24-hour TSP	4	15	
	L <sub>eq(30min)</sub> Daytime	5	25	
Construction Noise	$L_{eq(30min)}$ Daytime for Contract NE/2017/03	3	15	

### BREACH OF ACTION AND LIMIT (A/L) LEVELS

No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded nor noise complaint (which triggered Action Level) were received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmontol	Monitoring Parameters	Action	T imit	Event & Action			
Environmental Aspect		Action Level	Linnt Level	NOE Issued	Investigation	Corrective Actions	
Air Quality	1-hour TSP	0	0	0	NA	NA	
	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	0	0	NA	NA	



#### **ENVIRONMENTAL COMPLAINT**

ES06 In the Reporting Period, no environmental complaint was received.

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES07 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

#### **REPORTING CHANGE**

ES08 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. Impact noise monitoring was performed at these three additional noise monitoring locations since December 2018.

#### SITE INSPECTION

- ES09 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 1* was carried out by the RE, ET and Contractor on 3<sup>rd</sup>, 9<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> May 2019 in which IEC joined the site inspection with SSEMC on 9<sup>th</sup> May 2019. No non-compliance was noted during the site inspection.
- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 2* was carried out by the RE, ET and Contractor on 8<sup>th</sup>, 16<sup>th</sup>, 22<sup>nd</sup> and 29<sup>th</sup> May 2019 in which IEC joined the site inspection with SSEMC on 22<sup>nd</sup> May 2019. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 3* was carried out by the RE, ET and Contractor on 2<sup>nd</sup>, 10<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> May 2019 in which IEC joined the site inspection with SSEMC on 10<sup>th</sup> May 2019. No non-compliance was noted during the site inspection.

#### **FUTURE KEY ISSUES**

- ES12 As wet season is approaching, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- ES13 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- ES14 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES15 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.



# **Table of Contents**

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	<b>2</b> 2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	7
	3.1 GENERAL	7
	3.2 MONITORING PARAMETERS	7
	3.3 MONITORING LOCATIONS	7
	3.4 MONITORING FREQUENCY AND PERIOD	10
	3.5 MONITORING EQUIPMENT	10
	3.6 MONITORING METHODOLOGY	11
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	13
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	14
4.	AIR QUALITY MONITORING	15
	4.1 GENERAL	15
	4.2 RESULTS OF AIR QUALITY MONITORING	15
5.	CONSTRUCTION NOISE MONITORING	17
	5.1 GENERAL	17
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	17
6.	WASTE MANAGEMENT	18
	6.1 GENERAL WASTE MANAGEMENT	18
	6.2 RECORDS OF WASTE QUANTITIES	18
7.	SITE INSPECTION	19
<i>.</i>	7.1 REQUIREMENTS	19
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	19
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	22
0.	8.1 Environmental Complaint, Summons and Prosecution	22
•		
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	23
	9.1 GENERAL REQUIREMENTS	23
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	23
	9.3 KEY ISSUES FOR THE COMING MONTH	24
10.	CONCLUSIONS AND RECOMMENDATIONS	26
	10.1 CONCLUSIONS	26
	10.2 Recommendations	26



# LIST OF TABLES

- TABLE 2-1
   STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
- TABLE 2-2
   STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
- TABLE 2-3
   STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2
   IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
   IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
   ADDITIONAL IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-5
   AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-6
   CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-7
   ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-8
   ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 4-1SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
- TABLE 4-2SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)
- TABLE 4-3SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
- TABLE 4-4SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
- TABLE 4-4SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
- TABLE 5-1
   SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1
   SITE OBSERVATIONS OF CONTRACT 1
- TABLE 7-2SITE OBSERVATIONS OF CONTRACT 2
- TABLE 7-3SITE OBSERVATIONS OF CONTRACT 3
- TABLE 8-1
   STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
   STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
   STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
   ENVIRONMENTAL MITIGATION MEASURES

# LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B PROJECT ORGANIZATION STRUCTURE
- APPENDIX C THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX E CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND
- HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G IMPACT MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
- $\label{eq:appendix} Appendix\,M \qquad Complaint\,Log\,\text{and}\,Investigation\,\text{Report for Complaint}$
- APPENDIX N IMPLEMENTATION STATUS FOR WATER QUALITY MITIGATION MEASURES



1

# 1. INTRODUCTION

#### 1.1 **PROJECT BACKGROUND**

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months. The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.2 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.3 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3 (NE/2017/03). The date for commencement of Contract 1 was on 21 December 2016 and the major construction works commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities commenced on 2 May 2017. Contract 3 was commenced on 31 May 2018 but the major construction activities works have not yet commenced in this reporting period. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.4 According to the Approved EM&A Manual, air quality and construction noise are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring to determine the ambient environmental conditions is required to be carried out before construction work of the Project commencement. Hence, baseline air quality and background noise monitoring were conducted on 17<sup>th</sup> January 2017 to 30<sup>th</sup> January 2017, 16<sup>th</sup> February 2017 to 2<sup>nd</sup> March 2017 and 26<sup>th</sup> March 2017 to 8<sup>th</sup> April 2017. Furthermore, Baseline Monitoring Report, which certified by Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.5 This is the 26<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 May 2019.

### **1.2 REPORT STRUCTURE**

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Environmental Complaints and Non-Compliance
Section 10	Implementation Status of Mitigation Measures
Section 11	Conclusions and Recommendations



# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

#### Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
  - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
  - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
  - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
  - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

#### Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
  - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
    - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
    - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
    - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
  - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
  - (iii) Associated landscape works;
  - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
  - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

#### Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
  - (i) Site formation and road works in the following sections:-
    - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
    - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
    - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
  - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-



- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

# 2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization structure for Contracts 1 and 2 is shown in *Appendix B*.

# 2.3 CONSTRUCTION PROGRESS

2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in *Appendix C* while the construction program for Contract 3 has not yet provided by the Contractor in this Reporting Period. As provided by the Contractors, the major construction activities conducted in the Reporting Period are summarized in below.

# Contract 1 (NE/2016/01)

- 1. Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
- 2. Excavation of footing at South and North Towers of Pedestrian Connectivity System B (PSCB);
- 3. Excavation works for Subway of PCSB;
- 4. Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
- 5. Construction of drainage works near the box culvert BC1 and BC2;
- 6. Construction of drainage works at Road L1 between Road L3 and Road 5;
- 7. Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
- 8. Construction of box culvert BC2 of Bay 5, 6, 7 and 11;
- 9. Construction of water mains at Road L5;
- 10. Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;
- 11. Road Improvement Works at Po Lam Road
- 12. Tunneling works at West Portal
- 13. Site formation works at slope A1 of East Portal and slope A3 West Portal
- 14. Excavation works for Water Pumping Station area;
- 15. Backfilling works for Retaining Wall RWA 13 and RWA 14;
- 16. Base slabs and walls at Salt and Fresh Water Reservoir;
- 17. Retaining walls of Artificial Flood Attenuation Lake;
- 18. Construction of U channels for the area of Portal B8 and KW Asphalt Plant;
- 19. Construction of walls and columns works for Underground Stromwater Retention Tank (USRT)
- 20. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
- 21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5

# Contract 2 (NE/2016/05)

- 1. Portion 1: Excavation and shoring works for E1 PC3 & E1 –PC5; piling works for Pile Cap E1 PC3 and construction of Pier E1-P1
- 2. Portion 2: Continue rock slope excavation for E3-ST1 and E3-F1; rock excavation for E3-F1; existing lighting removal and installation of rock dowel
- 3. Portion 3: Relocation of existing pedestrian crossing
- 4. Portion 4: Rectification of defects
- 5. Portion 5: Excavation and Shoring works for covered walkway footing BBI-NB-F2, F1a,F1b; footing Construction for Northern and Southern High Mast; Relocation of



High Masts and drainage Works

6. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork, rein forcement and place concrete for RWE12

#### Contract 3 (NE/2017/03)

Pedestrian Connectivity Facility E8 (PC-E8)

- Installation of settlement markers;
- Remove planter at playground for erection of temporary safety fence;
- Inspection pit for footing of existing fence of football pitch near Footing F3;
- Excavation for Footing F1 and F9.
- Excavation for Footing F2

#### Pedestrian Connectivity Facility E11 (PC-E11)

- Grout Trial for socket-H piling works;
- Piling works for the pile caps on Portion FII (E11-PC6).

#### Pedestrian Connectivity Facilities Systems A (PC-SYA)

- Stabilization works for rock mapping 1st level completed;
- Trench excavation and Fire Hydrant relocation completed;
- Run in/out construction in progress; and
- Rock excavation for 2nd level in progress.

# Pedestrian Connectivity Facilities Systems B (PC-SYB)

- Haul Road construction in progress;
- Erection of Silo Tower for Piling works at PC3 in progress;
- Hoarding erection completed; and
- Site clearance for Run in/out and Run in/out completed;

Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)

- Construction of R.C. works of public toilet;
- Backfilling works of public toilet;
- Shop-drawing for E&M works under preparation
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1 and 2 are presented in *Tables 2-1, 2-2 and 2-3*.

		License/Permit Status				
Item	Description	Permit no./ account	Valid I	Statura		
		no./ Ref. no.	From	То	Status	
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid	
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid	
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid	
3	Water Pollution Control Ordinance – Discharge License	WT00027252-2017	20 Mar 17	31 Mar 22	valid	
4	Waste Disposal	Account no. 7026925	20 Jan 17	End of	valid	

# CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (May 2019)

		License/Permit Status				
Item	Description	Permit no./ account	Valid Period		<b>C</b> 4-4	
		no./ Ref. no.	From	То	Status	
	Regulation – Billing			project		
	Account for Disposal of					
	Construction Waste					
5	Construction Noise	GW-RE0060-19	4 Feb 19	2 May 10	valid	
	Permit	GW-KE0000-19	4 Feb 19	3 May 19	vallu	

#### Table 2-2 Status of Environmental Licenses and Permits of the Contract 2

		License/Permit Status			
Item	Description	Permit no./ account	Valid Period		<b>C</b> 4-4
		no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	3 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
	License	WT00028686-2017	02 Aug 17	31 Aug 22	Valid
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	WasteDisposalRegulation–BillingAccount for Disposal ofConstruction Waste	Account no.7027548	12 Apr 17	End of project	Valid

#### Table 2-3 Status of Environmental Licenses and Permits of the Contract 3

		License/Permit Status			
Item	Description	Permit no./ account no./	t no./ account no./ Valid Period		Status
		Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29 M	ay 2018.		
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	WaterPollutionControlOrdinance	For Area R1W3 (E11) WT00032742-2018	18-Jan-19	31-Jan-24	Valid
	– Discharge	For Area System A	31-Jan-19	31-Jan-24	Valid



Monthly Environmental Monitoring & Audit Report (May 2019)

		License/Permit Status			
Item	Description	Permit no./ account no./	Valid	Period	Status
		Ref. no.	From	То	
	License	WT00033223-2019			
		For Area System B	Pending app	proval from EF	Ъ
		For Area E8 WT00033299-2019	5-Mar-19	5-Mar-24	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7031075	20 July 2018	End of project	Valid
5	Construction Noise Permit	GW-RE0131-19	26 Feb 19	25 May 19	Valid
6	Construction Noise Permit	GW-RE0058-19	18 Feb 19	17 May 19	Valid



# 3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

#### **3.2** MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
  - Air quality; and
  - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	<b>Summary</b>	of EM&A	<b>Requirements</b>
	Summary	UI LANICA	<b>Kuyun</b> ununus

Environmental Issue	Parameters	
Air Quality	• 1-hour TSP by Real-Time Portable Dust Meter; and	
Air Quality	24-hour TSP by High Volume Air Sampler	
Noise	<ul> <li>Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday</li> </ul>	
Noise	• Supplementary information for data auditing, statistical results such as L <sub>10</sub> and L <sub>90</sub> shall also be obtained for reference.	

#### 3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2	Impact Monitoring Stations – Air Quality
	Impact Monitoring Stations – An Quanty

ID	ASR ID	Location in the	Identified Location during Site	Status
	in EIA	EM&A Manual	Visit	
AMS-1	ACYC-01	Chi Yum Ching	Ground of Chi Yum Ching facing the	Active
		She	project site	
AMS-2	DARB-13	Block 8, Site B	Ground of Fung Tai House of On Tai	Active
(#)			Estate	
AMS-3	DARC-16	Planned Clinic	Ground of Planned Clinic and	Not yet
		and Community	Community Centre facing Anderson	commenced
		Centre, Site C2 Road		
		Note 1	110000	
AMS-4	DARC-26	Planned School,	Ground of Planned School facing	Not yet
		Site C2 Note 2	Anderson Road	commenced
AMS-5	DARE-06	Block 5, DAR	Main roof of Oi Tat House of On Tat	Active
		Site E	Estate facing the project site	
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On	Active
		Tat Estate facing the project site		
AMS-7	AMYT-04	Ma Yau Tong	Balcony at 2 <sup>nd</sup> floor of Village House	Active
		Village	Anderson Road No. 1 facing the	
			project site	

Note 1: The ASR is under construction and not yet in operation.

Note 2: The ASR is not yet constructed.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.



- 3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.
- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
  - (a) AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
  - (b) Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. However, there were no suitable location found and our justifications are provided in below:
    - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
    - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
  - (c) According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
    - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
    - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
    - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

# Construction Noise

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in *Table 3-3* and illustrated in *Appendix D*.



	NSR ID in		Status
ID	EIA	Location	Status
NMS-1	Site C2 – School 05 Note 1	Ground of planned school at DAR facing the project site	Not yet commenced
NMS-2	Site E – School <sup>Note 1</sup>	Ground area between the planned school and Him Tat House facing the project site	Not yet commenced
NMS-3	Site C2 $-$ R102 Note 1	Ground of Ancillary Facilities Building facing the project site	Not yet commenced
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site	Active
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site	Active
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site.	Active
NMS-6~	Yung Tai House of On Tai Estate	Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)	Active
NMS-7~	Chi Tai House of On Tai Estate	Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site	Active
NMS-8^	No. 3-4 Ma Yau Tong Village	1m from the exterior of the building façade and facing the construction site	Active

# Table 3-3 Impact Monitoring Stations – Construction Noise

*Note 1: The NSR is under construction and not yet in operation. Remark:* 

- (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (*˜*) *Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.*
- () Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

# Addition Construction Noise Monitoring Location

3.3.5 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

 Table 3-4
 Additional Impact Monitoring Stations – Construction Noise

ID	Location	Description
CN1	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A



# 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

#### Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP 3 times every six days during course of works throughout the construction period
  - 24-hour TSP Once every 6 days during course of works throughout the construction period

#### Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - one set of Leq<sub>(30min)</sub> measurements between 07:00 and 19:00 hours on normal weekdays

#### 3.5 MONITORING EQUIPMENT

#### Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50),* Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

	Equipment	Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Table 3-5Air Quality Monitoring Equipment

#### Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms<sup>-1</sup>.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

 Table 3-6
 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908



# **3.6** MONITORING METHODOLOGY

#### <u>1-hour TSP</u>

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

#### 24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
  - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
  - No two samplers should be placed less than 2 meters apart;
  - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
  - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
  - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
  - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
  - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
  - After sampling, the filter paper will be collected and transfer from the filter holder of the



HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.

- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m<sup>3</sup>/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

# <u>Noise Monitoring</u>

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

# Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air



pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

# 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Monitoring Station	Action Level (µg /m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-2	319	165	500	260
AMS-3	319	165	500	260
AMS-4	315	165	500	260
AMS-5	299	166	500	260
AMS-6	303	168	500	260
AMS-7	307	156	500	260

Table 3-7Action and Limit Levels for Air Quality Monitoring

Table 3-8         Action and Limit Levels for Construction Noise
--

M	Action Level	Limit Level in dB(A)	
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays		
NMS-1		<b>75</b> dB(A) <sup>Note 1</sup> /	
NMS-2		<b>70</b> dB(A) <sup>Note 2</sup> / <b>65</b> dB(A) <sup>Note 2</sup>	
NMS-3		<b>75</b> dB(A)	
NMS-4*		<b>75</b> dB(A)	
NMS-4a#	When one or more documented complaints are received	<b>75</b> dB(A)	
NMS-5#		<b>75</b> dB(A)	
NMS-6~		<b>75</b> dB(A)	
NMS-7~		<b>75</b> dB(A)	
NMS-8^		<b>75</b> dB(A)	
CN1+		<b>70</b> dB(A) <sup>Note 2</sup> / <b>65</b> dB(A) <sup>Note 2</sup>	
CN2+		<b>70</b> dB(A) <sup>Note 2</sup> / <b>65</b> dB(A) <sup>Note 2</sup>	
CN3+		<b>75</b> dB(A)	

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

Note 2: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(<sup>^</sup>) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.



3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

# 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



# 4. AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-2, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 was pending approval from Housing Authority, only 1-hour TSP monitoring was conducted at AMS-2. No monitoring was conducted at AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

#### 4.2 **RESULTS OF AIR QUALITY MONITORING**

4.2.1 In the Reporting Period, a total of **75** events of 1-hour TSP monitoring and **15** events of 24-hours TSP were carried out and the monitoring results are summarized in **Tables 4-1 to 4-5**. The detailed 24-hour TSP monitoring data are presented in **Appendix H** and the relevant graphical plots are shown in **Appendix I**.

	24-hour	1-hour TSP (μg/m <sup>3</sup> )				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
6-May-19	- (#)	3-May-19	9:30	56	61	55
11-May-19	- (#)	9-May-19	9:24	57	61	63
17-May-19	- (#)	15-May-19	9:33	41	44	48
23-May-19	- (#)	21-May-19	8:48	93	101	104
29-May-19	- (#)	27-May-19	9:41	61	61	63
Average	-	Averag	ge		65	
(Range)	(-)	(Range	e)	(41 - 104)		

Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

(#) Due to power failure, no data was obtained.

# Table 4-2 Summary of 1-hour TSP Monitoring Results (AMS-2)

1-hour TSP (μg/m <sup>3</sup> )					
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
3-May-19	10:24	64	62	66	
9-May-19	9:50	58	61	66	
15-May-19	9:58	45	48	55	
21-May-19	9:10	104	108	115	
27-May-19	13:53	64	66	63	
Ave	erage	70			
(Ra	inge)		(45 - 115)		

Table 4-3	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour		1-hour TSP (µg/m³)				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
6-May-19	38	3-May-19	9:39	76	77	80	
11-May-19	33	9-May-19	13:39	66	68	71	
17-May-19	57	15-May-19	13:49	44	46	49	
23-May-19	38	21-May-19	9:24	97	101	111	
29-May-19	20	27-May-19	10:21	72	71	69	
Average	37	Average		73			
(Range)	(20 - 57)	(Range	e)	(44 - 111)			



	Summary	ary of 24-nour and 1-nour 151 Monitoring Results (AM5-0)					
	24-hour		g/m <sup>3</sup> )				
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
6-May-19	25	3-May-19	13:26	81	83	86	
11-May-19	38	9-May-19	13:52	68	71	73	
17-May-19	68	15-May-19	13:35	46	49	51	
23-May-19	37	21-May-19	9:34	98	108	116	
29-May-19	25	27-May-19	14:23	71	72	72	
Average (Range)	39 (25 - 68)	Average (Range)			76 (46 – 116)		

 Table 4-4
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

Table 4-5	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
-----------	--

	24-hour	1-hour TSP (μg/m <sup>3</sup> )					
Date	TSP (μg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
6-May-19	16	3-May-19	13:30	69	67	68	
11-May-19	45	9-May-19	13:11	70	65	68	
17-May-19	29	15-May-19	9:18	72	70	68	
23-May-19	47	21-May-19	14:12	105	107	111	
29-May-19	35	27-May-19	10:45	63	62	61	
Average (Range)	34 (16 - 47)	Average 75			75 (61 - 111)		

- 4.2.2 As shown in *Tables 4-1 to 4-5*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



# 5. CONSTRUCTION NOISE MONITORING

#### 5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was only performed at the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1, NMS2 and NMS3 since they are the planned NSR and still under the construction or not yet constructed.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

#### 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **25** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

 Table 5-1
 Summary of Construction Noise Monitoring Results for Contract 1

	Construction Noise Level (L <sub>eq30min</sub> ), dB(A)					
Date	NMS4a	NMS5	NMS6	NMS7	NMS8	
3-May-19	65	63	57	62	67	
9-May-19	68	61	57	62	60	
15-May-19	66	57	58	61	67	
21-May-19	69	65	59	62	72	
27-May-19	66	68	61	53	67	
Limit Level			75 dB(A	L)		

5.2.2 For the additional noise monitoring under Contract 3, a total of 15 events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-2Summary of Construction Noise Monitoring Results for Contract 3

	Construction Noise Level (Leq30min), dB(A)						
Date	CN1	CN2	CN3				
3-May-19	62	62	67				
9-May-19	62	62	72				
15-May-19	64	63	64				
21-May-19	62	62	72				
27-May-19	63	62	61				
Limit Level	<b>70</b> dB(A) <sup>Note 1</sup> / <b>65</b> dB(A) <sup>Note 1</sup>	$\frac{70 \text{ dB(A)}^{\text{Note 1}}}{65 \text{ dB(A)}^{\text{Note 1}}}$	75 dB(A)				

*Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.* 

5.2.3 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. However, no noise complaint (which triggered Action Level) was received under the Project and complaint details could be referred to Section 8.



# 6. WASTE MANAGEMENT

#### 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

# 6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Con		ract 1	Contract 2		Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m <sup>3</sup> )	19.302	-	1.2005	-	1.309	-
Hard Rock and Large Broken Concrete ('000m <sup>3</sup> )	4.220	-	1.171	-	0	-
Reused in this Contract (Inert) ('000m <sup>3</sup> )	2.034	-	0.025	-	0	-
Reused in other Projects (Inert) ('000m <sup>3</sup> )	2.269	-	0	-	0.563	-
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	10.779	ТКО 137	0	-	1.309	TKO 137

 Table 6-1
 Summary of Quantities of Inert C&D Materials

#### Table 6-2Summary of Quantities of C&D Wastes

	Cont	ntract 1		tract 2	Contract 3	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-	0.003	License collector
Recycled Paper / Cardboard Packing ('000kg)	0.503	License collector	0	-	0.179	License collector
Recycled Plastic ('000kg)	1.600	License collector	0	-	0.006	License collector
Chemical Wastes ('000kg)	0	-	0	-	0	-
General Refuses ('000m <sup>3</sup> )	0.047	SENT	0.0045	SENT	0.009	SENT



# 7. SITE INSPECTION

#### 7.1 **REQUIREMENTS**

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 3<sup>rd</sup>, 9<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> May 2019 in which IEC joined the site inspection with SSEMC on 9<sup>th</sup> May 2019. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
3 May 2019	• No adverse environmental issue was observed during site inspection. (Q6, TWR3, TWR4)	• NA.
9 May 2019	• Stagnant water cumulated inside the drip tray was observed, the Contractor should remove the stagnant water properly to prevent mosquito breeding. (Artificial Lake and PTT)	• Stagnant water cumulated inside the drip tray was cleared.
14 May 2019	• Stagnant water cumulated inside the drip tray should be cleared. (Artificial Lake)	• Stagnant water cumulated inside the drip tray was cleared.
	• General refuse cumulated on-site should be cleaned more frequency. (PTT)	• General refuse cumulated on-site was cleaned.
	• Oil and water mixture cumulated inside the drip tray should be cleared and dispose as chemical waste. (USRT)	• Oil and water mixture inside the drip tray was cleared.
21 May 2019	• Soil and mud cumulated inside the cut-off drainage should be cleaned. (Artificial Lake)	<ul> <li>Soil and mud cumulated inside the cut-off drainage was cleared.</li> </ul>
	• Dust mitigation should be provided for breaking works to reduce dust impact.	• Water spraying had been provided to reduce dust
	<ul> <li>(System A)</li> <li>Stagnant water after rainstorm should be cleaned to prevent mosquito breeding. Moreover, hot spot should be identified on-site to provide anti mosquito measures regularly. (General)</li> </ul>	<ul><li>impact.</li><li>Reminder only.</li></ul>
28 May 2019	• Drip tray should be provided for chemical storage on-site. (Road L4)	Chemical containers without drip tray were removed.
	• Sand bags should be provided to prevent muddy surface runoff overflow into the outlet during rainstorm. (Q1)	<ul> <li>Sediment cumulated inside the outlet was cleaned and sand bags were provided to prevent muddy surface runoff overflow in the outlet during rainstorm.</li> </ul>

Table 7-1Site Observations of Contract 1



Date	Findings / Deficiencies	Follow-Up Status	
	• Proper de-silting facilities should be provided for the site discharge water and make sure all water discharge from site comply with license requirement. (General)	5	

# Contract 2

7.2.2 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 8<sup>th</sup>, 16<sup>th</sup>, 22<sup>nd</sup> and 29<sup>th</sup> May 2019 in which IEC joined the site inspection with SSEMC on 22<sup>nd</sup> May 2019. No non-compliance was noted. The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 7-2*.

Table 7-2Site Observations of Contract 2

<ul> <li>Free standing chemical container was observed at Portion 1. The Contractor should provide drip tray for any chemical container to prevent leakage.</li> <li>The Contractor was reminded to remove stagnant water regularly.</li> </ul>	<ul> <li>Free standing chemical container was removed.</li> <li>Reminder only.</li> </ul>
<ul> <li>Improper tree protection zone was observed at Portion 2. The Contractor was advised to maintain the tree protection zone properly.</li> <li>Muddy surface runoff out of site boundary was observed at Portion 1. The Contractor should provide proper mitigation measure to avoid muddy surface runoff out of site</li> </ul>	<ul> <li>Refer to follow-up status on 22 May 2019.</li> <li>Proper mitigation measure was implemented.</li> </ul>
<ul><li>boundary.</li><li>The Contractor was reminded to maintain the noise barrier properly at Portion 2.</li></ul>	• Reminder only.
<ul> <li>Improper tree protection zone was observed in Portion 2. The Contractor should provide proper mitigation measure for retained trees.</li> <li>Free standing oil drum was observed in Portion 1. The Contractor should place the oil drum inside drip tray.</li> <li>The Contractor was reminded to maintain the tarpaulin sheet on the exposed slope regularly at Portion 1.</li> </ul>	<ul> <li>Proper tree protection zone was provided.</li> <li>Mitigation measure was provided for oil drum.</li> <li>Reminder only.</li> </ul>
• The Contractor was reminded to review the temporary water drainage system and remove the cumulated water at Portion 6.	• Reminder only.
<ul> <li>Muddy water at public U-channel was observed at Portion 1. The Contractor was advised to clean the muddy water at public U-channel as soon as possible.</li> <li>Stockpile of dusty materials for construction activities was observed at Portion 2. The Contractor was advised to provide proper</li> </ul>	<ul> <li>Muddy water at public U-channel was cleaned</li> <li>Proper covering was provided for dusty materials</li> </ul>
	<ul> <li>observed at Portion 1. The Contractor should provide drip tray for any chemical container to prevent leakage.</li> <li>The Contractor was reminded to remove stagnant water regularly.</li> <li>Improper tree protection zone was observed at Portion 2. The Contractor was advised to maintain the tree protection zone properly.</li> <li>Muddy surface runoff out of site boundary was observed at Portion 1. The Contractor should provide proper mitigation measure to avoid muddy surface runoff out of site boundary.</li> <li>The Contractor was reminded to maintain the noise barrier properly at Portion 2.</li> <li>Improper tree protection zone was observed in Portion 2. The Contractor should provide proper mitigation measure to avoid muddy surface runoff out of site boundary.</li> <li>The Contractor was reminded to maintain the noise barrier properly at Portion 2.</li> <li>Improper tree protection zone was observed in Portion 2. The Contractor should provide proper mitigation measure for retained trees.</li> <li>Free standing oil drum was observed in Portion 1. The Contractor should place the oil drum inside drip tray.</li> <li>The Contractor was reminded to maintain the tarpaulin sheet on the exposed slope regularly at Portion 1.</li> <li>The Contractor was reminded to review the temporary water drainage system and remove the cumulated water at Portion 6.</li> <li>Muddy water at public U-channel was observed at Portion 1. The Contractor was advised to clean the muddy water at public U-channel as soon as possible.</li> <li>Stockpile of dusty materials for construction</li> </ul>



Monthly Environmental Monitoring & Audit Report (May 2019)

Date	Findings / Deficiencies	Follow-Up Status
	• The Contractor was reminded to clear stagnant water within site area after rainstorm.	Reminder only.

# Contract 3

7.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 2<sup>nd</sup>, 10<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> May 2019 in which IEC joined the site inspection with SSEMC on 10<sup>th</sup> May 2019. No non-compliance was noted. The findings / deficiencies of Contract 3 that observed during the weekly site inspection are listed in *Table 7-3* 

Table	7-3	Site	Obse
Lanc	1-5	Sill	Obsc.

Table 7-3	Site Observations of Contract 3	
Date	Findings / Deficiencies	Follow-Up Status
2 May 2019	<ul> <li>The Contractor was reminded to clean the sludge underneath the AquaSed.</li> <li>The Contractor was reminded to enhance the mitigation measure near the discharge point at work area of E11.</li> </ul>	<ul><li> Reminder only.</li><li> Reminder only.</li></ul>
10 May 2019	<ul> <li>Potential muddy surface runoff into U-channel was observed at work area of E8. The Contractor was advised to provide proper mitigation measure to avoid potential surface run-off out of site area</li> </ul>	Proper mitigation measure was provided to avoid potential surface run-off out of site area.
16 May 2019	• Dust debris was observed at public area near site boundary at System A. The Contractor should clean the dusty debris at public area as soon as possible.	• Dust debris was removed.
	• Potential muddy surface run-off into public U-channel was observed at E11. The Contractor was advised to enhance mitigation measure to avoid potential surface run-off out of site area.	Proper mitigation measure was implemented.
23 May 2019	• No adverse environmental problem was observed.	• NA.
30 May 2019	• The Contractor should remove the muddy water at System A.	• Reminder only.
	• The Contractor was reminded to keep good housekeeping on site at System A.	• Reminder only.
	• The Contractor was reminded to keep good housekeeping on site at E8.	• Reminder only.



# 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 8.1 Environmental Complaint, Summons and Prosecution

- 8.1.1 In the Reporting Period, no environmental complaint was received for the project and the complaint log is shown in *Appendix M*.
- 8.1.2 In the Reporting Period, no environmental summons and Prosecution recorded.
- 8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

Departing Devied	Contract	<b>Environmental Complaint Statistics</b>		
Reporting Period	no.	Frequency	Cumulative	<b>Complaint Nature</b>
1 Apr 2017 – 30 Apr 2019	1	0	38	Dust, Noise and light nuisance
21 Mar 2017 – 30 Apr 2019	2	0	4	Noise
31 May 2018 – 30 Apr 2019	3	0	1	Waste Management
	1	0	38	NA
1 – 31 May 2019	2	0	4	NA
	3	0	1	NA

Table 8-1Statistical Summary of Environmental Complaints

Table 8-2 S	Statistical Summary	v of Environmental Summons	
-------------	---------------------	----------------------------	--

Departing Devied	Contract	<b>Environmental Summons Statistics</b>		
Reporting Period	no.	Frequency	Cumulative	Summons Nature
1 Apr 2017 – 30 Apr 2019	1	0	0	NA
21 Mar 2017 – 30 Apr 2019	2	0	0	NA
31 May 2018 – 30 Apr 2019	3	0	0	NA
	1	0	0	NA
1 – 31 May 2019	2	0	0	NA
	3	0	0	NA

 Table 8-3
 Statistical Summary of Environmental Prosecution

Departing Devied	Contract	<b>Environmental Prosecution Statistics</b>		
Reporting Period	no.	Frequency	Cumulative	<b>Prosecution Nature</b>
1 Apr 2017 – 30 Apr 2019	1	0	0	NA
21 Mar 2017 – 30 Apr 2019	2	0	0	NA
31 May 2018 – 30 Apr 2019	3	0	0	NA
	1	0	0	NA
1 – 31 May 2019	2	0	0	NA
	3	0	0	NA



# 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Water Quality	<ul> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>
Noise	<ul> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the "Trip-ticket System"</li> <li>Predict required quantity of</li> <li>concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

### 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities for Contract 1 in the coming month are listed below:

- 1. Implementation of Temporary Traffic Arrangement at the junction between On Sau Road and Road L4, Po Lam Road near Po Tat Estate and Po Lam Road near Ma Yau tong Village;
- 2. Construction of the footings at South and North Towers of Pedestrian Connectivity System B (PCSB);
- 3. Excavation works for Subway of PCSB;
- 4. Construction of drainage pipe 1350mm dia. from M/H S310 to M/H X3A near North Tower of PCSB;
- 5. Construction of drainage works near the box culvert BC1 and BC2;
- 6. Construction of drainage works at Road L1 between Road L3 and Road 5;
- 7. Excavation works from Bay 1 to Bay 10 of BC1 and constructions of bay 11 and 12 of BC01
- 8. Construction of box culvert BC2 of Bay 5, 6, 7 and 11;
- 9. Construction of water mains at Road L5;
- 10. Construction of pile cap and strap beams and steel post erection of Public Transport Terminus;
- 11. Road Improvement Works at Po Lam Road



- 12. Tunneling works at West Portal
- 13. Site formation works at slope A1 of East Portal and slope A3 West Portal
- 14. Excavation works for Water Pumping Station area;
- 15. Backfilling works for Retaining Wall RWA 13 and RWA 14;
- 16. Base slabs and walls at Salt and Fresh Water Reservoir;
- 17. Retaining walls of Artificial Flood Attenuation Lake;
- 18. Construction of U channels for the area of Portal B8 and KW Asphalt Plant;
- 19. Construction of walls and columns works for Underground Stromwater Retention Tank (USRT)
- 20. Noise Barrier walls, Retaining Walls RWA12 and RWA18 for internet road L4; and
- 21. Rock Slope Survey and Slope Stabilization at Portion B1 and B5
- 9.2.2 Construction activities for Contract 2 in the coming month are listed below:
  - 1. Portion 1: Excavation and shoring works for E1 PC3 & E1 –PC5; piling works for Pile Cap E1 PC3 and construction of Pier E1-P1
  - 2. Portion 2: Continue rock slope excavation for E3-ST1; rock excavation for E3-F1; existing lighting removal and installation of rock dowel
  - 3. Portion 3: Relocation of existing pedestrian crossing
  - 4. Portion 4: Rectification of defects
  - 5. Portion 5: Excavation and Shoring works for covered walkway footing BBI-NB-F2,F1a,F1b; footing Construction for Northern and Southern High Mast; Relocation of High Masts and drainage Works
  - 6. Portion 6: Rock breaking for rock cut slope and BBI Footing; fixing formwork, reinforcement and place concrete for RWE12
- 9.2.3 Construction activities for Contract 3 in the coming month are listed below:

#### C\_Pedestrian Connectivity Facility E8 (PC-E8)

- Excavation works for Footing F3 (PC-E8)
- Construction of haul road and working platform on slope (PC-E8)
- G.I. near Hiu Yuk Path (PC-E8)

Pedestrian Connectivity Facility E11 (PC-E11)

- Grout Trial for socket-H piling works;
- Piling works for the pile caps on Portion FII (E11-PC6).

#### Pedestrian Connectivity Facilities Systems A (PC-SYA)

- Rock excavation of footing (2nd layer) and associated rock mapping and stabiliza tion works at System A; and
- Completion of Run in/out at System A;

#### Pedestrian Connectivity Facilities Systems B (PC-SYB)

- Haul Road Construction at PC-SYB;
- Piling works at PC-SYB;

# Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)

- Lay underground drainage pipe;
- Formation works for earth pit, lighting pit;
- Implemented lightning cable

#### 9.3 KEY ISSUES FOR THE COMING MONTH

9.3.1 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
  - Potential wastewater quality impact due to surface runoff;
  - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty



material;

- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures
- 9.3.2 During rainy season, the Contractors should pay special attention on water quality mitigation measures and fully implement according to the ISEMM of the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The implementation of water quality mitigation measures conducted by the Contractor is shown in *Appendix N*.



# 10. CONCLUSIONS AND RECOMMENDATIONS

#### **10.1 CONCLUSIONS**

- 10.1.1 This is 26<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 May 2019.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, no exceedance was recorded and no Notification of Exceedance was issued. Moreover, no noise complaints (which triggered Action Level) were received for the Project.
- 10.1.4 In the Reporting Period, no environmental complaint was received from the Project
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2 and 3 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

#### **10.2 RECOMMENDATIONS**

- 10.2.1 As wet season is approaching, preventive measures for muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- 10.2.3 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 10.2.4 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.




Appendix A

Layout plan of the Project

 $Z:\label{eq:loss} 2016\TCS00864\ (CEDD)\600\EM\&A\ Report\ Submission\Monthly\ EM\&A\ Report\2019\May\ 2019\R0277v3.docx$ 


# **Contract Packages**





# Layout plan of Contract 1 (NE/2016/01)

 $Z: Jobs \\ 2016 \\ TCS00864 \\ (CEDD) \\ 600 \\ EM\&A Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ 2019 \\ May \\ 2019 \\ R0277 \\ v3. docx \\ Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ Submission \\ Su$ 





## Layout plan of Contract 2 (NE/2016/05)

 $Z: Jobs \\ 2016 \\ TCS00864 \\ (CEDD) \\ 600 \\ EM\&A Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ 2019 \\ May \\ 2019 \\ R0277 \\ v3. docx \\ Report \\ Submission \\ Monthly \\ EM\&A \\ Report \\ Submission \\ Su$ 





# **PROJECT** <sup>項目</sup>

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

## CLIENT 業主




上木工程拓展署
 Civil Engineering and
 Development Department

## CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

# SUB-CONSULTANTS 分判工程顧問公司

## ISSUE/REVISION 修訂



-	OCT. 16	TENDER DRAWING	AC
<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核


			M
-	OCT. 16	TENDER DRAWING	AC
<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ет			

			M			
-	OCT. 16	TENDER DRAWING	AC			
<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核			
(修訂) 日期   内容摘要   夜夜 STATUS 階段						

SCALE <sup>比例</sup> A1 1 : 500 DIMENSION UNIT <sup>尺寸單位</sup>

METRES

**KEY PLAN** A1 1 : 60000 *索*引圖



# **PROJECT NO.** <sub>項目編</sub>號

CONTRACT NO. <sup>合約編號</sup>

60328348


NE/2016/05

SHEET TITLE 圖紙名稱

E1 - PORTION OF SITE

# SHEET NUMBER 圖紙編號

60328348/PC1/1016





# PROJECT <sub>項目</sub>

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

# CLIENT 業主




上木工程拓展署
 Civil Engineering and
 Development Department

# **CONSULTANT** 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

# SUB-CONSULTANTS 分判工程顧問公司

## ISSUE/REVISION <sup>修訂</sup>



-	OCT. 16	TENDER DRAWING	AC
<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

# ST/ 階段

-	OCT. 16	TENDER DRAWING	AC			
阁	DATE 日期	<b>DESCRIPTION</b> 內容摘要	CHK. 複核			
۲.	TATUS					


DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
ATUS		

SCALE 比例 A1 1 : 500

# DIMENSION UNIT <sup>尺寸單位</sup>

METRES

**KEY PLAN** A1 1 : 60000 索引圖



# PROJECT NO. <sub>項目編</sub>號

# CONTRACT NO. <sup>合約編號</sup>

60328348


NE/2016/05

SHEET TITLE 圖紙名稱

E2-C1-E3 - PORTION OF SITE

# SHEET NUMBER 圖紙編號

60328348/PC1/2016





# **PROJECT** <sub>項目</sub>

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

# CLIENT 業主




# **CONSULTANT** 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

# SUB-CONSULTANTS 分判工程顧問公司

# ISSUE/REVISION 修訂



I/R 修	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
-	OCT. 16	TENDER DRAWING	AC
			M
_			

-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

			M		
-	OCT. 16	TENDER DRAWING	AC		
<b>/</b> R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核		

			M		
-	OCT. 16	TENDER DRAWING	AC		
<b>//R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核		
etatue					

SCALE <sub>比例</sub>

A1 1 : 500

NGAU TAU KOK

KWUN TONG

**KEY PLAN** A1 1 : 60000 索引圖

# STATUS 階段

			- AC
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	<b>DESCRIPTION</b> 內容摘要	CHK. 複核
eT.	ATUS		



DIMENSION UNIT 尺寸單位

METRES

60328348


**PROJECT NO.** 項目編號

NE/2016/05 SHEET TITLE <sup>圖紙名稱</sup>

E12 AND BBI - PORTION OF SITE

# SHEET NUMBER 圖紙編號

60328348/PC1/3016





# **PROJECT** <sup>項目</sup>

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

## CLIENT 業主



上木工程拓展署
 Civil Engineering and
 Development Department

# **CONSULTANT** 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

# SUB-CONSULTANTS 分判工程顧問公司

## ISSUE/REVISION 修訂

			M
-	OCT. 16	TENDER DRAWING	AC
I/R	DATE	DESCRIPTION	СНК

			M
-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

# STATUS 階段

SCALE 比例

A1 1 : 500

NGAU CHT WAN

KOWLOON BAY

**PROJECT NO.** 項目編號

SHEET TITLE 圖紙名稱

60328348

**KEY PLAN** A1 1 : 60000 家引圖

54

KWUN TONG

**GREEN ROUTE - PORTION OF SITE** 

-	OCT. 16	TENDER DRAWING	AC
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核

			M						
-	OCT. 16	TENDER DRAWING	AC						
<b>/</b> R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核						
etatue									

DIMENSION UNIT 尺寸單位

WAN

METRES


LAMTIN

CONTRACT NO. <sup>合約編號</sup>

NE/2016/05

60328348/PC1/5007

SHEET NUMBER 圖紙編號





SE	ITING UUT	PUINIS
OINTS	EASTING	NORTHING
001	843917.587	818906.541
002	843929.342	818905.094
003	843939.483	818901.709
004	843956.219	818898.942
005	843965.528	818896.168
006	843969.261	818895.667
007	843979.545	818905.452
008	843984.131	818907.650
009	843985.175	818907.685
010	843985.110	818897.974
011	843981.962	818891.121
012	843972.510	818885.990
013	843966.562	818885.703
014	843938.026	818893.479
015	843914.8936	818899.2916
015		
	843917.5873	818906.5418
017	844004.9983	818934.8475
018	844000.3294	818947.0185
019	843992.9288	818955.3047
020	843983.1315	818980.9995
021	844015.8829	818990.0481
022	844051.2430	819004.7564
023	844055.1790	818964.5518
024	844050.7010	818959.3870
025	844048.1970	818967.9590
026	844027.1930	818961.0890
027	844028.4560	818957.440
028	844007.2170	818950.1120
029	844009.2850	818940.8450
030	844008.6995	818936.6258
031	844024.2060	818941.7840
032	844034.8059	818938.4355
033	844034.4315	818936.6727
034	844026.3820	818938.3480
035	844021.0980	818936.6740
036	844016.7340	818931.2790
037	843986.6120	818923.3580
038	843990.360	818926.797
039	843997.172	818929.287
040	844007.154	818941.102
041	844003.647	818950.980
042	844024.555	818959.707
043	844023.162	818964.725
044	844049.278	818971.887
045	844049.396	818964.017
046	843980.693	818913.535
047	844009.179	
048	844010.709	818922.804
049	843982.791	818918.044



# **PROJECT** <sup>項目</sup>

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

## CLIENT <sub>業主</sub>




た木工程拓展署
 Civil Engineering and
 Development Department

## CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

# SUB-CONSULTANTS 分判工程顧問公司

## ISSUE/REVISION 修訂



## STATUS 階段


# DIMENSION UNIT <sup>尺寸單位</sup>

A1 1 : 500

SCALE 比例

METRES

**KEY PLAN** A1 1 : 60000 家引國



# PROJECT NO. <sub>項目編</sub>號

CONTRACT NO. <sup>合約編號</sup>

60328348

NE/2016/05

SHEET TITLE 圖紙名稱


INFRASTRUCTURAL WORKS AT PO LAM ROAD SOUTH TIU KENG LENG – PORTION OF SITE


# SHEET NUMBER 圖紙編號

60328348/PC1/9501A



Layout plan of Contract 3 (NE/2017/03) (Non-Designated Area)







# PROJECT <sup>項目</sup>

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

# CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A CLIENT <sub>業主</sub>




全林工程拓展署 Civil Engineering and Development Department

## CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

## SUB-CONSULTANTS 分判工程顧問公司

# ISSUE/REVISION 修訂



## STATUS <sup>階段</sup>


SCALE 比例

A1 1 : 500

## DIMENSION UNIT <sub>尺寸單位</sub>

METRES

**KEY PLAN** A1 1 : 60000 家引國



# PROJECT NO. <sub>項目編</sub>號

60328348

NE/2017/03

SHEET TITLE 圖紙名稱

GENERAL LAYOUT

# SHEET NUMBER 圖紙編號

60328348/R&P/1008A

CONTRACT NO. <sup>合約編</sup>號

SHEET 8 OF 8




Appendix B

**Project Organization Structure** 



## **Project Organization Structure**





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	Ken Chiu	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

## Contact Details of Key Personnel for Contract 1 – NE/2016/01

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.		
CEDD	EDD Engineer Leung Siu Kau, Kelvin		2301 1383	2739 0076		
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221		
AECOM	Senior Resident Engineer	Vincent Yuen	5599 1466	2473 3221		
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648		
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900		
KOCCL	KOCCL Site Agent		COCCL Site Agent Yung, Shui Her		6012 4284	2558 6900
KOCCL	KOCCL Safety and Environmental Manager		6111 5711	2558 6900		
KOCCL	Environmental Officer	Lee Kwan Ho, Byron	6671 0383	2558 6900		
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079		
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079		
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079		

## Contact Details of Key Personnel for Contract 2 – NE/2016/05

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Ben Tam

AUES

2959 6079

2959 6059

Legend:

AUES

CEDD (Employer) – Civil Engineering and Development Department

**Environmental Consultant** 

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



## Appendix C

## **Construction Programme**

- (a) Contract 1 (NE/2016/01)
- (b) Contract 2 (NE/2016/05)
- (c) Contract 3 (NE/2017/03)



## Contract 1 (NE/2016/01)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\May 2019\R0277v3.docx

	<b>医</b> 隧道股份	~	
俊和	上隧->	告隆 聨	營

	Chun Wo – STEC – VASTEAM JOINT VENTURE				3 - IVIC		FROOMAN			
tivity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	I 2019 14 21 28	۸ 05	1ay 2019 12 19 26	June 2019 02 09 16	23
ARQ - Works Prog	ramme Rev.1 - 3MRP (15 May 2019)						00			20
Project Key Dates										
Key Dates for Com	letion of Sections of the Works									
AKC1040	KD4 - Completion of Section IV of the Works - Portion A3	0	28-Jul-19	0	28-Jul-19*	4				
Possession Periods										
AKP1270	Date for Possession of the Portion E1	0 25-Dec-16		0 15-May-19*						
<b>Preliminary</b>										
Design										
Shop Drawings										
APD7030	Preparation and Submission of Shop Drawings of Structural Steel Works of Noise Barrier at Road L4	90 06-Mar-19	25-Jun-19	90 06-Mar-19 A	25-Jun-19				: 	
APD7040	Review and Approval of Shop Drawings of Structural Steel Works of Noise Barrier at Road L4	90 11-Apr-19	31-Jul-19	92 15-Apr-19 A	06-Aug-19					
Major Material / Plan	ts Deliveries									
Major Material										
Civil / Structural N	laterial									
-		60 02 Ech 10	02 Apr 10	00 01 Mg 10	20 May 10					
APM1115	Materials Submission and Approval for Semi-enclosure Noise Barrier Panels at Road L4	60 02-Feb-19	· · ·	90 01-Mar-19 A		_				
APM1120	Procurement, Fabrication and Delivery of Semi-enclosure Noise Barrier Panels at Road L4	120 03-Apr-19	31-Jul-19	120 30-May-19	26-Sep-19					
Excavation Permit (	(P)									
Portion E1 (Water	Mains as referred to Dwg. No.60328348/SF&I/5722)									
APF1190	Submit Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	0 21-Nov-18		0 15-May-19				•		
APF1200	HyD Review Application of XP for Waterworks in Portion E1 (CHU455 to CHU494.446)	180 21-Nov-18	19-May-19	180 15-May-19	10-Nov-19	-				
Ground Investigation	1									
APG1120	Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System A	21 22-Mar-17	19-Apr-17	634 22-Mar-17	15-May-19			o		
APG1130	in Portion B5 Subnmisison and Approval of Ground Investigation Report for Pedestrian Connectivity System A	21 24-Aug-17	16-Sep-17	A 485 21-Sep-17	15-Mav-19	_		0		
ARQ - MEP Submis	in Portion C1a			A						
General Submissio										
A1030	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R0 $$	0		14 15-May-19*						
A1031	Submission and Approval for Professional Indemnity Insurance (PI) for Independent Checking Engineer-R1	0		14 15-May-19*	30-May-19					
A1100	Submission and Approval for Design/MS of Ventilation System (Temp) at Underpass-R1	0		466 16-Oct-17 A	15-May-19			0		
Fresh and Salt Wa	er Pumping Station			<u> </u>						
Electrical										
A1380	Submission and Approval for Design of Electrical System at CLP Transformer Rm at Fresh Water	0		14 15-May-19*	30-May-19	4				
A1390	Pumping Station Submission and Approval for Design of Power Supply System at Fresh Water Pumping Station	0		14 15-May-19*	30-May-19	~				
A1400	Submission and Approval for Design of 380V Switchboard at Fresh Water Pumping Station	0		14 15-May-19*		-				
		-				_				
A1410	Submission and Approval for Design of 24V DC Battery at Fresh Water Pumping Station	0		14 15-May-19*	30-May-19					

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)	1	
<b></b>	Baseline Milestone	17-May-19	· · · · · · · · · · · · · · · · · · ·	
•	♦ Milestone			
			1	

Page 1 of 24 Cut-Off Data Date: 15-May-19										
July 2019 30 07 14	21	28		August 2019 04	11 B					
		<b>\$</b> 28-J	ul-19*							
				_						
				-						
Revision		Check	ed	Appro	ved					



俊和-上隧-浩隆聨營

## CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO – STEC – VASTEAM JOINT VENTURE					
vity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish	Duration Start	Finish
1420	Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Stat	tion 0			14 15-May-19*	30-May-19
1430	Submission and Approval for Design of Auto Charger and Panel at Fresh Water Pumping	Station 0			14 15-May-19*	30-May-19
40	Submission and Approval for Design of Pump Set Control Panel at Fresh Water Pumping	Station 0			14 15-May-19*	30-May-19
450	Submission and Approval for Design of Small Power and ELV at Fresh Water Pumping St	ation 0			14 15-May-19*	30-May-19
1460	Submission and Approval for Design of Cable Containment at Fresh Water Pumping Stati	on O			14 15-May-19*	30-May-19
1470	Submission and Approval for Design of Earthing and Lightning Protection at Fresh Water Pumping Station	0			14 15-May-19*	
180	Submission and Approval for Design of Compessor Control Panel at Fresh Water Pumping Station	g 0			14 15-May-19*	30-M <i>a</i> y-19
00	Submission and Approval for Design of Capacitor and Panel at Fresh Water Pumping Stat	tion 0			14 15-May-19*	30-M <i>a</i> y-19
600	Submission and Approval for Design of Support for Panels and Switchboard	0			14 15-May-19*	30-M <i>a</i> y-19
610	Submission and Approval for Material of Electrical System at CLP Transformer Rm at Free Water Pumping Station	sh O			14 31-May-19*	17-Jun-19
1620	Submission and Approval for Material of 380V Switchboard at Fresh Water Pumping Station	on O			14 15-May-19*	30-M <i>a</i> y-19
630	Submission and Approval for Material of 24V DC Battery at Fresh Water Pumping Station	0			14 15-May-19*	30-May-19
40	Submission and Approval for Material of Capacitor and Panel at Fresh Water Pumping Sta				14 15-May-19*	
1650	Submission and Approval for Material of Auto Charger and Panel at Fresh Water Pumping Station				14 15-May-19*	
60	Submission and Approval for Material of Pump Set Control Panel at Fresh Water Pumping Station	ı 0			14 15-May-19*	30-M <i>a</i> y-19
670	Submission and Approval for Material of Compessor Control Panel at Fresh Water Pumpir Station	ng O			14 15-May-19*	30-M <i>a</i> y-19
1720	Submission and Approval for Material of Support for Panels and Switchboard	0			14 15-May-19*	30-M <i>a</i> y-19
/AC						
010	Submission and Approval for Design of MVAC at Fresh Water Pumping Station	0			14 15-May-19*	30-May-19
230	Submission and Approval for Material of MVAC at Fresh Water Pumping Station	0			14 15-May-19	
hanical					10-101ay-13	So may 13
270	Submission and Approval for Design of Mechnical Works (Pumping) at Fresh Water Pump Station	oing 0			14 17-Jun-19*	03-Jul-19
300	Submission and Approval for Design of Booster Pumping Station	0			14 05-Aug-19*	20-Aug-19
310	Submission and Approval for Material of Booster Pumping Station	0			14 08-Aug-19	23-Aug-19
20R1	Submission and Approval for Material of High Head Pump Set at Fresh Water Pumping St	ation 0			14 15-May-19*	30-M <i>a</i> y-19
350	(R1) Submission and Approval for Material of Lifting Appliance at Fresh Water Pumping Station	n 0			14 15-May-19*	30-May-19
1360R1	Submission and Approval for Material of Pipes and Fittings at FW & SW Pumping Station	and 0			14 15-May-19*	30-May-19
.1370	Service Reservoir (R1)				14 15-May-19*	
	Submission and Approval for Material of Gate Valves at FW Pumping Station and FW & S Water Reservoirs					
1371	Submission and Approval for Material of Motorized Gate Valves at FW Pumping Station at & SW Water Reservoirs	nd FW 0			14 15-May-19*	
1372	Submission and Approval for Material of Motorized Butterfly Valves at FW Pumping Statio FW & SW Water Reservoirs	n and 0			14 15-May-19*	30-M <i>a</i> y-19
3526	Submission and Approval for Material of Reflux Valves at SW Pumping Station and Sham Shan SW Pumping Station	Wan 0			14 15-May-19*	30-May-19
586	Submission and Approval for Material of Pressure Relief Valves at FW Pumping Station and	nd FW 0			14 15-May-19*	30-M <i>a</i> y-19
3596	& SW Water Reservoirs Submission and Approval for Material of Ball Valves at FW Pumping Station and FW & SV	V 0			14 15-May-19*	30-M <i>a</i> y-19
3606	Water Reservoirs Submission and Approval for Material of 3-way Valves at FW Pumping Station and FW &	SW 0			14 15-May-19*	30-Mav-19
	Water Reservoirs					20ay 10

	Primary Baseline Forecast Work	2 Month Polling Programmo	Date	Re
	Actual Work	3 Month Rolling Programme		
<u> </u>	♦ Baseline Milestone	ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
•	♦ Milestone	17-May-19		
•				

July 2019     August 2019       30     07     14     21     28     04     11     8		24 t-Off Dat	a Dat	e: 15-May	/-19
	July 2019 30 07 14 2	1 28		August 2019 04	I1 B
Revision Checked Approved	Revision	Check	ked	Approv	ed



## 俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

CHUN WO – STEC – VASTEAM JOINT VENTURE			
Activity Name	BL1 BL1 Start B Duration	L1 Finish Duration Start	Finish
Submission and Approval for Material of Anti-vacuum Valves at FW Pumping Station and FW SW Water Reservoirs	& 0	14 15-May-19*	30-May-19
Submission and Approval for Material of Globe Valves at FW Pumping Station and FW & SW Water Reservoirs	0	14 15-May-19*	30-May-19
Submission and Approval for Shop Drawings of Puddle Pipes at FW Pumping Station	0	14 15-May-19*	30-May-19
uirement			
Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	0	14 15-May-19*	30-May-19
ntation			
Submission and Approval for Design of Control Philosophy at Fresh Water Pumping Station	0	14 15-May-19*	30-Mav-19
	0	14 15-May-19*	
Pumping Station	0	14 15-May-19*	
60 Submission and Approval for Design of Pump Motor Starter Panel at Fresh Water Pumping Station	0	14 15-May-19*	30-May-19
70 Submission and Approval for Design of Upgrading Works to Existing SCADA System at Cheur Sha Wan Station	ng 0	14 15-May-19*	30-May-19
30 Submission and Approval for Design of SCADA Network System at Fresh Water Pumping Station	0	14 15-May-19*	30-May-19
30 Submission and Approval for Design of Upgrading Works to Existing SCADA at CSW Office,S Pumping Sta,NTE,Shatin WTW	Salt 0	14 15-May-19*	30-May-19
Submission and Approval for Material of SCADA System at Water Pumping Station	0	14 15-May-19*	30-May-19
envices			
Submission and Approval for Design of FSS at Fresh Water Pumping Station	0	14 15-May-19*	30-May-19
250 Submission and Approval for Design of FSS at Fresh Water Pumping Station	0	14 15-May-19*	30-May-19
	0	14 15-May-19*	30-May-19
and Salt Water Service Reservoir	0	14 15-May-19*	30-May-19
and Salt Water Service Reservoir	0	14 15-May-19* 14 15-May-19*	
and Salt Water Service Reservoir  Submission and Approval for Design of MVAC at Fresh Water Reservoir	0		30-May-19
and Salt Water Service Reservoir C 60 Submission and Approval for Design of MVAC at Fresh Water Reservoir 70 Submission and Approval for Design of MVAC at Salt Water Reservoir		14 15-May-19*	30-May-19 30-May-19
and Salt Water Service Reservoir  Submission and Approval for Design of MVAC at Fresh Water Reservoir Submission and Approval for Design of MVAC at Salt Water Reservoir Submission and Approval for Material of MVAC at Fresh Water Reservoir	0	14 15-May-19* 14 15-May-19*	30-May-19 30-May-19 22-Jun-19
and Salt Water Service Reservoir         C         60       Submission and Approval for Design of MVAC at Fresh Water Reservoir         70       Submission and Approval for Design of MVAC at Salt Water Reservoir         80       Submission and Approval for Material of MVAC at Fresh Water Reservoir         90       Submission and Approval for Material of MVAC at Salt Water Reservoir	0	14 15-May-19* 14 15-May-19* 14 06-Jun-19*	30-May-19 30-May-19 22-Jun-19
and Salt Water Service Reservoir         C         60       Submission and Approval for Design of MVAC at Fresh Water Reservoir         70       Submission and Approval for Design of MVAC at Salt Water Reservoir         80       Submission and Approval for Material of MVAC at Fresh Water Reservoir         90       Submission and Approval for Material of MVAC at Salt Water Reservoir         Services		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19*	30-May-19 30-May-19 22-Jun-19 30-May-19
and Salt Water Service Reservoir         0       Submission and Approval for Design of MVAC at Fresh Water Reservoir         0       Submission and Approval for Design of MVAC at Salt Water Reservoir         0       Submission and Approval for Material of MVAC at Salt Water Reservoir         0       Submission and Approval for Material of MVAC at Salt Water Reservoir         0       Submission and Approval for Material of MVAC at Salt Water Reservoir         0       Submission and Approval for Material of MVAC at Salt Water Reservoir         0       Submission and Approval for Material of MVAC at Salt Water Reservoir         0       Submission and Approval for Design of FSS at Fresh Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19*	30-May-19 30-May-19 22-Jun-19 30-May-19 03-Jul-19
Ind Salt Water Service Reservoir         Submission and Approval for Design of MVAC at Fresh Water Reservoir         Submission and Approval for Design of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Fresh Water Reservoir         Submission and Approval for Material of MVAC at Fresh Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Vices         Submission and Approval for Design of FSS at Fresh Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19*	30-May-19 30-May-19 22-Jun-19 30-May-19 03-Jul-19
Ind Salt Water Service Reservoir         Image: Submission and Approval for Design of MVAC at Fresh Water Reservoir         Image: Submission and Approval for Design of MVAC at Salt Water Reservoir         Image: Submission and Approval for Material of MVAC at Salt Water Reservoir         Image: Submission and Approval for Material of MVAC at Fresh Water Reservoir         Image: Submission and Approval for Material of MVAC at Salt Water Reservoir         Image: Submission and Approval for Material of MVAC at Salt Water Reservoir         Image: Submission and Approval for Design of FSS at Fresh Water Reservoir         Image: Submission and Approval for Design of FSS at Salt Water Reservoir         Image: Submission and Approval for Design of FSS at Salt Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19*	30-May-19 30-May-19 22-Jun-19 30-May-19 03-Jul-19
d Salt Water Service Reservoir          Submission and Approval for Design of MVAC at Fresh Water Reservoir         Submission and Approval for Design of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Fresh Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Vices         Submission and Approval for Design of FSS at Fresh Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19*	30-May-19 30-May-19 22-Jun-19 30-May-19 30-May-19 03-Jul-19 03-Jul-19
and Salt Water Service Reservoir         0       Submission and Approval for Design of MVAC at Fresh Water Reservoir         0       Submission and Approval for Design of MVAC at Salt Water Reservoir         0       Submission and Approval for Material of MVAC at Fresh Water Reservoir         0       Submission and Approval for Material of MVAC at Fresh Water Reservoir         0       Submission and Approval for Material of MVAC at Salt Water Reservoir         0       Submission and Approval for Design of FSS at Fresh Water Reservoir         0       Submission and Approval for Design of FSS at Salt Water Reservoir         0       Submission and Approval for Design of FSS at Salt Water Reservoir         0       Submission and Approval for Design of FSS at Salt Water Reservoir         0       Submission and Approval for Design of FSS at Salt Water Reservoir         0       Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19* 14 17-Jun-19*	30-May-19 [ 30-May-19 ] 22-Jun-19 [ 30-May-19 ] 03-Jul-19 [ 03-Jul-19 ] 30-May-19 ]
and Sak Water Service Reservoir         D       Submission and Approval for Design of MVAC at Fresh Water Reservoir         D       Submission and Approval for Design of MVAC at Salt Water Reservoir         D       Submission and Approval for Material of MVAC at Salt Water Reservoir         D       Submission and Approval for Material of MVAC at Salt Water Reservoir         D       Submission and Approval for Material of MVAC at Salt Water Reservoir         D       Submission and Approval for Design of FSS at Fresh Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         D       Submission and Approval for Design of FSS at Salt Water Reservoir         D       Submission and Approval for Design of FSS at Salt Water Reservoir         D       Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir         D       Submission and Approval for Design of Mechanical Works at Salt Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19* 14 17-Jun-19* 14 17-Jun-19*	30-May-19 [ 30-May-19 ] 22-Jun-19 [ 30-May-19 ] 03-Jul-19 [ 03-Jul-19 ] 30-May-19 ]
Ad Salt Water Service Reservoir         Submission and Approval for Design of MVAC at Fresh Water Reservoir         Submission and Approval for Design of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Fresh Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Vices         Submission and Approval for Design of FSS at Fresh Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir         Submission and Approval for Design of Mechanical Works at Salt Water Reservoir         Submission and Approval for Design of Mechanical Works at Salt Water Reservoir         Submission and Approval for Design of Mechanical Works at Salt Water Reservoir		14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19* 14 17-Jun-19* 14 17-Jun-19*	30-May-19 [ 30-May-19 ] 22-Jun-19 [ 30-May-19 ] 03-Jul-19 [ 30-May-19 ] 30-May-19 ]
Ind Salt Water Service Reservoir         Submission and Approval for Design of MVAC at Fresh Water Reservoir         Submission and Approval for Design of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Fresh Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Submission and Approval for Material of MVAC at Salt Water Reservoir         Submission and Approval for Design of FSS at Fresh Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of FSS at Salt Water Reservoir         Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir         Submission and Approval for Design of Mechanical Works at Salt Water Reservoir         Submission and Approval for Design of Power Supply System at Recorder House and Penthon at Fresh Water Reservoir	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0	14 15-May-19* 14 15-May-19* 14 06-Jun-19* 14 15-May-19* 14 17-Jun-19* 14 17-Jun-19* 14 17-Jun-19* 14 15-May-19* 14 15-May-19*	30-May-19 [ 30-May-19 ] 22-Jun-19 [ 30-May-19 ] 03-Jul-19 [ 30-May-19 ] 30-May-19 [ 30-May-19 ]
I Salt Water Service Reservoir  Submission and Approval for Design of MVAC at Fresh Water Reservoir  Submission and Approval for Design of MVAC at Salt Water Reservoir  Submission and Approval for Material of MVAC at Salt Water Reservoir  Submission and Approval for Material of MVAC at Salt Water Reservoir  Submission and Approval for Design of FSS at Fresh Water Reservoir  Submission and Approval for Design of FSS at Salt Water Reservoir  Submission and Approval for Design of FSS at Salt Water Reservoir  Submission and Approval for Design of FSS at Salt Water Reservoir  Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir  Submission and Approval for Design of Mechanical Works at Salt Water Reservoir  Submission and Approval for Design of Power Supply System at Recorder House and Penthouse at Fresh Water Reservoir  Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir	0       0	14       15-May-19*         14       15-May-19*         14       15-May-19*         14       06-Jun-19*         14       15-May-19*         14       15-May-19*         14       17-Jun-19*         14       17-Jun-19*         14       17-Jun-19*         14       15-May-19*	30-May-19 [ 30-May-19 [ 22-Jun-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [ 30-May-19 [
and Salt Water Service Reservoir         50       Submission and Approval for Design of MVAC at Fresh Water Reservoir         70       Submission and Approval for Design of MVAC at Salt Water Reservoir         80       Submission and Approval for Material of MVAC at Fresh Water Reservoir         80       Submission and Approval for Material of MVAC at Salt Water Reservoir         90       Submission and Approval for Material of MVAC at Salt Water Reservoir         90       Submission and Approval for Design of FSS at Fresh Water Reservoir         90       Submission and Approval for Design of FSS at Salt Water Reservoir         10       Submission and Approval for Design of FSS at Salt Water Reservoir         90       Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir         91       Submission and Approval for Design of Mechanical Works at Salt Water Reservoir         92       Submission and Approval for Design of Power Supply System at Recorder House and Penthous at Fresh Water Reservoir         93       Submission and Approval for Design of Electical System at Recorder House and Penthous at Fresh Water Reservoir         94       Submission and Approval for Design of Electical System at Recorder House and Penthous at Fresh Water Reservoir         95       Submission and Approval for Design of Electical System at Recorder House and Penthous at Fresh Water Reservoir	0     0       0     0	14       15-May-19*         14       15-May-19*         14       15-May-19*         14       06-Jun-19*         14       15-May-19*         14       15-May-19*         14       17-Jun-19*         14       17-Jun-19*         14       17-Jun-19*         14       15-May-19*         14       15-May-19*	30-May-19     30-May-19       30-May-19     30-May-19       22-Jun-19     30-May-19       30-May-19     30-May-19       30-May-19     30-May-19       30-May-19     30-May-19       30-May-19     30-May-19       30-May-19     30-May-19       30-May-19     30-May-19
and Salt Water Service Reservoir         C         60       Submission and Approval for Design of MVAC at Fresh Water Reservoir         70       Submission and Approval for Design of MVAC at Salt Water Reservoir         80       Submission and Approval for Material of MVAC at Fresh Water Reservoir         90       Submission and Approval for Material of MVAC at Salt Water Reservoir         90       Submission and Approval for Material of MVAC at Salt Water Reservoir         90       Submission and Approval for Design of FSS at Fresh Water Reservoir         90       Submission and Approval for Design of FSS at Salt Water Reservoir         10       Submission and Approval for Design of FSS at Salt Water Reservoir         10       Submission and Approval for Design of Mechanical Works at Fresh Water Reservoir         30       Submission and Approval for Design of Mechanical Works at Salt Water Reservoir         30       Submission and Approval for Design of Power Supply System at Recorder House and Penthou at Fresh Water Reservoir         40       Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir         50       Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir         60       Submission and Approval for Design of Electical System at Recorder House and Penthouse at Fresh Water Reservoir	0     0       0     0	14       15-May-19*         14       15-May-19*         14       15-May-19*         14       06-Jun-19*         14       15-May-19*         14       15-May-19*         14       17-Jun-19*         14       17-Jun-19*         14       17-Jun-19*         14       15-May-19*	30-May-19     3       30-May-19     3

Primary Baseline Forecast Work

Actual Work

٠

Baseline Milestone

Milestone

## **3 Month Rolling Programme** ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)

ARQ - Works Programme Rev.1 - 3MRP (15 May 2019) 17-May-19

Date	Revis

	Page	3 of 24 Cut-C	Off Data	a Date	e: 15-	May-19
30 07	July 2019 14	21	28		August 2 04	2019 11
<del></del> 07	14	21	28		-04	
Revision			Checke	ed	Ар	proved
		I			I	



俊和-上隧-浩隆聨營 CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO - STEC - VASTEAM JOINT VENTURE						
vity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Du	uration	Start	Finish	I 2019         June 2019           14         21         28         05         12         19         26         02         09         16         23
A1990	Submission and Approval for Design of Power Supply System at Recorder House and Penthouse			14	15-May-19*	30-May-19	
A2000	at Salt Water Reservoir Submission and Approval for Design of Electical System at Recorder House and Penthouse at Salt Water Reservoir	0		14	15-May-19*	30-May-19	
A2010	Submission and Approval for Design of Earthing & Lightning at Recorder House and Penthouse at Salt Water Reservoir	0		14	15-May-19*	30-May-19	
A2020	Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt Water Reservoir	0		14	15-May-19*	30-May-19	
A2030	Submission and Approval for Design of Valve Control Panel and Instrumentation Panel at Salt Water Break Tank	0		14	15-May-19*	30-May-19	
A2040	Submission and Approval for Design of 24V DC Battery at Salt Water Reservoir	0		14	15-May-19*	30-May-19	
A2050	Submission and Approval for Material of 24V DC Battery at Fresh Water Reservoir	0		14	15-May-19*	30-May-19	
A2060	Submission and Approval for Material of 24V DC Battery at Salt Water Reservoir	0		14	15-May-19*	30-May-19	
Instrumentation							
A2070	Submission and Approval for Design of SCADA Networks System at Fresh Water Reservoir	0		244	20-Jul-18 A	16-May-19	
A2080	Submission and Approval for Design of SCADA Networks System at Salt Water Reservoir	0		14	15-May-19*	30-May-19	
Civil Requiremen	nt						
A3393	Submission and Approval for Drawing (Civil Requirement) of Fresh Water Pumping Station	0		14	15-May-19*	30-May-19	
A3394	Submission and Approval for Drawing (Civil Requirement) of Salt Water Pumping Station	0		14	15-May-19*	30-May-19	
PTT							
Electrical							
A2170	Submission and Approval for Design of Power Supply System at PTT	0		14	15-May-19*	30-May-19	
A2180	Submission and Approval for Design of Electrical Works at PTT	0		14	17-Jun-19*	03-Jul-19	
A2190	Submission and Approval for Design of Earthing and Lightning Protection System at PTT	0		14	17-Jun-19*	03-Jul-19	
A2200	Submission and Approval for Design of Photovoltaic System at PTT	0		14	15-May-19*	30-May-19	
A2210	Submission and Approval for Material of Photovoltaic System at PTT	0		14	15-May-19*	30-May-19	
Road Lighting							
A2220	Submission and Approval for Design of Lighting System at PTT	0		14	17-Jun-19*	03-Jul-19	
Civil Requiremer	nt						
A3397	Submission and Approval for Drawing (Civil Requirement) of PTT	0		14	15-May-19*	30-May-19	
Underpass							
MVAC							
A2230	Submission and Approval for Design of MVAC at Underpass	0		14	15-May-19*	30-May-19	
A2240	Submission and Approval for Material of MVAC at Underpass	0		14	15-May-19*	30-May-19	
Fire Services							
A2380	Submission and Approval for Design of FSS at Underpass	0		14	15-May-19*	30-May-19	
A2390	Submission and Approval for Material of FS Pump Control Panel at Underpass	0		14	15-May-19*	30-May-19	
A2400	Submission and Approval for Material of FS Pump and Motor at Underpass	0		14	15-May-19*	30-May-19	
A2410	Submission and Approval for Material of FS Fire Hydrant and Hose Reel at Underpass	0		14	15-May-19*	30-May-19	

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	♦ Baseline Milestone	17-May-19		
•	◆ Milestone			

Page 4 of 24 Cut-Off Data Date: 15-May-19									
	July 2019			August 2	019				
07	14	21	28	04	11 <sup>8</sup>				
·									

Revision	Checked	Approved



## 俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

rity ID	Chun Wo – STEC – Vasteam Joint Venture										
	Activity Name	BL1 BL1 Sta Duration	tart BL1 Finish Duration	Start	Finish	I 2019 14 21	28 05	May 2019 12 19	26 02	June 2019 09 16	23
A2420	Submission and Approval for Material of FS Pipes and Fittings at Underpass	0	14 1	5-May-19*	30-May-19						
A2430	Submission and Approval for Material of FS Battery and Charger at Underpass	0	14 1	5-May-19*	30-May-19						
Electrical											
A2260	Submission and Approval for Design of Power Supply System at Underpass	0	14 1	5-May-19*	30-May-19						
		0									
A2270	Submission and Approval for Design of Electrical Works at Underpass			5-May-19*							
A2280	Submission and Approval for Design of Earthing and Lightning Protection System at Underpass	0	14 1	5-May-19*	30-May-19						
A2340	Submission and Approval for Material of ATS Panel at Underpass	0	14 1	5-May-19*	30-May-19						
A2350	Submission and Approval for Material of LV Switchboard at Underpass	0	14 1	5-May-19*	30-May-19						
A2360	Submission and Approval for Material of Lighting System at Underpass	0	14 1	5-May-19*	30-May-19						
A2370	Submission and Approval for Material of Luminaire at Underpass	0	14 1	5-May-19*	30-May-19						
Road Lighting											
A2250	Submission and Approval for Design of Road Lighting System at Underpass	0	14 1	5-May-19*	30-May-19						
Civil Requiremen				,							
					00.14 / fo <sup>-1</sup>						
A3398	Submission and Approval for Drawing (Civil Requirement) of Underpass	0	14 1	5-May-19*	30-May-19						
Artificial Flood Att	enuation Lake										
Electrical											
A2440	Submission and Approval for Design of Earthing and Lightning Protection System at Artificial Flood Attenuation Lake	0	14 1	7-Jun-19*	03-Jul-19						
A2450	Submission and Approval for Design of Lighting System at Artificial Flood Attenuation Lake	0	14 1	7-Jun-19*	03-Jul-19						
Civil Requiremen	nt										
A3399	Submission and Approval for Drawing (Civil Requirement) of Artificial Flood Attenuation Lake	0	14 1	5-May-19*	30-May-19						
Undemround Stor	mwater Retention Tank										
MVAC											
MVAC:						1					
A2460	Submission and Approval for Design of MVAC at USRT-R0	0	233 0	04-Aug-18 A	18-May-19						
	Submission and Approval for Design of MVAC at USRT-R0 Submission and Approval for Material of MVAC at USRT-R0	0									
A2460				A							
A2460 A2470			14	A	30-May-19						
A2460 A2470 Fire Services	Submission and Approval for Material of MVAC at USRT-R0	0	14 1:	A 5-May-19*	30-May-19 30-May-19						
A2460 A2470 Fire Services A2600	Submission and Approval for Material of MVAC at USRT-R0 Submission and Approval for Design of FSS at USRT-R0	0	14 1:	A 5-May-19* 5-May-19*	30-May-19 30-May-19						
A2460 A2470 Fire Services A2600 A2610 Electrical	Submission and Approval for Material of MVAC at USRT-R0 Submission and Approval for Design of FSS at USRT-R0 Submission and Approval for Material of FSS at USRT-R0	0	14 1: 14 1: 14 1: 14 1:	A 5-May-19* 5-May-19* 5-May-19*	30-May-19 30-May-19 30-May-19						
A2460 A2470 Fire Services A2600 A2610 Electrical A2490	Submission and Approval for Material of MVAC at USRT-R0 Submission and Approval for Design of FSS at USRT-R0 Submission and Approval for Material of FSS at USRT-R0 Submission and Approval for Design of Electrical Works at USRT-R0	0	14 1: 14 1: 14 1: 14 1: 14 1: 14 1:	A 5-May-19* : 5-May-19* : 5-May-19* : 5-May-19* :	30-May-19 30-May-19 30-May-19 30-May-19						
A2460 A2470 Fire Services A2600 A2610 Electrical A2490 A2510	Submission and Approval for Material of MVAC at USRT-R0         Submission and Approval for Design of FSS at USRT-R0         Submission and Approval for Material of FSS at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Motor Control Centre at USRT-R0	0	14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1	A 5-May-19* 3 5-May-19* 3 5-May-19* 3 5-May-19* 3 13-Aug-18 3	30-May-19 30-May-19 30-May-19 30-May-19 20-May-19						
A2460 A2470 Fire Services A2600 A2610 Electrical A2490	Submission and Approval for Material of MVAC at USRT-R0 Submission and Approval for Design of FSS at USRT-R0 Submission and Approval for Material of FSS at USRT-R0 Submission and Approval for Design of Electrical Works at USRT-R0	0	14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1       14     1	A 5-May-19* : 5-May-19* : 5-May-19* : 5-May-19* :	30-May-19 30-May-19 30-May-19 30-May-19 20-May-19						
A2460         A2470         Fire Services         A2600         A2610         Electrical         A2490         A2510	Submission and Approval for Material of MVAC at USRT-R0         Submission and Approval for Design of FSS at USRT-R0         Submission and Approval for Material of FSS at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Motor Control Centre at USRT-R0		1         1           1         1	A 5-May-19* 3 5-May-19* 3 5-May-19* 3 5-May-19* 3 13-Aug-18 3	30-May-19 30-May-19 30-May-19 30-May-19 20-May-19 30-May-19						
A2460         A2470         Fire Services         A2600         A2610         Electrical         A2490         A2510         A2550	Submission and Approval for Material of MVAC at USRT-R0         Submission and Approval for Design of FSS at USRT-R0         Submission and Approval for Material of FSS at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Electrical Works at USRT-R0         Submission and Approval for Design of Motor Control Centre at USRT-R0         Submission and Approval for Design of Small Power and ELV at USRT-R0		14 19 14 19 14 19 14 19 14 19 14 19 14 19 1227 1 14 19 227 1 14 19 2231 0	A 5-May-19* 3 5-May-19* 3 5-May-19* 3 5-May-19* 3 13-Aug-18 3 5-May-19* 3 03-Aug-18 3	30-May-19 30-May-19 30-May-19 30-May-19 20-May-19 30-May-19 15-May-19						

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	Re
		3 Month Rolling Programme		
	Actual Work	ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
◆	◆ Milestone		I	
			i	

			Page	5 of ∶ Cut	24 t-Off Da	ta Dat	e: 15-N	May-19
			July 2019				August 20	)19
30		07	14	21	2	8	04	11 <sup>8</sup>
-								
e\/i	sion				Chec	ked	Δρη	proved
UVI	0011				Chec			, oveu



## 俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

vity ID	Activity Name	BL1 BL1 Start Duration	t BL1 Finish Duration Sta	rt Finish	1 2019 14 21	28 05	May 2019 12	19 26	02 09	June 2019 9 16	23
Pedestrian Connecti	ivity System A										2
MVAC											
A2640	Submission and Approval for Material of MVAC at SYS-A-R0	0	227 10-Au A	g-18 17-May-19							
Fire Services											
A2680	Submission and Approval for Design of FSS at SYS-A-R0	0	14 15-Ma	/-19* 30-May-19							
Building Services -	Plumbing and Drainage										
A3401	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-A-R0	0	206 06-Se A	p-18 20-May-19							
A3402	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-A-R0	0		y-19* 30-May-19	-						
Electrical											
A2650	Submission and Approval for Design of Power Supply System at SYS-A-R0	0	14 15-Ma	y-19* 30-May-19							
A2660	Submission and Approval for Design of Electrical Works at SYS-A-R0	0	14 15-Ma	y-19* 30-May-19	-						
A2670	Submission and Approval for Design of Earthing and Lightning Protection System at SYSA-R0	0	14 15-Ma	y-19* 30-May-19	-						
Civil Requirement											
A3403	Submission and Approval for Drawing (Civil Requirement) of SYS-A	0	14 15-Ma	y-19* 30-May-19	1						
Pedestrian Connecti	ivity System B										
MVAC											
A2910	Submission and Approval for Design of MVAC at SYS-B	0	246 21-Jul	18 A 20-May-19							
A2920	Submission and Approval for Material of MVAC at SYS-B	0	249 16-Jul	18 A 17-May-19							
Fire Services											
A2960	Submission and Approval for Design of FSS at SYS-B	0	14 15-Ma	/-19* 30-May-19							
Building Services -	Plumbing and Drainage										
A3404	Submission and Approval for Design of Lift Sump Pit (Submersible) at SYS-B	0	14 15-Ma	/-19* 30-May-19							
A3405	Submission and Approval for Material of Lift Sump Pit (Submersible) at SYS-B	0	14 15-Ma	y-19* 30-May-19	-						
Electrical											
A2930	Submission and Approval for Design of Power Supply System at SYS-B	0	14 15-Ma	y-19* 30-May-19	1						
A2940	Submission and Approval for Design of Electrical Works at SYS-B	0	14 15-Ma	y-19* 30-May-19							
Civil Requirement											
A3406	Submission and Approval for Drawing (Civil Requirement) of SYS-B	0	14 15-Ma	y-19* 30-May-19	1						
Common for All Area	85										
MVAC											
A2970	Submission and Approval for Material of MVAC Thermal Insulation at Common Areas	0	14 15-Ma	y-19* 30-May-19	1						
A2980	Submission and Approval for Material of MVAC LMCP at Common Areas	0	231 10-Au	g-18 22-May-19							
Fire Services			A								
	Submission and Approval for Material of Manual Fire Alarm System at Common Areas	0		y-19* 30-May-19	4						

	Primary Baseline Forecast Work	2 Month Dolling Brogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		I	
			1	

	Page 6 o C	f 24 ut-Off Da	ta Dat	e: 15-May-19
30 07	July 2019 14	21 2	8	August 2019 04 11
		•		
levision		Chec	ked	Approved
		_		I



俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE


Barry B		CHUN WO – STEC – VASTEAM JOINT VENTURE									
Shifting on Aggreed be blanded being in Charge is Corrang Aggreed be blanded being in Charge is Corrang Aggreed be blanded be blanded being in Charge is Corrang Aggreed be blanded and Aggreed be blanded Aggreed be blanded Aggreed be blanded Aggreed be blanded and Aggreed be blanded and Aggreed be blanded Ag	tivity ID	Activity Name		BL1 Start BL1 Finish	Duratio	n Start Finish		28 05		23	3(
Probability	A3080	Submission and Approval for Material of Manual Fire Alarm Control at Common Areas	0		14	4 15-May-19* 30-May-19					
1010       Contrast and Agreentity Matrice of Table, Name of Table, Nam	A3090	Submission and Approval for Material of Battery and Charger at Common Areas	0		14	4 15-May-19* 30-May-19	-				
Interf Altic Altic Control Ansatz Altic <td>Plumbing and Drai</td> <td>inage Services</td> <td>)</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	Plumbing and Drai	inage Services	)								
Note is a strate in the dependent of base and effect in the formage length of the mage length of a strate in the dependent of base and dependent is based of CPU of CPU of a strate in the dependent of based of CPU of CPU of a strate in the dependent of based of CPU o	A3120		0		14	4 15-May-19* 30-May-19					
14100       Sternistic and Agricular Unit Walk and UTBy Value and UTBy System       0	A3130		0		14	4 15-May-19* 30-May-19	_				
Instrume	A3140	Submission and Approval for Material of Pipes, Valves and Fittings for Drainage System	0		14	4 15-May-19* 30-May-19	_				
Ab3011         Specializio na Agenna di Subbala di Subbala di Agenna Agenna di Subbala di Agenna Agenna di Subbala di Contro Agenna di Contro Ag	A3150	Submission and Approval for Material of LMCP for Drainage Pump System	0		14	4 15-May-19* 30-May-19					
Novi di Conno Neue (P)         Novi di Conno Neue (P)         Image: Selence and Approvale re Materiale d' Lettero Spalen et Connon Areas         Image: Selence and Approvale re Materiale d' Lettero Spalen et Connon Areas         Image: Selence and Approvale re Materiale d' Lettero Spalen et Connon Areas         Image: Selence and Approvale re Materiale d' Lettero Spalen et Connon Areas         Image: Selence and Approvale re Materiale d' Lettero Spalen et Connon Areas         Image: Selence and Approvale re Materiale d' Lettero Spalen et Connon Areas         Image: Selence and Approvale re Materiale d' Lettero Approv	Electrical										
A200       Somesci and Approval for Material CODTY al Common Areas       0       0       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       20       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       20       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       20       21       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       20       20       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       20       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       20       VArAge15       1848/9       Image and Approval for Material Informations Splame & Common Areas       0       0       0       0	A3060R1		0		24	1 23-Jul-18 A 15-May-19					
Additional Approval for Material of Technon Areas         A         A         A         A         A         A           Additional Approval for Material of Septem at Common Areas         A         A         A         A         B <td< td=""><td>A3210</td><td></td><td>0</td><td></td><td>23</td><td>1 07-Aug-18 18-May-19 A</td><td></td><td></td><td></td><td></td><td></td></td<>	A3210		0		23	1 07-Aug-18 18-May-19 A					
Adde0         Built and addenuit for Massain Addenuit for Massain and Addenuit for Massain and Addenuit for Massain Addenuit for Mad	A3220	Submission and Approval for Material of Intercom System at Common Areas	0		23	1 07-Aug-18 18-May-19					
Construction         Construction<	A3230	Submission and Approval for Material of Telephone System at Common Areas	0		23	1 07-Aug-18 18-May-19					
A2290         Submission and Approval for Moderal of LLV Cable at Common Aveas         O <tho< th="">         O</tho<>	A3240	Submission and Approval for Material of Security System at Common Areas	0		23	1 07-Aug-18 18-May-19					
A3270         Bubmission and Approval for Material of UPS at fireth and Safet Water Pumping Station         A         <	A3250	Submission and Approval for Material of Radio System at Common Areas	0		23	2 07-Aug-18 20-May-19					
Interaction         Image: Control of Matrial of Station Cantol and Instrumentation Paral at Common         Image: Control of Control of Matrial of Station Cantol and Instrumentation Paral at Common         Image: Control Control of Matrial of Station Cantol and Instrumentation Paral at Common         Image: Control Control of Control of Matrial of Station Cantol and Instrumentation Paral at Common         Image: Control Control Control of Matrial of Station Cantol and Sta	A3260	Submission and Approval for Material of ELV Cable at Common Areas	0		23	1 07-Aug-18 18-May-19					
A3160         Submission and Approved for Maderial of Station Control and Instrumentation Panel at Common         Q	A3270	Submission and Approval for Material of UPS at Fresh and Salt Water Pumping Station	0		23	1 07-Aug-18 18-May-19					
Areas         Areas         Areas         Areas         Areas         Areas           A3150R1         Submission and Approvide for Upgeding Works & Existing SCADA # SWS SW PIS, CKL SW         0	Instrumentation					A					
A3180R1       Submission and Approvation Process Instruments at Common Areas (R1)       0       0       248       16-Life 18 A       64Mag-19         A3190       Submission and Approvation Process Instruments at Common Areas       0       0       229       08-Mag-18       17Mag-19         Matching Royansen       Common Areas       0       0       0       229       08-Mag-18       17Mag-19         A3300       Material Submission of Bolts, Nus, Wasters, Thread Rods and Baskets       0       0       228       08-Mag-18       16-Mag-19         A3300       Material Submission of Chemical Anchora Bolts       0       0       0       228       08-Mag-18       16-Mag-19         A3300       Material Submission of Chemical Anchora Bolts       0       0       0       228       08-Mag-18       16-Mag-19         Controlification and Exploritization       0       0       0       228       08-Mag-18       16-Mag-19         ACU1050A022       B1-Son Nail Driling and Growing at West Portal (B16 b B53)       0       0       2       2       18-Ag-19       18	A3160		0		23	0 08-Aug-18 18-May-19					
Pis and CSW Office at Common Areas       O       O       A       A         Moderial Requirement Vestor       V       A       V       A         A330       Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets       0       0       228       08 Aug-18       16 Mag-13         A3300       Material Submission of Chemical Anchona Bolts       0       0       228       08 Aug-18       16 Mag-13         Construction and Insufficiential Anchona Bolts       0       0       228       08 Aug-18       16 Mag-13         Construction and Insufficiential Anchona Bolts       0       0       228       08 Aug-18       16 Mag-14         ACU1050A022       B1 - Soli Nai Drilling and Grouting at West Portal (B16 to B33)       0       0       270       17 April 19A       28 April 19A         ACU1050A022       B1 - Soli Nai Drilling and Grouting at West Portal Structure       0       0       226       02 Aug-18       14 Mag-18         ACU1050A022       B1 - Soli Nai Drilling and Grouting at West Portal Structure       0       0       236       02 Aug-18       Aug         ACU1050A022       B1 - Soli Nai Drilling and Grouting at West Portal Structure       0       0       0       12 April 19A       1Amg-18         ACU1050A0202       B1 - Soni Nai Drilli	A3180R1		0		24	A B 16-Jul-18 A 16-May-19					
Medinal Regularization         Material Submission of Boits, Nuts, Washeen, Thread Rods and Baskets         0         228         08Aug-18         16-May-18 A         16-May-18 A           A3300         Material Submission of Chemical Anchrone Boits         0         228         08Aug-18         16-May-18 A         16-May-18 A           A3300         Material Submission of Chemical Anchrone Boits         0         228         08Aug-18         16-May-18 A         16-May-18 A           Construction and Intelliation         Undepass Turnel         Undepass Turnel         Undepass Turnel         Undepass Turnel         Undepass Turnel         Undepass Turnel         270         01-Apr-19A         28Apr-19A         0         May-18 A         24May-18         0         0         277         04-Apr-19A         0.May-18 A         0         0         0         0         277         04-Apr-19A         0.May-18 A         0	A3190	Submission and Approval for Upgrading Works to Existing SCADA at SWS SW P/S, CKL SW	0		229	9 08-Aug-18 17-May-19					
Adderial Submission of Chemical Anchona Bolts         Image: Second	Mechnical Require					A					
A3350       Material Submission of Chemical Anchona Bobs       0       0       228       08 Aug-18       16 May-19         Construction and Inclusion       Construction and Inclusion       0	A3340	Material Submission of Bolts, Nuts, Washers, Thread Rods and Baskets	0		228						
Undepases Tunnel           West Portal           ACU1050A022         B1 - Soil Nail Driling and Grouting at West Portal (B16 to B33)         0         0         27         01-Apr-19 A         28A-pr-19 A           ACU1050A023         B1 - Soil Nail Driling and Grouting at West Portal (A1 to A15)         0         0         27         04-Apr-19 A         28A-pr-19 A           ACU1060A020         B1 - Formation from +176mPD to Tunnel Bottom Bench         0         0         27         04-Apr-19 A         24May-19 A           ACU1090         B1 - Construct Permanent West Portal Structure         0         0         28         18-Jun-19         16-Aug-19 A           ACU1090         B1 - Construct Permanent West Portal Structure         0         0         10         10         18-Jun-19         16-Aug-19 A           ACU2050A026         D1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)         0         19         12-Apr-19 A         Ang-19 A           ACU2050A027         D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal Entrance)         0         10         10         10         10         10         10         10         10         10         10         10         10         10         10         10         10         10         <	A3350	Material Submission of Chemical Anchora Bolts	0		22						
West Portal           ACU 1050A022         B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)         0         0         27         01-Apr-19 A         28-Apr-19 A           ACU 1050A022         B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)         0         0         27         04-Apr-19 A         01-May-19 A           ACU 1050A022         B1 - Formation from +176mPD to Tunnel Bottom Bench         0         0         296         02-Aug-18         24-May-19 A         01-May-19 A           ACU 1090         B1 - Construct Permanent West Portal Structure         60         10-Sep-18         21-Nov-18         60         18-Jun-19*         16-Aug-19           ACU 2050A026         D1 - Stage 5 - Excavation from +167mPD to +166.5mPD (At East Portal Entrance)         0         1         1         24-May-19 A         1           ACU2050A026         D1 - Stage 5 - Encovation from +167mPD to +166.5mPD (At East Portal Entrance)         0         1         1         2         02-May-19 A         A           ACU2050A026         D1 - Stage 5 - Encovation for +167mPD to +166.5mPD (At East Portal Entrance)         0         2         02-May-19 A         04-May-19 A         A           ACU2050A027         D1 - Stage 5 - Encovation for 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal         0         2         02-May-19 A <td>Construction and In</td> <td>Installation</td> <td></td> <td></td> <td></td> <td>A</td> <td></td> <td></td> <td></td> <td></td> <td></td>	Construction and In	Installation				A					
ACU1050A022       B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)       0       0       27       01-Apr-19 A       28Apr-19 A         ACU1050A023       B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)       0       0       0       27       04-Apr-19 A       01-May-19 A         ACU1060A020       B1 - Formation from +176mPD to Tunnel Bottom Bench       0       0       296       02-Aug-18       24May-19 A         ACU1090       B1 - Construct Permanent West Portal Structure       60       10-Sep-18       21-Nov-18       60       18-Jun-19*       16-Aug-19         ACU2050A026       D1 - Stage 5 - Excavation from +167mPD to +166.5mPD (At East Portal Entrance)       0       0       19       12-Apr-19 A       01-May-19 A         ACU2050A027       D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal       0       0       2       02-May-19 A       A/Amy-19 A         ACU2050A027       D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal       0       2       02-May-19 A       A/Amy-19 A	Underpass Tunnel										
ACU1050A023B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)00 <t< td=""><td>West Portal</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	West Portal										
ACU1050A023B1 - Soil Nail Drilling and Grouting at West Portal (A1 to A15)00 <t< td=""><td>ACU1050A022</td><td>B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)</td><td>0</td><td></td><td>2</td><td>7 01-Apr-19 A 28-Apr-19 A</td><td></td><td></td><td></td><td></td><td></td></t<>	ACU1050A022	B1 - Soil Nail Drilling and Grouting at West Portal (B16 to B33)	0		2	7 01-Apr-19 A 28-Apr-19 A					
A CU 1060A002B1 - Formation from +176mPD to Tunnel Bottom Bench00029602-Aug-1824-May-19A CU 1090B1 - Construct Permanent West Portal Structure6010-Sep-1821-Nov-186018-Jun-19*16Aug-19East PortalD1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)001111A CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal001110000B CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal00110000B CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal001202-May-1904-May-19A CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal001202-May-1904-May-19A CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal00202-May-1904-May-19A CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal00202-May-1904-May-19A CU2050A027D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal00202-May-1904-May-19			0								
A CU 1090B - Construct Permanent West Portal Structure6010-Sep-1821-Nov-186018-Jun-19*16-Aug-19East PortalA CU 2050A026D 1 - Stage 5 - Excavation from +167mPD to +166.5mPD (At East Portal Entrance)001912-Apr-19 A01-May-19A CU 2050A027D 1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal001104-May-19A CU 2050A027D 1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal001004-May-19A CU 2050A027D 1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal000004-May-19A CU 2050A027D 1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal000004-May-19A CU 2050A027D 1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +166.5mPD (At East Portal000004-May-19						A					
ACU2050A026     D1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)     0     19     12-Apr-19 A     01-May-19 A       ACU2050A027     D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal     0     10     2     02-May-19 A       ACU2050A027     D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal     0     10     2     02-May-19 A				10-Sep-18 21-Nov-18		A	-				
ACU2050A026       D1 - Stage 5 - Excavation from +167mPD to +165.5mPD (At East Portal Entrance)       0       19       12-Apr-19 A       01-May-19 A         ACU2050A027       D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal       0       2       02-May-19 A       04-May-19 A											
ACU2050A027     D1 - Stage 5 - Removal of 3rd Row Concrete Block at +167mPD to +165.5mPD (At East Portal Entrance)     0     2     02-May-19 A     04-May-19 A		D4 Stopp E. Evenuetion from (467mDD to (467 Fe-DD (4) Fe-t Destal February)			41	12 Apr 10 A 01 May 40					
Entrance)						A	_				
ACU2050A028 D1 - Stage 5 - Excavation from +165.5mPD to +164mPD (At East Portal Entrance) 0 10 06-May-19 15-May-19		Entrance)				A A	_				
	ACU2050A028	D1 - Stage 5 - Excavation from +165.5mPD to +164mPD (At East Portal Entrance)	0		10	0 06-May-19 15-May-19 A					

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		l	
			1	

Page 7 of 24 Cut-Off Data Date: 15-May-19								
July 2019 30 07 14 21	28		August 2019 04 11	В				
50 07 14 21	20		04 11	2				
Revision	Check	red	Approved	_				
1724191011	Cneck	leu	Ahhionea	_				

隧道	■  ■<	CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME										
	- VASTEAM JOINT VENTURE		DI 1 Finial	Duration Charl					June 2019			
tivity ID Activity Name		BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	14 21	28 05	May 2019 12 19 26	02 09	, 16 23		
ACU2050A029 D1 - Stage 5 - Removal of Entrance)	f 2nd Row Concrete Block at +165.5mPD to +164mPD (At East Portal	0		1 16-May-19	16-May-19							
ACU2050A030 D1 - Stage 5 - Excavation	from +164mPD to +162.5mPD (At East Portal Entrance)	0		3 17-May-19	19-May-19	-						
ACU2050A031 D1 - Stage 5 - Removal of Portal Entrance)	f Bottom Row Concrete Block at +164mPD to +162.5mPD (At East	0		1 20-May-19	20-May-19	-		D				
Underpass Tunnel												
Tunnel Construction												
Tunnel Construction from West Portal												
CH2435 to CH2510												
ACU3010C970 Pilot (CH2506 to CH2507)	) - Const pilot tunnel	0		4 15-Apr-19 A	22-Apr-19 A							
ACU3010C980 Pilot (CH2507 to CH2508)	) - Const pilot tunnel	0		5 23-Apr-19 A	29-Apr-19 A							
ACU3010C990 Pilot (CH2508 to CH2509)		0		5 30-Apr-19 A		-						
ACU3010D1000 Pilot (CH2509 to CH2510)		0		5 08-May-19	A							
				A	A	-						
ACU3010D1010 Pilot (CH2510 to CH2511)	•	0		6 15-May-19		_						
ACU3010D1020 Pilot (CH2511 to CH2512)	) - Const pilot tunnel	0		5 22-May-19	27-May-19							
ACU3010D1030 Pilot (CH2512 to CH2513)	) - Const pilot tunnel	0		5 28-May-19	01-Jun-19							
ACU3010D1040 Pilot (CH2513 to CH2514)	) - Const pilot tunnel	0		5 03-Jun-19	08-Jun-19							
ACU3010D1050 Pilot (CH2514 to CH2515)	) - Const pilot tunnel	0		5 10-Jun-19	14-Jun-19	-						
ACU3010E1000 Top Head (CH2486 to CH	2487) - Const top heading	0		4 15-Apr-19 A	22-Apr-19 A							
ACU3010E1010 Top Head (CH2487 to CH	2488) - Const top heading	0		5 23-Apr-19 A	29-Apr-19 A							
ACU3010E1020 Top Head (CH2488 to CH	2489) - Const top heading	0		5 30-Apr-19 A	07-May-19							
ACU3010E1030 Top Head (CH2489 to CH	2490) - Const top heading	0		5 08-May-19	A 14-May-19	-		•				
ACU3010E1040 Top Head (CH2490 to CH	2491) - Const top heading	0		A 6 15-May-19	A 21-May-19							
ACU3010E1050 Top Head (CH2491 to CH	· · · ·	0		6 22-May-19		-						
ACU3010E1060 Top Head (CH2492 to CH		0		6 29-May-19		-						
						-						
ACU3010E1070 Top Head (CH2493 to CH		0		6 05-Jun-19		-				_		
ACU3010E1080 Top Head (CH2494 to CH	· · · ·	0		6 13-Jun-19		_				<b></b>		
ACU3010E1090 Top Head (CH2495 to CH	2496) - Const top heading	0		6 20-Jun-19	26-Jun-19							
ACU3010E1100 Top Head (CH2496 to CH	2497) - Const top heading	0		6 27-Jun-19	04-Jul-19	1						
ACU3010E1110 Top Head (CH2497 to CH	2498) - Const top heading	0		6 05-Jul-19	11-Jul-19							
ACU3010E1120 Top Head (CH2498 to CH	2499) - Const top heading	0		6 12-Jul-19	18-Jul-19							
ACU3010E1130 Top Head (CH2499 to CH	2500) - Const top heading	0		6 19-Jul-19	25-Jul-19	-						
ACU3010E1140 Top Head (CH2500 to CH	2501) - Const top heading	0		6 26-Jul-19	01-Aug-19	-						
ACU3010E1150 Top Head (CH2501 to CH	2502) - Const top heading	0		6 02-Aug-19	08-Aug-19	-						
ACU3010E1160 Top Head (CH2502 to CH	· · · · ·	0		6 09-Aug-19		-						
		0				-						
ACU3010F1000 Benching (CH2455 to CH2	24007 - CONSE DENCHING	U		18 15-May-19	04-JUN-19							


	Primary Baseline Forecast Work	2 Month Dolling Programme	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	♦ Baseline Milestone	17-May-19		
•	◆ Milestone			





	夜和-上隧-活隆					3 - MC	ONTH ROLLING	<b>PROGRAN</b>	IME				
Activity ID	Activity Name		BL1 Start BL1 Finish	Duration	n Start	Finish	1 2019		May 2019			June 2019	00
ACU3010F1010	Benching (CH2460 to CH2465) - Const Benching	Duration 0		18	05-Jun-19	26-Jun-19	14 21	28 05	12 19	9 26	02 09	16	23
ACU3010F1020	Benching (CH2465 to CH2470) - Const Benching	0		18	8 27-Jun-19	18-Jul-19							
ACU3010F1030	Benching (CH2470 to CH2475) - Const Benching	0		18	19-Jul-19	08-Aug-19							
	Benching (CH2475 to CH2480) - Const Benching	0		18	09-Aug-19	29-Aug-19	-						
	ction from East Portal												
CH2520 to CH25	10												
ACU3065A051	Pilot (CH2520 to CH2515) - Const pilot tunnel	0		35	5 21-May-19	02-Jul-19	-						
	Top Head (CH2520 to CH2518) - Const top heading	0			' 03-Jul-19								
	Top Head (CH2518 to CH2516) - Const top heading	0			' 11-Jul-19								
		0			' 19-Jul-19								
		0				03-Aug-19	-						
	Top Head (CH2512 to CH2510) - Const top heading	0				12-Aug-19	-						
	Benching (CH2520 to CH2515) - Const Benching	0				12-Aug-19 13-Sep-19	-						
Tunnel Lining				20	. 10 muy-19	10-0-0-13							
	Epidetian of Watting Platform in Oking DDO	-			01.14	04 M - 40							
ACU3140A03	Fabrication of Working Platform in China PRC	0			A	24-May-19							
ACU3140A13	Prepare work for tunnel Permanent lining works	0				A 06-Jun-19							
ACU3140A20	Tunnel Permanent Lining from West Bay 1 & 2	0				06-Jul-19	_						
ACU3140A22	Tunnel Permanent Lining from West Bay 3	0				18-Jul-19							
ACU3140A24	Tunnel Permanent Lining from West Bay 4	0				30-Jul-19							
ACU3140A26	Tunnel Permanent Lining from West Bay 5 & 6	0		24	31-Jul-19	23-Aug-19							
Pedestrian Connectivit	rity System B												
Lift Tower (North) and	nd Subway within Portion A1												
ACS2032	A1 - Const North lift tower wall upto +176	0		61	07-Mar-19 A	22-May-19				1			
ACS2041	A1 - Const North lift tower wall from +176 to +180	0		18	23-May-19	13-Jun-19						1	
ACS2042	A1 - Const North lift tower wall from +180 to +183.2	0		18	14-Jun-19	05-Jul-19							
ACS2050	A1 - Back Fill between Lift Tower (North) and Divert Access	15	i 26-Jul-18 11-Aug-18	15	6 06-Jul-19	23-Jul-19	1						
ACS2060	A1 - Construction of Super Structure of Lift Tower (+183.2mPD to Roof Level)	60	13-Aug-18 24-Oct-18	60	06-Jul-19	13-Sep-19	1						
Lift Tower (South) an	nd Subway within Portion C1b												
ACS2132	C1b - Const South lift tower wall upto +176	0		69	27-Feb-19 A	23-May-19			<b></b>				
ACS2141	C1b - Const South lift tower wall from +176 to +180	0		18		14-Jun-19							
ACS2142	C1b - Const South lift tower wall from +180 to +183.2	0		18	8 15-Jun-19	06-Jul-19							
ACS2150	C1b - Construction of Super Structure of Lift Tower (+ 183.2 to Roof Level)	60	04-Aug-18 15-Oct-18	60	08-Jul-19	16-Sep-19	-						
Lift Tower Submay													
ACS2152	C1b - Excavation for Subway & Sump Pit	0		109		18-May-19							
					A								

	Primary Baseline Forecast Work	2 Month Dolling Programme	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		1	
			i	





			RACT NO. NE/2016/01 DEVELOPMENT O INVESTIGATION, DESIGN ANI 3 - MONTH ROLLING P	D CONSTRUCTION PROGRAMME		ata Date: 15-May-19
Activity ID	Activity Name	Duration	1 Finish Duration Start Finish 12019 14 21 28	May 2019 June 20 05 12 19 26 02 09	119 July 2019 16 23 30 07 14 21 2	August 2019 28 04 11 8
ACS2156	C1b - Construction of Sump Pit	0	12 25-Apr-19 A 09-May-19 A			
ACS2162	C1b - Const Subway base slab between South & North Tower	0	14 24-May-19 10-Jun-19			
ACS2172	C1b - Const Subway top slab & wall between South & North Tower	0	21 11-Jun-19 05-Jul-19			
ACS2182	C1b - Install W/P membrane & backfill Subway	0	60 06-Jul-19 13-Sep-19			
Underground Storm	vater Retention Tank (Portion A1)					
ACN1020A065	A1 - Const Zone B Wall Structure 1st Lift	0	90 01.Jan-19 25.Apr-19 A A			
ACN1020A075	A1 - Const Zone C Wall Structure 1st Lift	0	78 22-Jan-19 01-May-19 A A			
ACN1020A085	A1 - Const Zone A Internal Wall Structure	0	87 05-Jan-19 25-Apr-19 A A			
ACN1020A095	A1 - Const Zone A External Wall Structure 1st Lift	0	89 31-Jan-19 23-May-19 A			
ACN1020A105	A1 - Const Zone B Column Pedestals	0	99 14-Jan-19 17-May-19 A			
ACN1020A115	A1 - Const Zone C Column Pedestals	0	81 04-Feb-19 17-May-19 A			
ACN1020A125	A1 - Const Zone A Column Pedestals	0	58 02-Apr-19 A 14-Jun-19			
ACN1020A135	A1 - Const Zone B Wall Structure 2nd Lift	0	60 15-May-19 25-Jul-19			
ACN1020A145	A1 - Const Zone C Wall Structure 2nd Lift	0	60 15-May-19 25-Jul-19			
ACN1020A155	A1 - Const Zone A Wall Structure 2nd Lift	0	60 24-May-19 03-Aug-19			<u> </u>
ACN1020A165	A1 - Const Zone B Column full high	0	27 26-Mar-19 02-May-19			
ACN1020A175	A1 - Const Zone C Column full high	0	62 02-Apr-19 A 19-Jun-19		-	
ACN1020A185	A1 - Const Zone A Column full high	0	61 01-May-19 13-Jul-19			
Artificial Flood Atten	uation Lake/ Underground Water Tretment Plant (Portion B4)					
ACF1017	B4 - Bay 3 to 8 construction of retaining wall base slab	0	30 14-Mar-19 22-Apr-19 A			
ACF1017a01	B4 - Bay 3 to 8 construction of retaining wall wall structure	0	30 01-Apr-19 A 10-May-19	<b></b>		
ACF1017a02	B4 - Excavation for retaining wall Type C,A bay 13 to 17	0	25 18-Apr-19 A 21-May-19			
ACF1017a03	B4 - Bay 13 to 17 construction of retaining wall Type C,A base slab	0	18 15-May-19 04-Jun-19	<u>_</u>		
ACF1017a04	B4 - Bay 13 to 17 construction of retaining wall type C, A wall structure	0	18 25-May-19 15-Jun-19			
ACF1017a05	B4 - Excavation for retaining wall Type C,A bay 3 to 6	0	14 05-Jun-19 21-Jun-19		<b></b>	
ACF1017a06	B4 - Bay 3 to 6 construction of retaining wall Type C,A base slab	0	12 22-Jun-19 06-Jul-19			
ACF1017a07	B4 - Bay 3 to 6 construction of retaining wall type C,A wall structure	0	12 29-Jun-19 13-Jul-19			
ACF1017a09	B4 - Excavation for retaining wall base slab bay 9 to 12	0	12 22-May-19 04-Jun-19			
ACF1017a10	B4 - Bay 9 to 12 construction of retaining wall base slab	0	12 05-Jun-19 19-Jun-19		<b>—</b>	
ACF1017a11	B4 - Bay 9 to 12 construction of retaining wall wall structure	0	12 13-Jun-19 26-Jun-19	_		
ACF1017a13	B4 - Excavation for retaining wall base slab bay 22 to 24	0	12 25-Jun-19 09-Jul-19			
ACF1017a14	B4 - Bay 22 to 24 construction of retaining wall base slab	0	12 10-Jul-19 23-Jul-19			
ACF1017a15	B4 - Bay 22 to 24 construction of retaining wall wall structure	0	12 17-Jul-19 30-Jul-19			
ACF1017a18	B4 - Bay 42 to 45 construction of retaining wall base slab	0	12 13-Apr-19 A 02-May-19			
						<u> </u>
Actua	ry Baseline Forecast Work I Work ne Milestone one		<b>3 Month Rolling Pro</b> ARQ - Works Programme Rev.1 - 3MRP (15 May 2019) 17-May-19	gramme Date	Revision Chec	cked Approved

	💳 Primary Baseline 🛛 🗖 Forecast Work	2 Month Dolling Drogramma	Date	R R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		I	1
			1	



				INVESTIGAT 3 - MC	EVELOPMENT OF ANDERSON ROAD QUA ION, DESIGN AND CONSTRUCTION NTH ROLLING PROGRAMME				Date: 15-May-19
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish D	Ouration Start Finish	2019 May 2019 14 21 28 05 12 19 26	June 2019 02 09 16	23 30 07	July 2019 14 21 28	August 2019 04 11
ACF1017a19	B4 - Bay 42 to 45 construction of retaining wall wall structure	0		14 03-May-19 18-May-19 A					
ACF1017a21	B4 - Excavation for retaining wall base slab bay 38 to 41	0		12 15-May-19 28-May-19					
ACF1017a22	B4 - Bay 38 to 41 construction of retaining wall base slab	0		12 29-May-19 12-Jun-19					
ACF1017a23	B4 - Bay 38 to 41 construction of retaining wall wall structure	0		12 05-Jun-19 19-Jun-19					
ACF1017a33	B4 - Excavation for retaining wall base slab bay 46 to 49	0		12 01-Jun-19 15-Jun-19					
ACF1017a43	B4 - Bay 46 to 49 construction of retaining wall base slab	0		12 17-Jun-19 29-Jun-19					
ACF1017a53	B4 - Bay 46 to 49 construction of retaining wall wall structure	0		12 24-Jun-19 08-Jul-19					
ACF1017a63	B4 - Excavation for retaining wall base slab bay 50 to 52	0		12 02-Jul-19 15-Jul-19					
ACF1017a73	B4 - Bay 50 to 52 construction of retaining wall base slab	0		12 16-Jul-19 29-Jul-19					
ACF1017a83	B4 - Bay 50 to 52 construction of retaining wall wall structure	0		12 30-Jul-19 12-Aug-19					
ACF1040	B4 - Excavation for Underground Water Treatment Plant	60 12-Dec-18	26-Feb-19	60 13-Aug-19 24-Oct-19					
		00 12-Dec-10	201 60-13	00 13-Aug-13 24-04-13					
Water Pumping Stat									
ACW1090	B5 - Back Fill for RWA13	90 26-Oct-17		205 13-Sep-18 25-May-19 A					
ACW1150	C2/D2 - Back Fill for RWA14	90 06-Jul-18	22-Oct-18	183 09-Oct-18 A 23-May-19					
ACW1160	C2/D2 - Divert Temperary Access Road to adjacent to RWA14	6 22-Oct-18	27-Oct-18	6 23-May-19 29-May-19					
Fresh Water Pump	ing Station (Portion B5)								
ACW2012	B5 - Construction of FW pumping Station Base Slab	0		61 03-Apr-19 A 19-Jun-19					
ACW2020	B5 - Construction of Wall Structure of Fresh Water Pumping station	90 25-Mar-19	) 15-Jul-19	90 20-Jun-19 05-Oct-19					
Public Transportatio	n Terminus (Portion B5)								
ACP1080A001	B5 - Excavation for Construction of Footing of Noise Barrier Walls at GL.C-D/9 (Stage 6)	0		39 01-Apr-19 A 21-May-19					
ACP1080A002	B5 - Construct Footing of Noise Barrier Walls at GL.C-D/9 (Stage 6)	0		24 22-May-19 19-Jun-19					
ACP1080A003	B5 - Backfill Footing of Noise Barrier Walls at GL.B-D/9 & GL.C-D/9 (Stage 5 & 6)	0		12 20-Jun-19 04-Jul-19					
ACP1080A013	B5 - Erect steel colomn for cover structure	0		153 17-Jan-19 25-Jul-19					
ACP1100	B5 - Construction of Catchpit (SC1), Drainage Manholes and Drainage Pipes Laying	90 28-Feb-19	) 19-Jun-19	A 90 10-Jul-19 26-Oct-19			_		
ACP1110	B5 - Construction of Sewerage Manholes and Sewerage Pipes Laying	90 28-Feb-19	) 19-Jun-19	90 10-Jul-19 26-Oct-19					
ACP1120	B5 - Water Main Pipes Laying and Valves Instalaltion	90 28-Feb-19		90 10-Jul-19 26-Oct-19					
ACP1130	B5 - Installation of Road Lighting Ducts, Services and Utilities	75 18-Mar-19		75 27-Jul-19 26-Oct-19					
		15 10-101ai - 15	13-Juli-13	10 21-00-19 20-00-19					
Internal Road Const									
	Ivert BC1 incl. Transition Section CH141.820 to CH168.019								
ACL10050A151	Excavation of Box Culvert BC1 Bay 1 to 12	0		112 10-Dec-18 01-May-19 A A					
ACL10050A170	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 10 (CHA120 t CHA108)	0 0		15 02-May-19 18-May-19 A					
ACL10050A171	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 10 (CHA120 to CHA108)	0		1 20-May-19 20-May-19	0				
ACL10050A177	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0		15 06-May-19 22-May-19 A					
ACL10050A178	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 9 (CHA108 to CHA96)	0		1 23-May-19 23-May-19					
•					······	; 	; 	· · · · · · · · · · · · · · · · · · ·	
Actua	rry Baseline Forecast Work I Work ine Milestone one		ARQ - Wo 17-May-1	orks Programme Rev.1 -	th Rolling Programme BMRP (15 May 2019)	Date	Revision	Checked	Approved

	Primary Baseline Forecast Work	2 Month Polling Programma	Date	Re
	Actual Work	3 Month Rolling Programme	/	
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)	1	
♦	Baseline Milestone	17-May-19		
•	♦ Milestone			l



	<ul> <li></li></ul>	CON	TRACT NO. NE/2016/01 DEVELOPMENT OF A INVESTIGATION, DESIGN AND ( 3 - MONTH ROLLING PRO	Page 12 of 24 Cut-Off Data Date: 15-May-19				
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start Finish 2019 14 21 28	May 2019 05 12 19 26	June 2019 02 09 16	July 2019 23 30 07 14	21 28	August 2019 04 11 8
ACL10050A180	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	4 02-May-19 06-May-19 A A					
ACL10050A181	Blinding Layer for Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	0 09-May-19 09-May-19 A	1				
ACL10050A182	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	3 10-May-19 14-May-19					
ACL10050A183	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	1 15-May-19 15-May-19	0				
ACL10050A184	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA8	34) 0	11 16-May-19 28-May-19					
ACL10050A185	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 8 (CHA96 to CHA84)	0	1 29-May-19 29-May-19	0				
ACL10050A186	Excavation of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	5 24-Apr-19 A 30-Apr-19 A					
ACL10050A187	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	4 02-May-19 06-May-19					
ACL10050A188	Blinding Layer for Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	A A 1 09-May-19 10-May-19	•				
ACL10050A189	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 7 (CHA84 to	0	A A A 9 11-May-19 21-May-19					
ACL10050A190	CHA72) Concrete Pouring for Base Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA72)	0	A A 1 22-May-19 22-May-19	٥				
ACL10050A191	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA7		11 23-May-19 04-Jun-19					
		0						
ACL10050A192	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 7 (CHA84 to CHA72)		1 05-Jun-19 05-Jun-19		-			
ACL10050A193	Excavation of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	5 13-Apr-19 A 23-Apr-19 A					
ACL10050A194	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	4 02-May-19 07-May-19 A A					
ACL10050A195	Blinding Layer for Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	1 09-May-19 10-May-19 A A	•				
ACL10050A196	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	6 10-May-19 17-May-19 A					
ACL10050A197	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	1 18-May-19 18-May-19	D				
ACL10050A198	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA6	60) 0	11 20-May-19 31-May-19					
ACL10050A199	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 6 (CHA72 to CHA60)	0	1 01-Jun-19 01-Jun-19	٥				
ACL10050A200	Excavation of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	0	5 02-May-19 08-May-19					
ACL10050A201	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 5 (CHA60 to CHA48)	0	4 09-May-19 13-May-19					
ACL10050A202	Blinding Layer for Box Culvert BC1 Bay 5 (CHA60 to CHA48)	0	1 13-May-19					
ACL10050A203	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 5 (CHA60 to	0	9 16-May-19 25-May-19					
ACL10050A204	CHA48) Concrete Pouring for Base Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	0	1 27-May-19 27-May-19	0				
ACL10050A205	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA4	48) 0	11 28-May-19 10-Jun-19					
ACL10050A206	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 5 (CHA60 to CHA48)	0	1 11-Jun-19 11-Jun-19		0			
ACL10050A207	Excavation of Box Culvert BC1 Bay 4 (CHA48 to CHA36)	0	5 11-Apr-19 A 17-Apr-19 A					
ACL10050A208	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 4 (CHA48 to CHA36)	0	4 17-Apr-19 A 25-Apr-19 A					
ACL10050A209	Blinding Layer for Box Culvert BC1 Bay 4 (CHA48 to CHA36)	0	1 27-Apr-19 A 29-Apr-19 A					
ACL10050A210	Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 4 (CHA48 to	0	9 30Apr-19 A 11-May-19					
ACL10050A211	CHA36) Concrete Pouring for Base Slab of Box Culvert BC1 Bay 4 (CHA48 to CHA36)	0	1 11-May-19 13-May-19					
ACL10050A212	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 4 (CHA48 to CHA3		A A 11 15-May-19 27-May-19					
	Concrete Pouring for Wall and Top Slab of Box Culvert BC1 Bay 4 (CHA48 to CHA36)		1 28-May-19 28-May-19	n				
ACL10050A213	Considere Fourning for Yvan and top Stab of Dox Curvert DCT Bay 4 (CHA46 to CHA36)	U	1 2011/ay-13 2011/ay-13					
Drimor	y Baseline Forecast Work				Date	Revision	Checked	Approved
Actual			3 Month Rolling Progr	amme				
	ne Milestone		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019) 17-May-19					
<ul> <li>Milesto</li> </ul>	ne						I	1

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	♦ Baseline Milestone	17-May-19		
•	♦ Milestone			



俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

	Chun Wo – STEC – VASTEAM JOINT VENTURE									
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start	Finish	1 2019 14 21	28 05	May 2019 12 19 26	Ji 02 09	une 2019 16	23
ACL10050A214	Excavation of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	5 23-Apr-19 A	A 29-Apr-19 A						
ACL10050A215	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	4 29-Apr-19 A	A 03-May-19 A						
ACL10050A216	Blinding Layer for Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	1 03-May-19 A	04-May-19 A						
ACL10050A217	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	10 04-May-19 A	15-May-19	1		0			
ACL10050A218	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	1 16-May-19	16-May-19			0			
ACL10050A219	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	11 17-May-19	29-May-19						
ACL10050A220	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 3 (CHA36 to CHA24)	0	1 30-M ay-19	30-May-19				1		
ACL10050A221	Excavation of Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	5 16-Apr-19 A	A 25-Apr-19 A						
ACL10050A222	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	4 26-Apr-19 A	A 30-Apr-19 A						
ACL10050A223	Blinding Layer for Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	1 02-May-19 A	03-May-19 A						
ACL10050A224	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	12 06-May-19 A	18-May-19						
ACL10050A225	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	1 20-M ay-19	20-May-19			D			
ACL10050A226	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	11 21-May-19	01-Jun-19				-		
ACL10050A227	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 2 (CHA24 to CHA12)	0	1 03-Jun-19	03-Jun-19				0		
ACL10050A228	Excavation of Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	5 04-Jun-19	10-Jun-19						
ACL10050A229	Laying Geotextile Filter and Rockfilling for Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	4 11-Jun-19*	14-Jun-19						
ACL10050A230	Blinding Layer for Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	1 15-Jun-19	15-Jun-19					0	
ACL10050A231	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	9 17-Jun-19	26-Jun-19						
ACL10050A232	Concrete Pouring for Base Slab of Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	1 27-Jun-19	27-Jun-19	]					0
ACL10050A233	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	11 28-Jun-19	11-Jul-19						
ACL10050A234	Concrete Pouring for Wall andTop Slab of Box Culvert BC1 Bay 1 (CHA12 to CHA0)	0	1 12-Jul-19	12-Jul-19						
Twin Cell Box Culve	at BC2									
ACL10050A070	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	11 24-Apr-19 A	A 08-May-19 A						
ACL10050A071	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 6 (CHB58 to CHB72)	0	1 09-May-19 A	10-May-19 A						
ACL10050A104	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 11 (CHB120 to CHB128)	0	1 17-Apr-19 A		•					
ACL10050A105	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	11 24-Apr-19 A	A 08-May-19 A						
ACL10050A106	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 11 (CHB120 to CHB128)	0	1 11-May-19 A	13-May-19 A		-				
ACL10050A107	Excavation of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	5 08-Jun-19*	13-Jun-19						
ACL10050A108	Laying Geotextile Filter and Rockfilling for BC2 Bay 12 (CHB128 to CHB144)	0	4 14-Jun-19*	18-Jun-19						
ACL10050A109	Blinding Layer for Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	1 19-Jun-19	19-Jun-19					٥	
ACL10050A110	Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	9 20-Jun-19	29-Jun-19						
ACL10050A111	Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 12 (CHB128 to CHB144)	0	1 02-Jul-19	02-Jul-19						
ACL10050A112	Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 12 (CHB128 to CHB144)	0	11 16-Jul-19	27-Jul-19						
ACL10050A113	Concrete Pouring for Wall andTop Slab of Box Culvert BC2 Bay 12 (CHB128 to CHB144)	0	1 29-Jul-19	29-Jul-19						
						1		1		

Primary Baseline Forecast Work

Actual Work


Baseline Milestone

♦ ♦ Milestone

## **3 Month Rolling Programme** ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)

ARQ - Works Programme Rev.1 - 3MRP (15 May 2019) 17-May-19

Date		Re



Checked	Approved
	Checked



		INVES	TIGATIO 3 - MON	EVELOPMENT OF ANDERS ON, DESIGN AND CONSTRU ITH ROLLING PROGRAMM	JCTION IE		0040			ita Date: 15-May-19
Activity ID Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start	Finish I Zu	14 21 28 05 12	2019 19 26	June 02 09	16 23	30 07	uly 2019 14 21 :	August 2019 28 04 11 8
ACL10050A114 Excavation of Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	5 15-May-19* 2								
ACL10050A115 Laying Geotextile Filter and Rockfilling for BC2 Bay 13 (CHB144 to CHB156)	0	4 21-May-19* 2	24-May-19							
ACL10050A116 Blinding Layer for Box Culvert BC2 Bay 13 (CHB144 to CHB156)	0	1 25-May-19 2	25-May-19		0					
ACL10050A117 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 13 (CHB CHB156)	144 to 0	9 27-May-19	05-Jun-19							
ACL10050A118 Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 13 (CHB144 to CHB156)	0	1 06-Jun-19	06-Jun-19			٥				
ACL10050A119 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 CHB156)	to 0	11 03-Jul-19	15-Jul-19							
ACL10050A120 Concrete Pouring for Wall and Top Slab of Box Culvert BC2 Bay 13 (CHB144 to CHB156	6) 0	1 16-Jul-19	16-Jul-19						0	
ACL10050A121 Excavation of Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	5 21-May-19 2	25-May-19							
ACL10050A122 Laying Geotextile Filter and Rockfilling for BC2 Bay 14 (CHB156 to CHB168)	0	4 27-May-19* 3	30-May-19							
ACL10050A123 Blinding Layer for Box Culvert BC2 Bay 14 (CHB156 to CHB168)	0	1 31-May-19 3	31-May-19		٥					
ACL10050A124 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 14 (CHB:	156 to 0	9 20-Jun-19	29-Jun-19							
CHB168) ACL10050A125 Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 14 (CHB156 to CHB168)	0	1 02-Jul-19	02-Jul-19					0		
ACL10050A128 Excavation of Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	5 27-May-19	31-May-19							
ACL10050A129 Laying Geotextile Filter and Rockfilling for BC2 Bay 15 (CHB168 to CHB180)	0	4 01-Jun-19*	05-Jun-19							
ACL10050A130 Blinding Layer for Box Culvert BC2 Bay 15 (CHB168 to CHB180)	0	1 06-Jun-19				٥				
ACL10050A131 Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 15 (CHB	168 to 0	9 08-Jun-19								
CHB180)										
ACL10050A132 Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 15 (CHB168 to CHB180)		1 19-Jun-19					-			
ACL10050A133 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert BC2 Bay 15 (CHB168 CHB180)		11 13-Aug-19								
ACL10050A135 Excavation of Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	5 03-Jul-19	08-Jul-19							
ACL10050A136 Laying Geotextile Filter and Rockfilling for BC2 Bay 16 (CHB180 to CHB192)	0	4 09-Jul-19*	12-Jul-19							
ACL10050A137 Blinding Layer for Box Culvert BC2 Bay 16 (CHB180 to CHB192)	0	1 13-Jul-19	13-Jul-19					٥		
ACL10050A138 Formwork,Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 16 (CHB CHB192)	180 to 0	9 01-Aug-19	10-Aug-19							
ACL10050A139 Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 16 (CHB180 to CHB192)	0	1 12-Aug-19	12-Aug-19							٥
ACL10050A142 Excavation of Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	5 09-Jul-19	13-Jul-19							
ACL10050A143 Laying Geotextile Filter and Rockfilling for BC2 Bay 17 (CHB192 to CHB201.096)	0	4 15-Jul-19*	18-Jul-19							
ACL10050A144 Blinding Layer for Box Culvert BC2 Bay 17 (CHB192 to CHB201.096)	0	1 19-Jul-19	19-Jul-19						D	
ACL10050A145 Formwork, Rebar Fixing and Water Stop for Base Slab of Box Culvert BC2 Bay 17 (CHB: CHB201.096)	192 to 0	9 20-Jul-19	30-Jul-19							
ACL10050A146 Concrete Pouring for Base Slab of Box Culvert BBC2 Bay 17 (CHB192 to CHB201.096)	0	1 31-Jul-19	31-Jul-19							0
ACL10050A147 Formwork and Rebar Fixing for Wall and Top Slab of Box Culvert Bay 17 (CHB192 to	0	11 13-Aug-19	24-Aug-19							
CHB201.096) ACL10050A150 A1 - Backfilling to Bottom Level of Retaining Wall RWA9 (BC2 Bay #1 to 6)	0	24 15-May-19*	12-Jun-19							
At-grade Internal Road L1										
Road L1 and L5 (Portion A1)										
Road L1 (Portion A1)										
ACL10110 A1 - Install Road Drainage, Water Mains, Ducts and Utilities along Road L1 from System West Portal	1 B to 80 04-Apr-18	11-Jul-18 247 16-Aug-18 A	17-Jun-19							
Primary Baseline Forecast Work				h Delling Programs		Date		Revision	Che	ked Approved
Actual Work		ARQ - Works Programme		h Rolling Programme						
A Baseline Milestone		17-May-19	- 110 v. 1 - 010							
◆ ◆ Milestone										

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	Revisio
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
	Baseline Milestone	17-May-19	[!	
•	♦ Milestone		I	
			1	



# CONTRACT NO NE/2016/01 DEVELOPMENT OF ANDERSON ROAD OUADRY SITE

Activity ID		CON BL1 BL1 Start	1	INVES	STIGATION	LOPMENT O DESIGN AND ROLLING P	D CONSTR PROGRAMN	UCTION		E June 2019		Page 15	i of 24 Cut-Off Data Da	te: 15-May-19
ACL10115	A1 - Backfilling Road L1 from System B to West Portal for Temporary Haul Road	Duration 30 12-Jul-18		30 18-Jun-19	14	21 28	05 12	19	26 02	09 16	23 30	07 14	21 28	04 11 8
	0 A1 - Construct Manhole TM20b At road L1	0	10 Aug-10	9 15-May-19										
		0												
	0 A1 - Excavate sewer pipe from B120 to B115 Junction L3/L1 to L5/L1	0		80 08-Feb-19 A										
ACL10121A05	0 A1 - Constuct sewer pipe 375 dia from B120 to B115 junction L3/L1 to L5/L1	0		71 25-Feb-19 A	23-May-19									
ACL10121A06	0 A1 - Watermain from junction L3/L1 to L5 /L1	0		28 24-May-19	26-Jun-19									
ACL10130A06	0 A1 - Construct sewer pipe 450 dia from B122 to B120 junction L5/L1 to PC system B	0		35 01-Apr-19 A	16-May-19		•							
Road L5 (Porti	on A1)													
ACL10120A83	A1 - Lay watermain at road L5	0		126 10-Dec-18 A	17-May-19									
Road L1 (Portion	B2)													
ACL10039A003	Rock Slope Trimming at SLope A15b at +202mPD CH102.778 to CH141.925	0		310 05-May-18	21-May-19		C							
ACL10039A004	Rock Slope Trimming at SLope A15b at +202mPD CH32 to CH47	0		198 02-Oct-18 A	03-Jun-19									
ACL10070	B2 - Install Road Drainage, Water Mains, Ducts and Utilities along Road L1	70 11-Aug-18	03-Nov-18	70 13-Jul-19	04-Oct-19									
At-grade Internal	Road L2 (Portion B2/B11/B12)													
ACL20030	B2/B11/B12 - Rock Breaking in Portion B11	300 28-Aug-18	30-Aug-19	300 16-May-19*	19-May-20									
	Road L3 Portion A1)													
ACL30030	A1 - Construction of RWA9 at Slope A9 (North End to Open Cut Boundary)	75 07-Aug-18	05-Nov-18	75 01-Aug-19	30-0 ct 19									
		75 07-Aug-10	05-1107-10	75 01-Aug-19	30-00-19									
	Road L4 (Portion C1a)													
ACL41150	C1a - Excavate and Construct Road Drainage System along Road L4 CH0 to CH50	80 08-May-18	11-Aug-18	80 09-Jul-19*										
ACL41152	C1a - Excavate and Construct Road Drainage System along Road L4 CH100 to CH150	70 08-May-18	31-Jul-18	70 09-Jul-19*	28-Sep-19									
ACL41240	C1a - Road Improvement at Junction between Road L4 and On Sau Road	90 03-Jan-18	25-Apr-18	90 15-May-19*	29-Aug-19									
ACL41250	C1a - Erect Scaffold for RockSlope Inspection along Road L4	180 13-Oct-17	25-May-18	166 01-Nov-18 A	25-May-19									
ACL41260	C1a - RockSlope Inspection along Road L4	200 13-Jan-18	15-Sep-18	30 15-May-19	19-Jun-19									
ACL41270	C1a - Submit Details of RockSlope Inspection to AECOM for Road L4	120 20-Jul-18	10-Dec-18	30 15-May-19	19-Jun-19									
ACL41280	C1a - Contractor's Consultant Review and Design for Road L4	120 06-Aug-18	28-Dec-18	30 31-May-19	06-Jul-19									
ACL41290	C1a - Remedial Works of Rock Slope for Road L4	200 10-Sep-18	16-May-19	30 08-Jul-19	10-Aug-19			-						
Noise Barrier														
ACL401354	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		2 04-May-19	06-May-19		-							
ACL401355	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		A 3 08-May-19	A 11-Mav-19									
ACL401356	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #1 (1st Stage)	0		A 1 13-May-19	A									
ACL401357	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #1 (2nd Stage)	0		2 28-Jun-19	A									
ACL401358	C1a - Installation of Formwork and Temporary Platform for 3600mm HT Wall of Noise Barrie Bay #1 (2nd Stage)			2 02-Jul-19										
ACL401359	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #1 (2nd Stage)	0			04-Jul-19									
ACL401366	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #2 (2nd Stage)	0		2 05-Jul-19	06-Jul-19									
ACL401367	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barri Bay #2 (2nd Stage)	er - 0		2 08-Jul-19	09-Jul-19									
Actua	ary Baseline Forecast Work al Work line Milestone tone		ARQ - W 17-May-1	orks Programm	3 Month I ne Rev.1 - 3MRP	Rolling Prog (15 May 2019)	gramme		Date	e	Revision		Checked	Approved

-



		CONT		STIGAT	EVELOPMENT OF ANDERSON ROAD ION, DESIGN AND CONSTRUCTION NTH ROLLING PROGRAMME	QUARRY SITE		Page 16 of 24 Cut-Off Data Da	te: 15-May-19
Activity ID	Activity Name	BL1 BL1 Start B Duration	L1 Finish Duration Start	Finish	2019         May 2019           14         21         28         05         12         19	June 2019 26 02 09 16	23 30 0	July 2019 7 14 21 28	August 2019 04 11
ACL401368	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #2 (2nd Stage)	0	1 10-Jul-19	10-Jul-19					
ACL401375	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #3 (2nd Stage)	0	2 26-Jun-19	27-Jun-19					
ACL401376	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba	arrier - 0	2 28-Jun-19	29-Jun-19					
ACL401377	Bay #3 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #3 (2nd Stage)	0	1 02-Jul-19	02-Jul-19			٥		
ACL401384	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #4 (2nd Stage)		2 19-Jun-19						
		0				_	_		
ACL401385	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba Bay #4 (2nd Stage)	mer - 0	2 21-Jun-19				-		
ACL401386	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #4 (2nd Stage)	0	1 24-Jun-19	24-Jun-19			0		
ACL401393	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #5 (2nd Stage)	0	2 24-Jun-19	25-Jun-19					
ACL401394	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba Bay #5 (2nd Stage)	arrier - 0	2 26-Jun-19	27-Jun-19					
ACL401395	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #5 (2nd Stage)	0	1 28-Jun-19	28-Jun-19			0		
ACL401399	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	2 18-Apr-19	A 23-Apr-19 A					
ACL401400	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #6 (1st Stage)	0	3 26-Apr-19 /	A 30-Apr-19 A					
ACL401401	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #6 (1st Stage)		1 30-Apr-19 /	A 02-May-19					
		0		A					
ACL401402	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #6 (2nd Stage)		2 17-Jun-19			_			
ACL401403	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba Bay #6 (2nd Stage)	mier - 0	2 19-Jun-19	20-Jun-19		-			
ACL401404	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #6 (2nd Stage)	0	1 21-Jun-19	21-Jun-19		ſ	1		
ACL401411	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #7 (2nd Stage)	0	2 21-Jun-19	22-Jun-19		ſ			
ACL401412	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba Bay #7 (2nd Stage)	urrier - 0	2 24-Jun-19	25-Jun-19					
ACL401413	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #7 (2nd Stage)	0	1 26-Jun-19	26-Jun-19			0		
ACL401417	C1a - Installation of Formworks for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	2 29-Apr-19	A 30-Apr-19 A	<b>—</b>				
ACL401418	C1a - Rebar Placement for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	3 30-Apr-19 /	A 04-May-19					
ACL401419	C1a - Concreting Pouring for Base Slab of Noise Barrier - Bay #8 (1st Stage)	0	1_06-May-19	A					
			A	A					
ACL401420	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #8 (2nd Stage)	0	2 05-Jun-19	06-Jun-19		_			
ACL401421	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba Bay #8 (2nd Stage)	arrier - 0	2 08-Jun-19	10-Jun-19					
ACL401422	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #8 (2nd Stage)	0	1 11-Jun-19	11-Jun-19		0			
ACL401429	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #9 (2nd Stage)	0	2 11-Jun-19	12-Jun-19					
ACL401430	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba	arrier - 0	2 13-Jun-19	14-Jun-19					
ACL401431	Bay #9 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #9 (2nd Stage)	0	1 15-Jun-19	15-Jun-19		0			
ACL401438	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #10 (2nd Stage)	0	2 03-Jun-19	04-Jun-19					
ACL401439	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba	arrier - 0	2 05-Jun-19						
	Bay #10 (2nd Stage)	0				n			
ACL401440	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #10 (2nd Stage)			08-Jun-19		_			
ACL401447	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #11 (2nd Stage)	0	2 08-Jun-19	10-Jun-19		_			
ACL401448	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Ba Bay #11 (2nd Stage)	rrier - 0	2 11-Jun-19	12-Jun-19					
ACL401449	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #11 (2nd Stage)	0	1 13-Jun-19	13-Jun-19		0			
	l Work		ARQ - Works Program		th Rolling Programme BMRP (15 May 2019)	Date	Revision	Checked	Approved
<ul> <li>Basel</li> <li>Milest</li> </ul>	ine Milestone tone		17-May-19						

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Dale	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		1	
			1	



	<ul> <li> <i>w w</i></li></ul>	CON		ESTIGA	DEVELOPMENT OF ANDERSON ROAD QUAN TION, DESIGN AND CONSTRUCTION INTH ROLLING PROGRAMME	RRY SITE	Page 17 c	of 24 ut-Off Data Da	te: 15-May-19
Activity ID	Activity Name	BL1 BL1 Start Duration	BL1 Finish Duration Start	Finish	1 2019 May 2019 14 21 28 05 12 19 26	June 2019	July 2019	21 28	August 2019 04 11
ACL401456	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #12 (2nd Stage)	0	2 27-May-	9 28-May-19		02 00 10			
ACL401457	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0	2 29-May-	9 30-May-19					
ACL401458	Bay #12 (2nd Stage)         C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #12 (2nd Stage)	0	1 31-May-	9 31-May-19					
ACL401465	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #13 (2nd Stage)	0	2 21-May-	9 22-May-19					
ACL401466	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0	2 23-Mav-	9 24-May-19					
ACL401467	Bay #13 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #13 (2nd Stage)	0	1 25-Mav-	9 25-May-19					
ACL401474	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #14 (2nd Stage)	0		9 16-May-19					
		0							
ACL401475	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #14 (2nd Stage)			9 18-May-19					
ACL401476	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #14 (2nd Stage)	0	1 20-May-	9 20-May-19					
ACL401483	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #15 (2nd Stage)	0	2 26-Apr-19	A 29-Apr-19 A					
ACL401484	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #15 (2nd Stage)	0	2 30-Apr-19	A 03-May-19 A					
ACL401485	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #15 (2nd Stage)	0	0 07-May-	9 07-May-19	1				
ACL401492	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0	2 23-May-	9 24-May-19					
ACL401493	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0	2 25-May-	9 27-May-19					
ACL401494	Bay #16 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #16 (2nd Stage)	0	1 28-May-	9 28-May-19	0				
ACL401501	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0	3 16-Apr-15	A 19-Apr-19 A					
ACL401502	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0	0 19-Apr-15	A 23-Apr-19 A					
ACL401503	Bay #17 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #17 (2nd Stage)	0	0 24-Apr-19	A 24-Apr-19 A	1				
ACL401510	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0	2 29-May-	9 30-May-19					
ACL401511	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0	2 31-May-	9 01-Jun-19					
ACL401512	Bay #18 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #18 (2nd Stage)	0		9 03-Jun-19		0			
ACL401513	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #18 (3rd Stage)	0		9 15-Aug-19					
					I				_
ACL401528	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0	3 07-May- A	9 10-May-19 A					
ACL401529	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0	1 11-May- A	9 13-May-19 A					
ACL401530	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #20 (2nd Stage)	0	1 13-May- A	9 14-May-19 A					
ACL401531	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #20 (3rd Stage)	0	2 06-Aug-	9 08-Aug-19					
ACL401532	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #20 (3rd Stage)	0	1 08-Aug-	9 09-Aug-19					
ACL401533	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #20 (3rd Stage)	0	1 09-Aug-	9 10-Aug-19					
ACL401540	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #21 (3rd Stage)	0	2 10-Aug-	9 13-Aug-19					
ACL401541	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #21 (3rd Stage)	0	1 13-Aug-	9 14-Aug-19					
ACL401542	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #21 (3rd Stage)	0	1 14-Aug-	9 15-Aug-19					
ACL401546	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0	2 29-Jul-1	9 31-Jul-19					
ACL401547	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0	2 31-Jul-1	9 02-Aug-19				<b>—</b>	
ACL401548	Bay #22 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #22 (2nd Stage)	0		9 03-Aug-19					
				5					
Prim:	ary Baseline Forecast Work			2 14-	th Dolling Drogramma	Date	Revision	Checked	Approved
	al Work		ARQ - Works Program		th Rolling Programme				
	line Milestone		17-May-19	THE NEV. I					
<ul><li>♦ Miles</li></ul>	stone							· · · · · · · · · · · · · · · · · · ·	1

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	i te
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	♦ Baseline Milestone	17-May-19		
•	◆ Milestone		I	



## 俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO - STEC - VASIEAM JOINT VENTURE															
Activity ID	Activity Name	BL1 BL1 Sta Duration	rt BL1 Finisl	n Duration	Start	Finish	I 2019 14 21	28	05	May 2019 12	19	26	02	June 2019 09	16 23	30
ACL401549	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #22 (3rd Stage)	0		2	03-Aug-19	06-Aug-19							- <b>I</b> I			
ACL401550	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #22 (3rd Stage)	0		1	06-Aug-19	07-Aug-19	_									
ACL401551	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #22 (3rd Stage)	0		1	07-Aug-19	08-Aug-19	_									
ACL401558	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #23 (3rd Stage)	0		2	08-Aug-19	10-Aug-19	_									
ACL401559	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #23 (3rd Stage)	0		1	10-Aug-19	12-Aug-19	_									
ACL401560	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #23 (3rd Stage)	0		1	12-Aug-19	13-Aug-19	_									
ACL401564	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0		2	29-May-19	31-May-19	_									
ACL401565	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0		2	31-May-19	03-Jun-19	_									
ACL401566	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #24 (2nd Stage)	0		1	03-Jun-19	04-Jun-19										
ACL401567	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0		2	04-Jun-19	06-Jun-19										
ACL401568	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0		1	06-Jun-19	08-Jun-19	_									
ACL401569	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #24 (3rd Stage)	0		1	08-Jun-19	10-Jun-19	_							3		
ACL401576	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0		2	08-May-19 A	0 10-May-19										
ACL401577	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0		2		0 14-May-19	_			1						
ACL401578	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #25 (3rd Stage)	0		1	15-May-19	15-May-19	_			0						
ACL401582	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0		2	26-Apr-19	A 27-Apr-19 A										
ACL401583	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0		2	29-Apr-19	A 02-May-19		-								
ACL401584	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #26 (2nd Stage)	0		1	04-May-19	0 06-May-19	_									
ACL401585	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0		2	03-Jun-19	05-Jun-19										
ACL401586	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0		1	05-Jun-19	06-Jun-19	_									
ACL401587	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #26 (3rd Stage)	0		1	06-Jun-19	08-Jun-19	-									
ACL401594	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0		2	05-Jun-19	08-Jun-19	_									
ACL401595	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0		1	08-Jun-19	10-Jun-19	_							1		
ACL401596	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #27 (3rd Stage)	0		1	10-Jun-19	11-Jun-19	-									
ACL401600	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0		2	24-Apr-19	A 25-Apr-19 A	-									
ACL401601	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0		2	26-Apr-19	A 27-Apr-19 A										
ACL401602	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #28 (2nd Stage)	0		1	30-Apr-197	A 02-May-19	_	-								
ACL401603	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0		2	05-Jun-19	08-Jun-19	_									
ACL401604	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0		1	08-Jun-19	10-Jun-19	-							3		
ACL401605	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #28 (3rd Stage)	0		1	10-Jun-19	11-Jun-19	-									
ACL401612	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0		2	23-Jul-19	25-Jul-19	-									
ACL401613	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0		1	25-Jul-19	26-Jul-19	-									
ACL401614	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #29 (3rd Stage)	0		1	26-Jul-19	27-Jul-19										
ACL401618	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0		2	02-May-19	03-May-19	_									
					A	A		1								

	💳 Primary Baseline 🛛 🗖 Forecast Work	2 Month Polling Programma	Date	Revi
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		I	

	Page	18 of Cut	24 -Off Da	ta Dat	e: 15-N	May-19
) 07	July 2019 14	21	28	3	August 20 04	019 11
					-	•
			-			



俊和-上隧-浩隆聨營

## CHUN WO - STEC - VASTEAM JOINT VENTURE

	CHUN WO – STEC – VASTEAM JOINT VENTURE						
ctivity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish		Start	Finish
ACL401619	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0			2	04-May-19 A	06-May-19 A
ACL401620	C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #30 (2nd Stage)	0			1	07-May-19	08-May-19
ACL401621	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0			2	A 06-Jun-19	A 10-Jun-19
ACL401622	C1a - Installation of Formworkst for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0			1		11-Jun-19
AGL401022		0			1	10-Jun-19	11-5011-19
ACL401623	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #30 (3rd Stage)	0			1	11-Jun-19	12-Jun-19
ACL401630	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0			2	24-Jul-19	26-Jul-19
ACL401631	C1a - Installation of Formworks for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0			1	26-Jul-19	27-Jul-19
ACL401632	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #31 (3rd Stage)	0					
					1	27-Jul-19	
ACL401636	C1a - Rebar Placement for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0			2	16-Jul-19*	18-Jul-19
ACL401637	C1a - Installation of Temporary Platform and Formworks for 3600mm HT Wall of Noise Barrier -	0			2	18-Jul-19	20-Jul-19
ACL401638	Bay #32 (2nd Stage) C1a - Concreting Pouring for 3600mm HT Wall of Noise Barrier - Bay #32 (2nd Stage)	0			1	20-Jul-19	22-Jul-19
		0					
ACL401639	C1a - Rebar Placement for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0			2	22-Jul-19	24-Jul-19
ACL401640	C1a - Installation of Steel Formworks for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	) 0			1	24-Jul-19	25-Jul-19
ACL401641	C1a - Concrete Pouring for 2400mm HT Wall of Noise Barrier - Bay #32 (3rd Stage)	0			1	25-Jul-19	26-Jul-19
Twin 1950 Dia. Dow	wnpipe and Cascade						
		,	00.1. 10			04.14	00.1 10
ACL40060	C1a - Construction of new 2x1950mm Dia Drainage Pipe (IL +165.6mPD)	17	20-Jan-18	08-Feb-18	30	24-May-19	28-Jun-19
ACL40070	C1a - Construction of new Manhole Q2 (IL +165.8mPD) base portion	15	08-Feb-18	28-Feb-18	90	30-Jan-19 A	23-May-19
Retaining Wall RWA	A12						
ACL40020A004	C1a - Back Fill RWA12 - Bay #20 to Bay #17 up +161mPD	0			26	06-M <i>a</i> y-19	04-Jun-19
						A	
ACL40020A006	C1a - Construct RWA12 - Bay #20 & Bay#18 Wall upto +165mPD	0			20	05-Jun-19	28-Jun-19
ACL40020A007	C1a - Construct RWA12 - Bay #19 & 17 Wall upward +165mPD	0			20	29-Jun-19	23-Jul-19
ACL40020A009	C1a - Back Fill RWA12 - Bay #20 to Bay #17 up +165mPD	0			25	24-Jul-19	21-Aug-19
ACL40040A003	C1a - Construction of RWA12 - Bay #22 backfill upto +165mPD for 1950 pipe	0			36	04-Apr-19 A	21-Mav-19
		-					
ACL40040A042	C1a - Construction of RWA12 - Bay #22 Wall upward +175mPD as 2nd Portion	0			20	29-Jun-19	23-Jul-19
ACL40120A001	C1a - Construct RWA12 - Bay #21 Base Slab and Wall upward +165mPD as 1st Portion	0			20	29-Jun-19	23-Jul-19
ACL40120A002	C1a - Back Fill RWA12 - Bay #21 and 22 upward +163mPD (15 layers @ 4 layers/day)	0			25	24-Jul-19	21-Aug-19
ACL40120B010	C1a - Excavate RWA12 - Bay 15 & Bay 16	0			24	25-Mar-19	25-Apr-19 A
						A	
ACL40120B020	C1a - Construction of RWA12 - Bay 16 Base Slab	0			14	26-Apr-19 A	13-May-19 A
ACL40120B030	C1a - Construction of RWA12 - Bay 15 Base Slab	0			14	07-May-19 A	22-May-19
ACL40120B040	C1a - Excavate RWA12 - Bay 8 & Bay 12	0			25	A 03-May-19	31-May-19
ACL40120B050	C1a - Construction of RWA12 - Bay 11 & 12 Base Slab	0				A 21-May-19	15-lun-10
ACL40120B060	C1a - Construction of RWA12 - Bay 8a & 9a Base Slab	0			20	17-Jun-19	10-Jul-19
ACL40120B070	C1a - Excavate RWA12 - Bay 13 & Bay 14	0			14	01-Jun-19	18-Jun-19
			L				
ACL40120B080	C1a - Construction of RWA12 - Bay 13 & 14 Base Slab	0			22	19-Jun-19	15-Jul-19

	Primary Baseline Forecast Work	2 Month Polling Programmo	Date	R
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone			


Page 19 o Cւ	f 24 it-Off Dat	ta Dat	e: 15-May-1	9
July 2019 30 07 14 2	21 28	8	August 2019 04 11	8
: 				
; 				
Revision	Check	ked	Approved	
	+			



## 俊和-上隧-浩隆聯營

	後 和 - 上 隧 - 洽 隆 塀 宮 CHUN Wo - STEC - VASTEAM JOINT VENTURE						3 - MC		ROLLING	j Ph	UGRA	A IVI IV								
ivity ID	Activity Name	BL1 B Duration	L1 Start	BL1 Finish	Duration	Start	Finish	l 2019 14	21	28	05	May 12	 19	26	02		June 2 09	2019 	23	
ACL40120B090	C1a - Construction of RWA12 - Bay 11 & 12 Wall structure	0			26	17-Jun-19	17-Jul-19													
ACL40120B100	C1a - Construction of RWA12 - Bay 8a & 9a Wall structure	0			26	11-Jul-19	09-Aug-19	_												
ACL40120B110	C1a - Construction of RWA12 - Bay 13 & 14 Wall structure	0			26	01-Aug-19	30-Aug-19	_												
Retaining Wall RW.	A18																			
ACL40275	C1a - Back Filling Retaining Wall RWA18 (5 bays)	45 1	0-Mar-18	07-May-18	45	15-May-19	08-Jul-19													-
ACL40295	C1a - Construction for Bay 6 & 7 base slab	0			19	10-Apr-19 A	07-May-19													
ACL40305	C1a - Construction for Bay 6 & 7 wall	0			11	30-Apr-19 A	14-May-19	_												
WSD Access Road (	Portion B5)						A													
ACL60010	B5 - Site Clearance and Tree Felling	46 1	9-Dec-17	13-Feb-18	46	27-May-19	20-Jul-19													_
ACL60020	B5 - Drainage, Sewerage, Water mains and Underground Utilities laying (approx 600m) along	120 14	4-Feb-18	16-Jul-18	120	22-Jul-19	11-Dec-19	_												
Portion A1	WSD Access Road																			
Site Formation																				
ACA10075	A1 - Site Clearance in Portion A1 (R2-8)	27 2	1-Jun-18	23-Jul-18	27	20-Jun-19*	22-Jul-19													_
ACA10080	A1 - Site Clearance in Portion A1 (OU, G/I C-1 and RS-1)	45 02	2-Oct-18	23-Nov-18	45	20-Jun-19*	12-Aug-19	_												
ACA10090	A1 - Site Clearance in Portion A1 (G-3 and G-4)	18 24	4-Jul-18	13-Aug-18	18	23-Jul-19	12-Aug-19	_												
ACA10100	A1 - Site Clearance in Portion A1 (E-2)	24 0	8-Nov-18	05-Dec-18	24	20-Jun-19*	18-Jul-19													_
Portion A3																				
Site Formation																				
	A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3	35 2	2-Jan-19	06-Mar-19	117	04-Dec-18	01-May-19													
ACA30050	A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3	35 2	2-Jan-19	06-Mar-19	117	04-Dec-18 A	01-May-19 A													
ACA30050 Portion B1	A3 - Erect Boundary Chainlink Fence (141m) and Gates in Portion A3	35 2	2-Jan-19	06-Mar-19	117		01-May-19 A													
ACA30050 Portion B1 Site Formation			2-Jan-19	06-Mar-19		A	A													
ACA30050 Portion B1 Site Formation ACB100037A002	B1 - Installation of Wire Mesh for Slope 11NE-D/C978	0			68	A 26-Mar-19 A	A 19-Jun-19													
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110	B1 - Installation of Wire Mesh for Slope 11NE-D/C978 B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d	0	4-Feb-19	26-Feb-19	68 34	A 26-Mar-19 A 01-Apr-19 A	A 19-Jun-19 15-May-19													
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)	0 11 1. 20 2	4-Feb-19 7-Feb-19	26-Feb-19 21-Mar-19	68 34 20	A 26-Mar-19 A 01-Apr-19 A 16-May-19	A 19-Jun-19 15-May-19 08-Jun-19													
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)	0 111 1. 200 2 6 2:	4-Feb-19 7-Feb-19 2-Mar-19	26-Feb-19 21-Mar-19 28-Mar-19	68 34 20 6	A 26-Mar-19 A 01-Apr-19 A 16-May-19 10-Jun-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19									-				
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)	0 111 1. 200 2 6 2:	4-Feb-19 7-Feb-19 2-Mar-19	26-Feb-19 21-Mar-19	68 34 20 6 6	A 26-Mar-19 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19									-			-	
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm)	0 111 1 20 2 6 2 6 2	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19	26-Feb-19 21-Mar-19 28-Mar-19	68 34 20 6 6	A 26-Mar-19 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19									-				
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130 ACB10140	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)	0 111 1- 20 2 6 2 6 2 48 1	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19 1-May-19	26-Feb-19 21-Mar-19 28-Mar-19 04-Apr-19	68 34 20 6 6 48	A 26-Mar-19 A 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19 24-Jun-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19												2	
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130 ACB10140 ACB10150	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Re Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)	0 111 1. 20 2 6 2 6 2 48 1 7 2	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19 1-May-19	26-Feb-19 21-Mar-19 28-Mar-19 04-Apr-19 08-Jul-19	68 34 20 6 6 48 7	A 26-Mar-19 A 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19 24-Jun-19 15-May-19*	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19 19-Aug-19												•	
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130 ACB10140 ACB10150 ACB10160	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)         B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm)	0 111 1- 200 2 6 2: 6 2: 6 2: 48 1 7 2 12 0	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19 1-May-19 7-Jun-18 6-Jul-18	26-Feb-19 21-Mar-19 28-Mar-19 04-Apr-19 08-Jul-19 05-Jul-18	68 34 20 6 6 48 7 7 12	A 26-Mar-19 A 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19 24-Jun-19 15-May-19* 23-May-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19 19-Aug-19 22-May-19													
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10120 ACB10130 ACB10140 ACB10150 ACB10160 ACB10170	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RCk Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)         B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm)         B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)	0 111 1. 200 2 6 2: 6 2: 6 2: 6 2: 7 2 12 0 11 2	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19 1-May-19 7-Jun-18 6-Jul-18 0-Jul-18	26-Feb-19 21-Mar-19 28-Mar-19 04-Apr-19 08-Jul-19 05-Jul-18	68 34 20 6 48 7 12 11	A 26-Mar-19 A 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19 24-Jun-19 15-May-19* 23-May-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19 19-Aug-19 22-May-19 05-Jun-19 19-Jun-19													
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130 ACB10140 ACB10150 ACB10160 ACB10170 ACB10180	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Re Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)         B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)         B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm)         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm)         B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)         B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) - 80sqm/d	0 111 1. 20 2 2 6 2 48 1 7 2 12 0 11 2 20 0	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19 1-May-19 7-Jun-18 6-Jul-18 0-Jul-18 2-Aug-18	26-Feb-19 21-Mar-19 28-Mar-19 04-Apr-19 08-Jul-19 05-Jul-18 19-Jul-18 01-Aug-18	68 34 20 6 6 48 7 12 11 20	A 26-Mar-19 A 01-Apr-19 A 16-May-19 10-Jun-19 17-Jun-19 24-Jun-19 15-May-19* 23-May-19 06-Jun-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19 19-Aug-19 22-May-19 05-Jun-19 19-Jun-19													
ACA30050 Portion B1 Site Formation ACB100037A002 ACB10110 ACB10120 ACB10130 ACB10140 ACB10150 ACB10150 ACB10160 ACB10170 ACB10180	B1 - Installation of Wire Mesh for Slope 11NE-D/C978         B1 - Erection of Scaffold for Slope 11NE-D/C947 (2000 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Re Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C947 (2000 sqm) (Provisional Work)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C947 (2000 sqm)         B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm)         B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C949 (1600 sqm)         B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1600 sqm)         B1 - Erection of Scaffold for Slope 11NE-D/C949 (1600 sqm) - 150sqm/d         B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1600 sqm) - 80sqm/d (Provisional Work)         B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C949 (1600 sqm) - 80sqm/d (Provisional Work)	0 111 1- 20 2 6 2 6 2 148 1 7 2 12 0 11 2 20 0 6 2	4-Feb-19 7-Feb-19 2-Mar-19 9-Mar-19 1-May-19 7-Jun-18 6-Jul-18 0-Jul-18 2-Aug-18 5-Aug-18	26-Feb-19 21-Mar-19 28-Mar-19 04-Apr-19 08-Jul-19 08-Jul-18 19-Jul-18 01-Aug-18 24-Aug-18	68 34 20 6 48 7 12 11 20 6	A 26-Mar-19 A 01-Apr-19 A 10-Jun-19 17-Jun-19 24-Jun-19 24-Jun-19 23-May-19* 06-Jun-19 20-Jun-19	A 19-Jun-19 15-May-19 08-Jun-19 15-Jun-19 22-Jun-19 19-Aug-19 22-May-19 05-Jun-19 19-Jun-19 13-Jul-19 20-Jul-19													

	Primary Baseline Forecast Work	2 Month Dolling Drogramma	Date	Re
	Actual Work	3 Month Rolling Programme		
_		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
<b>•</b>	♦ Baseline Milestone	17-May-19		
•	♦ Milestone			





俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

ity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish	Duration	Start	Finish	I 2019 14 21	2805		ay 2019 12	1926	_
ACB10290	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C981 (500 sqm) (Provisional Work)	48	19-Jul-18	12-Sep-18	48	15-M <i>a</i> y-19	11-Jul-19						ĺ
ACB10430	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C976 (800 sqm)	7	01-Sep-18	08-Sep-18	7	25-Apr-19 A	04-May-19 A						
ACB10440	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C976 (800 sqm)	12	10-Sep-18	22-Sep-18	12	04-May-19	17-May-19						
ACB10450	B1 - Erection of Scaffold for Slope 11NE-D/C976 (800 sqm) - 150sqm/d	6	24-Sep-18	02-Oct-18	6	18-May-19	24-May-19	1					
ACB10460	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C976 (800 sqm) - 80sqm/d (Provisional Work)	10	03-Oct-18	13-Oct-18	10	25-May-19	05-Jun-19						
ACB10470	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)	6	15-Oct-18	22-Oct-18	6	06-Jun-19	13-Jun-19						
ACB10480	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C976 (800 sqm) (Provisional Work)	6	23-Oct-18	29-Oct-18	6	14-Jun-19	20-Jun-19						
ACB10500	B1 - Material and Equipment Mobilization up Hill for Slope 11NE-D/C977 (400 sqm)	7	10-Dec-18	17-Dec-18	7	23-Apr-19 A	02-May-19 A						
ACB10510	B1 - Anchorage Installation of Scaffold for Slope 11NE-D/C977 (400 sqm)	12	27-Dec-18	10-Jan-19	11	04-May-19 A	16-May-19						
ACB10520	B1 - Erection of Scaffold for Slope 11NE-D/C977 (400 sqm) - 150sqm/d	3	11-Jan-19	14-Jan-19	3	17-M <i>a</i> y-19	20-May-19						
ACB10530	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C977 (400 sqm) - 80sqm/d (Provisional Work)	5	15-Jan-19	19-Jan-19	5	21-May-19	25-May-19				ſ		
ACB10540	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C977 (400 sqm) (Provisional Work)	6	21-Jan-19	26-Jan-19	6	27-M <i>a</i> y-19	01-Jun-19						
ACB10550	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C977 (400 sqm) (Provisional Work)	6	28-Jan-19	02-Feb-19	6	03-Jun-19	10-Jun-19						
ACB10600	B1 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) - 80sqm/d (Provisional Work)	10	21-Nov-18	01-Dec-18	10	13-Apr-19 A	27-Apr-19 A						
ACB10610	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C986 (800 sqm) (Provisional Work)	6	03-Dec-18	08-Dec-18	6	29-Apr-19 A	06-May-19 A	•					
ACB10620	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 111NE-D/C986 (800 sqm) (Provisional Work)	6	10-Dec-18	15-Dec-18	7	08-M <i>a</i> y-19 A	15-May-19		1		0		
ACB10630	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C986 (800 sqm) (Provisional Work)	48	10-Jan-19	09-Mar-19	48	16-M <i>a</i> y-19	12-Jul-19						
ACB10730	B1 - JV Prepare and Submit Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6	27-Oct-17	03-Nov-17	6	15-May-19	21-May-19						
ACB10740	B1 - RE Review and Approve Rock Slope Mapping Report for Slope 11NE-D/C999 (600 sqm) (Provisional Work)	6	04-Nov-17	10-Nov-17	6	22-May-19	28-May-19						
ACB10750	B1 - Rock Slope Stabilization Measures (Instructed by RE) for Slope 11NE-D/C999 (600 sqm)	48	30-Dec-17	28-Feb-18	48	29-M <i>a</i> y-19	25-Jul-19					C	
Portion B5													
	& East Side adjacent to Portion B2 and Pumping Station and Reservoirs												
	& East Side adjacent to Portion B2 and Pumping Station and Reservoirs												
Portion B5 North 8	& East Side adjacent to Portion B2 and Pumping Station and Reservoirs B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)	12	01-Apr-19	15-Apr-19	12	15-May-19*	28-May-19	P					
Portion B5 North 8 Site Formation				15-Apr-19 17-Apr-19			28-May-19 30-May-19	- -			[		
Portion B5 North & Site Formation ACB50140	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d	2	16-Apr-19		2	29-May-19	, .						
Portion B5 North & Site Formation ACB50140 ACB50150	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm) B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d	2	16-Apr-19 18-Apr-19	17-Apr-19	2	29-May-19 31-May-19	30-May-19						
Site Formation ACB50140 ACB50150 ACB50160	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)         B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm)	2 3 6	16-Apr-19 18-Apr-19 25-Apr-19	17-Apr-19 24-Apr-19	2 3 6	29-May-19 31-May-19 04-Jun-19	30-May-19 03-Jun-19			-			
Portion B5 North 8 Site Formation ACB50140 ACB50150 ACB50160 ACB50170	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)         B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm)	2 3 6 6	16-Apr-19 18-Apr-19 25-Apr-19	17-Apr-19 24-Apr-19 02-May-19 09-May-19	2 3 6 6	29-May-19 31-May-19 04-Jun-19 12-Jun-19	30-May-19 03-Jun-19 11-Jun-19						
Portion B5 North A Site Formation ACB50140 ACB50150 ACB50160 ACB50170 ACB50180	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)         B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	2 3 6 6 48	16-Apr-19 18-Apr-19 25-Apr-19 03-May-19 10-May-19	17-Apr-19 24-Apr-19 02-May-19 09-May-19	2 3 6 6 48	29-May-19 31-May-19 04-Jun-19 12-Jun-19 19-Jun-19	30-May-19 03-Jun-19 11-Jun-19 18-Jun-19			-			
Portion B5 North 8 Site Formation ACB50140 ACB50150 ACB50160 ACB50170 ACB50180 ACB50190	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)         B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)	2 3 6 6 48 12	16-Apr-19 18-Apr-19 25-Apr-19 03-May-19 10-May-19 25-Apr-19	17-Apr-19 24-Apr-19 02-May-19 09-May-19 06-Jul-19	2 3 6 6 48 48 12	29-May-19 31-May-19 04-Jun-19 12-Jun-19 19-Jun-19	30-May-19 03-Jun-19 11-Jun-19 18-Jun-19 14-Aug-19 18-Jun-19			-			
Portion B5 North 8           Site Formation           ACB50140           ACB50150           ACB50160           ACB50170           ACB50170           ACB50180           ACB50190           ACB50200	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)         B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - Reck Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)	2 3 6 6 48 12 11	16-Apr-19 18-Apr-19 25-Apr-19 03-May-19 10-May-19 25-Apr-19 10-May-19	17-Apr-19 24-Apr-19 02-May-19 09-May-19 06-Jul-19 09-May-19	2 3 6 6 48 12 11	29-May-19 31-May-19 04-Jun-19 12-Jun-19 19-Jun-19 04-Jun-19	30-May-19 03-Jun-19 11-Jun-19 18-Jun-19 14-Aug-19 18-Jun-19 02-Jul-19						
Portion B5 North 8           Site Formation           ACB50140           ACB50150           ACB50160           ACB50170           ACB50180           ACB50190           ACB50190           ACB50200           ACB50210	B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C1000 (200 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C1000 (200 sqm) - 80sqm/d (Provisional Work)         B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - Rock Slope Stabilization Measures for Slope 11NE-D/C1000 (200 sqm) (Provisional Work)         B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C1000 (200 sqm)         B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C982 (1600 sqm)         B5 - Erection of Scaffold for Slope 11NE-D/C982 (1600 sqm) - 150sqm/d         B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C982 (1600 sqm) - 80sqm/d	2 3 6 6 48 12 11 11 20	16-Apr-19 18-Apr-19 25-Apr-19 03-May-19 10-May-19 25-Apr-19 10-May-19 23-May-19	17-Apr-19 24-Apr-19 02-May-19 09-May-19 06-Jul-19 09-May-19 22-May-19	2 3 6 6 48 12 11 20	29-May-19 31-May-19 04-Jun-19 12-Jun-19 19-Jun-19 04-Jun-19 19-Jun-19 03-Jul-19	30-May-19 03-Jun-19 11-Jun-19 18-Jun-19 14-Aug-19 18-Jun-19 02-Jul-19						

Primary Baseline Forecast Work

Actual Work

٠


Baseline Milestone

Milestone

### **3 Month Rolling Programme** ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)

ARQ - Works Programme Rev.1 - 3MRP (15 May 2019) 17-May-19

Date	Re





### 俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

Chun Wo – STEC – Vasteam Joint Venture			. <u></u>						
ity ID Activity Name	BL1 BL1 Start Duration	BL1 Finish	Duration Start	Finish	I 2019 14 21 28	05	May 2019 12 19	26	
ACB50260 B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C983 (800 sqm)	12 17-Jun-19	29-Jun-19	12 29-Apr-19 A	13-M <i>a</i> y-19 A					
ACB50270 B5 - Erection of Scaffold for Slope 11NE-D/C983 (800 sqm) - 150sqm/d	6 02-Jul-19	08-Jul-19	6 15-May-19	21-May-19					
ACB50280 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C983 (800 sqm) - 80sqm/d (Provisional Work)	10 09-Jul-19	19-Jul-19	10 22-May-19	01-Jun-19					
ACB50290 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-D/C983 (800 sqm) (Provisional Work)	6 20-Jul-19	26-Jul-19	6 03-Jun-19	10-Jun-19					
ACB50300 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-D/C983 (800 sqm) (Provisional Work)	6 27-Jul-19	02-Aug-19	6 11-Jun-19	17-Jun-19					
ACB50320 B5 - Anchorage Installation of Scaffold for Slope 11NE-B/C1014 (300 sqm)	12 20-Jul-19	02-Aug-19	12 03-Jun-19	17-Jun-19					
ACB50330 B5 - Erection of Scaffold for Slope 11NE-B/C1014 (300 sqm) - 150sqm/d	2 03-Aug-19	05-Aug-19	2 18-Jun-19	19-Jun-19					
ACB50340 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-B/C1014 (300 sqm) - 80sqm/d (Provisional Work)	4 06-Aug-19	09-Aug-19	4 20-Jun-19	24-Jun-19					
ACB50350 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-B/C1014 (300 sqm) (Provisional Work)	6 10-Aug-19	16-Aug-19	6 25-Jun-19	02-Jul-19					
ACB50360 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-B/C1014 (300 sqm) (Provisional Work)	6 17-Aug-19	23-Aug-19	6 03-Jul-19	09-Jul-19					
ACB50380A001 B5 - Rock Scaling and Vegetation Stripping for Slope 11NE-B/C902	0		30 11-Apr-19 A	20-May-19					
ACB50380A002 B5 - Anchorage Installation of Scaffold for Slope 11NE-B/C902 (1200 sqm)	0		12 21-May-19	03-Jun-19	1		-		
ACB50390 B5 - Erection of Scaffold for Slope 11NE-B/C902 (1200 sqm) - 150sqm/d	10 24-Aug-19	04-Sep-19	10 04-Jun-19	15-Jun-19					
ACB50400 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-B/C902 (1200 sqm) - 80sqm/d (Provisional Work)	15 05-Sep-19	23-Sep-19	15 17-Jun-19	04-Jul-19					
ACB50410 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-B/C902 (1200 sqm) (Provisional Work)	6 24-Sep-19	30-Sep-19	6 05-Jul-19	11-Jul-19					
ACB50420 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-B/C902 (1200 sqm) (Provisional Work)	6 02-Oct-19	09-Oct-19	6 12-Jul-19	18-Jul-19					
ACB50440 B5 - Anchorage Installation of Scaffold for Slope 11NE-D/C949 (1800 sqm)	12 24-Sep-19	09-Oct-19	12 05-Jul-19	18-Jul-19					
ACB50450 B5 - Erection of Scaffold for Slope 11NE-D/C949 (1800 sqm) sqm) - 150sqm/d	6 10-Oct-19	16-Oct-19	6 19-Jul-19	25-Jul-19					
ACB50460 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-D/C949 (1800 sqm) - 80sqm/d (Provisional Work)	23 17-Oct-19	12-Nov-19	23 26-Jul-19	21-Aug-19					
ACB50600 B5 - Rock Slope Mapping (Instructed by RE) for Slope 11NE-B/C1013 (700 sqm) - 80sqm/d (Provisional Work)	18 17-Feb-20	07-Mar-20	18 01-Apr-19 A	26-Apr-19 A					
ACB50610 B5 - JV Prepare and Submit Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	6 09-Mar-20	14-Mar-20	6 27-Apr-19 A	04-May-19 A	1				
ACB50620 B5 - RE Review and Approve Detailed Design of RSSM for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	6 16-Mar-20	21-Mar-20	6 06-May-19 A	11-May-19 A	1				
ACB50630 B5 - Rock Slope Stabilization Measures for Slope 11NE-B/C1013 (700 sqm) (Provisional Work)	48 26-Jun-20	21-Aug-20	48 15-May-19	11-Jul-19	1				
prion B9									
ite Formation									
ACB90010 B9 - Site Clearance in Portion B9	18 28-Aug-18	17-Sep-18	18 15-May-19	04-Jun-19					
ACB90020 B9 - Site Formation in Portion B9	45 18-Sep-18	12-Nov-18	45 05-Jun-19	29-Jul-19					
ACB90030 B9 - Construct New U-Channel (225U,525U and 675U; approx 70m) and Catchpits (4nos)	30 13-Nov-18	17-Dec-18	30 30-Jul-19	02-Sep-19					
Portion B13									
Site Formation									
ACB13010 B13 - Site Clearance in Portion B13	40 11-May-18	28-Jun-18	40 15-May-19*	02-Jul-19					
ACB13020 B13 - Site Formation for Portion B13	90 29-Jun-18	15-Oct-18	90 31-May-19	16-Sep-19					
rtion C1b									
Site Formation									

Primary Baseline
 Forecast Work

Actual Work

Baseline Milestone


Milestone

٠

### **3 Month Rolling Programme** ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)

ARQ - Works Programme Rev.1 - 3MRP (15 May 2019) 17-May-19

Date	Re





		CON	TRAC	I NO		016/01 ESTIGA
	俊和-上隧-浩隆聨營 CHUN Wo-STEC-VASTEAM JOINT VENTURE				01-1	3 - M
ACC10009A4	Activity Name C1b - 1350 dia. Drainage Pipes Laying from an existing manhole X4 to a new manhole X3A	BL1 BL1 Start Duration	BL1 Finish	Duratio 8		Finish 23-May-19
ACC100110	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0			A	9 06-Jun-19
ACC100120	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 2	0				) 21-Jun-19
ACC100130	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 3	0				) 06-Jul-19
ACC100140	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0		1	2 08-Jul-19	20-Jul-19
ACC100150	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0		1	2 22-Jul-19	03-Aug-19
ACC100160	C1b - Construct Surface Drainage, Catch Pits and Stairway at Slope A5 1	0			5 05-Aug-1	9 09-Aug-19
ACC100210	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 1	0				9 06-Jun-19
ACC100220	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 2	0		1	2 08-Jun-19	9 21-Jun-19
ACC100230	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 3	0		1	2 22-Jun-19	9 06-Jul-19
ACC100240	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 4	0		1	2 08-Jul-19	20-Jul-19
ACC100250	C1b - Construct Manholes (5nos) and associated Sewerage Pipes 5	0		1	2 27-Jul-19	09-Aug-19
ACC10030	C1b - Upgrading Existing 225 to 450mm dia. and Re-construct Existing Manholes (5nos)	60 08-Dec-18	22-Feb-19	6	0 12-Jul-19	20-Sep-19
Portion C1c						
Site Formation						
ACC20010	C1c - Site Clearance in Portion C1c (Tentatively dependent on XP approval)	30 14-Apr-18	19-May-18	3	0 15-May-19	)* 19-Jun-19
ACC20020	C1c - Excavation of Supports of 400 dia. Exposed Pipeline and Cocnreting for Supports in	30 21-May-18	26-Jun-18	3	0 20-Jun-19	) 25-Jul-19
ACC20021	Portion C1c C1c - Install 400 dia. MS Exposed Pipe on Existing Soil Slope Surface and Cast Thrust Blocks	60 09-Jun-18	20-Aug-18	6	0 10-Jul-19	18-Sep-19
Portion D1	alongside Pipeline					
Road Improvement	t at Po Lam Road					
Phase 1 Road Im	provement Works (Location A)					
Pless I Acad Improvement Works (Localish A)           ACD101100033         D1 - Phase 1A - Demantife and Construct U-channel         0         61         20 Feb 19         08Mayr-19           ACD101100044         D1 - Phase 1A - Backfilling         0         21         04Mayr-19         2Mayr-19           ACD101100004         D1 - Phase 1A - Realign Kerb and Reinstate Footpath         0         24         29Mayr-19         24Jaur-19           ACD101100004         D1 - Phase 1A - Realign Kerb and Reinstate Footpath         0         24         29Mayr-19         24Jaur-19           ACD101300001         D1 - Phase 1B - Irad PE Excension         0         12         15 Mayr-15*         2Mayr-19           ACD10130001         D1 - Phase 1B - Irad PE Excension         0         12         12 Mayr-19         2Mayr-19           ACD10130001         D1 - Phase 1B - Confirm Proposed Location of Drawpis (Earth/E&MA/TC) and Light Signal Heed         0         13         13 Jun-19           Pase 2 - Road Improvement Works         0         0         13         6 Avir 19         14 Ord-19						
ACD10110A004	D1 - Phase 1A - Backfilling	0		2		9 28-May-19
ACD10120A001	D1 - Phase 1A - Re-align Kerb and Reinstate Footpath	0		2	4 29-May-1	9 26-Jun-19
Phase 1 Road Imp	provement Works (Location B)	<u> </u>				
ACD10130A001	D1 - Phase 1B - Trial Pit Excavation	0		1	2 15-May-19	)* 28-May-19
ACD10140A001	D1 - Phase 1B - Excavation to expose existing UU	0		1	2 29-May-1	9 12-Jun-19
ACD10150A001	D1 - Phase 1B - Confirm Proposed Location of Drawpits (Earth/E&M/ATC) and Light Signal Hea	0		3	6 13-Jun-19	9 25-Jul-19
ACD10160A001	D1 - Phase 1B - Construct Proposed Drawpits	0		6	6 26-Jul-19	* 14-Oct-19
Phase 2 Road Imp	provement Works	<u> </u>				
ACD10180A001	D1 - Phase 2 - Excavation for Footing Construction	0		13	1 06-Nov-1	3 16-Apr-19 A
ACD10190A001	D1 - Phase 2 - Construct Pad Footing	0		1	A 3 16-Apr-19	A 06-May-19
ACD10200A001	D1 - Phase 2 - Installation of Road Sign Post	0			6 08-May-1	A 9 14-May-19
ACD10210A001	D1 - Phase 2 - Backfilling	0		1	A 2 15-May-1	A 28-May-19
Prima	ary Baseline Forecast Work					3 Mo
	il Work				Program	me Rev.1
V V Basel	ine Milestone tone		17-Ma	y-19		

	Primary Baseline Forecast Work	2 Month Polling Programmo	Date	Re
	Actual Work	3 Month Rolling Programme		
		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
$\diamond$	Baseline Milestone	17-May-19		
•	♦ Milestone		l	1



## CONTRACT NO. NE/2016/01 DEVELOPMENT OF ANDERSON ROAD QUARRY SITE INVESTIGATION, DESIGN AND CONSTRUCTION 3 - MONTH ROLLING PROGRAMME

俊和-上隧-浩隆聨營 CHUN WO - STEC - VASTEAM JOINT VENTURE

y ID	Activity Name	BL1 BL	1 Start	BL1 Finish Duration	n Start	Finish	1 2019				Ν	lay 2019				Ju	ne 2019	l
		Duration	-i otait	Durution	- Otart	1 Inion		21	28	05		12	19	26	02	09	16	l
Phase 3 Road Im	nprovement Works							I										
ACD10230A001	D1 - Phase 3 - Excavation	0			6 29-May-19	04-Jun-19												
ACD10240A001	D1 - Phase 3 -Installation of Road Sign Post	0			6 05-Jun-19	12-Jun-19												
ACD10250A001	1 D1 - Phase 3 - Reinstate Temporary Lighting	0			6 13-Jun-19	19-Jun-19												
ACD10250A002	2 D1 - Phase 3 - Backfilling	0		1:	2 20-Jun-19	04-Jul-19												
Phase 4 Road Im	nprovement Works																	
ACD10220A001	D1 - Phase 4 - Excavation	0		1:	2 05-Jul-19	18-Jul-19												
ACD10260A001	D1 - Phase 4 - Remove Road Lighting Cable Ducts	0			6 19-Jul-19	25-Jul-19												
ACD10270A001	D1 - Phase 4 - Divert Existing NWT Cable	0			6 26-Jul-19	01-Aug-19												
ACD10280A010	D1 - Phase 4 - Install Stormwater Drainage System 1	0		1:	2 02-Aug-19	15-Aug-19												
Salt Water Mains a	s Dwg. No.60328348/SF&I/5722 - Subject to Excision																	
ACO10010	A&E1 - Excavation of Trench for Laying DN300 DI Pipeline in Area A (toward CHU455)	150 20	-May-19	15-Nov-19 15	) 20-May-19	* 15-Nov-19												
ACO10011	A&E1 - Laying DN300 DI Pipeline (Salt Water Mains) and Installation of Valves in Area A (toward	150 31	-Jul-19	31-Jan-20 15	0 31-Jul-19	31-Jan-20												


	Primary Baseline Forecast Work	2 Month Polling Programmo	Date	R
	Actual Work	3 Month Rolling Programme		
<u> </u>		ARQ - Works Programme Rev.1 - 3MRP (15 May 2019)		
♥	♦ Baseline Milestone	17-May-19		
♦	♦ Milestone			


Page 24 of Cut		ate: 15-May-19
July 2019 30 07 14 2'	28	August 2019 04 11 8
30 07 14 Z	20	04 11 9
	_	
Revision	Checked	Approved



# Contract 2 (NE/2016/05)


Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\May 2019\R0277v3.docx








					Edb 1	Mar   Are   May   Jun   Jul   Awe	de   Oci   Nov   DX   Pin   Hol   Mir   A	24 and 100 100 360 360 mer 100 401 10	Feb Mir Jar Nar Jar 12 Jar 25 Oz Nar Dv Jin Feb Mir Ar Mir Jin Jin Jin Aug 350 Ot Nov Dv. Jin Feb Dur Alt And 357 Ot Nov Dv. Jin Jin Ji Aug 357 Ot Nov Dv. Jin
117 A 1 1 7 30 Decking construction	Dorking construction connecting to existing footnath	20 dave	20 dave	Tup 4/2/20	Sun 23/2/20	There wer wer there and the	the same and the same same same the		80
	in comecting to existing to change	clan n7	clan na	07/7/L 301	חחוו בשן בן בש				
A.1.1.8 Drainage works construction	ction	145 days	145 days S	Sun 20/10/19	Thu 12/3/20				
A.1.1.8.1 Application of XP for c	Application of XP for carriageway of Hiu Ming Street	90 days	90 days S	Sun 20/10/19	Fri 17/1/20				
A.1.1.8.2 TTA application for dra	TTA application for drainage works at carriageway of Hiu	60 days	60 days S	Sun 20/10/19	Wed 18/12/19				
Ming Street					A TANK A				100
A.1.1.8.3 Road works advice		14 days	14 days	Fri 10/1/20	Thu 23/1/20				
A.1.1.8.4 Implementation of TTA	A	1 day	1 day	Fri 24/1/20	Fri 24/1/20				
A.1.1.8.5 Procurement to delive	Procurement to delivery of material of drainage	30 days	30 days T	Thu 19/12/19	Fri 17/1/20				
A.1.1.8.6 Construction of drainage	age	48 days	48 days	Sat 25/1/20	Thu 12/3/20				
A.1.1.9 E & M Works		605 days		Thu 12/7/18	Sat 7/3/20				
-	for E&M works	28 davs		Sat 9/3/19	Fri 5/4/19				80
	for F&M works	28 dave	28 dave	Sat 6/4/19	Fri 3/5/19				80
	for Long works	ston or	cland of	Cat A /c /10	Eri 21/6/10				038
	r cable tray	sysues of	20 4475	6T/C/h 180	GT/C/TC UL				03
	Approval of material submission of cable tray	skep 97	Skep 97	6T/9/T 185	LI 20/07 11				02
A.1.1.9.5 Material submission o A.1.1.9.6 Approval of material s	Material submission of cables,conduits, fittings Approval of material submission of cables, conduits, fittings	28 days 28 days	28 days 28 days	Sat 4/5/19 Sat 1/6/19	Fri 31/5/19 Fri 28/6/19				80
									200
	if lightings	28 days		Mon 12/8/19	Sun 8/9/19				
	Approval of material submission of lightings	28 days	28 days	Mon 9/9/19	Sun 6/10/19			200	]
	Material submission of pillar box c/w accessories	28 days	28 days	Thu 12/7/18					
A.1.1.9.10 Approval of material s	Approval of material submission of pillar box c/w	28 days	28 days	Thu 9/8/18	Wed 5/9/18				
		1 00			and a for a start of the			-03	
	Material submission of MCB distribution board	syeb 82	28 days	81///71 nui	81/8/8 Daw			- Louis - Loui	
	ibution board	Z8 days	28 days	81/8/6 nui	RT/6/S Daw				
	Material submission of communication cables	28 days	28 days	Sun 23/6/19	Sat 20/7/19			-	- UC
	cation cables	28 days	28 days	Sun 21/7/19	Sat 1//8/19			2	- Vec
	Positioning//Construction/Installation of Pillar Box	180 days	180 days W	Wed 10/10/18	Sun 7/4/19				and a second sec
A.1.1.9.16 Application of Power Supply	Supply	skep 06	90 days	Mon 8/4/19	Sat 6/7/19				
A.1.1.9.17 Trenching works and i	Trenching works and laying of ducting and power cables	40 days	40 days	Sun 7/7/19	Thu 15/8/19				80
									*
A.1.1.9.18 Trenching works and I	Trenching works and laying of telecommunication cables	40 days	40 days	Sun 18/8/19	Thu 26/9/19				
A.1.1.9.19 Trenching works and l	Trenching works and laying of lighting/communication	40 days	40 days 1	Mon 7/10/19	Fri 15/11/19				20
									***
A.1.1.9.20 Connection of Telecommunication cables	nmunication cables	10 days	10 days	Sat 16/11/19	Mon 25/11/19				0,0
A.1.1.9.21 Lighting/Communication connections	ion connections	14 days	14 days 7	Tue 26/11/19	Mon 9/12/19				200
		21 days		Tue 10/12/19	Mon 30/12/19				100 m
	T&C of Escalator and Submission of Form LE5 to EMSD	45 days		Thu 23/1/20	Sat 7/3/20				
	path/stair	10 davs		Tue 10/12/19	Thu 19/12/19				·800
	ean up the Site	7 davs		Fri 20/12/19	Thu 26/12/19				50 P
	and and the same	131 dave	131 dave	Sun 8/9/19	Thu 16/1/20				
	Submission of nonneal of Landscapa spacialist	28 dave	28 dave	Sun 8/9/19	Sat 5/10/19				80
		1 day	uch 1	Sun 6/10/19	Sun 6/10/19				201
	Amoval of econocal of Landscane snarialist	28 dave		Mon 7/10/19	Sun 3/11/19				20
	Construction of bard and coft Tanderson works	aven 10		64 20/12/10	Thu 9/1/20				80
	SAID SUR LABORADE WOLKS	c down	c dave	00/1/01 13	Tue 14/1/20				950 a
	8	SYBD C		07/T/OT 114	07/T/bT ani				10%
D		sken z		or/t/ct naw	or /r /or nut				30
KO	ic Signs	skep 707	Tot days	6T/6/h DAA	07/7/7T DAA				202
	r road pavers	sken oz		61/6/07 190	GT /NT /C7 114				010
	Approval of material submission of road pavers	28 days		6T /0T /07 1EC	61/11/77 114				200
	ery of road pavers	30 days		5at 23/11/19	Sun 22/12/19				1003
A.1.1.11.4 Ordering to delivery o	Ordering to delivery of concrete kerbs from CSD	60 days	60 days	Wed 4/9/19	Sat 2/11/19				
A.1.1.11.5 Construction of kerbs		21 days	21 days	Sun 3/11/19	Sat 23/11/19				
A.1.1.11.6 Construction of footpath	ath	30 days		Sun 24/11/19	Mon 23/12/19				
A.1.1.11.7 Construction of paved area	area	30 days	30 days 7	Tue 24/12/19	Wed 22/1/20				
	Directional Signs	21 days		Thu 23/1/20	Wed 12/2/20				20
× H	2	211 dave		Thu 25/7/19	Thu 20/2/20				
	ftiles	14 days		Thu 25/7/19	Wed 7/8/19				20 <sup>2</sup>
	submission of tiles	14 davs	14 days	Thu 8/8/19	Wed 21/8/19				800
	total of tilos	and and	1 A days	Thu 22/8/10	Wed a/a/1a				50
	teriar Druces	th dave	clan 14	Thu 5/9/19	01/6/81 Pav				920
	erv of tiles	30 davs	30 days	Thu 19/9/19	Fri 18/10/19				028
		-	-1						
Critical	Task		Maral Tesh	1	Duratice-cely	Bachice Milestene O	Semnity		Inscire Milestone
Critical Split	572k	www.sarcely	1		Bueline	Milestere 🔷	Manual Summary	Evternal Milestons 4	Sammer
Childel Progress	Tak hoges	Faish-coly					the first framework and	Total and the second se	Destine 4
			- inve		Baseline Split	Summy Pogres	Arturnse inder	IDAGYC 139W	

		_	14 days	14 days	0,	Sat 21/9/19 Sat 21/0/19 Sat 19/10/19 Sat 2/11/19	14   Apr   May   Jan   JA   Aug   Sep   O	NI   Nov   DW   DW   DW   OW   DW   DW   DW   DW	n <u>n 1997   1997   1997   1997   1997   1997   1997   1997   1998   1997   1</u> 997   1	SP OIL POR LAN AND AND AND
ALLILL         Content along along the part of part         34 app         3			14 days	14 days	0,	Sat 21/9/19 Sat 5/10/19 Sat 19/10/19 Sat 2/11/19				
ALL         Contract from constraint         S100         S1000				14 davs		Sat 19/10/19 Sat 19/10/19 Sat 2/11/19				
Total manual and manual manua manual manual manual manual manual manual manual manua	ALLI2. ALLI2. ALLI2. ALLI2. ALLI2. ALLI3. ALLI3. ALLI3.		14 days	alan LT		Sat 19/10/19 Sat 2/11/19				* 1
11.11         11.01 <th< td=""><td></td><td></td><td>14 days</td><td>14 days</td><td></td><td>Sat 2/11/19</td><td></td><td></td><td></td><td>103</td></th<>			14 days	14 days		Sat 2/11/19				103
11.11.11         Constraint         200.00         2			14 davs	14 days						%0 II
11.11         Constrained for information         2000         20000         20000           11.11         Constrained for information         2000         2000         2000         20000           11.11         Constrained for information         2000         2000         20000         20000           11.11         Constrained for information         2000         2000         20000         20000           11.11         Constrained for information         2000         20000         20000         20000           11.11         Constrained for infor         2000         20000			30 davs	30 days		Mon 2/12/19				150
11.11.11.11.11.11.11.11.11.11.11.11.11.			30 days	30 days		Sun 17/11/19				50
11.1         Control of constrained (a)         250:0         25			80 davs	80 davs	Tue 3/12/19	Thu 20/2/20				20
1111         Signed sectors         2.00			157 dave	157 dave	Wed 7/10/19	Sun 1/2/20				
11.11.11         11.11.11			21 dave	auch 1C	01/C1/01 011	01/C1/02 00/V				202
ALLIN Constraint         Constraint Constraint         Constraint			28 days	28 dave	PL/UL/C Par	T10 79/10/10				20%
ALLEL         Constrained and final model         Constrained and fina			stan or	and or		Tue 26/11/10				02
ALLIAL         Control Member of Team         Control Member of Team <th< td=""><td></td><td></td><td>20 Udys</td><td>cybu oz</td><td>GT /OT /OS DAAA</td><td>GT /TT /07 ANI</td><td></td><td></td><td></td><td>0.50</td></th<>			20 Udys	cybu oz	GT /OT /OS DAAA	GT /TT /07 ANI				0.50
A.11.13       Transmission frame       Energy       Selity			sken c+	SAPD CH	6T/TT//7 DAM					202
A1113       Sector and Sector Managements       256 (Sector Managements <td< td=""><td></td><td></td><td>Z8 days</td><td>28 days</td><td>Wed 2/10/19</td><td>1ue 29/10/19</td><td></td><td></td><td></td><td></td></td<>			Z8 days	28 days	Wed 2/10/19	1ue 29/10/19				
A1113       Tene (ab effect)       2 6 pt       2 pt			28 days	28 days	Wed 30/10/19	Tue 26/11/19				
11.11         Tornitability of the particulation of the participation of the partipation of the participation of the participation of the partite			30 days	30 days	Wed 27/11/19	Thu 26/12/19				5
Tutalia         Team of the left         Sam			28 days		Wed 2/10/19	Tue 29/10/19				8
Titlitili         Devicement Device         Gening (1 mp)         Gening         Gening (1 mp)         Gening (1 mp) </td <td></td> <td></td> <td>28 davs</td> <td>28 davs</td> <td>Wed 30/10/19</td> <td>Tue 26/11/19</td> <td></td> <td></td> <td></td> <td>20</td>			28 davs	28 davs	Wed 30/10/19	Tue 26/11/19				20
All 1111         Connoution of Particiry Participanty (Participanty)         2 6 4 mi 2 1 2 0 mi         3 1 1 2 1 2 mi           All 1111         Connoution of Participanty         2 8 4 mi         3 mi         3 4 mi         3 mi         3 mi         3 mi         3 mi         3 3 mi         3 3 mi         3 mi         3 mi         3 mi </td <td>A.1.1.13.1</td> <td></td> <td>45 davs</td> <td>45 days</td> <td>Wed 27/11/19</td> <td>Fri 10/1/20</td> <td></td> <td></td> <td></td> <td>60</td>	A.1.1.13.1		45 davs	45 days	Wed 27/11/19	Fri 10/1/20				60
2         Construction of Proces.         30 days         54:17.17.00	A.1.1.13.1			21 days	Sat 11/1/20	Fri 31/1/20				50
Control of Protein Line         3 days         3 logs										*
General Important         35 days         35 days         35 days         35 days         36 days	A.1.1.13.		30 days	30 days	Sat 1/2/20	Sun 1/3/20				
General filled and Perclera 1 5 days 3 days Mon 16/320 fil 22/320 Completion of vocks Completion of vocks	A.1.1.14		25 days	25 days	Fri 6/3/20	Mon 30/3/20				Ţ
Almonbast Terminal fiest 10 days 0.0 days Mon 30/2/0 Mon 30/2/0 Completion of roots	A.1.1.14.2		5 days		Mon 16/3/20	Fri 20/3/20				
Completion of weak 20,27.0 Mon 30,27.0	A.1.1.14.2		10 days		Sat 21/3/20	Mon 30/3/20				
	A.1.14.		0 days			Mon 30/3/20				
MaculTaA basitecels basitece			4 Mires	and Tath		Duratioscely	Baseline Milessone 🗢	Swarrang Futurul Tasks	Inschee Nilestose	
pet unumun set and set set set and set						Buelline	Milence 🔶	Land Areas	Inactive Suttmey	
Colicial Physics 134 Physics 134 Bayeline Sylat										
							. I		WILCOM OIL	














rical latalation and lighting works for bridge from E2-LT1 to 42 days Mon 4/5/20 Sun 14/6/20 a handrail and planter on bridge from E2-LT1 to 42 days Mon 4/5/20 Sun 14/6/20 hing works for connection of wishing water connection point 25 days 25 days Sat 2/5/20 Tue 26/5/20 tr meter box and water point construction 5 days Sat 2/5/20 Tue 26/5/20 tr meter box and water point construction 5 days Sat 2/5/20 Tue 26/5/20 tr meter box and water point construction 1 days 10 days Mon 1/5/20 Tue 26/5/20 a fland set point construction 3 1 day 1 day Mon 2/9/120 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 27/6/20 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 29/1/20 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 29/1/20 a fland set point construction 3 15 days 10 days Mon 3/9/120 Wed 29/1/20 a days 0 days Mon 3/9/120		Exercical Inscription and lighting work for bridge from 12.111 to 27.5         3.6.1 Adv/320         5.6.1 Adv/320			Duration Rem	VALUE AND A	Mon 4/5/20	Sun 14/6/20	Mar Agr May Jun Jul Aug Sep	A second second second with the March Second S	of Ort I New I Decit Jan 1 Feb 1 Mar   Apr   May   Jul   Apr   Sep   O	[1] A. L. M. M. M. M. M. M. Mark, Math. Rev. Phys. 1, 11 (1996) 104 (1997).
12-13     12-13     20 days     20 days     20 days     20 days     20 days     20 days     146/5/20     Sun 14/6/20       Tubuluar handrail and planete on bridge from E2-111 to E2-93     20 days     25 days     Sat 2/5/20     Sun 24/6/20       Trenching works for connection of existing water connection point     25 days     Sat 25/5/20     Sun 31/5/20       Water meter point construction     5 days     5 days     Wed 27/5/20     Sun 31/5/20       Planting works not works on and water point construction     5 days     Wed 27/6/20     Sun 31/5/20       Remaint work so and water point construction     5 days     Wed 27/16/20     Wed 27/16/20       Remaint works not so and water point construction     1 day     Wed 29/1/20     Wed 29/1/20       Overall landscape works     150 days     100 alys     Mon 30/3/20     Mon 30/3/20			A.3.1.11.20		42 days	Alion 42 days		Sun 14/6/20		OUT [New] DW   DW   FUD   Mit   MW   DHP   JMB   JMP   TOPE   SH		
Water meter box and water point construction     5 days     S days     Wed 27/5/20     S un 31/5/20       Planting works on bridge     2 days     Mon 15/6/20     Tue 46/6/20       General tidy up for Portion 3     1 day     U day     Wed 17/6/20       Overall landscape works     150 days     150 days     Mon 2/9/19       Option of works     0 days     0 days     0 days			A.3.1.11.21 A.3.1.11.22		20 days 25 days	20 days 25 days	Tue 26/5/20 Sat 2/5/20	Tue 26/5/20				
$\frac{1}{1000} \frac{1}{1000} \frac{1}{1000$			A.3.1.11.23 A.3.1.11.24		5 days 2 days			Sun 31/5/20 Tue 16/6/20				
	1     1     1     1     1     1     1       1     1     1     1     1     1     1     1       1     1     1     1     1     1     1     1       1     1     1     1     1     1     1     1		A311126 A311126 A311127	mo	1 udy 150 days 0 days			Wed 29/1/20 Mon 30/3/20				30/3
	Tak hoges Tak hoges Tak hoges Tak hoges Tak hoge	Tak hopes Feiheaby 1 Backie Spla Samtry hopes how hojek Samtry Friede holder heading how Samtry hopes how hojek Samtry 7 1 keekin Tak Dedite Dedite Place 5		- Tak	Marad Marad		Baseli			[[	Inactive Summay	r
Tak Tak Marad Tak Durakotok Baselier Baselier Messeer Sustanty Tar Enternal Taks Internal Taksee Sustanty Tar Enternal Taksee Internal Masseer Marad Samany Tar Enternal Masseer Marad Samany Tar Enternal Masseer Baselier Later Samany Tar Enternal Masseer Sustanty Later Samany Tar Enternal Masseer Part Later Marad Samany Tar Enternal Masseer Part Later Samany Tar Enter				Task Phogress			Bash				Destine	













leactive Sammary	tine Allebre ♦ Manual Scenary Front Education Scenary front Education Scenary front Education Scenary Front Education Front E	ik nogress
leadore Atticstopo	dicectifyBucklice Microsoco > SwamuryEwraul Taka	Mand Tak



1	1 35K IVERIC	Duration			Apr May Jun	a   Jul   Aug   Sep   Oxt	Now Dec Jan	Feb Mar
F.8.1 F.8.1.1	SECTION F - ENTRUSTED SLOPES (SITE A & SITE B) CONSTRUCTION OF SOIL NAILS IN SITE B	370 days 139.57 days 370 days 97.85 days	lays Fri 31/3/17 lays Fri 31/3/17	7 Wed 4/4/18 7 Wed 4/4/18			1	
F.8.1.1.1	Access Date of Portion 8				4 100%		-4 CG,	
F.8.1.1.2	Initial site survey for site A and site B Submission of method statement of soil nailing works	36 days 33 0	33 days Sat 23/9/1/ 0 days Fri 31/3/17	7 Fri 5/5/17	100%		0.Ct	
F.8.1.1.4	Approval of method statement of soil nailing works				*	e 6		
F.8.1.1.5	Material submission of soil nailing system			>	100%			
F.8.1.1.0	Approval of material for soil nailing system Provintement to delivery of coll naile system	17 days 0.0	0 days True 6/6/17	7 Thu 22/6/17		2002		
F.8.1.1.8	Submission of Construction Impact Assessment			-	3	100%		
F.8.1.1.9	Monitoring of ground movement-and ground-water	H		Su			-	ſ
F.8.1.1.10					100%	1		
F.8.1.1.11				2	1	100%		
F.8.1.1.12					100m			
F.8.1.1.15			Z	/T/C/TE DAM /		1000		
F. 8. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	CONSCRUCTION OF SOIL RAIL (LEGATES)	ou cybu tuc	0 davs Sun 6/8/17	F		± 100%		
F.8.1.1.15		75	3					60%
F.8.1.1.15a								%0
F.8.1.1.16				Ľ		]		%0
F.8.1.1.17						8		\$0%
F.8.1.1.18		15 days 15 d	15 days Wed 21/3/18	8 Wed 4/4/18		1		80
						Ĭ	best Mag	
F.8.1.1.19	Setting out of soil nails	3 days 0.0	1/11/0 nom syeb 0	/ Wed 8/11/1/			100%	
101101		00					1	22
F 8 1 1 22	Removal of tubular scaffold and tidy up	2					-0%	3%
F.8.1.1.23				is.			Î	20%
F.8.1.1.24			S				a	100%
F.8.1.1.25							8	20%
F.8.1.2	8	162.1		7 Fri 9/3/18				45%
F.8.1.2.1	Submission of Construction Impact Assessment	89 days 79 (	79 days Sat 20/5/17	7 Wed 16/8/17		11%=		
F.8.1.2.2	Submission of method statement of demolition of terrace		14-days Fri-15/9/17	7 Thu 28/9/17		ſ		
F.8.4.2.3	Approval to method statement of demolitien of terrace	28-days 28-	28-days Fri-29/9/17	7 Hiu-26/10/12		Ĵ		
F.8.1.2.4	Tree Survey			7 Thu 29/6/17		100%		
F.8.1.2.5	Monitoring of ground movement and ground water	88		-				20%
F.8.1.2.6	Demolition of existing terrace structure				2	e 100%		f
F.8.1.2.7	Erection of Tubular Platform	14 days 0 (	0 days Fri 29/9/17	7 Sat 18/11/17			100%	
F.8.1.2.8	Stripping of 500mm thick top soil	18 days 0 o	0 days Mon 26/6/17	7 Thu 13/7/17		100%	1	
F.8.1.2.8a	Verification Inspection Pits (PMI 14)		-			100%		
F.8.1.2.9	Setting out of soil nails					-100%	9	
F.8.1.2.10						100%	1	
F.8.1.2.11				- 1			100%	
F.8.1.2.12		34	7	>		ļ	SUD	
F.8.1.2.12a							20	
F.8.1.2.13							ok ma	200
F.8.1.2.14				8 Sat 10/2/18				0.00
CT-7-1-9-4			04/1/67 DAM SÁED OT					The
F.8.1.2.16a	Hydroseaung or stope Erection of Chain Fance	21 dave 21	21 dave Wed 10/2/18	7.				0%
F.8.1.2.17								202
F.8.1.2.18			0 days Sat 24/2/18	ŝ				74 2412
	Colicient Test	Menor) Tak		Developmenty	Bareline Milestore	Summary	External Tasks the Inde	Inactive Milestone
	Solit Solit	Stat-only	L	Bacline	Miceteac	amaxy remain	Cree 🗇	
	age Tarl Provoce		1 -	Baceline Suite	Summery Propriet			IL. D.







# Contract 3 (NE/2017/03)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\May 2019\R0277v3.docx

Stripp: Additional processes         International processes         Internati	)	Activity Name	Duration	Start	Finish		May		Jun	2019
and my converted works to solve the sol							17			
manual problemHand<	2017/03 - ARQ PHASE 2A -	- Monthly Programme Update (201905)-0 _190518	1123	09-Oct-18 A	27-Sep-22					
NameNormal<	oad Improvement Works Lo	ocation 1 (RIW1)	248	14-Dec-18A	19-Dec-19		1 1 1			
Controll Controll Controll Papelation was closhed by gither analysing but by the Papelation was closhed by gither analysing but by the Controll Controll 	onstruction Works		248	14-Dec-18A	19-Dec-19					
COMMONMarkensky Spatial set som ange stroke set som ange stro			145	21-Feb-19A	17-Aug-19					
ChristianMark and Markan SeriesMark and Mark	CON10010	Install monitoring & instrumentation at portion A	33	21-Feb-19A	03-Jun-19		1		I	
Chronie of Construction of Co	CON110610	Preparation works & erect working platform for non-destructive test for the Lee	60	17-May-19 A	27-Jul-19			· · ·		
Signed Society	CON10240	Trees transplant at portion A	48	21-May-19	17-Jul-19					
NameNamePart of Calls (NNP)Part of Calls (N	CON11080	Non-destructive test for the Lee On Road Flyover	18	29-Jul-19	17-Aug-19					
CONTROLPeriod Land Proc Data System444414 Land4414 Land4414 Land4414 Land4414 Land4414 Land14 Land	Slope Works and Retaining	Wall RWC2 Works	141	29-Apr-19 A	20-Nov-19					
TensorsTensorsTensorsNo.N	Workfront 1 (RWC2 CH452 to CH270)		141	29-Apr-19 A	20-Nov-19					
Chronom <t< td=""><td>CON10120</td><td>Form haul road (RWC2 CH452 to CH270)</td><td>48</td><td>29-Apr-19 A</td><td>11-Jul-19</td><td></td><td>1 1</td><td>1</td><td></td><td></td></t<>	CON10120	Form haul road (RWC2 CH452 to CH270)	48	29-Apr-19 A	11-Jul-19		1 1	1		
Watch 2 diff 2 diffU00<	· ·	•		•						
CNN 000For haloca (NCC Dells C19)6464.4 ar.97.3.4 br.97.3.4 br.9CDN 1000Hake dreating (NCC Dells C19)5010.4.2.910.4.2.9 br.910.4.2.9 br.9CDN 1000Hake dreating (NCC Dells C19)1010.4.2.9 br.910.4.2.9 br.910.4.2.9 br.9CDN 1000Made dreating (NCC Dells C19)1210.4.2.9 br.914.4.2.9 br.914.4.2.9 br.9CDN 1010Made dreating (NCC Dells C19)1212.4.2.9 br.914.4.2.9 br.914.4.2.9 br.9CDN 1010Made dreating (NCC Dells C19)1212.4.2.9 br.914.4.2.9 br.914.4.1.9 br.9CDN 1010Made dreating (NCC Dells C19)1212.4.2.9 br.914.4.1.9 br.914.4.1.9 br.9CDN 1010Made dreating (NCC Dells C19)1212.4.4.1.		Cut slope works (RWC2 CH452 to CH270)		•						
Name Control Control Meso <td>· · ·</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	· · ·									
CivitismHoso-divergenzatione (NVCC/CHB NCH4)1711<		· · · · · · · · · · · · · · · · · · ·								
CDM 300Instal storp (WCC DENE D-CH4)030IS-Aug-10IS-Aug-10CDM 300CDM 300Non-Lard NCC CPC D-CR417172-2-Aug-10CDM 300Non-Lard NCC CPC D-CR4037-2-Aug-162-3-Aug-10CDM 300Instal and IMC CPC D-CR4 D-CR4037-2-Aug-162-3-Aug-10CDM 300Instal and IMC CPC D-CR4 D-CR4037-2-Aug-162-3-Aug-10CDM 300Instal and IMC CPC D-CR4 D-CR4037-2-Aug-102-3-Aug-10CDM 301Instal and IMC CPC D-CR4 D-CR4037-3-Aug-102-3-Aug-10CDM 301Approx D-CR40415-Aug-102-3-Aug-10CDM 301Approx D-CR40415-Aug-102-3-Aug-10CDM 301Approx D-CR40415-Aug-102-3-Aug-10CDM 302Approx D-CR40415-Aug-102-3-Aug-10CDM 303Approx D-CR416-314-314-3CDM 303Approx D-CR416-314-314-3CDM 304Approx D-CR416-314-314-3CDM 305Approx D-CR416-314-314-3CDM 304Approx D-CR416-314-314-3CDM 305Approx D-CR416-314-314-3CDM 305Approx D-CR416-314-314-3CDM 305Approx D-CR416-314-314-3CDM 305Approx D-CR416-314-314-3CDM 305Approx D-CR416-314-314-3CDM 305Approx				•						
CON10100       Nakai Marca Structure Marca (MCC 2007) 0. CHB)       174       157-00-19       37.40-19         CON1000       Form hadring (MCC 2007) 0. CHB)       24       17.400-19       37.40-19         CON1000       Fash Addring on allative (MCC 2007) 0. CHB)       22       28-0,19       37.40-19         CON10100       Industry (MCC 2007) 0. CHB)       22       28-0,19       37.40-19         CON10100       Industry (MCC 2007) 0. CHB)       22       28-0,19       37.40-19         CON10100       Industry (MCC 2007) 0. CHB)       22       28-0,19       37.40-19         CON10100       Industry (MCC 2007) 0. CHB)       22       44-00-18       37.40-19         CON10100       Napo and algores (MCC 2007) 0. CHB)       27       44-00-18       37.40-19         CON10100       Separate process (MCC 2007) 0. CHB)       27       44-00-18       37.40-19         CON10100       Separate process (MCC 2007) 0. CHB)       28       28-04-19       37.40-19         CON10100       Separate process (MCC 2007) 0. CHB)       44-00-18       27.40-19       44-00-19         CON10100       Charace and algores (MCC 2007) 0. CHB)       28-04-19       7.40-19       47.40-19         CON10100       Charace and algores (MCC 2007) 0. CHB)       27.40-19 <td< td=""><td></td><td></td><td></td><td>•</td><td>•</td><td></td><td></td><td></td><td></td><td></td></td<>				•	•					
Wakes SNUC 0078 00000Prima Una (NVC 2C 10270 to CH8)5767356/14 <td></td> <td></td> <td></td> <td>•</td> <td>•</td> <td>_</td> <td></td> <td></td> <td></td> <td></td>				•	•	_				
CON1000Prom Nak Vasi (Pro2 CH279 bCH8)441746, Pro4CON10140Hais-off existip on durino (Pro2 CH279 bCH8)12274, A14931, 449, 19CON10140Insid secold F156 works (WC2 CH279 bCH8)12274, A14931, 449, 19CON10170Modifican works for existip works (WC2 CH279 bCH8)12274, A14931, 449, 19CON10170Modifican works for existip works (WC2 CH279 bCH8)1212, 449, 1931, 449, 19CON10170Modifican works for existip on digit on the prose company14814, 569, 1915, 569, 19CON10130Neurino general phongs company (Mit mage)1482, 246, 192, 246, 19CON10130Neurino general phongs company (Mit mage)1482, 246, 1914, 34, 34, 19CON10130Neurino general phongs company (Mit mage)1482, 714, 1917, 44, 19CON10130Neurino general phongs company (Mit mage)1487, 144, 1917, 44, 19CON10130Neurino general phongs company (Mit mage)1487, 144, 1917, 44, 19CON10130Neurino general phongs company (Mit mage)14817, 44, 1917, 44, 19CON10130Real Annual And (Th)149, 1917, 44, 1914, 44, 14, 14, 19CON10130Real Annual Annual (Th)14814, 144, 1914, 14, 14, 14, 14, 14, 14, 14, 14, 14,				•	•					
Toxeds May Core StructureNo.<		Form baul road (RWC2 CH270 to CH08)		· · · · · · · · · · · · · · · · · · ·						
CON19100     Heis-officients surface INVOC 20120 In CHB     12     20.44-91     31.46-91       CON19100     Note input (NNC 20120 In CHB     12     12.46-91     24.46-91       Kisse Barler     Kisse Barler     145     14.50-184     11.55-91       Wate inserver     145     14.50-184     15.5-91       CON19100     Norw input refered inspired for an part 2     145     14.50-184     15.5-91       CON19130     Norw input refered inspired for an part 2     145     2.54-194     2.54-194       CON19130     Norw input refered inspired for an part 2     15     2.54-194     2.54-194       CON19130     Norw input refered inspired for an part 2     16     2.54-194     2.54-194       CON19130     Norw input refered inspired for an part 2     16     2.54-194     2.54-194       CON19130     Norw input refered inspired for an antip orage 2     16     2.54-194     2.54-194       CON19130     Unspired inspired for an onde for an antip orage 2, seg 1     16     2.54-194     155-194       CON19130     Unspired inspired inspired for an onde for an antip orage 2, seg 2     15     2.55-194     155-194       CON19150     Line of an antip orage 2, seg 3     10     2.55-194     155-194     155-194       CON19150     Line of an antip orage 2, seg 3     12										
CON10100         Invalia short (ps (WVC) 2/120 b CH8) (ms)         2/4         2/4-4y-19         2/4-4y-19         2/4-4y-19           Naise Barter Works         -         161         14-50-214         14-50-214         14-50-214           Naise Barter Works         -         165         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         14-50-214         15-50-114         15-50-114         15-50-114         15-50-114         15-50-114         15-50-114         15-50-114         15-50-114         16-50-214 <td< td=""><td></td><td>· · ·</td><td></td><td></td><td>•</td><td>-</td><td></td><td></td><td></td><td></td></td<>		· · ·			•	-				
CON10170       Modellan vorte soviet 1-4e vorte (NVCC 2427 to C472 to					•					
None Entry Works         141         141-00-318         11-00-319           OVEN IN 1990-000         Suppreter minimum grand design and space from self 2         145         14-00-140.         155-01-99           OVEN 1030         Navel for and aligneem formations to unargo score promy.         177         25-04-07-104.         22-04-07-104.				•	•					
CON10320     Spensor reways noad design on spin nod 2     445     4450-1     15-Jun 19       CON10330     Nord price ad symmetric blas is busy as company. 364 regulars 1000000000000000000000000000000000000	Noise Barrier Works		161	•	•					
CON101300New up to adjagnment nothkan be barn gas company1727.497-18A204.197-19A204.1	Works in Slip Road 2		145	14-Dec-18 A	11-Sep-19					
CON101932     Availing Commber attend als insproted.     149     25.4vp/19     17.4u16       CON1011300     New short, and manage accenary. 894 requests to:     46     27.4vp/19     17.4u16       CON1011900     Formation vecto for sign cas 2_stags 1     16     27.4vp/19     17.4u16       CON1011900     Bernation vecto for sign cas 2_stags 2     16     27.4u19     24.3un 19       CON1011901     Road vecto for sign cas 2_stags 2, grap 2     178     178.4u19     09.4u18       CON1011901     Lis vector for the for new low-gas-main or new sign cas 2_stags 2, grap 2, gr	CON101320	Supervisor reviewing road design on slip road 2	145	14-Dec-18 A	15-Jun-19		1			
CON101300New tow-gas-main panning works (by work-gas company, 9uk noguest)44827 Akey 1017 Jul-10CON101300New tow-face rais proad 2_stage 116847 Akey 1017 Jul-10CON101307New tow-face rais proad 2_stage 116811 Jul-100.2 Jul-10CON101307Formation works for gin read 2_stage 116818 Jul-100.2 Jul-10CON101307Formation works for gin read 2_stage 216818 Jul-100.4 Jul-10CON101307Lay rew tow-gas-main on pluy oud 2_stage 3 (by tow-gas contract)4616 Jul-1016 Jul-10CON101307Sel stowts 5 the final main rais confirmation660.6 Apr 19A22 Jul-13CON101307Be formation works 8 tom haultroad (CTE)1600.6 Apr 19A22 Jul-13CON101307Be formation works 8 tom haultroad (CTE)17 Ake 19A11 Jou-19CON101307Be formation works 8 tom haultroad (CTE)17 Ake 19A0.6 Apr 19A22 Jul-13CON101307Be formation works 8 tom haultroad (CTE)17 Ake 19A0.6 Apr 19A0.6 Apr 19ACON101307Be formation works 8 tom haultroad (CTE)17 Ake 19A0.6 Apr 19A0.6 Apr 19ACON101307Be formation works 8 tom haultroad (CTE)17 Ake 19A0.6 Apr 19A0.6 Apr 19ACON101307Be data more at KSZ719015 Apr 19A0.6 Apr 19A0.6 Apr 19ACON101307Be data more at KSZ719013 Ake 19A11 Ske 19ACON101307Be data more at KSZ71602.3 Ake 19A11 Ske 19ACoN1	CON101330	New slip road alignment notification to town-gas company	17	29-Apr-19 A	20-May-19 A					
CON101940         Formation works for appoad 2 stage 1         1 8         27 Aller 19         17 Jun 19           CON101950         Ulise works (dring works for appoad 2 stage 1         68         03Jun 19         02Jul 19           CON101950         Field works for appoad 2 stage 1         18         03Jul 19         02Jul 19           CON101950         Field works for appoad 2 stage 2         18         03Jul 19         02Jul 19           CON101950         E.S works for stam for new thom age main on appoad 2 stage 2         18         25Jun 19         16Jul 14           CON101950         E.S works for stam for new thom age main on appoad 2 stage 2         18         25Jun 19         16Jul 14           CON101950         E.S works for stam for new thom age main on appoad 2 stage 2         18         42Jul 14         16Jul 19           CON101950         E.S works for stam appoares with read (CTS)         06         06-Apri 19A         25Jul 14         16Jul 14           CON10561         Awaing LCSD on planting arrangement tasse confirmation         60         06-Apri 19A         25Jul 14         11-04-19           CON10580         Peelf & construct concert (STFC1 - CTSFC3) (12:00, Sth 1         15 Apri 18A         15 Apri 18A<	CON101932	Awaiting DC member attend site inspection of trial run at slip road 2	18	29-Apr-19 A	25-May-19	-	1			
COM101950         Ubiles works, drange works reip nod 2 stage 1         16         103, un 19         24, un 19           COM101950         Rod works firs for ad 2, stage 1         16         114, un 19         0.0, ul 19           COM101970         Formation node, for algo rad 2, stage 1         16         114, un 19         0.0, ul 19           COM101970         Extreme to rise for ad 2, stage 2         16         118, ul 19         0.0, ul 19           COM101970         Extreme to rise for the net for new tong-as-main on sky nead 2, stage 3 (f) trum as outdaw, and a stage 3 (f) trum as outdaw, and trum as outdaw, and a stage 3 (f) trum as outdaw, and tr	CON101340	New town-gas-main planning works (by town-gas company, 8wk request by to	48	21-May-19	17-Jul-19			· · ·		
COM10990         Road works for sign cad 2_ stage 1         18         11-Lun-19         02-Lul-19           CON101990         Ex works for sign cad 2_ stage 2         18         18-Lun-19         06-Lul-19           CON101990         Ex works for sign cad 2_ stage 3         18         2x3-Lun-19         16-Lul-19           CON101990         Ex works for sign cad 2_ stage 3         18         2x3-Lun-19         16-Lul-19           CON101990         Ex works for sign cad 2_ stage 3         19         06-Apr-19A         21-Lun-19           CON101970         Sile formation works & form haul rade (C15)         60         06-Apr-19A         21-Lun-19           CON101970         Sile formation works & form haul rade (C15)         60         06-Apr-19A         25-Aky-19A           CON101970         Sile formation works & form haul rade (C15)         60         15-Apr-19A         15-Apr-19A         16-Apr-19A           CON101970         Sile formation works at KS27         90         22-Lun-19         10-Oct-19         10-Oct-19           CON101910         Sile channe at KS27         10         32-Mar-19A         15-Sul-19         10-Oct-19           CON101910         Cordination with UL congramy & UU diversion at S27         12         23-Mar-19A         15-Sul-19           Sinser Works	CON101940	Formation works for slip road 2 stage 1		27-May-19	17-Jun-19					
CON101970         Formation works for all mad 2, glage 2         18         18-Jun-19         0.0-Jul 19           CON101980         L3 works for french for mer kom-gas main on aller sold 2, glage 3 (bytom-gas centined);         44         18-Jul-19         110-Jul-19           CON101980         Lay mer kom-gas main on mer signed 2, glage 3 (bytom-gas centined);         44         18-Jul-19         110-Jul-19           CON10570         Site formation works & form haul road (CTS)         06         06-Apr-19A         25-Hun-19         0           CON10501         Awaing LCSD on plenting arrangement seus continnation         60         06-Apr-19A         25-Hun-19         0           CON10501         Awaing LCSD on plenting arrangement seus continnation         72         17.Au19         110-Dc1 19           Works in Subway KS2	CON101950	Utilities works, drainage works for slip road 2 stage 1	18	03-Jun-19	24-Jun-19			ſ		
DDM10980ELS works for here horne some garman on gives 22_stage 2 (by low-gas contracted)148155_Un-19161-Un-19CON101990Lay new low-gas main on new sig road 2_stage 3 (by low-gas contracted)1620.6.A.pr-19A21-Jun-190CON10507Site formation works & form haulroad (C15)6000.6.A.pr-19A22-Jun-1900CON10507Site formation works & form haulroad (C15)6000.6.A.pr-19A22-Jun-1900CON10507New site for a binding arrangement sus contracted helps works (C15-PC1 - C15-PC3) (12nos, 64h)7217-Jul-1911-Oct-19CON10508New site for a binding arrangement sus contracted helps works (C15-PC1 - C15-PC3) (12nos, 64h)90024-Jun-1910-Oct-19CON10501Site charance at KS2760015-Apr-19A05-Aug-1900CON101500Contraction whu'U company & UU diversion at KS2712030-00-19115-Dub-19CON101500Contraction whu'U company & UU diversion at KS2712030-00-19115-Dub-19realizing worksT15-Apr-19A115-Dub-19115-Dub-19realizing worksFortion B)12023-Dub-19115-Dub-19realizing worksFortion B)12015-Dub-19115-Dub-19realizing worksFortion B)12023-Dub-19115-Dub-19realizing worksFortion B)12023-Dub-19A115-Dub-19realizing worksFortion B)12023-Dub-19115-Dub-19realizing worksFortin Lay contraction All works										
C0N10900         Lay new barn-gas-main on new silp road 2_stage 3 (by barn-gas contractor, Naw (crispec) - crispec)         16         18-bul 10         11-Oce19           Naw (crispec) - crispec)         56         06-Ap-19A         21-bur-19         11-Oce19           CON10570         Site formation works & form haul read (Cris)         660         06-Ap-19A         22-bur-19           CON10570         Pre-drit & construct socket H-ple works (Cris-Pc1 - Cris-Pc3) (12/no, 6/do         72         17-Jul 19         11-Oce19           Norks in Subway KS27         736         15-Ap-19A         05-Aup-19A         05-Aup-19A           CON101900         Site dearance at KS27         90         24-Jun-19         10-Oce19           Contin1930         Coordinaton with UU company & UU diversion at KS27         120         30-Jul 19         119-Dee19           construction Vorks in Siope C3 (Portion B)         122         32-Jul 19         119-Dee19           robinstruction Vorks in Siope C3 (Portion B)         272         15-Ap-19A         119-Dee19           robinstruction Vorks in Siope C3 (Portion B)         272         15-Ap-19A         15-Jul 19           CON2004         PMi #23 & EWN #30 Transplant Agularia Sinensis at portion B         72         15-Ap-19A         15-Jul 19           CON20050         Portim Lario digP4 fo P3 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>										
New (ER-PC) - CER-PC)         New (CT-PC)         No.         No										
CON10570         Site formation works & form haul road (CTS)         60         06-Apr-19A         21-Jun-19           CON10560         Avaiting LCSD on planting arrangement issue confirmation         00         06-Apr-19A         22-May-19           CON10500         Pre-drill Construit scoket Fl-pker (CTS-FC2) (12nos, 6dm)         72         17-Juli 19         11-0-Ct-19           Works in Subway KS27         Virks KS27         15Apr-19A         06-Aug-19         06-Aug-19           CON101900         Site devariance MKS27         90         15-Apr-19A         06-Aug-19           CON101930         Contination with UL dompany & UL diversion at KS27         120         30-Jul-19         19-Doc-19           construction Works Location 2 (RW2)         1120         30-Jul-19         19-Doc-19         19-Doc-19           construction Works Location 2 (RW2)         120         09-Oct KBA         27-Sep-22         19-Doc-19           construction Works Location 2 (RW2)         123         09-Oct KBA         27-Sep-194         19-Sep-19           construction Works Location 2 (RW2)         123         19-Oct KBA         19-Sep-19         19-Sep-19           construction Works at Portion B         72         15-Apr-19A         15-Jul-19         19-Sep-19           Sibestey Work         T         146		Lay new town-gas-main on new slip road 2 _stage 3 (by town-gas contractor,			· · · · · · · · · · · · · · · · · · ·					
CON105610         Awating LCSD on planting arrangement basie confirmation         60         06-Apr-19A         25-May-19           CON10590         Pre-drift & construct socket H-pie works (CTS-PC1 - CTS-PC3) (12ns, 6din)         72         17 Jul-19         11-Oct-19           Morks in Subway KS27         IS         15 Apr-19A         10-Oct-19         6         6           CON101910         Ste dearance at KS27         90         15 Apr-19A         10-Oct-19         6         6           CON101920         ELS works at KS27         120         30-Jul-19         10-Oct-19         6         6         6           Con101930         Coordination with UL company & UL diversion at KS27         120         30-Jul-19         19-Sep-19           Cond Improvement Works Location 2 (PRW2)         Coordination with UL company Aut Ul diversion at KS27         120         15 Apr-19A         15-Jul-19           Con2004         PM #23 & EVM #30 Transplant Apularia Stensis at portion B         72         15 Apr-19A         15-Jul-19           CoN2014         PM #23 & EVM #30 Transplant Apularia Stensis at portion B         72         15 Apr-19A         19-Sup-19           Stope Works at Portion E         Form haul road @P1         66         23 Mar-19A         19-Sup-19         19-Sup-19           Feld Macda Stol Mail Morks		Cite formation works 9 forms have been (CTE)		•						
CON10590         Pre-dril & construct socket H-ple: works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/m         72         17-Jul-19         11-Oct-19           Works in Subway KS27         End         175-Apr-19A         05-Aug-19         0				•			i 1			
Works in Subway KS27         In 78         15-Apr 19A         19-Dac 19           CON101910         Site clearance at KS27         90         15-Apr 19A         05-Aug -19           CON101920         ELS works at KS27         90         24-Jun -19         10-Oct 192           CON101930         Coordination with UU company & UU diversion at KS27         120         30-Jul -19         19-Dac -19           CON101930         Coordination with UU company & UU diversion at KS27         120         30-Jul -19         19-Sep -19           Construction Works in Slope C3 (Portion B)         166         23-Mar 19A         15-Jul 19         15-Jul 19           Sins Set Works         FW #30 Enapsian Aquiaria Shensis at portion B         72         15-Apr 19A         15-Jul 19           Singe Works at Portion B         FW #30 Enapsian Aquiaria Shensis at portion B         72         15-Apr 19A         19-Sep -19           Singe Works at Portion B         Form haul road @P4 b P3         66         23-Mar 19A         19-Sep -19           CON20150         Form haul road @P4 b P3         66         23-Jun -19         10-Jul -19           CON20150         Mohization A setup for sol nais works @P3         12         19-Jun -19         10-Jul -19           CON20150         Mohization A setup for sol nais works @P3         12				•			1 1 1			
CON101910         Site clearance at KS27         90         15-Apr.19A         005-Aug.19           CON101920         ELS works at KS27         90         24-Jun-19         10-Oct.19           CON101930         Coordination with UL company & UL diversion at KS27         120         30-Jul-19         19-Dec-19           Coal Improvement Works Location 2 (RIW2)         Coordination with UL company & UL diversion at KS27         120         30-Jul-19         19-Dec-19           Coal Improvement Works In Slope C3 (Portion B)         Cont 23 Mar.19A         19-Sep-19A         15-Apr.19A         15-Apr.19A         15-Apr.19A           Paliminary Works         For Mark Start Portion B         72         15-Apr.19A         15-Jul-19           CoN20041         PMI #23 & EWN #30 Transplent Aquieria Sinensis at portion B         72         15-Apr.19A         119-Sep.19           CoN20045         Portin Haul road @P1         Cond         23-Mar.19A         19-Sep.19         19-Sep.19           CoN20150         Form haul road @P1         G6         23-Mar.19A         19-Sep.19         19-Sep.19           CON20150         Form haul road @P1         G6         23-Mar.19A         19-Sep.19         19-Sep.19           CON20150         Form haul road @P1         G6         23-Mar.19A         19-Sep.19         19-Sep.19										
CON101920         ELS works at KS27         90         24-Jun-19         10-Oct-19           CON101930         Coordination with UL company & UL diversion at KS27         120         30-Jul-19         19-Dec-19           coal improvement Works Location 2 (RW2)         1123         09-Oct-18A         27-Sep-22           construction Works in Slope C3 (Portion B)         146         23-Mar-19A         115-Jul-19           Preliminary Works         72         15-Apr-19A         15-Jul-19           Stos Sevup Works         72         15-Apr-19A         15-Jul-19           Stos Sevup Works         72         15-Apr-19A         15-Jul-19           Stope Works at Portion B         72         15-Apr-19A         19-Sep-19           Earth Works         19-Sep-19         19-Sep-19         19-Sep-19           Matid & Sol INail Works         Form haul road @P4 to P3         66         23-Mar-19A         19-Sep-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19         10-Jul-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19         10-Jul-19           CON20150         Form haul road @P1         36         10-May-19A         10-Jul-19         10-Jul-19		Site charance at KS27								
Condination with UU company & UU diversion at KS27         120         30-Jul-19         19-Dec-19           cad Improvement Works Location 2 (RIW2)         1123         09-Oct-18A         27-Sep-21           construction Works In Slope C3 (Portion B)         72         15-Jul-19         15-Jul-19           State up Works         72         15-Apr-19A         15-Jul-19           CON20044         PMI #23 & EVIW #30 Transplant Aquilaria Sinensis at portion B         72         15-Apr-19A         15-Jul-19           Slope Works at Portion B         Temp and the ad Sail Nail Works         73         1464         23-Mar-19A         19-Sep-19           CON20150         PMI #23 & EVIW #30 Transplant Aquilaria Sinensis at portion B         72         15-Apr-19A         19-Sep-19           CON20150         Form haulroad @P4 to P3         1466         23-Mar-19A         19-Sep-19           CON20150         Form haulroad @P4 to P3         66         23-Mar-19A         19-Sep-19           CON20150         Form haulroad @P4 no 30 (Ap 3 team)         104         22-Mar-19A         19-Sep-19           CON20150         Form haulroad @P1         36         10-May-19         103-Sul-19         10-Sul-19           CON20160         Mobization & setup for sol nais works @P1         12         26-Sul-n-19         03-Sul-19<				•	•					
Condumprovement Works Location 2 (RIW2)         1123         09-Oct-18A         27-Sep-22           construction Works in Slope C3 (Portion B)         146         23-Mar-19A         19-Sep-19           Preliminary Works         72         15-Apr-19A         15-Jul-19           Site Setup Works         72         15-Apr-19A         15-Jul-19           Site Setup Works         72         15-Apr-19A         15-Jul-19           Slope Works at Portion B         72         15-Apr-19A         19-Sep-19           Slope Works at Portion B         72         15-Apr-19A         19-Sep-19           Slope Works at Portion B         72         15-Apr-19A         19-Sep-19           Slope Works at Portion B         72         23-Mar-19A         19-Sep-19           Hau Road & Soli Nail Works         Form haul road @P1         23-Mar-19A         19-Sep-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19           CON20160         Mohization & setup for sol nais works @P1         12         26-Jun-19         03-Jul-19           CON20160         Mohization & setup for sol nais works @P1         12         26-Jun-19         10-Jul-19           CON20160         Mohization & setup for sol nais works @P1         12         26-Jun-19						—				
Onstruction Works in Slope C3 (Portion B)         146         23-Mar:19A         19-Sep-19           Preliminary Works         72         15-Apr:19A         15-Jul-19           Site Setup Works         72         15-Apr:19A         15-Jul-19           CON2004         PMI #23 & EWN #30 Transplant Aquitaria Sinensis at portion B         72         15-Apr:19A         15-Jul-19           Slope Works at Portion B         72         15-Apr:19A         19-Sep-19         15-Jul-19           Slope Works at Portion B         72         15-Apr:19A         19-Sep-19         15-Jul-19           Slope Works at Portion B         74         15-Apr:19A         19-Sep-19         15-Jul-19           Bart Works         74         146         23-Mar:19A         19-Sep-19           Hau Road & Soil Nail Works         Form haul road @P1 to P3         66         23-Mar:19A         18-Sep-19           CON20150         Form haul road @P1         36         10-May:19A         25-Jun-19         03-Jul-19           CON20160         Mobization & setup for soil nais works @P3         12         19-Jun-19         03-Jul-19           CON20200         Dril & instal soil nais (P1, 55nos 8m dp, 3dno, 3 team)         60         11-Jul-19         19-Sep-19           CON202040         Dril & instal soil nai										
Preliminary Works         72         15-Apr.19A         15-Jul.19           Site Setup Works         72         15-Apr.19A         15-Jul.19           CON20044         PMI #23 & EWN #30 Transplant Aquilaria Sinensis at portion B         72         15-Apr.19A         15-Jul.19           Slope Works at Portion B         23-Mar.19A         19-Sep.19         15-Sep.19         15-Sep.19           Slope Works at Portion B         146         23-Mar.19A         19-Sep.19         19-Sep.19           Hau Road & Soil Nail Works         146         23-Mar.19A         19-Sep.19         19-Sep.19           CON20150         Form haul road @P1         66         23-Mar.19A         19-Sep.19         19-Sep.19           CON20150         Form haul road @P1         36         10-May.19A         25-Jun.19         10-Jul.19           CON20180         Mobization & setup for soil nais works @P1         12         26-Jun.19         03-Jul.19         10-Jul.19           CON20200         Dril & instal soil nais (P1a, Stons 8m dp, 3d/no, 3 team)         66         04-Jul.19         19-Sep.19           CON202040         Dril & instal soil nais (P1, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul.19         19-Sep.19           CON202040         Dril & instal soil nais (P1, 55nos 8m dp, 3d/no, 3 team)         66	•						- - 			
Site Setup Works         72         15-Apr.19A         15-Jul-19           CON20044         PMI #23 & EWN #30 Transplant Aquilaria Sinensis at portion B         72         15-Apr.19A         15-Jul-19           Siope Works at Portion B         146         23-Mar.19A         19-Sep.19           Earth Works         146         23-Mar.19A         19-Sep.19           Hau Road & Soil Nall Works         Form haul road @P4 to P3         66         23-Mar.19A         19-Sep.19           CON20150         Form haul road @P1         66         24-Mar.19A         25-Jun-19         63-Jul-19           CON20203         Mobization & setup for soil nais works @P3         12         26-Jun-19         10-Jul-19           CON20204         Dill & instal soil nais (P3, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep.19           CON20204         Dill & instal soil nais (P3, 55nos 8m dp, 3d/no, 3 team)         66         11-Jul-19         19-Sep.19           CON202040         Dill & instal	· · · · · · · · · · · · · · · · · · ·									
CON20044         PMI #23 & EWN #30 Transplant Aquilaria Sinensis at portion B         72         15-Apr-19A         15-Jul-19           Slope Works at Portion B         T46         23-Mar-19A         19-Sep-19           Eant Works         T46         23-Mar-19A         19-Sep-19           Hau Road & Soil Nail Works         T46         23-Mar-19A         19-Sep-19           CON20150         Form haul road @P4 to P3         166         23-Mar-19A         19-Sep-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19         18-Jun-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19         18-Jun-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19         18-Jun-19           CON20180         Mobization & setup for soil naits works @P3         12         19-Jun-19         03-Jul-19         60         19-Jun-19         19-Sep-19           CON20200         Drilk install soil naits (P13, 5tons 8 md p, 3d/no, 3 team)         66         44-Jul-19         19-Sep-19         19-Sep-19           CON202040         Drilk install soil naits (P13, 5tons 8 md p, 3d/no, 3 team)         60         11-Jul-19         26-Aug-19         19-Sep-19           Cut Stope & F										
Slope Works at Portion B         146         23-Mar-19A         19-Sep-19           Earth Works         146         23-Mar-19A         19-Sep-19           Haul Road & Soil Nail Works         146         23-Mar-19A         19-Sep-19           CON20150         Form haul road @P4 to P3         66         23-Mar-19A         18-Jun-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19           CON20180         Mobization & setup for soil nails works @P3         12         19-Jun-19         03-Jul-19           CON202030         Mobization & setup for soil nails works @P1         12         26-Jun-19         10-Jul-19           CON202040         Dril & install soil nails (P3, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON202040         Dril & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         01-Jul-19         19-Sep-19           CON202040         Dril & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         78         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19		PMI #23 & FW/N #30 Trapenlant Aquilaria Sinencia at partian P								
Earth Works         146         23-Mar-19A         19-Sep-19           Haul Road & Soil Nail Works         146         23-Mar-19A         19-Sep-19           CON20150         Form haul road @P4 to P3         66         23-Mar-19A         18-Jun-19           CON20150         Form haul road @P1         36         10-May-19A         25-Jun-19           CON20180         Mobization & setup for soil nais works @P3         12         19-Jun-19         03-Jul-19           CON202030         Mobization & setup for soil nais works @P1         26         26-Jun-19         10-Jul-19           CON202040         Dril & install soil naiis (P1, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON201520         Form haul road @P1         75         75         76         76         76           CON202040         Dril & install soil naiis (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         78         19-Jun-19         19-Sep-19           CON20510         Instal shet pile to RW bay 9 to bay 13         18         19-Jun-19         19-Sep-19           CON20510         Instal shet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19				· ·						
Hal Road & Soil Nail Works         146         23 Mar-19A         19-Sep-19           CON20150         Form haul road @P4 to P3         66         23 Mar-19A         18-Jun-19           CON201510         Form haul road @P1         36         10-May-19A         25-Jun-19           CON20180         Mobization & setup for soil nails works @P3         12         19-Jun-19         03-Jul-19           CON20200         Mobization & setup for soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         10-Jul-19           CON20200         Dril & instal soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON202040         Dril & instal soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         66         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           CON20510         Instal sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19           CON20510         Instal sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19	-									
CON20150         Form haul road @P4 to P3         66         23-Mar-19 A         18-Jun-19           CON201510         Form haul road @P1         36         10-May-19 A         25-Jun-19           CON20180         Mobization & setup for soil nails works @P3         12         19-Jun-19         03-Jul-19           CON202030         Mobization & setup for soil nails works @P1         12         26-Jun-19         10-Jul-19           CON202040         Drilk install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON201520         Drilk install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         19-Sep-19										
CON201510         Form haul road @P1         36         10-May-19A         25-Jun-19           CON20180         Mobization & setup for soil nails works @P3         12         19-Jun-19         03-Jul-19           CON202030         Mobization & setup for soil nails works @P1         12         26-Jun-19         10-Jul-19           CON202000         Dril & install soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON202040         Dril & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           CON20510         Install sole pile to RW bay 9 to bay 13         78         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19		Form haul road @P4 to P3								
CON20180         Mobization & setup for soil nails works @P3         12         19-Jun-19         03-Jul-19           CON202030         Mobization & setup for soil nails works @P1         12         26-Jun-19         10-Jul-19           CON202000         Dril & install soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON202040         Dril & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           CUN20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19		0								
CON202030         Mobization & setup for soil nails works @P1         12         26-Jun-19         10-Jul-19           CON20200         Dril & install soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON202040         Dril & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           CON20510         Install sheet pile to RW bay 9 to bay 13         78         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19		<u> </u>				—				
CON20200         Drill & install soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)         66         04-Jul-19         19-Sep-19           CON202040         Drill & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         600         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           Cut Slope & Fill Slope Works         78         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19										
CON202040         Drill & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)         60         11-Jul-19         19-Sep-19           CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           Cut Slope & Fill Slope Works         78         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19						—				
CON201520         Form haul road @P2         36         16-Jul-19         26-Aug-19           Cut Slope & Fill Slope Works         78         19-Jun-19         19-Sep-19           CON20510         Instal sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19						—	- - 			
Cut Slope & Fill Slope Works         78         19-Jun-19         19-Sep-19           CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19										
CON20510         Install sheet pile to RW bay 9 to bay 13         18         19-Jun-19         10-Jul-19					-					
		Install sheet pile to RW bay 9 to bay 13				_				
	CON20530	ELS to RW bay 9 to bay 13 formation		11-Jul-19	19-Sep-19		1 1 1			
							-	<b>.</b>		
Actual Work NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction	Actual Work	N	<u>E/201</u> 7/03	<u>Develop</u> ment	<u>of Ander</u> son I	<u>Road Q</u> uarry	<u>/ Site - Inve</u> stigatio	<u>on Desig</u> n & C	onstruction	



ity ID	Activity Name	Duration	Start	Finish			2019
	Picture Picture	Dulation	Otart	1 inton	May		Jun
Construction Noise Semi-Encl	losuro SE2 (Portion C)	1123	09-Oct-18 A	27-Sep-22	17	_	18
Preliminary Works		1012	06-Mar-19A	27-Sep-22			
Site Set-up Works		1012	06-Mar-19A	27-Sep-22			
CON20051	Trees preservation duration works period at portion C	1012	06-Mar-19 A	27-Sep-22			
Construction Works		352	09-Oct-18 A	27-Dec-19			
Road Works		223	09-Oct-18A	24-Jul-19			
CON20030	Notification of District Welcome Signboard relocation	175	09-Oct-18A	15-May-19A			
CON201120	Relocation of existing HyD lighting (by CLPE's contractor)	126	15-Nov-18 A	27-May-19			
CON201150	Remove existing central median - stage 2	35	11-Mar-19A	10-Jun-19			
			25-Mar-19A	21-Jun-19			
CON201170	Remove existing central median - stage 3	25			_	<b>_</b>	
CON200310	Preparation works and TTA procedure for relocation	18	16-May-19 A	05-Jun-19			
CON201140	Install temporary lighting - stage 1	9	28-May-19	06-Jun-19			
CON20100	Site clearance for new location of District Welcome Signboard	12	04-Jun-19	18-Jun-19			
CON20120	Construct haul road near junction at clear water bay road	12	04-Jun-19	18-Jun-19			
CON201160	Install temporary lighting - stage 2	6	11-Jun-19	17-Jun-19			
CON201010	Construct footing of District Welcome Signboard at new location	10	19-Jun-19	29-Jun-19			
CON201020	District Welcome Signboard relocation	12	02-Jul-19	15-Jul-19	_		
CON201030	Make good works for District Welcome Signboard relocation	8	16-Jul-19	24-Jul-19			
Noise Semi-Enclosure Sub-structure Wo	5	156	22-Jun-19	27-Dec-19			
Phase 1 (CT4, SE2 Bay4 to Bay12)							
	Traffic diversion for places 4 (OT4 OF0 Dev4 to Dev40)	156	22-Jun-19	27-Dec-19			له متعطنه ما
CON20130	Traffic diversion for phase 1 (CT4, SE2 Bay4 to Bay12)	0	22-Jun-19	<b>4</b>	_		◆ Traffic div
CON20140	Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)	48	22-Jun-19	17-Aug-19	_		
CON20160	Pre-drill & construct piling fdn (CT4, SE2 Bay4 to Bay12)	108	19-Aug-19	27-Dec-19			
oad Improvement Works Lo	cation 3 (RIW3)	485	11-Dec-18 A	13-Aug-20			
Construction Works		485	11-Dec-18A	13-Aug-20			
Works in Slope D1		390	23-Apr-19 A	13-Aug-20			
Preparation Works							
		60	23-Apr-19A	05-Jul-19			
CON30012	Install monitoring & instrumentation (Slope D1)	60	23-Apr-19A	05-Jul-19			
CON30011	Form haul road (Slope D1 Access road A)	54	25-Apr-19A	29-Jun-19			
Slope Works (Slope D1)		360	30-May-19	13-Aug-20			
CON30160	Cut slope works & form haul road B	72	30-May-19	23-Aug-19		- I	
CON30060	Slope works at slope D1 (stage 1)	360	30-May-19	13-Aug-20		,	
Construction of Retaining Wall RWD1		173	20-Jul-19	17-Feb-20			
Foundation Works (RWD1)		173	20-Jul-19	17-Feb-20			
CON30190	Pre-drill & construct socket H-pile works at RWD1 (144nos, 6d/no, 5 teams)	173	20-Jul-19	17-Feb-20			
CON30200	Pre-drill & construct bored pile (CH94~CH130, 5nos, 16d/no, team 1)	80	17-Aug-19	21-Nov-19	_		
		169	02-Mar-19A	19-Oct-19			
Works in Slope D2							
Construction of Retaining Wall RWD2		169	02-Mar-19A	19-Oct-19			
CON300210	Site clearance works (slope D2)	60	02-Mar-19A	24-Apr-19 A			
CON30022	Install monitoring & instrumentation (Slope D2)	60	21-May-19	31-Jul-19		<u> </u>	1
CON30080	Install sheet pile, support & slope works at slope D2 (L=75m)	90	04-Jul-19	19-Oct-19			
Works in Slope D3		437	11-Dec-18 A	16-Jun-20			
Slope Works (Slope D3)		437	11-Dec-18A	16-Jun-20			
CON300120	Relocation of existing HyD lighting (by CLPE's contractor) (RIW3)	135	11-Dec-18 A	26-Jun-19			
CON30028	Trees felling (Slope D3, CH0 to CH115)	60	29-Mar-19A	17-May-19A			
				-			
CON30030	Install safety fencing, from haul road & hoarding (CH0 to CH115)	18	30-Mar-19 A	06-May-19A			
CON30029	Install monitoring & instrumentation (Slope D3)	60	07-May-19 A	18-Jul-19			
CON300310	Awaiting DC member / Stakeholder site inspection	18	07-May-19 A	22-May-19		<b></b>	
CON30120	Cut slope works (CH0 to CH115) (L=115m, 14000m3, 44m3/d)	318	23-May-19	16-Jun-20			
edestrian Connectivity Facili	ty (PC-E8)	356	22-Mar-19 A	06-Jun-20			
Construction Works		356	22-Mar-19A	06-Jun-20			
		347	01-Apr-19A	06-Jun-20			
Preparation Works			·				
Trees Works		347	01-Apr-19A	06-Jun-20			
CON400810	Trees preservation duration works period at portion G	347	01-Apr-19A	06-Jun-20			
Hoarding Works & Site Set-up		119	11-Apr-19 A	21-Sep-19			
CON400720	Erect hoarding & safety fencing (at football pitch)	17	11-Apr-19 A	31-May-19		<b></b>	
CON40150	Form haul road (from Hiu Yuk Path site access to PC E8-F4)	60	06-May-19 A	17-Jul-19			
CON40090	Erect temporary staircase along E8-ABT & diversion	30	17-Aug-19	21-Sep-19			
		174	22-Mar-19A	23-Oct-19			
Farth Works	Install monitoring & instrumentation (DC EQ)						
Earth Works	Install monitoring & instrumentation (PC-E8)	24	22-Mar-19A	29-Apr-19A			
CON40040	ELS to E8-F9 & E8-F1 (approx 565m3, @80m3/d + 2wk for ELS)	19	28-Mar-19 A	11-May-19A			
CON40040 CON40130				00 1 10			
CON40040	ELS to E6-F3 & E6-F1 (approx 305h15, @60h15/d + 2wk for ELS)           ELS to E8-F2 (approx 225m3, @80m3/d + 2wk for ELS)           ELS to E8-F3 (approx 200m3, @80m3/d + 2wk for ELS)	15 15	14-May-19 A	03-Jun-19 21-Jun-19			




<i>i</i> ty ID	Activity Name	Duration	Start	Finish		Мау		2019 Jun
						17		18
CON40140	Construct soldier pile wall to E8-ABT	52	17-Jun-19	16-Aug-19				
CON40170	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	18-Jul-19	12-Oct-19				
CON40200	ELS to E8-F7 (approx 1378m3, @25m3/d)	55	17-Aug-19	23-Oct-19				
Footing Construction		57	14-May-19 A	20-Jul-19				
CON40210	Construct footing E8-F9 & E8-F1 (85m3) & backfilling	30	14-May-19 A	19-Jun-19				
CON40220	Construct footing E8-F2 (38m3) & backfilling	18	04-Jun-19	25-Jun-19				
CON40230	Construct footing E8-F3 (65m3) & backfilling	24	22-Jun-19	20-Jul-19				
Pier Construction		93	26-Jun-19	16-Oct-19				
CON40240	Construct pier E8-P1 (2 pour)	42	26-Jun-19	14-Aug-19				
CON40250	Construct pier E8-P2 (3 pour)	72	22-Jul-19	16-Oct-19				
Escalator Pit Construction		60	15-Aug-19	26-Oct-19				
CON40260	Construct escalator pit F1>P1	60	15-Aug-19	26-Oct-19				
E&M Works		156	25-Mar-19 A	03-Oct-19				
	Application for power cumply & operations (DC EQ)							
CON41250	Application for power supply & energization (PC-E8)	156	25-Mar-19A	03-Oct-19				
Pedestrian Connectivity Faci	mity (PC-E11)	864	15-Nov-18 A	27-Nov-21				
Construction Works		864	15-Nov-18 A	27-Nov-21				
Preliminary Works		856	08-Jan-19A	27-Nov-21				
CON40731	Trees preservation duration works period at portion E	856	08-Jan-19A	27-Nov-21	1			
Foundation Works		317	15-Nov-18A	08-Jan-20				
CON40750	Pre-drill & construct socket H-pile works for E11-PC1 to E11-PC5 (89nos, 6d/n	317	15-Nov-18A	08-Jan-20				
CON40770	Tree felling & pre-dril works in Portion FII	30	17-May-19 A	21-Jun-19	1			
Sub-structure Works		90	03-Aug-19	19-Nov-19				
CON40790	ELS & construct sub-structure for E11-PC1	90	03-Aug-19	19-Nov-19				
Bus-Bus Interchange Public		278	29-Dec-18A	05-Dec-19				
CON40740	Construct Public Toilet	188	29-Dec-18 A	19-Aug-19				
CON41270	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	03-Jun-19				
CON40810	E&M Installation and Associated Landscape Works	90	20-Aug-19	05-Dec-19	-			
CON408110	· · · · · · · · · · · · · · · · · · ·	84	20-Aug-19	28-Nov-19	-			
	ABWF Works (BBI Toilet)	231	20-Aug-19 24-Jan-19A	28-Nov-19 05-Nov-19				
Pedestrian Connectivity Faci	anty System A (STA)							
Construction Works		231	24-Jan-19A	05-Nov-19				
Sub-structure Works		231	24-Jan-19A	05-Nov-19				
CON500420	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d +	93	24-Jan-19A	22-May-19				
CON500430	Addition duration due to qualtity poor than prelim estimate & addition slope stat	36	23-May-19	05-Jul-19				1 
CON500510	Construct footing SYA-F1 (+130.5 ~ +134mPD)	42	06-Jul-19	23-Aug-19				
CON500520	Construct footing SYA-F1 (+134 ~ +144mPD)	66	17-Aug-19	05-Nov-19				
Pedestrian Connectivity Faci	ility System B (SYB)	221	11-Mar-19A	03-Jan-20				
Construction Works		221	11-Mar-19A	03-Jan-20				
Preliminary Works		155	11-Mar-19A	28-Oct-19				
CON502010	Relocation of existing utilities (by C1 Contractor)	45	11-Mar-19A					
CON502010 CON502030	Waiting an approval for construct run-in-out along existing roundabout at On S	45 37		07-May-19A				
			11-Mar-19A	26-Apr-19A				
CON502040	LCSD confirm remove existing vegetation along existing footpath at On Sau R	37	11-Mar-19A	26-Apr-19A				
CON502050	Construct run-in-out along existing roundabout	12	25-Apr-19A	30-Apr-19 A			<b></b>	
CON50188	Install monitoring & instrumentation (PC-SYB)	12	14-May-19 A	27-May-19	-			
	Franchesdared (stranger 11 - DO A44, DOC)	54	20-May-19 A	26-Jul-19			u	
CON50220	Form haul road (at upper portion: PC-A1 to PC8)		a					
CON50220 CON502020	Relocation of existing hoarding (by C1 Contractor)	12	21-May-19	03-Jun-19			•	
CON50220 CON502020 CON50210		12 77	27-Jul-19	28-Oct-19				
CON50220 CON502020 CON50210 Foundation Works	Relocation of existing hoarding (by C1 Contractor)	12 77 205	27-Jul-19 26-Mar-19 A	28-Oct-19 03-Jan-20				
CON50220 CON502020 CON50210 Foundation Works CON50270	Relocation of existing hoarding (by C1 Contractor)	12 77 <b>205</b> 189	27-Jul-19	28-Oct-19 03-Jan-20 25-Nov-19				
CON50220 CON502020 CON50210 Foundation Works	Relocation of existing hoarding (by C1 Contractor) Form haul road (till to near PC7)	12 77 205	27-Jul-19 26-Mar-19 A	28-Oct-19 03-Jan-20				
CON50220 CON502020 CON50210 Foundation Works CON50270	Relocation of existing hoarding (by C1 Contractor) Form haul road (till to near PC7) Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)	12 77 <b>205</b> 189	27-Jul-19 26-Mar-19A 26-Mar-19A	28-Oct-19 03-Jan-20 25-Nov-19				
CON50220 CON502020 CON50210 Foundation Works CON50270 CON50260	Relocation of existing hoarding (by C1 Contractor) Form haul road (till to near PC7) Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams) Mobilisation of socketted H pile works to SYB-PC3	12 77 205 189 12	27-Jul-19 26-Mar-19 A 26-Mar-19 A 14-May-19 A	28-Oct-19 03-Jan-20 25-Nov-19 31-May-19				
CON50220 CON502020 CON50210 Foundation Works CON50270 CON50260 CON50320	Relocation of existing hoarding (by C1 Contractor)         Form haul road (till to near PC7)         Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)         Moblisation of socketted H pile works to SYB-PC3         Moblisation of socketted H pile plant to SYS-A1	12 77 205 189 12 12	27-Jul-19 26-Mar-19 A 26-Mar-19 A 14-May-19 A 27-Jul-19	28-Oct-19 03-Jan-20 25-Nov-19 31-May-19 09-Aug-19				
CON50220 CON502020 CON50210 Foundation Works CON50270 CON50260 CON50320 CON50350	Relocation of existing hoarding (by C1 Contractor)         Form haul road (till to near PC7)         Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)         Moblisation of socketted H pile works to SYB-PC3         Moblisation of socketted H pile plant to SYS-A1         Moblisation of socketted H pile plant to SYS-PC8	12 77 205 189 12 12 12 12	27-Jul-19 26-Mar-19 A 26-Mar-19 A 14-May-19 A 27-Jul-19 27-Jul-19	28-Oct-19 03-Jan-20 25-Nov-19 31-May-19 09-Aug-19 09-Aug-19				
CON50220 CON502020 CON50210 Foundation Works CON50270 CON50260 CON50320 CON50350 CON50330 CON50360	Relocation of existing hoarding (by C1 Contractor)         Form haul road (till to near PC7)         Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)         Moblisation of socketted H pile works to SYB-PC3         Moblisation of socketted H pile plant to SYS-A1         Moblisation of socketted H pile plant to SYS-PC8         Pre-drill & construct socket H-pile works at SYB-A1 under Portion K (18nos, 6c	12 77 205 189 12 12 12 12 12 108	27-Jul-19 26-Mar-19A 26-Mar-19A 14-May-19A 27-Jul-19 27-Jul-19 10-Aug-19	28-Oct-19 03-Jan-20 25-Nov-19 31-May-19 09-Aug-19 09-Aug-19 17-Dec-19				
CON50220 CON502020 CON50210 Foundation Works CON50270 CON50260 CON50320 CON50350 CON50330	Relocation of existing hoarding (by C1 Contractor)         Form haul road (till to near PC7)         Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)         Moblisation of socketted H pile works to SYB-PC3         Moblisation of socketted H pile plant to SYS-A1         Moblisation of socketted H pile plant to SYS-PC8         Pre-drill & construct socket H-pile works at SYB-A1 under Portion K (18nos, 6c	12 77 205 189 12 12 12 12 108 120	27-Jul-19 26-Mar-19A 26-Mar-19A 14-May-19A 27-Jul-19 27-Jul-19 10-Aug-19 10-Aug-19	28-Oct-19 03-Jan-20 25-Nov-19 31-May-19 09-Aug-19 09-Aug-19 17-Dec-19 03-Jan-20				

Actual Work

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A

Remaining Work Milestone ٠

3-Month Rolling Programme






**Appendix D** 


Monitoring Locations for Impact Monitoring




Monitoring Locations for Contract 1 (NE/2016/01)













Monitoring Locations for Contract 3 (NE/2017/03)



inted by : 6/3/ ename : \\HK

2012






Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory


Location :	Chi Yum (	Ching She				Date of Calibration: 26-Mar-19				
Location I		AMS1			l	Next Calibra				
Model:TIS	SCH High V	Volume Air	Sampler'	TE-5170			Fechnician: Mr. Fai So			
					CONDITIO	NS				
		Sea Leve	el Pressure	(hPa)	1018.5		Corrected Pressure (mm Hg) 763.875			
			mperature	· /	21.9		Temperature (K) 295			
				. /		_				
				CAL	BRATION	ORIFICE				
				Make->	]	Qstd Slope -> 2.0968				
					TE-5025A		Qstd Intercept -> -0.00065			
				Serial # ->						
					CALIBRAT					
					CALIBRAT					
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR			
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION			
18	6.6	6.6	13.2	1.747	55	55.43	Slope = 36.3762			
13	5.2	5.2	10.4	1.550	48	48.37	Intercept = $-8.2857$			
10	3.6	3.6	7.2	1.290	38	38.30	Corr. coeff. = 0.9995			
7	2.5	2.5	5	1.075	30	30.23				
5	1.1	1.1	2.2	0.713	18	18.14				
Calculatio	ons :									
		(Pa/Pstd)(T	'std/Ta))-b	]		FLOW RATE CHART				
IC = I[Sqr	t(Pa/Pstd)(	Tstd/Ta)]				<sup>60.00</sup> T				
Oatd - ata	ndard flow	rata					<b>*</b>			
-	cted chart 1					50.00				
	chart respo	-								
	ator Qstd s					<u> </u>				
	ator Qstd in					9 40.00 9 8				
Ta = actua	ıl temperatı	ure during c	alibration	(deg K)		üod				
Pstd = act	ual pressure	e during cal	ibration (	mm Hg )		10.00 ±				
For each a second a standard and a second and them						40.00 (IC) 90.02 (IC) 90.02 (IC) 90.02 (IC)				
For subsequent calculation of sampler flow:						20.00				
1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)							✓			
m = sampl	ler slope					10.00				
b = samp	ler intercep	t				10.00				
I = chart r										
		emperature				0.00 L	00 0.500 1.000 1.500 2.000			
Pav = dail	y average p	pressure				0.00	Standard Flow Rate (m3/min)			
I										

Location :	Oi	Tat Hor	ise				Date of C	alibration: 26-1	Mar-19			
Location I	D :	AMS 5				Next Calibration Date: 26-May-19						
Model:TIS	SCH Higl	n Volum	e Air Sa	mpler TE-5	170		Te	echnician: Mr. I	Fai So			
						COND	ITIONS					
	Se	a Level I Temr	Pressure perature			1018.5 21.9	7		Corrected Pressure (mm Hg) Temperature (K)		763.8	975 195
				C	AL	IBRATI	ON ORIFICE	2				
Make-> TIS Model-> TE Serial # -> 194						-5025A		Qstd S Qstd Inter	lope -> cept ->		2.09 -0.000	
						CALIB	RATION					
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC		LINEA	R		
No.	(in)	(in)	(in)	(m3/min)	(0	chart)	corrected		REGRESS			
18	6.2	6.2	12.4	1.693		54	54.42		Slope =	35.721		
13	4.8	4.7	9.5	1.482		46 46.36			rcept =	-5.778		
10 7	3.6 2.4	3.5 2.4	7.1 4.8	1.281 1.053		41 32	41.32 32.25	Corr. (	coeff. =	0.997	8	
5	1.2	1.2	4.8 2.4	0.745		20	20.16					
Qstd = 1/r IC = I[Sqr	<b>Calculations :</b> Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]					60. 50.		FLOW RA		r	*	
Qstd = standard flow rate IC = corrected chart response I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration ( deg K Pstd = actual pressure during calibration ( mm Hg						Actual chart response (IC) 30. 20. 20.						
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)					20. <b>Y</b>							
m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure					0.	00	0.500 Standard Flov	1.000 v Rate (m3/m	1.500 nin)	2.00	00	
	,	- Freedom	-									



Location :			Village				Calibration: 26-Mar-19		
Location I Model:TIS		AMS 7 h Volum	e Air Sa	mpler TE-5			ation Date: 26-May-19 'echnician: Mr. Fai So		
1,10,401,11	Serring.				CONDIT				
	Se	a Level I Temp	Pressure erature	· ,	1018.5 21.9		Corrected Pressure (mm Hg) 763.875 Temperature (K) 295		
				C	ALIBRATIO	N ORIFICE			
Make->       TISCH       Qstd Slope ->       2.0968         Model->       TE-5025A       Qstd Intercept ->       -0.00065         Serial # ->       1941									
					CALIBR	ATION			
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR		
No. 18	(in) 5.9	(in) 5.9	(in) 11.8	(m3/min) 1.651	(chart) 44	corrected 44.34	REGRESSION Slope = 28.3639		
18	5.9	5.9	10.3	1.543	44 39	39.30	Stope = 28.5059 Intercept = -3.2170		
10	3.7	3.7	7.4	1.308	34	34.27	Corr. coeff. = $0.9973$		
7	2.1	2.1	4.2	0.985	25	25.20			
5	1.2	1.1	2.3	0.729	17	17.13			
	n[Sqrt(H tt(Pa/Pstd andard flo ected char chart res rator Qstd ator Qstd al temper	l)(Tstd/T ow rate rt respond ponse d slope intercep ature dur	a)] es t ing calil	pration ( de	g K ) Hg )	50.00 40.00 30.00 20.00	FLOW RATE CHART		
Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature $\frac{1}{20.00}$									
Pav = dail									

<b>T</b>	0.	The state					D	111 07.1	1 10			
Location :		Tat Hou	ise			Date of Calibration: 27-May-19						
Location I		AMS 5					Next Calibra		-Jul-19			
Model:TIS	SCH Higl	h Volum	e Air Sa	mpler TE-5	170			echnician: Mr. I	Fai So			
						COND	ITIONS					
				г			т					
	Se	a Level I				1008.1	+	Corrected P			756	5.075
		Temp	perature	(°C)		26.5		Temp	erature (1	K)		300
				C	CAL	IBRATI	ON ORIFICE					
				1	mra	<b></b>	т	0.10				00.00
Make-> TI							-	-	lope ->			0968
				Model->			-	Qstd Inter	cept ->		-0.0	0065
				Serial # ->	194	-1	<u> </u>					
						CALIB	RATION					
Dlata			1100	Ortal		т	IC		LINIE	A D		
Plate	H20 (L)H2O (R) H20 Qstd		I	IC	LINEAR REGRESSION							
No.	(in)	(in)	(in)	(m3/min)	((	chart)	corrected				75	
18	6.1	6	12.1	1.651		53 52.73			Slope =	34.947		
13	4.8	4.7	9.5	1.463		45	44.77		rcept =	-5.339		
10	3.5	3.5	7	1.256		39         38.80         Corr. coeff. =         0.9983				55		
7 5	2.4 1.2	2.4 1.2	4.8 2.4	1.040 0.735		32 20	31.84 19.90					
5	1.2	1.2	2.4	0.755		20	19.90					
Calculatio	ne ·							FLOW RA	TE CHAR	۲.		
Qstd = $1/r$		$\Omega (D_{0}/D_{0})$	td)(Tetd	/Ta)) bl		60.	.00					
Qsta = 1/1 IC = I[Sqr				[ <i>a</i> ))-0]								
IC – 1[54]	1(1 / 1 / 1 / 1 / 1	)(1 Stu/ 1	a)]			50.	00				>	
Qstd = sta	ndard flo	w rate										
IC = correction			es									
I = actual		-	00			<u>ହ</u> 40.	.00		•			_
m = calibr	-	-				onse						
b = calibra	-	-	t			Actual chart response (IC)			•			
	-	-		bration ( deg	γK	arra arr	.00		/			
				ation ( mm ]		l ch						
rota aot	uur press	are durin	.g cuiton		. 15	20.	.00					_
For subse	equent ca	alculatio	n of sar	npler flow:		4						
1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)												
						10.	.00					_
m = samp	ler slope											
b = samp		ent										
I = chart r		-p-				0.	.00 0.000	0.500	1.000	1.500	:	2.000
Tav = dai	-	e temper	ature					Standard Flov	/Rate (m3/	min)		
Pav = dail		-										]
	,	F-200 M										



Location :	Ma Ya	au Tong '	Village			Date of C	alibration: 27-May-19		
Location 1	D :	AMS 7				Next Calibra	ation Date: 27-Jul-19		
		h Volum	e Air Sa	mpler TE-5	5170	Т	echnician: Mr. Fai So		
	<u> </u>			<b>A</b>	CONDI	TIONS			
	Se	a Level I	Pressure	(hPa)	1008.1	1	Corrected Pressure (mm ]	Hg) 756.075	
	50		erature	. ,	26.5		Temperature (K)	300	
		Tem	Derature	$(\mathbf{C})$	20	)	Temperature (K)	500	
				<u> </u>					
				0/					
				Make->	TICCU	7	Oatd Clana	2,0069	
						-	Qstd Slope ->	2.0968	
					TE-5025A	<u>\</u>	Qstd Intercept ->	-0.00065	
				Serial # ->	1941				
					CALIBR				
					CALIBR	ATION			
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION		
18	6.0	6.0	12	1.644	45	44.77	Slope = $28.80$		
13	5.2	5.1	10.3	1.523	40	39.80	Intercept = $-3.50$		
10	3.7	3.7	7.4	1.291	33	32.83	Corr. coeff. = 0.99		
							COII. COEII. = 0.99	'00	
7	2.1	2.1	4.2	0.973	25	24.87			
5	1.1	1.1	2.2	0.704	17	16.91			
O d a vila di									
			(1) (TT) (1)						
Qstd = 1/r				/1a))-b]		50.00	FLOW RATE CHART		
IC = I[Squ	rt(Pa/Psto	1)(Tstd/T	a)]						
								• I	
Qstd = sta						10.00			
IC = corrections	ected char	rt respon	es			40.00			
I = actual	chart res	ponse				_			
m = calibr	rator Qsta	d slope							
b = calibr	ator Qstd	intercep	t			<b>3</b> 30.00			
Ta = actua	al temper	ature dui	ing cali	oration ( de	gK)	sebo			
Pstd = act	ual press	ure durin	ig calibra	ation ( mm	Hg)	2			
	1		0	`		9330.00 Bod Salution			
For subse	eauent c	alculatio	n of san	npler flow:		tual	*		
	For subsequent calculation of sampler flow:     I/m((I)[Sqrt(298/Tav)(Pav/760)]-b)								
1/111(( 1 )[)	10.00								
m = samp	ler clone								
		ant							
b = samp		ept				0.00			
I = chart r	-					0.00	0.500 1.000 1.50	2.000	
Tav = dai		-					Standard Flow Rate (m3/min)	)	
Pav = dail	ly averag	e pressur	e		IL				



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°К
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00	]
	4	7	8	1	0.8870	8.7	5.50	]
	5	9	10	1	0.7320	12.7	8.00	
			Data Tabulation					
	Vstd Qstd $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right)}$		)( <u>Tstd</u> )		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947	]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628	]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999	
				Calculatio	ns	216/100418/04/10040244141824404404404404884494444		]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1
			For subsequ	ent flow ra	te calculatio	ns:		1
	Qstd=	1/m ((	Pa Pstd Tstd	-))-b)	$\mathbf{Qa} = 1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$			
	Standard	Conditions			_			
Tstd:	298.15		de diving to the second se			RECA	LIBRATION	
Pstd:	760	mm Hg					nnual racalibrati	100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

# ALS Technichem (HK) Pty Ltd

# **ALS Laboratory Group**

	ALS Laboratory Group ANALYTICAL CHEMISTRY & TESTING SERVICES							
	SUB-CONTRACTING REPORT							
CONTACT	: MR BEN TAM	WORK ORDER	HK1908931					
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING							
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 25-FEB-2019 : 4-MAR-2019					
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	: 1 :					

### **General Comments**

- Sample(s) were received in ambient condition. •
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kirland Jong .		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908931

<sup>1</sup> ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908931-001	S/N: 3Y6505	AIR	25-Feb-2019	S/N: 3Y6505

# **Equipment Verification Report (TSP)**

# **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6505
Equipment Ref:	EQ114
Job Order	HK1908931

# **Standard Equipment:**

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


# **Equipment Verification Results:**

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2318	18.3
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1433	11.0
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5022	39.7

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



# Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9957
Date of Issue	14 January 2019

## Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Bu Location ID : Calibration Room	uilding, Kwa	Date of Calibration: Next Calibration Date:		
	CC	ONDITION		
Sea Level Pressure (hPa) Temperature (°C)	101 2	Corrected Pressure (mm Hg) Temperature (K)	762.075 295	
	CALIBR	RATION OF	IFICE	
Mak Mode Calibration Dat	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19
	CA	LIBRATIO	١	
Plate H20 (L)H2O (R) H20 Qsto No. (in) (in) (in) (m3/m		t) correc	LINEAR REGRESSION	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	9         56           5         51           7         45           6         36	<i>,</i>	2 Slope = 34.0074 9 Intercept = -0.4093 6 Corr. coeff. = 0.9972 1	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration ( For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	( deg K ) mm Hg )	Vertral chart response (IC) Vertral chart response (IC) Vertra	FLOW RATE CHART	2.000



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion		
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	438320 <b>Ta:</b> 293		
Operator:	Jim Tisch					Pa:	763.3	mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612			
			Mal Plant	A) ( - 1	ATI	AD	A11	
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1	2	(113)	1.3970	3.2	2.00	
	2	3	4	- 1	1.0000	6.3	4.00	
	3	5	6	1	0.8900	7.9	5.00	
	4	7	8	1	0.8440	8.7	5.50	
	5	9	10	1	0.7010	12.6	8.00	
				Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$	)( <u>Tstd</u> )		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762	
	1.0130	1.0130		2.0213		0.9917	1.2392	
	1.0109	1.1358	2.2599		0.9896	1.1120	1.3854	
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530	
	1.0046	1.4331	2.85 <b>2.02</b> (		0.9835	1.4030 <b>m=</b>	1.7524 <b>1.26500</b>	4
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1
	QSID	r=	0.999		QA	r=	0.99988	
				Calculatio	ns			1
	Vstd=	∆Vol((Pa-∆P	)/Pstd)(Tstd/T		Va=	1		
	Qstd=	Vstd/∆Time			Qa=	]		
			For subsequ	uent flow ra	te calculatio	ns:		-
	Qstd=	1/m ((	Pa <u>Tstd</u>	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)	
	Standard	Conditions						
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION	
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999
AH: calibrat		<b>Key</b> ter reading (	in H2O)					
		eter reading			40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the			
Ta: actual a	bsolute tem	perature (°K	)		Determination of Suspended Particulate Matter in			
		ressure (mm	Hg)		1		ere, 9.2.17, page	
b: intercept	t							
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761( FAX: (513)467-900

# ALS Technichem (HK) Pty Ltd

# **ALS Laboratory Group**

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER	HK1912134
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND		
	CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH	: 1
	KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED	: 20-MAR-2019
		DATE OF ISSUE	: 22-MAR-2019
PROJECT	:	NO. OF SAMPLES	: 1
		CLIENT ORDER	:

### **General Comments**

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kirland Jong .		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1912134

<sup>1</sup> ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1912134-001	S/N: 3Y6502	AIR	20-Mar-2019	3Y6502

# **Equipment Verification Report (TSP)**

# **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6502
Equipment Ref:	EQ113
Job Order	HK1912134

# **Standard Equipment:**

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	12 February 2019


# **Equipment Verification Results:**

Calibration Date:

11 March 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr00min	09:21 ~ 11:21	18.4	1014.9	0.021	2670	22.3
2hr00min	11:30 ~ 13:30	18.4	1014.9	0.025	2917	24.3
2hr00min	13:40 ~ 15:40	18.4	1014.9	0.032	3301	27.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



y = 0.0011x - 0.0006

 $R^2 = 0.9721$ 

25

30

0.035 0.03 0.025 0.02 0.015

0.01

0.005

0

0

5

10

15

20

## Linear Regression of Y or X

Slope (K-factor):	
Correlation Coefficient (R)	
Date of Issue	

0.0011
0.9860
15 March 2019

## Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0011 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment



Location : Gold King Industrial Building, Kwa Location ID : Calibration Room				lung		bration: 12-Feb-19 on Date: 12-May-19	
			COND	ITIONS			
Sea Level Pressure (hPa)1024.2Corrected Pressure (mm Hg)768.15Temperature (°C)19.0Temperature (K)292							
		CALI	BRATI	ON ORIFICE	1		
Calibra	Make-> Model-> ation Date->	502	SCH 25A eb-18		Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19	
		(	CALIB	RATION			
Plate H20 (L)H2O (R) H20 No. (in) (in) (in)	Qstd (m3/min)		I art)	IC corrected	LINEAR REGRESSI		
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	1.738 1.584 1.377 1.097 0.844	5 4 3	60         60.94           52         52.81           46         46.72           38         38.59           27         27.42		Slope = $35.5369$ Intercept = $-1.8924$ Corr. coeff. = $0.9951$		
<b>Calculations :</b> Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tst IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during cal Pstd = actual pressure during calib <b>For subsequent calculation of sa</b> 1/m((I)[Sqrt(298/Tav)(Pav/760)] m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	libration ( deg ration ( mm ) m <b>pler flow:</b>		00 00 00 00 00 00 00 00 00 00 00 00	.00	FLOW RATE CHART	1.500 2.000	



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion			
Cal. Date:	February 13, 2018 Rootsm			meter S/N:	438320 T		293	°К	
Operator:	Jim Tisch					Pa:	763.3	mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612				
			Mal Plant	A) ( - 1	ATI	AD	A11		
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)		
	1	1	2	(113)	1.3970	3.2	2.00		
	2	3	4	- 1	1.0000	6.3	4.00		
	3	5	6	1	0.8900	7.9	5.00		
	4	7	8	1	0.8440	8.7	5.50		
	5	9	10	1	0.7010	12.6	8.00		
				Data Tabula	tion				
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$	)( <u>Tstd</u> )		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762		
	1.0130	1.0130	2.02	and the second se	0.9917	0.9917	1.2392		
	1.0109	1.1358	2.25		0.9896	1.1120	1.3854		
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530		
	1.0046	1.4331	2.85 <b>2.02</b> (		0.9835	1.4030 <b>m=</b>	1.7524 <b>1.26500</b>	4	
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1	
	QSID	r=	0.999		QA	r=	0.99988		
				Calculatio	ns			1	
	Vstd=	∆Vol((Pa-∆P	)/Pstd)(Tstd/T		Va= ΔVol((Pa-ΔP)/Pa)				
	Qstd=	Vstd/∆Time			]				
			For subsequ	uent flow ra	ent flow rate calculations:				
	<b>Qstd=</b> $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b$				Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)		
	Standard	Conditions							
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION		
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1998	
Key ΔH: calibrator manometer reading (in H2O)					US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,				
		eter reading			Appendix B to Part 50, Reference Method for the				
Ta: actual a	bsolute tem	perature (°K	)		Determination of Suspended Particulate Matter in				
		ressure (mm	Hg)		1		ere, 9.2.17, page		
b: intercept	t								
m: slope									

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761( FAX: (513)467-900

# ALS Technichem (HK) Pty Ltd

# **ALS Laboratory Group**

ANALYTICAL CH

CHEMISTRY & TESTING SERVICES		(ALS)
SUB-CONTRACTING REPOR	RT	
: MR BEN TAM	WORK ORDER	HK1908930
ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAI KWAI CHUNG, N.T. HONG KONG	D, SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 25-FEB-2019 : 4-MAR-2019
:	NO. OF SAMPLES	: 1

CLIENT ORDER

: -----

#### **General Comments**

- Sample(s) were received in ambient condition. •
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

CONTACT CLIENT

ADDRESS

PROJECT

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Jong.		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908930

<sup>1</sup> ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908930-001	S/N: 3Y6503	AIR	25-Feb-2019	S/N: 3Y6503

# **Equipment Verification Report (TSP)**

# **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6503
Equipment Ref:	EQ112
Job Order	HK1908930

# **Standard Equipment:**

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


# **Equipment Verification Results:**

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2403	19.0
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1577	12.1
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5129	40.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



## Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9975
Date of Issue	14 January 2019

## Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Bu Location ID : Calibration Room	Date of Calibration: Next Calibration Date:								
	CC	ONDITION							
Sea Level Pressure (hPa)1016.1Corrected Pressure (mm Hg)762.075Temperature (°C)22.4Temperature (K)295									
	CALIBR	RATION OF	IFICE						
Mak Mode Calibration Dat	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19					
	CA	LIBRATIO	١						
Plate H20 (L)H2O (R) H20 Qsto No. (in) (in) (in) (m3/m		t) correc	LINEAR REGRESSION						
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	9         56           5         51           7         45           6         36	<i>,</i>	2 Slope = 34.0074 9 Intercept = -0.4093 6 Corr. coeff. = 0.9972 1						
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration ( For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	( deg K ) mm Hg )	Vertral chart response (IC) Vertral chart response (IC) Vertra	FLOW RATE CHART	2.000					



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion			
Cal. Date:	February 13, 2018 Rootsm			meter S/N:	438320 T		293	°К	
Operator:	Jim Tisch					Pa:	763.3	mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612				
			Mal Plant	A) ( - 1	ATI	AD	A11		
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)		
	1	1	2	(113)	1.3970	3.2	2.00		
	2	3	4	- 1	1.0000	6.3	4.00		
	3	5	6	1	0.8900	7.9	5.00		
	4	7	8	1	0.8440	8.7	5.50		
	5	9	10	1	0.7010	12.6	8.00		
				Data Tabula	tion				
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$	)( <u>Tstd</u> )		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762		
	1.0130	1.0130	2.02	and the second se	0.9917	0.9917	1.2392		
	1.0109	1.1358	2.25		0.9896	1.1120	1.3854		
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530		
	1.0046	1.4331	2.85 <b>2.02</b> (		0.9835	1.4030 <b>m=</b>	1.7524 <b>1.26500</b>	4	
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1	
	QSID	r=	0.999		QA	r=	0.99988		
				Calculatio	ns			1	
	Vstd=	∆Vol((Pa-∆P	)/Pstd)(Tstd/T		Va= ΔVol((Pa-ΔP)/Pa)				
	Qstd=	Vstd/∆Time			]				
			For subsequ	uent flow ra	ent flow rate calculations:				
	<b>Qstd=</b> $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b$				Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)		
	Standard	Conditions							
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION		
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999	
Key ΔH: calibrator manometer reading (in H2O)					US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,				
		eter reading			Appendix B to Part 50, Reference Method for the				
Ta: actual a	bsolute tem	perature (°K	)		Determination of Suspended Particulate Matter in				
		ressure (mm	Hg)		1		ere, 9.2.17, page		
b: intercept	t								
m: slope									

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761( FAX: (513)467-900

# ALS Technichem (HK) Pty Ltd

# **ALS Laboratory Group**

ANALYTICAL CHEMISTRY & TESTING SERVICES

SUB-CONTRACTING REPORT						
CONTACT	: MR BEN TAM	WORK ORDER	HK1908929			
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING					
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	: 1 : 25-FEB-2019 : 4-MAR-2019			
PROJECT	:	NO. OF SAMPLES CLIENT ORDER	: 1 :			

## **General Comments**

- Sample(s) were received in ambient condition. •
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Kidand Jony.	
Richard Fung	General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908929

<sup>1</sup> ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908929-001	S/N: 366410	AIR	25-Feb-2019	S/N: 366410

# **Equipment Verification Report (TSP)**

# **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK1908929

# **Standard Equipment:**

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


# **Equipment Verification Results:**

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2377	18.8
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1522	11.6
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5117	40.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



0.1 0.09 0.08

## Linear Regression of Y or X


Slope (K-factor):	0.0022
Correlation Coefficient	0.9967
Date of Issue	14 January 2019

## Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Bu Location ID : Calibration Room	uilding, Kwa	ai Chung	Date of Calibration: Next Calibration Date:	
	CC	ONDITION		
Sea Level Pressure (hPa) Temperature (°C)		16.1 22.4	Corrected Pressure (mm Hg) Temperature (K)	762.075 295
	CALIBR	RATION OF	IFICE	
Mak Mode Calibration Dat	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19
	CA	LIBRATIO	١	
Plate H20 (L)H2O (R) H20 Qsto No. (in) (in) (in) (m3/m		t) correc	LINEAR REGRESSION	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	9         56           5         51           7         45           6         36	<i>,</i>	2 Slope = 34.0074 9 Intercept = -0.4093 6 Corr. coeff. = 0.9972 1	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration ( For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	( deg K ) mm Hg )	Vertral chart response (IC) Vertral chart response (IC) Vertra	FLOW RATE CHART	2.000



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration


			Calibration	Certificatio	on Informat	ion		
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta:	293	°К
Operator:	Jim Tisch					Pa:	763.3	mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612			
			Mal Plant	A) ( - 1	ATI	AD	A11	
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1	2	(113)	1.3970	3.2	2.00	
	2	3	4	- 1	1.0000	6.3	4.00	
	3	5	6	1	0.8900	7.9	5.00	
	4	7	8	1	0.8440	8.7	5.50	
	5	9	10	1	0.7010	12.6	8.00	
				Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$	)( <u>Tstd</u> )		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762	
	1.0130	1.0130	2.02	and the second se	0.9917	0.9917	1.2392	
	1.0109	1.1358	2.25		0.9896	1.1120	1.3854	
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530	
	1.0046	1.4331	2.85 <b>2.02</b> (		0.9835	1.4030 <b>m=</b>	1.7524 <b>1.26500</b>	4
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1
	QSID	r=	0.999		QA	r=	0.99988	
				Calculatio	ns			1
	Vstd=	∆Vol((Pa-∆P	)/Pstd)(Tstd/T		Va= ΔVol((Pa-ΔP)/Pa)			1
	Qstd=	Vstd/∆Time			Qa=	]		
			For subsequ	uent flow ra	low rate calculations:			
	Qstd=	1/m ((	Pa <u>Tstd</u>	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)	
	Standard	Conditions						
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION	
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1999
AH: calibrat		<b>Key</b> ter reading (	in H2O)		US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,			
		eter reading			1			
Ta: actual a	bsolute tem	perature (°K	)		Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in			
		ressure (mm	Hg)		1		ere, 9.2.17, page	
b: intercept	t							
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761( FAX: (513)467-900



輝創工程有限公司

**Sun Creation Engineering Limited** 

Calibration & Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C183260 證書編號

Description / 儀器名稱	:	Sound Calibrator (EQ083)
Manufacturer / 製造商	:	Rion
Model No. / 型號	:	NC-74
Serial No. / 編號	:	34246492
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

## TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 June 2018

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K C Lee Engineer

Certified By : 核證

Date of Issue 簽發日期

:

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 2



Certificate No. : C183260 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A <u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C173864 PA160023 C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.3	$\pm 0.2$

#### 5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited Calibration & Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C183085 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC18-0867)	Date of Receipt / 收件日期:28 May 2018
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ006)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285762	
Supplied By / 委託者 :	Action-United Environmental Services and	Consulting
	Unit A, 20/F., Gold King Industrial Building	- - -
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 10 June 2018

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	K C Lee Engineer		
Certified By 核證	: <u>Chan Han Chan</u> H C Chan Engineer	Date of Issue : 簽發日期	11 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate No. : C183085 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	L <sub>AFP</sub>	А	F	94.00	1	94.1

#### 6.1.1.2 After Self-calibration

UUT Setting					Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
52 - 132	L <sub>AFP</sub>	А	F	94.00	1	94.0	$\pm 0.7$

#### 6.1.2 Linearity

	UU	Γ Setting	Applied	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
52 - 132	$L_{AFP}$	А	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

- c/o 香港新界屯門興安里一號四樓
- Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183085 證書編號

#### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

	UUT	Setting		Applied Value		UUT	- IEC 60651
Range	Parameter	Frequency	Time	Level	Level Freq.		Type 1 Spec.
(dB)		Weighting Weighting (dB) (kHz)		(dB)	(dB)		
52 - 132	L <sub>AFP</sub>	А	F	94.00	1	94.0	Ref.
	L <sub>ASP</sub>		S			94.0	± 0.1
	L <sub>AIP</sub>		Ι				$\pm 0.1$

#### 6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
32 - 112	L <sub>AFP</sub>	А	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	104.9	$-1.0 \pm 1.0$
	L <sub>ASP</sub>		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.0	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

		Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	$L_{AFP}$	А	F	94.00	31.5 Hz	55.0	$-39.4 \pm 1.5$
					63 Hz	67.9	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.0$
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Certificate No. : C183085 證書編號

### 6.3.2 C-Weighting

	UUT	Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
52 - 132	L <sub>CFP</sub>	С	F	94.00	31.5 Hz	91.4	$-3.0 \pm 1.5$
					63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

#### 6.4 Time Averaging

	in thoughing									
	UUT Setting				Applied Value					IEC 60804
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
32 - 112	L <sub>Aeq</sub>	А	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						$1/10^{2}$		90	89.5	± 0.5
			60 sec.			$1/10^{3}$		80	79.2	± 1.0
			5 min.			1/104		70	69.3	± 1.0

## Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz 250 Hz - 500 Hz 1 kHz 2 kHz - 4 kHz 8 kHz 12.5 kHz 104 dB : 1 kHz 114 dB : 1 kHz Burst equivalent level	: $\pm 0.30 \text{ dB}$ : $\pm 0.20 \text{ dB}$ : $\pm 0.35 \text{ dB}$ : $\pm 0.45 \text{ dB}$ : $\pm 0.70 \text{ dB}$ : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.2 \text{ dB}$ (Ref. 110 dB
		continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C183441 證書編號

ITEM TESTED / 送檢項	目	(Job No. / 序引編號:IC18-0867)	Date of Receipt / 收件日期: 13 June 2018		
Description / 儀器名稱	:	Integrating Sound Level Meter (EQ008)			
Manufacturer / 製造商	:	Brüel & Kjær			
Model No. / 型號	:	2238			
Serial No. / 編號	:	2285690			
Supplied By / 委託者	:	Action-United Environmental Services and C	Consulting		
		Unit A, 20/F., Gold King Industrial Building,			
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.			

### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2018

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	: K C Lee Engineer			
Certified By 核證	: <u>Ocn Un C</u> H C Chan Engineer	Date of Issue 簽發日期	:	29 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate No. : C183441 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

CL28040 MHz Arbitrary Waveform Generator	<u>Certificate No.</u> 2180024 A160023
--	--

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT Setting				Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L <sub>AFP</sub>	А	F	94.00	1	94.2

#### 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L <sub>AFP</sub>	А	F	94.00	1	94.1	$\pm 0.7$

#### 6.1.2 Linearity

UUT Setting				Applied Value		UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L <sub>AFP</sub>	А	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



# Certificate of Calibration 校正證書

Certificate No.: C183441 證書編號

### 6.2 Time Weighting

### 6.2.1 Continuous Signal

	UUT Setting				Applied Value		- IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	$L_{AFP}$	А	F	94.00	1	94.1	Ref.
	L <sub>ASP</sub>		S			94.2	± 0.1
	L <sub>AIP</sub>		Ι			94.1	± 0.1

### 6.2.2 Tone Burst Signal (2 kHz)

	UUT Setting				Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	L <sub>AFP</sub>	А	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.0	$-1.0 \pm 1.0$
	L <sub>ASP</sub>		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.0	$-4.1 \pm 1.0$

### 6.3 Frequency Weighting

### 6.3.1 A-Weighting

	UUT Setting				Applied Value		IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L <sub>AFP</sub>	А	F	94.00	31.5 Hz	54.8	$-39.4 \pm 1.5$
					63 Hz	68.0	$-26.2 \pm 1.5$
					125 Hz	77.9	$-16.1 \pm 1.0$
					250 Hz	85.4	$-8.6 \pm 1.0$
					500 Hz	90.8	$-3.2 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



# Certificate of Calibration 校正證書

Certificate No. : C183441 證書編號

### 6.3.2 C-Weighting

C-weighting							
	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
$(d\bar{B})$		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L <sub>CFP</sub>	С	F	94.00	31.5 Hz	91.2	$-3.0 \pm 1.5$
					63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.9	$-0.2 \pm 1.0$
					250 Hz	94.1	$0.0 \pm 1.0$
					500 Hz	94.1	$0.0 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	93.9	$-0.2 \pm 1.0$
					4 kHz	93.3	$-0.8 \pm 1.0$
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

#### 6.4 Time Averaging

TIME AV	Juging									
	UUT	Setting		Applied Value					UUT	IEC 60804
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L <sub>Aeq</sub>	А	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						$1/10^{2}$		90	89.7	± 0.5
			60 sec.			$1/10^{3}$		80	79.7	± 1.0
			5 min.			1/10 <sup>4</sup>		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

Burst equivalent level $: \pm 0.2 \text{ dB}$ (Ref. 110 dB continuous sound level)
---

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Hong Kong Accreditation Service 香港認可處

### **Certificate of Accreditation**

認可證書

This is to certify that 特此證明

### ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

### **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作


### Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

# ∟ 000552



Appendix F

# **Event and Action Plan**

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\May 2019\R0277v3.docx

Event / Action Plan f	or construction dust
-----------------------	----------------------

Encert		Action		
Event	ET	IEC	ER	Contractor
Action Level exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, ER and Contractor;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method; and</li> <li>Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	1. Notify Contractor.	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Rectify any unacceptable practice and implement remedial measures; and</li> <li>Amend working methods agreed with ER if appropriate.</li> </ol>
Action Level exceedance for two or more consecutive samples	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, ER and Contractor;</li> <li>Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor, IEC and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily; and</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>Advise the ER and ET on the effectiveness of the proposed remedial measures; and</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>
Limit Level exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise and ensure remedial measures properly implemented; and</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



#### Event and Action Plan for Construction Noise

E	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	<ol> <li>Notify IEC, ER and Contractor;</li> <li>Carry out investigation;</li> </ol>	1. Review the analysed results submitted by the ET;	1. Confirm receipt of notification of failure in writing;	1. Submit noise mitigation proposals to IEC and ER; and
	<ol> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures; and</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem; and</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	2. Implement noise mitigation proposals.
Limit Level Exceedance	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented; and</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



Appendix G

**Impact Monitoring Schedule** 

T ( ) T · · ·		
Impact Monitoring	Schedule for the	Reporting Period

		NOISE MONITORING	AIR QUALITY MONITORING			
	Date (0700 – 1900)		1-HOUR TSP	24-HOUR TSP		
Wed	1-May-19					
Thu	2-May-19					
Fri	3-May-19		$\checkmark$			
Sat	4-May-19					
Sun	5-May-19					
Mon	6-May-19			✓		
Tue	7-May-19					
Wed	8-May-19					
Thu	9-May-19	✓	✓			
Fri	10-May-19					
Sat	11-May-19			✓		
Sun	12-May-19					
Mon	13-May-19					
Tue	14-May-19					
Wed	15-May-19	✓	$\checkmark$			
Thu	16-May-19					
Fri	17-May-19			✓		
Sat	18-May-19					
Sun	19-May-19					
Mon	20-May-19					
Tue	21-May-19	✓	✓			
Wed	22-May-19					
Thu	23-May-19			✓		
Fri	24-May-19					
Sat	25-May-19					
Sun	26-May-19					
Mon	27-May-19	✓	√			
Tue	28-May-19					
Wed	29-May-19			✓		
Thu	30-May-19					
Fri	31-May-19					

✓	Monitoring Day
	Sunday or Public Holiday

		NOISE MONITORING	AIR QUALITY	MONITORING
	Date	(0700 – 1900)	1-HOUR TSP	24-HOUR TSP
Sat	1-Jun-19		✓	
Sun	2-Jun-19			
Mon	3-Jun-19			
Tue	4-Jun-19			✓
Wed	5-Jun-19			
Thu	6-Jun-19	✓	√	
Fri	7-Jun-19			
Sat	8-Jun-19			
Sun	9-Jun-19			
Mon	10-Jun-19			✓
Tue	11-Jun-19			
Wed	12-Jun-19	✓	✓	
Thu	13-Jun-19			
Fri	14-Jun-19			
Sat	15-Jun-19			✓
Sun	16-Jun-19			
Mon	17-Jun-19			
Tue	18-Jun-19	✓	$\checkmark$	
Wed	19-Jun-19			
Thu	20-Jun-19			
Fri	21-Jun-19			✓
Sat	22-Jun-19			
Sun	23-Jun-19			
Mon	24-Jun-19	✓	√	
Tue	25-Jun-19			
Wed	26-Jun-19			
Thu	27-Jun-19			✓
Fri	28-Jun-19			
Sat	29-Jun-19	✓	✓	
Sun	30-Jun-19			

$\checkmark$	Monitoring Day
	Sunday or Public Holiday

# Appendix H

# **Database of Monitoring Result**



#### 24-HOUR TSP MONITORING RESULT DATABASE

24-hour TSP	<sup>•</sup> Monitoring	<b>, Data for</b> A	AMS-1												
	SAMPLE	ELA	APSED TIN	⁄IE	CHAR	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr
DATE	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	TSP (µg/m <sup>3</sup> )
6-May-19							•		- (#)			•			
11-May-19									- (#)						
17-May-19									- (#)						
23-May-19									- (#)						
29-May-19									- (#)						
(#) Due to pe	ower failure,	no data w	vas obtaine	ed.											
24-hour TSP	<sup>•</sup> Monitoring	<b>; Data for</b> A	AMS-5												
DATE	SAMPLE NUMBER		APSED TIN			RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)		MAX		(°C)	(hPa)	$(m^3/min)$	$(\text{std m}^3)$	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-May-19	24142	7496.66	7520.66	1440.00		32	31.0	22.7	1008.7	1.03	1485	2.6637	2.7199	0.0562	38
11-May-19	24145	7520.66	7544.66	1440.00	31	32	31.5	25.8	1010.2	1.04	1499	2.6693	2.7189	0.0496	33
17-May-19	24147	7544.66	7568.60	1436.40	30	30	30.0	26	1009.4	1.00	1434	2.6660	2.7480	0.0820	57
23-May-19	23422	7568.30	7592.30	1440.00		30	30.0	26	1008.2	1.00	1437	2.7055	2.7600	0.0545	38
29-May-19	24229	7592.30		1440.00	30	30	30.0	24.7	1009.9	1.01	1455	2.6788	2.7074	0.0286	20
24-hour TSP	<sup>o</sup> Monitoring	<b>; Data for</b> A	AMS-6												
DATE	SAMPLE NUMBER		APSED TIN			RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	-	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)		MAX		(°C)	(hPa)	$(m^3/min)$	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-May-19		12714.92		1440.00		34	33.0	22.7	1008.7	1.05	1516	2.6550	2.6928	0.0378	25
11-May-19	24144	12738.92	12762.92	1440.00		32	31.5	25.8	1010.2	1.00	1447	2.6684	2.7237	0.0553	38
17-May-19		12762.92		1440.00		30	30.0	26	1009.4	0.96	1384	2.6367	2.7310	0.0943	68
23-May-19			12810.92			30	30.0	26	1008.2	0.96	1383	2.7121	2.7637	0.0516	37
29-May-19			12834.92	1440.00	30	30	30.0	24.7	1009.9	0.96	1387	2.6623	2.6973	0.0350	25
24-hour TSP	<sup>o</sup> Monitoring	; Data for A	AMS-7		i.							1			
DATE	SAMPLE NUMBER		APSED TIN			RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)		MAX		(°C)	(hPa)	$(m^3/min)$	$(\text{std m}^3)$	INITIAL	FINAL	(g)	$(\mu g/m^3)$
6-May-19	24166		8109.60	1427.40		40	39.0	22.7	1008.7	1.49	2128	2.6860	2.7196	0.0336	16
11-May-19	24153	8109.60	8133.60	1440.00		35	34.5	23.8	1010.2	1.33	1916	2.6781	2.7644	0.0863	45
17-May-19	24146					38	37.0	28.5	1005.5	1.41	2093	2.6695	2.7294	0.0599	29
23-May-19	24196	8158.42	8182.42 8206.91	1440.00		40	39.0	25.9	1010.2	1.48	2137	2.6698	2.7693	0.0995	47
29-May-19	24198	8182.42	1469.40	34	36	35.0	24.7	1009.9	1.35	1978	2.6687	2.7383	0.0696	35	



#### NOISE MONITORING RESULT DATABASE

Noise Measu	uremer	nt Resul	ts (dB)	of NMS	54a																
	Stort	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (51	min)	Lag20min	Limit
Date	Start Time	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)	Level dB(A)
3-May-19	9:43	64.8	67.8	58.1	66.2	68.2	58.2	65.6	67.1	58.5	64.5	66.8	59.4	66.2	68.8	59.6	65.3	67.9	59.9	65	75.0
9-May-19	14:37	69.6	72.6	65.3	68.2	71.9	64.2	66.5	70.5	63	67.7	72.9	64.2	68.3	72.6	64.3	69.2	73.6	65.8	68	75.0
15-May-19	15:04	64.3	65.3	61.3	64.8	67.6	61.9	67.2	69.9	63.6	65.7	68.4	62.1	66.8	69	63.9	64.2	67.8	62	66	75.0
21-May-19	10:19	69.8	72.6	64.9	67.8	71.4	62.8	70.6	73.4	65.1	68.8	72.2	64.6	66.2	71.2	62.1	69.6	73.3	63	69	75.0
27-May-19	9:31	64.5	68	51.5	68.1	72	55	63.6	68.5	45.5	61.5	65.5	47.5	67.3	71.5	55	65.5	70	51	66	75.0

Noise Measu	urement	Result	s (dB) o	f NMS5	5																
	Stant	1st	Leq (5r	nin)	2nd	Leq (5)	nin)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	L	Limit
Date	Start Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90,	Leq30min, dB(A)	Level dB(A)
3-May-19	11:18	63.7	64.9	56.3	62.2	63.5	56.1	<mark>62.6</mark>	<mark>62</mark>	55.5	<mark>62.5</mark>	<mark>62.2</mark>	55.4	63.5	63.5	56.7	63.4	64.5	56.4	63	75
9-May-19	13:56	59.6	62.6	55.3	60.2	63.9	55.2	60.5	64.5	56	61.7	65.9	56.2	59.3	63.6	55.3	62.2	65.6	56.8	61	75
15-May-19	16:05	56.9	58.4	54.6	57.4	59.2	54.5	56.2	58.3	53	57.7	59.8	54.9	58.5	59.3	53.6	57.5	58	53.6	57	75
21-May-19	9:39	65	66.8	62.4	63.5	65.3	61.3	65.3	66.9	63.3	64.7	66.6	61.4	65.9	67.2	62.7	64.5	66	61.4	65	75
27-May-19	14:17	66.4	70.5	56.5	69	72.5	61	71.5	74.5	63.5	67.1	70.5	59	64.3	68.5	51.5	62.6	66	54.5	68	75

Noise Meas	uremen	nt Resul	ts (dB)	of NMS	6																
	Stant	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (51	nin)	Lag20min	Limit
Date	Start Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90,	Leq30min, dB(A)	Level dB(A)
3-May-19	14:12	57.6	60.8	51.8	57.3	59.1	51.1	56.2	58.8	51.7	58.6	59.9	51.6	57	58.8	51.9	56.3	57.2	51.8	57	75
9-May-19	10:18	56.8	60.6	51.3	56.2	59.1	51.8	57.6	61.7	51.7	55.5	59.2	51.5	56.8	60.5	52.7	57.8	61.5	52.5	57	75
15-May-19	10:26	56.7	59.7	52.1	57.2	60.5	52.5	57.6	60.1	52.8	58.2	61.3	52.6	59.6	62.5	52.5	58.3	61.4	52.2	58	75
21-May-19	11:01	59.7	62.6	52.2	58.4	61	52.7	59.2	62.2	52.5	56.5	60	53.7	59.7	63	53.7	60.5	65.2	53.7	59	75
27-May-19	14:59	60.6	61	49.5	<mark>63.2</mark>	<mark>62.5</mark>	50.5	59.9	60.5	49.5	56.4	59	49	57	60	49	63	67	50.5	61	75

Noise Measu	ıremen	t Resul	ts (dB)	of NMS	57																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	nin)	4th	Leq (51	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Log20min	Limit
Date	Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)	Level dB(A)
3-May-19	15:07	65.1	66.1	55.8	63.8	64.5	53.5	62.1	64.7	52.7	<mark>57.7</mark>	<mark>57.3</mark>	51.5	60.2	61.2	52.4	62.4	63.3	53.6	62	75
9-May-19	11:06	60.5	64.3	52.1	61.3	65.4	53.7	63.6	67	55.5	62.5	66.5	54.5	61.9	65	53.6	63.4	67.2	53.9	62	75
15-May-19	11:21	59.9	64.9	52.6	60.6	64	53.7	62.5	66.5	54.6	60.5	64.2	53.8	62.7	66.3	54.9	61	65.6	53.8	61	75
21-May-19	11:41	58.9	61.2	53.6	61.2	64.4	55.3	62.8	66.5	55.3	63	66.5	55.8	62.5	65.1	55	60.4	63	53.8	62	75
27-May-19	16:18	52	52.5	49	51.3	52	50.5	52.7	55.5	49	52.8	55.5	50.5	54.2	57	51	54.7	58	51	53	75

Noise Measu	ıremen	t Resul	ts (dB)	of NMS	8																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5)	nin)	Lag20min	Limit
Date	Time	Leq,	/	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	,	L90,	Leq,	/	L90,	Leq30min, dB(A)	Level
		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	<b>dB</b> (A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	u2 (11)	dB(A)
3-May-19	10:27	65.7	67.2	63.7	65.4	67.3	62.3	66.9	68.5	64.6	68.6	70.1	66.9	65.5	66.9	63.8	66.4	68.3	63.3	67	75
9-May-19	10:59	60.5	63	57	61.6	64	56	60.3	61.5	58.5	59	61	55.5	59.5	61	55.5	58.7	60.5	55.5	60	75
15-May-19	11:26	66.2	68.1	63.6	66.3	68.4	63.2	67.9	70.2	64.5	67.1	68.7	64.8	67	69	64	66.9	69	62	67	75
21-May-19	14:16	70.8	74.5	60.6	71.4	75.6	61.1	74.1	78.5	60.8	71.2	75	61.4	72.7	76.2	62.5	71.2	74.1	61.3	72	75
27-May-19	10:45	66.9	69	64.6	66.2	68.7	60.2	69.5	72.3	66.2	67	68.6	63.7	67.5	69.2	65.9	66.4	68.1	63.7	67	75

Noise Measu	ıremer	nt Resul	ts (dB)	of CN1																	
	Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	Log20min	Limit
Date	Time	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)	Level dB(A)
3-May-19	14:14	60.7	61.8	59.5	63.1	64.2	61.7	63.2	64.2	62.2	61.3	62.6	60.1	61.0	61.6	60.1	62.2	63.2	61.0	62	70
9-May-19	9:28	63.1	65.9	59.3	60.2	61.0	59.2	57.2	59.9	52.6	<mark>63.3</mark>	<mark>59.7</mark>	58.7	61.3	63.4	59.0	62.2	63.2	60.7	62	70
15-May-19	9:28	64.3	65.9	62.5	63.9	65.3	62.3	63.6	64.7	62.5	64.0	65.1	62.8	63.7	65.2	61.9	63.9	65.1	62.5	64	70
21-May-19	16:03	<mark>65.1</mark>	<mark>58.2</mark>	61.0	62.2	65.6	52.2	60.2	62.5	55.0	60.6	64.0	50.9	58.8	60.0	52.6	59.1	61.6	53.0	62	70
27-May-19	13:05	63.1	64.1	61.9	63.2	63.9	62.7	63.2	64.2	62.1	63.1	64.8	61.7	63.5	64.5	62.3	63.7	64.1	59.7	63	70




Noise Measu	ıremen	t Resul	ts (dB)	of CN2																	
	Start	<b>1st</b> ]	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	Lag20min	Limit
Doto	Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)	Level dB(A)															
3-May-19	13:34	59.2	60.5	58	60.4	62.5	57.5	62.5	63.7	60.7	62.1	63.1	60.8	61.4	62.2	60.2	63.5	64.1	60.9	62	70
9-May-19	10:48	59.4	59.8	57.3	61.6	63.1	59.1	61.7	62.3	60.9	63.5	65.8	59.9	62	62.9	61	61.6	63.1	59.1	62	70
15-May-19	10:13	62.5	63.3	61.6	62.1	62.7	61.4	62.7	63.5	61.8	62.1	62.8	61.4	63	63.9	62.1	62.7	63.7	61.9	63	70
21-May-19	16:51	64.3	67.5	62	59	63.3	57.5	63.3	65.3	61.6	62.4	64	60.4	61.7	62.3	60.9	61.2	62.2	59.8	62	70
27-May-19	13:10	62	64.2	59.6	61.5	62.7	60.3	62.8	64.4	61.3	61.1	61.8	60.5	61.8	63.1	59.6	62.4	63.7	61.2	62	70

Noise Measu	uremer	nt Resul	ts (dB)	of CN3																	
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (51	min)	Lag20min	Limit
Date		Log	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)	Level dB(A)												
3-May-19	10:21	68.5	71.2	64	68.5	71.7	62	65.6	67.9	61.9	66.5	68.8	62.4	67.2	69.8	63.6	66.3	68.9	62.9	67	75
9-May-19	15:13	71.8	73.6	66	70.7	74.2	65.4	75.8	78.6	70.8	70.9	72.5	67	68.2	70.5	65.5	69.7	71.8	66	72	75
15-May-19	14:29	66.5	70.3	58.8	65.6	69.4	59.3	61.2	63.4	58.2	61.8	64.2	57.3	63.5	65.9	58.6	62.1	64.9	57.9	64	75
21-May-19	13:14	71.8	74.6	66.6	73.6	76.7	66.9	71.5	75.2	64	72.3	76.4	66.5	71.6	75.9	65.2	72.9	76.5	65.2	72	75
27-May-19	10:20	64.9	69	43	56.8	61.5	43.5	56	59.5	46.5	56.9	61	47	56.6	60	49	64.9	65	43	61	75

# Appendix I

# **Graphical Plots for Monitoring Result**


### Air Quality – 1-hour TSP




CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works




Monthly Environmental Monitoring & Audit Report (May 2019)




5




### Air Quality – 24-hour TSP






### Noise




Graphic Plot for Construction Noise Monitoring Result at NMS6  $L_{eq30}$ , dB(A)85 Leq30min — — – Limit Level ٥ 80 75 70 ٥  $\diamond$ 65  $\diamond$  $\diamond$ ٥  $\diamond$  $\diamond$ 0 0 60 ٥ 0 0 ٥ 0 0  $\diamond$  $\diamond$ 55 Date 50 8-Feb-19 5-Apr-19 31-May-19 12-Apr-19 8-Mar-19 29-Mar-19 24-May-19 1-Feb-19 15-Feb-19 22-Feb-19 15-Mar-19 22-Mar-19 19-Apr-19 26-Apr-19 3-May-19 17-May-19 10-May-19 l-Mar-19 Graphic Plot for Construction Noise Monitoring Result at NMS7  $L_{eq30}, dB(A)$ 85 Leq30min — — — Limit Level ٥ 80 ٥ 75 70 0 0  $\diamond$  $\diamond$ 65 0 0 0 ٥ 0  $\diamond$  $\diamond$  $\diamond$ 60  $\diamond$ 0  $\diamond$ 55 ♦ <sub>Date</sub> 50 3-May-19 17-May-19 31-May-19 8-Feb-19 8-Mar-19 15-Mar-19 22-Mar-19 29-Mar-19 5-Apr-19 26-Apr-19 24-May-19 1-Feb-19 15-Feb-19 22-Feb-19 1-Mar-19 12-Apr-19 19-Apr-19 10-May-19



Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2019\May 2019\R0277v3.docx

#### CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Benert (May 2010)

Monthly Environmental Monitoring & Audit Report (May 2019)



AUES

Appendix J

**Meteorological Data** 

### CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and AUES **Associated Infrastructure Works**

Monthly Environmental Monitoring & Audit Report (May 2019)

			Total	Kwun Tong Station	Kai Tal	k Station	King's Park Station
Date	2	Weather	Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-May-19	Wed	Mainly cloudy with a few showers.	0.2	25.3	8.9	E/NE	74.2
2-May-19	Thu	Moderate to fresh easterly winds, occasionally strong offshore.	0.5	21.9	13.1	E/SE	78.5
3-May-19	Fri	Mainly cloudy. Bright periods during the day.	5.3	20.5	12.6	E/SE	80
4-May-19	Sat	More showers and isolated thunderstorms later.	8.4	21.7	15.2	E	82
5-May-19	Sun	Moderate to fresh easterly winds, occasionally strong offshore.	8.3	21.2	17.1	Е	91
6-May-19	Mon	Mainly cloudy with a few showers.	11.3	20.8	14.7	E/SE	88
7-May-19	Tue	Cloudy with a few showers.	17	19.6	18.1	E/SE	85.5
8-May-19	Wed	Mainly cloudy with a few showers.	25.1	20	16.6	E/SE	87.5
9-May-19	Thu	Mainly cloudy. Sunny periods tomorrow.	10	22.6	7.4	E/NE	85
10-May-19	Fri         Temperatures will range between 23 and 27 degrees. Moderate easterly winds.           Mainly cloudy tonight.         Moderate southwesterly		0	24.1	9.2	SE	84
11-May-19	Sat	Mainly cloudy tonight. Moderate southwesterly winds.	0	25.5	12.8	SE	72.5
12-May-19	Sun	Mainly cloudy. Sunny periods tomorrow.	0	25	10.5	E/SE	81.7
13-May-19	Mon	Mainly cloudy tonight. Light to moderate southerly winds.	Trace	24.5	9.3	E/SE	85.5
14-May-19	Tue	Hot with sunny periods and isolated showers in the afternoon.	0	27.6	7.5	SE	80.7
15-May-19	Wed	Hot with sunny periods in the afternoon.	Trace	28.3	9.2	SE	84.2
16-May-19	Thu	Isolated showers and thunderstorms at first.	0.8	29.3	13.4	W/SW	85
17-May-19	Fri	Mainly cloudy with a few showers.	0.1	29.2	15.6	SW	80
18-May-19	Sat	Mainly cloudy. Sunny periods tomorrow.	Trace	29.8	12.5	SW	81.5
19-May-19	Sun	Hot with sunny periods in the afternoon.	0	30.1	11.1	SW	76.5
20-May-19	Mon	Cloudy with occasional showers.	9	27.8	8.5	W/SW	82.5
21-May-19	Tue	Mainly cloudy. Sunny periods tomorrow.	3.3	24	16.7	E	82
22-May-19	Wed	Moderate east to southeasterly winds, occasionally fresh offshore.	0.7	24.9	11.9	E/SE	80.7
23-May-19	Thu	Mainly cloudy with occasional showers and isolated thunderstorms.	6.5	24.7	14.4	Е	87.5
24-May-19	Fri	Sunny intervals and a few showers.	21.5	24.2	16.7	E/NE	92
25-May-19	Sat	Moderate east to southeasterly winds, occasionally fresh offshore.	2.4	26.7	14.8	E/SE	88
26-May-19	Sun	Showers will be heavy at times at first with squally thunderstorms.	15.1	26.3	7	SE	87.5
27-May-19	Mon	Mainly cloudy with showers	27.8	26.8	6.5	E/SE	87.5
28-May-19	Tue	Mainly cloudy with occasional showers and thunderstorms.	43.9	26.1	13.6	SE	87.5
29-May-19	Wed	Mainly cloudy with occasional showers and isolated thunderstorms	3.2	24	16.1	Е	89.7
30-May-19	Thu	Cloudy with a few showers. More showers later.	3.2	24	15.8	E	85
31-May-19	Fri	Mainly cloudy with a few showers.	11	26	9	E/SE	92.2

Appendix K

Waste Flow Table

### Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

		Actual Quan	tities of Inert C&I	O Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (	Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	27.051	8.485	4.795	3.042	10.729	0.000	0.000	0.354	0.000	0.000	0.111
Feb	98.548	13.273	60.959	3.989	20.327	0.000	0.000	0.000	0.000	0.000	0.034
Mar	24.156	1.582	1.433	2.512	18.629	0.000	0.000	0.499	0.000	0.000	0.048
Apr	25.291	2.964	3.340	6.422	12.565	0.000	0.000	0.010	0.010	0.000	0.052
May	19.302	4.220	2.034	2.269	10.779	0.000	0.000	0.503	1.600	0.000	0.047
Jun											
Sub-total	194.347	30.524	72.561	18.234	73.028	0.000	0.000	1.366	1.610	0.000	0.292
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	194.347	30.524	72.561	18.234	73.028	0.000	0.000	1.366	1.610	0.000	0.292

## Monthly Summary Waste Flow Table for <u>2019</u> (year)

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse  $(1 \text{ t/m}^3)$  and inert C&D materials  $(2 \text{ t/m}^3)$ .

(5) Use the conversion factor for chemical waste (0.88 kg/L).

(6) Assume a dump truck delivers  $7.5 \text{ m}^3$  material in 1 trip.

(7) The cut-off date of this summary is  $20^{th}$  of each month.

### Appendix (ii)

### Name of Department: <u>CEDD</u>

Contract No. : <u>NE/2016/05</u>

# Monthly Summary Waste Flow Table for 2019 (year)

-					[PS C	lause 1.129]					
		Actual Quanti	ties of Inert C&	D Materials G	enerated Mont	hly	Act	ual Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	$(in '000 m^3)$	$(in '000 m^3)$	$(in '000 m^3)$	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
Jan	1.3027	1.1947	0.063	0.00	0.045	0.00	0.00	0.00	0.00	0.00	0.0008
Feb	0.4010	0.323	0.078	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0000
Mar	0.4825	0.391	0.089	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0025
Apr	0.4395	0.394	0.045	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0005
May	1.2005	1.171	0.025	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0045
June											
Sub-total	3.8262	3.4737	0.3	0	0.045	0	0	0	0	0	0.0083
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	3.8262	3.4737	0.3	0	0.045	0	0	0	0	0	0.0083

Notes: (1) The performance targets are given in PS Clause 6.14

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding  $50,000 \text{ m}^3$ .

## Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly			Actual Quantities of	C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0.514	0.000	0.000	0.000	0.514	0.000	0.000	0.000	0.000	0.000	0.005
Feb	0.419	0.000	0.000	0.000	0.419	0.000	0.010	0.103	0.020	0.000	0.004
Mar	0.672	0.000	0.000	0.000	0.672	0.000	0.001	0.084	0.002	0.000	0.005
Apr	1.505	0.000	0.000	0.000	1.505	0.000	0.000	0.000	0.000	0.000	0.000
May	1.309	0.000	0.000	0.563	1.309	0.000	0.003	0.179	0.006	0.000	0.009
Jun											
Sub-total	4.419	0.000	0.000	0.563	4.419	0.000	0.014	0.366	0.028	0.000	0.023
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	4.419	0.000	0.000	0.563	4.419	0.000	0.014	0.366	0.028	0.000	0.023

# Monthly Summary Waste Flow Table for <u>2019(year)</u>

## Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )	
7.000	0	0	0	7.000	0	100.000	2.000	0.300	1.000	3.500	

Notes: (1) The performance targets are given in PS Clause 6.14.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling

(4) Use the conversion factor, density of general refuse  $(1 \text{ t/m}^3)$  and inert C&D materials  $(2 \text{ t/m}^3)$ .

(5) Use the conversion factor for chemical waste (0.88 kg/L)

# Appendix L

Implementation Schedule for Environmental Mitigation Measures



EM&A Ref.	Recommended Mitigation Measures	Measures & Main	Who to implement the massures?	Location of the measure	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	ct (Contraction Phase)	ſ	T	T				
\$4.7.2 to \$4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V	
\$4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	
S4.7.6	<ul> <li>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical continuously;</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status           Contract 1         Contract 2         Contract 3			
	<ul> <li>after the activities so as to maintain the entire surface wet ;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>							
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representati ve dust monitoring station	All construction sites where practicable	V	N/A	N/A	
	act (Contraction Phase)							
\$5.6.9	<ul> <li>Implement the following good site management practices:</li> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction ion airborne noise	Contractor	All construction sites where practicable	V	V N/A	V N/A	
S5.6.11 to	Use of "Quiet" Plant and Working Methods.	Reduce the noise	Contractor	All	v	1N/A	1N/A	



EM&A Ref.	<b>Recommended Mitigation Measures</b>	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
		<b>Concern to Address</b>	measures?	measure	Contract 1	Contract 2	Contract 3	
S5.6.13		levels of plant items		construction sites where practicable				
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V	N/A	
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A	
\$5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representati ve Noise monitoring stations	V	N/A	N/A	
Water Qua	ality Impact (Contraction Phase)							
S6.6.3	<ul> <li><u>Construction Runoff</u></li> <li>In accordance with the Practice Note for Professional Persons on</li> <li>Construction ion Site Drainage, Environmental Protect ion Department , 1994</li> <li>(ProPECC PN 1/94), best management practices should be implemented as far as practicable as below:</li> <li>At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or</li> </ul>	Control construction runoff	Contractor	All construction sites	@	@	@	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the moosures?	Location of the measure	Implementation Status			
		Concern to Address	measures?		Contract 1	Contract 2	Contract 3	
	minimize polluted runoff. Sediment at ion tanks with sufficient capacity,							
	constructed from preformed individual cells of approximately 6 to 8 $m^3$ capacities, are recommended as a general mitigation measure which can be							
	used for set t ling surface runoff prior to disposal. The system capacity shall							
	be flexible and able to handle multiple inputs from a variety of sources and							
	suited to applications where the influent is pumped.							
	• The dikes or embankments for flood protect ion should be implemented							
	around the boundaries of earthwork areas. Temporary ditches should be							
	provided to facilitate the runoff discharge into an appropriate watercourse,							
	through a silt /sediment t rap. The silt /sediment t raps should be							
	incorporated in the permanent drainage channels to enhance deposit ion							
	rates.							
	• The design of efficient silt removal facilities should be based on the							
	guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the							
	sand/silt traps should be undertaken by the contractor prior to the							
	commencement of construction ion.							
	<ul> <li>Construction works should be programmed to minimize surface excavation</li> </ul>							
	works during the rainy seasons (April to September). All exposed earth areas							
	should be completed and vegetated as soon as possible after earthworks							
	have been completed. If excavation of soil cannot be avoided during the							
	rainy season, or at any time of year when rainstorms are likely, exposed							
	slope surfaces should be covered by tarpaulin or other means.							
	• All drainage facilities and erosion and sediment control structures should be							
	regularly inspected and maintained to ensure proper and efficient operation							
	at all times and particularly following rainstorms. Deposited silt and grit							
	should be removed regularly and disposed of by spreading evenly over							
	stable, vegetated areas.							
	• Measures should be taken to minimise the ingress of site drainage into							
	excavations. If the excavation of trenches in wet periods is necessary, it							
	should be dug and backfilled in short sect ions wherever practicable. Water							
	pumped out from trenches or foundation excavations should be discharged							
	into storm drains via silt removal facilities.							
	• All open stockpiles of construction ion materials (for example, aggregates,							
	sand and fill material) of should be covered with tarpaulin or similar fabric							
	during rainstorms. Measures should be taken to prevent the washing away of							
	construction ion materials, soil, silt or debris into any drainage system.							
	• Manholes (including newly constructed ones) should always be adequately							
	covered and temporarily sealed so as to prevent silt, construction ion							
	materials or debris being washed into the drainage system and storm runoff							
	being directed into foul sewers.							
	• Precautions to be taken at any time of year when rainstorms are likely, act							
	ions to be taken when a rainstorm is imminent or forecasted, and act ions to							



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status           Contract 1         Contract 2         Contract 3			
	<ul> <li>be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events.</li> <li>All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains.</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater</li> </ul>							
S6.6.6 and 6.6.7	<ul> <li>into the rivers.</li> <li>Sewage from Workforce</li> <li>Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.</li> </ul>	Handling of site sewage	Contractor	All construction sites	V	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
	<ul> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure</li> </ul>	Concern to Address	measures?		Contract 1	Contract 2	Contract 3	
S6.6.8 and 6.6.9	Accidental Spillage To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	V	V	V	
\$6.6.11- \$6.6.14	<ul> <li><u>Groundwater from Contaminated Area</u></li> <li>The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.</li> <li>If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</li> </ul>	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA	
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select							



EM&A Ref.	Recommended Mitigation Measures	Objectives Recomme Measures &	nded z Main	Who to implement the	Location of the measure	Implementation Status			
		Concern to A	Address	measures?	incasure	Contract 1	Contract 2	Contract 3	
	ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.								
	nagement (Contraction Phase)				1			1	
\$8.5.2	<ul> <li><u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: <ul> <li>nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; <li>training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>provision of sufficient waste disposal points and regular collect ion for disposal; <ul> <li>appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul></li></li></ul></li></ul>	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V	
\$8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize generation construction	waste during	Contractor	All construction sites	V	V	V	
\$8.5.3	<ul> <li><u>Waste Reduction Measures</u></li> <li><u>Waste reduction Measures</u></li> <li>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</li> <li>segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal;</li> <li>proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;</li> <li>plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>sort out demolition debris and excavated materials from demolition works to</li> </ul>	Reduce generation	waste	Contractor	All construction sites where practicable	V	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	<ul> <li>recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.);</li> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>							
S8.5.5	<ul> <li><u>Storage of Waste</u></li> <li>The following recommendation should be implemented to minimize the impacts:</li> <li>waste such as soil should be handled and stored well to ensure secure containment;</li> <li>stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>different locations should be designated to stockpile each material to enhance reuse;</li> </ul>	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	
S8.5.6	Collection and Transportation of WasteThe following recommendation should be implemented to minimize the impacts:• remove waste in timely manner;• employ the trucks with cover or enclosed containers for waste• transportation;• obtain relevant waste disposal permits from the appropriate authorities; and• disposal of waste should be done at licensed waste disposal facilities.	Minimize waste impacts from storage	Contractor	All construction sites	V	V	V	
S8.5.8	<ul> <li>Excavated and C&amp;D Material</li> <li>Wherever practicable, C&amp;D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&amp;D materials: <ul> <li>maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>carry out on-site sorting;</li> <li>make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> </ul> </li> <li>The recommended C&amp;D materials handling should include: <ul> <li>On-site sorting of C&amp;D materials</li> <li>Reuse of C&amp;D materials</li> <li>Use of Standard Formwork and Planning of Construction Materials purchasing</li> <li>Provision of wheel wash facilities</li> </ul> </li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V	
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize	Remediate contaminated soil	Contractor	All construction sites where applicable	V	@	N/A	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the RecommendedWho to implementMeasures & Main Concern to Addressthe 		Location of the measure	Implementation Status           Contract 1         Contract 2         Contract 3			
	the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.							
S8.5.17	<ul> <li><u>Chemical Waste</u></li> <li>If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	V	V	V	
S8.5.18	<ul> <li><u>General Waste</u></li> <li><u>General refuse</u> should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	V	V	
\$8.5.19	<ul> <li>Sewage</li> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V	
Ecology (C	Contraction Phase)		•			•		
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturis t / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A	
.10.7.10	Construction phase in situ mitigation measures to minimize impacts on	Minimize impacts on	Contractor	All	V	N/A	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status       Contract 1     Contract 2       Contract 3			
	hydrological condition and water quality of hillside watercourses include:	Hydrological	incasul cs:	construction		Contract 2	Contract 3	
	<ul> <li>Temporary sewerage and drainage will be designed and installed to collect</li> </ul>	condition and water		sites				
	wastewater and prevent it from entering nearby watercourses;	quality of hillside		51(05				
	• Proper locations well away from nearby watercourses will be used for	watercourses.						
	temporary storage of materials (i.e. equipment, fill materials, chemicals and							
	fuel) and temporary stockpile of construction debris and spoil, and these will							
	be identified before commencement of works;							
	• To prevent muddy water entering nearby watercourses, work sites close to							
	nearby watercourses will be isolated, using such items as sandbags or silt							
	curtains with lead edge at bot tom and properly supported props. Other							
	protective measures will also be taken to ensure that no pollution or siltation							
	occurs to the water gathering grounds of the works site;							
	• Stockpiling of construction materials, if necessary, will be properly covered							
	and located away from nearby watercourses;							
	• Erection of temporary geotextile silt fences will be carried out around							
	earth-moving works to trap any sediments and prevent them from entering							
	<ul> <li>watercourses;</li> <li>Construction debris and spoil will be covered and/or properly disposed as</li> </ul>							
	soon as possible to avoid being washed into nearby watercourses;							
	<ul> <li>Exposed soil will be covered as quickly as possible following format ion</li> </ul>							
	works, followed, where appropriate, by covering with biodegradable							
	geotextile blanket for erosion control purposes;							
	• Where appropriate, earth-bunding will be carried out of areas where soils							
	have been disturbed or where vegetation has been cleared, to ensure that							
	surface runoff will not move soils off-site;							
	• Construction ion effluent, site run-off and sewage will be probably collected							
	and/or treated. Wastewater from any construction ion site will be minimised							
	via the following in descending order: reuse, recycling and treatment;							
	• Proper locations for discharge out lets of wastewater treatment facilities well							
	away from sensitive receivers will be identified and used;							
	• Silt traps will be installed at points where drainage from the site enters local							
	<ul> <li>watercourses;</li> <li>Appropriate sanitary facilities for on-site workers will be provided;</li> </ul>							
	<ul> <li>Appropriate sanitary facilities for on-site workers will be provided;</li> <li>The site boundary will be clearly marked and any works beyond the</li> </ul>							
	• The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and							
	<ul> <li>Regular water monitoring and site audit will be carried out at suitable points.</li> </ul>							
	If the monitoring and audit results show that pollution occurs, adequate							
	measures including temporary cessation of works will be considered.							
S.10.7.11	Implement an emergency contingency plan during the construction phase and the	Minimize impacts on	Contractor	All	N/A	N/A	N/A	
	plan will include, but not be limited to, the following:	Hydrological		construction				
	Potential emergency situations;	condition and water		sites				
	• Chemicals or hazardous materials used on-site (and their location);	quality of hillside						



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the measure	Implementation Status			
		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	
	• Emergency response team;	watercourses.						
	• Emergency response procedures;							
	• List of emergency telephone hot lines;							
	• Locations and types of emergency response equipment, and							
	Training plan and testing for effectiveness.							
	and visual (Contraction Phase)							
S11.14.23	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and	Detailed	The whole	V	V	V	
, Table		protection of the	Design	project area				
11.9,		existing trees	Consultant /	where				
CM1 [4]			<b>D</b> . 11 1	applicable	*	NT ( 4		
S11.14.23	Tree Transplantation - Should removal of trees be unavoidable due to construction	Minimize landscape	Detailed	Onsite	*	N/A	V	
, Table	impacts, trees will be transplanted or felled. Detailed transplanting proposal will be	impact and retention	Design	where				
11.9,	submit ted to relevant government departments for approval in accordance with	of	Consultant /	possible. Otherwise				
CM2 [3]	<b>LAO GN No. 7/2007</b> , <i>ETWB TCW No. 29/2004</i> and <i>10/2013</i> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	landscape resources		consider				
	transplanted trees shall be agreed prior to commencement of the work.			offsite				
				locations				
S11.14.23	Control of operation night -time glare with well-planned lighting operation system	Minimize glare	Contractor/	The whole	V	V	V	
, Table	to minimize potential glare impact to adjacent VSRs	impact to	CEDD	project area	·	·	•	
11.9,	to minimize potential giare impact to adjacent vorto	adjacent VSRs	CLDD	where				
CM3 [4]		uajuoone + Drus		applicable				
S11.14.23	Erection of decorative screen hoarding.	Minimize visual	Contractor/	The whole	N/A	N/A	N/A	
, Table		impact	CEDD	project area				
11.9, CM		*		where				
[4]				applicable				
S11.14.23	Minimise disturbance and limitation of run-off - temporary structures and	Minimize visual	Contractor/	The whole	V	V	V	
, Table	construction works should be planned with care to minimize disturbance to	impact	CEDD	project area				
11.9,	adjacent landscape, vegetation, natural stream habitats.	_		where				
CM5 [2]				applicable				

Legend: V = implemented; x = not implemented; @ = partially implemented; \* = pending to be implemented; N/A = not applicable

Appendix M

Complaint Log And Investigation Report for Complaint

#### Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	1	0
May 2018	1	0
June 2018	1	0
<b>July 2018</b>	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
February 2019	3	0
March 2019	1	0
April 2019	0	0
May 2019	0	0
Overall Total	43	0



Ap	pendix N	<b>A</b> 2	Comj	plaint Log							
Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
1	23-Mar-17	NA	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA		According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/. 00/F0087
2	28-Jul-17	28-Jul-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 9 Aug 2017	TCS00864/16/3 00/F0060
3	29-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from our site.	Noise monitoring was carried out by ET and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/: 00/F0081
4	21-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00019 373-17)	day time construction noise of breakers (8am to 6pm)	These two complaints were forwarded by CEDD to ET on 31 August 2017 which after the complaint dates. Investigation was conducted based on the site information by the Contractor of Contract 1 as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation,	no comment	TCS00864/16/ 00/F0093
5	22-Jun-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust & Construction noise	EPD		Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	by IEC on 3 Nov 2017	TCS00864/16/. 00/F0093
6	15-Jul-17	29-Aug-17	Anderson Road Quarry site	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N08/ RE/00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/16/3 00/F0094
7	28-Jul-17	29-Aug-17	Anderson Road Quarry site	unknown	Dust	EPD	EPD (ref.N08/ RE/00023 986-17)	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864/16/2 00/F0097

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (May 2019)



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
8	2-Aug-17	29-Aug-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD		Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	NOV 2017	TCS00864/16/3 00/F0098
9	19-Sep-17	19-Sep-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	conducted in the Quarry Site. The measurement results taken at	no comment by IEC on 18 Oct 2017	TCS00864/16/3 00/F0088
10	21-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N08/ RE/00031 074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/16/3 00/F0088
11	27-Sep-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	RE/00029	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017,		TCS00864/16/3 00/F0106
12	3-Oct-17	13-Oct-17	Anderson Road Quarry site	Resident of On Tat Estate	Construction noise	EPD	N08/RE/0	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0106
13	25-Oct-17	26-Oct-17	Anderson Road Quarry site	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥,令 他達貴樓的住所受到大塵影響,要 求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.	no comment by IEC on 15 Nov 2017	TCS00864/16/3 00/F0100

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (May 2019)



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
14	6-Nov-17	7-Nov-17	Anderson Road Quarry site	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤 又再於早上 07:45 開始傳出機器不 停 揼 石 的 噪 音 (幾 乎 每 日 在 08:00-19:00 進行工程),已持續一 年,他全家人受到滋援。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/3 00/F0109
15	13-Nov-17	14-Nov-17	Anderson Road Quarry site	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	<ol> <li>智泰樓面向安達臣地盤方向,有 照射燈深夜時分仍然常開,影響居 民正常睡眠質素,照成一定的精神 壓力。</li> <li>隔音布未固定,大風吹過發出極 大的聲浪</li> </ol>	the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/3 00/F0104
16	1-Nov-17	14-Nov-17	Anderson Road Quarry site	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人 投訴由早上八時半至下午六時聽到 揼鐵噪音。	CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate.	by IEC on 13	TCS00864/16/3 00/F0110
17	25-Aug-17	26-Oct-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref.N08/ RE/00027 738-17)	Night time construction noise of hammering (around 12AM)	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/3 00/F0114
18	12-Sep-17	26-Oct-17		Resident of On Tat Estate	Construction Noise	EPD	EPD (ref. N08/RE/0 0029489- 17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0117
19	15-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	EPD	NA	complained suspected construction	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 10 Jan 2018	TCS00864/16/3 00/F0118
20	20-Dec-17	21-Dec-17	Anderson Road Quarry site	Resident of On Tat Estate	Dust	EPD	NA	投訴安達臣道信和地盤水車已經壞 了十多天,一直無灑水,四周非常 大塵。 投訴人住於安達邨,投訴 安達臣道石礦場有大地盤,地盤大 車工作時間不停出人揚起沙塵,吹 到安達邨,影響空氣環境,要求部 門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	by HEC OII 25	TCS00864/16/3 00/F0121
21	28-Dec-17	10-Jan-18	Anderson Road Quarry site	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及 震動,懷疑是由附近工程引起	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise	no comment by IEC on 8 Feb 2018	TCS00864/16/3 00/F0129

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (May 2019)



Log ref.		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
									result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Anderson Road Quarry site	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on 8	TCS00864/16/3 00/F0130
23	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出,白天噪音過大,可否加 裝隔音板?高層受影響"	The Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	by IEC on 22	TCS00864/16/30 0/F0137
24	1-Feb-18	2-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	disturbing noise was heard after 6:00	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/16/30 0/F0140
25	28-Feb-18	28-Feb-18	Anderson Road Quarry site	Resident of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民,投訴人是返夜 班,一年半以來長期受對出地盤日 間揼石仔噪音滋擾,由於單位與地 盤太近,堅持環保署跟進及回覆如 何處理及減低噪音,他亦要求知道 何日完工.	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864/16/30 0/F0143



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
26	11-Apr-18	12-Apr-18	Anderson Road Quarry site	Resident of HimTat House	Construction Noise	SPRO Hotline	NA	noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	by IEC on 7	TCS00864/16/3 00/F0160b
27	25-Apr-18	7-May-18	Junction of Hiu Kwong Street and Hiu Ming Street	school not	Construction Noise	EPD	NA	This case is considered as an enquiry	and no investigation is required under the EM&A Programme.	NA	NA
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01)在入夜 19:00 後仍見 到有長臂喉工程車在運作,及持續 產生大噪音及閃燈,非常擾民。	notice measure is not a construction work using	no comment by IEC on 30 July 2018	TCS00864/16/3 00/F0174b
29	25-Jun-18	19-Jul-18			Waste Managemen t	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.	by IEC on 24	TCS00864/16/3 00/F0189b
30	22-Aug-18	29-Aug-18	Hong Wah Court	Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	投訴人指馬游塘區堆填區往將軍澳 方向行車入口因配合項目需要而進 行移除山坡工程,但其鑽地鑿石的 噪音嚴重影響藍田康雅苑*居民,要 求有關部門跟進。 *註:投訴人於 2018 年 8 月 27 日更 正指受影響屋苑應為藍田康華苑。	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on 7	TCS00864/16/3 00/F0196a

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (May 2019)



Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
31	26-Feb-18	31-Jul-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤,2月26日 晚,晚上7時後,還在落石屎,相 片拍攝時間大概晚上9時半,一直 至晚上十一時五十分還有工程車在 地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/3 00/F0197a
32	6-Sep-18	7-Sep-18	Tsui Yeung House	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	complained that the contractor has conducted the noisy works such as	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/16/3 00/F0201
33	24-Oct-18	25-Oct-18	E3		Construction Noise	Whatsap P Message	NA		As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.	no comment by IEC on 23 Nov 2018	TCS00864/16/3 00/F0209a
34	12-Nov-18	13-Nov-18		Resident of ChingTat House(referre dby Mr. Hui Yau Wai)	Construction Noise	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	closely updated to nearby stakeholders to enhance	no comment by IEC on 12 Dec 2018	TCS00864/16/3 00/F0222a
35	14-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Light and Noise	EPD	NA	凌晨1時,地盤仍有大光燈正射民 居和機器移動聲音,影響附近居民 睡眠及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediate carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/16/3 00/F0223a

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (May 2019)



	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
36	13-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Noise and dust	1823	NA	the starting time of construction work at project site and also to solve the	In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.	no comment by IEC on 18 Feb 2019	TCS00864/16/3 00/F0224
37	9-Dec-18	12-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-492790 7305	1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.	road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 10 Jan 2019	TCS00864/16/3 00/F0230a
38	19-Dec-18	27-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-494807 4127	27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested	Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 31 Jan 2019	TCS00864/16/3 00/F0237a
39	24-Jan-19	29-Jan-19	Anderson Road Quarry Site	Undisclosed	wastewater	Referred from DSD	NA	24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0248a
40	30-Jan-19	30-Jan-19	Anderson Road Quarry Site	Undisclosed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 15 Mar 2019	TCS00864/16/3 00/F0249a

CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (May 2019)



		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Status	Investigation Report Ref.
41	15-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	1823	2-494807 4127	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to re	In response to the complainant, CWSTVJV has proposed alterative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0251a
42	21-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	EPD	NA	The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested.	In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.erway by ET.	no comment by IEC on 28 Mar 2019	TCS00864/16/3 00/F0250
43	21-Feb-19	26-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	received by DEVB and referred to CEDD	NA	DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident	Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	no comment by IEC on 29 Mar 2019	TCS00864/16/3 00/F0252a
44	1-Mar-19	26-Feb-19	E3 of Contract 2	Undisclosed	noise	CEDD	NA	which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock	The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 6 May 2019	TCS00864/16/3 00/F0264

# Appendix N

## **Implementation Status for** Water Quality Mitigation Measures

### Water Quality Mitigation Measure



