JOB NO.: TCS00864/16

CEDD SERVICE CONTRACT NO. NTE/07/2016 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (JUNE 2017)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	Reference No.	Prepared By	Certified By
13 July 2017	TCS00864/16/600/R0054v2	Anh	The

Nicola Hon (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	11 July 2017	First Submission
2	13 July 2017	Amended according to the IEC's comments on 13 July 2017



Civil Engineering and Development Department
New Territories East Development Office
Suite 1213 Chinachem Golden Plaza
77 Mody Road
Tsim Sha Tsui East
Kowloon

Your reference:

Our reference:

Date:

HKCEDD10/50/104442

14 July 2017

Attention: Mr Stephen T S Li

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (June 2017)

We refer to the emails of 11 and 13 July 2017 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (June 2017) for the captioned project.

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report (June 2017).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2836.

Yours faithfully ANEWR CONSULTING LIMITED

Adi Lee

Independent Environmental Checker

LYMA/LHHN/WCKJ/lhmh

cc CEDD – Mr Eric Li (email: chikli@cedd.gov.hk) CEDD – Mr Matthew Lai (email: matthewsylai@cedd.gov.hk) AECOM – Mr Alex Wong (email: yc.wong@aecom.com) AECOM – Mr Dennis Leung (email: sre1tpf@yahoo.com.hk) AUES – Mr T W Tam (email: twtam@fordbusiness.com)



EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3. As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. The EM&A programme under the Project was therefore commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- ES04 This is the 3rd monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 30 June 2017 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Fnvironmontal	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
A in Oraclitae	1-hour TSP	4	<u>60</u>	
Air Quality	24-hour TSP	4	24	
Construction Noise	L _{eq(30min)} Daytime	2	8	

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedances of air quality and construction noise registered in the Reporting Period. Furthermore, no noise complaints (i.e. Action Level) were received. No Notifications of Exceedances (NOEs) was issued to the RE, IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Manitanina	Action	T ::4	Event & Action		
Aspect	Parameters	Level	Limit Level	NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	0	0
All Quality	24-hour TSP	0	0	0	0	0
Construction Noise	L _{eq(30min)} Daytime	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES07 No environmental complaints for the Project were received in the Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

ES09 No reporting changes were made in the Reporting Period.

SITE INSPECTION

- ES10 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 1* was carried out by the RE, ET and Contractor on 8, 13, 20 and 27 June 2017 in which IEC joined the site inspection on 8 June 2017. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspection to evaluate the site environmental performance for *Contract 2* was carried out by the RE, ET and Contractor on 7, 14, 21 and 28 June 2017 in which IEC joined the site inspection on 28 June 2017. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES12 Special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to resident. The Contractor should fully implement the construction dust mitigation measures properly.
- ES13 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 In addition, all effluent discharge shall be ensure to fulfill Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or discharge permits stipulation.

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (June 2017)

Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONSTRUCTION CONTRACT PACKAGING	2
	2.2 PROJECT ORGANIZATION	3
	2.3 CONSTRUCTION PROGRESS	3
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	5
	3.1 GENERAL	5
	3.2 MONITORING PARAMETERS	5
	3.3 MONITORING LOCATIONS	5
	3.4 MONITORING FREQUENCY AND PERIOD	/ 7
	3.5 MONITORING EQUIPMENT 3.6 MONITORING METHODOLOGY	/
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	10
	3.8 DATA MANAGEMENT AND DATA OA/OC CONTROL	10
4		10
4.	AIR QUALITY MUNITORING A 1 General	12
	4 2 RESULTS OF AIR OUALITY MONITORING	12
_		14
5.	5.1 GENERAL	14 1 <i>4</i>
	5.1 GENERAL 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	14
		11
6.	WASTE MANAGEMENT	15
	6.1 GENERAL WASTE MANAGEMENT 6.2 RECORDS OF WASTE OLIVITIES	13
_	0.2 RECORDS OF WASTE QUANTILES	15
7.	SITE INSPECTION	16
	7.1 REQUIREMENTS	16
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	10
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	18
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	18
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	19
	9.1 GENERAL REQUIREMENTS	19
	9.2 KEY ISSUES FOR THE COMING MONTH	20
10.	CONCLUSIONS AND RECOMMENDATIONS	21
	10.1 CONCLUSIONS	21
	10.2 RECOMMENDATIONS	21

LIST OF TABLES

- TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
- TABLE 2-2
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2
 IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
 IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
 AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-5
 CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-6
 ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-7
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 4-1SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
- TABLE 4-2SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
- TABLE 4-3SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
- TABLE 4-4SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
- TABLE 5-1
 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1SITE OBSERVATIONS OF CONTRACT 1
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B ORGANIZATION CHART
- APPENDIX C THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX E CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND
 - HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G IMPACT MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1. INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is in December 2016 and the Contract Period is 70 months.
- 1.1.2 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.3 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.4 To facilitate the project management and implementation, the Service Contract is divided to three CEDD contracts including Contract 1 (NE/2016/01), Contract 2 (NE/2016/05) and Contract 3. As advised by the RE, the date for commencement of Contract 1 was on 21 December 2016 and the major construction works has been commenced on 12 April 2017. The date for commencement of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. The EM&A programme under the Project was therefore commenced on 12 April 2017 pursuant to the requirement under the EM&A manual.
- 1.1.5 According to the Approved EM&A Manual, air quality and noise monitoring are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Baseline monitoring including air quality and noise were conducted on 17th January 2017 to 30th January 2017, 16th February 2017 to 2nd March 2017 and 26th March 2017 to 8th April 2017 at all designated monitoring locations before construction work commencement.
- 1.1.6 The Baseline Monitoring Report which verified by the Independent Environmental Checker (hereinafter referred as "the IEC") has been submitted to Environmental Protection Department (EPD) on *9 May 2017* for endorsement.
- 1.1.7 This is the 3rd monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 30 June 2017.

1.2 REPORT STRUCTURE

1.1.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Environmental Complaints and Non-Compliance
Section 10	Implementation Status of Mitigation Measures
Section 11	Conclusions and Recommendations

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the 3 contracts as described in following. The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
 - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
 - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
 - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
 - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
 - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
 - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza; and
 - (iii) Associated landscape works.
 - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road
 - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

Contract 3 (Contract number to be assigned)

- 2.1.4 The commencement date of Contract 3 is to be confirmed.
 - (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
 - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-
 - (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under

Contract 1) (System A and System B);

- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization for Contracts 1 and 2 is shown in *Appendix B*.

2.3 CONSTRUCTION PROGRESS

2.3.1 The three-months rolling construction program for Contracts 1 and 2 are enclosed in *Appendix C*. As provided by the Contractors of Contracts 1 and 2, the major construction activities conducted in the Reporting Period are summarized in below.

Contract 1 (NE/2016/01)

- 1. Completed installation of safety hoarding from Point 73 to 85;
- 2. Completed 85% of laying concrete blocks and welding steel members from Point 17 to 22 and the corrugated sheets has been installed from Point 17 to 19;
- 3. Completed CRE Site Office and the CRE team moved into the Site Office;
- 4. Completed JV Site Office and the Chun Wo-STEC-Vasteam JV moved into the Site Office;
- 5. Continue bored pile construction of RW9-P1;
- 6. Continue bored pile construction of RW9-P2;
- 7. Land Contamination Ground Investigation completed 18 out of 29 holes;
- 8. Completed all 5 holes (100% completed) at the West Portal and the underpass tunnel;
- 9. Completed remaining 18 holes and all 42 holes of ground investigation at PTT have been completed (100% completion);
- 10. In Portion A4, soil excavation completed 85%, rock excavation completed 17% and backfilling completed 22%;
- 11. Commenced construction of U-channel in Portion B6 (4% excavation competed);
- 12. Continued trimming slope at West Portal at top-down direction and in progress (6,020 cu.m of soil and 1,960 cu.m. of rock completed);
- 13. Completed installation of temporary drainage system in East Portal Area (1050 dia. Steel pipes);
- 14. Submitted TMDP for construction of temporary drainage system for diversion at the road L4/L3 junction and under reviewing by the Engineer;
- 15. Continued pavement breaking of the existing access road along road L4 (30% completed);
- 16. The method statement of removing RE wall had been submitted for approval. The excavation was commenced and the 1st layer out of 3 has been excavated;
- 17. Commenced stripping soil to expose rock head level for Underground Stormwater Tank and the progress of excavation is 4,545 cu.m. of soil excavation and 230 cu.m. of rock excavation;
- 18. Trees felling at the water pumping station area has been completed;
- 19. Commenced excavation at the north lift tower and in progress (approx. 300 cu.m. of soil and 259 cu.m. of rock completed);

Contract 2 (NE/2016/05)

- 1. Set up hoarding at Portion 1, 6
- 2. Site Clearance at Portion 1,2,4,5,6,7,8,9
- 3. Tree Survey at Portion 7-9
- 4. Set up site office at Portion 4
- 5. Scaffolding on Portion 8
- 6. Soil Nailing works on Portion 8 (Site B)
- 7. Pre-drill work at Portion 1
- 8. Water Barrier erection at Portion 4
- 9. Pruning of tree roots at Portion 4

10. Fell Tree at Portion 1, 6

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contract 1 are presented in *Tables 2-1 and 2-2*.

		License/Permit Status			
Item	Description	Permit no./	Valio	Status	
Item	Description	account no./ Ref. no.	From	То	
1	Form NA - Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB - Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C411 5-01	15 Feb 2017	End of project	valid
3	Water Pollution Control Ordinance - Discharge License	WT00027252-2 017	20 Mar 2017	31 Mar 2022	valid
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account no. 7026925	20 Jan 2017	End of project	valid
5	Construction Noise Permit	GW-RE0177-17	15 Mar 2017	14 Sep 2017	valid

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 1

Table 2-2 Status of Environmental Licenses and Permits of the Contract 2

		License/Permit Status			
Item	Description	Permit no./	Valio	Valid Period	
		account no./ Ref. no.	From	То	
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Ap	plication in	progress	
3	Water Pollution Control Ordinance - Discharge License	Ap	plication in	progress	
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 2017	End of project	valid

3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality; and
 - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	Summarv	of EM&A	Requirements

Environmental Issue	Parameters		
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 		
	24-hour TSP by High Volume Air Sampler		
	• Leq(30min) in normal working days (Monday to Saturday)		
Noiso	07:00-19:00 except public holiday		
INDISC	• Supplementary information for data auditing, statistical results such as		
	L_{10} and L_{90} shall also be obtained for reference.		

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). The air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

Table 3-2Impact Monitoring Stations - Air Quality

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site
AMS-2	DARB-13	Block 8, Site B Note 1	Ground of Block 8, Site B facing On Sau Road
AMS-3	DARC-16	Planned Clinic and Community Centre, Site C2 Note 1	Ground of Planned Clinic and Community Centre facing Anderson Road
AMS-4	DARC-26	Planned School, Site C2	Ground of Planned School facing Anderson Road
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 nd floor of Village House Anderson Road No. 1 facing the project site

Note 1: The ASR is under construction and not yet in operation. Note 2: The ASR is not yet constructed.

3.3.2 In our recent site visit at the subject site, it was noted that some planned ASRs identified in the

EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed changes for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.

- 3.3.3 In our baseline monitoring proposal, baseline 1-hour TSP monitoring will be conducted at all AQM location AMS-1 to AMS-7. However, baseline 24-hour TSP monitoring will be conducted at existing ASR AMS-1, AMS-5, AMS-6 and AMS-7 only with our justifications present below:
 - AQM Locations AMS-2, AMS-3 & AMS-4 are planned ASRs which are still under (a) construction/ has not yet constructed. During recent site visit, there were no suitable locations for setting up the HVS and electricity supply at these AQM locations.
 - Alternative locations were considered in accordance with EM&A Manual Section 4.7.3. (b) However, there were no suitable location found and our justifications are provided in below:
 - (i) Alternative locations Sau Mau Ping Estate and Shun Tin Estate were located at downhill of the subject site which separated by the active construction site (i.e., AMS-2, AMS-3 & AMS-4) and Sau Mau Ping Road. In view of the level deviation, the baseline data obtained in these alternative locations could not represent the baseline condition of the designated location AMS-2, AMS-3 & AMS-4. Moreover, when the planned ASR AMS-2, AMS-3 & AMS-4 activate sooner or later, impact monitoring should be carried out at these designated locations instead of the alternative locations.
 - (ii) Alternative location such as site boundary of the site subject was considered, however, there were no provisions of power supply to sustain the HVS continuously after consultation with the Contractor.
 - According to EM&A Manual Section 4.7.4, as an exceptional cases, it is proposed to adopt the (c) Action Level established at AMS-5 to AMS-2, AMS-3 & AMS-4 for impact monitoring as AMS-5 with our justification below.
 - (i) AMS-5 is the closest ASR to AMS-2, AMS-3 & AMS-4 under same direction of prevailing wind.
 - (ii) In view of the baseline 1-hour TSP data, the measured results at AMS-5 were lower than those collected at AMS-2, AMS-3 & AMS-4. As a conservation approach, adopting Action Level at AMS-5 for Location AMS-2, AMS-3 & AMS-4 is more stringent for the project.
 - (iii) The Action level for AMS-2, AMS-3 & AMS-4 will be subject to review in accordance with EM&A Manual Section 4.7.5

Construction Noise

3.3.4 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. The details of noise monitoring location are listed in *Table 2-3* and illustrated in *Appendix D*.

NSR ID in EIA ID Location Ground of planned school at DAR facing the project Site C2 – School 05 Note 1 NMS-1 site Ground area between the planned school and Him NMS-2 Site E – School Tat House facing the project site Ground of Ancillary Facilities Building facing the Site C2 – R102 ^{Note 1} NMS-3 project site

Table 3-3 **Impact Monitoring Stations - Construction Noise**

Monthly Environmental Monitoring & Audit Report (June 2017)

NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site
--------	--------------	---

Note 1: The NSR is under construction and not yet in operation. Remark: (*) Additional noise monitoring location is recommended by RE and agreed by IEC

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works throughout the construction period
 - 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of Leq_(30min) measurements between 07:00 and 19:00 hours on normal weekdays

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-4*.

Equipment		Model
24-hour	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
1 SP	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

Air Quality Monitoring Equipment Table 3-4

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in **ms**-1.
- 3.5.4 Noise equipment as perform for baseline monitoring is listed in Table 3-5.

	8 1 1
Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

 Table 3-5
 Construction Noise Monitoring Equipment

3.6 MONITORING METHODOLOGY

1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50.* Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
 - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
 - No two samplers should be placed less than 2 meters apart;
 - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
 - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
 - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
 - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the

filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.

- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

Noise Monitoring

- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). $Leq_{(30 min)}$ in six consecutive $Leq_{(5 min)}$ measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration

certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-6 and 3-7*.

Monitoring Station	Action Lev	vel ($\mu g / m^3$)	Limit Level (µg/m ³)		
Monitoring Station	1-hour TSP	1-hour TSP 24-hour TSP		24-hour TSP	
AMS-1	313	154	500	260	
AMS-2	319	165	500	260	
AMS-3	319	165	500	260	
AMS-4	315	165	500	260	
AMS-5	299	166	500	260	
AMS-6	303	168	500	260	
AMS-7	307	156	500	260	

 Table 3-6
 Action and Limit Levels for Air Quality Monitoring

 Table 3-7
 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)		
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays			
NMS-1		75 dB(A) ^{Note 1} /		
NMS-2	When one or more documented	70 dB(A) ^{Note 2} / 65 dB(A) ^{Note 2}		
NMS-3	complaints are received	75 dB(A)		
NMS-4*		75 dB(A)		

Note 1: Locations NMS-1 and NMS-2 are planned school as NSRs which are still under construction/ not yet constructed; hence the Limit Levels of 75dB(A) is adopted for NMS-1 and NMS-2 until the school is occupied and in operation.

- *Note 2:* Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.
- *Note:* If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location is recommended by RE and agreed by IEC

3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the

data.

3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4. AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1, AMS-5, AMS-6 and AMS-7. No monitoring was conducted at AMS-2, AMS-3 and AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 RESULTS OF AIR QUALITY MONITORING

4.2.1 In the Reporting Period, a total of *60* events of 1-hour TSP and *24* events 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-4*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Jun-17	25	3-Jun-17	13:29	76	73	75
8-Jun-17	19	9-Jun-17	13:07	57	59	63
14-Jun-17	9	15-Jun-17	9:24	77	77	73
20-Jun-17	15	21-Jun-17	13:03	72	73	76
26-Jun-17	28	27-Jun-17	13:40	60	61	63
30-Jun-17	20					
Average	19	Avera	ge		69	
(Range)	(9 – 28)	(Rang	ge)		(57 – 77)	

 Table 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1)

Table 4-2Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour	(m^3)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Jun-17	32	3-Jun-17	9:11	78	76	75
8-Jun-17	24	9-Jun-17	9:27	51	54	55
14-Jun-17	20	15-Jun-17	12:49	70	67	70
20-Jun-17	14	21-Jun-17	9:27	67	69	70
26-Jun-17	22	27-Jun-17	9:37	55	55	56
30-Jun-17	12					
Average	21	Avera	ge		65	
(Range)	(12 – 32)	(Rang	ge)		(51 - 78)	

Table 4-3	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)
-----------	--

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Jun-17	43	3-Jun-17	9:24	72	75	77
8-Jun-17	12	9-Jun-17	9:32	49	47	58
14-Jun-17	32	15-Jun-17	13:00	65	67	64
20-Jun-17	19	21-Jun-17	9:22	66	70	68

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and AUES Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (June 2017)

26-Jun-17	16	27-Jun-17	9:23	56	55	56
30-Jun-17	15					
Average	23	Avera	ge		63	
(Range)	(12 – 43)	(Rang	(e)		(47 – 77)	

Table 4-4	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
-----------	--

	24-hour	1-hour TSP ($\mu g/m^3$)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Jun-17	61	3-Jun-17	12:56	76	73	74
8-Jun-17	19	9-Jun-17	13:12	64	67	65
14-Jun-17	25	15-Jun-17	9:59	73	75	73
20-Jun-17	24	21-Jun-17	13:16	68	72	73
26-Jun-17	41	27-Jun-17	13:02	66	67	64
30-Jun-17	15					
Average (Range)	31 (15 - 61)	Avera (Rang	ge ge)		70 (64 – 76)	

4.2.2 As shown in *Tables 4-1 to 4-4*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.

4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.

5. CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was performed at the active designated monitoring locations NMS2 and NMS4. No monitoring was conducted at NMS1 and NMS3 since they are planned NSR which are still under construction/ not yet constructed.
- 5.1.2 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **8** events noise measurements were carried out at the designated locations. Free-field status were performed at NMS2 and façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Construction Noise Level (L _{eq30min}), dB(A)						
Date	NMS2 ^(*)	NMS4				
9-Jun-17	63	60				
15-Jun-17	59	56				
21-Jun-17	59	57				
27-Jun-17	65	57				
Limit Level		75 dB(A)				

Table 5-1Summary of Construction Noise Monitoring Results

Remarks

- (*) façade correction $(+3 \ dB(A))$ is added according to acoustical principles and EPD guidelines
- 5.2.2 As shown in *Tables 5-1*, the noise level measured at all designated monitoring locations were below 75dB(A). Moreover, no valid noise complaint (which triggered Action Level exceedance) was recorded in the Reporting Period.

6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1Summary of Quantities of Inert C&D Materials

	Contr	act 1	Contract 2		
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	
Total generated Insert C&D Materials ('000m ³)	1.395	-	0.615	-	
Hard Road and Large Broken Concrete	0.195	-	-	-	
Reused in this Contract (Inert) ('000m ³)	1.200	-	0.002	-	
Reused in other Projects (Inert) ('000m ³)	0	-	0	-	
Disposal as Public Fill (Inert) ('000m ³)	0	-	0.613	TKO 137	

Table 6-2Summary of Quantities of C&D Wastes

	Contr	act 1	Contract 2		
Type of Waste	Quantity	Quantity Disposal Location		Disposal Location	
Recycled Metal ('000kg)	0	-	0	-	
Recycled Paper / Cardboard Packing ('000kg)	0	-	0	-	
Recycled Plastic ('000kg)	0	-	0	-	
Chemical Wastes ('000kg)	1.808	Licensed collector	0	-	
General Refuses ('000m ³)	0.111	SENT	0	-	

7. SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

<u>Contract 1</u>

- 7.2.1 In the Reporting Period, joint site inspection for Contract 1 to evaluate site environmental performance was carried out by the RE, ET and the Contractor on 8, 13, 20 and 27 June 2017 in which IEC joined the site inspection with SSEMC on 8 June 2017. No non-compliance was noted.
- 7.2.2 The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status		
29 May 2017 (last Reporting Month)	 Waste oil spillage on ground should be cleaned ASAP to prevent contaminate. NRMM without NRMM label using on site was observed. NRMM label should be displayed properly for all NRMM using on-site. As a reminder, NRMM label should be displayed properly before NRMM using on-site. 	 Waste oil spillage on ground was removed and the waste oil cumulated on site has been collected by license collector. NRMM label was displayed properly. Not required for reminder. 		
8 June 2017	• No adverse environmental impact was observed.	• N/A		
13 June 2017	 Housekeeping should be improved. General refuse scattered on site should be cleaned. (Po Lam Road) As a reminder, Ponding water cumulated on site after rainstorm should be drained ASAP. Also, all discharge water from site should fully comply with discharge license requirement. 	 C&D and general refuse scattered on site was removed. (Po Lam Road) Not required for reminder. 		
20 June 2017	 Debris and dead leaves cumulated inside the u-channel was observed. Proper maintenance for the drainage system should be provided. (Po Lam Road) As a reminder, earth bund should be provided to divert the surface run-off to the 	 The debris and dead leaves cumulated inside the u-channel was removed. Not required for 		
	de-silting facilities. (General)	reminder.		
27 June 2017	• Water spraying for breaking and drilling activities should be provided all breakers to reduce dust generation. (Gate 3)	Water spraying was provided for dusty activities.		

Table 7-1Site Observations of Contract 1

Contract 2

7.2.3 In the Reporting Period, joint site inspection for Contract 2 to evaluate site environmental

performance was carried out by the RE, ET and the Contractor on 7, 14, 21 and 28 June 2017 in which IEC joined the site inspection with SSEMC on 28 June 2017. No non-compliance was noted.

7.2.4 The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 7-2*.

Date	Findings / Deficiencies	Follow-Up Status
7 June 2017	 Stagnant water at drip tray was removed. Not required for reminders. 	
14 June 2017	 Construction wastes were observed at work area of portion 1. The contractor was advised to dispose construction wastes regularly. Oil leakage from oil drum was observed at portion 8&9. The contractor was advised to clean the leakage and dispose as chemical waste. 	 Construction wastes had been removed. The leaked oil was cleaned.
21 June 2017	 Stagnant water cumulated inside the drip tray after rainstorm should be cleaned. The contractor was advised to clean the stagnant water (portion 8&9) As a reminder, EP should be displayed at all site entrance/exit. 	 No stagnant water was observed in the drip tray. Not required for reminders.
28 June 2017	 Free-standing chemical container without drip tray was observed at Portion 8. The Contractor should provide drip tray for the container to prevent land contamination. Scattered general refuse was observed at Portion 6. The Contractor should remove the general refuse and maintain good housekeeping on site. The Contractor was reminded to provide mitigation measures on the exposed slope at Portion 8 to prevent muddy runoff generated. 	 Chemical container has been removed. General refuse had been removed. Not required for reminders.

Table 7-2Site Observations of Contract 2

Other Contracts

7.2.5 Since Contract 3 has not yet commenced, no site inspection was performed in the Reporting Period.

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, no environmental complaint, summons and prosecution under the EM&A Programme was lodged for the project. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2* and *8-3*.

Table 8-1Statistical Summary of Environmental Complaints

Donoutino Donio d	Contract	nt Statistics		
Reporting Period	no. Frequency		Cumulative	Complaint Nature
1 April – 31 May 2017	1	0	0	NA
1 April – 31 May 2017	2	0	0	NA
1 – 30 June 2017	1	0	0	NA
1 – 30 June 2017	2	0	0	NA

Fable 8-2	Statistical Summary of Environmental Summons
-----------	--

Domontino Domio d	Contract	Contract Environmental Summons Statistics					
Reporting Period	no.	Frequency	Cumulative	Summons Nature			
1 April – 31 May 2017	1	0	0	NA			
1 April – 31 May 2017	2	0	0	NA			
1 – 30 June 2017	1	0	0	NA			
1 – 30 June 2017	2	0	0	NA			

Table 0-5 Statistical Summary of Environmental Trosecutio	Table 8-3	Statistical Summary	of Environmental	Prosecution
---	-----------	----------------------------	------------------	-------------

Donouting Donio d	Contract	on Statistics		
Reporting Period	no.		Cumulative	Prosecution Nature
1 April – 31 May 2017	1	0	0	NA
1 April – 31 May 2017	2	0	0	NA
1 – 30 June 2017	1	0	0	NA
1 – 30 June 2017	2	0	0	NA

The Other Contracts

8.1.2 Since Contract 3 has not yet commenced, no environmental complaint, summons and prosecution are received in the Reporting Period.

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures									
Water Quality	 Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary 									
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works 									
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used. 									
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal 									
General	• The site was generally kept tidy and clean.									

 Table 9-1
 Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 Construction activities for Contract 1 in the coming month are listed below:
 - 1. Continue excavation at the north lift tower of Pedestrian Connectivity System B;
 - 2. Continue construction of bored pile RW9-P1;
 - 3. Continue construction of bored pile RW9-P2;
 - 4. Remove existing 1000 dia. and 1050 dia. down pipe system at East Portal;
 - 5. Continue slope cut at West Portal;
 - 6. Commence construction of soil nails at top part of West Portal;
 - 7. Continue construction of safety hoarding;
 - 8. Continue site formation in Portion A4;
 - 9. Continue of excavation of U-Channel in Portion B6;
 - 10. Continue excavation at Pedestrian Connectivity System B (North Lift Tower);
 - 11. Commence excavation at PTT;
 - 12. Planning works in Portion E1 and E2;
 - 13. Continue open-cut excavation for the underground stormwater tank;
 - 14. Continue breaking of the existing access road along Road L4;
 - 15. Continue excavation and commence demolishment of existing reinforced earth walls at the

Road L4

- 16. Excavation of cascade diversion;
- 17. Continue discussion about the rock slope survey at Road L4.
- 9.2.2 Construction activities for Contract 2 in the coming month are listed below:
 - 1. Set up hoarding at Portion 1, 2, 6
 - 2. Site Clearance at Portion 1,2,4,5,6,7,8,9
 - 3. Tree Survey at Portion 7-9
 - 4. Set up site office at Portion 4
 - 5. Scaffolding on Portion 7, 8
 - 6. New Pre-drill work at Portion 1
 - 7. Fell Tree at Portion 1, 5, 6
 - 8. Soil Nail Work at Portion 8 (Site A & B)
 - 9. Survey Setting-out at Portion 6 &7
 - 10. TTA Implement at Portion 1,2,4,5,6

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures

10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 3rd monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 30 June 2017.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received under the Project.
- 10.1.5 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1 and 2 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 During rainy season, muddy water and other water quality pollutants via site surface water runoff get into public areas should be avoided. Mitigation measures for water quality should be properly implemented.
- 10.2.2 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 10.2.3 Moreover, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to resident. The Contractor should fully implement the construction dust mitigation measures properly.
- 10.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.

Appendix A

Layout plan of the Project





	KWUN TONG 觀塘 KWUN TONG	Estate B F F F F F F F F F F F F F F F F F F	康		AVE IN STATE	
	圖則名稱 drawing title	繪圖 drawn	簽署initial	日期date	項目編號 item no.	辦事處 office
		H K TSANG		23.3.16		新界東拍展處
	安達臣道石礦場發展工程位置圖	核對 checked	簽署initial	日期date	比例 scale	NEW TERRITORIES EAST
	DEVELOPMENT OF ANDERSON ROAD QUARRY SITE	I M CHAN		23.3.16	1:10 000 @ A3	
	PROJECT LOCATION PLAN		 簽署initial	日期 date	圖則編號 drawing no.	
						AND DEVELOPMENT
- 1				123.3.16		

ΤSLI

23.3.16

S:\Drawing\CDEARQ\UNctrol_copy\CDEARQZ0003\CDEARQZ0003.dgn

A3 297MM X 420MM

DEPARTMENT

0





圖則名稱 Drawing Title	項目編號 Item No.	
	765CL	
行人連繫設施(E1、E2及E3) - 平面圖及構思圖		
Pedestrian Connectivity Facilities (E1, E2 and E3) - Layout Plan and Artist's Impression	比例 Scale	
	圖則編號 Drawing No.	
	附件二 Appendix 2	



Appendix B

Organization Chart

Project Organization Structure for



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	Kiwi Chan	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 1 – NE/2016/01

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) - ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Stephen Li	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Dennis Leung	2967 6608	2473 3221
AECOM	Senior Resident Engineer	Simon Leung	2967 6608	2473 3221
ANEWR	Independent Environmental Checker	Adi Lee	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Antony Kwok	2898 8510	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	Fung Hiu Lam, Purvi	6395 3685	2558 6900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 2 – NE/2016/05

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) –ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting
Appendix C

Construction Programme (a) Contract 1 (NE/2016/01) (b) Contract 2 (NE/2016/05)

CONTRACT NO. NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON

	後和-上隧-浩隆聯營 CHUN Wo-STEC-VASTEAN JOINT VENTURE	CONTRACT	NO. NE/201	OUT SITE F	3 - MON (20	ROAD QUARF ITH ROLLING JUN TO 20 S	PROGRAMMI EP 2017)		DEVELOPMENT OF AND	ERSON		Page 1 of 6 Cut-Of	i Data Dat	e: 20-Jun-17
Activity ID	Activity Name	Planned Duration	At Completion	Planned (WP) Start	Planned (WP) Finish	Actual/Forecast Start	Actual/Forecast Finish	% Complete	lun		2017 Jul	Διια		Sen
Anderson Roa	ad Project - 3MRP (20 Jun 2017)	Duration	Bulation	Otart	1 mini	otart	T THISH		501		Jui	Aug		Зер
Key Dates for C	ompletion of Sections of the Works			<u> </u>	<u> </u>		<u>.</u>							
KD1480	KD18 - Completion of Section XIII of the Works (Entrusted Works at Shui Chuen O & Kau	0	0		17-Aug-17		17-Aug-17*	0%				\$ 17	-Aug-17*	
Possession Peri	iods													
KD1120	Date for Possession of the Portion B7	0	0	22-Aug-17		22-Aug-17*		0%				22-Aua-17*	*	
KD1130	Date for Possession of the Portion B8	0	0	24-Apr-17		20-Jun-17*		0%		•		, , , , , , , , , , , , , , , , , , ,	•	
KD1140	Date for Possession of the Portion B9	0	0	24-Apr-17		20-Jun-17*		0%		•				
KD1150	Date for Possession of the Portion B10	0	0	22-Aug-17		22-Aug-17*		0%				22- Aug-17*	•	
KD1160	Date for Possession of the Portion B11	0	0	24-Apr-17		20-Jun-17*		0%		•		22 / Kg 1/	•	
KD1170	Date for Possession of the Portion B12	0	0	22-Aug-17		22-Aug-17*		0%				00 Aug 17*	•	
KD1180	Date for Peacessian of the Particip P12	0	0	22 Aug 17		22 Aug 17*		0%				22-Aug-17	 ▲ 	
KD4400		0	0	22-Aug-17		22-Aug-17		0%				22-Aug-17*	<u>ک</u>	
KD1190		0	0	22-Aug-17		22-Aug-17*		0%				22-Aug-17*	8	
KD1200	Date for Possession of the Portion B15	0	0	22-Aug-17		22-Aug-17*		0%				22-Aug-17*	\$	
KD1280	Date for Possession of the Portion E1	0	0	25-Dec-16		20-Jun-17*		0%						
Preliminary														
Permit / Consei	nt Application & Approval													
Temporary Traf	fic Arrangement and Control													
Po Lam Road														
PL1000RP04	Submit Case Coordination of TTA Scheme for Po Lam Road to AECOM	0	0		30-Jan-17		14-Jun-17 A	100%	♦ 14-J.	in-17 A				
PL1000RP05	Submit TTA Scheme for Po Lam Road to HKPF	0	0		31-Jan-17		15-Jun-17 A	100%	◆ 15-	Jun-17 A				
PL1000RP06	HKPF review TTA Scheme for Po Lam Road	60	46	31-Jan-17	31-Mar-17	16-Jun-17 A	31-Jul-17	30%				HKPF review TTA Schem	e for Po Lam Ro	ad
On Sau Road														
PL1020RP04	4th TMLG Meeting	0	0	01-Jul-17		30-Jun-17*	1	0%		30-Jun-17* 🍾				
PL1020RP06	Implementation of TTA for Closure at Junction between Road L4 and On Sau Road (Under	r O	0	02-May-17		20-Jun-17		0%		•				
Anderson Roa	d													
PL1079RP02	Approval of STLA at Anderson Road	0	0		13-Dec-16		06-Jun-17 A	100%	◆ 06-Jun-17 A					
Shui Chuen O														
PL1000RP94	Submit TTA Scheme for Shui Chuen O to AECOM for lodging into XPMS	0	0		26-Jan-17		29-May-17 A	100%	◆ 29-May-17 A					
PL1000RP95	Submit TTA Scheme for Shui Chuen O to HKPF	0	0		15-Feb-17		05-Jun-17 A	100%	◆ 05-Jun-17 A					
PL1000RP96	HKPF review TTA Scheme for Shui Chuen O	70	9	16-Feb-17	26-Apr-17	06-Jun-17 A	14-Jun-17 A	100%						
PL1000RP97	HKPF Approves TTA Scheme for Shui Chuen O	0	0		26-Apr-17		14-Jun-17 A	100%	♦ 14-1	In-17 A				
Site Accommo	lation													
PL1050RP05	E&M works for CRE's Site Accommodation	14	39	10-Apr-17	23-Apr-17	18-Anr-17 A	26-May-17 A	100%						
	BS Works for CPE's Site Accommodation	14	44	24 Apr 17	07 Moy 17	18 Apr 17 A	21. May 17 A	10.0%	_					
		44	44	05 May 47	19 May 17	19 Apr 17 A	21 May 47 A	100%						
	ADVVI VVUINS IUL CRES SILVACUUTITITUUUUUUUT	14	44 F	00-IVIAy-17	10-IVIAy-17	10-Apt-17 A	02 lun 47 A	100%						
		6	5	10-May-17	∠u-May-17	зо-мау-17 А	U3-JUN-17 A	100%	-					
PL1050RP09	EAM WORKS for JV'S Site Accommodation	14	43	29-Apr-17	12-May-17	22-Apr-17 A	03-Jun-17 A	100%						
PL1050RP10	BS Works for JV's Site Accommodation	14	48	06-May-17	19-May-17	22-Apr-17 A	08-Jun-17 A	100%						
PL1050RP11	ABWF Works for JV's Site Accommodation	14	48	18-May-17	31-May-17	22-Apr-17 A	08-Jun-17 A	100%						
			d Bar (\\/P)		Vilestone					Date		Revision	Checked	Approved
	🐠 🐨 🛹 📃	Actual I	Bar	▼ ▼ 1						20-Jun-17	3MRP Rev.0			
	uni Liá IR2 (13	Foreca	ist Bar			3 - MONTH ROLLI			F PROGRAMME					
	俊和-上隧-浩隆聯營 ◆	Planne	d Milestone (WF	^{>})		(P)	lanned Activ	ities acco	rding to WP Rev.0)					



俊和-上隧-浩隆聯營

CONTRACT NO. NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

3 - MONTH ROLLING PROGRAMME

(20 JUN TO 20 SEP 2017)

ctivity ID	Activity Name	Planned	At Completion	Planned (WP)	Planne <u>d (WP)</u>	Actual/Forecast	Actual/Forecast	% Complete		
PI 1050PP12	Construction of Access to Site Accommodation	Duration	Duration	Start	Finish	Start	Finish	100%	Jun	Ju
				00-Way-17	19-1Vlay-17	04-1viay-17 A	07-Juli-17 A	100%		
PL1050RP14	Mobilize Office Furnitures into the JV's Site Accommodation	6	5	26-May-17	31-May-17	05-JUN-17 A	09-Jun-17 A	100%		
Construction ar	d Installation									
Safety Hoardin	9									
PL1100RP13	Placing Concrete Blocks for Pt.17 to 22	13	3	04-May-17	18-May-17	06-Jun-17 A	08-Jun-17 A	100%		
PL1100RP14	Bolt Fixing and Installation of Base Plates for Pt.17 to 22	10	5	09-May-17	19-May-17	09-Jun-17 A	14-Jun-17 A	100%	•	
PL1100RP15	Steel Works for Pt.17 to 22	10	7	11-May-17	22-May-17	12-Jun-17 A	19-Jun-17 A	100%		
PL1100RP16	Installation of Corrugated Sheets for Pt.17 to 22	3	17	20-May-17	23-May-17	15-Jun-17 A	05-Jul-17	10%		Installation o
PL1100RP17	Placing Concrete Blocks for Pt.23,24 and 31	1	5	23-Mar-17	23-Mar-17	08-Jun-17 A	13-Jun-17 A	100%		
PL1100RP18	Bolt Fixing and Installation of Base Plates for Pt.23,24 and 31	2	5	04-May-17	05-May-17	14-Jun-17 A	19-Jun-17 A	100%		
PL1100RP19	Steel Works for Pt.23,24 and 31	2	7	05-May-17	06-May-17	20-Jun-17	27-Jun-17	0%		Steel Works for Pt.23,2
PL1100RP20	Installation of Corrugated Sheets for Pt.23,24 and 31	1	7	08-May-17	08-May-17	23-Jun-17	30-Jun-17	0%		Installation of Corru
PL1100RP21	Installation of Gate for Pt.23,24 and 31	13	4	04-May-17	18-May-17	30-Jun-17	05-Jul-17	0%	-	Installation o
PL1100RP51	Installation of Chainlink Fence for Pt.43 to 51	10	10	31-May-17	10-Jun-17	20-Jun-17	30-Jun-17	0%		Installation of Chain
PL1100RP61	Excavation of Footings for Pt.5 to 17	7	7	12-Jun-17	19-Jun-17	03-Jul-17	10-Jul-17	0%		Exca
PL1100RP71	Installation of Chainlink Fence for Pt.5 to 17	14	14	14-Jun-17	29-Jun-17	05-Jul-17	20-Jul-17	0%		
PI 1100RP91	Concrete Block Placing for Site Vehicle Gate Pt 1	1	1	30- Jun-17	30- Jun- 17	21- Jul-17	21- Jul-17	0%	_	
PL 1100 P P02	Entriestion of Site Vahiole Cate Dt 1	2		02-141-17	05. Jul 17	22 Jul 17	25 Jul 17	0%	-	e
DI 44.00 D D02	Instellation of Cita Vehicle Cate Di 4		0	00-501-17	07 101 47	22-30F17	23-30-17	0%	-	-
PL1100RP93	Installation of Site Venicle Gate Pt. 1	Z	2	06-Jul-17	07-Jul-17	26-Jul-17	27-Jul-17	0%		
Underpass Tur	inel									
East Portal										
CN1070RP03	Tree Feling	28	20	26-Apr-17	31-May-17	26-Apr-17 A	20-May-17 A	100%		
CN1070RP04	Modify Existing Manhole in Portion C1d/D1	14	25	10-Apr-17	28-Apr-17	17-May-17 A	15-Jun-17 A	100%		
CN1070RP05	Construct new 1050 dia Drainage Pipe System at Location No.1 and 4	14	25	24-Apr-17	11-May-17	17-May-17 A	15-Jun-17 A	100%		
CN1070RP11	Construct new 1050 dia Drainage Pipe System at Location No.5 and 8	14	25	12-May-17	27-May-17	17-May-17 A	15-Jun-17 A	100%		
CN1070RP12	Connect new Drainage Pipe System to Modified Manhole in Portion C1d /D1	3	3	29-May-17	01-Jun-17	14-Jun-17 A	16-Jun-17 A	100%		
CN1070RP13	Demolish existing 1000 dia Down Pipe System	22	22	02-Jun-17	27-Jun-17	20-Jun-17	15-Jul-17	0%		
CN1070RP14	Demolish existing 1050 dia Down Pipe System	23	23	28-Jun-17	25-Jul-17	17-Jul-17	11-Aug-17	0%		
CN1070RP18	Setting Out for Slope Cut at East Portal	6	6	01-Jun-17	07-Jun-17	20-Jun-17	26-Jun-17	0%		Setting Out for Slope Cu
CN1070RP19	Form Site Haul Road at East Portal	9	9	08-Jun-17	17-Jun-17	27-Jun-17	07-Jul-17	0%	-	Form Site
CN1070RP20	Soil Slope Cut at Slope A1 at East Portal	14	14	19-Jun-17	05-Jul-17	08-Jul-17	24-Jul-17	0%		
CN1070RP21	Construction of Soil Nails of Slope A1 at East Portal (Top Part)	14	14	05-Jul-17	20-Jul-17	25-Jul-17	09-Aug-17	0%	-	
CN1070RP31	Construction of Soil Nails of Slope A1 at East Portal (Bottom Part)	14	14	21-Jul-17	05-Aug-17	10-Aug-17	25-Aug-17	0%	-	
CN1070RP41	Formation at East Portal for Tunnelling Works	26	26	07-Aug-17	05-Sep-17	26-Aug-17	25-Sep-17	0%	-	
West Portal										
CN1110PD09	Sail Slope Cut at West Portal Estrange (Dow N to L)	2	21	05 Moy 17	08 May 17	17 Mov 17 A	22 Jun 17	459/		
CINITIUR PUS		ى 	31	00-IVIAy-17	00-1Vidy-17	02 by 17	23-JUII-17	40%		- Son Slope Cut at West Portal
CNTTIURP09	Construction of Soli Nalis at Kow N and M Incl. Irial at West Portal	14	14	U9-May-17	24-may-17	23-Jun-17	11-Jul-17	0%		Con
CN1110RP10	Construction of Soil Nails at Row L at West Portal	14	14	25-May-17	10-Jun-17	11-Jul-17	27-Jul-17	0%		
CN1110RP11	Formation at West Portal Approaching Ramp by Cutting Down from Existing Ground Level to Formation Level	25	25	18-May-17	16-Jun-17	27-Jun-17	27-Jul-17	0%		
					a	1				Date
	🐠 🖳 🛹 🗧	Planne	ed Bar (WP) Bar		Ailestone	3	- MONTH I	ROLLIN	G PROGRAMME	20-Jun-17 3M

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE Forecast Bar

Planned Milestone (WP)

3 - MONTH ROLLING PROGRAMME (Planned Activities according to WP Rev.0)

Page 2 of 6 Cut-Off Data Date: 20-Jun-17

0047			
2017	Aug		Sep
Corrugated Sheets f	or Pt.17 to 22		
1 and 31			
nated Sheets for Pt.2	3.24 and 31		
Gate for Dt 22 24	d 31		
Gale IUF PL23,24 an	u 31		
ink Fence for Pt.43 t	o 51		
ation of Footings for	Pt.5 to 17		
Installation of	Chainlink Fence for Pt.5 to	17	
Concrete B	ock Placing for Site Vehicle	Gate Pt.1	
Fabric	ation of Site Vehicle Gate F	rt.1	
Inst	allation of Site Vehicle Gate	Pt.1	
Demolish existing 10	000 dia Down Pipe System		
	Domolish	ovisting 1050 dia	Down Pipe System
	Demoistr	existing 1050 dia	Down Pipe System
at East Portal			
Haul Road at East P	brtal		
Soil Slo	be Cut at Slope A1 at East	Portal	
	Construction	of Soil Nails of Sl	lope A1 at East Portal (1
		Constru	ction of Soil Nails of Slo
Intrance (Dow Nite)	\ \		
truction of Soil Nails	at Row N and M incl. Trial a	at West Portal	
Con	struction of Soil Nails at Ro	w L at West Porta	al
For	nation at West Portal Appro	baching Ramp by	Cutting Down from Exis
Dest			Amministration
Revisio	on	Checked	Approved

俊和-上隧-浩隆聯營

CONTRACT NO. NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

3 - MONTH ROLLING PROGRAMME

(20 JUN TO 20 SEP 2017)

	CHUN WO - STEC - VASTEAM JOINT VENTURE										
Activity ID	Activity Name	Planned Duration	At Completion Duration	Planned (WP) Start	Planned (WP) Finish	Actual/Forecast Start	Actual/Forecast Finish	% Complete	Jun		Ju
CN1110RP12	Formation at West Portal Entrance for Tunnelling Works	17	17	17-Jun-17	07-Jul-17	27-Jul-17	16-Aug-17	0%	=		
CN1110RP13	Slope Cut and Soil Nail Installation at Slope A3 beside West Portal Entrance	52	141	08-Jul-17	06-Sep-17	24-Apr-17 A	12-Oct-17	10%		•	_
Underpass Tu	nel (approx. 130m long)										
CN1080RP02	GI at Underpass Tunnel (AD BH2)	5	14	09-Apr-17	13-Apr-17	11-May-17 A	24-May-17 A	100%			
CN1080RP04	Prepare and Submit GI Report for 5 holes of Underpass Tunnel and West Portal	14	70	12-Apr-17	25-Apr-17	21-Apr-17 A	29-Jun-17	30%		Prepare and Subr	mit G
CN1080RP05	Review and Approval of GI Report for 5 holes of Underpass Tunnel and West Portal	14	77	26-Apr-17	09-May-17	24-Apr-17 A	09-Jul-17	30%		Rev	view :
CN1080RP06	Mobilize and Set up Plant for Tunnel Drilling from West Portal to Mid of Tunnel	3	3	08-Jul-17	10-Jul-17	16-Aug-17	19-Aug-17	0%	-	_	
CN1080RP07	Excavate and construct Heading of Tunnel from West Portal CH2389.5 to CH2422	82	82	09-Jul-17	28-Sep-17	19-Aug-17	09-Nov-17	0%	-	_	
Pedestrian Co	nnectivity System A (Portion B5/C1a)										
CN1210RP01	Excavation of Pedestrian Connectivity System A (South) Upper Pile Cap (+162mPD) incl.	11	11	18-Jul-17	29-Jul-17	12-Aug-17	25-Aug-17	0%			
CN1210RP02	Excavation of Pedestrian Connectivity System A (South) Lower Pile Cap (+160mPD)	8	8	31-Jul-17	08-Aug-17	25-Aug-17	04-Sep-17	0%	-		
CN1210RP03	Construction of Pre-bored Piles (48nos) for Lift Lift Tower (South)	144	144	09-Aug-17	30-Jan-18	04-Sep-17	01-Mar-18	0%	-		
CN1211RP01	Excavation of Pedestrian Connectivity System A (North) to Level +164mPD	14	14	04-Nov-17	20-Nov-17	14-Sep-17	29-Sep-17	0%	-		
Pedestrian Co	nnectivity System B (Portion A1/C1b)										
CN1840RP08	Mobilize Plants to Pedestrian Connectivity System B and Divert Access	7	7	23-May-17	31-May-17	31-May-17 A	07-Jun-17 A	100%			
CN1840RP09	Excavation of Pedestrian Connectivity System B (North)	90	96	01-Jun-17	14-Sep-17	08-Jun-17 A	28-Sep-17	5%	_		
Underground	Stormwater Tank (Portion A1)										
CN1040RP06	Site Clearance and Excavation (Open Cut) of Underground Stormwater Retention Tank	201	259	02-May-17	30-Dec-17	10-May-17 A	28-Mar-18	2%			
CN1040RP07	Typhoon No.8 Impact caused Suspension of Excavation	1	1	12-Jun-17	12-Jun-17	12-Jun-17 A	12-Jun-17 A	100%	_		
CN1040RP08	Dewatering out of Underground Stormwater Retention Tank due to Typhoon	5	5	13-Jun-17	17-Jun-17	13-Jun-17 A	17-Jun-17 A	100%			
CN1040RP09	1st Joint Survey with AECOM to record Rock Head Level	1	1	02-Jun-17	02-Jun-17	02-Jun-17 A	02-Jun-17 A	100%			
CN1040RP9	2nd Joint Survey with AECOM to record Rock Head Level	1	1	05-Jun-17	05-Jun-17	05-Jun-17 A	05-Jun-17 A	100%	-		
Salt / Fresh Wa	ater Pumping Station & Salt Water Break Tank (Portion B5)								-		
CN1550RP01	Trees Felling	10	21	29-Apr-17	12-May-17	24-May-17 A	17-Jun-17 A	100%			
CN1550RP02	Site Clearance at Water Pumping Station Area and nearby	60	58	13-May-17	24-Jul-17	19-Jun-17 A	25-Aug-17	5%			
CN1550RP03	Cut Slope and Erect Platform at Slope A13	30	30	25-Jul-17	28-Aug-17	26-Aug-17	29-Sep-17	0%	-		
Public Transpo	rtation Terminus (Portion B5)										
CN1550RP14	Drilling Works for Ground Investigation at PTT (Stage #2 - 8 holes)	24	11	25-May-17	22-Jun-17	16-May-17 A	27-May-17 A	100%			
CN1550RP15	Drilling Works for Ground Investigation at PTT (Stage #3 - 18 holes)	36	16	23-Jun-17	04-Aug-17	29-May-17 A	16-Jun-17 A	100%	_	T	
CN1550RP30	Soil Excavation of PTT to Formation Level	90	90	03-Jul-17	17-Oct-17	20-Jun-17	04-Oct-17	0%	_		
Civil Road Wo	k										
Road L3 (Porti	on A1)										
CN1780RP02	A1 - Bored Pile Excavation and Jacking Down Temporary Casing for RW9-P1	14	87	04-Mar-17	20-Mar-17	03-Mar-17 A	20-Jun-17	95%		A1 - Bored Pile Excavation ar	nd la
CN1780RP03	A1 - Bored Pile Excavation and Jacking Down Temporary Casing for RW9-P2	14	68	21-Mar-17	06-Apr-17	25-Mar-17 A	21-Jun-17	95%	_	A1 - Bored Pile Excavation a	and I
CN1780RP04	A1 - Fabricate and Install Steel Cages and Concreting for RWA9-1	14	47	21-Mar-17	06-Apr-17	24-Apr-17 A	21-Jun-17	95%	_		
CN1780RP05	A1 - Fabricate and Install Steel Cages and Concreting for RWA9-2	14	32	07-Apr-17	26-Apr-17	15-May-17 A	22-Jun-17	95%	_		
Road I 4 (Porti	on C1a)					, , , , , , , , , , , , , , , , , , ,					
CN1200RP03	DSD Review and Comments for TMDP for Temporary Drainage System connecting	95	85	29-May-17	31-Aug-17	17-May-17 A	25-Aug-17	40%			
CN1200RP05	between TWR#3 and Existing Cascade Submission and Approval of Method Statement for Removing existing RE Wall (6 bays)	10	10	10-May-17	20-May-17	18-May-17 A	29-May-17 A	100%			
		10	10		20 May 17		20 May 1777	10070			
		Planne	ed Bar (WP)	♦	Milestone					Date	_
		Actual	Bar			2	- MONTH I	ROLLIN	G PROGRAMME	20-Jun-17 3MRP	۶ Re
	□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□□	Foreca	ast Bar				lanned Activ	vities acco	ording to WP Rev (1)		
	ISA ↑ ¹⁰ = 二, ISB = 7日 P至 4开 PE CHUN WO - STEC - VASTEAM JOINT VENTURE	Planne	ea Milestone (W	Р)				. 20200 acci	seeing to the Retto)		

	Page 3 of 6 Cut-Of	f Data Dat	te: 20-Jun-17
2017			
1	Aug	motion at Man	Sep
	For	mation at West F	ronal Entrance for Tunne
	1		
GI Report for 5 holes	of Underpass Tunnel and V	Nest Portal	
and Approval of CL	Report for 5 holes of Lindow	nass Tunnel and	West Portal
		Mobilize and Set	up Plant for Tunnel Drill
		Excava	tion of Pedestrian Conne
-			Excavation of Ped
			Exouvation of Fou
			<u></u>
		Site Cle	arance at Water Pumpir
	1 1 1 1		
	- - - - -		
acking Down Tempor	ary Casing for RW9-P1		
acking Down Tempo	brary Casing for RW9-P2		
ages and Concreting	g for RWA9-1		
Cages and Concreti	of for RWA9-2		
	- - - -		DSD Review and Comr
	1		
	1	1	
Revisi	on	Checked	Approved
ev.0			
			í

俊和-上隧-浩隆聨營

CHUN WO - STEC - VASTEAM JOINT VENTURE

CONTRACT NO. NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

3 - MONTH ROLLING PROGRAMME

(20 JUN TO 20 SEP 2017)

Activity ID	Activity Name	Planned Duration	At Completion Duration	Planned (WP) Start	Planned (WP) Finish	Actual/Forecast Start	Actual/Forecast Finish	% Complete	.lun		
CN1200RP09	Excavate Channel connecting between TWR#3 and Existing Cascade	7	7	01-Sep-17	08-Sep-17	26-Aug-17	02-Sep-17	0%			04
CN1200RP10	Excavate to expose Existing Twin 1950 dia Drainage Pipe at Road L3/L4 Junction	6	9	10-Oct-17	16-Oct-17	04-Sep-17	13-Sep-17	0%			
CN1200RP11	Demolish Existing Twin 1950 dia Drainage Pipe at Road L3/L4 Junction	17	14	16-Oct-17	04-Nov-17	14-Sep-17	29-Sep-17	0%			
CN1830RP01	Excavate Existing RE Wall (6 bays) at Road L4	21	30	22-May-17	15-Jun-17	06-Jun-17 A	11-Jul-17	16%			Exca ⁻
CN1830RP02	Demolish Existing RE Wall at Road L4 - Bay #1 to 3	13	14	16-Jun-17	30-Jun-17	11-Jul-17	27-Jul-17	0%			
CN1830RP03	Demolish Existing RE Wall at Road L4 - Bay #3 to 6	13	14	03-Jul-17	17-Jul-17	27-Jul-17	12-Aug-17	0%		_	
CN1830RP05	Excavate (Demolishment of Existing Access Road Pavement) for Noise Barrier - Bay #1	45	78	02-Jun-17	25-Jul-17	26-Apr-17 A	29-Jul-17	25%			
CN1830RP06	Excavate (Demolishment of Existing Access Road Pavement) for Noise Barrier - Bay #17	45	67	02-May-17	24-Jun-17	26-Apr-17 A	17-Jul-17	50%			
CN1830RP08	Construct Footing of Noise Barrier - Bay #14	12	12	26-Jul-17	08-Aug-17	29-Jul-17	12-Aug-17	0%			
CN1830RP09	Construct Footing of Noise Barrier - Bay #16	12	12	26-Jul-17	08-Aug-17	29-Jul-17	12-Aug-17	0%			
CN1830RP10	Construct Footing of Noise Barrier - Bay #17	12	12	05-Jul-17	18-Jul-17	17-Jul-17	31-Jul-17	0%		_	
CN1830RP11	Construct Footing of Noise Barrier - Bay #19	12	12	05-Jul-17	18-Jul-17	17-Jul-17	31-Jul-17	0%		_	
CN1830RP12	Construct Wall of Noise Barrier - Bay #14	18	18	09-Aug-17	29-Aug-17	12-Aug-17	02-Sep-17	0%			
CN1830RP13	Construct Wall of Noise Barrier - Bay #17	18	18	02-Aug-17	22-Aug-17	14-Aug-17	04-Sep-17	0%			
CN1830RP14	Construct Wall of Noise Barrier - Bay #19	18	18	02-Aug-17	22-Aug-17	31-Jul-17	21-Aug-17	0%			
CN1830RP15	Construct Footing of Noise Barrier - Bay #15	12	12	09-Aug-17	22-Aug-17	12-Aug-17	26-Aug-17	0%			
CN1830RP16	Construct Footing of Noise Barrier - Bay #18	12	12	19-Jul-17	01-Aug-17	31-Jul-17	14-Aug-17	0%			
CN1830RP17	Construct Footing of Noise Barrier - Bay #20	12	12	19-Jul-17	01-Aug-17	21-Aug-17	04-Sep-17	0%			
CN1830RP18	Construct Footing of Noise Barrier - Bay #10	12	12	23-Aug-17	05-Sep-17	26-Aug-17	09-Sep-17	0%			
CN1830RP19	Construct Footing of Noise Barrier - Bay #12	12	12	23-Aug-17	05-Sep-17	26-Aug-17	09-Sep-17	0%			
CN1830RP20	Construct Footing of Noise Barrier - Bay #13	12	12	09-Aug-17	22-Aug-17	12-Aug-17	26-Aug-17	0%			
CN1830RP21	Construct Footing of Noise Barrier - Bay #21	12	12	02-Aug-17	15-Aug-17	14-Aug-17	28-Aug-17	0%			
CN1830RP22	Construct Footing of Noise Barrier - Bay #23	12	12	02-Aug-17	15-Aug-17	04-Sep-17	18-Sep-17	0%			
Portion A1											
CN1320RP154	Drilling Works for Land Contamination Ground Investigation for BH19	3	3	24-Jul-17	26-Jul-17	23-May-17 A	25-May-17 A	100%			
CN1320RP184	Drilling Works for Land Contamination Ground Investigation for BH22	3	2	02-Aug-17	04-Aug-17	05-Jun-17 A	06-Jun-17 A	100%			
CN1320RP194	Drilling Works for Land Contamination Ground Investigation for BH23	3	7	05-Aug-17	08-Aug-17	23-May-17 A	31-May-17 A	100%			
CN1320RP204	Drilling Works for Land Contamination Ground Investigation for BH24	3	3	09-Aug-17	11-Aug-17	19-May-17 A	22-May-17 A	100%			
CN1320RP214	Drilling Works for Land Contamination Ground Investigation for BH25	3	2	12-Aug-17	15-Aug-17	05-Jun-17 A	06-Jun-17 A	100%			
CN1320RP224	Drilling Works for Land Contamination Ground Investigation for BH26	3	3	16-Aug-17	18-Aug-17	19-May-17 A	22-May-17 A	100%			
CN1320RP234	Drilling Works for Land Contamination Ground Investigation for BH27	3	3	19-Aug-17	22-Aug-17	07-Jun-17 A	09-Jun-17 A	100%			
CN1320RP244	Drilling Works for Land Contamination Ground Investigation for BH28	3	2	23-Aug-17	25-Aug-17	01-Jun-17 A	02-Jun-17 A	100%			
CN1320RP254	Drilling Works for Land Contamination Ground Investigation for BH29	3	5	26-Aug-17	29-Aug-17	27-May-17 A	02-Jun-17 A	100%			
CN1320RP255	Land Contamination Assessment and Submission of CAR to AECOM/EPD	28	28	31-Aug-17	03-Oct-17	20-Jun-17	22-Jul-17	0%	ſ		
Portion A3											
CN1320RP265	Soil and Rock Excavation for Site Formation for Portion A3	306	306	20-Jun-17	30-Jun-18	27-Jul-17*	08-Aug-18	0%	1		
Portion A4											
CN1320RP03	Soil Excavation for Site Formation (approx. 9265 cu.m) in Portion A4	18	89	19-Mar-17	05-Apr-17	31-Mar-17 A	27-Jun-17	45%		Sdil Excava	ation for Site F
CN1320RP04	Rock Breaking for Site Formation (approx. 1602 cu.m) in Portion A4	35	50	02-Apr-17	06-May-17	01-Jun-17 A	21-Jul-17	31%			
		Dianna			lilestono					Date	
	🐠 😇 🛹 📃	Actual I	Bar (WF)	▼ ▼ 1		_				20-Jun-17	3MRP Re
	能道股份	Foreca	st Bar				- MONTH F	ULLIN(J KUGKAMME		
	俊和-上隧-浩隆聯營 CHUN Wo - STEC - VASTEAN LONT VENTURE	Planne	d Milestone (WF	^{>})		(PI	annet Activ	mes acco	ruing to WP Kev.0)		



🊺 📻 🦟

CONTRACT NO. NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

3 - MONTH ROLLING PROGRAMME

(20 JUN TO 20 SEP 2017)

Activity ID	Activity Name	Planned Duration	At Completion Duration	Planned (WP) Start	Planned (WP) Finish	Actual/Forecast Start	Actual/Forecast Finish	% Complete	Jun		Ju
CN1320RP05	Fill up for Site Formation (approx. 6425 cu.m) in Portion A4	45	50	20-Mar-17	03-May-17	05-Jun-17 A	26-Jul-17	37%			
CN1320RP08	Construct new 675UC (1st Section)	14	14	15-Jul-17	28-Jul-17	26-Jul-17	09-Aug-17	0%			_
CN1320RP09	Construct remianing new 675UC (1st Section) and Connect to Existing Catchpit near Slope	14	14	29-Jul-17	11-Aug-17	09-Aug-17	23-Aug-17	0%			
CN1320RP10	Construct new U-channel 750U	14	14	15-Jul-17	28-Jul-17	23-Aug-17	06-Sep-17	0%			_
CN1320RP11	Construct new Catchpit TC21	7	7	22-Jul-17	28-Jul-17	30-Aug-17	06-Sep-17	0%			
CN1320RP42	Construct new U-channel 300U	14	14	05-Aug-17	18-Aug-17	13-Sep-17	27-Sep-17	0%			
CN1320RP53	Construct new Catchpit TC21b	7	7	29-Jul-17	04-Aug-17	06-Sep-17	13-Sep-17	0%			
Portion B1											
CN1222RP100	Erect Temporary Scaffold and Platform at Slope A16	12	12	29-Jun-17	10-Jul-17	29-Jun-17*	10-Jul-17	0%			Erect
CN1222RP110	RE Inspect Scaffold and Platform at Slope A16	4	4	11-Jul-17	14-Jul-17	11-Jul-17	14-Jul-17	0%			F
CN1222RP120	Obtain Instruction from Engineer at Slope A16	0	0		15-Jul-17		15-Jul-17	0%			\$
CN1222RP130	Rock Mapping at Slope A16	18	18	16-Jul-17	02-Aug-17	16-Jul-17	02-Aug-17	0%			Ę
CN1222RP140	RE Inspect Rock Mapping and provide Instruction for RSS at Slope A16	4	4	03-Aug-17	06-Aug-17	03-Aug-17	06-Aug-17	0%			
CN1222RP150	Rock Slope Stabilization Measure at Slope A16	30	30	07-Aug-17	05-Sep-17	07-Aug-17	05-Sep-17	0%			
CN1222RP160	Inspection of Rock Slope Stabilization Measure at Slope A16	7	7	06-Sep-17	12-Sep-17	06-Sep-17	12-Sep-17	0%			
CN1232RP100	Erect Temporary Scaffold and Platform at Slope No. 11NE-D/C998 (Portion B1)	14	14	29-Jun-17	12-Jul-17	29-Jun-17*	12-Jul-17	0%			Ere
CN1232RP110	RE Inspect Scaffold and Platform for Slope No. 11NE-D/C998 (Portion B1)	7	7	13-Jul-17	19-Jul-17	13-Jul-17	19-Jul-17	0%			
CN1232RP120	Obtain Instruction for Slope No. 11NE-D/C998 (Portion B1)	0	0		20-Jul-17		20-Jul-17	0%			
CN1232RP130	Erect Temporary Scaffold and Platform at Slope No. 11NE-D/C1003 (Portion B1)	14	14	21-Jul-17	03-Aug-17	21-Jul-17	03-Aug-17	0%			
CN1232RP140	RE Inspect Scaffold and Platform for Slope No. 11NE-D/C1003 (Portion B1)	7	7	04-Aug-17	10-Aug-17	04-Aug-17	10-Aug-17	0%			
CN1232RP150	Obtain Instruction for Slope No. 11NE-D/C1003 (Portion B1)	0	0		11-Aug-17		11-Aug-17	0%			
CN1232RP160	Erect Temporary Scaffold and Platform at Slope No. 11NE-D/C999 (Portion B1)	14	14	12-Aug-17	25-Aug-17	12-Aug-17	25-Aug-17	0%			
CN1232RP170	RE Inspect Scaffold and Platform for Slope No. 11NE-D/C999 (Portion B1)	7	7	26-Aug-17	01-Sep-17	26-Aug-17	01-Sep-17	0%	-		
CN1232RP180	Obtain Instruction for Slope No. 11NE-D/C999 (Portion B1)	0	0		02-Sep-17		02-Sep-17	0%			
Portion B5											
CN1320RP105	Drilling Works for Land Contamination Ground Investigation for BH15	3	12	27-Apr-17	29-Apr-17	16-May-17 A	29-May-17 A	100%			
CN1320RP106	Land Contamination Assessment and Submission of CAR to AECOM/EPD	28	28	02-May-17	05-Jun-17	20-Jun-17	22-Jul-17	0%	-		
Portion B6											
CN1320RP14	Construct new U-Channels 300U (Re-installation of Formwork due to Typhoon No.8)	9	14	21-Jul-17	29-Jul-17	20-Jun-17	03-Jul-17	0%			
CN1320RP15	Construct new Catchpit TC5	7	14	23-Jul-17	29-Jul-17	20-Jun-17	03-Jul-17	0%	_		
CN1320RP16	Construct new U-Channels 525U	7	14	30-Jul-17	05-Aug-17	04-Jul-17	17-Jul-17	0%			
CN1320RP17	Construct new Catchpit TC5a	7	14	06-Aug-17	12-Aug-17	18-Jul-17	31-Jul-17	0%			
CN1320RP18	Construct new U-Channels 900U	7	14	06-Aug-17	12-Aug-17	18-Jul-17	31-Jul-17	0%			
CN1320RP19	Construct new U-Channels 450U	7	14	13-Aug-17	19-Aug-17	01-Aug-17	14-Aug-17	0%			
CN1320RP20	Lay 450mm dia Drainage Pipe connecting to TC5	10	14	20-Aug-17	29-Aug-17	15-Aug-17	28-Aug-17	0%			
CN1320RP21	Erect Chainlink Fences	14	14	30-Aug-17	12-Sep-17	29-Aug-17	11-Sep-17	0%			
CN1320RP22	Erect remianing Chainlink Fences and Gate	14	14	13-Sep-17	26-Sep-17	12-Sep-17	25-Sep-17	0%			
Shui Chuen O a	Ind Kau To (Portion B2)			··	2 F						
CN1180RP07	Coordinate with Adjoining Site for Slope No.7NE-C/C218 (Awating confirmation of	80	34	26-Jan-17	09-Mav-17	19-Mav-17 A	28-Jun-17	90%		Coordin	ate with Adioini
	omission)		ντ	20 001-17	So may 17	may ITA		0070			are with Adjoint
		Planne	ed Bar (WP)	 ♦ ♦ 	Milestone					Date	
		Actual	Bar			3	- MONTH I	ROLLING	G PROGRAMME	20-Jun-17	3MRP R
	用 □ R K J _ L K K R R K K K K	Foreca	ast Bar			(P)	lanned Activ	vities acco	ording to WP Rev.(1)		
		Planne	ea Milestone (WF	-)							

Page 5 of 6 Cut-	Off Data Dat	e: 20-Jun-17
2017		
Il Aug	0.405	Sep
Fill up for Site Formation (app	rox. 6425 cu.m) in	Portion A4
Construct	new 675UC (1st Se	ction)
	Construct	remianing new 675UC ([.]
		Construct new
		Construct now
		Construct new
	•	
		Const
Temporary Scaffold and Platform at Slope A1	6	
RE Inspect Scaffold and Platform at Slope A1	6	
15-Jul-17		
Rock Mapping at S	lope A16	
	ock Manning and	ovide Instruction for DC
	ock mapping and pr	ovide instruction for RS
		Rock Slope Stat
		Inspec
ct Temporary Scaffold and Platform at Slope	No. 11NE-D/C998 (Portion B1)
RE Inspect Scatfold and Platform for S	Slope No. 11NE-D/C	998 (Portion B1)
💲 20-Jul-17		
Erect Temporary	Scaffold and Platforn	n at Slope No. 11NE-D/C
RE Insp	ect Scaffold and Pla	tform for Slope No. 11NI
🕇 11-Aug	F17	
	Erect Te	emporary Scaffold and P
		RE Inspect Scaffold a
		♦ 02 Sop 17
		O2=Gep=17
Land Contamination Assessment	and Submission of C	AR to AECOM/EPD
Construct new U-Chann	els 300U (Re-installa	ation of Formwork due to
Construct new Catchpit	TC5	
	U-Channels 5251	
Cons	truct new Catchpit T	C5a
Cons	truct new U-Channe	els 900U
	Construct new	U-Channels 450U
		W 450mm dia Desisara
		ay 450mm dia Drainage I
		Erect (
ng Site for Slope No.7NE-C/C218 (Awating c	ontirmation of omis's	ion)
Povicion	Charlind	Approved
	Спескеа	Approvea

🚺 📴 🦟

CONTRACT NO. NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

俊和-上隧-浩隆聯營

CHUN WO - STEC - VASTEAM JOINT VENTURE

3 - MONTH ROLLING PROGRAMME

(20 JUN TO 20 SEP 2017)

Activity ID	Activity Name	Planned	At Completion	Planned (WP)	Planned (WP)	Actual/Forecast	Actual/Forecast	% Complete		
		Duration	Duration	Start	Finish	Start	Finish		Jun	Ju
CN1180RP08	Landscape Works for Slope 7SE-C/CR309 and 7SE-C/C673	20	20	03-Jun-17	26-Jun-17	20-Jun-17	13-Jul-17	0%		La
CN1180RP09	Establishment Works for Slope 7SE-C/CR309 and 7SE-C/C673	365	365	27-Jun-17	26-Jun-18	14-Jul-17	13-Jul-18	0%		
CN1180RP10	Landscape Works for Slope 7SE-C/C240	30	30	27-Jun-17	01-Aug-17	14-Jul-17	17-Aug-17	0%		
CN1180RP11	Landscape Works for Slope 7SE-A/C604 and 7SE-A/C605	30	30	02-Aug-17	05-Sep-17	18-Aug-17	21-Sep-17	0%		
CN1180RP12	Establishment Works for Slope 7SE-C/C240	365	365	02-Aug-17	01-Aug-18	18-Aug-17	17-Aug-18	0%		
CN1180RP13	Landscape Works and Installation Wire Mesh on SLope Surface 7Ne-C/C218 (Awating confirmation of omission)	90	90	10-May-17	24-Aug-17	29-Jun-17	14-Oct-17	0%		
CN1180RP45	Handover Inspection for Slope 7NE-C/C207, 7NE-C/R117 and 7NE-C/R145	2	1	09-May-17	10-May-17	19-May-17 A	19-May-17 A	100%		
CN1180RP55	Rectification and Verification for Slope Slope No.7NE-C/R117 and 7NE-C/R145	14	14	11-May-17	26-May-17	20-May-17 A	06-Jun-17 A	100%		
CN1180RP66	XP Application for works at Shui Chuen O Slope 7NE-C/C499	70	122	27-Jan-17	26-Apr-17	21-Feb-17 A	21-Jul-17	85%		
CN1180RP75	Installation of Staircase at Slope 7NE-C/C499	25	25	27-Apr-17	27-May-17	22-Jul-17	19-Aug-17	0%		
CN1180RP85	Installation of Bollards at Slope 7NE-C/C499	14	14	29-May-17	14-Jun-17	21-Aug-17	05-Sep-17	0%		

俊和-上隧-浩隆聯營 CHUN WO - STEC - VASTEAM JOINT VENTURE	

Planned Bar (WP)

Milestone
Actual Bar
Forecast Bar
Planned Milestone (WP)

3 - MONTH ROLLING PROGRAMME (Planned Activities according to WP Rev.0)

Date	
20-Jun-17	3MRP Re



Task Name

ITEM ID

34

44

49 50

54

58 59 60

70

NE/2016/05 Development of Anderson Road Quarry Site Pedestrian Connectiveity Facilities Works Phase 1 Section A -E1 First Programme Duration Early Start Early Finish Late Start Late Finish 017 October 2017 July 2018 September Beginning August Beginning December Middle April End 29 March End 22 25 18 16 1096 day Fri 3/31/17 Mon 3/30/20 Mon 5/15/17 Mon 3/30/20

A.1.1	1 Section A, Portion 1 - Escalator (E1)	1096 day: Fri 3/31/17 Mon 3/30/20 Mon 5/15/17 Mon 3/30/20		
A.1.1.1	1.1 Pre Construction Works	245 days Fri 3/31/17 Thu 11/30/ Mon 5/15/17 Mon 3/30/20		
A.1.1.1	1.1.1 Access Date for Portion 1	1 day Fri 3/31/17 Fri 3/31/17 Mon 5/15/17 Mon 5/15/17	3/31 13/31	
A.1.1.1	1.1.2 Site Clearance	14 days Sat 4/1/17 Fri 4/14/17 Tue 5/16/17 Mon 5/29/17	4/1 4/14	
A.1.1.1	1.1.3 Site Condition Survey	14 days Sat 4/15/17 Fri 4/28/17 Tue 5/30/17 Mon 6/12/17	4/15 4/28	
A.1.1.1	1.1.4 Submission of initial site survey report	60 days Sat 4/29/17 Tue 6/27/17 Fri 1/31/20 Mon 3/30/20	4/29 6/27	
A.1.1.1	1.1.5 Carry out Tree Survey and Report Submission	60 days Sun 5/7/17 Wed 7/5/17 Fri 1/31/20 Mon 3/30/20	5/7	
A.I.I.I	1.1.6 Application for Excavation Permit (XP)	90 days Fri 3/31/17 Wed 6/28/17 Thu 6/28/18 Tue 9/25/18	3/31 6/28	
A.I.I.I	1.1.7 Implement TTA at Hiu Ming Street/Hiu Kwong Street	14 days Thu 6/29/17 Wed //12/17 Tue 3/17/20 Mon 3/30/20	6/29 🔯 7/12	
A.I.I.I	1.1.8 Inspection Pit	14 days Wed 5/1//1/ Tue 5/30/1/ Tue 3/1//20 Mon 3/30/20	5/17 22 5/30	
A.I.I.I A 1 1 1	1.1.9 Election of Hoarding	21 days Wed 5/51/17 Tue 6/20/17 Tue 3/5/20 Mon 3/20/20	0/31 0/20	
A.1.1.1	1.1.10 IIIU Diversion and Start of Design Review Period	67 days Fri 3/31/17 Thu 11/30/17 Tue 7/30/10 Mon 3/30/20	2/21 5	
A 112	1.2 Ground Investigation	103 days Sat 4/29/17 Wed 8/9/17 Tue 6/13/17 Mon 3/30/20	3/31 1/30	
A.1.1.2	1.2.1 Establishment of Drilling rigs	7 days Sat 4/29/17 Fri 5/5/17 Tue 6/13/17 Mon 6/19/17	4/29 5/5	
A.1.1.2	1.2.2 Inspection Pits (10 nr)	20 days Sat 5/6/17 Thu 5/25/17 Tue 6/20/17 Sun 7/9/17	5/6 5/25	
A.1.1.2	1.2.3 Predrilling (10 nr)	50 days Tue 5/9/17 Tue 6/27/17 Fri 6/23/17 Fri 8/11/17	5/9	
A.1.1.2	1.2.4 Demobilization of Drilling rigs	7 days Wed 6/28/17 Tue 7/4/17 Tue 3/24/20 Mon 3/30/20	6/28 1/14	
A.1.1.2	1.2.5 In-situ testing and result submission	28 days Thu 6/29/17 Wed 7/26/17 Sat 8/12/17 Fri 9/8/17	6/29 7/26	
A.1.1.2	1.2.6 Laboratory tests	14 days Thu 7/27/17 Wed 8/9/17 Sat 9/9/17 Fri 9/22/17	7/27 8/9	
A.1.1.	1.3 Piling Works (Pr-bored Socket H-Pile)	344 days Thu 6/29/17 Thu 6/7/18 Sat 8/12/17 Mon 3/30/20		
A.I.I.3	1.3.1 Submission of Method Statement for piling Works and Approval	21 days Thu 6/29/17 Wed 7/19/17 Sat 8/12/17 Fri 9/1/17	6/29 6/29	
A.I.I.3	1.5.2 Establishment of Phing rigs (1 nr) 1.3.3 Construction of Proliminary Dila (1 nr)	1 uays Sun 8/0/17 Sat 8/12/17 Sat 9/2/17 Fri 9/8/17	8/6 8-8/12	
A.I.I.3	1.3.5 Construction of Fielminiary File (1 m)	13 uays Sull 0/13/17 FII 0/23/17 Sall 9/9/17 Inu 9/21/17	8/15 2/25	
Δ 1 1 3	1.5.r Estaonstinent of pre-testing equipment 1.3.5 Load Test Preliminary Pile (1 pr)	7 days Sat 0/20/17 Fri 9/20/17 Fri 10/20/17 Thu 10/19/17	0/20	
A.113	1.3.6 Submission of Load Test Report (Preliminary Pile)	3 days Sat 9/30/17 Mon 10/2/17 Fri 10/20/17 Sun 10/29/17	92167 821678 0/30 140/20	
A.1.1.3	1.3.7 Review of Load Test result	3 days Tue 10/3/17 Thu 10/5/17 Sat 3/28/20 Mon 3/30/20		
A.1.1.3	1.3.8 Establishment of Piling rigs (2 nr)	3 days Tue 10/3/17 Thu 10/5/17 Mon 10/30/ Wed 11/1/17		
A.1.1.3	1.3.9 Construction of Main Pile for pile cap E1-RS1 and E1-PC1(34nrs)	120 days Fri 10/6/17 Fri 2/2/18 Mon 12/2/19 Mon 3/30/20	10/6	<u>2/2</u>
A.1.1.3	1.3.10 Construction of main pile for pile cap E1 PC6 and E1-PC5 (30 nrs)	120 days Fri 10/6/17 Fri 2/2/18 Thu 11/2/17 Thu 3/1/18	10/6	<u></u>
A.1.1.3	1.3.11 Construction of main pile for pile cap E1 PC2, E1 PC3 and E1 PC4 (44nrs)	80 days Sat 2/3/18 Mon 4/23/18 Fri 3/2/18 Sun 5/20/18		2/3 4/23
A.1.1.3	1.3.12 Establishment of Drilling rigs for proof drill (1 nr)	3 days Tue 4/24/18 Thu 4/26/18 Mon 5/21/18 Wed 5/23/18		4/24 4/26
A.1.1.3	1.3.13 Selection and Carry out Proof drill (2 nrs)	14 days Fri 4/27/18 Thu 5/10/18 Thu 5/24/18 Wed 6/6/18		4/27 5/10
A.1.1.3	1.3.14 Establishment of pile testing equipment	14 days Fri 5/11/18 Thu 5/24/18 Thu 6/7/18 Wed 6/20/18		5/11 5/24
A.I.I.3	1.3.15 Selection and Carry Out Load Test Main Pile (1 nr)	7 days Fri 5/25/18 Thu 5/31/18 Thu 6/21/18 Wed 6/2//18		5/25 \$5/31
A.I.I.3	1.5.10 Submission of Load lest Report (Main Pile)	/ days Fri 0/1/18 Inu 0/1/18 Iue 3/24/20 Mion 3/30/20 210 days Type 2/07/19 Wed 10/21 Thy 5/17/19 Type 11/07/19		6/1 🛛 6/7
A.1.1.4	1.4 File Cap & Fooling	14 days Tue 3/27/18 Mon 4/0/18 Thu 5/17/18 Wed 5/30/18		2/07 555 440
A 1 1 4	1.4.1 Comment to submission of temporary works for FLS	14 days Tue 4/10/18 Mon 4/23/18 Thu 5/31/18 Wed 6/13/18		J/2/ 14/9 A/10 4/23
A 1 1 4	14.3 Second submission of temporary works for ELS	7 days Tue 4/24/18 Mon 4/30/18 Thu 6/14/18 Wed 6/20/18		4/10 4/23
A.1.1.4	1.4.4 Approval of submission of temporary works for ELS	7 days Tue 5/1/18 Mon 5/7/18 Thu 6/21/18 Wed 6/27/18		5/1 5/7
A.1.1.4	1.4.5 Installing ELS Works	90 days Fri 6/1/18 Wed 8/29/18 Thu 6/28/18 Tue 9/25/18		6/1
A.1.1.4	1.4.6 Pile cap (E1-PC1 and E1-PC2)	39 days Fri 6/15/18 Mon 7/23/18 Thu 7/12/18 Sun 8/19/18		6/15
A.1.1.4	1.4.7 Pile Cap (E1-PC3 ~ PC6)	79 days Tue 7/24/18 Wed 10/10/ Mon 8/20/18 Tue 11/6/18		7/24
A.1.1.4	1.4.8 Retaining structure (E1-RS1)	21 days Thu 8/30/18 Wed 9/19/18 Wed 9/26/18 Tue 10/16/18		8/30 9/19
A.1.1.4	1.4.9 Material submission of water proofing works	14 days Sat 6/16/18 Fri 6/29/18 Mon 8/6/18 Sun 8/19/18		6/16 🚾 6/29
A.1.1.4	1.4.10 Comment to material submission of water proofing works	14 days Sat 6/30/18 Fri 7/13/18 Mon 8/20/18 Sun 9/2/18		6/30 5/7/13
A.I.I.4	1.4.11 Second submission of material for water proofing works	/ days Sat //14/18 Fri //20/18 Mon 9/3/18 Sun 9/9/18		7/14 57/20
A.1.1.4	1.4.12 Approval of material for water proofing works	7 days Sat 7/21/18 FII 7/27/18 Mon 9/10/18 Sull 9/10/18		
A 1 1 4	1.4.14 Waterproofing Works	21 days Thu 9/20/18 Wed 10/10/ Wed 10/17/ Tue 11/6/18		0/0 0/10/10
A.1.1.4	1.4.15 Backfilling	21 days Thu 10/11/18 Wed 10/31/ Wed 11/7/18 Tue 11/27/18		10/11
A.1.1.	1.5 Superstructures	363 days Mon 8/27/18 Sat 8/24/19 Wed 10/17 Mon 3/30/20		
A.1.1.5	1.5.1 Submission of temporary work design and method for piers construction	14 days Mon 8/27/18 Sun 9/9/18 Wed 10/17/ Tue 10/30/18		8/27 - 19/9
A.1.1.5	1.5.2 Comment to temporary works design and method for piers construction	14 days Mon 9/10/18 Sun 9/23/18 Wed 10/31/ Tue 11/13/18		9/10 🟧 9/23
A.1.1.5	1.5.3 Re-submission of temporary works design and method for piers construction	n 7 days Mon 9/24/18 Sun 9/30/18 Wed 11/14/ Tue 11/20/18		9/24 59/30
A.1.1.5	1.5.4 Approval of temporary works design and method for piers construction	7 days Mon 10/1/18 Sun 10/7/18 Wed 11/21/ Tue 11/27/18		10/1 🖄 10/7
A.1.1.5	1.5.5 Construction of piers (E1-P1 ~ P5)	35 days Thu 11/1/18 Wed 12/5/18 Wed 11/28/ Tue 1/1/19		11/1 11/1
A.I.I.5	1.5.0 Construction of Kamp Structures	21 days Thu 12/6/18 Wed 12/26/ Tue 3/10/20 Mon 3/30/20		12/6 🕎 12/26
A.I.I.S	1.5./ Construction of Adutment (E1-PCb) 1.5.8 Construction of deck slob	26 days 1nu 12/0/18 wed 1/2/19 Wed 1/2/19 1ue 1/29/19 00 days Thu 1/3/10 Tris 4/2/10 Wed 1/2/10 Mee 4/20/10		12/6 1/2
A.1.1.2	1.5.0 Construction of deck stab	14 days Mon 1/7/19 Sun 1/20/19 Sun 2/17/10 Set 2/2/10		
A 115	1.5.7 Iviatorial submission of flexiplass	14 days Mon 1/21/19 Sun 2/3/19 Sun 3/3/10 Sat 3/2/19		
A.115	1.5.11 Second submission of flexiglass	7 days Mon 2/4/19 Sun 2/10/19 Sun 3/17/19 Sat 3/23/19		
A.1.1.5	1.5.12 Approval of material for flexiglass	7 days Mon 2/11/19 Sun 2/17/19 Sun 3/24/19 Sat 3/30/19		
A.1.1.5	1.5.13 Procurement to delivery of flexiglass	30 days Mon 2/18/19 Tue 3/19/19 Sun 3/31/19 Mon 4/29/19		
A.1.1.5	1.5.14 Construction of pedestrian flexiglass parapet	75 days Wed 4/3/19 Sun 6/16/19 Tue 4/30/19 Sat 7/13/19		
A.1.1.5	1.5.15 Erect Canopy and roofing system	49 days Mon 6/17/19 Sun 8/4/19 Sun 7/14/19 Sat 8/31/19		
A.1.1.5	1.5.16 Decking construction connecting to existing footpath	20 days Mon 8/5/19 Sat 8/24/19 Sat 9/7/19 Thu 9/26/19		
A.1.1.6	1.6 Construction of Bearings and Movement Joints	150 days Mon 8/13/18 Wed 1/9/19 Sun 12/1/19 Mon 3/30/20		
A.1.1.6	1.6.1 Material submission of Bridge Bearing	14 days Mon 8/13/18 Sun 8/26/18 Sun 12/1/19 Sat 12/14/19		8/13 8/26
A.I.I.6	1.0.2 Comment to material submission to Bridge Bearing 1.6.2 Second submission of Dridge Dearing	14 days Mon 8/2/18 Sun 9/9/18 Sun 12/15/19 Sat 12/28/19		8/27 9/9
A.I.I.C	1.0.3 Second submission of Bridge Bearing 1.6.4 Approval of Submission of Bridge Bearing	7 days Winn 9/10/18 Sun 9/10/18 Sun 12/29/19 Sat 1/4/20		9/10 29/16
A.1.1.0	1.6.5 Procurement to delivery of Bridge Bearing	51 days Mon 9/24/18 Tue 11/13/18 Sun 1/12/20 Mon 3/2/20		9/1/ 2/9/23
		2 4450 PION 7/2 // 10 100 11/15/10 0001 1/12/20 1001 5/2/20		
	Critical Split Work	ing days Manual Task	♦ Manual Summary	External Tasks
	Critical tasks IIIIIIIII Inacti	ve Milestone Duration-only	Start-only	External Milestone
	Non-critical Tacks	Manual Summary Dolly	n le Finish-only	Critical

_	January Mid	April 201 dle	May End		October B	Janu eginning	February	Middle
	6	10	12	14	15	17	19	22
	2/26 1/2 21 2/3 2/4 2/10 2/11 2/1 2/18	7 	-6/16 6/17	8/5	4			

NE/2016/05 Development of Anderson Road Quarry Site Pedestrian Connectiveity Facilities Works Phase 1

Section A -E1 First Programme

												j								
ITEM	ID	Task Name	Duration	Early Start	Early Finish	Late Start	Late Finish 01	17				October	2017				July 2018			
								Mar	ch End		August Be	ginning	Γ	December Middl	e	April End		September B	eginning	Janua
								12	16	18	. 2	20	22	24	25	29	1	2	4	1
77	A.1.1.6.6	Installation of Bearings (6 nr)	21 days	Thu 12/6/18	Wed 12/26/	Tue 3/3/20	Mon 3/23/20												12/6	12/26
78	A.1.1.6.7	Testing Bearing (2 nr)	7 days	Thu 12/27/18	Wed 1/2/19	Tue 3/24/20	Mon 3/30/20												12/27	1/2
79	A.1.1.6.8	Material submission of movement joints	14 days	Sat 9/15/18	Fri 9/28/18	Sun 12/29/19	Sat 1/11/20										9	/15 8 -9/28		
80	A.1.1.6.9	Comment to material submission of movement joints	14 days	Sat 9/29/18	Fri 10/12/18	Sun 1/12/20	Sat 1/25/20											9/29 5-10	/12	
81	A.1.1.6.10	Second submission of material for movement joints	7 days	Sat 10/13/18	Fri 10/19/18	Sun 1/26/20	Sat 2/1/20											10/13 10/13	0/19	
82	A.1.1.6.11	Approval of material for movement joints	7 days	Sat 10/20/18	Fri 10/26/18	Sun 2/2/20	Sat 2/8/20											10/20	10/26	
83	A.1.1.6.12	Procurement to delivery of movement joints	30 days	Sat 10/27/18	Sun 11/25/18	Sun 2/9/20	Mon 3/9/20											10/27	11/25	
84	A.1.1.6.13	Construction of MJ (3 nr)	21 days	Thu 12/20/18	Wed 1/9/19	Tue 3/10/20	Mon 3/30/20											10/2/	12/20	1/9
85	A.1.1.7	Installation of Escalators (E1-ES01 to ES-12)	342 days	Sun 2/10/19	Fri 1/17/20	Sat 3/23/19	Tue 1/28/20												12/20/	
86	A 1 1 7 1	Material submission of escalator	14 days	Sun 2/10/19	Sat 2/23/19	Sat 3/23/19	Fri 4/5/19													2/10
87	A 1 1 7 2	Comment to material submission of escalator	14 days	Sun 2/24/19	Sat 3/9/19	Sat 4/6/19	Fri 4/19/19													2/10
88	Δ1173	Second material submission of escalator	7 days	Sun 3/10/19	Sat 3/16/19	Sat 4/20/19	Fri 4/26/19													4
80	A 1 1 7 4	Approval of material submission of acceletor	7 days	Sun 3/17/10	Sat 3/10/17	Sat 4/27/10	Eri 5/3/10													
00	Δ1175	Procurement to delivery of escalator	120 days	Sun 3/24/10	Sat 3/23/17 Sup 7/21/10	Sat 5///10	Sat 8/31/10													
01	A.1.1.7.5	Submission of method statement for installation of ascalator	120 uays	Mon 6/10/10	Sun 6/23/10	Sat 3/4/19 Sup 7/21/10	Sat 0/31/19													
91 02	A.1.1.7.0	Comment to method statement for installation of escalator	14 days	Mon 6/24/10	Suii 0/23/19	Suii //21/19	Sat 0/3/17													
92	A.1.1.7.0	Comment to method statement for installation of escalator	14 days	Mon 7/9/10	Suii ////19	Sull 0/4/19	Sal 0/1//19													
95	A.1.1.7.0	A superside of method statement for instantation of escalator	7 days	Mon 7/15/19	Sun 7/14/19	Sull 8/18/19	Sal 8/24/19													
94	A.1.1.7.9	Approval of method statement of installation of escalator	7 days	Mon //15/19	Sun //21/19	Sun 8/25/19	Sat 8/31/19													
95	A.I.I.7.10	Installation of escalators and associate works (EI-RSI to EI-P2)	50 days	Mon 8/5/19	Mon 9/23/19	Sun 9/1/19	Sun 10/20/19													
96	A.I.I./.II	Installation of escalator and associate works (EI-P2 to EI P4)	50 days	Mon 9/30/19	Mon 11/18/	Mon 10/21/	Mon 12/9/19													
97	A.I.I.7.12	Escalator Installation and associate works (EI-P4 to EI-ABT)	50 days	Fri 11/29/19	Fri 1/17/20	Tue 12/10/19	Tue 1/28/20													
98	A.1.1.8	Drainage works construction	120 days	5 Thu 11/7/19	Thu 3/5/20	Mon 11/18	Mon 3/16/20													
99	A.1.1.8.1	Material submission of drainage material	14 days	Thu 11/7/19	Wed 11/20/	Mon 11/18/	Sun 12/1/19													
100	A.1.1.8.2	Comment to material submission of drainage material	14 days	Thu 11/21/19	Wed 12/4/19	Mon 12/2/19	Sun 12/15/19													
101	A.1.1.8.3	Second submission of drainage material	7 days	Thu 12/5/19	Wed 12/11/	Mon 12/16/	Sun 12/22/19													
102	A.1.1.8.4	Approval of drainage material	7 days	Thu 12/12/19	Wed 12/18/	Mon 12/23/	Sun 12/29/19													
103	A.1.1.8.5	Procurement to delivery of material	30 days	Thu 12/19/19	Fri 1/17/20	Mon 12/30/	Tue 1/28/20													
104	A.1.1.8.6	Construction of drainage	48 days	Sat 1/18/20	Thu 3/5/20	Wed 1/29/20	Mon 3/16/20													
105	A.1.1.9	E & M Works	975 days	Fri 3/31/17	Sat 11/30/19	Wed 9/4/19	Mon 3/30/20	1		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										44000
106	A.1.1.9.1	Construction/Installation of Pillar Box	9 days	Fri 3/31/17	Sat 4/8/17	Wed 9/4/19	Thu 9/12/19	3/31 🛯	4/8											
107	A.1.1.9.2	Application/Connection of Power Supply	14 days	Sun 4/9/17	Sat 4/22/17	Fri 9/13/19	Thu 9/26/19	4/9	<u><u> 4/22 </u></u>											
108	A.1.1.9.3	Telecommunication cables	14 days	Sun 8/25/19	Sat 9/7/19	Fri 9/27/19	Thu 10/10/19													
109	A.1.1.9.4	Lighting/Communication connections	21 days	Sun 9/8/19	Sat 9/28/19	Fri 10/11/19	Thu 10/31/19													
110	A.1.1.9.5	Finishing Works	14 days	Sun 9/29/19	Sat 10/12/19	Fri 11/1/19	Thu 11/14/19													
111	A.1.1.9.6	T&C of Escalator and Submission of Form LE5 to EMSD	21 days	Sun 10/13/19	Sat 11/2/19	Fri 11/15/19	Thu 12/5/19													
112	A.1.1.9.7	Reinstatement of footpath/stair	14 days	Sun 11/3/19	Sat 11/16/19	Fri 12/6/19	Thu 12/19/19													
113	A 1 1 9 8	Demobilization and Clean up the Site	14 days	Sun 11/17/19	Sat 11/30/19	Tue 3/17/20	Mon 3/30/20													
114	A 1 1 10	Landscaping Works	49 days	Sun 11/17/19	Sat 1/4/20	Tue 2/11/20	Mon 3/30/20													
115	A 1 1 10 1	Construction of hard and soft Landscape works	21 days	Sun 11/17/19	Sat 12/7/19	Tue 2/11/20	Mon 3/2/20													
116	A 1 1 10 2	Rectification of detects	21 dave	Sun 12/8/19	Sat 12/28/19	Tue 3/3/20	Mon 3/23/20													
117	A 1 1 10 3	General tidy up	7 dave	Sun 12/20/10	Sat 1/4/20	Tue 3/24/20	Mon 3/30/20													
118	A 1 1 11	Road and Pavinos / traffic Sions	100 dave	Sun 11/17/10	Wed 2/26/20	Fri 12/20/10	Mon 3/30/20													
110		Construction of Footnath	30 dave	Sun 11/17/10	Mon 12/16/	Fri 12/20/19	Sat 1/18/20													
120	Δ 1 1 11 2	Construction of paved area	30 dave	Tue 12/17/10	Wed 1/15/20	Sun 1/10/00	Mon 2/17/20													
120	Δ.1.1.11.2	Construction of Kerbs	21 dove	Thu 1/16/00	Wed 2/5/20	Tua 2/19/20	Mon 3/0/20													
121	Δ.1.1.11.3	Installation of traffic/Directional Signs	21 days	Thu 1/10/20	Wed 2/2/20	Tue 2/10/20	Mon 3/20/20													
122	A.1.1.11.4	Enternal Dirichas	Z1 UUUS	Sup 11/17/10	Man 1/6/00	1 UC 3/10/20	Man 2/20/20													
123	A.1.1.12	Construction of Tostile/Companie/Conserve Tiles	20 June	Sun 11/1//19	Mon 12/16/	SUIT 2/9/20	Mon 2/0/20													
124	A.I.I.I2.I	Construction of Lactile/Cermanic/Concrete Tiles	ou days	Sun 11/1//19	Mon 12/10/	Sull 2/9/20	Non 3/9/20													
120	A.I.I.I2.2	Texture Spray/Fungus Resistant Paint	21 days	Tue 12/17/19	Nion 1/6/20	Tue 3/10/20	Ivion 3/30/20													
126	A.1.1.13	Construction of Sau Mau Ping Memorial Park	63 days	Sun 11/17/19	Sat 1/18/20	Tue 1/28/20	Mon 3/30/20													
127	A.1.1.13.1	Slope improvement work (11NE-D/CR222)	21 days	Sun 11/17/19	Sat 12/7/19	Tue 1/28/20	Mon 2/17/20													
128	A.1.1.13.2	Construction of Pavillon/Bench/Pole Light	21 days	Sun 12/8/19	Sat 12/28/19	Tue 2/18/20	Mon 3/9/20													
129	A.1.1.13.3	Construction of Pavers	21 days	Sun 12/29/19	Sat 1/18/20	Tue 3/10/20	Mon 3/30/20													
130	A.1.1.14	General Inspection and Tidy up of Portion 1	25 days	Fri 3/6/20	Mon 3/30/20	Sat 3/7/20	Mon 3/30/20													
131	A.1.1.14.1	General Inspection and tidy up of Portion 1	10 days	Fri 3/6/20	Sun 3/15/20	Sat 3/7/20	Mon 3/16/20													
132	1.14.2	Allowabale Terminal Float	13 days	Mon 3/16/20	Sat 3/28/20	Tue 3/17/20	Sun 3/29/20													
133	A.1.1.14.2	Completion of works	1 day	Mon 3/30/20	Mon 3/30/20	Mon 3/30/20	Mon 3/30/20													

Critical Split	 Working days	·	Manual Task	\diamond	Manual Summary	•	External Tasks	♦
Critical tasks	Inactive Milestone		Duration-only		Start-only		External Milestone	
Non-critical Tasks	 Inactive Summary		Manual Summary Rollup	•	Finish-only	₹₹	Critical	



Section A Bridge E2-E3 First Programme

	ID	TASK NAME	Duration	Forly Stort	Early Einich	L ata Start	Lata Einich		May 201	7	J J				March 20	18				
		I ASK NAME	Duration	Earry Start	Early Fillish	Late Start	Late Fillisti	End	way 201	/ Iune Middl	e	N	Jovemb	er Beginning	Marci 20	n End		August N	Aiddle	
ITEM								26	1 2		16	24		3	11	22	1	lugusti	9	18
1	A.2.1	Section A	1096 day	Fri 3/31/17	Mon 3/30/20	Sat 4/8/17	Mon 3/30/20	1000	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,								
2	A.2.1.1	E3 and E2 Footbridge and lift Tower	1088 day	Fri 3/31/17	Sun 3/22/20	Sat 4/8/17	Mon 3/30/20	-												
3	A.2.1.1.1	Access Date of Portion 2	1 day	Fri 3/31/17	Fri 3/31/17	Mon 3/30/20	Mon 3/30/20	3/31 3/31												
4	A.2.1.1.2	Proposal of Concrete Batching Plant and mixes	90 days	Mon 7/3/17	Sat 9/30/17	Tue 11/14/17	Sun 2/11/18			7/3 📫		<mark>⊠ 9/30</mark>								
5	A.2.1.1.3	Method Statement submission for excavation of rock for bridge tower E3-ST1 and approval	65 days	Mon 4/24/17	Tue 6/27/17	Mon 4/24/17	Tue 6/27/17	4/24 🗖		6/27										
6	A.2.1.1.4	Comment to method statement of excavation of rock	14 days	Wed 6/28/17	Tue 7/11/17	Wed 6/28/17	Tue 7/11/17		6/	28 📥 7/1	1									
/	A.2.1.1.5	Second submission of method statement of excavation of rock	/ days	Wed //12/17	Tue //18/1/	Wed //12/1/	Tue //18/1/			7/12	18									
0	A.2.1.1.0	Approval of method statement of excavation of rock Mathod Statement Submission for installation and Temporary works design for concreting of bridge toward	14 days	Wed 7/5/17	The 8/1/17	Set 11/4/17	1 ue 8/1/17			7/19	8/1									
9	A.2.1.1./	E3-ST1	05 days	weu //3/1/	1110 9/7/17	Sal 11/4/17	Sull 1///10				91	/								
10	A.2.1.1.8	Comment to mtehod statement of temporary work design for concreting of bridge tower E3-ST1	14 days	Fri 9/8/17	Thu 9/21/17	Mon 1/8/18	Sun 1/21/18				9/8 📩	9/21								
11	A.2.1.1.9	Second submission of method statement of temporary works design for concreting of bridge tower E3-ST1	7 days	Fri 9/22/17	Thu 9/28/17	Mon 1/22/18	Sun 1/28/18				9/22	9/28								
12	A.2.1.1.10	Approval of method statement of temporary works design for concreting of bridge tower of bridge tower	14 days	Fri 9/29/17	Thu 10/12/17	Mon 1/29/18	Sun 2/11/18				9/29	📩 10/:	12							
12	A 2 1 1 11	E3-511 Mathed Statement submission for installation of H niles including madrill location and Broof Drill location	20 days	Man 1/17/17	Wed 7/5/17	Set 1/11/20	Map 2/20/20	4117		715										
15	A.2.1.1.11	Method Statement submission for histanation of H piles including predim location and Proof Drin location	ou days	1/1011 4/17/17	weu //5/17	Sat 1/11/20	101011 5/ 50/20	4/1/ 🔤		2000 1/3										
14	A.2.1.1.12	Submission of Method statement for testing of H piles	80 davs	Sun 6/4/17	Tue 8/22/17	Sat 1/11/20	Mon 3/30/20		6/4 🛛		8/22									
15	A.2.1.1.13	Submission of method statement for formwork design for casting the bridge piers footing and bridge piers	80 days	Sun 7/2/17	Tue 9/19/17	Sat 1/11/20	Mon 3/30/20			1/2	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	9/19								
16	A.2.1.1.14	Material Submission of proposed bridge bearings	60 days	1'hu 8/24/17	Sun 10/22/17	Mon 12/2/19	Thu 1/30/20			8	/24)/22							
17	A.2.1.1.15	Procurement, ordering and delivery of bridge bearings	60 days	Mon 10/23/	. Thu 12/21/17	Fri 1/31/20	Mon 3/30/20				1	0/23 🖄	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	[™] 12/21						
18	A.2.1.1.16	Submission of method statement for erection of steel truss	80 days	Sun 9/10/17	Tue 11/28/17	Sat 1/11/20	IVION 5/30/20				9/10	mun	1	1/28						
19 20	A.2.1.1.1/	Material Submission of Proposed Lift	60 days	Sun 12/24/17	1 uc 11/28/17 Wed 2/21/10	Sun 0/20/10	Sat 9/28/19 Wed 11/07/				9/10 🔯	milli	10/0	1728	2/01					
20	A 2 1 1 10	Producement ordering & delivery of proposed lift	124 dave	Sun 2/25/19	Thu 6/28/18	Thu 11/28/10	Mon 3/30/20						12/2	1	2/21		6170			
22	A.2.1.1.19	Material Submission of glazing and lourvres	60 davs	Thu 8/24/17	Sun 10/22/17	Sun 10/28/18	Wed 12/26/			e	04	1	1/22	44			0/20			
23	A.2.1.1 21	Method Statement of glazing and louvre installation	80 days	Mon 10/23/	. Wed 1/10/18	Thu 12/27/18	Sat 3/16/19			o	1	0/23	166	1/10						
24	A.2.1.1.22	Procurement, ordering and delivery of louvres & glazing	60 days	Sun 1/14/18	Wed 3/14/18	Sun 3/17/19	Wed 5/15/19				· ·			1/14	3/14					
25	A.2.1.1.23	Initial Tree survey	60 days	Mon 4/3/17	Thu 6/1/17	Fri 1/31/20	Mon 3/30/20	4/3		5/1										
26	A.2.1.1.24	Approval of TTA to block FP of Hiu Ming St and Hiu Kwong Street for erection of Hoarding	60 days	Mon 4/17/17	Thu 6/15/17	Thu 1/16/20	Sun 3/15/20	4/17 📖	hunn	6/15										
27	A.2.1.1.25	Road Works Advice	14 days	Fri 6/16/17	Thu 6/29/17	Mon 3/16/20	Sun 3/29/20		6/16	6/29										
28	A.2.1.1.26	Implementation of TTA	1 day	Fri 6/30/17	Fri 6/30/17	Mon 3/30/20	Mon 3/30/20		6/	30 6/30										
29	A.2.1.1.27	Application of Excavation permit	90 days	Fri 3/31/17	Wed 6/28/17	Sat 4/8/17	Thu 7/6/17	3/31 📖	40000	<u>_6/28</u>										
30	A.2.1.1.28	Erection of Hoardings for footbridge E3, E2	26 days	Thu 6/29/17	Mon 7/24/17	Fri 7/7/17	Tue 8/1/17		6/	29 🟧	1/24									
31	A.2.1.1.29	Mobilisation of excavator for breaking of rock for escalator tower E3-ST1	14 days	Wed 8/2/17	Tue 8/15/17	Wed 8/2/17	Tue 8/15/17			8/2	8/15									
32	A.2.1.1.30	Breaking of 50% of rock for escalator tower E3-ST1	90 days	Wed 8/16/17	Mon 11/13/	. Wed 8/16/17	Mon 11/13/			8/1	6		- 11/1	3						
33	A.2.1.1.31	Breaking of remaining 50% of rock for escalator tower E3-ST1	90 days	Tue 11/14/17	Sun 2/11/18	Tue 11/14/17	Sun 2/11/18					11/14			2/11					
34 25	A.2.1.1.32	Construction of E3-S11 substructure E3-PC1	90 days	Mon 2/12/18	Sat 5/12/18	Mon 2/12/18	Sat 5/12/18							2/12		5/12	<i>c</i> 10 <i>c</i>			
35 36	A.2.1.1.33	Construction of E3 superstructure E3 -51 lup to level 34mPD	45 days	Sun 5/15/18 Wed 6/27/18	Tue 0/20/18	Sun 5/15/18 Wed 6/27/18	Tue 0/20/18									6/13	6/26	0/10		
37	A.2.1.1.34	Infill the space with no fine concrete between rock slope and edge of F3 ST1	30 days	Sat 8/11/18	Sup 0/0/18	Sat 8/11/18	Sup 0/0/18									0/2/	0/11	8/10	0	
38	A 2 1 1 36	Construction of F3 Superstructure F3-ST1 from 43 6mPD to 59 7mPD	70 days	Mon 9/10/18	Sun 11/18/18	Mon 9/10/18	Sun 11/18/18										0/11	0/10	-11	1/12
39	A 2 1 1 37	Construction of E3 Superstructure E3-ST1 from 59 7mPD to 71 2mPD	80 days	Mon 11/19/	Wed 2/6/19	Mon 11/19/	Wed 2/6/19											<i>3/10</i>	11/19	./10
40	A.2.1.1.38	Installation of lift (3nrs)	90 days	Thu 2/7/19	Tue 5/7/19	Fri 2/15/19	Wed 5/15/19												11/12	
41	A.2.1.1.39	Installation of glazing and louver	90 days	Wed 5/8/19	Mon 8/5/19	Thu 5/16/19	Tue 8/13/19													
42	A.2.1.1.40	Installation of E&M for the lift towers	80 days	Sun 7/7/19	Tue 9/24/19	Mon 7/15/19	Wed 10/2/19													
43	A.2.1.1.41	Construction, installation and connection of pillar box	90 days	Wed 9/25/19	Mon 12/23/	. Thu 10/3/19	Tue 12/31/19													
44	A.2.1.1.42	Application and connection of power supply	15 days	Tue 12/24/19	Tue 1/7/20	Wed 1/1/20	Wed 1/15/20													
45	A.2.1.1.43	Testing and comminissioning of lifts	75 days	Wed 1/8/20	Sun 3/22/20	Thu 1/16/20	Mon 3/30/20													
46	A.2.1.1.44	Decoration and Finishings works for E3-ST1	60 days	Wed 1/8/20	Sat 3/7/20	Tue 1/28/20	Fri 3/27/20													
47	A.2.1.1.45	General tidy up	3 days	Sun 3/8/20	Tue 3/10/20	Sat 3/28/20	Mon 3/30/20													
48	4010	Dile Can E2 DC2 and E2 Abutment	260 Jana	T== 6/16/17	Tue 0/00/10	Man 2/10/10	W-1 0/6/10								_					
49 50	A.2.1.2	Mabilization of plants for predrilling for pile cap E3 DC 3	ZoU days	Fri 6/16/17	Thu 6/22/17	Mon 3/12/18	Sun 3/18/18		6/16	5 6/00										
51	A 2 1 2 2	Setting up of plants for predrill for pile cap E3-PC3	7 days	Fri 6/23/17	Thu 0/22/17 Thu 6/20/17	Mon 3/10/18	Sun 3/25/18		0/10	3 600										
52	A.2.1.2.3	Predrill for pile cap E3-PC3	7 days	Fri 6/30/17	Thu 7/6/17	Mon 3/26/18	Sun 4/1/18		6	30 30/29										
53	A.2.1.2.4	Mobilization of plants for drilling for installation of pre-bored socket H piles (9 nrs) for pile cap E3-PC3	4 days	Fri 7/7/17	Mon 7/10/17	Sat 6/23/18	Tue 6/26/18		0	יורא קר	0									
										T.	-									
54	A.2.1.2.5	Drilling and installation of pre-bored socket H piles (9 nrs)for pile cap E3-PC3	45 days	Tue 7/11/17	Thu 8/24/17	Wed 6/27/18	Fri 8/10/18			7/11 🏧	<u>8/24</u>									
55	A.2.1.2.6	Testing of piles	45 days	Fri 8/25/17	Sun 10/8/17	Sat 8/11/18	Mon 9/24/18			8	/25 👗	<u>10/8</u>								
56	A.2.1.2.7	Proof Drilling	9 days	Mon 10/9/17	Tue 10/17/17	Tue 9/25/18	Wed 10/3/18				10	19 💁 10	17							
5/ 50	A.2.1.2.8	Excavation with temporary shoring for pile cap E3-PC3	21 days	wed 10/18/	. Tue 11///17	Thu 10/4/18	Wed 10/24/				10	/18 📉	11/7	10.000						
28 50	A.2.1.2.9	Construction of F2 A hytmant	45 days	Wed 11/8/17	Fri 12/22/17	Thu 10/25/18	Sat 12/8/18					11/8	10.00		- 0.00					
59 60	A.Z.1.Z.10	Construction of ES Adutment	60 days	Sat 12/25/17	1 ue 2/20/18	Sun 12/9/18	wed 2/0/19						12/2	5 11111111	2/20					
61	A.2.1.3	Substructure of Covered Walkway	115 dave	Wed 2/21/19	Fri 6/15/18	Thu 3/14/10	Sat 7/6/10								+					
62	A.2.1.3.1	Excavation of footing of covered walkway footing	45 days	Wed 2/21/18	Fri 4/6/18	Thu 3/14/10	Sat 4/27/19							2/21		46				
63	A.2.1.3.2	Construction of footing of covered walkway footing	60 days	Sat 4/7/18	Tue 6/5/18	Sun 4/28/19	Wed 6/26/19							44	4/7	6/5				
64	A.2.1.3.3	Backfill the footing of the covered walkway	10 days	Wed 6/6/18	Fri 6/15/18	Thu 6/27/19	Sat 7/6/19								1	6/6 🗴 6/	15			
65		· · · · · · · · · · · · · · · · · · ·	-					1												
66	A.2.1.4	Pile Cap E3-PC2 and column	311 days	Fri 7/7/17	Sun 5/13/18	Mon 4/2/18	Wed 2/6/19			2										
67	A.2.1.4.1	Mobilization of plants for predrilling for pile cap E3-PC 2	7 days	Fri 7/7/17	Thu 7/13/17	Mon 4/2/18	Sun 4/8/18			וע <u>ה</u> א מר	.3									
68	A.2.1.4.2	Setting up of plants for predrill for pile cap E3-PC2	7 days	Fri 7/14/17	Thu 7/20/17	Mon 4/9/18	Sun 4/15/18			7/14 🛐	/20									
69	A.2.1.4.3	Predrill for pile cap E3-PC2	9 days	Fri 7/21/17	Sat 7/29/17	Mon 4/16/18	Tue 4/24/18			7/21 🔯	7/29									
/0	A.2.1.4.4	Demobilization of predrill rig	/ days	Sun //30/17	Sat 8/5/17	Wed 4/25/18	Tue 5/1/18			7/30	<u>18/5</u>									
/1	A.Z.1.4.3	She clearance for soil nails for zone 1 Fraction of tubular scaffold platform for soil poils for zone 1	5 days	SUII 8/0/1/	1 IIU 8/10/17	Wed 5/2/18 Mon 5/7/18	Sun 5/0/18			8/6	×10									
12 73	A.2.1.4.0	Setting out of soil pails	2 dave	111 0/11/1/ Mon 8/01/17	Suii 8/20/17	Thu 5/17/10	Fri 5/18/19			8/11										
74	A.2.1.4.7	Construction of soil nails (29nrs)	2 days 21 days	Wed 8/23/17	Tue 9/12/17	Sat 5/19/18	Fri 6/8/18			0		/12								
75	A.2.1.4.9	Construction of soil nails heads (29nrs)	14 days	Wed 9/13/17	Tue 9/26/17	Sat 6/9/18	Fri 6/22/18			0	9/13	9/26								
76	A.2.1.4.10	Removal of tubular scaffold platform	7 days	Wed 9/27/17	Tue 10/3/17	Sat 6/23/18	Fri 6/29/18				9/27	10/3								
				T	ч			1	1	^ I			.1.0				1	I	1	
		Critical Split Non-critical Tasks	mmm	inactive M	uestone	Ĺ	Ma	nuai Lask		\Diamond		Manu	ai Sum	nary Kollup	•	Start	-only			
		Critical tasks		Inactive Su	mmary		Du	ration_only				Manu	al Sum	narv	•	Finis	h-only			_



```
Kwan On Construction Co. Ltd.
```

NE/2016/05 Development of Anderson Road Quarry Site Pedestrian Connectiveity Facilities Works Phase 1

Section A Bridge E2-E3 First Programme

								Section A E	ыладе Е	2-231	Filst Flograf	inne							
	ID	TASK NAME	Duration	Early Start	Early Finisl	h Late Start	Late Finish		May 201	7				Ma	rch 2018				Ja
								End	ļ	June M	iddle	N	ovember Beginning	3	March End	22	Augu	st Middle	Ja
ITEM	A 2 1 4 11	Cita alaanaa far aail aaila far aana 0	5 1000	Wed 10/4/17	S 10/0/17	Sat 6/20/19	Wed 7/4/19	26	1		16	24	3	1	1	22		9	18
78	A.2.1.4.11	Site clearance for soil nails for zone 2 Frection of tubular scaffold platform for soil nails for zone 2	7 days	Mon 10/0/17	Sun 10/8/17	7 Thu 7/5/18	Wed 7/11/18				10/-		15						
70	Δ 2 1 4 13	Removal of soil nails (19ms)	20 days	Mon 10/16/	Sull 10/13/1 Sat 11/4/17	Thu 7/12/18	Tue 7/31/18				10		11//						
80	Δ 2 1 4 14	Removal of tubular scaffold platform from zone 2	7 days	Sun 11/5/17	Sat 11/4/17	7 Wed 8/1/18	Tue 8/7/18				10	11/5	11/4						
81	Δ 2 1 4 15	Mobilization of plant for drilling and installation of pre-bored socket H piles	3 days	Sun 11/12/17	7 Tue 11/14/1	7 Wed 8/8/18	Fri 8/10/18					11/3							
82	Δ 2 1 4 16	Drilling and construction of pre-bored socket H piles (9nrs)	45 days	Wed 11/15/	Fri 12/29/17	Sat 8/11/18	Mon 9/24/18					11/12	12/20						
83	A 2 1 4 17	Testing of niles	45 days	Sat 12/30/17	Mon 2/12/18	8 Tue 9/25/18	Thu 11/8/18					11/15	12/30	2/12					
84	A.2.1.4.18	Proof Drilling	9 days	Tue 2/13/18	Wed 2/21/18	8 Fri 11/9/18	Sat 11/17/18						2/13	212	1				
85	A 2 1 4 19	Excavation with shoring for construction of nile can E3-PC2	21 days	Thu 2/22/18	Wed 3/14/18	8 Sun 11/18/18	3 Sat 12/8/18						2/15	2	3/14				
86	A.2.1.4.20	Construction of pile cap E3-PC2	30 days	Thu 3/15/18	Fri 4/13/18	Sun 12/9/18	Mon 1/7/19						44	3/15	4/13				
87	A.2.1.4.21	Construction of Column E3-P1	30 days	Sat 4/14/18	Sun 5/13/18	Tue 1/8/19	Wed 2/6/19							5/15	4/14	5/13			
88																113			
89	A.2.1.5	Pile Cap E2-PC1	342 days	Fri 3/31/17	Wed 3/7/18	Tue 6/26/18	Sat 4/6/19												
90	A.2.1.5.1	Application of Excavation permit for area occupied by pile cap E2-PC1	80 days	Fri 3/31/17	Sun 6/18/17	Tue 6/26/18	Thu 9/13/18	3/31		<u> </u>									
91	A.2.1.5.2	Mobilization of plant for predrill for pile cap E2-PC1	2 days	Sun 8/6/17	Mon 8/7/17	Wed 9/5/18	Thu 9/6/18				8/6 💑								
92	A.2.1.5.3	Setting up plant for predrill for pile cap E2-PC1	7 days	Tue 8/8/17	Mon 8/14/17	7 Fri 9/7/18	Thu 9/13/18				8/8 58/14								
93	A.2.1.5.4	Predrill for pile cap E2-PC1	14 days	Tue 8/15/17	Mon 8/28/17	7 Fri 9/14/18	Thu 9/27/18				8/15 8/28								
94	A.2.1.5.5	Demobilization of predrill rig	2 days	Tue 8/29/17	Wed 8/30/17	7 Fri 9/28/18	Sat 9/29/18				8/29 8/3								
95	A.2.1.5.6	Mobilization of plant for drilling and installation of pre-bored socket H piles	5 days	Thu 8/31/17	Mon 9/4/17	Sun 9/30/18	Thu 10/4/18				8/31 5/4								
96	A.2.1.5.7	Drilling and construction for pre-bored socket H piles(35nrs)	75 days	Tue 9/5/17	Sat 11/18/17	7 Fri 10/5/18	Tue 12/18/18				9/5 📩		№ 11/18						
97	A.2.1.5.8	Testing of piles	45 days	Sun 11/19/17	7 Tue 1/2/18	Wed 12/19/.	Fri 2/1/19					11/19) 1/2						
98	A.2.1.5.9	Proof Drilling	14 days	Wed 1/3/18	Tue 1/16/18	Sat 2/2/19	Fri 2/15/19						1/3 🟧 1/1	6					
99	A.2.1.5.10	Excavation with temporary shoring for pile cap E2-PC1	20 days	Wed 1/17/18	Mon 2/5/18	Sat 2/16/19	Thu 3/7/19						1/17 🟧	2/5					
100	A.2.1.5.11	Construction of pile cap E2-PC1	25 days	Tue 2/6/18	Fri 3/2/18	Fri 3/8/19	Mon 4/1/19						2/6	3	/2				
101	A.2.1.5.12	Backfill the pile cap E2-PC1	5 days	Sat 3/3/18	Wed 3/7/18	Tue 4/2/19	Sat 4/6/19							3/3 😽	3/7		——		+
102																			
103	A.2.1.6	Substructure E2-PC2	349 days	5 Thu 8/31/17	Tue 8/14/18	3 Thu 3/21/19	Fri 9/13/19												
104	A.2.1.6.1	Mobilization of plants for predrilling for pile cap E2-PC 2	5 days	Thu 8/31/17	Mon 9/4/17	Thu 3/21/19	Mon 3/25/19				8/31 59/4	F							
105	A.2.1.6.2	Setting up plant for predrill for pile pile cap E2-PC2	5 days	Tue 9/5/17	Sat 9/9/17	Tue 3/26/19	Sat 3/30/19				9/5 🐴	9							
106	A.2.1.6.3	Predrill for pile cap E2-PC2	7 days	Sun 9/10/17	Sat 9/16/17	Sun 3/31/19	Sat 4/6/19				9/10 💁	9/16		┝─┐┙					
107	A.2.1.6.4	Mobilization of plants for drilling and installation of pre-bored socket H Ples for pile cap E2-PC2	5 days	Thu 3/8/18	Mon 3/12/18	8 Sun 4/7/19	Thu 4/11/19							3/8 🛯	3/12				
108	A.2.1.6.5	Drilling and installation of pre-bored socket H piles for pile cap E2-PC2	45 days	Tue 3/13/18	Thu 4/26/18	Fri 4/12/19	Sun 5/26/19							3/13 🖻	4/26	j			
109	A.2.1.6.6	Testing of piles	45 days	Fri 4/27/18	Sun 6/10/18	Mon 5/27/19	Wed 7/10/19								4/27	<u> </u>			
110	A.2.1.6.7	Proof Drilling	7 days	Mon 6/11/18	Sun 6/17/18	Thu 7/11/19	Wed 7/17/19								6/	11 6/17			
111	A.2.1.6.8	Excavation with shoring for pile cap E2-PC2	21 days	Mon 6/18/18	Sun 7/8/18	Thu 7/18/19	Wed 8///19									5/18	7/8		
112	A.2.1.6.9	Construction of pile cap E2-PC2	30 days	Mon 7/9/18	Tue 8///18	Thu 8/8/19	Fri 9/6/19									7/9 🖾	8/7		
113	A.2.1.6.10	Backfill the pile cap E2-PC2	/ days	Wed 8/8/18	1 ue 8/14/18	Sat 9///19	Fri 9/13/19										8/8 8 8/1	1	
114	4017	04-1 Drides Laterase E2 001 and E2 Alectronat	212 1	Thu 0/7/10	Mar. 10/16	Thu 0/7/10	Mar 2/20/00												
115	A.2.1.7 1	Steel Bridge between E3-S11 and E3 Abutment	313 days	Thu 2/7/19	Mon 12/10.	Inu 2///19	Mon 3/30/20												
110	A.2.1.7.1	Construction of fater truce between E2 to use and E2 shutment	60 days	1 nu 2///19 Mar 4/9/10	Sun 4/1/19	1 nu 2/1/19	Sun 4/1/19												
11/	A.2.1.7.2	Assembly of steel truss between E3 tower and E3 abutment	60 days	Mon 4/8/19	Thu 6/6/19	Mon 4/8/19	Thu 6/6/19												
118	A.2.1.7.3	Bridge launching between E3-S11 and E3 Abutment	30 days	Fri 6/ //19	Sat //6/19	Fri 6/ //19	Sat 7/6/19												
119	A.2.1.7.4	Root construction of the steel truss E3-511 to E3 abutment	50 days	Sun ////19	Sun 8/25/19	Sun 10/20/19	9 Sun 12/8/19												
120	A.2.1.7.5	Construction of screeding and paving blocks	40 days	Nion 8/26/19	Fri 10/4/19	Mon 12/9/19	Fri 1/1//20												
121	A.2.1.7.0	Installation of parapets and planters	40 days	Sat 10/5/19	Wed 11/15/.	Sat 1/18/20	Wed 2/20/20												
122	A.2.1.7.7	Distance works on bridge	2 down	Set 12/14/19	Map 12/15/19	Sot 2/20/20	FII 5/2//20 Map 2/20/20												
123	A.2.1.7.8	Planung works on ondge	5 days	Sat 12/14/19	IVION 12/10/.	Sal 5/28/20	NION 5/50/20												
124	4218	Superstructure of Covered Walkway	135 dave	Sun 7/7/10	Mon 11/18	Sun 7/7/10	Mon 3/30/20												
125	Δ 2 1 8 1	Expose the substructure of the Covered Walkway	20 days	Sun 7/7/19	Eri 7/26/19	Sun 7/7/19	Eri 7/26/19												
120	A 2 1 8 2	Construction of columns and beams for covered walkway	60 days	Sat 7/27/19	Tue 9/24/19	Sat 12/7/19	Tue 2/4/20												
128	A 2 1 8 3	Installation of steel sheet roof for the covered walkway	30 days	Wed 9/25/19	Thu 10/24/1	9 Wed 2/5/20	Thu 3/5/20												
129	A.2.1.8.4	Installation of Lighting to covered walkway	25 days	Fri 10/25/19	Mon 11/18/	Fri 3/6/20	Mon 3/30/20												
130																			
131	A.2.1.9	Superstructure of E2-LT1 and Lift	239 days	Sat 7/27/19	Sat 3/21/20	Sat 7/27/19	Mon 3/30/20												
132	A.2.1.9.1	Excavation to expose footing E2-PC1	7 days	Sat 7/27/19	Fri 8/2/19	Sat 7/27/19	Fri 8/2/19												
133	A.2.1.9.2	Construction of superstructure of lift tower E2-LT1	42 days	Sat 8/3/19	Fri 9/13/19	Sat 8/3/19	Fri 9/13/19												
134	A.2.1.9.3	Installation of lift (2nrs)	60 days	Sat 9/14/19	Tue 11/12/1	9 Mon 9/23/19	Thu 11/21/19												
135	A.2.1.9.4	Installation of E&M for the lift towers and Pillar Box	50 days	Wed 11/13/	. Wed 1/1/20	Fri 11/22/19	Fri 1/10/20												
136	A.2.1.9.5	Testing and comminissioning of lifts	60 days	Thu 1/2/20	Sun 3/1/20	Sat 1/11/20	Tue 3/10/20												
137	A.2.1.9.6	Installation of louver and finishing works	20 days	Mon 3/2/20	Sat 3/21/20	Wed 3/11/20	Mon 3/30/20												
138																			
139	A.2.1.10	Superstructure of E2-P1	48 days	Sat 9/14/19	Thu 10/31/.	Sat 9/14/19	Thu 10/31/												
140	A.2.1.10.1	Excavation to expose Pile cap E2-PC2 for column E2-P1	3 days	Sat 9/14/19	Mon 9/16/19	9 Sat 9/14/19	Tue 9/17/19												
141	A.2.1.10.2	Construction of column for E2-P1	42 days	Tue 9/17/19	Mon 10/28/.	Tue 9/17/19	Tue 10/29/19												
142	A.2.1.10.3	General tidy up	3 days	Tue 10/29/19	9 Thu 10/31/1	9 Sat 3/28/20	Mon 3/30/20												
143			100 -			0													
144	A.3.1.11	Bridge between E2-P1 to E2-P3	466 days	Fri 12/21/18	Mon 3/30/2	0 Thu 5/16/19	Mon 3/30/20												
145	A.3.1.11.1	Access date of E2 between Pier E2-P2 to E2-P3 (Portion 3)	I day	Fri 12/21/18	Fri 12/21/18	Sat 6/1/19	Sat 6/1/19												
146	A.2.1.11.3	Erection of Hoarding at South bound footpath of Hiu Kwong St	8 days	Sat 12/22/18	Sat 12/29/18	s Sun 6/2/19	Sun 6/9/19												12/22
147	A.3.1.11.3	Excavation of inspection pits to locate utilities	20 days	Sun 12/30/18	5 Fri 1/18/19	Mon 6/10/19	Sat 6/29/19												12/30 🖄
148	A.3.1.11.4	Diversion of utilities by UU	90 days	Sat 1/19/19	1 nu 4/18/19	Sun 6/30/19	FIT 9/2//19												1/19
149	A.3.1.11.5	Excavation with shoring for construction of E2-PC3	30 days	FT1 4/19/19	Sat 5/18/19	Sat 9/28/19	Sun 10/2//19												
150	A.3.1.11.0	Construction of pad footing of E2-PC3	30 days	Sun 5/19/19	Wod 7/17/19	9 Ivion 10/28/.	The 11/26/19												
151	A.J.1.11./	Construction of column for E2-Y2	20 J	Thu 7/10/10	wea //1//19	wea 11/2//.	1 mu 12/20/19												
152	A.3.1.11.8	Excavation with shoring for construction of E2-PC4	30 days	Inu //18/19	Fri 8/16/19	FT1 12/2//19	Sat 1/25/20												
135	A.J.1.11.9	Construction of pad footing of E2-PC4	25 J	Sat 8/1//19	Sun 9/15/19	Sun 1/26/20	Mor 2/20/20												
154	A.J.1.11.10	Construction of Column for E2-r3 and the bridge deck	00 days	IVIOI 9/10/19	Sun 10/20/1	7 1 ue 2/25/20	The 9/12/10												
155	Α.3.1.11.1	Off site Fabrication of Steel deck trues between E2 D2 to E2 D2 and E2 D2 to bridge constructed by effective	90 days	Thu 7/25/10	Tue 10/22/1	0 Wed 9/10/19	1 uc 0/13/19												
100	A.J.1.11.12	On she Faoncation of steel deck truss between E2-P2 to E2-P3 and E2-P3 to bridge constructed by others	90 days	111u //25/19	1 ue 10/22/1	7 WCU 8/14/19	11/11/19												
			1	1					1	1			1	1				<u> </u>	
		Critical Split Non-critical Tasks		Inactive M	lilestone		Ma	nual Task		\diamond		Manu	al Summary Rollup	٠		Start-or	ıly		
		Critical tasks		Incotivo Cu			Du	otion only				Monu	1 Summory			Eininte	omler		



Section A Bridge E2-E3 First Programme

Image: Depine to the state stat																				
N End June Mide Norm Rade End June Mide Junuary Beginning My End Out-Object Middle March Beginning 1 Lifting of steel trass between E2-171 to E2-P1 7 day 7 da 10 102/19 7 da 10 20 3 1 2 9 18 27 7.1 6 2 3 2 2 3 A.3.1.1.1 Lifting of steel trass between E2-P1 to E2-P2 7 day 7 da 10/11/1 Toe 11/5/19 Mon 11/11/ Toe 11/5/19 Mon 11/11 10011/11/1<	ID	TASK NAME	Duration	Early Start	Early Finish	Late Start	Late Finish		May 2017				March 2018				January 2019		November 2019	
Image: Normal Section 12 Section 22 Sectin 22 Section 22								End	June N	liddle	Nover	iber Beginning	March E	End	August	Middle	January Beginning	May End	October Middle	March Beginning
7 A.1.1.1.1 Lifting of steel truss between E2-P1 to E2-P2 7 days Tue 10/29/19 Mon 11/1/L. Tue 11/29 Mon 11/2/L. Tue 11/29 Mon 11/1/L. Tue 11/29 Mon 11/1/L. Tue 11/29 Mon 11/1/L. Tue 11/29 Mon 11/2/L. Tue 11/	ΓEM							26	7	16	24	3	11	22	1	9	18 27	7 16	25 3	12 22
8 A.3.1.1.14 Lifting of steel russ between E2-P1 to E2-P2 7 days Tue 11/5/19 Mon 11/1/L Tue 11/19/19 Mon 11/1/L	57 A.3.1.11.12	Lifting of steel truss between E2-LT1 to E2-P1	7 days	Tue 10/29/19	Mon 11/4/19	Fue 10/29/19	Mon 11/4/19												10/29 11/4	
9 A.3.1.1.12 Lifting of Truss between E2-P2 to E2-P3 7 days Tue 11/12/19 Mon 11/18Tue 11/12	58 A.3.1.11.14	Lifting of steel truss between E2-P1 to E2-P2	7 days	Tue 11/5/19	Mon 11/11/ 7	Fue 11/5/19	Mon 11/11/												11/5 11/11	
0 A.3.1.1.1.0 Lifting of truss for E2-P3 to connect to bridge constructed by others 7 days Tue 11/19/19 Mon 11/25/ Tue 11/26/19 Fi 11/26/19<	59 A.3.1.11.1:	Lifting of Truss between E2-P2 to E2-P3	7 days	Tue 11/12/19	Mon 11/18/ 7	Fue 11/12/19	Mon 11/18/												11/12 11/18	
1 A.3.1.1.17 Roof installation of the bridge from E2-LT1 to E2-P3 60 days Tue 11/26/19 Fri 1/24/20 Tue 11/26/19 Fri 1/24/20 2 A.3.1.1.18 Screeding and paving blocks for the bridge from E2-LT1 to E2-P3 42 days Sun 1/5/20 Sat 2/15/20 Sun 3/8/20 4 A.3.1.1.12 Flanting works on bridge from E2-LT1 to E2-P3 Sat 2/15/20 Tuu 3/19/20 Wed 3/25/20 Tuu 3/19/20 Med 3/25/20 Tuu 3/19/20 Med 3/25/20 Sat 10/12/19 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 <td>60 A.3.1.11.1ℓ</td> <td>Lifting of truss for E2-P3 to connect to bridge constructed by others</td> <td>7 days</td> <td>Tue 11/19/19</td> <td>Mon 11/25/ 7</td> <td>Гue 11/19/19</td> <td>Mon 11/25/</td> <td></td> <td>11/19 11/25</td> <td></td>	60 A.3.1.11.1ℓ	Lifting of truss for E2-P3 to connect to bridge constructed by others	7 days	Tue 11/19/19	Mon 11/25/ 7	Гue 11/19/19	Mon 11/25/												11/19 11/25	
2 A.3.1.1.18 Screeding and paving blocks for the bridge from E2-LT1 to E2-P3 42 days Sun 1/5/20 Sat 2/15/20 Sat 2/15/20 Sat 2/15/20 3 A.3.1.1.19 Electrical installation and lighting works for bridge from E2-LT1 to E2-P3 42 days Mon 1/27/20 Sat 2/15/20 Sun 3/8/20 4 A.3.1.1.2 Tubular handrail and planter on bridge from E2-LT1 to E2-P3 30 days Tue 2/18/20 Wed 3/18/20 Wed 3/18/20 5 A.3.1.1.2 Planting works on bridge 7 days Thu 3/19/20 Wed 3/18/20 Wed 3/18/20 6 A.3.1.1.2 Overall landscape works 150 days Thu 1/30/20 Wed 2/19/20 Sat 10/12/19 Mon 3/30/20 9/2 A.3.1.1.2 General tidy up Tul 3/19/20 Wed 2/19/20 Tue 3/10/20 Mon 3/30/20 9/2 A.3.1.1.2 Completion of works Tul 3/20/20 Wed 2/19/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 9/2 A.3.1.1.2 General tidy up General tidy up Wed 2/19/20 Wed 2/19/20 Mon 3/30/20 M	61 A.3.1.11.17	Roof installation of the bridge from E2-LT1 to E2-P3	60 days	Tue 11/26/19	Fri 1/24/20 1	Fue 11/26/19	Fri 1/24/20												11/26	24
3 A.3.1.11.15 Electrical installation and lighting works for bridge from E2-LT1 to E2-P3 42 days Mon 1/27/20 Sun 3/8/20 Mon 1/27/20 Sun 3/8/20 4 A.3.1.11.2 Tubular handrail and planter on bridge from E2-LT1 to E2-P3 30 days Tue 2/18/20 Wed 3/18/20 Wed 3/18/20 <td< td=""><td>62 A.3.1.11.18</td><td>Screeding and paving blocks for the bridge from E2-LT1 to E2-P3</td><td>42 days</td><td>Sun 1/5/20</td><td>Sat 2/15/20 S</td><td>Sun 1/5/20</td><td>Sat 2/15/20</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1/5</td><td>2/15</td></td<>	62 A.3.1.11.18	Screeding and paving blocks for the bridge from E2-LT1 to E2-P3	42 days	Sun 1/5/20	Sat 2/15/20 S	Sun 1/5/20	Sat 2/15/20												1/5	2/15
4 A.3.1.1.2 Tubular handrail and planter on bridge from E2-LT1 to E2-P3 30 days Tue 2/18/20 Wed 3/18/20 Wed 3/18/20 5 A.3.1.1.2 Planting works on bridge 7 days Thu 3/19/20 Wed 3/25/20 Thu 3/19/20 Wed 3/25/20 Thu 3/19/20 Wed 3/25/20 6 A.3.1.1.2 General tidy up for Portion 3 5 days Thu 3/26/20 Mon 3/30/20 Thu 3/26/20 Mon 3/30/20 Mon 3/30/20 3/18 3/19 3/18 3/19 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/18 3/19 3/12 3/18 3/19 3/18 3/19 3/12 3/18 3/18 3/18 3/18 3/18 3/18 3/18 3/18 3/18 3/18 3/19 3/12 3/12 3/12 3/12 3/12 3/12 3/12 3/12 3/12 3/12 </td <td>63 A.3.1.11.19</td> <td>Electrical installation and lighting works for bridge from E2-LT1 to E2-P3</td> <td>42 days</td> <td>Mon 1/27/20</td> <td>Sun 3/8/20 N</td> <td>Mon 1/27/20</td> <td>Sun 3/8/20</td> <td></td> <td>1/27</td> <td>3/8</td>	63 A.3.1.11.19	Electrical installation and lighting works for bridge from E2-LT1 to E2-P3	42 days	Mon 1/27/20	Sun 3/8/20 N	Mon 1/27/20	Sun 3/8/20												1/27	3/8
5 A.3.1.1.2 Planting works on bridge 7 days Thu 3/19/20 Wed 3/25/20 Thu 3/19/20 Wed 3/25/20 Thu 3/19/20 Wed 3/25/20 Thu 3/19/20 Wed 3/25/20 3/19	64 A.3.1.11.20	Tubular handrail and planter on bridge from E2-LT1 to E2-P3	30 days	Tue 2/18/20	Wed 3/18/20 1	Tue 2/18/20	Wed 3/18/20												2/1	3/18
6 A.3.1.1.2 General tidy up for Portion 3 5 days Thu 3/26/20 Mon 3/30/20 Thu 3/26/20 Mon 3/30/20 7 A.3.1.1.2 Overall landscape works 150 days Mon 9/2/19 Wed 1/29/20 Sat 10/12/19 Mon 3/30/20 8 A.3.1.1.2 General tidy up 21 days Thu 1/30/20 Wed 2/19/20 Tue 3/10/20 Mon 3/30/20 9/2 A.3.1.1.2 General tidy up 11/30/20 Wed 2/19/20 Tue 3/10/20 Mon 3/30/20 9/2 A.3.1.1.2 General tidy up 11/30/20 Wed 2/19/20 Tue 3/10/20 Mon 3/30/20 9/2 A.3.1.1.2 Completion of works 1 day Wed 2/19/20 Mon 3/30/20 Mon 3/30/20	65 A.3.1.11.21	Planting works on bridge	7 days	Thu 3/19/20	Wed 3/25/20 1	Thu 3/19/20	Wed 3/25/20													3/19 3/25
9/2 Mon 9/2/19 Wed 1/29/20 Sat 10/12/19 Mon 3/9/20 8 A.3.1.11.2' General tidy up 21 days Thu 1/30/20 Wed 2/19/20 Tuu 3/10/20 Mon 3/30/20 9 A.3.1.11.2' Completion of works 1 day Wed 2/19/20 Wed 2/19/20 Mon 3/30/20	66 A.3.1.11.22	General tidy up for Portion 3	5 days	Thu 3/26/20	Mon 3/30/20 1	Thu 3/26/20	Mon 3/30/20													3/26 3/30
8 A.3.1.11.2' General tidy up 21 days Thu 1/30/20 Wed 2/19/20 Tuu 3/10/20 Mon 3/30/20 9 A.3.1.11.2' Completion of works 1 day Wed 2/19/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20	67 A.3.1.11.25	Overall landscape works	150 days	Mon 9/2/19	Wed 1/29/20 S	Sat 10/12/19	Mon 3/9/20											9/2		/29
9 A.3.1.11.2 Completion of works 1 day Wed 2/19/20 Word 3/30/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20 Mon 3/30/20	68 A.3.1.11.24	General tidy up	21 days	Thu 1/30/20	Wed 2/19/20 1	Fue 3/10/20	Mon 3/30/20												1/30 👗	<u>∞</u> _2/19
	69 A.3.1.11.25	Completion of works	1 day	Wed 2/19/20	Wed 2/19/20 N	Mon 3/30/20	Mon 3/30/20												2/19	2/19

Critical Split	 Non-critical Tasks		Inactive Milestone	Manual Task	\diamond	Manual Summary Rollup	•	Start-only	
Critical tasks	Working days	éè	Inactive Summary	 Duration-only		Manual Summary	•	Finish-only	

Section B First Programme ITEM ID TASK NAME Duration Early Start Early Finish Late Start Late Finish 017 October 2017 March End August Beginning December Middle 22 12 16 18 20 24 25 B.4.1 SECTION B - CONSTRUCTION OF SLIP ROAD 366 days Fri 3/31/17 Sat 3/31/18 Sun 4/2/17 Sat 3/31/18 B.4.1.1 PRE CONSTRUCTION WORKS 111 days Fri 3/31/17 Wed 7/19/17 Sun 4/2/17 Sat 3/31/18 B.4.1.1.1 Access Date of Portion 4 Fri 3/31/17 Fri 3/31/17 Sun 4/2/17 Sun 4/2/17 1 day 3/31 - 3/31 B.4.1.1.2 Application of Excavation Permit 90 days Fri 3/31/17 Wed 6/28/17 Thu 4/6/17 Tue 7/4/17 3/31 **6/2**8 B.4.1.1.3 Application of TTA and approval 60 days Sun 4/30/17 Wed 6/28/17 Sat 5/6/17 Tue 7/4/17 4/30 6/28 6/29 -7/12 B.4.1.1.4 Road works advice 14 days Thu 6/29/17 Wed 7/12/17 Wed 7/5/17 Tue 7/18/17 B.4.1.1.5 7/13 7/13 Implementation of TTA for ingress and egress Thu 7/13/17 Thu 7/13/17 Wed 7/19/17 Wed 7/19/17 1 day B.4.1.1.6 First submission of proposal of landscape specialist 16 days Fri 3/31/17 Sat 4/15/17 Sun 4/2/17 Mon 4/17/17 3/31 4/15 B.4.1.1.7 Comment to proposal of landscape specialist 16 days Sun 4/16/17 Mon 5/1/17 Tue 4/18/17 Wed 5/3/17 4/16 🎽 5/1 B.4.1.1.8 5/2 5/17 Second submission of proposal of landscape specialist 16 days Tue 5/2/17 Wed 5/17/17 Thu 5/4/17 Fri 5/19/17 10 5/18 -6/2 B.4.1.1.9 Approval of landscape specialist 16 days Thu 5/18/17 Fri 6/2/17 Sat 5/20/17 Sun 6/4/17 B.4.1.1.10 6/3 6/12 12 Tree survey 10 days Sat 6/3/17 Mon 6/12/17 Mon 6/5/17 Wed 6/14/17 B.4.1.1.11 Trees Transplant 35 days Tue 6/13/17 Mon 7/17/17 Thu 6/15/17 Wed 7/19/17 6/13 13 7/17 14 B.4.1.1.12 First submission of material for drainage works 20 days Wed 4/26/17 Mon 5/15/17 Sat 1/6/18 Thu 1/25/18 4/26 5/15 5/16 5/29 B.4.1.1.13 Comment of first submission for drainage works 15 14 days Tue 5/16/17 Mon 5/29/17 Fri 1/26/18 Thu 2/8/18 5/30 5/32 16 B.4.1.1.14 Second submission of material for drainage works 14 days Tue 5/30/17 Mon 6/12/17 Fri 2/9/18 Thu 2/22/18 6/13 6/19 17 B.4.1.1.15 Approval of material for drainage works Tue 6/13/17 Mon 6/19/17 Fri 2/23/18 Thu 3/1/18 7 days B.4.1.1.16 Procurement and delivery of drainage pipes and material 30 days Tue 6/20/17 Wed 7/19/17 Fri 3/2/18 Sat 3/31/18 18 6/20 7/19 B.4.1.1.17 First submission of method statement for Drainage works 20 days Fri 5/26/17 Wed 6/14/17 Mon 2/5/18 Sat 2/24/18 19 5/26 6/14 20 B.4.1.1.18 Comment of method statement for drainage works 14 days Thu 6/15/17 Wed 6/28/17 Sun 2/25/18 Sat 3/10/18 6/15 56/28 21 B.4.1.1.19 Second submission of method statement of drainage works 14 days Thu 6/29/17 Wed 7/12/17 Sun 3/11/18 Sat 3/24/18 6/29 57/12 22 Thu 7/13/17 Wed 7/19/17 Sun 3/25/18 Sat 3/31/18 B.4.1.1.20 Approval of method statement of drainage works 7 days 7/13 🚺 7/19 23 B.4.1.2 First Stage Works 130 days Tue 7/18/17 Fri 11/24/17 Thu 7/20/17 Sun 11/26/17 24 B.4.1.2.1 Drainage works at first stage 60 days Tue 7/18/17 Fri 9/15/17 Thu 7/20/17 Sun 9/17/17 7/18 -9/15 9/16 💁 9/25 25 B.4.1.2.2 Laying street lighting cables 10 days Sat 9/16/17 Mon 9/25/17 Mon 9/18/17 Wed 9/27/17 B.4.1.2.3 Road works 60 days Tue 9/26/17 Fri 11/24/17 Thu 9/28/17 Sun 11/26/17 9/26 26 h11/24 27 B.4.1.2.4 40 days Mon 10/16/... Fri 11/24/17 Wed 10/18/... Sun 11/26/17 Construct Temporary road before implementation of road closure 10/16 h11/24 B.4.1.3 Second Stage Works 199 days Thu 9/14/17 Sat 3/31/18 Thu 9/14/17 Sat 3/31/18 28 60 days Thu 9/14/17 Sun 11/12/17 Thu 9/14/17 Sun 11/12/17 29 B.4.1.3.1 Application of TTA to divert traffic of existing slip road h11/12 9/14 11/13 11/26 14 days Mon 11/13/... Sun 11/26/17 Mon 11/13/... Sun 11/26/17 30 B.4.1.3.2 Road Works advice 11/27 11/27 B.4.1.3.3 Implementation of TTA to divert traffic to Temp slip road Mon 11/27/... Mon 11/27/... Mon 11/27/... Mon 11/27/... 31 1 day 11/28 B.4.1.3.4 Drainage works at entrance of existing slip road (D101+ others) 46 days Tue 11/28/17 Fri 1/12/18 Tue 11/28/17 Fri 1/12/18 32 33 B.4.1.3.5 Laying street lighting cables 10 days Sat 1/13/18 Mon 1/22/18 Sat 1/13/18 Mon 1/22/18 1/13 1/22 1/23 🎽 34 B.4.1.3.6 Road works 40 days Tue 1/23/18 Sat 3/3/18 Tue 1/23/18 Sat 3/3/18 -3/3 3/4 3/13 B.4.1.3.7 Remaining clash barriers and road markings 10 days Sun 3/4/18 Tue 3/13/18 Sun 3/4/18 Tue 3/13/18 35 B.4.1.3.8 3/14 3/28 36 Reinstate works area 15 days Wed 3/14/18 Wed 3/28/18 Wed 3/14/18 Wed 3/28/18 3/29 3/31 B.4.1.3.9 General tidy up Thu 3/29/18 Sat 3/31/18 Thu 3/29/18 Sat 3/31/18 37 3 days B.4.1.3.10 Completion of works 3/31 3/31 38 1 day Sat 3/31/18 Sat 3/31/18 Sat 3/31/18 Sat 3/31/18 Critical Split External Tasks Working days Manual Task \diamond Manual Summary ٠ Critical tasks Inactive Milestone External Miles Duration-only Start-only Non-critical Tasks Critical (1111) Inactive Summary Manual Summary Rollup 🔶 Finish-only

		July 2018				April 201
1	pril End	1	September Be	ginning	January Mide	dle
	29		2	4	6	10
3	<	>				
	tone					
و						

Section C First Programme

TEM	I ID	TASK NAME	Duration	Early Start	Early Finish	Late Start	Late Finish	017	-		O	ctober 2017		
									March End		August Beginnii	ng De	cember Middle	e Ar
	C 5 1	SECTION C - CONSTRUCTION OF BUS BUS INTERCHANGE	731 davs	Fri 3/31/17	Sun 3/31/19	Fri 3/31/17	Sun 3/31/10	12	16	18	20	22	24	25
!	C.5.1.1	Works not within TKOT carriageway	731 days	Fri 3/31/17	Sun 3/31/19	Fri 3/31/17	Sun 3/31/19							
	C.5.1.1.1	Access Date of Portion 5	1 day	Fri 3/31/17	Fri 3/31/17	Fri 3/31/17	Fri 3/31/17	3/3	1					
	C.5.1.1.2	Excavation permit	75 days	Fri 3/31/17	Tue 6/13/17	Wed 1/16/19	Sun 3/31/19	3/3	1 0000000000000000000000000000000000000	6/13				
i	C.5.1.1.3	Tree survey	75 days	Fri 3/31/17	Tue 6/13/17	Fri 3/31/17	Tue 6/13/17	3/3		6/13				
, ,	C.5.1.1.4	Submission of method statement of construction of covered walkway	20 days	Sat 1/13/18	Thu 2/1/18	Sat 2/3/18	Thu 2/22/18					1	/13 2/1	
,	C.5.1.1.5	Comment of method statement of construction of covered walkway	20 days	Fri 2/2/18	Wed 2/21/18	Fri 2/23/18	Wed 3/14/18						2/2 📩	2/21
;	C.5.1.1.6	Second Submission of method statement of covered walkway	15 days	Thu 2/22/18	Thu 3/8/18	Thu 3/15/18	Thu 3/29/18						2/22	3/8
)	C.5.1.1.7	Approval of method statement of of covered walkway	15 days	Fri 3/9/18	Fri 3/23/18	Fri 3/30/18	Fri 4/13/18						3/	9 🚾 3/23
0	C.5.1.1.8	Submission of proposal of offsite fabrication of covered walkway	45 days	Sat 3/24/18	Mon 5/7/18	Sat 4/14/18	Mon 5/28/18							3/24
1	C.5.1.1.9	SRs comment of proposal offsite fabrication of covered walkway	20 days	Tue 5/8/18	Sun 5/27/18	Tue 5/29/18	Sun 6/17/18							5/8
2	C.5.1.1.10	Resubmission of proposal of offsite fabrication of covered walkway	15 days	Mon 5/28/18	Mon 6/11/18	Mon 6/18/18	Mon 7/2/18							
3	C.5.1.1.11	Approval of offsite fabrication of covered walkway	15 days	Tue 6/12/18	Tue 6/26/18	Tue 7/3/18	Tue 7/17/18							
4	C.5.1.1.12	Fabrication of covered walkway	100 days	Wed 6/27/18	Thu 10/4/18	Wed 7/18/18	Thu 10/25/18							
5	C.5.1.1.13	Application to Works in TKOT Area	74 days	Fri 3/31/17	Mon 6/12/17	Fri 3/31/17	Mon 6/12/17	3/3	1	6/12				
6	C.5.1.1.14	Application of TTA for loading and unloading area	60 days	Fri 3/31/17	Mon 5/29/17	Fri 3/31/17	Mon 5/29/17	3/3	15/2	9				
7	C.5.1.1.15	Road works advice	14 days	Tue 5/30/17	Mon 6/12/17	Tue 5/30/17	Mon 6/12/17		5/30	6/12				
8	C.5.1.1.16	Implementation of TTA	1 day	Tue 6/13/17	Tue 6/13/17	Tue 6/13/17	Tue 6/13/17		6/13	6/13				
9	C.5.1.1.17	Tree Fellings	21 days	Wed 6/14/17	Tue 7/4/17	Wed 6/14/17	Tue 7/4/17		6/14	7/4				
20	C.5.1.1.18	Excavation of inpsection pit for locating existing utilities	21 days	Wed 6/14/17	Tue 7/4/17	Wed 6/14/17	Tue 7/4/17		6/14	7/4				
21	C.5.1.1.19	Arrangement with UU companies for diversion of UU	30 days	Wed 7/5/17	Thu 8/3/17	Wed 7/5/17	Thu 8/3/17			1/5 📥	8/3			
.2	C.5.1.1.20	Diversion of utilities	250 days	Fri 8/4/17	Tue 4/10/18	Fri 8/4/17	Tue 4/10/18			8/4				4/10
.3	C.5.1.1.21	Construction of footing of covered walkway	63 days	Wed 4/11/18	Tue 6/12/18	Wed 4/11/18	Tue 6/12/18							4/11 🗕
.4	C.5.1.1.22	Drainage works D201 to D207 above the footing	60 days	Fri 5/4/18	Mon 7/2/18	Fri 5/4/18	Mon 7/2/18							5/4
.5	C.5.1.1.23	Laying of TCS cables	30 days	Wed 6/13/18	Thu 7/12/18	Wed 6/13/18	Thu 7/12/18							
.6	C.5.1.1.24	Laying of cables for road lighting	30 days	Thu 6/28/18	Fri 7/27/18	Thu 6/28/18	Fri 7/27/18							
.7	C.5.1.1.25	Construction of new high mast lighting and other lightings	90 days	Sat 7/28/18	Thu 10/25/18	Sat 7/28/18	Thu 10/25/18							
.8	C.5.1.1.26	Installation of posts and beams for covered walkway	60 days	Fri 10/26/18	Mon 12/24/	Fri 10/26/18	Mon 12/24/							
.9	C.5.1.1.27	Installation of glass cover for covered walkway	60 days	Sun 11/25/18	Wed 1/23/19	Sun 11/25/18	3 Wed 1/23/19							
0	C.5.1.1.28	Installation of lighting of covered walkway	30 days	Thu 1/24/19	Fri 2/22/19	Thu 1/24/19	Fri 2/22/19							
1	C.5.1.1.29	Construction of paving blocks for covered walkway	35 days	Sat 2/23/19	Fri 3/29/19	Sat 2/23/19	Fri 3/29/19							
2	C.5.1.1.30	General tidy up	2 days	Sat 3/30/19	Sun 3/31/19	Sat 3/30/19	Sun 3/31/19							
3	9519		504 1	T : 0 /04 /4 T	0.04.40		0.001.00							
4	C.5.1.2	Works in Existing TKOT carriageway	731 days	Fri 3/31/17	Sun 3/31/19	Mon 4/10/17	Sun 3/31/19							
5	C.5.1.2.1	Submission of material for drainage works	50 days	Fri 3/31/17	Fri 5/19/17	Mon 4/10/17	Mon 5/29/17	3/3	5/19					
6	C.5.1.2.2	Comment of material for drainage works	14 days	Sat 5/20/17	Fri 6/2/1/	Tue 5/30/17	Mon 6/12/17		5/20 6/	2				
0/	C.5.1.2.3	Second submission of material for drainage works	14 days	Sat 6/3/17	Fri 6/16/17	Tue 6/13/17	Mon 6/26/17		6/3	6/16				
8	C.5.1.2.4	Approval of material for drainage works	14 days	Sat 6/1//1/	Fri 6/30/17	Tue 6/2//1/	Mon //10/17		6/17	6/30	10.1			
9	0.5.1.2.5	Inspection pits to locate existing utilities	21 days	Sat //1/1/	Ff1 //21/1/	Tue //11/1/	Mon //31/1/				/21		10.000	
-0	C.5.1.2.0	Diversion of utilities	160 days	Sat //22/17	Inu 12/28/17	Tue 8/1/1/	Sun 1///18			1122 🔤		11.00	<u>12/28</u>	
-1	C.S.1.2.7	Dead works	60 days	Wed 11/29/	Sal 1/2//18	Sat $12/9/17$	Tue 2/0/18					11/29	1/2/	0.00
-2	C.5.1.2.8	Road works	20 days	Sun 1/28/18	Wed 5/28/18	Tue 1/1/19	FII 5/1/19						1/28	3/28
-5	C.5.1.2.9	Koau marking and signage	50 days	Sup 1/29/18	FII 4/2//10 Wed 2/20/10	Sat 5/2/19 Wed 2/7/18	Sull 3/31/19						1/00	3129
5	C.5.1.2.10	Testing and commissionions of Auto toll	60 days	Sull 1/20/10 Thu 2/20/19	Weu 5/26/16	Thu 1/21/10	Sal 4/ //10						1/28	3/28
. J 6	C.5.1.2.11	Drainage works D401 to D410	00 days	Thu $3/29/10$	Juli J/2//10	Sup 1/0/10	Sull 3/31/19							3129
-0	C.5.1.2.12	Drainage works D401 to D410	85 days	$F_{rri} = \frac{6}{22} \frac{10}{18}$	Er: 0/1//19	Sull 4/0/10 Mon 7/2/18	Mon 0/24/18							3129
- / Q	C.5.1.2.15	Drainage works D410 to D419	30 days	FII 0/22/10 Sot 0/15/18	FII 9/14/10 Sup 10/14/19	Tuo $0/25/18$	Wod 10/24/16							
0	C.5.1.2.14	Cully drains of kerbisland for Due Pay	50 days	Sat 9/13/16 Mop 10/15/	Thu 12/12/19	The 9/25/10	8 Sup 12/22/19							
.,, ()	C.5.1.2.15 C.5.1.2.16	Backfill of the Gully drains	14 dave	Fri 12/1/19	Thu 12/13/18 Thu 12/27/19	Mon 12/24/	$S_{\rm un} 1/6/10$							
1	C.5.1.2.10	Construction of kerb for Rus Ray kerb island	21 dave	Fri 12/14/10	Thu 1/17/10	Mon 1/7/10	Sun 1/0/19							
21 22	C.J.1.2.17 C.5.1.2.19	L aving of Subbase and navement for Rue Day	21 udys	Fri 1/18/10	Mon 2/11/19	Mon 1/20/10	Thu $2/21/19$							
3	C.5.1.2.10	Remaining Road Marking and signage	25 days	Тие 2/12/10	Mon 3/18/10	Eri 2/22/19	Thu 2/21/19 Thu 2/28/10							
Л	C.5.1.2.19	General tidy up	2 dave	Tue 2/12/19	Wed 2/20/10	Eri 3/20/10	$S_{at} = \frac{3}{20} \frac{19}{10}$							
5	C 5 1 2 21	Completion of Works	2 days	Sun 2/21/10	Sun 2/21/10	Sun 2/21/10	Sat 5/50/19 Sun 2/21/10							
	C.J.1.2.21		1 uay	Juli JJJ117	Juli JIJ1/19	Juli J/J1/19	JULI JI JI JI 17							
		Critical Split	Working	days		ı	Manual Task		\diamond	Ma	ual Summarv	٠		External Tasks
		Critical tasks	Inactive	Vilestone		1	Duration_only			Stor	t-only			External Miles
			Ture			I		יי ת			-lu - ul			
		INOn-critical Lasks	Inactive	Summary			vianual Summa	ry Kolluj	p 🔻	Fini	sn-only			Critical







3.2	Application of 1	TA for drainage works in T	KOT camgeway	00 days wed 0/21/1	/ Sal 8/19/1/ Wed	1/25/19 Sal 5/25/19	6/21	8/19			
3.3	Road works advi	ce		15 days Sun 8/20/17	Sun 9/3/17 Sun 3	/24/19 Sun 4/7/19		8/20 🔽 9/3			
		Critical Split		Working days	ę	Manual Task	\$	Manual Summary	•	External Tasks	\$
		Critical tasks		Inactive Milestone		Duration-only		Start-only		External Milestone	
		Non-critical Tasks		Inactive Summary		Manual Summary Rollur	p 🔶	Finish-only	₹₹	Critical	

Mon 6/19/17

66

Section D First Programme

TEM	ID	TASK NAME	Duratio	on Early St	art Early Finish	Late Start	Late Finish D17	7			Octo	ober 2017				July 2018				April 20	19			Ja	nuary 2020	
								Ma	rch End		August Beginning	D	ecember Middle		April End		September Be	ginning	January Midd	le	May End		October Be	ginning	Febru	Jary N
								12	16	18	20	22	24	25	29	1	2	4	6	10	12	14	15	17	19	
7	D.6.1.3.4	Implementation of TTA for drainage works in carriageway	1 day	Mon 9/4/	17 Mon 9/4/17	Mon 4/8/19	Mon 4/8/19				9/4 19/4															
'8	D.6.1.3.5	Drainage from Manhole D601 to D607	75 days	5 Tue 9/5/1	7 Sat 11/18/17	Tue 4/9/19	Sat 6/22/19				9/5	11/18	H													
19	D.6.1.3.6	Drainage works from Manhole D607 to D803	75 days	Sun 11/19	9/17 Thu 2/1/18	Fri 10/18/19	Tue 12/31/19					11/19	2/1													
30	D.6.1.3.7	Swabbing of the Autotoll	90 days	5 Tue 11/14	4/17 Sun 2/11/18	Tue 6/18/19	Sun 9/15/19				1	1/14	2/	11												
31	D.6.1.3.8	Construction of bus bay island	45 days	Fri 2/2/18	3 Sun 3/18/18	Fri 9/6/19	Sun 10/20/19						2/2	3/18												
32	D.6.1.3.9	Testing and commissioning of Autotoll	90 days	Mon 2/12	2/18 Sat 5/12/18	Mon 9/16/19	Sat 12/14/19						2/12 📉		5/12											
33	D.6.1.3.10	Reconstruction of Concrete Pavement	55 days	Mon 3/19	0/18 Sat 5/12/18	Mon 10/21/	Sat 12/14/19						3	3/19	5/12											
34	D.6.1.3.11	Road Marking	17 days	Sun 5/13/	/18 Tue 5/29/18	Sun 12/15/19	Tue 12/31/19								5/13 5/29)										
35	D.6.1.3.12	Completion of Works	1 day	Tue 12/31	1/19 Tue 12/31/19	7 Tue 12/31/19	Tue 12/31/19																	12/31	2/31	

Critical Split	 Working days	e	Manual Task	\diamond	Manual Summary	•	External Tasks	♦
Critical tasks	Inactive Milestone		Duration-only		Start-only		External Milestone	
Non-critical Tasks	 Inactive Summary		Manual Summary Rollup	•	Finish-only	₹₹	Critical	

						S	Section E Firs	t Programm	e						
ITEM	ID	TASK NAME	Duration	Early Start	Early Finish	Late Start	Late Finish	Middla	May 2017	a Iu	no End		Ser ugust Midd	tember 2	01
-								26 1	6 7	<u>28</u>	18	<u>9 30</u>	20	10	
	E.7.1	SECTION E - HIKING TRAILS (JORDAN SECTION & CHOI WAN SECTION)	366 days	Fri 3/31/17	Sat 3/31/18	Fri 3/31/17	Sat 3/31/18								
2	E.7.1.1	CONSTRUCTION OF HIKING TRAIL (Jordan section)	329 days	Fri 3/31/17	Thu 2/22/18	Fri 3/31/17	Sat 3/31/18								-
3	E.7.1.1.1	Access Date of Portion 7	1 day	Fri 3/31/17	Fri 3/31/17	Wed 6/7/17	Wed 6/7/17	1 3/31							
1	E.7.1.1.2	Mobilization of plant, access, equipment, material	60 days	Fri 3/31/17	Mon 5/29/17	Wed 1/31/18	Sat 3/31/18			5/29					
5	E.7.1.1.3	Submission of Method statement of Soil nailing works	50 days	Sat 4/1/17	Sat 5/20/17	Thu 6/8/17	Thu 7/27/17	1	5/2)					
5	E.7.1.1.4	Comment of Method statement of soil nailing works	14 days	Sun 5/21/17	Sat 6/3/17	Fri 7/28/17	Thu 8/10/17		5/21	<u>®</u> -6/3					
7	E.7.1.1.5	Second submission of Method Statement of soil nailing works	7 days	Sun 6/4/17	Sat 6/10/17	Fri 8/11/17	Thu 8/17/17		6/4	<u>6/10</u>					
3	E.7.1.1.6	Approval of Method Statement of soil nailing works	7 days	Sun 6/11/17	Sat 6/17/17	Fri 8/18/17	Thu 8/24/17		6	/11 <u> 6/</u> 1	17 -				
)	E.7.1.1.7	Material submission of soil nail system	60 days	Fri 3/31/17	Mon 5/29/17	Wed 5/10/17	Sat 7/8/17	1		5/29					
10	E.7.1.1.8	Comment of material submission of soil nail system	14 days	Tue 5/30/17	Mon 6/12/17	Sun 7/9/17	Sat 7/22/17		5/30	6/12					
1	E.7.1.1.9	Second submission of soil nail system	7 days	Tue 6/13/17	Mon 6/19/17	Sun 7/23/17	Sat 7/29/17			6/13 📥 6/	/19				
12	E.7.1.1.10	Approval of soil nail system	7 days	Tue 6/20/17	Mon 6/26/17	Sun 7/30/17	Sat 8/5/17			6/20 📩	₃ <mark>6/26</mark>				
13	E.7.1.1.11	Procurement to delivery of soil nails	30 days	Tue 6/27/17	Wed 7/26/17	Sun 8/6/17	Mon 9/4/17			6/27		7/26			
14	E.7.1.1.12	Submission of method statement of excavation of slope	50 days	Fri 3/31/17	Fri 5/19/17	Fri 3/31/17	Fri 5/19/17	1	5/19)					
15	E.7.1.1.13	Comment of Method Statement of excavation of slope	10 days	Sat 5/20/17	Mon 5/29/17	Sat 5/20/17	Mon 5/29/17		5/20 📥	5/29					
16	E.7.1.1.14	Second submission of method statement of excavation of slope	6 days	Tue 5/30/17	Sun 6/4/17	Tue 5/30/17	Sun 6/4/17		5/30	6/4					
17	E.7.1.1.15	Approval of Method Statement of excavation of slope	7 days	Mon 6/5/17	Sun 6/11/17	Mon 6/5/17	Sun 6/11/17		6/5	5 📥 6/11					
18	E.7.1.1.16	Construction of Hoarding	10 days	Mon 6/12/17	Wed 6/21/17	Mon 6/12/17	Wed 6/21/17		6	5/12 📥 (5/21				
19	E.7.1.1.17	Excavation of slope and drainage construction	64 days	Thu 6/22/17	Thu 8/24/17	Thu 6/22/17	Thu 8/24/17			6/22 🎽	-		8/24		
20	E.7.1.1.18	Erection of tubular platform for soil nails	8 days	Fri 8/25/17	Fri 9/1/17	Fri 8/25/17	Fri 9/1/17					8	/25 - 9,	/1	
21	E.7.1.1.19	Setting out of soil nails	3 days	Sat 9/2/17	Mon 9/4/17	Sat 9/2/17	Mon 9/4/17						9/2 🕇	9/4	
22	E.7.1.1.20	Construction of soil nails (45nrs)	21 days	Tue 9/5/17	Mon 9/25/17	Tue 9/5/17	Mon 9/25/17						9/5		9/.
23	E.7.1.1.21	Pull out test	5 days	Tue 9/26/17	Sat 9/30/17	Tue 9/26/17	Sat 9/30/17							9/26	
24	E.7.1.1.22	Construction of soil nail heads	15 days	Sun 10/1/17	Sun 10/15/17	Sun 10/1/17	Sun 10/15/17							10/1	
25	E.7.1.1.23	Construction of staircase	30 days	Mon 10/16/	. Tue 11/14/17	Mon 10/16/	. Tue 11/14/17								10
26	E.7.1.1.24	Construction of hiking trail	60 days	Wed 11/15/	. Sat 1/13/18	Wed 11/15/	. Sat 1/13/18								
27	E.7.1.1.25	Construction of Planter walls with planting	30 days	Sun 1/14/18	Mon 2/12/18	Mon 1/29/18	Tue 2/27/18								
28	E.7.1.1.26	General tidy up	10 days	Tue 2/13/18	Thu 2/22/18	Wed 3/21/18	Fri 3/30/18								
29	E.7.1.2	CONSTRUCTION OF HIKING TRAIL (Choi Wan section)	77 days	Sun 1/14/18	Sat 3/31/18	Sun 1/14/18	Sat 3/31/18								
30	E.7.1.2.1	Erection of hoarding	14 days	Sun 1/14/18	Sat 1/27/18	Sun 1/14/18	Sat 1/27/18								
31	E.7.1.2.2	Construction of hiking trail	61 days	Sun 1/28/18	Thu 3/29/18	Sun 1/28/18	Thu 3/29/18								
32	E.7.1.2.3	Construction of planter walls with planting	30 days	Tue 2/13/18	Wed 3/14/18	Wed 2/28/18	Thu 3/29/18								
33	E.7.1.2.4	General tidy up	2 days	Fri 3/30/18	Sat 3/31/18	Fri 3/30/18	Sat 3/31/18								
34	E.7.1.2.5	Completion of Works	1 day	Sat 3/31/18	Sat 3/31/18	Sat 3/31/18	Sat 3/31/18								
		Critical Split Working	days Milestono	ę		Manual Task	k (\diamond	Manua Stort o	l Summary	4	Þ	E	xternal T	ask 151-
		Non-critical Tasks	Summarv			Manual Sun	umary Rollun	•	Finish-	only	•			ritical	



							Section	F First P	rogramme					
ITEM	ID	TASK NAME	Duration	Early Start	Early Finish	Late Start	Late Finish	Middle	May 2017 May Beginning	June End	Ar	Septem	iber 2017	oher Re
	E 9 1		221 dovo	Eri 2/21/17	Sat 2/24/18	Er: 2/21/17	Sat 2/24/19	26	16 7 28		30	20	10	1
	F811	CONSTRUCTION OF SOIL NAILS IN SITE B	282 days	Fri 3/31/17	Sat 2/24/10	Fri 3/31/17	Fri 2/23/18							
,	F 8 1 1 1	Access Date of Portion 8	1 day	Fri 3/31/17	Fri 3/31/17	Wed 4/12/17	Wed 4/12/17	1 1-3/31						
'	F 8 1 1 2	Submission of method statement of soil nailing works	51 days	Fri 3/31/17	Sat 5/20/17	Sat 4/8/17	Sun 5/28/17	1	5/20					
	F 8 1 1 3	Comment of method statement of soil nailing works	12 days	Sun 5/21/17	Thu 6/1/17	Mon 5/20/17	Eri 6/0/17		5/21					
<u></u>	F 8 1 1 4	Second submission of method statement of soil nailing works	6 days	Fri 6/2/17	Wed 6/7/17	Sat 6/10/17	Thu 6/15/17	-	5/21 6/0 6/0	n				
,	F 8 1 1 5	Approval of method statement of soil pailing works	7 days	Thu 6/8/17	Wed 6/1//17	Eri 6/16/17	Thu 6/22/17	-		R 6/1 /				
2	F 8 1 1 6	Material submission of soil nailing system	15 days	Sat 1/1/17	Mon 5/15/17	Thu $1/12/17$	Sat 5/07/17	1	5/15	J 0/14				
, 1	F 8 1 1 7	comment of the material submission of soil nailing system	7 days	Tue 5/16/17	Mon 5/22/17	Sun 5/28/17	Sat 6/3/17	1	5/16 5/22					
0	F 8 1 1 8	Second submission of material of soil nailing system	7 days	Tue 5/23/17	Mon 5/20/17	Sun 5/20/17	Sat 6/10/17		5/10 5/22					
1	F 8 1 1 0	Approvel of material for soil nailing system	7 days	Tue 5/30/17	Mon 6/5/17	Sun 6/11/17	Sat 0/10/17	-	5123	~				
2	E 9 1 1 10	Programment to delivery, of coil noile system	17 days	Tue 5/50/17	Thu 6/22/17	Sun 6/19/17	Tuo 7/4/17	_	5150 01.	<i>(</i>)				
2	E 9 1 1 11	Caparal site alrearance	17 days	Eri 2/21/17	Thu 5/25/17	Evi 2/21/17	The $1/4/17$		0/0 5/05	0/22				
.5	E 9 1 1 12	Tree Survey for clone feetures 11NE D/C700, C714, C711	10 days	Fil 5/51/17	Sup 6/4/17	FII 5/51/17	Sup 6/4/17		5/00					
5	Г.0.1.1.12 Е 9 1 1 12	Exaction of tubular Sacffold for slope $11NE D/C709$, $C714$, $C711$	10 days	FII J/20/17	Sull 0/4/17	FII 5/20/17	Sull 0/4/17	-	5/20	-				
.) 	F.0.1.1.15	Election of tubular Scattold for slope TINE-D/C/09, C/14	2 dava	Tue 6/20/17	Thu 6/22/17	Two 6/20/17	Thu 6/22/17	-	C/0	6/19				
7	Г.0.1.1.14	Construction of coll roll (109rrs)	5 days	Tue 0/20/17	Mar 9/21/17	Tue 0/20/17	Mar 9/21/17	-	0/2	0 0/22		0/01		
0	F.8.1.1.15	Construction of soil nail (198nrs)	ou days	Fr1 0/23/17	Mon 8/21/17	Fri 0/23/17	Nion 8/21/17	-	6/	23		8/21		
8	F.8.1.1.10	Construction of soli nall neads	20 days	Tue 8/22/17	Sun 9/10/17	Tue 8/22/17	Sun 9/10/17	_			8722	2 0/11 9	/10	
9	F.8.1.1.1/	Construction of sprayed concrete	10 days	Mon 9/11/17	Wed 9/20/17	Mon 9/11/17	Wed 9/20/17	-				9/11	9/20	
20	F.8.1.1.18	Removal of tubular scatfold and tidy up	5 days	Thu 9/21/17	Mon 9/25/17	Thu 9/21/17	Mon 9/25/17	-				9/21	1 9/25	- 1040
21	F.8.1.1.19	Erection of tubular scatfold for slope feature TINE-D/C/TI	15 days	Tue 9/26/17	Tue 10/10/17	Tue 9/26/17	Tue 10/10/17	_				9/	/26	10/10
2	F.8.1.1.20	Setting out of soil nails	3 days	Wed 10/11/	. Fri 10/13/17	Tue 11/28/17	Thu 11/30/17	_					10/11	S 10/1
.3	F.8.1.1.21	Construction of soil nails (92nrs)	30 days	Sat 10/14/17	Sun 11/12/17	Fri 12/1/17	Sat 12/30/17	-					10/14	
.4	F.8.1.1.22	Construction of soil nails heads	20 days	Mon 11/13/	. Sat 12/2/17	Sun 12/31/17	Fri 1/19/18	-						
.5	F.8.1.1.23	Removal of tubular scaffold and tidy up	7 days	Sun 12/3/17	Sat 12/9/17	Sat 1/20/18	Fri 1/26/18	-						
.6	F.8.1.1.24	Laying of non-biodegradable control mat	22 days	Sun 12/10/17	7 Sun 12/31/17	Sat 1/27/18	Sat 2/17/18	-						
.7	F.8.1.1.25	hydroseeding of slope	3 days	Mon 1/1/18	Wed 1/3/18	Sun 2/18/18	Tue 2/20/18	_						
.8	F.8.1.1.26	General tidy up site	3 days	Thu 1/4/18	Sat 1/6/18	Wed 2/21/18	Fri 2/23/18							
.9	F.8.1.2	CONSTRUCTION OF SOIL NAILS IN SITE A	137 days	Wed 10/11	. Sat 2/24/18	Wed 10/11	Sat 2/24/18							
0	F.8.1.2.1	Erection of Tubular Platform	14 days	Wed 10/11/	. Tue 10/24/17	Wed 10/11/	Tue 10/24/17						10/11	,
51	F.8.1.2.2	Stripping of 500mm thick top soil	20 days	Wed 10/25/	. Mon 11/13/	. Wed 10/25/	Mon 11/13/]	10/25
52	F.8.1.2.3	Setting out of soil nails	3 days	Tue 11/14/17	7 Thu 11/16/17	Tue 11/14/17	Thu 11/16/17							
3	F.8.1.2.4	Pull Out Test (4 nrs)	11 days	Fri 11/17/17	Mon 11/27/	. Fri 11/17/17	Mon 11/27/							
4	F.8.1.2.5	Construction of soil nail (162nrs)	45 days	Sat 11/25/17	Mon 1/8/18	Sat 11/25/17	Mon 1/8/18							
5	F.8.1.2.6	Construction of soil nail heads	20 days	Tue 1/9/18	Sun 1/28/18	Tue 1/9/18	Sun 1/28/18							
6	F.8.1.2.7	Removal of tubular scaffold and tidy up	7 days	Mon 1/29/18	Sun 2/4/18	Mon 1/29/18	Sun 2/4/18							
7	F.8.1.2.8	Laying of biodegradable control mat	18 days	Thu 2/1/18	Sun 2/18/18	Thu 2/1/18	Sun 2/18/18							
8	F.8.1.2.9	Construction of granite stone wall	18 days	Thu 2/1/18	Sun 2/18/18	Thu 2/1/18	Sun 2/18/18							
9	F.8.1.2.10	Hydroseeding of slope	3 days	Mon 2/19/18	Wed 2/21/18	Mon 2/19/18	Wed 2/21/18							
-0	F.8.1.2.11	General tidy up site	3 days	Thu 2/22/18	Sat 2/24/18	Thu 2/22/18	Sat 2/24/18							
1	F.8.1.2.12	Completion of Works	1 day	Sat 2/24/18	Sat 2/24/18	Sat 2/24/18	Sat 2/24/18							
		Critical Split Critical tasks IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	Working day Inactive Mile Inactive Sum	s stone [mary	•	Manu Durat	al Task ion-only al Summary R	♦	Manu Start- Finisl	al Summary ∙only h-only	* 		Externa Externa Critical	ป Tasks ป Miles ป



							Sectior	n F1 First Pro	ogramme					
ITEM	ID	TASK NAME	Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors/	March En	d		August	Octo Beginning	ober 2017
1	F1.9.1	SECTION F1 - FLEXIBLE BARRIER	481 days	Fri 3/31/17	Tue 7/24/18	Fri 3/31/17	Tue 7/24/18		12	16	18		20	2
2	F1.9.1.1	CONSTRUCTION OF Flexible barriers near Tiu King Leng	481 days	Fri 3/31/17	Tue 7/24/18	Fri 3/31/17	Tue 7/24/18		-					
3	F1.9.1.1.1	Access Date for Portion 9	1 day	Fri 3/31/17	Fri 3/31/17	Fri 3/31/17	Fri 3/31/17		3/31 ⊨3/31					
4	F1.9.1.1.2	Material and design submission for flexible barrier systems	30 days	Sat 4/1/17	Sun 4/30/17	Sat 4/1/17	Sun 4/30/17	3	4/1	4/30				
5	F1.9.1.1.3	Comment to material and design submission for flexible barrier system	60 days	Mon 5/1/17	Thu 6/29/17	Mon 5/1/17	Thu 6/29/17	4	5/	1	6/29			
6	F1.9.1.1.4	Address comment and make 2nd submission	45 days	Fri 6/30/17	Sun 8/13/17	Fri 6/30/17	Sun 8/13/17	5			6/30	8/ 1	3	
7	F1.9.1.1.5	Approval of material and design submission of flexible barrier system	45 days	Mon 8/14/17	Wed 9/27/17	Mon 8/14/17	Wed 9/27/17	6			8	/14 摧	9/27	7
8	F1.9.1.1.6	Procurement of flexible barriers	121 days	Thu 9/28/17	Fri 1/26/18	Thu 9/28/17	Fri 1/26/18	7					9/28	
9	F1.9.1.1.7	Submission of method statement for Flexible barrier construction	7 days	Thu 12/21/17	Wed 12/27/	Sat 12/30/17	Fri 1/5/18							
10	F1.9.1.1.8	Comment of method statement for flexible barrier construction	14 days	Thu 12/28/17	Wed 1/10/18	Sat 1/6/18	Fri 1/19/18	9						
11	F1.9.1.1.9	Second submission of method statement for flexible barrier	7 days	Thu 1/11/18	Wed 1/17/18	Sat 1/20/18	Fri 1/26/18	10						
12	F1.9.1.1.10	Approval of method statement of construction of flexible barrier	8 days	Thu 1/18/18	Thu 1/25/18	Tue 7/17/18	Tue 7/24/18	11						
13	F1.9.1.1.11	Tree Survey	26 days	Sat 9/2/17	Wed 9/27/17	Fri 6/29/18	Tue 7/24/18					9/2	9/27	7
14	F1.9.1.1.12	Ground Investigation works	30 days	Tue 8/29/17	Wed 9/27/17	Thu 9/28/17	Fri 10/27/17	7FF				8/29	9/27	7
15	F1.9.1.1.13	Construction of Baffles	91 days	Thu 9/28/17	Wed 12/27/	Sat 10/28/17	Fri 1/26/18	14					9/28	
16	F1.9.1.1.14	General site clrearance for Flexible barriers	7 days	Sat 1/27/18	Fri 2/2/18	Sat 1/27/18	Fri 2/2/18	8,11,15						
17	F1.9.1.1.15	Erection of tubular platform for flexible barrier construction	50 days	Sat 2/3/18	Sat 3/24/18	Sat 2/3/18	Sat 3/24/18	16						
18	F1.9.1.1.16	Erection of flexible barriers	100 days	Sun 3/25/18	Mon 7/2/18	Sun 3/25/18	Mon 7/2/18	17						
19	F1.9.1.1.17	Removal of platform	20 days	Tue 7/3/18	Sun 7/22/18	Tue 7/3/18	Sun 7/22/18	18						
20	F1.9.1.1.18	General tidy up	2 days	Mon 7/23/18	Tue 7/24/18	Mon 7/23/18	Tue 7/24/18	19						
21	F1.9.1.1.19	Completion of works	1 day	Tue 7/24/18	Tue 7/24/18	Tue 7/24/18	Tue 7/24/18	20FS-1 day						

Critical Split	 Working days	ę	Manual Task	\diamond	Manual Summary	•	External Tasks	\$
Critical tasks	Inactive Milestone		Duration-only		Start-only		External Milestone	
Non-critical Tasks	Inactive Summary		Manual Summary Rollup	•	Finish-only		Critical	





											Se	ection G	First P	rogramr	ne								
ITEM	ID	TASK NAME	Duration	Early Start	Early Finish	Late Start	Late Finish												2019				
								Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Se
1	G.1	SECTION G	1461 day	Fri 3/31/17	Tue 3/30/21	Fri 3/31/17	Tue 3/30/21														munn		um
2	G.1.1	Landscape works	1461 day	Fri 3/31/17	Tue 3/30/21	Fri 3/31/17	Tue 3/30/21																
3								_															1
4	G.1.1.1	Landscape works in Section A	1096 day	Fri 3/31/17	Mon 3/30/20	Fri 3/31/17	Mon 3/30/20	/31 💻				1		1									
5	G.1.1.2	Establishment works in Section	365 days	Tue 3/31/20	Tue 3/30/21	Tue 3/31/20	Tue 3/30/21																
6																							1
7	G.1.1.3	Landscape works in Section B	366 days	Fri 3/31/17	Sat 3/31/18	Sun 3/31/19	Mon 3/30/20	/31 📖	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	<u>3/3</u>	1								1
8	G.1.1.4	Establishment works in Section	365 days	Sun 4/1/18	Sun 3/31/19	Tue 3/31/20	Tue 3/30/21							4/1 ៓		huuun	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		<u> </u>	1		
9																							
10	G.1.1.5	Landscape works in Section C	731 days	Fri 3/31/17	Sun 3/31/19	Sat 3/31/18	Mon 3/30/20	/31 📖	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										<u>3/3</u>	1		
11	G.1.1.6	Establishment works in Section	365 days	Mon 4/1/19	Mon 3/30/20	Tue 3/31/20	Tue 3/30/21												4	4/1 📩	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		ann
12																							1
13	G.1.1.7	Landscape works in Section D	1006 day	Fri 3/31/17	Tue 12/31/19	Thu 6/29/17	Mon 3/30/20	/31 📖			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,						annn	,1111
14	G.1.1.8	Establishment works in Section	365 days	Wed 1/1/20	Wed 12/30/	Tue 3/31/20	Tue 3/30/21																1
15																							
16	G.1.1.9	Landscape works in Section E	366 days	Fri 3/31/17	Sat 3/31/18	Sun 3/31/19	Mon 3/30/20	/31 📖	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		<u>3/3 3</u>	1								
17	G.1.1.10	Establishment works in Section	365 days	Sun 4/1/18	Sun 3/31/19	Tue 3/31/20	Tue 3/30/21							4/1 ៓		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		<u> </u>	1		
18																							1
19	G.1.1.11	Landscape works in Section F	331 days	Fri 3/31/17	Sat 2/24/18	Sun 5/5/19	Mon 3/30/20	/31 📖	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	2/24									1
20	G.1.1.12	Establishment works in Section	365 days	Sun 2/25/18	Sun 2/24/19	Tue 3/31/20	Tue 3/30/21						2/25			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				2/24			
21																							1
22	G.1.1.13	Landscape works in Section F1	481 days	Fri 3/31/17	Tue 7/24/18	Thu 12/6/18	Mon 3/30/20	/31 📖	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,							<u>11</u> 24							1
23	G.1.1.14	Establishment works in Section	365 days	Wed 7/25/18	Wed 7/24/19	Tue 3/31/20	Tue 3/30/21								7/	25 📶	hillin					<u> </u>	
24																							1
25	G.1.2	Completion of Works	1 day	Tue 3/30/21	Tue 3/30/21	Tue 3/30/21	Tue 3/30/21																

Critical Split	 Working days	ŢŢ	Manual Task	\diamond	Manual Summary	•	External Tasks	<u>♦</u>
Critical tasks	Inactive Milestone		Duration-only		Start-only		External Milestone	
Non-critical Tasks	Inactive Summary		Manual Summary Rollur	o ◆	Finish-only	₹₹	Critical Split	





Appendix D

Monitoring Locations for Impact Monitoring









Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location : Location I	Chi Yum (D :	Ching She AMS1			Ν	Date of Ca Jext Calibrat Te	libration: 19-Apr-17 ion Date: 19-Jun-17 echnician: Mr. Ip Ka Hing	
					CONDITIO	NS		
		Sea Leve Ter	el Pressure nperature	(hPa) (°C)	1009.1 26.7]	Corrected Pressure (m Temperature (K	m Hg) 756.825) 300
				CALII	BRATION	ORIFICE		
				Make-> Model-> Serial # ->	TISCH 5025A 1941]	Qstd Slope -> Qstd Intercept ->	2.11965 -0.02696
				C	ALIBRAT	ION		
Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR	
No. 18 13 10 7 5	(11) 6.1 4.8 3.7 2.4 1.5	(in) 6.1 4.8 3.7 2.4 1.5	(in) 12.2 9.6 7.4 4.8 3	(m3/min) 1.652 1.467 1.290 1.041 0.826	(chart) 53 49 42 33 25	corrected 52.74 48.76 41.79 32.84 24.88	Slope = 3 Intercept = - Corr. coeff. =	DN 84.5668 -3.1911 0.9968
Calculatic Qstd = 1/r IC = I[Sqr	o ns : n[Sqrt(H20 t(Pa/Pstd)(*	(Pa/Pstd)(T Fstd/Ta)]	std/Ta))-b]		60.00	FLOW RATE C	IART
Qstd = sta $IC = corre$ $I = actual$ $m = calibr$ $b = calibra$ $Ta = actua$ $Pstd = actu$	ndard flow cted chart 1 chart respo ator Qstd s itor Qstd in l temperatu ual pressure	rate respones nse lope tercept ure during c e during cali	alibration	(deg K) mm Hg)		50.00 (j) 40.00 esuodseu 30.00		
For subse 1/m((I)[S	quent calc Gqrt(298/Ta	v)(Pav/760)	ampler fl]-b)	ow:		Actual cha	4	
m = sampl b = sampl I = chart re Tav = dail	er slope er intercep esponse y average t	t emperature				0.00		
Pav = dail	y average p	oressure				0.000	0.500 1.000 Standard Flow Rate	1.500 2.000 (m3/min)

Location :	Chi Yum	Ching She				Date of C	Calibration: 16-Jun-17					
Location 1	D :	AMS1			1	Next Calibr ר	ation Date: 16-Aug-17					
					CONDITIC	NS	cenincian. wit. ip Ka thing					
		Sea Leve Te	el Pressure mperature	e (hPa) (°C)	<u>1005.1</u> 29.0]	Corrected Pressure (mm Hg) 753.825 Temperature (K) 302					
				CALI	BRATION	ORIFICE						
				Make-> Model-> Serial # ->	TISCH 5025A 1941]	Qstd Slope -> 2.11965 Qstd Intercept -> -0.02696					
				(CALIBRAT	ION						
Plate	H20 (L)	H2O (R)	H20	Qstd	[(abart)	IC	LINEAR					
18 13 10	(in) 6 4.8 3.6	(in) 6 4.8 3.6	(in) 12 9.6 7.2	(m3/min) 1.630 1.459 1.265	(chart) 54 49 42	53.42 48.48 41.55	$\frac{\text{REGRESSION}}{\text{Slope} = 35.4501}$ $\text{Intercept} = -3.8656$ $\text{Corr. coeff.} = 0.9977$					
7 5	2.4 1.4	2.4 1.4	4.8 2.8	1.035 0.794	32 25	31.66 24.73						
CalculationQstd = 1/rIC = I[SqnQstd = staIC = correctI = actualm = calibrab = calibraTa = actuaPstd = actuaFor subset	n[Sqrt(H20 rt(Pa/Pstd)(' undard flow ected chart n chart respo rator Qstd s ator Qstd in al temperatu ual pressurd	(Pa/Pstd)(T Tstd/Ta)] rate respones nse lope tercept ure during cal culation of	`std/Ta))-b calibration libration (sampler fl] (deg K) mm Hg) ow:		60.00 500.00 00.05 00.06 (C) 00.05 00.06	FLOW RATE CHART					
1/m((I)[S	Sqrt(298/Ta	v)(Pav/760)]-b)			ອັ 20.00 -						
h = samp b = samp I = chart r Tav = dail	ler intercep response ly average t	t emperature	:			0.00						
Pav = dail	ly average p	pressure				0.00	Standard Flow Rate (m3/min)					

Oi Tat House Location : Date of Calibration: 23-May-17 AMS 5 Location ID : Next Calibration Date: 23-Jul-17 Technician: . CONDITIONS Sea Level Pressure (hPa) Corrected Pressure (mm Hg) 1007.8 755.85 Temperature (°C) 26.1 Temperature (K) 299 CALIBRATION ORIFICE Make-> TISCH Qstd Slope -> 2.11965 Model-> 5025A Qstd Intercept -> -0.02696 Serial # -> 1941 CALIBRATION H20 (L)H2O (R) Plate H20 I IC LINEAR Qstd (chart) REGRESSION No. (in) (in) (in) (m3/min) corrected 18 6.3 6.3 12.6 1.680 52 51.76 Slope = 31.458013 5 5 10 1.498 44 43.80 Intercept = -2.40723.9 3.9 1.324 39 38.82 Corr. coeff. = 0.9943 10 7.8 7 2.5 2.5 5 1.063 30 29.86 2.8 5 0.799 1.4 1.4 24 23.89 **FLOW RATE CHART** Calculations : 60.00 Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]50.00 Ostd = standard flow rate IC = corrected chart responses**Actual chart response (IC)** 0.000 0.000 0.000 I = actual chart responsem = calibrator Qstd slopeb = calibrator Qstd intercept Ta = actual temperature during calibration (deg K)Pstd = actual pressure during calibration (mm Hg)For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) 10.00 m = sampler slopeb = sampler intercept 0.00 0.000 0.500 1.000 1.500 2.000 I = chart responseStandard Flow Rate (m3/min) Tav = daily average temperature Pav = daily average pressure

Location : Hau Tat House Date of Calibration: 23-May-17												
Location I	D :	AMS 6]	Next Calibra	ation Date: 23-Jul-17					
						Т	Fechnician: Mr. Ip Ka Hing					
					CONDI	TIONS						
	Se	ea Level I	Pressure	(hPa)	1007.8	3	Corrected Pressure (mm Hg) 755.85					
		Temp	erature	(°C)	26.1		Temperature (K) 299					
				(-/ L		4						
				CA	LIBRATIC	ON ORIFICE						
				Make->'	FISCH]	Qstd Slope -> 2.11965					
				Model->	5025A		Qstd Intercept -> -0.02696					
				Serial # ->	1941							
					CALIBR	ATION						
Dlata			1120	Ortil		IC						
Plate H20 (L)H2O (R) H20 Qstd I IC LINEAR												
10.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION					
18	6.1	6.1	12.2	1.653	56	55.74 40.70	Slope = 32.0359					
13	4.9	4.9	9.8	1.483	49	48.78	Intercept = 1.1019					
10	3.9	3.9	7.8	1.324	44	43.80	Corr. coeff. = 0.9980					
7	2.4	2.4	4.8	1.042	36	35.84						
5	1.5	1.5	3	0.826	28	27.87						
Calculativ	ne i											
Calculation Optimized = 1/k	nis. niSart(II	$(2)(D_{0}/D_{0})$	+d)(Ta+d	/Ta)) b1	60	.00	FLOW RATE CHART					
QSIL = 1/L	II[SQII(П +(Do/Dot)	.20(Pa/PS 4)(Tatal/T	(1)(1)(1)	/1a))-0]								
IC = I[Sqr	u(Pa/Psic	1)(1510/1	a)]									
0.11	1.10				50	.00						
Qsta = sta	ndara fic	w rate										
IC = corre	cted cha	rt respon	es		~							
I = actual	chart res	ponse			9 40	.00						
m = calibr	ator Qst	1 slope			onse		•					
b = calibra	ator Qstd	. intercep	t		tr esp	00						
Ta = actua	al temper	ature dur	ing calib	pration (deg	K Te	.00	✓					
Pstd = act	ual press	ure durin	ig calibra	ation (mm H	lg ਤੁ							
					ctna	.00						
For subse	equent ca	alculatio	n of san	pler flow:	A							
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] - b))								
					10	.00						
m = samp	ler slope											
b = samp	ler interc	ept										
I = chart r	esponse				0	.00						
Tav = dail	av = daily average temperature 0.000 0.500 1.000 1.500 2.000 2.000 2.000											
Pav = dail	y averag	e pressur	e									
	5 0	1										

Location :	Jocation :Ma Yau Tong VillageDate of Calibration: 17-Apr-17Jocation ID :AMS 7Next Calibration Date: 17-Jun-17Technician:Mr. In Ka Hing												
Location	л.	AIVIS /				1,	Т	echnician	1: Mr. Ip Ka	l Hing			
	_	_	_		CC	DNDIT	IONS	_	_	_	_		
	Se	ea Level 1	Pressure	(hPa)	1(010.9	I	Corre	ected Pressu	(mm Hg)	758.175		
		Temŗ	perature	(°C)		26.0			Temperatu	tre (K)	299		
				CA	LIBF	λΑΤΙΟ							
				· · · · [1						
				Make->	TISC 5025	<u>CH</u>		(Oct	Qstd Slope -	->	2.11965		
				Serial # ->	<u>3023</u> 1941	A		QSU	d Intercept	->	-0.02090		
	CALIBRATION												
PlateH20 (L)H2O (R)H20QstdIICLINEARNo.(in)(in)(in)(m3/min)(chart)correctedREGRESSION													
No.	No.(in)(in)(m3/min)(chart)correctedREGRESSION185.85.811.61.6155150.85Slope = 37.0402												
18	18 5.8 5.8 11.6 1.615 51 50.85 Slope = 37.0402 13 4.6 4.6 9.2 1.440 4.5 44.87 Intercept = -9.0774												
15 10	4.0	4.0	9.2 7.2	1.440	4	1) 20	44.87 27.80	1	Intercept	= -9.0774			
10 7	5.0 2.3	5.0 2.3	1.2 1.6	1.275	נ ר)8)7	27.09 26.92		Corr. coerr.	= 0.9940			
5	1.5	1.5	3	0.828	2	23	22.93	I					
Qui la viati													
Calculation $O_{\text{etd}} = 1/r$)NS : m[Sart(H	$O(P_{a}/P_{c})$	htoT)(Let	$(T_2))_h]$		60.0	⁰⁰	FLO		IAR I			
IC = I[Squ	rt(Pa/Pstc	i)(Tstd/T	'a)]	/1 <i>a))</i> -0]									
		-/ < -				50.(00			/			
Qstd = sta	indard flo	ow rate											
IC = correction	cted char	rt respon	es			œ 40 (~						
I = actual	chart res	ponse				0) 40.0 9	00			•			
m = callon b = callon b	ator Qsu	1 Slope	.+			suod							
D = CanonaTa = actua	alor Qoiu al temper	ature dui	ι ring calil	bration (de	o K	t es 10.00	00						
Pstd = acta	ual press	ure durir	ng calibr	ation (mm	Hg	char							
_			.2	,		20.0	00		•				
For subse	equent ca	alculatio	n of san	npler flow:		Ā							
1/m((I)[S	3qrt(298/	Tav)(Pav	r/760)]-b))		10 (~						
	1- clone					10.0	00						
m = samp	ler slope	ant											
0 = samp I – chart r	response	epi				0.0	20 000	0.500	1 000	1 500	2 000		
T = chart T Tav = dai	lv averag	e temper	ature				0.000	Standa	ard Flow Rate ((m3/min)	2.000		
Pav = dai	lv averag	e pressur	e							•			
		-											

Location : Location I	Ma Ya D :	u Tong AMS 7	Village	Calibration: 16-Jun-17 ation Date: 16-Aug-17 Fechnician: Mr. Ip Ka Hing			
					CONDI	TIONS	
	Se	a Level 1 Temp	Pressure perature	(hPa) (°C)	1005.1 29.0]	Corrected Pressure (mm Hg) 753.825 Temperature (K) 302
				CA	LIBRATIC	ON ORIFICE	E
				Make-> Model-> Serial # ->	TISCH 5025A 1941]	Qstd Slope -> 2.11965 Qstd Intercept -> -0.02696
					CALIBR	ATION	
Plate	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18 13 10 7 5	5.9 4.6 3.5 2.3	5.9 4.6 3.5 2.3	11.8 9.2 7 4.6 2.8	1.616 1.428 1.248 1.014 0.704	51 45 38 28 22	50.45 44.52 37.59 27.70 21.76	Slope = 36.0332 Intercept = -7.5498 Corr. coeff. = 0.9977
Calculation Qstd = 1/r IC = I[Squ Qstd = stat IC = correct I = actual m = calibra Ta = actuat Pstd = act For subsect 1/m((I)[State m = samp b = samp	ns : n[Sqrt(H t(Pa/Pstd ndard flo ected char chart res rator Qstd al temper ual press equent ca Sqrt(298/ ler slope ler interc	20(Pa/Ps d)(Tstd/T ow rate rt respon ponse d slope intercep ature durir alculatio Tav)(Pav	std)(Tstd 'a)] es t ng calibra n of san 7/760)]-t	/Ta))-b] bration (de ation (mm npler flow:))	g K) Hg)	60.00 50.00 90.040	FLOW RATE CHART
I = chart r Tav = dail Pav = dail	esponse ly averag ly averag	e temper e pressui	ature e		0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)	

ALS ALS L ANALYTICAL	ALS TECHNICHEM (HK) PLY LLD ALS Laboratory Group ANALYTICAL CHEMISTRY & TESTING SERVICES										
	SUB-CONTRACTING RE	PORT									
CONTACT	: MR BEN TAM	WORK ORDER	HK1716578								
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING										
ADDRESS	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH DATE RECEIVED DATE OF ISSUE	1 20-APR-2017 25-APR-2017								
PROJECT	B	NO. OF SAMPLES CLIENT ORDER	: <u>1</u>								

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories

Richard Fung

General Manager

Position

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER : HK1716578

: 1

SUB-BATCH CLIENT PROJECT

ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1716578-001	S/N: 366418	AIR	20-APR-2017	S/N: 366418

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor			
Manufacturer:	Sibata LD-3B			
Serial No.	366418			
Equipment Ref:	EQ108			
Job Order	HK1716578			

Standard Equipment:

Standard Equipment:	Higher Volume Sampler			
Location & Location ID:	AUES office (calibration room)			
Equipment Ref:	HVS 018			
Last Calibration Date:	23 February 2017			

Equipment Verification Results:

Calibration Date:

16 March 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr02min	09:58 ~ 12:00	17.8	1016.4	0.037	2059	16.9
2hr07min	12:05 ~ 14:12	17.8	1016.4	0.031	1694	13.3
2hr02min	14:20 ~ 16:22	17.8	1016.4	0.026	1351	11.0

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X

Slope (K-factor):	
Correlation Coefficient (R)
Date of Issue	



Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room							Date of Calibration: 23-Feb-17 Next Calibration Date: 23-May-17		
						CONDI	TIONS		
Sea Level Pressure (hPa) 1 Temperature (°C)						017.4 17.9		Corrected Pressure (mm Hg) 763.05 Temperature (K) 291	
					CALI	BRATIC	ON ORIFICE		
Make-> TIS Model-> 502 Calibration Date-> 14-M					TIS 502 14-N	SCH 25A 1ar-16		Qstd Slope ->2.00411Qstd Intercept ->-0.03059Expiry Date->14-Mar-17	
						CALIBF	RATION		
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	(ch	I nart)	IC corrected	LINEAR REGRESSION	
18 13 10 8 5	6.2 5 3.8 2.4 1.4	6.2 5 3.8 2.4 1.4	12.4 10.0 7.6 4.8 2.8	1.797 1.616 1.410 1.124 0.862	5 4 4 3 2	iiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii		Slope = 36.1509 Intercept = -8.0555 Corr. coeff. = 0.9984	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = campler intercept				;K) Hg)	60.0 50.0 40.1 40.1 30. 20. 10.		FLOW RATE CHART		
I = chart ; Tav = dai Pav = dai	response ily averag ily averag	e tempera e pressur	ature e				0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)	
ALS L	Technichem (HK) Pty L aboratory Group	td							
------------	--	----------------	---------------						
ANALYTICAL	CHEMISTRY & TESTING SERVICES		(ALS)						
	SUB-CONTRACTING RE	PORT							
CONTACT	: MR BEN TAM	WORK ORDER	HK1716577						
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING								
ADDRESS	RM A 20/F., GOLD KING IND BLDG,	SUB-BATCH	: 1						
	NO. 35-41 TAI LIN PAI ROAD,	DATE RECEIVED	: 20-APR-2017						
	KWAI CHUNG, N.T. HONG KONG	DATE OF ISSUE	: 25-APR-2017						
PROJECT		NO. OF SAMPLES	: 1						
		CLIENT ORDER	÷						

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories	17 Position
Richard Fung	R.H. General Manager
	.1

11

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021www.alsglobal.com WORK ORDER SUB-BATCH : HK1716577

: 1

CLIENT PROJECT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1716577-001	S/N: 366407	AIR	20-APR-2017	S/N: 366407

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor	
Manufacturer:	Sibata LD-3B	
Serial No.	366407	
Equipment Ref:	EQ107	
Job Order	HK1716577	

Standard Equipment:

Higher Volume Sampler	
AUES office (calibration room)	
HVS 018	
23 February 2017	
	Higher Volume SamplerAUES office (calibration room)HVS 01823 February 2017

Equipment Verification Results:

Testing Date:

16 March 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr02min	09:58 ~ 12:00	17.8	1016.4	0.037	2047	16.8
2hr07min	12:05 ~ 14:12	17.8	1016.4	0.031	1678	13.2
2hr02min	14:20 ~ 16:22	17.8	1016.4	0.026	1451	11.9

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



0.0022	
0.9977	
20 March 2017	



Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Martin Li	Signature :	Date : _	20 March 2017
QC Reviewer	:Ben Tam	Signature :	Date :	20 March 2017

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET



ALS ALS L ANALYTICAL	Technichem (HK) Pty Ll aboratory Group	td	ALS)
	SUB-CONTRACTING REI	PORT	
CONTACT	MR BEN TAM	WORK ORDER	HK1703460
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	RM A 20/F., GOLD KING IND BLDG,	SUB-BATCH	: 1
	NO. 35-41 TAI LIN PAI ROAD,	DATE RECEIVED	: 19-JAN-2017
	KWAI CHUNG, N.T. HONG KONG	DATE OF ISSUE	: 23-JAN-2017
PROJECT		NO. OF SAMPLES	: 1
		CLIENT ORDER	·

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories Richard Fung

General Manager

Position

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com : HK1703460

SUB-BATCH CLIENT PROJECT

WORK ORDER





ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.	
HK1703460-001	S/N: 366410	AIR	19-JAN-2017	S/N: 366410	

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK1703460

Standard Equipment:

Higher Volume Sampler	2
AUES office (calibration room)	
HVS 018	2
25 November 2016	Ľ,
	Higher Volume SamplerAUES office (calibration room)HVS 01825 November 2016

Equipment Verification Results:

Testing Date:

9 January 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
3hr14min	09:10 ~ 12:24	20.6	1016.3	0.145	12401	64.0
1hr57min	12:30 ~ 14:27	20.6	1016.3	0.069	3266	27.9
1hr58min	14:35 ~ 16:33	20.6	1016.3	0.091	4878	41.1

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X

Slope (K-factor):	0.0022	
Correlation Coefficient	0.9984	
Date of Issue	11 January 2017	

Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET



Technichem (HK) Pty L aboratory Group CHEMISTRY & TESTING SERVICES	td	ALS
SUB-CONTRACTING RE	PORT	
: MR BEN TAM	WORK ORDER	HK1703455
ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
: RM A 20/F., GOLD KING IND BLDG,	SUB-BATCH	: 1
NO. 35-41 TAI LIN PAI ROAD,	DATE RECEIVED	: 19-JAN-2017
KWAI CHUNG, N.T. HONG KONG	DATE OF ISSUE	: 23-JAN-2017
	NO. OF SAMPLES	: 1
	CLIENT ORDER	·
	Technichem (HK) Pty L aboratory Group CHEMISTRY & TESTING SERVICES SUB-CONTRACTING REE MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG 	Technichem (HK) Pty Ltd aboratory Group CHEMISTRY & TESTING SERVICES SUB-CONTRACTING REPORT WORK ORDER * MR BEN TAM WORK ORDER * MR BEN TAM * ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING * RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG SUB-BATCH DATE RECEIVED DATE OF ISSUE * NO. OF SAMPLES CLIENT ORDER

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories			
Richard	Fung		

General Manager

Position

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER : HK1703455

SUB-BATCH CLIENT PROJECT

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.	
HK1703455-001	S/N: 366409	AIR	19-JAN-2017	S/N: 366409	

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366409
Equipment Ref:	EQ109
Job Order	HK1703455

Standard Equipment:

Higher Volume Sampler	
AUES office (calibration room)	
HVS 018	_
25 November 2016	
	Higher Volume SamplerAUES office (calibration room)HVS 01825 November 2016

Equipment Verification Results:

Testing Date:

9 January 2017

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
3hr14min	09:10 ~ 12:24	20.6	1016.3	0.145	12487	64.4
1hr57min	12:30 ~ 14:27	20.6	1016.3	0.069	3433	29.3
1hr58min	14:35 ~ 16:33	20.6	1016.3	0.091	4815	40.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



20

40

= 0 0077x+ 0 0007

50

80

R² - 0.9994

0.16 0.14 0.12 0.1 0.08

0.06

0.04

0.02

0

Linear Regression of Y or X

Slope (K-factor):	0.0022	
Correlation Coefficient	0.9997	
Date of Issue	11 January 2017	

Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET





Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C163603 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號: 1C16-0843)	Date of Receipt / 收件日期: 22 June 2016
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ008)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285690	
Supplied By / 委託者 :	Action-United Environmental Services and	d Consulting
	Unit A, 20/F., Gold King Industrial Buildin	ng,
	35-41 Tai Lin Pai Road, Kwai Chung, N.T	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23±2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 4 July 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	: Mort H T Wong Technical Officer		
Certified By	K C/Lee	Date of Issue :	5 July 2016
核證	Project Engineer	簽發日期	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c'o 4F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 鄰創工程有限公司 – 校正及檢測實驗所 c'o 香港部昇屯門興安里一號青山灣機模四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C163603 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C160077
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT	Setting	Applied	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.5

6.1.1.2 After Self-calibration

	UUT Setting			Applie	d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UUT Setting				d Value	UUT	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	
50 - 130 LAFP	A	F	94.00	1	94.0 (Ref.)		
				104.00		104.0	
				114.00		114.0	

1EC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory e/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 e/o 香港駅界屯門興安里一號背山灣機樓四樓 Tel:電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: eallab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司 Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C163603 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting			Applied Value		UUT	IEC 60651
Range Parameter (dB)		Frequency Weighting	Time Weighting	Applied ValueUUTeLevelFreq.Readingting(dB)(kHz)(dB)94.00194.094.094.0	Type 1 Spec. (dB)		
50 - 130 LAFP	LAFP	А	F	94.00	1	94.0	Ref.
	LASP		S			94.0	± 0.1
	LAIP		I			94.0	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Level Burst (dB) Duration		Type 1 Spec. (dB)
30 - 110	LAFP	А	F	106.0	Continuous	106.0	Ref.
	LAFMax		1		200 ms	105.0	-1.0 ± 1.0
	LASP		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
	1.1	1 - 1		63 Hz	67.8	-26.2 ± 1.5	
			125 Hz	77.8	-16.1 ± 1.0		
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					l kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司 Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C163603 證書編號

6.3.2 C-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.0	-3.0 ± 1.5
				63 Hz	93.2	-0.8 ± 1.5	
			125 Hz	93.8	-0.2 ± 1.0		
			250 Hz	93.9	0.0 ± 1.0		
					500 Hz	93.9	0.0 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.1	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5 ; -3.0
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

6.4

Time Averaging

UUT Setting			Applied Value				UUT	IEC 60804		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30-110 LAco	A 10	10 sec.	10 sec. 4	1	1/10	110.0	100	99.9	± 0.5	
						1/102		90	89.8	± 0.5
			60 sec.			1/103		80	79.8	± 1.0
	1.1.1		5 min.			1/104		70	69.8	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
a state of the state of the state of the state	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	; ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	$:\pm 0.70 \text{ dB}$
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	Burst equivalent level	$\pm 0.2 \text{ dB}$ (Ref. 110 dB
	and the construction of the second	continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C164113 證書編號

6

ITEM TESTED / 送檢項	目 (Job No. / 序引編號: IC16-0843)	Date of Receipt / 收件日期: 15 July 201
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ009)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285722	
Supplied By / 委託者 :	Action-United Environmental Services and	Consulting
	Unit A, 20/F., Gold King Industrial Buildir	ng,
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 28 July 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

- 4	-
mm	1.

H T Wong Technical Officer

K C Lee Project Engineer

Certified By 核證

Date of Issue 簽發日期 ċ

29 July 2016

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門興安里一號背山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C164113 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID CL280 CL281

Description 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

Certificate No. C160077 PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT	Setting	Applied Value		UUT	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.1

6.1.1.2 After Self-calibration

Co. Press Print	UUT Setting			Applie	d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UUT Setting				d Value	UUT	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	
50 - 130	LAFP	A	F	94.00	1	94.1 (Ref.)	
				104.00		104.1	
			1	114.00		114.0	

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準・局部複印本證書需先獲本實驗所書面批准・

Sun Creation Engineering Limited - Calibration & Testing Laboratory

6.0 4年, Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網圳:: www.suncreation.com Tel/電話: 2927 2606

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C164113 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting			Applied Value		UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.2	± 0.1
	LAIP		I			94.2	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting			App	lied Value	UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	LevelBurstReading(dB)Duration(dB)	Type 1 Spec. (dB)	
30 - 110	LAFP	Α	F	106.0	Continuous	106.0	Ref.
	LAFMax				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}	-	S		Continuous	106.0	Ref.
	LASMax				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	31.5 Hz	54.6	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
				125 Hz	77.9	-16.1 ± 1.0	
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
1					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



輝創工程有限公司 Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C164113 證書編號

6.3.2 C-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	vel Freq. Rea		Type 1 Spec. (dB)
50 - 130	L _{CFP}	С	F	94.00	31.5 Hz	91.0	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

6.4

Time Averaging

UUT Setting			Applied Value			_	UUT	IEC 60804		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
		1.1		100.00	1.1	1/102		90	89.7	± 0.5
			60 sec.			1/103		80	79.2	± 1.0
		A	5 min.	la contra		1/104		70	69.1	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812707

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz	$\pm 0.35 dB$
14	250 Hz - 500 Hz	$\pm 0.30 dB$
	1 kHz	$\pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	Burst equivalent level	$:\pm 0.2 \text{ dB}$ (Ref. 110 dB)
	Bale 1 (19 No. 19 Second Cold	continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準,局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C172284 證書編號

ITEM TESTED / 送檢項目(Job No. / 序引編號: IC17-0924)Description / 儀器名稱:Acoustical Calibrator (EQ082)Manufacturer / 製造商:Brüel & KjærModel No. / 型號:4231Serial No. / 編號:2713428Supplied By / 委託者:Action-United Environmental ServicesUnit A, 20/F., Gold King Industrial Bu35-41 Tai Lin Pai Road, Kwai Chung, Tai	Date of Receipt / 收件日期:24 April 2017 and Consulting ilding, N.T.
TEST CONDITIONS / 測試條件 Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 :	Relative Humidity / 相對濕度 : (55 ± 20)%
TEST SPECIFICATIONS / 測試規範 Calibration check	
DATE OF TEST / 測試日期 : 28 April 2017	
TEST RESULTS / 測試結果 The results apply to the particular unit-under-test only.	

The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

Κd

H T Wong Technical Officer

ee Project Engineer

Certified By 核證

Date of Issue 簽發日期

•

2 May 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Tel/電話: 2927 2606



Certificate of Calibration 校正證書

Certificate No. : C172284 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

<u>Equipment ID</u>	Description	Certificate No.
CL130	Universal Counter	C163709
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HCKLAS 066 註冊號碼:



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552

Appendix F

Event and Action Plan

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (June 2017)

Event	Action			
	ET	IEC	ER	Contractor
Action Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source, investigate the causes of exceedance and propose remedial measures Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Advise the ER and Contractor on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; and 3. Supervise and ensure remedial measures properly implemented.	 Identify source, investigate the causes of exceedance and propose remedial measures Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.

Event / Action Plan for construction dust

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (June 2017)

Limit Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor, IEC and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event and Action Plan for Construction Noise

Event	Action								
	ЕТ	IEC	ER	Contractor					
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Supervise the implementat-ion of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented 	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. 					
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementat-ion of remedial measures.	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. 					

Appendix G

Impact Monitoring Schedule

	_	Noise Monitoring	Air Quality Monitoring							
	Date	(0700 – 1900)	1-hour TSP	24-hour TSP						
Thu	1-JUN-17									
Fri	2-JUN-17			\checkmark						
SAT	3-JUN-17		✓							
SUN	4-JUN-17									
Mon	5-JUN-17									
TUE	6-JUN-17									
WED	7-JUN-17									
THU	8-JUN-17			✓						
Fri	9-JUN-17	✓ √	✓							
SAT	10-JUN-17									
SUN	11 - JUN-17									
Mon	12-JUN-17									
TUE	13-JUN-17									
WED	14-JUN-17			\checkmark						
THU	15-JUN-17	✓	✓							
Fri	16-JUN-17									
SAT	17-JUN-17									
SUN	18-JUN-17									
Mon	19-JUN-17									
TUE	20-JUN-17			\checkmark						
WED	21-JUN-17	✓	✓							
THU	22-JUN-17									
Fri	23-JUN-17									
SAT	24-JUN-17									
SUN	25-JUN-17									
Mon	26-JUN-17			✓						
TUE	27-JUN-17	✓	✓							
WED	28-JUN-17									
Thu	29-JUN-17									
Fri	30-JUN-17			\checkmark						

Impact Monitoring Schedule for the Reporting Period

\checkmark	Monitoring Day
	Sunday or Public Holiday

Impact Monitoring Schedule for next Reporting Period

			Air Quality Monitoring							
	Date	Noise Monitoring (0700 – 1900)	1-hour TSP	24-hour TSP						
SAT	1-JUL-17									
SUN	2-JUL-17									
Mon	3-JUL-17	✓	✓							
TUE	4-JUL-17									
WED	5-JUL-17									
THU	6-JUL-17			\checkmark						
Fri	7-JUL-17									
SAT	8-JUL-17		\checkmark							
SUN	9-JUL-17									
Mon	10-JUL-17									
TUE	11-JUL-17									
WED	12-JUL-17			✓						
THU	13-JUL-17									
Fri	14-JUL-17	✓	✓							
SAT	15-JUL-17									
SUN	16-JUL-17									
MON	17-JUL-17									
TUE	18-JUL-17			✓						
WED	19-JUL-17									
THU	20-JUL-17	✓	✓							
Fri	21-JUL-17									
SAT	22-JUL-17									
SUN	23-JUL-17									
Mon	24-JUL-17			✓						
TUE	25-JUL-17									
WED	26-JUL-17	✓	\checkmark							
Thu	27-JUL-17									
Fri	28-JUL-17									
SAT	29-JUL-17			\checkmark						
SUN	30-JUL-17									
MON	31-JUL-17									

✓	Monitoring Day
	Sunday or Public Holiday

Appendix H

Database of Monitoring Result

24-hour TS	I-hour TSP Monitoring Data for AMS-1														
DATE SAI	SAMPLE NUMBER	ELA	APSED TIN	ME	CHART READING			AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	(µg/m [*])
2-Jun-17	21084	18090.96	18115.11	1449.00	38	40	39.0	27.3	1007	1.21	1757	2.8062	2.8494	0.0432	25
8-Jun-17	20881	18115.11	18138.91	1428.00	36	38	37.0	27.1	1006.6	1.16	1650	2.7830	2.8138	0.0308	19
14-Jun-17	21164	18138.91	18162.91	1440.00	36	38	37.0	27.9	1008.3	1.15	1663	2.8271	2.8420	0.0149	9
20-Jun-17	21120	18162.91	18186.61	1422.00	36	38	37.0	27.3	1006.3	1.15	1628	2.8190	2.8442	0.0252	15
26-Jun-17	21240	18186.61	18210.61	1440.00	36	38	37.0	28.5	1005.3	1.14	1645	2.8250	2.8716	0.0466	28
30-Jun-17	21128	18210.61	18234.61	1440.00	38	40	39.0	28.7	1006.2	1.20	1726	2.8096	2.8448	0.0352	20

24-hour TS	4-hour TSP Monitoring Data for AMS-5														
DATE SA	SAMPLE NUMBER	ELA	APSED TI	ME	CHART READING			AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER V (g	VEIGHT)	DUST WEIGHT COLLECTED	24-hr TSP (wa/m^3)
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	$(std m^3)$	INITIAL	FINAL	(g)	(µg/m)
2-Jun-17	21061	4369.22	4393.37	1449.00	37	39	38.0	27.3	1007	1.28	1849	2.8033	2.8620	0.0587	32
8-Jun-17	20882	4393.37	4417.57	1452.00	36	38	37.0	27.1	1006.6	1.24	1807	2.7970	2.8400	0.0430	24
14-Jun-17	21160	4417.57	4441.57	1440.00	41	41	41.0	27.9	1008.3	1.37	1973	2.8336	2.8736	0.0400	20
20-Jun-17	21119	4441.57	4465.77	1452.00	36	38	37.0	27.3	1006.3	1.24	1806	2.8124	2.8381	0.0257	14
26-Jun-17	21241	4465.77	4489.95	1450.80	41	41	41.0	28.5	1005.3	1.37	1983	2.8464	2.8909	0.0445	22
30-Jun-17	21268	4489.95	4514.27	1459.20	48	50	49.0	28.7	1006.2	1.62	2363	2.6212	2.6485	0.0273	12

24-hour TS	4-hour TSP Monitoring Data for AMS-6														
DATE SA	SAMPLE NUMBER	ELA	APSED TI	ME	CHART READING			AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED	24-hr TSP $(uq(m^3))$
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	(µg/m [*])
2-Jun-17	21062	9512.18	9536.51	1459.80	37	39	38.0	27.3	1007	1.12	1639	2.8024	2.8733	0.0709	43
8-Jun-17	20883	9536.51	9560.71	1452.00	36	38	37.0	27.1	1006.6	1.09	1586	2.7867	2.8055	0.0188	12
14-Jun-17	20885	9560.71	9584.71	1440.00	47	47	47.0	27.9	1006.3	1.39	2008	2.7969	2.8618	0.0649	32
20-Jun-17	21126	9636.46	9660.66	1452.00	40	48	44.0	28.5	1005.8	1.30	1890	2.7924	2.8286	0.0362	19
26-Jun-17	21269	9660.66	9685.04	1462.80	42	43	42.5	28.5	1005.3	1.26	1837	2.6446	2.6739	0.0293	16
30-Jun-17	21272	9685.04	9709.05	1440.60	38	44	41.0	28.7	1006.2	1.21	1744	2.6338	2.6605	0.0267	15

24-hour TS	4-hour TSP Monitoring Data for AMS-7														
DATE	SAMPLE NUMBER	ELA	APSED TIN	ME	CHART READING			AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER V (g	VEIGHT)	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	(µg/m [*])
2-Jun-17	21060	5111.13	5135.55	1465.20	36	38	37.0	27.3	1007	1.24	1813	2.8039	2.9144	0.1105	61
8-Jun-17	20884	5135.55	5159.84	1457.40	36	38	37.0	27.1	1006.6	1.24	1803	2.8042	2.8392	0.0350	19
14-Jun-17	21163	5159.84	5184.07	1453.80	48	48	48.0	27.9	1008.3	1.53	2226	2.8478	2.9036	0.0558	25
20-Jun-17	20852	5184.07	5208.37	1458.00	36	38	37.0	27.3	1006.3	1.23	1792	2.8195	2.8625	0.0430	24
26-Jun-17	21242	5208.37	5232.37	1440.00	38	39	38.5	28.5	1005.3	1.27	1825	2.8636	2.9377	0.0741	41
30-Jun-17	21127	5232.37	5256.47	1446.00	46	48	47.0	28.7	1006.2	1.50	2171	2.8105	2.8439	0.0334	15

Noise Meas	Voise Measurement Results (dB) of NMS2																				
Data	Start	1st	Leq (5m	nin)	2nd Leq (5min)			3rd Leq (5min)			4th	Leq (5n	nin)	5th	Leq (5n	nin)	6th	Leq (5n	nin)	Leq30min,	Corrected Noise
Date Ti	Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	dB(A) L d	Level*, dB(A)
9-Jun-17	9:18	59.5	60.5	58.0	59.4	61.0	58.0	59.4	60.5	58.0	59.3	60.0	58.0	59.9	60.5	58.0	60.7	61.5	58.0	60	63
15-Jun-17	13:08	56.0	56.5	52.5	57.5	58.0	52.0	55.5	57.5	51.0	56.3	58.5	53.0	55.8	58.0	52.5	55.4	56.5	51.5	56	59
21-Jun-17	11:23	52.7	56.3	47.5	56.6	57.9	51.2	55.6	58.9	52.1	55.6	58.0	52.1	56.0	59.2	53.7	56.5	59.5	56.0	56	59
27-Jun-17	9:19	63.5	65.0	57.0	52.7	54.0	49.0	54.8	55.5	50.5	55.8	57.0	51.0	54.3	55.5	52.0	67.2	72.0	51.5	62	65

Noise Meas	Noise Measurement Results (dB) of NMS4																			
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)															
9-Jun-17	10:36	58.4	59.0	57.5	60.8	62.0	57.5	58.5	59.0	57.5	58.8	59.5	57.5	58.3	58.5	57.5	61.8	63.0	57.5	60
15-Jun-17	13:53	57.5	59.5	51.0	57.8	61.0	51.5	53.8	55.5	50.0	56.3	59.5	50.0	56.3	58.0	49.5	51.8	53.5	47.0	56
21-Jun-17	9:28	57.5	59.3	52.7	57.7	61.2	52.5	57.6	60.2	52.7	56.9	60.5	52.7	56.0	66.0	52.5	56.7	60.0	52.5	57
27-Jun-17	10:03	60.0	60.0	51.5	57.2	59.0	52.0	57.4	59.5	50.5	53.3	55.0	50.0	55.3	58.0	50.5	57.9	59.5	51.5	57

Appendix I

Graphical Plots for Monitoring Result

Air Quality – 1-hour TSP



CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and AUES Associated Infrastructure Works Monthly, Environmental Maritaring & Audit Benert (June 2017)


Air Quality – 24-hour TSP



Graphical Plot for 24-hour TSP Monitoring Result at AMS-6 24-hour TSP, µg/m3 300 24-hour TSP ----- Action Level Δ — — — Limit Level 250 200 150 Δ 100 Δ Δ 50 Δ Δ Δ Δ Δ Δ Δ Δ Δ Δ 0 12-May-17 24-May-17 5-Jun-17 29-Jun-17 Date 24-Apr-17 6-May-17 30-May-17 17-Jun-17 23-Jun-17 30-Apr-17 18-May-17 11-Jun-17 18-Apr-17 12-Apr-17 Graphical Plot for 24-hour TSP Monitoring Result at AMS-7 24-hour TSP, $\mu g/m^3$ 300 Δ 24-hour TSP ----- Action Level — — — Limit Level 250 200 150 100 Δ Δ Δ Δ 50 Δ Δ Δ Δ Δ Δ Δ Δ Δ Δ 0 Date 17-Jun-17 5-Jun-17 29-Jun-17 24-Apr-17 30-Apr-17 6-May-17 23-Jun-17 18-Apr-17 24-May-17 30-May-17 11-Jun-17 12-Apr-17 12-May-17 18-May-17

Noise



Appendix J

Meteorological Data

			Total	Kwun Tong Station	Kai Tal	k Station	King's Park Station
Date		Weather	Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Jun-17	Thu	Moderate southwesterly winds.	Trace	Mainten ance	18.6	W/SW	84
2-Jun-17	Fri	Hot during the day.	Trace	29.2	19	W/SW	84.5
3-Jun-17	Sat	Sunny periods and isolated showers. Hot during the day.	0	30.4	20.5	SE	78.9
4-Jun-17	Sun	Sunny periods and isolated showers. Hot during the day.	Trace	30.2	7.5	S/SE	81.5
5-Jun-17	Mon	Moderate southwesterly winds.	Trace	30.1	13.7	E/SE	76
6-Jun-17	Tue	Hot during the day.	Trace	29.8	13.7	E/SE	76.5
7-Jun-17	Wed	Moderate southwesterly winds.	4.3	29.5	9.7	E/SE	75
8-Jun-17	Thu	Hot during the day.	0	29.9	10.5	SE	77.5
9-Jun-17	Fri	Sunny periods and isolated showers. Hot during the day.	1.1	29.9	13	E/SE	79.5
10-Jun-17	Sat	Sunny periods and isolated showers. Hot during the day.	Trace	30	11.2	80.2	SE
11-Jun-17	Sun	Moderate southwesterly winds.	Trace	30.2	12.2	Е	73.2
12-Jun-17	Mon	Hot during the day.	37.7	27.8	17.8	Е	81.5
13-Jun-17	Tue	Sunny periods and isolated showers. Hot during the day.	219.4	26.1	18.5	W/SW	93.2
14-Jun-17	Wed	Sunny periods and isolated showers. Hot during the day.	15.6	27.4	16	S/SW	86.2
15-Jun-17	Thu	Moderate southwesterly winds.	14.5	28.3	11	SW	82.7
16-Jun-17	Fri	Hot during the day.	13.5	28.2	13.5	SW	88
17-Jun-17	Sat	Sunny periods and isolated showers.	13.8	26.6	15.8	80.5	S/SW
18-Jun-17	Sun	Hot during the day.	24.2	26.2	11.5	W/NW	91
19-Jun-17	Mon	Moderate southwesterly winds.	32.6	26.6	12	W/SW	87.5
20-Jun-17	Tue	Hot during the day.	24.8	26.4	6.5	W/SW	90.7
21-Jun-17	Wed	Sunny periods and isolated showers. Hot during the day.	95.9	26.8	12.3	E/SE	86.7
22-Jun-17	Thu	Sunny periods and isolated showers. Hot during the day.	Trace	30.1	11.1	E/SE	79
23-Jun-17	Fri	Moderate southwesterly winds.	10.5	29.9	9.5	SE	82.5
24-Jun-17	Sat	Hot during the day.	18.3	29.2	11.5	S/SW	85.3
25-Jun-17	Sun	Sunny periods and isolated showers.	4.2	28.7	10.9	SW	74.7
26-Jun-17	Mon	Light to moderate southerly winds.	0.1	29.8	13.2	SW	76.7
27-Jun-17	Tue	Mainly fine and hot apart from isolated showers	1.3	29.9	6	S	81
28-Jun-17	Wed	Hot with sunny periods.	0	29.9	9.4	SW	75
29-Jun-17	Thu	Moderate southeasterly winds.	0	30.7	6	SW	75.5
30-Jun-17	Fri	There will be isolated showers and thunderstorms.	0	30.1	8.2	SE	72.2

Appendix K

Waste Flow Table

Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

		Actual Quant	tities of Inert C&E	Materials Genera	ted Monthly		Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0.001
May	0	0	0	0	0	0	0.388	0	0	0	0.033
Jun	1.395	0.195	1.200	0	0	0	0	0	0	1.808	0.111
Sub-total	1.395	0.195	1.200	0	0	0	0.388	0	0	1.808	0,145
Jul	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0
Sep	0	0	0	0	0	0	0	0	0	0	0
Oct	0	0	0	0	0	0	0	0	0	0	0
Nov	0	0	0	0	0	0	0	0	0	0	0
Dec	0	0	0	0	0	0	0	0	0	0	0
Total	1,395	0.195	1.200	0	0	0	0.388	0	0	1.808	0.145

Monthly Summary Waste Flow Table for <u>2017</u> (year)

Contract No.: NE/2016/01

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*									
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
875.389	350.330	510.059	0	15.000	0	100.000	2.000	0.300	10.000	3.500

Notes:

(1) The performance targets are given in PS Clause 1.119 (14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88kg/L).

(6) Assume a dump truck delivers 7.5 m³ material in 1 trip.

(7) The cut-off date of this summary is 20^{th} of each month.

Appendix (ii)

Name of Department: <u>CEDD</u>

Contract No. : NE/2016/05

Monthly Summary Waste Flow Table for 2017 (year)

[PS Clause 1.129]

		Actual Quanti	ties of Inert C&	&D Materials G	enerated Mont	hly	Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan											
Feb											
Mar											
Apr	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
May	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
June	0.615	0.00	0.002	0.00	0.613	0.00	0.00	0.00	0.00	0.00	0.00
Sub-total	0.615	0.00	0.002	0.00	0.613	0.00	0.00	0.00	0.00	0.00	0.00
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total											

Notes: (1)

The performance targets are given in PS Clause 6.14 The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. (2)

Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material. (3)

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature (4) where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m^3 .

Appendix L

Implementation Schedule for Environmental Mitigation Measures

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
Dust Impa	ct (Contraction Phase)				
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m2 to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construct ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V
S4.7.6	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;. The load of dusty materials on a vehicle leaving a construct ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construct ion period. The port ion of any road leading only to construct or site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	 or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construct ion activity on the construction site or part of the construct ion activity on the construction site or part of the construct ion 				
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construct ion phase.	Control construction airborne noise	Selected Representative dust monitoring station	All construction sites where practicable	V
Noise Impa	act (Contraction Phase)				
S5.6.9	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construct ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construct ion equipment should be properly fit ted 	Control construct ion airborne noise	Contractor	All construction sites where practicable	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	 and maintained during the construct ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construct ion activities. 				
\$5.6.11 to \$5.6.13	Use of "Quiet" Plant and Working Methods.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	@
85.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construct ion activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construct ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	NA
\$5.6.15 to \$5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construct ion sites	Contractor	All construct ion sites where practicable	V
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construct ion sites where practicable	V
\$5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construct ion airborne noise	Contractor	Road L4 of ARQ	N/A
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representativ e Noise monitoring stations	V
Water Qua	lity Impact (Contraction Phase)		<u> </u>		
86.6.3	Construction Runoff In accordance with the Practice Note for Professional Persons on Construct ion Site Drainage, Environmental Protect ion Department, 1994 (ProPECC PN 1/94), best management practices should be implemented as far as	Control construction runoff	Contractor	All construction sites	V

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\June 2017\R0054v2.docx

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	 Practicable as below: At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped. The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construct ion. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces sh				
	• Measures should be taken to minimise the ingress of site drainage into				

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	excavations. If the excavation of trenches in wet periods is necessary, it				
	should be dug and backfilled in short sect ions wherever practicable. Water				
	pumped out from trenches or foundation excavations should be discharged				
	into storm drains via silt removal facilities.				
	• All open stockpiles of construct ion materials (for example, aggregates,				
	sand and fill material) of should be covered with tarpaulin or similar fabric				
	during rainstorms. Measures should be taken to prevent the washing away				
	of construct ion materials, soil, silt or debris into any drainage system.				
	• Manholes (including newly constructed ones) should always be adequately				
	covered and temporarily sealed so as to prevent silt, construct ion materials				
	or debris being washed into the drainage system and storm runoff being				
	directed into foul sewers.				
	• Precautions to be taken at any time of year when rainstorms are likely, act				
	ions to be taken when a rainstorm is imminent or forecasted, and act ions to				
	be taken during or after rainstorms are summarized in Appendix A2 of				
	ProPECC PN 1/94. Particular attention should be paid to the control of				
	silty surface runoff during storm events.				
	• All vehicles and plant should be cleaned before leaving a construct ion site				
	to ensure no earth, mud, debris and the like is deposited by them on roads.				
	An adequately designed and sited wheel washing facilities should be				
	provided at every construct ion site exit where practicable. Wash-water				
	should have sand and silt settled out and removed at least on a weekly basis				
	to ensure the continued efficiency of the process. The sect ion of access				
	road leading to, and exiting from, the wheel-wash bay to the public road				
	should be paved with sufficient back all toward the wheel-wash bay to				
	prevent vehicle tracking of soil and silty water to public roads and rains.				
	• Oil interceptors should be provided in the drainage system downstream of				
	any oil/fuel pollution sources. The oil interceptors should be emptied and				
	cleaned regularly to prevent the release of oil and grease into the storm				
	water drainage system after accidental spillage. A bypass should be				
	provided for the oil interceptors to prevent flushing during heavy rain.				
	• Construct ion solid waste, debris and rubbish on site should be collected,				
	handled and disposed of properly to avoid water quality impacts.				
	• All tuel tanks and storage areas should be provided with locks and sited on				
	sealed areas, within bun ds of a capacity equal to 110% of the storage				
	capacity of the largest tank to prevent spilled fuel oils from reaching water				
	sensitive receivers nearby.				

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	• Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.				
S6.6.6 and 6.6.7	 Sewage from Workforce Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construct ion phase of the Project. Regular environmental audit on the construct ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality 	Handling of site sewage	Contractor	All construction sites	V
S6.6.8 and 6.6.9	<u>Accidental Spillage</u> To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construct ion activities. Storage of chemical waste arising from the construct ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste)	Prevent ion of accidental spillage	Contractor	All construction sites	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	(General) Regulations.				
S6.6.11- S6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA
Waste Mar	 (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater to be recharged) to EPD for agreement . Pollution levels of groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor. 				
Waste Man	Agement (Contraction Phase)	Minimino	Contractor	A 11	17
58.3.2	 <u>Good Site Fractice</u> The following good site practices are recommended throughout the construct ion activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for 	generation during construction	Contractor	construction sites	v

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	 collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collect ion for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering t rucks or by transporting wastes in enclosed containers; regular cleaning an d maintenance programme for drainage systems, sumps and oil interceptors; 				
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construct ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize waste generation during construction	Contractor	All construction sites	V
\$8.5.3	 Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construct ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	V
S8.5.5	 <u>Storage of Waste</u> The following recommendation should be implemented to minimize the impacts: waste such as soil should be handled an d stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system 	Minimize waste impacts from storage	Contractor Contractor	All construct ion sites	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	 to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 				
S8.5.6	 <u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts: remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste impacts from storage	Contractor	All construction sites	V
S8.5.8	 <u>Excavated and C&D Material</u> Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; The recommended C&D materials handling should include: On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing Provision of wheel wash facilities 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construct ion phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	Remediate contaminated soil	Contractor	All construction sites where applicable	V
S8.5.17	 <u>Chemical Waste</u> If chemical wastes are produced at the construct ion site, the Contractors 	Control the chemical waste and ensure proper	Contractor	All construction	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status	
	should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	storage, handling and disposal.		sites		
S8.5.18	 <u>General Waste</u> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	
S8.5.19	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	
Ecology (Contraction Phase)						
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	
.10.7.10	 Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include: Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses; 	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	 Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment , fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works; To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site; Stockpiling of construct ion materials, if necessary, will be properly covered and located away from nearby watercourses; Erection of temporary geotextile silt fences will be carried out around earth-moving works to t rap any sediments and prevent them from entering watercourses; Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses; Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes; Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site; Construct ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construct ion site will be minimised via the following in descending order: reuse, recycling and treatment ; Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used; Silt t raps will be installed at points where drainage from the site enters local watercourses; Appropriate sanitary facilities for on-site workers will be prov	Concern to Address			
S.10.7.11	Implement an emergency contingency plan during the construction phase and the	Minimize impacts on	Contractor	All	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status
	plan will include, but not be limited to, the following:	Hydrological condition		construction	
	• Potential emergency situations;	and water quality of		sites	
	• Chemicals or hazardous materials used on-site (and their location);	hillside watercourses.			
	• Emergency response team;				
	Emergency response procedures;				
	• List of emergency telephone hot lines;				
	• Locations and types of emergency response equipment, and				
	Training plan and testing for effectiveness.				
Landscape a	ind visual (Contraction Phase)				
S11.14.23,	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and	Detailed Design	The whole	V
Table		protection of the existing	Consultant /	project area	
11.9, CM1		trees		where	
[4]				applicable	
S11.14.23,	Tree Transplantation - Should removal of trees be unavoidable due to	Minimize landscape	Detailed Design	Onsite where	*
Table	construction impacts, trees will be transplanted or felled. Detailed transplanting	impact and retention of	Consultant /	possible.	
11.9, CM2	proposal will be submit ted to relevant government departments for approval in	landscape resources		Otherwise	
[3]	accordance with LAO GN No. 7/2007, ETWB TCW No. 29/2004 and 10/2013.			consider	
	Final locations of transplanted trees shall be agreed prior to commencement of			offsite	
	the work.			locations	
S11.14.23,	Control of operation night -time glare with well-planned light ing operation	Minimize glare impact	Contractor/	The whole	N/A
Table	system to minimize potential glare impact to adjacent VSRs	to	CEDD	project area	
11.9, CM3		adjacent VSRs		where	
[4]				applicable	
S11.14.23,	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/	The whole	N/A
Table			CEDD	project area	
11.9, CM				where	
[4]				applicable	
S11.14.23,	Minimise disturbance and limitation of run-off - temporary structures and	Minimize visual impact	Contractor/	The whole	V
Table	construction works should be planned with care to minimize disturbance to	-	CEDD	project area	
11.9, CM5	adjacent landscape, vegetation, natural stream habitats.			where	
[2]				applicable	

Legend: V = implemented; x = not implemented; @ = partially implemented; * = pending to be implemented; N/A = not applicable