

JOB NO.: TCS00864/16

CEDD SERVICE CONTRACT NO. NTE/07/2016
ENVIRONMENTAL TEAM FOR DEVELOPMENT OF
ANDERSON ROAD QUARRY SITE – SITE FORMATION
AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (JULY 2021)

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date Reference No. Prepared By Certified By

13 August 2021 TCS00864/16/600/R0489v2

Nicola Hon (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	9 August 2021	First Submission
2	13 August 2021	Amended as against IEC's comment



Civil Engineering and Development Department

Your reference:

East Development Office

8/F, South Tower, West Kowloon Government Offices

Our reference: HKCEDD10/50/107477

11 Hoi Ting Road

Yau Ma Tei Kowloon Date:

17 August 2021

Attention: Mr Lam Sai Wing, Sam

BY POST

Dear Sirs

Agreement No.: NTE 08/2016

Independent Environmental Checker for Development of Anderson Road Quarry Site

- Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring and Audit Report (July 2021)

We refer to the emails of 11 and 16 August 2021 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (July 2021) for the captioned project.

We have no further comment and hereby verify the captioned report.

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Frankie Yuen on 2618 2831.

Yours faithfully

ANEWR CONSULTING LIMITED

James Choi

Independent Environmental Checker

CPSJ/LCCR/YCFF/lsmt

cc CEDD – Mr Ryan Chi (email: rcychi@cedd.gov.hk)

CEDD – Mr Ken Wong (email: heilongwong@cedd.gov.hk)

AECOM - Mr Tommy Li (email: c1-srec2@arqaecom.com)

AECOM – Mr Bill C P Hon (email: c2-srec3@arqaecom.com)

AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com)

AUES - Mr T W Tam (email: twtam@fordbusiness.com)

**ANewR Consulting Limited** 

Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648

Email: info@anewr.com Web: www.anewr.com





#### **EXECUTIVE SUMMARY**

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES03 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual. In addition, variation order for extend service scope to E5, E6, E7 and C10 under Contract ED/2019/02 (Contract 5) was issued by AECOM. The commencement date of Contract 5 was on 30 March 2021.
- ES04 This is the 52<sup>nd</sup> monthly EM&A report presenting the monitoring results and inspection findings for the period from 1 to 31 July 2021 (hereinafter 'the Reporting Period').

## ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Aim Ossolitza	1-hour TSP	6	90	
Air Quality	24-hour TSP	4	24	
Construction Noise	$\begin{array}{ccc} L_{eq(30min)} & Daytime & for & Contract \\ NE/2016/01 & & \end{array}$	7	29	
Construction Noise	$L_{eq(30min)}$ Daytime for Contract NE/2017/03	3	15	

#### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES06 No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded and no noise complaint (which triggered Action Level) was received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Envisormental	Manitanina	A a4: a	T ::4	Event & Action			
Environmental Aspect	Q		Limit Level	NOE Issued	Investigation	<b>Corrective Actions</b>	
Air Ouglity	1-hour TSP	0	0	0	NA	NA	
Air Quality	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	0	0	NA	NA	



#### ENVIRONMENTAL COMPLAINT

ES07 In the reporting period, one environmental complaint was received regarding the water quality for Contract 1.

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

#### REPORTING CHANGE

ES09 There is no reporting change in the Reporting Period.

#### SITE INSPECTION

- ES10 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 1* were carried out by the RE, ET and Contractor on 8, 13, 20 and 27 July 2021 in which IEC joined the site inspection with SSEMC on 8 July 2021. No non-compliance was noted during the site inspection.
- ES11 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 2* were carried out by the RE, ET and Contractor on 7, 14, 21 and 28 July 2021 in which IEC joined the site inspection on 21 July 2021. No non-compliance was noted during the site inspection.
- ES12 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 3* were carried out by the RE, ET and Contractor on 2, 9, 16, 23 and 30 July 2021 in which IEC joined the site inspection with SSEMC on 9 July 2021. No non-compliance was noted during the site inspection.
- ES13 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 5* were carried out by the RE, ET and Contractor on 8, 15, 22 and 27 July 2021 in which IEC joined the site inspection with SSEMC on 27 July 2021. No non-compliance was noted during the site inspection.


#### **FUTURE KEY ISSUES**

- ES14 During wet season, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- ES15 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- ES16 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- ES17 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.



# **Table of Contents**

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1 CONSTRUCTION CONTRACT PACKAGING	3
	2.2 PROJECT ORGANIZATION	4
	2.3 CONSTRUCTION PROGRESS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	9
	3.1 GENERAL	9
	3.2 MONITORING PARAMETERS	9
	3.3 MONITORING LOCATIONS	9
	3.4 MONITORING FREQUENCY AND PERIOD	11
	3.5 MONITORING EQUIPMENT	12
	3.6 MONITORING METHODOLOGY	12
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	14
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	15
4.	AIR QUALITY MONITORING	17
	4.1 GENERAL	17
	4.2 RESULTS OF AIR QUALITY MONITORING	17
5.	CONSTRUCTION NOISE MONITORING	19
	5.1 GENERAL	19
	5.2 Noise Monitoring Results in Reporting Month	19
6.	WASTE MANAGEMENT	21
	6.1 GENERAL WASTE MANAGEMENT	21
	6.2 RECORDS OF WASTE QUANTITIES	21
7.	SITE INSPECTION	23
	7.1 REQUIREMENTS	23
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	23
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	26
•	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	26
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	28
٠.	9.1 GENERAL REQUIREMENTS	28
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	28
	9.3 KEY ISSUES FOR THE COMING MONTH	30
10	CONCLUSIONS AND RECOMMENDATIONS	31
10.	10.1 CONCLUSIONS	31
	10.1 CONCLUSIONS 10.2 RECOMMENDATIONS	31
		31





# **LIST OF TABLES**

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 2
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 3
TABLE 2-4	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 5
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	ADDITIONAL IMPACT MONITORING STATIONS – CONSTRUCTION NOISE
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-8	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-2)
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-3)
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 5-1a	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES
Table 7-1	SITE OBSERVATIONS OF CONTRACT 1
Table 7-2	SITE OBSERVATIONS OF CONTRACT 2
TABLE 7-3	SITE OBSERVATIONS OF CONTRACT 3
Table 7-4	SITE OBSERVATIONS OF CONTRACT 5
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

# **LIST OF APPENDICES**

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	PROJECT ORGANIZATION STRUCTURE
APPENDIX C	THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX E	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	IMPACT MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULT
APPENDIX I	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE

# CEDD Contract No. NTE/07/2016

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 



Monthly Environmental Monitoring & Audit Report (July 2021)

APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

APPENDIX M COMPLAINT LOG

APPENDIX N IMPLEMENTATION STATUS FOR WATER QUALITY MITIGATION MEASURES





#### 1. INTRODUCTION

#### PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract") on 15 December 2016. The commencement date of the Service Contract was December 2016 and the Contract Period is 70 months.
- 1.1.2 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and Environmental Impact Assessment (EIA) Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.3 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.4 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual. In addition, variation order for extend service scope to E5, E6, E7 and C10 under Contract ED/2019/02 (Contract 5) was issued by AECOM. The commencement date of Contract 5 was on 30 March 2021.
- 1.1.5 According to the Approved EM&A Manual, air quality and noise monitoring are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Baseline monitoring including air quality and noise conducted between *January* and *April 2019* at all designated monitoring locations were before construction work commencement. Furthermore, the Baseline Monitoring Report which verified by the Independent Environmental Checker (hereinafter referred as "the IEC") has been submitted to Environmental Protection Department (EPD) on *9 May 2017* for endorsement.
- 1.1.6 This is the 52<sup>nd</sup> monthly EM&A report presenting the monitoring results and inspection findings for the period from 1 to 31 July 2021 (hereinafter referred as "Reporting Period").

## 1.2 REPORT STRUCTURE

1.2.1 The monthly EM&A Report is structured into the following sections:-

Section 1 Introduction

Section 2 Project Organization and Construction Progress

**Section 3** Summary of Impact Monitoring Requirements

**Section 4** Air Quality Monitoring

Section 5 Construction Noise Monitoring

Section 6 Waste Management

Section 7 Site Inspections

# CEDD Contract No. NTE/07/2016

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 



Monthly Environmental Monitoring & Audit Report (July 2021)

Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations





#### 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project was divided by 3 works contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

## Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of work of Contract 1 is listed below:
  - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
  - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
  - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
  - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

## Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major Scope of Work of the Contract 2 is listed below:
  - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
    - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
    - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
    - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
  - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
  - (iii) Associated landscape works;
  - (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road; and
  - (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

## Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 is on 31 May 2018 and the major Scope of Work of the Contract 3 is listed below:
  - (i) Site formation and road works in the following sections:-
    - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
    - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
    - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
  - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-



- (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
- (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

# Contract 5 (Contract No. ED/2019/02)

- 2.1.5 The commencement date of Contract 5 is on 30 March 2021 and the major Scope of Work of the Contract 5 is listed below:
  - Construction of two-way escalator link between Sau Mau Ping Road and the existing footbridge to Po Tat Estate;
  - Construction of two-way escalator link between Sau Mau Ping South Estate and the existing footbridge to Sau Mau Ping Road;
  - Construction of footbridge, 3m, clear width, with and about 20m high lift tower between Hiu Kwong Street and the podium of Sau Ming House, Sau Mau Ping Estate;
  - Construction of footbridge, 3m clear width, with an about 40m high lift tower between Sau Mau Ping Road and the podium of Po Tat Estate; and
  - Ancillary works including associated civil, geotechnical, structural, electrical and mechanical engineering and landscaping works.

# 2.2 PROJECT ORGANIZATION

2.2.1 The project organization and contact details for Contracts 1, 2, 3 and 5 are shown in *Appendix B*.

#### 2.3 CONSTRUCTION PROGRESS

2.3.1 The 3-month rolling construction programme for Contracts 1, 2, 3 and 5 are shown in *Appendix C*. The major construction activities conducted in the Reporting Period are summarized in below.

# Contract 1 (NE/2016/01)

## East Portal Area:

- Soil Nailing works at slope A1
- Construction of RWA1B retaining wall, rebar the base slab and Rock cu slope A1.

#### **Underpass Tunnel:**

• Erection and installation of the VE Panel sub-frame.

## Po Lam Road

- Excavation work in progress to install ducting pipes and draw pits and installation of k1 kerb
- Removal the existing concrete pavement in progress for installation of ducting crossing pipes.
- Reinstated the concrete carriageway at Po Lam road and rebuilt the gully.
- Install the beam barrier at Po Lam Road Layby.

# <u>Underground Stormwater Retention Tank (USRT):</u>

- Backfill work
- ABWF and E&M Works at Water Pumping Station in progress
- Mass concrete fill works

#### Water Reservoir:

- The excavation works of VC chambers (Watermain) and construction of valve chamber
- Rock trench excavation for watermain and utilities along WSD access road.
- Construction of downpipe from reservoir to PPT.





## Artificial Flood Attenuation Lake:

- East side and west side of concrete lining at Lake bottom complete. Remaining work.
- Laying granular bed at remaining parts (center) of Lake Bottom.
- To continue laying HDPE membrane and mesh wire at remaining part (center of Lake Bottom.
- Retaining wall base slab 51 out of 52 and stem wall 50 out of 52 complete, the construction of remaining base slab and stem wall.
- To continue with the drainage works.
- Construction wall of eastern landing.

# Pedestrian Connectivity System B (PC System B):

Internal ABWF works in System B

# Construction of Internal Road L1:

- Road breaking for road L1 west.
- Drainage works for road L1 east cycle track.
- Watermain construction
- Road L1 west lower level and middle level drainage construction
- Construction of Infiltration Planter.

## Contract 2 (NE/2016/05)

- 1. Temporary Traffic Arrangement (TTA)
- 2. Soil Nail Construction
- 3. Mass Concrete construction
- 4. Formwork and Falsework installation and dismantling
- 5. Escalator Installation and lifting Tower Construction
- 6. Rebar fixing

## Contract 3 (NE/2017/03)

# Pedestrian Connectivity Facility E8 (PC-E8)

- Testing to 14 nos. of escalators are in-progress.
- E&M works and ABWF works are in-progress.
- Erect roof's penal on top of steel frame are completed.

# Pedestrian Connectivity Facility E11 (PC-E11)

- ABWF works and E&M works at LT2 & ST2 and in-progress.
- RC construction works at LT1 & ST1 in-progress.
- RC construction works, ABWF work and E&M works inside the footbridge steel frame are in-progress.

## Pedestrian Connectivity Facilities Systems A (PC-SYA)

- RC works at SyA-LT1, LT2 & ST1 are in-progress.
- Erect steel works inside RC structure is in-progress.

# Pedestrian Connectivity Facilities Systems B (PC-SYB)

- RC works at SyB-LT1 & ST1 is in-progress.
- Mini pile works at PC4 & PC6 are in-progress.
- RC works for pier SyB-P2 in-progress.
- Pre-bored H-pile works at PC1 is in-progress.

# Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)

• The completed toilet was handed over to Food and Environmental Hygiene Department on 30 September 2020; Additional works under an instruction is in-progress.



# Contract 5 (ED/2019/02)

# Portion 1

- Demolish of existing upstand wall
- Hoarding erection PC1, 2&3
- Erect trial pit at PC1 & install USM for gas main
- Erect temporary platform for pre-drilling work at PC1, 2&3
- Pre-drilling Works(9nrs)

## Portion 2

- Tree transplanting Works.
- Pre-drilling Work.
- Diversion of existing irrigation system ^ removal of lamp post
- Piling Works

# Portion 3

- · Hoarding Erection.
- Tree Felling Works
- · Erect temporary platform for Pre-drilling works
- Pre-drilling Works

## Portion 4

- · Erect site hoarding
- Form site entrance
- Site Clearance
- · Install monitoring and instrumentation points
- 2.3.3 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 1, 2, 3 and 5 are presented in *Tables 2-1, 2-2 and 2-3*.

Table 2-1 Status of Environmental Licenses and Permits of the Contract 1

	License/Permit Status				
Item	Description	Permit no./ account	Valid I	Period	Status
		no./ Ref. no.	From	To	Status
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00028050-2017	29 May 17	31 May 22	valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7026925	20 Jan 17	End of project	valid
5	Construction Noise Permit	GW-RE0554-21	9 Jun 21	8 Dec 21	valid

Table 2-2 Status of Environmental Licenses and Permits of the Contract 2

		Licen	se/Permit St	atus	
Item	Description	Permit no./ account	Valid Period Status		Status
		no./ Ref. no.	From	To	Status



**License/Permit Status** Permit no./ account Item **Description** Valid Period **Status** no./ Ref. no. From To EPD ref. no. 312173 Notification pursuant to NA NA valid Air pollution Control (Construction Dust) Regulation 2 Chemical Waste Registration no. 3 Jul 17 End of Valid **Producer Registration** WPN 5213-294-K2890-08 Project 02 Aug 17 3 Water Pollution Control WT00028685-2017 31 Aug 22 Valid Ordinance - Discharge 31 Aug 22 WT00028686-2017 02 Aug 17 Valid License WT00028687-2017 02 Aug 17 31 Aug 22 Valid 12 Apr 17 4 Waste Disposal Account no.7027548 End of Valid Regulation – Billing project Account for Disposal of Construction Waste

Table 2-3 Status of Environmental Licenses and Permits of the Contract 3

		Licen	se/Permit Sta	tus	
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29	9 May 2018.		
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN: 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	Water Pollution Control Ordinance	For Area R1W3 (E11) WT00032742-2018	18-Jan-19	31-Jan-24	Valid
	<ul><li>Discharge</li><li>License</li></ul>	For Area System A WT00033223-2019	31-Jan-19	31-Jan-24	Valid
		For Area System B WT00033229-2019	24-Jun-19	30-Jun-24	Valid
		For Area E8 WT00033224-2019	21-Mar-19	31-Mar-24	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7031075	20 July 2018	End of project	Valid



Table 2-4 Status of Environmental Licenses and Permits of the Contract 5

		License/Permit Status			
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	To	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 466364	NA	NA	Valid
2	Chemical Waste Producer Registration	Registration no. WPN 5298-293-W3611-01	12 May 21	End of project	Valid
3	Water Pollution Control Ordinance – Discharge License	Working in Progress			
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Working in Progress			



# 3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

#### 3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
  - Air quality; and
  - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

<b>Environmental Issue</b>	Parameters
Air Quality	1-hour TSP by Real-Time Portable Dust Meter; and
All Quality	• 24-hour TSP by High Volume Air Sampler
	• Leq(30min) in normal working days (Monday to Saturday)
Noise	07:00-19:00 except public holiday
NOISC	Supplementary information for data auditing, statistical results
	such as $L_{10}$ and $L_{90}$ shall also be obtained for reference.

#### 3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). During site visit at the subject site before the baseline monitoring, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring. The impact air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

**Table 3-2 Impact Monitoring Stations – Air Quality** 

ID	ASR ID	Location in the	Identified Location during	Status
Ш	in EIA	EM&A Manual	Site Visit	
AMS-1	ACYC-01	Chi Yum Ching	Ground of Chi Yum Ching	Replaced by
		She	facing the project site	AMS-1a
AMS-1a (*)	ACYC-01	Tan Shan	Ground of Tan Shan Village	Active
		Village No. 5 - 6	No. 5 - 6 facing the project site	
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of	Active
			On Tai Estate	
AMS-3 (:)	DARC-16	Planned Clinic	Ground of Planned Clinic and	Active
		and Community	Community Centre facing	
		Centre, Site C2	Anderson Road (Ancillary	
			Facilities Building)	
AMS-4	DARC-26	Planned School,	Ground of Planned School	Not yet
		Site C2 Note 1	facing Anderson Road commenced	
AMS-5	DARE-06	Block 5, DAR	Main roof of Oi Tat House of	Active



ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status
		Site E	On Tat Estate facing the project site	
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site	Active
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 <sup>nd</sup> floor of Village House Anderson Road No. 1 facing the project site	Active

Note 1: The ASR is under construction.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour

1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.

(\*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.

(:) AMS-3 was effective on 3 December 2019.

## **Construction Noise**

3.3.2 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in *Table 3-3* and illustrated in *Appendix D*.

**Table 3-3** Impact Monitoring Stations – Construction Noise

ID	NSR ID in EIA	Location	Status
NMS-1	Site C2 –	Ground of planned school at DAR facing	Not yet
	School 05 Note 1	the project site	commenced
NMS-2	Site E – School	Rooftop of S.K.H. St. John's Tsang Shiu	Active
(@)		Tim Primary School, where 1m from the	
		exterior of the building facing the project	
		site	
NMS-3(:	Site C2 – R102-	Ground of Ancillary Facilities Building	Active
)		facing the project site	
NMS-4*	Oi Tat House	1m from the exterior of ground floor	Suspended
		façade of Oi Tat House of On Tat Estate	
		facing the project site	
NMS-4a	Oi Tat House	Rooftop of Oi Tat House where 1m from	Active
#		the exterior of Oi Tat House facing the	
		project site	
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where	Active
		1m from the exterior of Hau Tat House	
		facing the project site.	
NMS-6~	Yung Tai	Rooftop of Yung Tai House where 1m	Active
	House of On	from the exterior of the building facing	
	Tai Estate	the project site)	
NMS-7~	Chi Tai House	Rooftop of Chi Tai House where 1m from	Active
	of On Tai	the exterior of the building facing the	
	Estate	project site	



ID	NSR ID in EIA	Location	Status
NMS-8^		1m from the exterior of the building façade and facing the construction site	Active

- Note 1: Construction of the NSR is not yet commenced.
  - (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
  - (@) NMS-2 was effective on 15 November 2019.
  - (:) NMS-3 was effective on 3 December 2019
  - (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
  - (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
  - (\*) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

# Addition Construction Noise Monitoring Location

3.3.3 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

**Table 3-4** Additional Impact Monitoring Stations – Construction Noise

ID	Location	Description
CN1	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A

#### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

## Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP 3 times every six days during course of works throughout the construction period
  - 24-hour TSP Once every 6 days during course of works throughout the construction period

## **Noise Monitoring**

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - one set of Leq<sub>(30min)</sub> measurements between 07:00 and 19:00 hours on normal weekdays





# 3.5 MONITORING EQUIPMENT

## Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter	Sibata LD-3B Laser Dust Monitor

## Noise Monitoring

3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms<sup>-1</sup>.

3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.


Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL-31&52
Calibrator	Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

#### 3.6 MONITORING METHODOLOGY

#### 1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.





## 24-hour TSP

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
  - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
  - No two samplers should be placed less than 2 meters apart;
  - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
  - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
  - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
  - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
  - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
  - After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

## **Noise Monitoring**



- 3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

# **Meteorological Information**

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

## 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables 3-7 and 3-8*.

Table 3-7 Action and Limit Levels for Air Quality Monitoring

Manitaring Station	Action Level (μg /m³)		Limit Level (μg/m³)	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-1a(*)	313	154	500	260



AMS-2	319	165	500	260
AMS-3	319	165	500	260
AMS-4	315	165	500	260
AMS-5	299	166	500	260
AMS-6	303	168	500	260
AMS-7	307	156	500	260

<sup>(\*) 24-</sup>hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.

Table 3-8 Action and Limit Levels for Construction Noise

Manitanina I agatian	Action Level	Limit Level in dB(A)		
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays			
NMS-1		<b>70</b> dB(A) <sup>Note 1</sup> / <b>65</b> dB(A) <sup>Note 1</sup>		
NMS-2(@)		70 db(A) / 03 db(A)		
NMS-3(:)	When one or more documented	<b>75</b> dB(A)		
NMS-4*		<b>75</b> dB(A)		
NMS-4a#		<b>75</b> dB(A)		
NMS-5#		<b>75</b> dB(A)		
NMS-6~	complaints are received	<b>75</b> dB(A)		
NMS-7~		<b>75</b> dB(A)		
NMS-8^ CN1+		<b>75</b> dB(A)		
		<b>70</b> $dB(A)^{Note 1} / 65 dB(A)^{Note 1}$		
CN2+		<b>70</b> $dB(A)^{Note 1} / 65 dB(A)^{Note 1}$		
CN3+		<b>75</b> dB(A)		

- Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.
- Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
  - (@) NMS-2 was effective on 15 November 2019.
  - (:) NMS-3 was effective on 3December 2019
  - (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.
  - ( $\sim$ ) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
  - (^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.
  - (+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.
- 3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.


# 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

# CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.





# 4. AIR QUALITY MONITORING

#### GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1a, AMS-2, AMS-3, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 and AMS-3 were pending approval from relevant departments, only 1-hour TSP monitoring was conducted at AMS-2 and AMS-3. No monitoring was conducted at AMS-4 since they are planned ASR which are still under construction/ not yet constructed.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

# 4.2 RESULTS OF AIR QUALITY MONITORING

4.2.1 In the Reporting Period, a total of **90** events of 1-hour TSP monitoring and **24** events of 24-hours TSP were carried out and the monitoring results are summarized in **Tables 4-1 to 4-5**. The detailed 24-hour TSP monitoring data are presented in **Appendix H** and the relevant graphical plots are shown in **Appendix I**.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1a)

	24-hour		ΓSP (μg/m <sup>3</sup> )			
Date	TSP (μg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
2-Jul-21	16	5-Jul-21	9:13	68	73	80
8-Jul-21	11	10-Jul-21	9:18	57	61	65
14-Jul-21	11	16-Jul-21	13:12	64	68	71
20-Jul-21	17	22-Jul-21	13:20	55	59	63
26-Jul-21	106	28-Jul-21	9:01	51	54	58
31-Jul-21	35				1	
Average (Range)	33 (11 – 106)	Average 63 (51 – 80)				

Table 4-2 Summary of 1-hour TSP Monitoring Results (AMS-2)

	1-hour TSP (μg/m³)					
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading		
5-Jul-21	9:16	84	76	68		
10-Jul-21	9:24	62	56	59		
16-Jul-21	13:08	48	50	45		
22-Jul-21	13:11	51	54	48		
28-Jul-21	9:07	74	67	80		
Ave	Average 61					
(Ra	ange)	(45 - 84)				

Table 4-3 Summary of 1-hour TSP Monitoring Results (AMS-3)

1-hour TSP (μg/m³)							
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading			
5-Jul-21	9:28	76	87	63			
10-Jul-21	9:33	55	60	58			
16-Jul-21	13:02	47	53	49			
22-Jul-21	13:08	51	54	58			
28-Jul-21	9:15	67	73	61			
Ave	erage	61					
(Ra	ange)	(47 – 87)					



Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour	1-hour TSP (µg/m³)				
Date	TSP (μg/m³)	Date Start Time 15		1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
2-Jul-21	33	5-Jul-21	13:01	63	58	64
8-Jul-21	18	10-Jul-21	13:05	64	68	66
14-Jul-21	25	16-Jul-21	9:24	47	49	44
20-Jul-21	14	22-Jul-21	9:27	74	65	78
26-Jul-21	39	28-Jul-21	13:03	80	71	62
31-Jul-21	33			-	-	
Average	27	Averaş	ge	64		
(Range)	(14 - 39)	(Range	e)	(44 - 80)		

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)

	24-hour		1-hour TSP (μg/m³)					
Date	TSP (μg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading		
2-Jul-21	47	5-Jul-21	13:04	56	59	53		
8-Jul-21	29	10-Jul-21	13:10	66	74	71		
14-Jul-21	36	16-Jul-21	9:11	66	65	64		
20-Jul-21	12	22-Jul-21	9:15	73	70	70		
26-Jul-21	49	28-Jul-21	13:09	73	71	76		
31-Jul-21	29							
Average (Range)	34 (12 – 49)	Average (Range)		67 (53 – 76)				

Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)

	24-hour	1-hour TSP (μg/m³)					
Date	TSP (μg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
2-Jul-21	34	5-Jul-21	13:16	67	70	68	
8-Jul-21	20	10-Jul-21	13:20	73	69	66	
14-Jul-21	26	16-Jul-21	9:07	50	56	53	
20-Jul-21	19	22-Jul-21	9:10	65	77	70	
26-Jul-21	33	28-Jul-21	13:17	68	71	79	
31-Jul-21	17						
Average (Range)	25 (17 – 34)	Average 67 (Surger) (50 – 7		67 (50 – 79)			

- 4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.





#### 5. CONSTRUCTION NOISE MONITORING

#### GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was performed at designated monitoring locations NMS2 and NMS3 and the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1 since they are the planned NSR and still under the construction.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018.
- 5.1.3 The noise monitoring schedule is presented in Appendix G and the monitoring results are summarized in the following sub-sections.

#### 5.2 Noise Monitoring Results in Reporting Month

5.2.1 In the Reporting Period, a total of **29** events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-1 Summary of Construction Noise Monitoring Results for Contract 1

	Construction Noise Level (L <sub>eq30min</sub> ), dB(A)							
Date	NMS2	NMS3	NMS4a	NMS5	NMS6	NMS7		
5-Jul-21	63	68	69	71	66	63		
16-Jul-21	64	64	74	70	65	66		
22-Jul-21	68	68	70	61	70	68		
28-Jul-21	65	66	67	67	67	65		
Limit Level	70 dB(A) / 65 dB(A) <sup>Note 1</sup>			75 dB(A)				

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period;

Table 5-1a Summary of Construction Noise Monitoring Results for Contract 1

Cons	Construction Noise Level (L <sub>eq30min</sub> ), dB(A)					
Date	NMS8					
2-Jul-21	62					
7-Jul-21	69					
13-Jul-21	65					
19-Jul-21	66					
30-Jul-21	63					
Limit Level	75 dB(A)					

5.2.2 For the additional noise monitoring under Contract 3, a total of **15** events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-2 Summary of Construction Noise Monitoring Results for Contract 3

Construction Noise Level (Leq30min), dB(A)						
Date	CN1	CN2	CN3			
2-Jul-21	61	62	66			
7-Jul-21	62	61	62			
13-Jul-21	64	63	65			
19-Jul-21	66	62	61			

#### CEDD Contract No. NTE/07/2016

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 




Monthly Environmental Monitoring & Audit Report (July 2021)

I	30-Jul-21	63	63	63
	Limit Level	<b>70</b> dB(A) / <b>65</b> dB(A) <sup>Note 1</sup>	70 dB(A) $^{\text{Note 1}}$ / 65 dB(A) $^{\text{Note 1}}$	75 dB(A)

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

5.2.3 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. No noise complaint (which triggered Action level exceedance) was received under the Project.





## 6. WASTE MANAGEMENT

## 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

## **6.2** RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and 6-2 and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials

				tes of finere ex	1		<b>a</b> .	
Type of	Cont	ract 1	Cont	tract 2	Cont	ract 3	Cont	ract 5
Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m³) (#)	13.271	-	0.27	1	1.068	-	0.01	-
Hard Rock and Large Broken Concrete ('000m³)	0	-	0	-	0	-	0	-
Reused in this Contract (Inert) ('000m³)	1.957	-	0	-	0	-	0	-
Reused in other Projects (Inert) ('000m³)	8.863	*	0	-	0	-	0	-
Disposal as Public Fill (Inert) ('000m³)	2.452	TKO 137	0.27	TKO 137	1.068	TKO 137	0.01	TKO 137

Remark (#): The total generated inert C&D materials will not take account for the hard rock and large broken concrete.

<sup>(\*)</sup> Approved alternative disposal ground.



Table 6-2 Summary of Quantities of C&D Wastes

	Cont	ract 1	Cont	tract 2	Cont	ract 3	Cont	ract 3
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-	0.001	Licensed collector	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-	0	-	0.596	Licensed collector	0	-
Recycled Plastic ('000kg)	0	-	0	-	0.239	Licensed collector	0	-
Chemical Wastes ('000kg)	0	-	0	-	0	-	0	-
General Refuses ('000m <sup>3</sup> )	0.103	SENT	0.11	SENT	0.033	SENT	0.02	SENT





## 7. SITE INSPECTION

# 7.1 REQUIREMENTS

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

## 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

7.2.1 In the Reporting Period, joint site inspections for Contract 1 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 8, 13, 20 and 27 July 2021 in which IEC joined the site inspection with SSEMC on 8 July 2021. No non-compliance was noted. The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 7-1*.

Table 7-1 Site Observations of Contract 1

Date	Findings / Deficiencies	Follow-Up Status
8 July 2021	<ul> <li>Drip tray should be provided for chemical storage on-site. (Platform 185)</li> <li>Soil and debris cumulated inside and near the de-silting chamber should be cleaned. (Q6)</li> </ul>	<ul><li>Chemical container was removed from site area.</li><li>Reminder only.</li></ul>
13 July 2021	• Generator without NRMM label was observed at work area of E2E3. The Contractor was advised to provide NRMM label for generator used within site area.	NRMM label was provided for generator which used within site area.
20 July 2021	Muddy water runoff was observed at West Portal. The Contractor was advised to use water pump to avoid runoff during rainstorm.	removed at West Portal.
	• The contractor was reminded to redirect rainwater using diversion channel to prevent runoff to public road.	Reminder only.
27 July 2021	• The Contractor was reminded to treat wastewater within site area prior to discharge.	Reminder only.
	• The Contractor was reminded to dispose construction waste regularly at System A and E2E3.	Reminder only.

## Contract 2

7.2.2 In the Reporting Period, joint site inspections for Contract 2 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 7, 14, 21 and 28 July 2021 in which IEC joined the site inspection with SSEMC on 21 July 2021. No non-compliance was noted. The findings / deficiencies of *Contract* 2 that observed during the weekly site inspection are listed in *Table 7-2*.

Table 7-2 Site Observations of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
7 July 2021	The contractor was reminded to maintain	Reminder only.
	good house-keeping onsite.	
14 July 2021	• Exposed slope was observed at portion 1.	Tarpaulin sheet was
	The contractor was advised to cover	provided for open
	exposed slope with tarpaulin sheet.	slope.
	• The contractor was reminded to enhance	Reminder only.
	house-keeping within site area.	
21 July 2021	The Contractor was reminded to remove	Reminder only.



Date	Findings / Deficiencies	Follow-Up Status	
	any stagnant water on site after rainy days.		
28 July 2021	<ul> <li>Cement grouting without proper enclosure was observed at portion 1. The Contractor was advised to provide proper mitigation measure to avoid dust emission.</li> <li>The Contractor was reminded to clean mud trail at entrance of portion 1.</li> </ul>	was observed in portion 1.	

# **Contract 3**

7.2.3 In the Reporting Period, joint site inspections for Contract 3 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 2, 9, 16, 23 and 30 July 2021 in which IEC joined the site inspection with SSEMC on 9 July 2021. No non-compliance was noted. The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 7-3* 

Table 7-3 Site Observations of Contract 3

Date	Findings / Deficiencies	Follow-Up Status
2 July 2021	• The Contractor was reminded to clean the	<ul> <li>Reminder only.</li> </ul>
	mud trail at site entrance of System A.	
	The Contractor was reminded to dispose	<ul> <li>Reminder only.</li> </ul>
	accumulation of construction waste within	
	building at System A.	
9 July 2021	• The Contractor was reminded to clean	<ul> <li>Reminder only.</li> </ul>
	stagnant water within building of System A.	•
16 July 2021	• No adverse environmental issue was	• NA.
	observed.	
23 July 2021	The Contractor was reminded to dispose	<ul> <li>Reminder only.</li> </ul>
	general refuse in System B	·
30 July 2021	• No adverse environmental issue was	• NA.
	observed.	

# Contract 5

7.2.4 In the Reporting Period, joint site inspections for Contract 5 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 8, 15, 22 and 27 July 2021 in which IEC joined the site inspection with SSEMC on 27 July 2021. No non-compliance was noted. The findings / deficiencies of *Contract 5* that observed during the weekly site inspection are listed in *Table 7-4* 

Table 7-4 Site Observations of Contract 5

Date	Findings / Deficiencies	Follow-Up Status
8 July 2021	• The Contractor was reminded to dispose general refuse regularly at E6.	Reminder only.
15 July 2021	<ul> <li>Improper implementation of tree protection zone was observed.</li> <li>The Contractor was reminded to dispose general refuse regularly at E6.</li> </ul>	<ul> <li>Tree protection zone at E6 was properly implemented</li> <li>Reminder only.</li> </ul>
22 July 2021	• The Contractor was reminded to dispose general refuse regularly at E6.	Reminder only.
27 July 2021	Muddy surface run-off out of site boundary was observed at E5. The Contractor was advised to avoid surface run-off out of site boundary.	Filtration system is implemented in order to avoid surface run-off of muddy water.

# CEDD Contract No. NTE/07/2016

 ${\bf Environmental\ Team\ for\ Development\ of\ Anderson\ Road\ Quarry\ Site-Site\ Formation\ and\ Associated\ Infrastructure\ Works}$ 



Monthly Environmental Monitoring & Audit Report (July 2021)

Date	Findings / Deficiencies	Follow-Up Status
	The Contractor was reminded to dispose construction waste regularly within site area.	I — — — — — — — — — — — — — — — — — — —





## 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

## 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, one environmental complaint was received regarding to water quality of Contract 1. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.

#### Complaint received by ET on 23 July 2021

- 8.1.2 EPD received complaints from DSD on 20 and 21 July 2021 concerning about discharge of muddy water as found on Po Lam Road and at the drainage facility near Tin Hau temple.
- 8.1.3 According to the email from CEDD regarding the subject complaint dated 22 July 2021, joint site meeting with DSD, EPD and CEDD together with RSS and the Contractor of Contract 1 (CWSTVJV) was carried out on 21 July 2021. DSD and EPD raised concern on the muddy water issue and there were still significant deficiencies in the Contractor's drainage discharge system.
- 8.1.4 With reference to weather information from the Hong Kong Observatory (HKO), there were heavy rainstorm on 20 and 21 July 2021 with daily total rainfall of 87.8mm and 28.4mm respectively in Hong Kong, in which amber rainstorm signal was issued between 11:40 15:40 on 20 July 2021. Then, regular joint site inspection among the RSS, CWSTVJV and ET was carried out between 10:45 11:30 on 20 July 2021. As water quality mitigation measures, wastewater treatment facilities were implemented and wastewater generated from the construction site was treated before discharge of site. It was observed that the discharge at Q2 and Q5 were visually clear and no muddy discharge was observed during site inspection. For the complaint regarding muddy discharge at catchpit near Tin Hau Temple and catchpit at Po Lam Road on 21 July 2021, it was observed that the discharge at Q2 and Q5 were visually clear and no muddy discharge was observed.
- 8.1.5 For the complaint in relation to the muddy water at the drainage facility near Tin Hau Temple and Po Lam Road catchpit. It was noted that Localised Heavy Rain Advisory for Sai Kung District was issued by HKO on 20 July 2021. Owing to the heavy rainfall which generated large amount of storm runoff and no muddy discharge was noticed from the Project on 20 July 2021, it is considered that the complaints of muddy water in the drainage facilities near Tin Hau Temple and Po Lam Road catchpit were unlikely due to the Project.
- 8.1.6 In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising from the construction site. In view of the site condition and inclement weather condition on the complaint days, it is considered that the complaints raised by DSD were unlikely due to the C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed. Finally, the ET will pay special attention on water quality mitigation measures implementation on site through regular site inspection, and give advice on remedial action, when necessary.
- 8.1.7 The complaint log and Investigation Reports issued in the Reporting Period are shown in *Appendix M*.
- 8.1.8 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1*, 8-2 and 8-3.



 Table 8-1
 Statistical Summary of Environmental Complaints

Donouting Dowied	Contract	<b>Environmental Complaint Statistics</b>		
Reporting Period	no.	Frequency	Cumulative	<b>Complaint Nature</b>
1 Apr 2017 – 30 June 2021	1	0	49	Dust, Noise and light nuisance
21 Mar 2017 – 30 June 2021	2	0	10	Noise
31 May 2018 – 30 June 2021	3	0	8	Waste Management, Noise, Water Quality
30 Mar 2021 – 30 June 2021	5	0	0	NA
	1	1	50	Water
1 21 July 2021	2	0	10	NA
1 – 31 July 2021	3	0	8	NA
	5	0	0	NA

**Table 8-2** Statistical Summary of Environmental Summons

Donouting Dowing	Contract	<b>Environmental Summons Statistics</b>		
Reporting Period	no.	Frequency	Cumulative	<b>Summons Nature</b>
1 Apr 2017 – 30 June 2021	1	0	0	NA
21 Mar 2017 – 30 June 2021	2	0	0	NA
31 May 2018 – 30 June 2021	3	0	0	NA
30 Mar 2021 – 30 June 2021	5	0	0	NA
	1	0	0	NA
1 21 Iviv 2021	2	0	0	NA
1 – 31 July 2021	3	0	0	NA
	5	0	0	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Donouting Davied	Contract	Environmental Prosecution Statistics		
Reporting Period	no.	Frequency	Cumulative	<b>Prosecution Nature</b>
1 Apr 2017 – 30 June 2021	1	0	0	NA
21 Mar 2017 – 30 June 2021	2	0	0	NA
31 May 2018 – 30 June 2021	3	0	0	NA
30 Mar 2021 – 30 June 2021	5	0	0	NA
	1	0	0	NA
1 21 July 2021	2	0	0	NA
1 – 31 July 2021	3	0	0	NA
	5	0	0	NA



#### 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

# 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

**Table 9-1 Environmental Mitigation Measures** 

Issues	Environmental Mitigation Measures
Water Quality	<ul> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>
Noise	<ul> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the "Trip-ticket System"</li> <li>Predict required quantity of</li> <li>concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	The site was generally kept tidy and clean.

#### 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities for Contract 1 in the coming month are listed below:

#### East Portal Area:

- Soil Nailing works at slope A1
- Construction of RWA1B retaining wall, rebar the base slab and Rock cu slope A1.

## **Underpass Tunnel:**

Erection and installation of the VE Panel sub-frame.

#### Po Lam Road

- Excavation work in progress to install ducting pipes and draw pits and installation of k1 kerb
- Removal the existing concrete pavement in progress for installation of ducting crossing pipes.
- Reinstated the concrete carriageway at Po Lam road and rebuilt the gully.
- Install the beam barrier at Po Lam Road Layby.

## Underground Stormwater Retention Tank (USRT):



- - ABWF and E&M Works at Water Pumping Station in progress
  - Mass concrete fill works

Backfill work

Monthly Environmental Monitoring & Audit Report (July 2021)

#### Water Reservoir:

- The excavation works of VC chambers (Watermain) and construction of valve chamber
- Rock trench excavation for watermain and utilities along WSD access road.
- Construction of downpipe from reservoir to PPT.

#### Artificial Flood Attenuation Lake:

- East side and west side of concrete lining at Lake bottom complete. Remaining work.
- Laying granular bed at remaining parts (center) of Lake Bottom.
- To continue laying HDPE membrane and mesh wire at remaining part (center of Lake Bottom.
- Retaining wall base slab 51 out of 52 and stem wall 50 out of 52 complete, the construction of remaining base slab and stem wall.
- To continue with the drainage works.
- Construction wall of eastern landing.

# Pedestrian Connectivity System B (PC System B):

Internal ABWF works in System B

# Construction of Internal Road L1:

- Road breaking for road L1 west.
- Drainage works for road L1 east cycle track.
- Watermain construction
- Road L1 west lower level and middle level drainage construction
- Construction of Infiltration Planter.

# 9.2.2 Construction activities for Contract 2 in the coming month are listed below:

- Temporary Traffic Arrangement (TTA)
- Soil Nail Construction
- Mass Concrete construction
- Formwork and Falsework installation and dismantling
- Lifting Tower Construction
- Rebar fixing

# 9.2.3 Construction activities for Contract 3 in the coming month are listed below:

## Pedestrian Connectivity Facility E8 (PC-E8)

- Escalator installation / testing at 14nos escalators.
- Steel roof installation.

## Pedestrian Connectivity Facility E11 (PC-E11)

- Construction of lift tower LT1 & ST1 at PC1.
- Construction of sum pit at PC1.
- Construction of lift tower LT2 & ST2 at PC6.
- Installation of steel frame of FB2, FB3 & FB4.

## Pedestrian Connectivity Facility System A (PC-SYA)

Construction of RC structure at SyA-LT1, LT2 and ST1.

# Pedestrian Connectivity Facility System B (PC-SYB)

- Construction of RC structure at PC8 and PC7.
- Pile construction at PC2.
- Site formation works for PC4, PC5 & PC6; and
- Install sheet pile at PC1



9.2.4 Construction activities for Contract 5 in the coming month are listed below:

#### Portion 1

- · Demolish of existing upstand wall
- Hoarding erection PC1, 2&3
- · Erect trial pit at PC1 & install USM for gas main
- Erect temporary platform for pre-drilling work at PC1, 2&3
- Pre-drilling Works(9nrs)

#### Portion 2

- Tree transplanting Works.
- Pre-drilling Work.
- Diversion of existing irrigation system ^ removal of lamp post
- Piling Works

#### Portion 3

- Hoarding Erection.
- Tree Felling Works
- · Erect temporary platform for Pre-drilling works
- Pre-drilling Works

#### Portion 4

- Erect site hoarding
- Form site entrance
- Site Clearance
- Install monitoring and instrumentation points

#### 9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
  - Implementation of dust suppression measures at all times;
  - Potential wastewater quality impact due to surface runoff;
  - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
  - Disposal of empty engine oil containers within site area;
  - Ensure dust suppression measures are implemented properly;
  - Sediment catch-pits and silt removal facilities should be regularly maintained;
  - Management of chemical wastes;
  - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
  - Follow-up of improvement on general waste management issues; and
  - Implementation of construction noise preventative control measures
- 9.3.2 During wet season, the Contractors should pay special attention on water quality mitigation measures and fully implement according to the ISEMM of the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The implementation of water quality mitigation measures conducted by the Contractor is shown in *Appendix N*.





#### 10. CONCLUSIONS AND RECOMMENDATIONS

#### **10.1 CONCLUSIONS**

- 10.1.1 This is 52<sup>nd</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 July 2021.
- 10.1.2 No 24-hour or 1-hour TSP monitoring and noise monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 In the Reporting Period, one environmental complaints was recorded for the Project with respect to the water quality arising from the Project. Investigations for the noise complaints were undertaken by ET and indicated that the complaints raised by DSD were unlikely due to the C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.
- 10.1.4 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2, 3 and 5 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

#### **10.2 RECOMMENDATIONS**


- During wet season, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- 10.2.3 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- 10.2.4 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.



# Appendix A

Layout plan of the Project


# **Contract Packages**



CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (July 2021)




Layout plan of Contract 1 (NE/2016/01)





CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (July 2021)




Layout plan of Contract 2 (NE/2016/05)









# **AECOM**

PROJECT 項目

ANDERSON ROAD QUARRY SITE - INVESTIGATION, **DESIGN AND CONSTRUCTION** 

CONTRACT TITLE PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 1

CLIENT <sub>業主</sub>

CEDD Civil Engineering and Development Department

OCT. 16 TENDER DRAWING

KEY PLAN A1 1:60000 索引圖

PROJECT NO. 項目編號

CONTRACT NO. 合約編號 NE/2016/05


60328348


SHEET TITLE 圖紙名稱

SHEET NUMBER 圖紙編號 60328348/PC1/9501A



Layout plan of Contract 3 (NE/2017/03) (Non-Designated Area)





**AECOM** 

ANDERSON ROAD QUARRY SITE - INVESTIGATION, **DESIGN AND CONSTRUCTION** 

CHK. 複核

**DIMENSION UNIT** 尺寸單位

CONTRACT NO. 合約編號

NE/2017/03

SHEET 8 OF 8


**METRES** 


**DEVELOPMENT OF** 


CEDD Contract No. NTE/07/2016
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (July 2021)




Layout plan of Contract 5 (ED/2019/02)












# Appendix B

**Project Organization Structure** 



#### **Project Organization Structure**





## Contact Details of Key Personnel for Contract 1 – NE/2016/01

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	S W Lam, Sam	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Li, Ling Tommy	9389 8792	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Jimmy Cheng	2638 7181	2744 6937
CSVJV	Environmental Officer	Ken Chu	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CSVJV (Main Contractor) – Chun Wo-STEC-Vasteam Joint Venture

ANEWR (IEC) -ANewR Consulting Limited



## Contact Details of Key Personnel for Contract 2 - NE/2016/05

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	S W Lam, Sam	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Bill Hon	5599 1466	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Mr. Albert PK Ng	9150 1523	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	To be Confirmed	-	-
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

KOCCL (Main Contractor) -Kwan On Construction Company Limited

ANEWR (IEC) -ANewR Consulting Limited



## Contact Details of Key Personnel for Contract 3 –NE/2017/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	S W Lam, Sam	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Brad Chan	5506 0068	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CW – CMGC - JV	Construction Manager	William Leung	9464 1392	3965 9900
CW – CMGC - JV	Site Agent	Chris Lam	9801 9974	3965 9900
CW – CMGC - JV	Environmental Officer	King Lam	9570 6187	3965 9900
CW – CMGC - JV	Environmental Supervisor	To be Confirmed	-	-
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW - CMGC - JV (Main Contractor) - Chun Wo- CMGC - Joint Venture

ANEWR (IEC) -ANewR Consulting Limited



## Contact Details of Key Personnel for Contract 5 -ED/2019/02

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	S W Lam, Sam	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	9824 7016	2473 3221
AECOM	Senior Resident Engineer	Bill Hon	5599 1486	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
WL-UJV	Construction Manager	РН Но	9464 1392	2983 6640
WL-UJV	Site Agent	Lee Chi Wai	9255 7014	2983 6640
WL-UJV	Environmental Officer	Guo Liming	5723 9883	2983 6640
WL-UJV	Environmental Supervisor	Chan Chi Yuen	9289 5526	2983 6640
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

WL-UJV (Main Contractor) - Wing Lee - Univic Joint Venture

ANEWR (IEC) -ANewR Consulting Limited



# **Appendix C**

# **Construction Programme**

- (a) Contract 1 (NE/2016/01)
- (b) Contract 2 (NE/2016/05)
- (c) Contract 3 (NE/2017/03)
- (d) Contract 5 (ED/2019/02)

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)




**Contract 1 (NE/2016/01)** 



## CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

3-MONTH ROLLING PROGRAMME

Page 1 of 3





Forecast Bar

# CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

俊和-上隧-浩隆聯營 3-MONTH ROLLING PROGRAMME Page 2 of 3 CHUN WO - STEC - VASTEAM JOINT VENTURE Art Lake - Slot chamber no. 2 & stop log chamber 23-Feb-21 A 05-Aug-21 Art Lake - Slot chamber no. 2 & stop log chamber ART-2100 Art Lake - Slot chamber no. 3 33 31-Jan-20 09-Mar-20 134 23-Feb-21 A 05-Aug-21 Art Lake - Slot chamber no. 3 ART-2110 Art Lake - Outside bay 38-45 63 04-Nov-19 18-Jan-20 418 02-Mar-20 A 29-Jul-21 Art Lake - Outside bay 38-45 ART-2120 Art Lake - Outside bay 3-8 28 09-Dec-19 13-Jan-20 359 16-May-20 A 29-Jul-21 Art Lake - Outside bay 3-8 ART-2130 Art Lake - Outside bay 9-28 29-Jul-21 21-Nov-19 31-Jan-20 Art Lake - Outside bay 9-28 ART-2140 Art Lake - Outside bay 50-52 31-Jan-20 15-Feb-20 28-Sep-20 A 29-Jul-21 Art Lake - Outside bay 50-52 ART-1620 Treatment plant - Construct the wall(W1.2.3.6.7.8.9.11.12.13.14) 355 14 10-Dec-19 27-Dec-19 11-Jun-20 A 19-Aug-21 Treatment plant - Construct the wall(W1,2,3,6,7,8,9,11,12,13,14) ART-1630 Treatment plant - Backfilling (by course material) to 197.1mPD, 8.2m Depth 28-Dec-19 05-Feb-20 205 11-Jan-21 A 17-Sep-21 Treatment plant - Backfilling (by course material) to 19 ART-2150 Art Lake - Part 1,2,4 01-Feb-20 347 13-Jun-20 A 12-Aug-21 Art Lake - Part 1,2,4 ART-2160 303 06-Aug-20 A 12-Aug-21 Art Lake - Part 3 ART-2170 Art Lake - Part 6,7,12 17-Feb-20 Art Lake - Part 6,7,12 05-Mar-20 301 08-Aug-20 A 12-Aug-21 TUN-3510 Install VE Panels (Frame & Panels) 215 28-Sep-20 A 22-Jun-21 A TUN-3520 Tunnel - E&M 1st Fix (Bracket, Tracking & Cabling) 215 28-Sep-20 A 22-Jun-21 A Sub-base for Underpass road L1 TUN-3530 215 22-Jun-21 A 28-Sep-20 A Tunnel - FS main, Socket & AFA equipment Tunnel - FS main, Socket & AFA equipment TUN-3540 224 19-Oct-20 A 22-Jul-21 Underpass L1 paving, funiture, marking, signage from East Portal TUN-3550 Underpass L1 paving, funiture, marking, signage from East Portal 224 19-Oct-20 A 22-Jul-21 Tunnel - E&M 2nd Fix (Lighting & Equipment) Tunnel - E&M 2nd Fix (Lighting & Equipment) 22-Jul-21 TUN-3560 224 19-Oct-20 A TUN-3570 Undernass ARWF works 207 09-Nov-20 A 22-Jul-21 Tunnel - E&M Final Fix (Equipment connection & testing) TUN-3580 Tunnel - E&M Final Fix (Equipment connection & testing) 207 09-Nov-20 A 22-Jul-21 Tunnel - T&C & Statutory inspection 30-Jun-21 A 12-Aug-21 Tunnel - T&C & Statutory inspection Noise Barrier, RWA12, Utilities & Road Works L4 (RWA12) - Bay 17-20 construct wall & backfill upto +170 (after system A sub-way) 19-Oct-20 A 22-Jun-21 A L4-3450 L4 (RWA12) - Bay 17-20 construct wall 14-3460 L4 (RWA12) - Bay 17-20 construct wall & backfill upto +175 79 23-Jun-21 A 24-Sep-21 L4-3530 L4 (RWA12) - Bay 22 construct wall & backfill upto +170 (after twin 1950 pipe) 29-Jul-21 08-Nov-21 L4 (RWA12) - Bay 21 construct wall & b L4-3630 L4 (RWA12) - Bay 21 construct wall & backfill upto +170 (after system A sub-way) 23-Jun-21 A 24-Sep-21 L4-3640 L4 (RWA12) - Bay 21 construct wall & backfill upto +175 25-Sep-21 07-Jan-22 L4-4250 L4 (Drainage) - Excavate & lay drain CH150 to CH200 327 18-May-20 A 22-Jun-21 A L4 (Drainage) - Backfill for water main CH0 to CH200 L4-4260 L4 (Drainage) - Backfill for water main CH0 to CH200 128 02-Mar-21 A 05-Aug-21 L4-4270 L4 (Drainage) - Excavate & lay drain CH200 to CH250 317 29-May-20 A 22-Jun-21 A L4-4280 26-Aug-21 L4 (Drainage) - Excavate & lay drain CH250 to CH300 L4 (Drainage) - Excavate & lay drain CH250 to CH300 L4-4290 L4 (Drainage) - Excavate & lay drain CH300 to CH350 317 22-Jun-21 A 29-May-20 A L4 (Drainage) - Excavate & lay drain CH350 to CH400 L4-4300 L4 (Drainage) - Excavate & lay drain CH350 to CH400 146 02-Mar-21 A 26-Aug-21 L4 (Drainage) - Backfill L4-4310 L4 (Drainage) - Backfill for water main CH200 to CH400 30 27-Aug-21 02-Oct-21 L4-4320 L4 (Watermain & UU) - Constuct watermain & UU CH0 to CH200 04-Oct-21 20-Jan-22 L4-4330 L4 (Watermain & UU) - Constuct watermain & UU CH200 to CH400 04-Oct-21 20-Jan-22 Retaining Wall RWA9 at Road L3 RWA9 Bay 13 to Bay 16 Date Revision Checked Approved ■ Planned Bar (WP) ♦ Planned Milestone (WP) 3-month Rolling Programme 15-Jul-21 C1-MPU202107 Actual Bar Milestone Anderson Rd Sub-programme

15-Jul-21







俊和-上隧-浩隆聨營 CHUN WO - STEC - VASTEAM JOINT VENTURE

## CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE

3-MONTH ROLLING PROGRAMME

Page 3 of 3





Forecast Bar

Planned Milestone (WP)

3-month Rolling Programme

Date Revision Checked Approved 15-Jul-21 C1-MPU202107

Milestone


Anderson Rd Sub-programme 15-Jul-21

CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



**Contract 2 (NE/2016/05)** 

Contract No. NE/2016/05 Development of Anderson Road Quarry Site
Connection of Pedestrian Facilities Works Phase 1 - Programme



Contract No. NE/2016/05 Development of Anderson Road Quarry Site
Connection of Pedestrian Facilities Works Phase 1 - Programme
Section A Portions 1, 2, 3 - 31 March 2021 Half 2, 2020 , 2010 | Tiall 1, 2017 | Tiall 2, 2017 | Tiall 2, 2017 | Tiall 2, 2017 | Tiall 3, 2021 | Tiall 4, 2021 | Tiall Half 2, 2019 Half 2, 2018 Half 2, 2017 Predeces 7 M A M J J A S O N D J F M A M J J Wed 25-07-18 Thu 23-08-18 97.85 MS approval and Setup for E1-PC2 1 rig 6 gang members Drill and grout E1-PC2 (12 nrs) with revision PMI 056 Thu 23-08-18 Sat 06-10-18 98 | 99 | 100 | 101 | 102 | 103 | 104 | 105 | 105 | 106 | 107 | 108 | 109 | 110 | 111 | 115 | 115 | 116 | 117 | 118 | 120 | 121 | 122 | 123 | 124 | 125 | 126 | 127 | 128 | 129 | 131 | 131 | 131 | 132 | 134 | 135 | 136 | 137 | 138 | 139 | 139 | 131 | 135 | 136 | 137 | 138 | 139 | 135 | 136 | 137 | 138 | 139 | 135 | 136 | 137 | 138 | 139 | 135 | 136 | 137 | 138 | 139 | 139 | 130 | 131 | 131 | 132 | 132 | 133 | 134 | 135 | 135 | 136 | 137 | 138 | 139 | 139 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 130 | 40 days MS approval and Rig Setup for E1-PC3 Sun 07-10-18 Wed 21-11-1899 40 days rig 6 gang members 20 days Drill and grout E1-PC3 (16 nrs) incomplet Tue 20-11-18 Wed 12-12-1887,100 Wed 12-12-18 Thu 20-12-18 101 MS approval and Setup rig to PC5 8 days Fri 21-12-18 Sat 12-01-19 102 Near Miss Incident 21 days 1 rig 6 gang members Drill and grout E1-PC5 (12 nrs) 20 days Mon 14-01-19 Tue 05-02-19 103 1 rig 6 gang members Tue 05-02-19 Fri 12-04-19 104 Drill and grout E1-PC4 (16 nrs) 60 days Sat 13-04-19 Mon 29-04-19105 Drill and grout E1-PC3 (5 nrs) 14 days Mon 29-04-19 Mon 27-05-19106 Inclement weather Knock-out to Haul Road 25 days Mon 27-05-19 Sat 29-06-19 209 30 days Subcontractor Everwin Termination Effect Drill and grout E1-PC3 staircase (8 nrs) Tue 23-07-19 Sat 31-08-19 108 Mon 02-09-19 Mon 09-09-15109 Additional Predrill PC3 Staircas 7 days ELS & Pile Cap works 657 days Mon 02-04-18 Mon 06-04-20 Thu 19-04-18 Wed 27-03-1594FS-3 E1-PC1 Excavate E1-PC1 306 days 1 excavator 2 gen workers 43 days Thu 19-04-18 Wed 06-06-1882 1 gang 4 concrete
1 gang 4 weld Blinding E1-PC1 1 day Thu 07-06-18 Thu 07-06-18 114 Fri 08-06-18 Mon 25-06-18115 15 days Pile Head Welding Fri 08-06-18 Sat 15-09-18 115 Sat 15-09-18 Fri 21-09-18 117 89 days MS formwork (3 rev 5 days 61 days Formwork E1-PC1 Sun 15-07-18 Fri 21-09-18 BBS Approval Fri 21-09-18 Thu 04-10-18 119.115 Rebar fix E1-PC1 11 days Thu 27-09-18 Thu 04-10-18 MS concrete 7 days 1 gang 4 concretors 2 gen workers l day Fri 05-10-18 Fri 05-10-18 120,12 Concrete E1-PC1 1 gang 2 workers 84 days Sat 06-10-18 Tue 08-01-19 122 Waterproofing PMI 112 Tue 08-01-19 Wed 27-03-19123 Backfill no-fines 70 days Mon 02-04-18 Sat 18-05-19 97 368 days E1-PC6 8 days 194 days MS Piling E1-PC6 (2 revisions) Mon 02-04-18 Tue 10-04-18 Tue 10-04-18 Tue 13-11-18 126 MS Approval excavator 2 gen worker Excavate E1-PC6 44 days Wed 14-11-18 Wed 02-01-1997.127 Wed 02-01-19 Thu 03-01-19 128 gang 4 concretors 1 day 5 days Blinding E1-PC6 l gang 4 welders Fri 04-01-19 Wed 09-01-19129 Pile Head Welding 60 days Fri 24-08-18 Tue 30-10-18 BBS Approval 1 excavator 2 gen workers,1 gang 4 welders Tue 30-10-18 Mon 28-01-19131 FIS 80 days 1 gang 6 formwork Thu 10-01-19 Sat 19-01-19 Formwork E1-PC6 9 days gang 6 fixers Rebar Fix E1-PC6 9 days Tue 22-01-19 Thu 31-01-19 Thu 31-01-19 Tue 26-02-19 134 23 days Surface Geometric Testing Concrete E1-PC6 footing Wed 27-02-19 Wed 27-02-19135 1 day Thu 28-02-19 Mon 15-04-19136 Waterproofing PMI 112 41 days Mon 15-04-19 Sat 18-05-19 137 30 days Backfill no-fines 227 days Wed 05-09-18 Thu 16-05-19 95FS-5 RS1 Wed 05-09-18 Mon 08-10-18 30 days Piling RSI 24 days Tue 09-10-18 Tue 06-11-18 140 1 gang 4 concretors
1 gang 4 welders
1 gang 4 welders 1 day Mon 05-11-18 Mon 05-11-18141 Tue 06-11-18 Mon 19-11-18142 12 days FLS Pile Head Welding 5 days Sat 17-11-18 Thu 22-11-18 143 ELS as-built approva 25 days Fri 30-11-18 Fri 28-12-18 150 Fri 21-12-18 Sat 12-01-19 21 days Near Miss Incident Remove Waling 3 days Mon 14-01-19 Wed 16-01-19146.150 Mon 14-01-19 Thu 24-01-19 146 Formwork RS1 10 days 30 days Sat 20-10-18 Fri 23-11-18 Revised Rebars PMI 148 30 days Sat 24-11-18 Thu 27-12-18 149 BBS Approva 1 gang 6 fixers Thu 24-01-19 Tue 29-01-19 148,150 Rebar Fix RS1 5 days 9 days Tue 29-01-19 Fri 08-02-19 151 CNY PH 9 days 15 days Continue Rebar Fix RS1 Fri 08-02-19 Mon 18-02-15152 Tue 19-02-19 Thu 07-03-19 153 Surface Geometric Testing Thu 07-03-19 Fri 08-03-19 154 Concrete RS1 1 day Fri 08-03-19 Sat 13-04-19 155 Waterproofing PMI 112 32 days Sat 13-04-19 Thu 16-05-19 156 30 days Backfill no-fines 177 days Thu 27-09-18 Fri 12-04-19 99FS-3 E1-PC2 Thu 27-09-18 Mon 26-11-18 MS ELS PC2 (4 revisions) 54 days 1 excavator 2 gen worke Mon 26-11-18 Fri 07-12-18 159 11 days Sheetpiling E1-PC2 Piling PC2 20 days Fri 07-12-18 Sat 29-12-18 160 gang 4 concretors 1 gang 4 welders Sat 29-12-18 Sat 29-12-18 161 Blinding PC2
Pile Head Welding 1 day 7 days Mon 31-12-18 Mon 07-01-15 162 7 days 7 days Mon 07-01-19 Tue 15-01-19 BBS Approval Tue 08-01-19 Tue 15-01-19 162 h1 gang 6 Formwork PC2 gang 6 fixers 8 days Wed 16-01-19 Thu 24-01-19 165 Rebar Fix PC2 Thu 24-01-19 Thu 14-02-19 166 19 day Fri 15-02-19 Fri 15-02-19 167 1 day Concrete PC2 Waterproofing PMI 112 40 days Sat 16-02-19 Tue 02-04-19 168 Tue 02-04-19 Fri 12-04-19 169 Backfill no-fines 10 days Mon 14-01-19 Thu 09-01-20 322 days 171 172 E1-PC5 ■ 1 excavator 2 gen workers Sheetpile Site Entrance near E1-PC5 5 days Mon 14-01-19 Fri 18-01-19 Fri 08-03-19 Fri 29-03-19 155,187 173 174 Piling E1-PC5 19 days Fri 29-03-19 Thu 02-05-19 173 Sheetpile remaining works E1-PC5 30 days Sat 04-05-19 Sat 25-05-19 174 Excavate E1-PC5 20 days 175 176 177 178 179 180 181 182 Mon 27-05-19 Thu 01-08-19 175 60 days Subcontractor Everwin Termination Effect 90 days Thu 01-08-19 Sat 09-11-19 176 Continue excavate E1-PC5 gang 4 concretors 1 day 28 days Mon 11-11-19 Mon 11-11-19 175,170 Blinding E1-PC5 1 gang 4 welders Tue 12-11-19 Thu 12-12-19 178 Pile Head Welding 1 gang 6 formworkers Formwork E1-PC 6 days Fri 13-12-19 Thu 19-12-19 179 Thu 19-12-19 Thu 26-12-19 180 Rebar fix E1-PC5 6 days 1 gang 4 concretors 2 gen workers 2 days Thu 26-12-19 Sat 28-12-19 181 Concrete E1-PC5 183 184 185 Waterproofing PMI 112 4 days 2 days Sat 28-12-19 Thu 02-01-20 182 Thu 02-01-20 Sat 04-01-20 183 Backfill no-fines 317 days Tue 22-01-19 Sat 11-01-20 105 E1-PC4 186 187 Sheetpiling 20 days Tue 22-01-19 Wed 13-02-19 Wed 13-02-19 Thu 28-02-19 186,204 14 days Drilling 5nos piles 14 days Fri 29-03-19 Sat 13-04-19 173 Redrill piles Mon 15-04-19 Sat 20-04-19 188 6 days 31 days Grout piles 190 Sheetpile remaining works E1-PC4 Sat 20-04-19 Sat 25-05-19 189 Subcontractor Everwin Termination Effect 60 days Sat 25-05-19 Thu 01-08-19 190 excavator 2 gen workers Thu 01-08-19 Thu 24-10-19 190,191 Excavate E1-PC4 75 days 1 gang 4 Thu 24-10-19 Tue 26-11-19 192 30 days Temp soil storage Blinding E1-PC4 1 day Wed 27-11-19 Wed 27-11-19 193 Critical Spli Finish-only ...,... ¶ Manual Summary Rollup 


■ External Milestone Inactive Summar Task Summary Project: NE/2016/05 Progress Deadline Manual Task Manual Summary Inactive Task Split Project Summary Date: 31 March 2021 Critical Start-only Duration-only Milestone External Tasks Inactive Milestone Page 2


Contract No. NE/2016/05 Development of Anderson Road Quarry Site Connection of Pedestrian Facilities Works Phase 1 - Programme Section A Portions 1, 2, 3 - 31 March 2021 Half 2, 2018 Half 1, 2019 Half 2, 2019 Half 1, 2018 J F M A M J J A S O N D J F M A M J J A S O N D J F M A A M J J A S O N D J F M A Task Name M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D 1 gang 4 welders Thu 28-11-19 Thu 12-12-19 194 | 195 | 196 | 197 | 198 | 199 | 200 | 201 | 201 | 202 | 203 | 204 | 205 | 206 | 207 | 218 | 219 | 220 | 221 | 215 | 216 | 217 | 218 | 219 | 220 | 221 | 222 | 223 | 224 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 | 225 Pile Head Welding 94 days Sat 20-04-19 Sat 03-08-19 189 BBS Approval ang 6 formworkers Formwork E1-PC4 Thu 28-11-19 Tue 17-12-19 194 17 days gang 6 fixers Rebar Fix E1-PC4 Tue 17-12-19 Wed 25-12-19 197 8 days gang 4 concretors 2 gen workers 1 day 4 days Thu 26-12-19 Thu 26-12-19 198 Concrete E1-PC4 Fri 27-12-19 Tue 31-12-19 199 Waterproofing PMI 112 Backfill no-fines 10 days Tue 31-12-19 Sat 11-01-20 200 Fri 28-12-18 Tue 14-04-20 101 E1-PC3 & RC staircas 423 days Fri 28-12-18 Wed 16-01-19 17 days MS ELS (2 revisions) 20 days Tue 15-01-19 Wed 06-02-19 Drilling 5nos piles Mon 11-03-19 Fri 12-04-19 BBS Approval 30 days Continue drilling 11nos piles 30 days Mon 15-04-19 Fri 17-05-19 188 Demobilize Everwin drilling rig 7 days Sat 18-05-19 Sat 25-05-19 206 Sat 25-05-19 Sat 29-06-19 207 Subcontractor Everwin Termination Effect 31 days Mobilize Ping On drilling rig to PC3 staircase 43 days Sat 29-06-19 Fri 16-08-19 207,208 Tue 03-09-19 Fri 13-09-19 109,209 Sheetpile PC3 & RC Staircase 10 days excavator 2 gen Fri 13-09-19 Wed 25-09-19 206,210 10 days Excavate PC3 & Staircase Removal of backfill materia 45 days Wed 25-09-19 Thu 14-11-19 211 Thu 14-11-19 Fri 20-12-19 212 FLS 32 days gang 4 concretors Blinding PC3 & staircase Fri 20-12-19 Sat 21-12-19 213 1 day lang 4 welders Pile Head Welding 12 days Sat 21-12-19 Fri 03-01-20 214 1 gang 6 formworkers 1 gang 6 fixers Fri 03-01-20 Fri 17-01-20 215 Formwork PC3 & Staircase pilecaps 12 days 14 days Fri 17-01-20 Sat 01-02-20 216 Rebar Fix PC3 & staircase pilecaps Sat 01-02-20 Sat 28-03-20 217 COVID-19 Event Jan 31 to Mar 18, 2020 50 days 1 gang 4 concretors 2 gen workers Sat 28-03-20 Mon 30-03-20218 1 day Concrete PC3 & Staircase pilecaps Backfill no-fines 14 days Mon 30-03-20 Tue 14-04-20 219 Sat 01-12-18 Sun 07-06-20 495 days Sat 01-12-18 Mon 17-12-18 Submission of Temp Work design and MS for Piers 14 days Approval of Temp Work design and MS for Piers 30 days Mon 17-12-18 Sat 19-01-19 222 Submission of Temp Work design and MS for Piers(Rev 2,3) Approval of Temp Work design and MS for Piers (Rev 3) Sat 19-01-19 Tue 05-03-19 223 40 days 30 days Tue 05-03-19 Mon 08-04-19224 20 days 35 days Mon 08-04-19 Tue 30-04-19 225 Submission of Temp Work design and MS for Piers (Rev 4) Tue 30-04-19 Sat 08-06-19 226 Approval of Temp Work design and MS for Piers (Rev 4) Subcontractor Everwin Termination Effect
Construction of Cap (E1-PC6) with drill and grout 60 days Sat 08-06-19 Wed 14-08-19227 affolders.4 fixers.4 concretor Wed 14-08-19 Thu 26-12-19 228 120 days Fri 27-12-19 Sat 09-05-20 229 Construction of E1-PC6 RC Abutment walls 120 days PC6 Backfill & remove waling 80 days Sun 01-03-20 Fri 29-05-20 229 Thu 01-08-19 Mon 06-01-20 136 Construction of Ramp (E1-RS1) Construction of Pier P1 141 days 3 scaffolders.4 fixers.4 concretors Wed 14-08-19 Fri 18-10-19 228 58 days 3 scaffolders,4 fixers,4 concretors 9 days 13 days Construction of Pier P2 Fri 18-10-19 Mon 28-10-19233 3 scaffolders,4 fixers,4 concretor Sat 04-01-20 Sat 18-01-20 184 Construction of Pier P5 3 scaffolders,4 fixers,4 concretors 162 days Sat 11-01-20 Fri 10-07-20 201 Construction of Pier P4 Sat 04-04-20 Wed 30-09-20 Construction of Pier/P3 Staircase 160 days Fri 13-03-20 Sat 21-03-20 Construction of Pier Head P1 8 days Construction of Pier Head P2 8 days Sat 21-03-20 Tue 31-03-20 238 Tue 31-03-20 Wed 08-04-20239 Construction of Pier Head P5 8 days 30 days Thu 09-04-20 Tue 12-05-20 240 Construction of Pier Head P3 Construction of Pier Head P4 60.5 days Wed 13-05-20 Sat 18-07-20 241 529 days Sat 06-10-18 Wed 20-05-20 Construction of Bearings and Movement Joints Sat 06-10-18 Thu 08-11-18 Proposal of Bridge Bearing Specialist Approval of Bridge Bearing Specialist 30 days Thu 08-11-18 Wed 12-12-18244 Thu 13-12-18 Mon 18-02-19245 Design submission of Bridge Bearing Approval of Design submission of Bridge Bearing 60 days Mon 18-02-19 Sat 23-03-19 246 Mon 25-03-19 Thu 30-05-19 247 Material Submission for Bridge Bearing
Approval of Material Submission for Bridge Bearing 60 days 60 days Thu 30-05-19 Tue 06-08-19 248 Testing and result submission of Bridge Bearings 90 days Tue 06-08-19 Thu 14-11-19 249 Thu 14-11-19 Sat 18-04-20 250 Procurement to delivery of Bridge Bearing 140 days Sat 09-05-20 Sat 16-05-20 230 7 days Installation of Bridge Bearings for PC6 Tue 12-05-20 Mon 05-10-20241 Installation of Bridge Bearings for PC3 130 days Mon 20-01-20 Thu 30-01-20 TTA for Detouring Pedestrians aat Memorial Park 10 days 195.75 day: Wed 01-04-20 Thu 05-11-20 Site formation for scaffolding RS1-PC1 20 days Wed 01-04-20 Thu 23-04-20 Thu 23-04-20 Thu 30-07-20 256 P5 to P6 88 days 110 days Sat 09-05-20 Thu 10-09-20 257 P4 to P5 145.88 days Wed 27-05-20 Thu 05-11-20 258 P3 to P4 53.13 days Tue 08-09-20 Thu 05-11-20 259 P2 to P3 40 days Thu 06-08-20 Sat 19-09-20 258 P1 to P2 224.75 day Thu 23-04-20 Wed 30-12-20 onstruction of esclator trough with cast-in items Thu 23-04-20 Thu 02-07-20 256 63 days Deck RS1 to P1 Fixers 3 scaffolders 4 concretors 4 workers Sat 23-05-20 Fri 18-09-20 263 Deck P5 to P6 90 days 3 scaffolders,4 concretors,6 fixers,4 workers Tue 06-10-20 Sat 07-11-20 258 Deck P4 to P5 30 days 3 scaffolders,4 concretors,6 fixers,4 workers Mon 30-11-20 Wed 30-12-20 28 days 3 scaffolders,4 concretors,6 fixers,4 workers Deck P3 to P4 28 days 35 days Mon 16-11-20 Wed 16-12-20 Deck P2 to P3 caffolders,4 concretors,6 fixers,4 workers Sat 19-09-20 Wed 28-10-20261 Deck P1 to P2 239 days Mon 09-11-20 Tue 03-08-21 Escalators Installation Mon 09-11-20 Tue 10-11-20 265 2 days 75 days Plumbing & measuring of escalator pit Wed 11-11-20 Tue 02-02-21 270 Delivery, hoisting and positioning of escalator truss Drive/ step chain, step and guiderail tracks installation 9 days Wed 03-02-21 Fri 12-02-21 271 Fri 12-02-21 Tue 23-02-21 272 Balustrade, handrail, skirting and deflector device works Electrical works and escalator pits installation 9 days 6 days Tue 23-02-21 Mon 01-03-21273 Tue 02-03-21 Tue 02-03-21 274 Permenant power energization for escalator 1 day 1 day Wed 03-03-21 Wed 03-03-21275 Inspection(low) speed running testing of escalator operation Final tuning and adjusting of escalator equipment / devices (drive c4 days Thu 04-03-21 Mon 08-03-21276 Mon 08-03-21 Tue 23-03-21 277 Normal (fast) speed running and safety testing of escalator operatio 13 days Submission of Form LE5 to EMSD 1 day Thu 01-07-21 Fri 02-07-21 347,278 Anticipate EMSD inspection Fri 02-07-21 Sat 17-07-21 279 Mon 19-07-21 Tue 03-08-21 280 Anticipate Use Permit issue date 14 days Tue 13-11-18 Fri 14-05-21 816 days Paranet and Roofing Proposal of off-site fabrication of steelworks 180 days Tue 13-11-18 Sat 01-06-19 Wed 01-01-20 Fri 25-09-20 283 240 days Approval of off site fabrication of steelworks Fri 25-09-20 Thu 29-10-20 284 Fabrication of steelworks off-site 30 days Wed 03-02-21 Mon 08-03-21285,271 286 287 288 289 290 291 Erection of steelworks (RS1 to PC1, PC5 to PC6) 30 days Mon 08-03-21 Sat 10-04-21 286 30 days Erection of steelworks (PC1 to PC5) 30 days Fri 31-07-20 Wed 02-09-20 Material submission of fall arrest system **\\_\_\_\_**.... Thu 05-03-20 Sat 19-09-20 288 Approval of material for fall arrest system 30 days Sat 19-09-20 Wed 25-11-20289 60 days Procurement of fall arrest system 60 days Fri 17-07-20 Tue 22-09-20 Material submission of corrugated steel roof Critical Split ...... Manual Summary Rollup Inactive Summary Summary External Milestone Task Project: NE/2016/05 Progress Deadline Manual Task Manual Summary Project Summary Inactive Task Split Date: 31 March 2021 Critical Duration-only Milestone External Tasks Inactive Milestone Page 3

Contract No. NE/2016/05 Development of Anderson Road Quarry Site Connection of Pedestrian Facilities Works Phase 1 - Programme Section A Portions 1, 2, 3 - 31 March 2021 Half 1, 2020 | Half 2, 2020 | Half 1, 2021 | Half 2, 2021 | Half 1, 2022 | J F M A M J J A S O N D J F M A M J J A S O N D J F M A Half 1, 2020 Half 2, 2017 Half 2, 2018 Half 1, 2019 Half 2, 2019 Task Name Duration M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | S | O | N | D 292 Tue 07-01-20 Sat 17-10-20 291 Approval of material for corrugated steel roof 90 days Sat 17-10-20 Sat 09-01-21 292 293 294 295 296 297 298 299 300 Procurement of corrugated steel roof 75 days Erection of roof system, gutter and fall arrest system 60 days Mon 08-03-21 Fri 14-05-21 286 Thu 02-01-20 Mon 09-03-20 Material submission of Plexiclass 60 days Approval of material Plexiglass Fri 10-04-20 Wed 13-05-20295 30 days Procurement to delivery of Plexiglass 30 days Thu 14-05-20 Tue 16-06-20 296 Construction of Plexiglass parapet Mon 08-03-21 Thu 22-04-21 286,297 40 days 10 days Thu 22-04-21 Mon 03-05-21298 Decking construction connecting to existing footpat Drainage Works Construction 854 days Tue 13-11-18 Fri 25-06-21 Application of XP for carriageway for Hiu Ming Street Tue 13-11-18 Thu 21-02-19 301 302 303 304 305 306 307 308 309 310 311 312 90 days TTA Application for drainage works at Hiu Ming Street 80 days Thu 21-02-19 Wed 22-05-19301 Wed 22-05-19 Wed 22-04-20302 Road Works Advice 300 days Implementation of TTA Wed 22-04-20 Mon 25-05-20303 30 days Procurement to delivery of material for Drainage Construction of Drainage PMI 016 20 days Tue 26-05-20 Wed 17-06-20304 Mon 01-02-21 Fri 25-06-21 305 130 days E & M Lighting Works Tue 13-11-18 Thu 05-03-20 Proposal of Specialist for E&M Works
Approval of Specialist for E&M Works 24 days 24 days Tue 13-11-18 Sat 08-12-18 Mon 10-12-18 Sat 05-01-19 308 Material Submission of cable tray 30 days Sat 05-01-19 Thu 07-02-19 309 Approval of material cable tray


Material submission of cables, conduits, fittings Fri 08-02-19 Wed 13-03-19310 30 days Wed 13-03-19 Tue 09-04-19 311 24 days 313 314 315 316 317 318 319 320 321 322 323 324 325 326 327 328 329 330 331 334 334 335 336 337 338 340 341 343 344 345 356 367 368 369 369 360 361 363 364 365 367 368 369 371 372 373 374 375 376 377 376 377 Approval of material for cables conduits fittings 24 days Tue 09-04-19 Mon 06-05-19312 Mon 06-05-19 Sat 08-06-19 313 30 days Material submission of lightings Approval of material submission of Lightings 30 days Sat 08-06-19 Fri 12-07-19 314 26 days 27 days Material submission of Pillar Box c/w accessories Fri 12-07-19 Sat 10-08-19 315 Approval of material submission of Pillar Box c/w accessories Fri 12-07-19 Sat 10-08-19 315 Material submission of MCB distribution board 30 days Fri 08-02-19 Wed 13-03-19310 Wed 13-03-19 Tue 16-04-19 318 Approval of MCB distribution board 30 days Material submission of communication cables Tue 16-04-19 Mon 20-05-19319 30 days Approval of communication cables 30 days Mon 20-05-19 Sat 22-06-19 320 Application of Power supply Sat 22-06-19 Wed 28-08-19321 60 days Application of telemetry (Chubb) 100 days Fri 15-11-19 Thu 05-03-20 Application of E1 XP for telemetry by AECOM Completion of Telemetry Civil & E&M Works 164 days Tue 13-11-18 Wed 15-05-19 Wed 15-05-19 Sat 20-07-19 324 60 days Construction and Installation works for pillar bo Tue 01-12-20 Sat 24-04-21 68.75 days Mon 14-12-20 Sat 27-02-21 321 Positioning and construction of Pillar Box Mon 01-03-21 Wed 17-03-21327 Trenching works and laying of ducts and power cables 15 days Trenching works and laying of telecommunication cables Installation of E&M Component inside Pillar Box Installation and Connection of Telemetry system Mon 01-03-21 Wed 17-03-21327 Mon 01-03-21 Wed 17-03-21327 15 days Wed 17-03-21 Fri 02-04-21 329 15 days Installation of Electricity Meter 7 days Wed 17-03-21 Thu 25-03-21 328 Wed 17-03-21 Fri 02-04-21 330 T&C of E&M works inside pillar box 15 days 225.75 day Fri 10-07-20 Fri 19-03-21 Sump pit and pumps truction of Sump pit 28 days Mon 14-12-20 Wed 13-01-21 Thu 14-01-21 Tue 16-02-21 335 Trenches and ductings for sump pit to existing manhole 30 days Procurement to delivery of Sump Pump, Piping and Associated Equ90 days Fri 10-07-20 Mon 19-10-20 Tue 16-02-21 Thu 04-03-21 336 Installation of Sump Pump (by Wing Luen) 14 days Thu 04-03-21 Fri 19-03-21 338 T&C of Sump Pump System 14 days 344.88 day: Thu 11-06-20 Thu 01-07-21 60 days Thu 11-06-20 Mon 17-08-20 stallation of Lighting for escalator Procurement & Delivery of Lighting and accessories
Handover of escalator cover walkway to E&M Fri 14-05-21 Sat 15-05-21 294 1 day Installation Conduit and cable contains 10 days Sat 15-05-21 Wed 26-05-21342 Thu 27-05-21 Mon 07-06-21343 Cable and wiring 10 days Installation of Light fitting Mon 07-06-21 Tue 22-06-21 344 14 days Power connection to Lighting T&C of Lighting 1 day 7 days Wed 23-06-21 Wed 23-06-21345 Thu 24-06-21 Thu 01-07-21 346 667 days Wed 03-10-18 Mon 19-10-20 Landscape Works Remove felled trees PMI 018 3 days 3 days Wed 03-10-18 Fri 05-10-18 1 4 workers Tue 03-03-20 Thu 05-03-20 349 Tree Pruning PMI 042 Individual TRA Form 2 150 days Wed 03-10-18 Tue 19-03-19 Wed 03-10-18 Mon 05-11-18 Submission of proposal of Landscape Specialist 30 days Mon 05-11-18 Fri 16-11-18 352 10 days Nursery Inspection Approval of proposal of Landscape specialist 180 days Fri 16-11-18 Thu 06-06-19 353 Thu 22-04-21 Mon 28-06-21298 Construction of hard and soft landscape works 60 days 4 workers Rectification of Defects 60 days Thu 22-04-21 Mon 28-06-21298 Road and Pavings / Traffic Signs 150 days Mon 01-02-21 Sat 17-07-21 Mon 01-02-21 Wed 17-02-21 Material submission of Road Pavers 15 days Approval of material submission of Road Pavers 15 days Wed 17-02-21 Fri 05-03-21 358 Sat 06-03-21 Tue 23-03-21 359 Procurement to delivery of Road Pavers 15 days Ordering to delivery of concrete kerbs from CSD Tue 23-03-21 Thu 08-04-21 360 15 days Construction of kerbs 15 days Thu 08-04-21 Sat 24-04-21 361 Mon 26-04-21 Wed 12-05-21362 Construction of footpath 15 days Wed 12-05-21 Tue 15-06-21 363 Construction of Paved Area 30 days Installation of Traffic / Directional Signs 30 days Tue 15-06-21 Sat 17-07-21 307.25 day: Fri 01-01-21 Fri 10-12-21 Tue 15-06-21 Sat 17-07-21 364 External Finishes Fri 01-01-21 Wed 03-02-21 30 days Approval of material of tiles 30 days Wed 03-02-21 Tue 09-03-21 367 Tue 09-03-21 Mon 12-04-21368 Procurement to delivery of tiles 30 days Mon 12-04-21 Sat 15-05-21 369 Tiling works Material submission of Paint Sat 26-06-21 Thu 29-07-21 306 30 days Thu 29-07-21 Wed 01-09-21371 Comment of material submission of paint 30 days 2nd submission of paints 30 days Wed 01-09-21 Tue 05-10-21 372 Approval of material submision of paints Tue 05-10-21 Thu 21-10-21 373 15 days Procurement to delivery of paints Thu 21-10-21 Sat 06-11-21 374 15 days Texture spray, fungus resistant paint Construction of Sau Mau Ping Memorial Park 30 days Mon 08-11-21 Fri 10-12-21 375 460.38 day Mon 02-03-20 Thu 29-07-21 378 379 380 Slope improvement work (11NE-D/CR222) 60 days Tue 09-02-21 Fri 16-04-21 Material submission of Pavillion Approval of material submission of Pavillion 30 days Thu 07-05-20 Wed 10-06-20385 Wed 10-06-20 Tue 14-07-20 379 30 days Procurement to delivery of Pavillion 381 382 383 384 385 386 387 388 30 days Tue 14-07-20 Sat 15-08-20 380 Thu 07-05-20 Wed 10-06-20385 Material submissin of Bench 30 days Approval to material submission of Bench Wed 10-06-20 Tue 14-07-20 382 30 days Procurement to delivery of Bench 30 days Tue 14-07-20 Sat 15-08-20 383 Mon 02-03-20 Thu 07-05-20 Design submission of Pole Light to LCSD 60 days Material of material submission of Pole Light 10 days Thu 07-05-20 Tue 19-05-20 385 Approval of material submission of Pole Light 10 days Tue 19-05-20 Fri 29-05-20 386 Sat 30-05-20 Tue 08-09-20 387 Procurement to delivery of Pole Light 90 days Critical Split Finish-only Manual Summary Rollup External Milestone Inactive Summary Project: NE/2016/05 Progress Deadline Split Inactive Task Manual Task Manual Summary ..... Project Summary Date: 31 March 2021 Critical Duration-only External Tasks Inactive Milestone Milestone Page 4

Contract No. NE/2016/05 Development of Anderson Road Quarry Site Connection of Pedestrian Facilities Works Phase 1 - Programme Section A Portions 1, 2, 3 - 31 March 2021





Contract No. NE/2016/05
Development of Anderson Road Quarry Site
Connection of Pedestrian Facilities Works Phase 1 - Programme





Contract No. NE/2016/05
Development of Anderson Road Quarry Site
Connection of Pedestrian Facilities Works Phase 1 - Programme
Section A Portions 1, 2, 3 - 31 March 2021 Task Name Duration Start Finish Predece: 7 Wed 21-07-21 Tue 24-08-21 676
Tue 24-08-21 Mon 27-09-21680
Wed 21-07-21 Tue 24-08-21 676
Tue 24-08-21 Mon 30-08-21682
Wed 22-09-21 Thu 23-09-21 395,638 680 150mm dia storm drain pipe across Hiu Kwong Street
681 Trenching works for connection of existing water connection point
682 Water meter box and water point connection
683 General Tidy Up for Portion 3
684 Handover Portion 3 30 days 30 days 30 days 5 days 1 day 4 Critical Split Manual Summary Rollup Finish-only Task Summary ■ External Milestone ♦ Inactive Summary ..... Project: NE/2016/05 Manual Task Manual Summary ■ Deadline Progress I Inactive Task Split Project Summary Date: 31 March 2021 Start-only Critical Milestone External Tasks Inactive Milestone Duration-only Page 8


CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)




**Contract 3 (NE/2017/03)** 









CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)




**Contract 5 (NE/2019/02)** 

Contract No. ED/2019/02

Development of Anderson Road Quarry Site - Remaining Pedestrian Connectivity Facilities Works

3 Months Rolling Programme (Jun 21 - Sep 21)



Pre-drilling Works






# Appendix D


**Monitoring Locations for Impact Monitoring** 


CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)




Monitoring Locations for Contract 1 (NE/2016/01)











CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



Monitoring Locations for Contract 3 (NE/2017/03)







# Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location : Tan Shan Village No. 5 - 6Date of Calibration:2-Jun-21Location ID : AMS1aNext Calibration Date:2-Aug-21Model:TISCH High Volume Air Sampler TE-5170Technician: Mr. Fai So

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1006.9 28.3

Corrected Pressure (mm Hg)
Temperature (K)

755.175 301

**CALIBRATION ORIFICE** 

Make-> TISCH
Model-> TE-5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept -> 2.10574

#### CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Oatd	T	IC	LINEAR
Plate	П20 (L)	П2O (K)	П20	Qstd	1	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.2	6.2	12.4	1.662	50	49.57	Slope = $41.1890$
13	5.2	5.2	10.4	1.523	46	45.60	Intercept = $-18.5549$
10	3.8	3.8	7.6	1.303	34	33.71	Corr. coeff. = 0.9971
7	2.5	2.5	5	1.057	25	24.78	
5	1.6	1.6	3.2	0.847	17	16.85	

#### Calculations :

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location :Oi Tat HouseDate of Calibration:2-Jun-21Location ID :AMS 5Next Calibration Date:2-Aug-21Model:TISCH High Volume Air Sampler TE-5170Technician: Mr. Fai So

**CONDITIONS** 

Sea Level Pressure (hPa)
Temperature (°C)

1006.9 28.3

Corrected Pressure (mm Hg)
Temperature (K)

755.175 301

**CALIBRATION ORIFICE** 

Make-> TISCH
Model-> TE-5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept -> 2.10574 -0.00985

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.4	6.4	12.8	1.689	52	51.55	Slope = 41.1000
13	5.1	5.1	10.2	1.508	46	45.60	Intercept = -17.7974
10	4	4	8	1.336	36	35.69	Corr. coeff. = 0.9965
7	2.6	2.6	5.2	1.078	26	25.78	
5	1.6	1.6	3.2	0.847	18	17.84	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location: Hau Tat House Date of Calibration: 2-Jun-21 Location ID: AMS 6 Next Calibration Date: 2-Aug-21

Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So

#### **CONDITIONS**

Sea Level Pressure (hPa) 1006.9
Temperature (°C) 28.3

Corrected Pressure (mm Hg) 7
Temperature (K)

755.175 301

#### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> TE-5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept ->

2.10574

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.3	6.3	12.6	1.676	52	51.55	Slope = 41.6515
13	5.2	5.2	10.4	1.523	48	47.58	Intercept = -17.3048
10	3.7	3.7	7.4	1.285	36	35.69	Corr. coeff. = 0.9978
7	2.6	2.6	5.2	1.078	28	27.76	
5	1.6	1.6	3.2	0.847	18	17.84	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K Pstd = actual pressure during calibration ( mm Hg

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature



Location: Ma Yau Tong Village Date of Calibration: 2-Jun-21
Location ID: AMS 7 Next Calibration Date: 2-Aug-21

Model:TISCH High Volume Air Sampler TE-5170 Technician: Mr. Fai So

#### CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1006.9 28.3

Corrected Pressure (mm Hg)
Temperature (K)

755.175 301

#### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> TE-5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept ->

2.10574 -0.00985

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.4	6.4	12.8	1.689	52	51.55	Slope = 41.2116
13	5.3	5.3	10.6	1.537	48	47.58	Intercept = -17.2799
10	3.8	3.8	7.6	1.303	36	35.69	Corr. coeff. = 0.9977
7	2.7	2.7	5.4	1.099	28	27.76	
5	1.6	1.6	3.2	0.847	18	17.84	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





# RECALIBRATION DUE DATE:

January 19, 2022

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: January 19, 2021

Rootsmeter S/N: 438320

Ta: 294
Pa: 755.1

°K

Operator: Jim Tisch

Calibration Model #:

TE-5025A

Calibrator S/N: 1941

mm Hg

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4830	3.2	2.00
2	3	4	1	1.0420	6.4	4.00
3	5	6	1	0.9290	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	9	10	1	0.7340	12.9	8.00

	Data Tabulation							
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	$\sqrt{\Delta H (Ta/Pa)}$			
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)			
1.0029	0.6762	1.4192	0.9958	0.6715	0.8824			
0.9986	0.9583	2.0071	0.9915	0.9516	1.2479			
0.9965	1.0726	2.2440	0.9894	1.0650	1.3952			
0.9954	1.1260	2.3535	0.9883	1.1180	1.4633			
0.9899	1.3487	2.8385	0.9829	1.3391	1.7648			
	m=	2.10574		m=	1.31858			
QSTD	b=	-0.00985	QA	b=	-0.00612			
	r=	0.99992	,	r=	0.99992			

Calculations							
Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va= ΔVol((Pa-ΔP)/Pa)						
<b>Qstd=</b> Vstd/∆Time	<b>Qa=</b> Va/ΔTime						
For subsequent flow r	ate calculations:						
<b>Qstd=</b> $1/m \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	$\mathbf{Qa} = 1/m \left( \left( \sqrt{\Delta H \left( Ta/Pa \right)} \right) - b \right)$						

Standard Conditions						
Tstd:	Tstd: 298.15 °K					
Pstd:	760 mm Hg					
	Key					
ΔH: calibrator manometer reading (in H2O)						
	ter manometer reading (mm Hg)					
	solute temperature (°K)					
Pa: actual barometric pressure (mm Hg)						
b: intercept						
m: slope						

#### RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

FAX: (513)467-9009

# ALS Technichem (HK) Pty Ltd

# **ALS Laboratory Group**

ANALYTICAL CHEMISTRY & TESTING SERVICES



#### **SUB-CONTRACTING REPORT**

CONTACT : MR BEN TAM WORK ORDER : HK2102507

CLIENT : ACTION UNITED ENVIRONMENT

SERVICES AND CONSULTING

ADDRESS : RM A 20/F., GOLD KING IND BLDG, NO. 35-41 SUB-BATCH : 1

TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG

DATE RECEIVED : 15-JAN-2021

DATE OF ISSUE : 26-JAN-2021

KONG

PROJECT : NO. OF SAMPLES : 1

CLIENT ORDER :---

## General Comments

 Samples(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

• Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories Position

Richard Fung Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

All pages of this report have been checked and approved for release.

: HK2102507 WORK ORDER

SUB-BATCH

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING CLIENT

PROJECT



ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.
ID		Туре		
HK2102507-001	S/N: 366410	AIR	15-Jan-2021	S/N: 366410

# **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Laser Dust monitor Type:

Manufacturer: Sibata LD-3B

366410 Serial No.

Equipment Ref: EQ110

Job Order HK2102507

#### **Standard Equipment:**

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 8 October 2020

### **Equipment Verification Results:**

Testing Date: 31 December 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr01min	09:16 ~ 11:17	10.9	1027.0	0.058	3158	26.1
2hr01min	11:19 ~ 11:20	10.9	1027.0	0.027	1608	13.3
2hr01min	11:22 ~ 13:23	10.9	1027.0	0.026	1107	9.2

Sensitivity Adjustment Scale Setting (Before Calibration) 674 (CPM) Sensitivity Adjustment Scale Setting (After Calibration) 674 (CPM)

#### Linear Regression of Y or X

Slope (K-factor): 0.0022 **Correlation Coefficient** 0.9895

Date of Issue 8 January 2021

#### Remarks:

- 1. Strong Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.07						
0.06					*	
0.05						
0.04				/		
0.03		• /	<b>_</b>			
0.02		/		y = 0.002 R <sup>2</sup> =	22x + 0.00 0.9791	016
0.01	$-\!\!/$					
0		-		-		
0	5	10	15	20	25	30

Date : 8 January 2021

Date : 8 January 2021 Operator : \_\_\_\_\_Fai So Signature:

Ben Tam

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 8-Oct-20
Location ID: Calibration Room Next Calibration Date: 8-Jan-21

#### CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1015.2 25.5

Corrected Pressure (mm Hg)
Temperature (K)

761.4 299

#### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> 5025A
Calibration Date-> 7-Feb-20

Qstd Slope -> Qstd Intercept -> Expiry Date-> 2.03014 -0.04616 7-Feb-21

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.4	6.4	12.8	1.785	56	56.00	Slope = 38.0056
13	5.1	5.1	10.2	1.596	49	49.00	Intercept = -11.6655
10	4	4	8.0	1.416	42	42.00	Corr. coeff. = 0.9991
8	2.5	2.5	5.0	1.124	32	32.00	
5	1.5	1.5	3.0	0.876	21	21.00	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





# RECALIBRATION DUE DATE:

February 7, 2021

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: February 7, 2020 Rootsmeter S/N: 438320

**Ta:** 295 °K

**Operator:** Jim Tisch **Pa:** 745.5 mm Hg

Calibration Model #: TE-5025A Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3730	3.2	2.00
2	3	4	1	0.9820	6.4	4.00
3	5	6	1	0.8780	8.0	5.00
4	7	8	1	0.8340	8.8	5.50
5	9	10	1	0.6900	12.8	8.00

	Data Tabulation					
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)	
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)	
0.9866	0.7186	1.4078	0.9957	0.7252	0.8896	
0.9824	1.0004	1.9909	0.9914	1.0096	1.2581	
0.9802	1.1165	2.2259	0.9893	1.1267	1.4066	
0.9792	1.1741	2.3345	0.9882	1.1849	1.4753	
0.9739	1.4114	2.8155	0.9828	1.4244	1.7792	
	m=	2.03014		m=	1.27124	
<b>QSTD</b>	b=	-0.04616	QA	b=	-0.02917	
	r=	0.99995		r=	0.99995	

	Calculations					
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)			
Qstd=	Vstd/∆Time	Qa=	Va/∆Time			
	For subsequent flow rate calculations:					
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$			

Standard Conditions					
Tstd:	Tstd: 298.15 °K				
Pstd:	760 mm Hg				
	Key				
ΔH: calibrate	or manometer reading (in H2O)				
ΔP: rootsmeter manometer reading (mm Hg)					
Ta: actual absolute temperature (°K)					
Pa: actual barometric pressure (mm Hg)					
b: intercept					
m: slone					

#### RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009

# ALS Technichem (HK) Pty Ltd



ANALYTICAL CHEMISTRY & TESTING SERVICES



#### SUB-CONTRACTING REPORT

HK2111342 : MR BEN TAM WORK ORDER CONTACT

**CLIENT** : ACTION UNITED ENVIRONMENT

SERVICES AND CONSULTING

: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 **ADDRESS** SUB-BATCH : 1

> DATE RECEIVED : 17-MAR-2021 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG DATE OF ISSUE : 16-APR-2021

KONG

**PROJECT** NO. OF SAMPLES: 1

CLIENT ORDER

## General Comments

Samples(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Sianatories Position

Richard Fung Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

All pages of this report have been checked and approved for release.

: HK2111342 WORK ORDER

SUB-BATCH

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING CLIENT

PROJECT



AL ID	S Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
Hk	(2111342-001	S/N: 456658	AIR	17-Mar-2021	S/N: 456658

# **Equipment Verification Report (TSP)**

#### **Equipment Calibrated:**

Type: Laser Dust monitor

Manufacturer: Sibata LD-3B

Serial No. 456658

Equipment Ref: EQ115

Job Order HK2111342

#### **Standard Equipment:**

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 13 January 2021

### **Equipment Verification Results:**

Verification Date: 12 March 2021

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr01min	09:30 ~ 11:31	22.0	1018.6	0.023	1711	14.1
2hr01min	11:35 ~ 11:36	22.0	1018.6	0.044	2311	19.1
2hr	11:40 ~ 13:40	22.0	1018.6	0.039	2001	16.7

Sensitivity Adjustment Scale Setting (Before Calibration)
Sensitivity Adjustment Scale Setting (After Calibration)

# 702 (CPM) 698 (CPM)

#### Linear Regression of Y or X

 Slope (K-factor):
 0.0022

 Correlation Coefficient (R)
 0.9683

Date of Issue 15 March 2021

### Remarks:

- 1. **Strong** Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.05						
0.045					•	
0.04	-			•	/	
0.035	-			/		
0.03	-			$-\!\!/-$		
0.025	-					
0.02	-		$-\!\!/-$	_		
0.015			у	= 0.0022x		
0.01		$-\!\!/-$		$R^2 = 0.9$	1377	
0.005						
0	<b>_</b>		-		1	
	0	5	10	15	20	25

QC Reviewer : Ben Tam Signature : Date : 15 March 2021

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 13-Jan-21 Location ID: Calibration Room Next Calibration Date: 13-Apr-21

**CONDITIONS** 

Sea Level Pressure (hPa)

1019.8 Temperature (°C) 13.4

Corrected Pressure (mm Hg) Temperature (K)

764.85 286

**CALIBRATION ORIFICE** 

Make-> TISCH Model-> 5025A

Calibration Date-> 7-Feb-20

Qstd Slope -> Qstd Intercept -> Expiry Date->

2.03014 -0.04616 7-Feb-21

**CALIBRATION** 

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.3	6.3	12.6	1.812	55	56.28	Slope = 39.9777
13	5.1	5.1	10.2	1.633	49	50.14	Intercept = -15.3902
10	4	4	8.0	1.448	42	42.98	Corr. coeff. = 0.9972
8	2.6	2.6	5.2	1.172	32	32.75	
5	1.8	1.8	3.6	0.979	22	22.51	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Ostd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





# RECALIBRATION DUE DATE:

February 7, 2021

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: February 7, 2020 Rootsmeter S/N: 438320

**Ta:** 295 °K

**Operator:** Jim Tisch **Pa:** 745.5 mm Hg

Calibration Model #: TE-5025A Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3730	3.2	2.00
2	3	4	1	0.9820	6.4	4.00
3	5	6	1	0.8780	8.0	5.00
4	7	8	1	0.8340	8.8	5.50
5	9	10	1	0.6900	12.8	8.00

	Data Tabulation					
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)	
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)	
0.9866	0.7186	1.4078	0.9957	0.7252	0.8896	
0.9824	1.0004	1.9909	0.9914	1.0096	1.2581	
0.9802	1.1165	2.2259	0.9893	1.1267	1.4066	
0.9792	1.1741	2.3345	0.9882	1.1849	1.4753	
0.9739	1.4114	2.8155	0.9828	1.4244	1.7792	
	m=	2.03014		m=	1.27124	
<b>QSTD</b>	b=	-0.04616	QA	b=	-0.02917	
	r=	0.99995		r=	0.99995	

	Calculations					
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)			
Qstd=	Vstd/∆Time	Qa=	Va/∆Time			
	For subsequent flow rate calculations:					
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$			

Standard Conditions					
Tstd:	Tstd: 298.15 °K				
Pstd:	760 mm Hg				
	Key				
ΔH: calibrate	or manometer reading (in H2O)				
ΔP: rootsmeter manometer reading (mm Hg)					
Ta: actual absolute temperature (°K)					
Pa: actual barometric pressure (mm Hg)					
b: intercept					
m: slone					

#### RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009

# ALS Technichem (HK) Pty Ltd

# **ALS Laboratory Group**

**ANALYTICAL CHEMISTRY & TESTING SERVICES** 



#### SUB-CONTRACTING REPORT

HK2111341 : MR BEN TAM WORK ORDER CONTACT

**CLIENT** : ACTION UNITED ENVIRONMENT

SERVICES AND CONSULTING

: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 **ADDRESS** SUB-BATCH : 1

> DATE RECEIVED : 17-MAR-2021 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG DATE OF ISSUE : 16-APR-2021

KONG

**PROJECT** NO. OF SAMPLES: 1

CLIENT ORDER

## General Comments

Samples(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Sianatories Position

Richard Fung Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

All pages of this report have been checked and approved for release.

: HK2111341 WORK ORDER

SUB-BATCH

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING CLIENT

PROJECT



ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.
ID		Туре		
HK2111341-001	S/N: 3Y6505	AIR	17-Mar-2021	S/N: 3Y6505

### **Equipment Verification Report (TSP)**

### **Equipment Calibrated:**

Type: Laser Dust monitor

Manufacturer: Sibata LD-3B

Serial No. 3Y6505

Equipment Ref: EQ114

Job Order HK2111341

### **Standard Equipment:**

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 13 January 2021

### **Equipment Verification Results:**

Verification Date: 12 March 2021

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr01min	09:30 ~ 11:31	22.0	1018.6	0.023	1507	12.4
2hr01min	11:35 ~ 11:36	22.0	1018.6	0.044	2509	20.7
2hr	11:40 ~ 13:40	22.0	1018.6	0.039	1944	16.2

Sensitivity Adjustment Scale Setting (Before Calibration)
Sensitivity Adjustment Scale Setting (After Calibration)

591 (CPM) 586 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient (R) 0.9857

Date of Issue 15 March 2021

### Remarks:

- 1. **Strong** Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.05	1					
0.045						
0.04				• /		
0.035				-/-		
0.03				/		
0.025						
0.02			/ <b>*</b>	y = 0.0022	2x - 0.0006	
0.015		-/-		$R^2 = 0$	.9717	
0.01		/				
0.005						
0	<b>▶</b>	1	-	-	1	
	0	5	10	15	20	25

Operator: Fai So

Signature:

Date: 15 March 2021

OC Reviewer:

Ben Tam Signatur

Date: 15 March 2021

#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 13-Jan-21 Location ID: Calibration Room Next Calibration Date: 13-Apr-21

**CONDITIONS** 

Sea Level Pressure (hPa)

1019.8 Temperature (°C) 13.4

Corrected Pressure (mm Hg) Temperature (K)

764.85 286

**CALIBRATION ORIFICE** 

Make-> TISCH Model-> 5025A

Calibration Date-> 7-Feb-20

Qstd Slope -> Qstd Intercept ->

Expiry Date->

2.03014 -0.04616 7-Feb-21

**CALIBRATION** 

ı								
ĺ	Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
ı	No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
	18	6.3	6.3	12.6	1.812	55	56.28	Slope = 39.9777
	13	5.1	5.1	10.2	1.633	49	50.14	Intercept = -15.3902
ı	10	4	4	8.0	1.448	42	42.98	Corr. coeff. = 0.9972
	8	2.6	2.6	5.2	1.172	32	32.75	
	5	1.8	1.8	3.6	0.979	22	22.51	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Ostd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





Operator:

Jim Tisch

# RECALIBRATION DUE DATE:

February 7, 2021

°K

mm Hg

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: February 7, 2020 Rootsmeter S/N: 438320

**Pa:** 745.5

Ta: 295

Calibration Model #: TE-5025A Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3730	3.2	2.00
2	3	4	1	0.9820	6.4	4.00
3	5	6	1	0.8780	8.0	5.00
4	7	8	1	0.8340	8.8	5.50
5	9	10	1	0.6900	12.8	8.00

	Data Tabulation									
Vstd	Qstd $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$			Qa	√∆H(Ta/Pa)					
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)					
0.9866	0.7186	1.4078	0.9957	0.7252	0.8896					
0.9824	1.0004	1.9909	0.9914	1.0096	1.2581					
0.9802	1.1165	2.2259	0.9893	1.1267	1.4066					
0.9792	1.1741	2.3345	0.9882	1.1849	1.4753					
0.9739	1.4114	2.8155	0.9828	1.4244	1.7792					
	m=	2.03014		m=	1.27124					
QSTD	b=	-0.04616	QA	b=	-0.02917					
	r=	0.99995		r=	0.99995					

Calculations								
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)					
Qstd=	Vstd/∆Time	Qa=	Va/∆Time					
	For subsequent flow ra	te calculatio	ns:					
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$					

Standard Conditions						
Tstd:	298.15 °K					
Pstd:	760 mm Hg					
	Key					
ΔH: calibrate	or manometer reading (in H2O)					
ΔP: rootsme	ter manometer reading (mm Hg)					
Ta: actual absolute temperature (°K)						
Pa: actual barometric pressure (mm Hg)						
b: intercept						
m: slope						

#### RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009

### ALS Technichem (HK) Pty Ltd

### **ALS Laboratory Group**





#### SUB-CONTRACTING REPORT

HK2102513 : MR BEN TAM WORK ORDER CONTACT

**CLIENT** : ACTION UNITED ENVIRONMENT

SERVICES AND CONSULTING

: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 **ADDRESS** SUB-BATCH

> DATE RECEIVED : 15-JAN-2021 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG DATE OF ISSUE : 26-JAN-2021

KONG

**PROJECT** NO. OF SAMPLES: 1

CLIENT ORDER

### General Comments

Samples(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Sianatories Position

Richard Fung

Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

All pages of this report have been checked and approved for release.

: HK2102513 WORK ORDER

SUB-BATCH

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING CLIENT

PROJECT



ALS Lab	ALS Lab Client's Sample ID		Sample Date	External Lab Report No.
ID		Туре		
HK2102513-001	S/N: 3Y6502	AIR	15-Jan-2021	S/N: 3Y6502

### **Equipment Verification Report (TSP)**

### **Equipment Calibrated:**

Laser Dust monitor Type:

Manufacturer: Sibata LD-3B

3Y6502 Serial No.

Equipment Ref: EQ113

Job Order HK2102513

### **Standard Equipment:**

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 8 October 2020

### **Equipment Verification Results:**

Testing Date: 31 December 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr01min	09:16 ~ 11:17	10.9	1027.0	0.058	3101	25.6
2hr01min	11:19 ~ 11:20	10.9	1027.0	0.027	1276	10.5
2hr01min	11:22 ~ 13:23	10.9	1027.0	0.026	1007	8.3

Sensitivity Adjustment Scale Setting (Before Calibration) 655 (CPM) Sensitivity Adjustment Scale Setting (After Calibration) 655 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022 **Correlation Coefficient** 0.9893

Date of Issue 8 January 2021

### Remarks:

- 1. Strong Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment

0.07						
0.06 -					_	
0.05 -						
0.04 -						
0.03 -		• *		v = 0.00	22x + 0.003	
0.02 -		/			0.9787	
0.01 -	$-\!\!/$					
0	-	-			-	
(	) 5	10	15	20	25	30

Date : 8 January 2021

Date : 8 January 2021 Fai So Signature:

Ben Tam

#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 8-Oct-20
Location ID: Calibration Room Next Calibration Date: 8-Jan-21

#### CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1015.2 25.5 Corrected Pressure (mm Hg)
Temperature (K)

761.4 299

#### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> 5025A
Calibration Date-> 7-Feb-20

Qstd Slope -> Qstd Intercept -> Expiry Date-> 2.03014 -0.04616 7-Feb-21

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.4	6.4	12.8	1.785	56	56.00	Slope = 38.0056
13	5.1	5.1	10.2	1.596	49	49.00	Intercept = -11.6655
10	4	4	8.0	1.416	42	42.00	Corr. coeff. = 0.9991
8	2.5	2.5	5.0	1.124	32	32.00	
5	1.5	1.5	3.0	0.876	21	21.00	

#### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

#### For subsequent calculation of sampler flow:

1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





Operator:

Jim Tisch

# RECALIBRATION DUE DATE:

February 7, 2021

°K

mm Hg

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: February 7, 2020 Rootsmeter S/N: 438320

**Pa:** 745.5

Ta: 295

Calibration Model #: TE-5025A Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3730	3.2	2.00
2	3	4	1	0.9820	6.4	4.00
3	5	6	1	0.8780	8.0	5.00
4	7	8	1	0.8340	8.8	5.50
5	9	10	1	0.6900	12.8	8.00

	Data Tabulation									
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)					
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)					
0.9866	0.7186	1.4078	0.9957	0.7252	0.8896					
0.9824	1.0004	1.9909	0.9914	1.0096	1.2581					
0.9802	1.1165	2.2259	0.9893	1.1267	1.4066					
0.9792	1.1741	2.3345	0.9882	1.1849	1.4753					
0.9739	1.4114	2.8155	0.9828	1.4244	1.7792					
	m=	2.03014		m=	1.27124					
QSTD	b=	-0.04616	QA	b=	-0.02917					
	r=	0.99995		r=	0.99995					

Calculations							
$Vstd = \Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$ $Va = \Delta Vol((Pa-\Delta P)/Pa)$							
Qstd=	Vstd/∆Time	Qa=	Qa= Va/ΔTime				
	For subsequent flow ra	te calculatio	ns:				
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$				

Standard Conditions						
Tstd:	298.15 °K					
Pstd:	760 mm Hg					
	Key					
ΔH: calibrate	or manometer reading (in H2O)					
ΔP: rootsme	ter manometer reading (mm Hg)					
Ta: actual ab	solute temperature (°K)					
Pa: actual barometric pressure (mm Hg)						
b: intercept						
m: slope						

#### RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009



### **Sun Creation Engineering Limited**

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.:

C210389

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-0122)

Date of Receipt / 收件日期: 19 January 2021

Description / 儀器名稱

Sound Level Meter (EQ018)

Manufacturer / 製造商

Rion

Model No. / 型號

NL-52

Serial No. / 編號

00809405

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS/測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

20 January 2021

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

K P Cheuk

Assistant Engineer

Certified By 核證

K C Lee Engineer Date of Issue 簽發日期

Website/網址: www.suncreation.com

20 January 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing, Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



### **Sun Creation Engineering Limited**

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.:

C210389

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280

40 MHz Arbitrary Waveform Generator

C210084

CL281

Multifunction Acoustic Calibrator

CDK1806821

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT Setting					UUT	IEC 61672
Range	Function	Frequency	Frequency Time Level Freq.		Reading	Class 1 Spec.	
(dB)		Weighting	Weighting	(dB) (kHz)		(dB)	(dB)
30 - 130	$L_{A}$	A	Fast	94.00	1	94.1	± 1.1

6.1.2 Linearity

	UUT Setting				d Value	UUT
Range	Function	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	$L_{A}$	A	Fast	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.1

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	$L_{A}$	A	Fast	94.00	1	94.1	Ref.
			Slow			94.1	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.: C210389

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT Setting				ied Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Level Freq.		Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	$L_{A}$	A	Fast	94.00	63 Hz	67.8	$-26.2 \pm 1.5$
					125 Hz	77.9	$-16.1 \pm 1.5$
				250 Hz		85.4	$-8.6 \pm 1.4$
					500 Hz	90.9	$-3.2 \pm 1.4$
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.6$
					4 kHz	95.1	$+1.0 \pm 1.6$
					8 kHz	93.1	-1.1 (+2.1; -3.1)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

		Setting	The state of the s	Appli	ed Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Level Freq.		Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	$L_{C}$	С	Fast	94.00	63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.9	$-0.2 \pm 1.5$
					250 Hz	94.1	$0.0 \pm 1.4$
					500 Hz	94.1	$0.0 \pm 1.4$
					1 kHz	94.1	Ref.
			¥.,		2 kHz	93.9	$-0.2 \pm 1.6$
					4 kHz	93.3	$-0.8 \pm 1.6$
					8 kHz	91.2	-3.0 (+2.1; -3.1)
					12.5 kHz	87.7	-6.2 (+3.0; -6.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.: C210389

證書編號

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 16463

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :  $94 \text{ dB} : 63 \text{ Hz} - 125 \text{ Hz} : \pm 0.35 \text{ dB}$ 

 $\begin{array}{lll} 250 \ Hz - 500 \ Hz & : \pm 0.30 \ dB \\ 1 \ kHz & : \pm 0.20 \ dB \\ 2 \ kHz - 4 \ kHz & : \pm 0.35 \ dB \\ 8 \ kHz & : \pm 0.45 \ dB \\ 12.5 \ kHz & : \pm 0.70 \ dB \end{array}$ 

104 dB : 1 kHz :  $\pm$  0.10 dB (Ref. 94 dB) 114 dB : 1 kHz :  $\pm$  0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.:

C205468

 $(50 \pm 25)\%$ 

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC20-1324)

Date of Receipt / 收件日期: 22 September 2020

Description / 儀器名稱

Sound Calibrator (EQ087)

Manufacturer / 製造商 Model No. / 型號

Rion NC-74

Serial No. / 編號

34657231

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :  $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

29 September 2020

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested By

測試

K P Cheuk

Assistant Engineer

Certified By

核證

簽發日期

Date of Issue

30 September 2020

Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator



### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

### Certificate of Calibration 校正證書

Certificate No.:

C205468

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

> Equipment ID CL130 TST150A

Description

Universal Counter

Certificate No. C203952

CL281

Multifunction Acoustic Calibrator

CDK1806821

Measuring Amplifier

C201309

Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT	UUT Measured Value		Uncertainty of Measured Value		
Nominal Value	Nominal Value (dB)		(dB)		
94 dB, 1 kHz	94.1	± 0.3	± 0.2		

Frequency Accuracy

1 requestey receased			
UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



### Sun Creation Engineering Limited

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.:

C210403

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC20-1324)

Date of Receipt / 收件日期: 19 January 2021

Description / 儀器名稱

Sound Level Meter (EQ067)

Manufacturer / 製造商

Rion NL-31

Model No. / 型號 Serial No. / 編號

00410221

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

21 January 2021

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

K P Cheuk

Assistant Engineer

Certified By 核證

K C Lee Engineer Date of Issue 簽發日期

21 January 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



### **Sun Creation Engineering Limited**

Calibration & Testing Laboratory

### Certificate of Calibration 校正證書

Certificate No.:

C210403

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm 1. up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

The results presented are the mean of 3 measurements at each calibration point. 3.

4. Test equipment:

Equipment ID CL280

CL281

Description

40 MHz Arbitrary Waveform Generator

Certificate No. C210084

CDK1806821 Multifunction Acoustic Calibrator

Test procedure: MA101N. 5.

6. Results:

Sound Pressure Level 6.1

6.1.1 Reference Sound Pressure Level

UUT Setting			Applied Value		UUT	IEC 61672 Class 1	
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

•	UUT Setting			Applied	Value	UUT
Range	Range Mode Frequency Time		Level	Freq.	Reading	
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 120	$L_{A}$	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

6.2 Time Weighting

	UU	T Setting		Applied	Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	$L_{A}$	A	Fast	94.00	1	94.0	Ref.
			Slow			93.9	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



### **Sun Creation Engineering Limited**

**Calibration & Testing Laboratory** 

### Certificate of Calibration 校正證書

Certificate No.: C210403

證書編號

Frequency Weighting

6.3.1 A-Weighting

		T Setting		Appl	ied Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	$L_{A}$	A	Fast	94.00	63 Hz	67.7	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.5$
					250 Hz	85.3	$-8.6 \pm 1.4$
					500 Hz	90.7	$-3.2 \pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.1	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	UU	T Setting		Appl	ied Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	$L_{C}$	С	Fast	94.00	63 Hz	93.1	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.5$
					250 Hz	93.9	$0.0 \pm 1.4$
					500 Hz	94.0	$0.0 \pm 1.4$
					1 kHz	94.0	Ref.
			· ·		2 kHz	93.9	$-0.2 \pm 1.6$
					4 kHz	93.3	$-0.8 \pm 1.6$
					8 kHz	91.1	-3.0 (+2.1; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。



### Certificate of Calibration 校正證書

Certificate No.: C210403

證書編號

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 322551

- Mfr's Spec. : IEC 61672 Class 1

: 63 Hz - 125 Hz :  $\pm$  0.35 dB - Uncertainties of Applied Value: 94 dB

> 250 Hz - 500 Hz :  $\pm$  0.30 dB  $\pm 0.20 \text{ dB}$ 1 kHz 2 kHz - 4 kHz :  $\pm 0.35 \text{ dB}$ 8 kHz  $\pm 0.45 \text{ dB}$

12.5 kHz  $\pm 0.70 \text{ dB}$ 

104 dB : 1 kHz  $\pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB : 1 kHz  $\pm 0.10 \text{ dB (Ref. 94 dB)}$ 

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



### **Hong Kong Accreditation Service** 香港認可處

### Certificate of Accreditation

認可證書

This is to certify that 特此證明

### ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

### **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025: 2005 - General requirements for the competence 此實驗所符合ISO / IEC 17025: 2005 - 《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

#### **Environmental Testing**

環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025: 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025: 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator

執行幹事 陳成城 Issue Date: 5 May 2009

簽發日期:二零零九年五月五日

註冊號碼:

Registration Number : HOKLAS 066

Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日



### Appendix F

**Event and Action Plan** 

### Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works

Monthly Environmental Monitoring & Audit Report (July 2021)



#### **Event / Action Plan for construction dust**

	I	ent / Action Plan for construction dust		
Event	ET	Action IEC	ER	Contractor
Action Level exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC, ER and Contractor; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily.	Check monitoring data submitted by ET;     Check Contractor's working method; and     Review and advise the ET and ER on the effectiveness of the proposed remedial measures.	Notify Contractor.	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Rectify any unacceptable practice and implement remedial measures; and 3. Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, ER and Contractor;</li> <li>Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>Supervise Implementation of remedial measures.</li> </ol>	Confirm receipt of notification of failure in writing;     Notify Contractor; and     Supervise and ensure remedial measures properly implemented.	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;     Implement the agreed proposals; and 4. Amend proposal if appropriate.
Limit Level exceedance for one sample	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Inform ER, Contractor, IEC and EPD;     Repeat measurement to confirm finding;     Increase monitoring frequency to daily; and     Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss with ET, ER and Contractor on possible remedial measures;     Advise the ER and ET on the effectiveness of the proposed remedial measures; and     Supervise implementation of remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor; and     Supervise and ensure remedial measures properly implemented.	I. Identify source, investigate the causes of exceedance and propose remedial measures;     Take immediate action to avoid further exceedance;     Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;     Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss amongst ER, ET, and Contractor on the potential remedial actions;     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and     Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise and ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	Identify source, investigate the causes of exceedance and propose remedial measures;

 $\label{lem:condition} \textbf{Environmental Team for Development of Anderson Road Quarry Site-Site Formation and Associated Infrastructure Works}$ 



Monthly Environmental Monitoring & Audit Report (July 2021)

### **Event and Action Plan for Construction Noise**

E4	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	Notify IEC, ER and Contractor;     Carry out investigation;     Report the results of investigation to the IEC, ER and Contractor;     Discuss with the Contractor and formulate remedial measures; and     Increase monitoring frequency to check mitigation effectiveness.	Review the analysed results submitted by the ET;      Review the proposed remedial measures by the Contractor and advise the ER accordingly; and      Supervise the implementation of remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor;     Require Contractor to propose remedial measures for the analysed noise problem; and     Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to IEC and ER; and 2. Implement noise mitigation proposals.
Limit Level Exceedance	<ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;  2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and  3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



## Appendix G

**Impact Monitoring Schedule** 

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and **Associated Infrastructure Works** 



**Monthly Environmental Monitoring & Audit Report (July 2021)** 

**Impact Monitoring Schedule for the Reporting Period** 

	in the second second	NOISE MONITORING	AIR QUALITY	MONITORING
	Date	(0700 – 1900)	1-HOUR TSP	24-HOUR TSP
Thu	1-Jul-21			
Fri	2-Jul-21	CN1, CN2, CN3 and NMS8		✓
Sat	3-Jul-21			
Sun	4-Jul-21			
Mon	5-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Tue	6-Jul-21			
Wed	7-Jul-21	CN1, CN2, CN3 and NMS8		
Thu	8-Jul-21			✓
Fri	9-Jul-21			
Sat	10-Jul-21		✓	
Sun	11-Jul-21			
Mon	12-Jul-21			
Tue	13-Jul-21	CN1, CN2, CN3 and NMS8		
Wed	14-Jul-21			✓
Thu	15-Jul-21			
Fri	16-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Sat	17-Jul-21			
Sun	18-Jul-21			
Mon	19-Jul-21	CN1, CN2, CN3 and NMS8		,
Tue	20-Jul-21			✓
Wed	21-Jul-21			
Thu	22-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Fri	23-Jul-21			
Sat	24-Jul-21			
Sun	25-Jul-21			
Mon	26-Jul-21			✓
Tue	27-Jul-21			
Wed	28-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Thu	29-Jul-21			
Fri	30-Jul-21	CN1, CN2, CN3 and NMS8		
Sat	31-Jul-21			✓

<b>✓</b>	Monitoring Day
	Sunday or Public Holiday

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and **Associated Infrastructure Works** 



**Monthly Environmental Monitoring & Audit Report (July 2021)** 

Impact Monitoring Schedule for next Reporting Period

		dule for next Reporting Period  Noise Monitoring	Air Quality M	Ionitoring
	Date	(0700 – 1900)	1-hour TSP	24-hour TSP
Sun	1-Aug-21			
Mon	2-Aug-21			
Tue	3-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Wed	4-Aug-21			
Thu	5-Aug-21	CN1, CN2, CN3 and NMS8		
Fri	6-Aug-21			✓
Sat	7-Aug-21			
Sun	8-Aug-21			
Mon	9-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Tue	10-Aug-21			
Wed	11-Aug-21	CN1, CN2, CN3 and NMS8		
Thu	12-Aug-21			✓
Fri	13-Aug-21			
Sat	14-Aug-21		✓	
Sun	15-Aug-21			
Mon	16-Aug-21			
Tue	17-Aug-21	CN1, CN2, CN3 and NMS8		
Wed	18-Aug-21			✓
Thu	19-Aug-21			
Fri	20-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Sat	21-Aug-21			
Sun	22-Aug-21			
Mon	23-Aug-21	CN1, CN2, CN3 and NMS8		
Tue	24-Aug-21			✓
Wed	25-Aug-21			
Thu	26-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Fri	27-Aug-21			
Sat	28-Aug-21			
Sun	29-Aug-21			,
Mon	30-Aug-21			✓
Tue	31-Aug-21			

<b>√</b>	Monitoring Day
	Sunday or Public Holiday



Monthly Environmental Monitoring & Audit Report (July 2021)

### Appendix H

**Database of Monitoring Result** 



#### 24-HOUR TSP MONITORING RESULT DATABASE

24-hour TSF	P Monitoring	Data for	AMS1a							SCEI DITTIBI					
								AVG	AVG AIR	STANDARD	AIR			DUST WEIGHT	24-hr
DATE	SAMPLE	ELA	APSED TIN	Æ	CHAF	RT REA	ADING	TEMP	PRESS	FLOW RATE	VOLUME	FILTER WI	EIGHT (g)	COLLECTED	TSP
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Jul-21	27288	23587.72	23611.72	1440.00	40	40	40	30.3	1006.7	1.41	2030	2.6836	2.7157	0.0321	16
8-Jul-21	27292	23611.72	23635.73	1440.60	33	35	34	28.9	1005.3	1.27	1826	2.6554	2.6747	0.0193	11
14-Jul-21	26800	23635.73	23659.73	1440.00	30	30	30	28.9	1005.9	1.17	1687	2.7916	2.8104	0.0188	11
20-Jul-21	26062	23659.73	23683.73	1440.00	34	38	36	26.2	1002.6	1.32	1898	2.7751	2.808	0.0329	17
26-Jul-21	25085	23683.73	23707.73	1440.00	53	54	53.5	30.7	998.1	1.73	2487	2.8255	3.0895	0.264	106
31-Jul-21	27242	23707.73	23731.73	1440.00	36	39	37.5	29.7	1000.3	1.35	1941	2.6647	2.7317	0.067	35
24-hour TSI	<sup>2</sup> Monitoring	g Data for A	AMS-5												
DATE	SAMPLE NUMBER		APSED TIN	ИE		RT REA		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI		DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(℃)	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Jul-21	27289		10824.09			34	34.0	30.3	1006.7	1.25	1800	2.6937	2.7535	0.0598	33
8-Jul-21	27305		10848.10		34	35	34.5	28.9	1005.3	1.26	1820	2.6855	2.7183	0.0328	18
14-Jul-21	26759			1440.60	34	35	34.5	28.9	1005.9	1.26	1821	2.7634	2.8096	0.0462	25
20-Jul-21	26799		10896.11	1440.00	34	35	34.5	26.2	1002.6	1.27	1823	2.7962	2.8216	0.0254	14
26-Jul-21	27366		10920.11		33	36	34.5	30.7	998.1	1.26	1812	2.6632	2.7345	0.0713	39
31-Jul-21	27378	10920.11	10944.11	1440.00	34	37	35.5	29.7	1000.3	1.28	1850	2.6823	2.7437	0.0614	33
24-hour TSI	P Monitoring	g Data for A	AMS-6												
DATE	SAMPLE NUMBER	ELA	APSED TIN	ИE	СНАБ	RT REA	ADING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
		INITIAL	1	(min)		MAX	AVG	(°C)	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Jul-21	27290		1			34	34.0	30.3	1006.7	1.22	1760	2.6946	2.7773	0.0827	47
8-Jul-21	27306	16028.03	16052.03	1440.00	34	34	34.0	29.8	1011.4	1.22	1763	2.6732	2.7235	0.0503	29
14-Jul-21	27237		16076.03		34	34	34.0	30.7	1008.3	1.22	1760	2.6790	2.7422	0.0632	36
20-Jul-21	27239	16076.03	16100.03	1440.00	34	34	34.0	26.2	1002.6	1.23	1765	2.6531	2.6750	0.0219	12
26-Jul-21	27367	16100.03	16124.03	1440.00	36	37	36.5	30.7	998.1	1.28	1839	2.6424	2.7321	0.0897	49
31-Jul-21	27379	16124.03	16148.03	1440.00	37	38	37.5	29.7	1000.3	1.30	1876	2.6830	2.7369	0.0539	29
24-hour TSI	P Monitoring	g Data for A	AMS-7												
DATE	SAMPLE	ELA	APSED TIN	ИΕ	СНАБ	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WI	EIGHT (g)	DUST WEIGHT COLLECTED	24-hr TSP
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	$(^{\circ}\mathbb{C})$	(hPa)	(m³/min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Jul-21	27304	11280.21	11304.21	1440.00	36	36	36.0	30.3	1006.7	1.28	1847	2.6799	2.7433	0.0634	34
8-Jul-21	27307	11304.21	11328.21	1440.00	36	36	36.0	29.8	1011.4	1.29	1850	2.6677	2.7041	0.0364	20
14-Jul-21	27235	11328.21	11352.21	1440.00	36	36	36.0	30.7	1008.3	1.28	1847	2.6780	2.7256	0.0476	26
20-Jul-21	27238	11352.21	11376.21	1440.00	36	36	36.0	26.2	1002.6	1.29	1852	2.6671	2.7026	0.0355	19
26-Jul-21	27310	11376.21	11400.21	1440.00	36	36	36.0	30.7	998.1	1.28	1840	2.6606	2.7220	0.0614	33

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



31-Jul-21	27134	11400.21	11424.21	1440.00	34	38	36.0	29.7	1000.3	1.28	1844	2.6467	2.6784	0.0317	17
-----------	-------	----------	----------	---------	----	----	------	------	--------	------	------	--------	--------	--------	----

#### NOISE MONITORING RESULT DATABASE FOR CONTRACT 1

Noise Measu	ise Measurement Results (dB) of NMS2																				
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	min)	4th Leq (5min)			5th Leq (5min)			6th	Leq (51	nin)	I ag 20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
5-Jul-21	9:08	61.8	64.2	57	64.4	66	60.6	61.7	64	58.3	60.9	64	55.4	64	66.4	60	65.1	67.8	58.4	63	70
16-Jul-21	13:49	64	65.4	62.7	65.2	66.6	63.6	64.2	65	62.6	63.9	64.9	62.6	63.7	64.8	62.7	64.1	65.1	63	64	70
22-Jul-21	9:13	67.7	69.2	64	68.6	71.5	65.2	69.4	72.2	66.1	67.4	69.5	64.6	67	68.5	64.5	65.8	69	62.8	68	70
28-Jul-21	11:30	64.9	66.5	62.8	64.4	65.9	62.8	64.7	66.6	63	64.2	65.6	62.3	65.2	66.5	63.2	64.6	65.5	63.6	65	70

Noise Meas	uremei	nt Resu	lts (dB)	of NM	S3																
	C40-14	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (51	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	min)	I a a 20	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
5-Jul-21	9:47	67.8	70.1	64.7	65.1	67.2	62.1	67.9	70.6	65.0	69.7	71.4	67.4	68.8	70.8	63.2	67.5	69.8	63.6	68	75
16-Jul-21	13:04	63.7	66.5	61.0	61.6	62.0	60.0	61.6	63.5	60.5	64.0	66.0	61.0	65.8	67.0	63.0	66.3	68.5	64.5	64	75
22-Jul-21	9:54	67.5	70.1	64.0	65.8	67.6	63.2	67.7	69.5	64.7	68.6	70.7	65.1	70.5	72.6	66.2	69.0	71.4	64.8	68	75
28-Jul-21	10:54	66.1	69.0	61.0	65.6	68.5	60.5	64.8	67.5	61.5	67.6	70.5	62.0	65.6	68.5	60.5	63.8	67.0	60.0	66	75

Noise Mea	sureme	nt Resu	ılts (dB	) of NM	S4a																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	min)	6th	Leq (51	nin)	Leg30min,	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
5-Jul-21	10:24	64.5	66.3	62.6	65.6	67	63.7	69.1	71.2	65.9	70.3	72.3	68.1	69.6	71.4	67.8	69.6	71.7	67	69	75
16-Jul-21	11:13	71.8	73.8	68.7	72.2	74.5	68.7	71.8	74.4	67.8	73.7	76.9	69.8	73.8	75.9	70.1	76.6	77.4	71	74	75
22-Jul-21	10:37	73.3	77.5	64.5	73.9	77.5	67	68.1	69.5	66.5	66.8	68	64.5	66.9	68	65	66.3	67.5	64.5	70	75
28-Jul-21	13:02	69.8	72.9	64.3	67.6	71.9	59.8	65.5	67.9	62	66.4	68.6	62.7	67.6	70	62.2	61.8	71.9	64.7	67	75

Noise Measu	urement	Result	s (dB) o	f NMS5	5																
	Start	1st	Leq (51	nin)	2nd	Leq (5	min)	3rd	Leq (51	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Lag20min	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	111111111111111111111111111111111111111	$dB(\bar{A})$	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	$dB(\bar{A})$	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	$dB(\bar{A})$	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
5-Jul-21	10:57	70.6	72.6	68.5	71.4	73	69.6	70.1	71.4	68.7	71.5	75.1	67.8	70.8	72	69.5	70.1	71.6	68.5	71	75
16-Jul-21	10:32	69.6	71.6	67.5	70.4	72	68.6	69.1	70.4	67.7	70.5	74.1	66.8	69.8	71	68.5	69.1	70.6	67.5	70	75

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



22-Jul-21	11:24	62.2	64.1	59.8	61.2	63.3	58.8	61.8	63.5	59.1	61.1	63.2	57.9	58.8	60.8	56.3	60.8	62.6	58.2	61	75
28-Jul-21	10:19	67.8	69.7	65.5	68.3	70.2	66.1	68.1	70.4	65.4	67.5	70.4	63.7	66.2	68	64.1	66.7	68.8	64.5	67	75

Noise Meast	uremen	nt Resul	ts (dB)	of NMS	66																
	Stort	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (51	min)	I aa 20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	$dB(\bar{A})$	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
5-Jul-21	13:04	64.7	66.5	62.5	66.4	70	62.5	65.4	67.5	63	66.3	68.5	61	64.8	67	61.5	67.2	68.5	62	66	75
16-Jul-21	9:52	60.8	63	51	61	63	54.5	63.2	67.5	56	64.6	67.5	58	65	67	61.5	69.4	67.5	58.5	65	75
22-Jul-21	13:01	71.4	74.1	66.5	70.7	73.6	65.8	68.3	71.2	64.2	67.6	70.5	63.1	68.4	70.2	65.6	71.1	73.3	67.2	70	75
28-Jul-21	9:43	66.4	68	64	67.5	69	65	67	68.5	65.5	68.5	70.5	65.5	67	69.7	64.5	67.5	68	64	67	75

Noise Meast	uremer	nt Resul	ts (dB)	of NMS	<b>S</b> 7																
	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (5)	min)	Leg30min,	Limit
Date	Time	Leq, L10, L90,			Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
5-Jul-21	13:48	61.8	63	60.5	62.4	63.9	60.7	62.1	63.5	60.1	62.5	63.6	61.2	63	64.1	61.6	63.3	64.8	61.4	63	75
16-Jul-21	9:13	66	68.5	62.5	63.9	65.5	62	65.9	67.5	64	65.9	66.5	64.5	66.1	67.5	64	65.5	68	63	66	75
22-Jul-21	14:03	68.1	69.5	62	70.1	72.5	61.5	68.3	71	60.5	66.7	68.5	61	68	69.5	66	68.8	67.5	63.5	68	75
28-Jul-21	9:02	65	67.5	61.5	62.9	64.5	61	64.9	66.5	63	64.9	65.5	63.5	65.1	66.5	63	64.5	67	62	65	75

Noise Meast	uremen	t Resul	ts (dB)	of NMS	88																
	C40 m4	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (51	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	I 20	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
2-Jul-21	11:17	64.2	65.1	57.2	61.1	63	56.1	60.6	63.1	55.7	63.4	64.8	56.6	62.8	63.4	55.1	59.4	61.5	54.6	62	75
7-Jul-21	9:08	71.1	71.5	66.5	67.2	67.5	66.5	68.6	69.5	67.5	69.2	71	66.5	70.1	73	66	66.8	67.5	65.5	69	75
13-Jul-21	13:19	64.2	66.5	59.2	64.2	66.2	60.7	65.8	67.7	62.9	64.1	66.1	61	64.7	67.3	59.3	65.1	67.6	61	65	75
19-Jul-21	13:41	68.1	68.5	63.5	64.2	64.5	63.5	65.6	66.5	64.5	66.2	68	63.5	67.1	70	63	63.8	64.5	62.5	66	75
30-Jul-21	13:00	63.2	66	57.7	64	66.7	58.5	62.7	65.6	57.3	62.1	65.5	54.9	63.5	66.7	57.7	64.8	66.3	58.4	63	75

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



#### NOISE MONITORING RESULT DATABASE FOR CONTRACT 3

Noise Measu	uremer	nt Resul	ts (dB)	of CN1																	
	Start	1st	Leq (5n	nin)	2nd	Leq (51	nin)	3rd	Leq (51	min)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5r	nin)	Leq30min,	Limit
Date		Time Leq, L10, L90, dB(A) dB(A)		L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Level
	Tille	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
2-Jul-21	9:15	61.7	60	52.9	59.9	65.6	56.3	62.5	64.5	57.7	59	60.7	54.9	61.6	66.1	56.5	57.3	59.3	53.2	61	70
7-Jul-21	10:19	63.3	67	58	57.8	59	55.5	58.2	59.5	56.5	59.6	62	56.5	63	68.5	56.5	65.9	69.5	57	62	70
13-Jul-21	10:05	60.1	63.4	52.2	62.1	65.1	54.3	63.6	65.6	55.6	64	67.1	54	66.9	68.8	57.8	66.1	68.8	56.5	64	70
19-Jul-21	14:30	58.9	61.9	53.1	68.9	73.5	56.1	70.9	75	58.4	58.2	60.8	51.5	57.7	61	49.4	57.6	59.3	49.5	66	70
30-Jul-21	14:14	61.9	65.5	50.9	64.9	68.9	50.7	63.3	67.3	50.9	63.9	68.4	52.1	60.5	64.7	49.4	62.8	67.1	50.3	63	70

Noise Meas	uremei	ıt Resu	lts (dB)	of CN2	2																
	C404	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (5	min)	4th	Leq (51	min)	5th	Leq (51	min)	6th	Leq (51	min)	I	Limit
Date	Start Time		L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
2-Jul-21	9:55	62.3	65.2	58.9	61.7	64.8	59.1	60.6	63.9	58.6	63.1	65.9	60.3	64.1	67.4	60.8	61.6	63.9	59.1	62	70
7-Jul-21	10:59	60.9	66.3	56.7	59.8	64.4	57.9	60.3	63.7	59.1	60.9	66.8	58.1	60.4	65.6	58.2	61.3	65.2	60.2	61	70
13-Jul-21	10:55	62.8	64.9	59.3	61	63.9	59.3	61.7	65.3	59.8	63.2	66.1	60.4	63.6	65.1	59.8	63.1	64.4	58.8	63	70
19-Jul-21	15:09	62.3	64.7	57.2	59.8	63.6	55.7	61.1	63.7	55	62.2	65	56.4	63	66.9	57.7	61.9	64.5	56.6	62	70
30-Jul-21	15:08	62.6	64.5	57.4	62.4	65	56.9	64.8	68	57.6	62	64.8	58.4	62.3	66.1	57.7	63.7	66.2	58.8	63	70

Noise Meast	uremer	nt Resul	ts (dB)	of CN3																	
	Stout	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	Lag20min	Limit
Date	Start Time	Leq,	Leq, L10, L90, dB(A) dB(A)		Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	ub(A)	dB(A)
2-Jul-21	10:34	64.3	65.8	62.6	65.5	67.6	62.5	66	67.8	63.4	64.6	66.1	62.5	66.5	68.8	63.6	67	69.1	63.4	66	75
7-Jul-21	9:45	61.9	63.2	56.6	61.6	63	56.4	58.9	60.6	54.9	64.4	64.8	56.4	61.6	63	55	60.3	62.4	55.8	62	75
13-Jul-21	9:24	65.4	68.9	58.5	65.2	67.1	57.9	66.3	67.9	58.9	66.7	69.4	59.6	64.6	67.6	60.6	63.6	65.4	59.6	65	75
19-Jul-21	13:02	63.9	65.5	55	59.3	62.5	54.5	58.1	60.5	55	59.7	64	56.5	62.3	66.5	56	59.7	63.5	56	61	75
30-Jul-21	13:36	63.2	64.2	57	63.1	64.1	58	59.5	61.5	57.4	66.7	67.5	58.1	61	62.6	57.2	60.2	61.8	58	63	75



Monthly Environmental Monitoring & Audit Report (July 2021)


### Appendix I


**Graphical Plots for Monitoring Result** 


Monthly Environmental Monitoring & Audit Report (July 2021)



Air Quality - 1-hour TSP










# Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)














### Air Quality - 24-hour TSP








Monthly Environmental Monitoring & Audit Report (July 2021)







Monthly Environmental Monitoring & Audit Report (July 2021)





**Noise** 








































### Appendix J

**Meteorological Data** 

### CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



			Total	Kwun Tong Station	Kai Tal	k Station	King's Park Station
Date		Weather	Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Jul-21	Thu	Moderate southerly winds.	Trace	29.8	12.2	S/SE	75
2-Jul-21	Fri	Sunny periods in the afternoon.	0	30.3	10.7	SW	77.5
3-Jul-21	Sat	Moderate to fresh west to southwesterly winds	Trace	30.6	12.7	E/SE	69.7
4-Jul-21	Sun	Showers will be heavy at times.	0	30.6	15	E/SE	75.7
5-Jul-21	Mon	Cloudy with occasional showers and squally thunderstorms.	2.3	29.2	15	Е	79.7
6-Jul-21	Tue	Mainly fine. Very hot	18.4	29.3	11.2	E/SE	76.2
7-Jul-21	Wed	Sunny periods in the afternoon.	11.7	28.6	18.7	E/SE	81
8-Jul-21	Thu	Moderate southerly winds.	1.5	29.8	12.5	E/SE	80
9-Jul-21	Fri	Mainly fine. Very hot	0	30.5	9.2	SE	72.5
10-Jul-21	Sat	Sunny periods in the afternoon.	0	29.6	10.2	SE	69.7
11-Jul-21	Sun	Moderate southwesterly winds.	Trace	30.1	10.5	SE	74.7
12-Jul-21	Mon	Mainly cloudy tonight.	0.1	30.5	9.2	E/SE	73.7
13-Jul-21	Tue	Moderate north to northwesterly winds.	0	31.3	6.2	S/SW	72
14-Jul-21	Wed	Mainly fine. Very hot	1.5	30.5	7.5	SE	76.7
15-Jul-21	Thu	Moderate southerly winds.	0	31.1	9.5	SE	69.5
16-Jul-21	Fri	Moderate north to northwesterly winds.	Trace	29.2	7.5	E/SE	73
17-Jul-21	Sat	Moderate southerly winds.	0.2	27.5	10.5	Е	82
18-Jul-21	Sun	Sunny periods in the afternoon.	42.4	25.9	13	Е	87
19-Jul-21	Mon	Moderate southwesterly winds.	117.2	26.1	19.2	Е	91.2
20-Jul-21	Tue	Sunny periods in the afternoon.	81.8	25.7	15	E/NE	92.2
21-Jul-21	Wed	Mainly fine. Very hot	28.4	25.9	15	E/SE	93.2
22-Jul-21	Thu	Mainly fine. Very hot	0	29.9	6	Е	76
23-Jul-21	Fri	Sunny periods and isolated showers in the afternoon.	0	31.3	8.7	W/SW	74.5
24-Jul-21	Sat	Moderate north to northwesterly winds.	26.5	29.4	10.5	W/SW	72.7
25-Jul-21	Sun	Sunny periods and isolated showers in the afternoon.	8.9	29.9	8.5	W/SW	74.5
26-Jul-21	Mon	Mainly cloudy tonight.	0	30	8.7	W/SW	76.7
27-Jul-21	Tue	Moderate easterly winds, occasionally fresh offshore.	Trace	30.9	12	W/SW	75
28-Jul-21	Wed	Moderate easterly winds, occasionally fresh offshore.	Trace	30.6	8	W/SW	79.7
29-Jul-21	Thu	Mainly fine. Very hot	7.8	29.1	9.5	W/NW	76.5
30-Jul-21	Fri	Sunny periods in the afternoon.	7.9	28.2	8.7	W/SW	84.5
31-Jul-21	Sat	Moderate southwesterly winds.	16.9	28.7	9	W/SW	82.7



### Appendix K

**Waste Flow Table** 

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

### **Monthly Summary Waste Flow Table for <u>2021</u> (year)**

		Actual Quan	tities of Inert C&I	O Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (	Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 8)	Disposed as Public Fill	Imported Fill	Metals (see Note 9)	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	42.293	0.000	9.773	31.040	1.480	0.180	0.000	0.000	0.000	0.000	0.110
Feb	15.750	0.000	2.893	11.601	1.256	0.000	0.000	0.047	0.006	0.000	0.121
Mar	34.287	0.000	12.750	21.267	0.270	0.000	0.012	1.064	0.006	0.000	0.131
Apr	15.432	0.000	2.688	11.312	1.432	0.650	0.000	0.000	0.000	0.000	0.044
May	16.995	0.000	6.428	9.857	0.711	1.452	0.005	0.015	0.004	0.000	0.116
Jun	42.427	0.000	5.834	33.957	2.637	0.000	0.000	0.045	0.000	0.000	0.120
Sub-total	167.184	0.000	40.365	119.034	7.786	2.282	0.017	1.171	0.016	0.000	0.642
Jul	13.271	0.000	1.957	8.863	2.452	0.000	0.000	0.000	0.000	0.000	0.103
Aug											
Sep											
Oct											
Nov											
Dec											
Total	180.455	0.000	42.322	127.896	10.237	2.282	0.017	1.171	0.016	0.000	0.745

Notes:

- (1) The performance targets are given in PS Clause 1.119 (14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.
- (7) The cut-off date of this summary is 20<sup>th</sup> of each month.
- (8) The Inert C&D materials of reused in other Projects including glass materials.
- (9) The C&D waste generation of metal including rechargable battery recycling.

Kwan On Construction Co Ltd	Rev. No.	52	
NE/2016/05- Environmental Monthly Report	Issue Date	6 August 2021	
Appendix-II	1		

Appendix 13

Contract No. : <u>NE/2016/05</u>

### Name of Department : <u>CEDD</u>

### Monthly Summary Waste Flow Table for 2021 (year)

[PS Clause 1.129]

		Actual Quanti	ties of Inert C&	kD Materials G	enerated Mont	hly							
Month	Total Quantity Generated		Reused in the Contract		Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse		
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )		
Jan	0.04	0	0	0	0.04	0	0	0	0	0	0.08		
Feb	0.01	0	0	0	0.01	0	0	0	0	0	0.05		
Mar	0.02	0	0	0	0.02	0	0	0	0	0	0.15		
Apr	0.05	0	0	0	0.05	0	0	0	0	0	0.29		
May	0.12	. 0	0	0	0.12	0	0	0	0	0	0.09		
June	0.15	0	0	0	0.15	0	0	0	0	0	0.05		
Sub-total	0.39	0	0	0	0.39	0	0	0	0	0	0.71		
July	0.27	0	0	0	0.27	0	0	0	0	0	0.11		
Aug	-	-	-	_			-	-	-	_	-		
Sept	-	-	-	_		-	-	_	-	-	-		
Oct	-	-	-	_		-	-	-	-	•	-		
Nov	-	_	_	_	-	~	-			•	-		
Dec	-	-	-	-	-	-	-	_	-	-			
Total	0.66	0	0	0	0.66	0	0	0	0	0	0.82		

Notes:

(1) The performance targets are given in PS Clause 6.14

The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>.

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

### **Monthly Summary Waste Flow Table for <u>2021</u> (year)**

		Actual Quan	tities of Inert C&I	O Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (	Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 6)	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	1.858	0.000	0.000	0.349	1.509	0.000	0.000	0.057	0.006	0.000	0.159
Feb	2.713	0.000	0.023	0.253	2.438	0.000	0.000	0.000	3.472	0.000	0.057
Mar	3.793	0.000	0.143	0.746	2.905	0.000	0.000	0.000	0.210	0.000	0.102
Apr	0.869	0.000	0.000	0.000	0.869	0.000	0.000	0.000	0.238	0.000	0.032
May	1.173	0.000	0.000	0.126	1.047	0.000	0.000	0.055	0.776	0.000	0.027
Jun	1.134	0.000	0.000	0.000	1.134	0.000	0.000	0.000	0.980	0.000	0.034
Sub-total	11.542	0.000	0.165	1.474	9.903	0.000	0.000	0.112	5.682	0.000	0.411
Jul	1.068	0.000	0.000	0.000	1.068	0.000	0.001	0.596	0.239	0.000	0.033
Aug											
Sep											
Oct											
Nov											
Dec											
Total	12.611	0.000	0.165	1.474	10.971	0.000	0.001	0.708	5.921	0.000	0.444

Notes:

- (1) The performance targets are given in PS Clause 1.129 (4).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1  $t/m^3$ ) and inert C&D materials (2  $t/m^3$ ).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.

	Rev. No.	4
ED/2019/02 - Environmental Management Plan	Issue Date	30-July-2021
Appendices - Appendix 13	issue Date	30-July-2021

Name of Department : <u>CEDD</u> Contract No. : <u>ED/2019/02</u>

### Monthly Summary Waste Flow Table for 2021 (year)

,				&D Materials G	enerated Mont	thly	Annu	al Quantities of	C&D Material	s Generated M	Ionthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
Jan											
Feb											
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0.03
June	0	0	0	0	0	0	0	0	0	0	0.01
Sub-total	0	0	0	0	0	0	0	0	0	0	0.04
July	0.01				0.01						0.02
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0.01	0	0	0	0.01	0	0	0	0	0	0.06

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



### Appendix L

**Implementation Schedule for Environmental Mitigation Measures** 



EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement	Location of the	Implementation Status				
Ref.	, , , , , , , , , , , , , , , , , , ,	Measures & Main Concern to Address	the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
	act (Contraction Phase)								
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	
S4.7.6	Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:  • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;  • Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;  • A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;  • The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;  • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road sect ion between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;  • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period.  • The port ion of any road leading only to construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;  • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;  • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediat	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@	@	@	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the		Implemen	tation Status	
Kei.		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5
	<ul> <li>after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fit ted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>							
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representati ve dust monitoring station	All construction sites where practicable	V	N/A	N/A	N/A
	act (Contraction Phase)							
\$5.6.9	<ul> <li>Implement the following good site management practices:         <ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> </li> </ul>	Control construction ion airborne noise	Contractor	All construction sites where practicable	<b>(a)</b>	V V	V	(e)
S5.6.11 to	Use of "Quiet" Plant and Working Methods.	Reduce the noise	Contractor	All	V	N/A	N/A	N/A



EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement	Location of the		Implemen	tation Status	
Ref.		Measures & Main Concern to Address	the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5
S5.6.13		levels of plant items		construction sites where practicable				
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	V
\$5.6.15 to \$5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V	N/A	N/A
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction ion sites where practicable	V	V	N/A	N/A
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	N/A
S5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representati ve Noise monitoring stations	V	N/A	N/A	N/A
Water Qua	dity Impact (Contraction Phase)					•		
S6.6.3	Construction Runoff In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department, 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below:  • At the start of site establishment, perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works.  Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.  • Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or	Control construction runoff	Contractor	All construction sites	@	@	@	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	tne	Implementation Status				
Kei.		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
	minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m² capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.  • The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.  • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion.  • Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.  • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.  • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via								



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status				
Kei.		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
	<ul> <li>ions to be taken when a rainstorm is imminent or forecasted, and act ions to be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events.</li> <li>All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and rains.</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.</li> </ul>								
S6.6.6 and 6.6.7	● Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is	Handling of site sewage	Contractor	All construction sites	V	V	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status				
Kei.		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
S6.6.8 and 6.6.9	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project. Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure    Accidental Spillage   To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion	Prevention of accidental spillage	Contractor	All construction sites	@	V	V	V	
\$6.6.11- \$6.6.14	activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.  Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the	Minimize contaminated	Contractor	All construction	NA	NA	NA	N/A	
	Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.	groundwater impacts		sites					
	If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.								
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground.								



EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement	Location of the	Implementation Status				
Ref.		Measures & Main Concern to Address	the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
	The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement . Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.								
	nagement (Contraction Phase)	Τ	1	T					
S8.5.2	<ul> <li>Good Site Practice         The following good site practices are recommended throughout the construction ion activities:         <ul> <li>nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>provision of sufficient waste disposal points and regular collect ion for disposal;</li> <li>appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul> </li> </ul>	Minimize waste generation during construction	Contractor	All construction sites	V	V	V	V	
\$8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize waste generation during construction	Contractor	All construction sites	V	V	V	V	
S8.5.3	Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:  ■ segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal;  ■ proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;	Reduce waste generation	Contractor	All construction sites where practicable	V	V	V	V	



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location of the	Implementation Status				
Act.		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
	<ul> <li>plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.);</li> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>								
\$8.5.5	Storage of Waste  The following recommendation should be implemented to minimize the impacts:  • waste such as soil should be handled and stored well to ensure secure containment;  • stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;  • different locations should be designated to stockpile each material to enhance reuse;	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	V	
S8.5.6	Collection and Transportation of Waste The following recommendation should be implemented to minimize the impacts:     remove waste in timely manner;     employ the trucks with cover or enclosed containers for waste     transportation;     obtain relevant waste disposal permits from the appropriate authorities; and     disposal of waste should be done at licensed waste disposal facilities.	Minimize waste impacts from storage	Contractor	All construction sites	V	@	V	@	
\$8.5.8	<ul> <li>Excavated and C&amp;D Material</li> <li>Wherever practicable, C&amp;D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&amp;D materials:         <ul> <li>maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>carry out on-site sorting;</li> <li>make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> </ul> </li> <li>The recommended C&amp;D materials handling should include:         <ul> <li>On site sorting of C&amp;D materials</li> </ul> </li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V	V	
S8.5.15	<ul> <li>On-site sorting of C&amp;D materials</li> <li>Reuse of C&amp;D materials</li> <li>Use of Standard Formwork and Planning of Construction Materials purchasing</li> <li>Provision of wheel wash facilities</li> </ul> Contaminated Soil	Remediate	Contractor	All	V	V	N/A	N/A	



EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement	Location of the		Implemen	tation Status	
Ref.		Measures & Main Concern to Address	the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5
	As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	contaminated soil		construction sites where applicable				
S8.5.17	<ul> <li>Chemical Waste</li> <li>If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	@	V	V	V
S8.5.18	<ul> <li>General Waste</li> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	V	V	V
S8.5.19	<ul> <li>Sewage</li> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V	V
Ecology (C S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturis t / Certified Arborist to supervise	Northern part of the proposed Quarry Park.	N/A	N/A	N/A	N/A



EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement	Location of the	Implementation Status				
Ref.		Measures & Main Concern to Address	the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
			the planting).						
.10.7.10	Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include:  Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses;  Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;  To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site;  Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses;  Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses;  Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses;  Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes;  Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site;  Construction ion effluent, site run-off and sewage will be probably collected and/or treated. Wastewater from any construction ion site will be minimised via the following in descending order: reuse, recycling and treatment;  Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receiv	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	N/A	V	N/A	

## Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement	Location of the	Implementation Status				
Kei.	· ·	Concern to Address	the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 5	
S.10.7.11	Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:  Potential emergency situations;  Chemicals or hazardous materials used on-site (and their location);  Emergency response team;  Emergency response procedures;  List of emergency telephone hot lines;  Locations and types of emergency response equipment, and  Training plan and testing for effectiveness.	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	N/A	N/A	N/A	N/A	
Landscape	and visual (Contraction Phase)								
S11.14.23 , Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	V	V	@	
S11.14.23 , Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with <b>LAO GN No. 7/2007</b> , <i>ETWB TCW No. 29/2004</i> and <i>10/2013</i> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V	V	
S11.14.23 , Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V	N/A	
S11.14.23 , Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A	N/A	
S11.14.23 , Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V	N/A	

 $Legend: V = implemented; \ x = not \ implemented; \ @ = partially \ implemented; \ * = pending \ to \ be \ implemented; \ N/A = not \ applicable$ 

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and **Associated Infrastructure Works** 



Monthly Environmental Monitoring & Audit Report (July 2021)

Appendix M

**Complaint Log** 

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and **Associated Infrastructure Works** 



Monthly Environmental Monitoring & Audit Report (July 2021)

#### **Cumulative Complaint and Summons/ prosecution** Appendix M1

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
<b>March 2017</b>	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	2	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
February 2019	3	0
March 2019	1	0
April 2019	0	0
May 2019	0	0
June 2019	1	0
July 2019	1	0
August 2019	1	0
September 2019	0	0
October 2019	1	0
November 2019	4	0
December 2019	0	0
January 2020	0	0
February 2020	0	0
March 2020	4	0
April 2020	1	0
May 2020	1	0
June 2020	1	0
July 2020	0	0
August 2020	0	0
September 2020	0	0
October 2020	0	0
November 2020	1	0
December 2020	2	0
January 2021	1	0
February 2021	0	0
March 2021	2	0
Maich 2021	<u> </u>	U

Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works **Associated Infrastructure Works** 



April 2021	1	0
May 2021	0	0
June 2021	1	0
July 2021	1	0
Overall Total	68	0

# CEDD Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (July 2021)




Appendix M2 Complaint Log

1		23-Mar- 7		On Tat Estate	Reside nt of On Tat	tructi on	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused puisance to pearly resident after.	demobilization of neavy machine at	no comment by IEC on 11 Oct 2017	
					Estate	noise			11:00 pm on 23 March 2017.	complaint was a single incident and would not be happened again in future.	2017	
2	2 7	28-Jul-1 (	28-Jul- 17		On Tat	tructi	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	AFCOM and IV in the presence of	no comment by IEC on 9 Aug 2017	TCS00864/ 16/300/F00 60
3		29-Aug- 17			Reside nt of On Tat Estate	tructi	SPRO hotline	NA	Mr. Hsu Yau Wai (Tel no.9519 5663) reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock	Noise monitoring was carried out by ET (AUES) and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of	no comment by IEC on 8 Sep 2017	TCS00864/ 16/300/F00 81
4		21-Jun- 17			Reside nt of Po Tat Estate	tructi	EPD	EPD (ref.N0 8/RE/0 00193 73-17)	day time construciton noise of breakers (8am to 6pm)	August 2017 which way after the	no comment by IEC on 3 Nov 2017	



5	22-Jun- 17	29-Au g-17	Tat Yan House, Po Tat Estate		Cons	EPD	(rei. N08/R	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	information by the Contractor of Contract 1 - NE/2016/01 (CWSTVJV) as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.		TCS00864/ 16/300/F00 93
6	15-Jul-1 7	29-Au g-17	Tat Yi House, Po Tat Estate	Reside nt of Po Tat Estate	tructi	EPD	EPD (ref.N0 8/RE/0 00224 79-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	IEC on 3 Nov	TCS00864/ 16/300/F00 94
7	28-Jul-1 7	29-Au g-17	Anderso n Road	unkno wn	Dust	EPD	EPD (ref.N0 8/RE/0 00239 86-17)	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	





8	2-A	Aug-1	$\sigma_{-}17$	House,	Reside nt of On Tat Estate	tructi on	EPD	$\mathbf{X} / \mathbf{K} + \mathbf{H} / \mathbf{H}$	Day time construction noise of breakers (8AM to 6PM)	to the nearby resident CWSTVIV	no comment by IEC on 15 Nov 2017	
9	19- 17	-	19-Sep	Sau Mau Ping Estate Sau Nga	nt of Sau Mau		SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House (秀雅樓) 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	activities such as excavation and	no comment by IEC on 18 Oct 2017	



10	21-Sep- 17	13-Oct	House	Sau Mau	Cons tructi on noise	EPD	EPD (ref.N0 8/RE/0 00310 74-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		TCS00864/ 16/300/F00 88
11	27-Sep- 17	13-Oct -17	Chun Tat House, On Tat Estate	Reside nt of On Tat Estate	tructi	EPD	8/RE/0 00294	there were 6 to 7 breakers operating in the monring but only 1 operating in the afternoon. He requested to shift the operation of	According to the impact noise		TCS00864/ 16/300/F01 06
12	3-Oct-1 7	13-Oct -17	Chun Tat House, On Tat Estate	Reside nt of On Tat Estate	tructi on	EPD	EPD (ref. N08/R E/0003 2407-1	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate.		
13	25-Oct- 17	-17		Reside nt of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落 泥,令他達貴樓的住所受到大塵 影響,要求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby	no comment by IEC on 15 Nov 2017	



								m	dvised to enhance the dust nitigation measures particularly luring dry season.		
14	6-Nov-1	7-Nov- 17	THOUGH	On Tot	Nois e	EPD	NA	安達邨俊達樓居民投訴石礦場 中盤又再於早上 07:45 開始傳出 機器不停揼石的噪音(幾乎每日 在 08:00-19:00 進行工程),已持 續一年,他全家人受到滋擾。 w cc pr	Ad-hoc noise measurement was onducted by ET at rooftop of Chun Cat House in the morning of 20 November 2017 and measurement esult was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise nitigation measures to reduce the loise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is onsidered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	
1:	13-Nov- 17	14-No v-17	Chi Tai House, On Tai Estate	Mr. Lam Wai	light pollu tion and noise	SPRO hotline	NA	1. 智泰樓面向安達臣地盤方 向,有照射燈深夜時分仍然常 開,影響居民正常睡眠質素,照 成一定的精神壓力。 2. 隔音布未固定,大風吹過發出 極大的聲浪	For the maintenance of noise barrier, CWSTVJV has immediately fixed	no comment by IEC on 24 Nov 2017	



16	1-Nov-1 7		Tat		Nois e	EPD	NA	居住於安達邨誠達樓高層的投訴人投訴由早上八時半至下午六時聽到揼鐵噪音。	To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 13 Dec	
17	25-Aug- 17	26-Oct -17	Sau Yee House, Sau Mau Ping	nt of Sau	Cons tructi on Nois e	EPD	EPD (ref.N0 8/RE/0 00277 38-17)	Night time construction noise of	As advised by CWSTVJV, there was a CNP (GW-RE0763-17) in force for the subject site for operation of generator and electric submersible water pump for the wastewater treatment plant and it is considered that abovementioned PMEs should not generate significant noise. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/ 16/300/F01 14



18	12-Sep- 17	26-Oct -17	nouse,	Reside nt of On Tat Estate	Cons tructi on Nois e	EPD		Day time construction noise of breakers (8AM to 5PM)	requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	IEC on 10 Jan	TCS00864/ 16/300/F01 17
19	15-Dec- 17	21-Dec -17	Sau Yee House	Reside nt of Sau Mau Ping Estate	Cons tructi on Nois e	EPD	NA	Resident of Sau Yee House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to 7am).	out after 19:00 at the subject site.	IEC on 10 Jan	TCS00864/ 16/300/F01 18
20	20-Dec- 17	21-Dec -17	On Tat Estate	Reside nt of On Tat Estate	Dust	EPD	NA	Resident of On Tat Estate complained that the traffic of construction vehicles generated dust problem and arouse air pollution to On Tat Estate. 投訴安達臣道信和地盤水車已經壞了十多天,一直無灑水,四周非常大塵。 投訴人住於安達邨,投訴安達臣道石礦場有大地盤,地盤大車工作時間不停出入揚起沙塵,吹到安達邨,影響空	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will	IEC on 25 Jan	TCS00864/ 16/300/F01 21



2	1 2 1 1 1 1 1		Sau Yee House	Reside nt of Sau Mau Ping Estate	Cons tructi on Nois e	CE's office	NA	Thomas 先生吵醒,懷疑有人刻 Level under the EM&A Programme.	no comment by IEC on 8 Feb 2018	TCS00864/ 16/300/F01 29
2	2 11	15-Jan -18	Chun Tat House	Reside nt of Chun Tat House of On Tat Estate, 40/F	Cons tructi on Nois e	SPRO mobile	NA	rock part of works apposite to eliminate the inconvenience caused	no comment by IEC on 8 Feb 2018	TCS00864/ 16/300/F01 30



										project did not breach the Noise Control Ordinance.		
2	3 8 8	-Feb-1	2-Feb- 18	Chi Tai House of On Tai Estate	Estate (referr	Cons tructi on Nois e	SPRO hotline	NA	"智泰對出,白天噪音過大,可否加裝隔音板?高層受影響"	bodB(A) which below the Limit  Level under the EM&A Programme	IEC on 22 Feb	TCS00864/ 16/300/F01 37
2	4 1-8	-Feb-1		Shing Tat House of On Tat Estate	(referr	Cons tructi on Nois e	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00	IEC on 28 Feb	TCS00864/ 16/300/F01 40



									such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.		
2	5 28-Feb- 18	28-Feb -18	Shing Tat House of On Tat Estate	Reside nt of Shing Tat House	tructi	EPD	NA	安達邨誠達樓居民,投訴人是返夜班,一年半以來長期受對出地盤日間揼石仔噪音滋擾,由於單位與地盤太近,堅持環保署跟進及回覆如何處理及減低噪音,他亦要求知道何日完工.	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864/ 16/300/F01 43



26	11-Apr- 18	12-Apr -18	of On Tat	Reside nt of Him Tat House	Cons tructi on Nois e	SPRO mobile	NA	labout the completion date of the	on 7 May	ГСS00864/ 16/300/F01 60b
27	25-Apr- 18	7-May -18	Street and Hiu Ming Street	but name of	Cons tructi on Nois e	EPD	NA	This case is considered as an enquiry and no investigation is required under the I	e EM&A Progra	amme.
28	-	24-Ma y-18	Anderso n Road Quarry Site	Undisc losed	Cons tructi on Nois e	EPD	NA		on 30 July	ГСS00864/ 16/300/F01 74b



										is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.		
2	9 1		19-Jul- 18	an Connectively E8 under Contract 3	membe r Ms.	Wast e Mana geme nt	CEDD	NA	leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the	the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related	IEC on 24 Sep	TCS00864/ 16/300/F01 89b
3		22-Aug- 18	29-Au g-18	Hong Wah Court	Hong	tructi	Hotlin	NA	吳先生於 2018 年 8 月 22 日致電 1823 熱線投訴,指馬游塘區堆填區往將軍澳方向行車入口因配合項目需要而進行移除山坡工程,但其鑽地鑿石的噪音嚴重影響藍田康雅苑*居民,要求有關部門跟進。 *註:投訴人於 2018年 8 月 27 日更正指受影響屋苑應為藍田康華苑。	of construction plant equipment.	IEC on 7 Sep	TCS00864/ 16/300/F01 96a



3			18	Anderso n Road Quarry Site	10004	Cons tructi on Nois e	EPD	NA	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/ 16/300/F01 97a
3	2	6-Sep-1 8	18	Tsui		tructi on	Verbal	NA	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.  Keung-fung completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/ 16/300/F02 01
3	3	24-Oct- 18	25-Oct -18	E3	Kwun Tong DC membe r Ms. So Lai-ch	Cons tructi on Nois e	Whats app Messa ge	NA	As advised by the Contractor, the acoustic material wrapped on the KTDC member, Ms. Ann So, breaker was worn-out on 24 October complaining the noise of the breaker at E3  As advised by the Contractor, the acoustic material wrapped on the 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking	no comment by IEC on 23 Nov 2018	TCS00864/ 16/300/F02 09a



				un					works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.		
34	12-Nov- 18	13-No v-18	Anderso n Road Quarry Site	House( referre	on	SPRO Hotlin e	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	be closely updated to nearby	no comment by IEC on 12 Dec 2018	TCS00864/ 16/300/F02 22a



	866	13-Nov- 18	14-No v-18	Anderso n Road Quarry Site	Undisc	Nois e and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust.	and there were no violation of the	IEC on 18 Feb	TCS00864/ 16/300/F02 24
3	335	14-Nov- 18	14-No v-18	Anderso n Road Quarry Site	Undisc	Light and Nois e	EPD	NA	凌晨 1 時,地盤仍有大光燈正射 民居和機器移動聲音,影響附近 居民睡眠及違反環保條例。	minimize the nuisenee to the public	no comment by IEC on 3 Ian 2019	TCS00864/ 16/300/F02 23a



37	9-Dec-1 8	12-Dec	Anderso n Road Quarry Site	Undisc losed	Cons tructi on noise	1823	2-4927 90730 5	was affecting the resident at Hau Sunday was fully compliance with Tat House, On Tat Estate. The complainant requested follow up action from related department as reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	IEC on 10 Jan	TCS00864/ 16/300/F02 30a
38	19-Dec- 18	27-Dec -18	Anderso n Road Quarry Site	Undisc losed	Cons tructi on noise	1823	2-4948 07412 7	Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested follow up actions from related department as soon as possible.  Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	IEC on 31 Jan	TCS00864/ 16/300/F02 37a
39	24-Jan- 19	29-Jan -19	Anderso n Road Quarry Site	Undisc losed	waste water	Referr ed from DSD	NA	cementitious slurry from Road as well as the discharge from	IEC on 29 Mar	TCS00864/ 16/300/F02 48a



										accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.		
2	L( )	30-Jan- 19	30-Jan -19	Anderso n Road Quarry Site	Undisc losed	Inoice	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within	IEC on 15 Mar	TCS00864/ 16/300/F02 49a
2		15-Feb- 19	25-Feb -19	Anderso n Road Quarry Site	Undisc losed	noise		Z <b>-4948</b>	complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to	CWSTVJV has proposed alterative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not	IEC on 29 Mar	TCS00864/ 16/300/F02 51a



42	21-Feb- 19	25-Feb -19	Anderso n Road Quarry Site	Undisc losed	noise	EPD	NA	The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested.  In our investigation, CWSTVJV implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.erway by ET.	no comment by IEC on 28 Mar 2019	TCS00864/ 16/300/F02 50
43	21-Feb- 19	-19	Anderso n Road Quarry Site	Undisc losed	noise	receive d by DEVB and referre d to CEDD	NA	A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area  Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	no comment by IEC on 29 Mar 2019	TCS00864/ 16/300/F02 52a



4.4	4	1-Mar-1 9	26-Feb -19	u ontract	Undisc losed	noise	CEDD	NA	Clii Yeling Hollce( 字 )   Applition of the technology from (   HI II ) and the	no comment by IEC on 6 May 2019	TCS00864/ 16/300/F02 64
4:	5	16-Jun- 19	18-Jun -19	Anderso n Road Quarry Site	Undisc losed	noise	EPD	NA	II/ line /IIIU regarding thel	no comment by IEC on 21 August 2019	TCS00864/ 16/300/F03 01a



46	12-Jul-1 9	15-Jul- 19	Anderso n Road Quarry Site	Undisc losed	dust	EPD	NA	Tat Estate and On Tat Estate due to the dust emission at Anderson Road Quarry site.  Hong Kong and the dust impact was considered not significant in addition to the dust mitigation measures implemented provided by the Contractor. Nevertheless, the ET will closely monitor the environmental performance and dust mitigation measures in subsequent site inspection. The IR is under reviewed by IEC.	IEC on 12 August	TCS00864/ 16/300/F02 92b
47	6-Aug-1 9	14-Au g-19]	(Slope of Hiu Ming Street	翠屏 (北)邨 粉務 よ り り り り り り り り り り り り り り り り り り	Nois e	1823	NA		IEC on 16 Sep	TCS00864/ 16/300/F03 10a



48	15-Oct- 19	18-Oct -19	Portion 6 (Tseung Kwan O Tunnel Bus-Bus Intercha nge Pedestri an Connecti vity Facilitie s E12)	Mr. Ng	Nois e	1823	NA	Connectivity Facilities E12. The complainant expressed that the construction noise was generated from breaking work at 8:20 am without noise mitigation measure, which causing nuisance to the nearby residents.  In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact	no comment by IEC on 13 Nov 2019	TCS00864/ 16/300/F03 26a
49	5-Nov-1 9	11-No v-19	construc	NA	Nois e	EPD	NA	generated from breaking work of nuisance to the public. As the	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 32a



50	7-Nov-1 9	11-No v-19		Mr. Cheng	Nois e	EPD	NA	寶達邨居民鄭先生,表示將軍澳 隧道出口工程,日間噪音嚴重, 8:30-17:00,幾部幾同時開動,而 且無防音欄,之前是有,現要求 環保署向對方反映改善	nuisance to the public. As the	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 33a
51	10-Nov- 19	12-No v-19	Underpa ss	Undisc losed	Nois e	EPD	NA	遮擋,聲音直向 4 至 22 號村屋,將來通車,相信噪音不只 8-6,現懇請環保署為本村居民正式評估,並向政府提出村民困擾,考慮盡快設置隔音屏。  On 11 November 2019 寶琳路近馬游塘村開掘隧道的工程地盤每日 8am-6pm 發出噪音,欠缺遮擋,聲音影響馬游塘村,22 號村屋。系效政府部門	mitigation measures, there were no	no comment by IEC on 30 Dec 2019	TCS00864/ 16/300/F03 37



52	11-Nov- 19	20-No v-19	Ancillar y Facilitie s Building	Wong (reside nt of Yung Tai House of On	Nois e	1823	ref. 2-5976 30318 3	noise nuisance near On Sau Road and On Yan Street. He suggested to speed up the noise making works by intensely concentrate the excavation works during day time. No intermittence is suggested in order to speed up the works and to avoid waste of manpower.	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 38a
53	5-Mar-2 0	6-Mar- 20	Tunnel work of Anderso n Road Quarry Site (the Underpa ss)	nt of On Tat		EPD	NA	Immadiataly installed a layer of	no comment by IEC on 1 Apr 2020	TCS00864/ 16/300/F03 57a



54	4-Mar-2 0	r-20			Nois e	1823	ref. 3-6283 23717 1	public complaint was received by 1823 on 4 March 2020 regarding the construction noise. The complainant mentioned that there were two construction sites near Hiu Ming Street Playground generated construction noise continuously during 9AM to 5PM on weekdays. that the complaint is likely related to another construction site located near Hiu Ming Street Playground and not caused by the works under the Project. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 15 Apr 2020	TCS00864/ 16/300/F03 59a
55	23-Mar- 20		Near Lin Tak Road (E11)	Undisc		Decises	NA	OVATION OF WASTAWATAT OUT OF THA	no comment by IEC on 15 Apr 2020	TCS00864/ 16/300/F03 60a



566	17-Mar- 20	19-Ma r-20	Anderso n Road Quarry	Reside nt of Yan Tat House	Nois e	Project hotline	NA	was received by hotline on 17 residents. 5. Since the works were	no comment by IEC on 11 May 2020	TCS00864/ 16/300/F03 61a
57	1-Apr-2 0	20-Apr		Undisc losed	Nois e	1823	NA	雷郵回覆工程長的原因及有沒 nuisance to the public. It is concluded	2020	TCS00864/ 16/300/F03 66a



							construction site in Hui Ming Street. The complainant concerned about the slow progress and implementation of noise mitigation measures to alleviate the noise impact arising from the construction work.		
58	11-May -20	12-Ma A	Vork .rea ortion	Undisc losed	Nois e	Project hotline	from rock breaking work from a noise mitigation measures in place.	no comment by IEC on 28 May	TCS00864/ 16/300/F03 70a



59	18-Jun- 20	20	Anderso n Road Quarry Site, System B	Undisc losed	Nois e	EPD	NA	A public complaint was received by EPD on 18 June 2020 regarding the noise generated from rock breaking by machinery before 7pm from construction site near Hau Tat House. The complainant understood that the Contractor could carry out construction works, other than percussive piling, before 7pm under the CNP and hoped that the Contractor could arrange the noisy construction works to be carried out before 6pm. According to the information provided by the complainant, it is suspected complainant, it is suspected complaint location would be Anderson Road Quarry Site, System B.	TCS00864/ 16/300/F03 91a
59 #	23-Jul-2 0		Anderso n Road Quarry Site near On Tat Estate		Nois e	EPD	NA	A public complaint was received by EPD on 23 July 2020 regarding the construction noise generated from the use of PME at Anderson Road Quarry Site near On Tat Estate at 6:30am (restricted hours). He/ she requested relevant department to follow up.  In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement. Nevertheless, as the construction site is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	TCS00864/ 16/300/F04 01



60	14-Nov- 20		_	Undisc losed	Nois e	1823	NA	by 1823 on 14 November 2020 regarding the construction noise. The complainant mentioned that there was piling works at Hiu Ming Street Playground, generating huge noise during 9AM to 10AM on 14 November 2020. He/she requested relevant department to follow up	were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement	IEC on 4	TCS00864/ 16/300/F04 24
61	4-Dec-2 0			Undisc losed	Dust	EPD	NA	by EPD on 4 December 2020 regarding the dust impact. The complainant mentioned that the construction site opposite to On Tai Estate had dust emission problem due to lack of water spraying. He/she requested	resident. In view of the potential	IEC on 4	TCS00864/ 16/300/F04 34
62	3-Dec-2 0	7-Dec- 20	LV 1H2GA	Undisc losed	Nois e and dust	1823 & EPD	3-6574 14101 7	by 1823 and EPD on 14 November 2020 regarding the construction dust and noise impact arising from the project. There were acoustic mats erected on the slope of East Portal, however, the complainant enquired about effectiveness of the noise barriers with dozens of 15 cm "X"-shaped cuts. Moreover, there was lack of water sprinkling on the site and fugitive dust was blowing to the		IEC on 4	TCS00864/ 16/300/F04 35



63	7-Jan-2 1	7-Jan- 21	System B	Reside nt of Yan Tat House		Project hotline	NA	A public complaint was referred by district Councillor Mr. HSU Yau-wai and received by project hotline on 7 January 2021 regarding the construction noise. The complainant mentioned that the construction site next to SKH St. John's Tsang Shiu Tim Primary School generated noise problem and she requested relevant department to follow up.	not breach the Noise Control	IEC on 19 July	TCS00864/ 16/300/F04 41
64	18-Mar- 21		Anderso n Road Quarry Site (betwee n On Tat Estate and On Tai Estate)		Nois e	1823 & EPD	NA	18 March 2021 regarding the construction noise generated from construction works at Anderson Road Quarry Site between On Tat Estate and On Tai Estate. The complainant expressed that construction works of the site started from 6:45am everyday which causing noise disturbance to the nearby resident and he/ she	Ordinance. Nevertheless, as the	IEC on 1 April	TCS00864/ 16/300/F04 54
65	1-Apr-2 1	1-Apr- 21	Construction site near SKH St. John's Tsang Shiu Tim Primary	Undisc	Nois e	EPD	NA	A complaint was received by EPD and referred to CEDD on 1 April 2021 regarding the construction noise. The complainant mentioned that piling work was conducted at construction site near SKH St. John's Tsang Shiu Tim Primary School in recent week	works were carried out within the	IEC on 19 July	TCS00864/ 16/300/F04 58a



				School (System B under Contract 3)				Moreover, there were no noise mitigation measures provided in the construction site	Contractor has adopted noise mitigation measures to minimise noise impact to the public. Since the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme		
60	6 2	28-Mar- 21	30-Ma r-21	Quarry Site (betwee n On Tat Estate and On	House of On	Nois e	K13/R E/0000 7086-2	A public complaint was received by EPD on 28 March 2021 regarding the construction noise generated from construction works at Anderson Road Quarry Site until 9pm on Monday to Saturday. Moreover, the complaint concerned about the construction noise heard on 28 March 2021 which was a Sunday.	In our investigation, CWSTVJV had followed that CNP for work during restricted hour and there should not be any non-compliance of Noise Control Ordinance. Nevertheless, some site areas had been handed over to other contract and construction	no comment by IEC on 22 April 2021	TCS00864/ 16/300/F04 59
6	7	11-Jun- 21	11-Jun -21	Anderso n Road	Hat	Nois e	EPD Ref.: 13208- 21	A public complaint was received by EPD on 11 June 2021 and complained about noise nuisance from multiple construction sites on Anderson Road Quarry Site. The complainant stated that there were noise nuisances from different construction sites from 0800 am to 1800 pm from Monday to Saturday without adequate noise mitigation measures. On 17 June 2021, the complainant added that the noise was generated from rock breaking works in front of Chi Tai House (not from the housing sites near	6. In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic barrier at boundary of	no comment by IEC on 19 July 2021	TCS00864/ 16/300/F04 78a



								the Tai Sheung Tok slope) and no mitigation measure was implemented for the rock breaking works.			
6	8 20&2 une/	/J 23-Jul- 21 21	Anderso n Road Quarry Site	DSD	Wate r Quali ty	EPD	EPD Ref.: 13208- 21	EPD received complaints from DSD on 20 and 21 July 2021 concerning about discharge of muddy water as found on Po Lam Road and at the drainage facility near Tin Hau temple.	Nevertheless CWSTVIV was	no comment by IEC on 6 August 2021	TCS00864/ 16/300/F04 85b



### Appendix N

**Implementation Status for Water Quality Mitigation Measures** 

### **Water Quality Mitigation Measure**



Paving for exposed slope to reduce dust dispersion & mitigate the silty runoff generation at Q1.



Impermeable cover for slope at System A.



Q1. Wastewater treatment facility 30 cu.m Sedimentation Tank + AquaSed of 15 cu.m per hour



Q4. Wastewater treatment facility Temporary Water Reservoir 150 cu.m + AquaSed of 60 cu.m per hour



Q6: Wastewater treatment facility 24 cu. m.



Q7. Wastewater treatment facility 30 cu.m Sedimentation Tank + AquaSed of 60 cu.m per hour



Q9. Two nos. of 30 cu.m Sedimentation Tank + AquaSed of 60 cu.m per hour