



**JOB No.: TCS00864/16**

**CEDD SERVICE CONTRACT NO. NTE/07/2016  
ENVIRONMENTAL TEAM FOR DEVELOPMENT OF  
ANDERSON ROAD QUARRY SITE – SITE FORMATION  
AND ASSOCIATED INFRASTRUCTURE WORKS**

**QUARTERLY ENVIRONMENTAL MONITORING AND  
AUDIT (EM&A) SUMMARY REPORT**

**(JULY TO SEPTEMBER 2021)**

**PREPARED FOR  
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT  
(CEDD)**

Date	Reference No.	Prepared By	Certified By
12 November 2021	TCS00864/16/600/R0503v1	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	12 November 2021	First Submission

## EXECUTIVE SUMMARY

- ES.01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract is from December 2016 and the Contract Period is 70 months.
- ES.02 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- ES.03 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2), Contract NE/2017/03 (Contract 3) and ED/2019/02 (Contract 5). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual. In addition, variation order for extend service scope to E5, E6, E7 and C10 under Contract ED/2019/02 (Contract 5) was issued by AECOM. The commencement date of Contract 5 was on 30 March 2021. Moreover, variation order for extend service under Contract ED/2020/02 (Contract 4) was issued by AECOM. The commencement date of Contract 4 was on 27 September 2021.
- ES.04 This is the **18<sup>th</sup>** Quarterly EM&A Summary Report for the Service Contract to summarized monitoring results and inspection findings during the period from **1 July to 30 September 2021** (hereinafter ‘the Reporting Period’).

## ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.05 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Active Monitoring Locations	Total Occasions
Air Quality	1-hour TSP	AMS1, AMS2, AMS3, AMS5, AMS6 & AMS7	288
	24-hour TSP	AMS1a, AMS5, AMS6 & AMS7	64
Construction Noise	Leq <sub>(30min)</sub> Daytime for Contract 1	NMS2, NMS3, NMS4a, NMS5, NMS6, NMS7 & NMS8	90
	Leq <sub>(30min)</sub> Daytime for Contract 3	CN1, CN2 & CN3	36
Site Inspection	Environmental Site Inspection and Audit by ET	Contract 1	13
		Contract 2	13
		Contract 3	14
		Contract 4	1
		Contract 5	13



### BREACH OF ACTION AND LIMIT LEVELS

- ES.06 In the Reporting Period, no exceedance of air quality and Limit level exceedance of construction noise were recorded. However, there was one noise complaints (which triggered Action Level) received for Contract 1. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Issues	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
	24-hour TSP	0	0	0	-	-
Construction Noise	L <sub>Aeq</sub> (30min) Daytime	1	0	0	Not Project-related	NA

Note: NOE – Notification of Exceedance

### ENVIRONMENTAL COMPLAINT

- ES.07 In the Reporting Period, there were three environmental complaints received in relation to water quality and construction noise for Contract 1. The complaints received in the Reporting Period is summarized below.

Complaint Receive date	Aspect	Contract	Complaint Location	Investigation finding
23 July 2021	Water quality	1	Po Lam Road and drainage facility near Tin Hau temple	Not Project-related
15 September	Water quality	1	Catchpit near Po Lam Road and catchpit near Po Tat Tin Hau Temple Road	Not Project-related
23 September	Noise	1	Anderson Road Quarry Site (between On Tat Estate and On Tai Estate)	Not Project-related

- ES.08 Upon received regarding complaints, investigation was undertaken by ET in accordance with EM&A manual. The investigation revealed that the Contractor has provided water quality mitigation measures in order to rectify the water quality impacts. In regards to the noise complaint, the investigation revealed that there were no construction works under the Project undertaken during the concerned period by the complainant, and since there were other concurrent contracts on site, the contribution of noise may be related to others. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement noise mitigation measures as far as practicable as recommended in the EM&A Programme.

### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- ES.09 No environmental summons or successful prosecutions were recorded in this Reporting Period.

### REPORTING CHANGE

- ES.10 Variation order for extend service scope under Contract ED/2020/02 (Contract 4) was issued by AECOM. The commencement date of Contract 4 was on 27 September 2021 and the EM&A activities include site inspection and reporting.

### FUTURE KEY ISSUES

- ES.11 During wet season, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- ES.12 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere

implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.

- ES.13 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- ES.14 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.

## Table of Contents

<b>INTRODUCTION</b>	<b>1</b>
1.1 PROJECT BACKGROUND	1
1.2 REPORT STRUCTURE	1
<b>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>	<b>3</b>
2.1 CONSTRUCTION CONTRACT PACKAGING	3
2.2 PROJECT ORGANIZATION	4
2.3 CONSTRUCTION PROGRESS	4
2.4 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	9
<b>3 SUMMARY OF IMPACT MONITORING REQUIREMENT</b>	<b>13</b>
3.1 GENERAL	13
3.2 MONITORING PARAMETERS	13
3.3 AIR QUALITY MONITORING LOCATIONS	13
3.4 CONSTRUCTION NOISE MONITORING LOCATIONS	14
3.5 MONITORING FREQUENCY AND PERIOD	15
3.6 MONITORING EQUIPMENT MONITORING EQUIPMENT	15
3.7 MONITORING METHODOLOGY	16
3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	18
3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL	19
<b>4 AIR QUALITY MONITORING</b>	<b>20</b>
4.1 GENERAL	20
4.2 RESULTS OF AIR QUALITY MONITORING	20
<b>5 CONSTRUCTION NOISE MONITORING</b>	<b>22</b>
5.1 GENERAL	22
5.2 RESULTS OF CONSTRUCTION NOISE MONITORING	22
<b>6 WASTE MANAGEMENT</b>	<b>23</b>
6.1 GENERAL WASTE MANAGEMENT	23
6.2 RECORDS OF WASTE QUANTITIES	23
<b>7 SITE INSPECTION</b>	<b>25</b>
7.1 REQUIREMENTS	25
7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING PERIOD	25
<b>8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>	<b>27</b>
8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	27
<b>9 IMPLEMENTATION STATUS OF MITIGATION MEASURES</b>	<b>29</b>
9.1 GENERAL REQUIREMENTS	29
9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING QUARTER	29
9.3 KEY ISSUES FOR THE COMING REPORTING QUARTER	32
<b>10 CONCLUSIONS AND RECOMMENDATIONS</b>	<b>33</b>
10.1 CONCLUSIONS	33
10.2 RECOMMENDATIONS	33

**LIST OF TABLES**

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF CONTRACT 2
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF CONTRACT 3
TABLE 2-4	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF CONTRACT 4
TABLE 2-5	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF CONTRACT 5
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS – AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	ADDITIONAL IMPACT MONITORING STATIONS – CONSTRUCTION NOISE
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-8	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING RESULTS
TABLE 4-2	SUMMARIES OF BREACHES OF AIR QUALITY A/L LEVELS
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS FOR CONTRACT 1
TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS FOR CONTRACT 3
TABLE 5-3	SUMMARIES OF BREACHES OF CONSTRUCTION NOISE A/L LEVELS
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT
TABLE 7-1	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 1
TABLE 7-2	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 2
TABLE 7-3	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 3
TABLE 7-4	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 4
TABLE 7-5	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 5
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

**LIST OF APPENDICES**

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION STRUCTURE AND CONTACT DETAILS
APPENDIX C	CONSTRUCTION PROGRAM
APPENDIX D	MONITORING LOCATIONS
APPENDIX E	EVENT ACTION PLAN
APPENDIX F	MONITORING SCHEDULE
APPENDIX G	DATABASE OF MONITORING RESULT
APPENDIX H	GRAPHICAL PLOTS
APPENDIX I	METEOROLOGICAL INFORMATION
APPENDIX J	SUMMARY OF WASTE FLOW TABLE
APPENDIX K	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX L	COMPLAINT LOG

## 1. Introduction

### 1.1 PROJECT BACKGROUND

- 1.1.1 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) has been awarded the CEDD Service Contract No. NTE/07/2016 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works (hereinafter called “the Service Contract”) on 15 December 2016. The commencement date of the Service Contract is in December 2016 and the Contract Period is 70 months.
- 1.1.2 The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.3 Development of Anderson Road Quarry is to provide land and the associated infrastructures for the proposed land used at the existing Anderson Road Quarry Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.4 To facilitate the project management and implementation, the Service Contract has been divided to three CEDD contracts including Contract NE/2016/01 (Contract 1), Contract NE/2016/05 (Contract 2) and Contract NE/2017/03 (Contract 3). As advised by the Resident Engineer (RE), the commencement date of Contract 1 was 21 December 2016 and the major construction works has been commenced on 12 April 2017. The commencement date of Contract 2 was 31 March 2017 and the major construction activities have been commenced on 2 May 2017. Furthermore, Contract 3 was commenced on 31 May 2018 and the major construction activities works was commenced in November 2018. The EM&A programme under the Project was commenced on 12 April 2017 pursuant to the requirement under the EM&A manual. In addition, variation order for extend service scope to E5, E6, E7 and C10 under Contract ED/2019/02 (Contract 5) was issued by AECOM. The commencement date of Contract 5 was on 30 March 2021. Moreover, variation order for extend service under Contract ED/2020/02 (Contract 4) was issued by AECOM. The commencement date of Contract 4 was on 27 September 2021.
- 1.1.5 According to the Approved EM&A Manual, air quality and noise monitoring are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Baseline monitoring including air quality and noise conducted between **January** and **April 2019** at all designated monitoring locations were before construction work commencement. Furthermore, the Baseline Monitoring Report which verified by the Independent Environmental Checker (hereinafter referred as “the IEC”) has been submitted to Environmental Protection Department (EPD) on **9 May 2017** for endorsement.
- 1.1.6 This is the **18<sup>th</sup>** Quarterly EM&A Summary Report for the Service Contract to summarized monitoring results and inspection findings during the period from **1 July to 30 September 2021** (the Reporting Period).

### 1.2 REPORT STRUCTURE

- 1.2.1 The Quarterly EM&A Summary Report is structured into the following sections:-

<i>SECTION 1</i>	<i>INTRODUCTION</i>
<i>SECTION 2</i>	<i>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</i>
<i>SECTION 3</i>	<i>SUMMARY OF IMPACT MONITORING REQUIREMENTS</i>
<i>SECTION 4</i>	<i>AIR QUALITY MONITORING</i>
<i>SECTION 5</i>	<i>CONSTRUCTION NOISE MONITORING</i>
<i>SECTION 6</i>	<i>WASTE MANAGEMENT</i>
<i>SECTION 7</i>	<i>SITE INSPECTION</i>
<i>SECTION 8</i>	<i>ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE</i>

*SECTION 9*

*IMPLEMENTATION STATUSES OF MITIGATION MEASURES*

*SECTION 10*

*CONCLUSIONS AND RECOMMENDATIONS*

## 2. Project Organization and Construction progress

### 2.1 CONSTRUCTION CONTRACT PACKAGING

- 2.1.1 To facilitate the project management and implementation, the Service Contract would be divided by the 3 contracts as described in following. The details of each contracts are summarized below and the delineation of each contracts is shown in [Appendix A](#).

#### Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major scope of works of Contract 1 are listed below:

- Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
- Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end and a public transport terminus at the northern end at the ARQ site;
- Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
- Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

#### Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was 31 March 2017 and the major scope of works of the Contract 2 are listed below:

- (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grade walkways, escalators, lift towers with associated staircase and lifts:-
  - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
  - (b) Linking the proposed “Footbridge Link at Sau Ming Road” with Hiu Ming Street (E2, C1 and E3)
  - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
- (ii) Construction of bus-to-bus interchange (BBJ) at Tseung Kwan O Tunnel Toll Plaza; and
- (iii) Associated landscape works.
- (iv) Construction of green routes connecting to Jordan Valley Park and Choi Wing Road
- (v) Slope improvement works in the vicinity of Po Lam Road South and other associated works.

#### Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 was 31 May 2018 and the major scope of works of the Contract 3 are listed below:

- (i) Site formation and road works in the following sections:-
  - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
  - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
  - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
- (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-
  - (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
  - (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and
  - (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.



Contract 4 (Contract No. ED/2020/02)

2.1.5 The commencement date of Contract 5 was on 30 March 2019 and the major scope of works of the Contract 5 are listed below:

- Construction of hard landscaping and other ancillary works (e.g. paver footpath, planter walls, benches, lighting etc.);
- Construction of soft landscaping works;
- Lighting, irrigation, electrical and mechanical engineering works within the landscaping area;
- Construction of landscape deck; and
- Electrical and mechanical works for underground water treatment facilities and pumping system for Regional Open Space and Artificial Flood Attenuation Lake.

Contract 5 (Contract No. ED/2019/02)

2.1.6 The commencement date of Contract 5 was on 30 March 2019 and the major scope of works of the Contract 5 are listed below:

- Construction of two-way escalator link between Sau Mau Ping Road and the existing footbridge to Po Tat Estate;
- Construction of two-way escalator link between Sau Mau Ping South Estate and the existing footbridge to Sau Mau Ping Road;
- Construction of footbridge, 3m, clear width, with and about 20m high lift tower between Hiu Kwong Street and the podium of Sau Ming House, Sau Mau Ping Estate;
- Construction of footbridge, 3m clear width, with an about 40m high lift tower between Sau Mau Ping Road and the podium of Po Tat Estate; and
- Ancillary works including associated civil, geotechnical, structural, electrical and mechanical engineering and landscaping works.

**2.2 PROJECT ORGANIZATION**

2.2.1 The project organization and contact details for Contracts 1, 2 and 3 are shown in [Appendix B](#).

**2.3 CONSTRUCTION PROGRESS**

2.3.1 In the Reporting Period, the major construction activity conducted under the Service Contract is located in Contract 1, 2, 3, 4 and 5 and they are summarized in below. Moreover, the construction program is enclosed in [Appendix C](#).

**Contract 1 (NE/2016/01)**

Month	Construction Activities
July 2021	<p><u>East Portal Area:</u></p> <ul style="list-style-type: none"> <li>• Soil Nailing works at slope A1</li> <li>• Construction of RWA1B retaining wall, rebar the base slab and Rock cu slope A1.</li> </ul> <p><u>Underpass Tunnel:</u></p> <ul style="list-style-type: none"> <li>• Erection and installation of the VE Panel sub-frame.</li> </ul> <p><u>Po Lam Road:</u></p> <ul style="list-style-type: none"> <li>• Excavation work in progress to install ducting pipes and draw pits and installation of k1 kerb.</li> <li>• Removal the existing concrete pavement in progress for installation of ducting crossing pipes.</li> <li>• Reinstated the concrete carriageway at Po Lam road and rebuilt the gully.</li> <li>• Install the beam barrier at Po Lam Road Layby.</li> </ul> <p><u>Underground Stormwater Retention Tank (USRT):</u></p> <ul style="list-style-type: none"> <li>• Backfill work</li> <li>• ABWF and E&amp;M Works at Water Pumping Station in progress</li> </ul>



Month	Construction Activities
	<ul style="list-style-type: none"> <li>Mass concrete fill works</li> </ul> <p><u>Water Reservoir:</u></p> <ul style="list-style-type: none"> <li>The excavation works of VC chambers (Watermain) and construction of valve chamber</li> <li>Rock trench excavation for watermain and utilities along WSD access road.</li> <li>Construction of downpipe from reservoir to PPT.</li> </ul> <p><u>Artificial Flood Attenuation Lake:</u></p> <ul style="list-style-type: none"> <li>East side and west side of concrete lining at Lake bottom complete. Remaining work.</li> <li>Laying granular bed at remaining parts (center) of Lake Bottom.</li> <li>To continue laying HDPE membrane and mesh wire at remaining part (center of Lake Bottom.</li> <li>Retaining wall base slab 51 out of 52 and stem wall 50 out of 52 complete, the construction of remaining base slab and stem wall.</li> <li>To continue with the drainage works.</li> <li>Construction wall of eastern landing.</li> </ul> <p><u>Pedestrian Connectivity System B (PC System B):</u></p> <ul style="list-style-type: none"> <li>Internal ABWF works in System B</li> </ul> <p><u>Construction of Internal Road L1:</u></p> <ul style="list-style-type: none"> <li>Road breaking for road L1 west.</li> <li>Drainage works for road L1 east cycle track.</li> <li>Watermain construction</li> <li>Road L1 west lower level and middle level drainage construction</li> <li>Construction of Infiltration Planter.</li> </ul>
August 2021	<p><u>East Portal Area:</u></p> <ul style="list-style-type: none"> <li>Construction of RWA1B Retaining Wall completed.</li> <li>Installation of the cross-ducting pipes complete.</li> </ul> <p><u>Underpass Tunnel:</u></p> <ul style="list-style-type: none"> <li>Erection and installation of the VE Panel sub-frame.</li> <li>Laying road base bituminous insider underpass</li> </ul> <p><u>Po Lam Road:</u></p> <ul style="list-style-type: none"> <li>Excavation work in progress to install ducting pipes and draw pits and installation of k1 kerb</li> <li>Removal the existing concrete pavement in progress for installation of ducting crossing pipes.</li> <li>Reinstated the concrete carriageway at Po Lam road and rebuilt the gully.</li> <li>Re-build the modification catch pit at Po Lam road and Slope A1.</li> </ul> <p><u>Underground Stormwater Retention Tank (USRT):</u></p> <ul style="list-style-type: none"> <li>Backfill work</li> <li>Zone A wall and top slab work</li> <li>Ventilation Building structure works</li> </ul> <p><u>Water Reservoir:</u></p> <ul style="list-style-type: none"> <li>Rock excavation for drainage pipe laying and backfilling work.</li> </ul>
September 2021	<p><u>East Portal Area:</u></p> <ul style="list-style-type: none"> <li>RWA1C Bay 2 &amp; 3 base slab completed and rebar fixing for stem wall in progress.</li> <li>Construction of RWA1B Retaining Wall completed</li> <li>Rock cut slope A1</li> <li>Re-bar fixing for Pillar Box in progress</li> </ul> <p><u>Underpass Tunnel:</u></p> <ul style="list-style-type: none"> <li>Tunnel Concrete Lining construction works (Total 25 Bays) included B1 with West portal structure and Bay 25 with East Portal structure, and progress up to Bay 24 (124m), Bay 25 and East Portal structure (excluding headwall) completed</li> </ul>

Month	Construction Activities
	<ul style="list-style-type: none"> <li>Erection and installation of the VE Panel sub-frame in progress and 80% complete.</li> <li>Installation of the profile barrier inside underpass (LHS and RHS) completed 260m/260m.</li> <li>Excavation works for manhole R618 to R623 completed and installation of manholes R618 to R623 completed.</li> </ul> <p><u>Po Lam Road</u></p> <ul style="list-style-type: none"> <li>Excavation work in progress to install ducting pipes and draw pits and installation of k1 kerb in progress.</li> <li>Removal the existing concrete pavement completed for installation of ducting crossing pipes.</li> <li>Reinstatement of the concrete carriageway at Po Lam road in progress.</li> <li>Installation of the beam barrier at Po Lam Road Layby in progress.</li> <li>Installation of 3nos manholes and gully complete.</li> </ul> <p><u>Underground Stormwater Retention Tank (USRT):</u></p> <ul style="list-style-type: none"> <li>Zone A wall &amp; top slab works completed, backfill work in progress.</li> <li>Ventilation duct structure Bay 1 to 4 completed, backfill with general fill +172 - +182 mPD (32/32 completed).</li> <li>Ventilation Building structure works completed.</li> </ul> <p><u>Water Reservoir:</u></p> <ul style="list-style-type: none"> <li>The water tightness test for Saltwater Reservoir completed and Fresh Water Reservoir water tightness test completed and defect rectification works completed.</li> <li>Rock excavation work to formation level outside water reservoir completed and soil excavation work (to formation level) completed. Rock excavation for drainage works completed. Manhole construction and Drainage Pipe laying are completed, Backfilling works completed. The excavation works of VC chambers (Watermain) and additional dia.600mm drainage pipe with manhole in progress and construction of valve chamber in progress</li> <li>Rock trench excavation for watermain and utilities along WSD access road was 80% completed.</li> <li>Construction of downpipe from reservoir to PPT in progress. Drillholes for dowel bars at proposed concrete plinth completed.</li> </ul> <p><u>Artificial Flood Attenuation Lake:</u></p> <ul style="list-style-type: none"> <li>East side and west side of concrete lining at Lake bottom complete. Remaining part (near Bay 50-51) in progress.</li> <li>Laying granular bed at remaining parts (center) of Lake bottom in progress.</li> <li>To continue laying HDPE membrane and mesh wire at remaining part (center) of Lake bottom.</li> <li>Retaining wall base slab 51 out of 52 and stem wall 50 out of 52 complete, the construction of remaining base slab and stem wall in progress.</li> </ul> <p><u>Pedestrian Connectivity System B (PC System B):</u></p> <ul style="list-style-type: none"> <li>PC System B structure complete, South Tower structure Rock fill completed.</li> <li>1050mm dia. pipe from M/H S311 to S312 installation completed.</li> <li>Internal ABWF works in System B in progress</li> </ul> <p><u>Construction of Internal Road L1:</u></p> <ul style="list-style-type: none"> <li>Road breaking and drainage works for road L1 west in progress.</li> <li>Drainage works for road L1 east cycle track in progress.</li> </ul>

**Contract 2 (NE/2016/05)**

Month	Construction Activities
July to September 2021	<ul style="list-style-type: none"> <li>• Temporary Traffic Arrangement (TTA)</li> <li>• Soil Nail Construction</li> <li>• Mass Concrete construction</li> <li>• Formwork and Falsework installation and dismantling</li> <li>• Escalator Installation and lifting Tower Construction</li> <li>• Rebar fixing</li> </ul>

**Contract 3 (NE/2017/03)**

Month	Construction Activities
July and August 2021	<p><u>Pedestrian Connectivity Facility E8 (PC-E8)</u></p> <ul style="list-style-type: none"> <li>• Testing to 14 nos. of escalators are in-progress.</li> <li>• E&amp;M works and ABWF works are in-progress.</li> <li>• Erect roof's panel on top of steel frame are completed.</li> </ul> <p><u>Pedestrian Connectivity Facility E11 (PC-E11)</u></p> <ul style="list-style-type: none"> <li>• ABWF works and E&amp;M works at LT2 &amp; ST2 and in-progress.</li> <li>• RC construction works at LT1 &amp; ST1 in-progress.</li> <li>• RC construction works, ABWF work and E&amp;M works inside the footbridge steel frame are in-progress.</li> </ul> <p><u>Pedestrian Connectivity Facilities Systems A (PC-SYA)</u></p> <ul style="list-style-type: none"> <li>• RC works at SyA-LT1, LT2 &amp; ST1 are in-progress.</li> <li>• Erect steel works inside RC structure is in-progress.</li> </ul> <p><u>Pedestrian Connectivity Facilities Systems B (PC-SYB)</u></p> <ul style="list-style-type: none"> <li>• RC works at SyB-LT1 &amp; ST1 is in-progress.</li> <li>• Mini pile works at PC4 &amp; PC6 are in-progress.</li> <li>• RC works for pier SyB-P2 in-progress.</li> <li>• Pre-bored H-pile works at PC1 is in-progress.</li> </ul> <p><u>Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)</u></p> <ul style="list-style-type: none"> <li>• The completed toilet was handed over to Food and Environmental Hygiene Department on 30 September 2020; Additional works under an instruction is in-progress.</li> </ul>
September 2021	<p><u>Works in Road Improvement Works 1 (RIW1)</u></p> <ul style="list-style-type: none"> <li>• Construct RC works &amp; backfilling at Type 2 are in-progress.</li> <li>• Pre-drill &amp; install pipe-pile wall at Type 3 for piling construction are in-progress.</li> <li>• Backfilling works at Type 6 to 8 is in-progress.</li> <li>• Excavate trial pit works at CT5 is in-progress.</li> <li>• Drainage works at KS27 also is in-progress.</li> </ul> <p><u>Works in Road Improvement Works 2 (RIW2)</u></p> <ul style="list-style-type: none"> <li>• Install pipe-pile wall at SE2 is in-progress.</li> <li>• Excavate for expose utilities and utilities protection / diversion are in-progress.</li> <li>• TTA arrangement for the upcoming stage at SE2 in-progress.</li> <li>• Demolition of piling platform and preparation for CT4 ELS in-progress.</li> </ul> <p><u>Works in Road Improvement Works 3 (RIW3)</u></p> <ul style="list-style-type: none"> <li>• Concreting and backfilling works at RWD1 Bay 1 - 10.</li> <li>• ELS works at RWD1 Bay 11 - 14 is in-progress.</li> <li>• Rock excavate at Slope D1 lower portion is in-progress.</li> <li>• Road works and backfilling works at Slope D2 are in-progress.</li> </ul> <p><u>Pedestrian Connectivity Facility E8 (PC-E8)</u></p>

Month	Construction Activities
	<ul style="list-style-type: none"> <li>Testing to 14 nos. of escalators are in-progress.</li> <li>E&amp;M works and ABWF works are in-progress.</li> <li>Erect roof's panel on top of steel frame are completed.</li> <li>Pedestrian Connectivity Facility E11 (PC-E11)</li> <li>ABWF works and E&amp;M works at LT2 &amp; ST2 and in-progress.</li> <li>RC construction works at LT1 &amp; ST1 in-progress.</li> <li>RC construction works, ABWF work and E&amp;M works inside the footbridge steel frame are in-progress.</li> </ul> <p><u>Pedestrian Connectivity Facility A (PC-SYA)</u></p> <ul style="list-style-type: none"> <li>RC works at SyA-LT1, LT2 &amp; ST1 are in-progress.</li> <li>Erect steel works inside RC structure is in-progress.</li> </ul> <p><u>Pedestrian Connectivity Facility B (PC-SYB)</u></p> <ul style="list-style-type: none"> <li>RC works at SyB-LT1 &amp; ST1 is in-progress.</li> <li>Mini pile works at PC4 &amp; PC6 are in-progress.</li> <li>RC works for pier SyB-P2 in-progress.</li> </ul> <p><u>Tseung Kwan O Bus-Bus Interchange New Public Toilet (BBI-Toilet)</u></p> <ul style="list-style-type: none"> <li>The completed toilet was handed over to Food and Environmental Hygiene Department on 30 September 2020; Additional works under an instruction is in-progress.</li> </ul>

**Contract 4 (ED/2020/02)**

July to September 2021	<ul style="list-style-type: none"> <li>Initial Survey</li> <li>Tree Survey</li> </ul>
------------------------	---

**Contract 5 (ED/2019/02)**

July 2021	<p><u>Portion 1</u></p> <ul style="list-style-type: none"> <li>Demolish of existing upstand wall</li> <li>Hoarding erection PC1, 2&amp;3</li> <li>Erect trial pit at PC1 &amp; install USM for gas main</li> <li>Erect temporary platform for pre-drilling work at PC1, 2&amp;3</li> <li>Pre-drilling Works (9hrs)</li> </ul> <p><u>Portion 2</u></p> <ul style="list-style-type: none"> <li>Tree transplanting Works.</li> <li>Pre-drilling Work.</li> <li>Diversion of existing irrigation system ^ removal of lamp post</li> <li>Piling Works</li> </ul> <p><u>Portion 3</u></p> <ul style="list-style-type: none"> <li>Hoarding Erection.</li> <li>Tree Felling Works</li> <li>Erect temporary platform for Pre-drilling works</li> <li>Pre-drilling Works</li> </ul> <p><u>Portion 4</u></p> <ul style="list-style-type: none"> <li>Erect site hoarding</li> <li>Form site entrance</li> <li>Site Clearance</li> <li>Install monitoring and instrumentation points</li> </ul>
August	<u>Portion 1</u>

2021	<ul style="list-style-type: none"> <li>Demolish of existing upstand wall at E5</li> <li>Tree felling works</li> <li>Predrilling Works</li> </ul> <p><u>Portion 2</u></p> <ul style="list-style-type: none"> <li>Tree transplanting Works.</li> <li>Excavation to remove obstruction to piling works</li> </ul> <p><u>Portion 3</u></p> <ul style="list-style-type: none"> <li>Tree Felling Works</li> <li>Erected Timber Platform for Pre-drilling works</li> </ul> <p><u>Portion 4</u></p> <ul style="list-style-type: none"> <li>Pre-drilling works</li> <li>Excavation Trail Trench to expose 11kV cables</li> </ul>
September 2021	<p><u>Portion 1</u></p> <ul style="list-style-type: none"> <li>Constructed Sand Trap (E5 - ST1)</li> <li>Constructed Sand Trap (E5 - ST2)</li> </ul> <p><u>Portion 2</u></p> <ul style="list-style-type: none"> <li>Piling Works</li> </ul> <p><u>Portion 3</u></p> <ul style="list-style-type: none"> <li>Sample of Graphic Panel is completed</li> <li>Implemented TTA &amp; a 55T Crawler Crane</li> <li>Installation of Standpipe at E7</li> </ul> <p><u>Portion 4</u></p> <ul style="list-style-type: none"> <li>Implemented TTA at E10</li> <li>Erected Chain-link Fence at E10</li> <li>Wheel-washing base &amp; sand traps</li> </ul>

## 2.4 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.4.1 Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this Reporting Period is presented in [Tables 2-1, 2-2 and 2-3](#).

**Table 2-1 Status of Environmental Licenses and Permits of Contract 1**

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 411762	NA	NA	valid
	Form NB – Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 412730	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-292-C4115-01	15 Feb 17	End of project	valid
3	Water Pollution Control Ordinance – Discharge License	WT00028050-2017	29 May 17	31 May 22	valid
4	Waste Disposal Regulation – Billing	Account no. 7026925	20 Jan 17	End of project	valid

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
	Account for Disposal of Construction Waste				
5	Construction Noise Permit	GW-RE0554-21	9 Jun 21	8 Dec 21	valid
		GW-RE0690-21	26 July 2021	25 Oct 21	Expired on 25 Oct 2021

Table 2-2 Status of Environmental Licenses and Permits of Contract 2

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation	EPD ref. no. 312173	NA	NA	valid
2	Chemical Waste Producer Registration	Registration no. WPN 5213-294-K2890-08	7 Jul 17	End of Project	Valid
3	Water Pollution Control Ordinance – Discharge License	WT00028685-2017	02 Aug 17	31 Aug 22	Valid
		WT00028686-2017	02 Aug 17	31 Aug 22	Valid
		WT00028687-2017	02 Aug 17	31 Aug 22	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7027548	12 Apr 17	End of project	Valid

Table 2-3 Status of Environmental Licenses and Permits of Contract 3

STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF CONTRACTORS					
Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	Notification to EPD on 29 May 2018.			
2	Chemical Waste Producer Registration	<b><u>For Area R1W3 (E11)</u></b> Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		<b><u>For Area System A</u></b> Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		<b><u>For Area System B</u></b> Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		<b><u>For Area E8</u></b> Registration no. WPN 5213-292-C4239-06	6-Aug-18	End of Project	Valid
3	Water Pollution	<b><u>For Area R1W3 (E11)</u></b>	18-Jan-19	31-Jan-24	Valid

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
	Control Ordinance – Discharge License	WT00032742-2018			
		<u>For Area System A</u> WT00033223-2019	31-Jan-19	31-Jan-24	Valid
		<u>For Area System B</u> WT00033229-2019	24-Jun-19	30-Jun-24	Valid
		<u>For Area E8</u> WT00033224-2019	21-Mar-19	31-Mar-24	Valid
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no.7031075	20 July 2018	End of project	Valid

Table 2-4 Status of Environmental Licenses and Permits of Contract 4

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 470496	19 August 2021	NA	Valid
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7041336	6 September 2021	NA	Valid
3	Chemical Waste Producer Registration	Registration no. WPN 5213-296-C1206-12	14 September 21	End of project	Valid
4	Water Pollution Control Ordinance – Discharge License	Working in Progress			

Table 2-5 Status of Environmental Licenses and Permits of Contract 5

Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 466364	NA	NA	Valid
2	Chemical Waste Producer Registration	Registration no. WPN 5298-293-W3611-01	12 May 21	End of project	Valid
3	Water Pollution Control Ordinance –	Working in Progress			



Item	Description	License/Permit Status			
		Permit no./ account no./ Ref. no.	Valid Period		Status
			From	To	
	Discharge License				
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Working in Progress			



### 3 Summary of Impact Monitoring Requirement

#### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

#### 3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase shall cover the following environmental issues:

- Air quality; and
- Construction noise

- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below.

**Table 3-1 Summary of EM&A Requirements**

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> <li>• 1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>• 24-hour TSP by High Volume Air Sampler</li> </ul>
Construction Noise	<ul style="list-style-type: none"> <li>• Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday</li> <li>• Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.</li> </ul>

#### 3.3 AIR QUALITY MONITORING LOCATIONS

- 3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations. During site visit at the subject site before the baseline monitoring, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring.

**Table 3-2 Impact Monitoring Stations – Air Quality**

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site	Replaced by AMS-1a
AMS-1a (*)	ACYC-01	Tan Shan Village No. 5 - 6	Ground of Tan Shan Village No. 5 - 6 facing the project site	Active
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of On Tai Estate	Active
AMS-3 (:)	DARC-16	Planned Clinic and Community Centre, Site C2	Ground of Planned Clinic and Community Centre facing Anderson Road	Active
AMS-4	DARC-26	Planned School, Site C2 <sup>Note 1</sup>	Ground of Planned School facing Anderson Road	Not yet commenced
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site	Active
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of On Tat Estate facing the project site	Active
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 <sup>nd</sup> floor of Village House Anderson Road No. 1 facing the project site	Active

- *Note 1: The ASR is under construction.*

- (#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver.
- 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.
- (\*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.
- (:) AMS-3 was effective on 3 December 2019.

### 3.4 CONSTRUCTION NOISE MONITORING LOCATIONS

3.4.1 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter “NMS-4”) to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in **Table 3-3** and illustrated in **Appendix D**.

**Table 3-3 Impact Monitoring Stations - Construction Noise**

ID	NSR ID in EIA	Location	Status
NMS-1	Site C2 – School 05 <sup>Note 1</sup>	Ground of planned school at DAR facing the project site	Not yet commenced
NMS-2 (@)	Site E – School	Rooftop of S.K.H. St. John’s Tsang Shiu Tim Primary School, where 1m from the exterior of the building facing the project site	Active
NMS-3(:)	Site C2 – R102	Ground of Ancillary Facilities Building facing the project site	Active
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site	Suspended
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site	Active
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site.	Active
NMS-6~	Yung Tai House of On Tai Estate	Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)	Active
NMS-7~	Chi Tai House of On Tai Estate	Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site	Active
NMS-8^	No. 3-4 Ma Yau Tong Village	1m from the exterior of the building façade and facing the construction site	Active

- Note 1: The NSR is under construction.
- (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.
- (@) NMS-2 was effective on 15 November 2019.
- (:) NMS-3 was effective on 3 December 2019
- (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.
- (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.
- (^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

3.4.2 A Work Instruction was issued from AECOM to AUES in November 2018 for increase three

additional construction noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was instructed to setting up at System A Area and two station monitoring points were at E8 Area. The detailed noise monitoring locations setting up are presented in *Table 3-4* below and illustrated in *Appendix D*.

**Table 3-4 Additional Impact Monitoring Stations – Construction Noise**

Additional Monitoring Station ID	Location	Description
CN1	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8
CN2	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A

### 3.5 MONITORING FREQUENCY AND PERIOD

3.5.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

#### Air Quality Monitoring

3.5.2 Monitoring frequency for air quality baseline monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works throughout the construction period
- 24-hour TSP Once every 6 days during course of works throughout the construction period

#### Noise Monitoring

3.5.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:

- one set of  $Leq_{(30min)}$  measurements between 07:00 and 19:00 hours on normal weekdays

### 3.6 MONITORING EQUIPMENT MONITORING EQUIPMENT

#### Air Quality Monitoring

3.6.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.6.2 All equipment as used air quality monitoring is listed in *Table 3-5*.

**Table 3-5 Air Quality Monitoring Equipment**

Equipment	Model
24-hour TSP	High Volume Air Sampler
	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit
	TISCH Model TE-5025A
1- hour TSP	Portable Dust Meter
	Sibata LD-3B Laser Dust Monitor

Noise Monitoring

- 3.6.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in  $\text{ms}^{-1}$ .
- 3.6.4 Noise equipment as perform for baseline monitoring is listed in **Table 3-6**.

**Table 3-6 Construction Noise Monitoring Equipment**

Equipment	Model
Integrating Sound Level Meter	Rion NL-31, Rion NL-52
Calibrator	Rion NC-73, Rion NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

**3.7 MONITORING METHODOLOGY****Air Quality Monitoring**1-hour TSP

- 3.7.1 The 1-hour TSP monitor was a brand named “Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on  $90^\circ$  light scattering. The 1-hour TSP monitor consists of the following.
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.7.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

- 3.7.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
  - A 8”x10” stainless steel filter holder;
  - A blower motor assembly;
  - A continuous flow/pressure recorder;
  - A motor speed-voltage control/elapsed time indicator;
  - A 7-day mechanical timer, and
  - A power supply of 220v/50 Hz
- 3.7.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between  $0.6\text{m}^3/\text{min}$  and  $1.7\text{m}^3/\text{min}$  will be properly set in accordance with the manufacturer’s instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
  - No two samplers should be placed less than 2 meters apart;
  - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;

- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
  - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
  - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
  - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
  - After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.7.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

- 3.7.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m<sup>3</sup>/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in the relevant EM&A Report.

#### **Noise Monitoring**

- 3.7.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.7.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.7.9 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.7.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.7.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind



with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

- 3.7.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in the relevant EM&A Report.

### Meteorological Information

- 3.7.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

## 3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in **Tables 3-7 and 3-8**.

**Table 3-7 Action and Limit Levels for Air Quality Monitoring**

Monitoring Station	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-1a(*)	313	154	500	260
AMS-2	319	165	500	260
AMS-3 (:)	319	165	500	260
AMS-4	315	165	500	260
AMS-5	299	166	500	260
AMS-6	303	168	500	260
AMS-7	307	156	500	260

Remarks:

(\*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019

(:) AMS-3 was effective on 3December 2019.

**Table 3-8 Action and Limit Levels for Construction Noise**

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NMS-1	When one or more documented complaints are received	70 dB(A) <sup>Note 1</sup> / 65 dB(A) <sup>Note 1</sup>
NMS-2 (@)		
NMS-3 (:)		75 dB(A)
NMS-4*		75 dB(A)
NMS-4a#		75 dB(A)
NMS-5#		75 dB(A)
NMS-6~		75 dB(A)
NMS-7~		75 dB(A)
NMS-8^		75 dB(A)
CN1+		70 dB(A) <sup>Note 1</sup> / 65 dB(A) <sup>Note 1</sup>
CN2+		70 dB(A) <sup>Note 1</sup> / 65 dB(A) <sup>Note 1</sup>
CN3+		75 dB(A)

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination

- period.
- Note : If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Remark: (\*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.  
 (@) NMS-2 was effective on 15 November 2019.  
 (:) NMS-3 was effective on 3 December 2019  
 (#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.  
 (~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.  
 (^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.  
 (+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.

- 3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix E](#).

### 3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

## 4 Air Quality Monitoring

### 4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1a, AMS-2, AMS-3, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2 and AMS-3 were pending approval from relevant departments, only 1-hour TSP monitoring was conducted at AMS-2 and AMS-3. No monitoring was conducted at AMS-4 since they are planned ASR which are still under construction/ not yet constructed. The monitoring schedule for the present and next reporting quarter is presented in [Appendix F](#).

### 4.2 RESULTS OF AIR QUALITY MONITORING

- 4.2.1 In the Reporting Period, a total of **288** events of 1-hour TSP and **64** events of 24-hour TSP monitoring were performed. The air quality monitoring results at the designated locations are summarized in [Table 4-1](#). The database of the monitoring result for the Reporting Period is presented in [Appendix G](#) and the relevant graphical plots are shown in [Appendix H](#).

**Table 4-1 Summary of Air Quality Monitoring Results**

Monitoring Location	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )			24-hour TSP ( $\mu\text{g}/\text{m}^3$ )		
	Min	Max	Average	Min	Max	Average
AMS-1a	42	93	67	6	106	24
Record Date	26-Aug-21	14-Aug-21	48 events	16-Sep-21	26-Jul-21	16 events
AMS-2	45	97	74			
Record Date	16-Jul-21	14-Aug-21	48 events			
AMS-3	46	114	74			
Record Date	26-Aug-21	14-Aug-21	48 events			
AMS-5	44	113	79	10	46	26
Record Date	16-Jul-21	14-Aug-21	48 events	4-Sep-21	27-Sep-21	16 events
AMS-6	52	113	80	12	49	31
Record Date	26-Aug-21	14-Aug-21	48 events	20-Jul-21	26-Jul-21	16 events
AMS-7	50	101	75	11	80	25
Record Date	16-Jul-21	30-Sep-21	48 events	18-Aug-21, 30-Aug-21	27-Sep-21	16 events

- 4.2.2 Breaches of air quality A/L level and statistical analysis of compliance for the air quality monitoring results are summarized in [Table 4-2](#).

**Table 4-2 Summaries of Breaches of Air Quality A/L Levels**

Location	Exceedance	1-hour TSP	24- hour TSP	Total
AMS-1a	Action Level	0	0	0
	Limit Level	0	0	0
AMS-2	Action Level	0	N/A	0
	Limit Level	0	N/A	0
AMS-3	Action Level	0	N/A	0
	Limit Level	0	N/A	0
AMS-5	Action Level	0	0	0
	Limit Level	0	0	0
AMS-6	Action Level	0	0	0
	Limit Level	0	0	0
AMS-7	Action Level	0	0	0
	Limit Level	0	0	0

- 4.2.3 In the Reporting Period, the 24-hour and 1-hour TSP monitoring results were below the Action/Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.



- 4.2.4 The monitoring results were generally in consistence with the project prediction in which with implementation of dust mitigation measures such as watering at site could control the fugitive dust impact to acceptable levels. The summary of meteorological information for the Reporting Period is shown in [Appendix I](#).

## 5 Construction Noise Monitoring

### 5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was performed at designated monitoring locations NMS2 and NMS3 and the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8. No monitoring was conducted at the designated monitoring locations NMS1 since they are the planned NSR and still under the construction.
- 5.1.2 In addition, a Work Instruction issued from AECOM to AUES in November 2018 for three additional noise monitoring stations CN1, CN2 and CN3 for Contract 3 and construction noise monitoring was conducted at these 3 additional stations in the Reporting Period.
- 5.1.3 Monitoring schedule of the Reporting Period is presented in [Appendix F](#).

### 5.2 RESULTS OF CONSTRUCTION NOISE MONITORING

- 5.2.1 In the Reporting Period, a total of **92** event noise measurements were carried out at the designated locations under Contract 1 and **42** event noise measurements were carried out at the stations under Contract 3. The construction noise monitoring results at the designated locations are summarized in **Table 5-1** and **Table 5-2**. The database of the monitoring result for the Reporting Period is presented in [Appendix G](#) and the relevant graphical plots are shown in [Appendix H](#).

**Table 5-1 Summary of Construction Noise Monitoring Results for Contract 1**

Monitoring Location	Leq, 30min (dB(A))	
	Min	Max
NMS2	56	68
Record Date	13-Sep-21	22-Jul-21
NMS3	55	70
Record Date	3-Aug-21	7-Sep-21
NMS4a	62	74
Record Date	3-Aug-21	16-Jul-21
NMS5	55	71
Record Date	3-Aug-21	5-Jul-21
NMS6	57	70
Record Date	3-Aug-21	22-Jul-21, 1-Sep-21, 30-Sep-21
NMS7	63	71
Record Date	5-Jul-21, 3-Aug-21	1-Sep-21
NMS8	60	69
Record Date	15-Sep-21	7-Jul-21, 5-Aug-21

**Table 5-2 Summary of Construction Noise Monitoring Results for Contract 3**

Monitoring Location	Leq, 30min (dB(A))	
	Min	Max
CN1	58	67
Record Date	15-Sep-21	28-Sep-21
CN2	60	66
Record Date	9-Sep-21	11-Aug-21
CN3	59	68
Record Date	21-Sep-21	17-Aug-21

- 5.2.2 In the Reporting Period, no Limit Level exceedance was recorded. No occasion of environmental complaints regarding construction noise were received in the Reporting Period.

**6 Waste Management****6.1 GENERAL WASTE MANAGEMENT**

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

**6.2 RECORDS OF WASTE QUANTITIES**

6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in **Tables 6-1** and **6-2** and the Summary Waste Flow Table is shown in **Appendix J**. Whenever possible, materials were reused on-site as far as practicable.

**Table 6-1 Summary of Quantities of Inert C&D Materials for the Project**

Type of Waste	Contract No	Quantity				Disposal Location
		Jul 2021	Aug 2021	Sep 2021	Total	
Total Generated C&D Materials (Inert) (in '000m <sup>3</sup> )	1	13.271	32.172	20.751	76.784	-
	2	0.27	0.06	0.01		-
	3	1.068	5.846	3.286		-
	4	-	-	0		
	5	0.01	0.04	0		
Hard Rock & Large Broken Concrete (in '000m <sup>3</sup> )	1	0	0	0	0	-
	2	0	0	0		-
	3	0	0	0		-
	4	-	-	0		
	5	0	0	0		
Reused in this Project (Inert) (in '000m <sup>3</sup> )	1	1.957	9.886	6.493	18.336	-
	2	0	0	0		-
	3	0	0	0		-
	4	-	-	0		
	5	0	0	0		
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	1	8.863	20.257	12.679	41.799	*
	2	0	0	0		
	3	0	0	0		
	4	-	-	0		
	5	0	0	0		
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	1	2.452	2.029	1.579	16.65	TKO 137
	2	0.27	0.06	0.01		
	3	1.068	5.846	3.286		
	4	-	-	0		
	5	0.01	0.04	0		

Remarks (\*) Approved alternative disposal ground.

**Table 6-2 Summary of Quantities of C&D Wastes for the Project**

Type of Waste	Contract No	Quantity				Disposal Location
		Jul 2021	Aug 2021	Sep 2021	Total	
Recycled Metal ('000kg)	1	0	0	0.03	0.05	Licensed collector
	2	0	0	0		
	3	0.01	0	0.01		
	4	-	-	0		
	5	0	0	0		
Recycled Paper / Cardboard Packing ('000kg)	1	0	0	0.08	0.676	Licensed collector
	2	0	0	0		
	3	0.596	0	0		
	4	-	-	0		
	5	0	0	0		
Recycled Plastic ('000kg)	1	0	0	0	0.555	Licensed collector
	2	0	0	0		
	3	0.239	0.308	0.008		
	4	-	-	0		
	5	0	0	0		
Chemical Wastes ('000kg)	1	0	0	0	0	Licensed collector
	2	0	0	0		
	3	0	0	0		
	4	-	-	0		
	5	0	0	0		
General Refuses ('000m <sup>3</sup> )	1	0.103	0	0	0.648	SENT
	2	0.11	0.06	0.06		
	3	0.033	0.066	0.026		
	4	-	-	0.02		
	5	0.02	0.10	0.05		

- 6.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the EM&A Manual.

## 7 Site Inspection

### 7.1 REQUIREMENTS

- 7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.
- 7.1.2 The Contractor had closed down the construction site for C1 (NE/2016/01) and C3 (NE/2017/03) from 2 August 2020 to 8 August 2020 due to the spread of the novel coronavirus

### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING PERIOD

#### Contract 1

- 7.2.1 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 1 to evaluate the site environmental performance. IEC joined the site inspection with SSEMC on **8<sup>th</sup> July, 5<sup>th</sup> August** and **9<sup>th</sup> September 2021**. The summaries of the findings during site inspection are presented in **Table 7-1** and the details of site inspection can be found in relevant EM&A monthly report.

**Table 7-1 Summary of Reminders/Observations of Site Inspection – Contract 1**

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
July 2021	8, 13, 20 and 27 July 2021	7	Completed
August 2021	5, 10, 17, 24 and 31 August 2021	9	Completed
September 2021	9, 14, 21 and 28 September 2021	8	Completed

- 7.2.2 In the Reporting Period, no non-compliance was recorded; however, **24** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

#### Contract 2

- 7.2.3 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 2 to evaluate the site environmental performance. IEC joined the site inspection with SSEMC on **21<sup>st</sup> July, 19<sup>th</sup> August** and **23<sup>rd</sup> September 2021**. The summaries of the findings during site inspection are presented in **Table 7-2** and the details of site inspection can be found in relevant EM&A monthly report

**Table 7-2 Summary of Reminders/Observations of Site Inspection – Contract 2**

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
July 2021	7, 14, 21 and 28 July 2021	6	Completed
August 2021	4, 11, 19 and 25 August 2021	6	Completed
September 2021	1, 8, 15, 23 and 29 September 2021	10	Completed

- 7.2.4 In the Reporting Period, no non-compliance was recorded; however, **22** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

#### Contract 3

- 7.2.5 During the Reporting Period, **14** events of the joint site inspections were undertaken at Contract 3 to evaluate the site environmental performance. IEC joined the site inspection with SSEMC on **9<sup>th</sup> July, 6<sup>th</sup> August** and **10<sup>th</sup> September 2021**. The summaries of the findings during site inspection are presented in **Table 7-3** and the details of site inspection can be found in relevant EM&A monthly report.

**Table 7-3 Summary of Reminders/Observations of Site Inspection – Contract 3**

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
July 2021	2, 9, 16, 23 and 30 July 2021	4	Completed
August 2021	6, 13, 20 and 27 August 2021	3	Completed
September 2021	3, 10, 17, 24 and 30 September 2021	6	Completed

- 7.2.6 In the Reporting Period, no non-compliance was recorded; however, **13** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

**Contract 4**

- 7.2.7 During the Reporting Period, **1** event of the joint site inspections was undertaken at Contract 4 to evaluate the site environmental performance. IEC joined the site inspection with SSEMC on **29<sup>th</sup> September 2021**. The summaries of the findings during site inspections are presented in **Table 7-4** and the details of site inspection can be found in relevant EM&A monthly report

**Table 7-4 Summary of Reminders/Observations of Site Inspection – Contract 5**

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
July 2021	-	-	-
August 2021	-	-	-
September 2021	29 September 2021	0	Completed

- 7.2.8 In the Reporting Period, no non-compliance was recorded; however, **0** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

**Contract 5**

- 7.2.9 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 5 to evaluate the site environmental performance. IEC joined the site inspection with SSEMC on **27<sup>th</sup> July, 24<sup>th</sup> August and 28<sup>th</sup> September 2021**. The summaries of the findings during site inspection are presented in **Table 7-5** and the details of site inspection can be found in relevant EM&A monthly report

**Table 7-5 Summary of Reminders/Observations of Site Inspection – Contract 5**

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
July 2021	8, 15, 22 and 27 July 2021	6	Completed
August 2021	5, 12, 19 and 24 August 2021	5	Completed
September 2021	2, 9, 17, 23 and 28 September 2021	7	Completed

- 7.2.10 In the Reporting Period, no non-compliance was recorded; however, **18** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

## **8 Environmental Complaint and Non-Compliance**

### **8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION**

- 8.1.1 In the Reporting Period, two (2) environmental complaints were received for Contract 1 in relation to water quality and one (1) environmental complaint was received for Contract 1 in relation to noise nuisance. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. Investigation for the complaint was undertaken by the ET and presented in following sections.
- 8.1.2 Complaint received under Contract 1 on 23 July 2021
- i) A complaint was received by EPD on 20 and 21 July 2021 and complained about discharge of muddy water as found on Po Lam Road and at the drainage facility near Tin Hau temple. It was noted that Localized Heavy Rain Advisory for Sai Kung District was issued by HKO on 20 July 2021. Owing to the heavy rainfall which generated large amount of storm runoff and no muddy discharge was noticed from the Project on 20 July 2021, it is considered that the complaints of muddy water in the drainage facilities near Tin Hau Temple and Po Lam Road catchpit were unlikely due to the Project. In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising from the construction site. In view of the site condition and inclement weather condition on the complaint days, it is considered that the complaints raised by DSD were unlikely due to the C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site
- 8.1.3 Complaint received under Contract 1 on 15 September 2021
- ii) A complaint was received by EPD on 14 and 16 September 2021 concerning about discharge of muddy water as found at the catchpit SCH4003250 near Po Lam Road and catchpit SSH4001400 near Po Tat Tin Hau Temple. After investigation, silty seepage was found in a cleavage inside the 1950 dia. pipe on the right. The gap was sealed immediately and no silty seepage was noted in the afternoon. Follow up inspection was undertaken by CWSTVJV during the rain on 16 & 19 Sept 2021 and discharge at Q2 were visually clear. Moreover, greyish water was observed in both the 1050 dia. outlet and 450 dia. outlet at outfall Q3. After investigation, a gap was found in a temporary shutter board inside an upstream manhole causing slight seepage of silty water to Q3. Re-sealed the temporary shutter board with sealant immediately. No silty seepage was seen in the afternoon. Follow up inspection was undertaken by CWSTVJV during the rain on 16 Sep 2021 and discharge at Q3 were visually clear. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV was reminded to regularly review the drainage plan as needed.
- 8.1.4 Complaint received under Contract 1 on 23 September 2021
- iii) A complaint was received by 1823 regarding the construction works at Anderson Road Quarry. Site started before 7am, which generated construction noise and affecting the upper floor resident of On Tat Estate on 23 September 2021. As confirmed with the construction team of the Contractor of Contract 1, there were no works that have been carried out under Contract 1 before 7am in September 2021. However, there were other concurrent contracts on site and the contribution of noise may be related to others. The project team explained that in order to minimize the noise impact to the public, they generally arranged the noisy construction works under the Project to be carried out after 8am. In addition, the noise impact monitoring results carried out by the ET showed that there was no exceedance of construction noise in September 2021, which revealed that the construction noise was within acceptable level. Nevertheless, in order to eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to properly maintain the noise mitigation measures as far as practicable

8.1.5 Based on all investigation revealed that the Contractors has implemented water quality mitigation measures to reduce the impact to the nearby resident. Nevertheless, since the construction sites are close to the residential area, apart from the current mitigation measures, all the contractors were advised to enhance the water quality mitigation measures to further reduce the water quality impact to the nearby residents.

8.1.6 The statistical summaries of complaints, summons and prosecutions as related environmental aspects are presented in [Tables 8-1, 8-2](#) and [8-3](#) and the updated complaint log is shown in [Appendix L](#).

**Table 8-1 Statistical Summary of Environmental Complaints**

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 July 2021	1	68	Water quality
1 – 31 August 2021	0	68	NA
1 – 30 September 2021	2	70	Water quality, Noise

**Table 8-2 Statistical Summary of Environmental Summons**

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 July 2021	0	0	NA
1 – 31 August 2021	0	0	NA
1 – 30 September 2021	0	0	NA

**Table 8-3 Statistical Summary of Environmental Prosecution**

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 July 2021	0	0	NA
1 – 31 August 2021	0	0	NA
1 – 30 September 2021	0	0	NA



## 9 Implementation Status of Mitigation Measures

### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix K](#).
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in **Table 9-1**.

**Table 9-1 Environmental Mitigation Measures**

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> <li>Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge.</li> <li>Replace silt curtain materials if necessary</li> </ul>
Air Quality	<ul style="list-style-type: none"> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> </ul>
Noise	<ul style="list-style-type: none"> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul style="list-style-type: none"> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the “Trip-ticket System”</li> <li>Predict required quantity of concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	<ul style="list-style-type: none"> <li>The site was generally kept tidy and clean.</li> </ul>

### 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING REPORTING PERIOD

- 9.2.1 Tentative construction activities of the Project in the coming Reporting Period are listed below.

#### Contract 1

##### Temporary Traffic Arrangement (TTA) at On Sau Road:

- Implementation of TTA at the junction between On Sau Road and Road L4 for road improvement works to continue.

##### Pedestrian Connectivity System B:

- Bamboo Scaffold Erection for external ABWF works

##### Road Improvement Works at Po Lam Road

- Excavation works to facilitate installation of the E&M/ACT/Earth pit and construction of permanent footpath and surface drainage system complete
- Construct concrete carriageway and footpath in progress
- Install beam barrier complete
- Construct Island in progress
- Construction of permanent footpath and surface drainage system complete

##### Construction of Internal Road L1:

- Excavation and laying of watermain to continue.
- Road work, footpath and cycle track at L1 east to continue.
- Gullies and upper drainage construction for road L1 west to continue.

Water Reservoir:

- To continue excavation works for watermain works and construct valve chamber.
- To continue the construction works of WSD Access.
- To continue the laying and construct the additional dia.600 pipe and manhole.

Artificial Flood Attenuation Lake:

- To continue the drainage works (the remaining part: outside slot chamber).
- To continue the drainage works.
- To continue laying granular and HDPE membrane works.
- To continue retaining wall (bay 50) construction works.

Slope Stabilization at Portion B5:

- Continue to erect inspection scaffolds from 2nd to 5th berm.
- Continue to carry out stabilization works at Feature No. 11NE-D/C948 & 11NE-B/C902
- Perform rocking mapping and stabilization measure at 11NE-B/C900
- Perform scaffolding alternation to suit stabilization work required at 11NE-B/C1013 & 1014

Site Formation Work at Portion B13:

- Land Parcel R2-4 & R2-6 Excavation to formation level in progress.
- UC construction at Land Parcel R2-4 & R2-6 in progress.

Cavern (Portion B5):

- Rock fall fence installation complete.
- Rock breaking of existing slope at Ch200-248 on level +196 - 202mPD to continue.
- Rock dowel construction to continue.
- Drilling of Portal to continue.
- Planter wall construction to continue.
- UC construction at CH248 +198.5mPD berm in progress.
- Construction of Inspection scaffold on temporary triangle bracket in progress.

Underpass, East and West Portal:

- East Portal Rock slope A1 stabilization works in progress
- East Portal structure works for RWA1C retaining wall in progress
- East Portal install the crossing duct pipe complete and concrete carriageway
- West Portal Buttress wall construct work in progress
- West Portal Slope A3 construct u-channel and berm in progress
- Underpass - installation of central divider transition, laying bituminous layer base course
- Underpass- installation of VE panel and cover of cable trough
- Underpass installation E&M lighting support
- Po Lam road installation of drawpit and ducting pipe and u channel

Contract 2

- Temporary Traffic Arrangement (TTA)
- Soil Nail Construction
- Mass Concrete construction
- Formwork and Falsework installation and dismantling
- Lifting Tower Construction
- Rebar fixing

Contract 3

Road Improvement Works 1 (RIW1)

- Site formation, ELS works & RC works at RWC2
- Backfilling works at KS27

Road Improvement Works 2 (RIW2)

- ELS at Zone 6 & 7.
- Retaining wall construction for Bay 2 to 8.
- ELS for CT4 and SE2.
- Predrilling works at SE2.

Road Improvement Works 3 (RIW3)

- Construction of retaining wall RWD1 Bay 1 - 2 at Slope D1.
- Backfilling works of retaining wall RWD1 Bay 3 - 10 at Slope D1
- Stone facing installation works of retaining wall RWD1 Bay 3 - 10 at Slope D1
- No fine concreting works of Slope D1.
- Mini pile construction for RWD1 Bay 11 - 14 at Slope D1.
- Drainage works at Slope D2.
- Backfilling works at Slope D2.
- Stage 1 & 2 rock excavation at Slope D3.

Pedestrian Connectivity Facility E8 (PC-E8)

- Escalator installation / testing at 14nos escalators.
- Steel roof installation.

Pedestrian Connectivity Facility E11 (PC-E11)

- Construction of lift tower LT1 & ST1 at PC1.
- Construction of sum pit at PC1.
- Construction of lift tower LT2 & ST2 at PC6.
- Installation of steel frame of FB2, FB3 & FB4

Pedestrian Connectivity Facility System A (PC-SYA)

- Construction of RC structure at SyA-LT1, LT2 and ST1.

Pedestrian Connectivity Facility System B (PC-SYB)

- Construction of RC structure at PC8 and PC7.
- Pile construction at PC2.
- Site formation works for PC4, PC5 & PC6

Tseung Kwan O Bus - Bus Interchange New Public Toilet (BBI-Toilet)

- Carry-out outstanding works and additional works under PM's instruction.

Contract 4

- Initial Survey, Tree Survey
- Construction of foundation and substructure of site office.
- Erection of Chain link Fence
- Removal of disused drains and sprinkle system at Portion 10
- Excavation work for Site Drainage at Portion 8 & 12
- GI work (CE)

Contract 5

Portion 1

- Form piling platform
- Piling Works

Portion 2

- Piling Works
- Mobilization of piling plant & equipment

Portion 3

- Diversion of Existing Staircase
- Form piling platform for Minipiles

Portion 4

- Excavation of lift tower footing
- Pre-drill and install piezometer at E10-E12
- Excavation of Footing E10-F3

### **9.3 KEY ISSUES FOR THE COMING REPORTING PERIOD**

9.3.1 Based on tentatively scheduling of construction activities of the Project in the coming Reporting Period, environmental key issues to be considered are listed below.

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

## 10 Conclusions and Recommendations

### 10.1 CONCLUSIONS

- 10.1.1 This is the **18<sup>th</sup>** Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for the Service Contract to summarized monitoring results and inspection findings during the period from **1<sup>st</sup> July** to **30<sup>th</sup> September 2021**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 For construction noise, no Limit Level exceedance was recorded and no Notification of Exceedance was issued during this Reporting Period. However, one noise complaint was received (which triggered Action Level) for Contract 1.
- 10.1.4 In the Reporting Period, there were two environmental complaints received in relation to water quality and one environmental complaint received in relation to noise nuisance for Contract 1. Investigations had undertaken by ET upon receipt of the complaints. For the complaints regarding water quality of Contract 1, in our investigation, CWSTVJV had implemented the water quality mitigation measures to reduce to water quality impact to the public. In response to the complaint, CWSTVJV had immediately sealed the gap that caused the discharge of muddy water. Nonetheless, CWSTVJV was advised to regularly review the drainage plan as needed. In regards to the noise complaint, our investigation revealed that there was no construction works under the Project undertaken during the concerned period by the complainant, and there were other concurrent contracts on Anderson Road Quarry Site and the contribution noise may be related to others. Therefore, it is considered that the noise complaint was unlikely to be related to the works under the Project. Nevertheless, CWSTVJV was reminded to properly maintain the noise mitigation measures as far as practicable considering the construction site is relatively close to residential area.
- 10.1.5 No notification of summons or successful prosecution was received under the Project.
- 10.1.6 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 1, 2, 3, 4 and 5 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

### 10.2 RECOMMENDATIONS


- 10.2.1 During wet season, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- 10.2.3 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- 10.2.4 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.

## **Appendix A**

### **Layout plan of the Project**





# Contract Packages





## **Layout plan of Contract 1 (NE/2016/01)**





LEGEND	
	POLICE STATION
	DIVISIONAL FIRE STATION
	SECONDARY SCHOOL
	PRIMARY SCHOOL
	PUBLIC TRANSPORT TERMINUS
	PLANNING BOUNDARY
	UNDERPASS
	PROPOSED PEDESTRIAN TRAIL
	PEDESTRIAN FOOTBRIDGE
	DRAINAGE RESERVE
	MAXIMUM BUILDING HEIGHT (in m above PD)
	MAXIMUM BUILDING HEIGHT (in m above PD)
	PROPOSED LEVEL (in m above PD)
	PROPOSED SLOPE
	REFUGE COLLECTION POINT
	FOOTBRIDGE
	COMMERCIAL
	SPECIAL RESIDENTIAL
	RESIDENTIAL ZONE 2
	GOVERNMENT
	GOVERNMENT INSTITUTION OR COMMUNITY
	EDUCATION
	REGIONAL OPEN SPACE
	DISTRICT OPEN SPACE
	AMENITY
	OTHER SPECIFIED USES
	GREEN BELT
	ROADS, JUNCTIONS, ETC.
	AREA WITH POTENTIAL FOR ROCK CAVERN DEVELOPMENT

Rev	Description	By	Date
C	THIRD ISSUE	GL	03/14
B	SECOND ISSUE	GL	01/14
A	FIRST ISSUE	GL	10/13

Consultant

**ARUP**

Contract No. and Title

**Agreement No. CE 18/2012(CE)**

**Development of  
Anderson Road Quarry -  
Investigation**

Drawing title

**Recommended Outline  
Development Plan**


Drawing no. **227724/E/0003** Rev. **C**

Drawn GL	Date 03/14	Checked TC	Approved ST
Scale AS SHOWN	Status PRELIMINARY	COPYRIGHT RESERVED	





## **Layout plan of Contract 2 (NE/2016/05)**

**AECOM**

**PROJECT**  
項目

---

DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION  
DESIGN AND CONSTRUCTION

CONTRACT TITLE  
PEDESTRIAN CONNECTIVITY  
FACILITIES WORKS PHASE 1

**CLIENT**  
業主



土木工程拓展署  
Civil Engineering and  
Development Department

**CONSULTANT**  
工程顧問公司

AECOM Asia Company Ltd.  
www.aecom.com

**SUB-CONSULTANTS**  
分判工程顧問公司

**ISSUE/REVISION**

修德

-	OCT. 16	TENDER DRAWING	AC
U/R 每行	DATE 日期	DESCRIPTION 内容摘要	CHK 审核

STATUS  
證券SCALE  
比例

---

**DIMENSION UNIT**  
尺寸單位

八寸半位

A1 1 : 500


METRES

## KEY PLAN

## 索引圖

**AN** A1 1 : 60000

---



PROJECT NO. 项目编号

60328348

**CONTRACT NO.**  
合約編號

NE/2016/05

**SHEET TITLE**  
圖紙名稱


E2-C1-E3 - PORTION OF SITE

**SHEET NUMBER**  
圖樣編號

60328348/PC1/2016



Pld File by: WANGGLW\_2016/10/25  
PATH: P:\Projects\60328348\Drawing\contract\pc1\3000\PC1\_3016.dgn  
Project Management Initials: Designer: PCTK Checked: AC Approved: BWCW ISO A1 594mm x 841mm



LEGEND:

- SITE BOUNDARY  
PORTION 4  
PORTION 5  
PORTION 6

AECOM

PROJECT  
DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION

CONTRACT TITLE  
PEDESTRIAN CONNECTIVITY  
FACILITIES WORKS PHASE 1

CLIENT  
CEDD 土木工程拓展署  
Civil Engineering and  
Development Department

CONSULTANT  
AECOM Asia Company Ltd.  
www.aecom.com

SUB-CONSULTANTS  
分判工程顧問公司

ISSUE/REVISION


I/R	DATE	DESCRIPTION	CHK.
-	OCT. 16	TENDER DRAWING	AC
1/R	16/10/2016	1.000	AC

STATUS

SCALE

A1 1 : 500

KEY PLAN



PROJECT NO.

60328348

SHEET TITLE

E12 AND BBI - PORTION OF SITE

SHEET NUMBER


60328348/PC1/3016



60328348/PC1/5007



Pld File by: WANGGLW 2016/11/16  
PATH P:\Projects\8626343\DRAWING\CONTRACT\PC1\8000\PC1\_8501.dgn  
Project Management Initials: Designer: PCTK Checked: AC Approved: BWCW ISO A1 594mm x 841mm



LEGEND:

- PORTION 8
- PORTION 9

SETTING OUT POINTS

POINTS	EASTING	NORTHING
001	843917.587	818906.541
002	843929.342	818905.094
003	843939.483	818901.709
004	843956.219	818898.942
005	843965.528	818896.168
006	843969.261	818895.667
007	843979.545	818905.452
008	843984.131	818907.650
009	843985.175	818907.685
010	843985.110	818897.974
011	843981.962	818891.121
012	843972.510	818885.990
013	843966.562	818885.703
014	843938.026	818893.479
015	843914.8936	818899.2916
016	843917.5873	818906.5418
017	844004.9983	818934.8475
018	844000.3294	818947.0185
019	843992.9288	818955.3047
020	843983.1315	818980.9995
021	844015.8829	818990.0481
022	844051.2430	819004.7564
023	844055.1790	818964.5518
024	844050.7010	818959.3870
025	844048.1970	818967.9590
026	844027.1930	818961.0890
027	844028.4560	818957.440
028	844007.2170	818950.1120
029	844009.2850	818940.8450
030	844008.6995	818936.6258
031	844024.2060	818941.7840
032	844034.8059	818938.4355
033	844034.4315	818936.6727
034	844026.3820	818938.3480
035	844021.0980	818936.6740
036	844016.7340	818931.2790
037	843986.6120	818923.3580
038	843990.360	818926.797
039	843997.172	818929.287
040	844007.154	818941.102
041	844003.647	818950.980
042	844024.555	818959.707
043	844023.162	818964.725
044	844049.278	818971.887
045	844049.396	818964.017
046	843980.693	818913.535
047	844009.179	818922.804
048	844010.709	818918.044
049	843982.791	818907.077

AECOM

PROJECT

DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION

CONTRACT TITLE  
PEDESTRIAN CONNECTIVITY  
FACILITIES WORKS PHASE 1

CLIENT

CEDD 土木工程拓展署  
Civil Engineering and  
Development Department

CONSULTANT

AECOM Asia Company Ltd.  
www.aecom.com

SUB-CONSULTANTS

分判工程顧問公司

ISSUE/REVISION

I/R	DATE	DESCRIPTION	CHK.
A	NOV. 16	TENDER ADDENDUM NO. 1	AC
-	OCT. 16	TENDER DRAWING	AC
修訂	日期	內容摘要	校核

STATUS

備版

SCALE

比例

A1 1: 500

DIMENSION UNIT


尺寸單位

METRES

KEY PLAN

索引圖

A1 1: 60000



PROJECT NO.

項目編號

60328348

CONTRACT NO.

合約編號

NE/2016/05

SHEET TITLE

圖紙名稱

INFRASTRUCTURAL WORKS AT  
PO LAM ROAD SOUTH TIU KENG  
LENG – PORTION OF SITE

SHEET NUMBER


圖紙編號

60328348/PC1/9501A

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.



**Layout plan of Contract 3 (NE/2017/03)  
(non-designated area)**





圖示 A VIEW A



圖示 B VIEW B

<p>圖則名稱 Drawing Title</p> <p>行人連繫設施(巴士轉乘站、E11及E12) - 平面圖及構思圖</p> <p>Pedestrian Connectivity Facilities (Bus-to-Bus Interchange, E11 and E12)</p> <p>- Layout Plan and Artist's Impression</p>	<p>項目編號 Item No.</p> <p>765CL</p> <p>比例 Scale</p> <p>圖則編號 Drawing No.</p> <p>附件五 Appendix 5</p>	<p>辦事處 Office</p> <p>新界東拓展處</p> <p>NEW TERRITORIES EAST DEVELOPMENT OFFICE</p> <p>土木工程拓展署</p> <p>CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT</p>
---	---	---





NOTES:

- FOR NOTES AND LEGEND REFER TO DRAWING NO. 60328348/R&P/1001.
- THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60328348/R&P/1001 TO 1008.

AECOM

PROJECT

DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION

CONTRACT TITLE  
DEVELOPMENT OF ANDERSON ROAD  
QUARRY SITE - ROAD IMPROVEMENT  
WORKS AND PEDESTRIAN CONNECTIVITY  
FACILITIES WORKS PHASE 2A

CLIENT

土木工務發展署  
Civil Engineering and  
Development Department

CONSULTANT

AECOM Asia Company Ltd.  
www.aecom.com

SUB-CONSULTANTS

分判工程顧問公司

ISSUE/REVISION

I/R	DATE	DESCRIPTION	CHK.
A	NOV. 17	TENDER ADDENDUM NO. 1	AWYC
-	OCT. 17	TENDER DRAWING	AWYC

STATUS

備註

SCALE

比例

A1 1 : 500


DIMENSION UNIT

尺寸單位

METRES

KEY PLAN

索引圖



PROJECT NO.

項目編號

60328348

CONTRACT NO.

合約編號

NE/2017/03

SHEET TITLE

圖紙名稱

GENERAL LAYOUT

SHEET NUMBER


圖紙編號

60328348/R&P/1008A

SHEET 8 OF 8

## **Layout plan of Contract 4 (ED/2020/02)**



**AECOM**

## PROJECT

# DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE  
DEVELOPMENT OF ANDERSON ROAD  
QUARRY SITE - INFRASTRUCTURE,  
GREENING AND LANDSCAPE WORKS

**CLIENT**  
業主



**CONSULTANT**  
工程顧問公司

AECOM Asia Company Ltd.  
www.aecom.com

**SUB-CONSULTANTS**  
分判工程顧問公司

**ISSUE/REVISION**


## STATUS

**SCALE**

A1 1 : 6000

**DIMENSION UNIT**  
尺寸單位

METRES

## KEY PLAN

PROJECT NO.  
项目编号

**CONTRACT NO**  
合約編號

**SHEET TITLE**  
图 纸 名 称


## KEY PLAN

**SHEET NUMBER**  
002-647-60's (04)

60328348/LS/1000



## **Layout plan of Contract 5 (ED/2019/02)**



**AECOM**

PROJECT

DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION  
CONTRACT TITLE  
DEVELOPMENT OF ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION  
CONNECTIVITY FACILITIES WORKS

CLIENT

CEPD  
Civil Engineering and  
Development Department

CONSULTANT

AECOM Asia Company Ltd.  
www.aecom.com

SUB-CONSULTANTS

ISSUE/REVISION

NO.	DATE	DESCRIPTION	BY	CHK.
1	NOV. 20	TENDER DRAWING	AMYC	
2				
3				
4				
5				
6				
7				
8				
9				
10				

STATUS

SCALE

AS SHOWN  
AT 1:1000  
METRES

KEY PLAN

PROJECT NO.

60328348

CONTRACT NO.

ED/2019/02


SHEET TITLE

KEY PLAN

SHEET NUMBER

60328348/RPC/1000





**NOTES:**  
1. FOUNDATION INDICATIVE ONLY.  
2. ALL LEVELS INDICATED ARE STRUCTURAL FLOOR LEVEL UNLESS NOTED OTHERWISE.

**LEGEND:**

- SITE BOUNDARY
- EXISTING GROUND LEVEL
- EXISTING COVERED WALKWAY TO BE MAINTAINED

**AECOM**

**PROJECT**  
DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

**CONTRACT TITLE**  
DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - REMAINING PEDESTRIAN CONNECTIVITY FACILITIES WORKS

**CLIENT**  
土木工務發展局  
Civil Engineering and Development Department

**CONSULTANT**  
AECOM Asia Company Ltd.  
www.aecom.com

**SUP-CONSULTANTS**  
981-1-001

**ISSUE/REVISION**

NO.	DATE	DESCRIPTION	CHK.	APP.
1	NOV 20	TENDER DRAWING	AWC	
2				
3				
4				
5				
6				
7				
8				
9				
10				

**STATUS**  
2/2

**SCALE**  
SCALE: 1:250  
KEY PLAN: A1:500

**DIMENSION UNIT**  
METRES

**PROJECT NO.**  
60328348

**CONTRACT NO.**  
ED/2019/02

**SHEET TITLE**  
GENERAL LAYOUT - E5 & E6

**SHEET NUMBER**  
60328348/RPC/1001

DEVELOPMENT OF  
ANDERSON ROAD  
QUARRY SITE - INVESTIGATION,  
DESIGN AND CONSTRUCTION

CLIENT

EDD  
土木 工程 拓展 署  
Civil Engineering and  
Development Department

CONSULTANT

AECom Asia Company Ltd.  
www.aecom.com


SUB-CONSISTANTS

ISSUE/REVISION

[illegible]

SCALE	DIMENSION UNIT
1:1	公尺
1:250	METRES

KEY PLAN A11:5000



PROJECT NO. 10-20-20  
CONTRACT NO. 10-20-20

0328348 ED/2019/02

## MEET TITLE

GENERAL LAYOUT - F7


HEFT NUMBER

0328348/BPC/2001A

NOTES:

1. STAIRCASE AND FOUNDATION INDICATIVE ONLY.
2. DOOR OPENING TO BE IN THE SAME DIRECTION ON DIFFERENT FLOORS UNLESS NOTED OTHERWISE.
3. ALL LEVELS INDICATED ARE STRUCTURAL FLOOR.

LEGEND:



SAU MAU PING EATATE

PEDESTRIAN CONNECTIVITY  
FACILITY E7 SEE DRAWING  
NO. 60328348/RPC/2201

CONNECTION WITH  
EXISTING PODIUM

ALL WORKS FOR EXISTING  
UPSTAND WALL AT PODIUM  
TO BE DESIGNED AND  
CONSTRUCTED BY CONTRACTOR

EXISTING CHAIN LINK  
FENCE TO BE REMOVED

REPROVISION OF STAIRCASE  
AND EXISTING PEDESTRIAN  
FLOW SHALL BE MAINTAINED  
BY CONTRACTOR.


EXISTING STAIRCASE

THU YUK PATH

19650-N

1960 N


100



## **Appendix B**

### **Organization Structure and Contact Details**

Project Organization Structure



**Contact Details of Key Personnel for Contract 1 – NE/2016/01**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Li, Ling Tommy	9389 8792	2473 3221
ANWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CSVJV	Project Manager	William Leung	2638 7181	2744 6937
CSVJV	Site Agent	TY Leung	2638 7181	2744 6937
CSVJV	Project Environmental Manager	Shelton Chan	2638 7181	2744 6937
CSVJV	Environmental Officer	Ken Chu	2638 7181	2744 6937
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CSVJV (Main Contractor) – Chun Wo-STECC-Vastream Joint Venture**SMEC (IEC) – SMEC Asia Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 2 – NE/2016/05**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Vincent Yuen	5599 1466	2473 3221
ANWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
KOCCL	Project Director	Ambrose Kwong	2889 2675	2558 6900
KOCCL	Site Agent	Mr. Albert PK Ng	9150 1523	2558 6900
KOCCL	Safety and Environmental Manager	Joly C K Kwong	6111 5711	2558 6900
KOCCL	Environmental Officer	To be Confirmed	-	-
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**KOCCL (Main Contractor) – Kwan On Construction Company Limited**ANWR (IEC) – ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*



**Contact Details of Key Personnel for Contract 3 –NE/2017/03**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	Leung Siu Kau, Kelvin	2301 1383	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Brad Chan	5506 0068	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CW – CMGC - JV	Construction Manager	William Leung	9464 1392	3965 9900
CW – CMGC - JV	Site Agent	Chris Lam	9801 9974	3965 9900
CW – CMGC - JV	Environmental Officer	King Lam	9570 6187	3965 9900
CW – CMGC - JV	Environmental Supervisor	To be Confirmed	-	-
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture**ANEWR (IEC) –ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 4 –ED/2020/02**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	S W Lam, Sam	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Li, Ling Tommy	9389 8792	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CIWEC	Project Director	Leung, Siu Ming Wilson	5135 6590	2508 0987
CIWEC	Site Agent	Tam. Wing San Wilson	9031 5600	2508 0987
CIWEC	Environmental Officer	Claudia Chiang	9851 7932	2508 0987
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**CIWEC (Main Contractor) – China International Water & Electric Corporation**ANEWR (IEC) – ANewR Consulting Limited**AUES (ET) – Action-United Environmental Services & Consulting*

**Contact Details of Key Personnel for Contract 5 –ED/2019/02**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
CEDD	Engineer	S W Lam, Sam	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	9824 7016	2473 3221
AECOM	Senior Resident Engineer	Bill Hon	5599 1486	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
WL-UJV	Construction Manager	PH Ho	9464 1392	2983 6640
WL-UJV	Site Agent	Lee Chi Wai	9255 7014	2983 6640
WL-UJV	Environmental Officer	Guo Liming	5723 9883	2983 6640
WL-UJV	Environmental Supervisor	Chan Chi Yuen	9289 5526	2983 6640
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:***CEDD (Employer) – Civil Engineering and Development Department**AECOM (Engineer) – AECOM Asia Co. Ltd.**WL –UJV (Main Contractor) – Wing Lee – Univic Joint Venture**ANEWR (IEC) –ANewR Consulting Limited*

## **Appendix C**

### **Construction Programme**

- i) Contract 1 (NE/2016/01)**
- ii) Contract 2 (NE/2016/05)**
- iii) Contract 3 (NE/2017/03)**
- iv) Contract 4 (ED/2020/02)**
- v) Contract 5 (ED/2019/02)**

## **Contract 1 (NE/2016/01)**

<div><div><div><div></div><div>TEC</div></div><div>俊和 - 上隧 - 浩隆聯營</div><div>CHUN WO - STEC - VASTEAM JOINT VENTURE</div></div><div>隧道股份</div></div>		CONTRACT NO.NE/2016/01 SITE FORMATION AND INFRASTRUCTURE WORKS FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE 3-MONTH ROLLING PROGRAMME							Page 1 of 3				
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	At Completion Duration	Start	Finish	2021 Aug	Sep	Oct	Qtr 4, 2021 NovDec		
Anderson Rd Sub-programme (September 2021) _ccn_210914													
Fresh Water Pumping Station													
Stage 5 -ABWF, Finishing & E&M													
FWP-1320	Pumping Station E&M works	0			382	29-Jun-20 A	08-Oct-21			Pumping Station E&M works			
Salt Water Reservoir													
ABWF, Finishing & E&M													
SWR-1410	Saltwater Reservoir ABWF & Finishing	0			549	18-Feb-20 A	20-Dec-21						
SWR-1420	Saltwater Reservoir E&M works	0			478	29-May-20 A	04-Jan-22						
Fresh Water Reservoir													
ABWF, Finishing & E&M													
FWR-2000	Freshwater Reservoir E&M works	0			330	12-Oct-20 A	19-Nov-21			Freshwater Reservoir E&M works			
RWS Access Road & External Works													
FWP-1400	Formation & Slope RWA13 works	0			453	16-May-20 A	19-Nov-21			Formation & Slope RWA13 works			
FWP-1410	Watermain (DN600 & DN450) & Irrigation System along WSA access road	0			453	16-May-20 A	19-Nov-21			Watermain (DN600 & DN450) & Irrigation System along WSA access road			
FWP-1420	Drainage (sewerage & surface) along WSA access road	0			391	30-Jul-20 A	19-Nov-21			Drainage (sewerage & surface) along WSA access road			
FWP-1430	CLP power supply duct	0			350	16-Sep-20 A	19-Nov-21			CLP power supply duct			
FWP-1440	Road Works & Fencing	0			120	20-Nov-21	20-Apr-22						
FWP-1450	Grreen Roof & Paving Area	0			100	20-Nov-21	23-Mar-22						
Pedestrian Connection System A & B													
PC system B													
PCB-1090	System B - Backfill south tower	81	19-Aug-19	23-Nov-19	472	16-Feb-20 A	16-Sep-21			System B - Backfill south tower			
PCB-1100	System B - Backfill north tower	81	19-Aug-19	23-Nov-19	472	16-Feb-20 A	16-Sep-21			System B - Backfill north tower			
PCB-1120	System B - E&M	22	23-Sep-19	19-Oct-19	389	05-Jun-20 A	23-Sep-21			System B - E&M			
PCB-1130	System B - E&M T&C	24	21-Oct-19	16-Nov-19	175	02-Mar-21 A	30-Sep-21			System B - E&M T&C			
PCB-1140	System B - Lift installation	75	21-Oct-19	18-Jan-20	189	02-Mar-21 A	19-Oct-21			System B - Lift installation			
PCB-1150	System B - Lift T&C	27	20-Jan-20	22-Feb-20	27	20-Oct-21	19-Nov-21			System B - Lift T&C			
PCB-1160	System B - Submission of form 5 & EMSD instaction	18	24-Feb-20	14-Mar-20	18	20-Nov-21	10-Dec-21						
PCB-1170	System B - Issurance of Uer Permit	6	16-Mar-20	21-Mar-20	6	11-Dec-21	17-Dec-21						
PC system A													
PCA-1050	B5 - Back Fill Lift Tower (North) upwards Formation Level	0			85	02-Jul-21 A	11-Oct-21			B5 - Back Fill Lift Tower (North) upwards Formation Level			
PCA-1060	B5 - E&M and BS Works	0			165	02-Jul-21 A	17-Jan-22						
PCA-1150	C1a - Construction of Super Structure of Lift Tower (+175mPD to Roof Level)	0			82	09-Jul-21 A	15-Oct-21			C1a - Construction of Super Structure of Lift Tower (+175mPD to Roof Level)			
PCA-1160	C1a - Back Fill Lift Tower (South) upwards Formation Level	0			45	16-Oct-21	07-Dec-21				C1a - Back F		
PCA-1170	C1a - E&M and BS Works	0			90	30-Nov-21	21-Mar-22						
Artificial Flood Attenuation Lake													
Construction of lake bottom													
ART-1990	Art Lake - water testing for bottom of lake	45	28-Feb-20	24-Apr-20	193	02-Mar-21 A	23-Oct-21			Art Lake - water testing for bottom of lake			
Construction of Floating Bridge													
ART-2050	Art Lake Floating Bridge - backfill	30	01-Nov-19	05-Dec-19	385	16-May-20 A	28-Aug-21 A						
ART-2060	Art Lake Floating Bridge - footing construction	30	06-Dec-19	13-Jan-20	249	11-Jan-21 A	11-Nov-21			Art Lake Floating Bridge - footing construction			
ART-2070	Art Lake Floating Bridge - installation bridge	30	14-Jan-20	20-Feb-20	54	12-Nov-21	17-Jan-22						
Slot Chamber													
ART-2080	Art Lake - Slot chamber no. 1 & stop log chamber	18	09-Dec-19	31-Dec-19	406	16-May-20 A	23-Sep-21			Art Lake - Slot chamber no. 1 & stop log chamber			
ART-2090	Art Lake - Slot chamber no. 2 & stop log chamber	26	31-Jan-20	29-Feb-20	187	23-Feb-21 A	08-Oct-21			Art Lake - Slot chamber no. 2 & stop log chamber			
ART-2100	Art Lake - Slot chamber no. 3	33	31-Jan-20	09-Mar-20	187	23-Feb-21 A	08-Oct-21			Art Lake - Slot chamber no. 3			


<div> <div>Planned Bar (WP) ◆ ◆ Planned Milestone (WP)</div> <div>Actual Bar ◆ ◆ Milestone</div> <div>Forecast Bar</div> </div>	<div> <div>3-month Rolling Programme</div> <div>Anderson Rd Sub-programme</div> <div>15-Sep-21</div> </div>	Date	Revision	Checked	Approved
		15-Sep-21	C1-MPU202109		




 Planned Bar (WP)  Planned Milestone (WP)  Actual Bar  Milestone  Forecast Bar	<h2 style="text-align: center;">3-month Rolling Programme</h2> <p style="text-align: center;">Anderson Rd Sub-programme 15-Sep-21</p>	Date	Revision	Checked	Approved
		15-Sep-21	C1-MPU202109		

## **Contract 2 (NE/2016/05)**

[illegible]





## **Contract 3 (NE/2017/03)**

Activity ID	Activity Name	Duration	Start	Finish	2021				
					Sep 45		Oct 46	Nov 47	Dec 48
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202109)-0 _210924		1064	06-Apr-20 A	25-Nov-22					
Road Improvement Works Location 1 (RIW1)		743	06-Apr-20 A	10-Oct-22					
Construction Works		743	06-Apr-20 A	10-Oct-22					
CON10231A	(CE358) SLG meeting for unchart watermain diversion	42	06-Apr-20 A	06-Oct-21					
CON10650	Construct RW wall (RWC2 type 1a & 1 [Bay 2 to Bay 1])	225	04-Nov-20 A	18-Nov-21					
CON11328	(NCE036B) Design reviewing on Great depth condition encountered on rockh	27	23-Apr-21 A	15-Oct-21					
CON12368	(EWN81) Non-Possession of Handovered Area Near Subway KS27 near Sar	96	06-May-21 A	15-Oct-21					
CON10748	ELS works at RWC2 type 3 (7500 m3, 100 m3/d, 2 teams)	38	05-Jul-21 A	21-Sep-21					
CON11330	(NCE036B) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	15-Jul-21 A	22-Dec-21					
CON12356C	Modification works to existing drainage pipe (near KS27 west side bay 2)	130	17-Aug-21 A	26-Jan-22					
CON11550	Construct piling foundation at FE1 Type 2 (12nos, 2d/no, 1 team)	24	19-Aug-21 A	10-Nov-21					
CON10748C	(NCE144) Unforeseen rock boulders found at RWC2 type 3, near bay 21 to b	12	13-Sep-21 A	28-Sep-21					
CON10732A	Further predrill works at RWC2 Type 3	26	13-Sep-21 A	16-Oct-21					
CON10736A	(CE267) Further design reviewing on RWC2 Type 3 Socket H Piles	39	13-Sep-21 A	01-Nov-21					
CON12313E	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW1 KS27	4	21-Sep-21	25-Sep-21					
CON12330	Construct subway footing (KS27 west side, bay 1)	90	27-Sep-21	14-Jan-22					
CON10748D	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW1 RWC2 type	4	29-Sep-21	04-Oct-21					
CON10750	Construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 teams)	300	05-Oct-21	10-Oct-22					
CON10231B	(CE358) Unchart watermain diversion (by WSD)	42	07-Oct-21	25-Nov-21					
CON12370	Site clearance & ELS works (KS27 east side)	90	16-Oct-21	04-Feb-22					
CON11552	ELS works for construct pile cap (FE1-PC1b, 32m, 1m/d)	36	11-Nov-21	22-Dec-21					
CON10650A	(NCE148) Inclement weather 21/5/2021 to 20/6/2021 RWC2 type 1a, 1 & 2	12	19-Nov-21	02-Dec-21					
CON10240	Existing drainage pipe diversion (lower stream)	42	26-Nov-21	17-Jan-22					
CON10650B	(NCE153) Inclement weather 21/6/2021 to 20/7/2021 RWC2 type 1a, 1 & 2	12	03-Dec-21	16-Dec-21					
CON10650C	(NCE157) Inclement weather 21/7/2021 to 20/8/2021 RWC2 type 1a, 1 & 2	11	17-Dec-21	31-Dec-21					
Road Improvement Works Location 2 (RIW2)		159	05-Jul-21 A	22-Feb-22					
Construction Works in Slope C3 (Portion B)		156	05-Jul-21 A	22-Feb-22					
CON20670	ELS to RW bay 9 to bay 13 formation	61	05-Jul-21 A	06-Oct-21					
CON20670A	(NCE[TBA]) Inclement weather 21/08/2021 to 20/9/2021 at RIW2 RWC3	4	07-Oct-21	11-Oct-21					
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	12-Oct-21	30-Dec-21					
CON20774A	Soil nail works at RW3b (remaining area)	30	12-Oct-21	16-Nov-21					
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	17-Nov-21	07-Jan-22					
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	01-Dec-21	22-Feb-22					
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	08-Dec-21	28-Jan-22					
Construction Noise Semi-Enclosure SE2 (Portion C)		147	11-Aug-21 A	08-Feb-22					
CON21654F	(NCE157) Inclement weather 21/7/2021 to 20/8/2021 at SE2 (Bay4 to Bay13)	11	11-Aug-21 A	21-Sep-21					
CON21654H	(CE332) Construct piling fdn of SE2 (Bay4 to Bay13)	72	27-Aug-21 A	23-Nov-21					
CON21962	Construct piling platform SE2 (Bay 13 to Bay 19)	30	31-Aug-21 A	06-Oct-21					
CON21962A	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW2 NB	4	07-Oct-21	11-Oct-21					
CON21962B	Install sheet pile SE2 (Bay 13 to Bay 19)	6	12-Oct-21	19-Oct-21					
CON21964	Construct piling fdn SE2 Bay 13 to 19 with utilities potection works (74nos, 2d/r	90	20-Oct-21	08-Feb-22					
CON21670	Install pipe pile wall (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	24-Nov-21	21-Jan-22					
CON21690	Excavate & install lateral support (CT4, SE2 Bay4 to Bay12; L=110m)	48	08-Dec-21	08-Feb-22					
Road Improvement Works Location 3 (RIW3)		861	01-Jun-20 A	25-Nov-22					
Construction Works		861	01-Jun-20 A	25-Nov-22					
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	177	01-Jun-20 A	30-Sep-21					
CON30654A	(NCE96) Conflict with unchart 400mm gasmain at Sau Mau Ping Road / Hiu Ki	177	17-Dec-20 A	30-Sep-21					
CON31130	Cut slope works (CH115 to CH275) (L=160m, 24058m3, 65m3/d)	371	19-Jul-21 A	25-Nov-22					
CON30370	Construct RWD1 (bay 8 to bay 13) wall (2 teams)	60	21-Jul-21 A	29-Sep-21					
CON31150	Construct RWD3 (CH60 to CH152)	150	09-Aug-21 A	22-Mar-22					
CON32410	Construct type 2 NB footing (CH44~CH52, 130m3, team 1)	150	16-Aug-21 A	16-Feb-22					
CON30170	Slope works at slope D1 (stage 4, 55% completed)	72	19-Aug-21 A	13-Nov-21					
CON30412B	Install pipe pile wall (around 32nos. 1d/no.+ setup) (Bay 14b to Bay 16)	36	07-Sep-21 A	21-Oct-21					
CON31330B	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on RIW3 Slope D3	12	11-Sep-21 A	25-Sep-21					
CON30390	Construct RWD1 (bay 8 to bay 13) utilities works & backfill (2 teams)	60	21-Sep-21	02-Dec-21					
CON31330C	(NCE153) Inclement weather (21/6/2021 to 20/7/2021) on RIW3 Slope D3	12	27-Sep-21	11-Oct-21					
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	02-Oct-21	11-Dec-21					
CON30654B	(NCE147) Inclement weather (21/4/2021 to 20/5/2021) on RIW3 WM	3	02-Oct-21	05-Oct-21					
CON30654C	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on RIW3 WM	12	06-Oct-21	20-Oct-21					
CON31330D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on RIW3 Slope D3	11	12-Oct-21	25-Oct-21					
CON30654D	(NCE153) Inclement weather (21/6/2021 to 20/7/2021) on RIW3 WM	12	21-Oct-21	03-Nov-21					
CON30412C	ELS works and shotcrete (Bay 14b to Bay 16)	12	22-Oct-21	04-Nov-21					
CON31170	Soil nail works (11NE-D/F246, CH190 to CH260)	150	26-Oct-21	29-Apr-22					
CON31212	Rock slope mapping (Stage 2)	180	26-Oct-21	07-Jun-22					
CON30550	Road works (bay 1 to bay 7)	60	27-Oct-21	07-Jan-22					
CON32430	Construct type 2 NB tie beam (CH44~CH52, 130m3, team 1)	150	28-Oct-21	03-May-22					
CON30654E	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on RIW3 WM	11	04-Nov-21	16-Nov-21					
CON30412D	Install UU support (Bay 14b to Bay 16)	6	05-Nov-21	11-Nov-21					
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	09-Nov-21	21-Jun-22					
CON30412E	Pre-drill & construct mini pile at RWD1 (bay 14b) (10nos, 3.0d/no, 1 team)	30	12-Nov-21	16-Dec-21					

- Actual Work
- Remaining Work
- Milestone



Activity ID	Activity Name	Duration	Start	Finish	2021			
					Sep	Oct	Nov	Dec
					45	46	47	48
CON30190	Slope works at slope D1 (stage 5, 70% completed)	72	15-Nov-21	12-Feb-22				
CON30654F	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW3 WM	4	17-Nov-21	20-Nov-21				
CON30650	Construct Twin Fresh Watermain CH10 to CH50	120	22-Nov-21	21-Apr-22				
CON30656	Construct Twin Fresh Watermain CH50 to CH100	160	22-Nov-21	10-Jun-22				
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	22-Nov-21	09-Jul-22				
CON30662	Construct Fresh Watermain ACH320 to CH400 (EPD access)	180	22-Nov-21	05-Jul-22				
CON31290	Reinstatment works & fill no-fine concrete works	90	30-Nov-21	21-Mar-22				
CON30430	Construct pile cap (Bay 14b)	9	17-Dec-21	29-Dec-21				
Pedestrian Connectivity Facility (PC-E11)		284	17-May-21 A	07-Mar-22				
Construction Works		284	17-May-21 A	07-Mar-22				
CON42628B	Footling design review for Construct covered-walkway between PC-E11 & BBI	24	17-May-21 A	06-Oct-21				
CON42690	ABWF works @E11-FB2 & E11-FB4	107	24-May-21 A	17-Nov-21				
CON42710	ABWF works @E11-FB3 & E11-FB5	107	24-May-21 A	17-Nov-21				
CON42772	ABWF works @LT2 (Other than lift shart area)	48	04-Aug-21 A	29-Sep-21				
CON42872	E&M works to PC-E11 @LT2 (Other than lift shart area)	36	01-Sep-21 A	04-Oct-21				
CON42390D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on E11	11	15-Sep-21 A	28-Sep-21				
CON42390E	(NCE[TBA]) Inclement weather (21/7/2021 to 20/8/2021) on E11	4	29-Sep-21	04-Oct-21				
CON42470	Erect steel frame E11-FB1, construct floor slab & side planter	48	05-Oct-21	30-Nov-21				
CON42950	Lifts installation works in E11-LT2	90	05-Oct-21	21-Jan-22				
CON42650	Install glass & window to lift tower no 1	21	05-Oct-21	29-Oct-21				
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	07-Oct-21	10-Feb-22				
CON42730	ABWF works @LT1 (inside 2nos lift shaft)	12	30-Oct-21	12-Nov-21				
CON42570	Erect roof steel frame, gutter & corrugated metal sheet E11-FB1	42	10-Nov-21	30-Dec-21				
CON42830	E&M works to PC-E11 @LT1 (inside 2nos lift shaft)	12	13-Nov-21	26-Nov-21				
CON42732	ABWF works @LT1 (Other than lift shart area)	48	13-Nov-21	11-Jan-22				
CON42930	Lifts installation works in E11-LT1	90	16-Nov-21	07-Mar-22				
CON42790	E&M works to PC-E11 @E11-FB2 & E11-FB4	48	18-Nov-21	15-Jan-22				
CON42810	E&M works to PC-E11 @E11-FB3 & E11-FB5	48	18-Nov-21	15-Jan-22				
CON42832	E&M works to PC-E11 @LT1 (Other than lift shart area)	36	27-Nov-21	11-Jan-22				
CON42750	ABWF works @E11-FB1	60	14-Dec-21	28-Feb-22				
CON42952	T&C to lift E11-LT2	30	15-Dec-21	21-Jan-22				
Pedestrian Connectivity Facility (PC-E8)		219	02-Nov-20 A	07-Jan-22				
Construction Works		219	02-Nov-20 A	07-Jan-22				
CON43470	JV prepare, PM review, comment & acceptance works submission for construc	150	02-Nov-20 A	23-Sep-21				
CON40628A	Slope 326 drawing reviewing	36	26-Jul-21 A	07-Oct-21				
CON41310	ABWF works (F9 & F1 to P1)	48	05-Aug-21 A	30-Sep-21				
CON41450	Landscaping works & reinstatement works	48	05-Aug-21 A	30-Sep-21				
CON41330	ABWF works (P1 to P2)	48	05-Aug-21 A	30-Sep-21				
CON41370	ABWF works (P2 to P3)	48	05-Aug-21 A	30-Sep-21				
CON41350	ABWF works (P3 to P4)	48	05-Aug-21 A	30-Sep-21				
CON41430	ABWF works (P4 to P5)	48	05-Aug-21 A	30-Sep-21				
CON41390	ABWF works (P5 to P6)	48	05-Aug-21 A	30-Sep-21				
CON41410	ABWF works (P6 to ABT)	48	05-Aug-21 A	30-Sep-21				
CON41750	T&C and Statutory Inspection to 14nos escalator _PC-E8	30	03-Sep-21 A	09-Oct-21				
CON40650	Slope replacement works cycle 1 (slope 326)	18	13-Sep-21 A	21-Oct-21				
CON41450B	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on E8	11	16-Sep-21 A	28-Sep-21				
CON43490	Erect working platform	12	24-Sep-21	08-Oct-21				
CON41450C	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on E8	4	29-Sep-21	04-Oct-21				
CON41470	External finishing works (F9 & F1 to P1)	48	05-Oct-21	30-Nov-21				
CON41490	External finishing works (P1 to P2)	48	05-Oct-21	30-Nov-21				
CON41510	External finishing works (P2 to P3)	48	05-Oct-21	30-Nov-21				
CON41530	External finishing works (P3 to P4)	48	05-Oct-21	30-Nov-21				
CON41590	External finishing works (P4 to P5)	48	05-Oct-21	30-Nov-21				
CON41550	External finishing works (P5 to P6)	48	05-Oct-21	30-Nov-21				
CON41570	External finishing works (P6 to ABT)	48	05-Oct-21	30-Nov-21				
CON43510	Construct concrete buttress wallRemove piling platform	24	09-Oct-21	06-Nov-21				
CON40670	Slope replacement works cycle 2 (slope 326)	18	22-Oct-21	11-Nov-21				
CON40690	Slope replacement works cycle 3 (slope 326)	18	22-Oct-21	11-Nov-21				
CON43530	Remove working platform & site clearance	18	08-Nov-21	27-Nov-21				
CON40710	Slope replacement works cycle 4 (slope 326)	15	12-Nov-21	29-Nov-21				
CON41950	T&C and Statutory Inspection _PC-E8	30	01-Dec-21	07-Jan-22				
Pedestrian Connectivity Facility System A (SYA)		144	16-Sep-21 A	12-Mar-22				
Construction Works		144	16-Sep-21 A	12-Mar-22				
CON50290D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on Sys A	11	16-Sep-21 A	25-Sep-21				
CON50492	Temporary electrical change to permanent electrical	42	21-Sep-21	11-Nov-21				
CON50290E	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on Sys A	4	27-Sep-21	30-Sep-21				
CON50270	Erect bridge steel frame for SYA	48	02-Oct-21	27-Nov-21				
CON50330	ABWF works (lift tower & staircase)	96	02-Oct-21	26-Jan-22				
CON50390	Install window (phase 2)	90	02-Oct-21	19-Jan-22				
CON50370	Install window (phase 1)	90	02-Oct-21	19-Jan-22				
CON50310	Construct deck slab, planter wall and roofing for SYA	84	29-Nov-21	12-Mar-22				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021				
					Sep 45		Oct 46	Nov 47	Dec 48
Pedestrian Connectivity Facility System B (SYB)		168	21-Jun-21 A	11-Feb-22					
Construction Works		168	21-Jun-21 A	11-Feb-22					
CON52170	Construct superstructure SYB-LT1	168	21-Jun-21 A	11-Feb-22					
CON51450A	(NCE[TBA]) Unforseen gound condition affected install sheet pile	116	28-Jul-21 A	11-Dec-21					
CON51730	Construct pile cap SYB-PC4 (52m3)	39	21-Sep-21	08-Nov-21					
CON51790	TBA	42	21-Sep-21	11-Nov-21					
CON51690	Construct pile cap SYB-PC6 (120m3)	48	21-Sep-21	18-Nov-21					
CON51510	TBA	42	21-Sep-21	11-Nov-21					
CON52110	Construct pier SYB-P3 (2 pour) & temporary LT1 support	42	09-Nov-21	29-Dec-21					
CON52150	Construct pier SYB-P5 (3 pour)	72	09-Nov-21	07-Feb-22					
CON51450B	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on Sys B PC1	4	13-Dec-21	16-Dec-21					
CON51470	Excavate & install support at SYB-PC1 (108m3, 25m3/d, 1 team + 12d)	18	17-Dec-21	10-Jan-22					
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	30-Sep-20 A	29-Sep-21					
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	30-Sep-20 A	29-Sep-21					
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	30-Sep-20 A	29-Sep-21					

- Actual Work
- Remaining Work
- ◆

 ◆ Milestone

## **Contract 4 (ED/2020/02)**

ID	Activity Code	Activity Name	Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Comple	1 Aug '21	8 Aug '21	15 Aug '21	22 Aug '21	29 Aug '21	5 Sep '21	12 Sep '21	19 Sep '21	26 Sep '21	3 Oct '21	10 Oct '21	17 Oct '21	24 Oct '21
5	ED202.2	Section of Works and Relevant Portions of Work	1248d	30/7/21	28/12/24	30/7/21	28/12/24	0d	0%													
117	ED202.2.22	Section of Works 10 - All Tree Protection and Preservation Works	883d	30/7/21	29/12/23	30/7/21	29/12/23	0d	1%													
118	ED202.2.22.001	Commencement of All Tree Protection and Preservation Work	0d	30/7/21	30/7/21	30/7/21	30/7/21	0d	100%													
121	ED202.3	Preliminaries	1239d	30/7/21	19/12/24	30/7/21	28/12/24	9d	15%													
122	ED202.3.01	Establishment of Commercial/Organization	180d	30/7/21	25/1/22	30/7/21	25/1/22	0d	17%													
123	ED202.3.01.001	Inform Contractor of the name and delegated authorities of the PMD (ER)	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
124	ED202.3.01.002	Confirmation and arrangement of the method of payment	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
125	ED202.3.01.003	Issue forms to CIC & PCFB	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%													
126	ED202.3.01.004	Submission of MPF form to MPFSA	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
127	ED202.3.01.005	Notification to Labour Department/Marine Department of the commencement date and other details of the contract	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
128	ED202.3.01.006	Submission of Summary Details of Contract to the Departmental Safety and Environmental	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%													
129	ED202.3.01.007	Nominate a Labour Officer	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
130	ED202.3.01.008	Set up Site Liaison Group (SLG)	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
131	ED202.3.01.009	Contractors' Joint Venture guarantee	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
132	ED202.3.01.010	Professional video production company and a competent video director	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
133	ED202.3.01.011	Lists of equipment to be calibrated in-house and by external organizations	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
134	ED202.3.01.012	Surveyor, Key People	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
135	ED202.3.01.013	Traffic Consultant, Traffic Engineer	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
136	ED202.3.01.014	Particulars of Independent service provider for Digital Works Supervision System	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%													
137	ED202.3.01.015	Contractor's Management Team	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%													
138	ED202.3.01.016	Particulars of emergency unit and supporting machinery and equipment	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%													
139	ED202.3.01.017	BIM team	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%													
140	ED202.3.01.018	Competent member of the sites supervisory staff to oversee and supervise tree works related to arboricultural operations and preservation of trees within the Site	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%													
141	ED202.3.01.019	Content of Contract Webpage (Monthly update afterwards)	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%													
142	ED202.3.01.020	qualified polyethylene pipe layer identification card	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%													
143	ED202.3.01.021	Particulars of the assigned person (competent member with arboriculture knowledge of the site supervisory for tree preservation)	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%													
144	ED202.3.01.022	Details of Geotechnical monitoring team	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%													
145	ED202.3.01.023	Design of the CRE Site Office certified by an accepted ICE	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%													
146	ED202.3.01.024	Design Architect	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%													
147	ED202.3.01.025	Specially required staff	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%													
148	ED202.3.01.026	Public Relation Officer	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%													
149	ED202.3.01.027	Site Safety Committee (SSC) Meeting (monthly afterwards)	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%													

 Project Start Date: 30 July 2021  
 Data Date: 6 August 2021

 Activity  Milestone  Summary  Critical Activity  Activity Progress  Critical Activity Progress 

 Date: 10 Aug 2021  
 Revision:00

ID	Activity Code	Activity Name	Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Comple	1 Aug '21	8 Aug '21	15 Aug '21	22 Aug '21	29 Aug '21	5 Sep '21	12 Sep '21	19 Sep '21	26 Sep '21	3 Oct '21	10 Oct '21	17 Oct '21	24 Oct '21	31 Oct '21
150	ED202.3.01.028	Meeting of the SSMC (monthly afterwards)	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%														
151	ED202.3.01.029	Professional Indemnity Insurance in respect of Contractor's Design	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%														
152	ED202.3.01.030	Proposed gasket material for waterworks	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%														
153	ED202.3.01.031	7 days advance notice of the date on which workers begin to wear Site uniform; Provide uniforms within 5 days after the design is accepted by PM	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%														
154	ED202.3.01.032	Book with a certification body the date of audit for ISO 9001:2015 certification	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%														
155	ED202.3.01.033	2 Engineering Graduates apprentices 3 Technician	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%														
156	ED202.3.01.034	Commissioning of DWSS	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%														
157	ED202.3.01.035	Agree on the content and presentation of the dashboard of DWSS	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%														
158	ED202.3.01.036	Monthly collaboration and information exchange of BIM	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%														
159	ED202.3.01.037	Combined Services Drawing (CSD) and CBWD generated from BIM model	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%														
160	ED202.3.01.038	Video script for Project Video Film	180d	30/7/21	25/1/22	30/7/21	25/1/22	0d	4%														
161	ED202.3.01.039	Employment of Construction Industry Council's Graduates (min. 4 graduates)	180d	30/7/21	25/1/22	30/7/21	25/1/22	0d	4%														
162	ED202.3.01.040	4 staff members for contractor/ Subcontractor to attend CIC BIM Training	180d	30/7/21	25/1/22	30/7/21	25/1/22	0d	4%														
163	ED202.3.01.041	Programmed requirement for acquisition of CSD products	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
164	ED202.3.02	Plan & Proposals	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	26%														
165	ED202.3.02.001	Preparation and submission of Noise Mitigation Plan (3 hard copies, 2 electronic copies)	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%														
166	ED202.3.02.002	Preparation and submission of Waste Management Plan (WMP)	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%														
167	ED202.3.02.003	Preparation and submission of Draft Construction Health and Safety Plan (3 copies)	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
168	ED202.3.02.004	Preparation and submission of Quality Policy statement and quality plan	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
169	ED202.3.02.005	Preparation and submission of Hoarding plan	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
170	ED202.3.02.006	Preparation and submission of Draft Environmental Management Plan (EMP) 3 copies	3 4d	30/7/21	2/8/21	30/7/21	2/8/21	0d	100%														
171	ED202.3.02.007	Preparation of Proposal for the works to be carried out by the licensed plumber	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%														
172	ED202.3.02.008	Tender requirements for suppliers of Plant and Materials, Equipment and Insurance Proposal	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%														
173	ED202.3.02.009	Preparation of Proposal for arrangement for placement of storage compartments/ drinking water facilities/ toilet/ hand-wash facilities/ showering/ rubbishbin/ workshelter on Site	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%														
174	ED202.3.02.010	Preparation Proposal for security system	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%														
175	ED202.3.02.011	Preparation and submission of DWSS proposal	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%														
176	ED202.3.02.012	Preparation and submission of Subcontractor Management Plan (SMP)	21d	30/7/21	19/8/21	30/7/21	19/8/21	0d	33%														
177	ED202.3.02.013	Preparation and submission of Construction Health and Safety Plan (6 copies)	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%														
178	ED202.3.02.014	Weather protection scheme	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%														

Project Start Date: 30 July 2021  
Data Date: 6 August 2021

Activity Milestone Summary Critical Activity Activity Progress Critical Activity Progress

Date: 10 Aug 2021  
Revision:00

Project Start Date: 30 July 2021  
 Data Date: 6 August 2021

ID	Activity Code	Activity Name	Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Complete																												
										1 Aug '21	8 Aug '21	15 Aug '21	22 Aug '21	29 Aug '21	5 Sep '21	12 Sep '21	19 Sep '21	26 Sep '21	3 Oct '21	10 Oct '21	17 Oct '21	24 Oct '21	31 Oct '21	7 Nov '21	14 Nov '21	21 Nov '21	28 Nov '21	5 Dec '21	12 Dec '21	19 Dec '21	26 Dec '21	2 Jan '22	9 Jan '22	16 Jan '22	23 Jan '22		
211	ED202.3.04.016	Survey Equipment for Initial survey	7d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%																												
212	ED202.3.04.017	Inclinometer access tubes - suppliers, material specification and samples of the tubes and couplings	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%																												
213	ED202.3.04.018	Payment of Wages System for Site Workers	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%																												
214	ED202.3.04.019	Location and area for Pre-work Activities	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%																												
215	ED202.3.04.020	Tree survey record	14d	30/7/21	12/8/21	30/7/21	12/8/21	0d	50%																												
216	ED202.3.04.021	Details of installation of showering facilities	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%																												
217	ED202.3.04.022	Propose DWSS and arrange live demonstration	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%																												
218	ED202.3.04.023	Supply of Survey Equipment for PM use	30d	30/7/21	28/8/21	30/7/21	28/8/21	0d	23%																												
219	ED202.3.04.024	Complete setting up and begin to operate the Security System	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%																												
220	ED202.3.04.025	Sample for weather protection scheme and conduct site trail	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%																												
221	ED202.3.04.026	Initial Survey	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%																												
222	ED202.3.04.027	Assessment for the risk resulting from working in hot weather	60d	30/7/21	27/9/21	30/7/21	27/9/21	0d	12%																												
223	ED202.3.04.028	Full functioning of Survey Equipment without malfunction	90d	30/7/21	27/10/21	30/7/21	27/10/21	0d	8%																												
224	ED202.3.05	Contractor's Design	329d	30/7/21	23/6/22	30/7/21	23/6/22	0d	2%																												
225	ED202.3.05.001	Prepare & Submission Contractor's Design - Architectural & Structural	120d	30/7/21	26/11/21	30/7/21	26/11/21	0d	6%																												
232	ED202.4	Work Area	1248d	30/7/21	28/12/24	30/7/21	28/12/24	0d	0%																												
233	ED202.4.01	CRE Site Office Design & ICE Endorsement	30d	30/7/21	28/8/21	30/7/21	17/9/21	20d	23%																												
234	ED202.4.02	CRE Site office Design Review and Acceptance	28d	29/8/21	25/9/21	18/9/21	15/10/21	20d	0%																												
235	ED202.4.03	CRE Site office Construction Works	120d	26/9/21	23/1/22	16/10/21	12/2/22	20d	0%																												
237	ED202.4.05	Access for Works Area	0d	30/7/21	30/7/21	30/7/21	30/7/21	0d	100%																												
238	ED202.4.06	Maintenance Duration for Works Area	1247d	31/7/21	28/12/24	31/7/21	28/12/24	0d	0%																												
240	ED202.4.08	Setting up Contractor's Project office	120d	30/7/21	26/11/21	30/7/21	24/12/21	28d	6%																												
242	ED202.5	Construction Works	1039d	30/7/21	28/12/24	30/7/21	28/12/24	0d	0%																												
243	ED202.5.01	Section of Works 1 - Portions 1a, 1b, 2b	697d	30/8/21	13/12/23	22/9/21	28/12/24	19d	0%																												
258	ED202.5.01.002	Portion 2a	697d	30/8/21	13/12/23	22/9/21	13/12/23	0d	0%																												
259	ED202.5.01.002.001	Provision of site access [31 days after starting date as per Contract]	6d	30/8/21	6/9/21	22/9/21	28/9/21	19d	0%																												
260	ED202.5.01.002.002	Mobilization & Site Clearance	12d	7/9/21	20/9/21	29/9/21	13/10/21	19d	0%																												
261	ED202.5.01.002.003	Excavation and Construction of Drainage and Sewerage lines	160d	21/9/21	31/3/22	15/10/21	23/4/22	19d	0%																												
263	ED202.5.01.002.005	Excavation and Construction of Waterlines for treated water & flushing water and pipe ends with blank flange	120d	21/9/21	12/2/22	1/12/21	23/4/22	59d	0%																												
265	ED202.5.01.002.007	Excavation and construction of drawpits and ducting Incl., T&C	120d	21/9/21	12/2/22	7/1/22	30/5/22	89d	0%																												
298	ED202.5.03	Section of Works 2 - Portion 8	584d	30/7/21	3/7/23	30/7/21	29/7/23	23d	1%																												
299	ED202.5.03.001	Portion 8	584d	30/7/21	3/7/23	30/7/21	29/7/23	23d	1%																												
300	ED202.5.03.001.001	Provision of site access [on starting date as per Contract]	6d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%																												
301	ED202.5.03.001.002	Mobilization & Site Clearance	12d	6/8/21	19/8/21	3/9/21	16/9/21	23d	0%																												
302	ED202.5.03.001.003	Excavation and Construction of Drainage Works	160d	20/8/21	1/3/22	17/9/21	28/3/22	23d	0%																												
313	ED202.5.05	Section of Works 3 - Portions 1b, 3, 4, 5	554d	30/7/21	26/5/23	30/7/21	30/5/23	3d	1%																												

Project Start Date: 30 July 2021  
Data Date: 6 August 2021

Activity  Milestone  Summary  Critical Activity  Activity Progress  Critical Activity Progress 



ID	Activity Code	Activity Name	Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Comple		1 Aug '21	8 Aug '21	15 Aug '21	22 Aug '21	29 Aug '21	5 Sep '21	12 Sep '21	19 Sep '21	26 Sep '21	3 Oct '21	10 Oct '21	17 Oct '21	24 Oct '21
326	ED202.5.05.002	Portion 3	308d	29/9/21	6/10/22	15/3/22	30/5/23	138d	0%														
327	ED202.5.05.002.001	Provision of site access [61 days after starting date as per Contract]	6d	29/9/21	6/10/21	15/3/22	21/3/22	138d	0%														
328	ED202.5.05.002.002	Mobilization & Site Clearance	12d	7/10/21	21/10/21	22/3/22	4/4/22	138d	0%														
329	ED202.5.05.002.003	Backfilling and compaction of materials	200d	22/10/21	18/6/22	6/4/22	1/12/22	138d	0%														
331	ED202.5.05.003	Portion 4	419d	30/7/21	15/12/22	30/7/21	30/5/23	138d	4%														
332	ED202.5.05.003.001	Provision of site access [on starting date as per Contract]	6d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
343	ED202.5.07	Section of Works 4 - Portions 6, 12	568d	30/7/21	13/6/23	30/7/21	13/6/23	0d	0%														
356	ED202.5.07.002	Portion 12	568d	30/7/21	13/6/23	30/7/21	13/6/23	0d	1%														
357	ED202.5.07.002.001	Provision of site access [on starting date as per Contract]	6d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
358	ED202.5.07.002.002	Mobilization & Site Clearance	12d	6/8/21	19/8/21	6/8/21	19/8/21	0d	0%														
359	ED202.5.07.002.003	Excavation and Construction of Drainage Works	160d	20/8/21	1/3/22	20/8/21	1/3/22	0d	0%														
361	ED202.5.07.002.005	Excavation and Construction of Waterlines for fresh water & flushing water and connection to existing tee-off	60d	20/8/21	1/11/21	16/10/21	24/12/21	46d	0%														
373	ED202.5.09	Section of Works 5A - Portions 9, 10	581d	30/7/21	28/6/23	30/7/21	28/6/23	0d	0%														
374	ED202.5.09.001	Portion 9 [Sitting Out Area C & R2-1 Footpath]	528d	29/9/21	26/6/23	2/10/21	28/6/23	2d	0%														
375	ED202.5.09.001.001	Provision of site access [61 days after starting date as per Contract]	6d	29/9/21	6/10/21	2/10/21	8/10/21	2d	0%														
376	ED202.5.09.001.002	Mobilization & Site Clearance	12d	7/10/21	21/10/21	9/10/21	23/10/21	2d	0%														
377	ED202.5.09.001.003	Excavation and construction of drainage line and catchpits	60d	22/10/21	31/12/21	25/10/21	4/1/22	2d	0%														
379	ED202.5.09.001.005	Excavation and construction of drawpits and ducting & Irrigation system	90d	22/10/21	7/2/22	25/10/21	9/2/22	2d	0%														
387	ED202.5.09.002	Portion 10	581d	30/7/21	28/6/23	30/7/21	28/6/23	0d	1%														
388	ED202.5.09.002.001	Provision of site access [on starting date as per Contract]	6d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
389	ED202.5.09.002.002	Slope inspection & assessment work	42d	6/8/21	24/9/21	6/8/21	24/9/21	0d	0%														
390	ED202.5.09.002.003	Mobilization, access & Site Clearance	42d	25/9/21	15/11/21	25/9/21	15/11/21	0d	0%														
505	ED202.5.14	Section of Works 7A - Portions 13a, 14	536d	30/7/21	5/5/23	30/7/21	29/5/23	20d	1%														
513	ED202.5.14.002	Portion 14	408d	30/7/21	2/12/22	30/7/21	29/5/23	148d	1%														
514	ED202.5.14.002.001	Provision of site access [on starting date as per Contract]	6d	30/7/21	5/8/21	30/7/21	5/8/21	0d	100%														
515	ED202.5.14.002.002	Mobilization & Site Clearance	12d	6/8/21	19/8/21	8/10/21	22/10/21	52d	0%														
516	ED202.5.14.002.003	Installation of monitoring instruments	60d	20/8/21	1/11/21	23/10/21	3/1/22	52d	0%														
644	ED202.5.22	Section of Works 10 - All Tree Protection and Preservation Works	736d	30/7/21	29/12/23	30/7/21	29/12/23	0d	1%														
645	ED202.5.22.001	Commencement of All Tree Protection and Preservation Work	0d	30/7/21	30/7/21	30/7/21	30/7/21	0d	100%														
646	ED202.5.22.002	All Tree Protection and Preservation Work Duration for Section 8	883d	30/7/21	29/12/23	30/7/21	29/12/23	0d	1%														

Project Start Date: 30 July 2021  
Data Date: 6 August 2021

Activity  Milestone  Summary  Critical Activity  Activity Progress  Critical Activity Progress 

Date: 10 Aug 2021  
Revision:00

## **Contract 5 (NE/2019/02)**

Project: Contract No. ED/2019/02  
 Date: Tue 31/8/21

Task:  Summary:  Inactive Milestone:  Duration-only:  Start-only:  External Milestone:  Manual Progress: 


Split:  Project Summary:  Inactive Summary:  Manual Summary Rollup:  Finish-only:  Deadline: 

Milestone:  Inactive Task:  Manual Task:  Manual Summary:  External Tasks:  Progress: 



Contract No. ED/2019/02 Development of Anderson Road Quarry Site - Remaining Pedestrian Connectivity Facilities Works							First Programme																								Wing Lee - Univic Joint Venture																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
ID	Task/Task Name	Duration	Start	Finish	Predecessors	Successors	1, 2021 Feb/Mar	Qtr 2, 2021 Apr/May/ Jun	Qtr 3, 2021 Jul /Aug /Sep	Qtr 4, 2021 Oct /Nov/ Dec	Qtr 1, 2022 Jan /Feb/Mar	Qtr 2, 2022 Apr /May/ Jun	Qtr 3, 2022 Jul /Aug /Sep	Qtr 4, 2022 Oct /Nov/ Dec	Qtr 1, 2023 Jan /Feb/Mar	Qtr 2, 2023 Apr /May/ Jun	Qtr 3, 2023 Jul /Aug /Sep	Qtr 4, 2023 Oct /Nov/ Dec	Qtr 1, 2024 Jan /Feb/Mar	Qtr 2, 2024 Apr /May/ Jun	Qtr 3, 2024 Jul /Aug /Sep	Qtr 4, 2024 Oct /Nov/ Dec	Qtr 1, 2025 Jan /Feb/Mar	Qtr 2, 2025 Apr /May/ Jun																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
153	Erection of Canopy	60 days	Sun 5/3/23	Wed 3/5/23	151,60,150,152	163																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				





Page 4



Contract No. ED/2019/02

Development of Anderson Road Quarry Site -  
Remaining Pedestrian Connectivity Facilities Works

Wing Lee - Univic Joint Venture

ID

Task/Task Name

Duration

Start

Finish

Predecessors

Successors

77

Loading Test of Piling

30 days

Wed 6/7/22

Thu 4/8/22

76

81

78

Excavation

230 days

Wed 16/2/22

Mon 3/10/22

79

For Pile Cap E5-PC3

75 days

Wed 16/2/22

Sun 1/5/22

74

83

80

For Pile Cap E5-PC2

75 days

Wed 27/4/22

Sun 10/7/22

75

84

81

For Pile Cap E5-PC1

60 days

Fri 5/8/22

Mon 3/10/22

77

85

82

Pile Cap Construction

205 days

Mon 2/5/22

Tue 22/11/22

83

For Pile Cap E5-PC3

60 days

Mon 2/5/22

Thu 30/6/22

79

91

84

For Pile Cap E5-PC2

60 days

Mon 11/7/22

Thu 8/9/22

80

87

85

For Pile Cap E5-PC1

50 days

Tue 4/10/22

Tue 22/11/22

81

88

86

Construction of Piers

135 days

Fri 9/9/22

Sat 21/1/23

87

For Pier E5-P2

42 days

Fri 9/9/22

Thu 20/10/22

84,58

91

88

For Pier E5-P1

60 days

Wed 23/11/22

Sat 21/1/23

85

89

89

Installation of Bearing

7 days

Sun 22/1/23

Sat 28/1/23

88,59

92

90

Construction of Escalator Trough

160 days

Fri 21/10/22

Wed 29/3/23

91

From PC3 - PC2

60 days

Fri 21/10/22

Mon 19/12/22

87,83

95

92

From PC2 - PC1

60 days

Sun 29/1/23

Wed 29/3/23

89

96

93

Installation of Escalator

285 days

Sat 23/7/22

Wed 3/5/23

94

Procument & Delivery of Escalator Material

150 days

Sat 23/7/22

Tue 20/12/22

95SF

95

From PC3 - PC2

35 days

Tue 20/12/22

Mon 23/1/23

91

98,94SF

96

From PC2 - PC1

35 days

Thu 30/3/23

Wed 3/5/23

92

98,106,101

97

Ordering of steel frame, roofing panels & fall arrest system

120 days

Thu 5/1/23

Thu 4/5/23

98

98

Erection of Canopy

60 days

Fri 5/5/23

Mon 3/7/23

96,95,60,97

109

99

Design Submission and Approval of A&A Works

300 days

Thu 5/5/22

Tue 28/2/23

100

100

Connection of Existing lift tower

60 days

Wed 1/3/23

Sat 29/4/23

99

101

101

Installation of Movement Joint

14 days

Thu 4/5/23

Wed 17/5/23

96,100

103

102

Ordering of balustrades, barriers & architectural features

120 days

Wed 18/1/23

Wed 17/5/23

103

103

Finishing Work

90 days

Thu 18/5/23

Tue 15/8/23

101,102

107,110,111,104

104

Remove existing soil nail

50 days

Wed 16/8/23

Wed 4/10/23

103

105

105

Backfill pile caps & Reinststate existing Slope & Retaining wall

90 days

Thu 5/10/23

Tue 2/1/24

104

113

106

Telemetry & Power Supply System

180 days

Thu 4/5/23

Mon 30/10/23

96

112

107

Construction of Pillar Box

21 days

Wed 16/8/23

Tue 5/9/23

103

109,110,111

108

Procument & Delivery of E&M Material

150 days

Sun 9/4/23

Wed 6/9/23

109SF

109

E & M Installation & Lighting Installation

60 days

Wed 6/9/23

Sat 4/11/23

98,107

112,108SF

110

Drainage & Misc. Road Works

120 days

Wed 6/9/23

Wed 3/1/24

107,103

113

111

Landscaping Works

120 days

Wed 6/9/23

Wed 3/1/24

107,103

113

112

Testing & Commissioning

60 days

Sun 5/11/23

Wed 3/1/24

109,106

113

113

Section 1 Completion

0 days

Wed 3/1/24

Wed 3/1/24

112,110,105,111

115

114

Section 1A - Establishment Works (Portion 1a & 1b)

365 days

Thu 4/1/24

Thu 2/1/25

115

Establishment Works

365 days

Thu 4/1/24

Thu 2/1/25

113

116

116

Section 1A Completion

0 days

Thu 2/1/25

Thu 2/1/25

115

117

118

Section 2 - E6 Escalator (Portion 2)

997 days

Mon 12/4/21

Wed 3/1/24

119

Site Clearance

30 days

Mon 12/4/21

Tue 11/5/21

16

120

Initial Survey

18 days

Tue 27/4/21

Fri 14/5/21

45

121,124

121

Erection of Site Hoarding

24 days

Sat 15/5/21

Mon 7/6/21

120,41

122,123

122

Tree Felling

21 days

Tue 8/6/21

Mon 28/6/21

121,48

125

123

Tree Transplanting

88 days

Tue 8/6/21

Fri 3/9/21

121,51

127

124

Coordination with HD for access & facilities relocation

45 days

Sat 15/5/21

Mon 28/6/21

120

125

125

Take up park facilities & Furniture

21 days

Tue 29/6/21

Mon 19/7/21

122,124

126

126

Installation of Monitoring & Instrumentation Point

12 days

Tue 20/7/21

Sat 31/7/21

125

127

Ground Investigation

45 days

Sat 4/9/21

Mon 18/10/21

123,54

129

128

Piling Works

200 days

Tue 19/10/21

Fri 6/5/22

129

At Pile Cap E6-PC3 (12 nrs of 610mm PSH Piles)

60 days

Tue 19/10/21

Fri 17/12/21

127,57

130,134

130

At Pile Cap E6-PC2 (16 nrs of 610mm PSH Piles)

80 days

Sat 18/12/21

Mon 7/3/22

129

131,135

131

At Pile Cap E6-PC1 (16 nrs of 610mm PSH Piles)

60 days

Tue 8/3/22

Fri 6/5/22

130

132

132

Loading Test of Piling

30 days

Sat 7/5/22

Sun 5/6/22

131

136

133

Excavation

230 days

Sat 18/12/21

Thu 4/8/22

134

For Pile Cap E6-PC3

60 days

Sat 18/12/21

Tue 15/2/22

129

138

135

For Pile Cap E6-PC2

75 days

Tue 8/3/22

Sat 21/5/22

130

139

136

For Pile Cap E6-PC1

60 days

Mon 6/6/22

Thu 4/8/22

132

140

137

Pile Cap Construction

220 days

Wed 16/2/22

Fri 23/9/22

138

For Pile Cap E5-PC3

50 days

Wed 16/2/22

Wed 6/4/22

134

146

139

For Pile Cap E5-PC2

50 days

Sun 22/5/22

Sun 10/7/22

135

142

140

For Pile Cap E5-PC1

50 days

Fri 5/8/22

Fri 23/9/22

136

143

141

Construction of Piers

135 days

Mon 11/7/22

Tue 22/11/22

142

For Pier E5-P2

42 days

Mon 11/7/22

Sun 21/8/22

139,58

146

143

For Pier E5-P1

60 days

Sat 24/9/22

Tue 22/11/22

140

144

144

Installation of Bearing

7 days

Wed 23/11/22

Tue 29/11/22

143,59

147

145

Construction of Escalator Trough

160 days

Mon 22/8/22

Sat 28/1/23

146

From PC3 - PC2

60 days

Mon 22/8/22

Thu 20/10/22

142,138

150

147

From PC2 - PC1

60 days

Wed 30/11/22

Sat 28/1/23

144

151

148

Installation of Escalator

285 days

Tue 24/5/22

Sat 4/3/23

149

Procument & Delivery of Escalator Material

150 days

Tue 24/5/22

Fri 21/10/22

150SF

150

From PC3 - PC2

35 days

Fri 21/10/22

Thu 24/11/22

146

153,149SF

151

From PC2 - PC1

35 days

Sun 29/1/23

Sat 4/3/23

147

153,156,163

152

Ordering of steel frame, roofing panels & fall arrest system

120 days

Sat 5/11/22

Sat 4/3/23

153

Project: Contract No. ED/2019/02  
Date: Tue 31/8/21

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress


Manual Progress

Page 2



Contract No. ED/2019/02 Development of Anderson Road Quarry Site - Remaining Pedestrian Connectivity Facilities Works							First Programme																								Wing Lee - Univic Joint Venture				
ID	Task/Task Name	Duration	Start	Finish	Predecessors	Successors	1, 2021 Feb/Mar	Qtr 2, 2021 Apr/May/ Jun	Qtr 3, 2021 Jul /Aug /Sep	Qtr 4, 2021 Oct /Nov/ Dec	Qtr 1, 2022 Jan /Feb/Mar	Qtr 2, 2022 Apr /May/ Jun	Qtr 3, 2022 Jul /Aug /Sep	Qtr 4, 2022 Oct /Nov/ Dec	Qtr 1, 2023 Jan /Feb/Mar	Qtr 2, 2023 Apr /May/ Jun	Qtr 3, 2023 Jul /Aug /Sep	Qtr 4, 2023 Oct /Nov/ Dec	Qtr 1, 2024 Jan /Feb/Mar	Qtr 2, 2024 Apr /May/ Jun	Qtr 3, 2024 Jul /Aug /Sep	Qtr 4, 2024 Oct /Nov/ Dec	Qtr 1, 2025 Jan /Feb/Mar	Qtr 2, 2025 Apr /May/ Jun											
153	Erection of Canopy	60 days	Sun 5/3/23	Wed 3/5/23	151,60,150,152	163																													
154	Design Submission and Approval of A&A Works	300 days	Wed 20/10/21	Mon 15/8/22		155																													
155	Connection of Existing lift tower	60 days	Tue 16/8/22	Fri 14/10/22	154	156																													
156	Installation of Movement Joint	14 days	Sun 5/3/23	Sat 18/3/23	151,155	158																													
157	Ordering of balustrades, barriers & architectural features	120 days	Sat 19/11/22	Sat 18/3/23		158																													
158	Finishing Work	90 days	Sun 19/3/23	Fri 16/6/23	156,157	159,160																													
159	Backfill pile caps	60 days	Sat 17/6/23	Tue 15/8/23	158	161																													
160	Telemetry & Power Supply System	180 days	Sat 17/6/23	Wed 13/12/23	158																														
161	Construction of Pillar Box	21 days	Wed 16/8/23	Tue 5/9/23	159	163,164																													
162	Procurement & Delivery of E&M Material	150 days	Sun 9/4/23	Wed 6/9/23	163SF																														
163	E & M Installation & Lighting Installation	60 days	Wed 6/9/23	Sat 4/11/23	151,161,153	167,162SF																													
164	Drainage & Misc. Road Works	60 days	Wed 6/9/23	Sat 4/11/23	161	165,166																													
165	Reinstatement of park facilities	60 days	Sun 5/11/23	Wed 3/1/24	164	168																													
166	Landscaping Works	60 days	Sun 5/11/23	Wed 3/1/24	164	168																													
167	Testing & Commissioning	60 days	Sun 5/11/23	Wed 3/1/24	163	168																													
168	Section 2 Completion	0 days	Wed 3/1/24	Wed 3/1/24	165,167,166	170																													
169	Section 2A - Establishment Work (Portion 2)	365 days	Thu 4/1/24	Thu 2/1/25																															
170	Establishment Works	365 days	Thu 4/1/24	Thu 2/1/25	168	171																													
171	Section 2A Completion	0 days	Thu 2/1/25	Thu 2/1/25	170																														
172																																			
173	Section 3 - E7 Bridge (Portion 3a & 3b)	1083 days	Mon 12/4/21	Fri 29/3/24																															
174	Site Clearance	15 days	Mon 12/4/21	Mon 26/4/21	16	176																													
175	E7 Lift Tower	1081 days	Wed 14/4/21	Fri 29/3/24																															
176	Initial Survey	18 days	Tue 27/4/21	Fri 14/5/21	174,45	177																													
177	Erection of Site Hoarding	21 days	Sat 15/5/21	Fri 4/6/21	176,41	179,180																													
178	TTA for Site Entrance & Bus Stop Relocation	52 days	Wed 14/4/21	Fri 4/6/21	21	179																													
179	Tree Felling	93 days	Sat 5/6/21	Sun 5/9/21	177,48,178	182FF																													
180	Trial Pit Excavation	18 days	Sat 5/6/21	Tue 22/6/21	177	181																													
181	Installation of Monitoring & Instrumentation Point	100 days	Wed 23/6/21	Thu 30/9/21	180	187																													
182	Fell Additional Trees ( P-T00260; PMI No.8 )	42 days	Mon 26/7/21	Sun 5/9/21	179FF	185FF+5 days,183FF+5 days,184FF+5 days																													
183	Street Light Relocation	42 days	Sat 31/7/21	Fri 10/9/21	182FF+5 days	186																													
184	Diversion of existing staircase	42 days	Sat 31/7/21	Fri 10/9/21	182FF+5 days																														
185	Installation Piezometer & Ground Investigation	35 days	Sat 7/8/21	Fri 10/9/21	54,182FF+5 days	186																													
186	Form piling platform on Existing slope	60 days	Sat 11/9/21	Tue 9/11/21	57,183,185	187																													
187	Piling Work (68 nrs of 323mm Mini-piles)	180 days	Wed 10/11/21	Sun 8/5/22	186,181	188																													
188	Loading Test	30 days	Mon 9/5/22	Tue 7/6/22	187	189																													





Page 4

## **Appendix D**

### **Monitoring Locations for Impact Monitoring**

**Monitoring Locations  
for  
Contract 1 (NE/2016/01)**




DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED  
© DYE ARUP



HVS in AMS-1 for 24-Hour TSP



- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations

B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date
Consultant			
ARUP			
Contract No. and Title			
Agreement No. CE 18/2012(CE)			
Development of Anderson Road Quarry - Investigation			
Drawing title			
Locations of Construction Dust Monitoring (Sheet 1 of 3)			
Drawing no.		Rev.	
227724/E/1045		B	
Drawn	Date	Checked	Approved
GL	03/14	TC	ST
Scale	Status		
1:5000	BA3	PRELIMINARY	
COPYRIGHT RESERVED			
 土木工程拓展署 Civil Engineering and Development Department			



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED.  
© THE ARUP & PARTNERS HONG KONG LIMITED

NMS-7 (Chi Tai House of On Tai Estate)

Building layout is assumed for assessment purpose

NMS-6 (Yung Tai House of On Tai Estate)

Building layout is assumed for assessment purpose

NMS-3 (Site C2 - R102)

NMS-1 (Site C2 + School 05)

NMS-5 (Hau Tat House of On Tat Estate)

NMS-4 / NMS-4a (On Tat House of On Tat Estate)

Building layout is assumed for assessment purpose

NMS-2 (Site E - School)  
(Site E - School)

Legend

- Study Area
- Construction Noise Monitoring Location
- Construction and Operational Road Traffic Noise Monitoring Location
- Review Noise monitoring Location

C	THIRD ISSUE	GL	05/14
B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date

Consultant

ARUP

Contract No. and Title

Agreement No. CE 18/2012(CE)

Development of  
Anderson Road Quarry -  
Investigation

Drawing title

Locations of Noise  
Monitoring

Drawing no.	227724/E/2400	Rev.	C
Drawn	Date	Checked	Approved
GL	05/14	TC	ST
Scale	1:5000	Status	PRELIMINARY

COPYRIGHT RESERVED



土木工程拓展署  
Civil Engineering and  
Development Department



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED.  
© THE ARUP & PARTNERS HONG KONG LIMITED

Legend

-  Study Area
-  500m Assessment Area
-  Dust Monitoring Locations

B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date
Consultant			
ARUP			
Contract No. and Title			
Agreement No. CE 18/2012(CE)			
Development of Anderson Road Quarry - Investigation			
Drawing title			
Locations of Construction Dust Monitoring (Sheet 2 of 3)			
Drawing no.		Rev.	
227724/E/1046		B	
Drawn GL	Date 03/14	Checked TC	Approved ST
Scale 1:5000 @A3		Status PRELIMINARY	



HVS in AMS-5 for 24-Hour TSP



HVS in AMS-6 for 24-Hour TSP







- Legend
- Study Area
  - 500m Assessment Area
  - Dust Monitoring Locations
  - Noise Monitoring Location

B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13
Rev	Description	By	Date

Consultant

Contract No. and Title

Agreement No. CE 18/2012(CE)  
Development of  
Anderson Road Quarry -  
Investigation


Drawing Title  
Locations of Construction Dust  
and Noise Monitoring

COPYRIGHT RESERVED



**Monitoring Locations  
for  
Contract 3 (NE/2017/03)**

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
ALL RIGHTS RESERVED.  
© THE ARUP & PARTNERS HONG KONG LIMITED



- Legend
- Study Area
  - Construction Noise Monitoring Location
  - Construction and Operational Road Traffic Noise Monitoring Location
  - Noise monitoring Location

Rev	Description	By	Date
C	THIRD ISSUE	GL	05/14
B	SECOND ISSUE	GL	03/14
A	FIRST ISSUE	GL	10/13

Consultant  
**ARUP**

Contract No. and Title  
Agreement No. CE 18/2012(CE)  
Development of  
Anderson Road Quarry -  
Investigation


Drawing title  
Locations of Noise  
Monitoring

Drawing no. 227724/E/2400		Rev. C
Drawn GL	Date 05/14	Checked TC
Scale 1:50000 RA3	Status PRELIMINARY	Approved ST

COPYRIGHT RESERVED

 土木工程拓展署  
Civil Engineering and  
Development Department





NOTES:  
1. FOR NOTES AND LEGEND REFER TO DRAWING NO. 60328348/R&P/1001.  
2. THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60328348/R&P/1001 TO 1008.

**AECOM**

**PROJECT**  
DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

**CONTRACT TITLE**  
DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A

**CLIENT**  
土庫工程拓展署  
Civil Engineering and Development Department

**CONSULTANT**  
AECOM Asia Company Ltd.  
www.aecom.com

**SUB-CONSULTANTS**  
PRELIMINARY

**ISSUE/REVISION**

NO.	DATE	DESCRIPTION	CHK.
A	NOV. 17	TENDER ADDENDUM NO. 1	AWYC
-	OCT. 17	TENDER DRAWING	AWYC

**STATUS**

**SCALE**  
A1 1: 500  
METRES

**DIMENSION UNIT**  
公尺

**KEY PLAN**  
A1 1: 60000

**PROJECT NO.**  
60328348

**CONTRACT NO.**  
NE/2017/03

**SHEET TITLE**  
GENERAL LAYOUT

**SHEET NUMBER**  
60328348/R&P/1008A

**SHEET 6 OF 8**

## **Appendix E**

### **Event Action Plan**

**Event / Action Plan for construction dust**

Event	Action			
	ET	IEC	ER	Contractor
Action Level exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC, ER and Contractor; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.	1. Notify Contractor.	1. Identify source, investigate the causes of exceedance and propose remedial measures 2. Rectify any unacceptable practice and implement remedial measures; and 3. Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC, ER and Contractor; 3. Advise the ER and Contractor on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC, ER and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; and 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; and 3. Supervise and ensure remedial measures properly implemented.	1. Identify source, investigate the causes of exceedance and propose remedial measures 2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal if appropriate.
Limit Level exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor, IEC and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ER and ET on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; and 3. Supervise and ensure remedial measures properly implemented.	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 5. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise and ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; 4. Implement the agreed proposals; 5. Resubmit proposals if problem still not under control; 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated



**Event and Action Plan for Construction Noise**

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	1. Notify IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented	1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals.
Limit Level Exceedance	1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

## **Appendix F**

### **Impact Monitoring Schedule**

**Impact Monitoring Schedule for the Reporting Period (July 2021)**

Date		Noise Monitoring (0700 – 1900)	Air Quality Monitoring	
			1-hour TSP	24-hour TSP
Thu	1-Jul-21			
Fri	2-Jul-21	CN1, CN2, CN3 and NMS8		✓
Sat	3-Jul-21			
Sun	4-Jul-21			
Mon	5-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Tue	6-Jul-21			
Wed	7-Jul-21	CN1, CN2, CN3 and NMS8		
Thu	8-Jul-21			✓
Fri	9-Jul-21			
Sat	10-Jul-21		✓	
Sun	11-Jul-21			
Mon	12-Jul-21			
Tue	13-Jul-21	CN1, CN2, CN3 and NMS8		
Wed	14-Jul-21			✓
Thu	15-Jul-21			
Fri	16-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Sat	17-Jul-21			
Sun	18-Jul-21			
Mon	19-Jul-21	CN1, CN2, CN3 and NMS8		
Tue	20-Jul-21			✓
Wed	21-Jul-21			
Thu	22-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Fri	23-Jul-21			
Sat	24-Jul-21			
Sun	25-Jul-21			
Mon	26-Jul-21			✓
Tue	27-Jul-21			
Wed	28-Jul-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Thu	29-Jul-21			
Fri	30-Jul-21	CN1, CN2, CN3 and NMS8		
Sat	31-Jul-21			✓

✓	Monitoring Day
	Sunday or Public Holiday

**Impact Monitoring Schedule for the Reporting Period (August 2021)**

Date		Noise Monitoring (0700 – 1900)	Air Quality Monitoring	
			1-hour TSP	24-hour TSP
Sun	1-Aug-21			
Mon	2-Aug-21			
Tue	3-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Wed	4-Aug-21			
Thu	5-Aug-21	CN1, CN2, CN3 and NMS8		
Fri	6-Aug-21			✓
Sat	7-Aug-21			
Sun	8-Aug-21			
Mon	9-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Tue	10-Aug-21			
Wed	11-Aug-21	CN1, CN2, CN3 and NMS8		
Thu	12-Aug-21			✓
Fri	13-Aug-21			
Sat	14-Aug-21		✓	
Sun	15-Aug-21			
Mon	16-Aug-21			
Tue	17-Aug-21	CN1, CN2, CN3 and NMS8		
Wed	18-Aug-21			✓
Thu	19-Aug-21			
Fri	20-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Sat	21-Aug-21			
Sun	22-Aug-21			
Mon	23-Aug-21	CN1, CN2, CN3 and NMS8		
Tue	24-Aug-21			✓
Wed	25-Aug-21			
Thu	26-Aug-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Fri	27-Aug-21			
Sat	28-Aug-21			
Sun	29-Aug-21			
Mon	30-Aug-21			✓
Tue	31-Aug-21			

✓	Monitoring Day
	Sunday or Public Holiday



## Impact Monitoring Schedule for the Reporting Period (September 2021)

Date		Noise Monitoring (0700 – 1900)	Air Quality Monitoring	
			1-hour TSP	24-hour TSP
Wed	1-Sep-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Thu	2-Sep-21			
Fri	3-Sep-21	CN1, CN2, CN3 and NMS8		
Sat	4-Sep-21			✓
Sun	5-Sep-21			
Mon	6-Sep-21			
Tue	7-Sep-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Wed	8-Sep-21			
Thu	9-Sep-21	CN1, CN2, CN3 and NMS8		
Fri	10-Sep-21			✓
Sat	11-Sep-21			
Sun	12-Sep-21			
Mon	13-Sep-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Tue	14-Sep-21			
Wed	15-Sep-21	CN1, CN2, CN3 and NMS8		
Thu	16-Sep-21			✓
Fri	17-Sep-21			
Sat	18-Sep-21		✓	
Sun	19-Sep-21			
Mon	20-Sep-21			
Tue	21-Sep-21	CN1, CN2, CN3 and NMS8		✓
Wed	22-Sep-21			
Thu	23-Sep-21			
Fri	24-Sep-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	
Sat	25-Sep-21			
Sun	26-Sep-21			
Mon	27-Sep-21			✓
Tue	28-Sep-21	CN1, CN2, CN3 and NMS8		
Wed	29-Sep-21			
Thu	30-Sep-21	NMS2, NMS3, NMS-4a, NMS5, NMS6 and NMS7	✓	

✓	Monitoring Day
	Sunday or Public Holiday

## **Appendix G**

### **Database of Monitoring Result**

**Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1a)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
2-Jul-21	16	5-Jul-21	9:13	68	73	80
8-Jul-21	11	10-Jul-21	9:18	57	61	65
14-Jul-21	11	16-Jul-21	13:12	64	68	71
20-Jul-21	17	22-Jul-21	13:20	55	59	63
26-Jul-21	106	28-Jul-21	9:01	51	54	58
31-Jul-21	35	3-Aug-21	9:11	83	77	89
6-Aug-21	21	9-Aug-21	14:30	62	59	57
12-Aug-21	15	14-Aug-21	13:26	77	88	93
18-Aug-21	16	20-Aug-21	13:07	79	83	81
24-Aug-21	12	26-Aug-21	8:49	42	46	43
30-Aug-21	14	1-Sep-21	9:11	77	64	88
4-Sep-21	13	7-Sep-21	13:17	65	43	78
10-Sep-21	15	13-Sep-21	8:57	65	66	62
16-Sep-21	6	18-Sep-21	10:30	55	58	60
21-Sep-21	21	24-Sep-21	14:30	59	62	57
27-Sep-21	59	30-Sep-21	8:48	81	84	79

**Summary of 1-hour TSP Monitoring Results (AMS-2)**

1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
5-Jul-21	9:16	9:16	84	76
10-Jul-21	9:24	9:24	62	56
16-Jul-21	13:08	13:08	48	50
22-Jul-21	13:11	13:11	51	54
28-Jul-21	9:07	9:07	74	67
3-Aug-21	9:28	9:28	97	86
9-Aug-21	9:06	9:06	70	74
14-Aug-21	13:11	13:11	88	97
20-Aug-21	13:19	13:19	81	89
26-Aug-21	9:16	9:16	49	53
1-Sep-21	9:21	9:21	84	93
7-Sep-21	13:09	13:09	77	81
13-Sep-21	9:25	9:25	72	74
18-Sep-21	9:15	9:15	79	77
24-Sep-21	9:06	9:06	78	82
30-Sep-21	9:15	9:15	89	94

**Summary of 1-hour TSP Monitoring Results (AMS-3)**

1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
5-Jul-21	9:28	76	87	63
10-Jul-21	9:33	55	60	58
16-Jul-21	13:02	47	53	49

1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
22-Jul-21	13:08	51	54	58
28-Jul-21	9:15	67	73	61
3-Aug-21	9:37	77	91	84
9-Aug-21	12:30	69	74	68
14-Aug-21	13:04	97	114	96
20-Aug-21	13:25	91	84	103
26-Aug-21	9:31	46	50	47
1-Sep-21	9:27	78	80	84
7-Sep-21	13:03	91	77	82
13-Sep-21	9:36	68	72	67
18-Sep-21	9:20	69	76	77
24-Sep-21	12:30	77	86	85
30-Sep-21	9:27	85	90	88

**Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
2-Jul-21	33	5-Jul-21	13:01	63	58	64
8-Jul-21	18	10-Jul-21	13:05	64	68	66
14-Jul-21	25	16-Jul-21	9:24	47	49	44
20-Jul-21	14	22-Jul-21	9:27	74	65	78
26-Jul-21	39	28-Jul-21	13:03	80	71	62
31-Jul-21	33	3-Aug-21	13:01	87	83	91
6-Aug-21	38	9-Aug-21	9:21	85	79	84
12-Aug-21	28	14-Aug-21	9:28	97	113	100
18-Aug-21	29	20-Aug-21	9:11	89	95	93
24-Aug-21	19	26-Aug-21	14:37	54	62	67
30-Aug-21	15	1-Sep-21	13:04	84	77	89
4-Sep-21	10	7-Sep-21	9:19	90	70	64
10-Sep-21	21	13-Sep-21	14:27	85	88	92
16-Sep-21	24	18-Sep-21	9:31	85	80	79
21-Sep-21	22	24-Sep-21	9:21	89	84	86
27-Sep-21	46	30-Sep-21	14:15	102	105	111

**Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-6)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
2-Jul-21	47	5-Jul-21	13:04	56	59	53
8-Jul-21	29	10-Jul-21	13:10	66	74	71
14-Jul-21	36	16-Jul-21	9:11	66	65	64
20-Jul-21	12	22-Jul-21	9:15	73	70	70
26-Jul-21	49	28-Jul-21	13:09	73	71	76
31-Jul-21	29	3-Aug-21	13:08	79	84	88
6-Aug-21	47	9-Aug-21	9:51	77	75	79



Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
12-Aug-21	33	14-Aug-21	9:21	107	113	102
18-Aug-21	38	20-Aug-21	9:19	98	106	110
24-Aug-21	19	26-Aug-21	14:22	52	56	63
30-Aug-21	23	1-Sep-21	13:09	75	83	81
4-Sep-21	15	7-Sep-21	9:16	77	92	80
10-Sep-21	26	13-Sep-21	14:14	86	90	96
16-Sep-21	30	18-Sep-21	9:43	78	82	80
21-Sep-21	29	24-Sep-21	9:51	80	87	83
27-Sep-21	39	30-Sep-21	13:58	98	104	109

**Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
2-Jul-21	34	5-Jul-21	13:16	67	70	68
8-Jul-21	20	10-Jul-21	13:20	73	69	66
14-Jul-21	26	16-Jul-21	9:07	50	56	53
20-Jul-21	19	22-Jul-21	9:10	65	77	70
26-Jul-21	33	28-Jul-21	13:17	68	71	79
31-Jul-21	17	3-Aug-21	13:19	75	83	81
6-Aug-21	18	9-Aug-21	13:48	76	73	68
12-Aug-21	20	14-Aug-21	9:18	88	74	80
18-Aug-21	11	20-Aug-21	13:34	85	91	86
24-Aug-21	15	26-Aug-21	13:51	54	59	65
30-Aug-21	11	1-Sep-21	13:18	77	80	81
4-Sep-21	15	7-Sep-21	9:03	84	67	93
10-Sep-21	23	13-Sep-21	13:42	76	79	82
16-Sep-21	27	18-Sep-21	10:08	74	83	78
21-Sep-21	31	24-Sep-21	13:48	79	76	81
27-Sep-21	80	30-Sep-21	13:32	91	94	101

Noise Measurement Results (dB) of NMS2																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
5-Jul-21	9:08	61.8	64.2	57	64.4	66	60.6	61.7	64	58.3	60.9	64	55.4	64	66.4	60	65.1	67.8	58.4	63
16-Jul-21	13:49	64	65.4	62.7	65.2	66.6	63.6	64.2	65	62.6	63.9	64.9	62.6	63.7	64.8	62.7	64.1	65.1	63	64
22-Jul-21	9:13	67.7	69.2	64	68.6	71.5	65.2	69.4	72.2	66.1	67.4	69.5	64.6	67	68.5	64.5	65.8	69	62.8	68
28-Jul-21	11:30	64.9	66.5	62.8	64.4	65.9	62.8	64.7	66.6	63	64.2	65.6	62.3	65.2	66.5	63.2	64.6	65.5	63.6	65
3-Aug-21	9:25	55.4	57	52.9	54.8	57.2	51.5	55.7	57.4	52.4	55.5	56.9	53.6	57	58.2	55.2	66.6	70.4	56.2	60
9-Aug-21	11:03	61.3	62.7	58.7	62.8	65	57.2	63.8	66.8	59.5	64	67.7	57.9	62.5	64.5	57.3	63.6	66.1	59.7	63
20-Aug-21	9:13	62.6	63.5	61.6	62.6	63.8	61.2	66.8	70.7	62.6	62.4	63.6	60.9	63.2	64.9	61.6	63.4	64.2	62.5	64
26-Aug-21	16:11	63.8	65.2	60.3	62.2	65.6	58.6	63.8	66.4	58.9	64.4	67.6	58.8	64	67	58	63.6	66.8	58	64
1-Sep-21	9:18	66.5	64.4	60.9	62.5	64.4	60.5	64.8	68.5	57.1	58.9	60.1	57.2	59.4	61	57.9	59	60.6	57.2	63
7-Sep-21	13:49	59.6	60.5	58.6	59.6	60.8	58.2	63.8	67.7	59.6	59.4	60.6	57.9	60.2	61.9	58.6	60.4	61.2	59.5	61
13-Sep-21	15:56	56.6	57.7	55	56.4	57.7	54.4	55.1	56.6	53.1	55.1	56.4	53.6	55.8	56.5	53.3	56.2	57.7	54.8	56
24-Sep-21	11:03	62.4	63.3	61	63.5	66.2	60.2	64.2	67.7	61.8	61.6	62.2	59.9	60.5	61.4	59.3	62.3	63.5	60.1	63
30-Sep-21	16:26	60.5	62.3	57.9	59.9	61.5	57.4	60.6	61.9	58.8	60.6	62	58.7	59.3	61.1	57.2	60.5	62	58.9	60

Noise Measurement Results (dB) of NMS3																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
5-Jul-21	9:47	67.8	70.1	64.7	65.1	67.2	62.1	67.9	70.6	65.0	69.7	71.4	67.4	68.8	70.8	63.2	67.5	69.8	63.6	68	
16-Jul-21	13:04	63.7	66.5	61.0	61.6	62.0	60.0	61.6	63.5	60.5	64.0	66.0	61.0	65.8	67.0	63.0	66.3	68.5	64.5	64	
22-Jul-21	9:54	67.5	70.1	64.0	65.8	67.6	63.2	67.7	69.5	64.7	68.6	70.7	65.1	70.5	72.6	66.2	69.0	71.4	64.8	68	
28-Jul-21	10:54	66.1	69.0	61.0	65.6	68.5	60.5	64.8	67.5	61.5	67.6	70.5	62.0	65.6	68.5	60.5	63.8	67.0	60.0	66	
3-Aug-21	10:09	54.9	57.6	51.2	54.8	56.7	51.2	55.1	56.8	52.3	55.9	57.0	43.3	55.9	57.4	52.9	53.9	57.1	46.1	55	
9-Aug-21	15:06	64.2	67.3	59.1	65.0	68.0	58.6	62.7	65.2	57.2	64.3	67.4	59.4	63.5	66.6	59.5	65.4	67.9	59.8	64	
20-Aug-21	14:09	67.5	69.1	65.6	67.8	68.9	66.6	67.7	68.9	66.2	67.6	69.0	65.9	67.9	69.1	66.6	68.2	70.0	66.2	68	
26-Aug-21	9:34	62.7	65.6	59.3	64.5	67.3	60.7	62.7	66.9	60.6	61.7	65.7	59.7	63.3	67.4	60.0	62.5	66.2	59.5	63	
1-Sep-21	9:59	67.7	70.8	64.3	65.6	66.6	56.1	62.7	64.6	60.1	61.4	63.6	58.1	62.1	64.3	58.4	64.6	67.9	60.5	65	
7-Sep-21	13:04	69.8	72.0	66.0	70.6	72.5	66.5	69.4	71.5	65.5	69.6	71.5	66.5	70.3	72.5	67.0	69.3	71.0	66.0	70	
13-Sep-21	9:39	60.5	62.0	58.9	60.4	62.3	58.4	60.5	62.5	57.5	58.6	59.8	57.4	60.0	61.0	57.6	60.0	62.2	57.3	60	
24-Sep-21	15:06	63.6	65.8	62.1	64.2	66.2	62.5	62.9	64.2	61.6	67.2	69.4	63.7	66.8	68.7	63.1	63.0	65.2	60.5	65	
30-Sep-21	9:26	62.8	65.6	59.9	64.4	67.6	59.2	63.8	66.6	60.7	64.7	66.8	60.2	63.7	65.0	59.6	63.5	65.0	59.2	64	

Noise Measurement Results (dB) of NMS4a																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
5-Jul-21	10:24	64.5	66.3	62.6	65.6	67	63.7	69.1	71.2	65.9	70.3	72.3	68.1	69.6	71.4	67.8	69.6	71.7	67	69	
16-Jul-21	11:13	71.8	73.8	68.7	72.2	74.5	68.7	71.8	74.4	67.8	73.7	76.9	69.8	73.8	75.9	70.1	76.6	77.4	71	74	
22-Jul-21	10:37	73.3	77.5	64.5	73.9	77.5	67	68.1	69.5	66.5	66.8	68	64.5	66.9	68	65	66.3	67.5	64.5	70	
28-Jul-21	13:02	69.8	72.9	64.3	67.6	71.9	59.8	65.5	67.9	62	66.4	68.6	62.7	67.6	70	62.2	61.8	71.9	64.7	67	
3-Aug-21	11:29	62.5	64.7	59.6	61.6	63.5	58.1	61.9	63.7	59.7	61.6	63.2	58.6	62.2	64.3	59	61.8	64.5	51.3	62	
9-Aug-21	9:23	64.4	66.3	61.4	64.1	66.7	60.9	67.2	68.3	66	63.9	67.2	59	65	66	63.6	64.5	65.8	60.1	65	
20-Aug-21	13:09	69.6	72.2	65.6	72.3	74.9	68.1	70.2	72.5	65.9	68.8	71.3	61.7	69.1	72.4	61.9	68.8	71.3	66.2	70	
26-Aug-21	14:40	71.9	73.5	68.2	69.4	70.8	67.7	68.3	70.7	66	68.5	69.6	66.1	68.6	70.9	66	68.1	70.8	66	69	
1-Sep-21	10:38	65.5	67.3	63.6	66.6	68	64.7	70.1	72.2	66.9	71.3	73.3	69.1	70.6	72.4	68.8	70.6	72.7	68	70	
7-Sep-21	11:14	71.3	74.2	62.9	71.8	74.3	67.5	70.6	74.4	63.2	71.3	74.1	67.9	71.1	72.9	68.6	69.6	71.2	64.1	71	
13-Sep-21	14:26	70	71.1	68.7	69	70	67.8	69.8	72.1	66.3	69.8	71.7	66.3	69	71.6	66.2	71.2	72.5	66	70	
24-Sep-21	9:23	65	67.7	61.8	68.6	71.6	64.3	67.9	70.1	64.5	63.6	65.8	62.1	64.2	66.2	62.5	65.7	68.2	63.1	66	
30-Sep-21	14:14	69.6	70.8	68.3	70.1	71.4	68.4	69.6	70.7	68.3	69.1	70.3	67.7	70.6	71.6	68.9	69.1	70.3	67.9	70	



Noise Measurement Results (dB) of NMS5																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
5-Jul-21	10:57	70.6	72.6	68.5	71.4	73	69.6	70.1	71.4	68.7	71.5	75.1	67.8	70.8	72	69.5	70.1	71.6	68.5	71	
16-Jul-21	10:32	69.6	71.6	67.5	70.4	72	68.6	69.1	70.4	67.7	70.5	74.1	66.8	69.8	71	68.5	69.1	70.6	67.5	70	
22-Jul-21	11:24	62.2	64.1	59.8	61.2	63.3	58.8	61.8	63.5	59.1	61.1	63.2	57.9	58.8	60.8	56.3	60.8	62.6	58.2	61	
28-Jul-21	10:19	67.8	69.7	65.5	68.3	70.2	66.1	68.1	70.4	65.4	67.5	70.4	63.7	66.2	68	64.1	66.7	68.8	64.5	67	
3-Aug-21	13:19	54.8	56.7	50.2	55.9	57.3	53.8	55.8	57.3	53.4	55.2	56.9	52.4	56.2	57.9	53.5	54.3	56.7	44.9	55	
9-Aug-21	10:17	66.7	67.9	60.3	64.1	66.4	59.9	65.1	68.1	60.4	65.7	68.8	59.5	65.2	68.2	61.2	64.7	67.1	60.5	65	
20-Aug-21	11:24	70.6	73.7	62.4	71.7	74.2	63.1	70.4	73.9	63.6	65.4	68.1	60.4	67.4	70.4	59	68.8	70.6	60.1	70	
26-Aug-21	15:25	66.4	67.3	63.6	65.5	67.3	63.2	66.7	67.5	64.7	65.2	67	63.2	65.4	66.8	63.5	66.1	67	64.5	66	
1-Sep-21	13:04	68.2	70.2	65.4	66.9	68.2	64.4	66.8	68.5	64.7	67.6	69.3	65.8	66.6	68.8	64.3	66.9	68.6	64.6	67	
7-Sep-21	10:29	68	69.9	64.8	67.7	70.4	62.5	69.1	71.6	65.2	70	72.8	64	66.8	69.1	62.6	67.6	70	64.2	68	
13-Sep-21	15:12	67.3	68.9	65.7	68.4	70	66.7	69	70.9	66.8	69.8	72.1	66.8	68.5	70.6	65	69.7	72.9	66.5	69	
24-Sep-21	10:17	66.4	69.2	63.6	65.9	68.1	62.8	67.2	70.4	65.5	68.3	71.1	66.2	65.5	67.3	62.3	64.8	66.6	61.8	67	
30-Sep-21	15:38	65	66.4	63.5	64.6	65.7	63.3	63.5	64.4	62.5	64	65.3	62.2	65.9	66.7	63.9	65.4	66.9	63.1	65	

Noise Measurement Results (dB) of NMS6																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
5-Jul-21	13:04	64.7	66.5	62.5	66.4	70	62.5	65.4	67.5	63	66.3	68.5	61	64.8	67	61.5	67.2	68.5	62	66	
16-Jul-21	9:52	60.8	63	51	61	63	54.5	63.2	67.5	56	64.6	67.5	58	65	67	61.5	69.4	67.5	58.5	65	
22-Jul-21	13:01	71.4	74.1	66.5	70.7	73.6	65.8	68.3	71.2	64.2	67.6	70.5	63.1	68.4	70.2	65.6	71.1	73.3	67.2	70	
28-Jul-21	9:43	66.4	68	64	67.5	69	65	67	68.5	65.5	68.5	70.5	65.5	67	69.7	64.5	67.5	68	64	67	
3-Aug-21	10:51	60	64.5	54.6	55.6	57.6	51.5	54.6	57.6	38.4	56.3	58.5	50.3	57.3	59.8	51.3	57.6	60.1	52.3	57	
9-Aug-21	15:41	67.9	71.2	62	67.4	70.1	63	65.9	68.8	60.8	65.1	69.4	58.6	65.5	68.1	60.3	66.3	68.3	58.6	66	
20-Aug-21	10:38	69.8	72	64.5	67.2	69.5	63	68.2	71	64	70.3	72.5	64.5	69.2	71.5	63.5	68.3	71	63.5	69	
26-Aug-21	11:07	66.1	69.2	62	65.6	67.3	62.2	66	69.1	63.6	65	67.4	62.6	64.2	66.5	62.6	64.5	66.5	62.5	65	
1-Sep-21	13:43	69.8	72	65.8	70.2	72.5	67.3	69.2	71.9	65.5	69.6	71.7	66.6	70.3	72.6	66.3	68.4	70.6	65.8	70	
7-Sep-21	9:53	67.8	70	63.8	68.2	70.5	65.3	67.2	69.9	63.5	67.6	69.7	64.6	68.3	70.6	64.3	66.4	68.6	63.8	68	
13-Sep-21	10:21	65.2	67.3	62.8	66.7	68.6	63.7	65.2	68.9	63.9	65.3	67.7	62.5	64.3	66.2	62.3	64.5	66.5	62.5	65	
24-Sep-21	16:03	61.6	65	59.9	65.6	69.2	60.2	64.8	67.1	60.7	63	66.3	60.2	68.7	71.1	61.2	66.4	70.3	59.7	66	
30-Sep-21	10:55	69.8	72.3	65.9	71.1	74.6	67.5	71.5	74.9	67	71.3	73.6	67.3	69.5	72.5	65.3	68.5	71.1	64	70	

Noise Measurement Results (dB) of NMS7																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
5-Jul-21	13:48	61.8	63	60.5	62.4	63.9	60.7	62.1	63.5	60.1	62.5	63.6	61.2	63	64.1	61.6	63.3	64.8	61.4	63	
16-Jul-21	9:13	66	68.5	62.5	63.9	65.5	62	65.9	67.5	64	65.9	66.5	64.5	66.1	67.5	64	65.5	68	63	66	
22-Jul-21	14:03	68.1	69.5	62	70.1	72.5	61.5	68.3	71	60.5	66.7	68.5	61	68	69.5	66	68.8	67.5	63.5	68	
28-Jul-21	9:02	65	67.5	61.5	62.9	64.5	61	64.9	66.5	63	64.9	65.5	63.5	65.1	66.5	63	64.5	67	62	65	
3-Aug-21	14:13	63.4	66	58	63.1	64.8	58.6	61.6	63.6	59.5	62.3	63.9	60.3	62.5	64.4	60.1	61.9	63.9	58.2	63	
9-Aug-21	16:27	65.9	68.3	61.5	67.3	69.5	64.7	66.1	69.3	60.4	66.8	68.3	64.6	67.2	69.4	63.7	65.3	66.9	62.6	66	
20-Aug-21	9:59	69.7	71	66.7	71.3	72.9	67	70.6	72.5	68	69.8	72.3	66.9	70.2	72.8	66.9	69	71.9	65.9	70	
26-Aug-21	10:21	69.9	71.8	66.6	68.2	70.9	66	69.6	71.4	66	68.5	70.5	65.5	69.8	71.7	66.3	69.7	71.3	66.1	69	
1-Sep-21	14:24	71.8	73.7	69	74	75	68.6	69.4	71.1	67.6	69.3	71.1	67.2	70.9	72.9	67.5	70.7	73.2	67.9	71	
7-Sep-21	9:11	69.7	73.5	63.6	67.9	70.6	64	68.8	71.3	65.1	67.9	71.1	63.5	67	69.5	62.8	69	72.2	63.5	68	
13-Sep-21	11:08	67.7	69.6	62	64.5	66.2	61.3	67.7	70.5	61.1	68	71.6	63	63.3	65.5	60.5	63.4	65.1	61.3	66	
24-Sep-21	16:27	67.6	70.5	64.8	66.9	69.3	62.6	68.4	71.2	65.1	65.7	67.8	63.5	64.8	66.9	62.8	64.5	66.1	61.9	67	
30-Sep-21	10:55	69.8	72.3	65.9	71.1	74.6	67.5	71.5	74.9	67	71.3	73.6	67.3	69.5	72.5	65.3	68.5	71.1	64	70	

Noise Measurement Results (dB) of NMS8																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
2-Jul-21	11:17	64.2	65.1	57.2	61.1	63	56.1	60.6	63.1	55.7	63.4	64.8	56.6	62.8	63.4	55.1	59.4	61.5	54.6	62
7-Jul-21	9:08	71.1	71.5	66.5	67.2	67.5	66.5	68.6	69.5	67.5	69.2	71	66.5	70.1	73	66	66.8	67.5	65.5	69
13-Jul-21	13:19	64.2	66.5	59.2	64.2	66.2	60.7	65.8	67.7	62.9	64.1	66.1	61	64.7	67.3	59.3	65.1	67.6	61	65
19-Jul-21	13:41	68.1	68.5	63.5	64.2	64.5	63.5	65.6	66.5	64.5	66.2	68	63.5	67.1	70	63	63.8	64.5	62.5	66
30-Jul-21	13:00	63.2	66	57.7	64	66.7	58.5	62.7	65.6	57.3	62.1	65.5	54.9	63.5	66.7	57.7	64.8	66.3	58.4	63
5-Aug-21	13:09	68.3	70.5	64	69.4	71.5	66	70.4	73	66	69.3	71.5	65	67.4	70	62.5	69.2	70.5	67	69
11-Aug-21	14:19	60.8	62	57.1	63.2	64.6	56.5	60.6	62.9	56.1	59.9	62.9	55.1	61.9	63.7	56.6	60.8	62.5	56	61
17-Aug-21	11:26	62.8	66	56.5	64.2	66.5	58	63.3	67	57.5	64.6	68.5	54.5	62.4	66	55	64.2	67	57.5	64
23-Aug-21	10:12	62.7	64.6	57	61.5	63.9	58	64.7	66.9	59.4	64.4	66.8	59.5	63.4	65.7	58.7	61	63.2	57.2	63
3-Sep-21	13:04	68	71.5	61.5	67.7	70.5	61.5	63.7	66	60	63.9	66	60.5	68.8	71.5	62.5	67.7	70.5	61.5	67
9-Sep-21	9:47	64.2	65.5	62.1	65.5	66.4	64.5	64.4	66.5	62.7	67.4	68.4	66.2	68.7	70.8	66.3	68	70.8	65.9	67
15-Sep-21	14:53	60.2	62.5	54.9	59.8	62.5	54.6	60.5	63.1	56.8	60.8	63.3	57.2	59.6	62.9	56.1	60	63.8	57	60
21-Sep-21	13:09	62.6	66	60.5	60.6	67.5	59	62.7	65.5	61.5	63.7	67	62	64.8	66	62.5	62.8	65.5	60.5	63
28-Sep-21	9:34	60.9	62.5	57.3	63.6	64	56.5	61.9	62	56	62.8	63.2	57	61.8	63	58.6	63.7	64.3	57.4	63



Noise Measurement Results (dB) of CN1																				
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	
2-Jul-21	9:15	61.7	60	52.9	59.9	65.6	56.3	62.5	64.5	57.7	59	60.7	54.9	61.6	66.1	56.5	57.3	59.3	53.2	61
7-Jul-21	10:19	63.3	67	58	57.8	59	55.5	58.2	59.5	56.5	59.6	62	56.5	63	68.5	56.5	65.9	69.5	57	62
13-Jul-21	10:05	60.1	63.4	52.2	62.1	65.1	54.3	63.6	65.6	55.6	64	67.1	54	66.9	68.8	57.8	66.1	68.8	56.5	64
19-Jul-21	14:30	58.9	61.9	53.1	68.9	73.5	56.1	70.9	75	58.4	58.2	60.8	51.5	57.7	61	49.4	57.6	59.3	49.5	66
30-Jul-21	14:14	61.9	65.5	50.9	64.9	68.9	50.7	63.3	67.3	50.9	63.9	68.4	52.1	60.5	64.7	49.4	62.8	67.1	50.3	63
5-Aug-21	9:34	64.7	65.2	60.9	61.1	61.7	59.1	61.5	62.8	59.3	63.6	63.8	59.6	67.2	69.6	58.8	64.8	66.9	57.2	64
11-Aug-21	16:01	60.8	61.6	59.5	60.2	60.6	59.9	63	67.4	59.7	65.3	68.8	58	61.4	62.8	58.5	63.1	63	58.6	63
17-Aug-21	13:59	59.3	61.5	56	59.6	60.5	57	60.2	62.5	55.5	59	60	55.5	58.9	61	57	59.1	62.5	57.5	59
23-Aug-21	17:18	63.5	67.5	59.4	65.6	68.3	58.8	61.8	62.6	58.5	62.7	63.7	58.7	59.7	60.3	57.8	59.2	60.5	58.7	63
3-Sep-21	9:43	57.7	59.0	52.1	61.5	62.0	51.5	56.2	58.5	51.4	58.0	59.7	51.6	54.6	56.5	49.9	60.2	60.3	51.0	59
9-Sep-21	14:33	62.0	63.5	59.2	61.4	62.3	60.3	61.0	62.4	59.6	60.2	61.2	58.5	59.6	61.0	57.9	61.0	61.7	60.0	61
15-Sep-21	16:24	56.0	58.1	51.3	61.5	61.5	50.6	55.0	57.1	50.1	57.2	56.2	49.0	52.4	53.6	49.8	58.5	56.5	48.0	58
21-Sep-21	9:17	62.9	63.9	61.9	63.3	64.2	62.4	63.7	65	61.8	63	63.7	62.2	63.2	64	62.4	63.1	64.1	62.2	63
28-Sep-21	11:04	69.8	72.2	61.6	68.7	71.3	60	63.2	65.2	57	69.5	64.1	56.6	61	59.5	56.5	58.6	58.2	56.6	67

Noise Measurement Results (dB) of CN2																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
2-Jul-21	9:55	62.3	65.2	58.9	61.7	64.8	59.1	60.6	63.9	58.6	63.1	65.9	60.3	64.1	67.4	60.8	61.6	63.9	59.1	62	
7-Jul-21	10:59	60.9	66.3	56.7	59.8	64.4	57.9	60.3	63.7	59.1	60.9	66.8	58.1	60.4	65.6	58.2	61.3	65.2	60.2	61	
13-Jul-21	10:55	62.8	64.9	59.3	61	63.9	59.3	61.7	65.3	59.8	63.2	66.1	60.4	63.6	65.1	59.8	63.1	64.4	58.8	63	
19-Jul-21	15:09	62.3	64.7	57.2	59.8	63.6	55.7	61.1	63.7	55	62.2	65	56.4	63	66.9	57.7	61.9	64.5	56.6	62	
30-Jul-21	15:08	62.6	64.5	57.4	62.4	65	56.9	64.8	68	57.6	62	64.8	58.4	62.3	66.1	57.7	63.7	66.2	58.8	63	
5-Aug-21	10:20	62.1	63.2	59.2	66.9	66.6	58.9	66.5	66.6	59.1	61.5	63	58.8	63.5	64.2	59.5	64	65.4	59.9	65	
11-Aug-21	15:23	64.5	65.3	61.1	68.8	68	60	68.7	68.5	61	63.6	65.5	60.5	65.2	66.2	61.1	64.2	65.2	60.1	66	
17-Aug-21	13:09	61.2	62.5	54	64.1	62	51.5	60.4	63.5	54.5	60.1	62.5	54.5	59	61.5	54.5	59.8	62	55.5	61	
23-Aug-21	11:01	64.8	65.3	61.1	62.4	64.5	62.4	64	67.6	63.5	63.6	64.9	62.6	65.5	66.5	63.8	65.1	65.3	62.9	64	
3-Sep-21	10:40	63.1	66	58	60.6	62.5	57.5	66	68.5	57	60.7	64.5	57.5	64.8	66.5	57.5	62.6	65	58.5	63	
9-Sep-21	13:48	60.2	61.5	53	63.1	61	50.5	59.4	62.5	53.5	59.1	61.5	53.5	58	60.5	53.5	58.8	61	54.5	60	
15-Sep-21	15:48	65.6	65.4	61	63.3	64.7	62.5	65.4	67.2	63	65.6	66.1	63.5	65.2	65.2	62.6	62.2	64	61.6	65	
21-Sep-21	10:04	59.5	60.5	57.5	60.8	62.5	58.0	60.5	61.5	58.0	61.3	63.5	57.5	61.6	65.0	57.5	60.6	63.0	56.5	61	
28-Sep-21	10:28	60.6	64.1	55.4	59.5	59.1	57.7	63.7	63.7	58.4	61.2	62.5	57.4	59.5	61.3	56.7	62.2	64	57	61	



Noise Measurement Results (dB) of CN3																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
2-Jul-21	10:34	64.3	65.8	62.6	65.5	67.6	62.5	66	67.8	63.4	64.6	66.1	62.5	66.5	68.8	63.6	67	69.1	63.4	66	
7-Jul-21	9:45	61.9	63.2	56.6	61.6	63	56.4	58.9	60.6	54.9	64.4	64.8	56.4	61.6	63	55	60.3	62.4	55.8	62	
13-Jul-21	9:24	65.4	68.9	58.5	65.2	67.1	57.9	66.3	67.9	58.9	66.7	69.4	59.6	64.6	67.6	60.6	63.6	65.4	59.6	65	
19-Jul-21	13:02	63.9	65.5	55	59.3	62.5	54.5	58.1	60.5	55	59.7	64	56.5	62.3	66.5	56	59.7	63.5	56	61	
30-Jul-21	13:36	63.2	64.2	57	63.1	64.1	58	59.5	61.5	57.4	66.7	67.5	58.1	61	62.6	57.2	60.2	61.8	58	63	
5-Aug-21	11:07	62.8	65.4	58.3	67.2	70.1	58.7	65.5	68.5	59.5	65.6	67.2	58.2	67.2	71.6	59.1	65.2	67.6	59.7	66	
11-Aug-21	14:48	65.6	69.3	61	64.2	66.5	60.8	66.3	69.8	60.6	64.9	68.4	60.6	65.9	68.3	61.5	66.1	69.3	60.4	66	
17-Aug-21	10:33	68.6	71.1	65.1	68.8	70.9	65.6	68.6	70.7	66	67.6	69.6	65.5	68.3	70.2	66.3	65.5	66.5	64.4	68	
23-Aug-21	9:18	61.3	63.3	58.3	61.3	64	57.5	62.6	66.2	57.3	62.5	65.4	57.3	64.5	69.4	57.4	63.7	64.4	57.7	63	
3-Sep-21	11:28	65	67.1	61.2	65.5	68	60.9	67.2	68.1	60.7	65.5	67.5	60.1	66.7	68	60.7	65.2	67.2	60.5	66	
9-Sep-21	13:07	64	66	60	61.1	63.5	59.5	60.9	62.5	60	61.2	63	59	61.3	64.5	60.5	61.1	63.5	60.5	62	
15-Sep-21	13:30	63.8	66.1	60.8	64.6	67.2	61.7	65.9	68.2	62.8	65.8	67.9	61.6	64.4	66.3	60.8	65.2	66.9	61.3	65	
21-Sep-21	11:09	59.2	64.5	52.5	56	58.5	53	61.7	64	54	61.1	64	55	57	59.5	53	57.7	60	53.5	59	
28-Sep-21	14:52	60.5	64.5	57	61.5	62.9	55.5	61.7	63.5	56	65.5	67.9	56.6	61.2	63.8	55.4	60.2	62.7	56	62	



## **Appendix H**


### **Graphical Plots for Monitoring Result**





## Air Quality – 1-hour TSP














**Air Quality – 24-hour TSP**










## Noise











## **Appendix I**

### **Meteorological Information**

### **The weather of July 2021**

Owing to the stronger than normal upper-air anticyclone over southern China, July 2021 was unusually hot in Hong Kong. The monthly mean minimum temperature of 27.7 degrees, monthly mean maximum temperature of 32.6 degrees and monthly mean temperature of 29.7 degrees were 0.8 degrees, 1.0 degree and 0.8 degrees above their corresponding normals (or 0.9 degrees, 1.2 degrees and 0.9 degrees above their corresponding 1981-2010 normals) and respectively the second, third and fourth highest on record for July. The monthly rainfall was 379.5 millimetres, slightly below the normal figure of 385.8 millimetres (or slightly above the 1981-2010 normal of 376.5 millimetres). The accumulated rainfall recorded in the first seven months of the year was 1170.6 millimetres, about 20 percent below the normal figure of 1468.2 millimetres (or 21 percent below the 1981-2010 normal of 1473.3 millimetres) for the same period.

### **The weather of August 2021**

August 2021 was characterized by cloudier than usual weather with localized heavy rain over parts of the New Territories. The mean amount of cloud in the month was 77 percent, 7 percent above the normal of 70 percent. As for monthly rainfall, while over 600 millimetres of rainfall were recorded in parts of the North District of the New Territories, the monthly rainfall recorded at the Observatory was 350.5 millimetres, about 23 percent below the normal figure of 453.2 millimetres (or 19 percent below the 1981-2010 normal of 432.2 millimetres). The accumulated rainfall recorded in the first eight months of the year was 1521.1 millimetres, about 21 percent below the normal figure of 1921.5 millimetres (or 20 percent below the 1981-2010 normal of 1905.5 millimetres) for the same period. The monthly mean temperature of 28.8 degrees was near the normal figure of 28.7 degrees (or 0.2 degrees above the 1981-2010 normal). Mainly attributing to the exceptionally hot weather in July 2021, the summer of this year from June to August was much hotter than usual. The mean temperature of 29.1 degrees was the sixth highest on record for the same period.

### **The weather of September 2021**

Mainly attributing to the stronger than usual subtropical ridge over southern China, September 2021 was the hottest September in Hong Kong on record. The monthly mean maximum temperature of 32.8 degrees, monthly mean temperature of 29.7 degrees and monthly mean minimum temperature of 27.8 degrees were 2.3 degrees, 1.8 degrees and 1.7 degrees above their corresponding normals (or 2.7 degrees, 2.0 degrees and 2.0 degrees above their corresponding 1981-2010 normals) and all of them were the highest on record for September. There were in total 15 very hot days and 11 hot nights in the month, both breaking the records for September. Moreover, from January to September, the numbers of very hot days and hot nights so far in 2021 already reached 53 days and 57 days respectively, both breaking the previous records set in 2020. September 2021 was also much drier than usual with a total rainfall of 129.6 millimetres, about 40 percent of the normal figure of 321.4 millimetres (or 40 percent of the 1981-2010 normal of 327.6 millimetres). The accumulated rainfall up to September this year was 1650.7 millimetres, a deficit of 26 percent compared with the normal of 2242.8 millimetres (or 26 percent below the 1981-2010 normal of 2233.1 millimetres) for the same period.

## **Appendix J**

### **Summary of Waste Flow Table**



**Contract No.: NE/2016/01**

Site Formation and Infrastructure Works for Development of Anderson Road Quarry Site

**Monthly Summary Waste Flow Table for 2021 (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 8)	Disposed as Public Fill	Imported Fill	Metals (see Note 9)	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	42.293	0.000	9.773	31.040	1.480	0.180	0.000	0.000	0.000	0.000	0.110
Feb	15.750	0.000	2.893	11.601	1.256	0.000	0.000	0.047	0.006	0.000	0.121
Mar	34.287	0.000	12.750	21.267	0.270	0.000	0.012	1.064	0.006	0.000	0.131
Apr	15.432	0.000	2.688	11.312	1.432	0.650	0.000	0.000	0.000	0.000	0.044
May	16.995	0.000	6.428	9.857	0.711	1.452	0.005	0.015	0.004	0.000	0.116
Jun	42.427	0.000	5.834	33.957	2.637	0.000	0.000	0.045	0.000	0.000	0.120
Sub-total	167.184	0.000	40.365	119.034	7.786	2.282	0.017	1.171	0.016	0.000	0.642
Jul	13.271	0.000	1.957	8.863	2.452	0.000	0.000	0.000	0.000	0.000	0.103
Aug	32.172	0.000	9.886	20.257	2.029	0.000	0.000	0.000	0.000	0.000	0.000
Sep	20.751	0.000	6.493	12.679	1.579	0.000	0.003	0.008	0.000	0.000	0.000
Total	233.378	0.000	58.701	160.832	13.845	2.282	0.020	1.179	0.016	0.000	0.745

Notes:

- (1) The performance targets are given in PS Clause 1.119 (14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.
- (7) The cut-off date of this summary is 20<sup>th</sup> of each month.
- (8) The Inert C&D materials of reused in other Projects including glass materials.
- (9) The C&D waste generation of metal including rechargeable battery recycling.

Name of Department : CEDDContract No. : NE/2016/05**Monthly Summary Waste Flow Table for 2021 (year)****[PS Clause 1.129]**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
Jan	0.04	0	0	0	0.04	0	0	0	0	0	0.08
Feb	0.01	0	0	0	0.01	0	0	0	0	0	0.05
Mar	0.02	0	0	0	0.02	0	0	0	0	0	0.15
Apr	0.05	0	0	0	0.05	0	0	0	0	0	0.29
May	0.12	0	0	0	0.12	0	0	0	0	0	0.09
June	0.15	0	0	0	0.15	0	0	0	0	0	0.05
Sub-total	0.39	0	0	0	0.39	0	0	0	0	0	0.71
July	0.27	0	0	0	0.27	0	0	0	0	0	0.11
Aug	0.06	0	0	0	0.06	0	0	0	0	0	0.06
Sept	0.01	0	0	0	0.01	0	0	0	0	0	0.06
Oct	-	-	-	-	-	-	-	-	-	-	-
Nov	-	-	-	-	-	-	-	-	-	-	-
Dec	-	-	-	-	-	-	-	-	-	-	-
Total	0.73	0	0	0	0.73	0	0	0	0	0	0.94

- Notes:
- (1) The performance targets are given in PS Clause 6.14
  - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
  - (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works. Together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>.

**Monthly Summary Waste Flow Table for 2021 (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 6)	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	1.858	0.000	0.000	0.349	1.509	0.000	0.000	0.057	0.006	0.000	0.159
Feb	2.713	0.000	0.023	0.253	2.438	0.000	0.000	0.000	3.472	0.000	0.057
Mar	3.793	0.000	0.143	0.746	2.905	0.000	0.000	0.000	0.210	0.000	0.102
Apr	0.869	0.000	0.000	0.000	0.869	0.000	0.000	0.000	0.238	0.000	0.032
May	1.173	0.000	0.000	0.126	1.047	0.000	0.000	0.055	0.776	0.000	0.027
Jun	1.134	0.000	0.000	0.000	1.134	0.000	0.000	0.000	0.980	0.000	0.034
Sub-total	11.542	0.000	0.165	1.474	9.903	0.000	0.000	0.112	5.682	0.000	0.411
Jul	1.068	0.000	0.000	0.000	1.068	0.000	0.001	0.596	0.239	0.000	0.033
Aug	5.846	0.000	0.000	0.000	5.846	0.000	0.000	0.000	0.308	0.000	0.066
Sep	3.286	0.000	0.000	0.000	3.286	0.000	0.001	0.000	0.008	0.000	0.026
Oct											
Nov											
Dec											
Total	21.742	0.000	0.165	1.474	20.103	0.000	0.002	0.708	6.237	0.000	0.536

Notes:

- (1) The performance targets are given in PS Clause 1.129 (4).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.
- (4) Use the conversion factor, density of general refuse (1 t/m<sup>3</sup>) and inert C&D materials (2 t/m<sup>3</sup>).
- (5) Use the conversion factor for chemical waste (0.88kg/L).
- (6) Assume a dump truck delivers 7.5 m<sup>3</sup> material in 1 trip.

## Monthly Summary Waste Flow Table

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity of Materials Generated	Hard Rock, Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )*
<b>Year 2021</b>											
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
June	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
July	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.020
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Nov	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Dec	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
<b>2021 Total</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>
<b>Accumulated Total</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.020</b>

\*Remarks: Conversion factor for general refuse, 1 tonne = 2m<sup>3</sup>

<b>Wing Lee – Univic Joint Venture</b> <b>ED/2019/02 - Environmental Management Plan</b> <b>Appendices - Appendix 13</b>	Rev. No.	6
	Issue Date	30-Sep-2021

Name of Department : CEDD

Contract No. : ED/2019/02

**Monthly Summary Waste Flow Table for 2021** (year)

Month	Annual Quantities of Inert C&D Materials Generated Monthly						Annual Quantities of C&D Materials Generated Monthly				
	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
Jan	---	---	---	---	---	---	---	---	---	---	---
Feb	---	---	---	---	---	---	---	---	---	---	---
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0.03
June	0	0	0	0	0	0	0	0	0	0	0.01
Sub-total	0	0	0	0	0	0	0	0	0	0	0.04
July	0.01	0	0	0	0.01	0	0	0	0	0	0.02
Aug	0.04	0	0	0	0.04	0	0	0	0	0	0.10
Sept	0	0	0	0	0	0	0	0	0	0	0.05
Oct	---	---	---	---	---	---	---	---	---	---	---
Nov	---	---	---	---	---	---	---	---	---	---	---
Dec	---	---	---	---	---	---	---	---	---	---	---
Total	0.05	0	0	0	0.05	0	0	0	0	0	0.21

- Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



## **Appendix K**

### **Implementation Schedule for Environmental Mitigation Measures (ISEMM)**

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
Dust Impact (Contraction Phase)									
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m <sup>2</sup> to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	*	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust ) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	V
S4.7.6	Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: <ul style="list-style-type: none"><li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li><li>Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads;</li><li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li><li>The load of dusty materials on a vehicle</li></ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@	@	@	@

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</p> <ul style="list-style-type: none"> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction ion period.</li> <li>The portion of any road leading only to construction ion site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately</li> </ul>								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>prior to, during and immediately after the activities so as to maintain the entire surface wet ;</p> <ul style="list-style-type: none"> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and</li> <li>Exposed earth should be properly treated by compact ion, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>								
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representative	All construction sites where	V	N/A	N/A	N/A	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
			dust monitoring station	practicable					
<b>Noise Impact (Contraction Phase)</b>									
S5.6.9	Implement the following good site management practices: <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction ion airborne noise	Contractor	All construction sites where practicable	@	V	V	V	@
S5.6.11 to S5.6.13	Use of “ Quiet ” Plant and Working Methods.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	V	N/A	N/A	N/A	N/A
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between	Reduce the construction ion	Contractor	All construction sites where	V	V	V	*	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	noise levels at low-level zone of NSRs through partial screening.		practicable					
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	V	V	N/A	N/A	N/A
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	V	V	N/A	N/A	N/A
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	N/A	N/A
S5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representative Noise monitoring stations	V	N/A	V	N/A	N/A
<b>Water Quality Impact (Contraction Phase)</b>									
S6.6.3	<u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage</li> </ul>	Control construction runoff	Contractor	All construction sites	@	@	@	@	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</p> <ul style="list-style-type: none"> <li>• Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m<sup>3</sup> capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.</li> <li>• The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates.</li> <li>• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the</li> </ul>								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>commencement of construction ion.</p> <ul style="list-style-type: none"> <li>Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during</li> </ul>								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>rainstorms. Measures should be taken to prevent the washing away of construction ion materials, soil, silt or debris into any drainage system.</p> <ul style="list-style-type: none"> <li>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events.</li> <li>All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction ion site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay to prevent vehicle</li> </ul>								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	tracking of soil and silty water to public roads and rains. <ul style="list-style-type: none"> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers.</li> </ul>								
S6.6.6 and 6.6.7	<u>Sewage from Workforce</u> <ul style="list-style-type: none"> <li>Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m<sup>3</sup> and suck up twice a day under normal practices, around 45</li> </ul>	Handling of site sewage	Contractor	All construction sites	V	V	V	V	V



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m<sup>3</sup>/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated.</p> <ul style="list-style-type: none"> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measure</li> </ul>								
S6.6.8 and	<u>Accidental Spillage</u>	Prevention of	Contractor	All construction	@	V	V	*	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
6.6.9	To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels and warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	accidental spillage		sites					
S6.6.11-S6.6.14	<p><u>Groundwater from Contaminated Area</u></p> <p>The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground.</p> <p>If wastewater treatment is deployed, the</p>	Minimize contaminated groundwater impacts	Contractor	All construction sites	NA	NA	NA	NA	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</p> <p>If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the petrol interceptor.</p>								
<b>Waste Management (Contraction Phase)</b>									
S8.5.2	<u>Good Site Practice</u> The following good site practices are	Minimize waste generation during	Contractor	All construction sites	V	V	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	recommended throughout the construction ion activities: <ul style="list-style-type: none"> <li>• nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>• training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>• provision of sufficient waste disposal points and regular collect ion for disposal;</li> <li>• appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>• regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul>	construction							
S8.5.2 (6)	The contractor should submit a Waste Management Plan (WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	Minimize waste generation during construction	Contractor	All construction sites	V	V	V	*	V
S8.5.3	<u>Waste Reduction Measures</u> Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The	Reduce waste generation	Contractor	All construction sites where practicable	V	V	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> <li>segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>proper storage and site practices to minimize the potential for damage and contamination of construction ion materials;</li> <li>plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.);</li> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>								
S8.5.5	<p><u>Storage of Waste</u></p> <p>The following recommendation should be implemented to minimize the impacts:</p> <ul style="list-style-type: none"> <li>waste such as soil should be handled and stored well to ensure secure containment ;</li> <li>stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>different locations should be designated to stockpile each material to enhance reuse;</li> </ul>	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	V	V
S8.5.6	<u>Collection and Transportation of Waste</u>	Minimize waste	Contractor	All construction	V	@	V	V	@



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>The following recommendation should be implemented to minimize the impacts:</p> <ul style="list-style-type: none"> <li>• remove waste in timely manner;</li> <li>• employ the trucks with cover or enclosed containers for waste transportation;</li> <li>• obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>• disposal of waste should be done at licensed waste disposal facilities.</li> </ul>	impacts from storage		sites					
S8.5.8	<p><u>Excavated and C&amp;D Material</u></p> <p>Wherever practicable, C&amp;D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&amp;D materials:</p> <ul style="list-style-type: none"> <li>• maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>• carry out on-site sorting;</li> <li>• make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>• implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> </ul> <p>The recommended C&amp;D materials handling should include:</p> <ul style="list-style-type: none"> <li>• On-site sorting of C&amp;D materials</li> <li>• Reuse of C&amp;D materials</li> <li>• Use of Standard Formwork and Planning of Construction Materials purchasing</li> <li>• Provision of wheel wash facilities</li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
S8.5.15	<u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	Remediate contaminated soil	Contractor	All construction sites where applicable	V	V	N/A	N/A	N/A
S8.5.17	<u>Chemical Waste</u> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	@	V	V	@	V
S8.5.18	<u>General Waste</u> <ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	V	V	V	V	V

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>areas should also be implemented to keep areas clean.</p> <ul style="list-style-type: none"> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>								
S8.5.19	<p><u>Sewage</u></p> <ul style="list-style-type: none"> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V	V	V
<b>Ecology (Contraction Phase)</b>									
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A	N/A	N/A
10.7.10	<p>Construction phase in situ mitigation measures to minimize impacts on hydrological condition and water quality of hillside watercourses include:</p> <ul style="list-style-type: none"> <li>Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby watercourses;</li> <li>Proper locations well away from nearby watercourses will be used for temporary storage of materials (i.e. equipment, fill materials, chemicals and fuel) and</li> </ul>	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	V	N/A	V	N/A	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;</p> <ul style="list-style-type: none"> <li>To prevent muddy water entering nearby watercourses, work sites close to nearby watercourses will be isolated, using such items as sandbags or silt curtains with lead edge at bot tom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the works site;</li> <li>Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby watercourses;</li> <li>Erection of temporary geotextile silt fences will be carried out around earth-moving works to trap any sediments and prevent them from entering watercourses;</li> <li>Construction debris and spoil will be covered and/or properly disposed as soon as possible to avoid being washed into nearby watercourses;</li> <li>Exposed soil will be covered as quickly as possible following format ion works, followed, where appropriate, by covering with biodegradable geotextile blanket for erosion control purposes;</li> <li>Where appropriate, earth-bunding will be carried out of areas where soils have been disturbed or where vegetation has been cleared, to ensure that surface runoff will not move soils off-site;</li> <li>Construction ion effluent, site run-off and</li> </ul>								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	<p>sewage will be probably collected and/or treated. Wastewater from any construction site will be minimised via the following in descending order: reuse, recycling and treatment ;</p> <ul style="list-style-type: none"> <li>• Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used;</li> <li>• Silt traps will be installed at points where drainage from the site enters local watercourses;</li> <li>• Appropriate sanitary facilities for on-site workers will be provided;</li> <li>• The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and</li> <li>• Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works will be considered.</li> </ul>								
S.10.7.11	<p>Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following:</p> <ul style="list-style-type: none"> <li>• Potential emergency situations;</li> <li>• Chemicals or hazardous materials used on-site (and their location);</li> <li>• Emergency response team;</li> <li>• Emergency response procedures;</li> <li>• List of emergency telephone hot lines;</li> <li>• Locations and types of emergency response equipment , and</li> </ul>	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	N/A	N/A	N/A	N/A	N/A



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status				
					Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	• Training plan and testing for effectiveness.								
<b>Landscape and visual (Contraction Phase)</b>									
S11.14.23, Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	V	V	V	@
S11.14.23, Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with <u>LAO GN No. 7/2007, ETWB TCW No. 29/2004</u> and <u>10/2013</u> . Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	V	N/A	V
S11.14.23, Table 11.9, CM3 [4]	Control of operation night -time glare with well-planned lighting operation system to minimize potential glare impact to adjacent VSRs	Minimize glare impact to adjacent VSRs	Contractor/ CEDD	The whole project area where applicable	V	V	V	N/A	N/A
S11.14.23, Table 11.9, CM [4]	Erection of decorative screen hoarding.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	N/A	N/A	N/A	N/A	N/A
S11.14.23, Table 11.9, CM5 [2]	Minimise disturbance and limitation of run-off – temporary structures and construction works should be planned with care to minimize disturbance to adjacent landscape, vegetation, natural stream habitats.	Minimize visual impact	Contractor/ CEDD	The whole project area where applicable	V	V	V	N/A	N/A

Legend: V = implemented; x = not implemented; @ = partially implemented; \* = pending to be implemented; N/A = not applicable

## **Appendix L**

### **Complaint Log**

## Appendix L1

## Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	2	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
February 2019	3	0
March 2019	1	0
April 2019	0	0
May 2019	0	0
June 2019	1	0
July 2019	1	0
August 2019	1	0
September 2019	0	0
October 2019	1	0
November 2019	4	0
December 2019	0	0
January 2020	0	0
February 2020	0	0
March 2020	4	0
April 2020	1	0
May 2020	1	0
June 2020	1	0
July 2020	0	0
August 2020	0	0
September 2020	0	0
October 2020	0	0
November 2020	1	0
December 2020	2	0

<b>January 2021</b>	<b>1</b>	<b>0</b>
<b>February 2021</b>	<b>0</b>	<b>0</b>
<b>March 2021</b>	<b>2</b>	<b>0</b>
<b>April 2021</b>	<b>1</b>	<b>0</b>
<b>May 2021</b>	<b>0</b>	<b>0</b>
<b>June 2021</b>	<b>1</b>	<b>0</b>
<b>July 2021</b>	<b>1</b>	<b>0</b>
<b>August 2021</b>	<b>0</b>	<b>0</b>
<b>September 2021</b>	<b>2</b>	<b>0</b>
<b>Overall Total</b>	<b>70</b>	<b>0</b>

## Appendix L2

## Complaint Log

1	23-Mar-17	8-Jun-17	On Tat Estate	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.	no comment by IEC on 11 Oct 2017	TCS00864/16/300/F0087
2	28-Jul-17	28-Jul-17	38/F of Yin Tat House (賢達樓), On Tat Estate	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達樓), On Tat Estate. The resident complained about the noise level of our works during daytime.	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET (AUES) and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 9 Aug 2017	TCS00864/16/300/F0060
3	29-Aug-17	29-Aug-17	Shing Tat House 24/F	Resident of On Tat Estate	Construction noise	SPRO hotline	NA	Mr. Hsu Yau Wai (Tel no.9519 5663) reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site this week. The noise heard was mainly rock breaking noise from	Noise monitoring was carried out by ET (AUES) and representatives of AECOM and JV in the presence of the complainant in her flat at 3pm on 30-Aug-2017. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.	no comment by IEC on 8 Sep 2017	TCS00864/16/300/F0081



								our site.			
4	21-Jun-17	29-Aug-17	Tat Yan House, Po Tat Estate	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N 08/RE /00019 373-17)	day time construction noise of breakers (8am to 6pm)	Since these two complaints were forwarded by CEDD to ET on 31 August 2017 which way after the complaint dates. Investigation would be conducted based on the site information by the Contractor of Contract 1 - NE/2016/01 (CWSTVJV) as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864 /16/300/F0 093
5	22-Jun-17	29-Aug-17	Tat Yan House, Po Tat Estate	Resident of Po Tat Estate	Dust & Construction noise	EPD	EPD (ref. N08/RE/000 19428 -17)	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM			TCS00864 /16/300/F0 093

6	15-Jul-17	29-Aug-17	Tat Yi House, Po Tat Estate	Resident of Po Tat Estate	Construction noise	EPD	EPD (ref.N 08/RE /00022 479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864 /16/300/F0094
7	28-Jul-17	29-Aug-17	Anderson Road	unknown	Dust	EPD	EPD (ref.N 08/RE /00023 986-17)	Poor control on dust emission at Anderson Road Construction Site	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.	no comment by IEC on 15 Nov 2017	TCS00864 /16/300/F0097
8	2-Aug-17	29-Aug-17	Chun Tat House, On Tat Estate	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N 08/RE /00024 557-17)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the	no comment by IEC on 15 Nov 2017	TCS00864 /16/300/F0098

									project did not breach the Noise Control Ordinance.		
9	19-Sep-17	19-Sep-17	Sau Mau Ping Estate Sau Nga House	Resident of Sau Mau Ping Estate	Construction noise	SPRO hotline	NA	The complainant is living at Sau Mau Ping Estate Sau Nga House (秀雅樓) 38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct investigation about the source of the noise during night time.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.	no comment by IEC on 18 Oct 2017	TCS00864/16/300/F0088
10	21-Sep-17	13-Oct-17	Sau Mau Ping Estate Sau Nga House and Sau Yee	Resident of Sau Mau Ping Estate	Construction noise	EPD	EPD (ref.N 08/RE/00031074-17)	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were		TCS00864/16/300/F0088

			House						conducted in the Quarry Site. The measurement results taken at both 秀雅樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.		
11	27-Sep-17	13-Oct-17	Chun Tat House, On Tat Estate	Resident of On Tat Estate	Construction noise	EPD	EPD (ref.N 08/RE /00029 489-17)	The complainant questioned why there were 6 to 7 breakers operating in the morning but only 1 operating in the afternoon. He requested to shift the operation of the breakers to afternoon.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in September and October 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864 /16/300/F0106
12	3-Oct-17	13-Oct-17	Chun Tat House, On Tat Estate	Resident of On Tat Estate	Construction noise	EPD	EPD (ref. N08/RE/000 32407-17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future			TCS00864 /16/300/F0106
13	25-Oct-17	26-Oct-17	Tat Kwai House, Po Tat Estate	Resident of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥車落泥，令他達貴樓的住所受到大塵影響，要求跟進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site	no comment by IEC on 15 Nov 2017	TCS00864 /16/300/F0100

									inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.		
14	6-Nov-17	7-Nov-17	Chun Tat House, On Tat Estate	Resident of On Tat Estate	Noise	EPD	NA	安達邨俊達樓居民投訴石礦場地盤又再於早上 07:45 開始傳出機器不停採石的噪音(幾乎每日在 08:00-19:00 進行工程),已持續一年,他全家人受到滋擾。	Ad-hoc noise measurement was conducted by ET at rooftop of Chun Tat House in the morning of 20 November 2017 and measurement result was below the Limit Level under the EM&A Programme. CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 30 Nov 2017	TCS00864/16/300/F0109
15	13-Nov-17	14-Nov-17	Chi Tai House, On Tai Estate	Mr. Lam Wai	light pollution and noise	SPRO hotline	NA	1. 智泰樓面向安達臣地盤方向,有照射燈深夜時分仍然常開,影響居民正常睡眠質素,照成一定的精神壓力。 2. 隔音布未固定,大風吹過發出極大的聲浪	To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.	no comment by IEC on 24 Nov 2017	TCS00864/16/300/F0104



16	1-Nov-17	14-Nov-17	Shing Tat House, On Tat Estate	Resident of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高層的投訴人投訴由早上八時半至下午六時聽到搵鐵噪音。	As advised by the Contractor, the works that most likely induced the iron hammering noise to Shing Tat House shall be the rock breaking works to the hard rock of the Southeastern side of the Underground Stormwater Retention Tank. CWSTVJV had already deployed the acoustic mat as noise barrier at the site boundary near Shing Tat House. To enhance the noise mitigation measures, CWSTVJV deployed an acoustic mat as noise barrier for the breaking work in order to reduce construction noise affecting the upper floor of On Tat Estate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 13 Dec 2017	TCS00864/16/300/F0110
----	----------	-----------	--------------------------------	---------------------------	-------	-----	----	-------------------------------------	---	----------------------------------	-----------------------

17	25-Aug-17	26-Oct-17	Sau Yee House, Sau Mau Ping Estate	Resident of Sau Mau Ping Estate	Construction Noise	EPD	EPD (ref. N08/RE/00027738-17)	Night time construction noise of hammering (around 12AM)	As advised by CWSTVJV, there was a CNP (GW-RE0763-17) in force for the subject site for operation of generator and electric submersible water pump for the wastewater treatment plant and it is considered that abovementioned PMEs should not generate significant noise. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	no comment by IEC on 14 Dec 2017	TCS00864/16/300/F0114
18	12-Sep-17	26-Oct-17	Chun Tat House, On Tat Estate	Resident of On Tat Estate	Construction Noise	EPD	EPD (ref. N08/RE/00029489-17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 10 Jan 2018	TCS00864/16/300/F0117
19	15-Dec-17	21-Dec-17	Sau Yee House	Resident of Sau	Construction	EPD	NA	Resident of Sau Yee House complained suspected construction noise from	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were	no comment by IEC on 10 Jan 2018	TCS00864/16/300/F0118

				Mau Ping Estate	Noise			Anderson Construction Site at restricted hour (7pm to 7am).	carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.		
20	20-Dec-17	21-Dec-17	On Tat Estate	Resident of On Tat Estate	Dust	EPD	NA	Resident of On Tat Estate complained that the traffic of construction vehicles generated dust problem and arouse air pollution to On Tat Estate. 投訴安達臣道信和地盤水車已經壞了十多天，一直無灑水，四周非常大塵。投訴人住於安達邨，投訴安達臣道石礦場有大地盤，地盤大車工作時間不停出入揚起沙塵，吹到安達邨，影響空氣環境，要求部門到場視察。	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/16/300/F0121
21	28-Dec-17	10-Jan-18	Sau Yee House	Resident of Sau Mau Ping Estate	Construction Noise	CE's office	NA	日間及凌晨均聽到轟隆聲的噪音及震動，懷疑是由附近工程引起* Thomas 先生表示居於秀茂坪邨秀義樓，指附近的安達臣道一個由土木工程拓展署管轄的石礦場不時於非允許時段(即晚上七時後至翌日早上)發出疑似打地基的轟轟聲巨響，最近一次就是今早(28/12)凌晨五時多再次聽到石礦場傳來聲響，將 Thomas 先生吵醒，懷疑有人刻意在無人監管下施工，	ET has conducted an ad-hoc noise measurement for Leq (30min) in the complainant's flat in the monitoring of 17 January 2018. It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise result was below the Limit Level under the EM&A Programme. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at	no comment by IEC on 8 Feb 2018	TCS00864/16/300/F0129

								更表示曾向環保署及土木工程署作出投訴，但環保署表示巡查後無發現在非允許時段有工程進行，而土木工程署則表示晚上七時後不會再進行工程。Thomas 指石礦場經常在晚上八至十二時，或凌晨時份發出巨響，對附近居民已造成很大的滋擾，要求相關部門儘快作出跟進及回覆。	the subject site. Therefore, the complaint about noise nuisance during restricted hour should not be related to the Project.		
22	15-Jan-18	15-Jan-18	Chun Tat House	Resident of Chun Tat House of On Tat Estate, 40/F	Construction Noise	SPRO mobile	NA	She is irritated by the construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very close to the residents nearby.	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/16/300/F0130

23	1-Feb-18	2-Feb-18	Chi Tai House of On Tai Estate	Resident of On Tai Estate (referred by Mr. Lam Wai)	Construction Noise	SPRO hotline	NA	"智泰對出，白天噪音過大，可否加裝隔音板?高層受影響"	the Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement.	no comment by IEC on 22 Feb 2018	TCS00864/16/300/F0137
24	1-Feb-18	2-Feb-18	Shing Tat House of On Tat Estate	Resident of Shing Tat House (referred by Mr. Hsu Yau Wai)	Construction Noise	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers	no comment by IEC on 28 Feb 2018	TCS00864/16/300/F0140



									were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.		
25	28-Feb-18	28-Feb-18	Shing Tat House of On Tat Estate	Residence of Shing Tat House	Construction Noise	EPD	NA	安達邨誠達樓居民, 投訴人是返夜班, 一年半以來長期受對出地盤日間搽石仔噪音滋擾, 由於單位與地盤太近, 堅持環保署跟進及回覆如何處理及減低噪音, 他亦要求知道何日完工.	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 19 Mar 2018	TCS00864 /16/300/F0143

26	11-Apr-18	12-Apr-18	Him Tat House of On Tat Estate	Resident of Him Tat House	Construction Noise	SPRO mobile	NA	Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.	In our investigation, since construction noise was generating from other construction site next to Him Tat House, it is considered that the complaint is due to cumulative noise generated by both construction sites. However, CWSTVJV should properly provide the noise mitigation measures at works area in System B to minimize the noise impact to the resident nearby. As advised by CWSTVJV on 20 April 2018, noise barrier was being erected at works area in System B as noise mitigation measures. According to the site photo, it is considered that the coverage of noise barrier is not sufficient and CWSTVJV should enhance the measure as far as practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.	no comment by IEC on 7 May 2018	TCS00864 /16/300/F0160b
27	25-Apr-18	7-May-18	Junction of Hiu Kwong Street and Hiu Ming Street	A school but name of school not disclosed	Construction Noise	EPD	NA	This case is considered as an enquiry and no investigation is required under the EM&A Programme.			

				ed							
28	18-May-18	24-May-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	投訴人指安達臣道石礦場地盤 (NE/2016/01) 在入夜 19:00 後仍見到有長臂喉工程車在運作, 及持續產生大噪音及閃燈, 非常擾民。	As advised by CWSTVJV and confirmed by RE/AECOM, there were no construction activities carried out after 19:00 and concreting was completed before 19:00. It is concluded that the retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.	no comment by IEC on 30 July 2018	TCS00864/16/300/F0174b
29	25-Jun-18	19-Jul-18	Pedestrian Connectively E8 under Contract 3	Kwun Tong DC member Ms. So Lai-chun	Waste Management	CEDD	NA	A public complaint was referred from CEDD on 4 July 2018 regarding accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June 2018. The complainant requested the relevant department to clear the leaves and branch asap	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.	no comment by IEC on 24 Sep 2018	TCS00864/16/300/F0189b

30	22-Aug-18	29-Aug-18	Hong Wah Court	Resident of Hong Wah Court	Construction Noise	1823 Hotline	NA	吳先生於 2018 年 8 月 22 日致電 1823 熱線投訴，指馬游塘區堆填區往將軍澳方向行車入口因配合項目需要而進行移除山坡工程，但其鑽地鑿石的噪音嚴重影響藍田康雅苑*居民，要求有關部門跟進。*註：投訴人於 2018 年 8 月 27 日更正指受影響屋苑應為藍田康華苑。	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 7 Sep 2018	TCS00864/16/300/F0196a
31	28-Aug-18	31-Jul-18	Anderson Road Quarry Site	Undisclosed	Construction Noise	EPD	NA	安達邨誠達樓後面地盤，2 月 26 日晚，晚上 7 時後，還在落石屎，相片拍攝時間大概晚上 9 時半，一直至晚上十一時五十分還有工程車在地盤行駛。影響居民休息。	According to the site diary which countersigned by RE, there was no concreting work carried out after 18:00 and the construction activities conducted during restricted hours with valid CNP were completed at 23:00. It is considered that the complaint was not valid to the Project. Nevertheless, CWSTVJV was reminded that in case of any work activities need to be carried out during restricted hours, CWSTVJV should strictly follow the requirements specified in the valid CNP.	no comment by IEC on 10 Oct 2018	TCS00864/16/300/F0197a

32	6-Sep-18	7-Sep-18	Tsui Yeung House	Resident of Tsui Yeung House	Construction Noise	Verbal	NA	Mr. CHENG Keung-fung complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.	Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. As advised by Kwan On, the rock breaking works shall tentatively be completed by end of December 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 22 Oct 2018	TCS00864/16/300/F0201
33	24-Oct-18	25-Oct-18	E3	Kwun Tong DC member Ms. So Lai-chun	Construction Noise	WhatsApp Message	NA	KTDC member, Ms. Ann So, complaining the noise of the breaker at E3	As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working	no comment by IEC on 23 Nov 2018	TCS00864/16/300/F0209a



									hours at Portion 2. It is considered the complaint was an isolate case.		
34	12-Nov-18	13-Nov-18	Anderson Road Quarry Site	Resident of Ching Tat House (referred by Mr. Hui Yau Wai)	Construction Noise	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	The SPRO contacted Mr. Hiu and explained to him about the purpose and benefits of the tunnel to the residents nearby and the expected date of completion of the tunnel will be earlier than 2020. Moreover, the noise mitigation measures had implemented to reduce the noise level effectively and the work progress will be closely updated to nearby stakeholders to enhance communication. Mr. Hiu satisfied with the reply from SPRO and he agreed that the proposed noise monitoring in Ching Tat House was not needed. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 12 Dec 2018	TCS00864/16/300/F0222a

35	14-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Light and Noise	EPD	NA	凌晨 1 時，地盤仍有大光燈正射民居和機器移動聲音，影響附近居民睡眠及違反環保條例。	CWSTVJV immediately adjusted the angle and brightness of the lighting to minimize the nuisance to the resident nearby. In response to the complaint, CWSTVJV immediately carried out remedial action to minimize the nuisance to the public. It was considered that complaint for noise generated by machine moving was an isolated case. CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 3 Jan 2019	TCS00864/16/300/F0223a
36	13-Nov-18	14-Nov-18	Anderson Road Quarry Site	Undisclosed	Noise and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust.	In our investigation, acoustic barrier and site hoarding were in place along the works area. No noticeable noise and dust impact was observed during the site inspection. As advised by CWSTVJV, the normal working hour of the construction site is 8am to 6pm and there were no violation of the relevant regulations. The senior public relation officer contacted the complainant Ms. Ma on 26 November 2018 to explain the site situation and she was satisfied with the reply. Investigation Report has been completed by ET without comment from IEC.	no comment by IEC on 18 Feb 2019	TCS00864/16/300/F0224

37	9-Dec-18	12-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-4927907305	1823 has referred a case to CEDD on 10 December 2018, which the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up action from related department as soon as possible.	In our investigation based on the information provided by CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	no comment by IEC on 10 Jan 2019	TCS00864/16/300/F0230a
38	19-Dec-18	27-Dec-18	Anderson Road Quarry Site	Undisclosed	Construction noise	1823	2-4948074127	1823 has referred a case to CEDD on 27 December 2018, which the complainant complained that noise barriers near the round-about at On Sau Road were not enough, and construction noise generated from the project site was affecting the resident at Ming Tai House, On Tai Estate. The complainant requested follow up actions from related department as soon as possible.	Joint site inspection was carried out on 3 January 2019 the status of implemented mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that the works under the	no comment by IEC on 31 Jan 2019	TCS00864/16/300/F0237a

									project did not breach the Noise Control Ordinance.		
39	24-Jan-19	29-Jan-19	Anderson Road Quarry Site	Undis closed	wast ewater	Referr ed from DSD	NA	DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System.	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.	no comment by IEC on 29 Mar 2019	TCS00864 /16/300/F0 248a
40	30-Jan-19	30-Jan-19	Anderson Road Quarry Site	Undis closed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained	no comment by IEC on 15 Mar 2019	TCS00864 /16/300/F0 249a

								barrier as soon as possible.	at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.		
41	15-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	1823	2-494 80741 27	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained about the construction noise generated from the CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details of works and the completion date, the complainant also requested CEDD to use other construction methods in order to re	In response to the complainant, CWSTVJV has proposed alternative quiet work method to alleviate the noise impact to the public. They will schedule the noisy activities to be carried out after 10am as far as practicable to minimize the impact to resident nearby, given that not affecting the site progress. Moreover, the coverage of acoustic barriers will be extended in view of the works programme.	no comment by IEC on 29 Mar 2019	TCS00864 /16/300/F0 251a
42	21-Feb-19	25-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	EPD	NA	The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area.	In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine	no comment by IEC on 28 Mar 2019	TCS00864 /16/300/F0 250



								The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested.	and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance. erway by ET.		
43	21-Feb-19	26-Feb-19	Anderson Road Quarry Site	Undisclosed	noise	received by DEVB and referred to CEDD	NA	A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area	Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alternative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	no comment by IEC on 29 Mar 2019	TCS00864 /16/300/F0 252a

44	1-Mar-19	26-Feb-19	E3 of Contract 2	Undisclosed	noise	CEDD	NA	A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Follow up action is requested.	The representative of the engineering team explained to Mr. Cheng about the project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 6 May 2019	TCS00864/16/300/F0264
45	16-Jun-19	18-Jun-19	Anderson Road Quarry Site	Undisclosed	noise	EPD	NA	EPD referred a case to CEDD on 17 June 2019 regarding the construction noise heard at On Tat Estate on Sunday.	The Contractor explained that general cleaning by water jet was carried out in the construction site on the concerned day. Since the work did not involve the use of Powered Mechanical Equipment (PME), it would not violate the noise control ordinance. The Investigation report is underway by ET.	no comment by IEC on 21 August 2019	TCS00864/16/300/F0301a

46	12-Jul-19	15-Jul-19	Anderson Road Quarry Site	Undisclosed	dust	EPD	NA	On 12 July 2019, a complaint was received by EPD regarding the dust impact to the residents at Po Tat Estate and On Tat Estate due to the dust emission at Anderson Road Quarry site.	In our investigation, CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of implementation of dust mitigation measures was considered effective based on the site observation. Moreover, there was mostly rainy day throughout June and July 2019 in typical rainy season in Hong Kong and the dust impact was considered not significant in addition to the dust mitigation measures implemented provided by the Contractor. Nevertheless, the ET will closely monitor the environmental performance and dust mitigation measures in subsequent site inspection. The IR is under reviewed by IEC.	no comment by IEC on 12 August 2019	TCS00864/16/300/F0292b
47	6-Aug-19	14-Aug-19	Work Area Portion 2 E3 (Slope of Hiu Ming Street opposite of Tsui Yeung	翠屏(北)邨物業服務辦事處	Noise	1823	NA	A public complaint was received by 1823 on 6 August 2019 relating to the noise generated from construction work at the lift tower site (Slope E3) at Hui Ming Street from the residents of Tsui Yeung House. The complainant expressed that the construction works has been undertaken for 2 years and generated construction noise	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. It is concluded that the complaint was valid to the contract. As the	no comment by IEC on 16 Sep 2019	TCS00864/16/300/F0310a

			House)					from 8am every day, which causing serious nuisance to the nearby residents.	works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance.		
48	15-Oct-19	18-Oct-19	Work Area Portion 6 (Tseung Kwan O Tunnel Bus-Bus Interchange Pedestrian Connectivity Facilities E12)	Mr. Ng	Noise	1823	NA	A public complaint was received by 1823 on 15 October 2019 relating to the noise generated from construction work at Tseung Kwan O Tunnel Bus to Bus Interchange Pedestrian Connectivity Facilities E12. The complainant expressed that the construction noise was generated from breaking work at 8:20 am without noise mitigation measure, which causing nuisance to the nearby residents.	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 13 Nov 2019	TCS00864 /16/300/F0 326a

49	5-Nov-19	11-Nov-19	Work Area Portion 2&3 (lift tower construction work at Hiu Kwong Street)	NA	Noise	EPD	NA	A public complaint was received by EPD relating to the noise generated from breaking work of lift tower construction work at Hiu Kwong Street (Portion 2&3).	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 27 Dec 2019	TCS00864/16/300/F0332a
50	7-Nov-19	11-Nov-19	Work Area Portion 6	Mr. Cheng	Noise	EPD	NA	寶達邨居民鄭先生，表示將軍澳隧道出口工程，日間噪音嚴重，8:30-17:00，幾部幾同時開動，而且無防音欄，之前是有，現要求環保署向對方反映改善	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was	no comment by IEC on 27 Dec 2019	TCS00864/16/300/F0333a



									reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.		
51	10-Nov-19	12-Nov-19	Underpass	Undisclosed	Noise	EPD	NA	<p>On 10 November 2019 投訴人為馬游塘村居民，自本年初寶林路開展掘隧道工程，每天噪音不斷，由 8 至 6，由於欠缺遮擋，聲音直向 4 至 22 號村屋，將來通車，相信噪音不只 8-6，現懇請環保署為本村居民正式評估，並向政府提出村民困擾，考慮盡快設置隔音屏。</p> <p>On 11 November 2019 寶琳路近馬游塘村開掘隧道的工程地盤每日 8am-6pm 發出噪音，欠缺遮擋，聲音影響馬游塘村 4-22 號村屋。希望政府部門</p> <p>1.調查地盤有否違規 2.實施減音措施以減低對附近居民的滋擾</p>	<p>In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement. For the complainant's concern on the operation noise after commencement of the project, it is out of the scope of the EM&amp;A programme and the relevant department will follow up the concern.</p>	no comment by IEC on 30 Dec 2019	TCS00864 /16/300/F0337

52	11-Nov-19	20-Nov-19	Construction site near on Tai Estate Ancillary Facilities Building on On Sau Road	Mr. Wong (resident of Yung Tai House of On Tai Estate)	Noise	1823	ref. 2-5976303183	黃先生投訴安秀道安泰邨服務設施大樓附近掘路工程已持續數年還未完成，並投訴其經常發出噪音滋擾，要求部門跟進。On 22 November 2019, the project hotline received a call from the same complainant reported on the noise nuisance near On Sau Road and On Yan Street. He suggested to speed up the noise making works by intensely concentrate the excavation works during day time. No intermittence is suggested in order to speed up the works and to avoid waste of manpower.	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. However, in response to the complaint, the Contractor was advised to enhance the performance of the temporary noise barriers such as increase the coverage of the noise barrier. Since the works were conducted within normal working hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	no comment by IEC on 27 Dec 2019	TCS00864/16/300/F0338a
53	5-Mar-20	6-Mar-20	Tunnel work of Anderson Road Quarry Site (the Underpass)	Resident of On Tat Estate	Noise	EPD	NA	本人是安達邨居民，隧道工程在安達臣的工程，施工至今嘈音間中改善，最近又有嘈音出現，仲係重低音，希望能加裝隔音設備，工程不知何時將嘈音減至最低。1. A public complaint was received by EPD on 5 March 2020 regarding the construction noise generated from the tunnel work of the subject site. The complainant mentioned that the noise from construction was improved before but it became serious	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic mat at boundary of System A. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 1 Apr 2020	TCS00864/16/300/F0357a

								recently.			
54	4-Mar-20	17-Mar-20	Near Hiu Ming Street Playground (E8)	Undisclosed	Noise	1823	ref. 3-628 32371 71	<p>投訴人投訴有關秀茂坪邨秀安樓附近有兩個地盤，地盤由星期一至五，每天早上約9AM-5 PM 持續不斷發出強烈的嘈音，投訴人表示地盤是在曉明街藍球場旁邊的位置(投訴人未能告知確實街號)，因此要求部門盡快回覆及告知有關情況。 A public complaint was received by 1823 on 4 March 2020 regarding the construction noise. The complainant mentioned that there were two construction sites near Hiu Ming Street Playground generated construction noise continuously during 9AM to 5PM on weekdays.</p>	<p>In our investigation, CW-CMGCJV had implemented the noise mitigation measures for the works at upper section of E8 near Hiu Yuk Path and no noise impact was observed and anticipated in Hiu Ming Street based on the site activities and our inspection record. It is considered that the complaint is likely related to another construction site located near Hiu Ming Street Playground and not caused by the works under the Project. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.</p>	no comment by IEC on 15 Apr 2020	TCS00864 /16/300/F0 359a

55	23-Mar-20	23-Mar-20	Near Lin Tak Road (E11)	Undisclosed	Water Quality	Project hotline	NA	藍田居民梁先生反映在將軍澳道往連德道天橋的大彎位，其中有一個車輛出入口每日早上八時左右不時有泥水從地盤流出路面，估計泥水是清洗工程車輛所致，令梁先生的車輛每次駛經時被濺濕及弄污，請問有何措施改善問題？ A public complaint was received by project hotline on 23 March 2020 regarding overflow of muddy water from the construction site. The complainant mentioned that muddy water came out from site entrance, which spotted on his car, at 8am every morning.	In our investigation, the wheel washing facilities at site exit of E11 is one of the dust quality mitigation measures conducted by CW-CMGCJV and corresponding measure was implemented to prevent overflow of wastewater out of the site. In our recent site inspection, no outflow of muddy water from the site was observed and the condition of concerned Lin Tak Road was satisfactory. It is considered that the complaint was unlikely due to the project.	no comment by IEC on 15 Apr 2020	TCS00864/16/300/F0360a
56	17-Mar-20	19-Mar-20	Anderson Road Quarry Site	Resident of Yan Tat House	Noise	Project hotline	NA	許有為區議員接獲安達邨仁達樓 2613 室居民反映，安達臣道石礦場發展用地工程噪音持續兩年，要求工程團隊下周派員到有關單位視察，並採取可行的噪音緩解措施。許有為區議員要求陪同視察。 A public complaint was received by hotline on 17 March 2020 regarding the construction noise generated from the Anderson Road Quarry Site. The complainant mentioned that the	In our investigation, CW-CMGCJV has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. However, to eliminate the inconvenience caused to the nearby residents, CW-CMGCJV was advised to further adopt good practices on mitigating construction noise to reduce the noise impact to the nearby residents. 5. Since the works were carried out within the non-restricted hours, it is considered that the works under the	no comment by IEC on 11 May 2020	TCS00864/16/300/F0361a

								construction noise generated from the Anderson Road Quarry Site had been continued for two years.	contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CW-CMGCJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.		
57	1-Apr-20	20-Apr-20	Work Area Portion 2	Undisclosed	Noise	1823	NA	觀塘秀茂坪紀念公園傍及曉明街的地盤，共兩個地盤，是地政總署管轄的。投訴人表示已被工程噪音滋擾了兩年多；另外投訴人得知完工時間要到2021年，投訴人不明白為何工程頭尾要3年多時間。要求地政總署直接以電郵回覆工程長的原因及有沒有措施解決地盤發出的噪音。A public complaint was received by 1823 on 1 April 2020 and subsequently transmitted to Environmental Team (ET) on 20 April 2020, regarding the noise nuisance generated from the construction site in Hui Ming Street. The complainant concerned about the slow progress and implementation of noise mitigation measures to alleviate the noise impact arising	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. It is concluded that the complaint was valid to the contract. However, as the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 7 May 2020	TCS00864/16/300/F0366a



								from the construction work.			
58	11-May-20	12-May-20	Work Area Portion 2	Undisclosed	Noise	Project hotline	NA	陳先生住於翠楊樓 17 樓，投訴對面鑽石工程產生噪音對母親健康構成影響，現查詢完工日期、噪音監控標準及措施。 A public complaint was received by Project Hotline on 11 May 2020 regarding the noise generated from rock breaking work from a construction site opposite to Tsui Yeung House, which affecting his mother's health. The complainant enquired about the completion date of construction work, construction noise level standard and implementation of noise mitigation measures on site.	In our investigation, Kwan On has enhanced the noise mitigation measures to reduce the noise impact to the nearby resident. Based on the noise measurement result, the construction noise was reduced to acceptable level after the additional noise mitigation measures in place. Nevertheless, Kwan On was reminded to continually implement the noise mitigation measures as far as practicable in the remaining work. The performance of noise mitigation measures will keep in view by ET in subsequent site inspection	no comment by IEC on 28 May 2020	TCS00864 /16/300/F0370a

59	18-Jun-20	23-Jun-20	Anderson Road Quarry Site, System B	Undisclosed	Noise	EPD	NA	<p>A public complaint was received by EPD on 18 June 2020 regarding the noise generated from rock breaking by machinery before 7pm from construction site near Hau Tat House. The complainant understood that the Contractor could carry out construction works, other than percussive piling, before 7pm under the CNP and hoped that the Contractor could arrange the noisy construction works to be carried out before 6pm. According to the information provided by the complainant, it is suspected complaint location would be Anderson Road Quarry Site, System B.</p>	<p>In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&amp;A Programme</p>	no comment by IEC on 17 July 2020	TCS00864 /16/300/F0391a
59 #	23-Jul-20	24-Jul-20	Anderson Road Quarry Site near On Tat Estate	Undisclosed	Noise	EPD	NA	<p>A public complaint was received by EPD on 23 July 2020 regarding the construction noise generated from the use of PME at Anderson Road Quarry Site near On Tat Estate at 6:30am (restricted hours). He/ she requested relevant department to follow up.</p>	<p>In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement. Nevertheless, as the construction site is close to the residential area,</p>	no comment by IEC on 25 August 2020	TCS00864 /16/300/F0401

									CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme		
60	14-Nov-20	18-Nov-20	Near Hiu Ming Street Playground (E8)	Undisclosed	Noise	1823	NA	A public complaint was received by 1823 on 14 November 2020 regarding the construction noise. The complainant mentioned that there was piling works at Hiu Ming Street Playground, generating huge noise during 9AM to 10AM on 14 November 2020. He/she requested relevant department to follow up	In our investigation, there was no noise impact was observed and anticipated in Hiu Ming Street based on the site activities and our inspection record. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement	no comment by IEC on 4 January 2021	TCS00864/16/300/F0424
61	4-Dec-20	7-Dec-20	Opposite to On Tai Estate – lower portion of Road L4	Undisclosed	Dust	EPD	NA	A public complaint was received by EPD on 4 December 2020 regarding the dust impact. The complainant mentioned that the construction site opposite to On Tai Estate had dust emission problem due to lack of water spraying. He/she requested relevant department to follow up	In our investigation, CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. In view of the potential traffic dust impact and implementation of dust mitigation measures, it is considered that the complaint was not valid to the Project	no comment by IEC on 4 January 2021	TCS00864/16/300/F0434
62	3-Dec-20	7-Dec-20	Ma Yau Tong Village (East Portal)	Undisclosed	Noise and dust	1823 & EPD	3-6574141017	A public complaint was received by 1823 and EPD on 14 November 2020 regarding the construction dust and noise impact arising from the project. There were acoustic mats	In our investigation, CWSTVJV had provided the dust and noise mitigation measures to minimize the dust and noise impact to the resident nearby. To response the concern from the complainant, as	no comment by IEC on 4 January 2021	TCS00864/16/300/F0435

								erected on the slope of East Portal, however, the complainant enquired about effectiveness of the noise barriers with dozens of 15 cm "X"-shaped cuts. Moreover, there was lack of water sprinkling on the site and fugitive dust was blowing to the village	enhancement noise measure, the Contractor extended the noise barrier to encircle noisy activity. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement		
63	7-Jan-21	7-Jan-21	System B	Resident of Yan Tat House	Noise	Project hotline	NA	A public complaint was referred by district Councillor Mr. HSU Yau-wai and received by project hotline on 7 January 2021 regarding the construction noise. The complainant mentioned that the construction site next to SKH St. John's Tsang Shiu Tim Primary School generated noise problem and she requested relevant department to follow up.	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 19 July 2021	TCS00864/16/300/F0441
64	18-Mar-21	18-Mar-21	Anderson Road Quarry Site (between On	Undisclosed	Noise	1823 & EPD	NA	A public complaint was received by 1823 and referred by EPD on 18 March 2021 regarding the construction noise generated from construction works at Anderson Road Quarry Site	In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours and there should not be any	no comment by IEC on 1 April 2021	TCS00864/16/300/F0454

			Tat Estate and On Tai Estate)					between On Tat Estate and On Tai Estate. The complainant expressed that construction works of the site started from 6:45am everyday which causing noise disturbance to the nearby resident and he/ she requested relevant department to follow up	non-compliance of Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme		
65	1-Apr-21	1-Apr-21	Construction site near SKH St. John's Tsang Shiu Tim Primary School (System B under Contract 3)	Undisclosed	Noise	EPD	NA	A complaint was received by EPD and referred to CEDD on 1 April 2021 regarding the construction noise. The complainant mentioned that piling work was conducted at construction site near SKH St. John's Tsang Shiu Tim Primary School in recent week which generated noise problem. Moreover, there were no noise mitigation measures provided in the construction site	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Moreover, the Contractor has adopted noise mitigation measures to minimise noise impact to the public. Since the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	no comment by IEC on 19 July 2021	TCS00864/16/300/F0458a
66	28-Mar-21	30-Mar-21	Anderson Road Quarry Site (between On	Resident of Tai Fung House of On	Noise	EPD	K13/RE/00007086-21	A public complaint was received by EPD on 28 March 2021 regarding the construction noise generated from construction works at Anderson Road Quarry Site until 9pm on Monday to	In our investigation, CWSTVJV had followed that CNP for work during restricted hour and there should not be any non-compliance of Noise Control Ordinance. Nevertheless, some site areas had	no comment by IEC on 22 April 2021	TCS00864/16/300/F0459



			Tat Estate and On Tai Estate)	Tai Estate				Saturday. Moreover, the complaint concerned about the construction noise heard on 28 March 2021 which was a Sunday.	been handed over to other contract and construction noise generated from others is not controlled by the project. As a reminder, CWSTVJV should implement the mitigation measures as far as practicable as recommended in the EM&A Programme.		
67	11-Jun-21	11-Jun-21	Anderson Road Quarry Site	Resident of Chi Tat House, On Tai Estate	Noise	EPD	EPD Ref.: 13208-21	A public complaint was received by EPD on 11 June 2021 and complained about noise nuisance from multiple construction sites on Anderson Road Quarry Site. The complainant stated that there were noise nuisances from different construction sites from 0800 am to 1800 pm from Monday to Saturday without adequate noise mitigation measures. On 17 June 2021, the complainant added that the noise was generated from rock breaking works in front of Chi Tai House (not from the housing sites near the Tai Sheung Tok slope) and no mitigation measure was implemented for the rock breaking works.	6. In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic barrier at boundary of concern works area. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 19 July 2021	TCS00864 /16/300/F0 478a
68	20&21/ June/21	23-Jul-21	Anderson Road Quarry	DSD	Water Qual	EPD	EPD Ref.: 13208	EPD received complaints from DSD on 20 and 21 July 2021 concerning about discharge of	In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise	no comment by IEC on 6 August 2021	TCS00864 /16/300/F0 485b

			Site		ity		-21	muddy water as found on Po Lam Road and at the drainage facility near Tin Hau temple.	the impact arising from the construction site. In view of the site condition and inclement weather condition on the complaint days, it is considered that the complaints raised by DSD were unlikely due to the C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.		
69	14&16/ Sep/21	15-Sep-21	Anderson Road Quarry Site	DSD	Water Quality	EPD	NA	EPD received complaints from DSD on 14 Sep 2021 and 16 Sep 2021 concerning about discharge of muddy water as found at the catchpit SCH4003250 near Po Lam Road and catchpit SSH4001400 near Po Tat Tin Hau Temple.	In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising from the construction site. However, there were incidents of seepage of silty water at Q2 and Q3 and rectified actions were undertaken immediately. Having investigated, the incidents were considered very short term and would not generate large amount of muddy water. In view of the inclement weather condition and there were other major sources, it is considered that the complaints raised by DSD were	no comment by IEC on 6 October 2021	

									not fully contributed by C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.		
70	23/Sep/21	29-Sep-21	Anderson Road Quarry Site	CEDD & EPD	Noise	CEDD & EPD		A public complaint was referred by 1823 to both CEDD and EPD on 23 September 2021. The complainant stated that the construction works at Anderson Road Quarry Site started before 7am, which generated construction noise and affecting the upper floor resident of On Tat Estate. EPD have contacted the complainant and clarify that the concerned about construction dust and daytime construction noise after 7am.	Our investigation revealed that there was no construction works under the Project undertaken during the concerned period by the complainant, and there were other concurrent contracts on Anderson Road Quarry Site and the contribution noise may be related to others. Therefore, it is considered that the noise complaint was unlikely to be related to the works under the Project. Nevertheless, CWSTVJV was reminded to properly maintain the noise mitigation measures as far as practicable considering the construction site is relatively close to residential area.	no comment by IEC on 12 November 2021	

Complaint in previous months
Complaint in the reporting quarter